



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on February 18, 2023

Pay Estimate Created Date: February 16, 2023

Progress Estimate Number 30	Contract ID 210917-F05 Prime Contractor Gershenson Construction Co., Inc.	Pay Period Start February 2, 2023 Pay Period End February 15, 2023	Original Contract Amount \$20,572,414.09 Net Change Order Amount \$277,620.47 Current Contract Amount \$20,850,034.56
---------------------------------------	--	---	--

Approval Date		By User
February 16, 2023	Generated and Approved (and should be considered Draft) at the Project Office Level by	burnww2
February 16, 2023	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	gummer1
February 17, 2023	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
September 1, 2023	September 1, 2023		64.48%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	October 6, 2021	October 6, 2021	
Letting Date	September 17, 2021	September 17, 2021	
Notice to Proceed Date	November 8, 2021	November 8, 2021	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 30			
	This Estimate	Previous	To Date
210917-F05			
Total Posted Items Pay	\$228,430.47	\$13,214,957.69	\$13,443,388.16
Gross Item Adjustments	(\$62,409.12)	\$346,842.42	\$284,433.30
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$166,021.35	\$13,561,800.11	\$13,727,821.46

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J6P3418	0030	2031000	CLASS A EXCAVATION	CUYD	\$9.500	544	\$5,168.00
	0100	5041000	CONCRETE APPROACH PAVEMENT	SQYD	\$83.000	91.6	\$7,602.80
	0150	6085008	PAVED APPROACH, 8 IN.	SQYD	\$55.000	94	\$5,170.00
	0210	6096040A	FURNISHING TYPE 4 ROCK DITCH LINER	CUYD	\$47.000	260	\$12,220.00
	0240	6096044	PLACING TYPE 4 ROCK DITCH LINER	CUYD	\$17.000	260	\$4,420.00
	0280	6113020	FURNISHING TYPE 2 ROCK BLANKET	CUYD	\$43.000	747	\$32,121.00
	0300	6113040	PLACING TYPE 2 ROCK BLANKET	CUYD	\$18.000	747	\$13,446.00
	0460	6173102	CONCRETE TRAFFIC BARRIER, TYPE D (RETAINING WALL)	LF	\$135.000	177	\$23,895.00
	0550	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	LF	\$0.220	2,114	\$465.08
	0560	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	LF	\$0.230	630	\$144.90
	0570	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	LF	\$1.000	345	\$345.00
	1030	5021340	TYPE A2 SHOULDER	SQYD	\$40.500	320	\$12,960.00
	1730	9039902	MISC.REMOVE AND RELOCATE OVERHEAD SIGN TRUSS, 64 FT. - 8 IN.	EA	\$24,000.000	1	\$24,000.00
2200	7034219A	TYPE D BARRIER	LF	\$84.030	341	\$28,654.23	
Project J6P3418 - Total							\$170,612.01
J6S3304	2350	2022010	REMOVAL OF IMPROVEMENTS	LS	\$20,000.000	1	\$20,000.00
	2410	6085008	PAVED APPROACH, 8 IN.	SQYD	\$68.870	229.4	\$15,798.78



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on February 18, 2023

Pay Estimate Created Date: February 16, 2023

Progress Estimate Number 30	Contract ID 210917-F05 Prime Contractor Gershenson Construction Co., Inc.	Pay Period Start February 2, 2023 Pay Period End February 15, 2023	Original Contract Amount \$20,572,414.09 Net Change Order Amount \$277,620.47 Current Contract Amount \$20,850,034.56
---------------------------------------	--	---	--

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J6S3304	2430	6091052	CURB AND GUTTER TYPE B	LF	\$29.360	200.5	\$5,886.68
	2450	6169901	MISC.TEMPORARY TRAFFIC CONTROL	LS	\$32,266.000	0.5	\$16,133.00
Project J6S3304 - Total							\$57,818.46
Overall - Total							\$228,430.47

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6P3418	0090	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	MaterialCredit			650	\$10.00	\$6,500.00
	0090	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material			-650	\$10.00	(\$6,500.00)
	0100	CONCRETE APPROACH PAVEMENT	Material			-91.6	\$83.00	(\$7,602.80)
	0100	CONCRETE APPROACH PAVEMENT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user burnww2 overriding Payment Estimate Exception 4 on the current Payment Estimate.	91.6	\$83.00	\$7,602.80
	0150	PAVED APPROACH, 8 IN.	Material			-94	\$55.00	(\$5,170.00)
	0150	PAVED APPROACH, 8 IN.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user burnww2 overriding Payment Estimate Exception 7 on the current Payment Estimate.	94	\$55.00	\$5,170.00
	0210	FURNISHING TYPE 4 ROCK DITCH LINER	Overrun			-260	\$47.00	(\$12,220.00)
	0240	PLACING TYPE 4 ROCK DITCH LINER	Overrun			-260	\$17.00	(\$4,420.00)
	0280	FURNISHING TYPE 2 ROCK BLANKET	Overrun			-203	\$43.00	(\$8,729.00)
	0280	FURNISHING TYPE 2 ROCK BLANKET	Overrun			-272	\$43.00	(\$11,696.00)
	0280	FURNISHING TYPE 2 ROCK BLANKET	Overrun			-73	\$43.00	(\$3,139.00)
	0300	PLACING TYPE 2 ROCK BLANKET	Overrun			-203	\$18.00	(\$3,654.00)
	0300	PLACING TYPE 2 ROCK BLANKET	Overrun			-272	\$18.00	(\$4,896.00)
	0300	PLACING TYPE 2 ROCK BLANKET	Overrun			-73	\$18.00	(\$1,314.00)
	0310	SLOPE PROTECTION	Material			-680	\$63.00	(\$42,840.00)
0310	SLOPE PROTECTION	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user burnww2 overriding Payment Estimate Exception 11 on the current Payment Estimate.	680	\$63.00	\$42,840.00	
1730	MISC.	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction				(\$3,820.00)
1730	MISC.	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction				(\$5,725.00)
2140	BRIDGE APPROACH SLAB (MAJOR)	Material			-144.3	\$275.68	(\$39,780.62)	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on February 18, 2023

Pay Estimate Created Date: February 16, 2023

Progress Estimate Number 30	Contract ID 210917-F05 Prime Contractor Gershenson Construction Co., Inc.	Pay Period Start February 2, 2023 Pay Period End February 15, 2023	Original Contract Amount \$20,572,414.09 Net Change Order Amount \$277,620.47 Current Contract Amount \$20,850,034.56
---------------------------------------	--	---	--

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6P3418	2140	BRIDGE APPROACH SLAB (MAJOR)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user burnww2 overriding Payment Estimate Exception 2 on the current Payment Estimate.	144.3	\$275.68	\$39,780.62
	2200	TYPE D BARRIER	Material			-341	\$84.03	(\$28,654.23)
	2200	TYPE D BARRIER	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user burnww2 overriding Payment Estimate Exception 14 on the current Payment Estimate.	341	\$84.03	\$28,654.23
	2330	OPEN CELL FOAM JOINT SYSTEM	Material	Credit		43	\$283.84	\$12,205.12
	2330	OPEN CELL FOAM JOINT SYSTEM	Material			-43	\$283.84	(\$12,205.12)
J6S3304	2410	PAVED APPROACH, 8 IN.	Overrun			-40.6	\$68.87	(\$2,796.12)
	2410	PAVED APPROACH, 8 IN.	Material			-229.4	\$68.87	(\$15,798.78)
	2410	PAVED APPROACH, 8 IN.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user burnww2 overriding Payment Estimate Exception 9 on the current Payment Estimate.	229.4	\$68.87	\$15,798.78
	2450	MISC.	Material			-0.5	\$32,266.00	(\$16,133.00)
	2450	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user burnww2 overriding Payment Estimate Exception 13 on the current Payment Estimate.	0.5	\$32,266.00	\$16,133.00
J6S3600	3320	POST, TYPE C, 50 FT. ARM OR 15.2 M ARM	Material			-1	\$12,559.00	(\$12,559.00)
	3320	POST, TYPE C, 50 FT. ARM OR 15.2 M ARM	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user burnww2 overriding Payment Estimate Exception 16 on the current Payment Estimate.	1	\$12,559.00	\$12,559.00
	3410	PULL BOX, CONCRETE, STANDARD	Material			-3	\$2,770.00	(\$8,310.00)
	3410	PULL BOX, CONCRETE, STANDARD	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user burnww2 overriding Payment Estimate Exception 18 on the current Payment Estimate.	3	\$2,770.00	\$8,310.00
	3420	PULL BOX, CONCRETE, DOUBLE, TYPE A	Material			-2	\$4,623.00	(\$9,246.00)
	3420	PULL BOX, CONCRETE, DOUBLE, TYPE A	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user burnww2 overriding Payment Estimate Exception 19 on the current Payment Estimate.	2	\$4,623.00	\$9,246.00
	3460	MISC.	Material			-2	\$20,023.00	(\$40,046.00)
	3460	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user burnww2 overriding Payment Estimate Exception 20 on the current Payment Estimate.	2	\$20,023.00	\$40,046.00
Total								(\$62,409.12)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on February 18, 2023

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J6P3418	FAS S502(45)	Grading, Pavement, Bridge Rehab, and Wall	94	ST CHARLES	at Rte 94/364 and Muegge Road
J6S3304	FAF-94-1(34)	Resurface	94	ST CHARLES	from Rte 364 to I-70
J6S3600	STP-5673(602)	Grading and Pavement	94	ST CHARLES	from Pralle lane to Shermann Drive

Totals by Job Numbers				
J6P3418		This Estimate	Previous	To Date
	Posted Item Pay	\$170,612.01	\$11,383,283.19	\$11,553,895.20
	Gross Item Adjustments	(\$59,613.00)	\$352,083.31	\$292,470.31
	Gross Item Pay	\$110,999.01	\$11,735,366.50	\$11,846,365.51
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J6S3304		This Estimate	Previous	To Date
	Posted Item Pay	\$57,818.46	\$104,176.26	\$161,994.72
	Gross Item Adjustments	(\$2,796.12)	\$0.00	(\$2,796.12)
	Gross Item Pay	\$55,022.34	\$104,176.26	\$159,198.60
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J6S3600		This Estimate	Previous	To Date
	Posted Item Pay	\$0.00	\$1,727,498.24	\$1,727,498.24
	Gross Item Adjustments	\$0.00	(\$5,240.89)	(\$5,240.89)
	Gross Item Pay	\$0.00	\$1,722,257.35	\$1,722,257.35
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on February 18, 2023

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J6P3418, Item 3040504, Project Item Line Number 0090, Material Set 304050496test, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	Awaiting QC compaction and gradation results.	burnww2	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6P3418, Item 5031010A, Project Item Line Number 2140, Material Set 5031010A96, Material 1058PSBB - Polyethylene Sheeting for Bond Breaker, Acceptance Action Generic 1058PSBB is insufficient.	Awaiting certification from contractor.	burnww2	Overridden
Estimate Exception Type: Insufficient Materials: Project J6P3418, Item 5031010A, Project Item Line Number 2140, Material Set 5031010A96, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	Awaiting 28 day breaks.	burnww2	Overridden
Estimate Exception Type: Insufficient Materials: Project J6P3418, Item 5041000, Project Item Line Number 0100, Material Set 504100096, Material 1057JMFRPF - Prefomed Fiber Expansion Joint Matl @, Acceptance Action Generic 1057JMFRPF is insufficient.	Awaiting certification from contractor.	burnww2	Overridden
Estimate Exception Type: Insufficient Materials: Project J6P3418, Item 5041000, Project Item Line Number 0100, Material Set 504100096, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	Awaiting 28 day breaks.	burnww2	Overridden
Estimate Exception Type: Insufficient Materials: Project J6P3418, Item 5041000, Project Item Line Number 0100, Material Set 504100096, Material 1057JMTBE28019 - Tie Bar Ep Ctd 40" No. 6/M19 Gr 40/M280@, Acceptance Action Generic ReinforcingMisc is insufficient.	Request to be sent to MoDOT to tag associated PAL report to line item.	burnww2	Overridden
Estimate Exception Type: Insufficient Materials: Project J6P3418, Item 6085008, Project Item Line Number 0150, Material Set 608500896, Material 1057JMFRPF - Prefomed Fiber Expansion Joint Matl @, Acceptance Action Generic 1057JMFRPF is insufficient.	Awaiting certification from contractor.	burnww2	Overridden
Estimate Exception Type: Insufficient Materials: Project J6P3418, Item 6085008, Project Item Line Number 0150, Material Set 608500896, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	Awaiting 28 day break.	burnww2	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3304, Item 6085008, Project Item Line Number 2410, Material Set 608500896, Material 1057JMFRPF - Prefomed Fiber Expansion Joint Matl @, Acceptance Action Generic 1057JMFRPF is insufficient.	Awaiting certification from contractor.	burnww2	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3304, Item 6085008, Project Item Line Number 2410, Material Set 608500896, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	Awaiting 28 day break.	burnww2	Overridden
Estimate Exception Type: Insufficient Materials: Project J6P3418, Item 6116010A, Project Item Line Number 0310, Material Set 6116010A96, Material 1057JMFRPF - Prefomed Fiber Expansion Joint Matl @, Acceptance Action Generic 1057JMFRPF is insufficient.	Awaiting certification from contractor.	burnww2	Overridden
Estimate Exception Type: Insufficient Materials: Project J6P3418, Item 6116010A, Project Item Line Number 0310, Material Set 6116010A96, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	Awaiting 28 day break.	burnww2	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3304, Item 6169901, Project Item Line Number 2450, Material Set 6169901, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Certification to be entered by construction inspector.	burnww2	Overridden
Estimate Exception Type: Insufficient Materials: Project J6P3418, Item 7034219A, Project Item Line Number 2200, Material Set 7034219A96, Material 0501CCB1.A - Concrete, Class B-1 w/Air, Acceptance Action Generic 0501CCB1.A is insufficient.	Awaiting 28 day break.	burnww2	Overridden
Estimate Exception Type: Insufficient Materials: Project J6P3418, Item 7172053, Project Item Line Number 2330, Material Set 717205396, Material 1073JMOCFJ - Open Cell Foam Exp. Joint @, Acceptance Action Generic 1073JMOCFJ is insufficient.	Awaiting PAL report from contractor.	burnww2	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3600, Item 9023250, Project Item Line Number 3320, Material Set 902325096, Material 0902TSBTZCAB - Bolts Galv Anchor for Traffic Signals, Acceptance Action Generic 0902TSBTZCAB is insufficient.	Awaiting inspection request from contractor.	burnww2	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3600, Item 9023250, Project Item Line Number 3320, Material Set 902325096, Material 1092TSPS - Traffic Signal Post(s) - All Types, Acceptance Action Generic 1092TSPS is insufficient.	Awaiting inspection request from contractor.	burnww2	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3600, Item 9028820, Project Item Line Number 3410, Material Set 902882096, Material 1062PBPC - Pull Box Precast Concrete, Acceptance Action Generic 1062PBPC is insufficient.	Awaiting inspection request from contractor.	burnww2	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3600, Item 9028821, Project Item Line Number 3420, Material Set 902882196, Material 1062PBFC - Frame and Cover for Concrete Pull Box, Acceptance Action Generic 1062PBFC is insufficient.	Awaiting inspection request from contractor.	burnww2	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3600, Item 9029902, Project Item Line Number 3460, Material Set 9029902, Material 0902TSBTZCAB - Bolts Galv Anchor for Traffic Signals, Acceptance Action Generic 0902TSBTZCAB is insufficient.	Awaiting inspection request from contractor.	burnww2	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3600, Item 9029902, Project Item Line Number 3460, Material Set 9029902, Material 1092TSPS - Traffic Signal Post(s) - All Types, Acceptance Action Generic 1092TSPS is insufficient.	Awaiting inspection request from contractor.	burnww2	Overridden
Estimate Exception Type: Item Overrun: Contract 210917-F05, Contract Project J6P3418, Project Item Line Number 0210, Contract Line Item Number 0210, Item 6096040A, Minor Item.	Forthcoming Change Order 0018.	burnww2	Acknowledged
Estimate Exception Type: Item Overrun: Contract 210917-F05, Contract Project J6P3418, Project Item Line Number 0240, Contract Line Item Number 0240, Item 6096044, Minor Item.	Forthcoming Change Order 0018.	burnww2	Acknowledged
Estimate Exception Type: Item Overrun: Contract 210917-F05, Contract Project J6P3418, Project Item Line Number 0280, Contract Line Item Number 0280, Item 6113020, Minor Item.	Forthcoming Change Order 0018.	burnww2	Acknowledged
Estimate Exception Type: Item Overrun: Contract 210917-F05, Contract Project J6P3418, Project Item Line Number 0300, Contract Line Item Number 0300, Item 6113040, Minor Item.	Forthcoming Change Order 0018.	burnww2	Acknowledged



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on February 18, 2023

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Item Overrun: Contract 210917-F05, Contract Project J6S3304, Project Item Line Number 2410, Contract Line Item Number 2410, Item 6085008, Minor Item.	Forthcoming Change Order 0018.	burnww2	Acknowledged
Estimate Exception Type: Item Overrun: Contract 210917-F05, Contract Project J6P3418, Project Item Line Number 0070, Contract Line Item Number 0070, Item 2051010, Minor Item.	Forthcoming Change Order 0018.	burnww2	Acknowledged
Estimate Exception Type: Item Overrun: Contract 210917-F05, Contract Project J6P3418, Project Item Line Number 0370, Contract Line Item Number 0370, Item 6141120, Minor Item.	Forthcoming Change Order 0018.	burnww2	Acknowledged
Estimate Exception Type: Item Overrun: Contract 210917-F05, Contract Project J6P3418, Project Item Line Number 0575, Contract Line Item Number 0575, Item 6240104A, Minor Item.	Forthcoming Change Order 0018.	burnww2	Acknowledged
Estimate Exception Type: Item Overrun: Contract 210917-F05, Contract Project J6P3418, Project Item Line Number 0660, Contract Line Item Number 0660, Item 7261030, Minor Item.	Forthcoming Change Order 0018.	burnww2	Acknowledged
Estimate Exception Type: Item Overrun: Contract 210917-F05, Contract Project J6P3418, Project Item Line Number 0840, Contract Line Item Number 0840, Item 8061005, Minor Item.	Forthcoming Change Order 0018.	burnww2	Acknowledged
Estimate Exception Type: Item Overrun: Contract 210917-F05, Contract Project J6S3600, Project Item Line Number 3180, Contract Line Item Number 3180, Item 6092011, Minor Item.	Forthcoming Change Order 0018.	burnww2	Acknowledged
Estimate Exception Type: Item Overrun: Contract 210917-F05, Contract Project J6S3600, Project Item Line Number 3250, Contract Line Item Number 3250, Item 6063014, Minor Item.	Forthcoming Change Order 0018.	burnww2	Acknowledged
Estimate Exception Type: Item Overrun: Contract 210917-F05, Contract Project J6S3600, Project Item Line Number 3370, Contract Line Item Number 3370, Item 9027300, Minor Item.	Forthcoming Change Order 0018.	burnww2	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 18, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210917-F05	J6P3418	0001	0010	2013000	CLEARING AND GRUBBING	14.00	0.00	14.00	ACRE	14.00	\$20,000.00	\$280,000.00
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	-1.00	0.00	LS	0.00	\$500,000.00	\$0.00
		0001	0030	2031000	CLASS A EXCAVATION	119,382.00	-475.00	118,907.00	CUYD	83,585.00	\$9.50	\$794,057.50
		0001	0040	2035500	EMBANKMENT IN PLACE	125,036.00	0.00	125,036.00	CUYD	121,738.30	\$13.00	\$1,582,597.90
		0001	0050	2036000	COMPACTING EMBANKMENT	101,475.00	0.00	101,475.00	CUYD	83,041.00	\$7.50	\$622,807.50
		0001	0070	2051010	MODIFIED SUBGRADE	7,000.00	0.00	7,000.00	SQYD	9,535.56	\$2.00	\$19,071.12
		0001	0075	2142000	FURNISHING ROCK FILL	2,019.00	2,319.00	4,338.00	CUYD	4,338.00	\$26.60	\$115,390.80
		0001	0077	2143000	PLACING ROCK FILL	2,019.00	2,319.00	4,338.00	CUYD	4,338.00	\$10.59	\$45,939.42
		0001	0080	2153000	SHAPING SLOPES, CLASS III	7.00	0.00	7.00	100F	4.70	\$900.00	\$4,230.00
		0001	0090	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	1,018.00	0.00	1,018.00	SQYD	650.00	\$10.00	\$6,500.00
		0001	0100	5041000	CONCRETE APPROACH PAVEMENT	768.40	0.00	768.40	SQYD	91.60	\$83.00	\$7,602.80
		0001	0110	6044011	PIPE COLLAR, TYPE A	1.00	1.00	2.00	EA	0.00	\$900.00	\$0.00
		0001	0120	6071012A	CHAIN-LINK FENCE (60 IN.)	641.00	-60.00	581.00	LF	0.00	\$28.00	\$0.00
		0001	0130	6071101	MODIFIED CONCRETE GUTTER TYPE A	641.00	-615.00	26.00	LF	0.00	\$68.00	\$0.00
		0001	0140	6083008	8 IN. CONCRETE MEDIAN STRIP	1,219.60	0.00	1,219.60	SQYD	39.00	\$60.00	\$2,340.00
		0001	0150	6085008	PAVED APPROACH, 8 IN.	290.40	0.00	290.40	SQYD	94.00	\$55.00	\$5,170.00
		0001	0160	6091041	CONCRETE GUTTER TYPE A	31.00	0.00	31.00	LF	26.00	\$80.00	\$2,080.00
		0001	0170	6091052	CURB AND GUTTER TYPE B	825.00	0.00	825.00	LF	0.00	\$32.00	\$0.00
		0001	0180	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	112.00	0.00	112.00	LF	0.00	\$20.00	\$0.00
		0001	0190	6096020	FURNISHING TYPE 2 ROCK DITCH LINER	172.00	0.00	172.00	CUYD	172.00	\$47.00	\$8,084.00
		0001	0200	6096030A	FURNISHING TYPE 3 ROCK DITCH LINER	584.00	0.00	584.00	CUYD	32.00	\$47.00	\$1,504.00
		0001	0210	6096040A	FURNISHING TYPE 4 ROCK DITCH LINER	4,505.00	0.00	4,505.00	CUYD	4,765.00	\$47.00	\$223,955.00
		0001	0220	6096042	PLACING TYPE 2 ROCK DITCH LINER	172.00	0.00	172.00	CUYD	172.00	\$21.00	\$3,612.00
		0001	0230	6096043	PLACING TYPE 3 ROCK DITCH LINER	584.00	0.00	584.00	CUYD	32.00	\$20.00	\$640.00
		0001	0240	6096044	PLACING TYPE 4 ROCK DITCH LINER	4,505.00	0.00	4,505.00	CUYD	4,765.00	\$17.00	\$81,005.00
		0001	0250	6096050	BEDDING MATERIAL FOR ROCK DITCH LINER	2,065.00	0.00	2,065.00	CUYD	1,431.60	\$40.00	\$57,264.00
		0001	0260	6097000	ROCK LINING	455.00	-8.00	447.00	CUYD	75.00	\$71.00	\$5,325.00
		0001	0270	6113010	FURNISHING TYPE 1 ROCK BLANKET	391.00	719.00	1,110.00	CUYD	391.00	\$43.00	\$16,813.00
		0001	0280	6113020	FURNISHING TYPE 2 ROCK BLANKET	870.00	-636.00	234.00	CUYD	782.00	\$43.00	\$33,626.00
		0001	0290	6113030	PLACING TYPE 1 ROCK BLANKET	391.00	719.00	1,110.00	CUYD	391.00	\$18.00	\$7,038.00
		0001	0300	6113040	PLACING TYPE 2 ROCK BLANKET	870.00	-636.00	234.00	CUYD	782.00	\$18.00	\$14,076.00
		0001	0310	6116010A	SLOPE PROTECTION	278.00	402.00	680.00	SQYD	680.00	\$63.00	\$42,840.00
		0001	0320	6122008	IMPACT ATTENUATOR 40 MPH (SAND BARREL ARRAY)	1.00	-1.00	0.00	EA	0.00	\$1,955.00	\$0.00
		0001	0330	6122009	IMPACT ATTENUATOR 45 MPH (SAND BARREL ARRAY)	3.00	-1.00	2.00	EA	2.00	\$1,998.00	\$3,996.00
		0001	0340	6122014	IMPACT ATTENUATOR 60 MPH (SAND BARREL ARRAY)	5.00	1.00	6.00	EA	6.00	\$2,968.00	\$17,808.00
		0001	0350	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$3,000.00	\$0.00
		0001	0360	6141024	GRATE AND BEARING PLATE (5 FT. X 3 FT. OR 1524 MM X 914 MM)	14.00	-1.00	13.00	EA	13.00	\$2,611.90	\$33,954.70
		0001	0370	6141120	CURVED VANE GRATE AND FRAME (2 FT. X 2 FT. OR 600MM X 600MM)	3.00	0.00	3.00	EA	8.00	\$933.25	\$7,466.00
		0001	0380	6141121	CURVED VANE GRATE AND FRAME (4 FT. X 2 FT. OR 1200MM X 600MM)	17.00	0.00	17.00	EA	9.00	\$1,256.46	\$11,308.14
		0001	0390	6143010	MANHOLE FRAME AND COVER, TYPE 1-A	5.00	-3.00	2.00	EA	2.00	\$414.11	\$828.22
		0001	0400	6143014	MANHOLE FRAME AND COVER, TYPE 4	6.00	3.00	9.00	EA	7.00	\$252.50	\$1,767.50
		0001	0410	6169901	MISC.TEMPORARY TRAFFIC CONTROL	1.00	-1.00	0.00	LS	0.00	\$106,759.00	\$0.00
		0001	0420	6169901	MISC.TRAFFIC SIGNAL MAINTENANCE AND PROGRAMMING	1.00	0.00	1.00	LS	0.85	\$17,400.00	\$14,790.00
		0001	0430	6169902	MISC.NTCIP COMPLIANT CHANGEABLE MESSAGE SIGN, CONTRACTOR FURNISHED/RETAINED	11.00	0.00	11.00	EA	5.00	\$3,200.00	\$16,000.00
		0001	0440	6173000	CONCRETE TRAFFIC BARRIER, TYPE C	434.00	0.00	434.00	LF	0.00	\$90.00	\$0.00
		0001	0450	6173100	CONCRETE TRAFFIC BARRIER, TYPE D	249.00	-249.00	0.00	LF	0.00	\$135.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 18, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210917-F05	J6P3418	0001	0460	6173102	CONCRETE TRAFFIC BARRIER, TYPE D (RETAINING WALL)	573.00	-395.00	178.00	LF	177.00	\$135.00	\$23,895.00
		0001	0470	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	400.00	62.50	462.50	LF	462.50	\$21.38	\$9,888.25
		0001	0480	6173700B	TEMPORARY TRAFFIC BARRIER ANCHORED, CONTRACTOR FURNISHED / RETAINED	5,500.00	-567.00	4,933.00	LF	4,846.00	\$31.96	\$154,878.16
		0001	0490	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	2,130.00	-1,049.00	1,081.00	LF	518.00	\$8.86	\$4,589.48
		0001	0500	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$700,000.00	\$0.00
		0001	0501	6181000	MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$580,130.00	\$580,130.00
		0001	0510	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	62.00	0.00	62.00	LF	0.00	\$25.00	\$0.00
		0001	0520	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	63.00	0.00	63.00	LF	0.00	\$25.00	\$0.00
		0001	0530	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	12.00	0.00	12.00	EA	12.00	\$270.00	\$3,240.00
		0001	0540	6200030	PREFORMED THERMOPLASTIC PAVEMENT MARKING, WORD (ONLY)	3.00	0.00	3.00	EA	3.00	\$450.00	\$1,350.00
		0001	0550	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	26,748.00	0.00	26,748.00	LF	13,061.00	\$0.22	\$2,873.42
		0001	0560	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	13,794.00	0.00	13,794.00	LF	3,758.00	\$0.23	\$864.34
		0001	0570	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	4,433.00	0.00	4,433.00	LF	2,070.00	\$1.00	\$2,070.00
		0001	0575	6240104A	SEPARATION GEOTEXTILE	1,438.00	69.00	1,507.00	SQYD	1,597.00	\$2.11	\$3,369.67
		0001	0580	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	6,325.00	0.00	6,325.00	SQYD	5,971.00	\$2.00	\$11,942.00
		0001	0590	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.80	\$85,000.00	\$68,000.00
		0001	0600	7034001	CLASS B-1 CONCRETE	14.00	13.00	27.00	CUYD	8.30	\$878.01	\$7,287.48
		0001	0610	7061000	REINFORCING STEEL	1,270.00	966.00	2,236.00	LB	708.00	\$2.27	\$1,607.16
		0001	0612	7110300	CONCRETE AND MASONRY PROTECTION SYSTEM	1.00	-1.00	0.00	LS	0.00	\$7,000.00	\$0.00
		0001	0615	7110400	SACRIFICIAL GRAFFITI PROTECTION SYSTEM	1.00	-1.00	0.00	LS	0.00	\$3,000.00	\$0.00
		0001	0617	7201000	MECHANICALLY STABILIZED EARTH WALL SYSTEMS	5,775.00	-5,775.00	0.00	SQFT	0.00	\$70.00	\$0.00
		0001	0620	7261012	12 IN. PIPE GROUP A	1,010.00	24.00	1,034.00	LF	746.00	\$48.00	\$35,808.00
		0001	0630	7261018	18 IN. PIPE GROUP A	748.00	-21.00	727.00	LF	727.00	\$68.00	\$49,436.00
		0001	0640	7261021	21 IN. PIPE GROUP A	28.00	0.00	28.00	LF	28.00	\$85.00	\$2,380.00
		0001	0650	7261024	24 IN. PIPE GROUP A	1,129.00	-152.00	977.00	LF	748.00	\$95.00	\$71,060.00
		0001	0660	7261030	30 IN. PIPE GROUP A	1,057.00	-268.00	789.00	LF	1,001.00	\$124.00	\$124,124.00
		0001	0670	7261036	36 IN. PIPE GROUP A	326.00	39.00	365.00	LF	149.00	\$125.00	\$18,625.00
		0001	0680	7265018	JACKED 18 IN. CLASS III REINFORCED CONCRETE PIPE CULVERTS (GASKET TYPE)	97.00	0.00	97.00	LF	0.00	\$550.00	\$0.00
		0001	0690	7265024	JACKED 24 IN. CLASS III REINFORCED CONCRETE PIPE CULVERTS (GASKET TYPE)	85.00	0.00	85.00	LF	0.00	\$778.00	\$0.00
		0001	0700	7310048	PRECAST CONCRETE MANHOLE - 48 IN.	36.00	4.00	40.00	FT	21.00	\$460.00	\$9,660.00
		0001	0710	7310060	PRECAST CONCRETE MANHOLE - 60 IN.	76.00	-17.00	59.00	FT	32.00	\$400.00	\$12,800.00
		0001	0720	7310072	PRECAST CONCRETE MANHOLE - 72 IN.	12.00	-12.00	0.00	FT	0.00	\$580.00	\$0.00
		0001	0730	7311022	PRECAST CONCRETE DROP INLET 2 FT X 2 FT	17.00	10.00	27.00	FT	27.00	\$316.00	\$8,532.00
		0001	0740	7311042	PRECAST CONCRETE DROP INLET 4 FT X 2 FT	106.00	-5.00	101.00	FT	62.00	\$343.00	\$21,266.00
		0001	0750	7311053	PRECAST CONCRETE DROP INLET 5 FT X 3 FT	89.00	-12.00	77.00	FT	66.00	\$405.00	\$26,730.00
		0001	0760	7319913	MISC.MSD PRECAST CONCRETE AREA INLET	14.00	0.00	14.00	FT	14.00	\$370.00	\$5,180.00
		0001	0770	7320612A	12 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	7.00	-1.00	6.00	EA	3.00	\$800.00	\$2,400.00
		0001	0780	7320618A	18 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	6.00	-2.00	4.00	EA	4.00	\$1,000.00	\$4,000.00
		0001	0790	7320624A	24 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	8.00	1.00	9.00	EA	8.00	\$1,200.00	\$9,600.00
		0001	0800	7320630A	30 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	4.00	0.00	4.00	EA	4.00	\$1,600.00	\$6,400.00
		0001	0810	7320636A	36 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	3.00	1.00	4.00	EA	4.00	\$2,000.00	\$8,000.00
		0001	0820	8031000A	TURF TYPE TALL FESCUE SODDING	881.00	0.00	881.00	SQYD	0.00	\$15.50	\$0.00
		0001	0830	8051000A	SEEDING - COOL SEASON GRASSES	34.80	0.00	34.80	ACRE	14.60	\$2,250.00	\$32,850.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 18, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210917-F05	J6P3418	0001	0840	8061005	ROCK DITCH CHECK	2,661.00	0.00	2,661.00	LF	3,020.00	\$10.75	\$32,465.00
		0001	0850	8061007A	CURB INLET CHECK	28.00	0.00	28.00	EA	0.00	\$145.00	\$0.00
		0001	0860	8061016	SEDIMENT REMOVAL	284.00	0.00	284.00	CUYD	18.00	\$25.00	\$450.00
		0001	0870	8061019	SILT FENCE	11,722.00	0.00	11,722.00	LF	10,061.00	\$2.10	\$21,128.10
		0001	0880	8064128	TYPE 1 TURF REINFORCEMENT MAT	1,906.00	0.00	1,906.00	SQYD	0.00	\$4.20	\$0.00
		0001	0890	8064138	TYPE 2D EROSION CONTROL BLANKET	25,904.00	0.00	25,904.00	SQYD	0.00	\$1.70	\$0.00
		0003	0950	3030600	FURNISHING ROCK BASE MATERIAL	66,317.00	-1,016.20	65,300.80	SQYD	38,576.00	\$9.86	\$380,359.36
		0003	0960	3030610A	PLACING ROCK BASE	66,317.00	-1,016.20	65,300.80	SQYD	38,576.00	\$5.20	\$200,595.20
		0003	0970	5021309	CONCRETE PAVEMENT (9 IN. NON-REINFORCED 15 FT. JOINTS)	24,335.90	42.00	24,377.90	SQYD	14,585.60	\$55.76	\$813,293.06
		0003	0980	5021333	CONCRETE PAVEMENT (9 1/2 IN. NON-REINFORCED, 15 FT. JOINTS)	18,256.30	-874.20	17,382.10	SQYD	14,368.14	\$58.62	\$842,260.37
		0003	0990	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	494.00	0.00	494.00	LF	0.00	\$23.87	\$0.00
		0003	1000	6092031	CONCRETE CURB LOW PROFILE TYPE E	262.00	0.00	262.00	LF	229.00	\$20.00	\$4,580.00
		0005	1030	5021340	TYPE A2 SHOULDER	18,230.20	-181.20	18,049.00	SQYD	10,364.21	\$40.50	\$419,750.50
		0005	1040	6262000A	PORTLAND CEMENT CONCRETE SHOULDER RUMBLE STRIP	42.20	0.00	42.20	STA	42.20	\$215.00	\$9,073.00
		0010	1050	6061010	GUARDRAIL TYPE A	387.00	0.00	387.00	LF	0.00	\$28.00	\$0.00
		0010	1060	6061060	MGS GUARDRAIL	5,169.00	225.00	5,394.00	LF	2,699.00	\$30.00	\$80,970.00
		0010	1070	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	2.00	0.00	2.00	EA	1.00	\$3,000.00	\$3,000.00
		0010	1080	6061070	MGS VERTICAL CONCRETE BARRIER TRANSITION	5.00	2.00	7.00	EA	1.00	\$2,900.00	\$2,900.00
		0010	1090	6061074	MGS HEIGHT AND BLOCK TRANSITION	2.00	0.00	2.00	EA	0.00	\$800.00	\$0.00
		0010	1100	6061080	MGS END ANCHOR	9.00	1.00	10.00	EA	5.00	\$1,300.00	\$6,500.00
		0010	1110	6062204A	BRIDGE ANCHOR SECTION, 6.5 FT. POSTS (SAFETY BARRIER CURB) (NEW CONSTRUCTION ONLY)	2.00	0.00	2.00	EA	0.00	\$2,600.00	\$0.00
		0010	1120	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	11.00	2.00	13.00	EA	5.00	\$3,000.00	\$15,000.00
		0010	1130	6063021	TYPE D CRASHWORTHY END TERMINAL (MASH)	2.00	0.00	2.00	EA	1.00	\$34,000.00	\$34,000.00
		0020	1140	9013002	CONDUIT, 2 IN. RIGID, IN TRENCH	670.00	0.00	670.00	LF	17.00	\$10.90	\$185.30
		0020	1150	9014003	CONDUIT, 3 IN. RIGID, PUSHED	940.00	0.00	940.00	LF	940.00	\$18.10	\$17,014.00
		0020	1160	9015020	TRENCHING TYPE II	6,790.00	0.00	6,790.00	LF	5,367.00	\$4.50	\$24,151.50
		0020	1170	9016110	PULL BOX, PREFORMED CLASS 1	21.00	0.00	21.00	EA	10.00	\$843.00	\$8,430.00
		0020	1180	9017006	CABLE, 6 AWG 1 CONDUCTOR	630.00	0.00	630.00	LF	0.00	\$1.90	\$0.00
		0020	1190	9017110	CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRACKET	1,500.00	0.00	1,500.00	LF	700.00	\$1.20	\$840.00
		0020	1200	9017206	WIRE, 6 AWG, BARE NEUTRAL	320.00	0.00	320.00	LF	0.00	\$1.90	\$0.00
		0020	1210	9017404	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 6 AWG	9,100.00	0.00	9,100.00	LF	7,428.00	\$2.95	\$21,912.60
		0020	1220	9018245	POLE FOUNDATION (45 FT. OR 13.5 M MOUNTING HEIGHT)	11.00	0.00	11.00	EA	6.00	\$1,595.00	\$9,570.00
		0020	1230	9019902	MISC.45' TOP MOUNT POLE	15.00	0.00	15.00	EA	6.00	\$3,931.00	\$23,586.00
		0020	1240	9019902	MISC.HIGH MAST TOWER LIGHTING ASSEMBLY	2.00	0.00	2.00	EA	0.00	\$87,252.00	\$0.00
		0020	1250	9019902	MISC.LED C TOP MOUNTED LUMINAIRE	15.00	0.00	15.00	EA	9.00	\$486.00	\$4,374.00
		0030	1260	9020113	SIGNAL HEAD, TYPE 3T	2.00	0.00	2.00	EA	0.00	\$678.00	\$0.00
		0030	1270	9020513	SIGNAL HEAD, TYPE 3B	6.00	0.00	6.00	EA	0.00	\$988.00	\$0.00
		0030	1280	9020833	SH-FLAT SHEET - SIGNAL SIGN	8.00	0.00	8.00	SQFT	0.00	\$39.00	\$0.00
		0030	1290	9020834	SIGNAL SIGN, MOUNTING HARDWARE	2.00	0.00	2.00	EA	0.00	\$237.00	\$0.00
		0030	1300	9022715	POST, SIGNAL 15 FT. OR 4.6 M	1.00	0.00	1.00	EA	0.00	\$883.00	\$0.00
		0030	1310	9023135	POST, TYPE CL, 35 FT. ARM OR 10.7 M ARM	1.00	0.00	1.00	EA	0.00	\$9,437.00	\$0.00
		0030	1320	9023140	POST, TYPE CL, 40 FT. ARM OR 12.2 M ARM	1.00	0.00	1.00	EA	0.00	\$12,710.00	\$0.00
		0030	1330	9024283	CONTROLLER ASSEMBLY HOUSING, NEMA TS2 CONTROLLER	1.00	0.00	1.00	EA	0.00	\$10,438.00	\$0.00
		0030	1340	9024944	DETECTOR, VEHICLE INDUCTION LOOP (2 CHANNEL - RACK MOUNTED)	4.00	0.00	4.00	EA	0.00	\$127.00	\$0.00
		0030	1350	9025200	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	860.00	0.00	860.00	LF	0.00	\$11.70	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 18, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210917-F05	J6P3418	0030	1360	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	220.00	0.00	220.00	LF	0.00	\$16.00	\$0.00
		0030	1370	9027200	CONDUIT, 2 IN., PUSHED WITH TRACER WIRE	150.00	0.00	150.00	LF	0.00	\$10.50	\$0.00
		0030	1380	9027300	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	160.00	0.00	160.00	LF	0.00	\$27.55	\$0.00
		0030	1390	9028100	CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRACKET	210.00	0.00	210.00	LF	0.00	\$1.20	\$0.00
		0030	1400	9028208	CABLE, 8 AWG 1 CONDUCTOR, POWER	680.00	0.00	680.00	LF	0.00	\$1.50	\$0.00
		0030	1410	9028311	CABLE, 16 AWG 7 CONDUCTOR	2,090.00	0.00	2,090.00	LF	0.00	\$1.90	\$0.00
		0030	1420	9028500	CABLE, LOOP DETECTOR, IN DUCT	610.00	0.00	610.00	LF	0.00	\$7.50	\$0.00
		0030	1430	9028510	CABLE, LOOP DETECTOR, LEAD-IN	5,400.00	0.00	5,400.00	LF	0.00	\$1.00	\$0.00
		0030	1440	9028810	PULL BOX, PREFORMED CLASS 1	5.00	0.00	5.00	EA	0.00	\$941.00	\$0.00
		0030	1450	9028811	PULL BOX, PREFORMED CLASS 2	3.00	0.00	3.00	EA	0.00	\$1,461.00	\$0.00
		0030	1460	9028812	PULL BOX, PREFORMED CLASS 3	1.00	0.00	1.00	EA	0.00	\$2,157.00	\$0.00
		0030	1470	9029100	BASE, CONCRETE	8.70	0.00	8.70	CUYD	0.00	\$1,409.00	\$0.00
		0030	1480	9029400	TEMPORARY TRAFFIC SIGNALS	1.00	-1.00	0.00	LS	0.00	\$5,000.00	\$0.00
		0030	1490	9029902	MISC.ATC TRAFFIC SIGNAL CONTROLLER	1.00	0.00	1.00	EA	0.00	\$2,511.00	\$0.00
		0030	1500	9029902	MISC.NETWORK CONNECTED SIGNAL MONITOR	1.00	0.00	1.00	EA	0.00	\$850.00	\$0.00
		0030	1510	9029902	MISC.PAD MOUNTED 120/240V UNINTERRUPTIBLE POWER SUPPLY W/ BATTERY BACKUP UNIT	1.00	0.00	1.00	EA	0.00	\$13,200.00	\$0.00
		0030	1520	9029902	MISC.SL DISTRICT VIDEO DETECTION SYSTEM	2.00	0.00	2.00	EA	0.00	\$762.00	\$0.00
		0030	1530	9029903	MISC.CABLE, 12 AWG 2 CONDUCTOR, CONTROL	440.00	0.00	440.00	LF	0.00	\$1.50	\$0.00
		0030	1540	9029903	MISC.CABLE, VIDEO	480.00	0.00	480.00	LF	0.00	\$0.60	\$0.00
		0030	1550	9029903	MISC.CONDUIT, 3 IN., RIGID, IN TRENCH	240.00	0.00	240.00	LF	0.00	\$35.50	\$0.00
		0040	1560	9031010	CONCRETE FOOTINGS, EMBEDDED	18.00	0.00	18.00	CUYD	3.00	\$1,900.00	\$5,700.00
		0040	1570	9031020	CONCRETE FOOTINGS, BOLT DOWN	164.60	0.00	164.60	CUYD	27.20	\$1,800.00	\$48,960.00
		0040	1580	9031210	STRUCTURAL STEEL POSTS	3,690.00	0.00	3,690.00	LB	0.00	\$6.50	\$0.00
		0040	1590	9031220	PIPE POSTS	8,160.00	0.00	8,160.00	LB	2,067.00	\$7.50	\$15,502.50
		0040	1600	9031242	36 IN. SURFACE-MOUNT DELINEATOR POST	12.00	0.00	12.00	EA	0.00	\$100.00	\$0.00
		0040	1610	9031270A	2 IN. PSST POST - 12 GA.	44.00	0.00	44.00	LF	0.00	\$24.00	\$0.00
		0040	1620	9031273	POST ANCHOR FOR 2 IN. PSST - 7 GA.	9.00	0.00	9.00	LF	0.00	\$48.00	\$0.00
		0040	1630	9035004A	SH-FLAT SHEET	389.00	0.00	389.00	SQFT	2.00	\$24.00	\$48.00
		0040	1640	9035011A	ST-STRUCTURAL	2,698.00	0.00	2,698.00	SQFT	429.00	\$28.00	\$12,012.00
		0040	1650	9035069A	SHF-FLAT SHEET FLUORESCENT	408.00	0.00	408.00	SQFT	113.00	\$27.00	\$3,051.00
		0040	1660	9035071A	STF-STRUCTURAL FLUORESCENT	177.00	0.00	177.00	SQFT	0.00	\$30.00	\$0.00
		0040	1670	9039902	MISC.CANTILEVER SIGN TRUSS, 30 FT. - 0 IN.	1.00	0.00	1.00	EA	0.00	\$55,000.00	\$0.00
		0040	1680	9039902	MISC.OVERHEAD SIGN TRUSS, 53 FT. - 0 IN.	1.00	0.00	1.00	EA	0.00	\$62,000.00	\$0.00
		0040	1690	9039902	MISC.OVERHEAD SIGN TRUSS, 64 FT. - 8 IN.	1.00	0.00	1.00	EA	0.00	\$76,000.00	\$0.00
		0040	1700	9039902	MISC.OVERHEAD SIGN TRUSS, 69 FT. - 6 IN.	1.00	0.00	1.00	EA	0.00	\$75,000.00	\$0.00
		0040	1710	9039902	MISC.OVERHEAD SIGN TRUSS, 80 FT. - 0 IN.	1.00	0.00	1.00	EA	0.00	\$77,000.00	\$0.00
		0040	1720	9039902	MISC.REMOVE AND RELOCATE OVERHEAD SIGN TRUSS, 60 FT. - 6 IN.	1.00	0.00	1.00	EA	1.00	\$24,000.00	\$24,000.00
		0040	1730	9039902	MISC.REMOVE AND RELOCATE OVERHEAD SIGN TRUSS, 64 FT. - 8 IN.	1.00	0.00	1.00	EA	1.00	\$24,000.00	\$24,000.00
		0050	1740	9109901	MISC.ITS ASSET MANAGEMENT TOOL	1.00	0.00	1.00	LS	0.00	\$955.00	\$0.00
		0050	1750	9109902	MISC.BURIED CABLE DRIVEABLE DELINEATOR	15.00	-2.00	13.00	EA	0.00	\$83.00	\$0.00
		0050	1760	9109902	MISC.CCTV CAMERA ASSEMBLY	1.00	0.00	1.00	EA	0.00	\$2,540.00	\$0.00
		0050	1770	9109902	MISC.FIBER OPTIC FUSION SPLICE	40.00	90.00	130.00	EA	110.00	\$112.00	\$12,320.00
		0050	1780	9109902	MISC.FIBER OPTIC JUMPER	6.00	0.00	6.00	EA	2.00	\$29.00	\$58.00
		0050	1790	9109902	MISC.FIBER OPTIC PIGTAIL	6.00	0.00	6.00	EA	2.00	\$17.00	\$34.00
		0050	1800	9109902	MISC.INSTALL CCTV CAMERA ASSEMBLY	1.00	0.00	1.00	EA	0.00	\$951.00	\$0.00
		0050	1810	9109902	MISC.INSTALL COMMUNICATION EQUIPMENT	1.00	0.00	1.00	EA	0.00	\$387.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 18, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210917-F05	J6P3418	0050	1820	9109902	MISC.INSTALL CONDUIT INTO EXISTING BOX	3.00	1.00	4.00	EA	3.00	\$655.00	\$1,965.00
		0050	1830	9109902	MISC.ITS PULL BOX WITH CONCRETE PAD, PREFORMED CLASS 5	15.00	-2.00	13.00	EA	9.00	\$2,202.00	\$19,818.00
		0050	1840	9109902	MISC.WALL MOUNTED INTERCONNECT CENTER	2.00	3.00	5.00	EA	5.00	\$265.00	\$1,325.00
		0050	1850	9109903	MISC.CCTV CAMERA CABLE	170.00	0.00	170.00	LF	0.00	\$1.20	\$0.00
		0050	1860	9109903	MISC.CONDUIT, 2 IN., HDPE, DRILL	290.00	3,500.00	3,790.00	LF	2,964.00	\$15.50	\$45,942.00
		0050	1870	9109903	MISC.CONDUIT, 2 IN., HDPE, TRENCH	6,450.00	-1,950.00	4,500.00	LF	3,817.00	\$6.00	\$22,902.00
		0050	1880	9109903	MISC.FIBER OPTIC CABLE, 24 STRAND, SINGLE MODE	4,600.00	1,760.00	6,360.00	LF	6,360.00	\$2.35	\$14,946.00
		0070	1890	7033009	AESTHETIC CONCRETE STAIN	1.00	-1.00	0.00	LS	0.00	\$6,000.00	\$0.00
		0070	1900	7039904	MISC.SOIL NAIL WALL SYSTEM	2,127.00	-2,127.00	0.00	SQFT	0.00	\$96.89	\$0.00
		0070	1905	7039904	MISC.CONCRETE WALL FACING	758.00	-758.00	0.00	SQFT	0.00	\$75.00	\$0.00
		0071	1920	2164500	REMOVAL OF EXISTING EXPANSION JOINT & ADJACENT CONCRETE	107.00	0.00	107.00	LF	0.00	\$141.47	\$0.00
		0071	1930	6233000	EPOXY POLYMER WEARING SURFACE	43.00	0.00	43.00	SQYD	0.00	\$35.20	\$0.00
		0071	1940	7034030	CLASS B-1 CONCRETE (BARRIERS)	1.30	0.00	1.30	CUYD	0.00	\$2,491.84	\$0.00
		0071	1950	7034214	CLASS B-2 CONCRETE	10.60	0.00	10.60	CUYD	0.00	\$1,870.39	\$0.00
		0071	1960	7101000	REINFORCING STEEL (EPOXY COATED)	1,420.00	0.00	1,420.00	LB	0.00	\$1.41	\$0.00
		0071	1970	7123620	DRAINAGE SYSTEM (ON STRUCTURE)	1.00	0.00	1.00	LS	0.00	\$40,000.00	\$0.00
		0071	1980	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	107.00	0.00	107.00	LF	0.00	\$403.86	\$0.00
		0072	1990	2165000	REMOVAL OF EXISTING EXPANSION JOINT SEAL OR SEALANT	85.00	0.00	85.00	LF	0.00	\$42.00	\$0.00
		0072	2000	6233000	EPOXY POLYMER WEARING SURFACE	466.00	0.00	466.00	SQYD	0.00	\$35.20	\$0.00
		0072	2010	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	50.00	0.00	50.00	SQFT	0.00	\$165.69	\$0.00
		0072	2020	7049903	MISC.CURB REPAIR, FORMED	4.00	0.00	4.00	LF	0.00	\$1,050.77	\$0.00
		0072	2030	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$6,000.00	\$0.00
		0072	2040	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	500.00	0.00	500.00	SQFT	0.00	\$62.50	\$0.00
		0072	2050	7125210	FIELD APPLICATION OF INORGANIC ZINC PRIMER	500.00	0.00	500.00	SQFT	0.00	\$2.00	\$0.00
		0072	2060	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	500.00	0.00	500.00	SQFT	0.00	\$2.00	\$0.00
		0072	2070	7125370A	FINISH FIELD COAT (SYSTEM G)	100.00	0.00	100.00	SQFT	0.00	\$2.00	\$0.00
		0072	2080	7172054	OPEN CELL FOAM JOINT SEAL	85.00	0.00	85.00	LF	0.00	\$243.56	\$0.00
		0073	2090	2061000	CLASS 1 EXCAVATION	170.00	0.00	170.00	CUYD	170.00	\$95.89	\$16,301.30
		0073	2100	2163000	PARTIAL REMOVAL OF EXISTING BRIDGE DECK	653.00	0.00	653.00	SQFT	653.00	\$40.00	\$26,120.00
		0073	2110	2163502	PARTIAL REMOVAL OF SUBSTRUCTURE CONCRETE	1.00	0.00	1.00	LS	1.00	\$18,000.00	\$18,000.00
		0073	2120	2164000	CURB REMOVAL	48.00	0.00	48.00	LF	0.00	\$10.00	\$0.00
		0073	2130	2165000	REMOVAL OF EXISTING EXPANSION JOINT SEAL OR SEALANT	69.00	0.00	69.00	LF	0.00	\$37.58	\$0.00
		0073	2140	5031010A	BRIDGE APPROACH SLAB (MAJOR)	177.00	0.00	177.00	SQYD	144.30	\$275.68	\$39,780.62
		0073	2150	6233000	EPOXY POLYMER WEARING SURFACE	1,234.00	0.00	1,234.00	SQYD	0.00	\$35.20	\$0.00
		0073	2160	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	1,305.00	0.00	1,305.00	LF	1,200.00	\$103.47	\$124,164.00
		0073	2170	7027000	PILE POINT REINFORCEMENT	23.00	0.00	23.00	EA	23.00	\$106.05	\$2,439.15
		0073	2180	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	116.40	0.00	116.40	CUYD	116.40	\$1,224.45	\$142,525.98
		0073	2190	7034212	SLAB ON STEEL	664.00	0.00	664.00	SQYD	630.80	\$366.20	\$230,998.96
		0073	2200	7034219A	TYPE D BARRIER	341.00	0.00	341.00	LF	341.00	\$84.03	\$28,654.23
		0073	2210	7034220	SLAB ON SEMI-DEEP ABUTMENT	113.00	0.00	113.00	SQYD	113.00	\$441.07	\$49,840.91
		0073	2220	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	50.00	0.00	50.00	SQFT	0.00	\$155.59	\$0.00
		0073	2230	7049903	MISC.CURB REPAIR, FORMED	2.00	0.00	2.00	LF	0.00	\$500.00	\$0.00
		0073	2240	7101000	REINFORCING STEEL (EPOXY COATED)	18,770.00	0.00	18,770.00	LB	18,770.00	\$1.63	\$30,595.10
		0073	2250	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$6,000.00	\$0.00
		0073	2260	7121121	FABRICATED STRUCTURAL LOW ALLOY STEEL (PLATE GIRDER) A709, GRADE 50	276,920.00	0.00	276,920.00	LB	276,920.00	\$2.43	\$672,915.60



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 18, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
210917-F05	J6P3418	0073	2270	7123610	SLAB DRAIN	11.00	0.00	11.00	EA	11.00	\$539.11	\$5,930.21		
		0073	2280	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	500.00	0.00	500.00	SQFT	0.00	\$62.50	\$0.00		
		0073	2290	7125210	FIELD APPLICATION OF INORGANIC ZINC PRIMER	500.00	0.00	500.00	SQFT	0.00	\$2.00	\$0.00		
		0073	2300	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	13,500.00	0.00	13,500.00	SQFT	0.00	\$3.50	\$0.00		
		0073	2310	7125370A	FINISH FIELD COAT (SYSTEM G)	2,900.00	0.00	2,900.00	SQFT	0.00	\$2.00	\$0.00		
		0073	2320	7162000	LAMINATED NEOPRENE BEARING PAD ASSEMBLY	9.00	0.00	9.00	EA	9.00	\$2,771.04	\$24,939.36		
		0073	2330	7172053	OPEN CELL FOAM JOINT SYSTEM	57.00	0.00	57.00	LF	43.00	\$283.84	\$12,205.12		
		0073	2340	7172054	OPEN CELL FOAM JOINT SEAL	43.00	0.00	43.00	LF	0.00	\$30.30	\$0.00		
		0001	5001	6189901	MISC.Misc. New Mobilization Line Adjusted for Contract Bond	0.00	1.00	1.00	LS	1.00	\$119,870.00	\$119,870.00		
		0001	5002	7319903	MISC.Precast Concrete manhole - 96"	0.00	12.00	12.00	LF	12.00	\$815.20	\$9,782.40		
		0001	5003	7261015	15 IN. PIPE GROUP A	0.00	113.00	113.00	LF	113.00	\$58.00	\$6,554.00		
		0001	5004	7320015A	15 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	0.00	1.00	1.00	EA	1.00	\$900.00	\$900.00		
		0001	5005	7039907	MISC.GROUT FILL OF EXISTING CULVERT PIPE 12-01	0.00	28.00	28.00	CUYD	0.00	\$237.49	\$0.00		
		0073	5006	7039901	MISC.CEMENTITIOUS FILL A6055 BENT 1 AND 3	0.00	1.00	1.00	LS	1.00	\$16,596.00	\$16,596.00		
		0001	5007	6173103	CONCRETE TRAFFIC BARRIER, TYPE D (MOMENT SLAB)	0.00	58.00	58.00	LF	0.00	\$200.00	\$0.00		
		0001	5008	7039905	MISC.Modified Gravity Retaining Wall	0.00	94.00	94.00	SQYD	94.00	\$1,250.00	\$117,500.00		
		0001	5009	6071102	MODIFIED CONCRETE GUTTER TYPE B	0.00	619.00	619.00	LF	245.00	\$65.00	\$15,925.00		
		0001	5010	1099901	MISC.VALUE ENGINEERING DESIGN COST VECP 21-22	0.00	1.00	1.00	LS	1.00	\$19,600.00	\$19,600.00		
		0001	5011	1046002	VALUE ENGINEERING	0.00	1.00	1.00	EA	0.50	\$63,767.96	\$31,883.98		
		0020	5012	9019400	TEMPORARY LIGHTING	0.00	1.00	1.00	LS	1.00	\$7,878.91	\$7,878.91		
		0001	5013	7039904	MISC.MODIFIED GRAVITY RETAINING WALL	0.00	2,375.00	2,375.00	SQFT	2,375.00	\$100.47	\$238,616.25		
		0001	5014	1046001	VALUE ENGINEERING	0.00	31,150.00	31,150.00	L S	31,150.00	\$1.00	\$31,150.00		
		0001	5015	1046002	VALUE ENGINEERING	0.00	103,344.18	103,344.18	EA	51,672.09	\$1.00	\$51,672.09		
		0050	5016	9028811	PULL BOX, PREFORMED CLASS 2	0.00	4.00	4.00	EA	0.00	\$1,461.00	\$0.00		
		0050	5017	9019903	MISC.FIBER OPTIC CABLE, 48 STRAND, SINGLE MODE (GGL)	0.00	4,150.00	4,150.00	LF	0.00	\$3.50	\$0.00		
		0050	5018	9109903	MISC.FIBER OPTIC CABLE, 72 STRAND, SINGLE MODE (MODOT)	0.00	880.00	880.00	LF	0.00	\$4.00	\$0.00		
		0050	5019	9017002	CABLE, 2 AWG 1 CONDUCTOR	0.00	2,070.00	2,070.00	LF	0.00	\$4.55	\$0.00		
		0050	5020	9108610	POWER SUPPLY ASSEMBLY, TYPE 1, 240/120 VOLT SERVICE, ITS	0.00	1.00	1.00	EA	0.00	\$5,705.00	\$0.00		
		0001	5021	1094000	FORCE ACCOUNT	0.00	35,209.78	35,209.78	EA	35,209.78	\$1.00	\$35,209.78		
		0001	5022	6122040	WORK ZONE CRASH CUSHION (NARROW)	0.00	1.00	1.00	EA	1.00	\$5,200.00	\$5,200.00		
		0001	5023	6122030	IMPACT ATTENUATOR (RELOCATION)	0.00	4.00	4.00	EA	4.00	\$875.00	\$3,500.00		
		0001	5026	6175011B	RELOCATING TEMPORARY TRAFFIC BARRIER ANCHORED	0.00	1,187.90	1,187.90	LF	1,187.90	\$19.44	\$23,092.78		
		0001	5028	2022010	REMOVAL OF IMPROVEMENTS	0.00	1.00	1.00	LS	0.80	\$492,434.28	\$393,947.42		
		0001	5029	6169901	MISC.REVISED TEMPORARY TRAFFIC CONTROL	0.00	1.00	1.00	LS	0.75	\$99,393.04	\$74,544.78		
		0001	5030	1046002	VALUE ENGINEERING	0.00	56,147.94	56,147.94	EA	28,073.97	\$1.00	\$28,073.97		
		0001	5031	1094000	FORCE ACCOUNT	0.00	200,000.00	200,000.00	EA	199,314.46	\$1.00	\$199,314.46		
		0001	5032	7261048	48 IN. PIPE GROUP A	0.00	240.00	240.00	LF	240.00	\$203.72	\$48,892.80		
		0001	5033	7320648A	48 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	0.00	1.00	1.00	EA	1.00	\$3,485.00	\$3,485.00		
		Project J6P3418 - Total Value Posted to Date as of Report Generated Date												\$11,553,895.21
		J6S3304	0001	2350	2022010	REMOVAL OF IMPROVEMENTS				1.00	0.00	1.00	LS	1.00
SHAPING SLOPES, CLASS III						1.00	0.00	1.00	100F	1.00	\$1,200.00	\$1,200.00		
ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125B MIX)						8,158.20	0.00	8,158.20	TONS	0.00	\$82.00	\$0.00		
ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125BSM MIX)						10,807.40	0.00	10,807.40	TONS	0.00	\$105.00	\$0.00		
CONCRETE CURB RAMP						75.90	0.00	75.90	SQYD	18.60	\$90.08	\$1,675.49		
TRUNCATED DOMES						24.00	0.00	24.00	SQFT	12.00	\$32.06	\$384.72		
PAVED APPROACH, 8 IN.						188.80	0.00	188.80	SQYD	229.40	\$68.87	\$15,798.78		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 18, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
210917-F05	J6S3304	0001	2420	6086004	CONCRETE SIDEWALK, 4 IN.	205.60	0.00	205.60	SQYD	0.00	\$42.93	\$0.00		
		0001	2430	6091052	CURB AND GUTTER TYPE B	320.00	0.00	320.00	LF	200.50	\$29.36	\$5,886.68		
		0001	2440	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	200.00	0.00	200.00	SQYD	0.00	\$414.20	\$0.00		
		0001	2450	6169901	MISC.TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.50	\$32,266.00	\$16,133.00		
		0001	2460	6169902	MISC.NTCIP COMPLIANT CHANGEABLE MESSAGE SIGN, CONTRACTOR FURNISHED/RETAINED	2.00	0.00	2.00	EA	0.00	\$3,200.00	\$0.00		
		0001	2470	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.25	\$290,000.00	\$72,500.00		
		0001	2480	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	269.00	0.00	269.00	LF	12.00	\$25.00	\$300.00		
		0001	2490	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	22.00	0.00	22.00	EA	0.00	\$280.00	\$0.00		
		0001	2500	6200024	PREFORMED THERMOPLASTIC PAVEMENT MARKING, STRAIGHT ARROW	1.00	0.00	1.00	EA	0.00	\$250.00	\$0.00		
		0001	2510	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT	3.00	0.00	3.00	EA	0.00	\$400.00	\$0.00		
		0001	2520	6200030	PREFORMED THERMOPLASTIC PAVEMENT MARKING, WORD (ONLY)	5.00	0.00	5.00	EA	0.00	\$450.00	\$0.00		
		0001	2530	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	22,536.00	0.00	22,536.00	LF	0.00	\$0.22	\$0.00		
		0001	2540	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	16,559.00	0.00	16,559.00	LF	0.00	\$0.23	\$0.00		
		0001	2550	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	4,096.00	0.00	4,096.00	SQYD	0.00	\$3.15	\$0.00		
		0001	2560	6221003	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (GREATER THAN 3 IN. THICK)	75,308.00	0.00	75,308.00	SQYD	0.00	\$2.25	\$0.00		
		0001	2570	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.10	\$3,762.56	\$376.26		
		0001	2580	8061007A	CURB INLET CHECK	8.00	0.00	8.00	EA	0.00	\$145.00	\$0.00		
		0010	2590	6061010	GUARDRAIL TYPE A	38.00	0.00	38.00	LF	38.00	\$40.00	\$1,520.00		
		0010	2600	6061060	MGS GUARDRAIL	170.00	0.00	170.00	LF	170.00	\$32.00	\$5,440.00		
		0010	2610	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	464.00	0.00	464.00	LF	464.00	\$35.00	\$16,240.00		
		0010	2620	6061074	MGS HEIGHT AND BLOCK TRANSITION	1.00	0.00	1.00	EA	1.00	\$800.00	\$800.00		
		0010	2630	6061080	MGS END ANCHOR	2.00	0.00	2.00	EA	2.00	\$1,300.00	\$2,600.00		
		0010	2640	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	1.00	0.00	1.00	EA	1.00	\$3,200.00	\$3,200.00		
		0030	2650	9029902	MISC.IN-PAVEMENT WIRELESS DETECTION SYSTEM	13.00	0.00	13.00	EA	0.00	\$1,072.00	\$0.00		
		Project J6S3304 - Total Value Posted to Date as of Report Generated Date												\$164,054.92
		J6S3600	0001	2660	2013000	CLEARING AND GRUBBING	6.00	0.00	6.00	ACRE	6.00	\$581.80	\$3,489.60	
				2670	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$125,000.00	\$125,000.00	
				2680	2031000	CLASS A EXCAVATION	14,781.00	0.00	14,781.00	CUYD	14,000.00	\$14.00	\$196,000.00	
2690	2036000			COMPACTING EMBANKMENT	4,319.00	0.00	4,319.00	CUYD	4,319.00	\$13.00	\$56,147.00			
2710	2051010			MODIFIED SUBGRADE	3,700.00	0.00	3,700.00	SQYD	512.13	\$2.00	\$1,024.26			
2720	4030132			ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125BSM MIX)	93.20	0.00	93.20	TONS	0.00	\$155.00	\$0.00			
2730	6042020			ADJUSTING BASIN OR INLET	1.00	0.00	1.00	EA	1.00	\$500.00	\$500.00			
2740	6044011			PIPE COLLAR, TYPE A	2.00	0.00	2.00	EA	2.00	\$800.00	\$1,600.00			
2750	6083008			8 IN. CONCRETE MEDIAN STRIP	381.80	0.00	381.80	SQYD	381.80	\$75.00	\$28,635.00			
2760	6096020			FURNISHING TYPE 2 ROCK DITCH LINER	140.00	0.00	140.00	CUYD	140.00	\$46.00	\$6,440.00			
2770	6096042			PLACING TYPE 2 ROCK DITCH LINER	140.00	0.00	140.00	CUYD	140.00	\$20.00	\$2,800.00			
2780	6097000			ROCK LINING	4.00	0.00	4.00	CUYD	0.00	\$75.00	\$0.00			
2790	6122014			IMPACT ATTENUATOR 60 MPH (SAND BARREL ARRAY)	2.00	0.00	2.00	EA	2.00	\$2,968.00	\$5,936.00			
2800	6123000A			TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	1.00	0.00	1.00	EA	0.00	\$3,500.00	\$0.00			
2810	6141121			CURVED VANE GRATE AND FRAME (4 FT. X 2 FT. OR 1200MM X 600MM)	1.00	0.00	1.00	EA	1.00	\$820.00	\$820.00			
2820	6143014			MANHOLE FRAME AND COVER, TYPE 4	1.00	-1.00	0.00	EA	0.00	\$250.00	\$0.00			
2830	6169901			MISC.TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.75	\$29,022.00	\$21,766.50			
2840	6173100			CONCRETE TRAFFIC BARRIER, TYPE D	216.00	-156.00	60.00	LF	60.00	\$90.00	\$5,400.00			
2855	6173700B			TEMPORARY TRAFFIC BARRIER ANCHORED, CONTRACTOR FURNISHED / RETAINED	2,315.00	110.00	2,425.00	LF	2,425.00	\$31.96	\$77,503.00			



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 18, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210917-F05	J6S3600	0001	2860	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$35,000.00	\$35,000.00
		0001	2870	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	190.00	0.00	190.00	LF	0.00	\$25.00	\$0.00
		0001	2880	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	19.00	0.00	19.00	EA	7.00	\$280.00	\$1,960.00
		0001	2890	6200024	PREFORMED THERMOPLASTIC PAVEMENT MARKING, STRAIGHT ARROW	5.00	0.00	5.00	EA	0.00	\$250.00	\$0.00
		0001	2900	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT	1.00	0.00	1.00	EA	0.00	\$400.00	\$0.00
		0001	2910	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	14.00	0.00	14.00	EA	0.00	\$60.00	\$0.00
		0001	2920	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	12,689.00	0.00	12,689.00	LF	7,982.00	\$0.30	\$2,394.60
		0001	2930	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	2,479.00	0.00	2,479.00	LF	1,381.00	\$0.50	\$690.50
		0001	2940	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	988.00	0.00	988.00	SQYD	0.00	\$9.50	\$0.00
		0001	2950	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	419.00	0.00	419.00	SQYD	419.00	\$1.52	\$636.88
		0001	2960	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$7,500.00	\$7,500.00
		0001	2970	7261012	12 IN. PIPE GROUP A	55.00	-55.00	0.00	LF	0.00	\$45.00	\$0.00
		0001	2980	7261018	18 IN. PIPE GROUP A	47.00	90.00	137.00	LF	137.00	\$70.00	\$9,590.00
		0001	2990	7261024	24 IN. PIPE GROUP A	116.00	-100.00	16.00	LF	16.00	\$85.00	\$1,360.00
		0001	3000	7261036	36 IN. PIPE GROUP A	12.00	-12.00	0.00	LF	0.00	\$156.00	\$0.00
		0001	3010	7310060	PRECAST CONCRETE MANHOLE - 60 IN.	21.00	-21.00	0.00	FT	0.00	\$400.00	\$0.00
		0001	3020	7311042	PRECAST CONCRETE DROP INLET 4 FT X 2 FT	4.00	0.00	4.00	FT	4.00	\$414.00	\$1,656.00
		0001	3030	7320612A	12 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	2.00	-2.00	0.00	EA	0.00	\$950.00	\$0.00
		0001	3040	7320618A	18 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	1.00	2.00	3.00	EA	3.00	\$1,200.00	\$3,600.00
		0001	3050	7320624A	24 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	2.00	-1.00	1.00	EA	1.00	\$1,300.00	\$1,300.00
		0001	3060	7320636A	36 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	1.00	-1.00	0.00	EA	0.00	\$2,000.00	\$0.00
		0001	3070	8051000A	SEEDING - COOL SEASON GRASSES	5.30	0.00	5.30	ACRE	4.90	\$2,250.00	\$11,025.00
		0001	3080	8061005	ROCK DITCH CHECK	168.00	0.00	168.00	LF	168.00	\$10.75	\$1,806.00
		0001	3090	8061016	SEDIMENT REMOVAL	59.00	0.00	59.00	CUYD	5.00	\$25.00	\$125.00
		0001	3100	8061019	SILT FENCE	5,224.00	0.00	5,224.00	LF	5,224.00	\$2.10	\$10,970.40
		0003	3150	3030600	FURNISHING ROCK BASE MATERIAL	14,807.00	0.00	14,807.00	SQYD	12,819.20	\$11.63	\$149,087.30
		0003	3160	3030610A	PLACING ROCK BASE	14,807.00	0.00	14,807.00	SQYD	12,819.20	\$7.36	\$94,349.31
		0003	3170	5021333	CONCRETE PAVEMENT (9 1/2 IN. NON-REINFORCED, 15 FT. JOINTS)	10,655.90	0.00	10,655.90	SQYD	8,450.50	\$60.00	\$507,030.00
		0003	3180	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	443.00	0.00	443.00	LF	471.40	\$18.13	\$8,546.48
		0005	3210	5021340	TYPE A2 SHOULDER	3,022.60	0.00	3,022.60	SQYD	2,658.00	\$40.00	\$106,320.00
		0005	3220	6262000A	PORTLAND CEMENT CONCRETE SHOULDER RUMBLE STRIP	35.00	0.00	35.00	STA	20.20	\$200.00	\$4,040.00
		0010	3230	6061060	MGS GUARDRAIL	175.00	156.00	331.00	LF	300.00	\$32.00	\$9,600.00
		0010	3240	6061080	MGS END ANCHOR	1.00	0.00	1.00	EA	1.00	\$1,400.00	\$1,400.00
		0010	3250	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	1.00	0.00	1.00	EA	2.00	\$3,200.00	\$6,400.00
		0020	3260	9016110	PULL BOX, PREFORMED CLASS 1	4.00	0.00	4.00	EA	4.00	\$844.00	\$3,376.00
		0020	3270	9018245	POLE FOUNDATION (45 FT. OR 13.5 M MOUNTING HEIGHT)	4.00	0.00	4.00	EA	4.00	\$1,595.00	\$6,380.00
		0020	3280	9019902	MISC.45' TOP MOUNT POLE	4.00	0.00	4.00	EA	4.00	\$3,930.00	\$15,720.00
		0020	3290	9019902	MISC.LED C TOP MOUNTED LUMINAIRE	4.00	0.00	4.00	EA	4.00	\$486.00	\$1,944.00
		0030	3300	9020513	SIGNAL HEAD, TYPE 3B	12.00	0.00	12.00	EA	12.00	\$810.00	\$9,720.00
		0030	3310	9020514	SIGNAL HEAD, TYPE 4B	1.00	0.00	1.00	EA	1.00	\$882.00	\$882.00
		0030	3320	9023250	POST, TYPE C, 50 FT. ARM OR 15.2 M ARM	1.00	0.00	1.00	EA	1.00	\$12,559.00	\$12,559.00
		0030	3330	9024283	CONTROLLER ASSEMBLY HOUSING, NEMA TS2 CONTROLLER	1.00	0.00	1.00	EA	1.00	\$10,964.00	\$10,964.00
		0030	3340	9025200	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	140.00	0.00	140.00	LF	140.00	\$14.25	\$1,995.00
		0030	3350	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	130.00	0.00	130.00	LF	130.00	\$12.20	\$1,586.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 18, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
210917-F05	J6S3600	0030	3360	9027200	CONDUIT, 2 IN., PUSHED WITH TRACER WIRE	580.00	0.00	580.00	LF	580.00	\$15.10	\$8,758.00	
		0030	3370	9027300	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	280.00	0.00	280.00	LF	375.00	\$19.30	\$7,237.50	
		0030	3380	9028100	CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRACKET	420.00	0.00	420.00	LF	420.00	\$1.20	\$504.00	
		0030	3390	9028208	CABLE, 8 AWG 1 CONDUCTOR, POWER	70.00	0.00	70.00	LF	70.00	\$1.50	\$105.00	
		0030	3400	9028311	CABLE, 16 AWG 7 CONDUCTOR	4,230.00	0.00	4,230.00	LF	4,230.00	\$1.90	\$8,037.00	
		0030	3410	9028820	PULL BOX, CONCRETE, STANDARD	3.00	0.00	3.00	EA	3.00	\$2,770.00	\$8,310.00	
		0030	3420	9028821	PULL BOX, CONCRETE, DOUBLE, TYPE A	2.00	0.00	2.00	EA	2.00	\$4,623.00	\$9,246.00	
		0030	3430	9029100	BASE, CONCRETE	13.00	0.00	13.00	CUYD	13.00	\$1,312.00	\$17,056.00	
		0030	3440	9029902	MISC.ATC TRAFFIC SIGNAL CONTROLLER	1.00	0.00	1.00	EA	1.00	\$2,511.00	\$2,511.00	
		0030	3450	9029902	MISC.NETWORK CONNECTED SIGNAL MONITOR	1.00	0.00	1.00	EA	1.00	\$850.00	\$850.00	
		0030	3460	9029902	MISC.POST, TYPE C, 60 FT. ARM	2.00	0.00	2.00	EA	2.00	\$20,023.00	\$40,046.00	
		0030	3470	9029902	MISC.SL DISTRICT VIDEO DETECTION SYSTEM	1.00	0.00	1.00	EA	1.00	\$2,449.00	\$2,449.00	
		0030	3480	9029903	MISC.CABLE, 12 AWG 2 CONDUCTOR, CONTROL	1,140.00	0.00	1,140.00	LF	1,140.00	\$1.50	\$1,710.00	
		0030	3490	9029903	MISC.CABLE, VIDEO	1,080.00	0.00	1,080.00	LF	1,080.00	\$0.60	\$648.00	
		0040	3500	9031010	CONCRETE FOOTINGS, EMBEDDED	5.50	0.00	5.50	CUYD	5.50	\$1,800.00	\$9,900.00	
		0040	3510	9031020	CONCRETE FOOTINGS, BOLT DOWN	1.30	0.00	1.30	CUYD	0.00	\$2,400.00	\$0.00	
		0040	3520	9031210	STRUCTURAL STEEL POSTS	430.00	0.00	430.00	LB	430.00	\$10.00	\$4,300.00	
		0040	3530	9031220	PIPE POSTS	3,100.00	0.00	3,100.00	LB	3,100.00	\$7.75	\$24,025.00	
		0040	3540	9035069A	SHF-FLAT SHEET FLUORESCENT	70.00	0.00	70.00	SQFT	70.00	\$30.00	\$2,100.00	
		0040	3550	9039902	MISC.REMOVE AND RELOCATE TUBULAR STEEL SUPPORT POLE, 18 FT.	1.00	0.00	1.00	EA	0.00	\$5,000.00	\$0.00	
		0001	5024	6175011B	RELOCATING TEMPORARY TRAFFIC BARRIER ANCHORED	0.00	76.50	76.50	LF	76.50	\$19.44	\$1,487.16	
		0001	5025	6122030	IMPACT ATTENUATOR (RELOCATION)	0.00	2.00	2.00	EA	1.00	\$875.00	\$875.00	
		0001	5027	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	0.00	312.50	312.50	LF	312.50	\$8.86	\$2,768.75	
		Project J6S3600 - Total Value Posted to Date as of Report Generated Date											\$1,727,498.24
		210917-F05 Overall - Total Value Posted to Date as of Report Generated Date											\$13,445,448.38



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on February 18, 2023

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J6P3418

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0030	2031000	CLASS A EXCAVATION	2/14/23	2/14/23	544.00	CUYD	A6055 Bent 3 Rock Blanket Excavation	739+50	LT	741+60	LT	
0100	5041000	CONCRETE APPROACH PAVEMENT	2/10/23	2/15/23	43.30	SQYD	Bent 1	19+69		19+54		
				2/15/23	48.30	SQYD	Bent 3	23+52		23+82		
0150	6085008	PAVED APPROACH, 8 IN.	2/14/23	2/15/23	94.00	SQYD	Ramp 18 to Davids Auto mall					
0210	6096040A	FURNISHING TYPE 4 ROCK DITCH LINER	2/2/23	2/3/23	-10.70	CUYD	Ramp 10	10+50	LT	10+50	LT	Correction of quantity to 38 CY for roberg5's posting on 20220919.
				2/3/23	270.70	CUYD	Ditch for Structure 13-09. NOR.	745+83	LT	745+83	LT	Final payment for 13-09 Type 4 rock ditch liner.
0240	6096044	PLACING TYPE 4 ROCK DITCH LINER	2/2/23	2/3/23	-10.70	CUYD	Ramp 10	10+50	LT	10+50	LT	Correction of quantity to 38 CY for roberg5's posting on 20220919.
				2/3/23	270.70	CUYD	Ditch for Structure 13-09. NOR.	745+83	LT	745+83	LT	Final payment for 13-09 Type 4 rock ditch liner.
0280	6113020	FURNISHING TYPE 2 ROCK BLANKET	2/3/23	2/9/23	203.00	CUYD	A6055 Bent 3 East face	22+68	RT	23+93	RT	
			2/14/23	2/14/23	272.00	CUYD	A6055 Bent 3	740+60		741+60		
			2/15/23	2/15/23	272.00	CUYD	A6055 Bent 3	739+50		740+60		
0300	6113040	PLACING TYPE 2 ROCK BLANKET	2/3/23	2/9/23	203.00	CUYD	A6055 Bent 3 East face	22+68	RT	23+93	RT	
			2/14/23	2/14/23	272.00	CUYD	A6055 Bent 3	740+60		741+60		
			2/15/23	2/15/23	272.00	CUYD	A6055 Bent 3	739+50		740+60		
0460	6173102	CONCRETE TRAFFIC BARRIER, TYPE D (RETAINING WALL)	2/6/23	2/9/23	177.00	LF	Ramp 11	732+26	RT	734+04	RT	Barrier Wall at Pedestrian Bridge MSE wall
0550	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	2/15/23	2/15/23	2,114.00	LF	Ramp 18	2+25		9+20		697LF edgeline 174 LF skips 1034 edgeline ramp 16/4/18 209 skips ramp 16/4/18
0560	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAINT	2/15/23	2/15/23	630.00	LF	Ramp 18	2+88		9+20		
0570	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAINT	2/15/23	2/15/23	345.00	LF	Ramp 18/4/NOR	2+25		720+32		61LF R18/4 133 LF rapid skips 151LF R18 Gore
1030	5021340	TYPE A2 SHOULDER	2/13/23	2/15/23	320.00	SQYD	Ramp 18 RT.	9+20	5+60			
1730	9039902	MISC.	2/2/23	2/3/23	1.00	EA	Ramp 14	748+00		752+24		
2200	7034219A	TYPE D BARRIER	2/15/23	2/16/23	341.00	LF	Type D barrier for A60553 bridge					

Project: J6S3304

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
2350	2022010	REMOVAL OF IMPROVEMENTS	2/7/23	2/9/23	1.00	LS	EB 94 RT sherman to I-70					
2410	6085008	PAVED APPROACH, 8 IN.	2/7/23	2/9/23	154.40	SQYD	Paved Approach to St. robert bellamine church	581+98				
			2/8/23	2/9/23	75.00	SQYD	Paved Approach to Crowder Accounting					
2430	6091052	CURB AND GUTTER TYPE B	2/7/23	2/9/23	72.00	LF	EB 94 RT	581+18		581+90		
			2/9/23	2/10/23	128.50	LF	EB 94 RT. Between Sherman and I-70					
2450	6169901	MISC.	2/15/23	2/16/23	0.50	LS	EB 94 sherman to I-70					first payment for temp traffic control 3304

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Feb 18, 2023

Contract ID: 210917-F05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6P3418	0070	MODIFIED SUBGRADE	Overrun	Overrun	23	Nov 2, 2022	SYSTEM	(\$1,462.00)			
					24	Nov 16, 2022	SYSTEM	(\$617.12)			
					25	Dec 2, 2022	SYSTEM	(\$2,992.00)			
					Overrun - Total			(\$5,071.12)			
					Overrun - Total			(\$5,071.12)			
					0070 - Total			(\$5,071.12)			
J6P3418	0075	FURNISHING ROCK FILL	Material		4	Jan 18, 2022	SYSTEM	\$26,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user gummer1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					4	Jan 18, 2022	SYSTEM	(\$26,600.00)			
					- Total			\$0.00			
					Material - Total			\$0.00			
					Overrun	Overrun	9	Apr 4, 2022	SYSTEM	(\$3,511.20)	
							10	Apr 18, 2022	SYSTEM	(\$48,332.20)	
							11	May 2, 2022	SYSTEM	\$51,843.40	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',26.60000 - 26.60000', is applied (if non-zero).
					Overrun - Total			\$0.00			
					Overrun - Total			\$0.00			
					0075 - Total			\$0.00			
J6P3418	0077	PLACING ROCK FILL	Overrun	Overrun	9	Apr 4, 2022	SYSTEM	(\$1,397.88)			
					10	Apr 18, 2022	SYSTEM	(\$19,242.03)			
					11	May 2, 2022	SYSTEM	\$20,639.91	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',10.59000 - 10.59000', is applied (if non-zero).		
					Overrun - Total			\$0.00			
					Overrun - Total			\$0.00			
					0077 - Total			\$0.00			
J6P3418	0090	TYPE 5 AGGREGATE FOR BASE	Material		29	Feb 2, 2023	SYSTEM	(\$6,500.00)			
					30	Feb 16, 2023	SYSTEM	(\$6,500.00)			
					- Total			(\$13,000.00)			
					Material - Total			(\$13,000.00)			
					MaterialCredit		30	Feb 16, 2023	SYSTEM	\$6,500.00	
							- Total			\$6,500.00	
					MaterialCredit - Total			\$6,500.00			
					Price FUEL		29	Feb 2, 2023	SYSTEM	\$69.22	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
							- Total			\$69.22	
					Price FUEL - Total			\$69.22			
0090 - Total			(\$6,430.78)								
J6P3418	0100	CONCRETE APPROACH PAVEMENT	Material		30	Feb 16, 2023	SYSTEM	\$7,602.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user burnww2 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
					30	Feb 16, 2023	SYSTEM	(\$7,602.80)			
					- Total			\$0.00			
					Material - Total			\$0.00			
0100 - Total			\$0.00								
J6P3418	0150	PAVED APPROACH, 8 IN.	Material		30	Feb 16, 2023	SYSTEM	\$5,170.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user burnww2 overriding Payment		



Line Item Adjustments by Estimate

Feb 18, 2023

Contract ID: 210917-F05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks								
J6P3418	0150	PAVED APPROACH, 8 IN.	Material						Estimate Exception 7 on the current Payment Estimate.								
						30	Feb 16, 2023	SYSTEM	(\$5,170.00)								
				- Total							\$0.00						
				Material - Total							\$0.00						
				0150 - Total							\$0.00						
	0160	CONCRETE GUTTER TYPE A	Material						This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user burnww2 overriding Payment Estimate Exception 3 on the current Payment Estimate.								
						28	Jan 17, 2023	SYSTEM	\$2,080.00								
						28	Jan 17, 2023	SYSTEM	(\$2,080.00)								
				- Total							\$0.00						
				Material - Total							\$0.00						
0160 - Total							\$0.00										
	0210	FURNISHING TYPE 4 ROCK DITCH LINER	Overrun	Overrun	30	Feb 16, 2023	SYSTEM	(\$12,220.00)									
									Overrun - Total							(\$12,220.00)	
									Overrun - Total							(\$12,220.00)	
									0210 - Total							(\$12,220.00)	
									Overrun - Total							(\$12,220.00)	
	0240	PLACING TYPE 4 ROCK DITCH LINER	Overrun	Overrun	30	Feb 16, 2023	SYSTEM	(\$4,420.00)									
									Overrun - Total							(\$4,420.00)	
									Overrun - Total							(\$4,420.00)	
									0240 - Total							(\$4,420.00)	
									Overrun - Total							(\$4,420.00)	
	0250	BEDDING MATERIAL FOR ROCK DITCH LINER	Material						This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user burnww2 overriding Payment Estimate Exception 3 on the current Payment Estimate.								
						23	Nov 2, 2022	SYSTEM	\$53,704.00								
						23	Nov 2, 2022	SYSTEM	(\$53,704.00)								
				- Total							\$0.00						
				Material - Total							\$0.00						
0250 - Total							\$0.00										
	0280	FURNISHING TYPE 2 ROCK BLANKET	Material						This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user gummer1 overriding Payment Estimate Exception 3 on the current Payment Estimate.								
						20	Sep 16, 2022	SYSTEM	\$1,505.00								
						20	Sep 16, 2022	SYSTEM	(\$1,505.00)								
				- Total							\$0.00						
				Material - Total							\$0.00						
						Overrun	Overrun	30	Feb 16, 2023	SYSTEM	(\$23,564.00)						
				Overrun - Total							(\$23,564.00)						
Overrun - Total							(\$23,564.00)										
0280 - Total							(\$23,564.00)										
	0300	PLACING TYPE 2 ROCK BLANKET	Overrun	Overrun	30	Feb 16, 2023	SYSTEM	(\$9,864.00)									
									Overrun - Total							(\$9,864.00)	
									Overrun - Total							(\$9,864.00)	
									0300 - Total							(\$9,864.00)	
	0310	SLOPE PROTECTION	Material						This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user burnww2 overriding Payment Estimate Exception 4 on the current Payment Estimate.								
						28	Jan 17, 2023	SYSTEM	\$12,663.00								
						28	Jan 17, 2023	SYSTEM	(\$12,663.00)								
						29	Feb 2, 2023	SYSTEM	\$42,840.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user burnww2 overriding Payment Estimate Exception 5 on the current Payment Estimate.							
						29	Feb 2, 2023	SYSTEM	(\$42,840.00)								
						30	Feb 16, 2023	SYSTEM	\$42,840.00	This adjustment offsets the original system-generated Material Payment							



Line Item Adjustments by Estimate

Feb 18, 2023

Contract ID: 210917-F05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6P3418	0310	SLOPE PROTECTION	Material			2023			Estimate Item Adjustment (0015) due to user burnww2 overriding Payment Estimate Exception 11 on the current Payment Estimate.			
						30	Feb 16, 2023	SYSTEM	(\$42,840.00)			
				- Total							\$0.00	
	Material - Total								\$0.00			
	0310 - Total								\$0.00			
	0370	CURVED VANE GRTE AND FRAME(2 FT. X 2 FT)	Overrun		Overrun	25	Dec 2, 2022	SYSTEM	(\$4,666.25)			
				Overrun - Total							(\$4,666.25)	
				Overrun - Total							(\$4,666.25)	
	0370 - Total								(\$4,666.25)			
	0390	MANHOLE FRAME AND COVER, TYPE 1-A	Material			26	Dec 16, 2022	SYSTEM	(\$828.22)			
						27	Jan 3, 2023	SYSTEM	(\$828.22)			
						28	Jan 17, 2023	SYSTEM	(\$828.22)			
				- Total							(\$2,484.66)	
				Material - Total							(\$2,484.66)	
					MaterialCredit		27	Jan 3, 2023	SYSTEM	\$828.22		
						28	Jan 17, 2023	SYSTEM	\$828.22			
						29	Feb 2, 2023	SYSTEM	\$828.22			
- Total								\$2,484.66				
MaterialCredit - Total								\$2,484.66				
0390 - Total								\$0.00				
0400	MANHOLE FRAME AND COVER, TYPE 4	Material			5	Feb 3, 2022	SYSTEM	\$757.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user gummer1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					5	Feb 3, 2022	SYSTEM	(\$757.50)				
					6	Feb 16, 2022	SYSTEM	\$757.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user gummer1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					6	Feb 16, 2022	SYSTEM	(\$757.50)				
					7	Mar 2, 2022	SYSTEM	\$757.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user gummer1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					7	Mar 2, 2022	SYSTEM	(\$757.50)				
			- Total							\$0.00		
			Material - Total							\$0.00		
0400 - Total								\$0.00				
0470	TEMPORARY TRAFFIC BARRIER, CONT. FURN/RE	Overrun		Overrun	3	Jan 3, 2022	SYSTEM	(\$801.75)				
					4	Jan 18, 2022	SYSTEM	\$801.75	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',21.38000 - 21.38000, 'is applied (if non-zero).			
					11	May 2, 2022	SYSTEM	(\$534.50)				
					19	Sep 2, 2022	SYSTEM	\$534.50	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',21.38000 - 21.38000, 'is applied (if non-zero).			
			Overrun - Total							\$0.00		
			Overrun - Total							\$0.00		
0470 - Total								\$0.00				
0530	PREF THERMO PVMT MARK,	Material			23	Nov 2, 2022	SYSTEM	(\$3,240.00)				



Line Item Adjustments by Estimate

Feb 18, 2023

Contract ID: 210917-F05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6P3418	0530	LT/RT ARROW	Material	- Total				(\$3,240.00)	
			Material - Total					(\$3,240.00)	
			MaterialCredit		24	Nov 16, 2022	SYSTEM	\$3,240.00	
			- Total					\$3,240.00	
			MaterialCredit - Total					\$3,240.00	
			0530 - Total						\$0.00
0540	PREF THERMO PVMT MARK, WORD (ONLY)	Material	- Total		23	Nov 2, 2022	SYSTEM	(\$1,350.00)	
		Material - Total						(\$1,350.00)	
		MaterialCredit		24	Nov 16, 2022	SYSTEM	\$1,350.00		
		- Total					\$1,350.00		
		MaterialCredit - Total					\$1,350.00		
		0540 - Total						\$0.00	
0550	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	Material	- Total		23	Nov 2, 2022	SYSTEM	(\$2,090.44)	
		Material - Total						(\$2,090.44)	
		MaterialCredit		24	Nov 16, 2022	SYSTEM	\$2,090.44		
		- Total					\$2,090.44		
		MaterialCredit - Total					\$2,090.44		
		0550 - Total						\$0.00	
0560	6 IN. YELLOW HIGH BUILD WATERBORNE PAINT	Material	- Total		23	Nov 2, 2022	SYSTEM	(\$623.99)	
		Material - Total						(\$623.99)	
		MaterialCredit		24	Nov 16, 2022	SYSTEM	\$623.99		
		- Total					\$623.99		
		MaterialCredit - Total					\$623.99		
		0560 - Total						\$0.00	
0570	12 IN. WHITE HIGH BUILD WATERBORNE PAINT	Material	- Total		23	Nov 2, 2022	SYSTEM	(\$1,544.00)	
		Material - Total						(\$1,544.00)	
		MaterialCredit		24	Nov 16, 2022	SYSTEM	\$1,544.00		
		- Total					\$1,544.00		
		MaterialCredit - Total					\$1,544.00		
		0570 - Total						\$0.00	
0575	SEPARATION GEOTEXTILE	Material			5	Feb 3, 2022	SYSTEM	\$2,730.34	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user gummer1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					5	Feb 3, 2022	SYSTEM	(\$2,730.34)	
		- Total						\$0.00	
		Material - Total						\$0.00	
		Overrun	Overrun	9	Apr 4, 2022	SYSTEM	(\$145.59)		
				10	Apr 18, 2022	SYSTEM	\$145.59	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',2.11000 - 2.11000, 'is applied (if non-zero).	
				29	Feb 2, 2023	SYSTEM	(\$189.90)		
Overrun - Total						(\$189.90)			



Line Item Adjustments by Estimate

Feb 18, 2023

Contract ID: 210917-F05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6P3418	0575	SEPARATION GEOTEXTILE	Overrun - Total						(\$189.90)		
	0575 - Total								(\$189.90)		
	0580	PERMANENT EROSION CONTROL GEOTEXTILE	Material		23	Nov 2, 2022	SYSTEM	\$10,810.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user burnww2 overriding Payment Estimate Exception 13 on the current Payment Estimate.		
				23	Nov 2, 2022	SYSTEM	(\$10,810.00)				
				- Total						\$0.00	
				Material - Total						\$0.00	
	0580 - Total								\$0.00		
	0600	CLASS B-1 CONCRETE	Material		25	Dec 2, 2022	SYSTEM	\$7,287.48	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user burnww2 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
				25	Dec 2, 2022	SYSTEM	(\$7,287.48)				
				26	Dec 16, 2022	SYSTEM	\$7,287.48	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user burnww2 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
				26	Dec 16, 2022	SYSTEM	(\$7,287.48)				
				- Total						\$0.00	
		Material - Total						\$0.00			
	0600 - Total								\$0.00		
	0630	18 IN. PIPE GROUP A	Overrun	Overrun	25	Dec 2, 2022	SYSTEM	(\$884.00)			
					26	Dec 16, 2022	SYSTEM	(\$4,284.00)			
					27	Jan 3, 2023	SYSTEM	\$5,168.00		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '68.00000 - 68.00000, 'is applied (if non-zero).	
					Overrun - Total						
		Overrun - Total						\$0.00			
	0630 - Total								\$0.00		
	0660	30 IN. PIPE GROUP A	Overrun	Overrun	13	Jun 2, 2022	SYSTEM	(\$25,296.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
					14	Jun 16, 2022	SYSTEM	(\$992.00)			
					Overrun - Total						(\$26,288.00)
		Overrun - Total						(\$26,288.00)			
	0660 - Total								(\$26,288.00)		
0730	PRECAST CONCRETE DROP INLET 2 FT X 2 FT	Overrun	Overrun	25	Dec 2, 2022	SYSTEM	(\$3,160.00)				
				27	Jan 3, 2023	SYSTEM	\$3,160.00		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',316.00000 - 316.00000, 'is applied (if non-zero).		
				Overrun - Total							\$0.00
	Overrun - Total						\$0.00				
0730 - Total								\$0.00			
0790	24 IN. GROUP A FLARED END SECT	Material		5	Feb 3, 2022	SYSTEM	\$1,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user gummer1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
			5	Feb 3, 2022	SYSTEM	(\$1,200.00)					
			- Total						\$0.00		
	Material - Total						\$0.00				
0790 - Total								\$0.00			
0800	30 IN. GROUP A FLARED END SECT	Material		4	Jan 18, 2022	SYSTEM	(\$1,600.00)				
			5	Feb 3, 2022	SYSTEM	\$3,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user gummer1 overriding Payment Estimate Exception 4 on the current Payment Estimate.				



Line Item Adjustments by Estimate

Feb 18, 2023

Contract ID: 210917-F05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6P3418	0800	30 IN. GROUP A FLARED END SECT	Material		5	Feb 3, 2022	SYSTEM	(\$3,200.00)			
				- Total						(\$1,600.00)	
			Material - Total							(\$1,600.00)	
			MaterialCredit		5	Feb 3, 2022	SYSTEM	\$1,600.00			
				- Total						\$1,600.00	
			MaterialCredit - Total							\$1,600.00	
			0800 - Total							\$0.00	
J6P3418	0810	36 IN. GROUP A FLARED END SECT	Overrun	Overrun	21	Oct 3, 2022	SYSTEM	(\$2,000.00)			
					27	Jan 3, 2023	SYSTEM	\$2,000.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',2000.00000 - 2000.00000, 'is applied (if non-zero).		
			Overrun - Total						\$0.00		
			Overrun - Total						\$0.00		
			0810 - Total							\$0.00	
J6P3418	0840	ROCK DITCH CHECK	Overrun	Overrun	25	Dec 2, 2022	SYSTEM	(\$3,687.25)			
					27	Jan 3, 2023	SYSTEM	(\$172.00)			
			Overrun - Total						(\$3,859.25)		
			Overrun - Total						(\$3,859.25)		
			0840 - Total							(\$3,859.25)	
J6P3418	0950	FURNISHING ROCK BASE MATERIAL	Material		12	May 17, 2022	SYSTEM	(\$15,776.00)			
				- Total						(\$15,776.00)	
			Material - Total							(\$15,776.00)	
			MaterialCredit		13	Jun 2, 2022	SYSTEM	\$15,776.00			
				- Total						\$15,776.00	
			MaterialCredit - Total							\$15,776.00	
0950 - Total							\$0.00				
J6P3418	0970	CONCRETE PAVEMENT (9 IN. NON-REINFORCED,	Construction Stockpile		13	Jun 2, 2022	SYSTEM	(\$2,595.25)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					14	Jun 16, 2022	SYSTEM	(\$851.31)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					15	Jul 1, 2022	SYSTEM	(\$3,193.16)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					16	Jul 19, 2022	SYSTEM	(\$4,007.36)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					18	Aug 16, 2022	SYSTEM	(\$2,188.78)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					19	Sep 2, 2022	SYSTEM	(\$1,185.26)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					20	Sep 16, 2022	SYSTEM	(\$4,182.77)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					21	Oct 3, 2022	SYSTEM	(\$4,553.39)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					22	Oct 17, 2022	SYSTEM	(\$18,921.96)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					23	Nov 2, 2022	SYSTEM	(\$975.87)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					24	Nov 16, 2022	SYSTEM	(\$11,282.84)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					26	Dec 16, 2022	SYSTEM	(\$19,527.70)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					27	Jan 3, 2023	SYSTEM	(\$10,238.66)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					28	Jan 17, 2023	SYSTEM	(\$3,364.91)	Payment Estimate Item Adjustment generated Stockpile Transaction		



Line Item Adjustments by Estimate

Feb 18, 2023

Contract ID: 210917-F05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6P3418	0970	CONCRETE PAVEMENT (9 IN. NON-REINFORCED,	Construction Stockpile		29	Feb 2, 2023	SYSTEM	(\$1,890.74)	Payment Estimate Item Adjustment generated Stockpile Transaction				
				- Total									
			Construction Stockpile - Total										
			Construction Stockpile STMA		22	Oct 17, 2022	SYSTEM	\$94,617.60	Payment Estimate Item Adjustment generated Stockpile Transaction				
				- Total									
			Construction Stockpile STMA - Total										
			Construction Stockpile STMI		9	Apr 4, 2022	SYSTEM	\$54,067.20	Payment Estimate Item Adjustment generated Stockpile Transaction				
				- Total									
			Construction Stockpile STMI - Total										
			Material		13	Jun 2, 2022	SYSTEM	\$34,320.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user gummer1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					13	Jun 2, 2022	SYSTEM	(\$34,320.28)					
					16	Jul 19, 2022	SYSTEM	\$29,279.58	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user gummer1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					16	Jul 19, 2022	SYSTEM	(\$29,279.58)					
					17	Aug 3, 2022	SYSTEM	\$140,799.58	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user gummer1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					17	Aug 3, 2022	SYSTEM	(\$140,799.58)					
				- Total									
			Material - Total										
			0970 - Total								\$59,724.84		
			0980	CONCRETE PAVEMENT (9 1/2 IN. NON-REINF,	Construction Stockpile		14	Jun 16, 2022	SYSTEM	(\$272.04)	Payment Estimate Item Adjustment generated Stockpile Transaction		
							15	Jul 1, 2022	SYSTEM	(\$6,100.12)	Payment Estimate Item Adjustment generated Stockpile Transaction		
							16	Jul 19, 2022	SYSTEM	(\$315.12)	Payment Estimate Item Adjustment generated Stockpile Transaction		
							17	Aug 2, 2022	SYSTEM	(\$1,411.72)	Payment Estimate Item Adjustment generated Stockpile Transaction		
							18	Aug 16, 2022	SYSTEM	(\$9,166.44)	Payment Estimate Item Adjustment generated Stockpile Transaction		
							19	Sep 2, 2022	SYSTEM	(\$25,785.17)	Payment Estimate Item Adjustment generated Stockpile Transaction		
							20	Sep 16, 2022	SYSTEM	(\$628.55)	Payment Estimate Item Adjustment generated Stockpile Transaction		
							21	Oct 3, 2022	SYSTEM	(\$7,839.63)	Payment Estimate Item Adjustment generated Stockpile Transaction		
							24	Nov 16, 2022	SYSTEM	(\$2,548.41)	Payment Estimate Item Adjustment generated Stockpile Transaction		
						- Total							
						Construction Stockpile - Total							
						Construction Stockpile STMI		9	Apr 4, 2022	SYSTEM	\$54,067.20	Payment Estimate Item Adjustment generated Stockpile Transaction	
- Total													
Construction Stockpile STMI - Total													
Material		14				Jun 16, 2022	SYSTEM	\$3,775.13	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user gummer1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
		14				Jun 16, 2022	SYSTEM	(\$3,775.13)					
		15				Jul 1, 2022	SYSTEM	\$88,428.27	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user burnww2 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
		15	Jul 1, 2022	SYSTEM	(\$88,428.27)								



Line Item Adjustments by Estimate

Feb 18, 2023

Contract ID: 210917-F05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6P3418	0980	CONCRETE PAVEMENT (9 1/2 IN. NON-REINF,	Material			2022			
					17	Aug 3, 2022	SYSTEM	\$112,392.13	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user gummer1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					17	Aug 3, 2022	SYSTEM	(\$112,392.13)	
					19	Sep 2, 2022	SYSTEM	\$597,425.73	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user burnww2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					19	Sep 2, 2022	SYSTEM	(\$597,425.73)	
					20	Sep 16, 2022	SYSTEM	\$606,148.39	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user gummer1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					20	Sep 16, 2022	SYSTEM	(\$606,148.39)	
					21	Oct 3, 2022	SYSTEM	\$714,941.24	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user burnww2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					21	Oct 3, 2022	SYSTEM	(\$714,941.24)	
					- Total				
Material - Total								\$0.00	
0980 - Total								\$0.00	
1000	CONCRETE CURB LOW PROFILE TYPE E	Material		15	Jul 1, 2022	SYSTEM	\$4,580.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user burnww2 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
				15	Jul 1, 2022	SYSTEM	(\$4,580.00)		
				16	Jul 19, 2022	SYSTEM	\$4,580.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user gummer1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
				16	Jul 19, 2022	SYSTEM	(\$4,580.00)		
				17	Aug 3, 2022	SYSTEM	\$4,580.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user gummer1 overriding Payment Estimate Exception 14 on the current Payment Estimate.	
				17	Aug 3, 2022	SYSTEM	(\$4,580.00)		
				- Total					
Material - Total								\$0.00	
1000 - Total								\$0.00	
1030	TYPE A2 SHOULDER	Material		13	Jun 2, 2022	SYSTEM	\$13,049.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user gummer1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
				13	Jun 2, 2022	SYSTEM	(\$13,049.10)		
				14	Jun 16, 2022	SYSTEM	\$73,276.65	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user gummer1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
				14	Jun 16, 2022	SYSTEM	(\$73,276.65)		
				15	Jul 1, 2022	SYSTEM	\$104,409.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user burnww2 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
				15	Jul 1, 2022	SYSTEM	(\$104,409.00)		
				17	Aug 3, 2022	SYSTEM	\$104,409.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user gummer1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
				17	Aug 3, 2022	SYSTEM	(\$104,409.00)		
- Total								\$0.00	
Material - Total								\$0.00	
1030 - Total								\$0.00	



Line Item Adjustments by Estimate

Feb 18, 2023

Contract ID: 210917-F05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6P3418	1050	GUARDRAIL TYPE A	Construction Stockpile STMI		3	Jan 3, 2022	SYSTEM	\$7,519.41	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total						\$7,519.41	
				Construction Stockpile STMI - Total						\$7,519.41	
	1050 - Total								\$7,519.41		
	1060	MGS GUARDRAIL	Construction Stockpile		21	Oct 3, 2022	SYSTEM	(\$37,993.08)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					22	Oct 17, 2022	SYSTEM	(\$9,018.32)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					24	Nov 16, 2022	SYSTEM	(\$1,705.99)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					25	Dec 2, 2022	SYSTEM	(\$3,605.82)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total						(\$52,323.21)	
		Construction Stockpile - Total						(\$52,323.21)			
		Construction Stockpile STMI		1	Dec 1, 2021	SYSTEM	\$104,568.87	Payment Estimate Item Adjustment generated Stockpile Transaction			
- Total						\$104,568.87					
Construction Stockpile STMI - Total						\$104,568.87					
1060 - Total								\$52,245.66			
1070	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile		25	Dec 2, 2022	SYSTEM	(\$2,070.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total						(\$2,070.00)		
			Construction Stockpile - Total						(\$2,070.00)		
		Construction Stockpile STMI		3	Jan 3, 2022	SYSTEM	\$4,140.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
	- Total						\$4,140.00				
	Construction Stockpile STMI - Total						\$4,140.00				
1070 - Total								\$2,070.00			
1080	MGS VERTICAL CONCRETE BARRIER TRANSITION	Construction Stockpile		21	Oct 3, 2022	SYSTEM	(\$1,375.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total						(\$1,375.00)		
			Construction Stockpile - Total						(\$1,375.00)		
		Construction Stockpile STMI		3	Jan 3, 2022	SYSTEM	\$9,625.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
	- Total						\$9,625.00				
Construction Stockpile STMI - Total						\$9,625.00					
1080 - Total								\$8,250.00			
1090	MGS HEIGHT AND BLOCK TRANSITION	Construction Stockpile STMI		3	Jan 3, 2022	SYSTEM	\$1,060.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total						\$1,060.00		
			Construction Stockpile STMI - Total						\$1,060.00		
1090 - Total								\$1,060.00			
1100	MGS END ANCHOR	Construction Stockpile		21	Oct 3, 2022	SYSTEM	(\$1,660.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				22	Oct 17, 2022	SYSTEM	(\$1,328.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				24	Nov 16, 2022	SYSTEM	(\$747.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total						(\$3,735.00)		
	Construction Stockpile - Total						(\$3,735.00)				
		Construction Stockpile STMI		1	Dec 1, 2021	SYSTEM	\$7,470.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
	- Total						\$7,470.00				
Construction Stockpile STMI - Total						\$7,470.00					
1100 - Total								\$3,735.00			
1110	BRIDGE ANCHOR SECTION, 6.5 FT.	Construction Stockpile		3	Jan 3, 2022	SYSTEM	\$1,470.00	Payment Estimate Item Adjustment generated Stockpile Transaction			



Line Item Adjustments by Estimate

Feb 18, 2023

Contract ID: 210917-F05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6P3418	1110	POSTS	STMI	- Total				\$1,470.00		
			Construction Stockpile STMI - Total					\$1,470.00		
			1110 - Total					\$1,470.00		
	1120	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile			21	Oct 3, 2022	SYSTEM	(\$3,760.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
						22	Oct 17, 2022	SYSTEM	(\$2,603.08)	Payment Estimate Item Adjustment generated Stockpile Transaction
						24	Nov 16, 2022	SYSTEM	(\$1,590.77)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total					(\$7,953.85)	
				Construction Stockpile - Total					(\$7,953.85)	
				Construction Stockpile STMI		1	Dec 1, 2021	SYSTEM	\$20,680.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total					\$20,680.00	
				Construction Stockpile STMI - Total					\$20,680.00	
				1120 - Total					\$12,726.15	
				1130	TYPE D CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile			25	Dec 2, 2022
	- Total								(\$20,100.00)	
	Construction Stockpile - Total								(\$20,100.00)	
	Construction Stockpile STMI		2				Dec 16, 2021	SYSTEM	\$40,200.00	Payment Estimate Item Adjustment generated Stockpile Transaction
	- Total								\$40,200.00	
	Construction Stockpile STMI - Total								\$40,200.00	
	1130 - Total					\$20,100.00				
	1220	POLE FOUNDATION (45 FT. OR 13.5 M	Material			23	Nov 2, 2022	SYSTEM	\$7,975.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user burnww2 overriding Payment Estimate Exception 19 on the current Payment Estimate.
						23	Nov 2, 2022	SYSTEM	(\$7,975.00)	
						24	Nov 16, 2022	SYSTEM	\$7,975.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user burnww2 overriding Payment Estimate Exception 5 on the current Payment Estimate.
						24	Nov 16, 2022	SYSTEM	(\$7,975.00)	
				- Total					\$0.00	
				Material - Total					\$0.00	
				1220 - Total					\$0.00	
				1230	MISC. HIGHWAY LIGHTING	Construction Stockpile			24	Nov 16, 2022
	- Total								(\$27,027.00)	
	Construction Stockpile - Total								(\$27,027.00)	
	Construction Stockpile STMI		23			Nov 2, 2022	SYSTEM	\$27,027.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
		- Total							\$27,027.00	
		Construction Stockpile STMI - Total							\$27,027.00	
	Material		23			Nov 2, 2022	SYSTEM	\$19,655.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user burnww2 overriding Payment Estimate Exception 21 on the current Payment Estimate.	
			23			Nov 2, 2022	SYSTEM	(\$19,655.00)		
			24			Nov 16, 2022	SYSTEM	\$19,655.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user burnww2 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
			24			Nov 16, 2022	SYSTEM	(\$19,655.00)		
	- Total							\$0.00		
	Material - Total							\$0.00		
	1230 - Total					\$0.00				
	1240	MISC. HIGHWAY	Material			25	Dec 2,	SYSTEM	\$87,252.00	This adjustment offsets the original system-generated Material Payment



Line Item Adjustments by Estimate

Feb 18, 2023

Contract ID: 210917-F05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6P3418	1240	LIGHTING	Material			2022			Estimate Item Adjustment (0014) due to user burnww2 overriding Payment Estimate Exception 7 on the current Payment Estimate.		
					25	Dec 2, 2022	SYSTEM	(\$87,252.00)			
			- Total							\$0.00	
			Material - Total							\$0.00	
1240 - Total							\$0.00				
J6P3418	1250	MISC. HIGHWAY LIGHTING	Material		22	Oct 17, 2022	SYSTEM	(\$1,458.00)			
				- Total							(\$1,458.00)
			Material - Total							(\$1,458.00)	
			MaterialCredit		23	Nov 2, 2022	SYSTEM	\$1,458.00			
			- Total							\$1,458.00	
MaterialCredit - Total							\$1,458.00				
1250 - Total							\$0.00				
J6P3418	1260	SIGNAL HEAD, TYPE 3T	Construction Stockpile STMI		23	Nov 2, 2022	SYSTEM	\$710.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total							\$710.00
			Construction Stockpile STMI - Total							\$710.00	
1260 - Total							\$710.00				
J6P3418	1270	SIGNAL HEAD, TYPE 3B	Construction Stockpile STMI		23	Nov 2, 2022	SYSTEM	\$3,300.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total							\$3,300.00
			Construction Stockpile STMI - Total							\$3,300.00	
1270 - Total							\$3,300.00				
J6P3418	1300	POST, SIGNAL 15 FT. OR 4.6 M	Construction Stockpile STMI		23	Nov 2, 2022	SYSTEM	\$682.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total							\$682.00
			Construction Stockpile STMI - Total							\$682.00	
1300 - Total							\$682.00				
J6P3418	1310	POST, TYPE CL, 35 FT. ARM OR 10.7 M ARM	Construction Stockpile STMI		23	Nov 2, 2022	SYSTEM	\$6,629.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total							\$6,629.00
			Construction Stockpile STMI - Total							\$6,629.00	
1310 - Total							\$6,629.00				
J6P3418	1320	POST, TYPE CL, 40 FT. ARM OR 12.2 M ARM	Construction Stockpile STMI		23	Nov 2, 2022	SYSTEM	\$9,447.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total							\$9,447.00
			Construction Stockpile STMI - Total							\$9,447.00	
1320 - Total							\$9,447.00				
J6P3418	1330	CONTROLLER ASSEMBLY HOUSING,	Construction Stockpile STMI		23	Nov 2, 2022	SYSTEM	\$8,195.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total							\$8,195.00
			Construction Stockpile STMI - Total							\$8,195.00	
1330 - Total							\$8,195.00				
J6P3418	1340	DETECTOR, VEHICLE INDUCTION LOOP (2 CHAN	Construction Stockpile STMI		23	Nov 2, 2022	SYSTEM	\$300.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total							\$300.00
			Construction Stockpile STMI - Total							\$300.00	
1340 - Total							\$300.00				
J6P3418	1500	MISC.	Construction Stockpile STMI		23	Nov 2, 2022	SYSTEM	\$749.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total							\$749.00
			Construction Stockpile STMI - Total							\$749.00	
1500 - Total							\$749.00				



Line Item Adjustments by Estimate

Feb 18, 2023

Contract ID: 210917-F05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6P3418	1560	CONCRETE FOOTINGS, EMBEDDED	Material		22	Oct 17, 2022	SYSTEM	\$5,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user burnww2 overriding Payment Estimate Exception 30 on the current Payment Estimate.		
					22	Oct 17, 2022	SYSTEM	(\$5,700.00)			
					23	Nov 2, 2022	SYSTEM	\$5,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0047) due to user burnww2 overriding Payment Estimate Exception 38 on the current Payment Estimate.		
					23	Nov 2, 2022	SYSTEM	(\$5,700.00)			
					24	Nov 16, 2022	SYSTEM	\$5,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user burnww2 overriding Payment Estimate Exception 17 on the current Payment Estimate.		
					24	Nov 16, 2022	SYSTEM	(\$5,700.00)			
					25	Dec 2, 2022	SYSTEM	\$5,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user burnww2 overriding Payment Estimate Exception 17 on the current Payment Estimate.		
					25	Dec 2, 2022	SYSTEM	(\$5,700.00)			
		- Total							\$0.00		
		Material - Total							\$0.00		
		1560 - Total							\$0.00		
	1570	CONCRETE FOOTINGS, BOLT DOWN	Material		16	Jul 19, 2022	SYSTEM	\$48,960.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user gummer1 overriding Payment Estimate Exception 9 on the current Payment Estimate.		
					16	Jul 19, 2022	SYSTEM	(\$48,960.00)			
					17	Aug 3, 2022	SYSTEM	\$48,960.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user gummer1 overriding Payment Estimate Exception 16 on the current Payment Estimate.		
					17	Aug 3, 2022	SYSTEM	(\$48,960.00)			
				- Total							\$0.00
	Material - Total							\$0.00			
	1570 - Total							\$0.00			
1580	STRUCTURAL STEEL POSTS	Construction Stockpile STMI		13	Jun 2, 2022	SYSTEM	\$11,992.50	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total							\$11,992.50
	Construction Stockpile STMI - Total							\$11,992.50			
	1580 - Total							\$11,992.50			
1590	PIPE POSTS	Construction Stockpile		22	Oct 17, 2022	SYSTEM	(\$9,094.80)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total							(\$9,094.80)
			Construction Stockpile - Total							(\$9,094.80)	
		Construction Stockpile STMI		13	Jun 2, 2022	SYSTEM	\$35,904.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total							\$35,904.00
	Construction Stockpile STMI - Total							\$35,904.00			
	1590 - Total							\$26,809.20			
1600	36 IN. SURFACE-MOUNT DELINEATOR POST	Construction Stockpile STMI		22	Oct 17, 2022	SYSTEM	\$438.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total							\$438.00
	Construction Stockpile STMI - Total							\$438.00			
	1600 - Total							\$438.00			
1610	2 IN. PSST POST - 12 GA.	Construction Stockpile STMI		22	Oct 17, 2022	SYSTEM	\$448.80	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total							\$448.80
	Construction Stockpile STMI - Total							\$448.80			
	1610 - Total							\$448.80			
1620	POST ANCHOR	Construction		22	Oct 17, 2022	SYSTEM	\$215.55	Payment Estimate Item Adjustment generated Stockpile Transaction			



Line Item Adjustments by Estimate

Feb 18, 2023

Contract ID: 210917-F05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6P3418	1620	FOR 2 IN. PSST - 7 GA.	Stockpile STMI			2022					
			- Total							\$215.55	
			Construction Stockpile STMI - Total							\$215.55	
	1620 - Total								\$215.55		
	1630	SH-FLAT SHEET	Construction Stockpile			22	Oct 17, 2022	SYSTEM	(\$27.48)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total							(\$27.48)
			Construction Stockpile - Total							(\$27.48)	
			Construction Stockpile STMI			22	Oct 17, 2022	SYSTEM	\$5,344.60	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total							\$5,344.60
	Construction Stockpile STMI - Total							\$5,344.60			
1630 - Total								\$5,317.12			
1640	ST-STRUCTURAL	Material			22	Oct 17, 2022	SYSTEM	\$12,012.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user burnww2 overriding Payment Estimate Exception 31 on the current Payment Estimate.		
					22	Oct 17, 2022	SYSTEM	(\$12,012.00)			
		- Total							\$0.00		
		Material - Total							\$0.00		
1640 - Total								\$0.00			
1650	SHF-FLAT SHEET FLUORESCENT	Construction Stockpile			22	Oct 17, 2022	SYSTEM	(\$1,231.70)	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							(\$1,231.70)	
		Construction Stockpile - Total							(\$1,231.70)		
		Construction Stockpile STMI			22	Oct 17, 2022	SYSTEM	\$4,447.20	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							\$4,447.20	
Construction Stockpile STMI - Total							\$4,447.20				
1650 - Total								\$3,215.50			
1670	MISC.	Construction Stockpile STMI			13	Jun 2, 2022	SYSTEM	\$5,301.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							\$5,301.00	
		Construction Stockpile STMI - Total							\$5,301.00		
1670 - Total								\$5,301.00			
1680	MISC.	Construction Stockpile STMI			13	Jun 2, 2022	SYSTEM	\$4,016.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
					28	Jan 17, 2023	SYSTEM	\$46,080.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
		- Total							\$50,096.00		
		Construction Stockpile STMI - Total							\$50,096.00		
1680 - Total								\$50,096.00			
1690	MISC.	Construction Stockpile STMI			13	Jun 2, 2022	SYSTEM	\$3,663.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
					28	Jan 17, 2023	SYSTEM	\$57,030.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
		- Total							\$60,693.00		
		Construction Stockpile STMI - Total							\$60,693.00		
1690 - Total								\$60,693.00			
1700	MISC.	Construction Stockpile STMI			13	Jun 2, 2022	SYSTEM	\$3,474.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							\$3,474.00	
		Construction Stockpile STMI - Total							\$3,474.00		
1700 - Total								\$3,474.00			
1710	MISC.	Construction Stockpile STMI			13	Jun 2, 2022	SYSTEM	\$3,733.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							\$3,733.00	



Line Item Adjustments by Estimate

Feb 18, 2023

Contract ID: 210917-F05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6P3418	1710	MISC.	Construction Stockpile STMI - Total						\$3,733.00	
	1710 - Total								\$3,733.00	
	1720	MISC.	Construction Stockpile		22	Oct 17, 2022	SYSTEM	(\$4,400.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
	- Total								(\$4,400.00)	
	Construction Stockpile - Total								(\$4,400.00)	
				Construction Stockpile STMI		13	Jun 2, 2022	SYSTEM	\$4,400.00	Payment Estimate Item Adjustment generated Stockpile Transaction
	- Total								\$4,400.00	
	Construction Stockpile STMI - Total								\$4,400.00	
	1720 - Total								\$0.00	
	1730	MISC.	Construction Stockpile		30	Feb 16, 2023	SYSTEM	(\$9,545.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
	- Total								(\$9,545.00)	
	Construction Stockpile - Total								(\$9,545.00)	
				Construction Stockpile STMI		13	Jun 2, 2022	SYSTEM	\$3,820.00	Payment Estimate Item Adjustment generated Stockpile Transaction
						28	Jan 17, 2023	SYSTEM	\$5,725.00	Payment Estimate Item Adjustment generated Stockpile Transaction
	- Total								\$9,545.00	
	Construction Stockpile STMI - Total								\$9,545.00	
	1730 - Total								\$0.00	
	1770	MISC. ITS	Material		16	Jul 19, 2022	SYSTEM	(\$12,320.00)		
					17	Aug 3, 2022	SYSTEM	\$12,320.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user gummer1 overriding Payment Estimate Exception 18 on the current Payment Estimate.	
					17	Aug 3, 2022	SYSTEM	(\$12,320.00)		
	- Total								(\$12,320.00)	
	Material - Total								(\$12,320.00)	
			MaterialCredit		17	Aug 3, 2022	SYSTEM	\$12,320.00		
	- Total								\$12,320.00	
	MaterialCredit - Total								\$12,320.00	
			Overrun	Overrun	16	Jul 19, 2022	SYSTEM	(\$7,840.00)		
					17	Aug 3, 2022	SYSTEM	\$7,840.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',112.00000 - 112.00000, 'is applied (if non-zero).	
	Overrun - Total								\$0.00	
	Overrun - Total								\$0.00	
	1770 - Total								\$0.00	
	1780	MISC. ITS	Material		16	Jul 19, 2022	SYSTEM	(\$58.00)		
					17	Aug 3, 2022	SYSTEM	\$58.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user gummer1 overriding Payment Estimate Exception 19 on the current Payment Estimate.	
					17	Aug 3, 2022	SYSTEM	(\$58.00)		
	- Total								(\$58.00)	
	Material - Total								(\$58.00)	
			MaterialCredit		17	Aug 3, 2022	SYSTEM	\$58.00		
	- Total								\$58.00	
	MaterialCredit - Total								\$58.00	
	1780 - Total								\$0.00	
	1790	MISC. ITS	Material		16	Jul 19, 2022	SYSTEM	(\$34.00)		



Line Item Adjustments by Estimate

Feb 18, 2023

Contract ID: 210917-F05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6P3418	1790	MISC. ITS	Material		17	Aug 3, 2022	SYSTEM	\$34.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user gummer1 overriding Payment Estimate Exception 20 on the current Payment Estimate.					
					17	Aug 3, 2022	SYSTEM	(\$34.00)						
				- Total							(\$34.00)			
				Material - Total							(\$34.00)			
				MaterialCredit		17	Aug 3, 2022	SYSTEM		\$34.00				
				- Total							\$34.00			
				MaterialCredit - Total							\$34.00			
				1790 - Total							\$0.00			
			1820	1820	MISC. ITS	Material		11	May 2, 2022	SYSTEM	(\$1,965.00)			
								- Total					(\$1,965.00)	
							Material - Total						(\$1,965.00)	
							MaterialCredit		12	May 17, 2022	SYSTEM		\$1,965.00	
	- Total									\$1,965.00				
	MaterialCredit - Total									\$1,965.00				
	1820 - Total							\$0.00						
1830	1830	MISC. ITS	Material		12	May 17, 2022	SYSTEM	(\$8,808.00)						
					13	Jun 2, 2022	SYSTEM	(\$19,818.00)						
					14	Jun 16, 2022	SYSTEM	(\$19,818.00)						
					15	Jul 1, 2022	SYSTEM	(\$19,818.00)						
					16	Jul 19, 2022	SYSTEM	(\$19,818.00)						
					17	Aug 3, 2022	SYSTEM	\$19,818.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user gummer1 overriding Payment Estimate Exception 21 on the current Payment Estimate.					
					17	Aug 3, 2022	SYSTEM	(\$19,818.00)						
					18	Aug 16, 2022	SYSTEM	(\$19,818.00)						
					19	Sep 2, 2022	SYSTEM	(\$19,818.00)						
					20	Sep 16, 2022	SYSTEM	\$19,818.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user gummer1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					20	Sep 16, 2022	SYSTEM	(\$19,818.00)						
					21	Oct 3, 2022	SYSTEM	(\$19,818.00)						
					22	Oct 17, 2022	SYSTEM	\$19,818.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user burnww2 overriding Payment Estimate Exception 32 on the current Payment Estimate.					
					22	Oct 17, 2022	SYSTEM	(\$19,818.00)						
					23	Nov 2, 2022	SYSTEM	\$19,818.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0048) due to user burnww2 overriding Payment Estimate Exception 39 on the current Payment Estimate.					
					23	Nov 2, 2022	SYSTEM	(\$19,818.00)						
					- Total						(\$147,534.00)			
					Material - Total						(\$147,534.00)			
					MaterialCredit		13	Jun 2, 2022	SYSTEM		\$8,808.00			
							14	Jun 16, 2022	SYSTEM		\$19,818.00			



Line Item Adjustments by Estimate

Feb 18, 2023

Contract ID: 210917-F05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6P3418	1830	MISC. ITS	MaterialCredit		15	Jul 1, 2022	SYSTEM	\$19,818.00						
					16	Jul 19, 2022	SYSTEM	\$19,818.00						
					17	Aug 3, 2022	SYSTEM	\$19,818.00						
					19	Sep 2, 2022	SYSTEM	\$19,818.00						
					20	Sep 16, 2022	SYSTEM	\$19,818.00						
					22	Oct 17, 2022	SYSTEM	\$19,818.00						
					- Total							\$147,534.00		
	MaterialCredit - Total							\$147,534.00						
	1830 - Total							\$0.00						
	1840	MISC. ITS	Material			16	Jul 19, 2022	SYSTEM	(\$1,325.00)					
						17	Aug 3, 2022	SYSTEM	\$1,325.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user gummer1 overriding Payment Estimate Exception 22 on the current Payment Estimate.				
						17	Aug 3, 2022	SYSTEM	(\$1,325.00)					
						18	Aug 16, 2022	SYSTEM	(\$1,325.00)					
19						Sep 2, 2022	SYSTEM	(\$1,325.00)						
- Total							(\$3,975.00)							
Material - Total							(\$3,975.00)							
MaterialCredit										17	Aug 3, 2022	SYSTEM	\$1,325.00	
										19	Sep 2, 2022	SYSTEM	\$1,325.00	
										20	Sep 16, 2022	SYSTEM	\$1,325.00	
										- Total				
MaterialCredit - Total							\$3,975.00							
Overrun						Overrun				16	Jul 19, 2022	SYSTEM	(\$795.00)	
										17	Aug 3, 2022	SYSTEM	\$795.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',265.00000 - 265.00000, 'is applied (if non-zero).
										Overrun - Total				
Overrun - Total							\$0.00							
1840 - Total							\$0.00							
1860	MISC. ITS	Material			9	Apr 4, 2022	SYSTEM	\$3,255.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user gummer1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					9	Apr 4, 2022	SYSTEM	(\$3,255.00)						
					- Total							\$0.00		
					Material - Total							\$0.00		
					Overrun	Overrun				11	May 2, 2022	SYSTEM	(\$27,714.00)	
										12	May 17, 2022	SYSTEM	\$4,960.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',15.50000 - 15.50000, 'is applied (if non-zero).
										13	Jun 2, 2022	SYSTEM	(\$18,693.00)	
										17	Aug 3, 2022	SYSTEM	\$41,447.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',15.50000 - 15.50000, 'is applied (if non-zero).
					Overrun - Total							\$0.00		
					Overrun - Total							\$0.00		



Line Item Adjustments by Estimate

Feb 18, 2023

Contract ID: 210917-F05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6P3418	1860 - Total							\$0.00	
	1880	MISC. ITS	Material		16	Jul 19, 2022	SYSTEM	(\$14,946.00)	
					17	Aug 3, 2022	SYSTEM	\$14,946.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user gummer1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					17	Aug 3, 2022	SYSTEM	(\$14,946.00)	
					- Total			(\$14,946.00)	
			Material - Total					(\$14,946.00)	
			MaterialCredit		17	Aug 3, 2022	SYSTEM	\$14,946.00	
					- Total			\$14,946.00	
			MaterialCredit - Total					\$14,946.00	
			Overrun	Overrun	16	Jul 19, 2022	SYSTEM	(\$4,136.00)	
					17	Aug 3, 2022	SYSTEM	\$4,136.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '2.35000 - 2.35000, 'is applied (if non-zero).
					Overrun - Total			\$0.00	
					Overrun - Total			\$0.00	
	1880 - Total							\$0.00	
	1980	STRIP SEAL EXPANSION JOINT SYSTEM	Construction Stockpile STMI		22	Oct 17, 2022	SYSTEM	\$30,602.00	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			\$30,602.00	
			Construction Stockpile STMI - Total					\$30,602.00	
	1980 - Total							\$30,602.00	
	2140	BRIDGE APPROACH SLAB (MAJOR ROAD)	Material		29	Feb 2, 2023	SYSTEM	\$39,780.62	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user burnww2 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					29	Feb 2, 2023	SYSTEM	(\$39,780.62)	
					30	Feb 16, 2023	SYSTEM	\$39,780.62	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user burnww2 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					30	Feb 16, 2023	SYSTEM	(\$39,780.62)	
					- Total			\$0.00	
			Material - Total					\$0.00	
	2140 - Total							\$0.00	
	2180	CLASS B CONCRETE (SUBSTRUCTURE)	Material		8	Mar 16, 2022	SYSTEM	\$35,019.27	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user gummer1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					8	Mar 16, 2022	SYSTEM	(\$35,019.27)	
					9	Apr 4, 2022	SYSTEM	\$53,998.24	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user gummer1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					9	Apr 4, 2022	SYSTEM	(\$53,998.24)	
					25	Dec 2, 2022	SYSTEM	\$142,525.98	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user burnww2 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					25	Dec 2, 2022	SYSTEM	(\$142,525.98)	
					- Total			\$0.00	
			Material - Total					\$0.00	
	2180 - Total							\$0.00	
	2190	SLAB ON STEEL	Construction Stockpile		25	Dec 2, 2022	SYSTEM	(\$39,681.85)	Payment Estimate Item Adjustment generated Stockpile Transaction
					26	Dec 16, 2022	SYSTEM	(\$2,088.52)	Payment Estimate Item Adjustment generated Stockpile Transaction



Line Item Adjustments by Estimate

Feb 18, 2023

Contract ID: 210917-F05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6P3418	2190	SLAB ON STEEL	Construction Stockpile	- Total				(\$41,770.37)		
			Construction Stockpile - Total						(\$41,770.37)	
			Construction Stockpile STMI		13	Jun 2, 2022	SYSTEM	\$41,770.37	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total						\$41,770.37	
			Construction Stockpile STMI - Total						\$41,770.37	
			Material	25	Dec 2, 2022	SYSTEM	\$230,998.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user burnww2 overriding Payment Estimate Exception 5 on the current Payment Estimate.		
				25	Dec 2, 2022	SYSTEM	(\$230,998.96)			
				26	Dec 16, 2022	SYSTEM	\$230,998.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user burnww2 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
				26	Dec 16, 2022	SYSTEM	(\$230,998.96)			
				27	Jan 3, 2023	SYSTEM	\$230,998.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user burnww2 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
				27	Jan 3, 2023	SYSTEM	(\$230,998.96)			
				28	Jan 17, 2023	SYSTEM	\$230,998.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user burnww2 overriding Payment Estimate Exception 9 on the current Payment Estimate.		
				28	Jan 17, 2023	SYSTEM	(\$230,998.96)			
			- Total					\$0.00		
			Material - Total					\$0.00		
			2190 - Total					\$0.00		
			2200	TYPE D BARRIER	Material	30	Feb 16, 2023	SYSTEM	\$28,654.23	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user burnww2 overriding Payment Estimate Exception 14 on the current Payment Estimate.
						30	Feb 16, 2023	SYSTEM	(\$28,654.23)	
						- Total				\$0.00
			Material - Total				\$0.00			
2200 - Total				\$0.00						
2210	SLAB ON SEMI-DEEP ABUTMENT	Material	26	Dec 16, 2022	SYSTEM	\$49,840.91	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user burnww2 overriding Payment Estimate Exception 6 on the current Payment Estimate.			
			26	Dec 16, 2022	SYSTEM	(\$49,840.91)				
			27	Jan 3, 2023	SYSTEM	\$49,840.91	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user burnww2 overriding Payment Estimate Exception 5 on the current Payment Estimate.			
			27	Jan 3, 2023	SYSTEM	(\$49,840.91)				
			28	Jan 17, 2023	SYSTEM	\$49,840.91	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user burnww2 overriding Payment Estimate Exception 10 on the current Payment Estimate.			
			28	Jan 17, 2023	SYSTEM	(\$49,840.91)				
- Total				\$0.00						
Material - Total				\$0.00						
2210 - Total				\$0.00						
2260	FAB.STRUCT.LOW ALLOY STEEL(PLT GIR)A709	Material	12	May 17, 2022	SYSTEM	\$668,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user gummer1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
			12	May 17, 2022	SYSTEM	(\$668,250.00)				
			- Total				\$0.00			
Material - Total				\$0.00						
2260 - Total				\$0.00						



Line Item Adjustments by Estimate

Feb 18, 2023

Contract ID: 210917-F05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks						
J6P3418	2270	SLAB DRAIN	Material		27	Jan 3, 2023	SYSTEM	(\$5,930.21)							
				- Total				(\$5,930.21)							
			Material - Total		(\$5,930.21)										
			MaterialCredit		28	Jan 17, 2023	SYSTEM	\$5,930.21							
				- Total				\$5,930.21							
			MaterialCredit - Total		\$5,930.21										
			2270 - Total								\$0.00				
			2330	OPEN CELL FOAM JOINT SYSTEM	Material		27	Jan 3, 2023	SYSTEM	\$12,205.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user burnww2 overriding Payment Estimate Exception 7 on the current Payment Estimate.				
												(\$12,205.12)			
							28	Jan 17, 2023	SYSTEM	\$12,205.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user burnww2 overriding Payment Estimate Exception 11 on the current Payment Estimate.				
												(\$12,205.12)			
							29	Feb 2, 2023	SYSTEM	(\$12,205.12)					
											(\$12,205.12)				
							30	Feb 16, 2023	SYSTEM	(\$12,205.12)					
											(\$12,205.12)				
- Total		(\$24,410.24)													
Material - Total		(\$24,410.24)													
MaterialCredit		30				Feb 16, 2023	SYSTEM	\$12,205.12							
	- Total							\$12,205.12							
MaterialCredit - Total		\$12,205.12													
2330 - Total								(\$12,205.12)							
5008	MISC. CONCRETE CONSTRUCTION	Material					14	Jun 16, 2022	SYSTEM	\$50,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user gummer1 overriding Payment Estimate Exception 5 on the current Payment Estimate.				
					(\$50,000.00)										
				17	Aug 3, 2022	SYSTEM	\$69,375.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user gummer1 overriding Payment Estimate Exception 15 on the current Payment Estimate.							
									(\$69,375.00)						
			- Total		\$0.00										
			Material - Total		\$0.00										
			5008 - Total								\$0.00				
			5009	MODIFIED CONCRETE GUTTER TYPE B	Material		28	Jan 17, 2023	SYSTEM	\$15,925.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user burnww2 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
												(\$15,925.00)			
						- Total		\$0.00							
						Material - Total		\$0.00							
						5009 - Total								\$0.00	
						5012	TEMPORARY LIGHTING	Material		29	Feb 2, 2023	SYSTEM	\$7,878.91	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user burnww2 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
															(\$7,878.91)
									- Total		\$0.00				
Material - Total		\$0.00													
5012 - Total									\$0.00						
5013	MISC. CONCRETE CONSTRUCTION	Material								21	Oct 3, 2022	SYSTEM	\$150,102.18	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user burnww2 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
									- Total						
									Material - Total						
									5013 - Total						



Line Item Adjustments by Estimate

Feb 18, 2023

Contract ID: 210917-F05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks						
J6P3418	5013	MISC. CONCRETE CONSTRUCTION	Material		21	Oct 3, 2022	SYSTEM	(\$150,102.18)							
					22	Oct 17, 2022	SYSTEM	\$150,102.18	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0050) due to user burnww2 overriding Payment Estimate Exception 7 on the current Payment Estimate.						
					22	Oct 17, 2022	SYSTEM	(\$150,102.18)							
					23	Nov 2, 2022	SYSTEM	\$185,266.68	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0049) due to user burnww2 overriding Payment Estimate Exception 15 on the current Payment Estimate.						
					23	Nov 2, 2022	SYSTEM	(\$185,266.68)							
					24	Nov 16, 2022	SYSTEM	\$135,031.68	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user burnww2 overriding Payment Estimate Exception 3 on the current Payment Estimate.						
					24	Nov 16, 2022	SYSTEM	(\$135,031.68)							
	- Total								\$0.00						
	Material - Total								\$0.00						
	5013 - Total								\$0.00						
J6P3418 - Total								\$292,470.31							
J6S3304	2410	PAVED APPROACH, 8 IN.	Material		30	Feb 16, 2023	SYSTEM	\$15,798.78	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user burnww2 overriding Payment Estimate Exception 9 on the current Payment Estimate.						
					30	Feb 16, 2023	SYSTEM	(\$15,798.78)							
					- Total								\$0.00		
	Material - Total								\$0.00						
		Overrun				30	Feb 16, 2023	SYSTEM	(\$2,796.12)						
						Overrun - Total								(\$2,796.12)	
						Overrun - Total								(\$2,796.12)	
	2410 - Total								(\$2,796.12)						
	2450	MISC.	Material			30	Feb 16, 2023	SYSTEM	\$16,133.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user burnww2 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
						30	Feb 16, 2023	SYSTEM	(\$16,133.00)						
- Total								\$0.00							
Material - Total								\$0.00							
2450 - Total								\$0.00							
2480	PREF THERMO PVMT MARK, 24 IN WHIT	Material			28	Jan 17, 2023	SYSTEM	\$300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user burnww2 overriding Payment Estimate Exception 8 on the current Payment Estimate.						
					28	Jan 17, 2023	SYSTEM	(\$300.00)							
					- Total								\$0.00		
Material - Total								\$0.00							
2480 - Total								\$0.00							
2590	GUARDRAIL TYPE A	Construction Stockpile			27	Jan 3, 2023	SYSTEM	(\$738.34)	Payment Estimate Item Adjustment generated Stockpile Transaction						
					- Total								(\$738.34)		
					Construction Stockpile - Total								(\$738.34)		
					Construction Stockpile STMI				3	Jan 3, 2022	SYSTEM	\$738.34	Payment Estimate Item Adjustment generated Stockpile Transaction		
									- Total						
Construction Stockpile STMI - Total								\$738.34							
2590 - Total								\$0.00							
2600	MGS GUARDRAIL	Construction Stockpile			27	Jan 3, 2023	SYSTEM	(\$3,439.10)	Payment Estimate Item Adjustment generated Stockpile Transaction						
								- Total							



Line Item Adjustments by Estimate

Feb 18, 2023

Contract ID: 210917-F05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6S3304	2600	MGS GUARDRAIL	Construction Stockpile - Total						(\$3,439.10)			
			Construction Stockpile STMI		1	Dec 1, 2021	SYSTEM	\$3,439.10	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total						\$3,439.10			
			Construction Stockpile STMI - Total						\$3,439.10			
			2600 - Total						\$0.00			
	2610	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile		21	Oct 3, 2022	SYSTEM	(\$10,774.08)	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total						(\$10,774.08)			
			Construction Stockpile - Total						(\$10,774.08)			
			Construction Stockpile STMI		1	Dec 1, 2021	SYSTEM	\$10,774.08	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total						\$10,774.08			
			Construction Stockpile STMI - Total						\$10,774.08			
			2610 - Total						\$0.00			
			2620	MGS HEIGHT AND BLOCK TRANSITION	Construction Stockpile		27	Jan 3, 2023	SYSTEM	(\$530.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					- Total						(\$530.00)	
					Construction Stockpile - Total						(\$530.00)	
	Construction Stockpile STMI				3	Jan 3, 2022	SYSTEM	\$530.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
	- Total						\$530.00					
	Construction Stockpile STMI - Total						\$530.00					
	2620 - Total						\$0.00					
	2630	MGS END ANCHOR	Construction Stockpile		21	Oct 3, 2022	SYSTEM	(\$830.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					27	Jan 3, 2023	SYSTEM	(\$830.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total						(\$1,660.00)			
			Construction Stockpile - Total						(\$1,660.00)			
			Construction Stockpile STMI		1	Dec 1, 2021	SYSTEM	\$1,660.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
- Total						\$1,660.00						
Construction Stockpile STMI - Total						\$1,660.00						
2630 - Total						\$0.00						
2640	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		21	Oct 3, 2022	SYSTEM	(\$1,880.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
		- Total						(\$1,880.00)				
		Construction Stockpile - Total						(\$1,880.00)				
		Construction Stockpile STMI		1	Dec 1, 2021	SYSTEM	\$1,880.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
		- Total						\$1,880.00				
Construction Stockpile STMI - Total						\$1,880.00						
2640 - Total						\$0.00						
J6S3304 - Total						(\$2,796.12)						
J6S3600	2690	COMPACTING EMBANKMENT	Material		23	Nov 2, 2022	SYSTEM	\$56,147.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0050) due to user burnww2 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					23	Nov 2, 2022	SYSTEM	(\$56,147.00)				
			- Total						\$0.00			
			Material - Total						\$0.00			
			2690 - Total						\$0.00			
2710	MODIFIED SUBGRADE	Material		16	Jul 19, 2022	SYSTEM	\$180.26	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user gummer1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
				16	Jul 19, 2022	SYSTEM	(\$180.26)					



Line Item Adjustments by Estimate

Feb 18, 2023

Contract ID: 210917-F05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6S3600	2710	MODIFIED SUBGRADE	Material	- Total				\$0.00		
			Material - Total						\$0.00	
	2710 - Total								\$0.00	
	2740	PIPE COLLAR, TYPE A	Material			17	Aug 3, 2022	SYSTEM	\$1,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user gummer1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
						17	Aug 3, 2022	SYSTEM	(\$1,600.00)	
						18	Aug 16, 2022	SYSTEM	\$1,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user gummer1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
						18	Aug 16, 2022	SYSTEM	(\$1,600.00)	
						19	Sep 2, 2022	SYSTEM	\$1,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user burnww2 overriding Payment Estimate Exception 4 on the current Payment Estimate.
						19	Sep 2, 2022	SYSTEM	(\$1,600.00)	
						20	Sep 16, 2022	SYSTEM	\$1,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user gummer1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
						20	Sep 16, 2022	SYSTEM	(\$1,600.00)	
						21	Oct 3, 2022	SYSTEM	\$1,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user burnww2 overriding Payment Estimate Exception 2 on the current Payment Estimate.
						21	Oct 3, 2022	SYSTEM	(\$1,600.00)	
						22	Oct 17, 2022	SYSTEM	\$1,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user burnww2 overriding Payment Estimate Exception 2 on the current Payment Estimate.
						22	Oct 17, 2022	SYSTEM	(\$1,600.00)	
						23	Nov 2, 2022	SYSTEM	\$1,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0051) due to user burnww2 overriding Payment Estimate Exception 2 on the current Payment Estimate.
						23	Nov 2, 2022	SYSTEM	(\$1,600.00)	
						24	Nov 16, 2022	SYSTEM	\$1,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user burnww2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
						24	Nov 16, 2022	SYSTEM	(\$1,600.00)	
									- Total	\$0.00
	Material - Total								\$0.00	
	2740 - Total								\$0.00	
	2760	FURN. TYPE 2 ROCK DITCH LINER	Material			22	Oct 17, 2022	SYSTEM	\$6,440.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user burnww2 overriding Payment Estimate Exception 3 on the current Payment Estimate.
						22	Oct 17, 2022	SYSTEM	(\$6,440.00)	
							- Total	\$0.00		
	Material - Total								\$0.00	
	2760 - Total								\$0.00	
2840	CONCRETE TRAFFIC BARRIER, TYPE D	Material			20	Sep 16, 2022	SYSTEM	\$5,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user gummer1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					20	Sep 16, 2022	SYSTEM	(\$5,400.00)		
					21	Oct 3, 2022	SYSTEM	\$5,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user burnww2 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					21	Oct 3, 2022	SYSTEM	(\$5,400.00)		
					22	Oct 17, 2022	SYSTEM	\$5,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user burnww2 overriding Payment	



Line Item Adjustments by Estimate

Feb 18, 2023

Contract ID: 210917-F05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6S3600	2840	CONCRETE TRAFFIC BARRIER, TYPE D	Material						Estimate Exception 4 on the current Payment Estimate.			
					22	Oct 17, 2022	SYSTEM	(\$5,400.00)				
					23	Nov 2, 2022	SYSTEM	\$5,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0052) due to user burnww2 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
					23	Nov 2, 2022	SYSTEM	(\$5,400.00)				
					24	Nov 16, 2022	SYSTEM	\$5,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user burnww2 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
					24	Nov 16, 2022	SYSTEM	(\$5,400.00)				
					25	Dec 2, 2022	SYSTEM	\$5,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user burnww2 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					25	Dec 2, 2022	SYSTEM	(\$5,400.00)				
					26	Dec 16, 2022	SYSTEM	\$5,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user burnww2 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
					26	Dec 16, 2022	SYSTEM	(\$5,400.00)				
					27	Jan 3, 2023	SYSTEM	\$5,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user burnww2 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
					27	Jan 3, 2023	SYSTEM	(\$5,400.00)				
					28	Jan 17, 2023	SYSTEM	\$5,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user burnww2 overriding Payment Estimate Exception 7 on the current Payment Estimate.			
					28	Jan 17, 2023	SYSTEM	(\$5,400.00)				
					- Total							
Material - Total								\$0.00				
2840 - Total								\$0.00				
2855	TEMP. TRAFFIC BARRIER ANCHORED, CONT	Overrun	Overrun	16	Jul 19, 2022	SYSTEM	(\$3,515.60)					
				19	Sep 2, 2022	SYSTEM	\$3,515.60	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',31.96000 - 31.96000, 'is applied (if non-zero).				
				Overrun - Total								\$0.00
				Overrun - Total								\$0.00
2855 - Total								\$0.00				
2950	PERMANENT EROSION CONTROL GEOTEXTILE	Material		22	Oct 17, 2022	SYSTEM	(\$636.88)					
				23	Nov 2, 2022	SYSTEM	\$636.88	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0054) due to user burnww2 overriding Payment Estimate Exception 14 on the current Payment Estimate.				
				23	Nov 2, 2022	SYSTEM	(\$636.88)					
				- Total								(\$636.88)
				Material - Total								(\$636.88)
				MaterialCredit								
				23	Nov 2, 2022	SYSTEM	\$636.88					
- Total								\$636.88				
MaterialCredit - Total								\$636.88				
2950 - Total								\$0.00				
2980	18 IN. PIPE GROUP A	Overrun	Overrun	16	Jul 19, 2022	SYSTEM	(\$4,620.00)					
				17	Aug 3, 2022	SYSTEM	(\$1,680.00)					
				27	Jan 3, 2023	SYSTEM	\$6,300.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',70.00000 - 70.00000, 'is				



Line Item Adjustments by Estimate

Feb 18, 2023

Contract ID: 210917-F05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks						
J6S3600	2980	18 IN. PIPE GROUP A	Overrun	Overrun					applied (if non-zero).						
				Overrun - Total						\$0.00					
				Overrun - Total						\$0.00					
	2980 - Total							\$0.00							
	3040	18 IN. GROUP A FLARED END SECT	Material			12	May 17, 2022	SYSTEM	(\$1,200.00)						
						13	Jun 2, 2022	SYSTEM	(\$1,200.00)						
						14	Jun 16, 2022	SYSTEM	(\$1,200.00)						
						15	Jul 1, 2022	SYSTEM	(\$1,200.00)						
						16	Jul 19, 2022	SYSTEM	(\$2,400.00)						
						- Total							(\$7,200.00)		
						Material - Total							(\$7,200.00)		
						MaterialCredit					13	Jun 2, 2022	SYSTEM	\$1,200.00	
											14	Jun 16, 2022	SYSTEM	\$1,200.00	
											15	Jul 1, 2022	SYSTEM	\$1,200.00	
											16	Jul 19, 2022	SYSTEM	\$1,200.00	
											17	Aug 3, 2022	SYSTEM	\$2,400.00	
						- Total							\$7,200.00		
						MaterialCredit - Total							\$7,200.00		
						Overrun			Overrun		16	Jul 19, 2022	SYSTEM	(\$1,200.00)	
	17	Aug 3, 2022	SYSTEM	(\$1,200.00)											
	27	Jan 3, 2023	SYSTEM	\$2,400.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1200.00000 - 1200.00000, 'is applied (if non-zero).										
	Overrun - Total							\$0.00							
	Overrun - Total							\$0.00							
	3040 - Total							\$0.00							
	3070	SEEDING - COOL SEASON GRASSES	Material			22	Oct 17, 2022	SYSTEM	\$3,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user burnww2 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
22						Oct 17, 2022	SYSTEM	(\$3,600.00)							
- Total									\$0.00						
Material - Total							\$0.00								
3070 - Total							\$0.00								
3150	FURNISHING ROCK BASE MATERIAL	Material			17	Aug 3, 2022	SYSTEM	(\$42,655.35)							
					- Total							(\$42,655.35)			
		Material - Total							(\$42,655.35)						
		MaterialCredit				18	Aug 16, 2022	SYSTEM	\$42,655.35						
- Total									\$42,655.35						
MaterialCredit - Total							\$42,655.35								
3150 - Total							\$0.00								
3170	CONCRETE PAVEMENT (9 1/2 IN. NON-REINF,	Material			16	Jul 19, 2022	SYSTEM	\$32,880.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user gummer1 overriding Payment Estimate Exception 4 on the current Payment Estimate.						
					16	Jul 19, 2022	SYSTEM	(\$32,880.00)							
					17	Aug 3, 2022	SYSTEM	\$93,156.00	This adjustment offsets the original system-generated Material Payment						



Line Item Adjustments by Estimate

Feb 18, 2023

Contract ID: 210917-F05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6S3600	3170	CONCRETE PAVEMENT (9 1/2 IN. NON-REINF,	Material			2022			Estimate Item Adjustment (0029) due to user gummer1 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
					17	Aug 3, 2022	SYSTEM	(\$93,156.00)				
				- Total						\$0.00		
				Material - Total						\$0.00		
				3170 - Total						\$0.00		
J6S3600	3180	INTEGRAL CURB (6 IN. HEIGHT AND UNDER)	Material		17	Aug 3, 2022	SYSTEM	\$7,513.07	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user gummer1 overriding Payment Estimate Exception 12 on the current Payment Estimate.			
					17	Aug 3, 2022	SYSTEM	(\$7,513.07)				
					18	Aug 16, 2022	SYSTEM	\$7,513.07	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user gummer1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
					18	Aug 16, 2022	SYSTEM	(\$7,513.07)				
					19	Sep 2, 2022	SYSTEM	(\$7,513.07)				
				- Total						(\$7,513.07)		
				Material - Total						(\$7,513.07)		
					MaterialCredit	20	Sep 16, 2022	SYSTEM		\$7,513.07		
				- Total						\$7,513.07		
				MaterialCredit - Total						\$7,513.07		
					Overrun	Overrun	23	Nov 2, 2022	SYSTEM		(\$514.89)	
				Overrun - Total						(\$514.89)		
3180 - Total						(\$514.89)						
J6S3600	3210	TYPE A2 SHOULDER	Material		16	Jul 19, 2022	SYSTEM	\$32,820.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user gummer1 overriding Payment Estimate Exception 5 on the current Payment Estimate.			
					16	Jul 19, 2022	SYSTEM	(\$32,820.00)				
					17	Aug 3, 2022	SYSTEM	\$56,872.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user gummer1 overriding Payment Estimate Exception 6 on the current Payment Estimate.			
					17	Aug 3, 2022	SYSTEM	(\$56,872.00)				
				- Total						\$0.00		
Material - Total						\$0.00						
3210 - Total						\$0.00						
J6S3600	3230	MGS GUARDRAIL	Construction Stockpile		22	Oct 17, 2022	SYSTEM	(\$1,336.95)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					23	Nov 2, 2022	SYSTEM	(\$1,871.74)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					26	Dec 16, 2022	SYSTEM	(\$331.56)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total						(\$3,540.25)		
				Construction Stockpile - Total						(\$3,540.25)		
					Construction Stockpile STMI	1	Dec 1, 2021	SYSTEM		\$3,540.25	Payment Estimate Item Adjustment generated Stockpile Transaction	
- Total						\$3,540.25						
Construction Stockpile STMI - Total						\$3,540.25						
3230 - Total						\$0.00						
J6S3600	3240	MGS END ANCHOR	Construction Stockpile		23	Nov 2, 2022	SYSTEM	(\$830.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total						(\$830.00)		
				Construction Stockpile - Total						(\$830.00)		
	Construction		1	Dec 1, 2022	SYSTEM		\$830.00	Payment Estimate Item Adjustment generated Stockpile Transaction				



Line Item Adjustments by Estimate

Feb 18, 2023

Contract ID: 210917-F05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6S3600	3240	MGS END ANCHOR	Stockpile STMI			2021							
				- Total							\$830.00		
				Construction Stockpile STMI - Total							\$830.00		
	3240 - Total								\$0.00				
	3250	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile			22	Oct 17, 2022	SYSTEM	(\$1,880.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total							(\$1,880.00)		
				Construction Stockpile - Total							(\$1,880.00)		
				Construction Stockpile STMI		1	Dec 1, 2021	SYSTEM	\$1,880.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
					- Total							\$1,880.00	
					Construction Stockpile STMI - Total							\$1,880.00	
				Overrun	Overrun	23	Nov 2, 2022	SYSTEM	(\$3,200.00)				
					Overrun - Total							(\$3,200.00)	
					Overrun - Total							(\$3,200.00)	
	3250 - Total								(\$3,200.00)				
	3260	PULL BOX, PREFORMED CLASS 1	Material			23	Nov 2, 2022	SYSTEM	\$3,376.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0055) due to user burnww2 overriding Payment Estimate Exception 18 on the current Payment Estimate.			
						23	Nov 2, 2022	SYSTEM	(\$3,376.00)				
				- Total							\$0.00		
				Material - Total							\$0.00		
	3260 - Total								\$0.00				
	3270	POLE FOUNDATION (45 FT. OR 13.5 M	Material			23	Nov 2, 2022	SYSTEM	\$6,380.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0056) due to user burnww2 overriding Payment Estimate Exception 20 on the current Payment Estimate.			
						23	Nov 2, 2022	SYSTEM	(\$6,380.00)				
						24	Nov 16, 2022	SYSTEM	\$6,380.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user burnww2 overriding Payment Estimate Exception 6 on the current Payment Estimate.			
						24	Nov 16, 2022	SYSTEM	(\$6,380.00)				
				- Total							\$0.00		
	Material - Total							\$0.00					
3270 - Total								\$0.00					
3280	MISC. HIGHWAY LIGHTING	Material			23	Nov 2, 2022	SYSTEM	\$15,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0057) due to user burnww2 overriding Payment Estimate Exception 22 on the current Payment Estimate.				
					23	Nov 2, 2022	SYSTEM	(\$15,720.00)					
					24	Nov 16, 2022	SYSTEM	\$15,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user burnww2 overriding Payment Estimate Exception 8 on the current Payment Estimate.				
					24	Nov 16, 2022	SYSTEM	(\$15,720.00)					
			- Total							\$0.00			
Material - Total							\$0.00						
3280 - Total								\$0.00					
3300	SIGNAL HEAD, TYPE 3B	Material			21	Oct 3, 2022	SYSTEM	(\$9,720.00)					
					22	Oct 17, 2022	SYSTEM	(\$9,720.00)					
					23	Nov 2, 2022	SYSTEM	\$9,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0059) due to user burnww2 overriding Payment Estimate Exception 23 on the current Payment Estimate.				
					23	Nov 2, 2022	SYSTEM	(\$9,720.00)					
			- Total							(\$19,440.00)			



Line Item Adjustments by Estimate

Feb 18, 2023

Contract ID: 210917-F05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6S3600	3300	SIGNAL HEAD, TYPE 3B	Material - Total						(\$19,440.00)		
			MaterialCredit		22	Oct 17, 2022	SYSTEM	\$9,720.00			
					23	Nov 2, 2022	SYSTEM	\$9,720.00			
					- Total					\$19,440.00	
					MaterialCredit - Total					\$19,440.00	
					3300 - Total					\$0.00	
J6S3600	3310	SIGNAL HEAD, TYPE 4B	Material		21	Oct 3, 2022	SYSTEM	(\$882.00)			
					22	Oct 17, 2022	SYSTEM	(\$882.00)			
					23	Nov 2, 2022	SYSTEM	\$882.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0061) due to user burnww2 overriding Payment Estimate Exception 24 on the current Payment Estimate.		
					23	Nov 2, 2022	SYSTEM	(\$882.00)			
					- Total					(\$1,764.00)	
					Material - Total					(\$1,764.00)	
			MaterialCredit		22	Oct 17, 2022	SYSTEM	\$882.00			
					23	Nov 2, 2022	SYSTEM	\$882.00			
					- Total					\$1,764.00	
					MaterialCredit - Total					\$1,764.00	
		3310 - Total					\$0.00				
J6S3600	3320	POST, TYPE C, 50 FT. ARM OR 15.2 M ARM	Material		21	Oct 3, 2022	SYSTEM	(\$12,559.00)			
					22	Oct 17, 2022	SYSTEM	\$12,559.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user burnww2 overriding Payment Estimate Exception 15 on the current Payment Estimate.		
					22	Oct 17, 2022	SYSTEM	(\$12,559.00)			
					23	Nov 2, 2022	SYSTEM	\$12,559.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0062) due to user burnww2 overriding Payment Estimate Exception 25 on the current Payment Estimate.		
					23	Nov 2, 2022	SYSTEM	(\$12,559.00)			
					24	Nov 16, 2022	SYSTEM	\$12,559.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user burnww2 overriding Payment Estimate Exception 9 on the current Payment Estimate.		
					24	Nov 16, 2022	SYSTEM	(\$12,559.00)			
					25	Dec 2, 2022	SYSTEM	\$12,559.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user burnww2 overriding Payment Estimate Exception 9 on the current Payment Estimate.		
					25	Dec 2, 2022	SYSTEM	(\$12,559.00)			
					26	Dec 16, 2022	SYSTEM	\$12,559.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user burnww2 overriding Payment Estimate Exception 9 on the current Payment Estimate.		
					26	Dec 16, 2022	SYSTEM	(\$12,559.00)			
					27	Jan 3, 2023	SYSTEM	\$12,559.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user burnww2 overriding Payment Estimate Exception 8 on the current Payment Estimate.		
					27	Jan 3, 2023	SYSTEM	(\$12,559.00)			
					28	Jan 17, 2023	SYSTEM	\$12,559.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user burnww2 overriding Payment Estimate Exception 12 on the current Payment Estimate.		
					28	Jan 17, 2023	SYSTEM	(\$12,559.00)			
					29	Feb 2, 2023	SYSTEM	\$12,559.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user burnww2 overriding Payment		



Line Item Adjustments by Estimate

Feb 18, 2023

Contract ID: 210917-F05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6S3600	3320	POST, TYPE C, 50 FT. ARM OR 15.2 M ARM	Material						Estimate Exception 10 on the current Payment Estimate.				
						29	Feb 2, 2023	SYSTEM	(\$12,559.00)				
						30	Feb 16, 2023	SYSTEM	\$12,559.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user burnww2 overriding Payment Estimate Exception 16 on the current Payment Estimate.			
						30	Feb 16, 2023	SYSTEM	(\$12,559.00)				
						- Total						(\$12,559.00)	
						Material - Total						(\$12,559.00)	
						MaterialCredit		22	Oct 17, 2022	SYSTEM	\$12,559.00		
						- Total						\$12,559.00	
						MaterialCredit - Total						\$12,559.00	
					3320 - Total								\$0.00
J6S3600	3330	CONTROLLER ASSEMBLY HOUSING,	Material										
						21	Oct 3, 2022	SYSTEM	(\$10,964.00)				
						22	Oct 17, 2022	SYSTEM	\$10,964.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user burnww2 overriding Payment Estimate Exception 18 on the current Payment Estimate.			
						22	Oct 17, 2022	SYSTEM	(\$10,964.00)				
						- Total						(\$10,964.00)	
						Material - Total						(\$10,964.00)	
						MaterialCredit		22	Oct 17, 2022	SYSTEM	\$10,964.00		
						- Total						\$10,964.00	
3330 - Total								\$0.00					
J6S3600	3370	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	Overrun	Overrun									
					23	Nov 2, 2022	SYSTEM	(\$1,833.50)					
					Overrun - Total						(\$1,833.50)		
3370 - Total								(\$1,833.50)					
J6S3600	3410	PULL BOX, CONCRETE, STANDARD	Material										
					22	Oct 17, 2022	SYSTEM	\$8,310.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user burnww2 overriding Payment Estimate Exception 19 on the current Payment Estimate.				
					22	Oct 17, 2022	SYSTEM	(\$8,310.00)					
					23	Nov 2, 2022	SYSTEM	\$8,310.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0063) due to user burnww2 overriding Payment Estimate Exception 28 on the current Payment Estimate.				
					23	Nov 2, 2022	SYSTEM	(\$8,310.00)					
					24	Nov 16, 2022	SYSTEM	\$8,310.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user burnww2 overriding Payment Estimate Exception 11 on the current Payment Estimate.				
					24	Nov 16, 2022	SYSTEM	(\$8,310.00)					
					25	Dec 2, 2022	SYSTEM	\$8,310.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user burnww2 overriding Payment Estimate Exception 11 on the current Payment Estimate.				
					25	Dec 2, 2022	SYSTEM	(\$8,310.00)					
					26	Dec 16, 2022	SYSTEM	\$8,310.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user burnww2 overriding Payment Estimate Exception 11 on the current Payment Estimate.				
					26	Dec 16, 2022	SYSTEM	(\$8,310.00)					
					27	Jan 3, 2023	SYSTEM	\$8,310.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user burnww2 overriding Payment Estimate Exception 10 on the current Payment Estimate.				
					27	Jan 3, 2023	SYSTEM	(\$8,310.00)					



Line Item Adjustments by Estimate

Feb 18, 2023

Contract ID: 210917-F05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3600	3410	PULL BOX, CONCRETE, STANDARD	Material			2023								
					28	Jan 17, 2023	SYSTEM	\$8,310.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user burnww2 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					28	Jan 17, 2023	SYSTEM	(\$8,310.00)						
					29	Feb 2, 2023	SYSTEM	\$8,310.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user burnww2 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					29	Feb 2, 2023	SYSTEM	(\$8,310.00)						
					30	Feb 16, 2023	SYSTEM	\$8,310.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user burnww2 overriding Payment Estimate Exception 18 on the current Payment Estimate.					
					30	Feb 16, 2023	SYSTEM	(\$8,310.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					3410 - Total								\$0.00	
					3420		PULL BOX, CONCRETE, DOUBLE, TYPE A	Material		22	Oct 17, 2022	SYSTEM	\$9,246.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user burnww2 overriding Payment Estimate Exception 21 on the current Payment Estimate.
										22	Oct 17, 2022	SYSTEM	(\$9,246.00)	
										23	Nov 2, 2022	SYSTEM	\$9,246.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0064) due to user burnww2 overriding Payment Estimate Exception 30 on the current Payment Estimate.
										23	Nov 2, 2022	SYSTEM	(\$9,246.00)	
24	Nov 16, 2022	SYSTEM	\$9,246.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user burnww2 overriding Payment Estimate Exception 13 on the current Payment Estimate.										
24	Nov 16, 2022	SYSTEM	(\$9,246.00)											
25	Dec 2, 2022	SYSTEM	\$9,246.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user burnww2 overriding Payment Estimate Exception 13 on the current Payment Estimate.										
25	Dec 2, 2022	SYSTEM	(\$9,246.00)											
26	Dec 16, 2022	SYSTEM	\$9,246.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user burnww2 overriding Payment Estimate Exception 12 on the current Payment Estimate.										
26	Dec 16, 2022	SYSTEM	(\$9,246.00)											
27	Jan 3, 2023	SYSTEM	\$9,246.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user burnww2 overriding Payment Estimate Exception 11 on the current Payment Estimate.										
27	Jan 3, 2023	SYSTEM	(\$9,246.00)											
28	Jan 17, 2023	SYSTEM	\$9,246.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user burnww2 overriding Payment Estimate Exception 15 on the current Payment Estimate.										
28	Jan 17, 2023	SYSTEM	(\$9,246.00)											
29	Feb 2, 2023	SYSTEM	\$9,246.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user burnww2 overriding Payment Estimate Exception 13 on the current Payment Estimate.										
29	Feb 2, 2023	SYSTEM	(\$9,246.00)											
30	Feb 16, 2023	SYSTEM	\$9,246.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user burnww2 overriding Payment Estimate Exception 19 on the current Payment Estimate.										
30	Feb 16, 2023	SYSTEM	(\$9,246.00)											
- Total										\$0.00				
Material - Total										\$0.00				



Line Item Adjustments by Estimate

Feb 18, 2023

Contract ID: 210917-F05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks								
J6S3600	3420 - Total								\$0.00								
	3430	BASE, CONCRETE	Material		14	Jun 16, 2022	SYSTEM	(\$17,056.00)									
					15	Jul 1, 2022	SYSTEM	(\$17,056.00)									
	- Total								(\$34,112.00)								
	Material - Total								(\$34,112.00)								
				MaterialCredit		15	Jul 1, 2022	SYSTEM	\$17,056.00								
						16	Jul 19, 2022	SYSTEM	\$17,056.00								
	- Total								\$34,112.00								
	MaterialCredit - Total								\$34,112.00								
	3430 - Total								\$0.00								
	3440		MISC.	Material		21	Oct 3, 2022	SYSTEM	(\$2,511.00)								
						22	Oct 17, 2022	SYSTEM	\$2,511.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user burnww2 overriding Payment Estimate Exception 23 on the current Payment Estimate.							
						22	Oct 17, 2022	SYSTEM	(\$2,511.00)								
						- Total								(\$2,511.00)			
						Material - Total								(\$2,511.00)			
									MaterialCredit		22	Oct 17, 2022	SYSTEM	\$2,511.00			
											- Total						
						MaterialCredit - Total								\$2,511.00			
						3440 - Total								\$0.00			
						3450		MISC.	Material		21	Oct 3, 2022	SYSTEM	(\$850.00)			
	22	Oct 17, 2022	SYSTEM	(\$850.00)													
	23	Nov 2, 2022	SYSTEM	\$850.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0066) due to user burnww2 overriding Payment Estimate Exception 32 on the current Payment Estimate.												
	23	Nov 2, 2022	SYSTEM	(\$850.00)													
	- Total										(\$1,700.00)						
	Material - Total										(\$1,700.00)						
				MaterialCredit							22	Oct 17, 2022	SYSTEM	\$850.00			
											23	Nov 2, 2022	SYSTEM	\$850.00			
	- Total										\$1,700.00						
MaterialCredit - Total											\$1,700.00						
3450 - Total								\$0.00									
3460		MISC.	Material		21	Oct 3, 2022	SYSTEM	(\$40,046.00)									
					22	Oct 17, 2022	SYSTEM	\$40,046.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user burnww2 overriding Payment Estimate Exception 25 on the current Payment Estimate.								
					22	Oct 17, 2022	SYSTEM	(\$40,046.00)									
					23	Nov 2, 2022	SYSTEM	\$40,046.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0067) due to user burnww2 overriding Payment Estimate Exception 33 on the current Payment Estimate.								
					23	Nov 2, 2022	SYSTEM	(\$40,046.00)									
					24	Nov 16, 2022	SYSTEM	\$40,046.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user burnww2 overriding Payment Estimate Exception 15 on the current Payment Estimate.								
					24	Nov 16, 2022	SYSTEM	(\$40,046.00)									



Line Item Adjustments by Estimate

Feb 18, 2023

Contract ID: 210917-F05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3600	3460	MISC.	Material			2022								
					25	Dec 2, 2022	SYSTEM	\$40,046.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user burnww2 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
					25	Dec 2, 2022	SYSTEM	(\$40,046.00)						
					26	Dec 16, 2022	SYSTEM	\$40,046.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user burnww2 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					26	Dec 16, 2022	SYSTEM	(\$40,046.00)						
					27	Jan 3, 2023	SYSTEM	\$40,046.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user burnww2 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					27	Jan 3, 2023	SYSTEM	(\$40,046.00)						
					28	Jan 17, 2023	SYSTEM	\$40,046.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user burnww2 overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					28	Jan 17, 2023	SYSTEM	(\$40,046.00)						
					29	Feb 2, 2023	SYSTEM	\$40,046.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user burnww2 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					29	Feb 2, 2023	SYSTEM	(\$40,046.00)						
					30	Feb 16, 2023	SYSTEM	\$40,046.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user burnww2 overriding Payment Estimate Exception 20 on the current Payment Estimate.					
					30	Feb 16, 2023	SYSTEM	(\$40,046.00)						
					- Total								(\$40,046.00)	
					Material - Total								(\$40,046.00)	
										22	Oct 17, 2022	SYSTEM	\$40,046.00	
					- Total								\$40,046.00	
					MaterialCredit - Total								\$40,046.00	
					3460 - Total								\$0.00	
					J6S3600	3470	MISC.	Material		21	Oct 3, 2022	SYSTEM	(\$2,449.00)	
22	Oct 17, 2022	SYSTEM	(\$2,449.00)											
23	Nov 2, 2022	SYSTEM	\$2,449.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0069) due to user burnww2 overriding Payment Estimate Exception 36 on the current Payment Estimate.										
23	Nov 2, 2022	SYSTEM	(\$2,449.00)											
- Total										(\$4,898.00)				
Material - Total										(\$4,898.00)				
										22	Oct 17, 2022	SYSTEM	\$2,449.00	
										23	Nov 2, 2022	SYSTEM	\$2,449.00	
- Total										\$4,898.00				
MaterialCredit - Total										\$4,898.00				
3470 - Total								\$0.00						
J6S3600	3490	MISC.	Material		22	Oct 17, 2022	SYSTEM	(\$648.00)						
					23	Nov 2, 2022	SYSTEM	\$648.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0071) due to user burnww2 overriding Payment Estimate Exception 37 on the current Payment Estimate.					
					23	Nov 2, 2022	SYSTEM	(\$648.00)						
					- Total								(\$648.00)	



Line Item Adjustments by Estimate

Feb 18, 2023

Contract ID: 210917-F05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6S3600	3490	MISC.	Material - Total						(\$648.00)			
			MaterialCredit		23	Nov 2, 2022	SYSTEM	\$648.00				
			- Total							\$648.00		
			MaterialCredit - Total							\$648.00		
			3490 - Total							\$0.00		
	3500	CONCRETE FOOTINGS, EMBEDDED	Material			25	Dec 2, 2022	SYSTEM	\$9,900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user burnww2 overriding Payment Estimate Exception 18 on the current Payment Estimate.		
						25	Dec 2, 2022	SYSTEM	(\$9,900.00)			
						26	Dec 16, 2022	SYSTEM	\$9,900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user burnww2 overriding Payment Estimate Exception 16 on the current Payment Estimate.		
						26	Dec 16, 2022	SYSTEM	(\$9,900.00)			
				- Total							\$0.00	
	Material - Total							\$0.00				
	3500 - Total							\$0.00				
	3520	STRUCTURAL STEEL POSTS	Construction Stockpile			25	Dec 2, 2022	SYSTEM	(\$1,397.50)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total								(\$1,397.50)
				Construction Stockpile - Total							(\$1,397.50)	
				Construction Stockpile STMI		13	Jun 2, 2022	SYSTEM	\$1,397.50	Payment Estimate Item Adjustment generated Stockpile Transaction		
					- Total							
	Construction Stockpile STMI - Total							\$1,397.50				
	3520 - Total							\$0.00				
	3530	PIPE POSTS	Construction Stockpile			25	Dec 2, 2022	SYSTEM	(\$13,640.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total								(\$13,640.00)
				Construction Stockpile - Total							(\$13,640.00)	
				Construction Stockpile STMI		13	Jun 2, 2022	SYSTEM	\$13,640.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
					- Total							
	Construction Stockpile STMI - Total							\$13,640.00				
3530 - Total							\$0.00					
3540	SHF-FLAT SHEET FLUORESCENT	Construction Stockpile			25	Dec 2, 2022	SYSTEM	(\$763.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total								(\$763.00)	
			Construction Stockpile - Total							(\$763.00)		
			Construction Stockpile STMI		22	Oct 17, 2022	SYSTEM	\$763.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total								\$763.00
Construction Stockpile STMI - Total							\$763.00					
3540 - Total							\$0.00					
3550	MISC.	Construction Stockpile STMI			13	Jun 2, 2022	SYSTEM	\$307.50	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total								\$307.50	
			Construction Stockpile STMI - Total								\$307.50	
3550 - Total							\$307.50					
J6S3600 - Total								(\$5,240.89)				
Overall - Total								\$284,433.30				