



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on April 6, 2022

Pay Estimate Created Date: April 4, 2022

<b>Progress Estimate Number</b> 9	<b>Contract ID</b> 210917-F07 <b>Prime Contractor</b> Gershenson Construction Co., Inc.	<b>Pay Period Start</b> March 16, 2022 <b>Pay Period End</b> April 1, 2022	<b>Original Contract Amount</b> \$6,049,658.22 <b>Net Change Order Amount</b> \$0.00 <b>Current Contract Amount</b> \$6,049,658.22
--------------------------------------	--	---	--

Approval Date		By User
April 4, 2022	Generated and Approved (and should be considered Draft) at the Project Office Level by	farrac
April 4, 2022	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	washas
April 5, 2022	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
October 31, 2022	October 31, 2022		9.77%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	October 6, 2021	October 6, 2021	
Letting Date	September 17, 2021	September 17, 2021	
Notice to Proceed Date	December 15, 2021	December 15, 2021	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 9			
	This Estimate	Previous	To Date
210917-F07			
Total Posted Items Pay	\$183,179.68	\$407,927.70	\$591,107.38
Gross Item Adjustments	(\$73.65)	\$84,158.12	\$84,084.47
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
<b>Contract Total Payable This Estimate:</b>	<b>\$183,106.03</b>	\$492,085.82	\$675,191.85

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J6S3270	0010	2022010	REMOVAL OF IMPROVEMENTS	LS	\$199,886.000	0.15	\$29,982.90
	0020	2031000	CLASS A EXCAVATION	CUYD	\$15.600	950	\$14,820.00
	0030	2032000	CLASS C EXCAVATION	CUYD	\$57.100	300	\$17,130.00
	0100	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	SQYD	\$7.550	446.42	\$3,370.47
	0110	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	SQYD	\$9.950	401.7	\$3,996.92
	0120	4019905	MISC.OPTIONAL PAVEMENT	SQYD	\$67.000	395.5	\$26,498.50
	0160	5021109	CONCRETE PAVEMENT ( 9 IN. NON-REINF)	SQYD	\$80.400	5.7	\$458.28
	0220	6081010	CONCRETE CURB RAMP	SQYD	\$121.000	26.23	\$3,173.83
	0230	6081012	TRUNCATED DOMES	SQFT	\$26.300	24	\$631.20
	0240	6086004	CONCRETE SIDEWALK, 4 IN.	SQYD	\$44.400	420	\$18,648.00
	0250	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	LF	\$29.200	687.5	\$20,075.00
	0660	8061007A	CURB INLET CHECK	EA	\$100.000	6	\$600.00
	0870	9017407	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 8 AWG	LF	\$5.000	2,057	\$10,285.00
	0910	9105003	TRENCHING TYPE III	LF	\$6.500	1,299	\$8,443.50
	1070	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	LF	\$19.000	10	\$190.00
	1080	9025400	CONDUIT, 4 IN., TRENCH WITH TRACER WIRE	LF	\$24.250	115	\$2,788.75
	1160	9028811	PULL BOX, PREFORMED CLASS 2	EA	\$1,555.000	1	\$1,555.00
	1180	9029100	BASE, CONCRETE	CUYD	\$1,399.000	3.71	\$5,190.29
	1200	9029901	MISC.TRAFFIC SIGNAL MAINTENANCE, PROGRAMMING	LS	\$20,000.000	0.02	\$400.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on April 6, 2022

Pay Estimate Created Date: April 4, 2022

<b>Progress Estimate Number</b> 9	<b>Contract ID</b> 210917-F07 <b>Prime Contractor</b> Gershenson Construction Co., Inc.	<b>Pay Period Start</b> March 16, 2022 <b>Pay Period End</b> April 1, 2022	<b>Original Contract Amount</b> \$6,049,658.22 <b>Net Change Order Amount</b> \$0.00 <b>Current Contract Amount</b> \$6,049,658.22
--------------------------------------	--	---	--

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J6S3270			& ADJUSTMENT				
	1360	9109902	MISC.120/240V PAD MOUNTED POWER SUPPLY, ITS ONLY	EA	\$3,744.000	0.66	\$2,471.04
	1390	9109902	MISC.FIELD TERMINAL CABINET, TYPE 7, FURNISH AND INSTALL	EA	\$4,129.000	1	\$4,129.00
	1430	9109902	MISC.ITS PULL BOX	EA	\$1,846.000	2	\$3,692.00
	1510	9109903	MISC.FIBER OPTIC CABLE, 24 STRAND, SINGLE MODE	LF	\$1.500	3,100	\$4,650.00
<b>Project J6S3270 - Total</b>							<b>\$183,179.68</b>
<b>Overall - Total</b>							<b>\$183,179.68</b>

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6S3270	0120	MISC.	Material			-395.5	\$67.00	(\$26,498.50)
	0120	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user farrac overriding Payment Estimate Exception 1 on the current Payment Estimate.	395.5	\$67.00	\$26,498.50
	0160	CONCRETE PAVEMENT ( 9 IN. NON-REINF)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$65.21)
	0160	CONCRETE PAVEMENT ( 9 IN. NON-REINF)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$8.44)
	0160	CONCRETE PAVEMENT ( 9 IN. NON-REINF)	Material			-5.7	\$80.40	(\$458.28)
	0160	CONCRETE PAVEMENT ( 9 IN. NON-REINF)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user farrac overriding Payment Estimate Exception 4 on the current Payment Estimate.	5.7	\$80.40	\$458.28
	0220	CONCRETE CURB RAMP	Material			-68.07	\$121.00	(\$8,236.47)
	0220	CONCRETE CURB RAMP	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user farrac overriding Payment Estimate Exception 6 on the current Payment Estimate.	68.07	\$121.00	\$8,236.47
	0240	CONCRETE SIDEWALK, 4 IN.	Material			-649.42	\$44.40	(\$28,834.25)
	0240	CONCRETE SIDEWALK, 4 IN.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user farrac overriding Payment Estimate Exception 10 on the current Payment Estimate.	649.42	\$44.40	\$28,834.25
	0250	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	Material			-1,827.5	\$29.20	(\$53,363.00)
	0250	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user farrac overriding Payment Estimate Exception 12 on the current Payment Estimate.	1,827.5	\$29.20	\$53,363.00
	0840	CONDUIT, 3 IN. RIGID, PUSHED	Material			-727	\$25.50	(\$18,538.50)
	0840	CONDUIT, 3 IN. RIGID,	Material		This adjustment offsets the original system-	727	\$25.50	\$18,538.50



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on April 6, 2022

Pay Estimate Created Date: April 4, 2022

<b>Progress Estimate Number</b> 9	<b>Contract ID</b> 210917-F07 <b>Prime Contractor</b> Gershenson Construction Co., Inc.	<b>Pay Period Start</b> March 16, 2022 <b>Pay Period End</b> April 1, 2022	<b>Original Contract Amount</b> \$6,049,658.22 <b>Net Change Order Amount</b> \$0.00 <b>Current Contract Amount</b> \$6,049,658.22
--------------------------------------	--	---	--

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6S3270		PUSHED			generated Material Payment Estimate Item Adjustment (0008) due to user farrac overriding Payment Estimate Exception 13 on the current Payment Estimate.			
	0850	PULL BOX, PREFORMED CLASS 1	Material			-13	\$951.00	(\$12,363.00)
	0850	PULL BOX, PREFORMED CLASS 1	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user farrac overriding Payment Estimate Exception 14 on the current Payment Estimate.	13	\$951.00	\$12,363.00
	0870	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 8 AWG	Material			-2,816	\$5.00	(\$14,080.00)
	0870	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 8 AWG	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user farrac overriding Payment Estimate Exception 15 on the current Payment Estimate.	2,816	\$5.00	\$14,080.00
	1180	BASE, CONCRETE	Material			-17.38	\$1,399.00	(\$24,314.62)
	1180	BASE, CONCRETE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user farrac overriding Payment Estimate Exception 16 on the current Payment Estimate.	17.38	\$1,399.00	\$24,314.62
	1220	MISC.	Material			-1	\$13,950.00	(\$13,950.00)
	1220	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user farrac overriding Payment Estimate Exception 17 on the current Payment Estimate.	1	\$13,950.00	\$13,950.00
	1360	MISC.	Material			-0.66	\$3,744.00	(\$2,471.04)
	1360	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user farrac overriding Payment Estimate Exception 18 on the current Payment Estimate.	0.66	\$3,744.00	\$2,471.04
	1390	MISC.	Material			-1	\$4,129.00	(\$4,129.00)
	1390	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user farrac overriding Payment Estimate Exception 19 on the current Payment Estimate.	1	\$4,129.00	\$4,129.00
	1510	MISC.	Material			-3,100	\$1.50	(\$4,650.00)
	1510	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user farrac overriding Payment Estimate Exception 20 on the current Payment Estimate.	3,100	\$1.50	\$4,650.00
<b>Total</b>								<b>(\$73.65)</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on April 6, 2022

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J6S3270	FAS-S501(069)	Bridge replacement, Walls, Grading, Paving, Drainage	I-44	ST LOUIS	at Big Bend over I-44

Totals by Job Numbers

Job Number	Totals			
	This Estimate	Previous	To Date	
J6S3270	<b>Posted Item Pay</b>	\$183,179.68	\$407,927.70	\$591,107.38
	<b>Gross Item Adjustments</b>	(\$73.65)	\$84,158.12	\$84,084.47
	<b>Gross Item Pay</b>	<b>\$183,106.03</b>	<b>\$492,085.82</b>	<b>\$675,191.85</b>
	<b>Incentive</b>	\$0.00	\$0.00	\$0.00
	<b>Disincentive</b>	\$0.00	\$0.00	\$0.00
	<b>Liquidated Damages</b>	\$0.00	\$0.00	\$0.00
	<b>Other Contract Adjustments</b>	\$0.00	\$0.00	\$0.00



## Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on April 6, 2022

### Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J6S3270, Item 4019905, Project Item Line Number 0120, Material Set 401990596, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	Working with MoDOT Materials and the contractor to get this updated.	farrac	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3270, Item 4019905, Project Item Line Number 0120, Material Set 401990596, Material 1057JMTBE42016 - Tie Bar Ep Ctd 30" No. 5/M16 Gr 60/M420@, Acceptance Action Generic ReinforcingMisc is insufficient.	Working with MoDOT Materials and the contractor to get this updated.	farrac	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3270, Item 4019905, Project Item Line Number 0120, Material Set 401990596, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	Working with MoDOT Materials and the contractor to get this updated.	farrac	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3270, Item 5021109, Project Item Line Number 0160, Material Set 502110996, Material 1057JMTBE28016 - Tie Bar Ep Ctd 30" No. 5/M16 Gr 40/M280@, Acceptance Action Generic ReinforcingMisc is insufficient.	Working with MoDOT Materials and the contractor to get this updated.	farrac	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3270, Item 5021109, Project Item Line Number 0160, Material Set 502110996, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	Working with MoDOT Materials and the contractor to get this updated.	farrac	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3270, Item 6081010, Project Item Line Number 0220, Material Set 608101096, Material 1055CMMLT1D - Clear Pavement Cure (non-dissipating) @, Acceptance Action Generic 1055CMMLT1D is insufficient.	Working with MoDOT Materials and the contractor to get this updated.	farrac	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3270, Item 6081010, Project Item Line Number 0220, Material Set 608101096, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	Working with MoDOT Materials and the contractor to get this updated.	farrac	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3270, Item 6081010, Project Item Line Number 0220, Material Set 608101096, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Working with MoDOT Materials and the contractor to get this updated.	farrac	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3270, Item 6081010, Project Item Line Number 0220, Material Set 608101096, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Working with MoDOT Materials and the contractor to get this updated.	farrac	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3270, Item 6086004, Project Item Line Number 0240, Material Set 608600496, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	Working with MoDOT Materials and the contractor to get this updated.	farrac	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3270, Item 6086004, Project Item Line Number 0240, Material Set 608600496, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	Working with MoDOT Materials and the contractor to get this updated.	farrac	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3270, Item 6091010, Project Item Line Number 0250, Material Set 609101096, Material 0501CCB..A - Concrete, Class B w/Air, Acceptance Action Generic 0501CCB..A is insufficient.	Working with MoDOT Materials and the contractor to get this updated.	farrac	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3270, Item 9014003, Project Item Line Number 0840, Material Set 901400396, Material 1060EC - Electrical Conduit Material, Acceptance Action Generic 1060EC is insufficient.	Working with MoDOT Materials and the contractor to get this updated.	farrac	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3270, Item 9016110, Project Item Line Number 0850, Material Set 901611096, Material 1062PBPF - Pull Box Preformed Poly Resin Fiber, Acceptance Action Generic 1062PBPF is insufficient.	Working with MoDOT Materials and the contractor to get this updated.	farrac	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3270, Item 9017407, Project Item Line Number 0870, Material Set 901740796, Material 0901LHXX - Highway Lighting Material, Acceptance Action Generic 0901LHXX is insufficient.	Working with MoDOT Materials and the contractor to get this updated.	farrac	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3270, Item 9029100, Project Item Line Number 1180, Material Set 902910096, Material 0501CCB..A - Concrete, Class B w/Air, Acceptance Action Generic 0501CCB..A is insufficient.	Working with MoDOT Materials and the contractor to get this updated.	farrac	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3270, Item 9029902, Project Item Line Number 1220, Material Set 9029902, Material 0902TSXX - Traffic Signals Material, Acceptance Action Generic 0902TSXX is insufficient.	Working with MoDOT Materials and the contractor to get this updated.	farrac	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3270, Item 9109902, Project Item Line Number 1360, Material Set 9109902, Material 0910ITXX - Misc Intelligent Traffic Sys Components, Acceptance Action Generic 0910ITXX is insufficient.	Working with MoDOT Materials and the contractor to get this updated.	farrac	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3270, Item 9109902, Project Item Line Number 1390, Material Set 9109902, Material 0910ITXX - Misc Intelligent Traffic Sys Components, Acceptance Action Generic 0910ITXX is insufficient.	Working with MoDOT Materials and the contractor to get this updated.	farrac	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3270, Item 9109903, Project Item Line Number 1510, Material Set 9109903, Material 0902TSXX - Traffic Signals Material, Acceptance Action Generic 0902TSXX is insufficient.	Working with MoDOT Materials and the contractor to get this updated.	farrac	Overridden



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on April 6, 2022

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210917-F07	J6S3270	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.20	\$199,886.00	\$39,977.20
		0001	0020	2031000	CLASS A EXCAVATION	5,589.00	0.00	5,589.00	CUYD	1,200.00	\$15.60	\$18,720.00
		0001	0030	2032000	CLASS C EXCAVATION	1,091.00	0.00	1,091.00	CUYD	400.00	\$57.10	\$22,840.00
		0001	0040	2036000	COMPACTING EMBANKMENT	6,024.00	0.00	6,024.00	CUYD	0.00	\$7.15	\$0.00
		0001	0050	2063000	CLASS 3 EXCAVATION	938.00	0.00	938.00	CUYD	0.00	\$29.20	\$0.00
		0001	0060	2063100	CLASS 3 EXCAVATION IN ROCK	451.00	0.00	451.00	CUYD	0.00	\$120.00	\$0.00
		0001	0070	2071000	LINEAR GRADING CLASS 1	27.00	0.00	27.00	STA	0.00	\$309.00	\$0.00
		0001	0080	2072000	LINEAR GRADING CLASS 2	6.00	0.00	6.00	STA	0.00	\$888.00	\$0.00
		0001	0090	2149907	MISC.FURNISHING AND PLACING IMPROVED FOUNDATION MATERIAL	574.00	0.00	574.00	CUYD	0.00	\$46.30	\$0.00
		0001	0100	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	934.00	0.00	934.00	SQYD	717.49	\$7.55	\$5,417.05
		0001	0110	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	3,478.00	0.00	3,478.00	SQYD	401.70	\$9.95	\$3,996.92
		0001	0120	4019905	MISC.OPTIONAL PAVEMENT	2,080.00	0.00	2,080.00	SQYD	395.50	\$67.00	\$26,498.50
		0001	0130	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	680.00	0.00	680.00	TONS	0.00	\$115.00	\$0.00
		0001	0140	4030109	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125CLP MIX)	1,121.00	0.00	1,121.00	TONS	0.00	\$121.00	\$0.00
		0001	0150	4071005	TACK COAT	1,480.00	0.00	1,480.00	GAL	0.00	\$5.00	\$0.00
		0001	0160	5021109	CONCRETE PAVEMENT ( 9 IN. NON-REINF)	1,296.00	0.00	1,296.00	SQYD	5.70	\$80.40	\$458.28
		0001	0170	6044011	PIPE COLLAR, TYPE A	28.00	0.00	28.00	EA	0.00	\$950.00	\$0.00
		0001	0180	6053030A	PIPE AGGREGATE PAVEMENT EDGE DRAIN	883.00	0.00	883.00	LF	0.00	\$21.80	\$0.00
		0001	0190	6071050	CHAIN-LINK FENCE (RETAINING WALLS)	483.00	0.00	483.00	LF	0.00	\$48.00	\$0.00
		0001	0200	6071102	MODIFIED CONCRETE GUTTER TYPE B	503.00	0.00	503.00	LF	0.00	\$40.00	\$0.00
		0001	0210	6081000	CONCRETE MEDIAN	246.00	0.00	246.00	SQYD	0.00	\$95.70	\$0.00
		0001	0220	6081010	CONCRETE CURB RAMP	222.00	0.00	222.00	SQYD	68.07	\$121.00	\$8,236.47
		0001	0230	6081012	TRUNCATED DOMES	209.00	0.00	209.00	SQFT	51.00	\$26.30	\$1,341.30
		0001	0240	6086004	CONCRETE SIDEWALK, 4 IN.	793.00	0.00	793.00	SQYD	649.42	\$44.40	\$28,834.25
		0001	0250	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	2,417.00	0.00	2,417.00	LF	1,827.50	\$29.20	\$53,363.00
		0001	0260	6091011	CONCRETE CURB (OVER 6 IN. HEIGHT) TYPE S	106.00	0.00	106.00	LF	0.00	\$30.00	\$0.00
		0001	0270	6091041	CONCRETE GUTTER TYPE A	400.00	0.00	400.00	LF	0.00	\$58.20	\$0.00
		0001	0280	6096042	PLACING TYPE 2 ROCK DITCH LINER	715.00	0.00	715.00	CUYD	0.00	\$33.90	\$0.00
		0001	0290	6099903	MISC.OPTIONAL CURB	362.00	0.00	362.00	LF	0.00	\$22.70	\$0.00
		0001	0300	6113020	FURNISHING TYPE 2 ROCK BLANKET	27.00	0.00	27.00	CUYD	0.00	\$39.10	\$0.00
		0001	0310	6113040	PLACING TYPE 2 ROCK BLANKET	27.00	0.00	27.00	CUYD	0.00	\$63.00	\$0.00
		0001	0320	6141023	GRATE AND BEARING PLATE (5 FT. X 2 FT. OR 1524 MM X 610 MM)	7.00	0.00	7.00	EA	0.00	\$1,092.00	\$0.00
		0001	0330	6141024	GRATE AND BEARING PLATE (5 FT. X 3 FT. OR 1524 MM X 914 MM)	1.00	0.00	1.00	EA	0.00	\$1,814.00	\$0.00
		0001	0340	6141121	CURVED VANE GRATE AND FRAME (4 FT. X 2 FT. OR 1200MM X 600MM)	20.00	0.00	20.00	EA	0.00	\$619.00	\$0.00
		0001	0350	6143011	MANHOLE FRAME AND COVER, TYPE 1-B	2.00	0.00	2.00	EA	0.00	\$362.00	\$0.00
		0001	0360	6169901	MISC.TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.20	\$150,000.00	\$30,000.00
		0001	0370	6169902	MISC.NTCIP COMPLIANT CHANGEABLE MESSAGE SIGN	4.00	0.00	4.00	EA	4.00	\$1,200.00	\$4,800.00
		0001	0380	6173000	CONCRETE TRAFFIC BARRIER, TYPE C	454.00	0.00	454.00	LF	0.00	\$147.00	\$0.00
		0001	0390	6173100	CONCRETE TRAFFIC BARRIER, TYPE D	481.00	0.00	481.00	LF	0.00	\$89.10	\$0.00
		0001	0400	6173102	CONCRETE TRAFFIC BARRIER, TYPE D (RETAINING WALL)	40.00	0.00	40.00	LF	0.00	\$181.00	\$0.00
		0001	0410	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$575,000.00	\$0.00
		0001	0411	6181000	MOBILIZATION	0.00	1.00	1.00	LS	0.25	\$535,005.00	\$133,751.25
		0001	0420	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	2.00	0.00	2.00	EA	0.00	\$600.00	\$0.00
		0001	0430	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	17.00	0.00	17.00	EA	0.00	\$225.00	\$0.00
0001	0440	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	33.00	0.00	33.00	EA	0.00	\$35.00	\$0.00		



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on April 6, 2022

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210917-F07	J6S3270	0001	0450	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	13,583.00	0.00	13,583.00	LF	0.00	\$0.59	\$0.00
		0001	0460	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	7,118.00	0.00	7,118.00	LF	0.00	\$0.60	\$0.00
		0001	0470	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	384.00	0.00	384.00	LF	0.00	\$0.50	\$0.00
		0001	0480	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	2,033.00	0.00	2,033.00	LF	0.00	\$0.50	\$0.00
		0001	0490	6206124A	24 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	185.00	0.00	185.00	LF	0.00	\$5.00	\$0.00
		0001	0500	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	8,314.00	0.00	8,314.00	SQYD	0.00	\$5.35	\$0.00
		0001	0510	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	262.00	0.00	262.00	SQYD	0.00	\$5.35	\$0.00
		0001	0520	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	42.00	0.00	42.00	STA	0.00	\$88.50	\$0.00
		0001	0530	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.20	\$32,500.00	\$6,500.00
		0001	0540	7250312A	12 IN. PIPE GROUP B	136.00	0.00	136.00	LF	0.00	\$47.60	\$0.00
		0001	0550	7250315A	15 IN. PIPE GROUP B	92.00	0.00	92.00	LF	0.00	\$68.80	\$0.00
		0001	0560	7250318A	18 IN. PIPE GROUP B	81.00	0.00	81.00	LF	0.00	\$95.30	\$0.00
		0001	0570	7250324A	24 IN. PIPE GROUP B	183.00	0.00	183.00	LF	0.00	\$126.00	\$0.00
		0001	0580	7250330A	30 IN. PIPE GROUP B	125.00	0.00	125.00	LF	0.00	\$177.00	\$0.00
		0001	0590	7261012	12 IN. PIPE GROUP A	100.00	0.00	100.00	LF	0.00	\$75.10	\$0.00
		0001	0600	7310060	PRECAST CONCRETE MANHOLE - 60 IN.	24.00	0.00	24.00	FT	0.00	\$446.00	\$0.00
		0001	0610	7311042	PRECAST CONCRETE DROP INLET 4 FT X 2 FT	113.00	0.00	113.00	FT	0.00	\$559.00	\$0.00
		0001	0620	7311052	PRECAST CONCRETE DROP INLET 5 FT X 2 FT	59.00	0.00	59.00	FT	0.00	\$554.00	\$0.00
		0001	0630	7311053	PRECAST CONCRETE DROP INLET 5 FT X 3 FT	6.00	0.00	6.00	FT	0.00	\$830.00	\$0.00
		0001	0640	8051000A	SEEDING - COOL SEASON MIXTURES	4.00	0.00	4.00	ACRE	0.00	\$3,500.00	\$0.00
		0001	0650	8061005	ROCK DITCH CHECK	534.00	0.00	534.00	LF	0.00	\$15.00	\$0.00
		0001	0660	8061007A	CURB INLET CHECK	38.00	0.00	38.00	EA	12.00	\$100.00	\$1,200.00
		0001	0670	8061016	SEDIMENT REMOVAL	185.00	0.00	185.00	CUYD	0.00	\$15.00	\$0.00
		0001	0680	8061017	TEMPORARY SEEDING AND MULCHING	1.80	0.00	1.80	ACRE	0.00	\$1,000.00	\$0.00
		0001	0690	8061019	SILT FENCE	7,319.00	0.00	7,319.00	LF	2,014.00	\$1.25	\$2,517.50
		0010	0700	6061060	MGS GUARDRAIL	2,238.00	0.00	2,238.00	LF	0.00	\$31.00	\$0.00
		0010	0710	6061068	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	2.00	0.00	2.00	EA	0.00	\$3,250.00	\$0.00
		0010	0720	6061070	MGS VERTICAL CONCRETE BARRIER TRANSITION	3.00	0.00	3.00	EA	0.00	\$3,100.00	\$0.00
		0010	0730	6061074	MGS HEIGHT AND BLOCK TRANSITION	1.00	0.00	1.00	EA	0.00	\$800.00	\$0.00
		0010	0740	6061080	MGS END ANCHOR	7.00	0.00	7.00	EA	0.00	\$1,300.00	\$0.00
		0010	0750	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	3.00	0.00	3.00	EA	0.00	\$3,000.00	\$0.00
		0020	0760	9011030	LIGHTING POLE, 30 FT. OR 9.0 M, TYPE AT	6.00	0.00	6.00	EA	0.00	\$2,424.00	\$0.00
		0020	0770	9011062	LIGHTING POLE, 45 FT. OR 13.5 M, TYPE AT DESIGN 2	2.00	0.00	2.00	EA	0.00	\$2,689.00	\$0.00
		0020	0780	9011106	BRACKET ARM, 6 FT. OR 1.8 M	2.00	0.00	2.00	EA	0.00	\$408.00	\$0.00
		0020	0790	9011108	BRACKET ARM, 8 FT. OR 2.4 M	2.00	0.00	2.00	EA	0.00	\$414.00	\$0.00
		0020	0800	9011110	BRACKET ARM, 10 FT. OR 3.0 M	2.00	0.00	2.00	EA	0.00	\$794.00	\$0.00
		0020	0810	9011115	BRACKET ARM, 15 FT. OR 4.6 M	2.00	0.00	2.00	EA	0.00	\$902.00	\$0.00
		0020	0820	9011311	LUMINAIRE, LED-A	6.00	0.00	6.00	EA	0.00	\$302.00	\$0.00
		0020	0830	9011312	LUMINAIRE, LED-B	2.00	0.00	2.00	EA	0.00	\$412.00	\$0.00
		0020	0840	9014003	CONDUIT, 3 IN. RIGID, PUSHED	727.00	0.00	727.00	LF	727.00	\$25.50	\$18,538.50
		0020	0850	9016110	PULL BOX, PREFORMED CLASS 1	20.00	0.00	20.00	EA	13.00	\$951.00	\$12,363.00
		0020	0860	9017110	CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRACKET	620.00	0.00	620.00	LF	0.00	\$0.50	\$0.00
		0020	0870	9017407	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 8 AWG	3,880.00	0.00	3,880.00	LF	2,816.00	\$5.00	\$14,080.00
		0020	0880	9018230	POLE FOUNDATION (30 FT. OR 9.0 M MOUNTING HEIGHT)	6.00	0.00	6.00	EA	0.00	\$1,415.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on April 6, 2022

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210917-F07	J6S3270	0020	0890	9018245	POLE FOUNDATION (45 FT. OR 13.5 M MOUNTING HEIGHT)	2.00	0.00	2.00	EA	0.00	\$1,666.00	\$0.00
		0020	0900	9019902	MISC.BASEWRAP	2.00	0.00	2.00	EA	0.00	\$1.00	\$0.00
		0020	0910	9105003	TRENCHING TYPE III	2,544.00	0.00	2,544.00	LF	2,027.00	\$6.50	\$13,175.50
		0030	0920	9020213	SIGNAL HEAD, TYPE 3S	2.00	0.00	2.00	EA	0.00	\$701.00	\$0.00
		0030	0930	9020214	SIGNAL HEAD, TYPE 4S	2.00	0.00	2.00	EA	0.00	\$780.00	\$0.00
		0030	0940	9020513	SIGNAL HEAD, TYPE 3B	13.00	0.00	13.00	EA	0.00	\$798.00	\$0.00
		0030	0950	9020514	SIGNAL HEAD, TYPE 4B	2.00	0.00	2.00	EA	0.00	\$886.00	\$0.00
		0030	0960	9020833	SH-FLAT SHEET - SIGNAL SIGN	42.00	0.00	42.00	SQFT	0.00	\$47.50	\$0.00
		0030	0970	9020834	SIGNAL SIGN, MOUNTING HARDWARE	6.00	0.00	6.00	EA	0.00	\$22.00	\$0.00
		0030	0980	9022708	POST, SIGNAL 8 FT. OR 2.4 M	4.00	0.00	4.00	EA	0.00	\$551.00	\$0.00
		0030	0990	9022715	POST, SIGNAL 15 FT. OR 4.6 M	4.00	0.00	4.00	EA	0.00	\$850.00	\$0.00
		0030	1000	9023235	POST, TYPE C, 35 FT. ARM OR 10.7 M ARM	1.00	0.00	1.00	EA	0.00	\$8,450.00	\$0.00
		0030	1010	9023240	POST, TYPE C, 40 FT. ARM OR 12.2 M ARM	2.00	0.00	2.00	EA	0.00	\$10,634.00	\$0.00
		0030	1020	9023250	POST, TYPE C, 50 FT. ARM OR 15.2 M ARM	1.00	0.00	1.00	EA	0.00	\$12,320.00	\$0.00
		0030	1030	9023255	POST, TYPE C, 55 FT. ARM	2.00	0.00	2.00	EA	0.00	\$14,844.00	\$0.00
		0030	1040	9024283	CONTROLLER ASSEMBLY HOUSING, NEMA TS2 CONTROLLER	2.00	0.00	2.00	EA	0.00	\$16,614.00	\$0.00
		0030	1050	9024975	VIDEO DETECTION SYSTEM	2.00	0.00	2.00	EA	0.00	\$14,302.00	\$0.00
		0030	1060	9025200	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	127.00	0.00	127.00	LF	0.00	\$13.00	\$0.00
		0030	1070	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	335.00	0.00	335.00	LF	94.00	\$19.00	\$1,786.00
		0030	1080	9025400	CONDUIT, 4 IN., TRENCH WITH TRACER WIRE	174.00	0.00	174.00	LF	165.00	\$24.25	\$4,001.25
		0030	1090	9027400	CONDUIT, 4 IN., PUSHED WITH TRACER WIRE	640.00	0.00	640.00	LF	423.00	\$28.25	\$11,949.75
		0030	1100	9028202	CABLE, 2 AWG 1 CONDUCTOR, POWER	200.00	0.00	200.00	LF	0.00	\$2.90	\$0.00
		0030	1110	9028208	CABLE, 8 AWG 1 CONDUCTOR, POWER	80.00	0.00	80.00	LF	0.00	\$1.00	\$0.00
		0030	1120	9028308	CABLE, 16 AWG 2 CONDUCTOR	2,500.00	0.00	2,500.00	LF	0.00	\$0.50	\$0.00
		0030	1130	9028310	CABLE, 16 AWG 5 CONDUCTOR	2,520.00	0.00	2,520.00	LF	0.00	\$1.25	\$0.00
		0030	1140	9028311	CABLE, 16 AWG 7 CONDUCTOR	5,690.00	0.00	5,690.00	LF	0.00	\$1.75	\$0.00
		0030	1150	9028810	PULL BOX, PREFORMED CLASS 1	7.00	0.00	7.00	EA	3.00	\$950.00	\$2,850.00
		0030	1160	9028811	PULL BOX, PREFORMED CLASS 2	6.00	0.00	6.00	EA	3.00	\$1,555.00	\$4,665.00
		0030	1170	9028812	PULL BOX, PREFORMED CLASS 3	6.00	0.00	6.00	EA	2.00	\$2,092.00	\$4,184.00
		0030	1180	9029100	BASE, CONCRETE	24.00	0.00	24.00	CUYD	17.38	\$1,399.00	\$24,314.62
		0030	1190	9029901	MISC.REMOVE AND REPLACE STL COUNTY ADVANCED LOOP DETECTION	1.00	0.00	1.00	LS	0.00	\$3,176.00	\$0.00
		0030	1200	9029901	MISC.TRAFFIC SIGNAL MAINTENANCE, PROGRAMMING & ADJUSTMENT	1.00	0.00	1.00	LS	0.05	\$20,000.00	\$1,000.00
		0030	1210	9029902	MISC.AUDIBLE PUSHBUTTON & SIGNING W/ VERBAL WALK MESSAGE	8.00	0.00	8.00	EA	0.00	\$557.00	\$0.00
		0030	1220	9029902	MISC.COMBINATION PAD MOUNTED 120V/240V POWER SUPPLY AND LIGHTING CONTROLLER	2.00	0.00	2.00	EA	1.00	\$13,950.00	\$13,950.00
		0030	1230	9029902	MISC.COUNTDOWN PEDESTRIAN SIGNAL HEAD, TYPE 1S	8.00	0.00	8.00	EA	0.00	\$530.00	\$0.00
		0030	1240	9029902	MISC.NETWORK CONNECTED SIGNAL MONITOR	2.00	0.00	2.00	EA	0.00	\$877.00	\$0.00
		0030	1250	9029902	MISC.PAD MOUNTED UPS	2.00	0.00	2.00	EA	0.00	\$1.00	\$0.00
		0030	1260	9109903	MISC.FIBER OPTIC CABLE, 24 STRAND, SINGLE MODE	700.00	0.00	700.00	LF	0.00	\$1.50	\$0.00
		0040	1270	9031010	CONCRETE FOOTINGS, EMBEDDED	4.30	0.00	4.30	CUYD	0.00	\$2,100.00	\$0.00
		0040	1280	9031210	STRUCTURAL STEEL POSTS	1,750.00	0.00	1,750.00	LB	0.00	\$9.30	\$0.00
		0040	1290	9031220	PIPE POSTS	1,690.00	0.00	1,690.00	LB	0.00	\$9.00	\$0.00
		0040	1300	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	35.00	0.00	35.00	EA	0.00	\$200.00	\$0.00
		0040	1310	9035069A	SHF-FLAT SHEET FLUORESCENT	179.00	0.00	179.00	SQFT	0.00	\$22.00	\$0.00
		0040	1320	9035071A	STF-STRUCTURAL FLUORESCENT	36.00	0.00	36.00	SQFT	0.00	\$26.00	\$0.00
		0050	1330	9103700	CCTV CAMERA ASSEMBLY, INSTALLED	1.00	0.00	1.00	EA	0.00	\$3,247.00	\$0.00





**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on April 6, 2022

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210917-F07	J6S3270	0050	1340	9108202	CABLE, 2 AWG, 1 CONDUCTOR, POWER	660.00	0.00	660.00	LF	0.00	\$3.50	\$0.00
		0050	1350	9109901	MISC.ITS ASSET MANAGEMENT TOOL	1.00	0.00	1.00	LS	0.00	\$1,000.00	\$0.00
		0050	1360	9109902	MISC.120/240V PAD MOUNTED POWER SUPPLY, ITS ONLY	1.00	0.00	1.00	EA	0.66	\$3,744.00	\$2,471.04
		0050	1370	9109902	MISC.BURIED CABLE DRIVEABLE DELINEATOR	7.00	0.00	7.00	EA	0.00	\$110.00	\$0.00
		0050	1380	9109902	MISC.DRILL BOX	3.00	0.00	3.00	EA	0.00	\$183.00	\$0.00
		0050	1390	9109902	MISC.FIELD TERMINAL CABINET, TYPE 7, FURNISH AND INSTALL	1.00	0.00	1.00	EA	1.00	\$4,129.00	\$4,129.00
		0050	1400	9109902	MISC.FUSION SPLICE	24.00	0.00	24.00	EA	0.00	\$61.00	\$0.00
		0050	1410	9109902	MISC.INSTALL COMMUNICATION EQUIPMENT	3.00	0.00	3.00	EA	0.00	\$3,270.00	\$0.00
		0050	1420	9109902	MISC.INSTALL IP-ADDRESSABLE POWER STRIP	3.00	0.00	3.00	EA	0.00	\$83.00	\$0.00
		0050	1430	9109902	MISC.ITS PULL BOX	6.00	0.00	6.00	EA	3.00	\$1,846.00	\$5,538.00
		0050	1440	9109902	MISC.RACK-MOUNT FIBER INTERCONNECT CENTER	1.00	0.00	1.00	EA	0.00	\$460.00	\$0.00
		0050	1450	9109902	MISC.SM FIBER OPTIC JUMPER	20.00	0.00	20.00	EA	0.00	\$33.00	\$0.00
		0050	1460	9109902	MISC.SM FIBER OPTIC PIGTAIL	24.00	0.00	24.00	EA	0.00	\$12.50	\$0.00
		0050	1470	9109902	MISC.WALL-MOUNT FIBER INTERCONNECT CENTER	2.00	0.00	2.00	EA	0.00	\$268.00	\$0.00
		0050	1480	9109903	MISC.CONDUIT, 2 IN., HDPE, DIRECTIONAL DRILL	520.00	0.00	520.00	LF	420.00	\$14.50	\$6,090.00
		0050	1490	9109903	MISC.CONDUIT, 2 IN., HDPE, DIRECTIONAL DRILL IN ROCK	400.00	0.00	400.00	LF	300.00	\$28.75	\$8,625.00
		0050	1500	9109903	MISC.CONDUIT, 2 IN., HDPE, TRENCHED	540.00	0.00	540.00	LF	430.00	\$10.00	\$4,300.00
		0050	1510	9109903	MISC.FIBER OPTIC CABLE, 24 STRAND, SINGLE MODE	3,100.00	0.00	3,100.00	LF	3,100.00	\$1.50	\$4,650.00
		0050	1520	9109903	MISC.MODOT ITS ASSET RELOCATION	500.00	0.00	500.00	LF	0.00	\$20.50	\$0.00
		0050	1530	9109903	MISC.REPAIR CONDUIT	150.00	0.00	150.00	LF	0.00	\$13.00	\$0.00
		0070	1540	2024043	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	26.00	0.00	26.00	SQFT	0.00	\$275.00	\$0.00
		0070	1550	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	0.00	\$210,000.00	\$0.00
		0070	1560	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	367.00	0.00	367.00	SQYD	0.00	\$207.00	\$0.00
		0070	1570	6079903	MISC.(60 IN.) DECORATIVE PEDESTRIAN FENCE (STRUCTURES)	405.00	0.00	405.00	LF	0.00	\$170.00	\$0.00
		0070	1580	7011105	DRILLED SHAFTS (3 FT. 6 IN. DIA.)	29.20	0.00	29.20	LF	0.00	\$725.00	\$0.00
		0070	1590	7011204	ROCK SOCKETS (3 FT 0 IN. DIA.)	77.70	0.00	77.70	LF	0.00	\$900.00	\$0.00
		0070	1600	7011300	VIDEO CAMERA INSPECTION	5.00	0.00	5.00	EA	0.00	\$665.00	\$0.00
		0070	1610	7011400	FOUNDATION INSPECTION HOLES	127.70	0.00	127.70	LF	0.00	\$143.00	\$0.00
		0070	1620	7011600	SONIC LOGGING TESTING	5.00	0.00	5.00	EA	0.00	\$2,540.00	\$0.00
		0070	1630	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	819.00	0.00	819.00	LF	0.00	\$103.00	\$0.00
		0070	1640	7025002	PILE WAVE ANALYSIS	2.00	0.00	2.00	EA	0.00	\$500.00	\$0.00
		0070	1650	7026000	PRE-BORE FOR PILING	767.00	0.00	767.00	LF	0.00	\$1.00	\$0.00
		0070	1655	7027000	PILE POINT REINFORCEMENT	26.00	0.00	26.00	EA	0.00	\$105.00	\$0.00
		0070	1660	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	228.30	0.00	228.30	CUYD	0.00	\$1,000.00	\$0.00
		0070	1670	7034216	TYPE H BARRIER	836.00	0.00	836.00	LF	0.00	\$129.00	\$0.00
		0070	1680	7034221	SLAB ON CONCRETE NU-GIRDER	1,899.00	0.00	1,899.00	SQYD	0.00	\$347.00	\$0.00
		0070	1690	7034420	RAISED MEDIAN BARRIER	371.00	0.00	371.00	SQFT	0.00	\$26.40	\$0.00
		0070	1700	7056021	NU 35, PRESTRESSED CONCRETE NU-GIRDER	1,904.00	0.00	1,904.00	LF	0.00	\$263.00	\$0.00
		0070	1710	7071000	CONDUIT SYSTEM ON STRUCTURE	1.00	0.00	1.00	LS	0.00	\$6,335.00	\$0.00
		0070	1720	7101000	REINFORCING STEEL (EPOXY COATED)	40,820.00	0.00	40,820.00	LB	0.00	\$2.12	\$0.00
		0070	1730	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$5,400.00	\$0.00
		0070	1740	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	0.00	\$11,880.00	\$0.00
		0070	1750	7161003	LAMINATED NEOPRENE BEARING PAD (TAPERED)	44.00	0.00	44.00	EA	0.00	\$667.00	\$0.00
		0070	1760	7201300	PIPE PILE SPACERS	26.00	0.00	26.00	EA	0.00	\$1,478.00	\$0.00
		0071	1770	7033009	AESTHETIC CONCRETE STAIN	1.00	0.00	1.00	LS	0.00	\$6,541.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on April 6, 2022

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210917-F07	J6S3270	0071	1780	7201000	MECHANICALLY STABILIZED EARTH WALL SYSTEMS	3,655.00	0.00	3,655.00	SQFT	0.00	\$65.00	\$0.00
		0072	1790	7033009	AESTHETIC CONCRETE STAIN	1.00	0.00	1.00	LS	0.00	\$7,986.00	\$0.00
		0072	1800	7201000	MECHANICALLY STABILIZED EARTH WALL SYSTEMS	4,831.00	0.00	4,831.00	SQFT	0.00	\$66.00	\$0.00
		0001	5001	6189901	MISC.Contract Bond Payment	0.00	1.00	1.00	LS	1.00	\$39,995.00	\$39,995.00
<b>Project J6S3270 - Total Value Posted to Date as of Report Generated Date</b>												<b>\$591,107.37</b>
<b>210917-F07 Overall - Total Value Posted to Date as of Report Generated Date</b>												<b>\$591,107.37</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on April 6, 2022

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

**Project: J6S3270**

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0010	2022010	REMOVAL OF IMPROVEMENTS	4/1/22	4/4/22	0.15	LS	Big Bend Sidewalks					
0020	2031000	CLASS A EXCAVATION	4/1/22	4/4/22	950.00	CUYD	I-44 Lt and Rt					
0030	2032000	CLASS C EXCAVATION	4/1/22	4/4/22	300.00	CUYD	I-44 Lt and Rt					
0100	3040504	TYPE 5 AGGREGATE FOR BASE	3/17/22	3/24/22	135.33	SQYD	Big Bend Road Eastbound, East of I44					
			3/21/22	3/25/22	246.67	SQYD	Under Curb Ramp, Sidewalk posted on this day					
			3/25/22	4/1/22	0.19	SQYD	Additional quantity under the curb ramp at the top of ramp 1 (in front of Culvers)					
			3/28/22	4/4/22	64.23	SQYD	Big Bend Road Westbound (Left)	22+90.09		23+86.09		
0110	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	3/21/22	3/25/22	5.70	SQYD	Ramp 2 Right, widening right turn radius at the top of ramp 2					
			4/1/22	4/4/22	158.00	SQYD	Ramp 3		1+50		1+01.65	
			4/4/22	4/4/22	238.00	SQYD	Ramp 3	3+09.09			1+50	
0120	4019905	MISC.	4/1/22	4/4/22	157.80	SQYD	Ramp 3		1+50		1+01.65	
			4/4/22	4/4/22	237.70	SQYD	Ramp 3	3+09.09			1+50	
0160	5021109	CONCRETE PAVEMENT ( 9 IN. NON-REINF)	3/21/22	3/25/22	5.70	SQYD	Ramp 2 Right, widening right turn radius at the top of ramp 2					
0220	6081010	CONCRETE CURB RAMP	3/21/22	3/25/22	13.00	SQYD	Top of Ramp 2, Right. Stationing on Big Bend Road	22+31.32				22+52.93
			3/28/22	4/4/22	13.23	SQYD	Big Bend Road Westbound (Left)	22+90.09				23+13.41
0230	6081012	TRUNCATED DOMES	3/21/22	3/25/22	12.00	SQFT	ADA Curb Ramp at the top of Ramp 2 Right					
			3/28/22	4/4/22	12.00	SQFT	Big Bend Road Westbound (Left)	22+90.09				22+96.02
0240	6086004	CONCRETE SIDEWALK, 4 IN.	3/17/22	3/24/22	135.33	SQYD	Big Bend Road Eastbound, East of I44					
			3/21/22	3/25/22	66.67	SQYD	Big Bend Left. Going East to West and 'starting' at Station 25+24.00	24+24.00				25+24.00
			3/25/22	3/25/22	167.00	SQYD	Big Bend Road, Right. Connects to Curb Ramp at the top of ramp 2	22+52.93				25+01.29
			3/28/22	4/4/22	51.00	SQYD	Big Bend Road Westbound (Left)	23+09.59				23+86.09
0250	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER)	3/16/22	3/24/22	186.00	LF	Ramp 4					
			3/21/22	3/25/22	50.00	LF	Top of Ramp 2 Right, Either side of Curb Ramp					
			3/25/22	4/1/22	287.00	LF	Ramp 2 and Ramp 4					This completes the final measured quantity up to 3/25/22
			3/28/22	4/4/22	164.50	LF	Big Bend Westbound to Ramp 4 Right Turn Radius					
0660	8061007A	CURB INLET CHECK	4/1/22	4/4/22	6.00	EA	3 EB I-44 3 WB I-44					
0870	9017407	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS	3/16/22	3/24/22	23.00	LF	PB1 to EX102					
			3/24/22	3/24/22	47.00	LF	PB2 to PB1					
			3/24/22	3/24/22	104.00	LF	PB2 to EX101					
			3/24/22	3/24/22	122.00	LF	PB8 to EX203					
			3/24/22	3/24/22	128.00	LF	PB8 to PB9					
			3/24/22	3/24/22	169.00	LF	PB9 to PB10					
			3/17/22	3/24/22	286.00	LF	PB6 to PB7					
			3/24/22	3/24/22	490.00	LF	PB8 to PB7					
			3/25/22	3/28/22	21.00	LF	PB5 to EX202					
			3/28/22	3/28/22	53.00	LF	PB6 to PB5					
			3/28/22	3/28/22	109.00	LF	PB6 to EX201					
			3/29/22	4/1/22	505.00	LF	Various Locations Big Bend at I-44					
			0910	9105003	TRENCHING TYPE III	3/16/22	3/24/22	12.00	LF	PB1 to EX102		
3/24/22	3/24/22	93.00				LF	PB2 to EX101					
3/24/22	3/24/22	111.00				LF	PB8 to EX203					
3/24/22	3/24/22	149.00				LF	PB9 to PB10					
3/17/22	3/24/22	266.00				LF	PB6 to PB7					
3/24/22	3/24/22	470.00				LF	PB8 to PB7					
3/25/22	3/28/22	10.00				LF	PB5 to EX202					
3/28/22	3/28/22	98.00				LF	PB6 to EX201					
3/29/22	4/1/22	90.00				LF	PB11 to 304					
1070	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	3/29/22	4/1/22	10.00	LF	PB4 to Post 4					
1080	9025400	CONDUIT, 4 IN., TRENCH WITH TRACER WIRE	3/23/22	3/24/22	14.00	LF	Signal Post 1 to PB1 WB Ramps					
			3/25/22	3/28/22	101.00	LF	PB8 to PB5 WB I-44 Ramps at Big Bend					
1160	9028811	PULL BOX, PREFORMED CLASS 2	3/23/22	3/24/22	1.00	EA	PB1 WB Ramps					
1180	9029100	BASE, CONCRETE	3/21/22	3/24/22	3.27	CUYD	Signal Base 1 WB Ramp I-44					
			3/29/22	4/1/22	0.44	CUYD	Post 4 @ WB Ramps					
1200	9029901	MISC.	4/1/22	4/4/22	0.02	LS	Big Bend Signals					
1360	9109902	MISC. ITS	3/28/22	4/1/22	0.66	EA	I-44 @ Big Bend					
1390	9109902	MISC. ITS	3/31/22	4/4/22	1.00	EA	Ramp 2					
1430	9109902	MISC. ITS	3/21/22	3/24/22	1.00	EA	IPB004					
			3/23/22	3/24/22	1.00	EA	IPB002					
1510	9109903	MISC. ITS	3/31/22	4/4/22	20.00	LF	IPB002 to Type 7 ITS Cabinet					
			4/4/22	4/4/22	30.00	LF	IPB001 to Traffic Signal Controller					
			4/4/22	4/4/22	50.00	LF	EX MoDOT FO Cabinet to EX MoDOT FO MH					
			4/4/22	4/4/22	80.00	LF	EX MoDOT FO MH to IPB001					
			4/4/22	4/4/22	160.00	LF	IPB003 to IPB002					
			4/4/22	4/4/22	240.00	LF	IPB212 to IPB004					
			4/4/22	4/4/22	700.00	LF	IPB004 to IPB003					
			4/4/22	4/4/22	700.00	LF	Various Locations					
4/4/22	4/4/22	1,120.00	LF	EX MoDOT FO MH to IPB212								

**The information below this line are details for Construction Signs (if applicable).**  
No Data Available



## Line Item Adjustments by Estimate

Apr 6, 2022

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6S3270	0100	TYPE 5 AGGREGATE FOR BASE	Material		7	Mar 2, 2022	SYSTEM	\$470.36	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user farrac overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					7	Mar 2, 2022	SYSTEM	(\$470.36)		
					8	Mar 16, 2022	SYSTEM	\$2,046.58	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user farrac overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					8	Mar 16, 2022	SYSTEM	(\$2,046.58)		
					- Total			\$0.00		
				Material - Total			\$0.00			
	<b>0100 - Total</b>								\$0.00	
	0120	MISC.	Material		9	Apr 4, 2022	SYSTEM	\$26,498.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user farrac overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					9	Apr 4, 2022	SYSTEM	(\$26,498.50)		
					- Total		\$0.00			
					Material - Total		\$0.00			
	<b>0120 - Total</b>								\$0.00	
	0160	CONCRETE PAVEMENT ( 9 IN. NON-REINF)	Construction Stockpile		9	Apr 4, 2022	SYSTEM	(\$73.65)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					- Total		(\$73.65)			
				Construction Stockpile - Total		(\$73.65)				
Construction Stockpile STMI				5	Jan 18, 2022	SYSTEM	\$16,746.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total		\$16,746.00				
			Construction Stockpile STMI - Total		\$16,746.00					
Material				9	Apr 4, 2022	SYSTEM	\$458.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user farrac overriding Payment Estimate Exception 4 on the current Payment Estimate.		
				9	Apr 4, 2022	SYSTEM	(\$458.28)			
				- Total		\$0.00				
			Material - Total		\$0.00					
<b>0160 - Total</b>								\$16,672.35		
0220	CONCRETE CURB RAMP	Material		7	Mar 2, 2022	SYSTEM	\$1,674.64	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user farrac overriding Payment Estimate Exception 2 on the current Payment Estimate.		
				7	Mar 2, 2022	SYSTEM	(\$1,674.64)			
				8	Mar 16, 2022	SYSTEM	\$5,062.64	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user farrac overriding Payment Estimate Exception 2 on the current Payment Estimate.		
				8	Mar 16, 2022	SYSTEM	(\$5,062.64)			
				9	Apr 4, 2022	SYSTEM	\$8,236.47	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user farrac overriding Payment Estimate Exception 6 on the current Payment Estimate.		
				9	Apr 4, 2022	SYSTEM	(\$8,236.47)			
				- Total		\$0.00				
	Material - Total		\$0.00							
<b>0220 - Total</b>								\$0.00		
0230	TRUNCATED DOMES	Material		7	Mar 2, 2022	SYSTEM	\$394.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user farrac overriding Payment Estimate Exception 6 on the current Payment Estimate.		
				7	Mar 2, 2022	SYSTEM	(\$394.50)			
				8	Mar 16, 2022	SYSTEM	\$710.10	This adjustment offsets the original system-generated Material Payment		



## Line Item Adjustments by Estimate

Apr 6, 2022

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3270	0230	TRUNCATED DOMES	Material			2022			Estimate Item Adjustment (0003) due to user farrac overriding Payment Estimate Exception 6 on the current Payment Estimate.
					8	Mar 16, 2022	SYSTEM	(\$710.10)	
					- Total				
	Material - Total					\$0.00			
	0230 - Total					\$0.00			
	0240	CONCRETE SIDEWALK, 4 IN.	Material		7	Mar 2, 2022	SYSTEM	\$2,160.06	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user farrac overriding Payment Estimate Exception 7 on the current Payment Estimate.
					7	Mar 2, 2022	SYSTEM	(\$2,160.06)	
					8	Mar 16, 2022	SYSTEM	\$10,186.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user farrac overriding Payment Estimate Exception 7 on the current Payment Estimate.
					8	Mar 16, 2022	SYSTEM	(\$10,186.25)	
					9	Apr 4, 2022	SYSTEM	\$28,834.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user farrac overriding Payment Estimate Exception 10 on the current Payment Estimate.
					9	Apr 4, 2022	SYSTEM	(\$28,834.25)	
					- Total				
	Material - Total					\$0.00			
	0240 - Total					\$0.00			
	0250	CONCRETE CURB (6 IN. HEIGHT AND UNDER)	Material		8	Mar 16, 2022	SYSTEM	\$33,288.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user farrac overriding Payment Estimate Exception 11 on the current Payment Estimate.
8					Mar 16, 2022	SYSTEM	(\$33,288.00)		
9					Apr 4, 2022	SYSTEM	\$53,363.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user farrac overriding Payment Estimate Exception 12 on the current Payment Estimate.	
9					Apr 4, 2022	SYSTEM	(\$53,363.00)		
- Total							\$0.00		
Material - Total					\$0.00				
0250 - Total					\$0.00				
0660	CURB INLET CHECK	Material		7	Mar 2, 2022	SYSTEM	\$600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user farrac overriding Payment Estimate Exception 11 on the current Payment Estimate.	
				7	Mar 2, 2022	SYSTEM	(\$600.00)		
				- Total					\$0.00
Material - Total					\$0.00				
0660 - Total					\$0.00				
0690	SILT FENCE	Material		6	Feb 16, 2022	SYSTEM	\$1,753.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user tunism1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
				6	Feb 16, 2022	SYSTEM	(\$1,753.75)		
				7	Mar 2, 2022	SYSTEM	\$2,517.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user farrac overriding Payment Estimate Exception 12 on the current Payment Estimate.	
				7	Mar 2, 2022	SYSTEM	(\$2,517.50)		
				- Total					\$0.00
Material - Total					\$0.00				
0690 - Total					\$0.00				
0700	MGS GUARDRAIL	Construction Stockpile		1	Nov 2, 2021	SYSTEM	\$45,297.12	Payment Estimate Item Adjustment generated Stockpile Transaction	



## Line Item Adjustments by Estimate

Apr 6, 2022

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3270	0700	MGS GUARDRAIL	STMI	- Total				\$45,297.12	
				Construction Stockpile STMI - Total				\$45,297.12	
	0700 - Total							\$45,297.12	
	0710	MGS BRIDGE APP. TRANS SEC (EXT CURB)	Construction Stockpile STMI		4	Jan 3, 2022	SYSTEM	\$4,360.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$4,360.00	
				Construction Stockpile STMI - Total				\$4,360.00	
	0710 - Total							\$4,360.00	
	0720	MGS VERTICAL CONCRETE BARRIER TRANSITION	Construction Stockpile STMI		4	Jan 3, 2022	SYSTEM	\$5,775.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$5,775.00	
				Construction Stockpile STMI - Total				\$5,775.00	
	0720 - Total							\$5,775.00	
	0730	MGS HEIGHT AND BLOCK TRANSITION	Construction Stockpile STMI		1	Nov 2, 2021	SYSTEM	\$530.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$530.00	
				Construction Stockpile STMI - Total				\$530.00	
	0730 - Total							\$530.00	
	0740	MGS END ANCHOR	Construction Stockpile STMI		1	Nov 2, 2021	SYSTEM	\$5,810.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$5,810.00	
				Construction Stockpile STMI - Total				\$5,810.00	
	0740 - Total							\$5,810.00	
	0750	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile STMI		4	Jan 3, 2022	SYSTEM	\$5,640.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$5,640.00	
				Construction Stockpile STMI - Total				\$5,640.00	
	0750 - Total							\$5,640.00	
	0840	CONDUIT, 3 IN. RIGID, PUSHED	Material		7	Mar 2, 2022	SYSTEM	\$918.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user farrac overriding Payment Estimate Exception 13 on the current Payment Estimate.
					7	Mar 2, 2022	SYSTEM	(\$918.00)	
					8	Mar 16, 2022	SYSTEM	\$18,538.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user farrac overriding Payment Estimate Exception 14 on the current Payment Estimate.
					8	Mar 16, 2022	SYSTEM	(\$18,538.50)	
					9	Apr 4, 2022	SYSTEM	\$18,538.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user farrac overriding Payment Estimate Exception 13 on the current Payment Estimate.
					9	Apr 4, 2022	SYSTEM	(\$18,538.50)	
				- Total				\$0.00	
				Material - Total				\$0.00	
	0840 - Total							\$0.00	
	0850	PULL BOX, PREFORMED CLASS 1	Material		7	Mar 2, 2022	SYSTEM	\$1,902.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user farrac overriding Payment Estimate Exception 14 on the current Payment Estimate.
				7	Mar 2, 2022	SYSTEM	(\$1,902.00)		
				8	Mar 16, 2022	SYSTEM	\$12,363.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user farrac overriding Payment Estimate Exception 15 on the current Payment Estimate.	
				8	Mar 16, 2022	SYSTEM	(\$12,363.00)		
				9	Apr 4, 2022	SYSTEM	\$12,363.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user farrac overriding Payment Estimate Exception 14 on the current Payment Estimate.	



## Line Item Adjustments by Estimate

Apr 6, 2022

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3270	0850	PULL BOX, PREFORMED CLASS 1	Material		9	Apr 4, 2022	SYSTEM	(\$12,363.00)	
					- Total		\$0.00		
					Material - Total		\$0.00		
					0850 - Total		\$0.00		
J6S3270	0870	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS	Material		8	Mar 16, 2022	SYSTEM	\$3,795.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user farrac overriding Payment Estimate Exception 16 on the current Payment Estimate.
					8	Mar 16, 2022	SYSTEM	(\$3,795.00)	
					9	Apr 4, 2022	SYSTEM	\$14,080.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user farrac overriding Payment Estimate Exception 15 on the current Payment Estimate.
					9	Apr 4, 2022	SYSTEM	(\$14,080.00)	
					- Total		\$0.00		
					Material - Total		\$0.00		
0870 - Total		\$0.00							
J6S3270	1090	CONDUIT, 4 IN., PUSHED WITH TRACER WIRE	Material		7	Mar 2, 2022	SYSTEM	\$4,209.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user farrac overriding Payment Estimate Exception 15 on the current Payment Estimate.
					7	Mar 2, 2022	SYSTEM	(\$4,209.25)	
					- Total		\$0.00		
					Material - Total		\$0.00		
1090 - Total		\$0.00							
J6S3270	1150	PULL BOX, PREFORMED CLASS 1	Material		7	Mar 2, 2022	SYSTEM	\$950.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user farrac overriding Payment Estimate Exception 16 on the current Payment Estimate.
					7	Mar 2, 2022	SYSTEM	(\$950.00)	
					- Total		\$0.00		
					Material - Total		\$0.00		
1150 - Total		\$0.00							
J6S3270	1170	PULL BOX, PREFORMED CLASS 3	Material		7	Mar 2, 2022	SYSTEM	\$2,092.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user farrac overriding Payment Estimate Exception 17 on the current Payment Estimate.
					7	Mar 2, 2022	SYSTEM	(\$2,092.00)	
					- Total		\$0.00		
					Material - Total		\$0.00		
1170 - Total		\$0.00							
J6S3270	1180	BASE, CONCRETE	Material		8	Mar 16, 2022	SYSTEM	\$19,124.33	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user farrac overriding Payment Estimate Exception 17 on the current Payment Estimate.
					8	Mar 16, 2022	SYSTEM	(\$19,124.33)	
					9	Apr 4, 2022	SYSTEM	\$24,314.62	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user farrac overriding Payment Estimate Exception 16 on the current Payment Estimate.
					9	Apr 4, 2022	SYSTEM	(\$24,314.62)	
					- Total		\$0.00		
					Material - Total		\$0.00		
1180 - Total		\$0.00							
J6S3270	1220	MISC.	Material		8	Mar 16, 2022	SYSTEM	\$13,950.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user farrac overriding Payment Estimate Exception 18 on the current Payment Estimate.
					8	Mar 16, 2022	SYSTEM	(\$13,950.00)	



## Line Item Adjustments by Estimate

Apr 6, 2022

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6S3270	1220	MISC.	Material		9	Apr 4, 2022	SYSTEM	\$13,950.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user farrac overriding Payment Estimate Exception 17 on the current Payment Estimate.		
					9	Apr 4, 2022	SYSTEM	(\$13,950.00)			
	<b>- Total</b>								<b>\$0.00</b>		
	<b>Material - Total</b>								<b>\$0.00</b>		
	<b>1220 - Total</b>								<b>\$0.00</b>		
	1360	MISC. ITS	Material		9	Apr 4, 2022	SYSTEM	\$2,471.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user farrac overriding Payment Estimate Exception 18 on the current Payment Estimate.		
					9	Apr 4, 2022	SYSTEM	(\$2,471.04)			
		<b>- Total</b>								<b>\$0.00</b>	
		<b>Material - Total</b>								<b>\$0.00</b>	
	<b>1360 - Total</b>								<b>\$0.00</b>		
	1390	MISC. ITS	Material		9	Apr 4, 2022	SYSTEM	\$4,129.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user farrac overriding Payment Estimate Exception 19 on the current Payment Estimate.		
					9	Apr 4, 2022	SYSTEM	(\$4,129.00)			
		<b>- Total</b>								<b>\$0.00</b>	
		<b>Material - Total</b>								<b>\$0.00</b>	
	<b>1390 - Total</b>								<b>\$0.00</b>		
1510	MISC. ITS	Material		9	Apr 4, 2022	SYSTEM	\$4,650.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user farrac overriding Payment Estimate Exception 20 on the current Payment Estimate.			
				9	Apr 4, 2022	SYSTEM	(\$4,650.00)				
	<b>- Total</b>								<b>\$0.00</b>		
	<b>Material - Total</b>								<b>\$0.00</b>		
<b>1510 - Total</b>								<b>\$0.00</b>			
<b>J6S3270 - Total</b>								<b>\$84,084.47</b>			
<b>Overall - Total</b>								<b>\$84,084.47</b>			