



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on February 27, 2024

Pay Estimate Created Date: February 16, 2024

Progress Estimate Number 22	Contract ID 211015-B01 Prime Contractor Emery Sapp & Sons, Inc.	Pay Period Start February 2, 2024 Pay Period End February 15, 2024	Original Contract Amount \$725,803.61 Net Change Order Amount \$272,484.36 Current Contract Amount \$998,287.97
---------------------------------------	--	---	--

Approval Date		By User
February 16, 2024	Generated and Approved (and should be considered Draft) at the Project Office Level by	worthk
February 20, 2024	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	lincom
February 20, 2024	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2022	November 1, 2022		111.15%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	November 3, 2021	November 3, 2021	
Letting Date	October 15, 2021	October 15, 2021	
Notice to Proceed Date	May 22, 2022	May 22, 2022	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 22			
	This Estimate	Previous	To Date
211015-B01			
Total Posted Items Pay	\$111,261.45	\$998,287.97	\$1,109,549.42
Gross Item Adjustments	(\$111,261.45)	\$111,261.45	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$1,109,549.42	\$1,109,549.42
Contract Total Payable This Estimate:	\$0.00		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J2P3281	0040	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	SQYD	\$286.000	105	\$30,030.00
	0050	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	SQYD	\$1.000	11	\$11.00
	0060	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	SQYD	\$1.000	11	\$11.00
	0080	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	EA	\$6.200	145	\$899.00
	0090	6131017	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	EA	\$12.000	11	\$132.00
	0100	6131018	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	EA	\$5.750	5	\$28.75
	0110	6132018	FURNISHING AND PLACING CONCRETE MATERIAL FOR CLASS A PARTIAL DEPTH PAVEMENT REPAIR	CUYD	\$1,270.000	63.11	\$80,149.70
Project J2P3281 - Total							\$111,261.45
Overall - Total							\$111,261.45

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J2P3281	0040	FURNISHING AND PLACING	Overrun			-105	\$286.00	(\$30,030.00)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on February 27, 2024

Pay Estimate Created Date: February 16, 2024

Progress Estimate Number 22	Contract ID 211015-B01 Prime Contractor Emery Sapp & Sons, Inc.	Pay Period Start February 2, 2024 Pay Period End February 15, 2024	Original Contract Amount \$725,803.61 Net Change Order Amount \$272,484.36 Current Contract Amount \$998,287.97
---------------------------------------	--	---	--

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J2P3281		CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR						
	0050	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	Overrun			-11	\$1.00	(\$11.00)
	0060	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	Overrun			-11	\$1.00	(\$11.00)
	0080	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	Overrun			-145	\$6.20	(\$899.00)
	0090	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	Overrun			-11	\$12.00	(\$132.00)
	0100	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	Overrun			-5	\$5.75	(\$28.75)
	0110	FURNISHING AND PLACING CONCRETE MATERIAL FOR CLASS A PARTIAL DEPTH PAVEMENT REPAIR	Overrun			-63.11	\$1,270.00	(\$80,149.70)
Total								(\$111,261.45)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on February 27, 2024

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J2P3281	FAF 24-3(51)	Pavement repair and diamond grinding	24	MARION	from 0.9 mile east of Rte. 61 to Mississippi River at West Quincy

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J2P3281	Posted Item Pay	\$111,261.45	\$998,287.97	\$1,109,549.42
	Gross Item Adjustments	(\$111,261.45)	\$111,261.45	\$0.00
	Gross Item Pay	\$0.00	\$998,287.97	\$998,287.97
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on February 27, 2024

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Item Overrun: Contract 211015-B01, Contract Project J2P3281, Project Item Line Number 0040, Contract Line Item Number 0040, Item 6131010, Minor Item.	DWR was needed with pay items to zero out line item discrepancies.	worthk	Acknowledged
Estimate Exception Type: Item Overrun: Contract 211015-B01, Contract Project J2P3281, Project Item Line Number 0050, Contract Line Item Number 0050, Item 6131012, Minor Item.	DWR was needed with pay items to zero out line item discrepancies.	worthk	Acknowledged
Estimate Exception Type: Item Overrun: Contract 211015-B01, Contract Project J2P3281, Project Item Line Number 0060, Contract Line Item Number 0060, Item 6131013, Minor Item.	DWR was needed with pay items to zero out line item discrepancies.	worthk	Acknowledged
Estimate Exception Type: Item Overrun: Contract 211015-B01, Contract Project J2P3281, Project Item Line Number 0080, Contract Line Item Number 0080, Item 6131015, Minor Item.	DWR was needed with pay items to zero out line item discrepancies.	worthk	Acknowledged
Estimate Exception Type: Item Overrun: Contract 211015-B01, Contract Project J2P3281, Project Item Line Number 0090, Contract Line Item Number 0090, Item 6131017, Minor Item.	DWR was needed with pay items to zero out line item discrepancies.	worthk	Acknowledged
Estimate Exception Type: Item Overrun: Contract 211015-B01, Contract Project J2P3281, Project Item Line Number 0100, Contract Line Item Number 0100, Item 6131018, Minor Item.	DWR was needed with pay items to zero out line item discrepancies.	worthk	Acknowledged
Estimate Exception Type: Item Overrun: Contract 211015-B01, Contract Project J2P3281, Project Item Line Number 0110, Contract Line Item Number 0110, Item 6132018, Minor Item.	DWR was needed with pay items to zero out line item discrepancies.	worthk	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 27, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
211015-B01	J2P3281	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$3,511.00	\$3,511.00
		0001	0020	2153000	SHAPING SLOPES, CLASS III	6.00	0.00	6.00	100F	6.00	\$1,536.00	\$9,216.00
		0001	0030	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$750.00	\$1,500.00
		0001	0040	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	205.50	-205.50	0.00	SQYD	105.00	\$286.00	\$30,030.00
		0001	0041	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	0.00	1,163.00	1,163.00	SQYD	1,163.00	\$276.00	\$320,988.00
		0001	0050	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	21.00	0.00	21.00	SQYD	32.00	\$1.00	\$32.00
		0001	0060	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	21.00	0.00	21.00	SQYD	32.00	\$1.00	\$32.00
		0001	0070	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	702.00	1,400.00	2,102.00	LF	2,102.00	\$5.00	\$10,510.00
		0001	0080	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	280.00	0.00	280.00	EA	425.00	\$6.20	\$2,635.00
		0001	0090	6131017	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	20.00	0.00	20.00	EA	31.00	\$12.00	\$372.00
		0001	0100	6131018	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	10.00	0.00	10.00	EA	15.00	\$5.75	\$86.25
		0001	0110	6132018	FURNISHING AND PLACING CONCRETE MATERIAL FOR CLASS A PARTIAL DEPTH PAVEMENT REPAIR	65.30	-2.30	63.00	CUYD	126.11	\$1,270.00	\$160,159.70
		0001	0120	6132019	REMOVAL FOR CLASS A PARTIAL DEPTH PAVEMENT REPAIR	523.00	-18.00	505.00	SQYD	505.00	\$245.00	\$123,725.00
		0001	0130	6134002	CROSS STITCH TIE BAR	66.00	5.00	71.00	EA	71.00	\$113.00	\$8,023.00
		0001	0140	6161005	CONSTRUCTION SIGNS	1,433.00	0.00	1,433.00	SQFT	1,433.00	\$5.00	\$7,165.00
		0001	0150	6161025	CHANNELIZER (TRIM LINE)	225.00	0.00	225.00	EA	225.00	\$22.00	\$4,950.00
		0001	0160	6161030	TYPE III MOVEABLE BARRICADE	10.00	0.00	10.00	EA	10.00	\$121.00	\$1,210.00
		0001	0170	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	2.00	\$549.00	\$1,098.00
		0001	0180	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$2,743.00	\$5,486.00
		0001	0190	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	4.00	0.00	4.00	EA	4.00	\$2,195.00	\$8,780.00
		0001	0200	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$47,000.00	\$47,000.00
		0001	0210	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	32.00	0.00	32.00	EA	32.00	\$356.00	\$11,392.00
		0001	0220	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	12,179.00	0.00	12,179.00	LF	12,179.00	\$0.19	\$2,314.01
		0001	0230	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	47,301.00	0.00	47,301.00	LF	47,301.00	\$0.24	\$11,352.24
		0001	0240	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	25,546.00	0.00	25,546.00	LF	25,546.00	\$0.24	\$6,131.04
		0001	0250	6206125A	24 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	173.00	0.00	173.00	LF	173.00	\$11.00	\$1,903.00
		0001	0260	6209901	MISC.OPTIONAL TEMPORARY PAVEMENT MARKING PAINT	1.00	0.00	1.00	LS	1.00	\$1.00	\$1.00
		0001	0270	6223010	DIAMOND GRINDING (CONCRETE PAVEMENT)	104,278.00	0.00	104,278.00	SQYD	104,278.00	\$2.69	\$280,507.82
		0010	0280	6061060	MGS GUARDRAIL	250.00	0.00	250.00	LF	250.00	\$40.00	\$10,000.00
		0010	0290	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	4.00	\$3,840.00	\$15,360.00
		0010	0300	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	4.00	\$3,511.00	\$14,044.00
		0001	5001	6208076	4 IN TEMPORARY PAVEMENT MARKING PAINT	0.00	45,065.00	45,065.00	LF	45,065.00	\$0.12	\$5,407.80
0001	5002	6208076	4 IN TEMPORARY PAVEMENT MARKING PAINT	0.00	38,563.00	38,563.00	LF	38,563.00	\$0.12	\$4,627.56		
Project J2P3281 - Total Value Posted to Date as of Report Generated Date											\$1,109,549.42	
211015-B01 Overall - Total Value Posted to Date as of Report Generated Date											\$1,109,549.42	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on February 27, 2024

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J2P3281

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0040	6131010	FURN & PLACE CONC MATL FOR FULL DEPTH	2/2/24	2/16/24	105.00	SQYD		0		0		
0050	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEM	2/2/24	2/16/24	11.00	SQYD		0		0		
0060	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. TH	2/2/24	2/16/24	11.00	SQYD		0		0		
0080	6131015	DOWEL BAR (DRILLING, FURNISHING AND INST	2/2/24	2/16/24	145.00	EA		0		0		
0090	6131017	DOWEL BAR (FURNISH AND INSTALL WITH BASK	2/2/24	2/16/24	11.00	EA		0		0		
0100	6131018	TIE BAR (DRILL, FURN & INSTAL) (TYPE L	2/2/24	2/16/24	5.00	EA		0		0		
0110	6132018	FURN & PLACE CONC MATL FOR CL A PARTIAL	2/2/24	2/16/24	63.11	CUYD		0		0		

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Feb 27, 2024

Contract ID: 211015-B01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks										
J2P3281	0040	FURN & PLACE CONC MATL FOR FULL DEPTH	Material		4	Oct 18, 2022	SYSTEM	\$30,030.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user worthk overriding Payment Estimate Exception 1 on the current Payment Estimate.										
					4	Oct 18, 2022	SYSTEM	\$30,030.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user worthk overriding Payment Estimate Exception 1 on the current Payment Estimate.										
					4	Oct 18, 2022	SYSTEM	(\$30,030.00)											
					- Total								\$30,030.00						
					Material - Total								\$30,030.00						
					MaterialCredit		5	Nov 2, 2022	SYSTEM	\$30,030.00									
					- Total								\$30,030.00						
					MaterialCredit - Total								\$30,030.00						
					Other Item Adjustment		OTHR	13	May 2, 2023	worthk	(\$60,060.00)	Line No. 0040 was change ordered to Line No. 0041 due to overrun and a price change in unit price/SQYD. This line adjustment is needed to zero out Line No. 0040.							
					OTHR - Total								(\$60,060.00)						
								19	Oct 16, 2023	worthk	\$30,030.00	Had to override to zero out pay for final estimate.							
					- Total								\$30,030.00						
					Other Item Adjustment - Total								(\$30,030.00)						
					Overrun		Overrun	19	Oct 16, 2023	SYSTEM	\$60,060.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',286.00000 - 286.00000, 'is applied (if non-zero).							
								21	Feb 1, 2024	SYSTEM	(\$60,060.00)								
								22	Feb 16, 2024	SYSTEM	(\$30,030.00)								
					Overrun - Total								(\$30,030.00)						
					Overrun - Total								(\$30,030.00)						
					0040 - Total								\$0.00						
					0041	0041	FURN & PLACE CONC MATL FOR FULL DEPTH	Material		13	May 2, 2023	SYSTEM	\$320,988.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user worthk overriding Payment Estimate Exception 1 on the current Payment Estimate.					
										13	May 2, 2023	SYSTEM	(\$320,988.00)						
										14	May 15, 2023	SYSTEM	\$320,988.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user worthk overriding Payment Estimate Exception 1 on the current Payment Estimate.					
										14	May 15, 2023	SYSTEM	(\$320,988.00)						
										- Total								\$0.00	
										Material - Total								\$0.00	
0041 - Total								\$0.00											
0050	0050	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEM)	Material		4	Oct 18, 2022	SYSTEM	\$11.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user worthk overriding Payment Estimate Exception 2 on the current Payment Estimate.										
					4	Oct 18, 2022	SYSTEM	\$11.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user worthk overriding Payment Estimate Exception 2 on the current Payment Estimate.										
					4	Oct 18, 2022	SYSTEM	(\$11.00)											
					5	Nov 2, 2022	SYSTEM	\$21.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user worthk overriding Payment Estimate Exception 1 on the current Payment Estimate.										
					5	Nov 2, 2022	SYSTEM	(\$21.00)											
					6	Nov 16, 2022	SYSTEM	\$21.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user worthk overriding Payment Estimate Exception 1 on the current Payment Estimate.										
					6	Nov 16, 2022	SYSTEM	(\$21.00)											
					7	Dec 2,	SYSTEM	\$21.00	This adjustment offsets the original system-generated Material Payment										



Line Item Adjustments by Estimate

Feb 27, 2024

Contract ID: 211015-B01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J2P3281	0050	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEM)	Material			2022			Estimate Item Adjustment (0002) due to user worthk overriding Payment Estimate Exception 2 on the current Payment Estimate.				
						7	Dec 2, 2022	SYSTEM	(\$21.00)				
						8	Jan 3, 2023	SYSTEM	\$21.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user worthk overriding Payment Estimate Exception 2 on the current Payment Estimate.			
						8	Jan 3, 2023	SYSTEM	(\$21.00)				
						9	Jan 17, 2023	SYSTEM	\$21.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user worthk overriding Payment Estimate Exception 2 on the current Payment Estimate.			
						9	Jan 17, 2023	SYSTEM	(\$21.00)				
						- Total					\$11.00		
						Material - Total					\$11.00		
						MaterialCredit		5	Nov 2, 2022	SYSTEM	\$11.00		
						- Total					\$11.00		
						MaterialCredit - Total					\$11.00		
						Other Item Adjustment	OTHR	13	May 2, 2023	worthk	(\$22.00)	This line item adjustment is needed to zero out Line No. 0050 for final quantities.	
						OTHR - Total					(\$22.00)		
								19	Oct 16, 2023	worthk	\$33.00	Had to override to zero out pay for final estimate.	
								21	Feb 1, 2024	worthk	(\$22.00)		
						- Total					\$11.00		
						Other Item Adjustment - Total					(\$11.00)		
						Overrun	Overrun	22	Feb 16, 2024	SYSTEM	(\$11.00)		
						Overrun - Total					(\$11.00)		
						Overrun - Total					(\$11.00)		
						0050 - Total					\$0.00		
				J2P3281	0060	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. TH)	Material		4	Oct 18, 2022	SYSTEM	\$11.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user worthk overriding Payment Estimate Exception 3 on the current Payment Estimate.
									4	Oct 18, 2022	SYSTEM	\$11.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user worthk overriding Payment Estimate Exception 3 on the current Payment Estimate.
									4	Oct 18, 2022	SYSTEM	(\$11.00)	
									- Total				
	Material - Total									\$11.00			
	MaterialCredit		5					Nov 2, 2022	SYSTEM	\$11.00			
	- Total									\$11.00			
	MaterialCredit - Total									\$11.00			
	Other Item Adjustment	OTHR	13					May 2, 2023	worthk	(\$22.00)	This line item adjustment is needed to zero out Line No. 0060 for final quantities.		
	OTHR - Total									(\$22.00)			
			19					Oct 16, 2023	worthk	\$33.00	Had to override to zero out pay for final estimate.		
			21					Feb 1, 2024	worthk	(\$22.00)			
	- Total									\$11.00			
	Other Item Adjustment - Total									(\$11.00)			
	Overrun	Overrun	22					Feb 16, 2024	SYSTEM	(\$11.00)			
	Overrun - Total									(\$11.00)			
	Overrun - Total									(\$11.00)			



Line Item Adjustments by Estimate

Feb 27, 2024

Contract ID: 211015-B01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J2P3281	0060 - Total							\$0.00			
	0080	DOWEL BAR (DRILLING, FURNISHING AND INST	Material		4	Oct 18, 2022	SYSTEM	\$899.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user worth overriding Payment Estimate Exception 4 on the current Payment Estimate.		
					4	Oct 18, 2022	SYSTEM	\$899.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user worth overriding Payment Estimate Exception 4 on the current Payment Estimate.		
					4	Oct 18, 2022	SYSTEM	(\$899.00)			
					5	Nov 2, 2022	SYSTEM	\$1,736.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user worth overriding Payment Estimate Exception 2 on the current Payment Estimate.		
					5	Nov 2, 2022	SYSTEM	(\$1,736.00)			
					6	Nov 16, 2022	SYSTEM	\$1,736.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user worth overriding Payment Estimate Exception 2 on the current Payment Estimate.		
					6	Nov 16, 2022	SYSTEM	(\$1,736.00)			
					7	Dec 2, 2022	SYSTEM	\$1,736.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user worth overriding Payment Estimate Exception 3 on the current Payment Estimate.		
					7	Dec 2, 2022	SYSTEM	(\$1,736.00)			
					8	Jan 3, 2023	SYSTEM	\$1,736.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user worth overriding Payment Estimate Exception 3 on the current Payment Estimate.		
					8	Jan 3, 2023	SYSTEM	(\$1,736.00)			
					9	Jan 17, 2023	SYSTEM	\$1,736.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user worth overriding Payment Estimate Exception 3 on the current Payment Estimate.		
					9	Jan 17, 2023	SYSTEM	(\$1,736.00)			
					- Total					\$899.00	
					Material - Total					\$899.00	
					MaterialCredit		5	Nov 2, 2022	SYSTEM	\$899.00	
					- Total					\$899.00	
					MaterialCredit - Total					\$899.00	
		Other Item Adjustment	OTHR	13	May 2, 2023	worthk	(\$1,798.00)	This line item adjustment is needed to zero out Line No. 0080 for final quantities.			
		OTHR - Total					(\$1,798.00)				
				19	Oct 16, 2023	worthk	\$2,697.00				
				21	Feb 1, 2024	worthk	(\$1,798.00)				
		- Total					\$899.00				
		Other Item Adjustment - Total					(\$899.00)				
		Overrun	Overrun	22	Feb 16, 2024	SYSTEM	(\$899.00)				
		Overrun - Total					(\$899.00)				
		Overrun - Total					(\$899.00)				
	0080 - Total							\$0.00			
	0090	DOWEL BAR (FURNISH AND INSTALL WITH BASK	Material		4	Oct 18, 2022	SYSTEM	\$132.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user worth overriding Payment Estimate Exception 6 on the current Payment Estimate.		
					4	Oct 18, 2022	SYSTEM	\$132.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user worth overriding Payment Estimate Exception 6 on the current Payment Estimate.		
					4	Oct 18, 2022	SYSTEM	(\$132.00)			
					5	Nov 2, 2022	SYSTEM	\$240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user worth overriding Payment Estimate Exception 4 on the current Payment Estimate.		



Line Item Adjustments by Estimate

Feb 27, 2024

Contract ID: 211015-B01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J2P3281	0090	DOWEL BAR (FURNISH AND INSTALL WITH BASK	Material		5	Nov 2, 2022	SYSTEM	(\$240.00)						
					6	Nov 16, 2022	SYSTEM	\$240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user worthk overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					6	Nov 16, 2022	SYSTEM	(\$240.00)						
					7	Dec 2, 2022	SYSTEM	\$240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user worthk overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					7	Dec 2, 2022	SYSTEM	(\$240.00)						
					8	Jan 3, 2023	SYSTEM	\$240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user worthk overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					8	Jan 3, 2023	SYSTEM	(\$240.00)						
					9	Jan 17, 2023	SYSTEM	\$240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user worthk overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					9	Jan 17, 2023	SYSTEM	(\$240.00)						
					- Total								\$132.00	
					Material - Total								\$132.00	
							MaterialCredit		5	Nov 2, 2022	SYSTEM	\$132.00		
					- Total								\$132.00	
					MaterialCredit - Total								\$132.00	
							Other Item Adjustment	OTHR	13	May 2, 2023	worthk	(\$264.00)	This line item adjustment is needed to zero out Line No. 0090 for final quantities.	
					OTHR - Total								(\$264.00)	
									19	Oct 16, 2023	worthk	\$396.00		
									21	Feb 1, 2024	worthk	(\$264.00)		
					- Total								\$132.00	
					Other Item Adjustment - Total								(\$132.00)	
							Overrun	Overrun	22	Feb 16, 2024	SYSTEM	(\$132.00)		
					Overrun - Total								(\$132.00)	
					Overrun - Total								(\$132.00)	
					0090 - Total								\$0.00	
						0100	TIE BAR (DRILL, FURN & INSTAL) (TYPE L	Material		4	Oct 18, 2022	SYSTEM	\$28.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user worthk overriding Payment Estimate Exception 9 on the current Payment Estimate.
										4	Oct 18, 2022	SYSTEM	\$28.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user worthk overriding Payment Estimate Exception 9 on the current Payment Estimate.
										4	Oct 18, 2022	SYSTEM	(\$28.75)	
										5	Nov 2, 2022	SYSTEM	\$57.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user worthk overriding Payment Estimate Exception 7 on the current Payment Estimate.
5	Nov 2, 2022	SYSTEM	(\$57.50)											
6	Nov 16, 2022	SYSTEM	\$57.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user worthk overriding Payment Estimate Exception 7 on the current Payment Estimate.										
6	Nov 16, 2022	SYSTEM	(\$57.50)											
7	Dec 2, 2022	SYSTEM	\$57.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user worthk overriding Payment Estimate Exception 8 on the current Payment Estimate.										
7	Dec 2, 2022	SYSTEM	(\$57.50)											



Line Item Adjustments by Estimate

Feb 27, 2024

Contract ID: 211015-B01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J2P3281	0100	TIE BAR (DRILL, FURN & INSTAL) (TYPE L)	Material		8	Jan 3, 2023	SYSTEM	\$57.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user worthk overriding Payment Estimate Exception 8 on the current Payment Estimate.			
					8	Jan 3, 2023	SYSTEM	(\$57.50)				
					9	Jan 17, 2023	SYSTEM	\$57.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user worthk overriding Payment Estimate Exception 8 on the current Payment Estimate.			
					9	Jan 17, 2023	SYSTEM	(\$57.50)				
				- Total							\$28.75	
				Material - Total							\$28.75	
				MaterialCredit		5	Nov 2, 2022	SYSTEM	\$28.75			
				- Total							\$28.75	
				MaterialCredit - Total							\$28.75	
				Other Item Adjustment	OTHR	13	May 2, 2023	worthk	(\$57.50)	This line item adjustment is needed to zero out Line No. 0100 for final quantities.		
				OTHR - Total							(\$57.50)	
						19	Oct 16, 2023	worthk	\$86.25			
						21	Feb 1, 2024	worthk	(\$57.50)			
				- Total							\$28.75	
				Other Item Adjustment - Total							(\$28.75)	
				Overrun	Overrun	22	Feb 16, 2024	SYSTEM	(\$28.75)			
				Overrun - Total							(\$28.75)	
				Overrun - Total							(\$28.75)	
				0100 - Total							\$0.00	
			J2P3281	0110	FURN & PLACE CONC MATL FOR CL A PARTIAL	Material		2	Sep 16, 2022	SYSTEM	\$24,879.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user worthk overriding Payment Estimate Exception 1 on the current Payment Estimate.
								2	Sep 16, 2022	SYSTEM	(\$24,879.30)	
								3	Oct 2, 2022	SYSTEM	(\$80,149.70)	
								4	Oct 18, 2022	SYSTEM	\$80,149.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user worthk overriding Payment Estimate Exception 12 on the current Payment Estimate.
								4	Oct 18, 2022	SYSTEM	\$80,149.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user worthk overriding Payment Estimate Exception 14 on the current Payment Estimate.
								4	Oct 18, 2022	SYSTEM	(\$80,149.70)	
								5	Nov 2, 2022	SYSTEM	\$80,149.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user worthk overriding Payment Estimate Exception 10 on the current Payment Estimate.
								5	Nov 2, 2022	SYSTEM	(\$80,149.70)	
								6	Nov 16, 2022	SYSTEM	\$80,149.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user worthk overriding Payment Estimate Exception 10 on the current Payment Estimate.
	6	Nov 16, 2022					SYSTEM	(\$80,149.70)				
	7	Dec 2, 2022					SYSTEM	\$80,010.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user worthk overriding Payment Estimate Exception 11 on the current Payment Estimate.			
	7	Dec 2, 2022					SYSTEM	(\$80,010.00)				
	8	Jan 3, 2023					SYSTEM	\$80,010.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user worthk overriding Payment Estimate Exception 11 on the current Payment Estimate.			
	8	Jan 3, 2023					SYSTEM	(\$80,010.00)				



Line Item Adjustments by Estimate

Feb 27, 2024

Contract ID: 211015-B01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks						
J2P3281	0110	FURN & PLACE CONC MATL FOR CL A PARTIAL	Material		9	Jan 17, 2023	SYSTEM	\$80,010.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user worthk overriding Payment Estimate Exception 11 on the current Payment Estimate.						
					9	Jan 17, 2023	SYSTEM	(\$80,010.00)							
					10	Feb 16, 2023	SYSTEM	\$80,010.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user worthk overriding Payment Estimate Exception 1 on the current Payment Estimate.						
					10	Feb 16, 2023	SYSTEM	(\$80,010.00)							
				- Total							\$0.00				
				Material - Total							\$0.00				
				MaterialCredit		4	Oct 18, 2022	SYSTEM	\$80,149.70						
					5	Nov 2, 2022	SYSTEM	\$80,149.70							
				- Total							\$160,299.40				
				MaterialCredit - Total							\$160,299.40				
				Other Item Adjustment	OTHR	13	May 2, 2023	worthk		(\$240,449.10)	This line item adjustment is needed to zero out Line No. 0110 for final quantities.				
			OTHR - Total							(\$240,449.10)					
									3	Oct 2, 2022	worthk	\$80,149.70			
									19	Oct 16, 2023	worthk	\$160,299.40			
									21	Feb 1, 2024	worthk	(\$80,149.70)			
				- Total							\$160,299.40				
				Other Item Adjustment - Total							(\$80,149.70)				
				Overrun	Overrun	22	Feb 16, 2024	SYSTEM		(\$80,149.70)					
									Overrun - Total						
				0110 - Total							\$0.00				
			0130	0130	CROSS STITCH TIE BAR	Material		7	Dec 2, 2022	SYSTEM	\$7,458.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user worthk overriding Payment Estimate Exception 14 on the current Payment Estimate.			
								7	Dec 2, 2022	SYSTEM	(\$7,458.00)				
								8	Jan 3, 2023	SYSTEM	\$7,458.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user worthk overriding Payment Estimate Exception 14 on the current Payment Estimate.			
								8	Jan 3, 2023	SYSTEM	(\$7,458.00)				
								9	Jan 17, 2023	SYSTEM	\$7,458.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user worthk overriding Payment Estimate Exception 14 on the current Payment Estimate.			
	9	Jan 17, 2023					SYSTEM	(\$7,458.00)							
	10	Feb 16, 2023					SYSTEM	\$7,458.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user worthk overriding Payment Estimate Exception 2 on the current Payment Estimate.						
	10	Feb 16, 2023					SYSTEM	(\$7,458.00)							
	- Total							\$0.00							
	Material - Total							\$0.00							
	0130 - Total							\$0.00							
0140	0140	CONSTRUCTION SIGNS	Material		2	Sep 16, 2022	SYSTEM	\$7,165.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user worthk overriding Payment Estimate Exception 4 on the current Payment Estimate.						
					2	Sep 16, 2022	SYSTEM	(\$7,165.00)							
					- Total							\$0.00			



Line Item Adjustments by Estimate

Feb 27, 2024

Contract ID: 211015-B01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J2P3281	0140	CONSTRUCTION SIGNS	Material - Total					\$0.00						
	0140 - Total								\$0.00					
	0150	CHANNELIZER (TRIM LINE)	Material			2	Sep 16, 2022	SYSTEM	\$4,950.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user worthk overriding Payment Estimate Exception 5 on the current Payment Estimate.				
						2	Sep 16, 2022	SYSTEM	(\$4,950.00)					
		- Total								\$0.00				
		Material - Total								\$0.00				
	0150 - Total								\$0.00					
	0160	TYPE III MOVEABLE BARRICADE	Material			2	Sep 16, 2022	SYSTEM	\$1,210.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user worthk overriding Payment Estimate Exception 6 on the current Payment Estimate.				
						2	Sep 16, 2022	SYSTEM	(\$1,210.00)					
		- Total								\$0.00				
		Material - Total								\$0.00				
	0160 - Total								\$0.00					
	0170	FLASHING ARROW PANEL	Material			2	Sep 16, 2022	SYSTEM	\$1,098.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user worthk overriding Payment Estimate Exception 7 on the current Payment Estimate.				
						2	Sep 16, 2022	SYSTEM	(\$1,098.00)					
		- Total								\$0.00				
		Material - Total								\$0.00				
	0170 - Total								\$0.00					
	0180	CMS W/O COMMUNICATION INTERFACE, CONT F/	Material			2	Sep 16, 2022	SYSTEM	\$5,486.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user worthk overriding Payment Estimate Exception 8 on the current Payment Estimate.				
						2	Sep 16, 2022	SYSTEM	(\$5,486.00)					
		- Total								\$0.00				
		Material - Total								\$0.00				
	0180 - Total								\$0.00					
	0190	TEMPORARY SHORT-TERM RUMBLE STRIPS	Material			2	Sep 16, 2022	SYSTEM	\$8,780.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user worthk overriding Payment Estimate Exception 9 on the current Payment Estimate.				
						2	Sep 16, 2022	SYSTEM	(\$8,780.00)					
		- Total								\$0.00				
		Material - Total								\$0.00				
	0190 - Total								\$0.00					
	0210	PREF THERMO PVMT MARK, LT/RT ARROW	Material			13	May 2, 2023	SYSTEM	\$11,392.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user worthk overriding Payment Estimate Exception 4 on the current Payment Estimate.				
13						May 2, 2023	SYSTEM	(\$11,392.00)						
14						May 15, 2023	SYSTEM	\$11,392.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user worthk overriding Payment Estimate Exception 2 on the current Payment Estimate.					
14						May 15, 2023	SYSTEM	(\$11,392.00)						
- Total								\$0.00						
Material - Total								\$0.00						
0210 - Total								\$0.00						
0220	4 IN. YELLOW HIGH BUILD WATERBORNE PAINT	Material			13	May 2, 2023	SYSTEM	\$2,314.01	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user worthk overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					13	May 2, 2023	SYSTEM	(\$2,314.01)						
					- Total								\$0.00	



Line Item Adjustments by Estimate

Feb 27, 2024

Contract ID: 211015-B01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J2P3281	0220	4 IN. YELLOW HIGH BUILD WATERBORNE PAINT	Material - Total					\$0.00			
	0220 - Total								\$0.00		
	0230	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	Material			13	May 2, 2023	SYSTEM	\$11,352.24	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user worthk overriding Payment Estimate Exception 7 on the current Payment Estimate.	
						13	May 2, 2023	SYSTEM	(\$11,352.24)		
				- Total						\$0.00	
				Material - Total						\$0.00	
	0230 - Total								\$0.00		
	0240	6 IN. YELLOW HIGH BUILD WATERBORNE PAINT	Material			13	May 2, 2023	SYSTEM	\$6,131.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user worthk overriding Payment Estimate Exception 9 on the current Payment Estimate.	
						13	May 2, 2023	SYSTEM	(\$6,131.04)		
				- Total						\$0.00	
				Material - Total						\$0.00	
	0240 - Total								\$0.00		
	0250	24 IN. YELLOW WATERBORNE PAVEMENT MARKIN	Material			13	May 2, 2023	SYSTEM	\$1,903.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user worthk overriding Payment Estimate Exception 11 on the current Payment Estimate.	
						13	May 2, 2023	SYSTEM	(\$1,903.00)		
				- Total						\$0.00	
				Material - Total						\$0.00	
	0250 - Total								\$0.00		
	0280	MGS GUARDRAIL	Construction Stockpile			7	Dec 2, 2022	SYSTEM	(\$5,045.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total							(\$5,045.00)
				Construction Stockpile - Total							(\$5,045.00)
			Construction Stockpile STMI			1	Mar 16, 2022	SYSTEM	\$5,045.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total							\$5,045.00
				Construction Stockpile STMI - Total							\$5,045.00
0280 - Total								\$0.00			
0300	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile			7	Dec 2, 2022	SYSTEM	(\$7,800.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							(\$7,800.00)	
			Construction Stockpile - Total							(\$7,800.00)	
		Construction Stockpile STMI			1	Mar 16, 2022	SYSTEM	\$7,800.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							\$7,800.00	
			Construction Stockpile STMI - Total							\$7,800.00	
		Material			7	Dec 2, 2022	SYSTEM	\$14,044.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user worthk overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					7	Dec 2, 2022	SYSTEM	(\$14,044.00)			
					8	Jan 3, 2023	SYSTEM	\$14,044.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user worthk overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					8	Jan 3, 2023	SYSTEM	(\$14,044.00)			
					9	Jan 17, 2023	SYSTEM	\$14,044.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user worthk overriding Payment Estimate Exception 1 on the current Payment Estimate.		
			9	Jan 17, 2023	SYSTEM	(\$14,044.00)					
- Total						\$0.00					



Line Item Adjustments by Estimate

Feb 27, 2024

Contract ID: 211015-B01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J2P3281	0300	TYPE A CRASHWORTHY END TERMINAL (MASH)	Material - Total						\$0.00	
	0300 - Total								\$0.00	
J2P3281 - Total									\$0.00	
Overall - Total									\$0.00	



Contract Adjustments for Contract - 211015-B01

There are no contract adjustments to display for this contract.