



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on October 20, 2022

Pay Estimate Created Date: October 17, 2022

<b>Progress Estimate Number</b> 5	<b>Contract ID</b> 211015-B02 <b>Prime Contractor</b> Pace Construction Company, LLC	<b>Pay Period Start</b> October 1, 2022 <b>Pay Period End</b> October 15, 2022	<b>Original Contract Amount</b> \$1,907,777.00 <b>Net Change Order Amount</b> (\$13,204.23) <b>Current Contract Amount</b> \$1,894,572.77
--------------------------------------	---	---	---

Approval Date		By User
October 18, 2022	Generated and Approved (and should be considered Draft) at the Project Office Level by	phillf2
October 18, 2022	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	baxtem1
October 19, 2022	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2022	November 1, 2022		95.81%

Contract Informational Dates			Milestones				
Date Description	Original Completion Date	Current Completion Date	Date Description	Original Completion Date	Current Completion Date	Days Remaining on Milestone	Diary Charge Days
Acceptance Date			Milestone - Calendar Time J2S3240	September 8, 2022	September 8, 2022	Milestone Complete	
Awarded Date	November 3, 2021	November 3, 2021					
Letting Date	October 15, 2021	October 15, 2021					
Notice to Proceed Date	December 6, 2021	December 6, 2021					
Open to Traffic Date							
Work Began Date	August 10, 2022	August 10, 2022					

Contract Total Pay For Estimate No. 5			
	This Estimate	Previous	To Date
211015-B02			
Total Posted Items Pay	\$743,083.86	\$1,072,148.51	\$1,815,232.37
Gross Item Adjustments	\$195,929.82	\$167,533.38	\$363,463.20
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$1,239,681.89	\$2,178,695.57
<b>Contract Total Payable This Estimate:</b>	<b>\$939,013.68</b>		

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J2S3208	0040	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	EA	\$500.000	2	\$1,000.00
	0090	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	LF	\$0.110	34,877	\$3,836.47
	0100	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	LF	\$0.110	32,256	\$3,548.16
	5001	6161030	TYPE III MOVEABLE BARRICADE	EA	\$145.000	2	\$290.00
<b>Project J2S3208 - Total</b>							<b>\$8,674.63</b>
J2S3239	0120	3105002	GRAVEL (A) OR CRUSHED STONE (B)	TONS	\$69.000	57.56	\$3,971.64
	0130	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	TONS	\$54.500	12,117.62	\$660,410.29
	0140	4071005	TACK COAT	GAL	\$2.450	9,594	\$23,505.30
	0160	6161005	CONSTRUCTION SIGNS	SQFT	\$6.000	1,087	\$6,522.00
	0180	6181000	MOBILIZATION	LS	\$40,000.000	1	\$40,000.00
<b>Project J2S3239 - Total</b>							<b>\$734,409.23</b>
<b>Overall - Total</b>							<b>\$743,083.86</b>

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on October 20, 2022

Pay Estimate Created Date: October 17, 2022

Progress Estimate Number 5		Contract ID 211015-B02		Pay Period Start October 1, 2022		Original Contract Amount \$1,907,777.00		
		Prime Contractor Pace Construction Company, LLC <td colspan="2">Pay Period End October 15, 2022 <td colspan="2">Net Change Order Amount (\$13,204.23) </td></td>		Pay Period End October 15, 2022 <td colspan="2">Net Change Order Amount (\$13,204.23) </td>		Net Change Order Amount (\$13,204.23)		
						Current Contract Amount \$1,894,572.77		
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J2S3208	0020	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125C MIX)	Other Item Adjustment	Material Discrepancy Payment Adjustment	MDPA Line 0020: Add \$30,000 for ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125C MIX). QC documentation has been uploaded to SharePoint.			\$30,000.00
J2S3239	0130	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	12,117.62	\$3.02	\$36,609.75
	0130	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Material			-9,117.62	\$54.50	(\$496,910.29)
	0130	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Other Item Adjustment	Asphalt Cement Price Adjustment	ACAD Line 0130: Add \$128,446.77 for the "price adjustment for Asphalt Cement Price Adjustment (ACAD) – Bituminous Pavement Mixture SP125 22-101 "(SuperPave)" as selected by contractor.			\$128,446.77
	0130	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user phillf2 overriding Payment Estimate Exception 1 on the current Payment Estimate.	9,117.62	\$54.50	\$496,910.29
J2S3240	0290	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Other Item Adjustment	Retroreflectivity Adjustment	Line 0290: Add \$511.82 for the "Retroreflectivity Adjustment (REFL) – "4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS" bonus. Bonus was calculated per 620.40.			\$511.82
	0300	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Other Item Adjustment	Retroreflectivity Adjustment	Line 0300: Add \$361.48 for the "Retroreflectivity Adjustment (REFL) – "4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS" bonus. Bonus was calculated per 620.40.			\$361.48
<b>Total</b>								<b>\$195,929.82</b>



## Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

Report Generated on October 20, 2022

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J2S3208	FAS-S202(061)	Resurface	TT	WARREN	from Route 94 near Dutzow to Route T in St. Charles County
J2S3239	FAS S202(19)	Resurface	A	WARREN	from Route DD to I-70 near Pendleton in Warren County
J2S3240	FAS S202(1)	Resurface	U	LINCOLN	on Route 47 to Route J South Junction near Troy

Totals by Job Numbers				
J2S3208		<b>This Estimate</b>	<b>Previous</b>	<b>To Date</b>
	Posted Item Pay	\$8,674.63	\$485,820.85	\$494,495.48
	Gross Item Adjustments	\$30,000.00	\$51,848.97	\$81,848.97
	<b>Gross Item Pay</b>	<b>\$38,674.63</b>	<b>\$537,669.82</b>	<b>\$576,344.45</b>
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J2S3239		<b>This Estimate</b>	<b>Previous</b>	<b>To Date</b>
	Posted Item Pay	\$734,409.23	\$4,214.40	\$738,623.63
	Gross Item Adjustments	\$165,056.52	\$0.00	\$165,056.52
	<b>Gross Item Pay</b>	<b>\$899,465.75</b>	<b>\$4,214.40</b>	<b>\$903,680.15</b>
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J2S3240		<b>This Estimate</b>	<b>Previous</b>	<b>To Date</b>
	Posted Item Pay	\$0.00	\$582,113.26	\$582,113.26
	Gross Item Adjustments	\$873.30	\$115,684.41	\$116,557.71
	<b>Gross Item Pay</b>	<b>\$873.30</b>	<b>\$697,797.67</b>	<b>\$698,670.97</b>
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on October 20, 2022

**Exceptions (Discrepancies) This Estimate Period**

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J2S3239, Item 4020520, Project Item Line Number 0130, Material Set 402052096, Material 0402SLPMSL - Plant Mix for Surface Leveling, Acceptance Action Generic AspSL is insufficient.	Line 0130 - Asphalt records have been submitted by contractor. The records need to be reviewed and authorized in AWP in order to remove this exception.	phillf2	Overridden



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 20, 2022

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
211015-B02	J2S3208	0001	0010	3105002	GRAVEL (A) OR CRUSHED STONE (B)	81.00	0.00	81.00	TONS	63.47	\$69.00	\$4,379.43		
		0001	0020	4030105	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125C MIX)	5,107.80	0.00	5,107.80	TONS	5,038.72	\$85.00	\$428,291.20		
		0001	0030	4071007	TACK COAT - LOW OR NON-TRACKING	3,989.00	0.00	3,989.00	GAL	3,226.00	\$3.05	\$9,839.30		
		0001	0040	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$500.00	\$1,000.00		
		0001	0050	6161005	CONSTRUCTION SIGNS	1,032.00	44.00	1,076.00	SQFT	759.24	\$6.00	\$4,555.44		
		0001	0060	6161025	CHANNELIZER (TRIM LINE)	150.00	0.00	150.00	EA	0.00	\$18.00	\$0.00		
		0001	0070	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$1,800.00	\$3,600.00		
		0001	0080	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$25,499.98	\$25,499.98		
		0001	0090	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	35,059.00	0.00	35,059.00	LF	34,877.00	\$0.11	\$3,836.47		
		0001	0100	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	32,256.00	0.00	32,256.00	LF	32,256.00	\$0.11	\$3,548.16		
		0001	0110	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	1,570.00	0.00	1,570.00	SQYD	1,570.00	\$6.15	\$9,655.50		
		0001	5001	6161030	TYPE III MOVEABLE BARRICADE	0.00	2.00	2.00	EA	2.00	\$145.00	\$290.00		
<b>Project J2S3208 - Total Value Posted to Date as of Report Generated Date</b>												<b>\$494,495.48</b>		
J2S3239	0001	0120	3105002	GRAVEL (A) OR CRUSHED STONE (B)	131.00	0.00	131.00	TONS	57.56	\$69.00	\$3,971.64			
		0130	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	12,261.80	0.00	12,261.80	TONS	12,117.62	\$54.50	\$660,410.29			
		0140	4071005	TACK COAT	13,462.00	0.00	13,462.00	GAL	9,594.00	\$2.45	\$23,505.30			
		0150	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$500.00	\$0.00			
		0160	6161005	CONSTRUCTION SIGNS	1,515.00	0.00	1,515.00	SQFT	1,259.00	\$6.00	\$7,554.00			
		0170	6161025	CHANNELIZER (TRIM LINE)	100.00	0.00	100.00	EA	0.00	\$18.00	\$0.00			
		0180	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$40,000.00	\$40,000.00			
		0190	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	136,472.00	0.00	136,472.00	LF	0.00	\$0.11	\$0.00			
		0200	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	101,240.00	0.00	101,240.00	LF	0.00	\$0.11	\$0.00			
		0210	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	1,306.00	0.00	1,306.00	SQYD	442.00	\$7.20	\$3,182.40			
		<b>Project J2S3239 - Total Value Posted to Date as of Report Generated Date</b>												<b>\$738,623.63</b>
		J2S3240	0001	0220	3105002	GRAVEL (A) OR CRUSHED STONE (B)	145.00	-55.00	90.00	TONS	90.00	\$69.00	\$6,210.00	
0230	4020520			BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	8,720.50	56.50	8,777.00	TONS	8,720.50	\$57.25	\$499,248.62			
0240	4071005			TACK COAT	9,281.00	-4,256.00	5,025.00	GAL	5,025.00	\$2.45	\$12,311.25			
0250	6123000A			TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$500.00	\$1,000.00			
0260	6161005			CONSTRUCTION SIGNS	1,490.00	-494.00	996.00	SQFT	833.26	\$6.00	\$4,999.56			
0270	6161025			CHANNELIZER (TRIM LINE)	100.00	-100.00	0.00	EA	0.00	\$18.00	\$0.00			
0280	6181000			MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$30,000.00	\$30,000.00			
0290	6206000C			4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	93,583.00	0.00	93,583.00	LF	93,583.00	\$0.11	\$10,294.13			
0300	6206001C			4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	79,584.00	0.00	79,584.00	LF	79,584.00	\$0.11	\$8,754.24			
0310	6224010			MODIFIED COLDMILLING (DEPTH TRANSITIONS)	1,357.00	291.00	1,648.00	SQYD	1,357.00	\$6.85	\$9,295.45			
<b>Project J2S3240 - Total Value Posted to Date as of Report Generated Date</b>												<b>\$582,113.26</b>		
<b>211015-B02 Overall - Total Value Posted to Date as of Report Generated Date</b>												<b>\$1,815,232.36</b>		



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on October 20, 2022

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

**Project: J2S3208**

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0040	6123000A	TRUCK OR TRAILER MOUNTED ATTN (TMA)	10/5/22	10/17/22	2.00	EA		0.01		3.542		
0090	6206000C	4 IN. WHITE WATERBORNE PAVEMENT MARKING	10/5/22	10/17/22	34,877.00	LF		0.002		3.322		Edge lines stopped at speed limit signs on south end.
0100	6206001C	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	10/5/22	10/17/22	32,256.00	LF		0.002		3.542		
5001	6161030	TYPE III MOVEABLE BARRICADE	10/5/22	10/17/22	2.00	EA		0.01		3.542		

**Project: J2S3239**

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0120	3105002	GRAVEL (A) OR CRUSHED STONE (B)	10/13/22	10/17/22	57.56	TONS		6.568		19.524		
0130	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR)	10/13/22	10/17/22	12,117.62	TONS		6.568		19.524		
0140	4071005	TACK COAT	10/13/22	10/17/22	9,594.00	GAL		6.568		19.524		
0160	6161005	CONSTRUCTION SIGNS	10/13/22	10/17/22	336.00	SQFT	No Center Line signs were located SB; 6.582, 8.577, 10.592, 12.586, 15.203, 17.224, 18.932 Uneven Lanes signs were located SB; 8.605, 9.599, 10.601, 11.616, 12.610, 13.238, 14.234, 15.227, 16.224, 17.230, 18.234, 18.956					
					751.00	SQFT	locations varies for "One Lane Road ahead", "Flagger (symbol) w/flags", "Pilot Car Follow Me", "Pilot Car In Use Wait & Follow", "Road Work Ahead" "Motorcycle (Plaque)", "Grooved Pavement", "Bump", "Be Prepared to Stop"  "No Center Line" signs were located NB; 19.524, 17.537, 15.536, 13.537, 11.15, 9.158, 7.159 "Uneven Lanes" signs were located NB; 18.504, 17.506, 16.508, 15.508, 14.502, 13.506, 12.356, 11.131, 10.131, 9.127, 8.116, 7.131				Still need to pay for Wet Paint signs.	
0180	6181000	MOBILIZATION	10/13/22	10/17/22	1.00	LS		6.568		19.524		

**The information below this line are details for Construction Signs (if applicable).**  
No Data Available



## Line Item Adjustments by Estimate

Oct 20, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks						
J2S3208	0010	GRAVEL (A) OR CRUSHED STONE (B)	Material		4	Oct 3, 2022	SYSTEM	\$4,379.43	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user phillf2 overriding Payment Estimate Exception 1 on the current Payment Estimate.						
					4	Oct 3, 2022	SYSTEM	(\$4,379.43)							
	- Total								\$0.00						
	Material - Total								\$0.00						
	0010 - Total								\$0.00						
	0020	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125C MIX)	Other Item Adjustment	ACAD		4	Oct 3, 2022	phillf2	\$53,410.43	ACAD Line 0020: Add \$53,410.43 for the "price adjustment for Asphalt Cement Price Adjustment (ACAD) – Bituminous Pavement Mixture SP125 22-101 "(SuperPave)" as selected by the contractor.					
						ACAD - Total								\$53,410.43	
						MDPA	4	Oct 3, 2022	phillf2	(\$30,000.00)	MDPA Line 0020: Subtract \$30,000 for ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125C MIX). None of the QC documentation has been uploaded to SharePoint. Payment will be with held, till all of the required QC documentation has been uploaded to SharePoint.				
							5	Oct 18, 2022	phillf2	\$30,000.00		MDPA Line 0020: Add \$30,000 for ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125C MIX). QC documentation has been uploaded to SharePoint.			
						MDPA - Total								\$0.00	
						Other Item Adjustment - Total								\$53,410.43	
						Price FUEL					4	Oct 3, 2022	SYSTEM	\$28,438.54	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
	Price FUEL - Total								\$28,438.54						
	0020 - Total								\$81,848.97						
	0030	TACK COAT - LOW OR NON-TRACKING	Material			4	Oct 3, 2022	SYSTEM	\$9,839.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user phillf2 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
						4	Oct 3, 2022	SYSTEM	(\$9,839.30)						
						- Total								\$0.00	
	Material - Total								\$0.00						
	0030 - Total								\$0.00						
J2S3208 - Total								\$81,848.97							
J2S3239	0130	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR)	Material		5	Oct 17, 2022	SYSTEM	\$496,910.29	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user phillf2 overriding Payment Estimate Exception 1 on the current Payment Estimate.						
					5	Oct 17, 2022	SYSTEM	(\$496,910.29)							
					- Total								\$0.00		
					Material - Total								\$0.00		
					Other Item Adjustment	ACAD			5	Oct 17, 2022	phillf2	\$128,446.77	ACAD Line 0130: Add \$128,446.77 for the "price adjustment for Asphalt Cement Price Adjustment (ACAD) – Bituminous Pavement Mixture SP125 22-101 "(SuperPave)" as selected by contractor.		
														ACAD - Total	
					Other Item Adjustment - Total								\$128,446.77		
					Price FUEL					5	Oct 17, 2022	SYSTEM	\$36,609.75	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
															- Total
					Price FUEL - Total								\$36,609.75		
0130 - Total								\$165,056.52							
J2S3239 - Total								\$165,056.52							
J2S3240	0220	GRAVEL (A) OR CRUSHED STONE (B)	Material		2	Sep 1, 2022	SYSTEM	\$4,899.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user phillf2 overriding Payment Estimate Exception 1 on the current Payment Estimate.						
					2	Sep 1, 2022	SYSTEM	(\$4,899.00)							
					- Total								\$0.00		
Material - Total								\$0.00							
0220 - Total								\$0.00							



## Line Item Adjustments by Estimate

Oct 20, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J2S3240	0230	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR)	Other Item Adjustment	ACAD	1	Aug 16, 2022	phillf2	\$23,500.91	ACAD Line 0230: Add \$23,500.91 for the "price adjustment for Asphalt Cement Price Adjustment (ACAD) – Bituminous Pavement Mixture PG64-22 (Surface Leveling)" as selected by the contractor.				
					2	Sep 1, 2022	phillf2	\$57,730.55	ACAD Line 0230: Add \$57,730.55 for the "price adjustment for Asphalt Cement Price Adjustment (ACAD) – Bituminous Pavement Mixture PG64-22 (Surface Leveling)" as selected by the contractor.				
			<b>ACAD - Total</b>							<b>\$81,231.46</b>			
			<b>Other Item Adjustment - Total</b>							<b>\$81,231.46</b>			
			Price FUEL				1	Aug 16, 2022	SYSTEM	\$9,967.51	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
							2	Sep 1, 2022	SYSTEM	\$24,485.44	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
			<b>- Total</b>							<b>\$34,452.95</b>			
			<b>Price FUEL - Total</b>							<b>\$34,452.95</b>			
			<b>0230 - Total</b>							<b>\$115,684.41</b>			
			0240	TACK COAT	Material		1	Aug 16, 2022	SYSTEM	\$4,042.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user phillf2 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
							1	Aug 16, 2022	SYSTEM	(\$4,042.50)			
					<b>- Total</b>							<b>\$0.00</b>	
					<b>Material - Total</b>							<b>\$0.00</b>	
					Other Item Adjustment	MDPA	2	Sep 1, 2022	phillf2	(\$4,042.50)	MDPA Line 240: Subtract \$4,042.50 gallons to correct the posting amount of 6675 gallons. The actually amount that was used on HWY U 5,025 gallons. Will adjust out on the next estimate.		
							3	Sep 14, 2022	phillf2	\$4,042.50	MDPA Line 240: Add \$4,042.50 to offset the subtraction of the posted quantity of 1650 gallons during this estimate period. This is the final correction of the posted 6,675 gallons that was paid on estimate 0002. The actually amount that was used on HWY U 5,025 gallons. This adjustment will zero out line item 0240.		
<b>MDPA - Total</b>							<b>\$0.00</b>						
<b>Other Item Adjustment - Total</b>							<b>\$0.00</b>						
<b>0240 - Total</b>							<b>\$0.00</b>						
0260	CONSTRUCTION SIGNS	Material		1	Aug 16, 2022	SYSTEM	(\$612.00)						
				<b>- Total</b>							<b>(\$612.00)</b>		
		<b>Material - Total</b>							<b>(\$612.00)</b>				
		MaterialCredit		2	Sep 1, 2022	SYSTEM	\$612.00						
		<b>- Total</b>							<b>\$612.00</b>				
<b>MaterialCredit - Total</b>							<b>\$612.00</b>						
<b>0260 - Total</b>							<b>\$0.00</b>						
0290	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		2	Sep 1, 2022	SYSTEM	\$10,294.13	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user phillf2 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
				2	Sep 1, 2022	SYSTEM	(\$10,294.13)						
		<b>- Total</b>							<b>\$0.00</b>				
		<b>Material - Total</b>							<b>\$0.00</b>				
		Other Item Adjustment	REFL	5	Oct 17, 2022	phillf2	\$511.82	Line 0290: Add \$511.82 for the "Retroreflectivity Adjustment (REFL) – "4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS" bonus. Bonus was calculated per 620.40.					
<b>REFL - Total</b>							<b>\$511.82</b>						
<b>Other Item Adjustment - Total</b>							<b>\$511.82</b>						
<b>0290 - Total</b>							<b>\$511.82</b>						
0300	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		2	Sep 1, 2022	SYSTEM	\$8,754.24	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user phillf2 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
				2	Sep 1, 2022	SYSTEM	(\$8,754.24)						
		<b>- Total</b>							<b>\$0.00</b>				





## Line Item Adjustments by Estimate

Oct 20, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J2S3240	0300	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	<b>Material - Total</b>						<b>\$0.00</b>	
			Other Item Adjustment	REFL	5	Oct 17, 2022	phillf2	\$361.48	Line 0300: Add \$361.48 for the "Retroreflectivity Adjustment (REFL) – "4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS" bonus. Bonus was calculated per 620.40.	
			<b>REFL - Total</b>						<b>\$361.48</b>	
			<b>Other Item Adjustment - Total</b>						<b>\$361.48</b>	
			<b>0300 - Total</b>						<b>\$361.48</b>	
<b>J2S3240 - Total</b>								<b>\$116,557.71</b>		
<b>Overall - Total</b>								<b>\$363,463.20</b>		