



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on November 18, 2022

Pay Estimate Created Date: November 15, 2022

<b>Progress Estimate Number</b> 3	<b>Contract ID</b> 211015-B04 <b>Prime Contractor</b> Pace Construction Company, LLC	<b>Pay Period Start</b> November 2, 2022 <b>Pay Period End</b> November 15, 2022	<b>Original Contract Amount</b> \$934,777.00 <b>Net Change Order Amount</b> \$0.00 <b>Current Contract Amount</b> \$934,777.00
--------------------------------------	---	---	--

Approval Date		By User
November 16, 2022	Generated and Approved (and should be considered Draft) at the Project Office Level by	fordc
November 17, 2022	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	baxtem1
November 17, 2022	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2022	November 1, 2022	October 31, 2022	98.26%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date	October 31, 2022	October 31, 2022	
Awarded Date	November 3, 2021	November 3, 2021	
Letting Date	October 15, 2021	October 15, 2021	
Notice to Proceed Date	December 6, 2021	December 6, 2021	
Open to Traffic Date			
Work Began Date	October 12, 2022	October 12, 2022	

Contract Total Pay For Estimate No. 3			
	This Estimate	Previous	To Date
211015-B04			
Total Posted Items Pay	\$1,626.13	\$916,865.73	\$918,491.86
Gross Item Adjustments	(\$900.00)	\$85,746.01	\$84,846.01
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$1,002,611.74	\$1,003,337.87
<b>Contract Total Payable This Estimate:</b>	<b>\$726.13</b>		

Items Paid This Estimate Period							
Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J2S3441	0020	3105002	GRAVEL (A) OR CRUSHED STONE (B)	TONS	\$78.500	9.25	\$726.13
	0100	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	EA	\$180.000	5	\$900.00
<b>Project J2S3441 - Total</b>							<b>\$1,626.13</b>
<b>Overall - Total</b>							<b>\$1,626.13</b>

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J2S3441	0090	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	MaterialCredit			4	\$350.00	\$1,400.00
	0090	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	Material			-4	\$350.00	(\$1,400.00)
	0100	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN	Material			-5	\$180.00	(\$900.00)



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on November 18, 2022

Pay Estimate Created Date: November 15, 2022

<b>Progress Estimate Number</b> 3	<b>Contract ID</b> 211015-B04 <b>Prime Contractor</b> Pace Construction Company, LLC	<b>Pay Period Start</b> November 2, 2022 <b>Pay Period End</b> November 15, 2022	<b>Original Contract Amount</b> \$934,777.00 <b>Net Change Order Amount</b> \$0.00 <b>Current Contract Amount</b> \$934,777.00
--------------------------------------	---	---	--

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J2S3441		WHITE MIDBLOCK						
<b>Total</b>								<b>(\$900.00)</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on November 18, 2022

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J2S3441	FAS-S202(062)	Coldmill and Resurface	OR 70	MONTGOMERY	on Route Y in Jonesburg to 0.15 Mile West of West Warrenton Boulevard

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J2S3441	<b>Posted Item Pay</b>	\$1,626.13	\$916,865.73	\$918,491.86
	<b>Gross Item Adjustments</b>	(\$900.00)	\$85,746.01	\$84,846.01
	<b>Gross Item Pay</b>	<b>\$726.13</b>	<b>\$1,002,611.74</b>	<b>\$1,003,337.87</b>
	<b>Incentive</b>	\$0.00	\$0.00	\$0.00
	<b>Disincentive</b>	\$0.00	\$0.00	\$0.00
	<b>Liquidated Damages</b>	\$0.00	\$0.00	\$0.00
	<b>Other Contract Adjustments</b>	\$0.00	\$0.00	\$0.00



# Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on November 18, 2022

## Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J2S3441, Item 6200021, Project Item Line Number 0090, Material Set 620002196, Material 1048PMPFWHXX - Pref Mrk Tape Direct Indcat or Shape WH, Acceptance Action Generic 1048PMPFWHXX is insufficient.	Line Item 0090 waiting for QC to submit results on sharepoint	fordc	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J2S3441, Item 6200036, Project Item Line Number 0100, Material Set 620003696, Material 1048PMPFWHXX - Pref Mrk Tape Direct Indcat or Shape WH, Acceptance Action Generic 1048PMPFWHXX is insufficient.	Line Item 0100 waiting for QC to submit results on sharepoint	fordc	Acknowledged



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on November 18, 2022

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
211015-B04	J2S3441	0001	0005	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$5,407.98	\$5,407.98
		0001	0010	2153000	SHAPING SLOPES, CLASS III	2.00	0.00	2.00	100F	2.00	\$1,670.00	\$3,340.00
		0001	0020	3105002	GRAVEL (A) OR CRUSHED STONE (B)	46.00	0.00	46.00	TONS	46.00	\$78.50	\$3,611.00
		0001	0030	4030105	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125C MIX)	11,154.90	0.00	11,154.90	TONS	11,154.90	\$68.50	\$764,110.65
		0001	0040	4071007	TACK COAT - LOW OR NON-TRACKING	9,186.00	0.00	9,186.00	GAL	6,800.00	\$2.90	\$19,720.00
		0001	0050	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$500.00	\$1,000.00
		0001	0060	6161005	CONSTRUCTION SIGNS	1,443.00	0.00	1,443.00	SQFT	1,062.00	\$6.00	\$6,372.00
		0001	0070	6161025	CHANNELIZER (TRIM LINE)	200.00	0.00	200.00	EA	30.00	\$18.00	\$540.00
		0001	0080	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$25,000.00	\$25,000.00
		0001	0090	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	4.00	0.00	4.00	EA	4.00	\$350.00	\$1,400.00
		0001	0100	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	5.00	0.00	5.00	EA	5.00	\$180.00	\$900.00
		0001	0110	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	71,689.00	0.00	71,689.00	LF	57,844.00	\$0.12	\$6,941.28
		0001	0120	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	61,197.00	0.00	61,197.00	LF	41,919.00	\$0.12	\$5,030.28
		0001	0130	6206124A	24 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	22.00	0.00	22.00	LF	22.00	\$5.00	\$110.00
		0001	0140	6206125A	24 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	547.00	0.00	547.00	LF	538.00	\$5.00	\$2,690.00
		0001	0150	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	26,816.00	0.00	26,816.00	SQYD	26,816.00	\$1.55	\$41,564.80
		0001	0160	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	1,811.00	0.00	1,811.00	SQYD	1,811.00	\$2.10	\$3,803.10
		0010	0170	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	525.00	0.00	525.00	LF	525.00	\$37.43	\$19,650.75
		0010	0180	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	2.00	0.00	2.00	EA	2.00	\$3,650.00	\$7,300.00
		<b>Project J2S3441 - Total Value Posted to Date as of Report Generated Date</b>										
<b>211015-B04 Overall - Total Value Posted to Date as of Report Generated Date</b>											<b>\$918,491.84</b>	



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on November 18, 2022

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project: J2S3441

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0020	3105002	GRAVEL (A) OR CRUSHED STONE (B)	11/15/22	11/15/22	9.25	TONS		6.823		1.468		100% pay for aggregate
0100	6200036	PREF THERMO PVTM MARK, 30" WHT MIDBL	11/15/22	11/15/22	5.00	EA		6.823		1.468		100% pay for 30" blocks

**The information below this line are details for Construction Signs (if applicable).**

No Data Available



## Line Item Adjustments by Estimate

Nov 18, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J2S3441	0030	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125C MIX)	Material		2	Nov 2, 2022	SYSTEM	\$764,110.65	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user phillf2 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					2	Nov 1, 2022	SYSTEM	(\$764,110.65)				
			<b>- Total</b>								<b>\$0.00</b>	
			<b>Material - Total</b>								<b>\$0.00</b>	
			Other Item Adjustment	ACAD	1	Oct 18, 2022	phillf2	\$20,971.15	ACAD Line 0030: Add \$20,971.15 for the "price adjustment for Asphalt Cement Price Adjustment" (ACAD) – Bituminous Pavement Mixture SP125 22-101 "(SuperPave)" as selected by the contractor.			
					2	Nov 2, 2022	phillf2	\$97,473.68		ACAD Line 0020: Add \$97,473.68 for the "price adjustment for Asphalt Cement Price Adjustment (ACAD) – Bituminous Pavement Mixture SP125 22-101 "(SuperPave)" as selected by the contractor.		
			<b>ACAD - Total</b>								<b>\$118,444.83</b>	
			MDPA		2	Nov 2, 2022	phillf2	(\$65,000.00)	MDPA Line 0030: Subtract \$65,000 for ASPHALTIC CEMENT MIXTURE (SP125 22-101 MIX). None of the QC documentation has been uploaded to SharePoint. Payment will be withheld until all of the required QC documentation has been uploaded to SharePoint.			
					<b>MDPA - Total</b>							
			<b>Other Item Adjustment - Total</b>								<b>\$53,444.83</b>	
			Price FUEL		1	Oct 18, 2022	SYSTEM	\$5,977.17	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					2	Nov 1, 2022	SYSTEM	\$27,724.01	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
			<b>- Total</b>								<b>\$33,701.18</b>	
			<b>Price FUEL - Total</b>								<b>\$33,701.18</b>	
			<b>0030 - Total</b>								<b>\$87,146.01</b>	
			0040	TACK COAT - LOW OR NON-TRACKING	Material		1	Oct 18, 2022	SYSTEM	\$2,955.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user phillf2 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
							1	Oct 18, 2022	SYSTEM	(\$2,955.10)		
						<b>- Total</b>						
			<b>Material - Total</b>								<b>\$0.00</b>	
			<b>0040 - Total</b>								<b>\$0.00</b>	
			0060	CONSTRUCTION SIGNS	Material		1	Oct 18, 2022	SYSTEM	\$456.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user phillf2 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
							1	Oct 18, 2022	SYSTEM	(\$456.00)		
						<b>- Total</b>						
<b>Material - Total</b>								<b>\$0.00</b>				
<b>0060 - Total</b>								<b>\$0.00</b>				
0090	PREF THERMO PVMT MARK, LT/RT ARROW	Material		2	Nov 1, 2022	SYSTEM	(\$1,400.00)					
				3	Nov 15, 2022	SYSTEM	(\$1,400.00)					
			<b>- Total</b>								<b>(\$2,800.00)</b>	
			<b>Material - Total</b>								<b>(\$2,800.00)</b>	
			MaterialCredit		3	Nov 15, 2022	SYSTEM		\$1,400.00			
<b>- Total</b>								<b>\$1,400.00</b>				
<b>MaterialCredit - Total</b>								<b>\$1,400.00</b>				
<b>0090 - Total</b>								<b>(\$1,400.00)</b>				
0100	PREF THERMO PVMT MARK, 30" WHT MIDBL	Material		3	Nov 15, 2022	SYSTEM	(\$900.00)					
			<b>- Total</b>								<b>(\$900.00)</b>	
			<b>Material - Total</b>								<b>(\$900.00)</b>	
<b>0100 - Total</b>								<b>(\$900.00)</b>				
<b>J2S3441 - Total</b>								<b>\$84,846.01</b>				



# Line Item Adjustments by Estimate

Nov 18, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
<b>Overall - Total</b>								<b>\$84,846.01</b>	