



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on December 6, 2022

Pay Estimate Created Date: November 30, 2022

<b>Progress Estimate Number</b> 18	<b>Contract ID</b> 211015-C03 <b>Prime Contractor</b> Pyramid Contractors, Inc.	<b>Pay Period Start</b> November 16, 2022 <b>Pay Period End</b> November 30, 2022	<b>Original Contract Amount</b> \$5,861,477.94 <b>Net Change Order Amount</b> \$23,714.76 <b>Current Contract Amount</b> \$5,885,192.70
---------------------------------------	--	--	---

Approval Date		By User
November 30, 2022	Generated and Approved (and should be considered Draft) at the Project Office Level by	raybol1
December 2, 2022	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	kneibr1
December 5, 2022	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
February 18, 2023	February 18, 2023	November 3, 2022	98.90%

Contract Informational Dates			Milestones				
Date Description	Original Completion Date	Current Completion Date	Date Description	Original Completion Date	Current Completion Date	Days Remaining on Milestone	Diary Charge Days
Acceptance Date			Milestone - Calendar Time - Day Count	January 20, 2023	January 20, 2023	46	
Awarded Date	November 3, 2021	November 3, 2021	Milestone - Calendar Time - Phase 2	September 14, 2022	September 14, 2022	Milestone Complete	
Letting Date	October 15, 2021	October 15, 2021	Milestone - Completion Date - Phase 2 Incentive	October 15, 2022	October 15, 2022	Milestone Complete	
Notice to Proceed Date	January 3, 2022	January 3, 2022					
Open to Traffic Date							
Work Began Date	March 28, 2022	March 28, 2022					

Contract Total Pay For Estimate No. 18			
	This Estimate	Previous	To Date
211015-C03			
Total Posted Items Pay	\$0.00	\$5,820,174.25	\$5,820,174.25
Gross Item Adjustments	\$329.07	\$82,333.05	\$82,662.12
Incentive	\$0.00	\$294,000.00	\$294,000.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
<b>Contract Total Payable This Estimate:</b>	<b>\$329.07</b>	<b>\$6,196,507.30</b>	<b>\$6,196,836.37</b>

**Items Paid This Estimate Period**

No Data Available

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J4P3009	0150	MISC.	Other Item Adjustment	Asphalt Cement Price Adjustment	This adjustment is being made to correct the adjustment made on Estimate 11.			(\$4,209.06)
	0150	MISC.	Other Item Adjustment	Asphalt Cement Price Adjustment	Corrected AC adjustment for asphalt placed on June 30th, 2022.			\$4,372.66
	0160	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Other Item Adjustment	Asphalt Cement Price Adjustment	This adjustment is being made to correct the adjustment made on Estimate 4.			(\$1,167.05)
	0160	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Other Item Adjustment	Asphalt Cement Price Adjustment	Corrected AC adjustment for asphalt placed on April 18th, 2022.			\$1,332.52



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on December 6, 2022

Pay Estimate Created Date: November 30, 2022

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J4P3009		0870	FIBER OPTIC CABLE, 12-STRAND, SINGLE MODE	Material		-1,130	\$2.50	(\$2,825.00)
J4P3009		0870	FIBER OPTIC CABLE, 12-STRAND, SINGLE MODE	Material	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user raybol1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	1,130	\$2.50	\$2,825.00
J4P3009B		2500	MISC.	Material		-2	\$8,000.00	(\$16,000.00)
J4P3009B		2500	MISC.	Material	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user raybol1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	2	\$8,000.00	\$16,000.00
<b>Total</b>								<b>\$329.07</b>



## Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

Report Generated on December 6, 2022

### Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J4P3009	FAF 50-1(54)	Bridge replacement	50	JACKSON	over Chipman Road near Lee's Summit
J4P3009B	FAF 50-1(55)	Grading and paving	50	JACKSON	from w/o Murray Road to w/ Blue Parkway

### Totals by Job Numbers

Job Number		This Estimate	Previous	To Date
J4P3009	<b>Posted Item Pay</b>	\$0.00	\$4,508,256.89	\$4,508,256.89
	<b>Gross Item Adjustments</b>	\$329.07	\$58,582.06	\$58,911.13
	<b>Gross Item Pay</b>	<b>\$329.07</b>	<b>\$4,566,838.95</b>	<b>\$4,567,168.02</b>
	<b>Incentive</b>	\$0.00	\$228,732.00	\$228,732.00
	<b>Disincentive</b>	\$0.00	\$0.00	\$0.00
	<b>Liquidated Damages</b>	\$0.00	\$0.00	\$0.00
	<b>Other Contract Adjustments</b>	\$0.00	\$0.00	\$0.00
J4P3009B	<b>Posted Item Pay</b>	\$0.00	\$1,311,917.36	\$1,311,917.36
	<b>Gross Item Adjustments</b>	\$0.00	\$23,750.99	\$23,750.99
	<b>Gross Item Pay</b>	<b>\$0.00</b>	<b>\$1,335,668.35</b>	<b>\$1,335,668.35</b>
	<b>Incentive</b>	\$0.00	\$65,268.00	\$65,268.00
	<b>Disincentive</b>	\$0.00	\$0.00	\$0.00
	<b>Liquidated Damages</b>	\$0.00	\$0.00	\$0.00
	<b>Other Contract Adjustments</b>	\$0.00	\$0.00	\$0.00



# Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on December 6, 2022

## Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J4P3009, Item 9108353, Project Item Line Number 0870, Material Set 910835396, Material 0902TSXX - Traffic Signals Material, Acceptance Action Generic 0902TSXX is insufficient.	Need to enter a materials report for the Fiber Optic Cable.	raybol1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3009B, Item 9109902, Project Item Line Number 2500, Material Set 9109902, Material 0910ITXX - Misc Intelligent Traffic Sys Components, Acceptance Action Generic 0910ITXX is insufficient.	Need to enter a materials report for the CCTV Camera Assemblies.	raybol1	Overridden



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 6, 2022

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
211015-C03	J4P3009	0001	0010	2013000	CLEARING AND GRUBBING	5.00	0.00	5.00	ACRE	2.50	\$5,500.00	\$13,750.00
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$250,000.00	\$250,000.00
		0001	0030	2031000	CLASS A EXCAVATION	6,088.00	0.00	6,088.00	CUYD	6,088.00	\$17.00	\$103,496.00
		0001	0040	2035500	EMBANKMENT IN PLACE	3,626.00	0.00	3,626.00	CUYD	3,626.00	\$20.00	\$72,520.00
		0001	0050	2036000	COMPACTING EMBANKMENT	5,294.00	0.00	5,294.00	CUYD	5,294.00	\$2.50	\$13,235.00
		0001	0060	2037075	COMPACTING IN CUT	32.00	0.00	32.00	STA	32.00	\$350.00	\$11,200.00
		0001	0070	2063000	CLASS 3 EXCAVATION	117.00	0.00	117.00	CUYD	117.00	\$12.00	\$1,404.00
		0001	0080	2063500	CULVERT CLEANOUT	3.00	0.00	3.00	EA	3.00	\$2,000.00	\$6,000.00
		0001	0090	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	1,718.00	38.00	1,756.00	SQYD	1,756.00	\$16.50	\$28,974.00
		0001	0100	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	466.00	0.00	466.00	SQYD	466.00	\$15.00	\$6,990.00
		0001	0110	3049905	MISC.OPTIONAL BASE	11,716.00	0.00	11,716.00	SQYD	11,716.00	\$11.00	\$128,876.00
		0001	0120	4010150	TYPE A2 SHOULDER	2,721.10	0.00	2,721.10	SQYD	2,721.10	\$27.00	\$73,469.70
		0001	0130	4019905	MISC.CHIPMAN ROAD OPTIONAL PAVEMENT	466.00	0.00	466.00	SQYD	466.00	\$100.00	\$46,600.00
		0001	0140	4019905	MISC.RAMP OPTIONAL PAVEMENT	1,718.00	38.00	1,756.00	SQYD	1,756.00	\$60.00	\$105,360.00
		0001	0150	4019905	MISC.US-50 OPTIONAL PAVEMENT	8,995.00	0.00	8,995.00	SQYD	8,995.00	\$52.00	\$467,740.00
		0001	0160	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	421.70	0.00	421.70	TONS	421.70	\$115.00	\$48,495.50
		0001	0170	4071005	TACK COAT	213.00	0.00	213.00	GAL	213.00	\$2.50	\$532.50
		0001	0180	5041000	CONCRETE APPROACH PAVEMENT	379.80	0.00	379.80	SQYD	379.80	\$108.60	\$41,246.28
		0001	0190	6044011	PIPE COLLAR, TYPE A	3.00	0.00	3.00	EA	3.00	\$1,100.00	\$3,300.00
		0001	0200	6064500	AGGREGATE BEDDING FOR 3 - STRAND GUARD CABLE	93.00	0.00	93.00	CUYD	93.00	\$40.00	\$3,720.00
		0001	0210	6071102	MODIFIED CONCRETE GUTTER TYPE B	490.00	0.00	490.00	LF	490.00	\$48.00	\$23,520.00
		0001	0220	6079903	MISC.ORNAMENTAL PEDESTRIAN FENCE (48") (RETAINING WALLS)	331.00	0.00	331.00	LF	331.00	\$135.00	\$44,685.00
		0001	0230	6081000	CONCRETE MEDIAN	2.80	0.00	2.80	SQYD	2.80	\$399.25	\$1,117.90
		0001	0240	6096010A	FURNISHING TYPE 1 ROCK DITCH LINER	34.00	0.00	34.00	CUYD	0.00	\$65.00	\$0.00
		0001	0250	6096041	PLACING TYPE 1 ROCK DITCH LINER	34.00	0.00	34.00	CUYD	0.00	\$60.00	\$0.00
		0001	0260	6097000	ROCK LINING	15.00	0.00	15.00	CUYD	15.00	\$85.00	\$1,275.00
		0001	0270	6113010	FURNISHING TYPE 1 ROCK BLANKET	143.00	0.00	143.00	CUYD	143.00	\$65.00	\$9,295.00
		0001	0280	6113030	PLACING TYPE 1 ROCK BLANKET	143.00	0.00	143.00	CUYD	143.00	\$20.00	\$2,860.00
		0001	0290	6161005	CONSTRUCTION SIGNS	1,610.00	0.00	1,610.00	SQFT	1,610.00	\$6.50	\$10,465.00
		0001	0300	6161008	ADVANCED WARNING RAIL SYSTEM	8.00	0.00	8.00	EA	8.00	\$100.00	\$800.00
		0001	0310	6161025	CHANNELIZER (TRIM LINE)	222.00	0.00	222.00	EA	222.00	\$31.00	\$6,882.00
		0001	0320	6161030	TYPE III MOVEABLE BARRICADE	50.00	16.00	66.00	EA	66.00	\$185.00	\$12,210.00
		0001	0330	6161033	DIRECTIONAL INDICATOR BARRICADE	37.00	-23.00	14.00	EA	14.00	\$135.00	\$1,890.00
		0001	0340	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	2.00	\$2,500.00	\$5,000.00
		0001	0350	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$9,500.00	\$19,000.00
		0001	0360	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	4.00	-4.00	0.00	EA	0.00	\$1,000.00	\$0.00
		0001	0370	6173000	CONCRETE TRAFFIC BARRIER, TYPE C	177.00	0.00	177.00	LF	177.00	\$200.00	\$35,400.00
		0001	0380	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$195,000.00	\$0.00
		0001	0381	6181000	MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$141,674.00	\$141,674.00
		0001	0390	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	1.00	0.00	1.00	EA	1.00	\$600.00	\$600.00
		0001	0400	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	168.00	0.00	168.00	LF	168.00	\$20.00	\$3,360.00
		0001	0410	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	16.00	0.00	16.00	EA	16.00	\$250.00	\$4,000.00
		0001	0420	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	13,609.00	-13,609.00	0.00	LF	0.00	\$1.55	\$0.00
		0001	0430	6205303B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW	13,273.00	-13,273.00	0.00	LF	0.00	\$1.55	\$0.00
0001	0440	6205440A	TEMPORARY NON-REMOVABLE MARKING TAPE LEFT/RIGHT ARROW	8.00	-8.00	0.00	EA	0.00	\$115.00	\$0.00		



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 6, 2022

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
211015-C03	J4P3009	0001	0450	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	15,875.00	-6,784.00	9,091.00	LF	9,091.00	\$0.55	\$5,000.05
		0001	0460	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	11,706.00	-6,584.00	5,122.00	LF	5,122.00	\$0.55	\$2,817.10
		0001	0470	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	1,840.00	52.00	1,892.00	LF	1,892.00	\$0.90	\$1,702.80
		0001	0480	6207001	PAVEMENT MARKING REMOVAL	2,376.00	15,507.00	17,883.00	LF	17,883.00	\$0.55	\$9,835.65
		0001	0490	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	16.00	-10.00	6.00	EA	6.00	\$55.00	\$330.00
		0001	0500	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	2,646.00	0.00	2,646.00	SQYD	2,646.00	\$6.25	\$16,537.50
		0001	0510	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	319.00	0.00	319.00	SQYD	319.00	\$5.00	\$1,595.00
		0001	0520	6240104A	SEPARATION GEOTEXTILE	838.00	0.00	838.00	SQYD	838.00	\$4.50	\$3,771.00
		0001	0530	6269909	MISC.OPTIONAL PAVEMENT RUMBLE STRIP	56.60	0.00	56.60	STA	56.60	\$158.85	\$8,990.91
		0001	0540	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$5,000.00	\$5,000.00
		0001	0550	7261018	18 IN. PIPE GROUP A	18.00	0.00	18.00	LF	18.00	\$110.00	\$1,980.00
		0001	0560	7261024	24 IN. PIPE GROUP A	73.00	0.00	73.00	LF	73.00	\$105.00	\$7,665.00
		0001	0570	7261030	30 IN. PIPE GROUP A	28.00	0.00	28.00	LF	28.00	\$160.00	\$4,480.00
		0001	0580	7320618A	18 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	1.00	0.00	1.00	EA	1.00	\$1,500.00	\$1,500.00
		0001	0590	7320624A	24 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	2.00	0.00	2.00	EA	2.00	\$1,700.00	\$3,400.00
		0001	0600	7320630A	30 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	2.00	0.00	2.00	EA	2.00	\$1,850.00	\$3,700.00
		0001	0610	8051000A	SEEDING - COOL SEASON GRASSES	5.30	0.00	5.30	ACRE	3.70	\$1,600.00	\$5,920.00
		0001	0620	8061004	SEDIMENT TRAP ROCK	29.80	0.00	29.80	CUYD	0.00	\$100.00	\$0.00
		0001	0630	8061005	ROCK DITCH CHECK	140.00	0.00	140.00	LF	89.00	\$45.00	\$4,005.00
		0001	0640	8061006	ALTERNATE DITCH CHECK	976.00	0.00	976.00	LF	0.00	\$4.35	\$0.00
		0001	0650	8061016	SEDIMENT REMOVAL	189.00	0.00	189.00	CUYD	10.00	\$20.00	\$200.00
		0001	0660	8061019	SILT FENCE	3,187.00	0.00	3,187.00	LF	1,858.00	\$1.35	\$2,508.30
		0001	0670	8064128	TYPE 1 TURF REINFORCEMENT MAT	729.00	0.00	729.00	SQYD	0.00	\$1.95	\$0.00
		0001	0680	8064138	TYPE 2D EROSION CONTROL BLANKET	3,973.00	0.00	3,973.00	SQYD	3,973.00	\$4.25	\$16,885.25
		0010	0690	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	1,463.00	0.00	1,463.00	LF	1,438.00	\$31.50	\$45,297.00
		0010	0700	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	5.00	0.00	5.00	EA	5.00	\$3,000.00	\$15,000.00
		0010	0710	6061080	MGS END ANCHOR	1.00	0.00	1.00	EA	1.00	\$950.00	\$950.00
		0010	0720	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	4.00	\$2,700.00	\$10,800.00
		0010	0730	6069902	MISC.HTGC ANCHOR ASSEMBLY	2.00	2.00	4.00	EA	4.00	\$5,000.00	\$20,000.00
		0010	0740	6069903	MISC.HIGH TENSION GUARD CABLE	1,256.00	0.00	1,256.00	LF	1,256.00	\$24.00	\$30,144.00
		0040	0750	7040101	SUBSTRUCTURE REPAIR (FORMED)	150.00	0.00	150.00	SQFT	150.00	\$75.00	\$11,250.00
		0040	0760	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	1.00	\$1,762.00	\$1,762.00
		0040	0770	9031010	CONCRETE FOOTINGS, EMBEDDED	1.00	0.50	1.50	CUYD	1.50	\$1,300.00	\$1,950.00
		0040	0780	9031210	STRUCTURAL STEEL POSTS	650.00	-85.00	565.00	LB	565.00	\$4.25	\$2,401.25
		0040	0790	9031270A	2 IN. PSST POST - 12 GA.	75.00	-46.00	29.00	LF	29.00	\$20.50	\$594.50
		0040	0800	9031271	POST ANCHOR FOR 2 IN. PSST - 12 GA.	18.00	-18.00	0.00	LF	0.00	\$40.00	\$0.00
		0040	0810	9035004A	SH-FLAT SHEET	27.00	0.00	27.00	SQFT	27.00	\$23.50	\$634.50
		0040	0820	9035011A	ST-STRUCTURAL	80.00	0.00	80.00	SQFT	80.00	\$21.50	\$1,720.00
		0040	0830	9035069A	SHF-FLAT SHEET FLUORESCENT	18.00	0.00	18.00	SQFT	18.00	\$37.50	\$675.00
		0050	0840	9103714	CCTV POLE FOUNDATION, 45 FT OR 13.7M MOUNTING HEIGHT, INSTALLED	1.00	0.00	1.00	EA	1.00	\$8,500.00	\$8,500.00
0050	0850	9105200	CONDUIT, 2 IN., RIGID, IN TRENCH	227.00	0.00	227.00	LF	227.00	\$13.50	\$3,064.50		
0050	0860	9108206	CABLE, 6 AWG, 1 CONDUCTOR, POWER	3,390.00	0.00	3,390.00	LF	3,390.00	\$2.50	\$8,475.00		
0050	0870	9108353	FIBER OPTIC CABLE, 12-STRAND, SINGLE MODE	1,130.00	0.00	1,130.00	LF	1,130.00	\$2.50	\$2,825.00		
0050	0880	9108811	PULL BOX, PREFORMED CLASS 2	3.00	0.00	3.00	EA	3.00	\$1,575.00	\$4,725.00		
0050	0890	9109901	MISC.Fiber Optic Splicing, Testing, & Documentation	1.00	0.00	1.00	LS	1.00	\$5,500.00	\$5,500.00		



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 6, 2022

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
211015-C03	J4P3009	0050	0900	9109902	MISC.CCTV Pole Relocation	1.00	0.00	1.00	EA	1.00	\$6,000.00	\$6,000.00
		0050	0910	9109902	MISC.Scout Fiber Optic Pull Box	3.00	0.00	3.00	EA	3.00	\$3,500.00	\$10,500.00
		0050	0920	9109903	MISC."CONDUIT, TWO 2 IN., PUSHED"	181.00	0.00	181.00	LF	181.00	\$30.00	\$5,430.00
		0050	0930	9109903	MISC."CONDUIT, TWO 2 IN., RIGID, IN SAME TRENCH"	692.00	0.00	692.00	LF	692.00	\$20.00	\$13,840.00
		0070	0940	2024043	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	17.00	0.00	17.00	SQFT	17.00	\$275.00	\$4,675.00
		0070	0950	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	1.00	\$68,000.00	\$68,000.00
		0070	0960	5031010A	BRIDGE APPROACH SLAB (MAJOR)	182.00	0.00	182.00	SQYD	182.00	\$249.10	\$45,336.20
		0070	0970	7011106	DRILLED SHAFTS (4 FT. 0 IN. DIA.)	52.00	0.00	52.00	LF	52.00	\$985.00	\$51,220.00
		0070	0980	7011205	ROCK SOCKETS (3 FT 6 IN. DIA.)	32.00	0.00	32.00	LF	32.00	\$642.00	\$20,544.00
		0070	0990	7011300	VIDEO CAMERA INSPECTION	4.00	0.00	4.00	EA	4.00	\$200.00	\$800.00
		0070	1000	7011400	FOUNDATION INSPECTION HOLES	72.00	0.00	72.00	LF	72.00	\$105.00	\$7,560.00
		0070	1010	7011600	SONIC LOGGING TESTING	4.00	0.00	4.00	EA	4.00	\$1,200.00	\$4,800.00
		0070	1020	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	525.00	-75.00	450.00	LF	450.00	\$109.00	\$49,050.00
		0070	1030	7027000	PILE POINT REINFORCEMENT	14.00	0.00	14.00	EA	14.00	\$125.00	\$1,750.00
		0070	1040	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	93.40	0.00	93.40	CUYD	93.40	\$860.00	\$80,324.00
		0070	1050	7034219A	TYPE D BARRIER	306.00	0.00	306.00	LF	306.00	\$170.00	\$52,020.00
		0070	1060	7034221	SLAB ON CONCRETE NU-GIRDER	604.00	0.00	604.00	SQYD	604.00	\$398.00	\$240,392.00
		0070	1070	7034620	FORM LINERS	197.00	0.00	197.00	SQYD	197.00	\$90.00	\$17,730.00
		0070	1080	7056021	NU 35, PRESTRESSED CONCRETE NU-GIRDER	491.00	0.00	491.00	LF	491.00	\$360.00	\$176,760.00
		0070	1090	7061060	REINFORCING STEEL (BRIDGES)	7,860.00	0.00	7,860.00	LB	7,860.00	\$1.70	\$13,362.00
		0070	1100	7101000	REINFORCING STEEL (EPOXY COATED)	11,140.00	0.00	11,140.00	LB	11,140.00	\$2.25	\$25,065.00
		0070	1110	7110300	CONCRETE AND MASONRY PROTECTION SYSTEM	1.00	0.00	1.00	LS	1.00	\$1,860.00	\$1,860.00
		0070	1120	7110400	SACRIFICIAL GRAFFITI PROTECTION SYSTEM	1.00	0.00	1.00	LS	1.00	\$1,860.00	\$1,860.00
		0070	1130	7121060	FABRICATED SIGN SUPPORT BRACKETS	1.00	0.00	1.00	LS	1.00	\$4,000.00	\$4,000.00
		0070	1140	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	2.00	\$3,000.00	\$6,000.00
		0070	1150	7161000	PLAIN NEOPRENE BEARING PAD	8.00	0.00	8.00	EA	8.00	\$200.00	\$1,600.00
		0070	1160	7161002	LAMINATED NEOPRENE BEARING PAD	8.00	0.00	8.00	EA	8.00	\$385.00	\$3,080.00
		0070	1170	7201300	PIPE PILE SPACERS	18.00	0.00	18.00	EA	18.00	\$1,525.00	\$27,450.00
		0071	1180	2024043	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	17.00	0.00	17.00	SQFT	17.00	\$275.00	\$4,675.00
		0071	1190	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	1.00	\$68,000.00	\$68,000.00
		0071	1200	5031010A	BRIDGE APPROACH SLAB (MAJOR)	182.00	0.00	182.00	SQYD	182.00	\$249.10	\$45,336.20
		0071	1210	7011106	DRILLED SHAFTS (4 FT. 0 IN. DIA.)	44.00	0.00	44.00	LF	44.00	\$985.00	\$43,340.00
		0071	1220	7011205	ROCK SOCKETS (3 FT 6 IN. DIA.)	32.00	0.00	32.00	LF	32.00	\$642.00	\$20,544.00
		0071	1230	7011300	VIDEO CAMERA INSPECTION	4.00	0.00	4.00	EA	4.00	\$200.00	\$800.00
		0071	1240	7011400	FOUNDATION INSPECTION HOLES	72.00	0.00	72.00	LF	72.00	\$105.00	\$7,560.00
		0071	1250	7011600	SONIC LOGGING TESTING	4.00	0.00	4.00	EA	4.00	\$1,200.00	\$4,800.00
		0071	1260	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	497.00	-85.00	412.00	LF	412.00	\$109.00	\$44,908.00
		0071	1270	7027000	PILE POINT REINFORCEMENT	14.00	0.00	14.00	EA	14.00	\$125.00	\$1,750.00
		0071	1280	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	92.10	0.00	92.10	CUYD	92.10	\$870.00	\$80,127.00
		0071	1290	7034219A	TYPE D BARRIER	306.00	0.00	306.00	LF	306.00	\$170.00	\$52,020.00
		0071	1300	7034221	SLAB ON CONCRETE NU-GIRDER	604.00	0.00	604.00	SQYD	604.00	\$398.00	\$240,392.00
		0071	1310	7034620	FORM LINERS	194.00	0.00	194.00	SQYD	194.00	\$90.00	\$17,460.00
		0071	1320	7056021	NU 35, PRESTRESSED CONCRETE NU-GIRDER	491.00	0.00	491.00	LF	491.00	\$360.00	\$176,760.00
		0071	1330	7061060	REINFORCING STEEL (BRIDGES)	7,230.00	0.00	7,230.00	LB	7,230.00	\$1.75	\$12,652.50
		0071	1340	7101000	REINFORCING STEEL (EPOXY COATED)	11,070.00	0.00	11,070.00	LB	11,070.00	\$2.10	\$23,247.00
		0071	1350	7110300	CONCRETE AND MASONRY PROTECTION SYSTEM	1.00	0.00	1.00	LS	1.00	\$1,860.00	\$1,860.00
		0071	1360	7110400	SACRIFICIAL GRAFFITI PROTECTION SYSTEM	1.00	0.00	1.00	LS	1.00	\$1,860.00	\$1,860.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 6, 2022

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
211015-C03	J4P3009	0071	1370	7121060	FABRICATED SIGN SUPPORT BRACKETS	1.00	0.00	1.00	LS	1.00	\$4,000.00	\$4,000.00
		0071	1380	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	2.00	\$3,000.00	\$6,000.00
		0071	1390	7161000	PLAIN NEOPRENE BEARING PAD	8.00	0.00	8.00	EA	8.00	\$200.00	\$1,600.00
		0071	1400	7161002	LAMINATED NEOPRENE BEARING PAD	8.00	0.00	8.00	EA	8.00	\$385.00	\$3,080.00
		0071	1410	7201300	PIPE PILE SPACERS	18.00	0.00	18.00	EA	18.00	\$1,525.00	\$27,450.00
		0072	1420	7110300	CONCRETE AND MASONRY PROTECTION SYSTEM	1.00	0.00	1.00	LS	1.00	\$3,367.50	\$3,367.50
		0072	1430	7110400	SACRIFICIAL GRAFFITI PROTECTION SYSTEM	1.00	0.00	1.00	LS	1.00	\$3,367.50	\$3,367.50
		0072	1440	7201000	MECHANICALLY STABILIZED EARTH WALL SYSTEMS	3,786.00	0.00	3,786.00	SQFT	3,786.00	\$74.00	\$280,164.00
		0073	1450	7110300	CONCRETE AND MASONRY PROTECTION SYSTEM	1.00	0.00	1.00	LS	1.00	\$3,115.00	\$3,115.00
		0073	1460	7110400	SACRIFICIAL GRAFFITI PROTECTION SYSTEM	1.00	0.00	1.00	LS	1.00	\$3,115.00	\$3,115.00
		0073	1470	7201000	MECHANICALLY STABILIZED EARTH WALL SYSTEMS	3,422.00	0.00	3,422.00	SQFT	3,422.00	\$75.00	\$256,650.00
		0001	5001	6189901	MISC.CONTRACT BOND PAYMENT	0.00	1.00	1.00	LS	1.00	\$53,326.00	\$53,326.00
		0001	5002	6208076	4 IN TEMPORARY PAVEMENT MARKING PAINT	0.00	16,704.00	16,704.00	LF	16,704.00	\$1.05	\$17,539.20
		0001	5003	1046002	VALUE ENGINEERING	0.00	6,720.50	6,720.50	EA	6,720.50	\$1.00	\$6,720.50
		0072	5004	7209901	MISC.FLOWABLE FILL FOR GAS LINE REMOVAL	0.00	1.00	1.00	LS	1.00	\$12,459.01	\$12,459.01
		0040	5005	9031273	POST ANCHOR FOR 2 IN. PSST - 7 GA.	0.00	6.00	6.00	LF	6.00	\$65.63	\$393.78
		0040	5006	9031280	2.5 IN. PSST POST - 12 GA.	0.00	92.00	92.00	LF	92.00	\$33.60	\$3,091.20
		0040	5007	9031281	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	0.00	24.00	24.00	LF	24.00	\$78.49	\$1,883.76
		0040	5008	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	0.00	8.00	8.00	EA	8.00	\$540.75	\$4,326.00
		0001	5016	6161055	SEQUENTIAL FLASHING WARNING LIGHT	0.00	14.00	14.00	EA	14.00	\$75.00	\$1,050.00
<b>Project J4P3009 - Total Value Posted to Date as of Report Generated Date</b>												<b>\$4,516,832.54</b>
J4P3009B	J4P3009B	0001	1480	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$85,000.00	\$85,000.00
		0001	1490	2031000	CLASS A EXCAVATION	637.00	0.00	637.00	CUYD	637.00	\$22.00	\$14,014.00
		0001	1500	2036000	COMPACTING EMBANKMENT	260.00	0.00	260.00	CUYD	260.00	\$18.00	\$4,680.00
		0001	1510	2063000	CLASS 3 EXCAVATION	109.00	0.00	109.00	CUYD	109.00	\$20.00	\$2,180.00
		0001	1520	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	268.00	0.00	268.00	SQYD	268.00	\$17.00	\$4,556.00
		0001	1530	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	822.00	0.00	822.00	SQYD	822.00	\$16.00	\$13,152.00
		0001	1540	4019905	MISC.OPTIONAL PAVEMENT - CHIPMAN	434.00	0.00	434.00	SQYD	434.00	\$192.00	\$83,328.00
		0001	1550	4019905	MISC.OPTIONAL PAVEMENT - MURRAY	388.00	0.00	388.00	SQYD	388.00	\$110.00	\$42,680.00
		0001	1560	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	1,688.10	377.10	2,065.20	TONS	2,065.20	\$95.00	\$196,194.00
		0001	1570	4071005	TACK COAT	1,459.00	-81.00	1,378.00	GAL	1,378.00	\$2.50	\$3,445.00
		0001	1580	4079912	MISC.MODIFIED BONDED ASPHALTIC CONCRETE PAVEMENT	92.00	-92.00	0.00	GAL	0.00	\$3.00	\$0.00
		0001	1590	6044011	PIPE COLLAR, TYPE A	1.00	0.00	1.00	EA	1.00	\$1,400.00	\$1,400.00
		0001	1600	6081000	CONCRETE MEDIAN	430.80	0.00	430.80	SQYD	430.80	\$65.55	\$28,238.94
		0001	1610	6081010	CONCRETE CURB RAMP	229.30	0.00	229.30	SQYD	229.30	\$127.27	\$29,183.01
		0001	1620	6081012	TRUNCATED DOMES	396.00	0.00	396.00	SQFT	396.00	\$17.65	\$6,989.40
		0001	1630	6083006	6 IN. CONCRETE MEDIAN STRIP	67.70	0.00	67.70	SQYD	67.70	\$161.45	\$10,930.16
		0001	1640	6086004	CONCRETE SIDEWALK, 4 IN.	1,484.60	0.00	1,484.60	SQYD	1,484.60	\$38.55	\$57,231.33
		0001	1650	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	896.00	0.00	896.00	LF	896.00	\$34.65	\$31,046.40
		0001	1660	6091052	CURB AND GUTTER TYPE B	802.00	0.00	802.00	LF	802.00	\$35.05	\$28,110.10
		0001	1670	6096010A	FURNISHING TYPE 1 ROCK DITCH LINER	3.00	0.00	3.00	CUYD	3.00	\$75.00	\$225.00
		0001	1680	6096041	PLACING TYPE 1 ROCK DITCH LINER	3.00	0.00	3.00	CUYD	3.00	\$75.00	\$225.00
		0001	1690	6097000	ROCK LINING	7.00	0.00	7.00	CUYD	7.00	\$95.00	\$665.00
		0001	1700	6099903	MISC.CURB AND GUTTER TYPE CG-1	522.00	0.00	522.00	LF	522.00	\$30.90	\$16,129.80
		0001	1710	6141120	CURVED VANE GRATE AND FRAME (2 FT. X 2 FT. OR 600MM X 600MM)	1.00	0.00	1.00	EA	1.00	\$1,050.00	\$1,050.00
		0001	1720	6143014	MANHOLE FRAME AND COVER, TYPE 4	1.00	0.00	1.00	EA	1.00	\$750.00	\$750.00





**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 6, 2022

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
211015-C03	J4P3009B	0001	1730	6161005	CONSTRUCTION SIGNS	339.00	0.00	339.00	SQFT	339.00	\$6.50	\$2,203.50
		0001	1740	6161025	CHANNELIZER (TRIM LINE)	189.00	0.00	189.00	EA	189.00	\$31.00	\$5,859.00
		0001	1750	6161030	TYPE III MOVEABLE BARRICADE	10.00	0.00	10.00	EA	10.00	\$185.00	\$1,850.00
		0001	1760	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	2.00	\$2,500.00	\$5,000.00
		0001	1770	6169902	MISC. TYPE II PEDESTRIAN BARRICADE	5.00	-5.00	0.00	EA	0.00	\$150.00	\$0.00
		0001	1780	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$110,000.00	\$110,000.00
		0001	1790	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	1.00	0.00	1.00	EA	0.00	\$600.00	\$0.00
		0001	1800	6200009	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	141.00	-141.00	0.00	LF	0.00	\$4.50	\$0.00
		0001	1810	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	462.00	0.00	462.00	LF	462.00	\$20.00	\$9,240.00
		0001	1820	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	96.00	0.00	96.00	LF	96.00	\$14.00	\$1,344.00
		0001	1830	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	23.00	-2.00	21.00	EA	21.00	\$275.00	\$5,775.00
		0001	1840	6200030	PREFORMED THERMOPLASTIC PAVEMENT MARKING, WORD (ONLY)	1.00	0.00	1.00	EA	1.00	\$450.00	\$450.00
		0001	1850	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	78.00	-11.00	67.00	EA	67.00	\$185.00	\$12,395.00
		0001	1860	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	5,606.00	-4,940.00	666.00	LF	666.00	\$2.00	\$1,332.00
		0001	1870	6205303B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW	2,561.00	-1,160.00	1,401.00	LF	1,401.00	\$2.00	\$2,802.00
		0001	1880	6205440A	TEMPORARY NON-REMOVABLE MARKING TAPE LEFT/RIGHT ARROW	8.00	0.00	8.00	EA	8.00	\$115.00	\$920.00
		0001	1890	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	3,951.00	863.00	4,814.00	LF	4,814.00	\$0.55	\$2,647.70
		0001	1900	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	2,361.00	463.00	2,824.00	LF	2,824.00	\$0.55	\$1,553.20
		0001	1910	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	333.00	68.00	401.00	LF	401.00	\$0.90	\$360.90
		0001	1920	6207001	PAVEMENT MARKING REMOVAL	630.00	620.00	1,250.00	LF	1,250.00	\$1.00	\$1,250.00
		0001	1930	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	10.00	-5.00	5.00	EA	5.00	\$115.00	\$575.00
		0001	1940	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	15,347.00	0.00	15,347.00	SQYD	15,347.00	\$3.00	\$46,041.00
		0001	1950	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	8.00	0.00	8.00	SQYD	8.00	\$5.00	\$40.00
		0001	1960	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$24,000.00	\$24,000.00
		0001	1970	7261015	15 IN. PIPE GROUP A	97.00	0.00	97.00	LF	97.00	\$80.00	\$7,760.00
		0001	1980	7261030	30 IN. PIPE GROUP A	15.00	0.00	15.00	LF	15.00	\$160.00	\$2,400.00
		0001	1990	7310048	PRECAST CONCRETE MANHOLE - 48 IN.	7.00	0.00	7.00	FT	7.00	\$625.00	\$4,375.00
		0001	2000	7311022	PRECAST CONCRETE DROP INLET 2 FT X 2 FT	6.00	0.00	6.00	FT	6.00	\$775.00	\$4,650.00
		0001	2010	7320615A	15 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	1.00	0.00	1.00	EA	1.00	\$1,950.00	\$1,950.00
		0001	2020	7320630A	30 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	1.00	0.00	1.00	EA	1.00	\$2,500.00	\$2,500.00
		0001	2030	8031000A	TURF TYPE TALL FESCUE SODDING	1,064.00	0.00	1,064.00	SQYD	980.00	\$5.65	\$5,537.00
		0001	2040	8051000A	SEEDING - COOL SEASON GRASSES	0.40	0.00	0.40	ACRE	0.40	\$1,600.00	\$640.00
		0001	2050	8061004	SEDIMENT TRAP ROCK	18.00	0.00	18.00	CUYD	0.00	\$90.00	\$0.00
		0001	2060	8061005	ROCK DITCH CHECK	188.00	0.00	188.00	LF	0.00	\$55.00	\$0.00
		0001	2070	8061007A	CURB INLET CHECK	5.00	0.00	5.00	EA	5.00	\$63.00	\$315.00
		0001	2080	8061016	SEDIMENT REMOVAL	53.00	0.00	53.00	CUYD	53.00	\$25.00	\$1,325.00
		0001	2090	8061019	SILT FENCE	793.00	0.00	793.00	LF	0.00	\$1.35	\$0.00
		0001	2100	8064128	TYPE 1 TURF REINFORCEMENT MAT	593.00	0.00	593.00	SQYD	0.00	\$1.95	\$0.00
		0020	2110	9011010	RELOCATED POLE	6.00	0.00	6.00	EA	6.00	\$800.00	\$4,800.00
		0020	2120	9011060	LIGHTING POLE, 45 FT. OR 13.5 M. TYPE AT DESIGN 1	1.00	0.00	1.00	EA	1.00	\$4,000.00	\$4,000.00
		0020	2130	9011115	BRACKET ARM, 15 FT. OR 4.6 M	1.00	0.00	1.00	EA	1.00	\$1,200.00	\$1,200.00
		0020	2140	9011312	LUMINAIRE, LED-B	7.00	0.00	7.00	EA	7.00	\$200.00	\$1,400.00
		0020	2150	9014004	CONDUIT, 4 IN. RIGID, PUSHED	136.00	0.00	136.00	LF	136.00	\$35.00	\$4,760.00
		0020	2160	9014502	CONDUIT, 2 IN. RIGID, EXTERNAL ON STRUCTURE	322.00	0.00	322.00	LF	322.00	\$60.00	\$19,320.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 6, 2022

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
211015-C03	J4P3009B	0020	2170	9015010	TRENCHING TYPE I	795.00	0.00	795.00	LF	795.00	\$6.00	\$4,770.00
		0020	2180	9016110	PULL BOX, PREFORMED CLASS 1	5.00	0.00	5.00	EA	5.00	\$355.00	\$1,775.00
		0020	2190	9017004	CABLE, 4 AWG 1 CONDUCTOR	1,110.00	0.00	1,110.00	LF	1,110.00	\$3.00	\$3,330.00
		0020	2200	9017008	CABLE, 8 AWG 1 CONDUCTOR	1,700.00	0.00	1,700.00	LF	1,700.00	\$2.50	\$4,250.00
		0020	2210	9017110	CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRACKET	120.00	0.00	120.00	LF	120.00	\$2.00	\$240.00
		0020	2220	9017407	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 8 AWG	920.00	0.00	920.00	LF	920.00	\$12.50	\$11,500.00
		0020	2230	9018245	POLE FOUNDATION (45 FT. OR 13.5 M MOUNTING HEIGHT)	4.00	0.00	4.00	EA	4.00	\$1,400.00	\$5,600.00
		0020	2240	9019902	MISC.LEE'S SUMMIT 40 FT. POLE FOUNDATION B40D SCREW-IN	3.00	0.00	3.00	EA	3.00	\$1,500.00	\$4,500.00
		0020	2250	9019902	MISC.LUMINAIRE, LED-A WALL PACK (INCLUDING HOUSING)	4.00	0.00	4.00	EA	4.00	\$1,200.00	\$4,800.00
		0020	2260	9019902	MISC.PULL BOX LID REPLACEMENT	1.00	0.00	1.00	EA	1.00	\$900.00	\$900.00
		0020	2270	9027200	CONDUIT, 2 IN., PUSHED WITH TRACER WIRE	410.00	0.00	410.00	LF	410.00	\$25.00	\$10,250.00
		0030	2280	9020211	SIGNAL HEAD, TYPE 1S	18.00	0.00	18.00	EA	18.00	\$175.00	\$3,150.00
		0030	2290	9020215	SIGNAL HEAD, TYPE 5S	1.00	0.00	1.00	EA	1.00	\$1,500.00	\$1,500.00
		0030	2300	9020513	SIGNAL HEAD, TYPE 3B	9.00	0.00	9.00	EA	9.00	\$975.00	\$8,775.00
		0030	2310	9020514	SIGNAL HEAD, TYPE 4B	3.00	0.00	3.00	EA	3.00	\$1,275.00	\$3,825.00
		0030	2320	9020833	SH-FLAT SHEET - SIGNAL SIGN	42.00	0.00	42.00	SQFT	42.00	\$80.00	\$3,360.00
		0030	2330	9020834	SIGNAL SIGN, MOUNTING HARDWARE	21.00	0.00	21.00	EA	21.00	\$60.00	\$1,260.00
		0030	2340	9022708	POST, SIGNAL 8 FT. OR 2.4 M	11.00	0.00	11.00	EA	11.00	\$1,325.00	\$14,575.00
		0030	2350	9022715	POST, SIGNAL 15 FT. OR 4.6 M	1.00	0.00	1.00	EA	1.00	\$1,750.00	\$1,750.00
		0030	2360	9023250	POST, TYPE C, 50 FT. ARM OR 15.2 M ARM	1.00	0.00	1.00	EA	1.00	\$15,000.00	\$15,000.00
		0030	2370	9024920	DETECTOR, PUSHBUTTON	18.00	0.00	18.00	EA	18.00	\$1,250.00	\$22,500.00
		0030	2380	9024975	VIDEO DETECTION SYSTEM	3.00	0.00	3.00	EA	3.00	\$24,000.00	\$72,000.00
		0030	2390	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	267.00	0.00	267.00	LF	267.00	\$17.50	\$4,672.50
		0030	2400	9025400	CONDUIT, 4 IN., TRENCH WITH TRACER WIRE	37.00	0.00	37.00	LF	37.00	\$13.00	\$481.00
		0030	2410	9027300	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	789.00	0.00	789.00	LF	789.00	\$32.00	\$25,248.00
		0030	2420	9028308	CABLE, 16 AWG 2 CONDUCTOR	3,450.00	0.00	3,450.00	LF	3,450.00	\$1.50	\$5,175.00
		0030	2430	9028310	CABLE, 16 AWG 5 CONDUCTOR	3,460.00	0.00	3,460.00	LF	3,460.00	\$2.00	\$6,920.00
		0030	2440	9028311	CABLE, 16 AWG 7 CONDUCTOR	2,110.00	0.00	2,110.00	LF	2,110.00	\$2.50	\$5,275.00
		0030	2450	9028811	PULL BOX, PREFORMED CLASS 2	13.00	-2.00	11.00	EA	11.00	\$1,750.00	\$19,250.00
		0030	2460	9028812	PULL BOX, PREFORMED CLASS 3	1.00	0.00	1.00	EA	1.00	\$1,825.00	\$1,825.00
		0030	2470	9029100	BASE, CONCRETE	11.80	0.00	11.80	CUYD	11.80	\$2,500.00	\$29,500.00
		0030	2480	9029902	MISC.POST, SIGNAL 4 FT.	3.00	0.00	3.00	EA	3.00	\$985.00	\$2,955.00
		0030	2490	9029902	MISC.PULL BOX CLASS 3 LID REPLACEMENT	1.00	0.00	1.00	EA	1.00	\$250.00	\$250.00
		0030	2500	9109902	MISC.CCTV CAMERA ASSEMBLY, INSTALLED	2.00	0.00	2.00	EA	2.00	\$8,000.00	\$16,000.00
		0040	2510	9031010	CONCRETE FOOTINGS, EMBEDDED	1.70	0.20	1.90	CUYD	1.90	\$1,300.00	\$2,470.00
		0040	2520	9031210	STRUCTURAL STEEL POSTS	1,520.00	0.00	1,520.00	LB	1,520.00	\$4.25	\$6,460.00
		0040	2530	9031270A	2 IN. PSST POST - 12 GA.	236.00	-53.00	183.00	LF	183.00	\$20.50	\$3,751.50
		0040	2540	9035004A	SH-FLAT SHEET	67.00	0.00	67.00	SQFT	67.00	\$23.50	\$1,574.50
		0040	2550	9035011A	ST-STRUCTURAL	318.00	0.00	318.00	SQFT	220.00	\$21.50	\$4,730.00
		0040	2560	9035069A	SHF-FLAT SHEET FLUORESCENT	18.00	0.00	18.00	SQFT	18.00	\$37.50	\$675.00
		0040	5009	9031271	POST ANCHOR FOR 2 IN. PSST - 12 GA.	0.00	21.00	21.00	LF	21.00	\$42.00	\$882.00
		0040	5010	9031273	POST ANCHOR FOR 2 IN. PSST - 7 GA.	0.00	21.00	21.00	LF	21.00	\$65.63	\$1,378.23
		0040	5011	9031280	2.5 IN. PSST POST - 12 GA.	0.00	27.00	27.00	LF	27.00	\$33.60	\$907.20
		0040	5012	9031281	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	0.00	6.00	6.00	LF	6.00	\$78.49	\$470.94
		0030	5013	9029901	MISC.PULL BOX HEIGHT ADJUSTMENT	0.00	1.00	1.00	LS	1.00	\$1,001.74	\$1,001.74
		0040	5014	9039902	MISC.SIGN RELOCATION	0.00	6.00	6.00	EA	6.00	\$246.75	\$1,480.50



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 6, 2022

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
211015-C03	J4P3009B	0020	5015	9019902	MISC.PULL BOX REMOVAL AND REPLACEMENT	0.00	2.00	2.00	EA	2.00	\$2,079.00	\$4,158.00
			5101	9029902	MISC.PULL BOX REMOVAL AND RELOCATION	0.00	1.00	1.00	EA	1.00	\$2,253.30	\$2,253.30
<b>Project J4P3009B - Total Value Posted to Date as of Report Generated Date</b>												<b>\$1,313,327.86</b>
<b>211015-C03 Overall - Total Value Posted to Date as of Report Generated Date</b>												<b>\$5,830,160.40</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on December 6, 2022

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

**The information below this line are details for Construction Signs (if applicable).**

No Data Available



## Line Item Adjustments by Estimate

Dec 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4P3009	0040	EMBANKMENT IN PLACE	Material		3	Apr 18, 2022	SYSTEM	\$12,020.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user vohsr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					3	Apr 18, 2022	SYSTEM	(\$12,020.00)						
					4	May 2, 2022	SYSTEM	\$12,020.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user vohsr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					4	May 2, 2022	SYSTEM	(\$12,020.00)						
					5	May 16, 2022	SYSTEM	\$12,020.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user vohsr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					5	May 16, 2022	SYSTEM	(\$12,020.00)						
					6	Jun 1, 2022	SYSTEM	\$12,020.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user vohsr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					6	Jun 1, 2022	SYSTEM	(\$12,020.00)						
					7	Jun 16, 2022	SYSTEM	\$12,020.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user vohsr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					7	Jun 16, 2022	SYSTEM	(\$12,020.00)						
					8	Jul 1, 2022	SYSTEM	\$63,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user vohsr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					8	Jul 1, 2022	SYSTEM	(\$63,400.00)						
					9	Jul 18, 2022	SYSTEM	\$72,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user raybol1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					9	Jul 18, 2022	SYSTEM	(\$72,520.00)						
					10	Aug 2, 2022	SYSTEM	\$72,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user vohsr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					10	Aug 2, 2022	SYSTEM	(\$72,520.00)						
					11	Aug 16, 2022	SYSTEM	\$72,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0060) due to user vohsr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					11	Aug 16, 2022	SYSTEM	(\$72,520.00)						
					12	Sep 2, 2022	SYSTEM	\$72,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user vohsr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					12	Sep 2, 2022	SYSTEM	(\$72,520.00)						
													<b>- Total</b>	<b>\$0.00</b>
													<b>Material - Total</b>	<b>\$0.00</b>
								<b>0040 - Total</b>	<b>\$0.00</b>					
J4P3009	0050	COMPACTING EMBANKMENT	Material		3	Apr 18, 2022	SYSTEM	\$272.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user vohsr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					3	Apr 18, 2022	SYSTEM	(\$272.50)						
					4	May 2, 2022	SYSTEM	\$272.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user vohsr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					4	May 2, 2022	SYSTEM	(\$272.50)						
					5	May 16, 2022	SYSTEM	\$272.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user vohsr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					5	May 16, 2022	SYSTEM	(\$272.50)						



## Line Item Adjustments by Estimate

Dec 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4P3009	0050	COMPACTING EMBANKMENT	Material		6	Jun 1, 2022	SYSTEM	\$272.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user vohsr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					6	Jun 1, 2022	SYSTEM	(\$272.50)	
					7	Jun 16, 2022	SYSTEM	\$272.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user vohsr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					7	Jun 16, 2022	SYSTEM	(\$272.50)	
					8	Jul 1, 2022	SYSTEM	\$4,010.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user vohsr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					8	Jul 1, 2022	SYSTEM	(\$4,010.00)	
					9	Jul 18, 2022	SYSTEM	\$7,222.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user raybol1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					9	Jul 18, 2022	SYSTEM	(\$7,222.50)	
					10	Aug 2, 2022	SYSTEM	\$13,235.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user vohsr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					10	Aug 2, 2022	SYSTEM	(\$13,235.00)	
					11	Aug 16, 2022	SYSTEM	\$13,235.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0061) due to user vohsr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					11	Aug 16, 2022	SYSTEM	(\$13,235.00)	
					12	Sep 2, 2022	SYSTEM	\$13,235.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user vohsr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					12	Sep 2, 2022	SYSTEM	(\$13,235.00)	
					<b>- Total</b>				
<b>Material - Total</b>								<b>\$0.00</b>	
<b>0050 - Total</b>								<b>\$0.00</b>	
J4P3009	0060	COMPACTING IN CUT	Material		8	Jul 1, 2022	SYSTEM	\$5,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user vohsr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					8	Jul 1, 2022	SYSTEM	(\$5,600.00)	
					9	Jul 18, 2022	SYSTEM	\$8,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user raybol1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					9	Jul 18, 2022	SYSTEM	(\$8,400.00)	
					10	Aug 2, 2022	SYSTEM	\$11,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user vohsr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					10	Aug 2, 2022	SYSTEM	(\$11,200.00)	
					11	Aug 16, 2022	SYSTEM	\$11,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0062) due to user vohsr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					11	Aug 16, 2022	SYSTEM	(\$11,200.00)	
					12	Sep 2, 2022	SYSTEM	\$11,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user vohsr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					12	Sep 2, 2022	SYSTEM	(\$11,200.00)	
<b>- Total</b>								<b>\$0.00</b>	
<b>Material - Total</b>								<b>\$0.00</b>	
<b>0060 - Total</b>								<b>\$0.00</b>	
J4P3009	0090	TYPE 5	Material		2	Apr 4,	SYSTEM	\$10,271.25	This adjustment offsets the original system-generated Material Payment



## Line Item Adjustments by Estimate

Dec 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J4P3009	0090	AGGREGATE FOR BASE	Material			2022			Estimate Item Adjustment (0002) due to user vohrs1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					2	Apr 4, 2022	SYSTEM	(\$10,271.25)				
					3	Apr 18, 2022	SYSTEM	\$23,941.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user vohrs1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
					3	Apr 18, 2022	SYSTEM	(\$23,941.50)				
					<b>- Total</b>					<b>\$0.00</b>		
	<b>Material - Total</b>					<b>\$0.00</b>						
	<b>0090 - Total</b>					<b>\$0.00</b>						
	0100	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material		5	May 16, 2022	SYSTEM	\$6,990.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user vohrs1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
					5	May 16, 2022	SYSTEM	(\$6,990.00)				
					<b>- Total</b>					<b>\$0.00</b>		
					<b>Material - Total</b>					<b>\$0.00</b>		
	<b>0100 - Total</b>					<b>\$0.00</b>						
	0110	MISC. AGGREGATE FOR BASE	Material		7	Jun 16, 2022	SYSTEM	(\$51,007.00)				
					8	Jul 1, 2022	SYSTEM	\$51,007.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user vohrs1 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
					8	Jul 1, 2022	SYSTEM	(\$51,007.00)				
9					Jul 18, 2022	SYSTEM	\$51,007.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user raybol1 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
9					Jul 18, 2022	SYSTEM	(\$51,007.00)					
10					Aug 2, 2022	SYSTEM	\$128,876.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user vohrs1 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
10					Aug 2, 2022	SYSTEM	(\$128,876.00)					
11					Aug 16, 2022	SYSTEM	\$128,876.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0063) due to user vohrs1 overriding Payment Estimate Exception 5 on the current Payment Estimate.				
11					Aug 16, 2022	SYSTEM	(\$128,876.00)					
<b>- Total</b>							<b>(\$51,007.00)</b>					
<b>Material - Total</b>							<b>(\$51,007.00)</b>					
						MaterialCredit		8	Jul 1, 2022	SYSTEM	\$51,007.00	
<b>- Total</b>								<b>\$51,007.00</b>				
<b>MaterialCredit - Total</b>					<b>\$51,007.00</b>							
<b>0110 - Total</b>					<b>\$0.00</b>							
0120	TYPE A2 SHOULDER	Other Item Adjustment	ACAD	8	Jul 1, 2022	vohrs1	\$1,787.70	This Adjustment is being made for the Bit Base lift for the Type A2 Shoulder for the pavement South of the bridge.				
				11	Aug 17, 2022	vohrs1	\$2,827.28	AC Adjustment for BB JUL-22 Period 2.				
				11	Aug 17, 2022	vohrs1	\$1,627.42	Corrected AC adjustment for BB E JUN-22 Period 2				
				11	Aug 16, 2022	vohrs1	(\$1,787.70)	This adjustment is being made to correct the adjustment made on Estimate 8.				
				<b>ACAD - Total</b>					<b>\$4,454.70</b>			
<b>Other Item Adjustment - Total</b>					<b>\$4,454.70</b>							
<b>0120 - Total</b>					<b>\$4,454.70</b>							
0130	MISC.	Material		4	May 2, 2022	SYSTEM	\$24,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user vohrs1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
				4	May 2, 2022	SYSTEM	(\$24,000.00)					



## Line Item Adjustments by Estimate

Dec 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4P3009	0130	MISC.	Material			2022								
					5	May 16, 2022	SYSTEM	\$46,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user vohrs1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					5	May 16, 2022	SYSTEM	(\$46,600.00)						
					6	Jun 1, 2022	SYSTEM	\$46,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user vohrs1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					6	Jun 1, 2022	SYSTEM	(\$46,600.00)						
					7	Jun 16, 2022	SYSTEM	\$46,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user vohrs1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					7	Jun 16, 2022	SYSTEM	(\$46,600.00)						
					8	Jul 1, 2022	SYSTEM	\$46,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user vohrs1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					8	Jul 1, 2022	SYSTEM	(\$46,600.00)						
					9	Jul 18, 2022	SYSTEM	\$46,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user raybo1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					9	Jul 18, 2022	SYSTEM	(\$46,600.00)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
					<b>0130 - Total</b>								<b>\$0.00</b>	
0140		MISC.	Material		2	Apr 4, 2022	SYSTEM	\$37,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user vohrs1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					2	Apr 4, 2022	SYSTEM	(\$37,350.00)						
					3	Apr 18, 2022	SYSTEM	\$103,080.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user vohrs1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					3	Apr 18, 2022	SYSTEM	(\$103,080.00)						
					4	May 2, 2022	SYSTEM	\$103,080.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user vohrs1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					4	May 2, 2022	SYSTEM	(\$103,080.00)						
					5	May 16, 2022	SYSTEM	\$103,080.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user vohrs1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					5	May 16, 2022	SYSTEM	(\$103,080.00)						
					6	Jun 1, 2022	SYSTEM	\$103,080.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user vohrs1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					6	Jun 1, 2022	SYSTEM	(\$103,080.00)						
					7	Jun 16, 2022	SYSTEM	\$103,080.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user vohrs1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					7	Jun 16, 2022	SYSTEM	(\$103,080.00)						
					8	Jul 1, 2022	SYSTEM	\$103,080.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user vohrs1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					8	Jul 1, 2022	SYSTEM	(\$103,080.00)						
					9	Jul 18, 2022	SYSTEM	\$103,080.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user vohrs1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					9	Jul 18, 2022	SYSTEM	(\$103,080.00)						





## Line Item Adjustments by Estimate

Dec 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J4P3009	0140	MISC.	Material			2022						
				- Total							\$0.00	
				Material - Total							\$0.00	
	<b>0140 - Total</b>								<b>\$0.00</b>			
	0150	MISC.	Other Item Adjustment	ACAD	8	Jul 1, 2022	vohrs1	\$11,167.45	This adjustment is being made for the SP 190 C asphalt placed on the south side of the bridge.			
					8	Jul 1, 2022	vohrs1	\$4,209.06	This adjustment is being made for the SP 190 C asphalt placed on the south side of the bridge.			
					11	Aug 17, 2022	vohrs1	\$8,621.83	AC Adjustment for AUG-22 First Period SP-190B.			
					11	Aug 17, 2022	vohrs1	\$21,106.92	AC Adjustment for JUL-22 Second Period SP-190C.			
					11	Aug 16, 2022	vohrs1	\$8,960.71	AC Adjustment for SP-125C AUG-22 First Period			
					11	Aug 17, 2022	vohrs1	(\$4,209.06)	AC Adjustment for SP190B was incorrectly Labeled as SP190C on Estimate 8. This adjustment is correcting that comment.			
					11	Aug 17, 2022	vohrs1	(\$11,167.45)	AC Adjustment for SP190C was incorrectly calculated on Estimate 8. This adjustment is correcting that adjustment.			
					11	Aug 17, 2022	vohrs1	\$4,209.06	Corrected AC Adjustment for JUN-22 Second Period SP-190B From Estimate 8.			
					11	Aug 17, 2022	vohrs1	\$11,601.34	Corrected AC Adjustment for JUN-22 Second Period SP-190C.			
					18	Nov 30, 2022	raybol1	\$4,372.66	Corrected AC adjustment for asphalt placed on June 30th, 2022.			
					18	Nov 30, 2022	raybol1	(\$4,209.06)	This adjustment is being made to correct the adjustment made on Estimate 11.			
ACAD - Total							\$54,663.46					
Other Item Adjustment - Total							\$54,663.46					
<b>0150 - Total</b>								<b>\$54,663.46</b>				
0160	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Other Item Adjustment	ACAD	4	May 2, 2022	vohrs1	\$1,167.05	Asphalt Cement Price Adjustment for Line 0180, April 2022				
				18	Nov 30, 2022	raybol1	\$1,332.52	Corrected AC adjustment for asphalt placed on April 18th, 2022.				
				18	Nov 30, 2022	raybol1	(\$1,167.05)	This adjustment is being made to correct the adjustment made on Estimate 4.				
				ACAD - Total							\$1,332.52	
Other Item Adjustment - Total							\$1,332.52					
<b>0160 - Total</b>								<b>\$1,332.52</b>				
0180	CONCRETE APPROACH PAVEMENT	Material		9	Jul 18, 2022	SYSTEM	\$41,246.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user vohrs1 overriding Payment Estimate Exception 20 on the current Payment Estimate.				
				9	Jul 18, 2022	SYSTEM	(\$41,246.28)					
				10	Aug 2, 2022	SYSTEM	\$41,246.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user vohrs1 overriding Payment Estimate Exception 12 on the current Payment Estimate.				
				10	Aug 2, 2022	SYSTEM	(\$41,246.28)					
				11	Aug 16, 2022	SYSTEM	\$41,246.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0064) due to user vohrs1 overriding Payment Estimate Exception 12 on the current Payment Estimate.				
				11	Aug 16, 2022	SYSTEM	(\$41,246.28)					
				12	Sep 2, 2022	SYSTEM	\$41,246.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user vohrs1 overriding Payment Estimate Exception 11 on the current Payment Estimate.				
				12	Sep 2, 2022	SYSTEM	(\$41,246.28)					
				13	Sep 16, 2022	SYSTEM	\$41,246.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user raybol1 overriding Payment Estimate Exception 6 on the current Payment Estimate.				
				13	Sep 16, 2022	SYSTEM	(\$41,246.28)					
				14	Oct 3, 2022	SYSTEM	\$41,246.28	This adjustment offsets the original system-generated Material Payment				



## Line Item Adjustments by Estimate

Dec 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J4P3009	0180	CONCRETE APPROACH PAVEMENT	Material			2022			Estimate Item Adjustment (0003) due to user raybol1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
					14	Oct 3, 2022	SYSTEM	(\$41,246.28)		
					<b>- Total</b>					<b>\$0.00</b>
					<b>Material - Total</b>					<b>\$0.00</b>
					<b>0180 - Total</b>					<b>\$0.00</b>
J4P3009	0190	PIPE COLLAR, TYPE A	Material		4	May 2, 2022	SYSTEM	\$3,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user vohrs1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
					4	May 2, 2022	SYSTEM	(\$3,300.00)		
					5	May 16, 2022	SYSTEM	\$3,300.00		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user vohrs1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					5	May 16, 2022	SYSTEM	(\$3,300.00)		
					<b>- Total</b>					<b>\$0.00</b>
<b>Material - Total</b>				<b>\$0.00</b>						
<b>0190 - Total</b>				<b>\$0.00</b>						
J4P3009	0200	AGGR. BEDDING FOR 3 - STRAND GUARD CABLE	Material		11	Aug 16, 2022	SYSTEM	\$3,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0059) due to user vohrs1 overriding Payment Estimate Exception 19 on the current Payment Estimate.	
					11	Aug 16, 2022	SYSTEM	(\$3,720.00)		
					<b>- Total</b>					<b>\$0.00</b>
<b>Material - Total</b>				<b>\$0.00</b>						
<b>0200 - Total</b>				<b>\$0.00</b>						
J4P3009	0210	MODIFIED CONCRETE GUTTER TYPE B	Material		6	Jun 1, 2022	SYSTEM	\$14,064.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user vohrs1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
					6	Jun 1, 2022	SYSTEM	(\$14,064.00)		
					7	Jun 16, 2022	SYSTEM	\$23,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user vohrs1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
					7	Jun 16, 2022	SYSTEM	(\$23,520.00)		
					8	Jul 1, 2022	SYSTEM	\$23,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user vohrs1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	
					8	Jul 1, 2022	SYSTEM	(\$23,520.00)		
					9	Jul 18, 2022	SYSTEM	\$23,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user vohrs1 overriding Payment Estimate Exception 27 on the current Payment Estimate.	
					9	Jul 18, 2022	SYSTEM	(\$23,520.00)		
					10	Aug 2, 2022	SYSTEM	\$23,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user vohrs1 overriding Payment Estimate Exception 18 on the current Payment Estimate.	
					10	Aug 2, 2022	SYSTEM	(\$23,520.00)		
					11	Aug 16, 2022	SYSTEM	\$23,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0065) due to user vohrs1 overriding Payment Estimate Exception 22 on the current Payment Estimate.	
					11	Aug 16, 2022	SYSTEM	(\$23,520.00)		
					12	Sep 2, 2022	SYSTEM	\$23,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user vohrs1 overriding Payment Estimate Exception 20 on the current Payment Estimate.	
					12	Sep 2, 2022	SYSTEM	(\$23,520.00)		
					<b>- Total</b>				<b>\$0.00</b>	
<b>Material - Total</b>				<b>\$0.00</b>						



## Line Item Adjustments by Estimate

Dec 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks						
J4P3009	<b>0210 - Total</b>								<b>\$0.00</b>						
	0220	MISC. FENCING	Material			11	Aug 16, 2022	SYSTEM	\$44,685.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0066) due to user vohsr1 overriding Payment Estimate Exception 24 on the current Payment Estimate.					
						11	Aug 16, 2022	SYSTEM	(\$44,685.00)						
						12	Sep 2, 2022	SYSTEM	\$44,685.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user vohsr1 overriding Payment Estimate Exception 22 on the current Payment Estimate.					
						12	Sep 2, 2022	SYSTEM	(\$44,685.00)						
						13	Sep 16, 2022	SYSTEM	\$44,685.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user raybol1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
						13	Sep 16, 2022	SYSTEM	(\$44,685.00)						
	<b>- Total</b>								<b>\$0.00</b>						
	<b>Material - Total</b>								<b>\$0.00</b>						
	<b>0220 - Total</b>								<b>\$0.00</b>						
	0230	CONCRETE MEDIAN	Material			13	Sep 16, 2022	SYSTEM	\$1,117.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user raybol1 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
						13	Sep 16, 2022	SYSTEM	(\$1,117.90)						
						14	Oct 3, 2022	SYSTEM	\$1,117.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user raybol1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
						14	Oct 3, 2022	SYSTEM	(\$1,117.90)						
						<b>- Total</b>								<b>\$0.00</b>	
						<b>Material - Total</b>								<b>\$0.00</b>	
	<b>0230 - Total</b>								<b>\$0.00</b>						
	0330	DIRECTIONAL INDICATOR BARRICADE	Other Item Adjustment	OTHR		14	Oct 3, 2022	raybol1	(\$3,105.00)	Deducting for accidental pay of 23 DIBS @ \$135.00/EA.					
						15	Oct 17, 2022	raybol1	\$3,105.00	A line adjustment was made on Estimate 0014 to deduct for accidental pay of 23 DIBS @ \$135/EA. This is to zero out this adjustment. The actual line item quantity was corrected on this estimate.					
						<b>OTHR - Total</b>								<b>\$0.00</b>	
						<b>Other Item Adjustment - Total</b>								<b>\$0.00</b>	
	<b>0330 - Total</b>								<b>\$0.00</b>						
	0350	CMS W/O COMMUNICATION INTERFACE, CONT F/	Material			1	Mar 18, 2022	SYSTEM	\$19,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user vohsr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
						1	Mar 18, 2022	SYSTEM	(\$19,000.00)						
						<b>- Total</b>								<b>\$0.00</b>	
	<b>Material - Total</b>								<b>\$0.00</b>						
	<b>0350 - Total</b>								<b>\$0.00</b>						
	0370	CONCRETE TRAFFIC BARRIER, TYPE C	Material			8	Jul 1, 2022	SYSTEM	\$29,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user vohsr1 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
						8	Jul 1, 2022	SYSTEM	(\$29,800.00)						
						9	Jul 18, 2022	SYSTEM	\$29,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user vohsr1 overriding Payment Estimate Exception 32 on the current Payment Estimate.					
9						Jul 18, 2022	SYSTEM	(\$29,800.00)							
10						Aug 2, 2022	SYSTEM	\$35,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user vohsr1 overriding Payment Estimate Exception 23 on the current Payment Estimate.						
10						Aug 2, 2022	SYSTEM	(\$35,400.00)							
11						Aug 16, 2022	SYSTEM	\$35,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0067) due to user vohsr1 overriding Payment						



## Line Item Adjustments by Estimate

Dec 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4P3009	0370	CONCRETE TRAFFIC BARRIER, TYPE C	Material						Estimate Exception 33 on the current Payment Estimate.					
					11	Aug 16, 2022	SYSTEM	(\$35,400.00)						
					12	Sep 2, 2022	SYSTEM	\$35,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user vohrs1 overriding Payment Estimate Exception 37 on the current Payment Estimate.					
					12	Sep 2, 2022	SYSTEM	(\$35,400.00)						
					13	Sep 16, 2022	SYSTEM	\$35,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user raybol1 overriding Payment Estimate Exception 17 on the current Payment Estimate.					
					13	Sep 16, 2022	SYSTEM	(\$35,400.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0370 - Total								\$0.00	
					J4P3009	0520	SEPARATION GEOTEXTILE	Material		11	Aug 16, 2022	SYSTEM	\$3,771.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0068) due to user vohrs1 overriding Payment Estimate Exception 35 on the current Payment Estimate.
11	Aug 16, 2022	SYSTEM	(\$3,771.00)											
12	Sep 2, 2022	SYSTEM	\$3,771.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user vohrs1 overriding Payment Estimate Exception 39 on the current Payment Estimate.										
12	Sep 2, 2022	SYSTEM	(\$3,771.00)											
13	Sep 16, 2022	SYSTEM	\$3,771.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user raybol1 overriding Payment Estimate Exception 18 on the current Payment Estimate.										
13	Sep 16, 2022	SYSTEM	(\$3,771.00)											
- Total										\$0.00				
Material - Total										\$0.00				
0520 - Total								\$0.00						
J4P3009	0660	SILT FENCE	Material		4	May 2, 2022	SYSTEM	\$850.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user vohrs1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					4	May 2, 2022	SYSTEM	(\$850.50)						
					- Total								\$0.00	
					Material - Total								\$0.00	
0660 - Total								\$0.00						
J4P3009	0690	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile		11	Aug 16, 2022	SYSTEM	(\$33,387.55)	Payment Estimate Item Adjustment generated Stockpile Transaction					
					- Total								(\$33,387.55)	
					Construction Stockpile - Total								(\$33,387.55)	
					Construction Stockpile STMI		4	May 2, 2022	SYSTEM	\$33,968.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total								\$33,968.00			
			Construction Stockpile STMI - Total								\$33,968.00			
			Material				11	Aug 16, 2022	SYSTEM	\$45,297.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0069) due to user vohrs1 overriding Payment Estimate Exception 15 on the current Payment Estimate.			
					11	Aug 16, 2022	SYSTEM	(\$45,297.00)						
					12	Sep 2, 2022	SYSTEM	\$45,297.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user vohrs1 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					12	Sep 2, 2022	SYSTEM	(\$45,297.00)						
			- Total								\$0.00			
			Material - Total								\$0.00			
0690 - Total								\$580.45						



## Line Item Adjustments by Estimate

Dec 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J4P3009	0700	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile		11	Aug 16, 2022	SYSTEM	(\$1,851.85)	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							(\$1,851.85)	
			<b>Construction Stockpile - Total</b>							(\$1,851.85)	
			Construction Stockpile STMI		4	May 2, 2022	SYSTEM	\$1,851.85	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							\$1,851.85	
			<b>Construction Stockpile STMI - Total</b>							\$1,851.85	
			Material		11	Aug 16, 2022	SYSTEM	\$15,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0070) due to user vohsr1 overriding Payment Estimate Exception 16 on the current Payment Estimate.		
					11	Aug 16, 2022	SYSTEM	(\$15,000.00)			
					12	Sep 2, 2022	SYSTEM	\$15,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user vohsr1 overriding Payment Estimate Exception 15 on the current Payment Estimate.		
					12	Sep 2, 2022	SYSTEM	(\$15,000.00)			
	- Total							\$0.00			
	<b>Material - Total</b>							\$0.00			
	<b>0700 - Total</b>							\$0.00			
	0710	MGS END ANCHOR	Construction Stockpile		11	Aug 16, 2022	SYSTEM	(\$830.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							(\$830.00)	
			<b>Construction Stockpile - Total</b>							(\$830.00)	
			Construction Stockpile STMI		4	May 2, 2022	SYSTEM	\$830.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							\$830.00	
			<b>Construction Stockpile STMI - Total</b>							\$830.00	
			Material		11	Aug 16, 2022	SYSTEM	\$950.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0071) due to user vohsr1 overriding Payment Estimate Exception 17 on the current Payment Estimate.		
				11	Aug 16, 2022	SYSTEM	(\$950.00)				
				12	Sep 2, 2022	SYSTEM	\$950.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user vohsr1 overriding Payment Estimate Exception 16 on the current Payment Estimate.			
				12	Sep 2, 2022	SYSTEM	(\$950.00)				
- Total							\$0.00				
<b>Material - Total</b>							\$0.00				
<b>0710 - Total</b>							\$0.00				
0720	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		11	Aug 16, 2022	SYSTEM	(\$7,520.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
		- Total							(\$7,520.00)		
		<b>Construction Stockpile - Total</b>							(\$7,520.00)		
		Construction Stockpile STMI		4	May 2, 2022	SYSTEM	\$7,520.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
		- Total							\$7,520.00		
		<b>Construction Stockpile STMI - Total</b>							\$7,520.00		
		Material		11	Aug 16, 2022	SYSTEM	\$10,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0072) due to user vohsr1 overriding Payment Estimate Exception 18 on the current Payment Estimate.			
				11	Aug 16, 2022	SYSTEM	(\$10,800.00)				
				12	Sep 2, 2022	SYSTEM	\$10,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user vohsr1 overriding Payment Estimate Exception 17 on the current Payment Estimate.			
				12	Sep 2, 2022	SYSTEM	(\$10,800.00)				
- Total							\$0.00				
<b>Material - Total</b>							\$0.00				



## Line Item Adjustments by Estimate

Dec 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks																		
J4P3009	<b>0720 - Total</b>								<b>\$0.00</b>																		
	0730	MISC. GUARDRAIL ITEM	Construction Stockpile		8	Jul 1, 2022	SYSTEM	(\$3,300.00)	Payment Estimate Item Adjustment generated Stockpile Transaction																		
				<b>- Total</b>						<b>(\$3,300.00)</b>																	
			<b>Construction Stockpile - Total</b>								<b>(\$3,300.00)</b>																
			Construction Stockpile STMl		2	Apr 4, 2022	SYSTEM	\$3,300.00	Payment Estimate Item Adjustment generated Stockpile Transaction																		
				<b>- Total</b>						<b>\$3,300.00</b>																	
			<b>Construction Stockpile STMl - Total</b>								<b>\$3,300.00</b>																
			Material		8	Jul 1, 2022	SYSTEM	\$10,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user vohsr1 overriding Payment Estimate Exception 10 on the current Payment Estimate.																		
										(\$10,000.00)																	
											Jul 18, 2022	SYSTEM	\$10,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user vohsr1 overriding Payment Estimate Exception 26 on the current Payment Estimate.													
															(\$10,000.00)												
																Jul 18, 2022	SYSTEM	\$10,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user vohsr1 overriding Payment Estimate Exception 17 on the current Payment Estimate.								
																				(\$10,000.00)							
		Aug 2, 2022		SYSTEM																	\$20,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0073) due to user vohsr1 overriding Payment Estimate Exception 20 on the current Payment Estimate.					
																							(\$20,000.00)				
																								Aug 16, 2022	SYSTEM	\$20,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user vohsr1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
			Sep 2, 2022		SYSTEM	\$20,000.00																					
							(\$20,000.00)																				
	<b>- Total</b>							<b>\$0.00</b>																			
	<b>Material - Total</b>								<b>\$0.00</b>																		
	<b>0730 - Total</b>								<b>\$0.00</b>																		
	0740							MISC. GUARDRAIL ITEM	Construction Stockpile		11	Aug 16, 2022	SYSTEM	(\$21,968.00)	Payment Estimate Item Adjustment generated Stockpile Transaction												
		<b>- Total</b>		<b>(\$21,968.00)</b>																							
		<b>Construction Stockpile - Total</b>								<b>(\$21,968.00)</b>																	
		Construction Stockpile STMl							2	Apr 4, 2022	SYSTEM	\$21,968.00	Payment Estimate Item Adjustment generated Stockpile Transaction														
				<b>- Total</b>										<b>\$21,968.00</b>													
		<b>Construction Stockpile STMl - Total</b>								<b>\$21,968.00</b>																	
		Material		11	Aug 16, 2022	SYSTEM	\$30,144.00		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0074) due to user vohsr1 overriding Payment Estimate Exception 21 on the current Payment Estimate.																		
										(\$30,144.00)																	
											Sep 2, 2022	SYSTEM	\$30,144.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user vohsr1 overriding Payment Estimate Exception 19 on the current Payment Estimate.													
															(\$30,144.00)												
		<b>- Total</b>		<b>\$0.00</b>																							
		<b>Material - Total</b>								<b>\$0.00</b>																	
	<b>0740 - Total</b>								<b>\$0.00</b>																		
0750	SUBSTRUCTURE REPAIR (FORMED)	Material		12	Sep 2, 2022	SYSTEM	\$11,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user vohsr1 overriding Payment Estimate Exception 60 on the current Payment Estimate.																			
									(\$11,250.00)																		
										Sep 16, 2022	SYSTEM	\$11,250.00	This adjustment offsets the original system-generated Material Payment														



## Line Item Adjustments by Estimate

Dec 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J4P3009	0750	SUBSTRUCTURE REPAIR (FORMED)	Material			2022			Estimate Item Adjustment (0006) due to user raybol1 overriding Payment Estimate Exception 37 on the current Payment Estimate.	
					13	Sep 16, 2022	SYSTEM	(\$11,250.00)		
					<b>- Total</b>			<b>\$0.00</b>		
					<b>Material - Total</b>			<b>\$0.00</b>		
	<b>0750 - Total</b>			<b>\$0.00</b>						
	0760	PROTECTIVE COATING - CONCRETE BENTS AND	Material		14	Oct 3, 2022	SYSTEM	\$1,762.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user raybol1 overriding Payment Estimate Exception 12 on the current Payment Estimate.	
					14	Oct 3, 2022	SYSTEM	(\$1,762.00)		
					15	Oct 17, 2022	SYSTEM	\$1,762.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user raybol1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
					15	Oct 17, 2022	SYSTEM	(\$1,762.00)		
					16	Nov 2, 2022	SYSTEM	\$1,762.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user raybol1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
					16	Nov 2, 2022	SYSTEM	(\$1,762.00)		
					<b>- Total</b>			<b>\$0.00</b>		
					<b>Material - Total</b>			<b>\$0.00</b>		
	<b>0760 - Total</b>			<b>\$0.00</b>						
	0770	CONCRETE FOOTINGS, EMBEDDED	Material		12	Sep 2, 2022	SYSTEM	\$728.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user vohsr1 overriding Payment Estimate Exception 72 on the current Payment Estimate.	
					12	Sep 2, 2022	SYSTEM	(\$728.00)		
					13	Sep 16, 2022	SYSTEM	\$728.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user raybol1 overriding Payment Estimate Exception 53 on the current Payment Estimate.	
					13	Sep 16, 2022	SYSTEM	(\$728.00)		
					<b>- Total</b>			<b>\$0.00</b>		
					<b>Material - Total</b>			<b>\$0.00</b>		
<b>0770 - Total</b>			<b>\$0.00</b>							
0790	2 IN. PSST POST - 12 GA.	Construction Stockpile		16	Nov 2, 2022	SYSTEM	(\$311.75)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				<b>- Total</b>			<b>(\$311.75)</b>			
		<b>Construction Stockpile - Total</b>			<b>(\$311.75)</b>					
		Construction Stockpile STMI		11	Aug 16, 2022	SYSTEM	\$311.75	Payment Estimate Item Adjustment generated Stockpile Transaction		
				<b>- Total</b>			<b>\$311.75</b>			
		<b>Construction Stockpile STMI - Total</b>			<b>\$311.75</b>					
		Material		16	Nov 2, 2022	SYSTEM	\$594.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user raybol1 overriding Payment Estimate Exception 15 on the current Payment Estimate.		
				16	Nov 2, 2022	SYSTEM	(\$594.50)			
		<b>- Total</b>			<b>\$0.00</b>					
		<b>Material - Total</b>			<b>\$0.00</b>					
<b>0790 - Total</b>			<b>\$0.00</b>							
0810	SH-FLAT SHEET	Construction Stockpile		16	Nov 2, 2022	SYSTEM	(\$240.30)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				<b>- Total</b>			<b>(\$240.30)</b>			
		<b>Construction Stockpile - Total</b>			<b>(\$240.30)</b>					
		Construction Stockpile STMI		11	Aug 16, 2022	SYSTEM	\$240.30	Payment Estimate Item Adjustment generated Stockpile Transaction		
				<b>- Total</b>			<b>\$240.30</b>			
<b>Construction Stockpile STMI - Total</b>			<b>\$240.30</b>							



## Line Item Adjustments by Estimate

Dec 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4P3009	<b>0810 - Total</b>							<b>\$0.00</b>	
	0820	ST-STRUCTURAL	Construction Stockpile		16	Nov 2, 2022	SYSTEM	(\$1,072.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
								<b>- Total</b>	<b>(\$1,072.00)</b>
			<b>Construction Stockpile - Total</b>					<b>(\$1,072.00)</b>	
			Construction Stockpile STM		11	Aug 16, 2022	SYSTEM	\$1,072.00	Payment Estimate Item Adjustment generated Stockpile Transaction
								<b>- Total</b>	<b>\$1,072.00</b>
			<b>Construction Stockpile STM - Total</b>					<b>\$1,072.00</b>	
	<b>0820 - Total</b>							<b>\$0.00</b>	
	0830	SHF-FLAT SHEET FLUORESCENT	Construction Stockpile		16	Nov 2, 2022	SYSTEM	(\$196.20)	Payment Estimate Item Adjustment generated Stockpile Transaction
								<b>- Total</b>	<b>(\$196.20)</b>
			<b>Construction Stockpile - Total</b>					<b>(\$196.20)</b>	
			Construction Stockpile STM		11	Aug 16, 2022	SYSTEM	\$196.20	Payment Estimate Item Adjustment generated Stockpile Transaction
								<b>- Total</b>	<b>\$196.20</b>
			<b>Construction Stockpile STM - Total</b>					<b>\$196.20</b>	
	<b>0830 - Total</b>							<b>\$0.00</b>	
	0840	CCTV POLE FOUNDATION, 45 FT OR 13.7M MOU	Material		4	May 2, 2022	SYSTEM	\$8,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user vohsr1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					4	May 2, 2022	SYSTEM	(\$8,500.00)	
					5	May 16, 2022	SYSTEM	\$8,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user vohsr1 overriding Payment Estimate Exception 43 on the current Payment Estimate.
					5	May 16, 2022	SYSTEM	(\$8,500.00)	
					6	Jun 1, 2022	SYSTEM	\$8,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user vohsr1 overriding Payment Estimate Exception 40 on the current Payment Estimate.
					6	Jun 1, 2022	SYSTEM	(\$8,500.00)	
					7	Jun 16, 2022	SYSTEM	\$8,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user vohsr1 overriding Payment Estimate Exception 48 on the current Payment Estimate.
					7	Jun 16, 2022	SYSTEM	(\$8,500.00)	
					8	Jul 1, 2022	SYSTEM	\$8,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user vohsr1 overriding Payment Estimate Exception 50 on the current Payment Estimate.
					8	Jul 1, 2022	SYSTEM	(\$8,500.00)	
					9	Jul 18, 2022	SYSTEM	\$8,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user vohsr1 overriding Payment Estimate Exception 71 on the current Payment Estimate.
					9	Jul 18, 2022	SYSTEM	(\$8,500.00)	
					10	Aug 2, 2022	SYSTEM	\$8,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user vohsr1 overriding Payment Estimate Exception 54 on the current Payment Estimate.
					10	Aug 2, 2022	SYSTEM	(\$8,500.00)	
					11	Aug 16, 2022	SYSTEM	\$8,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0075) due to user vohsr1 overriding Payment Estimate Exception 61 on the current Payment Estimate.
					11	Aug 16, 2022	SYSTEM	(\$8,500.00)	
					12	Sep 2, 2022	SYSTEM	\$8,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user vohsr1 overriding Payment Estimate Exception 74 on the current Payment Estimate.
					12	Sep 2, 2022	SYSTEM	(\$8,500.00)	
					13	Sep 16, 2022	SYSTEM	\$8,500.00	This adjustment offsets the original system-generated Material Payment





## Line Item Adjustments by Estimate

Dec 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J4P3009	0840	CCTV POLE FOUNDATION, 45 FT OR 13.7M MOU	Material			2022			Estimate Item Adjustment (0008) due to user raybol1 overriding Payment Estimate Exception 55 on the current Payment Estimate.	
					13	Sep 16, 2022	SYSTEM	(\$8,500.00)		
					14	Oct 3, 2022	SYSTEM	\$8,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user raybol1 overriding Payment Estimate Exception 25 on the current Payment Estimate.	
					14	Oct 3, 2022	SYSTEM	(\$8,500.00)		
					15	Oct 17, 2022	SYSTEM	\$8,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user raybol1 overriding Payment Estimate Exception 19 on the current Payment Estimate.	
					15	Oct 17, 2022	SYSTEM	(\$8,500.00)		
					<b>- Total</b>					
	<b>Material - Total</b>								<b>\$0.00</b>	
	<b>0840 - Total</b>								<b>\$0.00</b>	
	0850	CONDUIT, 2 IN., RIGID, IN TRENCH	Material		2	Apr 4, 2022	SYSTEM	\$3,064.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user vohrs1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
					2	Apr 4, 2022	SYSTEM	(\$3,064.50)		
					<b>- Total</b>					
	<b>Material - Total</b>								<b>\$0.00</b>	
<b>0850 - Total</b>								<b>\$0.00</b>		
0860	CABLE, 6 AWG, 1 CONDUCTOR, POWER	Material		13	Sep 16, 2022	SYSTEM	\$8,475.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user raybol1 overriding Payment Estimate Exception 56 on the current Payment Estimate.		
				13	Sep 16, 2022	SYSTEM	(\$8,475.00)			
				14	Oct 3, 2022	SYSTEM	\$8,475.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user raybol1 overriding Payment Estimate Exception 26 on the current Payment Estimate.		
				14	Oct 3, 2022	SYSTEM	(\$8,475.00)			
				15	Oct 17, 2022	SYSTEM	\$8,475.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user raybol1 overriding Payment Estimate Exception 20 on the current Payment Estimate.		
				15	Oct 17, 2022	SYSTEM	(\$8,475.00)			
				<b>- Total</b>						
<b>Material - Total</b>								<b>\$0.00</b>		
<b>0860 - Total</b>								<b>\$0.00</b>		
0870	FIBER OPTIC CABLE, 12-STRAND, SINGLE MOD	Material		13	Sep 16, 2022	SYSTEM	\$2,825.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user raybol1 overriding Payment Estimate Exception 57 on the current Payment Estimate.		
				13	Sep 16, 2022	SYSTEM	(\$2,825.00)			
				14	Oct 3, 2022	SYSTEM	\$2,825.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user raybol1 overriding Payment Estimate Exception 27 on the current Payment Estimate.		
				14	Oct 3, 2022	SYSTEM	(\$2,825.00)			
				15	Oct 17, 2022	SYSTEM	\$2,825.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user raybol1 overriding Payment Estimate Exception 21 on the current Payment Estimate.		
				15	Oct 17, 2022	SYSTEM	(\$2,825.00)			
				16	Nov 2, 2022	SYSTEM	\$2,825.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user raybol1 overriding Payment Estimate Exception 24 on the current Payment Estimate.		
				16	Nov 2, 2022	SYSTEM	(\$2,825.00)			
				17	Nov 16, 2022	SYSTEM	\$2,825.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user raybol1 overriding Payment Estimate Exception 13 on the current Payment Estimate.		



## Line Item Adjustments by Estimate

Dec 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks								
J4P3009	0870	FIBER OPTIC CABLE, 12-STRAND, SINGLE MOD	Material		17	Nov 16, 2022	SYSTEM	(\$2,825.00)									
					18	Nov 30, 2022	SYSTEM	\$2,825.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user raybol1 overriding Payment Estimate Exception 1 on the current Payment Estimate.								
					18	Nov 30, 2022	SYSTEM	(\$2,825.00)									
					<b>- Total</b>							<b>\$0.00</b>					
					<b>Material - Total</b>							<b>\$0.00</b>					
					<b>0870 - Total</b>							<b>\$0.00</b>					
					0890		MISC. ITS	Material		4	May 2, 2022	SYSTEM	\$5,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user vohsr1 overriding Payment Estimate Exception 15 on the current Payment Estimate.			
										4	May 2, 2022	SYSTEM	(\$5,500.00)				
										<b>- Total</b>						<b>\$0.00</b>	
										<b>Material - Total</b>						<b>\$0.00</b>	
<b>0890 - Total</b>							<b>\$0.00</b>										
0900		MISC. ITS	Material		4	May 2, 2022	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user vohsr1 overriding Payment Estimate Exception 16 on the current Payment Estimate.								
					4	May 2, 2022	SYSTEM	(\$6,000.00)									
					<b>- Total</b>						<b>\$0.00</b>						
					<b>Material - Total</b>						<b>\$0.00</b>						
<b>0900 - Total</b>							<b>\$0.00</b>										
0910		MISC. ITS	Material		13	Sep 16, 2022	SYSTEM	\$10,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user raybol1 overriding Payment Estimate Exception 58 on the current Payment Estimate.								
					13	Sep 16, 2022	SYSTEM	(\$10,500.00)									
					14	Oct 3, 2022	SYSTEM	\$10,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user raybol1 overriding Payment Estimate Exception 28 on the current Payment Estimate.								
					14	Oct 3, 2022	SYSTEM	(\$10,500.00)									
					15	Oct 17, 2022	SYSTEM	\$10,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user raybol1 overriding Payment Estimate Exception 22 on the current Payment Estimate.								
					15	Oct 17, 2022	SYSTEM	(\$10,500.00)									
					16	Nov 2, 2022	SYSTEM	\$10,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user raybol1 overriding Payment Estimate Exception 25 on the current Payment Estimate.								
					16	Nov 2, 2022	SYSTEM	(\$10,500.00)									
					<b>- Total</b>							<b>\$0.00</b>					
					<b>Material - Total</b>							<b>\$0.00</b>					
<b>0910 - Total</b>							<b>\$0.00</b>										
0930		MISC. ITS	Material		2	Apr 4, 2022	SYSTEM	\$13,440.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user vohsr1 overriding Payment Estimate Exception 8 on the current Payment Estimate.								
					2	Apr 4, 2022	SYSTEM	(\$13,440.00)									
					<b>- Total</b>						<b>\$0.00</b>						
					<b>Material - Total</b>						<b>\$0.00</b>						
<b>0930 - Total</b>							<b>\$0.00</b>										
0960		BRIDGE APPROACH SLAB (MAJOR ROAD)	Material		9	Jul 18, 2022	SYSTEM	\$45,336.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user vohsr1 overriding Payment Estimate Exception 10 on the current Payment Estimate.								
					9	Jul 18, 2022	SYSTEM	(\$45,336.20)									
					10	Aug 2, 2022	SYSTEM	\$45,336.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user vohsr1 overriding Payment								



## Line Item Adjustments by Estimate

Dec 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4P3009	0960	BRIDGE APPROACH SLAB (MAJOR ROAD)	Material						Estimate Exception 6 on the current Payment Estimate.					
					10	Aug 2, 2022	SYSTEM	(\$45,336.20)						
					11	Aug 16, 2022	SYSTEM	\$45,336.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0076) due to user vohrs1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					11	Aug 16, 2022	SYSTEM	(\$45,336.20)						
					12	Sep 2, 2022	SYSTEM	\$45,336.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user vohrs1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					12	Sep 2, 2022	SYSTEM	(\$45,336.20)						
					13	Sep 16, 2022	SYSTEM	\$45,336.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user raybol1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					13	Sep 16, 2022	SYSTEM	(\$45,336.20)						
					14	Oct 3, 2022	SYSTEM	\$45,336.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user raybol1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					14	Oct 3, 2022	SYSTEM	(\$45,336.20)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
					<b>0960 - Total</b>								<b>\$0.00</b>	
					0970		DRILLED SHAFTS (4 FT. 0 IN. DIA.)	Material		5	May 16, 2022	SYSTEM	\$51,220.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user vohrs1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
5	May 16, 2022	SYSTEM	(\$51,220.00)											
6	Jun 1, 2022	SYSTEM	\$51,220.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user vohrs1 overriding Payment Estimate Exception 11 on the current Payment Estimate.										
6	Jun 1, 2022	SYSTEM	(\$51,220.00)											
7	Jun 16, 2022	SYSTEM	\$51,220.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user vohrs1 overriding Payment Estimate Exception 12 on the current Payment Estimate.										
7	Jun 16, 2022	SYSTEM	(\$51,220.00)											
8	Jul 1, 2022	SYSTEM	\$51,220.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user vohrs1 overriding Payment Estimate Exception 17 on the current Payment Estimate.										
8	Jul 1, 2022	SYSTEM	(\$51,220.00)											
9	Jul 18, 2022	SYSTEM	\$51,220.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user vohrs1 overriding Payment Estimate Exception 36 on the current Payment Estimate.										
9	Jul 18, 2022	SYSTEM	(\$51,220.00)											
10	Aug 2, 2022	SYSTEM	\$51,220.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user vohrs1 overriding Payment Estimate Exception 26 on the current Payment Estimate.										
10	Aug 2, 2022	SYSTEM	(\$51,220.00)											
11	Aug 16, 2022	SYSTEM	\$51,220.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0077) due to user vohrs1 overriding Payment Estimate Exception 36 on the current Payment Estimate.										
11	Aug 16, 2022	SYSTEM	(\$51,220.00)											
12	Sep 2, 2022	SYSTEM	\$51,220.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user vohrs1 overriding Payment Estimate Exception 40 on the current Payment Estimate.										
12	Sep 2, 2022	SYSTEM	(\$51,220.00)											
13	Sep 16, 2022	SYSTEM	\$51,220.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user raybol1 overriding Payment										



## Line Item Adjustments by Estimate

Dec 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J4P3009	0970	DRILLED SHAFTS (4 FT. 0 IN. DIA.)	Material		13	Sep 16, 2022	SYSTEM	(\$51,220.00)	Estimate Exception 19 on the current Payment Estimate.			
				<b>- Total</b>							<b>\$0.00</b>	
				<b>Material - Total</b>							<b>\$0.00</b>	
	<b>0970 - Total</b>							<b>\$0.00</b>				
	0980	ROCK SOCKETS (3 FT 6 IN. DIA.)	Material		5	May 16, 2022	SYSTEM	\$20,544.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user vohrs1 overriding Payment Estimate Exception 17 on the current Payment Estimate.			
					5	May 16, 2022	SYSTEM	(\$20,544.00)				
					6	Jun 1, 2022	SYSTEM	\$20,544.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user vohrs1 overriding Payment Estimate Exception 17 on the current Payment Estimate.			
					6	Jun 1, 2022	SYSTEM	(\$20,544.00)				
					7	Jun 16, 2022	SYSTEM	\$20,544.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user vohrs1 overriding Payment Estimate Exception 18 on the current Payment Estimate.			
					7	Jun 16, 2022	SYSTEM	(\$20,544.00)				
					8	Jul 1, 2022	SYSTEM	\$20,544.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user vohrs1 overriding Payment Estimate Exception 23 on the current Payment Estimate.			
					8	Jul 1, 2022	SYSTEM	(\$20,544.00)				
					9	Jul 18, 2022	SYSTEM	\$20,544.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user vohrs1 overriding Payment Estimate Exception 40 on the current Payment Estimate.			
					9	Jul 18, 2022	SYSTEM	(\$20,544.00)				
					10	Aug 2, 2022	SYSTEM	\$20,544.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user vohrs1 overriding Payment Estimate Exception 30 on the current Payment Estimate.			
				10	Aug 2, 2022	SYSTEM	(\$20,544.00)					
				11	Aug 16, 2022	SYSTEM	\$20,544.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0078) due to user vohrs1 overriding Payment Estimate Exception 40 on the current Payment Estimate.				
				11	Aug 16, 2022	SYSTEM	(\$20,544.00)					
				12	Sep 2, 2022	SYSTEM	\$20,544.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user vohrs1 overriding Payment Estimate Exception 44 on the current Payment Estimate.				
				12	Sep 2, 2022	SYSTEM	(\$20,544.00)					
				13	Sep 16, 2022	SYSTEM	\$20,544.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user raybol1 overriding Payment Estimate Exception 21 on the current Payment Estimate.				
	13	Sep 16, 2022	SYSTEM	(\$20,544.00)								
<b>- Total</b>							<b>\$0.00</b>					
<b>Material - Total</b>							<b>\$0.00</b>					
<b>0980 - Total</b>							<b>\$0.00</b>					
	1040	CLASS B CONCRETE (SUBSTRUCTURE)	Material		5	May 16, 2022	SYSTEM	\$13,760.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user vohrs1 overriding Payment Estimate Exception 23 on the current Payment Estimate.			
					5	May 16, 2022	SYSTEM	(\$13,760.00)				
					6	Jun 1, 2022	SYSTEM	\$80,324.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user vohrs1 overriding Payment Estimate Exception 23 on the current Payment Estimate.			
					6	Jun 1, 2022	SYSTEM	(\$80,324.00)				
					7	Jun 16, 2022	SYSTEM	\$80,324.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user vohrs1 overriding Payment Estimate Exception 24 on the current Payment Estimate.			



## Line Item Adjustments by Estimate

Dec 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks										
J4P3009	1040	CLASS B CONCRETE (SUBSTRUCTURE)	Material		7	Jun 16, 2022	SYSTEM	(\$80,324.00)											
					8	Jul 1, 2022	SYSTEM	\$80,324.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user vohrs1 overriding Payment Estimate Exception 29 on the current Payment Estimate.										
					8	Jul 1, 2022	SYSTEM	(\$80,324.00)											
					9	Jul 18, 2022	SYSTEM	\$80,324.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user vohrs1 overriding Payment Estimate Exception 44 on the current Payment Estimate.										
					9	Jul 18, 2022	SYSTEM	(\$80,324.00)											
					10	Aug 2, 2022	SYSTEM	\$80,324.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user vohrs1 overriding Payment Estimate Exception 34 on the current Payment Estimate.										
					10	Aug 2, 2022	SYSTEM	(\$80,324.00)											
					11	Aug 16, 2022	SYSTEM	\$80,324.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0079) due to user vohrs1 overriding Payment Estimate Exception 44 on the current Payment Estimate.										
					11	Aug 16, 2022	SYSTEM	(\$80,324.00)											
					12	Sep 2, 2022	SYSTEM	\$80,324.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user vohrs1 overriding Payment Estimate Exception 48 on the current Payment Estimate.										
					12	Sep 2, 2022	SYSTEM	(\$80,324.00)											
					13	Sep 16, 2022	SYSTEM	\$80,324.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user raybol1 overriding Payment Estimate Exception 25 on the current Payment Estimate.										
					13	Sep 16, 2022	SYSTEM	(\$80,324.00)											
					<b>- Total</b>								<b>\$0.00</b>						
					<b>Material - Total</b>								<b>\$0.00</b>						
					<b>1040 - Total</b>								<b>\$0.00</b>						
					1050	TYPE D BARRIER		Construction Stockpile		9	Jul 18, 2022	SYSTEM	(\$6,593.71)	Payment Estimate Item Adjustment generated Stockpile Transaction					
										<b>- Total</b>								<b>(\$6,593.71)</b>	
										<b>Construction Stockpile - Total</b>								<b>(\$6,593.71)</b>	
										Construction Stockpile STMI			Construction Stockpile STMI		4	May 2, 2022	SYSTEM	\$6,593.71	Payment Estimate Item Adjustment generated Stockpile Transaction
<b>- Total</b>															<b>\$6,593.71</b>				
<b>Construction Stockpile STMI - Total</b>															<b>\$6,593.71</b>				
Material			Material												9	Jul 18, 2022	SYSTEM	\$52,020.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user vohrs1 overriding Payment Estimate Exception 48 on the current Payment Estimate.
															9	Jul 18, 2022	SYSTEM	(\$52,020.00)	
															10	Aug 2, 2022	SYSTEM	\$52,020.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user vohrs1 overriding Payment Estimate Exception 38 on the current Payment Estimate.
															10	Aug 2, 2022	SYSTEM	(\$52,020.00)	
															11	Aug 16, 2022	SYSTEM	\$52,020.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0080) due to user vohrs1 overriding Payment Estimate Exception 48 on the current Payment Estimate.
															11	Aug 16, 2022	SYSTEM	(\$52,020.00)	
															12	Sep 2, 2022	SYSTEM	\$52,020.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user vohrs1 overriding Payment Estimate Exception 52 on the current Payment Estimate.
					12	Sep 2, 2022	SYSTEM	(\$52,020.00)											
					13	Sep 16, 2022	SYSTEM	\$52,020.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user raybol1 overriding Payment Estimate Exception 29 on the current Payment Estimate.										
					13	Sep 16, 2022	SYSTEM	(\$52,020.00)											



## Line Item Adjustments by Estimate

Dec 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J4P3009	1050	TYPE D BARRIER	Material		13	Sep 16, 2022	SYSTEM	(\$52,020.00)				
				<b>- Total</b>							<b>\$0.00</b>	
				<b>Material - Total</b>							<b>\$0.00</b>	
	<b>1050 - Total</b>								<b>\$0.00</b>			
	1060	SLAB ON CONCRETE NU-GIRDER	Material		7	Jun 16, 2022	SYSTEM	\$144,235.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user vohsr1 overriding Payment Estimate Exception 30 on the current Payment Estimate.			
					7	Jun 16, 2022	SYSTEM	(\$144,235.20)				
					8	Jul 1, 2022	SYSTEM	\$186,303.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user vohsr1 overriding Payment Estimate Exception 33 on the current Payment Estimate.			
					8	Jul 1, 2022	SYSTEM	(\$186,303.80)				
					9	Jul 18, 2022	SYSTEM	\$186,303.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user vohsr1 overriding Payment Estimate Exception 56 on the current Payment Estimate.			
					9	Jul 18, 2022	SYSTEM	(\$186,303.80)				
					10	Aug 2, 2022	SYSTEM	\$186,303.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user vohsr1 overriding Payment Estimate Exception 44 on the current Payment Estimate.			
					10	Aug 2, 2022	SYSTEM	(\$186,303.80)				
					11	Aug 16, 2022	SYSTEM	\$216,352.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0081) due to user vohsr1 overriding Payment Estimate Exception 52 on the current Payment Estimate.			
					11	Aug 16, 2022	SYSTEM	(\$216,352.80)				
					12	Sep 2, 2022	SYSTEM	\$240,392.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user vohsr1 overriding Payment Estimate Exception 56 on the current Payment Estimate.			
					12	Sep 2, 2022	SYSTEM	(\$240,392.00)				
					13	Sep 16, 2022	SYSTEM	\$240,392.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user raybol1 overriding Payment Estimate Exception 33 on the current Payment Estimate.			
					13	Sep 16, 2022	SYSTEM	(\$240,392.00)				
				<b>- Total</b>							<b>\$0.00</b>	
				<b>Material - Total</b>							<b>\$0.00</b>	
						Other Item Adjustment	SUBI	13	Sep 16, 2022	raybol1	(\$2,120.00)	10% deduct for cost of concrete since the concrete mix used was not the concrete mix specified in the contract.
				<b>SUBI - Total</b>							<b>(\$2,120.00)</b>	
	<b>Other Item Adjustment - Total</b>							<b>(\$2,120.00)</b>				
	<b>1060 - Total</b>								<b>(\$2,120.00)</b>			
	1080	NU 35, PRESTRESSED CONC NU-GIRDER	Construction Stockpile		7	Jun 16, 2022	SYSTEM	(\$36,307.98)	Payment Estimate Item Adjustment generated Stockpile Transaction			
<b>- Total</b>							<b>(\$36,307.98)</b>					
<b>Construction Stockpile - Total</b>							<b>(\$36,307.98)</b>					
				4	May 2, 2022	SYSTEM	\$36,307.98	Payment Estimate Item Adjustment generated Stockpile Transaction				
<b>- Total</b>							<b>\$36,307.98</b>					
<b>Construction Stockpile STMI - Total</b>							<b>\$36,307.98</b>					
<b>1080 - Total</b>								<b>\$0.00</b>				
1090	REINFORCING STEEL (BRIDGES)	Construction Stockpile		6	Jun 1, 2022	SYSTEM	(\$6,607.60)	Payment Estimate Item Adjustment generated Stockpile Transaction				
			<b>- Total</b>							<b>(\$6,607.60)</b>		
			<b>Construction Stockpile - Total</b>							<b>(\$6,607.60)</b>		
				4	May 2, 2022	SYSTEM	\$6,607.60	Payment Estimate Item Adjustment generated Stockpile Transaction				
<b>- Total</b>							<b>\$6,607.60</b>					



## Line Item Adjustments by Estimate

Dec 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J4P3009	1090	REINFORCING STEEL (BRIDGES)	Construction Stockpile STMI - Total						\$6,607.60		
	1090 - Total								\$0.00		
	1100	REINFORCING STEEL (EPOXY COATED)	Construction Stockpile		5	May 16, 2022	SYSTEM	(\$5,333.75)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					6	Jun 1, 2022	SYSTEM	(\$11,868.91)	Payment Estimate Item Adjustment generated Stockpile Transaction		
	- Total								(\$17,202.66)		
	Construction Stockpile - Total								(\$17,202.66)		
				Construction Stockpile STMI		4	May 2, 2022	SYSTEM	\$17,202.66	Payment Estimate Item Adjustment generated Stockpile Transaction	
	- Total								\$17,202.66		
	Construction Stockpile STMI - Total								\$17,202.66		
	1100 - Total								\$0.00		
	1140	VERTICAL DRAIN AT END BENTS	Material		8	Jul 1, 2022	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user vohsr1 overriding Payment Estimate Exception 42 on the current Payment Estimate.		
					8	Jul 1, 2022	SYSTEM	(\$6,000.00)			
	- Total								\$0.00		
	Material - Total								\$0.00		
	1140 - Total								\$0.00		
	1200	BRIDGE APPROACH SLAB (MAJOR ROAD)	Material		9	Jul 18, 2022	SYSTEM	\$45,336.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user vohsr1 overriding Payment Estimate Exception 15 on the current Payment Estimate.		
					9	Jul 18, 2022	SYSTEM	(\$45,336.20)			
					10	Aug 2, 2022	SYSTEM	\$45,336.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user vohsr1 overriding Payment Estimate Exception 9 on the current Payment Estimate.		
					10	Aug 2, 2022	SYSTEM	(\$45,336.20)			
					11	Aug 16, 2022	SYSTEM	\$45,336.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0082) due to user vohsr1 overriding Payment Estimate Exception 10 on the current Payment Estimate.		
					11	Aug 16, 2022	SYSTEM	(\$45,336.20)			
					12	Sep 2, 2022	SYSTEM	\$45,336.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user vohsr1 overriding Payment Estimate Exception 9 on the current Payment Estimate.		
					12	Sep 2, 2022	SYSTEM	(\$45,336.20)			
					13	Sep 16, 2022	SYSTEM	\$45,336.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user raybol1 overriding Payment Estimate Exception 5 on the current Payment Estimate.		
					13	Sep 16, 2022	SYSTEM	(\$45,336.20)			
					14	Oct 3, 2022	SYSTEM	\$45,336.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user raybol1 overriding Payment Estimate Exception 5 on the current Payment Estimate.		
					14	Oct 3, 2022	SYSTEM	(\$45,336.20)			
	- Total								\$0.00		
	Material - Total								\$0.00		
	1200 - Total								\$0.00		
	1210	DRILLED SHAFTS (4 FT. 0 IN. DIA.)	Material		5	May 16, 2022	SYSTEM	\$43,340.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user vohsr1 overriding Payment Estimate Exception 14 on the current Payment Estimate.		
					5	May 16, 2022	SYSTEM	(\$43,340.00)			
				6	Jun 1, 2022	SYSTEM	\$43,340.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user vohsr1 overriding Payment Estimate Exception 14 on the current Payment Estimate.			
				6	Jun 1, 2022	SYSTEM	(\$43,340.00)				



## Line Item Adjustments by Estimate

Dec 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4P3009	1210	DRILLED SHAFTS (4 FT. 0 IN. DIA.)	Material		7	Jun 16, 2022	SYSTEM	\$43,340.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user vohrs1 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
					7	Jun 16, 2022	SYSTEM	(\$43,340.00)						
					8	Jul 1, 2022	SYSTEM	\$43,340.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user vohrs1 overriding Payment Estimate Exception 20 on the current Payment Estimate.					
					8	Jul 1, 2022	SYSTEM	(\$43,340.00)						
					9	Jul 18, 2022	SYSTEM	\$43,340.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user vohrs1 overriding Payment Estimate Exception 38 on the current Payment Estimate.					
					9	Jul 18, 2022	SYSTEM	(\$43,340.00)						
					10	Aug 2, 2022	SYSTEM	\$43,340.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user vohrs1 overriding Payment Estimate Exception 28 on the current Payment Estimate.					
					10	Aug 2, 2022	SYSTEM	(\$43,340.00)						
					11	Aug 16, 2022	SYSTEM	\$43,340.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0083) due to user vohrs1 overriding Payment Estimate Exception 38 on the current Payment Estimate.					
					11	Aug 16, 2022	SYSTEM	(\$43,340.00)						
					12	Sep 2, 2022	SYSTEM	\$43,340.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user vohrs1 overriding Payment Estimate Exception 42 on the current Payment Estimate.					
					12	Sep 2, 2022	SYSTEM	(\$43,340.00)						
					13	Sep 16, 2022	SYSTEM	\$43,340.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user raybol1 overriding Payment Estimate Exception 20 on the current Payment Estimate.					
					13	Sep 16, 2022	SYSTEM	(\$43,340.00)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
					<b>1210 - Total</b>								<b>\$0.00</b>	
						1220	ROCK SOCKETS (3 FT 6 IN. DIA.)	Material		5	May 16, 2022	SYSTEM	\$20,544.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user vohrs1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
										5	May 16, 2022	SYSTEM	(\$20,544.00)	
										6	Jun 1, 2022	SYSTEM	\$20,544.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user vohrs1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
6	Jun 1, 2022	SYSTEM	(\$20,544.00)											
7	Jun 16, 2022	SYSTEM	\$20,544.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user vohrs1 overriding Payment Estimate Exception 21 on the current Payment Estimate.										
7	Jun 16, 2022	SYSTEM	(\$20,544.00)											
8	Jul 1, 2022	SYSTEM	\$20,544.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user vohrs1 overriding Payment Estimate Exception 26 on the current Payment Estimate.										
8	Jul 1, 2022	SYSTEM	(\$20,544.00)											
9	Jul 18, 2022	SYSTEM	\$20,544.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user vohrs1 overriding Payment Estimate Exception 42 on the current Payment Estimate.										
9	Jul 18, 2022	SYSTEM	(\$20,544.00)											
10	Aug 2, 2022	SYSTEM	\$20,544.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user vohrs1 overriding Payment Estimate Exception 32 on the current Payment Estimate.										
10	Aug 2, 2022	SYSTEM	(\$20,544.00)											





## Line Item Adjustments by Estimate

Dec 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4P3009	1220	ROCK SOCKETS (3 FT 6 IN. DIA.)	Material		11	Aug 16, 2022	SYSTEM	\$20,544.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0084) due to user vohsr1 overriding Payment Estimate Exception 42 on the current Payment Estimate.					
					11	Aug 16, 2022	SYSTEM	(\$20,544.00)						
					12	Sep 2, 2022	SYSTEM	\$20,544.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user vohsr1 overriding Payment Estimate Exception 46 on the current Payment Estimate.					
					12	Sep 2, 2022	SYSTEM	(\$20,544.00)						
					13	Sep 16, 2022	SYSTEM	\$20,544.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user raybol1 overriding Payment Estimate Exception 23 on the current Payment Estimate.					
					13	Sep 16, 2022	SYSTEM	(\$20,544.00)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
					<b>1220 - Total</b>								<b>\$0.00</b>	
					1280		CLASS B CONCRETE (SUBSTRUCTURE)	Material		5	May 16, 2022	SYSTEM	\$13,920.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user vohsr1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
										5	May 16, 2022	SYSTEM	(\$13,920.00)	
										6	Jun 1, 2022	SYSTEM	\$80,127.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user vohsr1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
										6	Jun 1, 2022	SYSTEM	(\$80,127.00)	
7	Jun 16, 2022	SYSTEM	\$80,127.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user vohsr1 overriding Payment Estimate Exception 27 on the current Payment Estimate.										
7	Jun 16, 2022	SYSTEM	(\$80,127.00)											
8	Jul 1, 2022	SYSTEM	\$80,127.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user vohsr1 overriding Payment Estimate Exception 31 on the current Payment Estimate.										
8	Jul 1, 2022	SYSTEM	(\$80,127.00)											
9	Jul 18, 2022	SYSTEM	\$80,127.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user vohsr1 overriding Payment Estimate Exception 46 on the current Payment Estimate.										
9	Jul 18, 2022	SYSTEM	(\$80,127.00)											
10	Aug 2, 2022	SYSTEM	\$80,127.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user vohsr1 overriding Payment Estimate Exception 36 on the current Payment Estimate.										
10	Aug 2, 2022	SYSTEM	(\$80,127.00)											
11	Aug 16, 2022	SYSTEM	\$80,127.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0085) due to user vohsr1 overriding Payment Estimate Exception 46 on the current Payment Estimate.										
11	Aug 16, 2022	SYSTEM	(\$80,127.00)											
12	Sep 2, 2022	SYSTEM	\$80,127.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user vohsr1 overriding Payment Estimate Exception 50 on the current Payment Estimate.										
12	Sep 2, 2022	SYSTEM	(\$80,127.00)											
13	Sep 16, 2022	SYSTEM	\$80,127.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user raybol1 overriding Payment Estimate Exception 27 on the current Payment Estimate.										
13	Sep 16, 2022	SYSTEM	(\$80,127.00)											
<b>- Total</b>								<b>\$0.00</b>						
<b>Material - Total</b>								<b>\$0.00</b>						
<b>1280 - Total</b>								<b>\$0.00</b>						
	1290	TYPE D BARRIER	Construction		9	Jul 18,	SYSTEM	(\$6,593.71)	Payment Estimate Item Adjustment generated Stockpile Transaction					



## Line Item Adjustments by Estimate

Dec 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J4P3009	1290	TYPE D BARRIER	Stockpile			2022							
			<b>- Total</b>							<b>(\$6,593.71)</b>			
			<b>Construction Stockpile - Total</b>							<b>(\$6,593.71)</b>			
			Construction Stockpile STMI		4	May 2, 2022	SYSTEM	\$6,593.71	Payment Estimate Item Adjustment generated Stockpile Transaction				
			<b>- Total</b>							<b>\$6,593.71</b>			
			<b>Construction Stockpile STMI - Total</b>							<b>\$6,593.71</b>			
			Material		9	Jul 18, 2022	SYSTEM	\$52,020.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user vohrs1 overriding Payment Estimate Exception 52 on the current Payment Estimate.				
					9	Jul 18, 2022	SYSTEM	(\$52,020.00)					
					10	Aug 2, 2022	SYSTEM	\$52,020.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user vohrs1 overriding Payment Estimate Exception 41 on the current Payment Estimate.				
					10	Aug 2, 2022	SYSTEM	(\$52,020.00)					
					11	Aug 16, 2022	SYSTEM	\$52,020.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0086) due to user vohrs1 overriding Payment Estimate Exception 50 on the current Payment Estimate.				
					11	Aug 16, 2022	SYSTEM	(\$52,020.00)					
					12	Sep 2, 2022	SYSTEM	\$52,020.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user vohrs1 overriding Payment Estimate Exception 54 on the current Payment Estimate.				
					12	Sep 2, 2022	SYSTEM	(\$52,020.00)					
					13	Sep 16, 2022	SYSTEM	\$52,020.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user raybo1 overriding Payment Estimate Exception 31 on the current Payment Estimate.				
					13	Sep 16, 2022	SYSTEM	(\$52,020.00)					
			<b>- Total</b>							<b>\$0.00</b>			
			<b>Material - Total</b>							<b>\$0.00</b>			
			<b>1290 - Total</b>							<b>\$0.00</b>			
			1300	SLAB ON CONCRETE NU-GIRDER	Construction Stockpile		7	Jun 16, 2022	SYSTEM	(\$16,335.42)	Payment Estimate Item Adjustment generated Stockpile Transaction		
							8	Jul 1, 2022	SYSTEM	(\$18,150.47)	Payment Estimate Item Adjustment generated Stockpile Transaction		
							11	Aug 16, 2022	SYSTEM	(\$1,815.05)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					<b>- Total</b>							<b>(\$36,300.94)</b>	
					<b>Construction Stockpile - Total</b>							<b>(\$36,300.94)</b>	
					Construction Stockpile STMI		4	May 2, 2022	SYSTEM	\$36,300.94	Payment Estimate Item Adjustment generated Stockpile Transaction		
					<b>- Total</b>							<b>\$36,300.94</b>	
					<b>Construction Stockpile STMI - Total</b>							<b>\$36,300.94</b>	
					Material		7	Jun 16, 2022	SYSTEM	\$108,176.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user vohrs1 overriding Payment Estimate Exception 34 on the current Payment Estimate.		
							7	Jun 16, 2022	SYSTEM	(\$108,176.40)			
							8	Jul 1, 2022	SYSTEM	\$228,372.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user vohrs1 overriding Payment Estimate Exception 38 on the current Payment Estimate.		
		8			Jul 1, 2022	SYSTEM	(\$228,372.40)						
		9			Jul 18, 2022	SYSTEM	\$228,372.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user vohrs1 overriding Payment Estimate Exception 61 on the current Payment Estimate.					
		9			Jul 18, 2022	SYSTEM	(\$228,372.40)						
		10			Aug 2, 2022	SYSTEM	\$228,372.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user vohrs1 overriding Payment Estimate Exception 47 on the current Payment Estimate.					



## Line Item Adjustments by Estimate

Dec 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4P3009	1300	SLAB ON CONCRETE NU-GIRDER	Material		10	Aug 2, 2022	SYSTEM	(\$228,372.40)	
					11	Aug 16, 2022	SYSTEM	\$240,392.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0087) due to user vohrs1 overriding Payment Estimate Exception 54 on the current Payment Estimate.
					11	Aug 16, 2022	SYSTEM	(\$240,392.00)	
					12	Sep 2, 2022	SYSTEM	\$240,392.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user vohrs1 overriding Payment Estimate Exception 58 on the current Payment Estimate.
					12	Sep 2, 2022	SYSTEM	(\$240,392.00)	
					13	Sep 16, 2022	SYSTEM	\$240,392.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user raybol1 overriding Payment Estimate Exception 35 on the current Payment Estimate.
					13	Sep 16, 2022	SYSTEM	(\$240,392.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
		<b>1300 - Total</b>						\$0.00	
	1330	REINFORCING STEEL (BRIDGES)	Construction Stockpile		6	Jun 1, 2022	SYSTEM	(\$5,063.80)	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			(\$5,063.80)	
					Construction Stockpile - Total			(\$5,063.80)	
		Construction Stockpile STMI		4	May 2, 2022	SYSTEM	\$5,063.80	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total			\$5,063.80		
				Construction Stockpile STMI - Total			\$5,063.80		
		<b>1330 - Total</b>					\$0.00		
	1380	VERTICAL DRAIN AT END BENTS	Material		8	Jul 1, 2022	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user vohrs1 overriding Payment Estimate Exception 43 on the current Payment Estimate.
					8	Jul 1, 2022	SYSTEM	(\$6,000.00)	
			- Total			\$0.00			
			Material - Total			\$0.00			
		<b>1380 - Total</b>					\$0.00		
	1440	MECHANICALLY STABILIZED EARTH WALL SYS	Construction Stockpile		5	May 16, 2022	SYSTEM	(\$777.26)	Payment Estimate Item Adjustment generated Stockpile Transaction
					6	Jun 1, 2022	SYSTEM	(\$86.36)	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			(\$863.62)	
			Construction Stockpile - Total			(\$863.62)			
Construction Stockpile No Transaction Type				4	May 2, 2022	SYSTEM	\$863.62	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total			\$863.62		
			Construction Stockpile No Transaction Type - Total			\$863.62			
Material			5	May 16, 2022	SYSTEM	\$252,147.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user vohrs1 overriding Payment Estimate Exception 29 on the current Payment Estimate.		
			5	May 16, 2022	SYSTEM	(\$252,147.60)			
			6	Jun 1, 2022	SYSTEM	\$280,164.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user vohrs1 overriding Payment Estimate Exception 29 on the current Payment Estimate.		
			6	Jun 1, 2022	SYSTEM	(\$280,164.00)			
			7	Jun 16, 2022	SYSTEM	\$280,164.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user vohrs1 overriding Payment Estimate Exception 38 on the current Payment Estimate.		
			7	Jun 16, 2022	SYSTEM	(\$280,164.00)			
		8	Jul 1, 2022	SYSTEM	\$280,164.00	This adjustment offsets the original system-generated Material Payment			



## Line Item Adjustments by Estimate

Dec 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J4P3009	1440	MECHANICALLY STABILIZED EARTH WALL SYS	Material			2022			Estimate Item Adjustment (0043) due to user vohrs1 overriding Payment Estimate Exception 44 on the current Payment Estimate.		
					8	Jul 1, 2022	SYSTEM	(\$280,164.00)			
					9	Jul 18, 2022	SYSTEM	\$280,164.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user vohrs1 overriding Payment Estimate Exception 65 on the current Payment Estimate.		
					9	Jul 18, 2022	SYSTEM	(\$280,164.00)			
					10	Aug 2, 2022	SYSTEM	\$280,164.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user vohrs1 overriding Payment Estimate Exception 50 on the current Payment Estimate.		
					10	Aug 2, 2022	SYSTEM	(\$280,164.00)			
					11	Aug 16, 2022	SYSTEM	\$280,164.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0088) due to user vohrs1 overriding Payment Estimate Exception 56 on the current Payment Estimate.		
					11	Aug 16, 2022	SYSTEM	(\$280,164.00)			
					12	Sep 2, 2022	SYSTEM	\$280,164.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user vohrs1 overriding Payment Estimate Exception 61 on the current Payment Estimate.		
					12	Sep 2, 2022	SYSTEM	(\$280,164.00)			
					13	Sep 16, 2022	SYSTEM	\$280,164.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user raybo1 overriding Payment Estimate Exception 38 on the current Payment Estimate.		
					13	Sep 16, 2022	SYSTEM	(\$280,164.00)			
								- Total		\$0.00	
								Material - Total		\$0.00	
								1440 - Total		\$0.00	
J4P3009	1470	MECHANICALLY STABILIZED EARTH WALL SYS	Construction Stockpile		5	May 16, 2022	SYSTEM	(\$863.61)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					- Total			(\$863.61)			
					Construction Stockpile - Total			(\$863.61)			
			Construction Stockpile STMI		4	May 2, 2022	SYSTEM	\$863.61	Payment Estimate Item Adjustment generated Stockpile Transaction		
					- Total			\$863.61			
					Construction Stockpile STMI - Total			\$863.61			
			Material		5	May 16, 2022	SYSTEM	\$256,650.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user vohrs1 overriding Payment Estimate Exception 36 on the current Payment Estimate.		
					5	May 16, 2022	SYSTEM	(\$256,650.00)			
					6	Jun 1, 2022	SYSTEM	\$256,650.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user vohrs1 overriding Payment Estimate Exception 34 on the current Payment Estimate.		
					6	Jun 1, 2022	SYSTEM	(\$256,650.00)			
					7	Jun 16, 2022	SYSTEM	\$256,650.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user vohrs1 overriding Payment Estimate Exception 43 on the current Payment Estimate.		
					7	Jun 16, 2022	SYSTEM	(\$256,650.00)			
					8	Jul 1, 2022	SYSTEM	\$256,650.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user vohrs1 overriding Payment Estimate Exception 47 on the current Payment Estimate.		
					8	Jul 1, 2022	SYSTEM	(\$256,650.00)			
					9	Jul 18, 2022	SYSTEM	\$256,650.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user vohrs1 overriding Payment Estimate Exception 68 on the current Payment Estimate.		
	9	Jul 18, 2022		SYSTEM	(\$256,650.00)						
	10	Aug 2, 2022	SYSTEM	\$256,650.00	This adjustment offsets the original system-generated Material Payment						



## Line Item Adjustments by Estimate

Dec 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4P3009	1470	MECHANICALLY STABILIZED EARTH WALL SYS	Material			2022			Estimate Item Adjustment (0023) due to user vohrs1 overriding Payment Estimate Exception 52 on the current Payment Estimate.					
					10	Aug 2, 2022	SYSTEM	(\$256,650.00)						
					11	Aug 16, 2022	SYSTEM	\$256,650.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0089) due to user vohrs1 overriding Payment Estimate Exception 58 on the current Payment Estimate.					
					11	Aug 16, 2022	SYSTEM	(\$256,650.00)						
					12	Sep 2, 2022	SYSTEM	\$256,650.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user vohrs1 overriding Payment Estimate Exception 63 on the current Payment Estimate.					
					12	Sep 2, 2022	SYSTEM	(\$256,650.00)						
					13	Sep 16, 2022	SYSTEM	\$256,650.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user raybol1 overriding Payment Estimate Exception 40 on the current Payment Estimate.					
					13	Sep 16, 2022	SYSTEM	(\$256,650.00)						
					<b>- Total</b>						<b>\$0.00</b>			
					<b>Material - Total</b>						<b>\$0.00</b>			
					<b>1470 - Total</b>						<b>\$0.00</b>			
				5005	POST ANCHOR FOR 2 IN. PSST - 7 GA.	Construction Stockpile		14	Oct 3, 2022	SYSTEM	(\$151.20)	Payment Estimate Item Adjustment generated Stockpile Transaction		
								<b>- Total</b>					<b>(\$151.20)</b>	
								<b>Construction Stockpile - Total</b>					<b>(\$151.20)</b>	
Construction Stockpile STMI		11	Aug 16, 2022				SYSTEM	\$151.20	Payment Estimate Item Adjustment generated Stockpile Transaction					
		<b>- Total</b>								<b>\$151.20</b>				
	<b>Construction Stockpile STMI - Total</b>								<b>\$151.20</b>					
Material		14	Oct 3, 2022				SYSTEM	\$393.78	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user raybol1 overriding Payment Estimate Exception 22 on the current Payment Estimate.					
		14	Oct 3, 2022				SYSTEM	(\$393.78)						
		15	Oct 17, 2022				SYSTEM	\$393.78	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user raybol1 overriding Payment Estimate Exception 16 on the current Payment Estimate.					
		15	Oct 17, 2022				SYSTEM	(\$393.78)						
		16	Nov 2, 2022				SYSTEM	\$393.78	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user raybol1 overriding Payment Estimate Exception 18 on the current Payment Estimate.					
		16	Nov 2, 2022				SYSTEM	(\$393.78)						
	<b>- Total</b>								<b>\$0.00</b>					
	<b>Material - Total</b>								<b>\$0.00</b>					
	<b>5005 - Total</b>					<b>\$0.00</b>								
5006	2.5 IN. PSST POST - 12 GA.	Construction Stockpile		14	Oct 3, 2022	SYSTEM	(\$1,163.80)	Payment Estimate Item Adjustment generated Stockpile Transaction						
				<b>- Total</b>					<b>(\$1,163.80)</b>					
				<b>Construction Stockpile - Total</b>					<b>(\$1,163.80)</b>					
			Construction Stockpile STMI		11	Aug 16, 2022	SYSTEM	\$1,163.80	Payment Estimate Item Adjustment generated Stockpile Transaction					
					<b>- Total</b>					<b>\$1,163.80</b>				
				<b>Construction Stockpile STMI - Total</b>					<b>\$1,163.80</b>					
			Material		14	Oct 3, 2022	SYSTEM	\$3,091.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user raybol1 overriding Payment Estimate Exception 23 on the current Payment Estimate.					
					14	Oct 3, 2022	SYSTEM	(\$3,091.20)						
					15	Oct 17, 2022	SYSTEM	\$3,091.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user raybol1 overriding Payment Estimate Exception 17 on the current Payment Estimate.					



## Line Item Adjustments by Estimate

Dec 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4P3009	5006	2.5 IN. PSST POST - 12 GA.	Material		15	Oct 17, 2022	SYSTEM	(\$3,091.20)						
					16	Nov 2, 2022	SYSTEM	\$3,091.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user raybol1 overriding Payment Estimate Exception 20 on the current Payment Estimate.					
					16	Nov 2, 2022	SYSTEM	(\$3,091.20)						
				<b>- Total</b>							<b>\$0.00</b>			
				<b>Material - Total</b>							<b>\$0.00</b>			
				<b>5006 - Total</b>							<b>\$0.00</b>			
				5007	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	Construction Stockpile		14	Oct 3, 2022	SYSTEM	(\$681.60)	Payment Estimate Item Adjustment generated Stockpile Transaction		
							<b>- Total</b>						<b>(\$681.60)</b>	
							<b>Construction Stockpile - Total</b>						<b>(\$681.60)</b>	
							Construction Stockpile STMI		11	Aug 16, 2022	SYSTEM	\$681.60	Payment Estimate Item Adjustment generated Stockpile Transaction	
<b>- Total</b>										<b>\$681.60</b>				
<b>Construction Stockpile STMI - Total</b>										<b>\$681.60</b>				
Material		14	Oct 3, 2022				SYSTEM	\$1,883.76	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user raybol1 overriding Payment Estimate Exception 24 on the current Payment Estimate.					
		14	Oct 3, 2022				SYSTEM	(\$1,883.76)						
		15	Oct 17, 2022				SYSTEM	\$1,883.76	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user raybol1 overriding Payment Estimate Exception 18 on the current Payment Estimate.					
		15	Oct 17, 2022				SYSTEM	(\$1,883.76)						
		16	Nov 2, 2022				SYSTEM	\$1,883.76	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user raybol1 overriding Payment Estimate Exception 22 on the current Payment Estimate.					
		16	Nov 2, 2022				SYSTEM	(\$1,883.76)						
<b>- Total</b>									<b>\$0.00</b>					
<b>Material - Total</b>									<b>\$0.00</b>					
<b>5007 - Total</b>									<b>\$0.00</b>					
5008	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	Construction Stockpile		14	Oct 3, 2022	SYSTEM	(\$2,217.20)	Payment Estimate Item Adjustment generated Stockpile Transaction						
			<b>- Total</b>						<b>(\$2,217.20)</b>					
			<b>Construction Stockpile - Total</b>						<b>(\$2,217.20)</b>					
			Construction Stockpile STMI		11	Aug 16, 2022	SYSTEM	\$2,217.20	Payment Estimate Item Adjustment generated Stockpile Transaction					
				<b>- Total</b>						<b>\$2,217.20</b>				
				<b>Construction Stockpile STMI - Total</b>						<b>\$2,217.20</b>				
			Material		14	Oct 3, 2022	SYSTEM	\$4,326.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user raybol1 overriding Payment Estimate Exception 21 on the current Payment Estimate.					
					14	Oct 3, 2022	SYSTEM	(\$4,326.00)						
					15	Oct 17, 2022	SYSTEM	\$4,326.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user raybol1 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
					15	Oct 17, 2022	SYSTEM	(\$4,326.00)						
					16	Nov 2, 2022	SYSTEM	\$4,326.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user raybol1 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					16	Nov 2, 2022	SYSTEM	(\$4,326.00)						
<b>- Total</b>						<b>\$0.00</b>								
<b>Material - Total</b>						<b>\$0.00</b>								
<b>5008 - Total</b>						<b>\$0.00</b>								
5016	SEQUENTIAL	Material		16	Nov 2,	SYSTEM	\$1,050.00	This adjustment offsets the original system-generated Material Payment						



## Line Item Adjustments by Estimate

Dec 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J4P3009	5016	FLASHING WARNING LIGHT	Material			2022			Estimate Item Adjustment (0037) due to user raybol1 overriding Payment Estimate Exception 6 on the current Payment Estimate.		
					16	Nov 2, 2022	SYSTEM	(\$1,050.00)			
					17	Nov 16, 2022	SYSTEM	\$1,050.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user raybol1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
					17	Nov 16, 2022	SYSTEM	(\$1,050.00)			
					<b>- Total</b>					<b>\$0.00</b>	
<b>Material - Total</b>					<b>\$0.00</b>						
<b>5016 - Total</b>					<b>\$0.00</b>						
<b>J4P3009 - Total</b>								<b>\$58,911.13</b>			
J4P3009B	1500	COMPACTING EMBANKMENT	Material		13	Sep 16, 2022	SYSTEM	\$4,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user raybol1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					13	Sep 16, 2022	SYSTEM	(\$4,680.00)			
					14	Oct 3, 2022	SYSTEM	\$4,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user raybol1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					14	Oct 3, 2022	SYSTEM	(\$4,680.00)			
					15	Oct 17, 2022	SYSTEM	\$4,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user raybol1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					15	Oct 17, 2022	SYSTEM	(\$4,680.00)			
					16	Nov 2, 2022	SYSTEM	\$4,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user raybol1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					16	Nov 2, 2022	SYSTEM	(\$4,680.00)			
					<b>- Total</b>					<b>\$0.00</b>	
					<b>Material - Total</b>					<b>\$0.00</b>	
<b>1500 - Total</b>					<b>\$0.00</b>						
1520	TYPE 5 AGGREGATE FOR BASE	Material		12	Sep 2, 2022	SYSTEM	\$4,556.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user vohrs1 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
				12	Sep 2, 2022	SYSTEM	(\$4,556.00)				
				<b>- Total</b>					<b>\$0.00</b>		
<b>Material - Total</b>					<b>\$0.00</b>						
<b>1520 - Total</b>					<b>\$0.00</b>						
1530	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material		11	Aug 16, 2022	SYSTEM	\$2,704.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0090) due to user vohrs1 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
				11	Aug 16, 2022	SYSTEM	(\$2,704.00)				
				12	Sep 2, 2022	SYSTEM	\$6,944.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user vohrs1 overriding Payment Estimate Exception 5 on the current Payment Estimate.			
				12	Sep 2, 2022	SYSTEM	(\$6,944.00)				
				<b>- Total</b>					<b>\$0.00</b>		
<b>Material - Total</b>					<b>\$0.00</b>						
<b>1530 - Total</b>					<b>\$0.00</b>						
1540	MISC.	Material		4	May 2, 2022	SYSTEM	\$2,688.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user vohrs1 overriding Payment Estimate Exception 7 on the current Payment Estimate.			
				4	May 2, 2022	SYSTEM	(\$2,688.00)				
				5	May 16, 2022	SYSTEM	\$2,688.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user vohrs1 overriding Payment Estimate Exception 8 on the current Payment Estimate.			



## Line Item Adjustments by Estimate

Dec 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4P3009B	1540	MISC.	Material		5	May 16, 2022	SYSTEM	(\$2,688.00)	
					6	Jun 1, 2022	SYSTEM	\$2,688.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user vohsr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					6	Jun 1, 2022	SYSTEM	(\$2,688.00)	
					7	Jun 16, 2022	SYSTEM	\$2,688.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user vohsr1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					7	Jun 16, 2022	SYSTEM	(\$2,688.00)	
					8	Jul 1, 2022	SYSTEM	\$2,688.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user vohsr1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					8	Jul 1, 2022	SYSTEM	(\$2,688.00)	
					9	Jul 18, 2022	SYSTEM	\$2,688.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user vohsr1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					9	Jul 18, 2022	SYSTEM	(\$2,688.00)	
					<b>- Total</b>				
<b>Material - Total</b>								<b>\$0.00</b>	
<b>1540 - Total</b>								<b>\$0.00</b>	
1550		MISC.	Material		13	Sep 16, 2022	SYSTEM	\$42,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user raybol1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					13	Sep 16, 2022	SYSTEM	(\$42,680.00)	
					14	Oct 3, 2022	SYSTEM	\$42,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user raybol1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					14	Oct 3, 2022	SYSTEM	(\$42,680.00)	
					15	Oct 17, 2022	SYSTEM	\$42,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user raybol1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					15	Oct 17, 2022	SYSTEM	(\$42,680.00)	
					16	Nov 2, 2022	SYSTEM	\$42,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user raybol1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					16	Nov 2, 2022	SYSTEM	(\$42,680.00)	
<b>- Total</b>								<b>\$0.00</b>	
<b>Material - Total</b>								<b>\$0.00</b>	
<b>1550 - Total</b>								<b>\$0.00</b>	
1560		ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Other Item Adjustment	ACAD	15	Oct 17, 2022	raybol1	\$14,291.60	AC Price Adjustment for Line 1560 for September 2022.
					15	Oct 17, 2022	raybol1	\$8,146.25	AC Price Adjustment for Line 1560 for September 2022.
					<b>ACAD - Total</b>				
<b>Other Item Adjustment - Total</b>								<b>\$22,437.85</b>	
<b>1560 - Total</b>								<b>\$22,437.85</b>	
1590		PIPE COLLAR, TYPE A	Material		13	Sep 16, 2022	SYSTEM	\$1,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user raybol1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					13	Sep 16, 2022	SYSTEM	(\$1,400.00)	
					<b>- Total</b>				
<b>Material - Total</b>								<b>\$0.00</b>	
<b>1590 - Total</b>								<b>\$0.00</b>	
1600		CONCRETE MEDIAN	Material		12	Sep 2, 2022	SYSTEM	\$22,470.54	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user vohsr1 overriding Payment





## Line Item Adjustments by Estimate

Dec 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J4P3009B	1600	CONCRETE MEDIAN	Material						Estimate Exception 23 on the current Payment Estimate.	
					12	Sep 2, 2022	SYSTEM	(\$22,470.54)		
					13	Sep 16, 2022	SYSTEM	\$28,238.94	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user raybol1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	
					13	Sep 16, 2022	SYSTEM	(\$28,238.94)		
					14	Oct 3, 2022	SYSTEM	\$28,238.94	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user raybol1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
					14	Oct 3, 2022	SYSTEM	(\$28,238.94)		
	- Total								\$0.00	
	Material - Total								\$0.00	
	1600 - Total								\$0.00	
		1610	CONCRETE CURB RAMP	Material		13	Sep 16, 2022	SYSTEM	\$29,183.01	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user raybol1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
13						Sep 16, 2022	SYSTEM	(\$29,183.01)		
- Total								\$0.00		
Material - Total								\$0.00		
1610 - Total								\$0.00		
	1620	TRUNCATED DOMES	Material		15	Oct 17, 2022	SYSTEM	\$6,989.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user raybol1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					15	Oct 17, 2022	SYSTEM	(\$6,989.40)		
					16	Nov 2, 2022	SYSTEM	\$6,989.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user raybol1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					16	Nov 2, 2022	SYSTEM	(\$6,989.40)		
	- Total								\$0.00	
	Material - Total								\$0.00	
1620 - Total								\$0.00		
	1640	CONCRETE SIDEWALK, 4 IN.	Material		11	Aug 16, 2022	SYSTEM	\$15,574.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0091) due to user vohsr1 overriding Payment Estimate Exception 25 on the current Payment Estimate.	
					11	Aug 16, 2022	SYSTEM	(\$15,574.20)		
					12	Sep 2, 2022	SYSTEM	\$15,574.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user vohsr1 overriding Payment Estimate Exception 26 on the current Payment Estimate.	
					12	Sep 2, 2022	SYSTEM	(\$15,574.20)		
	- Total								\$0.00	
	Material - Total								\$0.00	
1640 - Total								\$0.00		
	1650	CONCRETE CURB (6 IN. HEIGHT AND UNDER)	Material		11	Aug 16, 2022	SYSTEM	\$12,162.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0092) due to user vohsr1 overriding Payment Estimate Exception 28 on the current Payment Estimate.	
					11	Aug 16, 2022	SYSTEM	(\$12,162.15)		
					12	Sep 2, 2022	SYSTEM	\$31,046.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user vohsr1 overriding Payment Estimate Exception 29 on the current Payment Estimate.	
					12	Sep 2, 2022	SYSTEM	(\$31,046.40)		
					13	Sep 16, 2022	SYSTEM	\$31,046.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user raybol1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	
					13	Sep 16, 2022	SYSTEM	(\$31,046.40)		



## Line Item Adjustments by Estimate

Dec 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J4P3009B	1650	CONCRETE CURB (6 IN. HEIGHT AND UNDER)	Material					\$0.00			
			- Total						\$0.00		
			Material - Total						\$0.00		
	1650 - Total						\$0.00				
	1660	CURB AND GUTTER TYPE B	Material			9	Jul 18, 2022	SYSTEM	\$19,733.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user vohrs1 overriding Payment Estimate Exception 29 on the current Payment Estimate.	
						9	Jul 18, 2022	SYSTEM	(\$19,733.15)		
						10	Aug 2, 2022	SYSTEM	\$19,733.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user vohrs1 overriding Payment Estimate Exception 20 on the current Payment Estimate.	
						10	Aug 2, 2022	SYSTEM	(\$19,733.15)		
						11	Aug 16, 2022	SYSTEM	\$19,733.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0093) due to user vohrs1 overriding Payment Estimate Exception 31 on the current Payment Estimate.	
						11	Aug 16, 2022	SYSTEM	(\$19,733.15)		
						12	Sep 2, 2022	SYSTEM	\$19,733.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user vohrs1 overriding Payment Estimate Exception 32 on the current Payment Estimate.	
						12	Sep 2, 2022	SYSTEM	(\$19,733.15)		
				- Total						\$0.00	
				Material - Total						\$0.00	
	1660 - Total						\$0.00				
	1670	FURNISHING TYPE 1 ROCK DITCH LINER	Material			16	Nov 2, 2022	SYSTEM	\$225.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user raybol1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
						16	Nov 2, 2022	SYSTEM	(\$225.00)		
						17	Nov 16, 2022	SYSTEM	\$225.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user raybol1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
						17	Nov 16, 2022	SYSTEM	(\$225.00)		
				- Total						\$0.00	
	Material - Total						\$0.00				
	1670 - Total						\$0.00				
	1700	MISC. PAVED DRAINAGE	Material			12	Sep 2, 2022	SYSTEM	\$7,477.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user vohrs1 overriding Payment Estimate Exception 34 on the current Payment Estimate.	
						12	Sep 2, 2022	SYSTEM	(\$7,477.80)		
						13	Sep 16, 2022	SYSTEM	\$16,129.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user raybol1 overriding Payment Estimate Exception 14 on the current Payment Estimate.	
					13	Sep 16, 2022	SYSTEM	(\$16,129.80)			
- Total							\$0.00				
Material - Total						\$0.00					
1700 - Total						\$0.00					
1710	CURVED VANE GRTE AND FRAME(2 FT. X 2 FT)	Material			13	Sep 16, 2022	SYSTEM	\$1,050.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user raybol1 overriding Payment Estimate Exception 15 on the current Payment Estimate.		
					13	Sep 16, 2022	SYSTEM	(\$1,050.00)			
					14	Oct 3, 2022	SYSTEM	\$1,050.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user raybol1 overriding Payment Estimate Exception 10 on the current Payment Estimate.		
					14	Oct 3, 2022	SYSTEM	(\$1,050.00)			
					15	Oct 17, 2022	SYSTEM	\$1,050.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user raybol1 overriding Payment Estimate Exception 4 on the current Payment Estimate.		



## Line Item Adjustments by Estimate

Dec 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J4P3009B	1710	CURVED VANE GRTE AND FRAME(2 FT. X 2 FT)	Material		15	Oct 17, 2022	SYSTEM	(\$1,050.00)					
					<b>- Total</b>							\$0.00	
					<b>Material - Total</b>							\$0.00	
	<b>1710 - Total</b>								\$0.00				
	1720	MANHOLE FRAME AND COVER, TYPE 4	Material		13	Sep 16, 2022	SYSTEM	\$750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user raybol1 overriding Payment Estimate Exception 16 on the current Payment Estimate.				
					13	Sep 16, 2022	SYSTEM	(\$750.00)					
					14	Oct 3, 2022	SYSTEM	\$750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user raybol1 overriding Payment Estimate Exception 11 on the current Payment Estimate.				
					14	Oct 3, 2022	SYSTEM	(\$750.00)					
					15	Oct 17, 2022	SYSTEM	\$750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user raybol1 overriding Payment Estimate Exception 5 on the current Payment Estimate.				
					15	Oct 17, 2022	SYSTEM	(\$750.00)					
					16	Nov 2, 2022	SYSTEM	\$750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user raybol1 overriding Payment Estimate Exception 5 on the current Payment Estimate.				
					16	Nov 2, 2022	SYSTEM	(\$750.00)					
					17	Nov 16, 2022	SYSTEM	\$750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user raybol1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					17	Nov 16, 2022	SYSTEM	(\$750.00)					
					<b>- Total</b>							\$0.00	
	<b>Material - Total</b>							\$0.00					
	<b>1720 - Total</b>								\$0.00				
	1880	TEMPORARY NON-REMOVABLE TAPE LT/RT ARROW	Material		4	May 2, 2022	SYSTEM	\$920.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user vohrs1 overriding Payment Estimate Exception 11 on the current Payment Estimate.				
					4	May 2, 2022	SYSTEM	(\$920.00)					
					<b>- Total</b>							\$0.00	
	<b>Material - Total</b>							\$0.00					
	<b>1880 - Total</b>								\$0.00				
	1990	PRECAST CONCRETE MANHOLE - 48 IN.	Material		13	Sep 16, 2022	SYSTEM	\$4,375.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user raybol1 overriding Payment Estimate Exception 42 on the current Payment Estimate.				
					13	Sep 16, 2022	SYSTEM	(\$4,375.00)					
					14	Oct 3, 2022	SYSTEM	\$4,375.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user raybol1 overriding Payment Estimate Exception 13 on the current Payment Estimate.				
14					Oct 3, 2022	SYSTEM	(\$4,375.00)						
15					Oct 17, 2022	SYSTEM	\$4,375.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user raybol1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
15					Oct 17, 2022	SYSTEM	(\$4,375.00)						
<b>- Total</b>							\$0.00						
<b>Material - Total</b>							\$0.00						
<b>1990 - Total</b>								\$0.00					
2000	PRECAST CONCRETE DROP INLET 2 FT X 2 FT	Material		13	Sep 16, 2022	SYSTEM	\$4,650.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user raybol1 overriding Payment Estimate Exception 43 on the current Payment Estimate.					
				13	Sep 16, 2022	SYSTEM	(\$4,650.00)						
				14	Oct 3, 2022	SYSTEM	\$4,650.00	This adjustment offsets the original system-generated Material Payment					



## Line Item Adjustments by Estimate

Dec 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J4P3009B	2000	PRECAST CONCRETE DROP INLET 2 FT X 2 FT	Material			2022			Estimate Item Adjustment (0018) due to user raybol1 overriding Payment Estimate Exception 14 on the current Payment Estimate.	
					14	Oct 3, 2022	SYSTEM	(\$4,650.00)		
					15	Oct 17, 2022	SYSTEM	\$4,650.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user raybol1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
					15	Oct 17, 2022	SYSTEM	(\$4,650.00)		
					<b>- Total</b>					<b>\$0.00</b>
	<b>Material - Total</b>					<b>\$0.00</b>				
	<b>2000 - Total</b>					<b>\$0.00</b>				
	2020	30 IN. GROUP A FLARED END SECT	Material		13	Sep 16, 2022	SYSTEM	\$2,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user raybol1 overriding Payment Estimate Exception 44 on the current Payment Estimate.	
					13	Sep 16, 2022	SYSTEM	(\$2,500.00)		
					14	Oct 3, 2022	SYSTEM	\$2,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user raybol1 overriding Payment Estimate Exception 15 on the current Payment Estimate.	
					14	Oct 3, 2022	SYSTEM	(\$2,500.00)		
					15	Oct 17, 2022	SYSTEM	\$2,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user raybol1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
					15	Oct 17, 2022	SYSTEM	(\$2,500.00)		
					16	Nov 2, 2022	SYSTEM	\$2,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user raybol1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
					16	Nov 2, 2022	SYSTEM	(\$2,500.00)		
17					Nov 16, 2022	SYSTEM	\$2,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user raybol1 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
17					Nov 16, 2022	SYSTEM	(\$2,500.00)			
<b>- Total</b>							<b>\$0.00</b>			
<b>Material - Total</b>					<b>\$0.00</b>					
<b>2020 - Total</b>					<b>\$0.00</b>					
2070	CURB INLET CHECK	Material		13	Sep 16, 2022	SYSTEM	\$315.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user raybol1 overriding Payment Estimate Exception 45 on the current Payment Estimate.		
				13	Sep 16, 2022	SYSTEM	(\$315.00)			
				<b>- Total</b>					<b>\$0.00</b>	
				<b>Material - Total</b>					<b>\$0.00</b>	
<b>2070 - Total</b>					<b>\$0.00</b>					
2200	CABLE, 8 AWG 1 CONDUCTOR	Material		6	Jun 1, 2022	SYSTEM	\$1,140.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user vohrs1 overriding Payment Estimate Exception 39 on the current Payment Estimate.		
				6	Jun 1, 2022	SYSTEM	(\$1,140.00)			
				<b>- Total</b>					<b>\$0.00</b>	
<b>Material - Total</b>					<b>\$0.00</b>					
<b>2200 - Total</b>					<b>\$0.00</b>					
2230	POLE FOUNDATION (45 FT. OR 13.5 M	Material		16	Nov 2, 2022	SYSTEM	\$5,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user raybol1 overriding Payment Estimate Exception 9 on the current Payment Estimate.		
				16	Nov 2, 2022	SYSTEM	(\$5,600.00)			
				17	Nov 16, 2022	SYSTEM	\$5,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user raybol1 overriding Payment Estimate Exception 5 on the current Payment Estimate.		
				17	Nov 16, 2022	SYSTEM	(\$5,600.00)			



## Line Item Adjustments by Estimate

Dec 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J4P3009B	2230	POLE FOUNDATION (45 FT. OR 13.5 M)	Material			2022				
				<b>- Total</b>				\$0.00		
				<b>Material - Total</b>				\$0.00		
	<b>2230 - Total</b>						\$0.00			
	2250	MISC. HIGHWAY LIGHTING	Material			11	Aug 16, 2022	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0094) due to user vohsr1 overriding Payment Estimate Exception 60 on the current Payment Estimate.
						11	Aug 16, 2022	SYSTEM	(\$2,400.00)	
						12	Sep 2, 2022	SYSTEM	\$4,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user vohsr1 overriding Payment Estimate Exception 65 on the current Payment Estimate.
						12	Sep 2, 2022	SYSTEM	(\$4,800.00)	
						13	Sep 16, 2022	SYSTEM	\$4,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user raybol1 overriding Payment Estimate Exception 46 on the current Payment Estimate.
						13	Sep 16, 2022	SYSTEM	(\$4,800.00)	
						14	Oct 3, 2022	SYSTEM	\$4,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user raybol1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
						14	Oct 3, 2022	SYSTEM	(\$4,800.00)	
						15	Oct 17, 2022	SYSTEM	\$4,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user raybol1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
						15	Oct 17, 2022	SYSTEM	(\$4,800.00)	
				<b>- Total</b>						\$0.00
	<b>Material - Total</b>						\$0.00			
	<b>2250 - Total</b>						\$0.00			
	2320	SH-FLAT SHEET - SIGNAL SIGN	Material			12	Sep 2, 2022	SYSTEM	\$3,360.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user vohsr1 overriding Payment Estimate Exception 67 on the current Payment Estimate.
						12	Sep 2, 2022	SYSTEM	(\$3,360.00)	
						13	Sep 16, 2022	SYSTEM	\$3,360.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user raybol1 overriding Payment Estimate Exception 48 on the current Payment Estimate.
						13	Sep 16, 2022	SYSTEM	(\$3,360.00)	
						14	Oct 3, 2022	SYSTEM	\$3,360.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user raybol1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
						14	Oct 3, 2022	SYSTEM	(\$3,360.00)	
						15	Oct 17, 2022	SYSTEM	\$3,360.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user raybol1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
						15	Oct 17, 2022	SYSTEM	(\$3,360.00)	
					16	Nov 2, 2022	SYSTEM	\$3,360.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user raybol1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
					16	Nov 2, 2022	SYSTEM	(\$3,360.00)		
					17	Nov 16, 2022	SYSTEM	\$3,360.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user raybol1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
		17	Nov 16, 2022	SYSTEM	(\$3,360.00)					
<b>- Total</b>						\$0.00				
<b>Material - Total</b>						\$0.00				
<b>2320 - Total</b>						\$0.00				
2340	POST, SIGNAL 8	Material			17	Nov 16,	SYSTEM	\$14,575.00	This adjustment offsets the original system-generated Material Payment	



## Line Item Adjustments by Estimate

Dec 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4P3009B	2340	FT. OR 2.4 M	Material			2022			Estimate Item Adjustment (0008) due to user raybol1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					17	Nov 16, 2022	SYSTEM	(\$14,575.00)						
	<b>- Total</b>								<b>\$0.00</b>					
	<b>Material - Total</b>								<b>\$0.00</b>					
	<b>2340 - Total</b>								<b>\$0.00</b>					
	2350	POST, SIGNAL 15 FT. OR 4.6 M	Material			17	Nov 16, 2022	SYSTEM	\$1,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user raybol1 overriding Payment Estimate Exception 9 on the current Payment Estimate.				
						17	Nov 16, 2022	SYSTEM	(\$1,750.00)					
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
	<b>2350 - Total</b>								<b>\$0.00</b>					
	2360	POST, TYPE C, 50 FT. ARM OR 15.2 M ARM	Material			12	Sep 2, 2022	SYSTEM	\$15,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user vohsr1 overriding Payment Estimate Exception 68 on the current Payment Estimate.				
						12	Sep 2, 2022	SYSTEM	(\$15,000.00)					
						13	Sep 16, 2022	SYSTEM	\$15,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user raybol1 overriding Payment Estimate Exception 49 on the current Payment Estimate.				
						13	Sep 16, 2022	SYSTEM	(\$15,000.00)					
						14	Oct 3, 2022	SYSTEM	\$15,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user raybol1 overriding Payment Estimate Exception 19 on the current Payment Estimate.				
						14	Oct 3, 2022	SYSTEM	(\$15,000.00)					
						15	Oct 17, 2022	SYSTEM	\$15,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user raybol1 overriding Payment Estimate Exception 13 on the current Payment Estimate.				
						15	Oct 17, 2022	SYSTEM	(\$15,000.00)					
						16	Nov 2, 2022	SYSTEM	\$15,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user raybol1 overriding Payment Estimate Exception 11 on the current Payment Estimate.				
						16	Nov 2, 2022	SYSTEM	(\$15,000.00)					
					17	Nov 16, 2022	SYSTEM	\$15,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user raybol1 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					17	Nov 16, 2022	SYSTEM	(\$15,000.00)						
<b>- Total</b>								<b>\$0.00</b>						
<b>Material - Total</b>								<b>\$0.00</b>						
<b>2360 - Total</b>								<b>\$0.00</b>						
2470	BASE, CONCRETE	Material			12	Sep 2, 2022	SYSTEM	\$13,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user vohsr1 overriding Payment Estimate Exception 70 on the current Payment Estimate.					
					12	Sep 2, 2022	SYSTEM	(\$13,000.00)						
					13	Sep 16, 2022	SYSTEM	\$13,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user raybol1 overriding Payment Estimate Exception 51 on the current Payment Estimate.					
					13	Sep 16, 2022	SYSTEM	(\$13,000.00)						
				<b>- Total</b>								<b>\$0.00</b>		
<b>Material - Total</b>								<b>\$0.00</b>						
<b>2470 - Total</b>								<b>\$0.00</b>						
2500	MISC. ITS	Material			16	Nov 2, 2022	SYSTEM	\$16,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user raybol1 overriding Payment Estimate Exception 26 on the current Payment Estimate.					
					16	Nov 2, 2022	SYSTEM	(\$16,000.00)						



## Line Item Adjustments by Estimate

Dec 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J4P3009B	2500	MISC. ITS	Material			2022				
					17	Nov 16, 2022	SYSTEM	\$16,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user raybol1 overriding Payment Estimate Exception 14 on the current Payment Estimate.	
					17	Nov 16, 2022	SYSTEM	(\$16,000.00)		
					18	Nov 30, 2022	SYSTEM	\$16,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user raybol1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					18	Nov 30, 2022	SYSTEM	(\$16,000.00)		
				- Total				\$0.00		
				Material - Total				\$0.00		
		2500 - Total						\$0.00		
	2510	CONCRETE FOOTINGS, EMBEDDED	Material		16	Nov 2, 2022	SYSTEM	\$2,470.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user raybol1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	
					16	Nov 2, 2022	SYSTEM	(\$2,470.00)		
					- Total				\$0.00	
					Material - Total				\$0.00	
		2510 - Total						\$0.00		
	2530	2 IN. PSST POST - 12 GA.	Construction Stockpile		16	Nov 2, 2022	SYSTEM	(\$1,967.25)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total					(\$1,967.25)	
				Construction Stockpile - Total					(\$1,967.25)	
Construction Stockpile STMI				11	Aug 16, 2022	SYSTEM	\$1,967.25	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total					\$1,967.25		
			Construction Stockpile STMI - Total					\$1,967.25		
Material			16	Nov 2, 2022	SYSTEM	\$3,751.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user raybol1 overriding Payment Estimate Exception 16 on the current Payment Estimate.			
			16	Nov 2, 2022	SYSTEM	(\$3,751.50)				
		- Total					\$0.00			
		Material - Total					\$0.00			
	2530 - Total						\$0.00			
2540	SH-FLAT SHEET	Construction Stockpile		16	Nov 2, 2022	SYSTEM	(\$596.30)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total					(\$596.30)	
			Construction Stockpile - Total					(\$596.30)		
	Construction Stockpile STMI		11	Aug 16, 2022	SYSTEM	\$596.30	Payment Estimate Item Adjustment generated Stockpile Transaction			
		- Total					\$596.30			
		Construction Stockpile STMI - Total					\$596.30			
	2540 - Total						\$0.00			
2550	ST-STRUCTURAL	Construction Stockpile		16	Nov 2, 2022	SYSTEM	(\$2,947.86)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total					(\$2,947.86)	
			Construction Stockpile - Total					(\$2,947.86)		
	Construction Stockpile STMI		11	Aug 16, 2022	SYSTEM	\$4,261.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
		- Total					\$4,261.00			
		Construction Stockpile STMI - Total					\$4,261.00			
	2550 - Total						\$1,313.14			
2560	SHF-FLAT SHEET FLUORESCENT	Construction Stockpile		16	Nov 2, 2022	SYSTEM	(\$196.20)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total					(\$196.20)	
		Construction Stockpile - Total					(\$196.20)			



## Line Item Adjustments by Estimate

Dec 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J4P3009B	2560	SHF-FLAT SHEET FLUORESCENT	Construction Stockpile STMI		11	Aug 16, 2022	SYSTEM	\$196.20	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total						\$196.20	
			Construction Stockpile STMI - Total						\$196.20	
			2560 - Total						\$0.00	
			Construction Stockpile - Total						\$196.20	
5009	POST ANCHOR FOR 2 IN. PSST - 12 GA.	Construction Stockpile		16	Nov 2, 2022	SYSTEM	(\$263.55)	Payment Estimate Item Adjustment generated Stockpile Transaction		
		- Total						(\$263.55)		
		Construction Stockpile - Total						(\$263.55)		
		Construction Stockpile STMI		11	Aug 16, 2022	SYSTEM	\$263.55	Payment Estimate Item Adjustment generated Stockpile Transaction		
		- Total						\$263.55		
		Construction Stockpile STMI - Total						\$263.55		
		Material		16	Nov 2, 2022	SYSTEM	\$882.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user raybol1 overriding Payment Estimate Exception 17 on the current Payment Estimate.		
				16	Nov 2, 2022	SYSTEM	(\$882.00)			
		- Total						\$0.00		
		Material - Total						\$0.00		
5009 - Total						\$0.00				
5010	POST ANCHOR FOR 2 IN. PSST - 7 GA.	Construction Stockpile		16	Nov 2, 2022	SYSTEM	(\$529.20)	Payment Estimate Item Adjustment generated Stockpile Transaction		
		- Total						(\$529.20)		
		Construction Stockpile - Total						(\$529.20)		
		Construction Stockpile STMI		11	Aug 16, 2022	SYSTEM	\$529.20	Payment Estimate Item Adjustment generated Stockpile Transaction		
		- Total						\$529.20		
		Construction Stockpile STMI - Total						\$529.20		
		Material		16	Nov 2, 2022	SYSTEM	\$1,378.23	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user raybol1 overriding Payment Estimate Exception 19 on the current Payment Estimate.		
				16	Nov 2, 2022	SYSTEM	(\$1,378.23)			
		- Total						\$0.00		
		Material - Total						\$0.00		
5010 - Total						\$0.00				
5011	2.5 IN. PSST POST - 12 GA.	Construction Stockpile		16	Nov 2, 2022	SYSTEM	(\$341.55)	Payment Estimate Item Adjustment generated Stockpile Transaction		
		- Total						(\$341.55)		
		Construction Stockpile - Total						(\$341.55)		
		Construction Stockpile STMI		11	Aug 16, 2022	SYSTEM	\$341.55	Payment Estimate Item Adjustment generated Stockpile Transaction		
		- Total						\$341.55		
		Construction Stockpile STMI - Total						\$341.55		
		Material		16	Nov 2, 2022	SYSTEM	\$907.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user raybol1 overriding Payment Estimate Exception 21 on the current Payment Estimate.		
				16	Nov 2, 2022	SYSTEM	(\$907.20)			
		- Total						\$0.00		
		Material - Total						\$0.00		
5011 - Total						\$0.00				
5012	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	Construction Stockpile		16	Nov 2, 2022	SYSTEM	(\$170.40)	Payment Estimate Item Adjustment generated Stockpile Transaction		
		- Total						(\$170.40)		
		Construction Stockpile - Total						(\$170.40)		
		11	Aug 16, 2022	SYSTEM	\$170.40	Payment Estimate Item Adjustment generated Stockpile Transaction				





## Line Item Adjustments by Estimate

Dec 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J4P3009B	5012	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	Construction Stockpile STMI	- Total					\$170.40	
				Construction Stockpile STMI - Total					\$170.40	
				Material	16	Nov 2, 2022	SYSTEM	\$470.94	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user raybol1 overriding Payment Estimate Exception 23 on the current Payment Estimate.	
					16	Nov 2, 2022	SYSTEM	(\$470.94)		
				- Total					\$0.00	
				Material - Total					\$0.00	
	5012 - Total					\$0.00				
	5013	MISC.	Material	12	Sep 2, 2022	SYSTEM	\$1,001.74	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user vohsr1 overriding Payment Estimate Exception 71 on the current Payment Estimate.		
				12	Sep 2, 2022	SYSTEM	(\$1,001.74)			
				13	Sep 16, 2022	SYSTEM	\$1,001.74	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user raybol1 overriding Payment Estimate Exception 52 on the current Payment Estimate.		
				13	Sep 16, 2022	SYSTEM	(\$1,001.74)			
				- Total					\$0.00	
				Material - Total					\$0.00	
	5013 - Total					\$0.00				
	5014	MISC.	Material	12	Sep 2, 2022	SYSTEM	\$1,480.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user vohsr1 overriding Payment Estimate Exception 73 on the current Payment Estimate.		
12				Sep 2, 2022	SYSTEM	(\$1,480.50)				
13				Sep 16, 2022	SYSTEM	\$1,480.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user raybol1 overriding Payment Estimate Exception 54 on the current Payment Estimate.			
13				Sep 16, 2022	SYSTEM	(\$1,480.50)				
- Total					\$0.00					
Material - Total					\$0.00					
5014 - Total					\$0.00					
5015	MISC. HIGHWAY LIGHTING	Material	12	Sep 2, 2022	SYSTEM	\$4,158.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user vohsr1 overriding Payment Estimate Exception 66 on the current Payment Estimate.			
			12	Sep 2, 2022	SYSTEM	(\$4,158.00)				
			13	Sep 16, 2022	SYSTEM	\$4,158.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user raybol1 overriding Payment Estimate Exception 47 on the current Payment Estimate.			
			13	Sep 16, 2022	SYSTEM	(\$4,158.00)				
			14	Oct 3, 2022	SYSTEM	\$4,158.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user raybol1 overriding Payment Estimate Exception 17 on the current Payment Estimate.			
			14	Oct 3, 2022	SYSTEM	(\$4,158.00)				
			15	Oct 17, 2022	SYSTEM	\$4,158.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user raybol1 overriding Payment Estimate Exception 11 on the current Payment Estimate.			
			15	Oct 17, 2022	SYSTEM	(\$4,158.00)				
			- Total					\$0.00		
			Material - Total					\$0.00		
5015 - Total					\$0.00					
J4P3009B - Total								\$23,750.99		
Overall - Total								\$82,662.12		