



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on June 18, 2022

Pay Estimate Created Date: June 16, 2022

Progress Estimate Number <b>1</b>	<b>Contract ID</b>	211015-C05	<b>Pay Period Start</b>	See NTP Date June 15, 2022	<b>Original Contract Amount</b>	\$2,205,533.07
	<b>Prime Contractor</b>	Leavenworth Excavating & Equipment Company, Inc.	<b>Pay Period End</b>		<b>Net Change Order Amount</b>	\$0.00
					<b>Current Contract Amount</b>	\$2,205,533.07

Approval Date	By User
June 16, 2022	Generated and Approved (and should be considered Draft) at the Project Office Level by schwaj2
June 17, 2022	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by kneibr1
June 17, 2022	Reviewed and Approved at the Central Office Controllers Office Level by rames1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2022	November 1, 2022		9.04%

Contract Informational Dates			Milestones				
Date Description	Original Completion Date	Current Completion Date	Date Description	Original Completion Date	Current Completion Date	Days Remaining on Milestone	Diary Charge Days
Acceptance Date			58 at Ward Aug 20 Completion Date	August 20, 2022	August 20, 2022	64	
Awarded Date	November 3, 2021	November 3, 2021	58 at Ward Calendar Days	August 9, 2022	August 9, 2022	53	
Letting Date	October 15, 2021	October 15, 2021					
Notice to Proceed Date	January 3, 2022	January 3, 2022					
Open to Traffic Date							
Work Began Date	June 1, 2022	June 1, 2022					

Contract Total Pay For Estimate No. 1			
	This Estimate	Previous	To Date
211015-C05			
Total Posted Items Pay	\$199,401.00	\$0.00	\$199,401.00
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
<b>Contract Total Payable This Estimate:</b>	<b>\$199,401.00</b>		\$199,401.00

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J4S3273	0010	2013000	CLEARING AND GRUBBING	ACRE	\$3,555.000	1	\$3,555.00
	0020	2022010	REMOVAL OF IMPROVEMENTS	LS	\$102,955.000	0.65	\$66,920.75
	0060	2063000	CLASS 3 EXCAVATION	CUYD	\$3.000	125	\$375.00
	0320	6161005	CONSTRUCTION SIGNS	SQFT	\$5.000	1,119	\$5,595.00
	0330	6161008	ADVANCED WARNING RAIL SYSTEM	EA	\$50.000	6	\$300.00
	0350	6161030	TYPE III MOVEABLE BARRICADE	EA	\$150.000	14	\$2,100.00
	0360	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	EA	\$2,000.000	8	\$16,000.00
	0390	6169902	MISC.TEMPORARY ENTRANCE	EA	\$2,300.000	1	\$2,300.00
	0400	6181000	MOBILIZATION	LS	\$211,685.000	0.25	\$52,921.25
	0610	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	LS	\$5,000.000	0.2	\$1,000.00
	0630	7250415	15 IN. PIPE GROUP C	LF	\$106.000	44	\$4,664.00
	0680	7269902	MISC.68 IN. X 43 IN. ELLIPTICAL REINFORCED PRECAST FLARED END SECTION	EA	\$5,600.000	2	\$11,200.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on June 18, 2022

Pay Estimate Created Date: June 16, 2022

<b>Progress Estimate Number</b>  1	<b>Contract ID</b>	211015-C05	<b>Pay Period Start</b>	See NTP Date June 15, 2022	<b>Original Contract Amount</b>	\$2,205,533.07
	<b>Prime Contractor</b>	Leavenworth Excavating & Equipment Company, Inc.	<b>Pay Period End</b>		<b>Net Change Order Amount</b>	\$0.00
					<b>Current Contract Amount</b>	\$2,205,533.07

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J4S3273	0720	7269903	MISC.68 IN. X 43 IN. ELLIPTICAL CLASS III REINFORCED CONCRETE PIPE	LF	\$390.000	56	\$21,840.00
	0770	7320815A	15 IN. OR ALLOWED SUBSTITUTE GROUP C FLARED END SECTION	EA	\$1,130.000	4	\$4,520.00
	0840	8061004	SEDIMENT TRAP ROCK	CUYD	\$125.000	10	\$1,250.00
	0880	8061019	SILT FENCE	LF	\$3.600	1,350	\$4,860.00
<b>Project J4S3273 - Total</b>							<b>\$199,401.00</b>
<b>Overall - Total</b>							<b>\$199,401.00</b>

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J4S3273	0320	CONSTRUCTION SIGNS	Material			-1,119	\$5.00	(\$5,595.00)
	0320	CONSTRUCTION SIGNS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user schwaj2 overriding Payment Estimate Exception 1 on the current Payment Estimate.	1,119	\$5.00	\$5,595.00
	0330	ADVANCED WARNING RAIL SYSTEM	Material			-6	\$50.00	(\$300.00)
	0330	ADVANCED WARNING RAIL SYSTEM	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user schwaj2 overriding Payment Estimate Exception 2 on the current Payment Estimate.	6	\$50.00	\$300.00
	0350	TYPE III MOVEABLE BARRICADE	Material			-14	\$150.00	(\$2,100.00)
	0350	TYPE III MOVEABLE BARRICADE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user schwaj2 overriding Payment Estimate Exception 3 on the current Payment Estimate.	14	\$150.00	\$2,100.00
	0360	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	Material			-8	\$2,000.00	(\$16,000.00)
	0360	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schwaj2 overriding Payment Estimate Exception 4 on the current Payment Estimate.	8	\$2,000.00	\$16,000.00
	0630	15 IN. PIPE GROUP C	Material			-44	\$106.00	(\$4,664.00)
	0630	15 IN. PIPE GROUP C	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user schwaj2 overriding Payment Estimate Exception 5 on the current Payment Estimate.	44	\$106.00	\$4,664.00
	0840	SEDIMENT TRAP ROCK	Material			-10	\$125.00	(\$1,250.00)
	0840	SEDIMENT TRAP ROCK	Material		This adjustment offsets the original system-	10	\$125.00	\$1,250.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on June 18, 2022

Pay Estimate Created Date: June 16, 2022

<b>Progress Estimate Number</b>  1	<b>Contract ID</b>	211015-C05	<b>Pay Period Start</b>	See NTP Date	<b>Original Contract Amount</b>	\$2,205,533.07
	<b>Prime Contractor</b>	Leavenworth Excavating & Equipment Company, Inc.	<b>Pay Period End</b>	June 15, 2022	<b>Net Change Order Amount</b>	\$0.00
					<b>Current Contract Amount</b>	\$2,205,533.07

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J4S3273					generated Material Payment Estimate Item Adjustment (0006) due to user schwaj2 overriding Payment Estimate Exception 6 on the current Payment Estimate.			
	0880	SILT FENCE	Material			-1,350	\$3.60	(\$4,860.00)
	0880	SILT FENCE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user schwaj2 overriding Payment Estimate Exception 7 on the current Payment Estimate.	1,350	\$3.60	\$4,860.00
<b>Total</b>								<b>\$0.00</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on June 18, 2022

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J4S3273	FAF 58-1(18)	Intersection improvements, resurfacing and coldmilling	58	CASS	at the intersection of Route 58 and Ward Rd., at the intersection of Route 58 and Route 291, and from e/o Prairie to Route 291 near Raymore

Totals by Job Numbers

Job Number	Totals by Job Numbers		
	This Estimate	Previous	To Date
J4S3273	<b>Posted Item Pay</b>	\$199,401.00	\$199,401.00
	<b>Gross Item Adjustments</b>	\$0.00	\$0.00
	<b>Gross Item Pay</b>	<b>\$199,401.00</b>	<b>\$0.00</b>
	<b>Incentive</b>	\$0.00	\$0.00
	<b>Disincentive</b>	\$0.00	\$0.00
	<b>Liquidated Damages</b>	\$0.00	\$0.00
	<b>Other Contract Adjustments</b>	\$0.00	\$0.00



## Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on June 18, 2022

### **Exceptions (Discrepancies) This Estimate Period**

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J4S3273, Item 6161005, Project Item Line Number 0320, Material Set 616100596, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Awaiting certifications from contractor.	schwaj2	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3273, Item 6161008, Project Item Line Number 0330, Material Set 616100896, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Awaiting certifications from contractor.	schwaj2	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3273, Item 6161030, Project Item Line Number 0350, Material Set 616103096, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Awaiting certifications from contractor.	schwaj2	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3273, Item 6161099, Project Item Line Number 0360, Material Set 616109996, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Awaiting certifications from contractor.	schwaj2	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3273, Item 7250415, Project Item Line Number 0630, Material Set 725041596, Material 1020CPCSZC.015 - CulvPipe Zn Ctd Corrug Stl 15" 375mm, Acceptance Action Generic 1020CPCSZC.015 is insufficient.	Awaiting certifications from contractor.	schwaj2	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3273, Item 8061004, Project Item Line Number 0840, Material Set 806100496, Material 0806TEC - Temporary Erosion Control, Acceptance Action Generic 0806TEC is insufficient.	Awaiting certifications from contractor.	schwaj2	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3273, Item 8061019, Project Item Line Number 0880, Material Set 806101996, Material 1011GXT2 - Geotextile Fabric for TempSiltFence (T2), Acceptance Action Generic 1011GXT2 is insufficient.	Awaiting certifications from contractor.	schwaj2	Overridden



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 18, 2022

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
211015-C05	J4S3273	0001	0010	2013000	CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	1.00	\$3,555.00	\$3,555.00
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.65	\$102,955.00	\$66,920.75
		0001	0030	2031000	CLASS A EXCAVATION	5,437.00	0.00	5,437.00	CUYD	0.00	\$26.50	\$0.00
		0001	0040	2036000	COMPACTING EMBANKMENT	1,723.00	0.00	1,723.00	CUYD	0.00	\$2.00	\$0.00
		0001	0050	2037075	COMPACTING IN CUT	23.60	0.00	23.60	STA	0.00	\$500.00	\$0.00
		0001	0060	2063000	CLASS 3 EXCAVATION	499.00	0.00	499.00	CUYD	125.00	\$3.00	\$375.00
		0001	0070	2063500	CULVERT CLEANOUT	17.00	0.00	17.00	EA	0.00	\$2,100.00	\$0.00
		0001	0080	2072000	LINEAR GRADING CLASS 2	1.30	0.00	1.30	STA	0.00	\$2,720.00	\$0.00
		0001	0090	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	42.00	0.00	42.00	SQYD	0.00	\$44.00	\$0.00
		0001	0100	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	7,843.00	0.00	7,843.00	SQYD	0.00	\$16.00	\$0.00
		0001	0110	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	4.00	0.00	4.00	TONS	0.00	\$793.40	\$0.00
		0001	0120	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	9.90	0.00	9.90	TONS	0.00	\$656.37	\$0.00
		0001	0130	4019905	MISC.OPTIONAL PAVEMENT	6,852.00	0.00	6,852.00	SQYD	0.00	\$44.16	\$0.00
		0001	0140	4030101	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP125C MIX)	3,740.40	0.00	3,740.40	TONS	0.00	\$61.40	\$0.00
		0001	0150	4071005	TACK COAT	3,845.00	0.00	3,845.00	GAL	0.00	\$2.50	\$0.00
		0001	0160	5021332	CONCRETE PAVEMENT (8 1/2 IN. NON-REINFORCED, 15 FT. JOINTS)	15.30	0.00	15.30	SQYD	0.00	\$377.30	\$0.00
		0001	0170	5029905	MISC.8.5 IN. TINTED CONCRETE TRUCK APRON	741.00	0.00	741.00	SQYD	0.00	\$129.10	\$0.00
		0001	0180	6029902	MISC.WITNESS POST ASSEMBLIES	34.00	0.00	34.00	EA	0.00	\$50.00	\$0.00
		0001	0190	6053030A	PIPE AGGREGATE PAVEMENT EDGE DRAIN	398.00	0.00	398.00	LF	0.00	\$65.20	\$0.00
		0001	0200	6089905	MISC.8 IN. STAMPED CONCRETE MEDIAN STRIP	496.00	0.00	496.00	SQYD	0.00	\$134.75	\$0.00
		0001	0210	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	440.00	0.00	440.00	LF	0.00	\$23.10	\$0.00
		0001	0220	6096010A	FURNISHING TYPE 1 ROCK DITCH LINER	2.00	0.00	2.00	CUYD	0.00	\$80.50	\$0.00
		0001	0230	6096041	PLACING TYPE 1 ROCK DITCH LINER	2.00	0.00	2.00	CUYD	0.00	\$159.00	\$0.00
		0001	0240	6097000	ROCK LINING	92.00	0.00	92.00	CUYD	0.00	\$106.00	\$0.00
		0001	0250	6099903	MISC.MOD. APWA CURB & GUTTER, TYPE CG-2	767.00	0.00	767.00	LF	0.00	\$28.25	\$0.00
		0001	0260	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$250.00	\$0.00
		0001	0270	6141024	GRATE AND BEARING PLATE (5 FT. X 3 FT. OR 1524 MM X 914 MM)	1.00	0.00	1.00	EA	0.00	\$2,475.00	\$0.00
		0001	0280	6141028	GRATE AND BEARING PLATE (5 FT. 1 IN. X 3 FT. 1 IN. OR 1549 MM X 940 MM)	1.00	0.00	1.00	EA	0.00	\$3,520.00	\$0.00
		0001	0290	6141120	CURVED VANE GRATE AND FRAME (2 FT. X 2 FT. OR 600MM X 600MM)	6.00	0.00	6.00	EA	0.00	\$465.00	\$0.00
		0001	0300	6141121	CURVED VANE GRATE AND FRAME (4 FT. X 2 FT. OR 1200MM X 600MM)	2.00	0.00	2.00	EA	0.00	\$900.00	\$0.00
		0001	0310	6149902	MISC.MONUMENT BOX	2.00	0.00	2.00	EA	0.00	\$900.00	\$0.00
		0001	0320	6161005	CONSTRUCTION SIGNS	2,284.00	0.00	2,284.00	SQFT	1,119.00	\$5.00	\$5,595.00
		0001	0330	6161008	ADVANCED WARNING RAIL SYSTEM	10.00	0.00	10.00	EA	6.00	\$50.00	\$300.00
		0001	0340	6161025	CHANNELIZER (TRIM LINE)	150.00	0.00	150.00	EA	0.00	\$15.00	\$0.00
		0001	0350	6161030	TYPE III MOVEABLE BARRICADE	27.00	0.00	27.00	EA	14.00	\$150.00	\$2,100.00
		0001	0360	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	8.00	0.00	8.00	EA	8.00	\$2,000.00	\$16,000.00
		0001	0370	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	8.00	0.00	8.00	EA	0.00	\$1,500.00	\$0.00
		0001	0380	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	4.00	0.00	4.00	EA	0.00	\$1,700.00	\$0.00
		0001	0390	6169902	MISC.TEMPORARY ENTRANCE	1.00	0.00	1.00	EA	1.00	\$2,300.00	\$2,300.00
		0001	0400	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.25	\$211,685.00	\$52,921.25
		0001	0410	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	4.00	0.00	4.00	EA	0.00	\$600.00	\$0.00
		0001	0420	6191000	PAVEMENT EDGE TREATMENT	1,221.00	0.00	1,221.00	LF	0.00	\$13.85	\$0.00
		0001	0430	6200012	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE	38.00	0.00	38.00	LF	0.00	\$8.00	\$0.00
		0001	0440	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	169.00	0.00	169.00	LF	0.00	\$16.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 18, 2022

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
211015-C05	J4S3273	0001	0450	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	144.00	0.00	144.00	LF	0.00	\$16.00	\$0.00
		0001	0460	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	13.00	0.00	13.00	EA	0.00	\$250.00	\$0.00
		0001	0470	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	4,747.00	0.00	4,747.00	LF	0.00	\$1.35	\$0.00
		0001	0480	6205303B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW	5,146.00	0.00	5,146.00	LF	0.00	\$1.35	\$0.00
		0001	0490	6205320	TEMPORARY REMOVABLE MARKING TAPE, 12 IN., WHITE	148.00	0.00	148.00	LF	0.00	\$6.00	\$0.00
		0001	0500	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	2,910.00	0.00	2,910.00	LF	0.00	\$0.35	\$0.00
		0001	0510	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	2,555.00	0.00	2,555.00	LF	0.00	\$0.50	\$0.00
		0001	0520	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	26,376.00	0.00	26,376.00	LF	0.00	\$0.07	\$0.00
		0001	0530	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	21,719.00	0.00	21,719.00	LF	0.00	\$0.07	\$0.00
		0001	0540	6206108A	8 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	845.00	0.00	845.00	LF	0.00	\$0.20	\$0.00
		0001	0550	6207001	PAVEMENT MARKING REMOVAL	11,872.00	0.00	11,872.00	LF	0.00	\$0.40	\$0.00
		0001	0560	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	6.00	0.00	6.00	EA	0.00	\$100.00	\$0.00
		0001	0570	6209902	MISC.TEMPORARY REMOVABLE MARKING TAPE LEFT OR RIGHT ARROW	6.00	0.00	6.00	EA	0.00	\$100.00	\$0.00
		0001	0580	6209903	MISC.PERFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN YELLOW	36.00	0.00	36.00	LF	0.00	\$4.00	\$0.00
		0001	0590	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	38,437.00	0.00	38,437.00	SQYD	0.00	\$1.37	\$0.00
		0001	0600	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	157.00	0.00	157.00	STA	0.00	\$30.00	\$0.00
		0001	0610	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.20	\$5,000.00	\$1,000.00
		0001	0620	7250315A	15 IN. PIPE GROUP B	89.00	0.00	89.00	LF	0.00	\$104.00	\$0.00
		0001	0630	7250415	15 IN. PIPE GROUP C	44.00	0.00	44.00	LF	44.00	\$106.00	\$4,664.00
		0001	0640	7250418	18 IN. PIPE GROUP C	19.00	0.00	19.00	LF	0.00	\$110.00	\$0.00
		0001	0650	7259903	MISC.4 IN. GROUP B PIPE	18.00	0.00	18.00	LF	0.00	\$113.00	\$0.00
		0001	0660	7259903	MISC.6 IN. GROUP B PIPE	96.00	0.00	96.00	LF	0.00	\$64.75	\$0.00
		0001	0670	7269902	MISC.18 IN. REINFORCED PRECAST FLARED END SECTION	4.00	0.00	4.00	EA	0.00	\$1,650.00	\$0.00
		0001	0680	7269902	MISC.68 IN. X 43 IN. ELLIPTICAL REINFORCED PRECAST FLARED END SECTION	2.00	0.00	2.00	EA	2.00	\$5,600.00	\$11,200.00
		0001	0690	7269903	MISC.12 IN. CLASS IV REINFORCED CONCRETE PIPE	60.00	0.00	60.00	LF	0.00	\$67.00	\$0.00
		0001	0700	7269903	MISC.15 IN. CLASS IV REINFORCED CONCRETE PIPE	305.00	0.00	305.00	LF	0.00	\$80.00	\$0.00
		0001	0710	7269903	MISC.18 IN. CLASS IV REINFORCED CONCRETE PIPE	173.00	0.00	173.00	LF	0.00	\$82.00	\$0.00
		0001	0720	7269903	MISC.68 IN. X 43 IN. ELLIPTICAL CLASS III REINFORCED CONCRETE PIPE	56.00	0.00	56.00	LF	56.00	\$390.00	\$21,840.00
		0001	0730	7311022	PRECAST CONCRETE DROP INLET 2 FT X 2 FT	23.00	0.00	23.00	FT	0.00	\$890.00	\$0.00
		0001	0740	7311042	PRECAST CONCRETE DROP INLET 4 FT X 2 FT	7.00	0.00	7.00	FT	0.00	\$995.00	\$0.00
		0001	0750	7311053	PRECAST CONCRETE DROP INLET 5 FT X 3 FT	8.00	0.00	8.00	FT	0.00	\$1,010.00	\$0.00
		0001	0760	7320015A	15 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	2.00	0.00	2.00	EA	0.00	\$1,130.00	\$0.00
		0001	0770	7320815A	15 IN. OR ALLOWED SUBSTITUTE GROUP C FLARED END SECTION	4.00	0.00	4.00	EA	4.00	\$1,130.00	\$4,520.00
		0001	0780	7320818A	18 IN. OR ALLOWED SUBSTITUTE GROUP C FLARED END SECTION	2.00	0.00	2.00	EA	0.00	\$1,185.00	\$0.00
		0001	0790	7329902	MISC.12 IN. REINFORCED PRECAST FLARED END SECTION	2.00	0.00	2.00	EA	0.00	\$1,530.00	\$0.00
		0001	0800	7329902	MISC.15 IN. REINFORCED PRECAST FLARED END SECTION	4.00	0.00	4.00	EA	0.00	\$1,530.00	\$0.00
		0001	0810	7349903	MISC.4 IN. TRENCH DRAIN	171.00	0.00	171.00	LF	0.00	\$332.00	\$0.00
		0001	0820	7350001	PIPE LINER FOR EXISTING CULVERT	40.00	0.00	40.00	LF	0.00	\$394.00	\$0.00
		0001	0830	8051000A	SEEDING - COOL SEASON GRASSES	1.50	0.00	1.50	ACRE	0.00	\$1,950.00	\$0.00
		0001	0840	8061004	SEDIMENT TRAP ROCK	46.90	0.00	46.90	CUYD	10.00	\$125.00	\$1,250.00
0001	0850	8061006	ALTERNATE DITCH CHECK	465.00	0.00	465.00	LF	0.00	\$24.00	\$0.00		
0001	0860	8061007A	CURB INLET CHECK	15.00	0.00	15.00	EA	0.00	\$185.00	\$0.00		
0001	0870	8061016	SEDIMENT REMOVAL	147.00	0.00	147.00	CUYD	0.00	\$48.00	\$0.00		



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 18, 2022

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
211015-C05	J4S3273	0001	0880	8061019	SILT FENCE	2,373.00	0.00	2,373.00	LF	1,350.00	\$3.60	\$4,860.00
		0001	0890	8064129	TYPE 2 TURF REINFORCEMENT MAT	2,180.00	0.00	2,180.00	SQYD	0.00	\$4.56	\$0.00
		0020	0900	9011030	LIGHTING POLE, 30 FT. OR 9.0 M, TYPE AT	11.00	0.00	11.00	EA	0.00	\$2,015.00	\$0.00
		0020	0910	9011110	BRACKET ARM, 10 FT. OR 3.0 M	3.00	0.00	3.00	EA	0.00	\$845.00	\$0.00
		0020	0920	9011115	BRACKET ARM, 15 FT. OR 4.6 M	6.00	0.00	6.00	EA	0.00	\$1,025.00	\$0.00
		0020	0930	9011311	LUMINAIRE, LED-A	9.00	0.00	9.00	EA	0.00	\$640.00	\$0.00
		0020	0940	9012230	BASE MOUNTED CONTROL STATION 240 VOLT - 4 CIRCUIT	1.00	0.00	1.00	EA	0.00	\$7,225.00	\$0.00
		0020	0950	9013002	CONDUIT, 2 IN. RIGID, IN TRENCH	994.00	0.00	994.00	LF	0.00	\$8.20	\$0.00
		0020	0960	9013003	CONDUIT, 3 IN. RIGID, IN TRENCH	114.00	0.00	114.00	LF	0.00	\$13.85	\$0.00
		0020	0970	9013004	CONDUIT, 4 IN. RIGID, IN TRENCH	14.00	0.00	14.00	LF	0.00	\$27.40	\$0.00
		0020	0980	9015010	TRENCHING TYPE I	1,092.00	0.00	1,092.00	LF	0.00	\$11.90	\$0.00
		0020	0990	9016110	PULL BOX, PREFORMED CLASS 1	5.00	0.00	5.00	EA	0.00	\$1,050.00	\$0.00
		0020	1000	9017002	CABLE, 2 AWG 1 CONDUCTOR	210.00	0.00	210.00	LF	0.00	\$5.15	\$0.00
		0020	1010	9017008	CABLE, 8 AWG 1 CONDUCTOR	2,920.00	0.00	2,920.00	LF	0.00	\$1.95	\$0.00
		0020	1020	9017110	CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRACKET	790.00	0.00	790.00	LF	0.00	\$1.65	\$0.00
		0020	1030	9017202	WIRE, 2 AWG, BARE NEUTRAL	100.00	0.00	100.00	LF	0.00	\$4.40	\$0.00
		0020	1040	9017208	WIRE, 8 AWG, BARE NEUTRAL	1,460.00	0.00	1,460.00	LF	0.00	\$1.80	\$0.00
		0020	1050	9018230	POLE FOUNDATION (30 FT. OR 9.0 M MOUNTING HEIGHT)	11.00	0.00	11.00	EA	0.00	\$1,220.00	\$0.00
		0020	1060	9018612	POWER SUPPLY ASSEMBLY, TYPE 2, 240/120 VOLT SERVICE, LIGHTING ONLY	1.00	0.00	1.00	EA	0.00	\$5,600.00	\$0.00
		0030	1070	9020213	SIGNAL HEAD, TYPE 3S	2.00	0.00	2.00	EA	0.00	\$900.00	\$0.00
		0030	1080	9020413	SIGNAL HEAD, TYPE 3C	6.00	0.00	6.00	EA	0.00	\$940.00	\$0.00
		0030	1090	9020414	SIGNAL HEAD, TYPE 4C	2.00	0.00	2.00	EA	0.00	\$1,235.00	\$0.00
		0030	1100	9020833	SH-FLAT SHEET - SIGNAL SIGN	30.00	0.00	30.00	SQFT	0.00	\$65.50	\$0.00
		0030	1110	9020834	SIGNAL SIGN, MOUNTING HARDWARE	4.00	0.00	4.00	EA	0.00	\$176.00	\$0.00
		0030	1120	9022651	LUMINAIRE LED-A, 120 VOLT COMPATIBLE	4.00	0.00	4.00	EA	0.00	\$640.00	\$0.00
		0030	1130	9023502	POST, STEEL SPAN WIRE, FOR 30 FT. OR 9.0 M LUMINAIRE MOUNTING	4.00	0.00	4.00	EA	0.00	\$8,005.00	\$0.00
		0030	1140	9023602	SPAN WIRE ASSEMBLY, MESSENGER WITH TETHER	407.00	0.00	407.00	LF	0.00	\$22.10	\$0.00
		0030	1150	9024283	CONTROLLER ASSEMBLY HOUSING, NEMA TS2 CONTROLLER	1.00	0.00	1.00	EA	0.00	\$16,320.00	\$0.00
		0030	1160	9024944	DETECTOR, VEHICLE INDUCTION LOOP (2 CHANNEL - RACK MOUNTED)	4.00	0.00	4.00	EA	0.00	\$197.00	\$0.00
		0030	1170	9024975	VIDEO DETECTION SYSTEM	1.00	0.00	1.00	EA	0.00	\$22,030.00	\$0.00
		0030	1180	9025020	CONDUIT, 1 IN., LOOP DETECTOR WITH TRACER WIRE	104.00	0.00	104.00	LF	0.00	\$18.10	\$0.00
		0030	1190	9025200	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	1,098.00	0.00	1,098.00	LF	0.00	\$17.75	\$0.00
		0030	1200	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	63.00	0.00	63.00	LF	0.00	\$30.45	\$0.00
		0030	1210	9027400	CONDUIT, 4 IN., PUSHED WITH TRACER WIRE	131.00	0.00	131.00	LF	0.00	\$30.20	\$0.00
		0030	1220	9028100	CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRACKET	320.00	0.00	320.00	LF	0.00	\$1.60	\$0.00
		0030	1230	9028208	CABLE, 8 AWG 1 CONDUCTOR, POWER	90.00	0.00	90.00	LF	0.00	\$1.75	\$0.00
		0030	1240	9028302	CABLE, 12 AWG 2 CONDUCTOR	630.00	0.00	630.00	LF	0.00	\$1.70	\$0.00
		0030	1250	9028311	CABLE, 16 AWG 7 CONDUCTOR	1,350.00	0.00	1,350.00	LF	0.00	\$2.30	\$0.00
		0030	1260	9028500	CABLE, LOOP DETECTOR, IN DUCT	1,100.00	0.00	1,100.00	LF	0.00	\$5.40	\$0.00
		0030	1270	9028510	CABLE, LOOP DETECTOR, LEAD-IN	2,370.00	0.00	2,370.00	LF	0.00	\$1.60	\$0.00
		0030	1280	9028621	POWER SUPPLY ASSEMBLY, TYPE-2 WITH 120V LIGHTING CONTROL CABINET	1.00	0.00	1.00	EA	0.00	\$4,000.00	\$0.00
		0030	1290	9028810	PULL BOX, PREFORMED CLASS 1	6.00	0.00	6.00	EA	0.00	\$870.00	\$0.00
		0030	1300	9028812	PULL BOX, PREFORMED CLASS 3	1.00	0.00	1.00	EA	0.00	\$1,920.00	\$0.00
		0030	1310	9029100	BASE, CONCRETE	14.50	0.00	14.50	CUYD	0.00	\$1,880.00	\$0.00
0040	1320	9031010	CONCRETE FOOTINGS, EMBEDDED	0.30	0.00	0.30	CUYD	0.00	\$3,700.00	\$0.00		





**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 18, 2022

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
211015-C05	J4S3273	0040	1330	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	1.00	0.00	1.00	EA	0.00	\$406.00	\$0.00
		0040	1340	9031270A	2 IN. PSST POST - 12 GA.	202.00	0.00	202.00	LF	0.00	\$26.00	\$0.00
		0040	1350	9031271	POST ANCHOR FOR 2 IN. PSST - 12 GA.	69.00	0.00	69.00	LF	0.00	\$28.00	\$0.00
		0040	1360	9031272	2.25 IN. PSST POST - 12 GA.	6.00	0.00	6.00	LF	0.00	\$27.50	\$0.00
		0040	1370	9031280	2.5 IN. PSST POST - 12 GA.	41.00	0.00	41.00	LF	0.00	\$29.00	\$0.00
		0040	1380	9031281	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	9.00	0.00	9.00	LF	0.00	\$85.00	\$0.00
		0040	1390	9035004A	SH-FLAT SHEET	197.00	0.00	197.00	SQFT	0.00	\$24.00	\$0.00
		0040	1400	9035011A	ST-STRUCTURAL	8.00	0.00	8.00	SQFT	0.00	\$29.00	\$0.00
		0040	1410	9039902	MISC.RELOCATED SIGN ASSEMBLIES	10.00	0.00	10.00	EA	0.00	\$100.00	\$0.00
		0050	1420	9109902	MISC.CCTV CAMERA ASSEMBLY, TOP MOUNTED, WITH CABLE	1.00	0.00	1.00	EA	0.00	\$6,010.00	\$0.00
		0050	1430	9109902	MISC.OGL SUBSCRIBER WIRELESS RADIO WITH CABLE	1.00	0.00	1.00	EA	0.00	\$2,270.00	\$0.00
		0050	1440	9109902	MISC.OGL SWITCH FURNISH AND INSTALL	1.00	0.00	1.00	EA	0.00	\$1,735.00	\$0.00
		Project J4S3273 - Total Value Posted to Date as of Report Generated Date										
211015-C05 Overall - Total Value Posted to Date as of Report Generated Date											\$199,401.00	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on June 18, 2022

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project: J4S3273

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0010	2013000	CLEARING AND GRUBBING	6/15/22	6/16/22	1.00	ACRE	58 at Ward intersection					
0020	2022010	REMOVAL OF IMPROVEMENTS	6/15/22	6/16/22	0.65	LS	58 at Ward intersection					
0060	2063000	CLASS 3 EXCAVATION	6/15/22	6/16/22	125.00	CUYD	Elliptical pipe, and the 2 15" driveway pipes along 58 at Ward Rd					
0320	6161005	CONSTRUCTION SIGNS	6/9/22	6/16/22	1,119.00	SQFT		270+20.15		396+93.35		Traffic control: detour and closure signage
0330	6161008	ADVANCED WARNING RAIL SYSTEM	6/9/22	6/16/22	6.00	EA	Various					
0350	6161030	TYPE III MOVEABLE BARRICADE	6/9/22	6/16/22	14.00	EA	Various					
0360	6161099	CMS WITH COMMUNICATION INTERFACE, CONT F	6/9/22	6/16/22	8.00	EA	project					
0390	6169902	MISC. TRAFFIC CONTROL DEVICES	6/15/22	6/16/22	1.00	EA	Western edge of 58 at Ward work zone					
0400	6181000	MOBILIZATION	6/15/22	6/16/22	0.25	LS	58 at Ward intersection					25% paid for completing over 5% of total contract amount
0610	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKI	6/9/22	6/16/22	0.20	LS	58 at Ward Rd intersection					
0630	7250415	15 IN. PIPE CULVERT GROUP C	6/15/22	6/16/22	44.00	LF	2 driveways along 58 at Ward intersection					
0680	7269902	MISC. RIGID PIPE CULVERT	6/15/22	6/16/22	2.00	EA	Ends of elliptical pipe under 58 at Ward; Sta. 8+51					
0720	7269903	MISC. RIGID PIPE CULVERT	6/15/22	6/16/22	56.00	LF	Just east of 58 at Ward intersection; Sta. 8+51					
0770	7320815A	15 IN. GROUP C FLARED END SEC	6/15/22	6/16/22	4.00	EA	Driveways along 58 at Ward Rd					
0840	8061004	SEDIMENT TRAP ROCK	6/15/22	6/16/22	10.00	CUYD	Inlet and outlet of elliptical pipe along 58 at Ward Rd					
0880	8061019	SILT FENCE	6/9/22	6/16/22	1,350.00	LF	Around the work zone at 58 at Ward intersection.					

**The information below this line are details for Construction Signs (if applicable).**

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post
J4S3273	0320	June 9, 2022	1119	WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		10.05	58E	1.00	16			16
				R11-4 60x30 12.50 ROAD CLOSED TO THRU TRAFFIC			On barricade near school on East side of Ward Rd	1.00	12.5			12.5
				WO20-3 48x48 16.00 ROAD CLOSED AHEAD		10.22, 39.086, 7.311	58E, 58W, Ward Rd S	3.00	16	Road Closed 500 FT		48
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		11.350	MO 291N 50A	19.50	1	Detour (50A - 50K) (31ea @ 19.5sqin)		19.5
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		12.941	MO 291S 50B	19.50	1	Detour (50A - 50K) (31ea @ 19.5sqin)		19.5
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		13.134	MO 291N 50B	19.50	1	Detour (50A - 50K) (31ea @ 19.5sqin)		19.5
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		13.323	MO 291N 50D	19.50	1	Detour (50A - 50K) (31ea @ 19.5sqin)		19.5
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		13.324	MO 291N 50E	19.50	1	Detour (50A - 50K) (31ea @ 19.5sqin)		19.5
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		13.333	MO 150E 50G	19.50	1	Detour (50A - 50K) (31ea @ 19.5sqin)		19.5
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		13.514	MO 150E 50H	19.50	1	Detour (50A - 50K) (31ea @ 19.5sqin)		19.5
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		16.196	MO 150W 50A	19.50	1	Detour (50A - 50K) (31ea @ 19.5sqin)		19.5
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		173.977	I-49N 50F	19.50	1	Detour (50A - 50K) (31ea @ 19.5sqin)		19.5
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		174.178	I-49N 50F	19.50	1	Detour (50A - 50K) (31ea @ 19.5sqin)		19.5
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		176.594	I-49N 50F	19.50	1	Detour (50A - 50K) (31ea @ 19.5sqin)		19.5
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		176.849	I-49N 50G	19.50	1	Detour (50A - 50K) (31ea @ 19.5sqin)		19.5
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		177.632	I-49N 50G	19.50	1	Detour (50A - 50K) (31ea @ 19.5sqin)		19.5
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		177.851	I-49N 50G	19.50	1	Detour (50A - 50K) (31ea @ 19.5sqin)		19.5
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		177.968	I-49N 50H	19.50	1	Detour (50A - 50K) (31ea @ 19.5sqin)		19.5
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		20.015	MO 150W 50D	19.50	1	Detour (50A - 50K) (31ea @ 19.5sqin)		19.5
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		20.125	MO 150W 50E	19.50	1	Detour (50A - 50K) (31ea @ 19.5sqin)		19.5
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		35.285	MO 291S 50B	19.50	1	Detour (50A - 50K) (31ea @ 19.5sqin)		19.5
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		35.478	MO 291S 50B	19.50	1	Detour (50A - 50K) (31ea @ 19.5sqin)		19.5
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		35.661	MO 291S 50B	19.50	1	Detour (50A - 50K) (31ea @ 19.5sqin)		19.5
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		35.822	MO 291S 50C	19.50	1	Detour (50A - 50K) (31ea @ 19.5sqin)		19.5
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		37.874	MO 291S 50F	19.50	1	Detour (50A - 50K) (31ea @ 19.5sqin)		19.5
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		38.845	58W	1.00	16			16
				MO4-8a 24x18 3.00 END DETOUR		39.366, 9.105	MO 291S, I-49S	2.00	3			6
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		4.227	MO 58E 56A	32.00	1	Detour (56A & 56B) (2ea @ 32sqin)		32
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		4.329	MO 58E 50J	19.50	1	Detour (50A - 50K) (31ea @ 19.5sqin)		19.5
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		4.430	MO 58E 50K	19.50	1	Detour (50A - 50K) (31ea @ 19.5sqin)		19.5
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		5.389	I-49S 50G	19.50	1	Detour (50A - 50K) (31ea @ 19.5sqin)		19.5
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		5.533	I-49S 50G	19.50	1	Detour (50A - 50K) (31ea @ 19.5sqin)		19.5
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		5.652	I-49S 50J	19.50	1	Detour (50A - 50K) (31ea @ 19.5sqin)		19.5
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		5.788	I-49S 50K	19.50	1	Detour (50A - 50K) (31ea @ 19.5sqin)		19.5
				R11-4 60x30 12.50 ROAD CLOSED TO THRU TRAFFIC		7.004	Ward Rd S	1.00	12.5			12.5
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		7.235, .342	Ward Rd S, Emerald View Dr N	2.00	16			32
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		7.350	I-49S 50A	19.50	1	Detour (50A - 50K) (31ea @ 19.5sqin)		19.5



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on June 18, 2022

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.  
The information below this line are details for Construction Signs (if applicable).**

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post
J4S3273	0320	June 9, 2022	1119	Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		9.324	MO 150E 50F	19.50	1	Detour (50A - 50K) (31ea @ 19.5sqin)		19.5
				WO20-2 48x48 16.00 DETOUR AHEAD		9.361, 4.047	MO 291N, 58E	2.00	16			32
				R11-2 48x30 10.00 ROAD CLOSED		9.568, 38.412, 7.349	58E, 58W, Ward Rd S	3.00	10			30
				CONST-5 96x48 32.00 POINT OF PRESENCE		9.663, 38.507	58E, 58W	2.00	32			64
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		9.674	MO 291N 56B	32.00	1	Detour (56A & 56B) (2ea @ 32sqin)		32
				GO20-2 48x24 8.00 END ROAD WORK		9.756, 38.6	58E, 58W	2.00	8			16
				CONST-7 72x36 18.00 RATE OUR WORK ZONE		9.758, 38.602	58E, 58W	2.00	18			36
				R11-4 60x30 12.50 ROAD CLOSED TO THRU TRAFFIC		9.845, 38.655	58E, 58W	2.00	12.5			25
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		9.884	MO 291N 50A	19.50	1	Detour (50A - 50K) (31ea @ 19.5sqin)		19.5
				CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		9.955, 38.75	58E, 58W	2.00	12			24
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		9.976	MO 291N 50A	19.50	1	Detour (50A - 50K) (31ea @ 19.5sqin)		19.5
				R11-4 60x30 12.50 ROAD CLOSED TO THRU TRAFFIC			On barricade near Prairie Lane	1.00	12.5			12.5
				WO20-3 48x48 16.00 ROAD CLOSED AHEAD		10.129, 38.991, 7.273	58E, 58W, Ward Rd S	3.00	16	Road Closed Ahead		48
<b>0320 - Total</b>											<b>1118.5</b>	



## Line Item Adjustments by Estimate

Jun 18, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J4S3273	0320	CONSTRUCTION SIGNS	Material		1	Jun 16, 2022	SYSTEM	\$5,595.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user schwaj2 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					1	Jun 16, 2022	SYSTEM	(\$5,595.00)		
	- Total								\$0.00	
	Material - Total								\$0.00	
	0320 - Total								\$0.00	
	0330	ADVANCED WARNING RAIL SYSTEM	Material		1	Jun 16, 2022	SYSTEM	\$300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user schwaj2 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					1	Jun 16, 2022	SYSTEM	(\$300.00)		
	- Total								\$0.00	
	Material - Total								\$0.00	
	0330 - Total								\$0.00	
	0350	TYPE III MOVEABLE BARRICADE	Material		1	Jun 16, 2022	SYSTEM	\$2,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user schwaj2 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					1	Jun 16, 2022	SYSTEM	(\$2,100.00)		
	- Total								\$0.00	
	Material - Total								\$0.00	
	0350 - Total								\$0.00	
	0360	CMS WITH COMMUNICATION INTERFACE, CONT F	Material		1	Jun 16, 2022	SYSTEM	\$16,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schwaj2 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					1	Jun 16, 2022	SYSTEM	(\$16,000.00)		
	- Total								\$0.00	
	Material - Total								\$0.00	
	0360 - Total								\$0.00	
0630	15 IN. PIPE CULVERT GROUP C	Material		1	Jun 16, 2022	SYSTEM	\$4,664.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user schwaj2 overriding Payment Estimate Exception 5 on the current Payment Estimate.		
				1	Jun 16, 2022	SYSTEM	(\$4,664.00)			
- Total								\$0.00		
Material - Total								\$0.00		
0630 - Total								\$0.00		
0840	SEDIMENT TRAP ROCK	Material		1	Jun 16, 2022	SYSTEM	\$1,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user schwaj2 overriding Payment Estimate Exception 6 on the current Payment Estimate.		
				1	Jun 16, 2022	SYSTEM	(\$1,250.00)			
- Total								\$0.00		
Material - Total								\$0.00		
0840 - Total								\$0.00		
0880	SILT FENCE	Material		1	Jun 16, 2022	SYSTEM	\$4,860.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user schwaj2 overriding Payment Estimate Exception 7 on the current Payment Estimate.		
				1	Jun 16, 2022	SYSTEM	(\$4,860.00)			
- Total								\$0.00		
Material - Total								\$0.00		
0880 - Total								\$0.00		
J4S3273 - Total								\$0.00		
Overall - Total								\$0.00		