



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on April 12, 2023

Pay Estimate Created Date: December 21, 2022

Final Estimate Number 12	Contract ID 211015-F12 Prime Contractor Emery Sapp & Sons, Inc.	Pay Period Start December 16, 2022 Pay Period End December 21, 2022	Original Contract Amount \$1,365,499.66 Net Change Order Amount \$134,500.42 Current Contract Amount \$1,500,000.08
------------------------------------	--	--	--

Approval Date		By User
March 22, 2023	Generated and Approved (and should be considered Draft) at the Project Office Level by	lewisj1
March 22, 2023	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	holdtc
April 4, 2023	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
September 1, 2022	September 1, 2022	September 1, 2022	100.00%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date	March 3, 2023	March 3, 2023	
Awarded Date	November 3, 2021	November 3, 2021	
Letting Date	October 15, 2021	October 15, 2021	
Notice to Proceed Date	December 6, 2021	December 6, 2021	
Open to Traffic Date			
Work Began Date	June 27, 2022	June 27, 2022	

Contract Total Pay For Estimate No. 12

	This Estimate	Previous	To Date
211015-F12			
Total Posted Items Pay	\$0.00	\$1,500,000.08	\$1,500,000.08
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$1,500,000.08	\$1,500,000.08
Contract Total Payable This Estimate:	\$0.00		

Items Paid This Estimate Period

No Data Available

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on April 12, 2023

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J6S3657	FAS S503(18)	Pavement repair	Various	ST CHARLES	on Various Routes in St. Charles and St. Louis Counties

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J6S3657	Posted Item Pay	\$0.00	\$1,500,000.08	\$1,500,000.08
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$0.00	\$1,500,000.08	\$1,500,000.08
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on April 12, 2023

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on April 12, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
211015-F12	J6S3657	0001	0010	6139911	MISC.REMOVAL, FURNISHING, AND PLACING HOT POLYMER CONCRETE PATCHING FOR CLASS A PARTIAL DEPTH	399,937.00	43,019.00	442,956.00	LB	442,956.00	\$3.18	\$1,408,600.08
		0001	0020	6169901	MISC.LUMP SUM TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	1.00	\$47,000.00	\$47,000.00
		0001	0030	6169902	MISC.NTCIP COMPLIANT CHANGEABLE MESSAGE SIGN (CONTRACTOR FURNISHED AND RETAINED)	8.00	-2.00	6.00	EA	6.00	\$1,150.00	\$6,900.00
		0001	0040	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$37,500.00	\$0.00
		0001	0041	6181000	MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$31,172.00	\$31,172.00
		0001	5001	6189901	MISC.New Mobilization Line Adjustment For Contract Bond	0.00	1.00	1.00	LS	1.00	\$6,328.00	\$6,328.00
Project J6S3657 - Total Value Posted to Date as of Report Generated Date												\$1,500,000.08
211015-F12 Overall - Total Value Posted to Date as of Report Generated Date												\$1,500,000.08



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on April 12, 2023

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Apr 12, 2023

Contract ID: 211015-F12

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3657	0010	MISC.	Overrun	Overrun	5	Sep 6, 2022	SYSTEM	(\$102,551.82)	
					7	Oct 3, 2022	SYSTEM	\$102,551.82	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',3.18000 - 3.18000, 'is applied (if non-zero).
					8	Oct 18, 2022	SYSTEM	(\$2,299.14)	
					11	Dec 16, 2022	SYSTEM	\$2,299.14	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',3.18000 - 3.18000, 'is applied (if non-zero).
					Overrun - Total			\$0.00	
Overrun - Total			\$0.00						
0010 - Total			\$0.00						
J6S3657 - Total			\$0.00						
Overall - Total			\$0.00						



Contract Adjustments for Contract - 211015-F12

There are no contract adjustments to display for this contract.