



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on August 18, 2022

Pay Estimate Created Date: August 16, 2022

<b>Progress Estimate Number</b> 16	<b>Contract ID</b> 211119-A05	<b>Pay Period Start</b> August 2, 2022	<b>Original Contract Amount</b> \$5,953,106.59
	<b>Prime Contractor</b> Comanche Construction, Inc.	<b>Pay Period End</b> August 15, 2022	<b>Net Change Order Amount</b> \$33,213.89
			<b>Current Contract Amount</b> \$5,986,320.48

Approval Date		By User
August 16, 2022	Generated and Approved (and should be considered Draft) at the Project Office Level by	hartmh
August 16, 2022	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	burnsj3
August 17, 2022	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2022	December 1, 2022		60.14%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	December 1, 2021	December 1, 2021	
Letting Date	November 19, 2021	November 19, 2021	
Notice to Proceed Date	January 31, 2022	January 31, 2022	
Open to Traffic Date			
Work Began Date	January 31, 2022	January 31, 2022	

Contract Total Pay For Estimate No. 16			
	This Estimate	Previous	To Date
211119-A05			
Total Posted Items Pay	\$263,915.34	\$3,336,471.93	\$3,600,387.27
Gross Item Adjustments	\$32,336.98	\$10,130.09	\$42,467.07
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
<b>Contract Total Payable This Estimate:</b>	<b>\$296,252.32</b>	<b>\$3,346,602.02</b>	<b>\$3,642,854.34</b>

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J1P3295	0020	2022010	REMOVAL OF IMPROVEMENTS	LS	\$290,521.230	0.1	\$29,052.12
	0120	6122030	IMPACT ATTENUATOR (RELOCATION)	EA	\$1,134.300	1	\$1,134.30
	0140	6161005	CONSTRUCTION SIGNS	SQFT	\$9.450	495	\$4,677.75
	0170	6161030	TYPE III MOVEABLE BARRICADE	EA	\$189.050	6	\$1,134.30
	0250	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	LF	\$2.920	2,875	\$8,395.00
	0340	6207001	PAVEMENT MARKING REMOVAL	LF	\$0.470	1,242	\$583.74
	0350	6208076	4 IN TEMPORARY PAVEMENT MARKING PAINT	LF	\$0.470	9,172	\$4,310.84
	0410	2161502	REMOVAL OF CONCRETE WEARING SURFACE	SQFT	\$1.820	37,131	\$67,578.42
	0430	2169903	MISC.Remove and Replace Barrier Curb	LF	\$850.240	4	\$3,400.96
	0630	2161502	REMOVAL OF CONCRETE WEARING SURFACE	SQFT	\$1.820	29,183	\$53,113.06
	0650	2169903	MISC.Remove and Replace Barrier Curb	LF	\$850.240	7	\$5,951.68
	0760	7101000	REINFORCING STEEL (EPOXY COATED)	LB	\$3.180	480	\$1,526.40
	0850	2161502	REMOVAL OF CONCRETE WEARING SURFACE	SQFT	\$1.820	23,063	\$41,974.66
	1040	2161502	REMOVAL OF CONCRETE WEARING SURFACE	SQFT	\$1.820	12,349	\$22,475.18
	1050	2164500	REMOVAL OF EXISTING EXPANSION JOINT & ADJACENT CONCRETE	LF	\$338.810	24	\$8,131.44
1150	7101000	REINFORCING STEEL (EPOXY COATED)	LB	\$7.230	155	\$1,120.65	
1230	2169903	MISC.Remove and Replace Barrier Curb	LF	\$850.440	11	\$9,354.84	
<b>Project J1P3295 - Total</b>							<b>\$263,915.34</b>
<b>Overall - Total</b>							<b>\$263,915.34</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on August 18, 2022

Pay Estimate Created Date: August 16, 2022

Progress Estimate Number 16	Contract ID	211119-A05	Pay Period Start	August 2, 2022	Original Contract Amount	\$5,953,106.59
	Prime Contractor	Comanche Construction, Inc.	Pay Period End	August 15, 2022	Net Change Order Amount	\$33,213.89
					Current Contract Amount	\$5,986,320.48

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J1P3295	0080	MISC.	MaterialCredit			150	\$21.01	\$3,151.50
	0250	RELOCATING TEMPORARY TRAFFIC BARRIER	Overrun			-64	\$2.92	(\$186.88)
	0350	4 IN TEMPORARY PAVEMENT MARKING PAINT	Overrun			-2,432	\$0.47	(\$1,143.04)
	0430	MISC.	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$128.63)
	0440	BRIDGE APPROACH SLAB (MAJOR)	MaterialCredit			25.39	\$442.48	\$11,234.57
	0650	MISC.	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$225.10)
	0760	REINFORCING STEEL (EPOXY COATED)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$451.20)
	0880	BRIDGE APPROACH SLAB (MAJOR)	MaterialCredit			70.2	\$442.48	\$31,062.10
	1150	REINFORCING STEEL (EPOXY COATED)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$145.70)
	1230	MISC.	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$1,475.80)
	1230	MISC.	Material			-11	\$850.44	(\$9,354.84)
<b>Total</b>								<b>\$32,336.98</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on August 18, 2022

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J1P3295	FAF 36-1(98)	Bridge rehabilitation	36	BUCHANAN	over the Missouri River, on eastbound and westbound lanes bridges, in St. Joseph.

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J1P3295	<b>Posted Item Pay</b>	\$263,915.34	\$3,336,471.93	\$3,600,387.27
	<b>Gross Item Adjustments</b>	\$32,336.98	\$10,130.09	\$42,467.07
	<b>Gross Item Pay</b>	<b>\$296,252.32</b>	<b>\$3,346,602.02</b>	<b>\$3,642,854.34</b>
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



### Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on August 18, 2022

#### Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J1P3295, Item 2169903, Project Item Line Number 1230, Material Set 2169903, Material 1036RSWFPLW021 - W02.1 Plain Welded Wire Fabric @, Acceptance Action Generic ReSteelFabric is insufficient.	No Remark was entered by Engineer	hartmh	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J1P3295, Item 2169903, Project Item Line Number 1230, Material Set 2169903, Material 0501CCB1.A - Concrete, Class B-1 w/Air, Acceptance Action Generic 0501CCB1.A is insufficient.	No Remark was entered by Engineer	hartmh	Acknowledged
Estimate Exception Type: Item Overrun: Contract 211119-A05, Contract Project J1P3295, Project Item Line Number 0250, Contract Line Item Number 0250, Item 6175010A, Minor Item.	No Remark was entered by Engineer	hartmh	Acknowledged
Estimate Exception Type: Item Overrun: Contract 211119-A05, Contract Project J1P3295, Project Item Line Number 0350, Contract Line Item Number 0350, Item 6208076, Minor Item.	No Remark was entered by Engineer	hartmh	Acknowledged
Estimate Exception Type: Item Overrun: Contract 211119-A05, Contract Project J1P3295, Project Item Line Number 0150, Contract Line Item Number 0150, Item 6161008, Minor Item.	No Remark was entered by Engineer	hartmh	Acknowledged
Estimate Exception Type: Item Overrun: Contract 211119-A05, Contract Project J1P3295, Project Item Line Number 0160, Contract Line Item Number 0160, Item 6161025, Minor Item.	No Remark was entered by Engineer	hartmh	Acknowledged
Estimate Exception Type: Item Overrun: Contract 211119-A05, Contract Project J1P3295, Project Item Line Number 0740, Contract Line Item Number 0740, Item 7049904, Minor Item.	No Remark was entered by Engineer	hartmh	Acknowledged



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 18, 2022

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
211119-A05	J1P3295	0001	0010	2013000	CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	0.00	\$8,402.20	\$0.00
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.50	\$290,521.23	\$145,260.62
		0001	0030	2142000	FURNISHING ROCK FILL	67.00	0.00	67.00	CUYD	13.00	\$73.52	\$955.76
		0001	0040	2143000	PLACING ROCK FILL	67.00	0.00	67.00	CUYD	13.00	\$47.26	\$614.38
		0001	0050	2153000	SHAPING SLOPES, CLASS III	2.00	0.00	2.00	100F	0.70	\$1,050.28	\$735.20
		0001	0060	2169903	MISC.Remove and Replace Barrier Curb	16.00	0.00	16.00	LF	8.00	\$654.57	\$5,236.56
		0001	0070	5041000	CONCRETE APPROACH PAVEMENT	632.30	0.00	632.30	SQYD	418.54	\$159.06	\$66,572.97
		0001	0080	6099903	MISC.Slope Drain (Stone)	180.00	0.00	180.00	LF	150.00	\$21.01	\$3,151.50
		0001	0090	6122009	IMPACT ATTENUATOR 45 MPH (SAND BARREL ARRAY)	1.00	0.00	1.00	EA	1.00	\$2,835.74	\$2,835.74
		0001	0100	6122012	IMPACT ATTENUATOR 55 MPH (SAND BARREL ARRAY)	1.00	0.00	1.00	EA	1.00	\$2,814.74	\$2,814.74
		0001	0110	6122020	REPLACEMENT SAND BARREL	4.00	0.00	4.00	EA	0.00	\$283.57	\$0.00
		0001	0120	6122030	IMPACT ATTENUATOR (RELOCATION)	2.00	2.00	4.00	EA	4.00	\$1,134.30	\$4,537.20
		0001	0130	6149902	MISC.Flume Inlet (Concrete)	2.00	0.00	2.00	EA	0.00	\$2,461.01	\$0.00
		0001	0140	6161005	CONSTRUCTION SIGNS	2,072.00	0.00	2,072.00	SQFT	1,403.00	\$9.45	\$13,258.35
		0001	0150	6161008	ADVANCED WARNING RAIL SYSTEM	6.00	0.00	6.00	EA	7.00	\$75.62	\$529.34
		0001	0160	6161025	CHANNELIZER (TRIM LINE)	151.00	0.00	151.00	EA	168.00	\$14.18	\$2,382.24
		0001	0170	6161030	TYPE III MOVEABLE BARRICADE	10.00	0.00	10.00	EA	10.00	\$189.05	\$1,890.50
		0001	0180	6161040	FLASHING ARROW PANEL	3.00	0.00	3.00	EA	2.00	\$708.94	\$1,417.88
		0001	0190	6161070	TUBULAR MARKER	10.00	0.00	10.00	EA	0.00	\$75.62	\$0.00
		0001	0200	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	4.00	0.00	4.00	EA	4.00	\$3,308.37	\$13,233.48
		0001	0210	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	16.00	0.00	16.00	EA	8.00	\$850.72	\$6,805.76
		0001	0220	6171000	CONCRETE TRAFFIC BARRIER, TYPE A	31.00	0.00	31.00	LF	0.00	\$446.35	\$0.00
		0001	0230	6172001	CONCRETE TRAFFIC BARRIER, TYPE B (MODIFIED)	164.00	0.00	164.00	LF	0.00	\$486.67	\$0.00
		0001	0240	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	5,622.00	0.00	5,622.00	LF	5,622.00	\$25.53	\$143,529.66
		0001	0250	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	5,558.00	535.00	6,093.00	LF	6,157.00	\$2.92	\$17,978.44
		0001	0260	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$585,251.21	\$0.00
		0001	0261	6181000	MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$559,075.21	\$559,075.21
		0001	0270	6181015	RAILROAD PLAN SUBMITTAL	1.00	0.00	1.00	LS	1.00	\$50,374.24	\$50,374.24
		0001	0280	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	2.00	0.00	2.00	EA	0.00	\$600.00	\$0.00
		0001	0290	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	96.00	0.00	96.00	LF	0.00	\$51.99	\$0.00
		0001	0300	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	5.00	0.00	5.00	EA	0.00	\$397.00	\$0.00
		0001	0310	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	12,980.00	0.00	12,980.00	LF	0.00	\$0.57	\$0.00
		0001	0320	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	16,969.00	0.00	16,969.00	LF	0.00	\$0.57	\$0.00
		0001	0330	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	599.00	0.00	599.00	LF	0.00	\$0.95	\$0.00
		0001	0340	6207001	PAVEMENT MARKING REMOVAL	28,354.00	0.00	28,354.00	LF	7,522.00	\$0.47	\$3,535.34
		0001	0350	6208076	4 IN TEMPORARY PAVEMENT MARKING PAINT	30,789.00	0.00	30,789.00	LF	33,221.00	\$0.47	\$15,613.87
		0001	0360	8051000A	SEEDING - COOL SEASON GRASSES	0.10	0.00	0.10	ACRE	0.00	\$21,005.50	\$0.00
		0010	0370	6061060	MGS GUARDRAIL	688.00	0.00	688.00	LF	337.50	\$34.13	\$11,518.88
		0010	0380	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	538.00	0.00	538.00	LF	500.00	\$39.60	\$19,800.00
		0010	0390	6061070	MGS VERTICAL CONCRETE BARRIER TRANSITION	5.00	0.00	5.00	EA	2.00	\$3,236.95	\$6,473.90
		0010	0400	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	2.00	0.00	2.00	EA	1.00	\$3,176.03	\$3,176.03
		0070	0410	2161502	REMOVAL OF CONCRETE WEARING SURFACE	67,298.00	0.00	67,298.00	SQFT	67,298.00	\$1.82	\$122,482.36
		0070	0420	2164500	REMOVAL OF EXISTING EXPANSION JOINT & ADJACENT CONCRETE	40.00	0.00	40.00	LF	20.00	\$338.81	\$6,776.20
0070	0430	2169903	MISC.Remove and Replace Barrier Curb	18.00	0.00	18.00	LF	4.00	\$850.24	\$3,400.96		



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 18, 2022

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
211119-A05	J1P3295		0070	0440	5031010A	BRIDGE APPROACH SLAB (MAJOR)	62.00	0.00	62.00	SQYD	25.39	\$442.48	\$11,234.57
			0070	0450	5051000	LOW SLUMP CONCRETE WEARING SURFACE	7,478.00	0.00	7,478.00	SQYD	3,284.00	\$91.73	\$301,241.32
			0070	0460	7034214	CLASS B-2 CONCRETE	4.20	0.00	4.20	CUYD	2.10	\$4,470.45	\$9,387.94
			0070	0470	7040101	SUBSTRUCTURE REPAIR (FORMED)	818.00	0.00	818.00	SQFT	0.00	\$163.49	\$0.00
			0070	0480	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	90.00	0.00	90.00	SQFT	0.00	\$163.50	\$0.00
			0070	0490	7040104	HALF-SOLE REPAIR	300.00	0.00	300.00	SQFT	110.00	\$50.00	\$5,500.00
			0070	0500	7040106	FULL DEPTH REPAIR	150.00	0.00	150.00	SQFT	0.00	\$65.00	\$0.00
			0070	0510	7040113	CLEANING AND EPOXY COATING	180.00	0.00	180.00	SQFT	0.00	\$18.02	\$0.00
			0070	0520	7049904	MISC.Shallow Deck Repair	30.00	0.00	30.00	SQFT	0.00	\$60.60	\$0.00
			0070	0530	7049904	MISC.Shell Repair	650.00	0.00	650.00	SQFT	0.00	\$118.55	\$0.00
			0070	0540	7101000	REINFORCING STEEL (EPOXY COATED)	960.00	0.00	960.00	LB	480.00	\$3.18	\$1,526.40
			0070	0550	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$15,754.13	\$0.00
			0070	0560	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	18,700.00	0.00	18,700.00	SQFT	18,000.00	\$10.50	\$189,000.00
			0070	0570	7125210	FIELD APPLICATION OF INORGANIC ZINC PRIMER	18,700.00	0.00	18,700.00	SQFT	18,000.00	\$1.49	\$26,820.00
			0070	0580	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	18,700.00	0.00	18,700.00	SQFT	18,000.00	\$1.49	\$26,820.00
			0070	0590	7125370A	FINISH FIELD COAT (SYSTEM G)	18,700.00	0.00	18,700.00	SQFT	0.00	\$1.49	\$0.00
			0070	0600	7129902	MISC.Drip Angles	10.00	0.00	10.00	EA	0.00	\$853.96	\$0.00
			0070	0610	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	40.00	0.00	40.00	LF	20.00	\$507.92	\$10,158.40
			0070	0620	7172002	STRIP SEAL	40.00	0.00	40.00	LF	18.00	\$129.60	\$2,332.80
			0071	0630	2161502	REMOVAL OF CONCRETE WEARING SURFACE	67,298.00	0.00	67,298.00	SQFT	67,298.00	\$1.82	\$122,482.36
			0071	0640	2164500	REMOVAL OF EXISTING EXPANSION JOINT & ADJACENT CONCRETE	40.00	0.00	40.00	LF	40.00	\$338.81	\$13,552.40
			0071	0650	2169903	MISC.Remove and Replace Barrier Curb	18.00	0.00	18.00	LF	18.00	\$850.24	\$15,304.32
			0071	0660	5031010A	BRIDGE APPROACH SLAB (MAJOR)	62.00	0.00	62.00	SQYD	37.00	\$442.48	\$16,371.76
			0071	0670	5051000	LOW SLUMP CONCRETE WEARING SURFACE	7,478.00	0.00	7,478.00	SQYD	4,216.40	\$91.73	\$386,770.37
			0071	0680	7034214	CLASS B-2 CONCRETE	4.20	0.00	4.20	CUYD	2.00	\$4,470.45	\$8,940.90
			0071	0690	7040101	SUBSTRUCTURE REPAIR (FORMED)	260.00	0.00	260.00	SQFT	0.00	\$163.50	\$0.00
			0071	0700	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	30.00	0.00	30.00	SQFT	0.00	\$163.56	\$0.00
			0071	0710	7040104	HALF-SOLE REPAIR	600.00	0.00	600.00	SQFT	187.00	\$50.00	\$9,350.00
			0071	0720	7040106	FULL DEPTH REPAIR	450.00	0.00	450.00	SQFT	12.00	\$65.00	\$780.00
			0071	0730	7040113	CLEANING AND EPOXY COATING	359.00	0.00	359.00	SQFT	22.00	\$18.02	\$396.44
			0071	0740	7049904	MISC.Shallow Deck Repair	40.00	0.00	40.00	SQFT	62.71	\$60.58	\$3,798.97
			0071	0750	7049904	MISC.Shell Repair	650.00	0.00	650.00	SQFT	0.00	\$118.55	\$0.00
			0071	0760	7101000	REINFORCING STEEL (EPOXY COATED)	960.00	0.00	960.00	LB	960.00	\$3.18	\$3,052.80
			0071	0770	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$15,754.13	\$0.00
			0071	0780	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	12,600.00	0.00	12,600.00	SQFT	12,000.00	\$9.26	\$111,120.00
			0071	0790	7125210	FIELD APPLICATION OF INORGANIC ZINC PRIMER	12,600.00	0.00	12,600.00	SQFT	12,000.00	\$1.88	\$22,560.00
			0071	0800	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	12,600.00	0.00	12,600.00	SQFT	12,000.00	\$1.88	\$22,560.00
			0071	0810	7125370A	FINISH FIELD COAT (SYSTEM G)	12,600.00	0.00	12,600.00	SQFT	0.00	\$1.88	\$0.00
			0071	0820	7129902	MISC.Drip Angles	10.00	0.00	10.00	EA	0.00	\$853.96	\$0.00
			0071	0830	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	40.00	0.00	40.00	LF	20.00	\$507.92	\$10,158.40
			0071	0840	7172002	STRIP SEAL	40.00	0.00	40.00	LF	22.00	\$129.60	\$2,851.20
			0072	0850	2161502	REMOVAL OF CONCRETE WEARING SURFACE	37,215.00	0.00	37,215.00	SQFT	37,215.00	\$1.82	\$67,731.30
			0072	0860	2164500	REMOVAL OF EXISTING EXPANSION JOINT & ADJACENT CONCRETE	25.00	0.00	25.00	LF	0.00	\$338.81	\$0.00
			0072	0870	2169903	MISC.Remove and Replace Barrier Curb	12.00	0.00	12.00	LF	0.00	\$850.27	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 18, 2022

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
211119-A05	J1P3295	0072	0880	5031010A	BRIDGE APPROACH SLAB (MAJOR)	180.00	0.00	180.00	SQYD	70.20	\$442.48	\$31,062.10	
		0072	0890	5051000	LOW SLUMP CONCRETE WEARING SURFACE	4,135.00	0.00	4,135.00	SQYD	1,595.00	\$91.73	\$146,309.35	
		0072	0900	7034214	CLASS B-2 CONCRETE	4.00	0.00	4.00	CUYD	0.00	\$4,470.46	\$0.00	
		0072	0910	7040101	SUBSTRUCTURE REPAIR (FORMED)	110.00	0.00	110.00	SQFT	0.00	\$163.49	\$0.00	
		0072	0920	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	15.00	0.00	15.00	SQFT	0.00	\$163.48	\$0.00	
		0072	0930	7040104	HALF-SOLE REPAIR	1,000.00	0.00	1,000.00	SQFT	964.00	\$50.00	\$48,200.00	
		0072	0940	7040106	FULL DEPTH REPAIR	750.00	0.00	750.00	SQFT	299.00	\$65.00	\$19,435.00	
		0072	0950	7040113	CLEANING AND EPOXY COATING	734.00	0.00	734.00	SQFT	0.00	\$14.37	\$0.00	
		0072	0960	7101000	REINFORCING STEEL (EPOXY COATED)	910.00	0.00	910.00	LB	0.00	\$3.28	\$0.00	
		0072	0970	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$15,754.13	\$0.00	
		0072	0980	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	10,100.00	0.00	10,100.00	SQFT	10,100.00	\$9.88	\$99,788.00	
		0072	0990	7125210	FIELD APPLICATION OF INORGANIC ZINC PRIMER	10,100.00	0.00	10,100.00	SQFT	10,100.00	\$1.22	\$12,322.00	
		0072	1000	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	10,100.00	0.00	10,100.00	SQFT	10,100.00	\$1.22	\$12,322.00	
		0072	1010	7125370A	FINISH FIELD COAT (SYSTEM G)	10,100.00	0.00	10,100.00	SQFT	0.00	\$1.22	\$0.00	
		0072	1020	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	25.00	0.00	25.00	LF	0.00	\$507.92	\$0.00	
		0072	1030	7172002	STRIP SEAL	150.00	0.00	150.00	LF	72.00	\$129.60	\$9,331.20	
		0073	1040	2161502	REMOVAL OF CONCRETE WEARING SURFACE	36,891.00	0.00	36,891.00	SQFT	36,891.00	\$1.82	\$67,141.62	
		0073	1050	2164500	REMOVAL OF EXISTING EXPANSION JOINT & ADJACENT CONCRETE	47.00	0.00	47.00	LF	47.00	\$338.81	\$15,924.07	
		0073	1060	2169903	MISC.Remove and Replace Barrier Curb	8.00	0.00	8.00	LF	0.00	\$900.94	\$0.00	
		0073	1070	5031010A	BRIDGE APPROACH SLAB (MAJOR)	95.00	0.00	95.00	SQYD	51.00	\$442.48	\$22,566.48	
		0073	1080	5051000	LOW SLUMP CONCRETE WEARING SURFACE	4,099.00	0.00	4,099.00	SQYD	2,745.00	\$91.73	\$251,798.85	
		0073	1090	7034214	CLASS B-2 CONCRETE	4.90	0.00	4.90	CUYD	2.45	\$4,470.46	\$10,952.63	
		0073	1100	7040101	SUBSTRUCTURE REPAIR (FORMED)	55.00	0.00	55.00	SQFT	0.00	\$164.69	\$0.00	
		0073	1110	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	5.00	0.00	5.00	SQFT	0.00	\$164.85	\$0.00	
		0073	1120	7040104	HALF-SOLE REPAIR	300.00	0.00	300.00	SQFT	0.00	\$50.00	\$0.00	
		0073	1130	7040106	FULL DEPTH REPAIR	60.00	0.00	60.00	SQFT	0.00	\$65.00	\$0.00	
		0073	1140	7040113	CLEANING AND EPOXY COATING	367.00	0.00	367.00	SQFT	0.00	\$17.76	\$0.00	
		0073	1150	7101000	REINFORCING STEEL (EPOXY COATED)	310.00	0.00	310.00	LB	310.00	\$7.23	\$2,241.30	
		0073	1160	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$15,754.13	\$0.00	
		0073	1170	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	8,000.00	0.00	8,000.00	SQFT	8,000.00	\$15.75	\$126,000.00	
		0073	1180	7125210	FIELD APPLICATION OF INORGANIC ZINC PRIMER	8,000.00	0.00	8,000.00	SQFT	8,000.00	\$1.31	\$10,480.00	
		0073	1190	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	8,000.00	0.00	8,000.00	SQFT	8,000.00	\$1.31	\$10,480.00	
		0073	1200	7125370A	FINISH FIELD COAT (SYSTEM G)	8,000.00	0.00	8,000.00	SQFT	0.00	\$1.31	\$0.00	
		0073	1210	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	47.00	0.00	47.00	LF	23.50	\$507.92	\$11,936.12	
		0073	1220	7172002	STRIP SEAL	48.00	0.00	48.00	LF	0.00	\$129.60	\$0.00	
		0074	1230	2169903	MISC.Remove and Replace Barrier Curb	11.00	0.00	11.00	LF	11.00	\$850.44	\$9,354.84	
		0001	5001	6189901	MISC.MISC. Line for Contract Bond	0.00	1.00	1.00	LS	1.00	\$26,176.00	\$26,176.00	
		0001	5002	6181000	MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$1,351.00	\$1,351.00	
		0001	5003	6139904	MISC.Pavement Repair (Cold Patch)	0.00	71.00	71.00	SQFT	71.00	\$79.86	\$5,670.06	
		0001	5004	7040104	HALF-SOLE REPAIR	0.00	80.00	80.00	SQFT	80.00	\$98.79	\$7,903.20	
		0070	5005	7109902	MISC.5/8 in. Resin Anchor System A	0.00	183.00	183.00	EA	49.00	\$79.01	\$3,871.49	
		Project J1P3295 - Total Value Posted to Date as of Report Generated Date											\$3,600,387.26
		211119-A05 Overall - Total Value Posted to Date as of Report Generated Date											\$3,600,387.26



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on August 18, 2022

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project: J1P3295

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0020	2022010	REMOVAL OF IMPROVEMENTS	8/9/22	8/16/22	0.10	LS	Removal of concrete traffic barrier Ramp Br. A3850	0+93.23		1+14.18.18		
0120	6122030	IMPACT ATTENUATOR (RELOCATION)	8/8/22	8/16/22	1.00	EA	Impact attenuator relocation WB 36 Phase 2 Construction		2+13.8			
0140	6161005	CONSTRUCTION SIGNS	8/8/22	8/16/22	132.00	SQFT	Ramp Closure of US 36 to WB					
					136.00	SQFT	Rte. 36 to Mo 759					
					227.00	SQFT	MO 759 to US US 36 W					
0170	6161030	TYPE III MOVEABLE BARRICADE	8/8/22	8/16/22	6.00	EA	Ramp 75 SB to US 36 WB Phase 2 Construction	0.00				
0250	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	8/8/22	8/16/22	2,875.00	LF	Relocating Temporary Traffic Barrier WB Phase 2 Construction	821+60		2+13.8		
0340	6207001	PAVEMENT MARKING REMOVAL	8/8/22	8/16/22	1,242.00	LF	Pavement Marking Removals Phase 1 to Phase 2	813+07		45+81		
0350	6208076	4 IN TEMPORARY PAVEMENT MARKING PAINT	8/8/22	8/16/22	9,172.00	LF	Temporary Pavement Marking WB 36 Phase 2 construction White - 5515 LF Yellow - 3325 LF	45+81		813+15		
0410	2161502	REMOVAL OF CONCRETE WEARING SURFACE	8/12/22	8/16/22	37,131.00	SQFT	Removal of Concrete wearing surface Br. A36643 Phase 2 Construction.	13+52		39+72		
0430	2169903	MISC. REMOVALS	8/12/22	8/16/22	4.00	LF	Remove and Replace Barrier Curb Br. A36643 End Bent 1 South Barrier Phase 1 Construction	13+52				
0630	2161502	REMOVAL OF CONCRETE WEARING SURFACE	8/4/22	8/5/22	29,183.00	SQFT	Removal of Existing Wearing Surface Br. A36644 EB 36 Phase 2 Construction	13+52		39+72		
0650	2169903	MISC. REMOVALS	8/12/22	8/16/22	7.00	LF	Remove and Replace Barrier Curb this is payment for BR. A36644 End Bent 1 barrier at expansion device. 3' South Barrier and 4' North Barrier.	13+52				
0760	7101000	REINFORCING STEEL (EPOXY COATED)	8/4/22	8/5/22	480.00	LB	Strip Seal Expansion Joint system End Bent 1 Br. A36644 Phase 2 Construction	13+52				
0850	2161502	REMOVAL OF CONCRETE WEARING SURFACE	8/12/22	8/16/22	23,063.00	SQFT	Removal of Existing Wearing Surface BR. A36652 Phase 2 Construction	13+52		39+72		
1040	2161502	REMOVAL OF CONCRETE WEARING SURFACE	8/4/22	8/5/22	12,349.00	SQFT	Removal of Existing Wearing Surface Br. A36663 EB 36 Phase 2 Construction	13+52		39+72		
1050	2164500	REMOVAL OF EXISTING EXPANSION JOINT & ADJACENT CONCRETE	8/12/22	8/16/22	24.00	LF	Removal of existing Expansion Joint and Adjacent Concrete Br. A36663 Bent 9 EB 36 Phase 2 Construction.	39+72				
1150	7101000	REINFORCING STEEL (EPOXY COATED)	8/12/22	8/16/22	155.00	LB	Reinforcing Steel Epoxy Coated. Br. A36663 Bent 9 EB 36 Phase 2 Construction.	39+72				
1230	2169903	MISC. REMOVALS	8/12/22	8/16/22	11.00	LF	Remove and Replace Barrier Curb Br. A3848 End Bent 1	5+65				

**The information below this line are details for Construction Signs (if applicable).**

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post		
J1P3295	0140	January 31, 2022	16	WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD	0.022		MO 759 to US 36 W	1.00	16			16		
			32	WO3-4 8x48 16.00 BE PREPARED TO STOP	0.103		8th St. to US 36 WB	1.00	16				16	
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD	0.093		8th St. to US 36 WB	1.00	16				16	
			42	See Special Sign Details	0.045		EB US 36	1.00				Road Closed 500 FT Ahead	16.00	16
				R11-2 48x30 10.00 ROAD CLOSED	0.134		EB US 36	1.00	10					10
				WO20-3 48x48 16.00 ROAD CLOSED AHEAD	0		EB US 36	1.00	16					16
			48	WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD	-94.866853/39.748437		Roseport Rd. to US 36 EB	1.00	16					16
				WO1-4L 48x48 16.00 REVERSE CURVE (SYMBOL LEFT ARROW)	-94.867278/39.749610		Roseport Rd. to US 36 EB	1.00	16					16
				WO3-4 8x48 16.00 BE PREPARED TO STOP	-94.868393/39.749259		Roseport Rd. to US 36 EB	1.00	16					16
			172	See Special Sign Details	192.136		US 36 W	1.00				53C	19.50	19.5
				See Special Sign Details	191.777		US 36 W	1.00				53A	19.50	19.5
				See Special Sign Details	191.468		US 36 W	1.00				53A	19.50	19.5
				See Special Sign Details	1.106		EB US 36	1.00				53C	19.50	19.5
				See Special Sign Details	0.61		EB US 36	1.00				53A	19.50	19.5
				See Special Sign Details	0.228		EB US 36	1.00				53A	19.50	19.5
				See Special Sign Details	0.167		RP US 36 EB to 22nd St	1.00				53B	19.50	19.5
				WO20-2 48x48 16.00 DETOUR AHEAD	0		EB US 36	1.00	16					16
				See Special Sign Details	2.902		22nd St. N	1.00				53B	19.50	19.5
			174	GO20-2 48x24 8.00 END ROAD WORK	1.378		US 36 EB	1.00	8					8
				CONST-7 72x36 18.00 RATE OUR WORK ZONE	-94.894942/39.740703		EB US 36	1.00	18					18
				GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES	-94.894934/39.740685		EB US 36	2.00	10					20
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD	-94.88901/39741786		EB US 36	2.00	16					32
				CONST-5 96x48 32.00 POINT OF PRESENCE	-94.882389/39743796		EB US 36	1.00	32					32
				WO20-5 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED AHEAD	-94.880159/39.744906		US 36 EB	2.00	16					32
				WO20-6a 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED	-94.875109/39.747403		US 36 EB	1.00	16					16
				WO4-1aL 48x48 16.00 MERGE (ARROW SYMBOL)	-94.875109/39.747403		US 36 EB	1.00	16					16
			187	WO20-6a 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED	191.903		WB US 36	1.00	16					16
				WO4-1aR 48x48 16.00 MERGE (ARROW SYMBOL)	191.903		WB US 36	1.00	16					16
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD	191.705		WB US 36	2.00	16					32
				GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES	191.396		WB US 36	2.00	10					20
				CONST-5 96x48 32.00 POINT OF PRESENCE	191.301		WB US 36	1.00	32					32
				CONST-7 72x36 18.00 RATE OUR WORK ZONE	191.071		WB US 36	1.00	18					18





**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on August 18, 2022

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.  
The information below this line are details for Construction Signs (if applicable).**

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post			
J1P3295	0140	January 31, 2022	187	WO20-5 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED AHEAD		191.797	WB US 36	2.00	16			32			
				R3-7L 30x30 6.25 LEFT LANE MUST TURN LEFT		192.308	WB US 36	2.00	6.25			12.5			
				GO20-2 48x24 8.00 END ROAD WORK		-94.86697/39.750275	WB US 36	1.00	8			8			
		195	See Special Sign Details		0.129	US 36 E to 22nd St.	1.00		50D		19.50	19.5			
			See Special Sign Details		0.193	US 36 E to 22nd St.	1.00		50B		19.50	19.5			
			See Special Sign Details		0.228	US 36 E	1.00		50A		19.50	19.5			
			See Special Sign Details		0.61	US 36 E	1.00		50A		19.50	19.5			
			See Special Sign Details		1.106	US 36 E	1.00		50C		19.50	19.5			
			See Special Sign Details		191.468	US 36 W	1.00		50A		19.50	19.5			
			See Special Sign Details		191.777	US 36 W	1.00		50A		19.50	19.5			
			See Special Sign Details		192.136	US 36 W	1.00		50A		19.50	19.5			
		February 4, 2022	26	R11-2 48x30 10.00 ROAD CLOSED		0.2	US 36 E to Mo 759	1.00		10			10		
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		0.34	Mo 759 to E US 36	1.00		16			16		
				WO3-4 8x48 16.00 BE PREPARED TO STOP		0.07	RP MO 759N to US 36W	1.00		16			16		
				August 8, 2022	132	WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		1.468	Mo 759 N	1.00		16.00			16.00
						WO20-3 48x48 16.00 ROAD CLOSED AHEAD		1.508	MO 759 N	1.00		16.00			16.00
						WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		1.699	4th Street SB	1.00		16.00			16.00
						WO20-3 48x48 16.00 ROAD CLOSED AHEAD		1.735	4th Street SB	1.00		16.00			16.00
		R3-2 48x48 16.00 NO LEFT TURN (SYMBOL)		1.974	MO 759 N	2.00		16.00			32.00				
		R11-2 48x30 10.00 ROAD CLOSED		0.242	IS 229 S to US 36 W	1.00		10.00			10.00				
		R11-2 48x30 10.00 ROAD CLOSED		0.00	MO 759 N to US 36 W	1.00		10.00			10.00				
		R3-1 48x48 16.00 NO RIGHT TURN (SYMBOL)		0.242	IS 229 S to US 36 W	1.00		16.00			16.00				
		136	See Special Sign Details		Long -94.868950 Lat 39.749986	US 36 W	1.00		50A		19.50	19.50			
			WO20-2 48x48 16.00 DETOUR AHEAD		192.337	US 36 W	1.00		16.00			16.00			
			See Special Sign Details		0.249	RP IS229 N to Mo 759	1.00		50A		19.50	19.50			
			MO4-8a 24x18 3.00 END DETOUR		0.196	RP US 36 E to IS 229 N	1.00		3.00			3.00			
			See Special Sign Details		Long -94.870509 Lat 39.749384	US 36 E	1.00		50A		19.50	19.50			
			See Special Sign Details		Long -94.893905 Lat 39.740482	KS 248 S	1.00		50B		19.50	19.50			
			See Special Sign Details		Long -94.893538 Lat 39.741950	RP US 36 W to KS 248	1.00		50B		19.50	19.50			
			See Special Sign Details		Long -94.887572 Lat 39.742456	US 36 W	1.00		50C		19.50	19.50			
			See Special Sign Details		.382	MO 759 S	1.00		52B		19.50	19.50			
			MO4-8a 24x18 3.00 END DETOUR		0.076	22nd Street to US 36 W	1.00		3.00			3.00			
		227	See Special Sign Details		0.159	MO 759 S	1.00		52A		19.50	19.50			
			See Special Sign Details		0.173	RP US 36 E to 22nd St.	1.00		52B		19.50	19.50			
			WO20-2 48x48 16.00 DETOUR AHEAD		0.194	IS 229 S to US 36W	1.00		16.00			16.00			
			See Special Sign Details		0.301	MO 759 S	1.00		52C		19.50	19.50			
			See Special Sign Details		2.905	22nd ST N	1.00		52 B		19.50	19.50			
			See Special Sign Details		1.119	US 36 E	1.00		52F		19.50	19.50			
			WO20-2 48x48 16.00 DETOUR AHEAD		1.54	MO 759 N	1.00		16.00			16.00			
			WO20-2 48x48 16.00 DETOUR AHEAD		1.739	4th Street South	1.00		16.00			16.00			
			See Special Sign Details		1.583	MO 759 N	1.00		52D		19.50	19.50			
			See Special Sign Details		1.551	MO 759 N	1.00		52E		19.50	19.50			
			See Special Sign Details		0.608	US 36 E	1.00		52A		19.50	19.50			
			<b>0140 - Total</b>												<b>1402</b>



## Line Item Adjustments by Estimate

Aug 18, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J1P3295	0060	MISC. REMOVALS	Construction Stockpile		14	Jul 18, 2022	SYSTEM	(\$141.18)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total							(\$141.18)
		Construction Stockpile - Total								(\$141.18)	
			Construction Stockpile STMI		7	Apr 4, 2022	SYSTEM	\$282.36	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total							\$282.36
		Construction Stockpile STMI - Total								\$282.36	
		0060 - Total								\$141.18	
		0070	CONCRETE APPROACH PAVEMENT	Material		14	Jul 18, 2022	SYSTEM	(\$26,881.14)		
					- Total						
				Material - Total							
MaterialCredit				15	Aug 2, 2022	SYSTEM	\$26,881.14				
	- Total							\$26,881.14			
MaterialCredit - Total								\$26,881.14			
0070 - Total								\$0.00			
0080	MISC. PAVED DRAINAGE	Material		15	Aug 2, 2022	SYSTEM	(\$3,151.50)				
			- Total							(\$3,151.50)	
		Material - Total								(\$3,151.50)	
		MaterialCredit		16	Aug 16, 2022	SYSTEM	\$3,151.50				
			- Total							\$3,151.50	
		MaterialCredit - Total								\$3,151.50	
0080 - Total								\$0.00			
0150	ADVANCED WARNING RAIL SYSTEM	Overrun	Overrun	4	Feb 16, 2022	SYSTEM	(\$75.62)				
			Overrun - Total							(\$75.62)	
		Overrun - Total								(\$75.62)	
0150 - Total								(\$75.62)			
0160	CHANNELIZER (TRIM LINE)	Overrun	Overrun	3	Feb 2, 2022	SYSTEM	(\$241.06)				
			Overrun - Total							(\$241.06)	
		Overrun - Total								(\$241.06)	
0160 - Total								(\$241.06)			
0220	CONCRETE TRAFFIC BARRIER, TYPE A	Construction Stockpile STMI		7	Apr 4, 2022	SYSTEM	\$25.41	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total							\$25.41	
		Construction Stockpile STMI - Total								\$25.41	
0220 - Total								\$25.41			
0230	CONCRETE TRAFFIC BARRIER, TYPE B (MODIFI	Construction Stockpile STMI		7	Apr 4, 2022	SYSTEM	\$3,526.68	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total							\$3,526.68	
		Construction Stockpile STMI - Total								\$3,526.68	
0230 - Total								\$3,526.68			
0250	RELOCATING TEMPORARY TRAFFIC BARRIER	Overrun	Overrun	16	Aug 16, 2022	SYSTEM	(\$186.88)				
			Overrun - Total							(\$186.88)	
		Overrun - Total								(\$186.88)	
0250 - Total								(\$186.88)			
0350	4 IN TEMPORARY PAVEMENT MARKING PAINT	Overrun	Overrun	16	Aug 16, 2022	SYSTEM	(\$1,143.04)				
			Overrun - Total							(\$1,143.04)	



## Line Item Adjustments by Estimate

Aug 18, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J1P3295	0350	4 IN TEMPORARY PAVEMENT MARKING PAINT	Overrun - Total						(\$1,143.04)	
			0350 - Total						(\$1,143.04)	
	0370	MGS GUARDRAIL	Construction Stockpile		14	Jul 18, 2022	SYSTEM	(\$6,802.49)	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total						(\$6,802.49)	
			Construction Stockpile - Total						(\$6,802.49)	
			Construction Stockpile STMI		6	Mar 16, 2022	SYSTEM	\$13,867.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total						\$13,867.00	
			Construction Stockpile STMI - Total						\$13,867.00	
			Material		14	Jul 18, 2022	SYSTEM	(\$11,518.88)		
			- Total						(\$11,518.88)	
			Material - Total						(\$11,518.88)	
			MaterialCredit		15	Aug 2, 2022	SYSTEM	\$11,518.88		
	- Total						\$11,518.88			
	MaterialCredit - Total						\$11,518.88			
	0370 - Total						\$7,064.51			
	0380	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile		14	Jul 18, 2022	SYSTEM	(\$12,847.58)	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total						(\$12,847.58)	
			Construction Stockpile - Total						(\$12,847.58)	
			Construction Stockpile STMI		6	Mar 16, 2022	SYSTEM	\$13,824.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total						\$13,824.00	
			Construction Stockpile STMI - Total						\$13,824.00	
			Material		14	Jul 18, 2022	SYSTEM	(\$19,800.00)		
			- Total						(\$19,800.00)	
			Material - Total						(\$19,800.00)	
			MaterialCredit		15	Aug 2, 2022	SYSTEM	\$19,800.00		
	- Total						\$19,800.00			
	MaterialCredit - Total						\$19,800.00			
	0380 - Total						\$976.42			
	0390	MGS VERTICAL CONCRETE BARRIER TRANSITION	Construction Stockpile		14	Jul 18, 2022	SYSTEM	(\$4,960.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total						(\$4,960.00)	
			Construction Stockpile - Total						(\$4,960.00)	
			Construction Stockpile STMI		6	Mar 16, 2022	SYSTEM	\$12,400.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total						\$12,400.00	
	Construction Stockpile STMI - Total						\$12,400.00			
	0390 - Total						\$7,440.00			
	0400	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		14	Jul 18, 2022	SYSTEM	(\$1,800.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total						(\$1,800.00)	
			Construction Stockpile - Total						(\$1,800.00)	
			Construction Stockpile STMI		6	Mar 16, 2022	SYSTEM	\$3,600.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total						\$3,600.00	
	Construction Stockpile STMI - Total						\$3,600.00			
	0400 - Total						\$1,800.00			



## Line Item Adjustments by Estimate

Aug 18, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J1P3295	0430	MISC. REMOVALS	Construction Stockpile		16	Aug 16, 2022	SYSTEM	(\$128.63)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total							(\$128.63)	
		Construction Stockpile - Total							(\$128.63)			
			Construction Stockpile STMI		7	Apr 4, 2022	SYSTEM	\$578.84	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total							\$578.84	
		Construction Stockpile STMI - Total							\$578.84			
		0430 - Total							\$450.21			
		0440	BRIDGE APPROACH SLAB (MAJOR ROAD)	Material		15	Aug 2, 2022	SYSTEM	(\$11,234.57)			
					- Total							(\$11,234.57)
				Material - Total							(\$11,234.57)	
MaterialCredit				16	Aug 16, 2022	SYSTEM	\$11,234.57					
	- Total							\$11,234.57				
MaterialCredit - Total							\$11,234.57					
0440 - Total							\$0.00					
0540	REINFORCING STEEL (EPOXY COATED)	Construction Stockpile STMI		7	Apr 4, 2022	SYSTEM	\$451.20	Payment Estimate Item Adjustment generated Stockpile Transaction				
			- Total							\$451.20		
		Construction Stockpile STMI - Total							\$451.20			
0540 - Total							\$451.20					
0600	MISC.	Construction Stockpile STMI		7	Apr 4, 2022	SYSTEM	\$1,250.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
			- Total							\$1,250.00		
		Construction Stockpile STMI - Total							\$1,250.00			
0600 - Total							\$1,250.00					
0610	STRIP SEAL EXPANSION JOINT SYSTEM	Construction Stockpile STMI		7	Apr 4, 2022	SYSTEM	\$5,720.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
			- Total							\$5,720.00		
		Construction Stockpile STMI - Total							\$5,720.00			
0610 - Total							\$5,720.00					
0620	STRIP SEAL	Construction Stockpile		13	Jul 1, 2022	SYSTEM	(\$432.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
			- Total							(\$432.00)		
		Construction Stockpile - Total							(\$432.00)			
		Construction Stockpile STMI		7	Apr 4, 2022	SYSTEM	\$960.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
			- Total							\$960.00		
		Construction Stockpile STMI - Total							\$960.00			
0620 - Total							\$528.00					
0650	MISC. REMOVALS	Construction Stockpile		9	May 2, 2022	SYSTEM	(\$353.74)	Payment Estimate Item Adjustment generated Stockpile Transaction				
				16	Aug 16, 2022	SYSTEM	(\$225.10)	Payment Estimate Item Adjustment generated Stockpile Transaction				
		- Total							(\$578.84)			
		Construction Stockpile - Total							(\$578.84)			
		Construction Stockpile STMI		7	Apr 4, 2022	SYSTEM	\$578.84	Payment Estimate Item Adjustment generated Stockpile Transaction				
			- Total							\$578.84		
Construction Stockpile STMI - Total							\$578.84					
0650 - Total							\$0.00					
0660	BRIDGE APPROACH SLAB (MAJOR ROAD)	Material		14	Jul 18, 2022	SYSTEM	(\$16,371.76)					
			- Total							(\$16,371.76)		



## Line Item Adjustments by Estimate

Aug 18, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J1P3295	0660	BRIDGE APPROACH SLAB (MAJOR ROAD)	Material - Total					(\$16,371.76)		
			MaterialCredit		15	Aug 2, 2022	SYSTEM	\$16,371.76		
			- Total						\$16,371.76	
			MaterialCredit - Total						\$16,371.76	
	0660 - Total							\$0.00		
	0680	CLASS B-2 CONCRETE	Material		6	Mar 16, 2022	SYSTEM	(\$8,940.90)		
			- Total						(\$8,940.90)	
			Material - Total						(\$8,940.90)	
			MaterialCredit		7	Apr 4, 2022	SYSTEM	\$8,940.90		
			- Total						\$8,940.90	
MaterialCredit - Total							\$8,940.90			
0680 - Total							\$0.00			
0730	CLEANING AND EPOXY COATING	Material		14	Jul 18, 2022	SYSTEM	(\$396.44)			
		- Total						(\$396.44)		
		Material - Total						(\$396.44)		
		MaterialCredit		15	Aug 2, 2022	SYSTEM	\$396.44			
		- Total						\$396.44		
		MaterialCredit - Total						\$396.44		
0730 - Total							\$0.00			
0740	MISC.	Overrun	Overrun	14	Jul 18, 2022	SYSTEM	(\$1,375.77)			
		Overrun - Total						(\$1,375.77)		
		Overrun - Total						(\$1,375.77)		
		0740 - Total							(\$1,375.77)	
0760	REINFORCING STEEL (EPOXY COATED)	Construction Stockpile		16	Aug 16, 2022	SYSTEM	(\$451.20)	Payment Estimate Item Adjustment generated Stockpile Transaction		
		- Total						(\$451.20)		
		Construction Stockpile - Total						(\$451.20)		
		Construction Stockpile STMI		7	Apr 4, 2022	SYSTEM	\$451.20	Payment Estimate Item Adjustment generated Stockpile Transaction		
		- Total						\$451.20		
		Construction Stockpile STMI - Total						\$451.20		
0760 - Total							\$0.00			
0820	MISC.	Construction Stockpile STMI		7	Apr 4, 2022	SYSTEM	\$1,250.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
		- Total						\$1,250.00		
		Construction Stockpile STMI - Total						\$1,250.00		
0820 - Total							\$1,250.00			
0830	STRIP SEAL EXPANSION JOINT SYSTEM	Construction Stockpile STMI		7	Apr 4, 2022	SYSTEM	\$5,720.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
		- Total						\$5,720.00		
		Construction Stockpile STMI - Total						\$5,720.00		
0830 - Total							\$5,720.00			
0840	STRIP SEAL	Construction Stockpile		13	Jul 1, 2022	SYSTEM	(\$528.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
		- Total						(\$528.00)		
		Construction Stockpile - Total						(\$528.00)		
		Construction Stockpile STMI		7	Apr 4, 2022	SYSTEM	\$960.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
- Total						\$960.00				



## Line Item Adjustments by Estimate

Aug 18, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J1P3295	0840	STRIP SEAL	Construction Stockpile STMI - Total						\$960.00	
	0840 - Total							\$432.00		
	0870	MISC. REMOVALS	Construction Stockpile STMI		7	Apr 4, 2022	SYSTEM	\$180.71	Payment Estimate Item Adjustment generated Stockpile Transaction	
	- Total							\$180.71		
	Construction Stockpile STMI - Total							\$180.71		
	0870 - Total							\$180.71		
	0880	BRIDGE APPROACH SLAB (MAJOR ROAD)	Material		15	Aug 2, 2022	SYSTEM	(\$31,062.10)		
	- Total							(\$31,062.10)		
	Material - Total							(\$31,062.10)		
			MaterialCredit		16	Aug 16, 2022	SYSTEM	\$31,062.10		
	- Total							\$31,062.10		
	MaterialCredit - Total							\$31,062.10		
	0880 - Total							\$0.00		
	0930	HALF-SOLE REPAIR	Material		7	Apr 4, 2022	SYSTEM	(\$22,500.00)		
	- Total							(\$22,500.00)		
	Material - Total							(\$22,500.00)		
			MaterialCredit		8	Apr 18, 2022	SYSTEM	\$22,500.00		
	- Total							\$22,500.00		
	MaterialCredit - Total							\$22,500.00		
	0930 - Total							\$0.00		
	0940	FULL DEPTH REPAIR	Material		7	Apr 4, 2022	SYSTEM	(\$7,800.00)		
	- Total							(\$7,800.00)		
	Material - Total							(\$7,800.00)		
			MaterialCredit		8	Apr 18, 2022	SYSTEM	\$7,800.00		
	- Total							\$7,800.00		
	MaterialCredit - Total							\$7,800.00		
	0940 - Total							\$0.00		
	0960	REINFORCING STEEL (EPOXY COATED)	Construction Stockpile STMI		7	Apr 4, 2022	SYSTEM	\$856.49	Payment Estimate Item Adjustment generated Stockpile Transaction	
	- Total							\$856.49		
	Construction Stockpile STMI - Total							\$856.49		
	0960 - Total							\$856.49		
	0990	FIELD APPLICATION OF INORGANIC ZINC	Material		11	Jun 1, 2022	SYSTEM	(\$12,322.00)		
	- Total							(\$12,322.00)		
	Material - Total							(\$12,322.00)		
			MaterialCredit		12	Jun 16, 2022	SYSTEM	\$12,322.00		
	- Total							\$12,322.00		
	MaterialCredit - Total							\$12,322.00		
	0990 - Total							\$0.00		
	1020	STRIP SEAL EXPANSION JOINT SYSTEM	Construction Stockpile STMI		7	Apr 4, 2022	SYSTEM	\$7,150.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
	- Total							\$7,150.00		
	Construction Stockpile STMI - Total							\$7,150.00		
	1020 - Total							\$7,150.00		
	1030	STRIP SEAL	Construction Stockpile		14	Jul 18, 2022	SYSTEM	(\$1,728.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	



## Line Item Adjustments by Estimate

Aug 18, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J1P3295	1030	STRIP SEAL	Construction Stockpile	- Total				(\$1,728.00)		
			Construction Stockpile - Total						(\$1,728.00)	
			Construction Stockpile STMI		7	Apr 4, 2022	SYSTEM	\$3,600.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total						\$3,600.00	
			Construction Stockpile STMI - Total						\$3,600.00	
			1030 - Total						\$1,872.00	
1060	MISC. REMOVALS	Construction Stockpile STMI		7	Apr 4, 2022	SYSTEM	\$136.47	Payment Estimate Item Adjustment generated Stockpile Transaction		
		- Total					\$136.47			
		Construction Stockpile STMI - Total					\$136.47			
1060 - Total						\$136.47				
1070	BRIDGE APPROACH SLAB (MAJOR ROAD)	Material		14	Jul 18, 2022	SYSTEM	(\$22,566.48)			
		- Total					(\$22,566.48)			
		Material - Total					(\$22,566.48)			
		MaterialCredit		15	Aug 2, 2022	SYSTEM	\$22,566.48			
		- Total					\$22,566.48			
MaterialCredit - Total					\$22,566.48					
1070 - Total						\$0.00				
1150	REINFORCING STEEL (EPOXY COATED)	Construction Stockpile		16	Aug 16, 2022	SYSTEM	(\$145.70)	Payment Estimate Item Adjustment generated Stockpile Transaction		
		- Total					(\$145.70)			
		Construction Stockpile - Total					(\$145.70)			
		Construction Stockpile STMI		7	Apr 4, 2022	SYSTEM	\$145.70	Payment Estimate Item Adjustment generated Stockpile Transaction		
		- Total					\$145.70			
Construction Stockpile STMI - Total					\$145.70					
1150 - Total						\$0.00				
1180	FIELD APPLICATION OF INORGANIC ZINC	Material		11	Jun 1, 2022	SYSTEM	(\$10,480.00)			
		- Total					(\$10,480.00)			
		Material - Total					(\$10,480.00)			
		MaterialCredit		12	Jun 16, 2022	SYSTEM	\$10,480.00			
		- Total					\$10,480.00			
MaterialCredit - Total					\$10,480.00					
1180 - Total						\$0.00				
1210	STRIP SEAL EXPANSION JOINT SYSTEM	Construction Stockpile STMI		7	Apr 4, 2022	SYSTEM	\$6,721.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
		- Total					\$6,721.00			
		Construction Stockpile STMI - Total					\$6,721.00			
1210 - Total						\$6,721.00				
1220	STRIP SEAL	Construction Stockpile STMI		7	Apr 4, 2022	SYSTEM	\$1,152.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
		- Total					\$1,152.00			
		Construction Stockpile STMI - Total					\$1,152.00			
1220 - Total						\$1,152.00				
1230	MISC. REMOVALS	Construction Stockpile		16	Aug 16, 2022	SYSTEM	(\$1,475.80)	Payment Estimate Item Adjustment generated Stockpile Transaction		
		- Total					(\$1,475.80)			
		Construction Stockpile - Total					(\$1,475.80)			
Construction Stockpile		7	Apr 4, 2022	SYSTEM	\$1,475.80	Payment Estimate Item Adjustment generated Stockpile Transaction				



## Line Item Adjustments by Estimate

Aug 18, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J1P3295	1230	MISC. REMOVALS	STMI	<b>- Total</b>				\$1,475.80	
			<b>Construction Stockpile STMI - Total</b>				\$1,475.80		
			Material		16	Aug 16, 2022	SYSTEM	(\$9,354.84)	
			<b>- Total</b>				(\$9,354.84)		
			<b>Material - Total</b>				(\$9,354.84)		
			<b>1230 - Total</b>				(\$9,354.84)		
<b>J1P3295 - Total</b>								\$42,467.07	
<b>Overall - Total</b>								\$42,467.07	