



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on February 4, 2023

Pay Estimate Created Date: February 1, 2023

<b>Progress Estimate Number</b> 20	<b>Contract ID</b> 211119-B06 <b>Prime Contractor</b> Collins & Hermann, Inc.	<b>Pay Period Start</b> January 16, 2023 <b>Pay Period End</b> February 1, 2023	<b>Original Contract Amount</b> \$2,451,000.00 <b>Net Change Order Amount</b> \$0.00 <b>Current Contract Amount</b> \$2,451,000.00
---------------------------------------	--	--	--

Approval Date		By User
February 1, 2023	Generated and Approved (and should be considered Draft) at the Project Office Level by	keenl
February 2, 2023	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	lincom
February 3, 2023	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
June 30, 2023	June 30, 2023		27.79%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	December 1, 2021	December 1, 2021	
Letting Date	November 19, 2021	November 19, 2021	
Notice to Proceed Date	December 20, 2021	December 20, 2021	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 20			
	This Estimate	Previous	To Date
211119-B06			
Total Posted Items Pay	\$86,778.30	\$594,384.24	\$681,162.54
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$594,384.24	\$681,162.54
<b>Contract Total Payable This Estimate:</b>	<b>\$86,778.30</b>		

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J2P3370	0010	6189916	MISC.NORMAL WORK ADJUSTMENT FACTOR	DLR	\$2.580	33,635	\$86,778.30
<b>Project J2P3370 - Total</b>							<b>\$86,778.30</b>
<b>Overall - Total</b>							<b>\$86,778.30</b>

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

No Data Available



## Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

Report Generated on February 4, 2023

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J2P3370	FAS-S202(034)	Job order contract for guardrail repair	Various	VARIOUS	at various locations in the Northeast District

Totals by Job Numbers

	This Estimate	Previous	To Date
J2P3370			
<b>Posted Item Pay</b>	\$86,778.30	\$594,384.24	\$681,162.54
<b>Gross Item Adjustments</b>	\$0.00	\$0.00	\$0.00
<b>Gross Item Pay</b>	<b>\$86,778.30</b>	<b>\$594,384.24</b>	<b>\$681,162.54</b>
<b>Incentive</b>	\$0.00	\$0.00	\$0.00
<b>Disincentive</b>	\$0.00	\$0.00	\$0.00
<b>Liquidated Damages</b>	\$0.00	\$0.00	\$0.00
<b>Other Contract Adjustments</b>	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on February 4, 2023

**Exceptions (Discrepancies) This Estimate Period**

No Exceptions Exist on Contract



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 4, 2023

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
211119-B06	J2P3370	0001	0010	6189916	MISC.NORMAL WORK ADJUSTMENT FACTOR	950,000.00	0.00	950,000.00	DLR	264,016.49	\$2.58	\$681,162.53
			9000	6189916	MISC.Liquidated Damages	0.00			DLR		(\$1.00)	
			9100	6189916	MISC.Additional Items	0.00			DLR		\$1.00	
<b>Project J2P3370 - Total Value Posted to Date as of Report Generated Date</b>												<b>\$681,162.53</b>
<b>211119-B06 Overall - Total Value Posted to Date as of Report Generated Date</b>												<b>\$681,162.53</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on February 4, 2023

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project: J2P3370

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments	
0010	6189916	MISC.	1/17/23	1/31/23	3,412.00	DLR	K22B3737, 19, Ralls						
			1/31/23	5,231.00	DLR	K223741, 79, Ralls							
			1/19/23	1/31/23	11,860.00	DLR	K23B3755, 61 NB, Pike						
			1/23/23	1/31/23	936.00	DLR	K22B3749, 149/P, macon						
			1/31/23	3,697.00	DLR	K22B3748, 36 EB, Macon							
			1/24/23	1/31/23	502.00	DLR	K22B3786, 61 SB off ramp, Marion						
			1/31/23	534.00	DLR	K22B3781, 61 NB, Marion							
			1/31/23	611.00	DLR	K22B3785, 61, SB off ramp, Marion							
			1/31/23	935.00	DLR	K23B3758, 61NB, Marion							
			1/31/23	1,293.00	DLR	K23B3782, 61 NB, Marion							
			1/31/23	1,924.00	DLR	K23B3756, 61NB, Marion							
			1/31/23	2,700.00	DLR	K23B3757, 61, Marion							

**The information below this line are details for Construction Signs (if applicable).**

No Data Available



## Line Item Adjustments by Estimate

Feb 4, 2023

Contract ID: 211119-B06

No Data Available