



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on August 18, 2022

Pay Estimate Created Date: August 16, 2022

<b>Progress Estimate Number</b> 14	<b>Contract ID</b> 211119-C01 <b>Prime Contractor</b> Emery Sapp & Sons, Inc.	<b>Pay Period Start</b> August 2, 2022 <b>Pay Period End</b> August 15, 2022	<b>Original Contract Amount</b> \$12,189,217.18 <b>Net Change Order Amount</b> \$335,033.80 <b>Current Contract Amount</b> \$12,524,250.98
---------------------------------------	--	---	--

Approval Date	By User
August 16, 2022	Generated and Approved (and should be considered Draft) at the Project Office Level by jamesc2
August 16, 2022	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by ilesb1
August 17, 2022	Reviewed and Approved at the Central Office Controllers Office Level by ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2022	December 1, 2022		93.71%

Contract Informational Dates			Milestones				
Date Description	Original Completion Date	Current Completion Date	Date Description	Original Completion Date	Current Completion Date	Days Remaining on Milestone	Diary Charge Days
Acceptance Date			Milestone - Calendar Time	October 8, 2022	October 8, 2022	52	
Awarded Date	December 1, 2021	December 1, 2021					
Letting Date	November 19, 2021	November 19, 2021					
Notice to Proceed Date	January 31, 2022	January 31, 2022					
Open to Traffic Date							
Work Began Date	February 21, 2022	February 21, 2022					

Contract Total Pay For Estimate No. 14			
	This Estimate	Previous	To Date
211119-C01			
Total Posted Items Pay	\$612,886.86	\$11,124,002.08	\$11,736,888.94
Gross Item Adjustments	\$39,456.59	\$815,807.96	\$855,264.55
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$162,203.18	\$239,819.45	\$402,022.63
		\$12,179,629.49	\$12,994,176.12
<b>Contract Total Payable This Estimate:</b>	<b>\$814,546.63</b>		

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J3P3064	0050	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	TONS	\$60.200	3,002.99	\$180,780.00
	0070	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	TONS	\$63.700	4,709.34	\$299,984.96
	0221	6181000	MOBILIZATION	LS	\$331,126.000	0.25	\$82,781.50
	0300	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	SQYD	\$0.620	46,670	\$28,935.40
	5002	4071007	TACK COAT - LOW OR NON-TRACKING	GAL	\$2.750	7,420	\$20,405.00
<b>Project J3P3064 - Total</b>							<b>\$612,886.86</b>
<b>Overall - Total</b>							<b>\$612,886.86</b>

**Contract Adjustments This Estimate**

Adj Type	Entered By	Comments	Time Units	Rate	Amount
TSR--Other Contract Adjustment	jamesc2	SP125 Lot 6 \$663.7 x 10,000 = \$637,000 \$637,000 x 3% = \$19,110			\$19,110.00
TSR--Other Contract Adjustment	jamesc2	SP125 Lot 8 \$663.7 x 10,000 = \$637,000 \$637,000 x 3% = \$19,110			\$19,110.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on August 18, 2022

Pay Estimate Created Date: August 16, 2022

<b>Progress Estimate Number</b> 14	<b>Contract ID</b> 211119-C01 <b>Prime Contractor</b> Emery Sapp & Sons, Inc.	<b>Pay Period Start</b> August 2, 2022 <b>Pay Period End</b> August 15, 2022	<b>Original Contract Amount</b> \$12,189,217.18 <b>Net Change Order Amount</b> \$335,033.80 <b>Current Contract Amount</b> \$12,524,250.98
---------------------------------------	--	---	--

Adj Type	Entered By	Comments	Time Units	Rate	Amount
TSR--Other Contract Adjustment	jamesc2	SP125 Lot 3 \$663.7 x 10,000 = \$637,000 \$637,000 x 3% = \$19,110			\$19,110.00
TSR--Other Contract Adjustment	jamesc2	SP125 Lot 4 \$663.7 x 10,000 = \$637,000 \$637,000 x 3% = \$19,110			\$19,110.00
SPAD--Other Contract Adjustment	jamesc2	SP125 Lot 19 4000 tons x \$63.70 = \$254,800 \$254,800 x 105% = \$267,540 \$267,540 - \$254,800 = \$12,740.00			\$12,740.00
TSR--Other Contract Adjustment	jamesc2	SP125 Lot 2 \$663.7 x 10,000 = \$637,000 \$637,000 x 3% = \$19,110			\$19,110.00
TSR--Other Contract Adjustment	jamesc2	SP048 Lot 3 \$69.05 x 10,000 = \$690,500 \$690,500 x 3% = \$20,715			\$20,715.00
SPAD--Other Contract Adjustment	jamesc2	SP125 Lot 20 4423.29 tons x \$63.70 = \$281,763.57 \$281,763.57 x 105% = \$295,851.75 - \$281,763.57 = \$14,088.18			\$14,088.18
TSR--Other Contract Adjustment	jamesc2	SP125 Lot 1 \$663.7 x 10,000 = \$637,000 \$637,000 x 3% = \$19,110			\$19,110.00

**Overall - Total** **\$162,203.18**  
 These amounts are listed in the Incentive, Disincentive, Liquidated Damages or Other Contract Adjustments

**Line Item Adjustments This Estimate**

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J3P3064	0050	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Material			-21,871.48	\$60.20	(\$1,316,663.10)
	0050	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user jamesc2 overriding Payment Estimate Exception 1 on the current Payment Estimate.	21,871.48	\$60.20	\$1,316,663.10
	0050	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Other Item Adjustment	Asphalt Cement Price Adjustment	Index Difference x Installed Quantity x Virgin Ac% 261.25 x 3,002.99 x 2.80% =\$21,966.87			\$21,966.87
	0060	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP048F MIX)	Material			-22,014.14	\$69.05	(\$1,520,076.37)



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on August 18, 2022

Pay Estimate Created Date: August 16, 2022

Progress Estimate Number 14		Contract ID 211119-C01	Pay Period Start August 2, 2022	Original Contract Amount \$12,189,217.18				
		Prime Contractor Emery Sapp & Sons, Inc.	Pay Period End August 15, 2022	Net Change Order Amount \$335,033.80				
				Current Contract Amount \$12,524,250.98				
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J3P3064	0060	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP048F MIX)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user jamesc2 overriding Payment Estimate Exception 2 on the current Payment Estimate.	22,014.14	\$69.05	\$1,520,076.37
	0070	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$19,419.73)
	0070	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Material			-600.4	\$63.70	(\$38,245.48)
	0070	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user jamesc2 overriding Payment Estimate Exception 3 on the current Payment Estimate.	600.4	\$63.70	\$38,245.48
	0070	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Other Item Adjustment	Asphalt Cement Price Adjustment	Index Difference x Installed Quantity x Virgin Ac% 261.25 x 4,709.34 x 3.00% =\$36,909.45			\$36,909.45
	0150	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	Material			-3,205	\$5.50	(\$17,627.50)
	0150	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user jamesc2 overriding Payment Estimate Exception 4 on the current Payment Estimate.	3,205	\$5.50	\$17,627.50
	0260	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material			-26,916	\$0.25	(\$6,729.00)
	0260	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user jamesc2 overriding Payment Estimate Exception 5 on the current Payment Estimate.	26,916	\$0.25	\$6,729.00
<b>Total</b>								<b>\$39,456.59</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on August 18, 2022

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J3P3064	FAF 50-2(60)	Coldmill and Resurface	50	JOHNSON	from County Road 1501 to 0.1 mile east of Route 13 in Warrensburg

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J3P3064	<b>Posted Item Pay</b>	\$612,886.86	\$11,124,002.08	\$11,736,888.94
	<b>Gross Item Adjustments</b>	\$39,456.59	\$815,807.96	\$855,264.55
	<b>Gross Item Pay</b>	<b>\$652,343.45</b>	<b>\$11,939,810.04</b>	<b>\$12,592,153.49</b>
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$162,203.18	\$239,819.45	\$402,022.63



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on August 18, 2022

**Exceptions (Discrepancies) This Estimate Period**

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J3P3064, Item 4011209, Project Item Line Number 0050, Material Set 401120996, Material 0401BPPMBP..1 - Plant Mix for Bit Pavement BP-1, Acceptance Action Generic AspLow is insufficient.	Material test need entered	jamesc2	Overridden
Estimate Exception Type: Insufficient Materials: Project J3P3064, Item 4030016, Project Item Line Number 0060, Material Set 403001696, Material 0403SP048F - Superpave 4.8 mm, Des F, Acceptance Action Generic AspHigh is insufficient.	Material test need entered	jamesc2	Overridden
Estimate Exception Type: Insufficient Materials: Project J3P3064, Item 4030103, Project Item Line Number 0070, Material Set 403010396, Material 0403SP125C - Superpave 12.5 mm, Des C, Acceptance Action Generic AspHigh is insufficient.	Material test need entered	jamesc2	Overridden
Estimate Exception Type: Insufficient Materials: Project J3P3064, Item 6131015, Project Item Line Number 0150, Material Set 613101596, Material 1039ERDBEP - Epoxy Bonding Agent for Dowels, Acceptance Action Generic 1039ERDBEP is insufficient.	PAL needed	jamesc2	Overridden
Estimate Exception Type: Insufficient Materials: Project J3P3064, Item 6205902A, Project Item Line Number 0260, Material Set 6205902A96, Material 1048PMRBEMTL - Reflective Glass Beads Type L Embedm Ctd, Acceptance Action Generic 1048PMRBEMTL is insufficient.	Central office needs to enter	jamesc2	Overridden
Estimate Exception Type: Insufficient Materials: Project J3P3064, Item 6205902A, Project Item Line Number 0260, Material Set 6205902A96, Material 1048PMTRHBWBWH - Marking Paint Acrylic Watr HiBld White, Acceptance Action Generic 1048PMTRHBWBWH is insufficient.	Central Lab needs to enter	jamesc2	Overridden



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 18, 2022

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
211119-C01	J3P3064	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$33,000.00	\$33,000.00
		0001	0020	2153000	SHAPING SLOPES, CLASS III	47.00	0.00	47.00	100F	42.30	\$941.00	\$39,804.30
		0001	0030	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	1,230.00	-1,230.00	0.00	TONS	0.00	\$37.25	\$0.00
		0001	0040	3107003	GRAVEL (A) OR CRUSHED STONE (B) OR CHAT (C)	4,032.00	0.00	4,032.00	SQYD	0.00	\$11.60	\$0.00
		0001	0050	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	23,448.70	0.00	23,448.70	TONS	21,871.48	\$60.20	\$1,316,663.10
		0001	0060	4030016	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP048F MIX)	39,337.80	0.00	39,337.80	TONS	38,014.14	\$69.05	\$2,624,876.37
		0001	0070	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	81,016.00	0.00	81,016.00	TONS	80,600.40	\$63.70	\$5,134,245.48
		0001	0080	4071005	TACK COAT	130,559.00	-130,559.00	0.00	GAL	0.00	\$2.50	\$0.00
		0001	0090	6044013	PIPE COLLAR, TYPE C	1.00	0.00	1.00	EA	1.00	\$5,000.00	\$5,000.00
		0001	0100	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	6.00	0.00	6.00	EA	0.00	\$750.00	\$0.00
		0001	0110	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	1,254.30	407.00	1,661.30	SQYD	1,661.00	\$219.00	\$363,759.00
		0001	0120	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	126.00	-126.00	0.00	SQYD	0.00	\$1.00	\$0.00
		0001	0130	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	126.00	-126.00	0.00	SQYD	0.00	\$1.00	\$0.00
		0001	0140	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	4,768.00	1,870.00	6,638.00	LF	6,638.00	\$4.00	\$26,552.00
		0001	0150	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	1,860.00	1,345.00	3,205.00	EA	3,205.00	\$5.50	\$17,627.50
		0001	0160	6161005	CONSTRUCTION SIGNS	3,819.00	0.00	3,819.00	SQFT	3,819.00	\$7.25	\$27,687.75
		0001	0170	6161025	CHANNELIZER (TRIM LINE)	700.00	0.00	700.00	EA	700.00	\$26.90	\$18,830.00
		0001	0180	6161040	FLASHING ARROW PANEL	6.00	0.00	6.00	EA	4.00	\$3,225.00	\$12,900.00
		0001	0190	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	4.00	0.00	4.00	EA	2.00	\$11,285.00	\$22,570.00
		0001	0200	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	4.00	0.00	4.00	EA	0.00	\$1,615.00	\$0.00
		0001	0210	6179903	MISC.Type-D Modified Permanent Concrete Traffic Barrier	195.00	0.00	195.00	LF	195.00	\$250.00	\$48,750.00
		0001	0220	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$376,000.00	\$0.00
		0001	0221	6181000	MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$331,126.00	\$331,126.00
		0001	0230	6200012	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE	1,000.00	0.00	1,000.00	LF	0.00	\$10.75	\$0.00
		0001	0240	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	120.00	0.00	120.00	LF	0.00	\$19.35	\$0.00
		0001	0250	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	16.00	0.00	16.00	EA	0.00	\$301.00	\$0.00
		0001	0260	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	272,194.00	0.00	272,194.00	LF	26,916.00	\$0.25	\$6,729.00
		0001	0270	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	211,982.00	0.00	211,982.00	LF	0.00	\$0.25	\$0.00
		0001	0280	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	2,920.00	0.00	2,920.00	LF	0.00	\$1.07	\$0.00
		0001	0290	6209901	MISC.OPTIONAL TEMPORARY PAVEMENT MARKING PAINT	1.00	0.00	1.00	LS	0.00	\$1.00	\$0.00
		0001	0300	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	939,580.00	0.00	939,580.00	SQYD	932,145.00	\$0.62	\$577,929.90
		0001	0310	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	3,915.00	0.00	3,915.00	STA	0.00	\$13.50	\$0.00
		0001	0320	7269903	MISC.30" Class IV Reinforced Concrete Pipe Culvert	10.00	0.00	10.00	LF	8.00	\$700.00	\$5,600.00
		0001	0330	7320630A	30 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	1.00	0.00	1.00	EA	1.00	\$1,600.00	\$1,600.00
		0010	0340	6060110	BULLNOSE GUARDRAIL SYSTEM	6.00	0.00	6.00	EA	6.00	\$8,061.00	\$48,366.00
		0010	0350	6061054	GUARDRAIL TYPE E, 6 FT POST, 6 FT.-3 IN. SPACING	950.00	0.00	950.00	LF	650.00	\$41.40	\$26,910.00
		0010	0360	6061060	MGS GUARDRAIL	13,275.00	0.00	13,275.00	LF	13,125.00	\$31.20	\$409,500.00
		0010	0370	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	987.50	0.00	987.50	LF	987.50	\$36.00	\$35,550.00
		0010	0380	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	24.00	0.00	24.00	EA	23.00	\$3,225.00	\$74,175.00
		0010	0390	6061080	MGS END ANCHOR	15.00	0.00	15.00	EA	14.00	\$1,183.00	\$16,562.00
		0010	0400	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	37.00	0.00	37.00	EA	37.00	\$2,902.00	\$107,374.00
		0070	0410	7039902	MISC.Barrier End Modification	4.00	0.00	4.00	EA	2.00	\$5,610.00	\$11,220.00
		0001	5001	6189901	MISC.Contract Bond	0.00	1.00	1.00	LS	1.00	\$44,874.00	\$44,874.00
		0001	5002	4071007	TACK COAT - LOW OR NON-TRACKING	0.00	130,559.00	130,559.00	GAL	126,220.93	\$2.75	\$347,107.56



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 18, 2022

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
211119-C01	J3P3064	0001	5003	3049910	MISC.Permanent Aggregate Edge Treatment	0.00	7,375.00	7,375.00	TONS	0.00	\$31.50	\$0.00
		0001	5004	6139901	MISC.Concrete	0.00	1.00	1.00	LS	0.00	\$12,140.55	\$0.00
<b>Project J3P3064 - Total Value Posted to Date as of Report Generated Date</b>											<b>\$11,736,888.95</b>	
<b>211119-C01 Overall - Total Value Posted to Date as of Report Generated Date</b>											<b>\$11,736,888.95</b>	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on August 18, 2022

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project: J3P3064

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0050	4011209	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	8/2/22	8/16/22	1,536.27	TONS	Holden St. to Rte. 13	51.08		54.699		
			8/10/22	8/16/22	300.28	TONS	4' Shoulder along concrete section and first crossover	53.618		54.699		
			8/11/22	8/16/22	542.44	TONS	Cross overs from Bus. 50 to CRD 821	213.485		220.433		
			8/12/22	8/16/22	360.92	TONS	Cross overs from CRD 821 to west of 131 crossover	41.391		35.1		
			8/15/22	8/16/22	263.08	TONS	Cross overs and entrances from 1501 rd. to Rte. 58 EB	33.825		45.10		
0070	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	8/3/22	8/16/22	933.43	TONS	Pride off ramp, PCA on/off ramps, Bus. 13 on/off ramps	209.051		210.631		
			8/4/22	8/16/22	965.67	TONS	Rt turning lanes at Rte. 58	215.831		216.026		
			8/5/22	8/16/22	982.03	TONS	Left turn lanes at Rte. 58	45.755		45.896		
			8/8/22	8/16/22	620.96	TONS	Right/Left turn lanes at Rte. 131	226.180		226.224		
			8/9/22	8/16/22	927.46	TONS	Bus. 50 off ramp, Bus. 13 on/off ramp, PCA on/off ramp	50.315		52.612		
			8/10/22	8/16/22	279.79	TONS	Bus. 50 on ramp and Devasher RD	52.615		53.332		
0221	6181000	MOBILIZATION	8/15/22	8/16/22	0.25	LS	complete EB	33.761		54.699		
0300	6221001	COLDMILLING BIT. PAVT FOR REM OF SURF.	8/3/22	8/16/22	8,580.00	SQYD	Pride off ramp, PCA on/off ramps, Bus. 13 on/off ramps	209.051		210.631		
			8/4/22	8/16/22	13,934.00	SQYD	Right lane at Rte. 58	215.831		216.026		
			8/5/22	8/16/22	4,445.00	SQYD	Left turn lanes at Rte. 58	45.744		45.896		
			8/8/22	8/16/22	4,163.00	SQYD	Right/Left turn lanes at Rte. 131	226.180		226.224		
			8/9/22	8/16/22	8,178.00	SQYD	Bus. 50 off, Bus. 13 on/off, PCA on/off, Patches	50.315		52.612		
			8/10/22	8/16/22	5,319.00	SQYD	Bus. 50 on ramp and Devasher RD	52.615		53.332		
			8/11/22	8/16/22	566.00	SQYD	Cross overs from Bus. 50 to CRD 821	213.485		220.433		
			8/12/22	8/16/22	581.00	SQYD	Cross overs from CRD 821 to cross over just west of 131	41.391		35.1		
			8/15/22	8/16/22	904.00	SQYD	Cross overs and entrances from 1501 rd. to Rte. 58 EB	33.825		45.10		
5002	4071007	TACK COAT - LOW OR NON-TRACKING	8/2/22	8/16/22	1,095.00	GAL	Holden St. to Rte. 13	51.08		54.699		
			8/3/22	8/16/22	851.00	GAL	Pride off ramp, PCA on/off ramps, Bus. 13 on/off ramps	209.051		210.631		
			8/4/22	8/16/22	1,216.00	GAL	Right turn lanes at Rte. 58	215.831		216.026		
			8/5/22	8/16/22	900.00	GAL	Left turn lanes at Rte. 58	45.744		45.896		
			8/8/22	8/16/22	608.00	GAL	Right/Left turn lanes at Rte. 131	226.180		226.224		
			8/9/22	8/16/22	876.00	GAL	Bus. 50 off, Bus. 13 on/off, PCA on/off, Patches	50.315		52.612		
			8/10/22	8/16/22	584.00	GAL	Bus. 50 on ramp and Devasher RD	52.615		53.332		
			8/11/22	8/16/22	584.00	GAL	Cross overs from Bus. 50 to CRD 821	213.485		220.433		
			8/12/22	8/16/22	438.00	GAL	Cross overs from CRD 821 to cross over just west of 131	41.391		35.1		
8/15/22	8/16/22	268.00	GAL	Cross overs and entrances from 1501 rd. to Rte. 58 EB	33.825		45.10					

**The information below this line are details for Construction Signs (if applicable).**

No Data Available





### Line Item Adjustments by Estimate

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J3P3064	0050	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Material		10	Jun 16, 2022	SYSTEM	\$495,774.09	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user jamesc2 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					10	Jun 16, 2022	SYSTEM	(\$495,774.09)		
					11	Jul 1, 2022	SYSTEM	\$648,586.97	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user jamesc2 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					11	Jul 1, 2022	SYSTEM	(\$648,586.97)		
					12	Jul 18, 2022	SYSTEM	\$648,586.97	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user jamesc2 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					12	Jul 18, 2022	SYSTEM	(\$648,586.97)		
					13	Aug 2, 2022	SYSTEM	\$1,135,883.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user jamesc2 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					13	Aug 2, 2022	SYSTEM	(\$1,135,883.10)		
					14	Aug 16, 2022	SYSTEM	\$1,316,663.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user jamesc2 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					14	Aug 16, 2022	SYSTEM	(\$1,316,663.10)		
	<b>- Total</b>								<b>\$0.00</b>	
	<b>Material - Total</b>								<b>\$0.00</b>	
			Other Item Adjustment		ACAD	10	Jun 16, 2022	jamesc2	\$47,273.38	Index Difference(\$/Ton) x Installed Quantity (Tons) x Virgin AC% 205 x 8235.78 x 2.8% = 47,273.38
						11	Jul 1, 2022	jamesc2	\$14,570.53	Index Difference x Installed quantity x Virgin AC 205 x 2538.42 x 2.80 % \$14,570.53
						13	Aug 2, 2022	jamesc2	\$54,679.16	Index Difference x Installed Quantity x Virgin AC% 241.25 x 8094.62 x 2.80% =54,679.16
						14	Aug 16, 2022	jamesc2	\$21,966.87	Index Difference x Installed Quantity x Virgin Ac% 261.25 x 3,002.99 x 2.80% =\$21,966.87
	<b>ACAD - Total</b>								<b>\$138,489.94</b>	
	<b>Other Item Adjustment - Total</b>								<b>\$138,489.94</b>	
	<b>0050 - Total</b>								<b>\$138,489.94</b>	
		0060	ASPH. CONC. MIXTURE PG 70-22 (SP048F)	Material		7	May 2, 2022	SYSTEM	\$962,038.43	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user jamesc2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
7						May 2, 2022	SYSTEM	(\$962,038.43)		
9						Jun 1, 2022	SYSTEM	\$205,648.85	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user hargrr overriding Payment Estimate Exception 1 on the current Payment Estimate.	
9						Jun 1, 2022	SYSTEM	(\$205,648.85)		
10						Jun 16, 2022	SYSTEM	\$205,648.85	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user jamesc2 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
10						Jun 16, 2022	SYSTEM	(\$205,648.85)		
11						Jul 1, 2022	SYSTEM	\$1,367,596.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user jamesc2 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
11						Jul 1, 2022	SYSTEM	(\$1,367,596.70)		
12						Jul 18, 2022	SYSTEM	\$1,520,076.37	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user jamesc2 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
12						Jul 18, 2022	SYSTEM	(\$1,520,076.37)		



## Line Item Adjustments by Estimate

Aug 18, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks						
J3P3064	0060	ASPH. CONC. MIXTURE PG 70-22 (SP048F)	Material			2022									
					13	Aug 2, 2022	SYSTEM	\$1,520,076.37	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user jamesc2 overriding Payment Estimate Exception 2 on the current Payment Estimate.						
					13	Aug 2, 2022	SYSTEM	(\$1,520,076.37)							
					14	Aug 16, 2022	SYSTEM	\$1,520,076.37	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user jamesc2 overriding Payment Estimate Exception 2 on the current Payment Estimate.						
					14	Aug 16, 2022	SYSTEM	(\$1,520,076.37)							
				<b>- Total</b>								<b>\$0.00</b>			
				<b>Material - Total</b>								<b>\$0.00</b>			
					Other Item Adjustment	ACAD	6	Apr 18, 2022	jamesc2	\$10,661.05	Estimate 0006 4-1-22 - 4-15-22 Index difference x installed quantity x Virgin AC 70 x 4,351.42 x 3.50% = 10,661.05				
							7	May 2, 2022	jamesc2	\$23,473.55	4-16-22 - 4-30-22 Estimate 0007 Index Difference x Installed quantity x Virgin AC 70 x 9581.04 tons x 3.50% = 23,473.55				
							8	May 16, 2022	jamesc2	\$26,490.29	index Difference x Installed Quantity x Virgin AC% 150 x 5045.77 x 3.5% = \$26,490.29 Estimate 0008 First period of May.				
						11	Jul 1, 2022	jamesc2	\$120,738.25	Index Difference x Installed quantity x Virgin AC 205 x 16,827.63 x 3.50% \$120,738.25					
						12	Jul 18, 2022	jamesc2	\$18,645.91	Index Difference x installed quantity x Virgin AC% 241.25 x 2,208.25 x 3.5% =\$18,645.91					
			<b>ACAD - Total</b>								<b>\$200,009.05</b>				
			<b>Other Item Adjustment - Total</b>								<b>\$200,009.05</b>				
			<b>0060 - Total</b>								<b>\$200,009.05</b>				
			J3P3064	0070	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Construction Stockpile			8	May 16, 2022	SYSTEM	(\$22,847.65)	Payment Estimate Item Adjustment generated Stockpile Transaction		
									9	Jun 1, 2022	SYSTEM	(\$48,269.26)	Payment Estimate Item Adjustment generated Stockpile Transaction		
									10	Jun 16, 2022	SYSTEM	(\$89,117.68)	Payment Estimate Item Adjustment generated Stockpile Transaction		
									12	Jul 18, 2022	SYSTEM	(\$91,941.37)	Payment Estimate Item Adjustment generated Stockpile Transaction		
									13	Aug 2, 2022	SYSTEM	(\$60,773.23)	Payment Estimate Item Adjustment generated Stockpile Transaction		
									14	Aug 16, 2022	SYSTEM	(\$19,419.73)	Payment Estimate Item Adjustment generated Stockpile Transaction		
							<b>- Total</b>								<b>(\$332,368.92)</b>
						<b>Construction Stockpile - Total</b>								<b>(\$332,368.92)</b>	
							Construction Stockpile STMI		6	Apr 18, 2022	SYSTEM	\$334,082.72	Payment Estimate Item Adjustment generated Stockpile Transaction		
						<b>- Total</b>								<b>\$334,082.72</b>	
						<b>Construction Stockpile STMI - Total</b>								<b>\$334,082.72</b>	
							Material			9	Jun 1, 2022	SYSTEM	\$1,098,573.38	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hargrr overriding Payment Estimate Exception 2 on the current Payment Estimate.	
						9		Jun 1, 2022	SYSTEM	(\$1,098,573.38)					
						10		Jun 16, 2022	SYSTEM	\$2,475,212.56	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user jamesc2 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
						10		Jun 16, 2022	SYSTEM	(\$2,475,212.56)					
						11		Jul 1, 2022	SYSTEM	\$2,475,212.56	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user jamesc2 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
						11		Jul 1, 2022	SYSTEM	(\$2,475,212.56)					



## Line Item Adjustments by Estimate

Aug 18, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J3P3064	0070	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Material			2022						
					12	Jul 18, 2022	SYSTEM	\$3,895,470.31	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user jamesc2 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
					12	Jul 18, 2022	SYSTEM	(\$3,895,470.31)				
					14	Aug 16, 2022	SYSTEM	\$38,245.48	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user jamesc2 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
					14	Aug 16, 2022	SYSTEM	(\$38,245.48)				
						<b>- Total</b>					<b>\$0.00</b>	
						<b>Material - Total</b>					<b>\$0.00</b>	
					Other Item Adjustment	ACAD	8	May 16, 2022	jamesc2	\$24,932.79	index Difference x Installed Quantity x Virgin AC% 150 x 5540.62 x 3.0% = \$24,932.79 Estimate 0008 First period of May.	
							9	Jun 1, 2022	hargrr	\$52,674.44	index Difference x Installed Quantity x Virgin AC% 150 x 11705.43 x 3.0% = \$52674.44 Estimate 0009 Second period of May.	
							10	Jun 16, 2022	jamesc2	\$132,503.53	Index Difference(\$/Ton) x Installed Quantity (Tons) x Virgin AC% 205 x 21,454.29 x 3.0% = 132,503.53	
							12	Jul 18, 2022	jamesc2	\$161,367.59	Index Difference x installed quantity x Virgin AC% 241.25 x 22,296.04 x 3.0% =\$161,367.59	
							13	Aug 2, 2022	jamesc2	\$106,663.96	Index Difference x Installed Quantity x Virgin AC% 241.25 x 14,737.68 x 3.0% =106,663.96	
							14	Aug 16, 2022	jamesc2	\$36,909.45	Index Difference x Installed Quantity x Virgin Ac% 261.25 x 4,709.34 x 3.00% =\$36,909.45	
						<b>ACAD - Total</b>					<b>\$515,051.76</b>	
						<b>Other Item Adjustment - Total</b>					<b>\$515,051.76</b>	
						<b>0070 - Total</b>					<b>\$516,765.56</b>	
			0090	PIPE COLLAR, TYPE C	Material		6	Apr 18, 2022	SYSTEM	\$5,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user jamesc2 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
							6	Apr 18, 2022	SYSTEM	(\$5,000.00)		
							7	May 2, 2022	SYSTEM	\$5,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user jamesc2 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
							7	May 2, 2022	SYSTEM	(\$5,000.00)		
	<b>- Total</b>								<b>\$0.00</b>			
			<b>Material - Total</b>				<b>\$0.00</b>					
			<b>0090 - Total</b>				<b>\$0.00</b>					
0110	FURN & PLACE CONC MATL FOR FULL DEPTH	Material		4	Mar 16, 2022	SYSTEM	\$90,228.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user jamesc2 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
				4	Mar 16, 2022	SYSTEM	(\$90,228.00)					
				<b>- Total</b>				<b>\$0.00</b>				
			<b>Material - Total</b>				<b>\$0.00</b>					
			<b>0110 - Total</b>				<b>\$0.00</b>					
0150	DOWEL BAR (DRILLING, FURNISHING AND INST	Material		4	Mar 16, 2022	SYSTEM	\$5,005.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user jamesc2 overriding Payment Estimate Exception 3 on the current Payment Estimate.				



## Line Item Adjustments by Estimate

Aug 18, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks										
J3P3064	0150	DOWEL BAR (DRILLING, FURNISHING AND INST	Material		4	Mar 16, 2022	SYSTEM	(\$5,005.00)											
					5	Apr 4, 2022	SYSTEM	\$10,230.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user jamesc2 overriding Payment Estimate Exception 1 on the current Payment Estimate.										
					5	Apr 4, 2022	SYSTEM	(\$10,230.00)											
					6	Apr 18, 2022	SYSTEM	\$10,230.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user jamesc2 overriding Payment Estimate Exception 3 on the current Payment Estimate.										
					6	Apr 18, 2022	SYSTEM	(\$10,230.00)											
					7	May 2, 2022	SYSTEM	\$10,230.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user jamesc2 overriding Payment Estimate Exception 4 on the current Payment Estimate.										
					7	May 2, 2022	SYSTEM	(\$10,230.00)											
					8	May 16, 2022	SYSTEM	\$17,627.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user jamesc2 overriding Payment Estimate Exception 1 on the current Payment Estimate.										
					8	May 16, 2022	SYSTEM	(\$17,627.50)											
					9	Jun 1, 2022	SYSTEM	\$17,627.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hargrr overriding Payment Estimate Exception 3 on the current Payment Estimate.										
					9	Jun 1, 2022	SYSTEM	(\$17,627.50)											
					10	Jun 16, 2022	SYSTEM	\$17,627.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user jamesc2 overriding Payment Estimate Exception 4 on the current Payment Estimate.										
					10	Jun 16, 2022	SYSTEM	(\$17,627.50)											
					11	Jul 1, 2022	SYSTEM	\$17,627.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user jamesc2 overriding Payment Estimate Exception 5 on the current Payment Estimate.										
					11	Jul 1, 2022	SYSTEM	(\$17,627.50)											
					12	Jul 18, 2022	SYSTEM	\$17,627.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user jamesc2 overriding Payment Estimate Exception 4 on the current Payment Estimate.										
					12	Jul 18, 2022	SYSTEM	(\$17,627.50)											
					13	Aug 2, 2022	SYSTEM	\$17,627.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user jamesc2 overriding Payment Estimate Exception 3 on the current Payment Estimate.										
					13	Aug 2, 2022	SYSTEM	(\$17,627.50)											
					14	Aug 16, 2022	SYSTEM	\$17,627.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user jamesc2 overriding Payment Estimate Exception 4 on the current Payment Estimate.										
					14	Aug 16, 2022	SYSTEM	(\$17,627.50)											
					<b>- Total</b>								<b>\$0.00</b>						
					<b>Material - Total</b>								<b>\$0.00</b>						
					<b>0150 - Total</b>								<b>\$0.00</b>						
						0210	MISC. CONCRETE TRAFFIC BARRIER	Material		11	Jul 1, 2022	SYSTEM	\$24,375.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user jamesc2 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
										11	Jul 1, 2022	SYSTEM	(\$24,375.00)						
										<b>- Total</b>								<b>\$0.00</b>	
										<b>Material - Total</b>								<b>\$0.00</b>	
<b>0210 - Total</b>								<b>\$0.00</b>											
	0260	6 IN. WHITE HIGH BUILD WATERBORNE	Material		11	Jul 1, 2022	SYSTEM	\$6,729.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user jamesc2 overriding Payment Estimate Exception 6 on the current Payment Estimate.										



## Line Item Adjustments by Estimate

Aug 18, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J3P3064	0260	PAINT	Material		11	Jul 1, 2022	SYSTEM	(\$6,729.00)			
					12	Jul 18, 2022	SYSTEM	\$6,729.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user jamesc2 overriding Payment Estimate Exception 6 on the current Payment Estimate.		
					12	Jul 18, 2022	SYSTEM	(\$6,729.00)			
					13	Aug 2, 2022	SYSTEM	\$6,729.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user jamesc2 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
					13	Aug 2, 2022	SYSTEM	(\$6,729.00)			
					14	Aug 16, 2022	SYSTEM	\$6,729.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user jamesc2 overriding Payment Estimate Exception 5 on the current Payment Estimate.		
					14	Aug 16, 2022	SYSTEM	(\$6,729.00)			
	<b>- Total</b>								<b>\$0.00</b>		
	<b>Material - Total</b>								<b>\$0.00</b>		
	<b>0260 - Total</b>								<b>\$0.00</b>		
	0330	30 IN. GROUP A FLARED END SECT	Material		6	Apr 18, 2022	SYSTEM	\$1,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user jamesc2 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
					6	Apr 18, 2022	SYSTEM	(\$1,600.00)			
					7	May 2, 2022	SYSTEM	\$1,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user jamesc2 overriding Payment Estimate Exception 5 on the current Payment Estimate.		
					7	May 2, 2022	SYSTEM	(\$1,600.00)			
<b>- Total</b>								<b>\$0.00</b>			
<b>Material - Total</b>								<b>\$0.00</b>			
<b>0330 - Total</b>								<b>\$0.00</b>			
0340	BULLNOSE GUARDRAIL SYSTEM	Construction Stockpile		9	Jun 1, 2022	SYSTEM	(\$20,188.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				<b>- Total</b>							
		<b>Construction Stockpile - Total</b>								<b>(\$20,188.00)</b>	
		Construction Stockpile STMI		2	Feb 15, 2022	SYSTEM	\$20,188.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
				<b>- Total</b>							
<b>Construction Stockpile STMI - Total</b>								<b>\$20,188.00</b>			
<b>0340 - Total</b>								<b>\$0.00</b>			
0350	GUARDRAIL TYPE E, 6 FT POST, 6 FT.-3 IN	Construction Stockpile		9	Jun 1, 2022	SYSTEM	(\$12,203.58)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				13	Aug 2, 2022	SYSTEM	(\$5,632.42)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				<b>- Total</b>							
		<b>Construction Stockpile - Total</b>								<b>(\$17,836.00)</b>	
		Construction Stockpile STMI		2	Feb 15, 2022	SYSTEM	\$17,836.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
				<b>- Total</b>							
<b>Construction Stockpile STMI - Total</b>								<b>\$17,836.00</b>			
<b>0350 - Total</b>								<b>\$0.00</b>			
0360	MGS GUARDRAIL	Construction Stockpile		3	Mar 2, 2022	SYSTEM	(\$20,377.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				4	Mar 16, 2022	SYSTEM	(\$26,710.39)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				5	Apr 4, 2022	SYSTEM	(\$93,624.06)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				6	Apr 18, 2022	SYSTEM	(\$78,203.63)	Payment Estimate Item Adjustment generated Stockpile Transaction			



## Line Item Adjustments by Estimate

Aug 18, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks						
J3P3064	0360	MGS GUARDRAIL	Construction Stockpile		7	May 2, 2022	SYSTEM	(\$55,623.70)	Payment Estimate Item Adjustment generated Stockpile Transaction						
					10	Jun 16, 2022	SYSTEM	(\$10,452.85)	Payment Estimate Item Adjustment generated Stockpile Transaction						
					11	Jul 1, 2022	SYSTEM	(\$6,058.03)	Payment Estimate Item Adjustment generated Stockpile Transaction						
					13	Aug 2, 2022	SYSTEM	(\$1,387.84)	Payment Estimate Item Adjustment generated Stockpile Transaction						
				<b>- Total</b>							<b>(\$292,437.50)</b>				
				<b>Construction Stockpile - Total</b>							<b>(\$292,437.50)</b>				
				Construction Stockpile STMI		2	Feb 15, 2022	SYSTEM	\$292,437.50	Payment Estimate Item Adjustment generated Stockpile Transaction					
					<b>- Total</b>							<b>\$292,437.50</b>			
				<b>Construction Stockpile STMI - Total</b>							<b>\$292,437.50</b>				
				Material		3	Mar 2, 2022	SYSTEM	\$28,860.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user jamesc2 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
						3	Mar 2, 2022	SYSTEM	(\$28,860.00)						
						4	Mar 16, 2022	SYSTEM	\$66,690.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user jamesc2 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
						4	Mar 16, 2022	SYSTEM	(\$66,690.00)						
					<b>- Total</b>							<b>\$0.00</b>			
				<b>Material - Total</b>							<b>\$0.00</b>				
				<b>0360 - Total</b>							<b>\$0.00</b>				
			0370	0370	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile		12	Jul 18, 2022	SYSTEM	(\$22,603.13)	Payment Estimate Item Adjustment generated Stockpile Transaction			
								<b>- Total</b>							<b>(\$22,603.13)</b>
							<b>Construction Stockpile - Total</b>							<b>(\$22,603.13)</b>	
						Construction Stockpile STMI		2	Feb 15, 2022	SYSTEM	\$22,603.13	Payment Estimate Item Adjustment generated Stockpile Transaction			
	<b>- Total</b>							<b>\$22,603.13</b>							
	<b>Construction Stockpile STMI - Total</b>							<b>\$22,603.13</b>							
	<b>0370 - Total</b>							<b>\$0.00</b>							
0380	0380	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile		3	Mar 2, 2022	SYSTEM	(\$6,174.00)	Payment Estimate Item Adjustment generated Stockpile Transaction						
					4	Mar 16, 2022	SYSTEM	(\$6,174.00)	Payment Estimate Item Adjustment generated Stockpile Transaction						
					5	Apr 4, 2022	SYSTEM	(\$6,174.00)	Payment Estimate Item Adjustment generated Stockpile Transaction						
					6	Apr 18, 2022	SYSTEM	(\$14,406.00)	Payment Estimate Item Adjustment generated Stockpile Transaction						
					7	May 2, 2022	SYSTEM	(\$2,058.00)	Payment Estimate Item Adjustment generated Stockpile Transaction						
					10	Jun 16, 2022	SYSTEM	(\$4,116.00)	Payment Estimate Item Adjustment generated Stockpile Transaction						
					11	Jul 1, 2022	SYSTEM	(\$4,116.00)	Payment Estimate Item Adjustment generated Stockpile Transaction						
					12	Jul 18, 2022	SYSTEM	(\$4,116.00)	Payment Estimate Item Adjustment generated Stockpile Transaction						
					13	Aug 2, 2022	SYSTEM	(\$2,058.00)	Payment Estimate Item Adjustment generated Stockpile Transaction						
					<b>- Total</b>							<b>(\$49,392.00)</b>			
				<b>Construction Stockpile - Total</b>							<b>(\$49,392.00)</b>				
			Construction Stockpile STMI		2	Feb 15, 2022	SYSTEM	\$49,392.00	Payment Estimate Item Adjustment generated Stockpile Transaction						
					<b>- Total</b>							<b>\$49,392.00</b>			
				<b>Construction Stockpile STMI - Total</b>							<b>\$49,392.00</b>				



## Line Item Adjustments by Estimate

Aug 18, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J3P3064	<b>0380 - Total</b>							<b>\$0.00</b>	
	0390	MGS END ANCHOR	Construction Stockpile		4	Mar 16, 2022	SYSTEM	(\$849.75)	Payment Estimate Item Adjustment generated Stockpile Transaction
					5	Apr 4, 2022	SYSTEM	(\$4,248.75)	Payment Estimate Item Adjustment generated Stockpile Transaction
					6	Apr 18, 2022	SYSTEM	(\$4,248.75)	Payment Estimate Item Adjustment generated Stockpile Transaction
					7	May 2, 2022	SYSTEM	(\$2,549.25)	Payment Estimate Item Adjustment generated Stockpile Transaction
					13	Aug 2, 2022	SYSTEM	(\$849.75)	Payment Estimate Item Adjustment generated Stockpile Transaction
					<b>- Total</b>			<b>(\$12,746.25)</b>	
					<b>Construction Stockpile - Total</b>			<b>(\$12,746.25)</b>	
			Construction Stockpile STMI		2	Feb 15, 2022	SYSTEM	\$12,746.25	Payment Estimate Item Adjustment generated Stockpile Transaction
					<b>- Total</b>			<b>\$12,746.25</b>	
					<b>Construction Stockpile STMI - Total</b>			<b>\$12,746.25</b>	
	<b>0390 - Total</b>							<b>\$0.00</b>	
	0400	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		3	Mar 2, 2022	SYSTEM	(\$5,710.95)	Payment Estimate Item Adjustment generated Stockpile Transaction
					4	Mar 16, 2022	SYSTEM	(\$7,614.60)	Payment Estimate Item Adjustment generated Stockpile Transaction
					5	Apr 4, 2022	SYSTEM	(\$19,036.50)	Payment Estimate Item Adjustment generated Stockpile Transaction
					6	Apr 18, 2022	SYSTEM	(\$20,940.15)	Payment Estimate Item Adjustment generated Stockpile Transaction
					7	May 2, 2022	SYSTEM	(\$7,614.60)	Payment Estimate Item Adjustment generated Stockpile Transaction
					10	Jun 16, 2022	SYSTEM	(\$1,903.65)	Payment Estimate Item Adjustment generated Stockpile Transaction
					11	Jul 1, 2022	SYSTEM	(\$3,807.30)	Payment Estimate Item Adjustment generated Stockpile Transaction
					12	Jul 18, 2022	SYSTEM	(\$3,807.30)	Payment Estimate Item Adjustment generated Stockpile Transaction
					<b>- Total</b>			<b>(\$70,435.05)</b>	
					<b>Construction Stockpile - Total</b>			<b>(\$70,435.05)</b>	
			Construction Stockpile STMI		2	Feb 15, 2022	SYSTEM	\$70,435.05	Payment Estimate Item Adjustment generated Stockpile Transaction
					<b>- Total</b>			<b>\$70,435.05</b>	
					<b>Construction Stockpile STMI - Total</b>			<b>\$70,435.05</b>	
	<b>0400 - Total</b>							<b>\$0.00</b>	
	5002	TACK COAT - LOW OR NON-TRACKING	Material		6	Apr 18, 2022	SYSTEM	\$17,792.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user jamesc2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					6	Apr 18, 2022	SYSTEM	(\$17,792.50)	
					7	May 2, 2022	SYSTEM	\$66,291.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user jamesc2 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					7	May 2, 2022	SYSTEM	(\$66,291.50)	
					<b>- Total</b>			<b>\$0.00</b>	
					<b>Material - Total</b>			<b>\$0.00</b>	
	<b>5002 - Total</b>							<b>\$0.00</b>	
<b>J3P3064 - Total</b>								<b>\$855,264.55</b>	
<b>Overall - Total</b>								<b>\$855,264.55</b>	