



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on February 25, 2022

Pay Estimate Created Date: February 15, 2022

Progress Estimate Number 2	Contract ID 211119-C01 Prime Contractor Emery Sapp & Sons, Inc.	Pay Period Start January 2, 2022 Pay Period End February 15, 2022	Original Contract Amount \$12,189,217.18 Net Change Order Amount \$32,639.75 Current Contract Amount \$12,221,856.93
--------------------------------------	--	--	---

Approval Date		By User
February 15, 2022	Generated and Approved (and should be considered Draft) at the Project Office Level by	jamesc2
February 15, 2022	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	ilesb1
February 17, 2022	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2022	December 1, 2022		0.37%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	December 1, 2021	December 1, 2021	
Letting Date	November 19, 2021	November 19, 2021	
Notice to Proceed Date	January 31, 2022	January 31, 2022	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 2			
	This Estimate	Previous	To Date
211119-C01			
Total Posted Items Pay	\$0.00	\$44,874.00	\$44,874.00
Gross Item Adjustments	\$485,637.93	\$0.00	\$485,637.93
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$44,874.00	\$530,511.93
Contract Total Payable This Estimate:	\$485,637.93		

Items Paid This Estimate Period

No Data Available

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J3P3064	0340	BULLNOSE GUARDRAIL SYSTEM	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$20,188.00
	0350	GUARDRAIL TYPE E, 6 FT POST, 6 FT.-3 IN. SPACING	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$17,836.00
	0360	MGS GUARDRAIL	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$286,637.50
	0360	MGS GUARDRAIL	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$5,800.00
	0370	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$22,603.13
	0380	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$49,392.00
	0390	MGS END ANCHOR	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$12,746.25
	0400	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$70,435.05
Total								\$485,637.93



Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

Report Generated on February 25, 2022

Contract Project Information					
------------------------------	--	--	--	--	--

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J3P3064	FAF 50-2(60)	Coldmill and Resurface	50	JOHNSON	from County Road 1501 to 0.1 mile east of Route 13 in Warrensburg

Totals by Job Numbers			
-----------------------	--	--	--

	This Estimate	Previous	To Date
J3P3064			
Posted Item Pay	\$0.00	\$44,874.00	\$44,874.00
Gross Item Adjustments	\$485,637.93	\$0.00	\$485,637.93
Gross Item Pay	\$485,637.93	\$44,874.00	\$530,511.93
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damages	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on February 25, 2022

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 25, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
211119-C01	J3P3064	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$33,000.00	\$0.00
		0001	0020	2153000	SHAPING SLOPES, CLASS III	47.00	0.00	47.00	100F	0.75	\$941.00	\$705.75
		0001	0030	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	1,230.00	0.00	1,230.00	TONS	0.00	\$37.25	\$0.00
		0001	0040	3107003	GRAVEL (A) OR CRUSHED STONE (B) OR CHAT (C)	4,032.00	0.00	4,032.00	SQYD	0.00	\$11.60	\$0.00
		0001	0050	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	23,448.70	0.00	23,448.70	TONS	0.00	\$60.20	\$0.00
		0001	0060	4030016	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP048F MIX)	39,337.80	0.00	39,337.80	TONS	0.00	\$69.05	\$0.00
		0001	0070	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	81,016.00	0.00	81,016.00	TONS	0.00	\$63.70	\$0.00
		0001	0080	4071005	TACK COAT	130,559.00	-130,559.00	0.00	GAL	0.00	\$2.50	\$0.00
		0001	0090	6044013	PIPE COLLAR, TYPE C	1.00	0.00	1.00	EA	0.00	\$5,000.00	\$0.00
		0001	0100	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	6.00	0.00	6.00	EA	0.00	\$750.00	\$0.00
		0001	0110	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	1,254.30	0.00	1,254.30	SQYD	0.00	\$219.00	\$0.00
		0001	0120	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	126.00	0.00	126.00	SQYD	0.00	\$1.00	\$0.00
		0001	0130	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	126.00	0.00	126.00	SQYD	0.00	\$1.00	\$0.00
		0001	0140	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	4,768.00	0.00	4,768.00	LF	0.00	\$4.00	\$0.00
		0001	0150	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	1,860.00	0.00	1,860.00	EA	0.00	\$5.50	\$0.00
		0001	0160	6161005	CONSTRUCTION SIGNS	3,819.00	0.00	3,819.00	SQFT	0.00	\$7.25	\$0.00
		0001	0170	6161025	CHANNELIZER (TRIM LINE)	700.00	0.00	700.00	EA	0.00	\$26.90	\$0.00
		0001	0180	6161040	FLASHING ARROW PANEL	6.00	0.00	6.00	EA	0.00	\$3,225.00	\$0.00
		0001	0190	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	4.00	0.00	4.00	EA	0.00	\$11,285.00	\$0.00
		0001	0200	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	4.00	0.00	4.00	EA	0.00	\$1,615.00	\$0.00
		0001	0210	6179903	MISC.Type-D Modified Permanent Concrete Traffic Barrier	195.00	0.00	195.00	LF	0.00	\$250.00	\$0.00
		0001	0220	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$376,000.00	\$0.00
		0001	0221	6181000	MOBILIZATION	0.00	1.00	1.00	LS	0.00	\$331,126.00	\$0.00
		0001	0230	6200012	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE	1,000.00	0.00	1,000.00	LF	0.00	\$10.75	\$0.00
		0001	0240	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	120.00	0.00	120.00	LF	0.00	\$19.35	\$0.00
		0001	0250	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	16.00	0.00	16.00	EA	0.00	\$301.00	\$0.00
		0001	0260	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	272,194.00	0.00	272,194.00	LF	0.00	\$0.25	\$0.00
		0001	0270	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	211,982.00	0.00	211,982.00	LF	0.00	\$0.25	\$0.00
		0001	0280	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	2,920.00	0.00	2,920.00	LF	0.00	\$1.07	\$0.00
		0001	0290	6209901	MISC.OPTIONAL TEMPORARY PAVEMENT MARKING PAINT	1.00	0.00	1.00	LS	0.00	\$1.00	\$0.00
		0001	0300	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	939,580.00	0.00	939,580.00	SQYD	0.00	\$0.62	\$0.00
		0001	0310	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	3,915.00	0.00	3,915.00	STA	0.00	\$13.50	\$0.00
		0001	0320	7269903	MISC.30" Class IV Reinforced Concrete Pipe Culvert	10.00	0.00	10.00	LF	0.00	\$700.00	\$0.00
		0001	0330	7320630A	30 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	1.00	0.00	1.00	EA	0.00	\$1,600.00	\$0.00
		0010	0340	6060110	BULLNOSE GUARDRAIL SYSTEM	6.00	0.00	6.00	EA	0.00	\$8,061.00	\$0.00
		0010	0350	6061054	GUARDRAIL TYPE E, 6 FT POST, 6 FT.-3 IN. SPACING	950.00	0.00	950.00	LF	237.50	\$41.40	\$9,832.50
		0010	0360	6061060	MGS GUARDRAIL	13,275.00	0.00	13,275.00	LF	0.00	\$31.20	\$0.00
		0010	0370	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	987.50	0.00	987.50	LF	0.00	\$36.00	\$0.00
		0010	0380	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	24.00	0.00	24.00	EA	1.00	\$3,225.00	\$3,225.00
		0010	0390	6061080	MGS END ANCHOR	15.00	0.00	15.00	EA	0.00	\$1,183.00	\$0.00
		0010	0400	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	37.00	0.00	37.00	EA	1.00	\$2,902.00	\$2,902.00
		0070	0410	7039902	MISC.Barrier End Modification	4.00	0.00	4.00	EA	0.00	\$5,610.00	\$0.00
		0001	5001	6189901	MISC.Contract Bond	0.00	1.00	1.00	LS	1.00	\$44,874.00	\$44,874.00
		0001	5002	4071007	TACK COAT - LOW OR NON-TRACKING	0.00	130,559.00	130,559.00	GAL	0.00	\$2.75	\$0.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on February 25, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
211119-C01	Project J3P3064 - Total Value Posted to Date as of Report Generated Date											\$61,539.25
211119-C01	Overall - Total Value Posted to Date as of Report Generated Date											\$61,539.25



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on February 25, 2022

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J3P3064	0340	BULLNOSE GUARDRAIL SYSTEM	Construction Stockpile STMI		2	Feb 15, 2022	SYSTEM	\$20,188.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total					\$20,188.00		
			Construction Stockpile STMI - Total					\$20,188.00		
	0340 - Total								\$20,188.00	
	0350	GUARDRAIL TYPE E, 6 FT POST, 6 FT.-3 IN	Construction Stockpile STMI		2	Feb 15, 2022	SYSTEM	\$17,836.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total					\$17,836.00		
			Construction Stockpile STMI - Total					\$17,836.00		
	0350 - Total								\$17,836.00	
	0360	MGS GUARDRAIL	Construction Stockpile STMI		2	Feb 15, 2022	SYSTEM	\$292,437.50	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total					\$292,437.50		
			Construction Stockpile STMI - Total					\$292,437.50		
	0360 - Total								\$292,437.50	
	0370	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile STMI		2	Feb 15, 2022	SYSTEM	\$22,603.13	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total					\$22,603.13		
			Construction Stockpile STMI - Total					\$22,603.13		
	0370 - Total								\$22,603.13	
	0380	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile STMI		2	Feb 15, 2022	SYSTEM	\$49,392.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total					\$49,392.00		
			Construction Stockpile STMI - Total					\$49,392.00		
	0380 - Total								\$49,392.00	
	0390	MGS END ANCHOR	Construction Stockpile STMI		2	Feb 15, 2022	SYSTEM	\$12,746.25	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total					\$12,746.25		
			Construction Stockpile STMI - Total					\$12,746.25		
	0390 - Total								\$12,746.25	
0400	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile STMI		2	Feb 15, 2022	SYSTEM	\$70,435.05	Payment Estimate Item Adjustment generated Stockpile Transaction		
		- Total					\$70,435.05			
		Construction Stockpile STMI - Total					\$70,435.05			
0400 - Total								\$70,435.05		
J3P3064 - Total								\$485,637.93		
Overall - Total								\$485,637.93		