



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on May 19, 2022

Pay Estimate Created Date: May 16, 2022

Progress Estimate Number 2	Contract ID 211119-C03	Pay Period Start May 2, 2022	Original Contract Amount \$3,241,296.70
	Prime Contractor Ideker, Inc.	Pay Period End May 15, 2022	Net Change Order Amount \$0.01
			Current Contract Amount \$3,241,296.71

Approval Date		By User
May 16, 2022	Generated and Approved (and should be considered Draft) at the Project Office Level by	mcclon1
May 17, 2022	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	sandis1
May 18, 2022	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 4, 2022	November 4, 2022		9.30%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	December 1, 2021	December 1, 2021	
Letting Date	November 19, 2021	November 19, 2021	
Notice to Proceed Date	January 31, 2022	January 31, 2022	
Open to Traffic Date			
Work Began Date	May 3, 2022	May 3, 2022	

Contract Total Pay For Estimate No. 2			
	This Estimate	Previous	To Date
211119-C03			
Total Posted Items Pay	\$279,190.21	\$22,200.00	\$301,390.21
Gross Item Adjustments	(\$46,102.28)	\$154,393.00	\$108,290.72
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$233,087.93	\$176,593.00	\$409,680.93

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J4I3331	0010	2022010	REMOVAL OF IMPROVEMENTS	LS	\$32,875.510	0.25	\$8,218.88
	0030	2153000	SHAPING SLOPES, CLASS III	100F	\$875.000	0.8	\$700.00
	0040	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	SQYD	\$10.850	117	\$1,269.45
	0050	4010150	TYPE A2 SHOULDER	SQYD	\$54.620	13	\$710.06
	0120	5021110	CONCRETE PAVEMENT (10 IN. NON-REINF)	SQYD	\$172.600	117	\$20,194.20
	0130	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	LF	\$62.250	258	\$16,060.50
	0140	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	LF	\$22.750	208.5	\$4,743.38
	0200	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	SQYD	\$301.000	336.7	\$101,346.70
	0230	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	LF	\$6.000	1,119.55	\$6,717.30
	0240	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	EA	\$6.750	348	\$2,349.00
	0310	6181000	MOBILIZATION	LS	\$317,915.420	0.25	\$79,478.86
	0480	6061060	MGS GUARDRAIL	LF	\$29.000	200	\$5,800.00
	0490	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	LF	\$33.250	737.5	\$24,521.88
	0510	6061068	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	EA	\$3,200.000	1	\$3,200.00
	0540	6061080	MGS END ANCHOR	EA	\$1,130.000	1	\$1,130.00
0550	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	EA	\$2,750.000	1	\$2,750.00	
Project J4I3331 - Total							\$279,190.21



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on May 19, 2022

Pay Estimate Created Date: May 16, 2022

Progress Estimate Number 2	Contract ID Prime Contractor	211119-C03 Ideker, Inc.	Pay Period Start Pay Period End	May 2, 2022 May 15, 2022	Original Contract Amount Net Change Order Amount Current Contract Amount	\$3,241,296.70 \$0.01 \$3,241,296.71
--------------------------------------	---	----------------------------	--	-----------------------------	---	--

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
Overall - Total							\$279,190.21

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J413331	0040	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	117	\$0.44	\$51.13
	0050	TYPE A2 SHOULDER	Material			-13	\$54.62	(\$710.06)
	0050	TYPE A2 SHOULDER	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user mcclon1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	13	\$54.62	\$710.06
	0120	CONCRETE PAVEMENT (10 IN. NON-REINF)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	117	\$1.37	\$160.06
	0120	CONCRETE PAVEMENT (10 IN. NON-REINF)	Material			-117	\$172.60	(\$20,194.20)
	0120	CONCRETE PAVEMENT (10 IN. NON-REINF)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user mcclon1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	117	\$172.60	\$20,194.20
	0130	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	Material			-258	\$62.25	(\$16,060.50)
	0130	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user mcclon1 overriding Payment Estimate Exception 12 on the current Payment Estimate.	258	\$62.25	\$16,060.50
	0140	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	Overrun			-21.5	\$22.75	(\$489.13)
	0140	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	Material			-208.5	\$22.75	(\$4,743.38)
	0140	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) overriding Payment Estimate Exception 26 on the current Payment Estimate. Material Insufficiency Quantity 208.500; Overrun Quantity Balance 21.50.	21.5	\$22.75	\$489.13
	0140	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user mcclon1 overriding Payment Estimate Exception 16 on the current Payment Estimate.	208.5	\$22.75	\$4,743.38
	0140	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	Other Item Adjustment	Overrun Re-adjustment	This line item adjustment is to remove payment for this items overrun exception until the next change order is processed.	-21.5	\$22.75	(\$489.13)
	0200	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	Overrun			-64.7	\$301.00	(\$19,474.70)
	0200	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT	Material			-336.7	\$301.00	(\$101,346.70)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on May 19, 2022

Pay Estimate Created Date: May 16, 2022

Progress Estimate Number 2		Contract ID Prime Contractor	211119-C03 Ideker, Inc.	Pay Period Start Pay Period End	May 2, 2022 May 15, 2022	Original Contract Amount Net Change Order Amount Current Contract Amount	\$3,241,296.70 \$0.01 \$3,241,296.71	
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J413331		REPAIR						
	0200	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) overriding Payment Estimate Exception 27 on the current Payment Estimate. Material Insufficiency Quantity 336.700; Overrun Quantity Balance 64.70.	64.7	\$301.00	\$19,474.70
	0200	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user mcclon1 overriding Payment Estimate Exception 20 on the current Payment Estimate.	336.7	\$301.00	\$101,346.70
	0200	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	Other Item Adjustment	Overrun Re-adjustment	This line item adjustment is to remove payment for this items overrun exception until the next change order is processed.	-64.7	\$301.00	(\$19,474.70)
	0240	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	Material			-348	\$6.75	(\$2,349.00)
	0240	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user mcclon1 overriding Payment Estimate Exception 24 on the current Payment Estimate.	348	\$6.75	\$2,349.00
	0480	MGS GUARDRAIL	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$4,144.00)
	0480	MGS GUARDRAIL	Material			-200	\$29.00	(\$5,800.00)
	0480	MGS GUARDRAIL	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user mcclon1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	200	\$29.00	\$5,800.00
	0490	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$17,481.59)
	0490	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	Material			-737.5	\$33.25	(\$24,521.88)
	0490	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user mcclon1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	737.5	\$33.25	\$24,521.88
	0510	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$1,982.05)
	0540	MGS END ANCHOR	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$842.00)
	0550	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$1,900.00)
Total								(\$46,102.28)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on May 19, 2022

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J413331	I 635-1(258)	Coldmill and resurface	635	PLATTE	from I-29 to the Kansas state line

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J413331	Posted Item Pay	\$279,190.21	\$22,200.00	\$301,390.21
	Gross Item Adjustments	(\$46,102.28)	\$154,393.00	\$108,290.72
	Gross Item Pay	\$233,087.93	\$176,593.00	\$409,680.93
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on May 19, 2022

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J4I3331, Item 4010150, Project Item Line Number 0050, Material Set 401015096, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	No Remark was entered by Engineer	mcclon1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4I3331, Item 4010150, Project Item Line Number 0050, Material Set 401015096, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	No Remark was entered by Engineer	mcclon1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4I3331, Item 5021110, Project Item Line Number 0120, Material Set 502111096, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	No Remark was entered by Engineer	mcclon1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4I3331, Item 5021110, Project Item Line Number 0120, Material Set 502111096, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	No Remark was entered by Engineer	mcclon1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4I3331, Item 5021110, Project Item Line Number 0120, Material Set 502111096, Material 1055CMMLDST2 - White Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST2 is insufficient.	No Remark was entered by Engineer	mcclon1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4I3331, Item 5021110, Project Item Line Number 0120, Material Set 502111096, Material 1057JMDEAC6.11 - Dowel Assemblies Epoxy Ctd Gr60 1 1/4" @, Acceptance Action Generic ReinforcingMisc is insufficient.	No Remark was entered by Engineer	mcclon1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4I3331, Item 5021110, Project Item Line Number 0120, Material Set 502111096, Material 1057JMTBE42016 - Tie Bar Ep Ctd 30" No. 5/M16 Gr 60/M420@, Acceptance Action Generic ReinforcingMisc is insufficient.	No Remark was entered by Engineer	mcclon1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4I3331, Item 5021110, Project Item Line Number 0120, Material Set 502111096, Material 1057JMTBE28016 - Tie Bar Ep Ctd 30" No. 5/M16 Gr 40/M280@, Acceptance Action Generic ReinforcingMisc is insufficient.	No Remark was entered by Engineer	mcclon1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4I3331, Item 5021110, Project Item Line Number 0120, Material Set 502111096, Material 0501CCSPEC - Concrete, Special, misc. or unusual use, Acceptance Action Generic 0501CCSPEC is insufficient.	No Remark was entered by Engineer	mcclon1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4I3331, Item 6061060, Project Item Line Number 0480, Material Set 606106096, Material 1040GRSRCAT2 - Steel Beam for Class A Type 2 Guard Rail, Acceptance Action Generic 1040GRSRCAT2 is insufficient.	No Remark was entered by Engineer	mcclon1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4I3331, Item 6061061, Project Item Line Number 0490, Material Set 606106196, Material 1040GRSRCAT2 - Steel Beam for Class A Type 2 Guard Rail, Acceptance Action Generic 1040GRSRCAT2 is insufficient.	No Remark was entered by Engineer	mcclon1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4I3331, Item 6091010, Project Item Line Number 0130, Material Set 609101096, Material 0501CCSPEC - Concrete, Special, misc. or unusual use, Acceptance Action Generic 0501CCSPEC is insufficient.	No Remark was entered by Engineer	mcclon1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4I3331, Item 6091010, Project Item Line Number 0130, Material Set 609101096, Material 1055CMMLDST2 - White Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST2 is insufficient.	No Remark was entered by Engineer	mcclon1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4I3331, Item 6091010, Project Item Line Number 0130, Material Set 609101096, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	No Remark was entered by Engineer	mcclon1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4I3331, Item 6091010, Project Item Line Number 0130, Material Set 609101096, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	No Remark was entered by Engineer	mcclon1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4I3331, Item 6092011, Project Item Line Number 0140, Material Set 609201196, Material 0501CCSPEC - Concrete, Special, misc. or unusual use, Acceptance Action Generic 0501CCSPEC is insufficient.	No Remark was entered by Engineer	mcclon1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4I3331, Item 6092011, Project Item Line Number 0140, Material Set 609201196, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	No Remark was entered by Engineer	mcclon1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4I3331, Item 6092011, Project Item Line Number 0140, Material Set 609201196, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	No Remark was entered by Engineer	mcclon1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4I3331, Item 6092011, Project Item Line Number 0140, Material Set 609201196, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	No Remark was entered by Engineer	mcclon1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4I3331, Item 6131010, Project Item Line Number 0200, Material Set 613101096, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	No Remark was entered by Engineer	mcclon1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4I3331, Item 6131010, Project Item Line Number 0200, Material Set 613101096, Material 0501CCSPEC - Concrete, Special, misc. or unusual use, Acceptance Action Generic 0501CCSPEC is insufficient.	No Remark was entered by Engineer	mcclon1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4I3331, Item 6131010, Project Item Line Number 0200, Material Set 613101096, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	No Remark was entered by Engineer	mcclon1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4I3331, Item 6131010, Project Item Line Number 0200, Material Set 613101096, Material 1015EA.....SS1 - Emulsified Asphalt SS-1, Acceptance Action Generic AspEmulsion is insufficient.	No Remark was entered by Engineer	mcclon1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4I3331, Item 6131015, Project Item Line Number 0240, Material Set 613101596, Material 1039ERDBEP - Epoxy Bonding Agent for Dowels, Acceptance	No Remark was entered by Engineer	mcclon1	Overridden



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on May 19, 2022

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Action Generic 1039ERDBEP is insufficient.			
Estimate Exception Type: Insufficient Materials: Project J413331, Item 6131015, Project Item Line Number 0240, Material Set 613101596, Material 1057JMDBC6.10 - Dowel Bar Epoxy Ctd Gr60 1" @, Acceptance Action Generic ReinforcingMisc is insufficient.	No Remark was entered by Engineer	mcclon1	Overridden
Estimate Exception Type: Item Overrun: Contract 211119-C03, Contract Project J413331, Project Item Line Number 0140, Contract Line Item Number 0140, Item 6092011, Minor Item.	No Remark was entered by Engineer	mcclon1	Overridden
Estimate Exception Type: Item Overrun: Contract 211119-C03, Contract Project J413331, Project Item Line Number 0200, Contract Line Item Number 0200, Item 6131010, Minor Item.	No Remark was entered by Engineer	mcclon1	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 19, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
211119-C03	J413331	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.25	\$32,875.51	\$8,218.88
		0001	0020	2079909	MISC.MODIFIED LINEAR GRADING, CLASS II	16.00	0.00	16.00	STA	0.00	\$432.84	\$0.00
		0001	0030	2153000	SHAPING SLOPES, CLASS III	5.00	0.00	5.00	100F	0.80	\$875.00	\$700.00
		0001	0040	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	906.00	0.00	906.00	SQYD	117.00	\$10.85	\$1,269.45
		0001	0050	4010150	TYPE A2 SHOULDER	764.00	0.00	764.00	SQYD	13.00	\$54.62	\$710.06
		0001	0060	4011211	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-2)	4,132.30	0.00	4,132.30	TONS	0.00	\$68.01	\$0.00
		0001	0070	4030009	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP095BSM MIX)	14,348.90	0.00	14,348.90	TONS	0.00	\$96.28	\$0.00
		0001	0085	4031057	ASPHALT PERFORMANCE TESTING REPORTING	1.00	0.00	1.00	LS	0.00	\$5,000.00	\$0.00
		0001	0090	4031058	INTELLIGENT COMPACTION	1.00	0.00	1.00	LS	0.00	\$5,000.00	\$0.00
		0001	0100	4031059	PAVER-MOUNTED THERMAL PROFILES	1.00	0.00	1.00	LS	0.00	\$5,000.00	\$0.00
		0001	0110	4071005	TACK COAT	22,557.00	0.00	22,557.00	GAL	0.00	\$2.50	\$0.00
		0001	0120	5021110	CONCRETE PAVEMENT (10 IN. NON-REINF)	142.00	0.00	142.00	SQYD	117.00	\$172.60	\$20,194.20
		0001	0130	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	1,391.00	0.00	1,391.00	LF	258.00	\$62.25	\$16,060.50
		0001	0140	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	187.00	0.00	187.00	LF	208.50	\$22.75	\$4,743.38
		0001	0150	6092012	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE B	15.00	0.00	15.00	LF	0.00	\$31.60	\$0.00
		0001	0160	6096020	FURNISHING TYPE 2 ROCK DITCH LINER	3.70	0.00	3.70	CUYD	0.00	\$69.70	\$0.00
		0001	0170	6096042	PLACING TYPE 2 ROCK DITCH LINER	3.70	0.00	3.70	CUYD	0.00	\$81.76	\$0.00
		0001	0180	6097000	ROCK LINING	22.00	0.00	22.00	CUYD	0.00	\$81.76	\$0.00
		0001	0190	6122017	IMPACT ATTENUATOR 65 MPH (SAND BARREL ARRAY)	1.00	0.00	1.00	EA	0.00	\$2,800.00	\$0.00
		0001	0195	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$2,000.00	\$0.00
		0001	0200	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	272.00	0.00	272.00	SQYD	336.70	\$301.00	\$101,346.70
		0001	0210	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	28.00	0.00	28.00	SQYD	0.00	\$1.00	\$0.00
		0001	0220	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	28.00	0.00	28.00	SQYD	0.00	\$1.00	\$0.00
		0001	0230	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	1,224.00	0.00	1,224.00	LF	1,119.55	\$6.00	\$6,717.30
		0001	0240	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	680.00	0.00	680.00	EA	348.00	\$6.75	\$2,349.00
		0001	0250	6133020	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	65.10	0.00	65.10	TONS	0.00	\$179.90	\$0.00
		0001	0260	6133021	REMOVAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	303.00	0.00	303.00	SQYD	0.00	\$153.92	\$0.00
		0001	0270	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	6.00	0.00	6.00	EA	6.00	\$3,700.00	\$22,200.00
		0001	0280	6169901	MISC.TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.00	\$19,000.00	\$0.00
		0001	0290	6173103	CONCRETE TRAFFIC BARRIER, TYPE D (MOMENT SLAB)	20.00	0.00	20.00	LF	0.00	\$327.50	\$0.00
		0001	0300	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	300.00	0.00	300.00	LF	0.00	\$32.00	\$0.00
		0001	0310	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.25	\$317,915.42	\$79,478.86
		0001	0320	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	1,687.00	0.00	1,687.00	LF	0.00	\$20.00	\$0.00
		0001	0330	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	33.00	0.00	33.00	EA	0.00	\$240.00	\$0.00
		0001	0340	6200024	PREFORMED THERMOPLASTIC PAVEMENT MARKING, STRAIGHT ARROW	2.00	0.00	2.00	EA	0.00	\$190.00	\$0.00
		0001	0350	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	85.00	0.00	85.00	EA	0.00	\$160.00	\$0.00
		0001	0360	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	960.00	0.00	960.00	LF	0.00	\$1.90	\$0.00
		0001	0370	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	70,078.00	0.00	70,078.00	LF	0.00	\$0.26	\$0.00
		0001	0380	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	51,073.00	0.00	51,073.00	LF	0.00	\$0.26	\$0.00
		0001	0390	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	10,787.00	0.00	10,787.00	LF	0.00	\$0.85	\$0.00
		0001	0400	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	4,423.00	0.00	4,423.00	LF	0.00	\$0.40	\$0.00
		0001	0410	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	906.00	0.00	906.00	LF	0.00	\$0.40	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 19, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)			
211119-C03	J4I3331		0001	0420	6207001	PAVEMENT MARKING REMOVAL	3,684.00	0.00	3,684.00	LF	0.00	\$1.50	\$0.00		
			0001	0430	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	35.00	0.00	35.00	EA	0.00	\$125.00	\$0.00		
			0001	0440	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	173,495.00	0.00	173,495.00	SQYD	0.00	\$1.58	\$0.00		
			0001	0450	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	51,572.00	0.00	51,572.00	SQYD	0.00	\$1.98	\$0.00		
			0001	0460	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	534.70	0.00	534.70	STA	0.00	\$25.76	\$0.00		
			0001	0470	8051000A	SEEDING - COOL SEASON GRASSES	0.40	0.00	0.40	ACRE	0.00	\$7,460.00	\$0.00		
			0010	0480	6061060	MGS GUARDRAIL	725.00	0.00	725.00	LF	200.00	\$29.00	\$5,800.00		
			0010	0490	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	4,550.00	0.00	4,550.00	LF	737.50	\$33.25	\$24,521.88		
			0010	0500	6061063	MGS GUARDRAIL, 6 FT. POSTS, 3 FT. - 1.5 IN. SPACING	75.00	0.00	75.00	LF	0.00	\$44.00	\$0.00		
			0010	0510	6061068	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	2.00	0.00	2.00	EA	1.00	\$3,200.00	\$3,200.00		
			0010	0520	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	3.00	0.00	3.00	EA	0.00	\$3,100.00	\$0.00		
			0010	0530	6061070	MGS VERTICAL CONCRETE BARRIER TRANSITION	2.00	0.00	2.00	EA	0.00	\$2,950.00	\$0.00		
			0010	0540	6061080	MGS END ANCHOR	5.00	0.00	5.00	EA	1.00	\$1,130.00	\$1,130.00		
			0010	0550	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	6.00	0.00	6.00	EA	1.00	\$2,750.00	\$2,750.00		
			0030	0560	9020833	SH-FLAT SHEET - SIGNAL SIGN	11.00	0.00	11.00	SQFT	0.00	\$109.15	\$0.00		
			0030	0570	9020834	SIGNAL SIGN, MOUNTING HARDWARE	12.00	0.00	12.00	EA	0.00	\$88.77	\$0.00		
			0030	0580	9024283	CONTROLLER ASSEMBLY HOUSING, NEMA TS2 CONTROLLER	1.00	0.00	1.00	EA	0.00	\$19,634.66	\$0.00		
			0030	0590	9029902	MISC.ACCESSIBLE PEDESTRIAN SIGNALS (PUSHBUTTONS)	12.00	0.00	12.00	EA	0.00	\$1,227.94	\$0.00		
			Project J4I3331 - Total Value Posted to Date as of Report Generated Date												\$301,390.19
			211119-C03 Overall - Total Value Posted to Date as of Report Generated Date												\$301,390.19



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on May 19, 2022

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J413331

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0010	2022010	REMOVAL OF IMPROVEMENTS	5/12/22	5/16/22	0.25	LS	SB MO-9 to NB I-635 Ramp	0.034		2.174		Guardrail, curb, and shoulder removals on Loop ramp SB MO-9 to NB I-635
0030	2153000	SHAPING SLOPES, CLASS III	5/12/22	5/16/22	0.80	100F	SB MO-9 to NB I-635 Ramp	0.199		0.199		
0040	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	5/11/22	5/16/22	117.00	SQYD	SB MO-9 to NB I-635 Ramp	0.199		0.222		
0050	4010150	TYPE A2 SHOULDER	5/12/22	5/16/22	13.00	SQYD	SB MO-9 to NB I-635 Ramp	3.370		3.373		
0120	5021110	CONCRETE PAVEMENT (10 IN. NON-REINF)	5/11/22	5/16/22	117.00	SQYD	SB MO-9 to NB I-635 Ramp	0.199		0.222		
0130	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER)	5/12/22	5/16/22	258.00	LF	SB MO-9 to NB I-635 Ramp	0.146		0.199		
0140	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER)	5/12/22	5/16/22	208.50	LF	SB MO-9 to NB I-635 Ramp	0.199		2.174		
0200	6131010	FURN & PLACE CONG MATL FOR FULL DEPTH	5/3/22	5/16/22	8.00	SQYD	SB I-29 to SB 635 Ramp	0.262		0.262		Lane 3: 6'x12'
				5/16/22	8.70	SQYD	SB I-29 to SB 635 Ramp	0.257		0.257		Lane 4: 6'x13'
				5/16/22	24.70	SQYD	NB I-29 to SB 635 Ramp	0.155		0.155		Lane 2: 37'x6'
				5/16/22	31.00	SQYD	NB I-29 to SB 635 Ramp	0.174		0.174		Lane 2: 46.5'x6'
				5/16/22	57.80	SQYD	SB I-29 to SB 635 Ramp	0.130	0.130			Lane 1: 40'x13'
			5/4/22	5/16/22	8.70	SQYD	SB 635	0.169		0.169		Lane 1: 6'x13'
				5/16/22	74.70	SQYD	SB 635	0.130		0.130		Lane 1: 48'x14'
			5/9/22	5/16/22	8.70	SQYD	SB 635	1.442		1.442		Lane 3: 13'x6'
				5/16/22	8.70	SQYD	SB 635	1.480		1.480		Lane 3: 13'x6'
				5/16/22	24.70	SQYD	SB 635	1.404		1.404		Lane 2/3 CL: 37'x6'
			5/10/22	5/16/22	9.30	SQYD	NB Horizons On Ramp to NB 635	0.025		0.025		Lane 2: 6'x14'
				5/16/22	9.30	SQYD	NB Horizons On Ramp to NB 635	0.260		0.260		Lane 2: 6'x14'
				5/16/22	9.70	SQYD	SB 635 off Ramp to Horizons Pkwy	0.078		0.078		Lane 1: 6'x14.5'
				5/16/22	9.70	SQYD	SB 635 off Ramp to Horizons Pkwy	0.078		0.078		Lane 2: 6'x14.5'
				5/16/22	10.70	SQYD	NB Horizons On Ramp to NB 635	0.023		0.023		Lane 1: 6'x16'
				5/16/22	10.70	SQYD	NB Horizons On Ramp to NB 635	0.252		0.252		Lane 1: 6'x16'
				5/16/22	10.80	SQYD	SB 635 off Ramp to Horizons Pkwy	0.258		0.258		Lane 2: 7.5'x13'
				5/16/22	10.80	SQYD	SB 635 off Ramp to Horizons Pkwy	0.258		0.258		Lane 2: 7.5'x13'
0230	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR	5/3/22	5/16/22	36.00	LF	SB I-29 to SB 635 Ramp	0.262		0.262		Lane 3: 6'x6'+12'+12'
				5/16/22	38.00	LF	SB I-29 to SB 635 Ramp	0.257		0.257		Lane 4: 6'x6'+13'+13'
				5/16/22	86.00	LF	NB I-29 to SB 635 Ramp	0.155		0.155		Lane 2: 37'+37'+6'+6'
				5/16/22	105.00	LF	NB I-29 to SB 635 Ramp	0.174		0.174		Lane 2: 46.5'+46.5'+6'+6'
				5/16/22	106.00	LF	SB I-29 to SB 635 Ramp	0.130		0.130		Lane 2: 40'+40'+13'+13'
			5/4/22	5/16/22	38.00	LF	SB 635	0.169		0.169		Lane 1: 6'+6'+13'+13'
				5/16/22	124.00	LF	SB 635	0.130		0.130		Lane 1: 48'+48'+14'+14'
			5/9/22	5/16/22	44.00	LF	SB 635	1.442		1.442		Lane 3: 13'+13'+6'+6'+6'
				5/16/22	44.00	LF	SB 635	1.480		1.480		Lane 3: 13'+13'+6'+6'+6'
				5/16/22	116.00	LF	SB 635	1.404		1.404		Lane 2/3: 37'+37'+6'+6'+6'+6'+6'+6'
			5/10/22	5/16/22	46.00	LF	NB Horizons On Ramp to NB 635	0.025		0.025		Lane 2: 6'+6'+14'+14'+6'
				5/16/22	46.00	LF	NB Horizons On Ramp to NB 635	0.260		0.260		Lane 2: 6'+6'+14'+14'+6'
				5/16/22	47.00	LF	SB 635 off Ramp to Horizons Pkwy	0.078		0.078		Lane 1: 6'+6'+14.5'+14.5'+6'
				5/16/22	47.00	LF	SB 635 off Ramp to Horizons Pkwy	0.078		0.078		Lane 2: 14.5'+14.5'+6'+6'+6'
				5/16/22	48.05	LF	SB 635 off Ramp to Horizons Pkwy	0.258		0.258		Lane 1: 7.5'+7.5'+13'+13'+7.5'
				5/16/22	48.50	LF	SB 635 off Ramp to Horizons Pkwy	0.258		0.258		Lane 2: 7.5'+7.5'+13'+13'+7.5'
				5/16/22	50.00	LF	NB Horizons On Ramp to NB 635	0.023		0.023		Lane 1: 6'+6'+16'+16'+6'
				5/16/22	50.00	LF	NB Horizons On Ramp to NB 635	0.252		0.252		Lane 1: 6'+6'+16'+16'+6'
0240	6131015	DOWEL BAR (DRILLING, FURNISHING AND INST	5/3/22	5/16/22	8.00	EA	NB I-29 to SB 635 Ramp	0.155		0.155		Lane 2
				5/16/22	8.00	EA	NB I-29 to SB 635 Ramp	0.174		0.174		Lane 2
				5/16/22	20.00	EA	SB I-29 to SB 635 Ramp	0.130		0.130		Lane 2
				5/16/22	20.00	EA	SB I-29 to SB 635 Ramp	0.257		0.257		Lane 4
				5/16/22	20.00	EA	SB I-29 to SB 635 Ramp	0.262		0.262		Lane 3
			5/4/22	5/16/22	20.00	EA	SB 635	0.130		0.130		Lane 1
				5/16/22	20.00	EA	SB 635	0.169		0.169		Lane 1
			5/9/22	5/16/22	8.00	EA	SB 635	1.404		1.404		Lane 2/3
				5/16/22	20.00	EA	SB 635	1.442		1.442		Lane 3
				5/16/22	20.00	EA	SB 635	1.480		1.480		Lane 3
			5/10/22	5/16/22	20.00	EA	NB Horizons On Ramp to NB 635	0.025		0.025		Lane 2
				5/16/22	20.00	EA	NB Horizons On Ramp to NB 635	0.260		0.260		Lane 2
				5/16/22	20.00	EA	SB 635 off Ramp to Horizons Pkwy	0.078		0.078		Lane 2
				5/16/22	24.00	EA	NB Horizons On Ramp to NB 635	0.023		0.023		Lane 1
				5/16/22	24.00	EA	NB Horizons On Ramp to NB 635	0.252		0.252		Lane 1
				5/16/22	24.00	EA	SB 635 off Ramp to Horizons Pkwy	0.258		0.258		Lane 1
				5/16/22	24.00	EA	SB 635 off Ramp to Horizons Pkwy	0.258		0.258		Lane 2
				5/16/22	28.00	EA	SB 635 off Ramp to Horizons Pkwy	0.078		0.078		Lane 1
0310	6181000	MOBILIZATION	5/12/22	5/16/22	0.25	LS	I-635					Geromini, Collins & Herman, Pine Valley, Streetwise
0480	6061060	MGS GUARDRAIL	5/12/22	5/16/22	200.00	LF	SB MO-9 to NB I-635 Ramp	0.199		2.174		
0490	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	5/12/22	5/16/22	737.50	LF	SB MO-9 to NB I-635 Ramp	0.034		0.194		The LH side of MSG was marked UIP in plans. But upon field inspection, would be out of Spec by 3/4".
0510	6061068	MGS BRIDGE APP. TRANS SEC (EXT CURB)	5/12/22	5/16/22	1.00	EA	SB MO-9 to NB I-635 Ramp	2.174		2.174		
0540	6061080	MGS END ANCHOR	5/12/22	5/16/22	1.00	EA	SB MO-9 to NB I-635 Ramp	0.194		0.194		The LH side of MSG was marked UIP in plans. But upon field inspection, would be out of Spec by 3/4".
0550	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	5/12/22	5/16/22	1.00	EA	SB MO-9 to NB I-635 Ramp	0.034		0.034		The LH side of MSG was marked UIP in plans. But upon field inspection, would be out of Spec by 3/4".

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

May 19, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J413331	0040	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Price FUEL		2	May 16, 2022	SYSTEM	\$51.13	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
			- Total							\$51.13	
			Price FUEL - Total							\$51.13	
			0040 - Total							\$51.13	
J413331	0050	TYPE A2 SHOULDER	Material		2	May 16, 2022	SYSTEM	\$710.06	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user mcclon1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
					2	May 16, 2022	SYSTEM	(\$710.06)			
			- Total							\$0.00	
			Material - Total							\$0.00	
0050 - Total							\$0.00				
J413331	0120	CONCRETE PAVEMENT (10 IN. NON-REINF)	Material		2	May 16, 2022	SYSTEM	\$20,194.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user mcclon1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
					2	May 16, 2022	SYSTEM	(\$20,194.20)			
			- Total							\$0.00	
			Material - Total							\$0.00	
			Price FUEL		2	May 16, 2022	SYSTEM	\$160.06	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
			Price FUEL - Total							\$160.06	
0120 - Total							\$160.06				
J413331	0130	CONCRETE CURB (6 IN. HEIGHT AND UNDER)	Material		2	May 16, 2022	SYSTEM	\$16,060.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user mcclon1 overriding Payment Estimate Exception 12 on the current Payment Estimate.		
					2	May 16, 2022	SYSTEM	(\$16,060.50)			
			- Total							\$0.00	
			Material - Total							\$0.00	
0130 - Total							\$0.00				
J413331	0140	INTEGRAL CURB (6 IN. HEIGHT AND UNDER)	Material		2	May 16, 2022	SYSTEM	\$4,743.38	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user mcclon1 overriding Payment Estimate Exception 16 on the current Payment Estimate.		
					2	May 16, 2022	SYSTEM	(\$4,743.38)			
			- Total							\$0.00	
			Material - Total							\$0.00	
			Other Item Adjustment	OADJ	2	May 16, 2022	mcclon1	(\$489.13)	This line item adjustment is to remove payment for this items overrun exception until the next change order is processed.		
			OADJ - Total							(\$489.13)	
			Other Item Adjustment - Total							(\$489.13)	
			Overrun	Overrun	2	May 16, 2022	SYSTEM	\$489.13	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) overriding Payment Estimate Exception 26 on the current Payment Estimate. Material Insufficiency Quantity 208.500; Overrun Quantity Balance 21.50.		
					2	May 16, 2022	SYSTEM	(\$489.13)			
			Overrun - Total							\$0.00	
Overrun - Total							\$0.00				
0140 - Total							(\$489.13)				
J413331	0200	FURN & PLACE CONC MATL FOR FULL DEPTH	Material		2	May 16, 2022	SYSTEM	\$101,346.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user mcclon1 overriding Payment Estimate Exception 20 on the current Payment Estimate.		
					2	May 16, 2022	SYSTEM	(\$101,346.70)			
			- Total							\$0.00	



Line Item Adjustments by Estimate

May 19, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J413331	0200	FURN & PLACE CONC MATL FOR FULL DEPTH	Material - Total						\$0.00	
			Other Item Adjustment	OADJ	2	May 16, 2022	mcclon1	(\$19,474.70)	This line item adjustment is to remove payment for this items overrun exception until the next change order is processed.	
			OADJ - Total						(\$19,474.70)	
			Other Item Adjustment - Total						(\$19,474.70)	
			Overrun	Overrun	2	May 16, 2022	SYSTEM	\$19,474.70	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) overriding Payment Estimate Exception 27 on the current Payment Estimate. Material Insufficiency Quantity 336.700; Overrun Quantity Balance 64.70.	
					2	May 16, 2022	SYSTEM	(\$19,474.70)		
			Overrun - Total						\$0.00	
			Overrun - Total						\$0.00	
			0200 - Total						(\$19,474.70)	
			0240	DOWEL BAR (DRILLING, FURNISHING AND INST	Material			2	May 16, 2022	SYSTEM
		2				May 16, 2022	SYSTEM	(\$2,349.00)		
- Total									\$0.00	
Material - Total									\$0.00	
0240 - Total						\$0.00				
0480	MGS GUARDRAIL	Construction Stockpile			2	May 16, 2022	SYSTEM	(\$4,144.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total							(\$4,144.00)
		Construction Stockpile - Total						(\$4,144.00)		
		Construction Stockpile STMI			1	May 3, 2022	SYSTEM	\$15,022.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total							\$15,022.00
		Construction Stockpile STMI - Total						\$15,022.00		
		Material			2	May 16, 2022	SYSTEM	\$5,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user mcclon1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
					2	May 16, 2022	SYSTEM	(\$5,800.00)		
- Total						\$0.00				
Material - Total						\$0.00				
0480 - Total						\$10,878.00				
0490	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile			2	May 16, 2022	SYSTEM	(\$17,481.59)	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total							(\$17,481.59)
		Construction Stockpile - Total						(\$17,481.59)		
		Construction Stockpile STMI			1	May 3, 2022	SYSTEM	\$107,852.50	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total							\$107,852.50
		Construction Stockpile STMI - Total						\$107,852.50		
		Material			2	May 16, 2022	SYSTEM	\$24,521.88	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user mcclon1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	
					2	May 16, 2022	SYSTEM	(\$24,521.88)		
- Total						\$0.00				
Material - Total						\$0.00				
0490 - Total						\$90,370.91				
0500	MGS GUARDRAIL, 6 FT. POSTS, 3 FT. - 1.5	Construction Stockpile STMI			1	May 3, 2022	SYSTEM	\$2,398.25	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total							\$2,398.25
Construction Stockpile STMI - Total						\$2,398.25				



Line Item Adjustments by Estimate

May 19, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J413331	0500 - Total							\$2,398.25		
	0510	MGS BRIDGE APP. TRANS SEC (EXT CURB)	Construction Stockpile		2	May 16, 2022	SYSTEM	(\$1,982.05)	Payment Estimate Item Adjustment generated Stockpile Transaction	
								- Total		
								(\$1,982.05)		
			Construction Stockpile - Total						(\$1,982.05)	
			Construction Stockpile STMI		1	May 3, 2022	SYSTEM	\$3,964.10	Payment Estimate Item Adjustment generated Stockpile Transaction	
								- Total		
								\$3,964.10		
			Construction Stockpile STMI - Total						\$3,964.10	
	0510 - Total							\$1,982.05		
	0520	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile STMI		1	May 3, 2022	SYSTEM	\$5,646.15	Payment Estimate Item Adjustment generated Stockpile Transaction	
								- Total		
								\$5,646.15		
			Construction Stockpile STMI - Total						\$5,646.15	
	0520 - Total							\$5,646.15		
	0530	MGS VERTICAL CONCRETE BARRIER TRANSITION	Construction Stockpile STMI		1	May 3, 2022	SYSTEM	\$3,900.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
								- Total		
								\$3,900.00		
			Construction Stockpile STMI - Total						\$3,900.00	
	0530 - Total							\$3,900.00		
	0540	MGS END ANCHOR	Construction Stockpile		2	May 16, 2022	SYSTEM	(\$842.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
								- Total		
								(\$842.00)		
			Construction Stockpile - Total						(\$842.00)	
			Construction Stockpile STMI		1	May 3, 2022	SYSTEM	\$4,210.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
								- Total		
								\$4,210.00		
			Construction Stockpile STMI - Total						\$4,210.00	
	0540 - Total							\$3,368.00		
	0550	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		2	May 16, 2022	SYSTEM	(\$1,900.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
								- Total		
								(\$1,900.00)		
			Construction Stockpile - Total						(\$1,900.00)	
			Construction Stockpile STMI		1	May 3, 2022	SYSTEM	\$11,400.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
								- Total		
								\$11,400.00		
			Construction Stockpile STMI - Total						\$11,400.00	
	0550 - Total							\$9,500.00		
J413331	- Total							\$108,290.72		
Overall - Total								\$108,290.72		