



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on September 7, 2022

Pay Estimate Created Date: September 2, 2022

Progress Estimate Number 2	Contract ID 211119-C04 Prime Contractor Ideker, Inc.	Pay Period Start May 16, 2022 Pay Period End September 1, 2022	Original Contract Amount \$7,030,252.61 Net Change Order Amount \$0.00 Current Contract Amount \$7,030,252.61
--------------------------------------	---	---	--

Approval Date		By User
September 2, 2022	Generated and Approved (and should be considered Draft) at the Project Office Level by	reills1
September 2, 2022	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	kneibr1
September 6, 2022	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2022	November 1, 2022		4.00%

Contract Informational Dates			Milestones				
Date Description	Original Completion Date	Current Completion Date	Date Description	Original Completion Date	Current Completion Date	Days Remaining on Milestone	Diary Charge Days
Acceptance Date			Milestone - Completion Date	November 1, 2022	November 1, 2022	56	
Awarded Date	December 1, 2021	December 1, 2021					
Letting Date	November 19, 2021	November 19, 2021					
Notice to Proceed Date	January 31, 2022	January 31, 2022					
Open to Traffic Date							
Work Began Date	August 23, 2022	August 23, 2022					

Contract Total Pay For Estimate No. 2			
	This Estimate	Previous	To Date
211119-C04			
Total Posted Items Pay	\$281,274.10	\$0.00	\$281,274.10
Gross Item Adjustments	(\$5,200.00)	\$36,078.00	\$30,878.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$276,074.10	\$36,078.00	\$312,152.10

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J413332	0190	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	SQYD	\$250.000	875.3	\$218,825.00
	0220	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	LF	\$6.120	3,578	\$21,897.36
	0230	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	EA	\$6.890	1,266	\$8,722.74
	0260	6161005	CONSTRUCTION SIGNS	SQFT	\$6.500	826	\$5,369.00
	0270	6161008	ADVANCED WARNING RAIL SYSTEM	EA	\$45.000	17	\$765.00
	0280	6161025	CHANNELIZER (TRIM LINE)	EA	\$16.000	200	\$3,200.00
	0290	6161030	TYPE III MOVEABLE BARRICADE	EA	\$165.000	3	\$495.00
	0300	6161033	DIRECTIONAL INDICATOR BARRICADE	EA	\$50.000	28	\$1,400.00
	0310	6161040	FLASHING ARROW PANEL	EA	\$900.000	2	\$1,800.00
	0320	6161055	SEQUENTIAL FLASHING WARNING LIGHT	EA	\$80.000	25	\$2,000.00
	0330	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE,	EA	\$4,200.000	4	\$16,800.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on September 7, 2022

Pay Estimate Created Date: September 2, 2022

Progress Estimate Number 2	Contract ID 211119-C04	Pay Period Start May 16, 2022	Original Contract Amount \$7,030,252.61
	Prime Contractor Ideker, Inc.	Pay Period End September 1, 2022	Net Change Order Amount \$0.00
			Current Contract Amount \$7,030,252.61

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J413332			CONTRACTOR FURNISHED, CONTRACTOR RETAINED				
Project J413332 - Total							\$281,274.10
Overall - Total							\$281,274.10

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J413332	0190	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	Material			-875.3	\$250.00	(\$218,825.00)
	0190	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user reills1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	875.3	\$250.00	\$218,825.00
	0280	CHANNELIZER (TRIM LINE)	Material			-200	\$16.00	(\$3,200.00)
	0320	SEQUENTIAL FLASHING WARNING LIGHT	Material			-25	\$80.00	(\$2,000.00)
Total								(\$5,200.00)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on September 7, 2022

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J413332	I 49-2(425)	Coldmill and resurface	49	CASS	from 163rd Street to 0.2 mile north of 283rd Street

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J413332	Posted Item Pay	\$281,274.10	\$0.00	\$281,274.10
	Gross Item Adjustments	(\$5,200.00)	\$36,078.00	\$30,878.00
	Gross Item Pay	\$276,074.10	\$36,078.00	\$312,152.10
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on September 7, 2022

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J413332, Item 6131010, Project Item Line Number 0190, Material Set 613101096, Material 0501CCSPEC - Concrete, Special, misc. or unusual use, Acceptance Action Generic 0501CCSPEC is insufficient.	The contractor has submitted the testing that has been conducted so far on the project for this line item. Due to the nature of full depth pavement repair, additional testing is required as work progresses. This exception is being overridden to pay for the material that has been installed and tested so far.	reills1	Overridden
Estimate Exception Type: Insufficient Materials: Project J413332, Item 6131010, Project Item Line Number 0190, Material Set 613101096, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	The contractor has submitted the testing for Deleterious and Gradation. The T85 PCC testing is still ongoing and will be submitted when finished. In an effort for fair and timely payment of work completed, this exception is currently being overridden.	reills1	Overridden
Estimate Exception Type: Insufficient Materials: Project J413332, Item 6161025, Project Item Line Number 0280, Material Set 616102596, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	The supplier Lakeside Plastics, Inc is not currently on the source list in the system. We are working with materials to get this resolved.	reills1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J413332, Item 6161055, Project Item Line Number 0320, Material Set 616105596, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	The supplier Unipart Dorman is not currently on the source list in the system. We are working with materials to get this resolved.	reills1	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 7, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
211119-C04	J413332	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$3,100.00	\$0.00
		0001	0020	2031000	CLASS A EXCAVATION	1,304.00	0.00	1,304.00	CUYD	0.00	\$16.07	\$0.00
		0001	0030	2071000	LINEAR GRADING CLASS 1	5.10	0.00	5.10	STA	0.00	\$836.74	\$0.00
		0001	0040	2153000	SHAPING SLOPES, CLASS III	1.00	0.00	1.00	100F	0.00	\$875.00	\$0.00
		0001	0050	3105002	GRAVEL (A) OR CRUSHED STONE (B)	1,190.00	0.00	1,190.00	TONS	0.00	\$29.08	\$0.00
		0001	0060	4010150	TYPE A2 SHOULDER	344.00	0.00	344.00	SQYD	0.00	\$83.33	\$0.00
		0001	0070	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	12,160.40	0.00	12,160.40	TONS	0.00	\$62.65	\$0.00
		0001	0080	4030009	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP095BSM MIX)	47,372.60	0.00	47,372.60	TONS	0.00	\$91.08	\$0.00
		0001	0090	4031056	ASPHALT PERFORMANCE TESTING	1.00	0.00	1.00	LS	0.00	\$5,000.00	\$0.00
		0001	0100	4031058	INTELLIGENT COMPACTION	1.00	0.00	1.00	LS	0.00	\$2,500.00	\$0.00
		0001	0110	4031059	PAVER-MOUNTED THERMAL PROFILES	1.00	0.00	1.00	LS	0.00	\$2,500.00	\$0.00
		0001	0120	4071005	TACK COAT	62,819.00	0.00	62,819.00	GAL	0.00	\$2.50	\$0.00
		0001	0130	4136000	PCCP JOINT/CRACK SEALING	130.00	0.00	130.00	LF	0.00	\$12.76	\$0.00
		0001	0140	6096010A	FURNISHING TYPE 1 ROCK DITCH LINER	44.00	0.00	44.00	CUYD	0.00	\$48.27	\$0.00
		0001	0150	6096041	PLACING TYPE 1 ROCK DITCH LINER	44.00	0.00	44.00	CUYD	0.00	\$18.37	\$0.00
		0001	0160	6113020	FURNISHING TYPE 2 ROCK BLANKET	447.00	0.00	447.00	CUYD	0.00	\$50.51	\$0.00
		0001	0170	6113040	PLACING TYPE 2 ROCK BLANKET	447.00	0.00	447.00	CUYD	0.00	\$33.93	\$0.00
		0001	0180	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	4.00	0.00	4.00	EA	0.00	\$250.00	\$0.00
		0001	0190	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	1,075.20	0.00	1,075.20	SQYD	875.30	\$250.00	\$218,825.00
		0001	0200	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	107.00	0.00	107.00	SQYD	0.00	\$1.02	\$0.00
		0001	0210	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	107.00	0.00	107.00	SQYD	0.00	\$1.02	\$0.00
		0001	0220	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	4,723.00	0.00	4,723.00	LF	3,578.00	\$6.12	\$21,897.36
		0001	0230	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	2,688.00	0.00	2,688.00	EA	1,266.00	\$6.89	\$8,722.74
		0001	0240	6132018	FURNISHING AND PLACING CONCRETE MATERIAL FOR CLASS A PARTIAL DEPTH PAVEMENT REPAIR	1.30	0.00	1.30	CUYD	0.00	\$1,581.63	\$0.00
		0001	0250	6132019	REMOVAL FOR CLASS A PARTIAL DEPTH PAVEMENT REPAIR	10.90	0.00	10.90	SQYD	0.00	\$290.82	\$0.00
		0001	0260	6161005	CONSTRUCTION SIGNS	1,052.00	0.00	1,052.00	SQFT	826.00	\$6.50	\$5,369.00
		0001	0270	6161008	ADVANCED WARNING RAIL SYSTEM	27.00	0.00	27.00	EA	17.00	\$45.00	\$765.00
		0001	0280	6161025	CHANNELIZER (TRIM LINE)	360.00	0.00	360.00	EA	200.00	\$16.00	\$3,200.00
		0001	0290	6161030	TYPE III MOVEABLE BARRICADE	3.00	0.00	3.00	EA	3.00	\$165.00	\$495.00
		0001	0300	6161033	DIRECTIONAL INDICATOR BARRICADE	30.00	0.00	30.00	EA	28.00	\$50.00	\$1,400.00
		0001	0310	6161040	FLASHING ARROW PANEL	4.00	0.00	4.00	EA	2.00	\$900.00	\$1,800.00
		0001	0320	6161055	SEQUENTIAL FLASHING WARNING LIGHT	30.00	0.00	30.00	EA	25.00	\$80.00	\$2,000.00
		0001	0330	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	4.00	0.00	4.00	EA	4.00	\$4,200.00	\$16,800.00
		0001	0340	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	8.00	0.00	8.00	EA	0.00	\$1,500.00	\$0.00
		0001	0350	6178001	TRAFFIC BARRIER DELINEATOR, WHITE	21.00	0.00	21.00	EA	0.00	\$20.00	\$0.00
		0001	0360	6178002A	TRAFFIC BARRIER DELINEATOR, YELLOW	19.00	0.00	19.00	EA	0.00	\$20.00	\$0.00
		0001	0370	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$400,703.29	\$0.00
		0001	0380	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	193.00	0.00	193.00	LF	0.00	\$21.00	\$0.00
		0001	0390	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	17.00	0.00	17.00	EA	0.00	\$235.00	\$0.00
		0001	0400	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	51.00	0.00	51.00	EA	0.00	\$150.00	\$0.00
		0001	0410	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	6.00	0.00	6.00	EA	0.00	\$60.00	\$0.00
		0001	0420	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	189,551.00	0.00	189,551.00	LF	0.00	\$0.21	\$0.00
0001	0430	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	152,523.00	0.00	152,523.00	LF	0.00	\$0.21	\$0.00		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 7, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
211119-C04	J4I3332	0001	0440	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	8,830.00	0.00	8,830.00	LF	0.00	\$0.85	\$0.00
		0001	0450	6207001	PAVEMENT MARKING REMOVAL	2,934.00	0.00	2,934.00	LF	0.00	\$1.70	\$0.00
		0001	0460	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	628,193.00	0.00	628,193.00	SQYD	0.00	\$1.04	\$0.00
		0001	0470	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	869.00	0.00	869.00	SQYD	0.00	\$3.83	\$0.00
		0001	0480	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	2,474.80	0.00	2,474.80	STA	0.00	\$11.54	\$0.00
		0001	0490	6262000A	PORTLAND CEMENT CONCRETE SHOULDER RUMBLE STRIP	1,210.90	0.00	1,210.90	STA	0.00	\$14.89	\$0.00
		0001	0500	8051000A	SEEDING - COOL SEASON GRASSES	0.10	0.00	0.10	ACRE	0.00	\$14,285.70	\$0.00
		0001	0510	8061016	SEDIMENT REMOVAL	5.00	0.00	5.00	CUYD	0.00	\$35.71	\$0.00
		0001	0520	8061019	SILT FENCE	496.00	0.00	496.00	LF	0.00	\$2.81	\$0.00
		0001	0530	8064133	TYPE 1C EROSION CONTROL BLANKET	269.00	0.00	269.00	SQYD	0.00	\$6.38	\$0.00
		0010	0540	6061060	MGS GUARDRAIL	450.00	0.00	450.00	LF	0.00	\$31.50	\$0.00
		0010	0550	6061080	MGS END ANCHOR	1.00	0.00	1.00	EA	0.00	\$1,150.00	\$0.00
		0010	0560	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	18.00	0.00	18.00	EA	0.00	\$2,750.00	\$0.00
		0010	0570	6066640	GUARDRAIL DELINEATOR,WHITE	276.00	0.00	276.00	EA	0.00	\$11.50	\$0.00
		0010	0580	6066641A	GUARDRAIL DELINEATOR, YELLOW	48.00	0.00	48.00	EA	0.00	\$11.50	\$0.00
		0010	0590	6066642	GUARDRAIL DELINEATOR,WHITE/RED	9.00	0.00	9.00	EA	0.00	\$16.50	\$0.00
		0010	0600	6066647A	GUARDRAIL DELINEATOR, YELLOW/RED	2.00	0.00	2.00	EA	0.00	\$16.50	\$0.00
		Project J4I3332 - Total Value Posted to Date as of Report Generated Date										
211119-C04 Overall - Total Value Posted to Date as of Report Generated Date												\$281,274.10



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on September 7, 2022

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J413332

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0190	6131010	FURN & PLACE CONC MATL FOR FULL DEPTH	8/24/22	9/1/22	147.80	SQYD	NB & SB I-49	8.479		10.503		10 Patches were completed. (9 patches on SB, 1 patch on NB)
			8/25/22	9/1/22	157.70	SQYD	NB & SB I-49	174.557		175.191		9 Patches were completed. (5 on Northbound, 4 on southbound)
			8/29/22	9/1/22	194.00	SQYD	SB I-49, Lane 1	11.585		12.950		16 Patches were completed
			8/30/22	9/2/22	110.50	SQYD	SB I-49 Lane 1, NB I-49 Lane 2.	12.963		13.133		16 Patches were completed (5 patches southbound, 4 patches northbound)
			8/31/22	9/2/22	124.70	SQYD	SB I-49 Lane 2, NB I-49 Lanes 1 & 2.	12.415		13.459		11 patches between N. Cass Pkwy and Route C/J (7 in SB Lane 2, 1 in NB Lane 1, and 3 in NB Lane 2).
			9/1/22	9/2/22	42.80	SQYD	SB I-49 Lanes 1 & 2	16.231	N/A	17.822	N/A	4 patches between Route C/J and Route 291 (2 in SB Lane 2, 2 in SB Lane 1)
			9/2/22	9/2/22	97.80	SQYD	NB I-49 Lane 2	162.714	N/A	164.795	N/A	9 patches in NB Lane 2 between Route C/J and Route 291
0220	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR	8/24/22	9/1/22	561.00	LF	NB & SB I-49	8.479		10.503		10 Patches were completed. (9 patches on SB, 1 patch on NB)
			8/25/22	9/1/22	545.00	LF	NB & SB I-49	174.557		175.191		9 Patches were completed. (5 on Northbound, 4 on southbound)
			8/29/22	9/1/22	830.00	LF	SB I-49, Lane 1	11.585		12.950		16 Patches were completed
			8/30/22	9/2/22	463.00	LF	SB I-49 Lane 1, NB I-49 Lane 2	12.963		13.133		16 Patches were completed (5 patches southbound, 4 patches northbound)
			8/31/22	9/2/22	551.00	LF	SB I-49 Lane 2, NB I-49 Lanes 1 & 2	12.415		13.459		11 patches between N. Cass Pkwy and Route C/J (7 in SB Lane 2, 1 in NB Lane 1, and 3 in NB Lane 2).
			9/1/22	9/2/22	199.00	LF	SB I-49 Lanes 1 & 2	16.231	N/A	17.822	N/A	4 patches between Route C/J and Route 291 (2 in SB Lane 2, 2 in SB Lane 1)
			9/2/22	9/2/22	429.00	LF	NB I-49 Lane 2	162.714	N/A	164.795	N/A	9 patches in NB Lane 2 between Route C/J and Route 291
0230	6131015	DOWEL BAR (DRILLING, FURNISHING AND INST	8/24/22	9/1/22	197.00	EA	NB & SB I-49	8.479		10.503		10 Patches were completed. (9 patches on SB, 1 patch on NB)
			8/25/22	9/1/22	166.00	EA	NB & SB I-49	174.557		175.191		9 Patches were completed. (5 on Northbound, 4 on southbound)
			8/29/22	9/1/22	299.00	EA	SB I-49, Lane 1	11.585		12.950		16 Patches were completed
			8/30/22	9/2/22	180.00	EA	SB I-49 Lane 1, NB I-49 Lane 2	12.963		13.133		16 Patches were completed (5 patches southbound, 4 patches northbound)
			8/31/22	9/2/22	180.00	EA	SB I-49 Lane 2, NB I-49 Lanes 1 & 2	12.415		13.459		11 patches between N. Cass Pkwy and Route C/J (7 in SB Lane 2, 1 in NB Lane 1, and 3 in NB Lane 2).
			9/1/22	9/2/22	94.00	EA	SB I-49 Lanes 1 & 2	16.231	N/A	17.822	N/A	4 patches between Route C/J and Route 291 (2 in SB Lane 2, 2 in SB Lane 1)
			9/2/22	9/2/22	150.00	EA	NB I-49 Lane 2	162.714	N/A	164.795	N/A	9 patches in NB Lane 2 between Route C/J and Route 291
0260	6161005	CONSTRUCTION SIGNS	8/15/22	9/1/22	492.00	SQFT	Various Locations	8.479		27.259		Permanent Project Signs
			8/23/22	9/1/22	334.00	SQFT	Various Locations	8.479		27.259		Lane Drop Signs
0270	6161008	ADVANCED WARNING RAIL SYSTEM	8/15/22	9/1/22	17.00	EA	Various Locations	8.479		27.259		Advanced Warning Rail Systems on Permanent Signs
0280	6161025	CHANNELIZER (TRIM LINE)	8/23/22	9/1/22	180.00	EA	Various Locations	8.479		27.259		Temporary signs for 2 lane drops
			8/29/22	9/1/22	20.00	EA	Various Locations	8.479		27.259		Used for lane drops
0290	6161030	TYPE III MOVEABLE BARRICADE	8/24/22	9/1/22	3.00	EA	Various Locations	8.479		27.259		Used for Lane Drops
0300	6161033	DIRECTIONAL INDICATOR BARRICADE	8/24/22	9/1/22	28.00	EA	Various Locations	8.479		27.259		For 2 Lane Drops
0310	6161040	FLASHING ARROW PANEL	8/23/22	9/1/22	2.00	EA	Various Locations	8.479		27.259		Arrow Boards for 2 Lane Drops
0320	6161055	SEQUENTIAL FLASHING WARNING LIGHT	8/24/22	9/1/22	25.00	EA	Various Locations	8.479		27.259		Used for 2 Lane Drops 3 Warning lights were not functioning.
0330	6161099	CMS WITH COMMUNICATION INTERFACE, CONT F	8/15/22	9/1/22	4.00	EA	Various Locations	7.6811		16.863		1 - Southbound RT, Log mile 7.6811 2 - Southbound RT, Log mile 16.863 3 - Northbound RT, Log mile 156.691 4 - Northbound RT, Log mile 167.997

The information below this line are details for Construction Signs (if applicable).

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post
J413332	0260	August 15, 2022	492	WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		11.537	SB I-49	1.00	16.00			16.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		15.110	SB I-49	1.00	16.00			16.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		9.584	SB I-49	1.00	16.00			16.00
				CONST-5 96x48 32.00 POINT OF PRESENCE		8.443	SB I-49	1.00	32.00			32.00
				CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		8.388	SB I-49	2.00	12.00			24.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		8.385	SB I-49	1.00	16.00			16.00
				GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		8.194	SB I-49	2.00	10.00			20.00
				CONST-7 72x36 18.00 RATE OUR WORK ZONE		7.889	SB I-49	1.00	18.00			18.00
				GO20-2 48x24 8.00 END ROAD WORK		27.456	SB I-49	2.00	8.00			16.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		26.538	SB I-49	1.00	16.00			16.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		25.199	SB I-49	1.00	16.00			16.00
				CONST-7 72x36 18.00 RATE OUR WORK ZONE		156.814	NB I-49	1.00	18.00			18.00
				GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		156.917	NB I-49	2.00	10.00			20.00
				CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		157.011	NB I-49	2.00	12.00			24.00
				CONST-5 96x48 32.00 POINT OF PRESENCE		157.118	NB I-49	1.00	32.00			32.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		157.547	NB I-49	1.00	16.00			16.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		158.900	NB I-49	1.00	16.00			16.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		16.568	SB I-49	1.00	16.00			16.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		160.108	NB I-49	1.00	16.00			16.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on September 7, 2022

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details for Construction Signs (if applicable).**

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post
J413332	0260	August 15, 2022	492	ROAD/BRIDGE/RAMP WORK AHEAD								
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		160.789	NB I-49	1.00	16.00			16.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		167.519	NB I-49	1.00	16.00			16.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		168.969	NB I-49	1.00	16.00			16.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		172.541	NB I-49	1.00	16.00			16.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		174.457	NB I-49	1.00	16.00			16.00
				GO20-2 48x24 8.00 END ROAD WORK		175.723	NB I-49	2.00	8.00			16.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		23.313	SB I-49	1.00	16.00			16.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		23.863	SB I-49	1.00	16.00			16.00
		August 23, 2022	334	WO4-1aR 48x48 16.00 MERGE (ARROW SYMBOL)		Various	NB & SB I-49	1.00	16.00			16.00
				WO4-1aL 48x48 16.00 MERGE (ARROW SYMBOL)		Various	NB & SB I-49	1.00	16.00			16.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		Various	NB & SB I-49	4.00	16.00			64.00
				R2-1 36x48 12.00 SPEED LIMIT XX		Various	NB & SB I-49	4.00	12.00			48.00
				WO20-5 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED AHEAD		Various	NB & SB I-49	4.00	16.00			64.00
				WO20-6a 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED		Various	NB & SB I-49	2.00	16.00			32.00
				WO3-2 48x48 16.00 YIELD AHEAD (SYMBOL)		Various	NB & SB I-49	2.00	16.00			32.00
				EO5-1 36x48 12.00 GORE EXIT		Various	NB & SB I-49	2.00	12.00			24.00
				R1-2 48 TRI 6.93 YIELD		Various	NB & SB I-49	2.00	6.93			13.86
				GO20-5aP 36x24 6.00 WORK ZONE (PLAQUE)		Various	NB & SB I-49	4.00	6.00			24.00
0260 - Total												825.86



Line Item Adjustments by Estimate

Sep 7, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J413332	0190	FURN & PLACE CONC MATL FOR FULL DEPTH	Material		2	Sep 2, 2022	SYSTEM	\$218,825.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user reills1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					2	Sep 2, 2022	SYSTEM	(\$218,825.00)					
	- Total								\$0.00				
	Material - Total								\$0.00				
	0190 - Total								\$0.00				
	0280	CHANNELIZER (TRIM LINE)	Material		2	Sep 2, 2022	SYSTEM	(\$3,200.00)					
					- Total								(\$3,200.00)
					Material - Total								(\$3,200.00)
	0280 - Total								(\$3,200.00)				
	0320	SEQUENTIAL FLASHING WARNING LIGHT	Material		2	Sep 2, 2022	SYSTEM	(\$2,000.00)					
					- Total								(\$2,000.00)
					Material - Total								(\$2,000.00)
	0320 - Total								(\$2,000.00)				
	0540	MGS GUARDRAIL	Construction Stockpile STMI		1	May 17, 2022	SYSTEM	\$1,036.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
					- Total								\$1,036.00
Construction Stockpile STMI - Total								\$1,036.00					
0540 - Total								\$1,036.00					
0550	MGS END ANCHOR	Construction Stockpile STMI		1	May 17, 2022	SYSTEM	\$842.00	Payment Estimate Item Adjustment generated Stockpile Transaction					
				- Total								\$842.00	
				Construction Stockpile STMI - Total								\$842.00	
0550 - Total								\$842.00					
0560	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile STMI		1	May 17, 2022	SYSTEM	\$34,200.00	Payment Estimate Item Adjustment generated Stockpile Transaction					
				- Total								\$34,200.00	
				Construction Stockpile STMI - Total								\$34,200.00	
0560 - Total								\$34,200.00					
J413332 - Total								\$30,878.00					
Overall - Total								\$30,878.00					