



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on November 4, 2022

Pay Estimate Created Date: November 2, 2022

<b>Progress Estimate Number</b> 6	<b>Contract ID</b> 211119-C04	<b>Pay Period Start</b> October 16, 2022	<b>Original Contract Amount</b> \$7,030,252.61
	<b>Prime Contractor</b> Ideker, Inc.	<b>Pay Period End</b> November 1, 2022	<b>Net Change Order Amount</b> \$22,756.66
			<b>Current Contract Amount</b> \$7,053,009.27

Approval Date	By User
November 2, 2022	reills1
November 2, 2022	penner1
November 3, 2022	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2022	November 1, 2022		79.29%

Contract Informational Dates			Milestones				
Date Description	Original Completion Date	Current Completion Date	Date Description	Original Completion Date	Current Completion Date	Days Remaining on Milestone	Diary Charge Days
Acceptance Date			Milestone - Completion Date	November 1, 2022	November 1, 2022	-2	
Awarded Date	December 1, 2021	December 1, 2021					
Letting Date	November 19, 2021	November 19, 2021					
Notice to Proceed Date	January 31, 2022	January 31, 2022					
Open to Traffic Date							
Work Began Date	August 23, 2022	August 23, 2022					

Contract Total Pay For Estimate No. 6			
	This Estimate	Previous	To Date
211119-C04			
Total Posted Items Pay	\$1,101,971.30	\$4,490,069.93	\$5,592,041.23
Gross Item Adjustments	\$133,096.35	\$833,654.08	\$966,750.43
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	(\$32,000.00)	(\$32,000.00)
<b>Contract Total Payable This Estimate:</b>	<b>\$1,235,067.65</b>	<b>\$5,291,724.01</b>	<b>\$6,526,791.66</b>

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J413332	0010	2022010	REMOVAL OF IMPROVEMENTS	LS	\$3,100.000	1	\$3,100.00
	0040	2153000	SHAPING SLOPES, CLASS III	100F	\$875.000	1	\$875.00
	0050	3105002	GRAVEL (A) OR CRUSHED STONE (B)	TONS	\$29.080	1,131	\$32,889.48
	0070	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	TONS	\$62.650	4,824.53	\$302,256.80
	0080	4030009	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP095BSM MIX)	TONS	\$91.080	6,326.01	\$576,172.99
	0120	4071005	TACK COAT	GAL	\$2.500	11,725.68	\$29,314.20
	0460	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	SQYD	\$1.040	85,088.78	\$88,492.33
	0540	6061060	MGS GUARDRAIL	LF	\$31.500	450	\$14,175.00
	0550	6061080	MGS END ANCHOR	EA	\$1,150.000	1	\$1,150.00
	0560	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	EA	\$2,750.000	18	\$49,500.00
	0570	6066640	GUARDRAIL DELINEATOR,WHITE	EA	\$11.500	287	\$3,300.50
	0580	6066641A	GUARDRAIL DELINEATOR, YELLOW	EA	\$11.500	49	\$563.50
	0590	6066642	GUARDRAIL DELINEATOR,WHITE/RED	EA	\$16.500	9	\$148.50
	0600	6066647A	GUARDRAIL DELINEATOR, YELLOW/RED	EA	\$16.500	2	\$33.00
<b>Project J413332 - Total</b>							<b>\$1,101,971.30</b>
<b>Overall - Total</b>							<b>\$1,101,971.30</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on November 4, 2022

Pay Estimate Created Date: November 2, 2022

<b>Progress Estimate Number</b> 6	<b>Contract ID</b> 211119-C04	<b>Pay Period Start</b> October 16, 2022	<b>Original Contract Amount</b> \$7,030,252.61
	<b>Prime Contractor</b> Ideker, Inc.	<b>Pay Period End</b> November 1, 2022	<b>Net Change Order Amount</b> \$22,756.66
			<b>Current Contract Amount</b> \$7,053,009.27

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J413332	0070	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	2,020.76	\$2.95	\$5,970.94
	0070	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	830.67	\$2.95	\$2,454.46
	0070	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	993.23	\$2.95	\$2,934.80
	0070	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	570.41	\$2.95	\$1,685.45
	0070	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	409.46	\$2.95	\$1,209.87
	0070	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Material			-9,337.22	\$62.65	(\$584,976.83)
	0070	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user reills1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	9,337.22	\$62.65	\$584,976.83
	0070	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Other Item Adjustment	Other	Withholding of partial payment for lack of entered QC testing, resulting in a material discrepancy.			(\$50,000.00)
	0070	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Other Item Adjustment	Asphalt Cement Price Adjustment	Payment for AC Adjustment for Oct-22 second period.			\$36,528.33
	0080	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP095BSM MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	823.24	\$2.95	\$2,432.51
	0080	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP095BSM MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,446.01	\$2.95	\$4,272.67
	0080	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP095BSM MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,718.24	\$2.95	\$5,077.06
	0080	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP095BSM MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	571.97	\$2.95	\$1,690.06
	0080	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP095BSM MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	761.11	\$2.95	\$2,248.93
	0080	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP095BSM MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	600.26	\$2.95	\$1,773.65
	0080	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP095BSM MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	405.18	\$2.95	\$1,197.23
	0080	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP095BSM MIX)	Material			-42,718.31	\$91.08	(\$3,890,783.67)
	0080	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP095BSM MIX)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user reills1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	42,718.31	\$91.08	\$3,890,783.67
	0080	ASPHALTIC CONCRETE MIXTURE PG 76-22	Other Item Adjustment	Asphalt Cement	Payment for AC Adjustment for Oct-22 second period on ramps.			\$29,827.29



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on November 4, 2022

Pay Estimate Created Date: November 2, 2022

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
<b>Progress Estimate Number</b> 6		<b>Contract ID</b> 211119-C04 <b>Prime Contractor</b> Ideker, Inc.		<b>Pay Period Start</b> October 16, 2022 <b>Pay Period End</b> November 1, 2022		<b>Original Contract Amount</b> \$7,030,252.61 <b>Net Change Order Amount</b> \$22,756.66 <b>Current Contract Amount</b> \$7,053,009.27		
J413332		(SP095BSM MIX)		Price Adjustment				
	0080	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP095BSM MIX)	Other Item Adjustment	Asphalt Cement Price Adjustment	Payment for AC Adjustment for Oct-22 second period for mainline.			\$70,009.10
	0190	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	Other Item Adjustment	Other	Payment of withholdings for missing T85 PCC testing. The previous withholding was done on Estimate 0004.			\$50,000.00
	0540	MGS GUARDRAIL	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$1,036.00)
	0550	MGS END ANCHOR	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$842.00)
	0560	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$34,200.00)
	0570	GUARDRAIL DELINEATOR, WHITE	Overrun			-11	\$11.50	(\$126.50)
	0580	GUARDRAIL DELINEATOR, YELLOW	Overrun			-1	\$11.50	(\$11.50)
<b>Total</b>								<b>\$133,096.35</b>



## Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

Report Generated on November 4, 2022

Contract Project Information					
------------------------------	--	--	--	--	--

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J413332	I 49-2(425)	Coldmill and resurface	49	CASS	from 163rd Street to 0.2 mile north of 283rd Street

Totals by Job Numbers			
-----------------------	--	--	--

Job Number		This Estimate	Previous	To Date
J413332	<b>Posted Item Pay</b>	\$1,101,971.30	\$4,490,069.93	\$5,592,041.23
	<b>Gross Item Adjustments</b>	\$133,096.35	\$833,654.08	\$966,750.43
	<b>Gross Item Pay</b>	<b>\$1,235,067.65</b>	<b>\$5,323,724.01</b>	<b>\$6,558,791.66</b>
	<b>Incentive</b>	\$0.00	\$0.00	\$0.00
	<b>Disincentive</b>	\$0.00	\$0.00	\$0.00
	<b>Liquidated Damages</b>	\$0.00	\$0.00	\$0.00
	<b>Other Contract Adjustments</b>	\$0.00	(\$32,000.00)	(\$32,000.00)



## Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on November 4, 2022

### Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J413332, Item 4011209, Project Item Line Number 0070, Material Set 401120996, Material 0401BPPMBP..1 - Plant Mix for Bit Pavement BP-1, Acceptance Action Generic AspLow is insufficient.	This testing has not been entered by QC as work has progressed. This exception has been overridden, but \$50,000.00 has been withheld this estimate. The reports need to be reported by CRE20 to avoid further payment from being withheld.	reills1	Overridden
Estimate Exception Type: Insufficient Materials: Project J413332, Item 4030009, Project Item Line Number 0080, Material Set 403000996, Material 0403SP095BSM - Superpave 9.5 mm, Des B SM, Acceptance Action Generic AspHigh is insufficient.	This testing has continued to be entered as work has progressed, so this exception has been overridden and no money has been withheld this estimate. The reporting will need to continue and should be reported by CRE20 to avoid payment from being withheld.	reills1	Overridden
Estimate Exception Type: Item Overrun: Contract 211119-C04, Contract Project J413332, Project Item Line Number 0570, Contract Line Item Number 0570, Item 6066640, Minor Item.	A change order will be written to address this item overrun.	reills1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 211119-C04, Contract Project J413332, Project Item Line Number 0580, Contract Line Item Number 0580, Item 6066641A, Minor Item.	A change order will be written to address this item overrun.	reills1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 211119-C04, Contract Project J413332, Project Item Line Number 0190, Contract Line Item Number 0190, Item 6131010, Minor Item.	A change order is being drafted to address this overrun. It is currently waiting on a change order for the VE proposal to be processed.	reills1	Acknowledged



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on November 4, 2022

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
211119-C04	J413332	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$3,100.00	\$3,100.00
		0001	0020	2031000	CLASS A EXCAVATION	1,304.00	0.00	1,304.00	CUYD	0.00	\$16.07	\$0.00
		0001	0030	2071000	LINEAR GRADING CLASS 1	5.10	0.00	5.10	STA	0.00	\$836.74	\$0.00
		0001	0040	2153000	SHAPING SLOPES, CLASS III	1.00	0.00	1.00	100F	1.00	\$875.00	\$875.00
		0001	0050	3105002	GRAVEL (A) OR CRUSHED STONE (B)	1,190.00	0.00	1,190.00	TONS	1,131.00	\$29.08	\$32,889.48
		0001	0060	4010150	TYPE A2 SHOULDER	344.00	0.00	344.00	SQYD	0.00	\$83.33	\$0.00
		0001	0070	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	12,160.40	0.00	12,160.40	TONS	9,337.22	\$62.65	\$584,976.83
		0001	0080	4030009	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP095BSM MIX)	47,372.60	0.00	47,372.60	TONS	42,718.31	\$91.08	\$3,890,783.67
		0001	0090	4031056	ASPHALT PERFORMANCE TESTING	1.00	0.00	1.00	LS	0.00	\$5,000.00	\$0.00
		0001	0100	4031058	INTELLIGENT COMPACTION	1.00	0.00	1.00	LS	0.00	\$2,500.00	\$0.00
		0001	0110	4031059	PAVER-MOUNTED THERMAL PROFILES	1.00	0.00	1.00	LS	0.00	\$2,500.00	\$0.00
		0001	0120	4071005	TACK COAT	62,819.00	0.00	62,819.00	GAL	53,541.68	\$2.50	\$133,854.20
		0001	0130	4136000	PCCP JOINT/CRACK SEALING	130.00	0.00	130.00	LF	0.00	\$12.76	\$0.00
		0001	0140	6096010A	FURNISHING TYPE 1 ROCK DITCH LINER	44.00	0.00	44.00	CUYD	0.00	\$48.27	\$0.00
		0001	0150	6096041	PLACING TYPE 1 ROCK DITCH LINER	44.00	0.00	44.00	CUYD	0.00	\$18.37	\$0.00
		0001	0160	6113020	FURNISHING TYPE 2 ROCK BLANKET	447.00	0.00	447.00	CUYD	0.00	\$50.51	\$0.00
		0001	0170	6113040	PLACING TYPE 2 ROCK BLANKET	447.00	0.00	447.00	CUYD	0.00	\$33.93	\$0.00
		0001	0180	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	4.00	0.00	4.00	EA	0.00	\$250.00	\$0.00
		0001	0190	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	1,075.20	0.00	1,075.20	SQYD	1,105.08	\$250.00	\$276,270.00
		0001	0200	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	107.00	0.00	107.00	SQYD	0.00	\$1.02	\$0.00
		0001	0210	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	107.00	0.00	107.00	SQYD	0.00	\$1.02	\$0.00
		0001	0220	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	4,723.00	0.00	4,723.00	LF	4,412.65	\$6.12	\$27,005.42
		0001	0230	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	2,688.00	0.00	2,688.00	EA	1,649.00	\$6.89	\$11,361.61
		0001	0240	6132018	FURNISHING AND PLACING CONCRETE MATERIAL FOR CLASS A PARTIAL DEPTH PAVEMENT REPAIR	1.30	0.00	1.30	CUYD	0.00	\$1,581.63	\$0.00
		0001	0250	6132019	REMOVAL FOR CLASS A PARTIAL DEPTH PAVEMENT REPAIR	10.90	0.00	10.90	SQYD	0.00	\$290.82	\$0.00
		0001	0260	6161005	CONSTRUCTION SIGNS	1,052.00	0.00	1,052.00	SQFT	826.00	\$6.50	\$5,369.00
		0001	0270	6161008	ADVANCED WARNING RAIL SYSTEM	27.00	0.00	27.00	EA	17.00	\$45.00	\$765.00
		0001	0280	6161025	CHANNELIZER (TRIM LINE)	360.00	0.00	360.00	EA	200.00	\$16.00	\$3,200.00
		0001	0290	6161030	TYPE III MOVEABLE BARRICADE	3.00	0.00	3.00	EA	3.00	\$165.00	\$495.00
		0001	0300	6161033	DIRECTIONAL INDICATOR BARRICADE	30.00	0.00	30.00	EA	28.00	\$50.00	\$1,400.00
		0001	0310	6161040	FLASHING ARROW PANEL	4.00	0.00	4.00	EA	2.00	\$900.00	\$1,800.00
		0001	0320	6161055	SEQUENTIAL FLASHING WARNING LIGHT	30.00	0.00	30.00	EA	25.00	\$80.00	\$2,000.00
		0001	0330	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	4.00	0.00	4.00	EA	4.00	\$4,200.00	\$16,800.00
		0001	0340	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	8.00	0.00	8.00	EA	0.00	\$1,500.00	\$0.00
		0001	0350	6178001	TRAFFIC BARRIER DELINEATOR, WHITE	21.00	0.00	21.00	EA	0.00	\$20.00	\$0.00
		0001	0360	6178002A	TRAFFIC BARRIER DELINEATOR, YELLOW	19.00	0.00	19.00	EA	0.00	\$20.00	\$0.00
		0001	0370	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$400,703.29	\$0.00
		0001	0380	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	193.00	0.00	193.00	LF	0.00	\$21.00	\$0.00
		0001	0390	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	17.00	0.00	17.00	EA	0.00	\$235.00	\$0.00
		0001	0400	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	51.00	0.00	51.00	EA	0.00	\$150.00	\$0.00
		0001	0410	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	6.00	0.00	6.00	EA	0.00	\$60.00	\$0.00
		0001	0420	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	189,551.00	0.00	189,551.00	LF	0.00	\$0.21	\$0.00
		0001	0430	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	152,523.00	0.00	152,523.00	LF	0.00	\$0.21	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on November 4, 2022

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
211119-C04	J4I3332	0001	0440	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	8,830.00	0.00	8,830.00	LF	0.00	\$0.85	\$0.00		
		0001	0450	6207001	PAVEMENT MARKING REMOVAL	2,934.00	0.00	2,934.00	LF	0.00	\$1.70	\$0.00		
		0001	0460	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	628,193.00	0.00	628,193.00	SQYD	509,832.23	\$1.04	\$530,225.52		
		0001	0470	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	869.00	0.00	869.00	SQYD	0.00	\$3.83	\$0.00		
		0001	0480	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	2,474.80	0.00	2,474.80	STA	0.00	\$11.54	\$0.00		
		0001	0490	6262000A	PORTLAND CEMENT CONCRETE SHOULDER RUMBLE STRIP	1,210.90	0.00	1,210.90	STA	0.00	\$14.89	\$0.00		
		0001	0500	8051000A	SEEDING - COOL SEASON GRASSES	0.10	0.00	0.10	ACRE	0.00	\$14,285.70	\$0.00		
		0001	0510	8061016	SEDIMENT REMOVAL	5.00	0.00	5.00	CUYD	0.00	\$35.71	\$0.00		
		0001	0520	8061019	SILT FENCE	496.00	0.00	496.00	LF	0.00	\$2.81	\$0.00		
		0001	0530	8064133	TYPE 1C EROSION CONTROL BLANKET	269.00	0.00	269.00	SQYD	0.00	\$6.38	\$0.00		
		0010	0540	6061060	MGS GUARDRAIL	450.00	0.00	450.00	LF	450.00	\$31.50	\$14,175.00		
		0010	0550	6061080	MGS END ANCHOR	1.00	0.00	1.00	EA	1.00	\$1,150.00	\$1,150.00		
		0010	0560	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	18.00	0.00	18.00	EA	18.00	\$2,750.00	\$49,500.00		
		0010	0570	6066640	GUARDRAIL DELINEATOR,WHITE	276.00	0.00	276.00	EA	287.00	\$11.50	\$3,300.50		
		0010	0580	6066641A	GUARDRAIL DELINEATOR, YELLOW	48.00	0.00	48.00	EA	49.00	\$11.50	\$563.50		
		0010	0590	6066642	GUARDRAIL DELINEATOR,WHITE/RED	9.00	0.00	9.00	EA	9.00	\$16.50	\$148.50		
		0010	0600	6066647A	GUARDRAIL DELINEATOR, YELLOW/RED	2.00	0.00	2.00	EA	2.00	\$16.50	\$33.00		
		0001	5001	9024975	VIDEO DETECTION SYSTEM	0.00	2.00	2.00	EA	0.00	\$11,378.33	\$0.00		
		<b>Project J4I3332 - Total Value Posted to Date as of Report Generated Date</b>												<b>\$5,592,041.24</b>
		<b>211119-C04 Overall - Total Value Posted to Date as of Report Generated Date</b>												<b>\$5,592,041.24</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on November 4, 2022

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J413332

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0010	2022010	REMOVAL OF IMPROVEMENTS	10/31/22	11/2/22	1.00	LS	Southbound I-49	9.457		9.554		With the removal of the guardrail and A2 shoulder under MO 58 on southbound I-49, Collins and Hermann and Geromini have completed the removals.
0040	2153000	SHAPING SLOPES, CLASS III	10/31/22	11/2/22	1.00	100F	Southbound I-49	9.457		9.554		With the shaping slope under MO 58, Collins and Hermann have completed the shaping slope.
0050	3105002	GRAVEL (A) OR CRUSHED STONE (B)	10/27/22	11/2/22	1,131.00	TONS	Various: ramps at Route C/J and MO 58					Payment for gravel/crushed rock installation at the ramps for MO 58 and Route C/J.
0070	4011209	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	10/17/22	11/1/22	985.23	TONS	NB I-49 Outside Shoulder	167.835	N/A	170.522	N/A	
			11/1/22	1,035.53	TONS	SB I-49 Outside Shoulder	8.962	N/A	11.669	N/A		
			10/18/22	11/1/22	830.67	TONS	SB I-49 Outside Shoulder	11.887	N/A	16.182	N/A	
			10/27/22	11/1/22	993.23	TONS	SB I-49 Outside Shoulder	12.676	N/A	14.703	N/A	
			10/28/22	11/1/22	570.41	TONS	NB I-49 Outside Shoulder	170.522	N/A	171.693	N/A	
0080	4030009	ASPH. CONC. MIXTURE PG 76-22 (SP095BSM)	10/29/22	11/1/22	409.46	TONS	NB I-49 Outside Shoulder	171.693	N/A		N/A	
			10/19/22	11/1/22	823.24	TONS	NB I-49 Lane 2	170.569	N/A	171.777	N/A	
			10/20/22	11/1/22	186.62	TONS	SB Entrance Ramp at C/J	N/A	N/A	N/A	N/A	
			11/1/22	517.74	TONS	SB I-49 Lane 2	14.281	N/A	14.893	N/A		
			11/1/22	741.65	TONS	NB I-49 Lane 2	171.777	N/A	172.737	N/A		
			10/25/22	11/1/22	88.01	TONS	SB I-49 Entrance Ramp at C/J	N/A	N/A	N/A	N/A	
			11/1/22	272.47	TONS	NB Exit Ramp at C/J	N/A	N/A	N/A	N/A		
			11/1/22	276.62	TONS	SB I-49 Exit Ramp at C/J	N/A	N/A	N/A	N/A		
			11/1/22	407.76	TONS	NB I-49 Entrance Ramp at C/J	N/A	N/A	N/A	N/A		
			11/1/22	673.38	TONS	NB I-49 Lane 2	172.737	N/A	173.688	N/A		
			10/26/22	11/1/22	210.70	TONS	NB Exit Ramp at Commercial St.	N/A	N/A	N/A	N/A	
			11/1/22	361.27	TONS	SB Entrance Ramp at Commercial St.	N/A	N/A	N/A	N/A		
			10/27/22	11/1/22	113.74	TONS	NB Decel Lane at 163rd St.	N/A	N/A	N/A	N/A	
			11/1/22	647.37	TONS	NB I-49 Lane 2	174.794	N/A	175.517	N/A		
			10/28/22	11/1/22	600.26	TONS	NB I-49 Lane 1	174.829	N/A	175.517	N/A	
10/29/22	11/1/22	405.18	TONS	SB Accel Lane at 163rd St. and SB Entrance Ramp at Rte 58	N/A	N/A	N/A	N/A				
0120	4071005	TACK COAT	10/17/22	11/1/22	958.00	GAL	NB I-49 Outside Shoulder	167.835	N/A	170.522	N/A	
			11/1/22	1,060.00	GAL	SB I-49 Outside Shoulder	8.962	N/A	11.669	N/A		
			10/18/22	11/1/22	964.00	GAL	SB I-49 Outside Shoulder	11.887	N/A	16.182	N/A	
			10/19/22	11/1/22	964.00	GAL	NB I-49 Lane 2	170.569	N/A	171.777	N/A	
			10/20/22	11/1/22	958.00	GAL	NB I-49 Lane 2	171.777	N/A	172.737	N/A	
			11/1/22	964.00	GAL	SB I-49 Lane 2 & SB Entrance Ramp at C/J	14.281	N/A	14.893	N/A		
			10/25/22	11/1/22	671.00	GAL	NB I-49 Lane 2	172.737	N/A	173.688	N/A	
			11/1/22	1,005.68	GAL	Ramps at I-49 and C/J	N/A	N/A	N/A	N/A		
			10/26/22	11/1/22	660.00	GAL	SB Entrance Ramp & NB Exit Ramp at Commercial St.	N/A	N/A	N/A	N/A	
			10/27/22	11/1/22	862.00	GAL	NB I-49 Lane 2 & Decel Lane at 163rd St.	174.794	N/A	175.517	N/A	
			11/1/22	868.00	GAL	SB I-49 Outside Shoulder	12.676	N/A	14.703	N/A		
			10/28/22	11/1/22	868.00	GAL	NB I-49 Outside Shoulder	170.522	N/A	171.693	N/A	
			10/29/22	11/1/22	348.00	GAL	NB I-49 Outside Shoulder	171.693	N/A		N/A	
			11/1/22	575.00	GAL	SB Accel Lane at 163rd St. and SB Entrance Ramp at Rte 58	N/A	N/A	N/A	N/A		
			0460	6221001	COLDMILLING BIT. PAVT FOR REM OF SURF.	10/17/22	11/1/22	8,943.11	SOYD	SB I-49 Outside Shoulder	8.962	N/A
11/1/22	10,666.67	SOYD				NB I-49 Outside Shoulder	167.835	N/A	170.522	N/A		
10/18/22	11/1/22	8,227.00				SOYD	SB I-49 Outside Shoulder	11.887	N/A	16.182	N/A	
10/19/22	11/1/22	9,333.00				SOYD		170.596	N/A	171.777	N/A	
10/20/22	11/1/22	2,634.00				SOYD	SB Entrance Ramp at C/J	N/A	N/A	N/A	N/A	
11/1/22	6,050.00	SOYD				SB I-49 Lane 2	14.281	N/A	14.893	N/A		
11/1/22	7,600.00	SOYD				NB I-49 Lane 2	171.777	N/A	172.737	N/A		
10/25/22	11/1/22	7,778.00				SOYD	NB I-49 Lane 2	172.737	N/A	173.688	N/A	
10/26/22	11/1/22	2,723.00				SOYD	NB Exit Ramp at Commercial St.	N/A	N/A	N/A	N/A	
11/1/22	4,192.00	SOYD				SB Entrance Ramp at Commercial St.	N/A	N/A	N/A	N/A		
10/27/22	11/1/22	1,413.00				SOYD	NB Decel Lane at 163rd St.	N/A	N/A	N/A	N/A	
11/1/22	5,988.00	SOYD	NB I-49 Lane 2	174.794	N/A	175.517	N/A					
11/1/22	9,541.00	SOYD	SB I-49 Outside Shoulder	12.676	N/A	14.703	N/A					
0540	6061060	MGS GUARDRAIL	10/31/22	11/2/22	450.00	LF	Southbound I-49	9.457		9.554		
0550	6061080	MGS END ANCHOR	10/31/22	11/2/22	1.00	EA	Southbound I-49		9.457	9.554		
0560	60663014	TYPE A CRASHWORTHY END TERMINAL (MASH)	10/17/22	11/2/22	3.00	EA	Runs 8, 9, and 11					Runs 8, 9, and 11.
			10/18/22	11/2/22	2.00	EA	Runs 3 and 4					Runs 3 and 4.
			10/19/22	11/2/22	3.00	EA	Runs 5, 7, and 12					Runs 5, 7, and 12.
			10/20/22	11/2/22	4.00	EA	Runs 10, 13, 14, and 15					Runs 10, 13, 14, and 15.
			10/24/22	11/2/22	3.00	EA	Runs 2, 6, and 16					Runs 2, 6, and 16.
			10/25/22	11/2/22	2.00	EA	Runs 17 and 18					
0570	6066640	GUARDRAIL DELINEATOR, WHITE	10/31/22	11/2/22	1.00	EA	Southbound I-49	9.457		9.554		
			10/17/22	11/2/22	44.00	EA	Various					Various locations.
			10/18/22	11/2/22	6.00	EA	Various	21.441				Various Locations.
			10/19/22	11/2/22	24.00	EA	Various					Various locations.
			10/20/22	11/2/22	6.00	EA	Various	153.524				Various locations
			10/25/22	11/2/22	94.00	EA	Various					Installation of various delineators.
0580	6066641A	GUARDRAIL DELINEATOR, YELLOW	10/26/22	11/2/22	113.00	EA	Various					Installation of various delineators.
			10/19/22	11/2/22	6.00	EA	Various	24.858				Various locations.
			10/25/22	11/2/22	26.00	EA	Various					Installation of various delineators.
0590	6066642	GUARDRAIL DELINEATOR, WHITE/RED	10/26/22	11/2/22	17.00	EA	Various					Installation of various delineators.
			10/25/22	11/2/22	1.00	EA	Various					Installation of various delineators.
0600	6066647A	GUARDRAIL DELINEATOR, YELLOW/RED	10/26/22	11/2/22	8.00	EA	Various					Installation of various delineators.
			10/25/22	11/2/22	2.00	EA	Various					Installation of various delineators.



The information below this line are details for Construction Signs (if applicable).

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post				
J413332	0260	August 15, 2022	492	WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		11.537	SB I-49	1.00	16.00			16.00				
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		15.110	SB I-49	1.00	16.00			16.00				
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		9.584	SB I-49	1.00	16.00			16.00				
				CONST-5 96x48 32.00 POINT OF PRESENCE		8.443	SB I-49	1.00	32.00			32.00				
				CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		8.388	SB I-49	2.00	12.00			24.00				
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		8.385	SB I-49	1.00	16.00			16.00				
				GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		8.194	SB I-49	2.00	10.00			20.00				
				CONST-7 72x36 18.00 RATE OUR WORK ZONE		7.889	SB I-49	1.00	18.00			18.00				
				GO20-2 48x24 8.00 END ROAD WORK		27.456	SB I-49	2.00	8.00			16.00				
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		26.538	SB I-49	1.00	16.00			16.00				
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		25.199	SB I-49	1.00	16.00			16.00				
				CONST-7 72x36 18.00 RATE OUR WORK ZONE		156.814	NB I-49	1.00	18.00			18.00				
				GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		156.917	NB I-49	2.00	10.00			20.00				
				CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		157.011	NB I-49	2.00	12.00			24.00				
				CONST-5 96x48 32.00 POINT OF PRESENCE		157.118	NB I-49	1.00	32.00			32.00				
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		157.547	NB I-49	1.00	16.00			16.00				
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		158.900	NB I-49	1.00	16.00			16.00				
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		16.568	SB I-49	1.00	16.00			16.00				
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		160.108	NB I-49	1.00	16.00			16.00				
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		160.789	NB I-49	1.00	16.00			16.00				
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		167.519	NB I-49	1.00	16.00			16.00				
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		168.969	NB I-49	1.00	16.00			16.00				
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		172.541	NB I-49	1.00	16.00			16.00				
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		174.457	NB I-49	1.00	16.00			16.00				
				GO20-2 48x24 8.00 END ROAD WORK		175.723	NB I-49	2.00	8.00			16.00				
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		23.313	SB I-49	1.00	16.00			16.00				
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		23.863	SB I-49	1.00	16.00			16.00				
				August 23, 2022	334			WO4-1aR 48x48 16.00 MERGE (ARROW SYMBOL)	Various	NB & SB I-49	1.00	16.00				16.00
								WO4-1aL 48x48 16.00 MERGE (ARROW SYMBOL)	Various	NB & SB I-49	1.00	16.00			16.00	
								WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD	Various	NB & SB I-49	4.00	16.00			64.00	
								R2-1 36x48 12.00 SPEED LIMIT XX	Various	NB & SB I-49	4.00	12.00			48.00	
								WO20-5 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED AHEAD	Various	NB & SB I-49	4.00	16.00			64.00	
								WO20-6a 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED	Various	NB & SB I-49	2.00	16.00			32.00	
								WO3-2 48x48 16.00 YIELD AHEAD (SYMBOL)	Various	NB & SB I-49	2.00	16.00			32.00	
								EO5-1 36x48 12.00 GORE EXIT	Various	NB & SB I-49	2.00	12.00			24.00	
								R1-2 48 TRI 6.93 YIELD	Various	NB & SB I-49	2.00	6.93			13.86	
								GO20-5aP 36x24 6.00 WORK ZONE (PLAQUE)	Various	NB & SB I-49	4.00	6.00			24.00	
				0260 - Total												825.86



## Line Item Adjustments by Estimate

Nov 4, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks							
J413332	0070	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Material		6	Nov 2, 2022	SYSTEM	\$584,976.83	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user reills1 overriding Payment Estimate Exception 1 on the current Payment Estimate.							
					6	Nov 2, 2022	SYSTEM	(\$584,976.83)								
			<b>- Total</b>								<b>\$0.00</b>					
			<b>Material - Total</b>								<b>\$0.00</b>					
			Other Item Adjustment	ACAD	5	Oct 18, 2022	reills1	\$38,840.47	Payment for AC Adjustment for Oct-22 First Period.							
					5	Oct 18, 2022	reills1	\$21,516.76	Payment for AC Adjustment for Sep-22 Second Period.							
					6	Nov 2, 2022	reills1	\$36,528.33	Payment for AC Adjustment for Oct-22 second period.							
					<b>ACAD - Total</b>								<b>\$96,885.56</b>			
					6	Nov 2, 2022	reills1	(\$50,000.00)	Withholding of partial payment for lack of entered QC testing, resulting in a material discrepancy.							
			<b>OTHR - Total</b>								<b>(\$50,000.00)</b>					
			<b>Other Item Adjustment - Total</b>								<b>\$46,885.56</b>					
			Price FUEL		5	Oct 18, 2022	SYSTEM	\$13,334.10	Reference Item Price Adjustment Index Adjustment Type applied is FUEL							
					6	Nov 2, 2022	SYSTEM	\$14,255.52	Reference Item Price Adjustment Index Adjustment Type applied is FUEL							
			<b>- Total</b>								<b>\$27,589.62</b>					
			<b>Price FUEL - Total</b>								<b>\$27,589.62</b>					
			<b>0070 - Total</b>								<b>\$74,475.18</b>					
			0080	ASPH. CONC. MIXTURE PG 76-22 (SP095BSM)	Material		3	Sep 16, 2022	SYSTEM	\$904,039.13	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user reills1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
							3	Sep 16, 2022	SYSTEM	(\$904,039.13)						
							4	Oct 4, 2022	SYSTEM	\$2,439,744.48	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user reills1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
							4	Oct 3, 2022	SYSTEM	(\$2,439,744.48)						
							5	Oct 18, 2022	SYSTEM	\$3,314,610.68	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user reills1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
							5	Oct 18, 2022	SYSTEM	(\$3,314,610.68)						
							6	Nov 2, 2022	SYSTEM	\$3,890,783.67	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user reills1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
							6	Nov 2, 2022	SYSTEM	(\$3,890,783.67)						
							<b>- Total</b>								<b>\$0.00</b>	
							<b>Material - Total</b>								<b>\$0.00</b>	
							Other Item Adjustment	ACAD	3	Sep 16, 2022	reills1	\$164,618.90	Payment for AC Adjustment. 09-07-22: \$15,586.42 09-08-22: \$19,316.72 09-09-22: \$30,783.09 09-11-22: \$21,487.86 09-12-22: \$21,935.65 09-13-22: \$25,919.37 09-14-22: \$29,589.80			
4	Oct 4, 2022	reills1							\$264,904.24	Payment for AC Adjustment for Sept-22 second period.						
4	Oct 4, 2022	reills1							\$14,736.43	Payment for AC Adjustment. Remainder to be paid for Sept-22 first period.						
5	Oct 18, 2022	reills1							\$159,306.72	Payment for AC Adjustment for Oct-22 First Period.						
6	Nov 2, 2022	reills1							\$70,009.10	Payment for AC Adjustment for Oct-22 second period for mainline.						
6	Nov 2, 2022	reills1	\$29,827.29	Payment for AC Adjustment for Oct-22 second period on ramps.												



## Line Item Adjustments by Estimate

Nov 4, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J413332	0080	ASPH. CONC. MIXTURE PG 76-22 (SP095BSM)	Other Item Adjustment	<b>ACAD - Total</b>						<b>\$703,402.68</b>				
				OTHR	3	Sep 16, 2022	reills1	\$4,723.88	IC Payment. Tracked using the following document: <a href="https://partner.modot.mo.gov/sites/cm/IntellComp">https://partner.modot.mo.gov/sites/cm/IntellComp</a> 09-07-22: \$386.40 09-08-22: \$314.70 09-09-22: \$825.00 09-11-22: \$566.70 09-12-22: \$556.65 09-13-22: \$863.85 09-14-22: \$1,210.58					
					3	Sep 16, 2022	reills1	\$1,008.00	PMTP Payment. Tracked using the following document: <a href="https://partner.modot.mo.gov/sites/cm/IntellComp">https://partner.modot.mo.gov/sites/cm/IntellComp</a> 09-07-22: \$42.00 09-08-22: \$28.00 09-09-22: \$0.00 09-11-22: \$70.00 09-12-22: \$112.00 09-13-22: \$371.00 09-14-22: \$385.00					
					4	Oct 4, 2022	reills1	(\$4,723.88)	Removal of previous payment in estimate 003 for IC. IC will be paid on estimate 006 as has been requested by the ICIR Summary sheet.					
					4	Oct 4, 2022	reills1	(\$1,008.00)	Removal of previous payment in estimate 003 for PMTP. PMTP will be paid on estimate 006 as has been requested by the ICIR Summary sheet.					
				<b>OTHR - Total</b>						<b>\$0.00</b>				
				<b>Other Item Adjustment - Total</b>						<b>\$703,402.68</b>				
				Price FUEL		3	Sep 16, 2022	SYSTEM	\$55,361.97	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
						4	Oct 3, 2022	SYSTEM	\$94,044.25	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
						5	Oct 18, 2022	SYSTEM	\$28,382.24	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
						6	Nov 2, 2022	SYSTEM	\$18,692.11	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
				<b>- Total</b>						<b>\$196,480.57</b>				
				<b>Price FUEL - Total</b>						<b>\$196,480.57</b>				
				<b>0080 - Total</b>						<b>\$899,883.25</b>				
				0120	TACK COAT	Material		3	Sep 16, 2022	SYSTEM	(\$24,000.00)			
							<b>- Total</b>						<b>(\$24,000.00)</b>	
							<b>Material - Total</b>						<b>(\$24,000.00)</b>	
							MaterialCredit		4	Oct 3, 2022	SYSTEM	\$24,000.00		
							<b>- Total</b>						<b>\$24,000.00</b>	
				<b>MaterialCredit - Total</b>						<b>\$24,000.00</b>				
				<b>0120 - Total</b>						<b>\$0.00</b>				
				0190	FURN & PLACE CONC MATL FOR FULL DEPTH	Material		2	Sep 2, 2022	SYSTEM	\$218,825.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user reills1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
								2	Sep 2, 2022	SYSTEM	(\$218,825.00)			
								3	Sep 16, 2022	SYSTEM	(\$276,270.00)			
								4	Oct 4, 2022	SYSTEM	\$276,270.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user reills1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
	4	Oct 3, 2022	SYSTEM				(\$276,270.00)							
	5	Oct 18, 2022	SYSTEM				\$276,270.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user reills1 overriding Payment Estimate Exception 2 on the current Payment Estimate.						
	5	Oct 18, 2022	SYSTEM				(\$276,270.00)							
<b>- Total</b>									<b>(\$276,270.00)</b>					
<b>Material - Total</b>									<b>(\$276,270.00)</b>					
MaterialCredit		4	Oct 3, 2022				SYSTEM	\$276,270.00						



## Line Item Adjustments by Estimate

Nov 4, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J413332	0190	FURN & PLACE CONC MATL FOR FULL DEPTH	MaterialCredit	<b>- Total</b>					\$276,270.00		
			<b>MaterialCredit - Total</b>							\$276,270.00	
			Other Item Adjustment	MDPA	4	Oct 4, 2022	reills1		(\$50,000.00)	Withholding of partial payment due to missing T85 PCC testing results, resulting in material discrepancy.	
			<b>MDPA - Total</b>							(\$50,000.00)	
				OTHR	6	Nov 2, 2022	reills1		\$50,000.00	Payment of withholdings for missing T85 PCC testing. The previous withholding was done on Estimate 0004.	
			<b>OTHR - Total</b>							\$50,000.00	
			<b>Other Item Adjustment - Total</b>							\$0.00	
			Overrun	Overrun	3	Sep 16, 2022	SYSTEM		(\$7,470.00)		
			<b>Overrun - Total</b>							(\$7,470.00)	
			<b>Overrun - Total</b>							(\$7,470.00)	
	<b>0190 - Total</b>							(\$7,470.00)			
	0280	CHANNELIZER (TRIM LINE)	Material		2	Sep 2, 2022	SYSTEM		(\$3,200.00)		
			<b>- Total</b>							(\$3,200.00)	
			<b>Material - Total</b>							(\$3,200.00)	
			MaterialCredit		3	Sep 16, 2022	SYSTEM		\$3,200.00		
			<b>MaterialCredit - Total</b>							\$3,200.00	
	<b>0280 - Total</b>							\$0.00			
	0320	SEQUENTIAL FLASHING WARNING LIGHT	Material		2	Sep 2, 2022	SYSTEM		(\$2,000.00)		
					3	Sep 16, 2022	SYSTEM		\$2,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user reills1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
					3	Sep 16, 2022	SYSTEM		(\$2,000.00)		
			<b>- Total</b>							(\$2,000.00)	
			<b>Material - Total</b>							(\$2,000.00)	
			MaterialCredit		3	Sep 16, 2022	SYSTEM		\$2,000.00		
	<b>MaterialCredit - Total</b>							\$2,000.00			
	<b>0320 - Total</b>							\$0.00			
0540	MGS GUARDRAIL	Construction Stockpile		6	Nov 2, 2022	SYSTEM		(\$1,036.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
		<b>- Total</b>							(\$1,036.00)		
		<b>Construction Stockpile - Total</b>							(\$1,036.00)		
		Construction Stockpile STMI		1	May 17, 2022	SYSTEM		\$1,036.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
		<b>Construction Stockpile STMI - Total</b>							\$1,036.00		
<b>0540 - Total</b>							\$0.00				
0550	MGS END ANCHOR	Construction Stockpile		6	Nov 2, 2022	SYSTEM		(\$842.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
		<b>- Total</b>							(\$842.00)		
		<b>Construction Stockpile - Total</b>							(\$842.00)		
		Construction Stockpile STMI		1	May 17, 2022	SYSTEM		\$842.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
		<b>Construction Stockpile STMI - Total</b>							\$842.00		
<b>0550 - Total</b>							\$0.00				
0560	TYPE A CRASHWORTHY END TERMINAL	Construction Stockpile		6	Nov 2, 2022	SYSTEM		(\$34,200.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		



## Line Item Adjustments by Estimate

Nov 4, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J413332	0560	(MASH)	Construction Stockpile	<b>- Total</b>					(\$34,200.00)		
			<b>Construction Stockpile - Total</b>							(\$34,200.00)	
			Construction Stockpile STMI		1	May 17, 2022	SYSTEM		\$34,200.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
			<b>- Total</b>							\$34,200.00	
			<b>Construction Stockpile STMI - Total</b>							\$34,200.00	
	<b>0560 - Total</b>								\$0.00		
	0570	GUARDRAIL DELINEATOR, WHITE	Overrun	Overrun	6	Nov 2, 2022	SYSTEM		(\$126.50)		
			<b>Overrun - Total</b>							(\$126.50)	
			<b>Overrun - Total</b>							(\$126.50)	
	<b>0570 - Total</b>								(\$126.50)		
	0580	GUARDRAIL DELINEATOR, YELLOW	Overrun	Overrun	6	Nov 2, 2022	SYSTEM		(\$11.50)		
			<b>Overrun - Total</b>							(\$11.50)	
			<b>Overrun - Total</b>							(\$11.50)	
	<b>0580 - Total</b>								(\$11.50)		
	<b>J413332 - Total</b>								\$966,750.43		
<b>Overall - Total</b>								\$966,750.43			