



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on October 19, 2022

Pay Estimate Created Date: October 17, 2022

Progress Estimate Number 12	Contract ID 211119-C05 Prime Contractor Ideker, Inc.	Pay Period Start October 1, 2022 Pay Period End October 15, 2022	Original Contract Amount \$7,952,654.65 Net Change Order Amount \$1,710.53 Current Contract Amount \$7,954,365.18
---------------------------------------	---	---	--

Approval Date		By User
October 17, 2022	Generated and Approved (and should be considered Draft) at the Project Office Level by	woodwj1
October 17, 2022	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	karlic1
October 18, 2022	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 4, 2022	November 4, 2022		2.03%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	December 1, 2021	December 1, 2021	
Letting Date	November 19, 2021	November 19, 2021	
Notice to Proceed Date	January 31, 2022	January 31, 2022	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 12

	This Estimate	Previous	To Date
211119-C05			
Total Posted Items Pay	\$0.00	\$161,290.73	\$161,290.73
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$161,290.73	\$161,290.73
Contract Total Payable This Estimate:	\$0.00		

Items Paid This Estimate Period

No Data Available

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on October 19, 2022

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J413333	I 435-1(331)	Coldmill and resurface	435	PLATTE	from Platte County line to I-29

Totals by Job Numbers

Job Number	Totals		
	This Estimate	Previous	To Date
J413333	Posted Item Pay	\$0.00	\$161,290.73
	Gross Item Adjustments	\$0.00	\$0.00
	Gross Item Pay	\$0.00	\$161,290.73
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on October 19, 2022

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 19, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
211119-C05	J4I3333	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$825.00	\$0.00
		0001	0020	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	21,517.00	0.00	21,517.00	TONS	0.00	\$65.21	\$0.00
		0001	0030	4011213	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-3)	226.00	0.00	226.00	TONS	0.00	\$166.48	\$0.00
		0001	0040	4030132	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125BSM MIX)	50,535.00	0.00	50,535.00	TONS	0.00	\$85.32	\$0.00
		0001	0050	4071005	TACK COAT	19,047.00	0.00	19,047.00	GAL	0.00	\$2.50	\$0.00
		0001	0060	4079912	MISC.Polymer Modified Emulsion Membrane	87,735.00	0.00	87,735.00	GAL	0.00	\$2.50	\$0.00
		0001	0070	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	1.00	0.00	1.00	EA	0.00	\$2,500.00	\$0.00
		0001	0080	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	344.00	35.20	379.20	SQYD	379.20	\$312.65	\$118,556.88
		0001	0090	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	344.00	-344.00	0.00	SQYD	0.00	\$8.00	\$0.00
		0001	0100	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	344.00	-344.00	0.00	SQYD	0.00	\$14.00	\$0.00
		0001	0110	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	1,368.00	350.00	1,718.00	LF	1,718.00	\$1.45	\$2,491.10
		0001	0120	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	948.00	3.00	951.00	EA	951.00	\$5.25	\$4,992.75
		0001	0130	6133020	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	53.00	0.00	53.00	TONS	0.00	\$386.16	\$0.00
		0001	0140	6133021	REMOVAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	320.00	0.00	320.00	SQYD	0.00	\$205.41	\$0.00
		0001	0150	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	4.00	0.00	4.00	EA	4.00	\$4,500.00	\$18,000.00
		0001	0160	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	4.00	0.00	4.00	EA	0.00	\$1,300.00	\$0.00
		0001	0170	6169901	MISC.TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.25	\$5,000.00	\$1,250.00
		0001	0180	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$619,041.39	\$0.00
		0001	0190	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	192.00	0.00	192.00	LF	0.00	\$0.25	\$0.00
		0001	0200	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	2.00	0.00	2.00	EA	0.00	\$350.00	\$0.00
		0001	0210	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	176,453.00	0.00	176,453.00	LF	0.00	\$0.25	\$0.00
		0001	0220	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	141,832.00	0.00	141,832.00	LF	0.00	\$0.25	\$0.00
		0001	0230	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	9,766.00	0.00	9,766.00	LF	0.00	\$0.50	\$0.00
		0001	0240	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	653,694.00	0.00	653,694.00	SQYD	0.00	\$1.41	\$0.00
		0001	0250	6221003	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (GREATER THAN 3 IN. THICK)	271.00	0.00	271.00	SQYD	0.00	\$107.02	\$0.00
		0001	0260	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	2,192.00	0.00	2,192.00	STA	0.00	\$9.26	\$0.00
		0010	0270	6061060	MGS GUARDRAIL	475.00	-75.00	400.00	LF	400.00	\$30.00	\$12,000.00
		0010	0280	6061080	MGS END ANCHOR	1.00	0.00	1.00	EA	1.00	\$1,175.00	\$1,175.00
		0010	0290	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	1.00	0.00	1.00	EA	1.00	\$2,825.00	\$2,825.00
		Project J4I3333 - Total Value Posted to Date as of Report Generated Date										
211119-C05 Overall - Total Value Posted to Date as of Report Generated Date											\$161,290.73	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on October 19, 2022

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Oct 19, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J413333	0080	FURN & PLACE CONC MATL FOR FULL DEPTH	Material		1	May 3, 2022	SYSTEM	\$118,556.88	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user woodwj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					1	May 3, 2022	SYSTEM	(\$118,556.88)				
					2	May 16, 2022	SYSTEM	\$118,556.88	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user woodwj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					2	May 16, 2022	SYSTEM	(\$118,556.88)				
			- Total								\$0.00	
			Material - Total								\$0.00	
			Overrun	Overrun	1	May 3, 2022	woodwj1	(\$11,005.28)	Manual adjustment removing overrun quantity. This will be returned when the overrun is resolved on a change order or the material exceptions are resolved.			
					1	May 3, 2022	SYSTEM	\$11,005.28	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) overriding Payment Estimate Exception 7 on the current Payment Estimate. Material Insufficiency Quantity 379.200; Overrun Quantity Balance 35.20.			
					1	May 3, 2022	SYSTEM	(\$11,005.28)				
					2	May 16, 2022	woodwj1	\$11,005.28	Returning manual adjustment now that the Overrun has been resolved on CO 0001			
					Overrun - Total							
			Overrun - Total								\$0.00	
			0080 - Total								\$0.00	
			0110	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR	Overrun	Overrun	1	May 3, 2022	SYSTEM	(\$507.50)		
							2	May 16, 2022	SYSTEM	\$507.50	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1.45000 - 1.45000, 'is applied (if non-zero).	
							Overrun - Total					
			Overrun - Total								\$0.00	
			0110 - Total								\$0.00	
			0120	DOWEL BAR (DRILLING, FURNISHING AND INST	Material		1	May 3, 2022	SYSTEM	\$4,992.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user woodwj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
							1	May 3, 2022	SYSTEM	(\$4,992.75)		
2	May 16, 2022	SYSTEM					\$4,992.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user woodwj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
2	May 16, 2022	SYSTEM					(\$4,992.75)					
3	Jun 1, 2022	SYSTEM					\$4,992.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user woodwj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
3	Jun 1, 2022	SYSTEM					(\$4,992.75)					
4	Jun 16, 2022	SYSTEM					\$4,992.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user woodwj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.				
4	Jun 16, 2022	SYSTEM					(\$4,992.75)					
5	Jun 30, 2022	SYSTEM					\$4,992.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user woodwj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.				
5	Jun 30, 2022	SYSTEM					(\$4,992.75)					
6	Jul 18, 2022	SYSTEM					\$4,992.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user woodwj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.				
6	Jul 18, 2022	SYSTEM					(\$4,992.75)					
7	Aug 2, 2022	SYSTEM					\$4,992.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user woodwj1 overriding Payment				



Line Item Adjustments by Estimate

Oct 19, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks							
J413333	0120	DOWEL BAR (DRILLING, FURNISHING AND INST	Material						Estimate Exception 6 on the current Payment Estimate.							
					7	Aug 2, 2022	SYSTEM	(\$4,992.75)								
					8	Aug 16, 2022	SYSTEM	\$4,992.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user woodwj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.							
					8	Aug 16, 2022	SYSTEM	(\$4,992.75)								
					- Total								\$0.00			
					Material - Total								\$0.00			
					Overrun	Overrun	1	May 3, 2022	woodwj1	(\$15.75)	Manual adjustment removing overrun quantity. This will be returned when the overrun is resolved on a change order or the material exceptions are resolved.					
							1	May 3, 2022	SYSTEM	\$15.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) overriding Payment Estimate Exception 9 on the current Payment Estimate. Material Insufficiency Quantity 951.000; Overrun Quantity Balance 3.00.					
							1	May 3, 2022	SYSTEM	(\$15.75)						
							2	May 16, 2022	woodwj1	\$15.75	Returning manual adjustment now that the Overrun has been resolved on CO 0001					
					Overrun - Total								\$0.00			
					Overrun - Total								\$0.00			
					0120 - Total								\$0.00			
					0150		CMS W/O COMMUNICATION INTERFACE, CONT F/	Material		1	May 3, 2022	SYSTEM	\$18,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user woodwj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.		
												1	May 3, 2022	SYSTEM	(\$18,000.00)	
												2	May 16, 2022	SYSTEM	\$18,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user woodwj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
												2	May 16, 2022	SYSTEM	(\$18,000.00)	
												3	Jun 1, 2022	SYSTEM	\$18,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user woodwj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
												3	Jun 1, 2022	SYSTEM	(\$18,000.00)	
												4	Jun 16, 2022	SYSTEM	\$18,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user woodwj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
		4	Jun 16, 2022	SYSTEM						(\$18,000.00)						
		5	Jun 30, 2022	SYSTEM						\$18,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user woodwj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
		5	Jun 30, 2022	SYSTEM						(\$18,000.00)						
		6	Jul 18, 2022	SYSTEM						\$18,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user woodwj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
		6	Jul 18, 2022	SYSTEM						(\$18,000.00)						
		7	Aug 2, 2022	SYSTEM						\$18,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user woodwj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
		7	Aug 2, 2022	SYSTEM						(\$18,000.00)						
- Total										\$0.00						
Material - Total								\$0.00								
0150 - Total								\$0.00								
0170		MISC.	Material		1	May 3, 2022	SYSTEM	\$1,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user woodwj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.							



Line Item Adjustments by Estimate

Oct 19, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J413333	0170	MISC.	Material		1	May 3, 2022	SYSTEM	(\$1,250.00)						
					2	May 16, 2022	SYSTEM	\$1,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user woodwj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					2	May 16, 2022	SYSTEM	(\$1,250.00)						
					3	Jun 1, 2022	SYSTEM	\$1,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user woodwj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					3	Jun 1, 2022	SYSTEM	(\$1,250.00)						
					4	Jun 16, 2022	SYSTEM	\$1,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user woodwj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					4	Jun 16, 2022	SYSTEM	(\$1,250.00)						
					5	Jun 30, 2022	SYSTEM	\$1,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user woodwj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					5	Jun 30, 2022	SYSTEM	(\$1,250.00)						
					6	Jul 18, 2022	SYSTEM	\$1,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user woodwj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					6	Jul 18, 2022	SYSTEM	(\$1,250.00)						
					7	Aug 2, 2022	SYSTEM	\$1,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user woodwj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					7	Aug 2, 2022	SYSTEM	(\$1,250.00)						
		- Total							\$0.00					
		Material - Total							\$0.00					
		0170 - Total							\$0.00					
	0270	MGS GUARDRAIL		Construction Stockpile		4	Jun 16, 2022	SYSTEM	(\$9,842.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
						- Total							(\$9,842.00)	
						Construction Stockpile - Total							(\$9,842.00)	
					Construction Stockpile STMA		1	May 3, 2022	SYSTEM	\$9,842.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
						- Total							\$9,842.00	
						Construction Stockpile STMA - Total							\$9,842.00	
Material			4	Jun 16, 2022	SYSTEM	\$12,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user woodwj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.							
			4	Jun 16, 2022	SYSTEM	(\$12,000.00)								
			5	Jun 30, 2022	SYSTEM	\$12,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user woodwj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.							
			5	Jun 30, 2022	SYSTEM	(\$12,000.00)								
			6	Jul 18, 2022	SYSTEM	\$12,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user woodwj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.							
			6	Jul 18, 2022	SYSTEM	(\$12,000.00)								
			7	Aug 2, 2022	SYSTEM	\$12,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user woodwj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.							
	7	Aug 2, 2022	SYSTEM	(\$12,000.00)										
	8	Aug 16, 2022	SYSTEM	\$12,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user woodwj1 overriding Payment									



Line Item Adjustments by Estimate

Oct 19, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J413333	0270	MGS GUARDRAIL	Material		8	Aug 16, 2022	SYSTEM	(\$12,000.00)	Estimate Exception 1 on the current Payment Estimate.	
					- Total		\$0.00			
					Material - Total		\$0.00			
	0270 - Total		\$0.00							
	0280	MGS END ANCHOR	Construction Stockpile		4	Jun 16, 2022	SYSTEM	(\$842.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					- Total		(\$842.00)			
					Construction Stockpile - Total		(\$842.00)			
		Construction Stockpile STMA		1	May 3, 2022	SYSTEM	\$842.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total		\$842.00				
				Construction Stockpile STMA - Total		\$842.00				
		Material				4	Jun 16, 2022	SYSTEM	\$1,175.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user woodwj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
						4	Jun 16, 2022	SYSTEM	(\$1,175.00)	
						5	Jun 30, 2022	SYSTEM	\$1,175.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user woodwj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
						5	Jun 30, 2022	SYSTEM	(\$1,175.00)	
						6	Jul 18, 2022	SYSTEM	\$1,175.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user woodwj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
						6	Jul 18, 2022	SYSTEM	(\$1,175.00)	
						7	Aug 2, 2022	SYSTEM	\$1,175.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user woodwj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
						7	Aug 2, 2022	SYSTEM	(\$1,175.00)	
						8	Aug 16, 2022	SYSTEM	\$1,175.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user woodwj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
	8					Aug 16, 2022	SYSTEM	(\$1,175.00)		
	- Total		\$0.00							
	Material - Total		\$0.00							
	0280 - Total		\$0.00							
	0290	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		4	Jun 16, 2022	SYSTEM	(\$1,900.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					- Total		(\$1,900.00)			
Construction Stockpile - Total					(\$1,900.00)					
Construction Stockpile STMA			1	May 3, 2022	SYSTEM	\$1,900.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total		\$1,900.00					
			Construction Stockpile STMA - Total		\$1,900.00					
Material					4	Jun 16, 2022	SYSTEM	\$2,825.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user woodwj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					4	Jun 16, 2022	SYSTEM	(\$2,825.00)		
					5	Jun 30, 2022	SYSTEM	\$2,825.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user woodwj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					5	Jun 30, 2022	SYSTEM	(\$2,825.00)		
	6				Jul 18, 2022	SYSTEM	\$2,825.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user woodwj1 overriding Payment		



Line Item Adjustments by Estimate

Oct 19, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J413333	0290	TYPE A CRASHWORTHY END TERMINAL (MASH)	Material						Estimate Exception 4 on the current Payment Estimate.
					6	Jul 18, 2022	SYSTEM	(\$2,825.00)	
					7	Aug 2, 2022	SYSTEM	\$2,825.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user woodwj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					7	Aug 2, 2022	SYSTEM	(\$2,825.00)	
					8	Aug 16, 2022	SYSTEM	\$2,825.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user woodwj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					8	Aug 16, 2022	SYSTEM	(\$2,825.00)	
					- Total				
Material - Total								\$0.00	
0290 - Total								\$0.00	
J413333 - Total								\$0.00	
Overall - Total								\$0.00	