



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on November 5, 2022

Pay Estimate Created Date: November 2, 2022

<b>Progress Estimate Number</b> 16	<b>Contract ID</b> 211119-D04	<b>Pay Period Start</b> October 16, 2022	<b>Original Contract Amount</b> \$3,190,000.00
	<b>Prime Contractor</b> West Plains Bridge & Grading, LLC	<b>Pay Period End</b> November 1, 2022	<b>Net Change Order Amount</b> \$352,447.82
			<b>Current Contract Amount</b> \$3,542,447.82

Approval Date		By User
November 3, 2022	Generated and Approved (and should be considered Draft) at the Project Office Level by	lafava1
November 3, 2022	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	browns1
November 4, 2022	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2022	December 1, 2022		96.31%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	December 1, 2021	December 1, 2021	
Letting Date	November 19, 2021	November 19, 2021	
Notice to Proceed Date	January 3, 2022	January 3, 2022	
Open to Traffic Date			
Work Began Date	March 7, 2022	March 7, 2022	

Contract Total Pay For Estimate No. 16			
	This Estimate	Previous	To Date
211119-D04			
Total Posted Items Pay	\$247,080.50	\$3,164,695.49	\$3,411,775.99
Gross Item Adjustments	\$0.00	\$581.88	\$581.88
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	(\$32,500.00)	\$0.00	(\$32,500.00)
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$3,165,277.37	\$3,379,857.87
<b>Contract Total Payable This Estimate:</b>	<b>\$214,580.50</b>		

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J5S3284	0050	4019905	MISC.Optional Pavement - 8" JPCP or 10" HMA	SQYD	\$140.000	97.8	\$13,692.00
	0500	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	SQYD	\$295.000	130	\$38,350.00
<b>Project J5S3284 - Total</b>							<b>\$52,042.00</b>
J5S3344	0760	2022010	REMOVAL OF IMPROVEMENTS	LS	\$14,000.000	0.2	\$2,800.00
	0770	2121000A	SUBGRADING AND SHOULDERING CLASS 1	100F	\$3,300.000	2	\$6,600.00
	0780	2159903	MISC.SHAPING SLOPES, CLASS III - MODIFIED MATERIAL REQUIREMENTS	LF	\$1,100.000	7	\$7,700.00
	0790	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	SQYD	\$17.000	199	\$3,383.00
	0800	4019905	MISC.OPTIONAL PAVEMENT (10 IN. HMA or 8 IN. PCCP)	SQYD	\$140.000	198.6	\$27,804.00
	0810	6096010A	FURNISHING TYPE 1 ROCK DITCH LINER	CUYD	\$210.000	3	\$630.00
	0890	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	LF	\$3.000	871	\$2,613.00
	0900	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	LF	\$3.000	109	\$327.00
	0910	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	SQYD	\$9.000	211	\$1,899.00
	0960	6061060	MGS GUARDRAIL	LF	\$33.000	300	\$9,900.00
	0970	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	EA	\$3,750.000	4	\$15,000.00
	0980	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	EA	\$3,550.000	4	\$14,200.00
1000	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	SQYD	\$295.000	127	\$37,465.00	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on November 5, 2022

Pay Estimate Created Date: November 2, 2022

Progress Estimate Number <b>16</b>	Contract ID	211119-D04	Pay Period Start	October 16, 2022	Original Contract Amount	\$3,190,000.00
	Prime Contractor	West Plains Bridge & Grading, LLC	Pay Period End	November 1, 2022	Net Change Order Amount	\$352,447.82
					Current Contract Amount	\$3,542,447.82

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J5S3344	1010	7034212	SLAB ON STEEL	SQYD	\$444.000	35	\$15,540.00
	1020	7034219A	TYPE D BARRIER	LF	\$118.500	415	\$49,177.50
<b>Project J5S3344 - Total</b>							<b>\$195,038.50</b>
<b>Overall - Total</b>							<b>\$247,080.50</b>

**Contract Adjustments This Estimate**

Adj Type	Entered By	Comments	Time Units	Rate	Amount
	lafava1	lafava1: Per JSP G. Liquidated Damages Specified, the bridge was to be open to traffic within 45 calendar days from the date that A1410 was closed. The bridge was closed September 6th and opened on October 26th, which was 6 days past 45 days of the allotted closure time. Therefore 6 days of liquidated damages are being charged at \$2,500 per day for a total of \$15,000 on J5S3344.	-20	\$750.00	(\$15,000.00)
	lafava1	lafava1: Per JSP G. Liquidated Damages Specified, the bridge was to be open to traffic within 90 calendar days from the date that A1411 was closed. Work began March 7th and the allowed contract closure days (90) brought the re-open date to June 5th. A 2-month time extension was granted due to manufacturer delays, bringing the last day for allowed closure to August 5th. The bridge was closed to all traffic until the evening of August 12th when the bridge was opened to one-lane. Closure damages were stopped once the bridge was opened to one-lane traffic. Liquidated damages will be charged for the bridge being closed between Aug. 6-12 (7 days) at the rate of \$2,500 per day for a total of \$17,500.	-23.33	\$750.00	(\$17,500.00)

**Overall - Total** **(\$32,500.00)**  
 These amounts are listed in the Incentive, Disincentive, Liquidated Damages or Other Contract Adjustments

**Line Item Adjustments This Estimate**

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J5S3284	0020	SHAPING SLOPES, CLASS III	Material			-11	\$1,050.00	(\$11,550.00)
	0020	SHAPING SLOPES, CLASS III	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user lafava1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	11	\$1,050.00	\$11,550.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on November 5, 2022

Pay Estimate Created Date: November 2, 2022

<b>Progress Estimate Number</b> 16	<b>Contract ID</b> 211119-D04	<b>Pay Period Start</b> October 16, 2022	<b>Original Contract Amount</b> \$3,190,000.00
<b>Prime Contractor</b> West Plains Bridge & Grading, LLC	<b>Pay Period End</b> November 1, 2022	<b>Net Change Order Amount</b> \$352,447.82	<b>Current Contract Amount</b> \$3,542,447.82

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J5S3284	0030	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Material			-113	\$28.25	(\$3,192.25)
	0030	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user lafava1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	113	\$28.25	\$3,192.25
	0040	GRAVEL (A) OR CRUSHED STONE (B)	Material			-96	\$24.50	(\$2,352.00)
	0040	GRAVEL (A) OR CRUSHED STONE (B)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user lafava1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	96	\$24.50	\$2,352.00
	0260	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material			-2,771	\$3.00	(\$8,313.00)
	0260	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user lafava1 overriding Payment Estimate Exception 17 on the current Payment Estimate.	2,771	\$3.00	\$8,313.00
	0470	ALUMINUM EPOXY-MASTIC PRIMER	Material			-1	\$13,520.00	(\$13,520.00)
	0470	ALUMINUM EPOXY-MASTIC PRIMER	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user lafava1 overriding Payment Estimate Exception 28 on the current Payment Estimate.	1	\$13,520.00	\$13,520.00
	0510	SLAB ON STEEL	Material			-190.437	\$293.00	(\$55,798.04)
	0510	SLAB ON STEEL	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user lafava1 overriding Payment Estimate Exception 20 on the current Payment Estimate.	190.437	\$293.00	\$55,798.04
	0620	SEAL COAT AGGREGATE, GRADE A1	Material			-2,514	\$5.40	(\$13,575.60)
	0620	SEAL COAT AGGREGATE, GRADE A1	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user lafava1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	2,514	\$5.40	\$13,575.60
	0700	CLEANING, LUBRICATING AND COATING BEARING	Material			-24	\$3,600.00	(\$86,400.00)
	0700	CLEANING, LUBRICATING AND COATING BEARING	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user lafava1 overriding Payment Estimate Exception 26 on the current Payment Estimate.	24	\$3,600.00	\$86,400.00
	0720	FIELD APPLICATION OF INORGANIC ZINC PRIMER	Material			-2,500	\$2.10	(\$5,250.00)
	0720	FIELD APPLICATION OF INORGANIC ZINC PRIMER	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user lafava1 overriding Payment Estimate Exception 27 on the current Payment Estimate.	2,500	\$2.10	\$5,250.00
J5S3344	0780	MISC.	Material			-7	\$1,100.00	(\$7,700.00)



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on November 5, 2022

Pay Estimate Created Date: November 2, 2022

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
<b>Progress Estimate Number</b> 16		<b>Contract ID</b> 211119-D04 <b>Prime Contractor</b> West Plains Bridge & Grading, LLC		<b>Pay Period Start</b> October 16, 2022 <b>Pay Period End</b> November 1, 2022		<b>Original Contract Amount</b> \$3,190,000.00 <b>Net Change Order Amount</b> \$352,447.82 <b>Current Contract Amount</b> \$3,542,447.82		
J5S3344	0780	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user lafava1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	7	\$1,100.00	\$7,700.00
	0790	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Material			-199	\$17.00	(\$3,383.00)
	0790	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user lafava1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	199	\$17.00	\$3,383.00
	0810	FURNISHING TYPE 1 ROCK DITCH LINER	Material			-3	\$210.00	(\$630.00)
	0810	FURNISHING TYPE 1 ROCK DITCH LINER	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user lafava1 overriding Payment Estimate Exception 12 on the current Payment Estimate.	3	\$210.00	\$630.00
	0890	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material			-871	\$3.00	(\$2,613.00)
	0890	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user lafava1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	871	\$3.00	\$2,613.00
	0900	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material			-109	\$3.00	(\$327.00)
	0900	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user lafava1 overriding Payment Estimate Exception 15 on the current Payment Estimate.	109	\$3.00	\$327.00
	1000	BRIDGE APPROACH SLAB (MINOR ROAD)	Material			-127	\$295.00	(\$37,465.00)
	1000	BRIDGE APPROACH SLAB (MINOR ROAD)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user lafava1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	127	\$295.00	\$37,465.00
	1010	SLAB ON STEEL	Material			-709	\$444.00	(\$314,796.00)
	1010	SLAB ON STEEL	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user lafava1 overriding Payment Estimate Exception 18 on the current Payment Estimate.	709	\$444.00	\$314,796.00
	1020	TYPE D BARRIER	Material			-415	\$118.50	(\$49,177.50)
	1020	TYPE D BARRIER	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user lafava1 overriding Payment Estimate Exception 21 on the current Payment Estimate.	415	\$118.50	\$49,177.50
<b>Total</b>								<b>\$0.00</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on November 5, 2022

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J5S3284	FAF 100-1(82)	Bridge rehabilitation and redeck	Various	VARIOUS	on Route 100 over the Gasconade River near Gasconade, on Route 42 over the Gasconade River near Vienna , on Route 89 over the Gasconade River near Rich Fountain
J5S3344	FAS S401(95)	Bridge redeck	89	OSAGE	over Swan Creek near Rich Fountain

Totals by Job Numbers				
J5S3284		<b>This Estimate</b>	<b>Previous</b>	<b>To Date</b>
	Posted Item Pay	\$52,042.00	\$2,676,028.85	\$2,728,070.85
	Gross Item Adjustments	\$0.00	\$581.88	\$581.88
	<b>Gross Item Pay</b>	<b>\$52,042.00</b>	<b>\$2,676,610.73</b>	<b>\$2,728,652.73</b>
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	(\$16,250.00)	\$0.00	(\$16,250.00)
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J5S3344		<b>This Estimate</b>	<b>Previous</b>	<b>To Date</b>
	Posted Item Pay	\$195,038.50	\$488,666.64	\$683,705.14
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	<b>Gross Item Pay</b>	<b>\$195,038.50</b>	<b>\$488,666.64</b>	<b>\$683,705.14</b>
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	(\$16,250.00)	\$0.00	(\$16,250.00)
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on November 5, 2022

**Exceptions (Discrepancies) This Estimate Period**

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J5S3284, Item 2153000, Project Item Line Number 0020, Material Set 215300096, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	lafava1: Awaiting QA/QC gradation results. Samples have been taken by both parties.	lafava1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3344, Item 2159903, Project Item Line Number 0780, Material Set 215990396, Material 3304AGBS - Aggregate Base JSP, Acceptance Action Generic 3304AGBS is insufficient.	lafava1: Awaiting QA/QC gradation results. Samples have been taken by both parties.	lafava1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3344, Item 3040143, Project Item Line Number 0790, Material Set 304014396, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	lafava1: Awaiting QA/QC gradation results. Samples have been taken by both parties.	lafava1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3284, Item 3040143, Project Item Line Number 0030, Material Set 304014396, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	lafava1: Awaiting QA/QC gradation results. Samples have been taken by both parties.	lafava1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3284, Item 3105003, Project Item Line Number 0040, Material Set 310500396, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	lafava1: Awaiting QA/QC gradation results. Samples have been taken by both parties.	lafava1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3284, Item 4094001, Project Item Line Number 0620, Material Set 409400196, Material 1003GA - Aggregate for Seal Coat Grade A1, Acceptance Action Generic 1003GA is insufficient.	lafava1: Gradation results sent to Materials Division. Awaiting test entry.	lafava1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3344, Item 5031011A, Project Item Line Number 1000, Material Set 5031011A96, Material 1057JMFRPF - Preformed Fiber Expansion Joint Matl @, Acceptance Action Generic 1057JMFRPF is insufficient.	lafava1: Awaiting 28-day strength results	lafava1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3344, Item 5031011A, Project Item Line Number 1000, Material Set 5031011A96, Material 1036RSDFEC42M25 - Rein Steel EC No. 8/M25 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	lafava1: Awaiting 28-day strength results	lafava1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3344, Item 5031011A, Project Item Line Number 1000, Material Set 5031011A96, Material 1058PSBB - Polyethylene Sheeting for Bond Breaker, Acceptance Action Generic 1058PSBB is insufficient.	lafava1: Awaiting 28-day strength results	lafava1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3344, Item 5031011A, Project Item Line Number 1000, Material Set 5031011A96, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	lafava1: Awaiting 28-day strength results	lafava1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3344, Item 5031011A, Project Item Line Number 1000, Material Set 5031011A96, Material 1036RSDFEC42M22 - Rein Steel EC No. 7/M22 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	lafava1: Awaiting 28-day strength results	lafava1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3344, Item 6096010A, Project Item Line Number 0810, Material Set 6096010A96, Material 0609PDDL - Paved Drainage Material for Ditch Liner, Acceptance Action Generic 0609PDDL is insufficient.	lafava1: Awaiting visual inspection from MoDOT Construction	lafava1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3344, Item 6206000C, Project Item Line Number 0890, Material Set 6206000C96, Material 1048PMTRWBWH - Marking Paint Acrylic Waterborne White, Acceptance Action Generic 1048PMTRWBWH is insufficient.	lafava1: Awaiting test entry from Materials Division. Certs on file.	lafava1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3344, Item 6206000C, Project Item Line Number 0890, Material Set 6206000C96, Material 1048PMRBTP - Reflective Glass Beads Type P Perf Spec, Acceptance Action Generic 1048PMRBTP is insufficient.	lafava1: Awaiting test entry from Materials Division. Certs on file.	lafava1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3344, Item 6206001C, Project Item Line Number 0900, Material Set 6206001C96, Material 1048PMTRWBLY - Marking Paint Acrylic Waterborne Yellow, Acceptance Action Generic 1048PMTRWBLY is insufficient.	lafava1: Awaiting test entry from Materials Division. Certs on file.	lafava1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3344, Item 6206001C, Project Item Line Number 0900, Material Set 6206001C96, Material 1048PMRBTP - Reflective Glass Beads Type P Perf Spec, Acceptance Action Generic 1048PMRBTP is insufficient.	lafava1: Awaiting test entry from Materials Division. Certs on file.	lafava1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3284, Item 6206001C, Project Item Line Number 0260, Material Set 6206001C96, Material 0620PMLI - Pavement Marking Performance Line, Acceptance Action Generic 0620PMLI is insufficient.	lafava1: Awaiting test entry from Materials Division. Certs on file.	lafava1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3344, Item 7034212, Project Item Line Number 1010, Material Set 703421296, Material 0501CCB2MDA - Concrete, Modified B-2 w/Air, Acceptance Action Generic 0501CCB2MDA is insufficient.	lafava1: Awaiting 28-day strength results	lafava1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3344, Item 7034212, Project Item Line Number 1010, Material Set 703421296, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	lafava1: Awaiting 28-day strength results	lafava1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3284, Item 7034212, Project Item Line Number 0510, Material Set 703421296, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	lafava1: Cure/sealer PAL's sent to Materials Division. Awaiting test entry	lafava1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3344, Item 7034219A, Project Item Line Number 1020, Material Set 7034219A96, Material 1005GDCMLD - Masonry Grade D LS/DO, Acceptance Action Generic 1005GDCMLD is insufficient.	lafava1: Awaiting 28-day strength results	lafava1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3344, Item 7034219A, Project Item Line Number 1020, Material Set 7034219A96, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	lafava1: Awaiting 28-day strength results	lafava1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3344, Item 7034219A, Project Item Line Number 1020, Material Set 7034219A96, Material 0501CCB1.A - Concrete, Class B-1 w/Air, Acceptance Action Generic 0501CCB1.A is insufficient.	lafava1: Awaiting 28-day strength results	lafava1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3284, Item 7110100, Project Item Line Number 0400, Material Set 711010096, Material 1059PCCBPR - Protective Coat Bents and Piers-Urethane,	lafava1: Awaiting test entry from materials division	lafava1	Overridden



### Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on November 5, 2022

#### Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Acceptance Action Generic 1059PCCBPR is insufficient.			
Estimate Exception Type: Insufficient Materials: Project J5S3284, Item 7110100, Project Item Line Number 0690, Material Set 711010096, Material 1059PCCBPR - Protective Coat Bents and Piers-Urethane, Acceptance Action Generic 1059PCCBPR is insufficient.	lafava1: Awaiting test entry from materials division	lafava1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3284, Item 7123120, Project Item Line Number 0700, Material Set 712312096, Material 1045PTIZ - High Solids Inorganic Zinc Silicat Paint, Acceptance Action Generic 1045PTIZ is insufficient.	lafava1: Awaiting test entry from materials division	lafava1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3284, Item 7125210, Project Item Line Number 0720, Material Set 712521096, Material 1045PTIZ - High Solids Inorganic Zinc Silicat Paint, Acceptance Action Generic 1045PTIZ is insufficient.	lafava1: Awaiting test entry from materials division	lafava1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3284, Item 7125960, Project Item Line Number 0470, Material Set 712596096, Material 1045PTAEMP - Aluminum Epoxy Mastic Primer, Acceptance Action Generic 1045PTAEMP is insufficient.	lafava1: Awaiting test entry from materials division	lafava1	Overridden



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on November 5, 2022

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
211119-D04	J5S3284	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$16,000.00	\$16,000.00
		0001	0020	2153000	SHAPING SLOPES, CLASS III	11.00	0.00	11.00	100F	11.00	\$1,050.00	\$11,550.00
		0001	0030	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	113.00	0.00	113.00	SQYD	113.00	\$28.25	\$3,192.25
		0001	0040	3105003	GRAVEL (A) OR CRUSHED STONE (B)	96.00	0.00	96.00	SQYD	96.00	\$24.50	\$2,352.00
		0001	0050	4019905	MISC.Optional Pavement - 8" JPCP or 10" HMA	97.80	0.00	97.80	SQYD	97.80	\$140.00	\$13,692.00
		0001	0060	6122012	IMPACT ATTENUATOR 55 MPH (SAND BARREL ARRAY)	2.00	0.00	2.00	EA	2.00	\$1,600.00	\$3,200.00
		0001	0070	6122020	REPLACEMENT SAND BARREL	2.00	0.00	2.00	EA	0.00	\$275.00	\$0.00
		0001	0080	6122030	IMPACT ATTENUATOR (RELOCATION)	2.00	0.00	2.00	EA	2.00	\$800.00	\$1,600.00
		0001	0090	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$750.00	\$1,500.00
		0001	0100	6161005	CONSTRUCTION SIGNS	1,817.00	0.00	1,817.00	SQFT	1,683.25	\$4.75	\$7,995.44
		0001	0110	6161008	ADVANCED WARNING RAIL SYSTEM	6.00	0.00	6.00	EA	6.00	\$65.00	\$390.00
		0001	0120	6161012	BUOYS (BOATS KEEP OUT)	24.00	0.00	24.00	EA	4.00	\$650.00	\$2,600.00
		0001	0130	6161013	BUOYS (NO WAKE)	18.00	0.00	18.00	EA	12.00	\$675.00	\$8,100.00
		0001	0140	6161014	SPECIAL SIGN ASSEMBLY (BOATS KEEP OUT)	12.00	0.00	12.00	EA	0.00	\$700.00	\$0.00
		0001	0150	6161025	CHANNELIZER (TRIM LINE)	106.00	0.00	106.00	EA	106.00	\$10.50	\$1,113.00
		0001	0160	6161030	TYPE III MOVEABLE BARRICADE	10.00	0.00	10.00	EA	10.00	\$245.00	\$2,450.00
		0001	0170	6161052	WARNING LIGHT, TYPE B	12.00	0.00	12.00	EA	12.00	\$105.00	\$1,260.00
		0001	0180	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	10.00	0.00	10.00	EA	10.00	\$1,900.00	\$19,000.00
		0001	0190	6162000A	WORK ZONE TRAFFIC SIGNAL SYSTEM	1.00	0.00	1.00	EA	1.00	\$15,000.00	\$15,000.00
		0001	0200	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	8.00	0.00	8.00	EA	8.00	\$1,050.00	\$8,400.00
		0001	0210	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	1,038.00	0.00	1,038.00	LF	1,038.00	\$18.40	\$19,099.20
		0001	0220	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	1,038.00	0.00	1,038.00	LF	1,038.00	\$8.50	\$8,823.00
		0001	0230	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$99,261.85	\$99,261.85
		0001	0240	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	400.00	0.00	400.00	LF	400.00	\$0.30	\$120.00
		0001	0250	6205309	TEMPORARY REMOVABLE MARKING TAPE, 24 IN., WHITE	12.00	0.00	12.00	LF	12.00	\$50.00	\$600.00
		0001	0260	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	2,771.00	0.00	2,771.00	LF	2,771.00	\$3.00	\$8,313.00
		0001	0270	6207001	PAVEMENT MARKING REMOVAL	1,781.00	0.00	1,781.00	LF	1,781.00	\$0.10	\$178.10
		0001	0280	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$1,500.00	\$1,500.00
		0001	0290	8061016	SEDIMENT REMOVAL	23.00	0.00	23.00	CUYD	0.00	\$8.00	\$0.00
		0001	0300	8061019	SILT FENCE	2,325.00	0.00	2,325.00	LF	200.00	\$2.20	\$440.00
		0001	0310	8061050	TYPE C BERM	280.00	0.00	280.00	LF	0.00	\$34.00	\$0.00
		0010	0320	6061060	MGS GUARDRAIL	250.00	25.00	275.00	LF	275.00	\$33.00	\$9,075.00
		0010	0330	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	963.00	0.00	963.00	LF	963.00	\$35.00	\$33,705.00
		0010	0340	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	8.00	0.00	8.00	EA	8.00	\$3,800.00	\$30,400.00
		0010	0350	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	8.00	0.00	8.00	EA	8.00	\$3,700.00	\$29,600.00
		0040	0360	9031010	CONCRETE FOOTINGS, EMBEDDED	1.40	-1.20	0.20	CUYD	0.20	\$1,250.00	\$250.00
		0040	0370	9031280	2.5 IN. PSST POST - 12 GA.	51.00	35.00	86.00	LF	86.00	\$35.70	\$3,070.20
		0040	0380	9031282	OMNIDIRECTIONAL POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	42.00	-39.00	3.00	LF	3.00	\$100.00	\$300.00
		0070	0390	7049907	MISC.Fill Voids Under Bent	2.00	0.00	2.00	CUYD	2.00	\$2,200.00	\$4,400.00
		0070	0400	7110100	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (URETHANE)	1.00	0.00	1.00	LS	1.00	\$16,000.00	\$16,000.00
		0070	0410	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	1.00	\$16,000.00	\$16,000.00
		0070	0420	7125102	SURFACE PREPARATION FOR APPLYING EPOXY-MASTIC PRIMER	1.00	0.00	1.00	LS	1.00	\$16,000.00	\$16,000.00
		0070	0430	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	1,100.00	0.00	1,100.00	SQFT	1,100.00	\$43.00	\$47,300.00





**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on November 5, 2022

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
211119-D04	J5S3284	0070	0440	7125210	FIELD APPLICATION OF INORGANIC ZINC PRIMER	1,100.00	0.00	1,100.00	SQFT	1,100.00	\$2.10	\$2,310.00
		0070	0450	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	1,100.00	0.00	1,100.00	SQFT	1,100.00	\$2.10	\$2,310.00
		0070	0460	7125370A	FINISH FIELD COAT (SYSTEM G)	1,100.00	0.00	1,100.00	SQFT	1,100.00	\$2.10	\$2,310.00
		0070	0470	7125960	ALUMINUM EPOXY-MASTIC PRIMER	1.00	0.00	1.00	LS	1.00	\$13,520.00	\$13,520.00
		0070	0480	7172054	OPEN CELL FOAM JOINT SEAL	57.00	0.00	57.00	LF	57.00	\$43.00	\$2,451.00
		0071	0490	2162500	REMOVAL OF EXISTING BRIDGE DECK	23,466.00	0.00	23,466.00	SQFT	23,466.00	\$9.50	\$222,927.00
		0071	0500	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	130.00	0.00	130.00	SQYD	130.00	\$295.00	\$38,350.00
		0071	0510	7034212	SLAB ON STEEL	2,703.00	0.00	2,703.00	SQYD	2,703.00	\$293.00	\$791,979.00
		0071	0520	7034216	TYPE H BARRIER	1,586.00	0.00	1,586.00	LF	1,586.00	\$83.00	\$131,638.00
		0071	0530	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	1.00	\$16,000.00	\$16,000.00
		0071	0540	7120900	EXPANSION DEVICE (FINGER PLATE)	56.00	0.00	56.00	LF	56.00	\$2,470.00	\$138,320.00
		0071	0550	7123120	CLEANING, LUBRICATING AND COATING BEARING	16.00	0.00	16.00	EA	16.00	\$3,500.00	\$56,000.00
		0071	0560	7123610	SLAB DRAIN	148.00	0.00	148.00	EA	148.00	\$530.00	\$78,440.00
		0071	0570	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	1,900.00	0.00	1,900.00	SQFT	1,900.00	\$44.00	\$83,600.00
		0071	0580	7125210	FIELD APPLICATION OF INORGANIC ZINC PRIMER	1,900.00	0.00	1,900.00	SQFT	1,900.00	\$2.10	\$3,990.00
		0071	0590	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	2,200.00	0.00	2,200.00	SQFT	2,200.00	\$2.10	\$4,620.00
		0071	0600	7125370A	FINISH FIELD COAT (SYSTEM G)	2,200.00	0.00	2,200.00	SQFT	2,200.00	\$2.10	\$4,620.00
		0072	0610	2161500	REMOVAL OF SEAL COAT OR POLYMER WEARING SURFACE	22,626.00	0.00	22,626.00	SQFT	22,626.00	\$0.75	\$16,969.50
		0072	0620	4094001	SEAL COAT AGGREGATE, GRADE A1	2,514.00	0.00	2,514.00	SQYD	2,514.00	\$5.40	\$13,575.60
		0072	0630	4099912	MISC.Emulsified Asphalt, Seal Coat-W/Polymer Modified Oil	1,006.00	0.00	1,006.00	GAL	1,006.00	\$5.40	\$5,432.40
		0072	0640	7034001	CLASS B-1 CONCRETE	6.00	-6.00	0.00	CUYD	0.00	\$4,200.00	\$0.00
		0072	0650	7040103	SUPERSTRUCTURE REPAIR (UNFORMED)	35.00	0.00	35.00	SQFT	8.00	\$135.00	\$1,080.00
		0072	0660	7040104	HALF-SOLE REPAIR	250.00	5,176.00	5,426.00	SQFT	5,426.00	\$67.00	\$363,542.00
		0072	0670	7040106	FULL DEPTH REPAIR	150.00	0.00	150.00	SQFT	0.00	\$67.35	\$0.00
		0072	0680	7040107	SLAB EDGE REPAIR (BRIDGES)	50.00	0.00	50.00	LF	14.00	\$265.00	\$3,710.00
		0072	0690	7110100	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (URETHANE)	1.00	0.00	1.00	LS	1.00	\$16,000.00	\$16,000.00
		0072	0700	7123120	CLEANING, LUBRICATING AND COATING BEARING	24.00	0.00	24.00	EA	24.00	\$3,600.00	\$86,400.00
		0072	0710	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	2,500.00	0.00	2,500.00	SQFT	2,500.00	\$45.35	\$113,375.00
		0072	0720	7125210	FIELD APPLICATION OF INORGANIC ZINC PRIMER	2,500.00	0.00	2,500.00	SQFT	2,500.00	\$2.10	\$5,250.00
		0072	0730	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	2,700.00	0.00	2,700.00	SQFT	2,700.00	\$2.10	\$5,670.00
		0072	0740	7125370A	FINISH FIELD COAT (SYSTEM G)	2,700.00	0.00	2,700.00	SQFT	2,700.00	\$2.10	\$5,670.00
		0072	0750	7129902	MISC.Cored Slab Drain	150.00	0.00	150.00	EA	0.00	\$375.00	\$0.00
		0001	5001	9031281	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	0.00	36.00	36.00	LF	36.00	\$100.00	\$3,600.00
		0072	5002	7129901		0.00	1.00	1.00	LS	1.00	\$30,581.32	\$30,581.32
<b>Project J5S3284 - Total Value Posted to Date as of Report Generated Date</b>												<b>\$2,728,070.86</b>
J5S3344	0001	0760	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$14,000.00	\$14,000.00	
		0770	2121000A	SUBGRADING AND SHOULDERING CLASS 1	2.00	0.00	2.00	100F	2.00	\$3,300.00	\$6,600.00	
		0780	2159903	MISC.SHAPING SLOPES, CLASS III - MODIFIED MATERIAL REQUIREMENTS	7.00	0.00	7.00	LF	7.00	\$1,100.00	\$7,700.00	
		0790	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	199.00	0.00	199.00	SQYD	199.00	\$17.00	\$3,383.00	
		0800	4019905	MISC.OPTIONAL PAVEMENT (10 IN. HMA or 8 IN. PCCP)	198.60	0.00	198.60	SQYD	198.60	\$140.00	\$27,804.00	
		0810	6096010A	FURNISHING TYPE 1 ROCK DITCH LINER	3.00	0.00	3.00	CUYD	3.00	\$210.00	\$630.00	
		0820	6113020	FURNISHING TYPE 2 ROCK BLANKET	100.00	0.00	100.00	CUYD	100.00	\$46.00	\$4,600.00	
		0830	6113040	PLACING TYPE 2 ROCK BLANKET	100.00	0.00	100.00	CUYD	100.00	\$54.00	\$5,400.00	
		0840	6161005	CONSTRUCTION SIGNS	826.00	0.00	826.00	SQFT	826.00	\$4.80	\$3,964.80	
0001	0850	6161008	ADVANCED WARNING RAIL SYSTEM	4.00	0.00	4.00	EA	4.00	\$65.00	\$260.00		



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on November 5, 2022

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
211119-D04	J5S3344	0001	0860	6161030	TYPE III MOVEABLE BARRICADE	6.00	0.00	6.00	EA	6.00	\$240.00	\$1,440.00
		0001	0870	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	4.00	0.00	4.00	EA	2.00	\$1,900.00	\$3,800.00
		0001	0880	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$61,577.65	\$61,577.65
		0001	0890	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	871.00	0.00	871.00	LF	871.00	\$3.00	\$2,613.00
		0001	0900	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	109.00	0.00	109.00	LF	109.00	\$3.00	\$327.00
		0001	0910	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	211.00	0.00	211.00	SQYD	211.00	\$9.00	\$1,899.00
		0001	0920	8059901	MISC.SEEDING - COOL SEASON MIXTURES	1.00	0.00	1.00	LS	0.00	\$5,450.00	\$0.00
		0001	0930	8061005	ROCK DITCH CHECK	56.00	0.00	56.00	LF	0.00	\$15.00	\$0.00
		0001	0940	8061016	SEDIMENT REMOVAL	3.00	0.00	3.00	CUYD	0.00	\$10.00	\$0.00
		0001	0950	8061019	SILT FENCE	881.00	0.00	881.00	LF	881.00	\$2.20	\$1,938.20
		0010	0960	6061060	MGS GUARDRAIL	300.00	0.00	300.00	LF	300.00	\$33.00	\$9,900.00
		0010	0970	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	4.00	\$3,750.00	\$15,000.00
		0010	0980	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	4.00	\$3,550.00	\$14,200.00
		0070	0990	2162500	REMOVAL OF EXISTING BRIDGE DECK	6,170.00	0.00	6,170.00	SQFT	6,170.00	\$13.00	\$80,210.00
		0070	1000	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	127.00	0.00	127.00	SQYD	127.00	\$295.00	\$37,465.00
		0070	1010	7034212	SLAB ON STEEL	709.00	0.00	709.00	SQYD	709.00	\$444.00	\$314,796.00
		0070	1020	7034219A	TYPE D BARRIER	415.00	0.00	415.00	LF	415.00	\$118.50	\$49,177.50
		0070	1030	7123610	SLAB DRAIN	6.00	0.00	6.00	EA	6.00	\$620.00	\$3,720.00
		0070	1040	7126000	NON-DESTRUCTIVE TESTING	52.00	0.00	52.00	LF	52.00	\$50.00	\$2,600.00
		0070	1050	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	2.00	\$4,350.00	\$8,700.00
Project J5S3344 - Total Value Posted to Date as of Report Generated Date											\$683,705.15	
211119-D04 Overall - Total Value Posted to Date as of Report Generated Date											\$3,411,776.01	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on November 5, 2022

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

**Project: J5S3284**

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0050	4019905	MISC.	10/26/22	11/2/22	97.80	SQYD	Rte. 89					
0500	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	10/26/22	11/2/22	130.00	SQYD	A1411 East end & West end					

**Project: J5S3344**

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0760	2022010	REMOVAL OF IMPROVEMENTS	10/26/22	11/2/22	0.20	LS	Rte. 89 A1410 project limits					
0770	2121000A	SUBGRADING AND SHOULDERING CLASS 1	10/26/22	11/2/22	2.00	100F	338+03 to 339+17 Rte. 89 and 341+25 to 342+39 Rte. 89					
0780	2159903	MISC. SHAPING SLOPES	10/26/22	11/2/22	7.00	LF	From four corners of A1411	337+86		344+57		
0790	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	10/26/22	11/2/22	199.00	SQYD	A1411 approaches & shoulder tapers	338+03		342+39		
0800	4019905	MISC.	10/26/22	11/2/22	198.60	SQYD	Rte. 89	338+03		342+39		
0810	6096010A	FURNISHING TYPE 1 ROCK DITCH LINER	10/26/22	11/2/22	3.00	CUYD	Rte. 89	339+17	LT	339+04	RT	
0890	6206000C	4 IN. WHITE WATERBORNE PAVEMENT MARKING	10/27/22	11/2/22	871.00	LF		338+03		342+39		
0900	6206001C	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	10/27/22	11/2/22	109.00	LF		338+03		342+39		
0910	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	10/26/22	11/2/22	211.00	SQYD	339+17 to 339+27 North end of A1410 and 341+15 to 341+25 South end of A1410					
0960	6061060	MGS GUARDRAIL	10/26/22	11/2/22	300.00	LF	4 corners of A1410					
0970	6061069	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	10/26/22	11/2/22	4.00	EA	4 corners of A1410					
0980	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	10/26/22	11/2/22	4.00	EA	4 corners of A1410					
1000	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	10/26/22	11/2/22	127.00	SQYD	North and South sides of A1410					
1010	7034212	SLAB ON STEEL	10/26/22	11/2/22	35.00	SQYD	A1410 deck					payment for curing, stripping, & sealing completion
1020	7034219A	TYPE D BARRIER	10/26/22	11/2/22	415.00	LF	A1410 RT/LT bridge limits					

**The information below this line are details for Construction Signs (if applicable).**

No Data Available



### Line Item Adjustments by Estimate

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J5S3284	0020	SHAPING SLOPES, CLASS III	Material		6	Jun 2, 2022	SYSTEM	\$3,780.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user calveg1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					6	Jun 2, 2022	SYSTEM	(\$3,780.00)						
					7	Jun 16, 2022	SYSTEM	\$6,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user calveg1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					7	Jun 16, 2022	SYSTEM	(\$6,300.00)						
					8	Jun 30, 2022	SYSTEM	\$6,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user lafava1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					8	Jun 30, 2022	SYSTEM	(\$6,300.00)						
					9	Jul 18, 2022	SYSTEM	\$6,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user lafava1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					9	Jul 18, 2022	SYSTEM	(\$6,300.00)						
					10	Aug 3, 2022	SYSTEM	\$6,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user lafava1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					10	Aug 2, 2022	SYSTEM	(\$6,300.00)						
					11	Aug 18, 2022	SYSTEM	\$11,445.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user lafava1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					11	Aug 18, 2022	SYSTEM	(\$11,445.00)						
					12	Sep 2, 2022	SYSTEM	\$11,445.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user lafava1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					12	Sep 2, 2022	SYSTEM	(\$11,445.00)						
					13	Sep 16, 2022	SYSTEM	\$11,445.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user lafava1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					13	Sep 16, 2022	SYSTEM	(\$11,445.00)						
					14	Oct 3, 2022	SYSTEM	\$11,445.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user lafava1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					14	Oct 3, 2022	SYSTEM	(\$11,445.00)						
					15	Oct 18, 2022	SYSTEM	\$11,550.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user lafava1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					15	Oct 17, 2022	SYSTEM	(\$11,550.00)						
					16	Nov 2, 2022	SYSTEM	\$11,550.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user lafava1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					16	Nov 2, 2022	SYSTEM	(\$11,550.00)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
					<b>0020 - Total</b>								<b>\$0.00</b>	
						0030	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Material		15	Oct 18, 2022	SYSTEM	\$3,192.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user lafava1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
										15	Oct 17, 2022	SYSTEM	(\$3,192.25)	
										16	Nov 2, 2022	SYSTEM	\$3,192.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user lafava1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
16	Nov 2, 2022	SYSTEM	(\$3,192.25)											



## Line Item Adjustments by Estimate

Nov 5, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J5S3284	0030	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Material			2022						
				- Total							\$0.00	
				Material - Total							\$0.00	
				0030 - Total							\$0.00	
J5S3284	0040	GRAVEL (A) OR CRUSHED STONE (B)	Material		15	Oct 18, 2022	SYSTEM	\$2,352.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user lafava1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
					15	Oct 17, 2022	SYSTEM	(\$2,352.00)				
					16	Nov 2, 2022	SYSTEM	\$2,352.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user lafava1 overriding Payment Estimate Exception 5 on the current Payment Estimate.			
					16	Nov 2, 2022	SYSTEM	(\$2,352.00)				
				- Total							\$0.00	
				Material - Total							\$0.00	
0040 - Total							\$0.00					
J5S3284	0060	IMPACT ATTENUATOR 55 MPH (SAND BARREL ARRAY)	Material		3	Apr 18, 2022	SYSTEM	\$3,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user lafava1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					3	Apr 18, 2022	SYSTEM	(\$3,200.00)				
					4	May 2, 2022	SYSTEM	\$3,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user lafava1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					4	May 2, 2022	SYSTEM	(\$3,200.00)				
				- Total							\$0.00	
				Material - Total							\$0.00	
0060 - Total							\$0.00					
J5S3284	0100	CONSTRUCTION SIGNS	Material		1	Mar 17, 2022	SYSTEM	\$5,449.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user lafava1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					1	Mar 17, 2022	SYSTEM	(\$5,449.44)				
					2	Apr 4, 2022	SYSTEM	\$7,159.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user lafava1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					2	Apr 4, 2022	SYSTEM	(\$7,159.44)				
					3	Apr 18, 2022	SYSTEM	\$7,159.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user lafava1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
					3	Apr 18, 2022	SYSTEM	(\$7,159.44)				
					4	May 2, 2022	SYSTEM	\$7,159.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user lafava1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
					4	May 2, 2022	SYSTEM	(\$7,159.44)				
				- Total							\$0.00	
				Material - Total							\$0.00	
0100 - Total							\$0.00					
J5S3284	0110	ADVANCED WARNING RAIL SYSTEM	Material		1	Mar 17, 2022	SYSTEM	\$390.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user lafava1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
					1	Mar 17, 2022	SYSTEM	(\$390.00)				
					2	Apr 4, 2022	SYSTEM	\$390.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user lafava1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
					2	Apr 4, 2022	SYSTEM	(\$390.00)				
					3	Apr 18, 2022	SYSTEM	\$390.00	This adjustment offsets the original system-generated Material Payment			



## Line Item Adjustments by Estimate

Nov 5, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5S3284	0110	ADVANCED WARNING RAIL SYSTEM	Material			2022			Estimate Item Adjustment (0003) due to user lafava1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					3	Apr 18, 2022	SYSTEM	(\$390.00)	
					4	May 2, 2022	SYSTEM	\$390.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user lafava1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					4	May 2, 2022	SYSTEM	(\$390.00)	
					<b>- Total</b>				
<b>Material - Total</b>					<b>\$0.00</b>				
<b>0110 - Total</b>					<b>\$0.00</b>				
J5S3284	0120	BUOYS (BOATS KEEP OUT)	Material		1	Mar 17, 2022	SYSTEM	\$2,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user lafava1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					1	Mar 17, 2022	SYSTEM	(\$2,600.00)	
					2	Apr 4, 2022	SYSTEM	\$2,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user lafava1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					2	Apr 4, 2022	SYSTEM	(\$2,600.00)	
					3	Apr 18, 2022	SYSTEM	\$2,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user lafava1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					3	Apr 18, 2022	SYSTEM	(\$2,600.00)	
					4	May 2, 2022	SYSTEM	\$2,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user lafava1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					4	May 2, 2022	SYSTEM	(\$2,600.00)	
					<b>- Total</b>				
<b>Material - Total</b>					<b>\$0.00</b>				
<b>0120 - Total</b>					<b>\$0.00</b>				
J5S3284	0150	CHANNELIZER (TRIM LINE)	Material		1	Mar 17, 2022	SYSTEM	\$367.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user lafava1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					1	Mar 17, 2022	SYSTEM	(\$367.50)	
					2	Apr 4, 2022	SYSTEM	\$829.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user lafava1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					2	Apr 4, 2022	SYSTEM	(\$829.50)	
					3	Apr 18, 2022	SYSTEM	\$829.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user lafava1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					3	Apr 18, 2022	SYSTEM	(\$829.50)	
					4	May 2, 2022	SYSTEM	\$829.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user lafava1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					4	May 2, 2022	SYSTEM	(\$829.50)	
					<b>- Total</b>				
<b>Material - Total</b>					<b>\$0.00</b>				
<b>0150 - Total</b>					<b>\$0.00</b>				
J5S3284	0160	TYPE III MOVEABLE BARRICADE	Material		1	Mar 17, 2022	SYSTEM	\$2,450.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user lafava1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					1	Mar 17, 2022	SYSTEM	(\$2,450.00)	
					2	Apr 4, 2022	SYSTEM	\$2,450.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user lafava1 overriding Payment Estimate Exception 5 on the current Payment Estimate.



## Line Item Adjustments by Estimate

Nov 5, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J5S3284	0160	TYPE III MOVEABLE BARRICADE	Material						Estimate Exception 5 on the current Payment Estimate.				
					2	Apr 4, 2022	SYSTEM	(\$2,450.00)					
					3	Apr 18, 2022	SYSTEM	\$2,450.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user lafava1 overriding Payment Estimate Exception 6 on the current Payment Estimate.				
					3	Apr 18, 2022	SYSTEM	(\$2,450.00)					
					4	May 2, 2022	SYSTEM	\$2,450.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user lafava1 overriding Payment Estimate Exception 6 on the current Payment Estimate.				
					4	May 2, 2022	SYSTEM	(\$2,450.00)					
	<b>- Total</b>								<b>\$0.00</b>				
	<b>Material - Total</b>								<b>\$0.00</b>				
	<b>0160 - Total</b>								<b>\$0.00</b>				
	0170	WARNING LIGHT, TYPE B	Material		1	Mar 17, 2022	SYSTEM	\$1,260.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user lafava1 overriding Payment Estimate Exception 6 on the current Payment Estimate.				
					1	Mar 17, 2022	SYSTEM	(\$1,260.00)					
					2	Apr 4, 2022	SYSTEM	\$1,260.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user lafava1 overriding Payment Estimate Exception 6 on the current Payment Estimate.				
2					Apr 4, 2022	SYSTEM	(\$1,260.00)						
3					Apr 18, 2022	SYSTEM	\$1,260.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user lafava1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
3					Apr 18, 2022	SYSTEM	(\$1,260.00)						
4					May 2, 2022	SYSTEM	\$1,260.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user lafava1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
4					May 2, 2022	SYSTEM	(\$1,260.00)						
<b>- Total</b>								<b>\$0.00</b>					
<b>Material - Total</b>								<b>\$0.00</b>					
<b>0170 - Total</b>								<b>\$0.00</b>					
0180	CMS W/O COMMUNICATION INTERFACE, CONT F/	Material		1	Mar 17, 2022	SYSTEM	\$11,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user lafava1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
				1	Mar 17, 2022	SYSTEM	(\$11,400.00)						
				2	Apr 4, 2022	SYSTEM	\$15,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user lafava1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
				2	Apr 4, 2022	SYSTEM	(\$15,200.00)						
				3	Apr 18, 2022	SYSTEM	\$15,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user lafava1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
				3	Apr 18, 2022	SYSTEM	(\$15,200.00)						
				4	May 2, 2022	SYSTEM	\$15,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user lafava1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
				4	May 2, 2022	SYSTEM	(\$15,200.00)						
				<b>- Total</b>								<b>\$0.00</b>	
				<b>Material - Total</b>								<b>\$0.00</b>	
<b>0180 - Total</b>								<b>\$0.00</b>					
0190	WORK ZONE TRAFFIC SIGNAL SYSTEM	Material		3	Apr 18, 2022	SYSTEM	\$15,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user lafava1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					



## Line Item Adjustments by Estimate

Nov 5, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5S3284	0190	WORK ZONE TRAFFIC SIGNAL SYSTEM	Material		3	Apr 18, 2022	SYSTEM	(\$15,000.00)	
					4	May 2, 2022	SYSTEM	\$15,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user lafava1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					4	May 2, 2022	SYSTEM	(\$15,000.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
<b>0190 - Total</b>								<b>\$0.00</b>	
	0200	TEMPORARY LONG-TERM RUMBLE STRIPS	Material		3	Apr 18, 2022	SYSTEM	\$4,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user lafava1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					3	Apr 18, 2022	SYSTEM	(\$4,200.00)	
					4	May 2, 2022	SYSTEM	\$4,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user lafava1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					4	May 2, 2022	SYSTEM	(\$4,200.00)	
					- Total			\$0.00	
Material - Total			\$0.00						
<b>0200 - Total</b>								<b>\$0.00</b>	
	0210	TEMPORARY TRAFFIC BARRIER, CONT. FURN/RE	Material		3	Apr 18, 2022	SYSTEM	\$19,099.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user lafava1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					3	Apr 18, 2022	SYSTEM	(\$19,099.20)	
					4	May 2, 2022	SYSTEM	\$19,099.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user lafava1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					4	May 2, 2022	SYSTEM	(\$19,099.20)	
					5	May 19, 2022	SYSTEM	\$19,099.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user browns1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					5	May 19, 2022	SYSTEM	(\$19,099.20)	
					- Total			\$0.00	
Material - Total			\$0.00						
<b>0210 - Total</b>								<b>\$0.00</b>	
	0240	TEMPORARY REMOVABLE MARKING TAPE 4 IN.,	Material		3	Apr 18, 2022	SYSTEM	\$60.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user lafava1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					3	Apr 18, 2022	SYSTEM	(\$60.00)	
					4	May 2, 2022	SYSTEM	\$60.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user lafava1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					4	May 2, 2022	SYSTEM	(\$60.00)	
					5	May 19, 2022	SYSTEM	\$60.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user browns1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					5	May 19, 2022	SYSTEM	(\$60.00)	
					- Total			\$0.00	
Material - Total			\$0.00						
<b>0240 - Total</b>								<b>\$0.00</b>	
	0250	TEMPORARY REMOVABLE MARKING TAPE, 24 IN.	Material		3	Apr 18, 2022	SYSTEM	\$600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user lafava1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					3	Apr 18, 2022	SYSTEM	(\$600.00)	





## Line Item Adjustments by Estimate

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J5S3284	0250	TEMPORARY REMOVABLE MARKING TAPE, 24 IN.	Material		4	May 2, 2022	SYSTEM	\$600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user lafava1 overriding Payment Estimate Exception 13 on the current Payment Estimate.				
					4	May 2, 2022	SYSTEM	(\$600.00)					
					5	May 19, 2022	SYSTEM	\$600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user browns1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
					5	May 19, 2022	SYSTEM	(\$600.00)					
					6	Jun 2, 2022	SYSTEM	\$600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user calveg1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
					6	Jun 2, 2022	SYSTEM	(\$600.00)					
					<b>- Total</b>							<b>\$0.00</b>	
					<b>Material - Total</b>							<b>\$0.00</b>	
					<b>0250 - Total</b>							<b>\$0.00</b>	
					0260	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		7	Jun 16, 2022	SYSTEM	\$6,339.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user calveg1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
									7	Jun 16, 2022	SYSTEM	(\$6,339.00)	
									8	Jun 30, 2022	SYSTEM	\$6,339.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user lafava1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
									8	Jun 30, 2022	SYSTEM	(\$6,339.00)	
9	Jul 18, 2022	SYSTEM	\$6,339.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user lafava1 overriding Payment Estimate Exception 4 on the current Payment Estimate.									
9	Jul 18, 2022	SYSTEM	(\$6,339.00)										
10	Aug 3, 2022	SYSTEM	\$6,339.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user lafava1 overriding Payment Estimate Exception 4 on the current Payment Estimate.									
10	Aug 2, 2022	SYSTEM	(\$6,339.00)										
11	Aug 18, 2022	SYSTEM	\$6,339.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user lafava1 overriding Payment Estimate Exception 4 on the current Payment Estimate.									
11	Aug 18, 2022	SYSTEM	(\$6,339.00)										
12	Sep 2, 2022	SYSTEM	\$6,339.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user lafava1 overriding Payment Estimate Exception 4 on the current Payment Estimate.									
12	Sep 2, 2022	SYSTEM	(\$6,339.00)										
13	Sep 16, 2022	SYSTEM	\$8,313.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user lafava1 overriding Payment Estimate Exception 4 on the current Payment Estimate.									
13	Sep 16, 2022	SYSTEM	(\$8,313.00)										
14	Oct 3, 2022	SYSTEM	\$8,313.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user lafava1 overriding Payment Estimate Exception 4 on the current Payment Estimate.									
14	Oct 3, 2022	SYSTEM	(\$8,313.00)										
15	Oct 18, 2022	SYSTEM	\$8,313.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user lafava1 overriding Payment Estimate Exception 5 on the current Payment Estimate.									
15	Oct 17, 2022	SYSTEM	(\$8,313.00)										
16	Nov 2, 2022	SYSTEM	\$8,313.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user lafava1 overriding Payment Estimate Exception 17 on the current Payment Estimate.									
16	Nov 2, 2022	SYSTEM	(\$8,313.00)										



## Line Item Adjustments by Estimate

Nov 5, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J5S3284	0260	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material			2022						
				- Total							\$0.00	
				Material - Total							\$0.00	
	0260 - Total								\$0.00			
	0300	SILT FENCE	Material			2	Apr 4, 2022	SYSTEM	\$440.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user lafava1 overriding Payment Estimate Exception 8 on the current Payment Estimate.		
						2	Apr 4, 2022	SYSTEM	(\$440.00)			
				- Total							\$0.00	
				Material - Total							\$0.00	
	0300 - Total								\$0.00			
	0320	MGS GUARDRAIL	Material			6	Jun 2, 2022	SYSTEM	\$4,125.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user calveg1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
						6	Jun 2, 2022	SYSTEM	(\$4,125.00)			
						7	Jun 16, 2022	SYSTEM	\$4,950.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user calveg1 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
						7	Jun 16, 2022	SYSTEM	(\$4,950.00)			
						8	Jun 30, 2022	SYSTEM	\$4,950.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user lafava1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
						8	Jun 30, 2022	SYSTEM	(\$4,950.00)			
						9	Jul 18, 2022	SYSTEM	\$4,950.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user lafava1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
						9	Jul 18, 2022	SYSTEM	(\$4,950.00)			
						10	Aug 3, 2022	SYSTEM	\$4,950.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user lafava1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
						10	Aug 2, 2022	SYSTEM	(\$4,950.00)			
				- Total							\$0.00	
	Material - Total							\$0.00				
	0320 - Total								\$0.00			
	0400	PROTECTIVE COATING - CONCRETE BENTS AND	Material			9	Jul 18, 2022	SYSTEM	\$16,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user lafava1 overriding Payment Estimate Exception 10 on the current Payment Estimate.		
						9	Jul 18, 2022	SYSTEM	(\$16,000.00)			
						10	Aug 3, 2022	SYSTEM	\$16,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user lafava1 overriding Payment Estimate Exception 9 on the current Payment Estimate.		
					10	Aug 2, 2022	SYSTEM	(\$16,000.00)				
					11	Aug 18, 2022	SYSTEM	\$16,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user lafava1 overriding Payment Estimate Exception 12 on the current Payment Estimate.			
					11	Aug 18, 2022	SYSTEM	(\$16,000.00)				
					12	Sep 2, 2022	SYSTEM	\$16,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user lafava1 overriding Payment Estimate Exception 12 on the current Payment Estimate.			
					12	Sep 2, 2022	SYSTEM	(\$16,000.00)				
					13	Sep 16, 2022	SYSTEM	\$16,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user lafava1 overriding Payment Estimate Exception 12 on the current Payment Estimate.			
					13	Sep 16, 2022	SYSTEM	(\$16,000.00)				



## Line Item Adjustments by Estimate

Nov 5, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J5S3284	0400	PROTECTIVE COATING - CONCRETE BENTS AND	Material		14	Oct 3, 2022	SYSTEM	\$16,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user lafava1 overriding Payment Estimate Exception 16 on the current Payment Estimate.			
					14	Oct 3, 2022	SYSTEM	(\$16,000.00)				
					<b>- Total</b>						\$0.00	
					<b>Material - Total</b>						\$0.00	
					<b>0400 - Total</b>						\$0.00	
J5S3284	0410	PROTECTIVE COATING - CONCRETE BENTS AND	Material		9	Jul 18, 2022	SYSTEM	\$16,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user lafava1 overriding Payment Estimate Exception 12 on the current Payment Estimate.			
					9	Jul 18, 2022	SYSTEM	(\$16,000.00)				
					10	Aug 3, 2022	SYSTEM	\$16,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user lafava1 overriding Payment Estimate Exception 11 on the current Payment Estimate.			
					10	Aug 2, 2022	SYSTEM	(\$16,000.00)				
					11	Aug 18, 2022	SYSTEM	\$16,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user lafava1 overriding Payment Estimate Exception 14 on the current Payment Estimate.			
					11	Aug 18, 2022	SYSTEM	(\$16,000.00)				
					12	Sep 2, 2022	SYSTEM	\$16,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user lafava1 overriding Payment Estimate Exception 14 on the current Payment Estimate.			
					12	Sep 2, 2022	SYSTEM	(\$16,000.00)				
					13	Sep 16, 2022	SYSTEM	\$16,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user lafava1 overriding Payment Estimate Exception 14 on the current Payment Estimate.			
					13	Sep 16, 2022	SYSTEM	(\$16,000.00)				
					14	Oct 3, 2022	SYSTEM	\$16,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user lafava1 overriding Payment Estimate Exception 18 on the current Payment Estimate.			
					14	Oct 3, 2022	SYSTEM	(\$16,000.00)				
					<b>- Total</b>						\$0.00	
					<b>Material - Total</b>						\$0.00	
<b>0410 - Total</b>						\$0.00						
J5S3284	0440	FIELD APPLICATION OF INORGANIC ZINC	Material		9	Jul 18, 2022	SYSTEM	\$2,310.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user lafava1 overriding Payment Estimate Exception 14 on the current Payment Estimate.			
					9	Jul 18, 2022	SYSTEM	(\$2,310.00)				
					10	Aug 3, 2022	SYSTEM	\$2,310.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user lafava1 overriding Payment Estimate Exception 13 on the current Payment Estimate.			
					10	Aug 2, 2022	SYSTEM	(\$2,310.00)				
					11	Aug 18, 2022	SYSTEM	\$2,310.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user lafava1 overriding Payment Estimate Exception 16 on the current Payment Estimate.			
					11	Aug 18, 2022	SYSTEM	(\$2,310.00)				
					12	Sep 2, 2022	SYSTEM	\$2,310.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user lafava1 overriding Payment Estimate Exception 17 on the current Payment Estimate.			
					12	Sep 2, 2022	SYSTEM	(\$2,310.00)				
					13	Sep 16, 2022	SYSTEM	\$2,310.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user lafava1 overriding Payment Estimate Exception 17 on the current Payment Estimate.			
					13	Sep 16, 2022	SYSTEM	(\$2,310.00)				



## Line Item Adjustments by Estimate

Nov 5, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J5S3284	0440	FIELD APPLICATION OF INORGANIC ZINC	Material		14	Oct 3, 2022	SYSTEM	\$2,310.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user lafava1 overriding Payment Estimate Exception 21 on the current Payment Estimate.				
					14	Oct 3, 2022	SYSTEM	(\$2,310.00)					
	<b>- Total</b>								<b>\$0.00</b>				
	<b>Material - Total</b>								<b>\$0.00</b>				
	<b>0440 - Total</b>								<b>\$0.00</b>				
	0450	INTERMEDIATE FIELD COAT (SYSTEM G)	Material		9	Jul 18, 2022	SYSTEM	\$2,310.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user lafava1 overriding Payment Estimate Exception 16 on the current Payment Estimate.				
					9	Jul 18, 2022	SYSTEM	(\$2,310.00)					
					10	Aug 3, 2022	SYSTEM	\$2,310.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user lafava1 overriding Payment Estimate Exception 15 on the current Payment Estimate.				
					10	Aug 2, 2022	SYSTEM	(\$2,310.00)					
					11	Aug 18, 2022	SYSTEM	\$2,310.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user lafava1 overriding Payment Estimate Exception 18 on the current Payment Estimate.				
					11	Aug 18, 2022	SYSTEM	(\$2,310.00)					
					12	Sep 2, 2022	SYSTEM	\$2,310.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user lafava1 overriding Payment Estimate Exception 20 on the current Payment Estimate.				
					12	Sep 2, 2022	SYSTEM	(\$2,310.00)					
					13	Sep 16, 2022	SYSTEM	\$2,310.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user lafava1 overriding Payment Estimate Exception 20 on the current Payment Estimate.				
13					Sep 16, 2022	SYSTEM	(\$2,310.00)						
14					Oct 3, 2022	SYSTEM	\$2,310.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user lafava1 overriding Payment Estimate Exception 24 on the current Payment Estimate.					
14					Oct 3, 2022	SYSTEM	(\$2,310.00)						
<b>- Total</b>								<b>\$0.00</b>					
<b>Material - Total</b>								<b>\$0.00</b>					
<b>0450 - Total</b>								<b>\$0.00</b>					
0460	FINISH FIELD COAT (SYSTEM G)	Material		9	Jul 18, 2022	SYSTEM	\$2,310.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user lafava1 overriding Payment Estimate Exception 18 on the current Payment Estimate.					
				9	Jul 18, 2022	SYSTEM	(\$2,310.00)						
				10	Aug 3, 2022	SYSTEM	\$2,310.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user lafava1 overriding Payment Estimate Exception 17 on the current Payment Estimate.					
				10	Aug 2, 2022	SYSTEM	(\$2,310.00)						
				11	Aug 18, 2022	SYSTEM	\$2,310.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user lafava1 overriding Payment Estimate Exception 20 on the current Payment Estimate.					
				11	Aug 18, 2022	SYSTEM	(\$2,310.00)						
				12	Sep 2, 2022	SYSTEM	\$2,310.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user lafava1 overriding Payment Estimate Exception 23 on the current Payment Estimate.					
				12	Sep 2, 2022	SYSTEM	(\$2,310.00)						
				13	Sep 16, 2022	SYSTEM	\$2,310.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user lafava1 overriding Payment Estimate Exception 23 on the current Payment Estimate.					
				13	Sep 16, 2022	SYSTEM	(\$2,310.00)						



## Line Item Adjustments by Estimate

Nov 5, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J5S3284	0460	FINISH FIELD COAT (SYSTEM G)	Material		14	Oct 3, 2022	SYSTEM	\$2,310.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user lafava1 overriding Payment Estimate Exception 27 on the current Payment Estimate.					
					14	Oct 3, 2022	SYSTEM	(\$2,310.00)						
					<b>- Total</b>							<b>\$0.00</b>		
					<b>Material - Total</b>							<b>\$0.00</b>		
					<b>0460 - Total</b>							<b>\$0.00</b>		
					J5S3284	0470	ALUMINUM EPOXY-MASTIC PRIMER	Material		9	Jul 18, 2022	SYSTEM	\$13,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user lafava1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
										9	Jul 18, 2022	SYSTEM	(\$13,520.00)	
										10	Aug 3, 2022	SYSTEM	\$13,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user lafava1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
										10	Aug 2, 2022	SYSTEM	(\$13,520.00)	
										11	Aug 18, 2022	SYSTEM	\$13,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user lafava1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
11	Aug 18, 2022	SYSTEM	(\$13,520.00)											
12	Sep 2, 2022	SYSTEM	\$13,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user lafava1 overriding Payment Estimate Exception 26 on the current Payment Estimate.										
12	Sep 2, 2022	SYSTEM	(\$13,520.00)											
13	Sep 16, 2022	SYSTEM	\$13,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user lafava1 overriding Payment Estimate Exception 26 on the current Payment Estimate.										
13	Sep 16, 2022	SYSTEM	(\$13,520.00)											
14	Oct 3, 2022	SYSTEM	\$13,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user lafava1 overriding Payment Estimate Exception 30 on the current Payment Estimate.										
14	Oct 3, 2022	SYSTEM	(\$13,520.00)											
15	Oct 18, 2022	SYSTEM	\$13,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user lafava1 overriding Payment Estimate Exception 22 on the current Payment Estimate.										
15	Oct 17, 2022	SYSTEM	(\$13,520.00)											
16	Nov 2, 2022	SYSTEM	\$13,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user lafava1 overriding Payment Estimate Exception 28 on the current Payment Estimate.										
16	Nov 2, 2022	SYSTEM	(\$13,520.00)											
<b>- Total</b>										<b>\$0.00</b>				
<b>Material - Total</b>										<b>\$0.00</b>				
<b>0470 - Total</b>							<b>\$0.00</b>							
J5S3284	0480	OPEN CELL FOAM JOINT SEAL	Material		9	Jul 18, 2022	SYSTEM	\$2,451.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user lafava1 overriding Payment Estimate Exception 21 on the current Payment Estimate.					
					9	Jul 18, 2022	SYSTEM	(\$2,451.00)						
					10	Aug 3, 2022	SYSTEM	\$2,451.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user lafava1 overriding Payment Estimate Exception 20 on the current Payment Estimate.					
					10	Aug 2, 2022	SYSTEM	(\$2,451.00)						
					11	Aug 18, 2022	SYSTEM	\$2,451.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user lafava1 overriding Payment Estimate Exception 23 on the current Payment Estimate.					
					11	Aug 18, 2022	SYSTEM	(\$2,451.00)						



### Line Item Adjustments by Estimate

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J5S3284	0480	OPEN CELL FOAM JOINT SEAL	Material		12	Sep 2, 2022	SYSTEM	\$2,451.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user lafava1 overriding Payment Estimate Exception 27 on the current Payment Estimate.					
					12	Sep 2, 2022	SYSTEM	(\$2,451.00)						
					13	Sep 16, 2022	SYSTEM	\$2,451.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user lafava1 overriding Payment Estimate Exception 27 on the current Payment Estimate.					
					13	Sep 16, 2022	SYSTEM	(\$2,451.00)						
					14	Oct 3, 2022	SYSTEM	\$2,451.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user lafava1 overriding Payment Estimate Exception 31 on the current Payment Estimate.					
					14	Oct 3, 2022	SYSTEM	(\$2,451.00)						
					15	Oct 18, 2022	SYSTEM	\$2,451.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user lafava1 overriding Payment Estimate Exception 23 on the current Payment Estimate.					
					15	Oct 17, 2022	SYSTEM	(\$2,451.00)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
					<b>0480 - Total</b>								<b>\$0.00</b>	
					0510	SLAB ON STEEL	Material		4	May 2, 2022	SYSTEM	\$207,737.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user lafava1 overriding Payment Estimate Exception 14 on the current Payment Estimate.	
									4	May 2, 2022	SYSTEM	(\$207,737.00)		
									5	May 19, 2022	SYSTEM	\$277,178.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user browns1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
									5	May 19, 2022	SYSTEM	(\$277,178.00)		
6	Jun 2, 2022	SYSTEM	\$316,733.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user calveg1 overriding Payment Estimate Exception 4 on the current Payment Estimate.										
6	Jun 2, 2022	SYSTEM	(\$316,733.00)											
7	Jun 16, 2022	SYSTEM	\$419,869.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user calveg1 overriding Payment Estimate Exception 7 on the current Payment Estimate.										
7	Jun 16, 2022	SYSTEM	(\$419,869.00)											
8	Jun 30, 2022	SYSTEM	\$435,398.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user lafava1 overriding Payment Estimate Exception 6 on the current Payment Estimate.										
8	Jun 30, 2022	SYSTEM	(\$435,398.00)											
9	Jul 18, 2022	SYSTEM	\$593,618.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user lafava1 overriding Payment Estimate Exception 6 on the current Payment Estimate.										
9	Jul 18, 2022	SYSTEM	(\$593,618.00)											
10	Aug 3, 2022	SYSTEM	\$752,424.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user lafava1 overriding Payment Estimate Exception 6 on the current Payment Estimate.										
10	Aug 2, 2022	SYSTEM	(\$752,424.00)											
11	Aug 18, 2022	SYSTEM	\$752,424.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user lafava1 overriding Payment Estimate Exception 6 on the current Payment Estimate.										
11	Aug 18, 2022	SYSTEM	(\$752,424.00)											
12	Sep 2, 2022	SYSTEM	\$752,424.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user lafava1 overriding Payment Estimate Exception 6 on the current Payment Estimate.										
12	Sep 2, 2022	SYSTEM	(\$752,424.00)											



## Line Item Adjustments by Estimate

Nov 5, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5S3284	0510	SLAB ON STEEL	Material			2022			
					13	Sep 16, 2022	SYSTEM	\$752,424.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user lafava1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					13	Sep 16, 2022	SYSTEM	(\$752,424.00)	
					14	Oct 3, 2022	SYSTEM	\$752,424.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user lafava1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					14	Oct 3, 2022	SYSTEM	(\$752,424.00)	
					15	Oct 18, 2022	SYSTEM	\$791,979.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user lafava1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					15	Oct 17, 2022	SYSTEM	(\$791,979.00)	
					16	Nov 2, 2022	SYSTEM	\$55,798.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user lafava1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					16	Nov 2, 2022	SYSTEM	(\$55,798.04)	
					<b>- Total</b>				
<b>Material - Total</b>								<b>\$0.00</b>	
<b>0510 - Total</b>								<b>\$0.00</b>	
0520	TYPE H BARRIER	Material			11	Aug 18, 2022	SYSTEM	\$131,638.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user lafava1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					11	Aug 18, 2022	SYSTEM	(\$131,638.00)	
					12	Sep 2, 2022	SYSTEM	\$131,638.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user lafava1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					12	Sep 2, 2022	SYSTEM	(\$131,638.00)	
					13	Sep 16, 2022	SYSTEM	\$131,638.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user lafava1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					13	Sep 16, 2022	SYSTEM	(\$131,638.00)	
					14	Oct 3, 2022	SYSTEM	\$131,638.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user lafava1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					14	Oct 3, 2022	SYSTEM	(\$131,638.00)	
					15	Oct 18, 2022	SYSTEM	\$131,638.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user lafava1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					15	Oct 17, 2022	SYSTEM	(\$131,638.00)	
<b>- Total</b>								<b>\$0.00</b>	
<b>Material - Total</b>								<b>\$0.00</b>	
<b>0520 - Total</b>								<b>\$0.00</b>	
0530	PROTECTIVE COATING - CONCRETE BENTS AND	Material			12	Sep 2, 2022	SYSTEM	\$8,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user lafava1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					12	Sep 2, 2022	SYSTEM	(\$8,000.00)	
					13	Sep 16, 2022	SYSTEM	\$8,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user lafava1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					13	Sep 16, 2022	SYSTEM	(\$8,000.00)	
					14	Oct 3, 2022	SYSTEM	\$8,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user lafava1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					14	Oct 3, 2022	SYSTEM	(\$8,000.00)	



## Line Item Adjustments by Estimate

Nov 5, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J5S3284	0530	PROTECTIVE COATING - CONCRETE BENTS AND	Material			2022						
				- Total							\$0.00	
				Material - Total							\$0.00	
				0530 - Total							\$0.00	
	0560	SLAB DRAIN	Material		4	May 2, 2022	SYSTEM	\$58,830.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user lafava1 overriding Payment Estimate Exception 22 on the current Payment Estimate.			
					4	May 2, 2022	SYSTEM	(\$58,830.00)				
				- Total							\$0.00	
				Material - Total							\$0.00	
0560 - Total							\$0.00					
	0580	FIELD APPLICATION OF INORGANIC ZINC	Material		12	Sep 2, 2022	SYSTEM	\$1,995.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user lafava1 overriding Payment Estimate Exception 18 on the current Payment Estimate.			
					12	Sep 2, 2022	SYSTEM	(\$1,995.00)				
					13	Sep 16, 2022	SYSTEM	\$3,990.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user lafava1 overriding Payment Estimate Exception 18 on the current Payment Estimate.			
					13	Sep 16, 2022	SYSTEM	(\$3,990.00)				
					14	Oct 3, 2022	SYSTEM	\$3,990.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user lafava1 overriding Payment Estimate Exception 22 on the current Payment Estimate.			
					14	Oct 3, 2022	SYSTEM	(\$3,990.00)				
				- Total							\$0.00	
Material - Total							\$0.00					
0580 - Total							\$0.00					
	0590	INTERMEDIATE FIELD COAT (SYSTEM G)	Material		12	Sep 2, 2022	SYSTEM	\$2,310.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user lafava1 overriding Payment Estimate Exception 21 on the current Payment Estimate.			
					12	Sep 2, 2022	SYSTEM	(\$2,310.00)				
					13	Sep 16, 2022	SYSTEM	\$4,620.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user lafava1 overriding Payment Estimate Exception 21 on the current Payment Estimate.			
					13	Sep 16, 2022	SYSTEM	(\$4,620.00)				
					14	Oct 3, 2022	SYSTEM	\$4,620.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user lafava1 overriding Payment Estimate Exception 25 on the current Payment Estimate.			
					14	Oct 3, 2022	SYSTEM	(\$4,620.00)				
				- Total							\$0.00	
Material - Total							\$0.00					
0590 - Total							\$0.00					
	0600	FINISH FIELD COAT (SYSTEM G)	Material		12	Sep 2, 2022	SYSTEM	\$2,310.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user lafava1 overriding Payment Estimate Exception 24 on the current Payment Estimate.			
					12	Sep 2, 2022	SYSTEM	(\$2,310.00)				
					13	Sep 16, 2022	SYSTEM	\$4,620.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user lafava1 overriding Payment Estimate Exception 24 on the current Payment Estimate.			
					13	Sep 16, 2022	SYSTEM	(\$4,620.00)				
					14	Oct 3, 2022	SYSTEM	\$4,620.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user lafava1 overriding Payment Estimate Exception 28 on the current Payment Estimate.			
					14	Oct 3, 2022	SYSTEM	(\$4,620.00)				
				- Total							\$0.00	





## Line Item Adjustments by Estimate

Nov 5, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J5S3284	0600	FINISH FIELD COAT (SYSTEM G)	Material - Total						\$0.00		
	0600 - Total							\$0.00			
	0620	SEAL COAT AGGREGATE, GRADE A1	Material			7	Jun 16, 2022	SYSTEM	\$13,575.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user calveg1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
						7	Jun 16, 2022	SYSTEM	(\$13,575.60)		
						8	Jun 30, 2022	SYSTEM	\$13,575.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user lafava1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
						8	Jun 30, 2022	SYSTEM	(\$13,575.60)		
						9	Jul 18, 2022	SYSTEM	\$13,575.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user lafava1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
						9	Jul 18, 2022	SYSTEM	(\$13,575.60)		
						10	Aug 3, 2022	SYSTEM	\$13,575.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user lafava1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
						10	Aug 2, 2022	SYSTEM	(\$13,575.60)		
						11	Aug 18, 2022	SYSTEM	\$13,575.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user lafava1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
						11	Aug 18, 2022	SYSTEM	(\$13,575.60)		
						12	Sep 2, 2022	SYSTEM	\$13,575.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user lafava1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
						12	Sep 2, 2022	SYSTEM	(\$13,575.60)		
						13	Sep 16, 2022	SYSTEM	\$13,575.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user lafava1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
						13	Sep 16, 2022	SYSTEM	(\$13,575.60)		
						14	Oct 3, 2022	SYSTEM	\$13,575.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user lafava1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
						14	Oct 3, 2022	SYSTEM	(\$13,575.60)		
						15	Oct 18, 2022	SYSTEM	\$13,575.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user lafava1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
						15	Oct 17, 2022	SYSTEM	(\$13,575.60)		
						16	Nov 2, 2022	SYSTEM	\$13,575.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user lafava1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
						16	Nov 2, 2022	SYSTEM	(\$13,575.60)		
						- Total			\$0.00		
				Material - Total						\$0.00	
		0620 - Total							\$0.00		
		0630	MISC.	Material			7	Jun 16, 2022	SYSTEM	\$5,432.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user calveg1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
							7	Jun 16, 2022	SYSTEM	(\$5,432.40)	
						- Total			\$0.00		
			Material - Total						\$0.00		
			Other Item Adjustment	ACAD	8	Jun 30, 2022	lafava1	\$581.88	lafava1: AC adjustment for seal coat performed in first pay period of June. 973 GAL at 60 degrees.		
			ACAD - Total						\$581.88		



## Line Item Adjustments by Estimate

Nov 5, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J5S3284	0630	MISC.	Other Item Adjustment - Total						\$581.88	
	0630 - Total								\$581.88	
	0650	SUPERSTRUCTURE REPAIR (UNFORMED)	Material			7	Jun 16, 2022	SYSTEM	\$1,080.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user calveg1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
						7	Jun 16, 2022	SYSTEM	(\$1,080.00)	
						- Total			\$0.00	
						Material - Total			\$0.00	
	0650 - Total								\$0.00	
	0660	HALF-SOLE REPAIR	Material			5	May 19, 2022	SYSTEM	\$175,272.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user browns1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
						5	May 19, 2022	SYSTEM	(\$175,272.00)	
						9	Jul 18, 2022	SYSTEM	\$16,682.46	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user lafava1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
						9	Jul 18, 2022	SYSTEM	(\$16,682.46)	
						- Total			\$0.00	
						Material - Total			\$0.00	
	0660 - Total								\$0.00	
	0690	PROTECTIVE COATING - CONCRETE BENTS AND	Material			8	Jun 30, 2022	SYSTEM	\$16,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user lafava1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
						8	Jun 30, 2022	SYSTEM	(\$16,000.00)	
						9	Jul 18, 2022	SYSTEM	\$16,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user lafava1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
						9	Jul 18, 2022	SYSTEM	(\$16,000.00)	
						10	Aug 3, 2022	SYSTEM	\$16,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user lafava1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
						10	Aug 2, 2022	SYSTEM	(\$16,000.00)	
						11	Aug 18, 2022	SYSTEM	\$16,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user lafava1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
						11	Aug 18, 2022	SYSTEM	(\$16,000.00)	
						12	Sep 2, 2022	SYSTEM	\$16,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user lafava1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
12						Sep 2, 2022	SYSTEM	(\$16,000.00)		
13						Sep 16, 2022	SYSTEM	\$16,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user lafava1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	
13						Sep 16, 2022	SYSTEM	(\$16,000.00)		
14						Oct 3, 2022	SYSTEM	\$16,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user lafava1 overriding Payment Estimate Exception 17 on the current Payment Estimate.	
14						Oct 3, 2022	SYSTEM	(\$16,000.00)		
- Total			\$0.00							
Material - Total			\$0.00							
0690 - Total								\$0.00		
0700	CLEANING, LUBRICATING & COATING BEARING	Material			7	Jun 16, 2022	SYSTEM	\$43,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user calveg1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	



### Line Item Adjustments by Estimate

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J5S3284	0700	CLEANING, LUBRICATING & COATING BEARING	Material		7	Jun 16, 2022	SYSTEM	(\$43,200.00)						
					8	Jun 30, 2022	SYSTEM	\$86,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user lafava1 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					8	Jun 30, 2022	SYSTEM	(\$86,400.00)						
					9	Jul 18, 2022	SYSTEM	\$86,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user lafava1 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					9	Jul 18, 2022	SYSTEM	(\$86,400.00)						
					10	Aug 3, 2022	SYSTEM	\$86,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user lafava1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					10	Aug 2, 2022	SYSTEM	(\$86,400.00)						
					11	Aug 18, 2022	SYSTEM	\$86,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user lafava1 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
					11	Aug 18, 2022	SYSTEM	(\$86,400.00)						
					12	Sep 2, 2022	SYSTEM	\$86,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user lafava1 overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					12	Sep 2, 2022	SYSTEM	(\$86,400.00)						
					13	Sep 16, 2022	SYSTEM	\$86,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user lafava1 overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					13	Sep 16, 2022	SYSTEM	(\$86,400.00)						
					14	Oct 3, 2022	SYSTEM	\$86,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user lafava1 overriding Payment Estimate Exception 20 on the current Payment Estimate.					
					14	Oct 3, 2022	SYSTEM	(\$86,400.00)						
					15	Oct 18, 2022	SYSTEM	\$86,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user lafava1 overriding Payment Estimate Exception 18 on the current Payment Estimate.					
					15	Oct 17, 2022	SYSTEM	(\$86,400.00)						
					16	Nov 2, 2022	SYSTEM	\$86,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user lafava1 overriding Payment Estimate Exception 26 on the current Payment Estimate.					
					16	Nov 2, 2022	SYSTEM	(\$86,400.00)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
					<b>0700 - Total</b>								<b>\$0.00</b>	
						0720	FIELD APPLICATION OF INORGANIC ZINC	Material		7	Jun 16, 2022	SYSTEM	\$2,625.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user calveg1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
										7	Jun 16, 2022	SYSTEM	(\$2,625.00)	
										8	Jun 30, 2022	SYSTEM	\$5,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user lafava1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
										8	Jun 30, 2022	SYSTEM	(\$5,250.00)	
										9	Jul 18, 2022	SYSTEM	\$5,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user lafava1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
9	Jul 18, 2022	SYSTEM	(\$5,250.00)											
10	Aug 3, 2022	SYSTEM	\$5,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user lafava1 overriding Payment										



## Line Item Adjustments by Estimate

Nov 5, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J5S3284	0720	FIELD APPLICATION OF INORGANIC ZINC	Material						Estimate Exception 14 on the current Payment Estimate.					
					10	Aug 2, 2022	SYSTEM	(\$5,250.00)						
					11	Aug 18, 2022	SYSTEM	\$5,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user lafava1 overriding Payment Estimate Exception 17 on the current Payment Estimate.					
					11	Aug 18, 2022	SYSTEM	(\$5,250.00)						
					12	Sep 2, 2022	SYSTEM	\$5,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user lafava1 overriding Payment Estimate Exception 19 on the current Payment Estimate.					
					12	Sep 2, 2022	SYSTEM	(\$5,250.00)						
					13	Sep 16, 2022	SYSTEM	\$5,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user lafava1 overriding Payment Estimate Exception 19 on the current Payment Estimate.					
					13	Sep 16, 2022	SYSTEM	(\$5,250.00)						
					14	Oct 3, 2022	SYSTEM	\$5,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user lafava1 overriding Payment Estimate Exception 23 on the current Payment Estimate.					
					14	Oct 3, 2022	SYSTEM	(\$5,250.00)						
					15	Oct 18, 2022	SYSTEM	\$5,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user lafava1 overriding Payment Estimate Exception 19 on the current Payment Estimate.					
					15	Oct 17, 2022	SYSTEM	(\$5,250.00)						
					16	Nov 2, 2022	SYSTEM	\$5,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user lafava1 overriding Payment Estimate Exception 27 on the current Payment Estimate.					
					16	Nov 2, 2022	SYSTEM	(\$5,250.00)						
									<b>- Total</b>			<b>\$0.00</b>		
									<b>Material - Total</b>			<b>\$0.00</b>		
									<b>0720 - Total</b>			<b>\$0.00</b>		
					J5S3284	0730	INTERMEDIATE FIELD COAT (SYSTEM G)	Material		8	Jun 30, 2022	SYSTEM	\$5,670.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user lafava1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
										8	Jun 30, 2022	SYSTEM	(\$5,670.00)	
										9	Jul 18, 2022	SYSTEM	\$5,670.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user lafava1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
9	Jul 18, 2022	SYSTEM	(\$5,670.00)											
10	Aug 3, 2022	SYSTEM	\$5,670.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user lafava1 overriding Payment Estimate Exception 16 on the current Payment Estimate.										
10	Aug 2, 2022	SYSTEM	(\$5,670.00)											
11	Aug 18, 2022	SYSTEM	\$5,670.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user lafava1 overriding Payment Estimate Exception 19 on the current Payment Estimate.										
11	Aug 18, 2022	SYSTEM	(\$5,670.00)											
12	Sep 2, 2022	SYSTEM	\$5,670.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user lafava1 overriding Payment Estimate Exception 22 on the current Payment Estimate.										
12	Sep 2, 2022	SYSTEM	(\$5,670.00)											
13	Sep 16, 2022	SYSTEM	\$5,670.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user lafava1 overriding Payment Estimate Exception 22 on the current Payment Estimate.										
13	Sep 16, 2022	SYSTEM	(\$5,670.00)											
14	Oct 3, 2022	SYSTEM	\$5,670.00	This adjustment offsets the original system-generated Material Payment										



## Line Item Adjustments by Estimate

Nov 5, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J5S3284	0730	INTERMEDIATE FIELD COAT (SYSTEM G)	Material			2022			Estimate Item Adjustment (0023) due to user lafava1 overriding Payment Estimate Exception 26 on the current Payment Estimate.				
					14	Oct 3, 2022	SYSTEM	(\$5,670.00)					
					15	Oct 18, 2022	SYSTEM	\$5,670.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user lafava1 overriding Payment Estimate Exception 20 on the current Payment Estimate.				
					15	Oct 17, 2022	SYSTEM	(\$5,670.00)					
					<b>- Total</b>							<b>\$0.00</b>	
					<b>Material - Total</b>							<b>\$0.00</b>	
					<b>0730 - Total</b>							<b>\$0.00</b>	
					0740	FINISH FIELD COAT (SYSTEM G)	Material		8	Jun 30, 2022	SYSTEM	\$5,670.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user lafava1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
									8	Jun 30, 2022	SYSTEM	(\$5,670.00)	
									9	Jul 18, 2022	SYSTEM	\$5,670.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user lafava1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
9	Jul 18, 2022	SYSTEM	(\$5,670.00)										
10	Aug 3, 2022	SYSTEM	\$5,670.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user lafava1 overriding Payment Estimate Exception 18 on the current Payment Estimate.									
10	Aug 2, 2022	SYSTEM	(\$5,670.00)										
11	Aug 18, 2022	SYSTEM	\$5,670.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user lafava1 overriding Payment Estimate Exception 21 on the current Payment Estimate.									
11	Aug 18, 2022	SYSTEM	(\$5,670.00)										
12	Sep 2, 2022	SYSTEM	\$5,670.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user lafava1 overriding Payment Estimate Exception 25 on the current Payment Estimate.									
12	Sep 2, 2022	SYSTEM	(\$5,670.00)										
13	Sep 16, 2022	SYSTEM	\$5,670.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user lafava1 overriding Payment Estimate Exception 25 on the current Payment Estimate.									
13	Sep 16, 2022	SYSTEM	(\$5,670.00)										
14	Oct 3, 2022	SYSTEM	\$5,670.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user lafava1 overriding Payment Estimate Exception 29 on the current Payment Estimate.									
14	Oct 3, 2022	SYSTEM	(\$5,670.00)										
15	Oct 18, 2022	SYSTEM	\$5,670.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user lafava1 overriding Payment Estimate Exception 21 on the current Payment Estimate.									
15	Oct 17, 2022	SYSTEM	(\$5,670.00)										
<b>- Total</b>											<b>\$0.00</b>		
<b>Material - Total</b>							<b>\$0.00</b>						
<b>0740 - Total</b>							<b>\$0.00</b>						
5001	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	Material		11	Aug 18, 2022	SYSTEM	\$3,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user lafava1 overriding Payment Estimate Exception 24 on the current Payment Estimate.					
				11	Aug 18, 2022	SYSTEM	(\$3,600.00)						
				12	Sep 2, 2022	SYSTEM	\$3,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user lafava1 overriding Payment Estimate Exception 28 on the current Payment Estimate.					
				12	Sep 2, 2022	SYSTEM	(\$3,600.00)						
				13	Sep 16, 2022	SYSTEM	\$3,600.00	This adjustment offsets the original system-generated Material Payment					



## Line Item Adjustments by Estimate

Nov 5, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J5S3284	5001	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	Material			2022			Estimate Item Adjustment (0001) due to user lafava1 overriding Payment Estimate Exception 28 on the current Payment Estimate.		
					13	Sep 16, 2022	SYSTEM	(\$3,600.00)			
					14	Oct 3, 2022	SYSTEM	\$3,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user lafava1 overriding Payment Estimate Exception 32 on the current Payment Estimate.		
					14	Oct 3, 2022	SYSTEM	(\$3,600.00)			
					<b>- Total</b>					\$0.00	
<b>Material - Total</b>					\$0.00						
<b>5001 - Total</b>					\$0.00						
<b>J5S3284 - Total</b>								\$581.88			
J5S3344	0780	MISC. SHAPING SLOPES	Material		16	Nov 2, 2022	SYSTEM	\$7,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user lafava1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
					16	Nov 2, 2022	SYSTEM	(\$7,700.00)			
					<b>- Total</b>					\$0.00	
					<b>Material - Total</b>					\$0.00	
					<b>0780 - Total</b>					\$0.00	
0790	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Material		16	Nov 2, 2022	SYSTEM	\$3,383.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user lafava1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
				16	Nov 2, 2022	SYSTEM	(\$3,383.00)				
				<b>- Total</b>					\$0.00		
				<b>Material - Total</b>					\$0.00		
				<b>0790 - Total</b>					\$0.00		
0810	FURNISHING TYPE 1 ROCK DITCH LINER	Material		16	Nov 2, 2022	SYSTEM	\$630.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user lafava1 overriding Payment Estimate Exception 12 on the current Payment Estimate.			
				16	Nov 2, 2022	SYSTEM	(\$630.00)				
				<b>- Total</b>					\$0.00		
				<b>Material - Total</b>					\$0.00		
				<b>0810 - Total</b>					\$0.00		
0820	FURNISHING TYPE 2 ROCK BLANKET	Material		14	Oct 3, 2022	SYSTEM	\$4,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user lafava1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
				14	Oct 3, 2022	SYSTEM	(\$4,600.00)				
				<b>- Total</b>					\$0.00		
				<b>Material - Total</b>					\$0.00		
				<b>0820 - Total</b>					\$0.00		
0890	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		16	Nov 2, 2022	SYSTEM	\$2,613.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user lafava1 overriding Payment Estimate Exception 13 on the current Payment Estimate.			
				16	Nov 2, 2022	SYSTEM	(\$2,613.00)				
				<b>- Total</b>					\$0.00		
				<b>Material - Total</b>					\$0.00		
				<b>0890 - Total</b>					\$0.00		
0900	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		16	Nov 2, 2022	SYSTEM	\$327.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user lafava1 overriding Payment Estimate Exception 15 on the current Payment Estimate.			
				16	Nov 2, 2022	SYSTEM	(\$327.00)				
				<b>- Total</b>					\$0.00		
				<b>Material - Total</b>					\$0.00		
				<b>0900 - Total</b>					\$0.00		



### Line Item Adjustments by Estimate

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J5S3344	1000	BRIDGE APPROACH SLAB (MINOR ROAD)	Material		16	Nov 2, 2022	SYSTEM	\$37,465.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user lafava1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
					16	Nov 2, 2022	SYSTEM	(\$37,465.00)		
								<b>- Total</b>	<b>\$0.00</b>	
								<b>Material - Total</b>	<b>\$0.00</b>	
	<b>1000 - Total</b>								<b>\$0.00</b>	
	1010	SLAB ON STEEL	Material		14	Oct 3, 2022	SYSTEM	\$173,160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user lafava1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
					14	Oct 3, 2022	SYSTEM	(\$173,160.00)		
					15	Oct 18, 2022	SYSTEM	\$299,256.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user lafava1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
					15	Oct 17, 2022	SYSTEM	(\$299,256.00)		
					16	Nov 2, 2022	SYSTEM	\$314,796.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user lafava1 overriding Payment Estimate Exception 18 on the current Payment Estimate.	
					16	Nov 2, 2022	SYSTEM	(\$314,796.00)		
								<b>- Total</b>	<b>\$0.00</b>	
								<b>Material - Total</b>	<b>\$0.00</b>	
	<b>1010 - Total</b>								<b>\$0.00</b>	
	1020	TYPE D BARRIER	Material		16	Nov 2, 2022	SYSTEM	\$49,177.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user lafava1 overriding Payment Estimate Exception 21 on the current Payment Estimate.	
					16	Nov 2, 2022	SYSTEM	(\$49,177.50)		
								<b>- Total</b>	<b>\$0.00</b>	
								<b>Material - Total</b>	<b>\$0.00</b>	
	<b>1020 - Total</b>								<b>\$0.00</b>	
	<b>J5S3344 - Total</b>								<b>\$0.00</b>	
<b>Overall - Total</b>								<b>\$581.88</b>		