



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on March 18, 2022

Pay Estimate Created Date: March 15, 2022

<b>Progress Estimate Number</b> 2	<b>Contract ID</b> 211119-D06 <b>Prime Contractor</b> N.B. West Contracting Company	<b>Pay Period Start</b> March 2, 2022 <b>Pay Period End</b> March 15, 2022	<b>Original Contract Amount</b> \$2,272,010.71 <b>Net Change Order Amount</b> \$0.00 <b>Current Contract Amount</b> \$2,272,010.71
--------------------------------------	--	---	--

Approval Date		By User
March 15, 2022	Generated and Approved (and should be considered Draft) at the Project Office Level by	strawt1
March 15, 2022	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	abbote1
March 17, 2022	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2022	November 1, 2022		0.00%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	December 1, 2021	December 1, 2021	
Letting Date	November 19, 2021	November 19, 2021	
Notice to Proceed Date	January 3, 2022	January 3, 2022	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 2			
	This Estimate	Previous	To Date
211119-D06			
Total Posted Items Pay	\$0.00	\$0.00	\$0.00
Gross Item Adjustments	\$33,979.00	\$15,600.00	\$49,579.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$15,600.00	\$49,579.00
<b>Contract Total Payable This Estimate:</b>	<b>\$33,979.00</b>		

**Items Paid This Estimate Period**

No Data Available

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J5S3346	0300	MGS GUARDRAIL	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$11,099.00
	0310	MGS BRIDGE APPROACH TRANSITION (THRIE-BEAM BRIDGE)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$22,880.00
<b>Total</b>								<b>\$33,979.00</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on March 18, 2022

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J5S3346	FAS S402(52)	Resurface and add shoulders	C	CRAWFORD	from Route 19 to I-44

Totals by Job Numbers

Job Number	Totals by Job Numbers		
	This Estimate	Previous	To Date
J5S3346	<b>Posted Item Pay</b>	\$0.00	\$0.00
	<b>Gross Item Adjustments</b>	\$33,979.00	\$15,600.00
	<b>Gross Item Pay</b>	<b>\$33,979.00</b>	<b>\$15,600.00</b>
	<b>Incentive</b>	\$0.00	\$0.00
	<b>Disincentive</b>	\$0.00	\$0.00
	<b>Liquidated Damages</b>	\$0.00	\$0.00
	<b>Other Contract Adjustments</b>	\$0.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on March 18, 2022

**Exceptions (Discrepancies) This Estimate Period**

No Exceptions Exist on Contract



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on March 18, 2022

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
211119-D06	J5S3346	0001	0010	2079909	MISC.MODIFIED LINEAR GRADING, CLASS II	821.70	0.00	821.70	STA	0.00	\$633.00	\$0.00
		0001	0020	2153000	SHAPING SLOPES, CLASS III	15.00	0.00	15.00	100F	0.00	\$1,200.00	\$0.00
		0001	0030	3105002	GRAVEL (A) OR CRUSHED STONE (B)	242.00	0.00	242.00	TONS	0.00	\$111.00	\$0.00
		0001	0040	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	6,414.70	0.00	6,414.70	TONS	0.00	\$60.25	\$0.00
		0001	0050	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	12,004.00	0.00	12,004.00	TONS	0.00	\$62.25	\$0.00
		0001	0060	4071005	TACK COAT	14,891.00	0.00	14,891.00	GAL	0.00	\$2.45	\$0.00
		0001	0070	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$500.00	\$0.00
		0001	0080	6161005	CONSTRUCTION SIGNS	1,352.00	0.00	1,352.00	SQFT	0.00	\$4.50	\$0.00
		0001	0090	6161025	CHANNELIZER (TRIM LINE)	100.00	0.00	100.00	EA	0.00	\$10.00	\$0.00
		0001	0100	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	0.00	\$4,000.00	\$0.00
		0001	0110	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	4.00	0.00	4.00	EA	0.00	\$2,200.00	\$0.00
		0001	0120	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$163,825.00	\$0.00
		0001	0130	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	4.00	0.00	4.00	EA	0.00	\$600.00	\$0.00
		0001	0140	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	132.00	0.00	132.00	LF	0.00	\$5.00	\$0.00
		0001	0150	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	131,260.00	0.00	131,260.00	LF	0.00	\$0.13	\$0.00
		0001	0160	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	116,549.00	0.00	116,549.00	LF	0.00	\$0.12	\$0.00
		0001	0170	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	7,221.00	0.00	7,221.00	SQYD	0.00	\$2.50	\$0.00
		0001	0180	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	704.00	0.00	704.00	SQYD	0.00	\$13.50	\$0.00
		0001	0190	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	553.30	0.00	553.30	STA	0.00	\$11.00	\$0.00
		0001	0200	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	406.00	0.00	406.00	STA	0.00	\$11.00	\$0.00
		0001	0210	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$3,500.00	\$0.00
		0001	0220	7039901	MISC.CULVERT HEADWALL MODIFICATION	1.00	0.00	1.00	LS	0.00	\$5,410.00	\$0.00
		0001	0230	8051000A	SEEDING - COOL SEASON MIXTURES	19.60	0.00	19.60	ACRE	0.00	\$2,350.00	\$0.00
		0001	0240	8061004	SEDIMENT TRAP ROCK	48.00	0.00	48.00	CUYD	0.00	\$68.00	\$0.00
		0001	0250	8061005	ROCK DITCH CHECK	2,560.00	0.00	2,560.00	LF	0.00	\$13.50	\$0.00
		0001	0260	8061006	ALTERNATE DITCH CHECK	320.00	0.00	320.00	LF	0.00	\$9.75	\$0.00
		0001	0270	8061016	SEDIMENT REMOVAL	314.00	0.00	314.00	CUYD	0.00	\$2.00	\$0.00
		0001	0280	8061017	TEMPORARY SEEDING AND MULCHING	3.90	0.00	3.90	ACRE	0.00	\$1,950.00	\$0.00
		0001	0290	8061019	SILT FENCE	1,600.00	0.00	1,600.00	LF	0.00	\$2.90	\$0.00
		0010	0300	6061060	MGS GUARDRAIL	550.00	0.00	550.00	LF	0.00	\$34.00	\$0.00
		0010	0310	6061081	MGS BRIDGE APPROACH TRANSITION (THRIE-BEAM BRIDGE)	8.00	0.00	8.00	EA	0.00	\$4,500.00	\$0.00
		0010	0320	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	8.00	0.00	8.00	EA	0.00	\$3,100.00	\$0.00
		0030	0330	9029902	MISC.LOOP DETECTOR	1.00	0.00	1.00	EA	0.00	\$2,878.00	\$0.00
		0030	0335	9039901	MISC.ADJUST EXISTING SIGNS	1.00	0.00	1.00	LS	0.00	\$1,000.00	\$0.00
		0070	0340	7034040	CLASS B-1 CONCRETE (CULVERTS-BRIDGE)	5.20	0.00	5.20	CUYD	0.00	\$1,735.00	\$0.00
		0070	0350	7039903	MISC.Headwall Modification	44.00	0.00	44.00	LF	0.00	\$188.00	\$0.00
		0070	0360	7061020	REINFORCING STEEL (CULVERTS-BRIDGE)	840.00	0.00	840.00	LB	0.00	\$3.00	\$0.00
		0070	0370	7134000	BRIDGE GUARDRAIL (THRIE BEAM)	38.00	0.00	38.00	LF	0.00	\$360.00	\$0.00
		0071	0380	7034040	CLASS B-1 CONCRETE (CULVERTS-BRIDGE)	4.70	0.00	4.70	CUYD	0.00	\$1,735.00	\$0.00
		0071	0390	7039903	MISC.Headwall Modification	78.00	0.00	78.00	LF	0.00	\$188.00	\$0.00
		0071	0400	7061020	REINFORCING STEEL (CULVERTS-BRIDGE)	730.00	0.00	730.00	LB	0.00	\$3.00	\$0.00
		0071	0410	7134000	BRIDGE GUARDRAIL (THRIE BEAM)	72.00	0.00	72.00	LF	0.00	\$350.00	\$0.00
Project J5S3346 - Total Value Posted to Date as of Report Generated Date												\$0.00
211119-D06 Overall - Total Value Posted to Date as of Report Generated Date												\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on March 18, 2022

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

**The information below this line are details for Construction Signs (if applicable).**

No Data Available



### Line Item Adjustments by Estimate

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J5S3346	0300	MGS GUARDRAIL	Construction Stockpile STMI		2	Mar 15, 2022	SYSTEM	\$11,099.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							\$11,099.00	
			Construction Stockpile STMI - Total							\$11,099.00	
	0300 - Total								\$11,099.00		
	0310	MGS BR APP TRANSITION (THRIE-BEAM BRIDGE)	Construction Stockpile STMI		2	Mar 15, 2022	SYSTEM	\$22,880.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							\$22,880.00	
			Construction Stockpile STMI - Total							\$22,880.00	
	0310 - Total								\$22,880.00		
	0320	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile STMI		1	Mar 2, 2022	SYSTEM	\$15,600.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							\$15,600.00	
			Construction Stockpile STMI - Total							\$15,600.00	
	0320 - Total								\$15,600.00		
J5S3346 - Total								\$49,579.00			
Overall - Total								\$49,579.00			