



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on July 6, 2023

Pay Estimate Created Date: June 30, 2023

<b>Progress Estimate Number</b> 35	<b>Contract ID</b> 211119-F01 <b>Prime Contractor</b> KCI Construction Company	<b>Pay Period Start</b> June 16, 2023 <b>Pay Period End</b> June 30, 2023	<b>Original Contract Amount</b> \$49,997,800.00 <b>Net Change Order Amount</b> \$1,119,249.12 <b>Current Contract Amount</b> \$51,117,049.12
---------------------------------------	---	--	--

Approval Date	By User
June 30, 2023	wolkt1
July 5, 2023	amburs1
July 5, 2023	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 15, 2023	December 15, 2023		76.07%

Contract Informational Dates			Milestones				
Date Description	Original Completion Date	Current Completion Date	Date Description	Original Completion Date	Current Completion Date	Days Remaining on Milestone	Diary Charge Days
Acceptance Date			JSP-W - Completion date for A1850 and NB A2590	December 1, 2023	December 15, 2023	163	
Awarded Date	December 1, 2021	December 1, 2021	Milestone - Completion Date	December 15, 2022	December 31, 2022	Milestone Complete	
Letting Date	November 19, 2021	November 19, 2021					
Notice to Proceed Date	January 3, 2022	January 3, 2022					
Open to Traffic Date							
Work Began Date	January 18, 2022	January 18, 2022					

Contract Total Pay For Estimate No. 35			
	This Estimate	Previous	To Date
211119-F01			
Total Posted Items Pay	\$2,583,610.75	\$36,303,661.96	\$38,887,272.71
Gross Item Adjustments	(\$16,500.00)	\$233,149.20	\$216,649.20
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$4,500.18	\$4,500.18
<b>Contract Total Payable This Estimate:</b>	<b>\$2,567,110.75</b>	<b>\$36,541,311.34</b>	<b>\$39,108,422.09</b>

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J613413	0460	5029907	MISC.ULTRA-HIGH PERFORMANCE CONCRETE, JOINT	CUYD	\$9,200.000	40	\$368,000.00
	0500	7101000	REINFORCING STEEL (EPOXY COATED)	LB	\$3.000	2,493	\$7,479.00
	0520	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	SQFT	\$22.750	56,581	\$1,287,217.75
	0530	7125210	FIELD APPLICATION OF INORGANIC ZINC PRIMER	SQFT	\$4.600	36,670	\$168,682.00
	0540	7125385A	INTERMEDIATE FIELD COAT (SYSTEM H)	SQFT	\$4.600	36,670	\$168,682.00
	0550	7125390A	FINISH FIELD COAT (SYSTEM H)	SQFT	\$4.600	36,670	\$168,682.00
	0560	7125396	FINISHED FIELD COAT (SYSTEM I)	SQFT	\$5.400	28,450	\$153,630.00
	0620	7129902	MISC.RESET ROCKER BEARINGS	EA	\$25,000.000	2	\$50,000.00
	0670	7129902	MISC.STEEL RETROFITS - WALKWAY TRUSS BROKEN WELDS	EA	\$1,100.000	83	\$91,300.00
	1020	7119904	MISC.PROTECTIVE COATING - CONCRETE BENTS & PIERS (URETHANE)	SQFT	\$6.000	-9,110	(\$54,660.00)
	1040	7125210	FIELD APPLICATION OF INORGANIC ZINC PRIMER	SQFT	\$4.600	-64,000	(\$294,400.00)
	5030	7125209	FIELD APPLICATION OF ORGANIC ZINC PRIMER	SQFT	\$4.600	28,450	\$130,870.00
5031	7119904	MISC.PROTECTIVE COATING - CONCRETE BENTS &	SQFT	\$6.000	7,288	\$43,728.00	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on July 6, 2023

Pay Estimate Created Date: June 30, 2023

<b>Progress Estimate Number</b> 35	<b>Contract ID</b> 211119-F01 <b>Prime Contractor</b> KCI Construction Company	<b>Pay Period Start</b> June 16, 2023 <b>Pay Period End</b> June 30, 2023	<b>Original Contract Amount</b> \$49,997,800.00 <b>Net Change Order Amount</b> \$1,119,249.12 <b>Current Contract Amount</b> \$51,117,049.12
---------------------------------------	---	--	--

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J613413			PIERS (EPOXY)				
	5032	7125209	FIELD APPLICATION OF ORGANIC ZINC PRIMER	SQFT	\$4.600	64,000	\$294,400.00
<b>Project J613413 - Total</b>							<b>\$2,583,610.75</b>
<b>Overall - Total</b>							<b>\$2,583,610.75</b>

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J613413	0190	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material			-4,128	\$0.30	(\$1,238.40)
	0190	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user wolk11 overriding Payment Estimate Exception 21 on the current Payment Estimate.	4,128	\$0.30	\$1,238.40
	0200	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material			-3,099	\$0.30	(\$929.70)
	0200	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user wolk11 overriding Payment Estimate Exception 23 on the current Payment Estimate.	3,099	\$0.30	\$929.70
	0210	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material			-344	\$2.00	(\$688.00)
	0210	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user wolk11 overriding Payment Estimate Exception 25 on the current Payment Estimate.	344	\$2.00	\$688.00
	0460	MISC.	Material			-40	\$9,200.00	(\$368,000.00)
	0460	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user wolk11 overriding Payment Estimate Exception 5 on the current Payment Estimate.	40	\$9,200.00	\$368,000.00
	0560	FINISHED FIELD COAT (SYSTEM I)	Material			-28,450	\$5.40	(\$153,630.00)
	0560	FINISHED FIELD COAT (SYSTEM I)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user wolk11 overriding Payment Estimate Exception 31 on the current Payment Estimate.	28,450	\$5.40	\$153,630.00
	0580	MISC.	Material			-1	\$29,500.00	(\$29,500.00)
	0580	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user wolk11 overriding Payment Estimate Exception 32 on the current Payment Estimate.	1	\$29,500.00	\$29,500.00
	0610	MISC.	Material			-1	\$100,000.00	(\$100,000.00)
	0610	MISC.	Material		This adjustment offsets the original system-	1	\$100,000.00	\$100,000.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on July 6, 2023

Pay Estimate Created Date: June 30, 2023

Progress Estimate Number 35		Contract ID 211119-F01 Prime Contractor KCI Construction Company		Pay Period Start June 16, 2023 Pay Period End June 30, 2023		Original Contract Amount \$49,997,800.00	Net Change Order Amount \$1,119,249.12	Current Contract Amount \$51,117,049.12
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6I3413					generated Material Payment Estimate Item Adjustment (0008) due to user wolk1 overriding Payment Estimate Exception 34 on the current Payment Estimate.			
	0650	MISC.	Material			-36	\$3,100.00	(\$111,600.00)
	0650	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user wolk1 overriding Payment Estimate Exception 35 on the current Payment Estimate.	36	\$3,100.00	\$111,600.00
	0670	MISC.	Overrun			-15	\$1,100.00	(\$16,500.00)
	0700	MISC.	Material			-102	\$5,000.00	(\$510,000.00)
	0700	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user wolk1 overriding Payment Estimate Exception 36 on the current Payment Estimate.	102	\$5,000.00	\$510,000.00
	0770	PREFORMED SILICONE OR EPDM EXPANSION JOINT SEAL	Material			-306	\$55.00	(\$16,830.00)
	0770	PREFORMED SILICONE OR EPDM EXPANSION JOINT SEAL	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user wolk1 overriding Payment Estimate Exception 37 on the current Payment Estimate.	306	\$55.00	\$16,830.00
	1090	MISC.	Material			-1	\$29,500.00	(\$29,500.00)
	1090	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user wolk1 overriding Payment Estimate Exception 33 on the current Payment Estimate.	1	\$29,500.00	\$29,500.00
J6I3500	1350	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	Material			-449	\$15.00	(\$6,735.00)
	1350	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user wolk1 overriding Payment Estimate Exception 16 on the current Payment Estimate.	449	\$15.00	\$6,735.00
	1370	MISC.	Material			-58	\$220.00	(\$12,760.00)
	1370	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user wolk1 overriding Payment Estimate Exception 20 on the current Payment Estimate.	58	\$220.00	\$12,760.00
	1460	TYPE D BARRIER	Material			-382	\$175.00	(\$66,850.00)
	1460	TYPE D BARRIER	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user wolk1 overriding Payment Estimate Exception 27 on the current Payment Estimate.	382	\$175.00	\$66,850.00
	1500	DECK REPAIR WITH VOID TUBE REPLACEMENT	Material			-176	\$160.00	(\$28,160.00)
	1500	DECK REPAIR WITH VOID TUBE REPLACEMENT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user wolk1 overriding Payment Estimate Exception 30 on the current Payment Estimate.	176	\$160.00	\$28,160.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on July 6, 2023

Pay Estimate Created Date: June 30, 2023

<b>Progress Estimate Number</b> 35	<b>Contract ID</b> 211119-F01 <b>Prime Contractor</b> KCI Construction Company	<b>Pay Period Start</b> June 16, 2023 <b>Pay Period End</b> June 30, 2023	<b>Original Contract Amount</b> \$49,997,800.00 <b>Net Change Order Amount</b> \$1,119,249.12 <b>Current Contract Amount</b> \$51,117,049.12
---------------------------------------	---	--	--

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6I3500	1590	HALF-SOLE REPAIR	Material			-5,807	\$55.00	(\$319,385.00)
	1590	HALF-SOLE REPAIR	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user wolk1 overriding Payment Estimate Exception 29 on the current Payment Estimate.	5,807	\$55.00	\$319,385.00
	1760	LATEX MODIFIED CONCRETE WEARING SURFACE	Material			-2,134	\$130.00	(\$277,420.00)
	1760	LATEX MODIFIED CONCRETE WEARING SURFACE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user wolk1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	2,134	\$130.00	\$277,420.00
	5109	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	Material			-189	\$15.00	(\$2,835.00)
	5109	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user wolk1 overriding Payment Estimate Exception 17 on the current Payment Estimate.	189	\$15.00	\$2,835.00
	5110	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	Material			-1,475	\$39.90	(\$58,852.50)
	5110	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user wolk1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	1,475	\$39.90	\$58,852.50
	5111	MGS GUARDRAIL, 6 FT. POSTS, 3 FT. - 1.5 IN. SPACING	Material			-75	\$52.50	(\$3,937.50)
	5111	MGS GUARDRAIL, 6 FT. POSTS, 3 FT. - 1.5 IN. SPACING	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user wolk1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	75	\$52.50	\$3,937.50
	5112	MGS GUARDRAIL, 6 FT. POSTS, 1 FT. - 6.75 IN. SPACING	Material			-13	\$70.35	(\$914.55)
	5112	MGS GUARDRAIL, 6 FT. POSTS, 1 FT. - 6.75 IN. SPACING	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user wolk1 overriding Payment Estimate Exception 12 on the current Payment Estimate.	13	\$70.35	\$914.55
	5115	CONCRETE PAVEMENT (10 1/2 IN. NON-REINFORCED, 15 FT. JOINTS)	Material			-72.8	\$470.59	(\$34,258.95)
	5115	CONCRETE PAVEMENT (10 1/2 IN. NON-REINFORCED, 15 FT. JOINTS)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user wolk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	72.8	\$470.59	\$34,258.95
	5120	PAVED DITCH	Material			-12	\$441.40	(\$5,296.80)
	5120	PAVED DITCH	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user wolk1	12	\$441.40	\$5,296.80



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on July 6, 2023

Pay Estimate Created Date: June 30, 2023

<b>Progress Estimate Number</b> 35		<b>Contract ID</b> 211119-F01		<b>Pay Period Start</b> June 16, 2023		<b>Original Contract Amount</b> \$49,997,800.00	
		<b>Prime Contractor</b> KCI Construction Company		<b>Pay Period End</b> June 30, 2023		<b>Net Change Order Amount</b> \$1,119,249.12	
						<b>Current Contract Amount</b> \$51,117,049.12	

  

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6I3500					overriding Payment Estimate Exception 14 on the current Payment Estimate.			
	5124	PIPE COLLAR, TYPE A	Material			-1	\$2,580.86	(\$2,580.86)
	5124	PIPE COLLAR, TYPE A	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user wolk1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	1	\$2,580.86	\$2,580.86
<b>Total</b>								<b>(\$16,500.00)</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on July 6, 2023

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J613413	I-255-3(52)	Bridge rehabilitation	I-255	ST LOUIS	at the Mississippi River
J613500	I 255-3(53)	Bridge rehabilitation	I-255	ST LOUIS	over Koch Road

Totals by Job Numbers

Job Number		This Estimate	Previous	To Date
J613413	<b>Posted Item Pay</b>	\$2,583,610.75	\$33,800,520.47	\$36,384,131.22
	<b>Gross Item Adjustments</b>	(\$16,500.00)	\$487,219.52	\$470,719.52
	<b>Gross Item Pay</b>	<b>\$2,567,110.75</b>	<b>\$34,287,739.99</b>	<b>\$36,854,850.74</b>
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$4,268.87	\$4,268.87
J613500	<b>Posted Item Pay</b>	\$0.00	\$2,503,141.49	\$2,503,141.49
	<b>Gross Item Adjustments</b>	\$0.00	(\$254,070.32)	(\$254,070.32)
	<b>Gross Item Pay</b>	<b>\$0.00</b>	<b>\$2,249,071.17</b>	<b>\$2,249,071.17</b>
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$231.31	\$231.31



## Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on July 6, 2023

### Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J6I3500, Item 5021334, Project Item Line Number 5115, Material Set 502133496, Material 1057JMTBE42019 - Tie Bar Ep Ctd 40" No. 6/M19 Gr 60/M420@, Acceptance Action Generic ReinforcingMisc is insufficient.	Working with Materials to transfer material.	wolkt1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3500, Item 5021334, Project Item Line Number 5115, Material Set 502133496, Material 1057JMDAEC6.12 - Dowel Assemblies Epoxy Ctd Gr60 1 1/2" @, Acceptance Action Generic ReinforcingMisc is insufficient.	Working with Materials to transfer material.	wolkt1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3500, Item 5021334, Project Item Line Number 5115, Material Set 502133496, Material 1055CMMLDST2 - White Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST2 is insufficient.	Working with Materials to transfer material.	wolkt1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3500, Item 5021334, Project Item Line Number 5115, Material Set 502133496, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action 0501CCPAQCQA 10 1/2 in. is insufficient.	Waiting on QC/QA strength results for 28-Day Break	wolkt1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3413, Item 5029907, Project Item Line Number 0460, Material Set 502990796, Material 4501CCUHPC - Concrete, Ultra High Performance Concrete JSP, Acceptance Action Generic 4501CCUHPC is insufficient.	Waiting on QC/QA strength results for 28-Day Break	wolkt1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3500, Item 5052000, Project Item Line Number 1760, Material Set 505200096, Material 1005GECMLSBD - Bridge Wearing Surface Grade E LS/DO, Acceptance Action Generic 1005GECMLSBD is insufficient.	Working with Materials to resolve reports.	wolkt1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3500, Item 6044011, Project Item Line Number 5124, Material Set 604401196, Material 0604CPCR - Collar for Pipe Connection, Acceptance Action Generic 0604CPCR is insufficient.	Working to enter reports.	wolkt1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3500, Item 6061061, Project Item Line Number 5110, Material Set 606106196, Material 1040GRSRCAT2 - Steel Beam for Class A Type 2 Guard Rail, Acceptance Action Generic 1040GRSRCAT2 is insufficient.	Working with Materials to transfer material.	wolkt1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3500, Item 6061061, Project Item Line Number 5110, Material Set 606106196, Material 1065DE - Delineators, Acceptance Action Generic 1065DE is insufficient.	Working with Materials to transfer material.	wolkt1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3500, Item 6061063, Project Item Line Number 5111, Material Set 606106396, Material 1065DE - Delineators, Acceptance Action Generic 1065DE is insufficient.	Working with Materials to transfer material.	wolkt1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3500, Item 6061063, Project Item Line Number 5111, Material Set 606106396, Material 1040GRSRCAT2 - Steel Beam for Class A Type 2 Guard Rail, Acceptance Action Generic 1040GRSRCAT2 is insufficient.	Working with Materials to transfer material.	wolkt1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3500, Item 6061065, Project Item Line Number 5112, Material Set 606106596, Material 1065DE - Delineators, Acceptance Action Generic 1065DE is insufficient.	Working with Materials to transfer material.	wolkt1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3500, Item 6061065, Project Item Line Number 5112, Material Set 606106596, Material 1040GRSRCAT2 - Steel Beam for Class A Type 2 Guard Rail, Acceptance Action Generic 1040GRSRCAT2 is insufficient.	Working with Materials to transfer material.	wolkt1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3500, Item 6091060, Project Item Line Number 5120, Material Set 609106096, Material 1036RSWFPLW014 - W01.4 Plain Welded Wire Fabric @, Acceptance Action Generic ReSteelFabric is insufficient.	Working with contractor to obtain PAL material.	wolkt1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3500, Item 6091060, Project Item Line Number 5120, Material Set 609106096, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	Working with Materials to transfer material.	wolkt1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3500, Item 6131015, Project Item Line Number 1350, Material Set 613101596, Material 1039ERDBEP - Epoxy Bonding Agent for Dowels, Acceptance Action Generic 1039ERDBEP is insufficient.	Working with Materials to transfer material.	wolkt1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3500, Item 6131018, Project Item Line Number 5109, Material Set 613101896, Material 1039ERDBEP - Epoxy Bonding Agent for Dowels, Acceptance Action Generic 1039ERDBEP is insufficient.	Working with Materials to transfer material.	wolkt1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3500, Item 6131018, Project Item Line Number 5109, Material Set 613101896, Material 1057JMTBE42016 - Tie Bar Ep Ctd 30" No. 5/M16 Gr 60/M420@, Acceptance Action Generic ReinforcingMisc is insufficient.	Working with Materials to transfer material.	wolkt1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3500, Item 6131018, Project Item Line Number 5109, Material Set 613101896, Material 1057JMTBE42019 - Tie Bar Ep Ctd 40" No. 6/M19 Gr 60/M420@, Acceptance Action Generic ReinforcingMisc is insufficient.	Working with Materials to transfer material.	wolkt1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3500, Item 6179903, Project Item Line Number 1370, Material Set 6179903, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Working with Materials to transfer material.	wolkt1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3413, Item 6205902A, Project Item Line Number 0190, Material Set 6205902A96, Material 1048PMTRHBWBWH - Marking Paint Acrylic Watr HiBld White, Acceptance Action Generic 1048PMTRHBWBWH is insufficient.	Working to enter reports.	wolkt1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3413, Item 6205902A, Project Item Line Number 0190, Material Set 6205902A96, Material 1048PMRBEMTL - Reflective Glass Beads Type L Embedm Ctd, Acceptance Action Generic 1048PMRBEMTL is insufficient.	Working to enter reports.	wolkt1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3413, Item 6205903A, Project Item Line Number 0200, Material Set 6205903A96, Material 1048PMRBEMTL - Reflective Glass Beads Type L Embedm Ctd, Acceptance Action Generic 1048PMRBEMTL is insufficient.	Working to enter reports.	wolkt1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3413, Item 6205903A, Project Item Line Number 0200, Material Set 6205903A96, Material 1048PMTRHBWBYL - Marking Paint Acrylic Watr	Working to enter reports.	wolkt1	Overridden



## Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on July 6, 2023

### Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
HiBlId Yellow, Acceptance Action Generic 1048PMTRHBWBYL is insufficient.			
Estimate Exception Type: Insufficient Materials: Project J6I3413, Item 6205906A, Project Item Line Number 0210, Material Set 6205906A96, Material 1048PMRBEMTL - Reflective Glass Beads Type L Embedm Ctd, Acceptance Action Generic 1048PMRBEMTL is insufficient.	Working to enter reports.	wolkt1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3413, Item 6205906A, Project Item Line Number 0210, Material Set 6205906A96, Material 1048PMTRHBWBWH - Marking Paint Acrylic Watr HiBlId White, Acceptance Action Generic 1048PMTRHBWBWH is insufficient.	Working to enter reports.	wolkt1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3500, Item 7034219A, Project Item Line Number 1460, Material Set 7034219A96, Material 0501CCB1.A - Concrete, Class B-1 w/Air, Acceptance Action Generic 0501CCB1.A is insufficient.	Working with Materials to transfer quantity.	wolkt1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3500, Item 7034219A, Project Item Line Number 1460, Material Set 7034219A96, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	Working with Materials to enter reports.	wolkt1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3500, Item 7040104, Project Item Line Number 1590, Material Set 704010496, Material 0501CCB1.A - Concrete, Class B-1 w/Air, Acceptance Action Generic 0501CCB1.A is insufficient.	Working with contractor to enter reports.	wolkt1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3500, Item 7040112, Project Item Line Number 1500, Material Set 704011296, Material 0501CCB2.A - Concrete, Class B-2 w/Air, Acceptance Action Generic 0501CCB2.A is insufficient.	Working with Materials to remove inapplicable material.	wolkt1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3413, Item 7125396, Project Item Line Number 0560, Material Set 7125396, Material 1045PTPS - Polysiloxane System I Finish Coat, Acceptance Action Generic 1045PTPS is insufficient.	Working to enter reports.	wolkt1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3413, Item 7129901, Project Item Line Number 0580, Material Set 7129901, Material 1048PMTRACWH - Marking Paint Acrylic CoPolymer White, Acceptance Action Generic 1048PMTRACWH is insufficient.	Working to enter reports.	wolkt1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3413, Item 7129901, Project Item Line Number 1090, Material Set 7129901, Material 1048PMTRACWH - Marking Paint Acrylic CoPolymer White, Acceptance Action Generic 1048PMTRACWH is insufficient.	Working to enter reports.	wolkt1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3413, Item 7129902, Project Item Line Number 0610, Material Set 7129902, Material 1080BRM - Bridge Material, Acceptance Action Generic 1080BRM is insufficient.	Working to enter reports.	wolkt1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3413, Item 7129902, Project Item Line Number 0650, Material Set 7129902, Material 1080BRM - Bridge Material, Acceptance Action Generic 1080BRM is insufficient.	Working to enter reports.	wolkt1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3413, Item 7129903, Project Item Line Number 0700, Material Set 712990396, Material 0712STZC - Galvanizing of Components for Str Steel, Acceptance Action Generic 0712STZC is insufficient.	Working to enter reports.	wolkt1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3413, Item 7174002, Project Item Line Number 0770, Material Set 717400296, Material 1057JMCSSEX - Silicon Sealant for Expansion Jnts @, Acceptance Action Generic 1057JMCSSEX is insufficient.	Working to with Materials to transfer quantity.	wolkt1	Overridden
Estimate Exception Type: Item Overrun: Contract 211119-F01, Contract Project J6I3413, Project Item Line Number 0670, Contract Line Item Number 0670, Item 7129902, Minor Item.	Item on pending change order.	wolkt1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 211119-F01, Contract Project J6I3413, Project Item Line Number 0210, Contract Line Item Number 0210, Item 6205906A, Minor Item.	Item on pending change order.	wolkt1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 211119-F01, Contract Project J6I3500, Project Item Line Number 1350, Contract Line Item Number 1350, Item 6131015, Minor Item.	Item on pending change order.	wolkt1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 211119-F01, Contract Project J6I3500, Project Item Line Number 1370, Contract Line Item Number 1370, Item 6179903, Minor Item.	Item on pending change order.	wolkt1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 211119-F01, Contract Project J6I3500, Project Item Line Number 1590, Contract Line Item Number 1590, Item 7040104, Minor Item.	Item on pending change order.	wolkt1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 211119-F01, Contract Project J6I3500, Project Item Line Number 5120, Contract Line Item Number 5120, Item 6091060, Minor Item.	Item on pending change order.	wolkt1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 211119-F01, Contract Project J6I3500, Project Item Line Number 5109, Contract Line Item Number 5109, Item 6131018, Minor Item.	Item on pending change order.	wolkt1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 211119-F01, Contract Project J6I3413, Project Item Line Number 0110, Contract Line Item Number 0110, Item 6122030, Minor Item.	Item on pending change order.	wolkt1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 211119-F01, Contract Project J6I3413, Project Item Line Number 0150, Contract Line Item Number 0150, Item 6173700B, Minor Item.	Item on pending change order.	wolkt1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 211119-F01, Contract Project J6I3413, Project Item Line Number 0240, Contract Line Item Number 0240, Item 6209903, Minor Item.	Item on pending change order.	wolkt1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 211119-F01, Contract Project J6I3500, Project Item Line Number 1300, Contract Line Item Number 1300, Item 2153000, Minor Item.	Item on pending change order.	wolkt1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 211119-F01, Contract Project J6I3500, Project Item Line Number 1310, Contract Line Item Number 1310, Item 6131010, Minor Item.	Item on pending change order.	wolkt1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 211119-F01, Contract Project J6I3500, Project Item Line Number 1390, Contract Line Item Number 1390, Item 6061060, Minor Item.	Item on pending change order.	wolkt1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 211119-F01, Contract Project J6I3500, Project Item Line Number 1550, Contract Line Item Number 1550, Item 2161503, Minor Item.	Item on pending change order.	wolkt1	Acknowledged





**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on July 6, 2023

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
211119-F01	J613413	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$150,000.00	\$150,000.00
		0001	0020	2153000	SHAPING SLOPES, CLASS III	1.00	11.00	12.00	100F	12.00	\$1,200.00	\$14,400.00
		0001	0030	4029901	MISC.TEMPORARY MEDIAN CROSSOVER EAST	1.00	-1.00	0.00	LS	0.00	\$400,000.00	\$0.00
		0001	0040	4029901	MISC.TEMPORARY MEDIAN CROSSOVER WEST	1.00	0.00	1.00	LS	1.00	\$175,000.00	\$175,000.00
		0001	0050	4030111	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125CLP MIX)	984.70	-467.80	516.90	TONS	516.90	\$142.00	\$73,399.80
		0001	0060	6046018A	18 IN. SLOTTED DRAIN	173.00	96.00	269.00	LF	269.00	\$512.00	\$137,728.00
		0001	0070	6049901	MISC.TRENCH DRAIN	1.00	0.00	1.00	LS	1.00	\$95,000.00	\$95,000.00
		0001	0080	6049901	MISC.WELD DRAINAGE GRATES	1.00	0.00	1.00	LS	1.00	\$40,000.00	\$40,000.00
		0001	0090	6122019	IMPACT ATTENUATOR 70 MPH (SAND BARREL ARRAY)	2.00	3.00	5.00	EA	5.00	\$4,772.00	\$23,860.00
		0001	0100	6122020	REPLACEMENT SAND BARREL	2.00	9.00	11.00	EA	11.00	\$491.00	\$5,401.00
		0001	0110	6122030	IMPACT ATTENUATOR (RELOCATION)	1.00	4.00	5.00	EA	7.00	\$875.00	\$6,125.00
		0001	0120	6151000	OFFICE FOR ENGINEER	24.00	0.00	24.00	MO	15.00	\$2,000.00	\$30,000.00
		0001	0130	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	4.00	2.00	6.00	EA	6.00	\$2,800.00	\$16,800.00
		0001	0140	6173000	CONCRETE TRAFFIC BARRIER, TYPE C	668.00	0.00	668.00	LF	0.00	\$116.00	\$0.00
		0001	0150	6173700B	TEMPORARY TRAFFIC BARRIER ANCHORED, CONTRACTOR FURNISHED / RETAINED	15,450.00	1,900.00	17,350.00	LF	18,800.00	\$26.25	\$493,500.00
		0001	0160	6175011B	RELOCATING TEMPORARY TRAFFIC BARRIER ANCHORED	825.00	863.00	1,688.00	LF	1,688.00	\$15.17	\$25,606.96
		0001	0170	6179901	MISC.TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.75	\$575,000.00	\$431,250.00
		0001	0180	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$5,458,093.69	\$0.00
		0001	0181	6181000	MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$5,108,577.69	\$5,108,577.69
		0001	0190	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	30,726.00	0.00	30,726.00	LF	4,128.00	\$0.30	\$1,238.40
		0001	0200	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	20,338.00	0.00	20,338.00	LF	3,099.00	\$0.30	\$929.70
		0001	0210	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	326.00	0.00	326.00	LF	344.00	\$2.00	\$688.00
		0001	0220	6207001	PAVEMENT MARKING REMOVAL	195,118.00	0.00	195,118.00	LF	79,222.00	\$0.50	\$39,611.00
		0001	0230	6209903	MISC.6 IN. WHITE TEMPORARY PAVEMENT MARKING PAINT	103,524.00	0.00	103,524.00	LF	99,489.00	\$0.35	\$34,821.15
		0001	0240	6209903	MISC.6 IN. YELLOW TEMPORARY PAVEMENT MARKING PAINT	56,662.00	0.00	56,662.00	LF	59,882.00	\$0.35	\$20,958.70
		0001	0250	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	6,132.00	-3,017.00	3,115.00	SQYD	3,115.00	\$6.75	\$21,026.25
		0001	0260	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	55.30	0.00	55.30	STA	0.00	\$325.00	\$0.00
		0001	0270	6262000A	PORTLAND CEMENT CONCRETE SHOULDER RUMBLE STRIP	56.20	0.00	56.20	STA	0.00	\$150.00	\$0.00
		0001	0280	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$50,000.00	\$50,000.00
		0001	0290	7250318A	18 IN. PIPE GROUP B	450.00	20.00	470.00	LF	470.00	\$62.00	\$29,140.00
		0001	0300	8052000A	SEEDING - WARM SEASON GRASSES	0.40	0.00	0.40	ACRE	0.00	\$15,000.00	\$0.00
		0001	0310	8061006	ALTERNATE DITCH CHECK	30.00	0.00	30.00	LF	0.00	\$20.00	\$0.00
		0001	0320	8061016	SEDIMENT REMOVAL	2.00	0.00	2.00	CUYD	0.00	\$400.00	\$0.00
		0010	0330	6061060	MGS GUARDRAIL	1,563.00	50.00	1,613.00	LF	1,613.00	\$33.00	\$53,229.00
		0010	0340	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	2.00	0.00	2.00	EA	2.00	\$3,700.00	\$7,400.00
		0010	0350	6061080	MGS END ANCHOR	1.00	0.00	1.00	EA	1.00	\$1,400.00	\$1,400.00
		0010	0360	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	1.00	0.00	1.00	EA	1.00	\$3,100.00	\$3,100.00
		0010	0370	6069901	MISC.RELAP GUARDRAIL	1.00	0.00	1.00	LS	1.00	\$3,200.00	\$3,200.00
		0020	0380	9019902	MISC.LIGHT POLE REPAIRS	5.00	2.00	7.00	EA	7.00	\$281.00	\$1,967.00
		0020	0390	9019902	MISC.LIGHT POLE REPLACEMENT	7.00	0.00	7.00	EA	7.00	\$4,636.00	\$32,452.00
		0020	0400	9019902	MISC.NAVIGATION LIGHT REPAIR	1.00	0.00	1.00	EA	1.00	\$2,405.00	\$2,405.00
		0070	0410	2161000	SCARIFICATION OF BRIDGE DECK	22,887.00	0.00	22,887.00	SQYD	22,887.00	\$20.00	\$457,740.00
		0070	0420	2161501	REMOVAL OF ASPHALT WEARING SURFACE	3,800.00	0.00	3,800.00	SQFT	3,800.00	\$4.00	\$15,200.00
		0070	0430	2164500	REMOVAL OF EXISTING EXPANSION JOINT & ADJACENT CONCRETE	306.00	0.00	306.00	LF	306.00	\$4,000.00	\$1,224,000.00
		0070	0440	2165000	REMOVAL OF EXISTING EXPANSION JOINT SEAL OR SEALANT	306.00	0.00	306.00	LF	306.00	\$100.00	\$30,600.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on July 6, 2023

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
211119-F01	J6I3413	0070	0450	2169903	MISC.REMOVE AND REPLACE BARRIER CURB	139.00	0.00	139.00	LF	0.00	\$900.00	\$0.00
		0070	0460	5029907	MISC.ULTRA-HIGH PERFORMANCE CONCRETE, JOINT	96.00	0.00	96.00	CUYD	40.00	\$9,200.00	\$368,000.00
		0070	0465	7031004	DIAMOND GRINDING	22,952.00	0.00	22,952.00	SQYD	0.00	\$0.01	\$0.00
		0070	0470	7040101	SUBSTRUCTURE REPAIR (FORMED)	539.00	0.00	539.00	SQFT	136.00	\$228.00	\$31,008.00
		0070	0480	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	539.00	0.00	539.00	SQFT	0.00	\$228.00	\$0.00
		0070	0490	7049903	MISC.BARRIER CURB REPAIR	11.00	0.00	11.00	LF	0.00	\$350.00	\$0.00
		0070	0500	7101000	REINFORCING STEEL (EPOXY COATED)	27,700.00	0.00	27,700.00	LB	13,453.00	\$3.00	\$40,359.00
		0070	0510	7119904	MISC.PROTECTIVE COATING - CONCRETE BENTS & PIERS (URETHANE)	10,930.00	-10,930.00	0.00	SQFT	0.00	\$6.00	\$0.00
		0070	0520	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	284,000.00	0.00	284,000.00	SQFT	171,445.00	\$22.75	\$3,900,373.75
		0070	0530	7125210	FIELD APPLICATION OF INORGANIC ZINC PRIMER	284,000.00	-64,000.00	220,000.00	SQFT	132,336.00	\$4.60	\$608,745.60
		0070	0540	7125385A	INTERMEDIATE FIELD COAT (SYSTEM H)	220,000.00	0.00	220,000.00	SQFT	132,336.00	\$4.60	\$608,745.60
		0070	0550	7125390A	FINISH FIELD COAT (SYSTEM H)	220,000.00	0.00	220,000.00	SQFT	132,336.00	\$4.60	\$608,745.60
		0070	0560	7125396	FINISHED FIELD COAT (SYSTEM I)	64,000.00	0.00	64,000.00	SQFT	28,450.00	\$5.40	\$153,630.00
		0070	0570	7129901	MISC.BRIDGE WASHING	1.00	0.00	1.00	LS	0.00	\$85,000.00	\$0.00
		0070	0580	7129901	MISC.CLEARANCE GUAGE	1.00	0.00	1.00	LS	1.00	\$29,500.00	\$29,500.00
		0070	0590	7129902	MISC.ACCESS DOOR GASKET REPLACEMENT	4.00	0.00	4.00	EA	0.00	\$3,500.00	\$0.00
		0070	0600	7129902	MISC.CABLE SHORING SYSTEM INSTALLATION, CABLE TENSION ADJUSTMENT	8.00	0.00	8.00	EA	0.00	\$61,000.00	\$0.00
		0070	0610	7129902	MISC.CABLE TENSION MEASUREMENT INSPECTION	2.00	0.00	2.00	EA	1.00	\$100,000.00	\$100,000.00
		0070	0620	7129902	MISC.RESET ROCKER BEARINGS	2.00	0.00	2.00	EA	2.00	\$25,000.00	\$50,000.00
		0070	0630	7129902	MISC.STEEL RETROFIT - STRUT ACCESS DOOR PIN	1.00	0.00	1.00	EA	0.00	\$2,125.00	\$0.00
		0070	0640	7129902	MISC.STEEL RETROFITS - DRAINAGE TRUSS MEMBER CONNECTION	1.00	0.00	1.00	EA	0.00	\$2,125.00	\$0.00
		0070	0650	7129902	MISC.STEEL RETROFITS - LADDER LANDING PLATES	32.00	4.00	36.00	EA	36.00	\$3,100.00	\$111,600.00
		0070	0660	7129902	MISC.STEEL RETROFITS - RECONNECT DRAIN DOWNSPOUT BRACKET	18.00	0.00	18.00	EA	0.00	\$2,200.00	\$0.00
		0070	0670	7129902	MISC.STEEL RETROFITS - WALKWAY TRUSS BROKEN WELDS	216.00	0.00	216.00	EA	231.00	\$1,100.00	\$254,100.00
		0070	0680	7129902	MISC.TRIMMING OF STEPS INSIDE ARCH/TIE INTERSECTION CHAMBER	112.00	0.00	112.00	EA	104.00	\$2,050.00	\$213,200.00
		0070	0690	7129903	MISC.CRACK REMOVAL - GRINDING	555.00	0.00	555.00	LF	1.00	\$850.00	\$850.00
		0070	0700	7129903	MISC.FINGER JOINT EXPANSION JOINT SYSTEM (ABUT 1 & BENT 5)	102.00	0.00	102.00	LF	102.00	\$5,000.00	\$510,000.00
		0070	0710	7129903	MISC.FINGER JOINT EXPANSION JOINT SYSTEM (BENTS 9 & 13)	102.00	0.00	102.00	LF	0.00	\$6,500.00	\$0.00
		0070	0720	7129903	MISC.HANGER CABLE REPLACEMENT	3,228.00	0.00	3,228.00	LF	0.00	\$400.00	\$0.00
		0070	0730	7129903	MISC.METALIZING HANGER CABLES	2,800.00	0.00	2,800.00	LF	0.00	\$81.00	\$0.00
		0070	0740	7129903	MISC.WELD INSPECTION	4,568.00	0.00	4,568.00	LF	4,568.00	\$31.00	\$141,608.00
		0070	0750	7129903	MISC.WELD REPAIR	230.00	0.00	230.00	LF	26.00	\$1,250.00	\$32,500.00
		0070	0760	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	102.00	0.00	102.00	LF	102.00	\$600.00	\$61,200.00
		0070	0770	7174002	PREFORMED SILICONE OR EPDM EXPANSION JOINT SEAL	306.00	0.00	306.00	LF	306.00	\$55.00	\$16,830.00
		0071	0780	2161001	TOTAL SURFACE HYDRO DEMOLITION	22,952.00	-22,952.00	0.00	SQYD	0.00	\$48.00	\$0.00
		0071	0790	2161503	REMOVAL OF EXISTING DECK REPAIR	600.00	-600.00	0.00	SQFT	0.00	\$32.00	\$0.00
		0071	0800	5050004	SUPPLEMENTARY WEARING SURFACE MATERIAL	53.00	-53.00	0.00	CY	0.00	\$700.00	\$0.00
		0071	0810	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	22,952.00	-22,952.00	0.00	SQYD	0.00	\$70.00	\$0.00
		0071	0830	7040106	FULL DEPTH REPAIR	100.00	-100.00	0.00	SQFT	0.00	\$130.00	\$0.00
		0073	0880	2161000	SCARIFICATION OF BRIDGE DECK	22,856.00	0.00	22,856.00	SQYD	22,856.00	\$20.00	\$457,120.00
		0073	0890	2161501	REMOVAL OF ASPHALT WEARING SURFACE	1,226.00	0.00	1,226.00	SQFT	1,226.00	\$4.00	\$4,904.00
		0073	0900	2164500	REMOVAL OF EXISTING EXPANSION JOINT & ADJACENT CONCRETE	306.00	0.00	306.00	LF	306.00	\$4,000.00	\$1,224,000.00
		0073	0910	2165000	REMOVAL OF EXISTING EXPANSION JOINT SEAL OR SEALANT	306.00	0.00	306.00	LF	306.00	\$100.00	\$30,600.00
		0073	0920	2169903	MISC.REMOVE AND REPLACE BARRIER CURB	118.00	20.00	138.00	LF	138.00	\$910.00	\$125,580.00
0073	0930	5029907	MISC.FURNISH POLYESTER POLYMER CONCRETE MATERIAL	631.00	5.00	636.00	CUYD	635.50	\$2,975.00	\$1,890,612.50		



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on July 6, 2023

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
211119-F01	J6I3413	0073	0940	5029907	MISC.ULTRA-HIGH PERFORMANCE CONCRETE, JOINT	81.00	0.00	81.00	CUYD	81.00	\$9,460.00	\$766,260.00	
			0950	5059905	MISC.PLACE POLYESTER POLYMER WEARING SURFACE	22,705.00	173.00	22,878.00	SQYD	22,878.00	\$14.00	\$320,292.00	
			0955	7031004	DIAMOND GRINDING	22,705.00	0.00	22,705.00	SQYD	0.00	\$0.01	\$0.00	
			0960	7040101	SUBSTRUCTURE REPAIR (FORMED)	454.00	221.00	675.00	SQFT	675.00	\$228.00	\$153,900.00	
			0970	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	454.00	-454.00	0.00	SQFT	0.00	\$228.00	\$0.00	
			0980	7040104	HALF-SOLE REPAIR	1,000.00	-247.00	753.00	SQFT	753.00	\$54.00	\$40,662.00	
			0990	7040106	FULL DEPTH REPAIR	100.00	-11.00	89.00	SQFT	89.00	\$130.00	\$11,570.00	
			1000	7049903	MISC.BARRIER CURB REPAIR	22.00	-6.00	16.00	LF	16.00	\$350.00	\$5,600.00	
			1010	7101000	REINFORCING STEEL (EPOXY COATED)	22,630.00	0.00	22,630.00	LB	22,630.00	\$3.00	\$67,890.00	
			1020	7119904	MISC.PROTECTIVE COATING - CONCRETE BENTS & PIERS (URETHANE)	10,930.00	-10,930.00	0.00	SQFT	0.00	\$6.00	\$0.00	
			1030	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	284,000.00	0.00	284,000.00	SQFT	284,000.00	\$22.75	\$6,461,000.00	
			1040	7125210	FIELD APPLICATION OF INORGANIC ZINC PRIMER	284,000.00	-64,000.00	220,000.00	SQFT	220,000.00	\$4.60	\$1,012,000.00	
			1050	7125385A	INTERMEDIATE FIELD COAT (SYSTEM H)	220,000.00	0.00	220,000.00	SQFT	220,000.00	\$4.60	\$1,012,000.00	
			1060	7125390A	FINISH FIELD COAT (SYSTEM H)	220,000.00	0.00	220,000.00	SQFT	220,000.00	\$4.60	\$1,012,000.00	
			1070	7125396	FINISHED FIELD COAT (SYSTEM I)	64,000.00	0.00	64,000.00	SQFT	64,000.00	\$5.40	\$345,600.00	
			1080	7129901	MISC.BRIDGE WASHING	1.00	0.00	1.00	LS	1.00	\$85,000.00	\$85,000.00	
			1090	7129901	MISC.CLEARANCE GUAGE	1.00	0.00	1.00	LS	1.00	\$29,500.00	\$29,500.00	
			1100	7129902	MISC.ACCESS DOOR GASKET REPLACEMENT	4.00	0.00	4.00	EA	4.00	\$3,500.00	\$14,000.00	
			1110	7129902	MISC.CABLE SHORING SYSTEM INSTALLATION, CABLE TENSION ADJUSTMENT	2.00	-1.00	1.00	EA	1.00	\$58,840.00	\$58,840.00	
			1120	7129902	MISC.CABLE TENSION MEASUREMENT INSPECTION	2.00	0.00	2.00	EA	2.00	\$100,000.00	\$200,000.00	
			1130	7129902	MISC.STEEL RETROFIT - APPROACH SPAN DRAIN PIPE EXTENSION	1.00	1.00	2.00	EA	2.00	\$3,500.00	\$7,000.00	
			1140	7129902	MISC.STEEL RETROFIT - STRINGER BEARING BOLT REPLACEMENT	1.00	5.00	6.00	EA	6.00	\$2,800.00	\$16,800.00	
			1150	7129902	MISC.STEEL RETROFITS - DRAINAGE TRUSS MEMBER CONNECTION	4.00	-4.00	0.00	EA	0.00	\$2,800.00	\$0.00	
			1160	7129902	MISC.STEEL RETROFITS - LADDER LANDING PLATES	32.00	4.00	36.00	EA	36.00	\$3,100.00	\$111,600.00	
			1170	7129902	MISC.STEEL RETROFITS - PIN AND LINK PLATE WASHER REPLACEMENT	11.00	0.00	11.00	EA	11.00	\$18,200.00	\$200,200.00	
			1180	7129902	MISC.STEEL RETROFITS - RECONNECT DRAIN DOWNSPOUT BRACKET	36.00	-36.00	0.00	EA	0.00	\$2,800.00	\$0.00	
			1190	7129902	MISC.STEEL RETROFITS - WALKWAY RAILING SPLICE PLATE	1.00	1.00	2.00	EA	2.00	\$3,550.00	\$7,100.00	
			1200	7129902	MISC.STEEL RETROFITS - WALKWAY TRUSS BROKEN WELDS	216.00	-25.00	191.00	EA	191.00	\$1,125.00	\$214,875.00	
			1210	7129903	MISC.CRACK REMOVAL - GRINDING	56.00	-52.00	4.00	LF	4.00	\$850.00	\$3,400.00	
			1220	7129903	MISC.FINGER JOINT EXPANSION JOINT SYSTEM (ABUT 1 & BENT 5)	102.00	0.00	102.00	LF	102.00	\$5,000.00	\$510,000.00	
			1230	7129903	MISC.FINGER JOINT EXPANSION JOINT SYSTEM (BENTS 9 & 13)	102.00	0.00	102.00	LF	102.00	\$6,500.00	\$663,000.00	
			1240	7129903	MISC.METALIZING HANGER CABLES	3,400.00	0.00	3,400.00	LF	3,400.00	\$81.00	\$275,400.00	
			1250	7129903	MISC.WELD INSPECTION	4,568.00	0.00	4,568.00	LF	4,568.00	\$31.00	\$141,608.00	
			1260	7129903	MISC.WELD REPAIR	20.00	-18.00	2.00	LF	2.00	\$1,600.00	\$3,200.00	
			1270	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	102.00	0.00	102.00	LF	102.00	\$600.00	\$61,200.00	
			1280	7174002	PREFORMED SILICONE OR EPDM EXPANSION JOINT SEAL	306.00	0.00	306.00	LF	306.00	\$55.00	\$16,830.00	
			0001	5001	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	0.00	24.00	24.00	EA	21.00	\$1,155.00	\$24,255.00
			0001	5002	6189901	MISC.Payment for Contract Bond	0.00	1.00	1.00	LS	1.00	\$349,516.00	\$349,516.00
			0001	5003	4071005	TACK COAT	0.00	425.00	425.00	GAL	425.00	\$10.50	\$4,462.50
			0001	5004	4039905	MISC.10.5 INCHES, ASPHALTIC CONCRETE PAVEMENT SP125C	0.00	1,546.00	1,546.00	SQYD	1,546.00	\$115.67	\$178,825.82
			0001	5005	6221003	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (GREATER THAN 3 IN. THICK)	0.00	1,546.00	1,546.00	SQYD	1,546.00	\$30.39	\$46,982.94
			0001	5006	6181000	MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$14,437.50	\$14,437.50
0001	5007	4029901	MISC.Temporary Median Crossover East	0.00	1.00	1.00	LS	0.75	\$535,276.85	\$401,457.64			
0001	5008	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	0.00	1.00	1.00	LS	1.00	\$11,400.00	\$11,400.00			



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on July 6, 2023

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
211119-F01	J6I3413	0001	5009	6179901	MISC.Mobilization	0.00	1.00	1.00	LS	1.00	\$19,993.37	\$19,993.37		
		0001	5010	2022010	REMOVAL OF IMPROVEMENTS	0.00	1.00	1.00	LS	1.00	\$8,652.84	\$8,652.84		
		0001	5011	7269903	MISC.8" PVC PIPE SCHEDULE 40	0.00	240.00	240.00	LF	240.00	\$44.06	\$10,574.40		
		0001	5012	5021110	CONCRETE PAVEMENT (10 IN. NON-REINF)	0.00	216.90	216.90	SQYD	216.90	\$80.20	\$17,395.38		
		0073	5013	7129902	MISC.STEEL RETROFITS - DRAINAGE TRUSS MEMBER CONNECTION	0.00	10.00	10.00	EA	10.00	\$4,803.54	\$48,035.40		
		0073	5014	7129902	MISC.STEEL RETROFITS - LADDER WELD REPAIR	0.00	2.00	2.00	EA	2.00	\$1,050.00	\$2,100.00		
		0073	5015	7129902	MISC.STEEL RETROFITS - REPLACE WALKWAY BRACE ANGLES	0.00	4.00	4.00	EA	4.00	\$6,988.98	\$27,955.92		
		0001	5016	4029901	MISC.TEMPORARY EMERGENCY CROSSOVER	0.00	1.00	1.00	LS	1.00	\$7,052.84	\$7,052.84		
		0001	5017	6169901	MISC.LUMP SUM TRAFFIC CONTROL	0.00	1.00	1.00	LS	1.00	\$1,926.75	\$1,926.75		
		0073	5018	2169901	MISC.Removal of Expansion Joint & Adjacent Concrete	0.00	1.00	1.00	LS	1.00	\$417,579.50	\$417,579.50		
		0073	5019	7040103	SUPERSTRUCTURE REPAIR (UNFORMED)	0.00	140.00	140.00	SQFT	140.00	\$228.00	\$31,920.00		
		0001	5020	6049901	MISC.(Weld Existing Drainage Grates Bridge No. A18503)	0.00	1.00	1.00	LS	1.00	\$13,868.86	\$13,868.86		
		0020	5021	9019901	MISC.(Beacon Flasher Assemblies)	0.00	1.00	1.00	LS	1.00	\$3,398.85	\$3,398.85		
		0001	5022	6049901	MISC.(Inlet Top Replacement)	0.00	1.00	1.00	LS	1.00	\$13,447.99	\$13,447.99		
		0071	5023	6181000	MOBILIZATION	0.00	1.00	1.00	LS	0.00	\$143,350.95	\$0.00		
		0071	5024	5029907	MISC.FURNISH POLYESTER POLYMER CONCRETE MATERIAL	0.00	717.00	717.00	CUYD	0.00	\$2,872.13	\$0.00		
		0071	5025	5059905	MISC.PLACE POLYESTER POLYMER CONCRETE WEARING SURFACE	0.00	22,952.00	22,952.00	SQYD	0.00	\$14.42	\$0.00		
		0071	5026	7049901	MISC.Deck Preparations for Polyester Polymer Concrete Overlay	0.00	1.00	1.00	LS	0.00	\$244,000.00	\$0.00		
		0071	5027	7040104	HALF-SOLE REPAIR	0.00	0.00	0.00	SQFT	0.00	\$55.00	\$0.00		
		0071	5028	7040106	FULL DEPTH REPAIR	0.00	0.00	0.00	SQFT	0.00	\$130.00	\$0.00		
		0070	5029	7119904	MISC.PROTECTIVE COATING -- CONCRETE BENTS & PIERS (EPOXY)	0.00	10,930.00	10,930.00	SQFT	0.00	\$6.00	\$0.00		
		0070	5030	7125209	FIELD APPLICATION OF ORGANIC ZINC PRIMER	0.00	64,000.00	64,000.00	SQFT	28,450.00	\$4.60	\$130,870.00		
		0073	5031	7119904	MISC.PROTECTIVE COATING -- CONCRETE BENTS & PIERS (EPOXY)	0.00	10,930.00	10,930.00	SQFT	7,288.00	\$6.00	\$43,728.00		
		0073	5032	7125209	FIELD APPLICATION OF ORGANIC ZINC PRIMER	0.00	64,000.00	64,000.00	SQFT	64,000.00	\$4.60	\$294,400.00		
		<b>Project J6I3413 - Total Value Posted to Date as of Report Generated Date</b>												<b>\$36,384,131.20</b>
		J6I3500	0001	1290	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$50,000.00	\$50,000.00	
				1300	2153000	SHAPING SLOPES, CLASS III	3.00	11.00	14.00	100F	15.00	\$900.00	\$13,500.00	
1310	6131010			FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	211.20	0.00	211.20	SQYD	239.70	\$210.00	\$50,337.00			
1320	6131012			SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	22.00	0.00	22.00	SQYD	0.00	\$18.00	\$0.00			
1330	6131013			TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	22.00	0.00	22.00	SQYD	0.00	\$18.00	\$0.00			
1340	6131014			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	1,080.00	0.00	1,080.00	LF	982.00	\$8.00	\$7,856.00			
1350	6131015			DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	284.00	0.00	284.00	EA	449.00	\$15.00	\$6,735.00			
1360	6139911			MISC.Class A Partial Depth Concrete Pavement Repair Using Flexible, Hot Polymer Modified Repair Material	59,670.00	-9,264.00	50,406.00	LB	50,406.00	\$3.25	\$163,819.50			
1370	6179903			MISC.CONCRETE TRAFFIC BARRIER, TYPE C, TRANSITION	30.00	0.00	30.00	LF	58.00	\$220.00	\$12,760.00			
1380	6181000			MOBILIZATION	1.00	0.00	1.00	LS	0.84	\$300,000.00	\$252,000.00			
1390	6061060			MGS GUARDRAIL	2,112.00	-1,700.00	412.00	LF	412.50	\$33.00	\$13,612.50			
1400	6061069			MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	2.00	1.00	3.00	EA	3.00	\$3,700.00	\$11,100.00			
1410	6061080			MGS END ANCHOR	4.00	-2.00	2.00	EA	2.00	\$1,400.00	\$2,800.00			
1420	6063014			TYPE A CRASHWORTHY END TERMINAL (MASH)	6.00	-1.00	5.00	EA	5.00	\$3,100.00	\$15,500.00			
1430	2161000			SCARIFICATION OF BRIDGE DECK	438.00	0.00	438.00	SQYD	438.00	\$30.00	\$13,140.00			
1440	2161501			REMOVAL OF ASPHALT WEARING SURFACE	11,308.00	0.00	11,308.00	SQFT	11,308.00	\$2.00	\$22,616.00			
1450	2164000			CURB REMOVAL	382.00	0.00	382.00	LF	382.00	\$80.00	\$30,560.00			
1455	7031004			DIAMOND GRINDING	1,695.00	0.00	1,695.00	SQYD	0.00	\$0.01	\$0.00			
1460	7034219A			TYPE D BARRIER	382.00	0.00	382.00	LF	382.00	\$175.00	\$66,850.00			
1470	7040102			SUBSTRUCTURE REPAIR (UNFORMED)	5.00	-4.00	1.00	SQFT	1.00	\$300.00	\$300.00			



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on July 6, 2023

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
211119-F01	J613500	0070	1480	7040106	FULL DEPTH REPAIR	150.00	0.00	150.00	SQFT	0.00	\$250.00	\$0.00
		0070	1490	7040107	SLAB EDGE REPAIR (BRIDGES)	60.00	-54.00	6.00	LF	6.00	\$230.00	\$1,380.00
		0070	1500	7040112	DECK REPAIR WITH VOID TUBE REPLACEMENT	1,150.00	0.00	1,150.00	SQFT	176.00	\$160.00	\$28,160.00
		0070	1510	7040113	CLEANING AND EPOXY COATING	15.00	0.00	15.00	SQFT	0.00	\$200.00	\$0.00
		0070	1520	7173002	SILICONE EXPANSION JOINT SEALANT	144.00	0.00	144.00	LF	0.00	\$45.00	\$0.00
		0070	1530	9029901	MISC.BRIDGE MOUNTING SIGNS WITHOUT BRACKETS	1.00	0.00	1.00	LS	0.00	\$2,500.00	\$0.00
		0071	1540	2161001	TOTAL SURFACE HYDRO DEMOLITION	1,695.00	0.00	1,695.00	SQYD	1,695.00	\$67.00	\$113,565.00
		0071	1550	2161503	REMOVAL OF EXISTING DECK REPAIR	500.00	0.00	500.00	SQFT	620.00	\$30.00	\$18,600.00
		0071	1560	5050004	SUPPLEMENTARY WEARING SURFACE MATERIAL	25.00	0.00	25.00	CY	0.00	\$700.00	\$0.00
		0071	1570	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	1,695.00	0.00	1,695.00	SQYD	0.00	\$130.00	\$0.00
		0071	1590	7040104	HALF-SOLE REPAIR	1,550.00	0.00	1,550.00	SQFT	5,807.00	\$55.00	\$319,385.00
		0073	1630	2161000	SCARIFICATION OF BRIDGE DECK	534.00	0.00	534.00	SQYD	534.00	\$30.00	\$16,020.00
		0073	1640	2161501	REMOVAL OF ASPHALT WEARING SURFACE	14,393.00	0.00	14,393.00	SQFT	14,393.00	\$2.00	\$28,786.00
		0073	1650	2164000	CURB REMOVAL	411.00	0.00	411.00	LF	411.00	\$80.00	\$32,880.00
		0073	1655	7031004	DIAMOND GRINDING	2,134.00	0.00	2,134.00	SQYD	2,134.00	\$0.01	\$21.34
		0073	1660	7034219A	TYPE D BARRIER	411.00	0.00	411.00	LF	411.00	\$175.00	\$71,925.00
		0073	1670	7040106	FULL DEPTH REPAIR	150.00	-150.00	0.00	SQFT	0.00	\$250.00	\$0.00
		0073	1680	7040107	SLAB EDGE REPAIR (BRIDGES)	60.00	-51.00	9.00	LF	9.00	\$230.00	\$2,070.00
		0073	1690	7040112	DECK REPAIR WITH VOID TUBE REPLACEMENT	1,150.00	-752.00	398.00	SQFT	398.00	\$160.00	\$63,680.00
		0073	1700	7040113	CLEANING AND EPOXY COATING	15.00	0.00	15.00	SQFT	0.00	\$200.00	\$0.00
		0073	1710	7172054	OPEN CELL FOAM JOINT SEAL	190.00	0.00	190.00	LF	0.00	\$60.00	\$0.00
		0073	1720	7173002	SILICONE EXPANSION JOINT SEALANT	165.00	0.00	165.00	LF	165.00	\$45.00	\$7,425.00
		0074	1730	2161001	TOTAL SURFACE HYDRO DEMOLITION	2,134.00	0.00	2,134.00	SQYD	2,134.00	\$67.00	\$142,978.00
		0074	1740	2161503	REMOVAL OF EXISTING DECK REPAIR	500.00	-227.00	273.00	SQFT	273.00	\$30.00	\$8,190.00
		0074	1750	5050004	SUPPLEMENTARY WEARING SURFACE MATERIAL	26.00	59.20	85.20	CY	85.20	\$700.00	\$59,640.00
		0074	1760	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	2,134.00	0.00	2,134.00	SQYD	2,134.00	\$130.00	\$277,420.00
		0074	1780	7040104	HALF-SOLE REPAIR	1,550.00	2,324.00	3,874.00	SQFT	3,874.00	\$55.00	\$213,070.00
		0070	5101	6221003	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (GREATER THAN 3 IN. THICK)	0.00	1,240.00	1,240.00	SQYD	1,240.00	\$13.65	\$16,926.00
		0070	5102	4030105	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125C MIX)	0.00	196.70	196.70	TONS	196.70	\$234.15	\$46,057.30
		0070	5103	6181000	MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$20,895.00	\$20,895.00
		0070	5104	7049901	MISC.Deck Repair	0.00	1.00	1.00	LS	1.00	\$19,705.74	\$19,705.74
		0073	5105	7049902	MISC.BARRIER CURB RETROFIT	0.00	60.00	60.00	EA	60.00	\$324.84	\$19,490.40
		0073	5106	7049901	MISC.Barrier Curb Retrofit	0.00	1.00	1.00	LS	1.00	\$11,669.27	\$11,669.27
		0001	5107	2022010	REMOVAL OF IMPROVEMENTS	0.00	1.00	1.00	LS	1.00	\$3,036.90	\$3,036.90
		0070	5108	7049901	MISC.(Deck Repair During Traffic Stage 1)	0.00	1.00	1.00	LS	1.00	\$31,951.34	\$31,951.34
		0001	5109	6131018	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	0.00	174.00	174.00	EA	189.00	\$15.00	\$2,835.00
		0001	5110	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	0.00	1,475.00	1,475.00	LF	1,475.00	\$39.90	\$58,852.50
		0001	5111	6061063	MGS GUARDRAIL, 6 FT. POSTS, 3 FT. - 1.5 IN. SPACING	0.00	75.00	75.00	LF	75.00	\$52.50	\$3,937.50
		0001	5112	6061065	MGS GUARDRAIL, 6 FT. POSTS, 1 FT. - 6.75 IN. SPACING	0.00	13.00	13.00	LF	13.00	\$70.35	\$914.55
		0001	5113	2159910	MISC.(Shaping Slopes)	0.00	6.00	6.00	100F	6.00	\$6,100.21	\$36,601.26
		0001	5114	2022010	REMOVAL OF IMPROVEMENTS	0.00	1.00	1.00	LS	1.00	\$15,286.94	\$15,286.94
		0001	5115	5021334	CONCRETE PAVEMENT (10 1/2 IN. NON-REINFORCED, 15 FT. JOINTS)	0.00	72.80	72.80	SQYD	72.80	\$470.59	\$34,258.95
		0001	5116	6173103	CONCRETE TRAFFIC BARRIER, TYPE D (MOMENT SLAB)	0.00	60.00	60.00	LF	60.00	\$291.85	\$17,511.00
		0001	5117	2022010	REMOVAL OF IMPROVEMENTS	0.00	1.00	1.00	LS	1.00	\$4,257.91	\$4,257.91
		0001	5118	7261015	15 IN. PIPE GROUP A	0.00	4.00	4.00	LF	0.00	\$388.68	\$0.00
		0001	5119	7320615A	15 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	0.00	1.00	1.00	EA	1.00	\$1,663.92	\$1,663.92



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on July 6, 2023

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
211119-F01	J6I3500	0001	5120	6091060	PAVED DITCH	0.00	10.70	10.70	SQYD	12.00	\$441.40	\$5,296.80
			5121	6169901	MISC.LUMP SUM TRAFFIC CONTROL (Temporary Shoulder Closure)	0.00	1.00	1.00	LS	1.00	\$7,056.00	\$7,056.00
			5122	6209901	MISC.PAVEMENT MARKING REMOVAL (Removal of 24" Plural Component Liquid Pavement Marking)	0.00	1.00	1.00	LS	1.00	\$3,675.00	\$3,675.00
			5123	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	0.00	40.00	40.00	LF	0.00	\$26.25	\$0.00
			5124	6044011	PIPE COLLAR, TYPE A	0.00	1.00	1.00	EA	1.00	\$2,580.86	\$2,580.86
<b>Project J6I3500 - Total Value Posted to Date as of Report Generated Date</b>											<b>\$2,503,141.49</b>	
<b>211119-F01 Overall - Total Value Posted to Date as of Report Generated Date</b>												<b>\$38,887,272.68</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on July 6, 2023

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project: J613413

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0460	5029907	MISC.	6/27/23	6/30/23	10.00	CUYD	WB I-255	730+60	LT CL			Bent 16
			6/28/23	6/30/23	22.00	CUYD	WB I-255	726+57	LT CL			Bent 14
			6/30/23	6/30/23	8.00	CUYD	WB I-255	690+56	LT CL			Bent 1
0500	7101000	REINFORCING STEEL (EPOXY COATED)	6/23/23	6/30/23	418.00	LB	WB I-255	690+56	LT CL	730+60	LT CL	Rounding
			6/30/23	6/30/23	2,075.00	LB	WB I-255	690+56	LT CL			Bent 1
0520	7125200	SURFACE PREPARATION FOR RECOATING	6/26/23	6/29/23	18,335.00	SQFT	WB I-255	717+48	LT CL	720+56	LT CL	Below Deck L1-L6(50%)
			6/29/23	6/29/23	18,335.00	SQFT	WB I-255	723+99	LT CL	726+57	LT CL	Below Deck L0'-L5'(50%)
			6/29/23	6/29/23	19,911.00	SQFT	WB I-255	717+48	LT CL	723+99	LT CL	Arch L0-L8(100%)
0530	7125210	FIELD APPLICATION OF INORGANIC ZINC	6/26/23	6/29/23	18,335.00	SQFT	WB I-255	717+48	LT CL	720+56	LT CL	Below Deck L1-L6 (50%)
			6/29/23	6/29/23	18,335.00	SQFT	WB I-255	723+99	LT CL	717+48	LT CL	Below Arch L0'-L5'(50%)
0540	7125385A	INTERMEDIATE FIELD COAT (SYSTEM H)	6/26/23	6/29/23	18,335.00	SQFT	WB I-255	723+99	LT CL	720+56	LT CL	Below Deck L0'-L5' (50%)
			6/29/23	6/29/23	18,335.00	SQFT	WB I-255	723+99	LT CL	726+57	LT CL	Below Deck L1-L6(50%)
0550	7125390A	FINISH FIELD COAT (SYSTEM H)	6/26/23	6/29/23	18,335.00	SQFT	LT CL	717+48	LT CL	720+56	LT CL	Below Deck L1-L6 (50%)
			6/29/23	6/29/23	18,335.00	SQFT	WB I-255	723+99	LT CL	726+57	LT CL	Below Deck L0'-L5' (50%)
0560	7125396	FINISHED FIELD COAT (SYSTEM I)	6/26/23	6/29/23	28,450.00	SQFT	WB I-255	717+48	LT CL	721+54	LT CL	Arch L0-L8 (100%)
0620	7129902	MISC.	6/29/23	6/30/23	1.00	EA	WB I-255	707+60	LT CL			G3
			6/30/23	6/30/23	1.00	EA	WB I-255	707+60	LT CL			G4
0670	7129902	MISC.	6/29/23	6/30/23	83.00	EA	WB I-255	721+05	LT CL			L7 to L5' N/S
1020	7119904	MISC.	6/26/23	6/29/23	-9,110.00	SQFT	EB I-255	690+56	RT CL	730+60	RT CL	See Change Order 0014
1040	7125210	FIELD APPLICATION OF INORGANIC ZINC	6/26/23	6/29/23	-64,000.00	SQFT	EB I-255	717+48	RT CL	726+57	RT CL	See Change Order 0014
5030	7125209	FIELD APPLICATION OF ORGANIC ZINC	6/26/23	6/29/23	28,450.00	SQFT	WB I-255	717+48	LT CL	721+54	LT CL	Arch L0-L8(100%)
5031	7119904	MISC.	6/26/23	6/29/23	1,822.00	SQFT	EB I-255	690+56	RT CL			Bent 1
			6/29/23	6/29/23	1,822.00	SQFT	EB I-255	697+73	RT CL			Bent 5
			6/29/23	6/29/23	1,822.00	SQFT	EB I-255	717+48	RT CL			Bent 13
			6/29/23	6/29/23	1,822.00	SQFT	EB I-255	726+57	RT CL			Bent 14
5032	7125209	FIELD APPLICATION OF ORGANIC ZINC	6/26/23	6/29/23	64,000.00	SQFT	EB I-255	717+48	RT CL	726+57	RT CL	L0'-L0 Arch(100%) See Change Order 0014

**The information below this line are details for Construction Signs (if applicable).**

No Data Available



## Line Item Adjustments by Estimate

Jul 6, 2023

Contract ID: 211119-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6I3413	0020	SHAPING SLOPES, CLASS III	Overrun	Overrun	21	Dec 2, 2022	SYSTEM	(\$7,800.00)		
					24	Jan 17, 2023	SYSTEM	\$7,800.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1200.00000 - 1200.00000, 'is applied (if non-zero).	
					26	Feb 16, 2023	SYSTEM	(\$4,800.00)		
					31	May 2, 2023	SYSTEM	\$4,800.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1200.00000 - 1200.00000, 'is applied (if non-zero).	
					<b>Overrun - Total</b>			<b>\$0.00</b>		
	<b>Overrun - Total</b>			<b>\$0.00</b>						
	<b>0020 - Total</b>			<b>\$0.00</b>						
	0030	MISC. BITUMINOUS PAVEMENT (SURF. LEVEL)	Construction Stockpile		12	Jul 18, 2022	SYSTEM	(\$9,609.50)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					<b>- Total</b>			<b>(\$9,609.50)</b>		
					<b>Construction Stockpile - Total</b>			<b>(\$9,609.50)</b>		
					Construction Stockpile STMI	2	Feb 17, 2022	SYSTEM	\$7,499.50	Payment Estimate Item Adjustment generated Stockpile Transaction
						5	Apr 4, 2022	SYSTEM	\$2,110.00	Payment Estimate Item Adjustment generated Stockpile Transaction
	<b>- Total</b>			<b>\$9,609.50</b>						
	<b>Construction Stockpile STMI - Total</b>			<b>\$9,609.50</b>						
	<b>0030 - Total</b>			<b>\$0.00</b>						
0040	MISC. BITUMINOUS PAVEMENT (SURF. LEVEL)	Material		6	Apr 18, 2022	SYSTEM	\$175,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user wolk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
				6	Apr 18, 2022	SYSTEM	(\$175,000.00)			
				15	Sep 2, 2022	SYSTEM	\$175,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user fernam1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
				15	Sep 2, 2022	SYSTEM	(\$175,000.00)			
				16	Sep 16, 2022	SYSTEM	\$175,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user fernam1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
				16	Sep 16, 2022	SYSTEM	(\$175,000.00)			
				17	Oct 3, 2022	SYSTEM	\$175,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user fernam1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
				17	Oct 3, 2022	SYSTEM	(\$175,000.00)			
				18	Oct 17, 2022	SYSTEM	\$175,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user fernam1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
				18	Oct 17, 2022	SYSTEM	(\$175,000.00)			
				<b>- Total</b>			<b>\$0.00</b>			
<b>Material - Total</b>			<b>\$0.00</b>							
<b>0040 - Total</b>			<b>\$0.00</b>							
0050	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP1)	Other Item Adjustment	ACAD	12	Jul 18, 2022	fern1	\$927.19	Asphalt Cement Price Adjustment (Tons) for SP125 in the Second Period of March 2022, Adjustment should have been on Estimate 0005. Asphalt paved on 3/16/22 & 3/25/22.		
				<b>ACAD - Total</b>			<b>\$927.19</b>			
				<b>Other Item Adjustment - Total</b>			<b>\$927.19</b>			
<b>0050 - Total</b>			<b>\$927.19</b>							
0060	18 IN. SLOTTED DRAIN	Overrun	Overrun	6	Apr 18, 2022	SYSTEM	(\$49,152.00)			
				12	Jul 18, 2022	SYSTEM	\$49,152.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',512.00000 - 512.00000, 'is applied (if non-zero).		





## Line Item Adjustments by Estimate

Jul 6, 2023

Contract ID: 211119-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6I3413	0060	18 IN. SLOTTED DRAIN	Overrun	Overrun - Total				\$0.00		
				Overrun - Total				\$0.00		
				0060 - Total				\$0.00		
	0090	IMPACT ATTENUATOR 70 MPH (SAND BARREL ARRAY)	Overrun	Overrun	5	Apr 4, 2022	SYSTEM	(\$4,772.00)		
					6	Apr 18, 2022	SYSTEM	(\$4,772.00)		
					9	Jun 1, 2022	SYSTEM	\$9,544.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',4772.00000 - 4772.00000, 'is applied (if non-zero).	
					30	Apr 17, 2023	SYSTEM	(\$4,772.00)		
					31	May 2, 2023	SYSTEM	\$4,772.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',4772.00000 - 4772.00000, 'is applied (if non-zero).	
					Overrun - Total				\$0.00	
	Overrun - Total				\$0.00					
	0090 - Total				\$0.00					
	0100	REPLACEMENT SAND BARREL	Overrun	Overrun	15	Sep 2, 2022	SYSTEM	(\$3,437.00)		
					21	Dec 2, 2022	SYSTEM	(\$982.00)		
					27	Mar 2, 2023	SYSTEM	\$4,419.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',491.00000 - 491.00000, 'is applied (if non-zero).	
					Overrun - Total				\$0.00	
					Overrun - Total				\$0.00	
	0100 - Total				\$0.00					
	0110	IMPACT ATTENUATOR (RELOCATION)	Overrun	Overrun	8	May 16, 2022	SYSTEM	(\$1,750.00)		
					9	Jun 1, 2022	SYSTEM	\$875.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',875.00000 - 875.00000, 'is applied (if non-zero).	
					15	Sep 2, 2022	SYSTEM	\$875.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',875.00000 - 875.00000, 'is applied (if non-zero).	
					29	Apr 3, 2023	SYSTEM	(\$1,750.00)		
					Overrun - Total				(\$1,750.00)	
	Overrun - Total				(\$1,750.00)					
	0110 - Total				(\$1,750.00)					
	0130	CMS W/O COMMUNICATION INTERFACE, CONT F/	Overrun	Overrun	7	May 2, 2022	SYSTEM	(\$5,600.00)		
					9	Jun 1, 2022	SYSTEM	\$5,600.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',2800.00000 - 2800.00000, 'is applied (if non-zero).	
					Overrun - Total				\$0.00	
Overrun - Total				\$0.00						
0130 - Total				\$0.00						
0150	TEMP. TRAFFIC BARRIER ANCHORED., CONT	Overrun	Overrun	29	Apr 3, 2023	SYSTEM	(\$41,671.88)			
				30	Apr 17, 2023	SYSTEM	(\$46,265.63)			
				31	May 2, 2023	SYSTEM	\$49,875.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',26.25000 - 26.25000, 'is applied (if non-zero).		
				Overrun - Total				(\$38,062.51)		
Overrun - Total				(\$38,062.51)						
0150 - Total				(\$38,062.51)						
0160	RELOC TEMPORARY TRAFFIC	Overrun	Overrun	7	May 2, 2022	SYSTEM	(\$3,034.00)			



## Line Item Adjustments by Estimate

Jul 6, 2023

Contract ID: 211119-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6I3413	0160	BARRIER ANCHORED	Overrun	Overrun	8	May 16, 2022	SYSTEM	(\$2,654.75)	
					9	Jun 1, 2022	SYSTEM	\$5,688.75	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',15.17000 - 15.17000, 'is applied (if non-zero).
					22	Dec 16, 2022	SYSTEM	(\$10,057.71)	
					27	Mar 2, 2023	SYSTEM	\$10,057.71	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',15.17000 - 15.17000, 'is applied (if non-zero).
					<b>Overrun - Total</b>			<b>\$0.00</b>	
	<b>Overrun - Total</b>			<b>\$0.00</b>					
	<b>0160 - Total</b>			<b>\$0.00</b>					
	0190	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	Material		34	Jun 15, 2023	SYSTEM	\$1,238.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user wolk1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					34	Jun 15, 2023	SYSTEM	(\$1,238.40)	
					35	Jun 30, 2023	SYSTEM	\$1,238.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user wolk1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					35	Jun 30, 2023	SYSTEM	(\$1,238.40)	
					<b>- Total</b>			<b>\$0.00</b>	
	<b>Material - Total</b>			<b>\$0.00</b>					
	<b>0190 - Total</b>			<b>\$0.00</b>					
	0200	6 IN. YELLOW HIGH BUILD WATERBORNE PAINT	Material		34	Jun 15, 2023	SYSTEM	\$929.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user wolk1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
34					Jun 15, 2023	SYSTEM	(\$929.70)		
35					Jun 30, 2023	SYSTEM	\$929.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user wolk1 overriding Payment Estimate Exception 23 on the current Payment Estimate.	
35					Jun 30, 2023	SYSTEM	(\$929.70)		
<b>- Total</b>					<b>\$0.00</b>				
<b>Material - Total</b>			<b>\$0.00</b>						
<b>0200 - Total</b>			<b>\$0.00</b>						
0210	12 IN. WHITE HIGH BUILD WATERBORNE PAINT	Material		34	Jun 15, 2023	SYSTEM	\$688.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user wolk1 overriding Payment Estimate Exception 24 on the current Payment Estimate.	
				34	Jun 15, 2023	SYSTEM	(\$688.00)		
				35	Jun 30, 2023	SYSTEM	\$688.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user wolk1 overriding Payment Estimate Exception 25 on the current Payment Estimate.	
				35	Jun 30, 2023	SYSTEM	(\$688.00)		
				<b>- Total</b>			<b>\$0.00</b>		
<b>Material - Total</b>			<b>\$0.00</b>						
<b>Overrun</b>			<b>Overrun</b>	34	Jun 15, 2023	SYSTEM	(\$36.00)		
<b>Overrun - Total</b>			<b>(\$36.00)</b>						
<b>Overrun - Total</b>			<b>(\$36.00)</b>						
<b>0210 - Total</b>			<b>(\$36.00)</b>						
0240	MISC. PAVEMENT MARKINGS	Overrun	Overrun				<b>Overrun - Total</b>	<b>(\$1,127.00)</b>	
							<b>Overrun - Total</b>	<b>(\$1,127.00)</b>	
				<b>0240 - Total</b>			<b>(\$1,127.00)</b>		
0290	18 IN. PIPE	Overrun	Overrun	6	Apr 18,	SYSTEM	(\$1,240.00)		



## Line Item Adjustments by Estimate

Jul 6, 2023

Contract ID: 211119-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J613413	0290	CULVERT GROUP B	Overrun	Overrun		2022				
					12	Jul 18, 2022	SYSTEM	\$1,240.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',62.00000 - 62.00000, 'is applied (if non-zero).	
					<b>Overrun - Total</b>			<b>\$0.00</b>		
	<b>Overrun - Total</b>			<b>\$0.00</b>						
	<b>0290 - Total</b>			<b>\$0.00</b>						
	0330	MGS GUARDRAIL	Construction Stockpile			21	Dec 2, 2022	SYSTEM	(\$26,095.04)	Payment Estimate Item Adjustment generated Stockpile Transaction
						26	Feb 16, 2023	SYSTEM	(\$5,446.30)	Payment Estimate Item Adjustment generated Stockpile Transaction
				<b>- Total</b>			<b>(\$31,541.34)</b>			
			<b>Construction Stockpile - Total</b>			<b>(\$31,541.34)</b>				
			Construction Stockpile STMI		2	Feb 17, 2022	SYSTEM	\$31,541.34	Payment Estimate Item Adjustment generated Stockpile Transaction	
				<b>- Total</b>			<b>\$31,541.34</b>			
			<b>Construction Stockpile STMI - Total</b>			<b>\$31,541.34</b>				
			Overrun	Overrun		26	Feb 16, 2023	SYSTEM	(\$1,650.00)	
						31	May 2, 2023	SYSTEM	\$1,650.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',33.00000 - 33.00000, 'is applied (if non-zero).
					<b>Overrun - Total</b>			<b>\$0.00</b>		
<b>Overrun - Total</b>				<b>\$0.00</b>						
<b>0330 - Total</b>				<b>\$0.00</b>						
0340	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile			21	Dec 2, 2022	SYSTEM	(\$4,220.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
			<b>- Total</b>			<b>(\$4,220.00)</b>				
		<b>Construction Stockpile - Total</b>			<b>(\$4,220.00)</b>					
		Construction Stockpile STMI		5	Apr 4, 2022	SYSTEM	\$4,220.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
			<b>- Total</b>			<b>\$4,220.00</b>				
		<b>Construction Stockpile STMI - Total</b>			<b>\$4,220.00</b>					
<b>0340 - Total</b>			<b>\$0.00</b>							
0350	MGS END ANCHOR	Construction Stockpile			26	Feb 16, 2023	SYSTEM	(\$855.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
			<b>- Total</b>			<b>(\$855.00)</b>				
		<b>Construction Stockpile - Total</b>			<b>(\$855.00)</b>					
		Construction Stockpile STMI		2	Feb 17, 2022	SYSTEM	\$855.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
			<b>- Total</b>			<b>\$855.00</b>				
		<b>Construction Stockpile STMI - Total</b>			<b>\$855.00</b>					
<b>0350 - Total</b>			<b>\$0.00</b>							
0360	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile			26	Feb 16, 2023	SYSTEM	(\$1,950.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
			<b>- Total</b>			<b>(\$1,950.00)</b>				
		<b>Construction Stockpile - Total</b>			<b>(\$1,950.00)</b>					
		Construction Stockpile STMI		2	Feb 17, 2022	SYSTEM	\$1,950.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
			<b>- Total</b>			<b>\$1,950.00</b>				
		<b>Construction Stockpile STMI - Total</b>			<b>\$1,950.00</b>					
<b>0360 - Total</b>			<b>\$0.00</b>							
0380	MISC. HIGHWAY LIGHTING	Construction Stockpile			22	Dec 16, 2022	SYSTEM	(\$120.20)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					28	Mar 17, 2023	SYSTEM	(\$480.82)	Payment Estimate Item Adjustment generated Stockpile Transaction	
			<b>- Total</b>			<b>(\$601.02)</b>				



## Line Item Adjustments by Estimate

Jul 6, 2023

Contract ID: 211119-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6I3413	0380	MISC. HIGHWAY LIGHTING	<b>Construction Stockpile - Total</b>							<b>(\$601.02)</b>			
			Construction Stockpile STMI		15	Sep 2, 2022	SYSTEM	\$601.02	Payment Estimate Item Adjustment generated Stockpile Transaction				
			<b>- Total</b>							<b>\$601.02</b>			
			<b>Construction Stockpile STMI - Total</b>							<b>\$601.02</b>			
			Material		22	Dec 16, 2022	SYSTEM	\$281.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user wolk11 overriding Payment Estimate Exception 25 on the current Payment Estimate.				
					22	Dec 16, 2022	SYSTEM	(\$281.00)					
			<b>- Total</b>							<b>\$0.00</b>			
			<b>Material - Total</b>							<b>\$0.00</b>			
			Overrun	Overrun	28	Mar 17, 2023	SYSTEM	(\$562.00)					
					31	May 2, 2023	SYSTEM	\$562.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '281.00000 - 281.00000, 'is applied (if non-zero).				
			<b>Overrun - Total</b>							<b>\$0.00</b>			
			<b>Overrun - Total</b>							<b>\$0.00</b>			
			<b>0380 - Total</b>							<b>\$0.00</b>			
			0390	MISC. HIGHWAY LIGHTING	Construction Stockpile		22	Dec 16, 2022	SYSTEM	(\$4,884.48)	Payment Estimate Item Adjustment generated Stockpile Transaction		
							29	Apr 3, 2023	SYSTEM	(\$12,211.20)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					<b>- Total</b>							<b>(\$17,095.68)</b>	
					<b>Construction Stockpile - Total</b>							<b>(\$17,095.68)</b>	
					Construction Stockpile STMI		15	Sep 2, 2022	SYSTEM	\$17,095.68	Payment Estimate Item Adjustment generated Stockpile Transaction		
					<b>- Total</b>							<b>\$17,095.68</b>	
					<b>Construction Stockpile STMI - Total</b>							<b>\$17,095.68</b>	
Material		22			Dec 16, 2022	SYSTEM	\$9,272.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user wolk11 overriding Payment Estimate Exception 26 on the current Payment Estimate.					
		22			Dec 16, 2022	SYSTEM	(\$9,272.00)						
		23			Jan 3, 2023	SYSTEM	\$9,272.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user wolk11 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
		23			Jan 3, 2023	SYSTEM	(\$9,272.00)						
		24			Jan 17, 2023	SYSTEM	\$9,272.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user wolk11 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
		24			Jan 17, 2023	SYSTEM	(\$9,272.00)						
		25			Feb 2, 2023	SYSTEM	\$9,272.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user wolk11 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
		25			Feb 2, 2023	SYSTEM	(\$9,272.00)						
<b>- Total</b>							<b>\$0.00</b>						
<b>Material - Total</b>							<b>\$0.00</b>						
<b>0390 - Total</b>							<b>\$0.00</b>						
0400	MISC. HIGHWAY LIGHTING	Material		22	Dec 16, 2022	SYSTEM	\$2,405.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user wolk11 overriding Payment Estimate Exception 28 on the current Payment Estimate.					
				22	Dec 16, 2022	SYSTEM	(\$2,405.00)						
		<b>- Total</b>							<b>\$0.00</b>				
<b>Material - Total</b>							<b>\$0.00</b>						
<b>0400 - Total</b>							<b>\$0.00</b>						



## Line Item Adjustments by Estimate

Jul 6, 2023

Contract ID: 211119-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6I3413	0460	MISC.	Material		35	Jun 30, 2023	SYSTEM	\$368,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user wolk11 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
					35	Jun 30, 2023	SYSTEM	(\$368,000.00)		
					<b>- Total</b>				\$0.00	
					<b>Material - Total</b>				\$0.00	
					<b>0460 - Total</b>				\$0.00	
J6I3413	0470	SUBSTRUCTURE REPAIR (FORMED)	Material		26	Feb 16, 2023	SYSTEM	\$16,872.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user wolk11 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					26	Feb 16, 2023	SYSTEM	(\$16,872.00)		
					27	Mar 2, 2023	SYSTEM	\$16,872.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user wolk11 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					27	Mar 2, 2023	SYSTEM	(\$16,872.00)		
					28	Mar 17, 2023	SYSTEM	\$31,008.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user wolk11 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					28	Mar 17, 2023	SYSTEM	(\$31,008.00)		
					29	Apr 3, 2023	SYSTEM	\$31,008.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user wolk11 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
					29	Apr 3, 2023	SYSTEM	(\$31,008.00)		
					<b>- Total</b>				\$0.00	
<b>Material - Total</b>				\$0.00						
<b>0470 - Total</b>				\$0.00						
J6I3413	0560	FINISHED FIELD COAT (SYSTEM I)	Material		35	Jun 30, 2023	SYSTEM	\$153,630.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user wolk11 overriding Payment Estimate Exception 31 on the current Payment Estimate.	
					35	Jun 30, 2023	SYSTEM	(\$153,630.00)		
					<b>- Total</b>				\$0.00	
					<b>Material - Total</b>				\$0.00	
<b>0560 - Total</b>				\$0.00						
J6I3413	0580	MISC. STRUCTURAL STEEL CONSTRUCTION	Material		34	Jun 15, 2023	SYSTEM	\$29,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user wolk11 overriding Payment Estimate Exception 31 on the current Payment Estimate.	
					34	Jun 15, 2023	SYSTEM	(\$29,500.00)		
					35	Jun 30, 2023	SYSTEM	\$29,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user wolk11 overriding Payment Estimate Exception 32 on the current Payment Estimate.	
					35	Jun 30, 2023	SYSTEM	(\$29,500.00)		
					<b>- Total</b>				\$0.00	
<b>Material - Total</b>				\$0.00						
<b>0580 - Total</b>				\$0.00						
J6I3413	0610	MISC.	Material		30	Apr 17, 2023	SYSTEM	\$100,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user wolk11 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
					30	Apr 17, 2023	SYSTEM	(\$100,000.00)		
					31	May 2, 2023	SYSTEM	\$100,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user wolk11 overriding Payment Estimate Exception 15 on the current Payment Estimate.	
					31	May 2, 2023	SYSTEM	(\$100,000.00)		
					32	May 17, 2023	SYSTEM	\$100,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user wolk11 overriding Payment	



## Line Item Adjustments by Estimate

Jul 6, 2023

Contract ID: 211119-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3413	0610	MISC.	Material						Estimate Exception 14 on the current Payment Estimate.					
					32	May 17, 2023	SYSTEM	(\$100,000.00)						
					33	Jun 4, 2023	SYSTEM	\$100,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user wolk1 overriding Payment Estimate Exception 18 on the current Payment Estimate.					
					33	Jun 4, 2023	SYSTEM	(\$100,000.00)						
					34	Jun 15, 2023	SYSTEM	\$100,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user wolk1 overriding Payment Estimate Exception 33 on the current Payment Estimate.					
					34	Jun 15, 2023	SYSTEM	(\$100,000.00)						
					35	Jun 30, 2023	SYSTEM	\$100,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user wolk1 overriding Payment Estimate Exception 34 on the current Payment Estimate.					
					35	Jun 30, 2023	SYSTEM	(\$100,000.00)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
<b>0610 - Total</b>								<b>\$0.00</b>						
0650		MISC.	Material		32	May 17, 2023	SYSTEM	\$111,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user wolk1 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
					32	May 17, 2023	SYSTEM	(\$111,600.00)						
					33	Jun 4, 2023	SYSTEM	\$111,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user wolk1 overriding Payment Estimate Exception 19 on the current Payment Estimate.					
					33	Jun 4, 2023	SYSTEM	(\$111,600.00)						
					34	Jun 15, 2023	SYSTEM	\$111,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user wolk1 overriding Payment Estimate Exception 34 on the current Payment Estimate.					
					34	Jun 15, 2023	SYSTEM	(\$111,600.00)						
					35	Jun 30, 2023	SYSTEM	\$111,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user wolk1 overriding Payment Estimate Exception 35 on the current Payment Estimate.					
					35	Jun 30, 2023	SYSTEM	(\$111,600.00)						
<b>- Total</b>								<b>\$0.00</b>						
<b>Material - Total</b>								<b>\$0.00</b>						
<b>0650 - Total</b>								<b>\$0.00</b>						
0670		MISC.	Overrun	Overrun	35	Jun 30, 2023	SYSTEM	(\$16,500.00)						
					<b>Overrun - Total</b>								<b>(\$16,500.00)</b>	
					<b>Overrun - Total</b>								<b>(\$16,500.00)</b>	
<b>0670 - Total</b>								<b>(\$16,500.00)</b>						
0700		MISC. STRUCTURAL STEEL CONSTRUCTION	Material		34	Jun 15, 2023	SYSTEM	\$510,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user wolk1 overriding Payment Estimate Exception 35 on the current Payment Estimate.					
					34	Jun 15, 2023	SYSTEM	(\$510,000.00)						
					35	Jun 30, 2023	SYSTEM	\$510,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user wolk1 overriding Payment Estimate Exception 36 on the current Payment Estimate.					
					35	Jun 30, 2023	SYSTEM	(\$510,000.00)						
					<b>- Total</b>								<b>\$0.00</b>	
<b>Material - Total</b>								<b>\$0.00</b>						
<b>0700 - Total</b>								<b>\$0.00</b>						
0720		MISC.	Construction		32	May 17,	SYSTEM	\$522,541.81	Payment Estimate Item Adjustment generated Stockpile Transaction					



## Line Item Adjustments by Estimate

Jul 6, 2023

Contract ID: 211119-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6I3413	0720	STRUCTURAL STEEL CONSTRUCTION	Stockpile STMI			2023						
				<b>- Total</b>							<b>\$522,541.81</b>	
				<b>Construction Stockpile STMI - Total</b>							<b>\$522,541.81</b>	
	<b>0720 - Total</b>								<b>\$522,541.81</b>			
	0770	PREFORMED SILICONE OR EPDM EXP. JOINT SEAL	Material			30	Apr 17, 2023	SYSTEM	\$16,830.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user wolk1 overriding Payment Estimate Exception 8 on the current Payment Estimate.		
						30	Apr 17, 2023	SYSTEM	(\$16,830.00)			
						31	May 2, 2023	SYSTEM	\$16,830.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user wolk1 overriding Payment Estimate Exception 16 on the current Payment Estimate.		
						31	May 2, 2023	SYSTEM	(\$16,830.00)			
						32	May 17, 2023	SYSTEM	\$16,830.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user wolk1 overriding Payment Estimate Exception 16 on the current Payment Estimate.		
						32	May 17, 2023	SYSTEM	(\$16,830.00)			
						33	Jun 4, 2023	SYSTEM	\$16,830.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user wolk1 overriding Payment Estimate Exception 20 on the current Payment Estimate.		
						33	Jun 4, 2023	SYSTEM	(\$16,830.00)			
						34	Jun 15, 2023	SYSTEM	\$16,830.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user wolk1 overriding Payment Estimate Exception 36 on the current Payment Estimate.		
						34	Jun 15, 2023	SYSTEM	(\$16,830.00)			
						35	Jun 30, 2023	SYSTEM	\$16,830.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user wolk1 overriding Payment Estimate Exception 37 on the current Payment Estimate.		
						35	Jun 30, 2023	SYSTEM	(\$16,830.00)			
				<b>- Total</b>							<b>\$0.00</b>	
	<b>Material - Total</b>							<b>\$0.00</b>				
	<b>0770 - Total</b>								<b>\$0.00</b>			
	0920	MISC. REMOVALS	Material			21	Dec 2, 2022	SYSTEM	\$125,580.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user wolk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
						21	Dec 2, 2022	SYSTEM	(\$125,580.00)			
						22	Dec 16, 2022	SYSTEM	\$125,580.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user wolk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
						22	Dec 16, 2022	SYSTEM	(\$125,580.00)			
						23	Jan 3, 2023	SYSTEM	\$125,580.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user wolk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
						23	Jan 3, 2023	SYSTEM	(\$125,580.00)			
<b>- Total</b>							<b>\$0.00</b>					
<b>Material - Total</b>							<b>\$0.00</b>					
					Overrun	Overrun	21	Dec 2, 2022	SYSTEM	(\$18,200.00)		
							24	Jan 17, 2023	SYSTEM	\$18,200.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '910.00000 - 910.00000, 'is applied (if non-zero).	
<b>Overrun - Total</b>							<b>\$0.00</b>					
<b>Overrun - Total</b>							<b>\$0.00</b>					
<b>0920 - Total</b>								<b>\$0.00</b>				
0930		MISC.	Overrun	Overrun	19	Nov 1, 2022	SYSTEM	(\$13,387.50)				



## Line Item Adjustments by Estimate

Jul 6, 2023

Contract ID: 211119-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6I3413	0930	MISC.	Overrun	Overrun	24	Jan 17, 2023	SYSTEM	\$13,387.50	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',2975.00000 - 2975.00000, 'is applied (if non-zero).		
								<b>Overrun - Total</b>		<b>\$0.00</b>	
								<b>Overrun - Total</b>		<b>\$0.00</b>	
	<b>0930 - Total</b>				<b>\$0.00</b>						
	0940	MISC.	Material			17	Oct 3, 2022	SYSTEM	\$618,684.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user fernam1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
						17	Oct 3, 2022	SYSTEM	(\$618,684.00)		
						18	Oct 17, 2022	SYSTEM	\$618,684.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user fernam1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
						18	Oct 17, 2022	SYSTEM	(\$618,684.00)		
						19	Nov 1, 2022	SYSTEM	\$618,684.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user wolk1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
						19	Nov 1, 2022	SYSTEM	(\$618,684.00)		
						20	Nov 16, 2022	SYSTEM	\$618,684.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user wolk1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
						20	Nov 16, 2022	SYSTEM	(\$618,684.00)		
						21	Dec 2, 2022	SYSTEM	\$766,260.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user wolk1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	
						21	Dec 2, 2022	SYSTEM	(\$766,260.00)		
						22	Dec 16, 2022	SYSTEM	\$766,260.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user wolk1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	
						22	Dec 16, 2022	SYSTEM	(\$766,260.00)		
						23	Jan 3, 2023	SYSTEM	\$766,260.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user wolk1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
						23	Jan 3, 2023	SYSTEM	(\$766,260.00)		
						<b>- Total</b>				<b>\$0.00</b>	
	<b>Material - Total</b>				<b>\$0.00</b>						
	<b>0940 - Total</b>				<b>\$0.00</b>						
	0950	MISC.	Material			18	Oct 17, 2022	SYSTEM	\$150,473.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user fernam1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
						18	Oct 17, 2022	SYSTEM	(\$150,473.40)		
						19	Nov 1, 2022	SYSTEM	\$320,292.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user wolk1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
						19	Nov 1, 2022	SYSTEM	(\$320,292.00)		
20						Nov 16, 2022	SYSTEM	\$320,292.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user wolk1 overriding Payment Estimate Exception 10 on the current Payment Estimate.		
20						Nov 16, 2022	SYSTEM	(\$320,292.00)			
<b>- Total</b>								<b>\$0.00</b>			
<b>Material - Total</b>								<b>\$0.00</b>			
			Overrun	Overrun	19	Nov 1, 2022	SYSTEM	(\$2,422.00)			
					24	Jan 17, 2023	SYSTEM	\$2,422.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',14.00000 - 14.00000, 'is		





## Line Item Adjustments by Estimate

Jul 6, 2023

Contract ID: 211119-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J613413	0950	MISC.	Overrun	Overrun					applied (if non-zero).
								\$0.00	
								\$0.00	
								\$0.00	
	0960	SUBSTRUCTURE REPAIR (FORMED)	Material						
					13	Aug 2, 2022	SYSTEM	\$12,540.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user wolk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					13	Aug 2, 2022	SYSTEM	(\$12,540.00)	
					14	Aug 16, 2022	SYSTEM	\$12,540.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user wolk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					14	Aug 16, 2022	SYSTEM	(\$12,540.00)	
					15	Sep 2, 2022	SYSTEM	\$12,540.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user fernam1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					15	Sep 2, 2022	SYSTEM	(\$12,540.00)	
					16	Sep 16, 2022	SYSTEM	\$12,540.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user fernam1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					16	Sep 16, 2022	SYSTEM	(\$12,540.00)	
					17	Oct 3, 2022	SYSTEM	\$12,540.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user fernam1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					17	Oct 3, 2022	SYSTEM	(\$12,540.00)	
					18	Oct 17, 2022	SYSTEM	\$12,540.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user fernam1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					18	Oct 17, 2022	SYSTEM	(\$12,540.00)	
					19	Nov 1, 2022	SYSTEM	\$12,540.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user wolk1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					19	Nov 1, 2022	SYSTEM	(\$12,540.00)	
					20	Nov 16, 2022	SYSTEM	\$12,540.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user wolk1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					20	Nov 16, 2022	SYSTEM	(\$12,540.00)	
					21	Dec 2, 2022	SYSTEM	\$12,540.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user wolk1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					21	Dec 2, 2022	SYSTEM	(\$12,540.00)	
					22	Dec 16, 2022	SYSTEM	\$12,540.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user wolk1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					22	Dec 16, 2022	SYSTEM	(\$12,540.00)	
					23	Jan 3, 2023	SYSTEM	\$12,540.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user wolk1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					23	Jan 3, 2023	SYSTEM	(\$12,540.00)	
								\$0.00	
								\$0.00	
			Overrun	Overrun	27	Mar 2, 2023	SYSTEM	(\$11,172.00)	
					28	Mar 17, 2023	SYSTEM	(\$39,216.00)	



## Line Item Adjustments by Estimate

Jul 6, 2023

Contract ID: 211119-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6I3413	0960	SUBSTRUCTURE REPAIR (FORMED)	Overrun	Overrun	31	May 2, 2023	SYSTEM	\$50,388.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '228.00000 - 228.00000', is applied (if non-zero).				
					<b>Overrun - Total</b>							<b>\$0.00</b>	
					<b>Overrun - Total</b>							<b>\$0.00</b>	
					<b>0960 - Total</b>							<b>\$0.00</b>	
	0980	HALF-SOLE REPAIR	Material		18	Oct 17, 2022	SYSTEM	\$40,662.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user fernam1 overriding Payment Estimate Exception 16 on the current Payment Estimate.				
					18	Oct 17, 2022	SYSTEM	(\$40,662.00)					
					19	Nov 1, 2022	SYSTEM	\$40,662.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user wolk1 overriding Payment Estimate Exception 15 on the current Payment Estimate.				
					19	Nov 1, 2022	SYSTEM	(\$40,662.00)					
					20	Nov 16, 2022	SYSTEM	\$40,662.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user wolk1 overriding Payment Estimate Exception 18 on the current Payment Estimate.				
					20	Nov 16, 2022	SYSTEM	(\$40,662.00)					
					<b>- Total</b>							<b>\$0.00</b>	
<b>Material - Total</b>							<b>\$0.00</b>						
<b>0980 - Total</b>							<b>\$0.00</b>						
	0990	FULL DEPTH REPAIR	Material		18	Oct 17, 2022	SYSTEM	\$11,570.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user fernam1 overriding Payment Estimate Exception 17 on the current Payment Estimate.				
					18	Oct 17, 2022	SYSTEM	(\$11,570.00)					
					19	Nov 1, 2022	SYSTEM	\$11,570.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user wolk1 overriding Payment Estimate Exception 16 on the current Payment Estimate.				
					19	Nov 1, 2022	SYSTEM	(\$11,570.00)					
					20	Nov 16, 2022	SYSTEM	\$11,570.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user wolk1 overriding Payment Estimate Exception 19 on the current Payment Estimate.				
					20	Nov 16, 2022	SYSTEM	(\$11,570.00)					
<b>- Total</b>							<b>\$0.00</b>						
<b>Material - Total</b>							<b>\$0.00</b>						
<b>0990 - Total</b>							<b>\$0.00</b>						
	1010	REINFORCING STEEL (EPOXY COATED)	Material		17	Oct 3, 2022	SYSTEM	\$67,890.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user fernam1 overriding Payment Estimate Exception 16 on the current Payment Estimate.				
					17	Oct 3, 2022	SYSTEM	(\$67,890.00)					
					18	Oct 17, 2022	SYSTEM	\$67,890.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user fernam1 overriding Payment Estimate Exception 19 on the current Payment Estimate.				
					18	Oct 17, 2022	SYSTEM	(\$67,890.00)					
					<b>- Total</b>							<b>\$0.00</b>	
<b>Material - Total</b>							<b>\$0.00</b>						
<b>1010 - Total</b>							<b>\$0.00</b>						
	1020	MISC.	Material		22	Dec 16, 2022	SYSTEM	\$21,864.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user wolk1 overriding Payment Estimate Exception 22 on the current Payment Estimate.				
					22	Dec 16, 2022	SYSTEM	(\$21,864.00)					
					23	Jan 3, 2023	SYSTEM	\$21,864.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user wolk1 overriding Payment Estimate Exception 10 on the current Payment Estimate.				
					23	Jan 3, 2023	SYSTEM	(\$21,864.00)					



## Line Item Adjustments by Estimate

Jul 6, 2023

Contract ID: 211119-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3413	1020	MISC.	Material			2023								
					24	Jan 17, 2023	SYSTEM	\$21,864.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user wolk1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					24	Jan 17, 2023	SYSTEM	(\$21,864.00)						
					25	Feb 2, 2023	SYSTEM	\$21,864.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user wolk1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					25	Feb 2, 2023	SYSTEM	(\$21,864.00)						
					26	Feb 16, 2023	SYSTEM	\$21,864.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user wolk1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					26	Feb 16, 2023	SYSTEM	(\$21,864.00)						
					27	Mar 2, 2023	SYSTEM	\$21,864.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user wolk1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					27	Mar 2, 2023	SYSTEM	(\$21,864.00)						
					28	Mar 17, 2023	SYSTEM	\$21,864.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user wolk1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					28	Mar 17, 2023	SYSTEM	(\$21,864.00)						
					29	Apr 3, 2023	SYSTEM	\$21,864.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user wolk1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					29	Apr 3, 2023	SYSTEM	(\$21,864.00)						
					30	Apr 17, 2023	SYSTEM	\$21,864.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user wolk1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					30	Apr 17, 2023	SYSTEM	(\$21,864.00)						
					31	May 2, 2023	SYSTEM	\$21,864.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user wolk1 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					31	May 2, 2023	SYSTEM	(\$21,864.00)						
					32	May 17, 2023	SYSTEM	\$21,864.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user wolk1 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					32	May 17, 2023	SYSTEM	(\$21,864.00)						
					33	Jun 4, 2023	SYSTEM	\$21,864.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user wolk1 overriding Payment Estimate Exception 17 on the current Payment Estimate.					
					33	Jun 4, 2023	SYSTEM	(\$21,864.00)						
					34	Jun 15, 2023	SYSTEM	\$54,660.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user wolk1 overriding Payment Estimate Exception 30 on the current Payment Estimate.					
					34	Jun 15, 2023	SYSTEM	(\$54,660.00)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
					<b>1020 - Total</b>								<b>\$0.00</b>	
					1090		MISC. STRUCTURAL STEEL CONSTRUCTION	Material		34	Jun 15, 2023	SYSTEM	\$29,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user wolk1 overriding Payment Estimate Exception 32 on the current Payment Estimate.
										34	Jun 15, 2023	SYSTEM	(\$29,500.00)	
										35	Jun 30, 2023	SYSTEM	\$29,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user wolk1 overriding Payment Estimate Exception 33 on the current Payment Estimate.



## Line Item Adjustments by Estimate

Jul 6, 2023

Contract ID: 211119-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6I3413	1090	MISC. STRUCTURAL STEEL CONSTRUCTION	Material		35	Jun 30, 2023	SYSTEM	(\$29,500.00)			
				<b>- Total</b>					\$0.00		
				<b>Material - Total</b>					\$0.00		
	<b>1090 - Total</b>								\$0.00		
	1100	MISC.	Material		23	Jan 3, 2023	SYSTEM	\$14,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user wolk1 overriding Payment Estimate Exception 11 on the current Payment Estimate.		
					23	Jan 3, 2023	SYSTEM	(\$14,000.00)			
				<b>- Total</b>					\$0.00		
				<b>Material - Total</b>					\$0.00		
	<b>1100 - Total</b>								\$0.00		
	1130	MISC.	Overrun	Overrun	21	Dec 2, 2022	SYSTEM	(\$3,500.00)			
					24	Jan 17, 2023	SYSTEM	\$3,500.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',3500.00000 - 3500.00000, 'is applied (if non-zero).		
					<b>Overrun - Total</b>						\$0.00
					<b>Overrun - Total</b>					\$0.00	
	<b>1130 - Total</b>								\$0.00		
	1140	MISC.	Overrun	Overrun	18	Oct 17, 2022	SYSTEM	(\$2,800.00)			
					19	Nov 1, 2022	SYSTEM	\$2,800.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',2800.00000 - 2800.00000, 'is applied (if non-zero).		
					<b>Overrun - Total</b>						\$0.00
					<b>Overrun - Total</b>					\$0.00	
	<b>1140 - Total</b>								\$0.00		
	1190	MISC.	Overrun	Overrun	12	Jul 18, 2022	SYSTEM	(\$3,550.00)			
					15	Sep 2, 2022	SYSTEM	\$3,550.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',3550.00000 - 3550.00000, 'is applied (if non-zero).		
					<b>Overrun - Total</b>						\$0.00
					<b>Overrun - Total</b>					\$0.00	
	<b>1190 - Total</b>								\$0.00		
	1240	MISC. STRUCTURAL STEEL CONSTRUCTION	Material		17	Oct 3, 2022	SYSTEM	\$89,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user fernam1 overriding Payment Estimate Exception 20 on the current Payment Estimate.		
				17	Oct 3, 2022	SYSTEM	(\$89,100.00)				
				18	Oct 17, 2022	SYSTEM	\$153,900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user fernam1 overriding Payment Estimate Exception 23 on the current Payment Estimate.			
				18	Oct 17, 2022	SYSTEM	(\$153,900.00)				
				19	Nov 1, 2022	SYSTEM	\$275,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user wolk1 overriding Payment Estimate Exception 17 on the current Payment Estimate.			
				19	Nov 1, 2022	SYSTEM	(\$275,400.00)				
				20	Nov 16, 2022	SYSTEM	\$275,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user wolk1 overriding Payment Estimate Exception 20 on the current Payment Estimate.			
				20	Nov 16, 2022	SYSTEM	(\$275,400.00)				
				21	Dec 2, 2022	SYSTEM	\$275,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user wolk1 overriding Payment Estimate Exception 22 on the current Payment Estimate.			
	21	Dec 2, 2022	SYSTEM	(\$275,400.00)							



## Line Item Adjustments by Estimate

Jul 6, 2023

Contract ID: 211119-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6I3413	1240	MISC. STRUCTURAL STEEL CONSTRUCTION	Material		22	Dec 16, 2022	SYSTEM	\$275,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user wolk1 overriding Payment Estimate Exception 23 on the current Payment Estimate.		
					22	Dec 16, 2022	SYSTEM	(\$275,400.00)			
					23	Jan 3, 2023	SYSTEM	\$275,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user wolk1 overriding Payment Estimate Exception 12 on the current Payment Estimate.		
					23	Jan 3, 2023	SYSTEM	(\$275,400.00)			
					24	Jan 17, 2023	SYSTEM	\$275,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user wolk1 overriding Payment Estimate Exception 5 on the current Payment Estimate.		
					24	Jan 17, 2023	SYSTEM	(\$275,400.00)			
	<b>- Total</b>								<b>\$0.00</b>		
	<b>Material - Total</b>								<b>\$0.00</b>		
	<b>1240 - Total</b>								<b>\$0.00</b>		
	1280	PREFORMED SILICONE OR EPDM EXP. JOINT SEAL	Material		20	Nov 16, 2022	SYSTEM	\$8,415.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user wolk1 overriding Payment Estimate Exception 21 on the current Payment Estimate.		
					20	Nov 16, 2022	SYSTEM	(\$8,415.00)			
					21	Dec 2, 2022	SYSTEM	\$16,830.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user wolk1 overriding Payment Estimate Exception 23 on the current Payment Estimate.		
					21	Dec 2, 2022	SYSTEM	(\$16,830.00)			
					22	Dec 16, 2022	SYSTEM	\$16,830.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user wolk1 overriding Payment Estimate Exception 24 on the current Payment Estimate.		
22					Dec 16, 2022	SYSTEM	(\$16,830.00)				
<b>- Total</b>								<b>\$0.00</b>			
<b>Material - Total</b>								<b>\$0.00</b>			
<b>1280 - Total</b>								<b>\$0.00</b>			
5004	MISC.	Other Item Adjustment	ACAD	12	Jul 18, 2022	fern1	\$325.74	Asphalt Cement Price Adjustment (SQYD) for SP125 in the Second Period of March 2022, Adjustment should have been on Estimate 0005. Asphalt paved on 3/25/22.			
				12	Jul 18, 2022	fern1	\$616.32	Asphalt Cement Price Adjustment (SQYD) for SP190 in the Second Period of March 2022, Adjustment should have been on Estimate 0005. Asphalt paved on 3/17/22 & 3/24/2022.			
				<b>ACAD - Total</b>							
<b>Other Item Adjustment - Total</b>								<b>\$942.06</b>			
<b>5004 - Total</b>								<b>\$942.06</b>			
5007	MISC. BITUMINOUS PAVEMENT (SURF. LEVEL)	Construction Stockpile		12	Jul 18, 2022	SYSTEM	(\$6,726.65)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				22	Dec 16, 2022	SYSTEM	(\$480.47)	Payment Estimate Item Adjustment generated Stockpile Transaction			
		<b>- Total</b>								<b>(\$7,207.12)</b>	
		<b>Construction Stockpile - Total</b>								<b>(\$7,207.12)</b>	
		Construction Stockpile STMA		12	Jul 18, 2022	SYSTEM	\$2,110.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
				<b>- Total</b>							
		<b>Construction Stockpile STMA - Total</b>								<b>\$2,110.00</b>	
		Construction Stockpile STMI		12	Jul 18, 2022	SYSTEM	\$7,499.50	Payment Estimate Item Adjustment generated Stockpile Transaction			
				<b>- Total</b>							
		<b>Construction Stockpile STMI - Total</b>								<b>\$7,499.50</b>	
Other Item Adjustment		ACAD	12	Jul 18, 2022	fern1	\$320.55	Asphalt Cement Price Adjustment (SQYD) for SP125 in the Second Period of April 2022, Adjustment should have been on Estimate 0007. Asphalt paved on 4/21/22.				



## Line Item Adjustments by Estimate

Jul 6, 2023

Contract ID: 211119-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6I3413	5007	MISC. BITUMINOUS PAVEMENT (SURF. LEVEL)	Other Item Adjustment	ACAD	12	Jul 18, 2022	fernam1	\$1,061.04	Asphalt Cement Price Adjustment (SQYD) for SP190 in the Second Period of April 2022, Adjustment should have been on Estimate 0007. Asphalt paved on 4/18/22 & 4/19/22.				
					<b>ACAD - Total</b>							<b>\$1,381.59</b>	
					<b>Other Item Adjustment - Total</b>							<b>\$1,381.59</b>	
	<b>5007 - Total</b>								<b>\$3,783.97</b>				
	J6I3413	5012	CONCRETE PAVEMENT (10 IN. NON-REINF)	Material		16	Sep 16, 2022	SYSTEM	\$17,395.38	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user fernam1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
						16	Sep 16, 2022	SYSTEM	(\$17,395.38)				
						17	Oct 3, 2022	SYSTEM	\$17,395.38		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user fernam1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
						17	Oct 3, 2022	SYSTEM	(\$17,395.38)				
						18	Oct 17, 2022	SYSTEM	\$17,395.38		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user fernam1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
						18	Oct 17, 2022	SYSTEM	(\$17,395.38)				
						19	Nov 1, 2022	SYSTEM	\$17,395.38		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user wolk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
						19	Nov 1, 2022	SYSTEM	(\$17,395.38)				
						20	Nov 16, 2022	SYSTEM	\$17,395.38		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user wolk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
						20	Nov 16, 2022	SYSTEM	(\$17,395.38)				
						21	Dec 2, 2022	SYSTEM	\$17,395.38		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user wolk1 overriding Payment Estimate Exception 6 on the current Payment Estimate.		
21						Dec 2, 2022	SYSTEM	(\$17,395.38)					
22						Dec 16, 2022	SYSTEM	\$17,395.38	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user wolk1 overriding Payment Estimate Exception 6 on the current Payment Estimate.				
22						Dec 16, 2022	SYSTEM	(\$17,395.38)					
23						Jan 3, 2023	SYSTEM	\$17,395.38	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user wolk1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
23	Jan 3, 2023	SYSTEM	(\$17,395.38)										
<b>- Total</b>								<b>\$0.00</b>					
<b>Material - Total</b>								<b>\$0.00</b>					
<b>5012 - Total</b>								<b>\$0.00</b>					
J6I3413	5021	MISC. HIGHWAY LIGHTING	Material		27	Mar 2, 2023	SYSTEM	\$3,398.85	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user wolk1 overriding Payment Estimate Exception 5 on the current Payment Estimate.				
					27	Mar 2, 2023	SYSTEM	(\$3,398.85)					
					<b>- Total</b>							<b>\$0.00</b>	
<b>Material - Total</b>								<b>\$0.00</b>					
<b>5021 - Total</b>								<b>\$0.00</b>					
<b>J6I3413 - Total</b>								<b>\$470,719.52</b>					
J6I3500	1300	SHAPING SLOPES, CLASS III	Overrun	Overrun	26	Feb 16, 2023	SYSTEM	(\$360.00)	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '900.00000 - 900.00000, 'is applied (if non-zero).				
					27	Mar 2, 2023	SYSTEM	(\$1,260.00)					
					31	May 2, 2023	SYSTEM	\$1,620.00					



## Line Item Adjustments by Estimate

Jul 6, 2023

Contract ID: 211119-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3500	1300	SHAPING SLOPES, CLASS III	Overrun	Overrun	33	Jun 4, 2023	SYSTEM	(\$900.00)						
								Overrun - Total	(\$900.00)					
			Overrun - Total	(\$900.00)										
	<b>1300 - Total</b>								(\$900.00)					
	1310	FURN & PLACE CONC MATL FOR FULL DEPTH	Overrun	Overrun	30	Apr 17, 2023	SYSTEM	(\$5,985.00)						
								Overrun - Total	(\$5,985.00)					
			Overrun - Total	(\$5,985.00)										
	<b>1310 - Total</b>								(\$5,985.00)					
	1350	DOWEL BAR (DRILLING, FURNISHING AND INST	Material			29	Apr 3, 2023	SYSTEM	\$4,665.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user wolk1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
						29	Apr 3, 2023	SYSTEM	(\$4,665.00)					
						30	Apr 17, 2023	SYSTEM	\$6,735.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user wolk1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
						30	Apr 17, 2023	SYSTEM	(\$6,735.00)					
						31	May 2, 2023	SYSTEM	\$6,735.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user wolk1 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
						31	May 2, 2023	SYSTEM	(\$6,735.00)					
						32	May 17, 2023	SYSTEM	\$6,735.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user wolk1 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
						32	May 17, 2023	SYSTEM	(\$6,735.00)					
						33	Jun 4, 2023	SYSTEM	\$6,735.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user wolk1 overriding Payment Estimate Exception 8 on the current Payment Estimate.				
						33	Jun 4, 2023	SYSTEM	(\$6,735.00)					
						34	Jun 15, 2023	SYSTEM	\$6,735.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user wolk1 overriding Payment Estimate Exception 15 on the current Payment Estimate.				
						34	Jun 15, 2023	SYSTEM	(\$6,735.00)					
35						Jun 30, 2023	SYSTEM	\$6,735.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user wolk1 overriding Payment Estimate Exception 16 on the current Payment Estimate.					
35						Jun 30, 2023	SYSTEM	(\$6,735.00)						
<b>- Total</b>								\$0.00						
<b>Material - Total</b>								\$0.00						
							Overrun	Overrun		29	Apr 3, 2023	SYSTEM	(\$405.00)	
	30	Apr 17, 2023	SYSTEM	(\$2,070.00)										
	<b>Overrun - Total</b>									(\$2,475.00)				
<b>Overrun - Total</b>								(\$2,475.00)						
<b>1350 - Total</b>								(\$2,475.00)						
1370	MISC. CONCRETE TRAFFIC BARRIER	Material			29	Apr 3, 2023	SYSTEM	\$12,760.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user wolk1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					29	Apr 3, 2023	SYSTEM	(\$12,760.00)						
					30	Apr 17, 2023	SYSTEM	\$12,760.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user wolk1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					30	Apr 17, 2023	SYSTEM	(\$12,760.00)						



## Line Item Adjustments by Estimate

Jul 6, 2023

Contract ID: 211119-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3500	1370	MISC. CONCRETE TRAFFIC BARRIER	Material		31	May 2, 2023	SYSTEM	\$12,760.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user wolk1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					31	May 2, 2023	SYSTEM	(\$12,760.00)						
					32	May 17, 2023	SYSTEM	\$12,760.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user wolk1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					32	May 17, 2023	SYSTEM	(\$12,760.00)						
					33	Jun 4, 2023	SYSTEM	\$12,760.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user wolk1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					33	Jun 4, 2023	SYSTEM	(\$12,760.00)						
					34	Jun 15, 2023	SYSTEM	\$12,760.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user wolk1 overriding Payment Estimate Exception 19 on the current Payment Estimate.					
					34	Jun 15, 2023	SYSTEM	(\$12,760.00)						
					35	Jun 30, 2023	SYSTEM	\$12,760.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user wolk1 overriding Payment Estimate Exception 20 on the current Payment Estimate.					
					35	Jun 30, 2023	SYSTEM	(\$12,760.00)						
					<b>- Total</b>								\$0.00	
					<b>Material - Total</b>								\$0.00	
							Overrun	Overrun	29	Apr 3, 2023	SYSTEM	(\$6,160.00)		
					<b>Overrun - Total</b>								(\$6,160.00)	
					<b>Overrun - Total</b>								(\$6,160.00)	
					<b>1370 - Total</b>								(\$6,160.00)	
					1390	MGS GUARDRAIL	Construction Stockpile			22	Dec 16, 2022	SYSTEM	(\$1,009.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
										26	Feb 16, 2023	SYSTEM	(\$4,540.50)	Payment Estimate Item Adjustment generated Stockpile Transaction
										27	Mar 2, 2023	SYSTEM	(\$2,774.75)	Payment Estimate Item Adjustment generated Stockpile Transaction
33	Jun 4, 2023	SYSTEM	(\$34,295.91)	Payment Estimate Item Adjustment generated Stockpile Transaction										
<b>- Total</b>										(\$42,620.16)				
<b>Construction Stockpile - Total</b>										(\$42,620.16)				
		Construction Stockpile STMI		2						Feb 17, 2022	SYSTEM	\$42,620.16	Payment Estimate Item Adjustment generated Stockpile Transaction	
<b>- Total</b>										\$42,620.16				
<b>Construction Stockpile STMI - Total</b>										\$42,620.16				
		Overrun	Overrun	33						Jun 4, 2023	SYSTEM	(\$16.50)		
<b>Overrun - Total</b>										(\$16.50)				
<b>Overrun - Total</b>										(\$16.50)				
<b>1390 - Total</b>										(\$16.50)				
1400	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile			22	Dec 16, 2022	SYSTEM	(\$2,110.00)	Payment Estimate Item Adjustment generated Stockpile Transaction					
					33	Jun 4, 2023	SYSTEM	(\$703.33)	Payment Estimate Item Adjustment generated Stockpile Transaction					
					34	Jun 15, 2023	SYSTEM	(\$1,406.67)	Payment Estimate Item Adjustment generated Stockpile Transaction					
					<b>- Total</b>								(\$4,220.00)	
					<b>Construction Stockpile - Total</b>								(\$4,220.00)	
							Construction Stockpile STMI		5	Apr 4, 2022	SYSTEM	\$4,220.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
<b>- Total</b>								\$4,220.00						





## Line Item Adjustments by Estimate

Jul 6, 2023

Contract ID: 211119-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6I3500	1400	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile STMI - Total						\$4,220.00		
	1400 - Total								\$0.00		
	1410	MGS END ANCHOR	Construction Stockpile		26	Feb 16, 2023	SYSTEM	(\$855.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					27	Mar 2, 2023	SYSTEM	(\$855.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					31	May 2, 2023	SYSTEM	(\$1,710.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					- Total					(\$3,420.00)	
					Construction Stockpile - Total					(\$3,420.00)	
					Construction Stockpile STMI		2	Feb 17, 2022	SYSTEM	\$3,420.00	Payment Estimate Item Adjustment generated Stockpile Transaction
						- Total					\$3,420.00
				Construction Stockpile STMI - Total					\$3,420.00		
	1410 - Total								\$0.00		
	1420	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		22	Dec 16, 2022	SYSTEM	(\$1,950.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					26	Feb 16, 2023	SYSTEM	(\$1,950.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					27	Mar 2, 2023	SYSTEM	(\$1,950.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					33	Jun 4, 2023	SYSTEM	(\$3,510.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					34	Jun 15, 2023	SYSTEM	(\$2,340.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					- Total					(\$11,700.00)	
					Construction Stockpile - Total					(\$11,700.00)	
				Construction Stockpile STMI		2	Feb 17, 2022	SYSTEM	\$11,700.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
					- Total					\$11,700.00	
				Construction Stockpile STMI - Total					\$11,700.00		
	1420 - Total								\$0.00		
	1460	TYPE D BARRIER	Material		31	May 2, 2023	SYSTEM	\$34,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user wolk1 overriding Payment Estimate Exception 10 on the current Payment Estimate.		
					31	May 2, 2023	SYSTEM	(\$34,300.00)			
					32	May 17, 2023	SYSTEM	\$66,850.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user wolk1 overriding Payment Estimate Exception 9 on the current Payment Estimate.		
				32	May 17, 2023	SYSTEM	(\$66,850.00)				
				33	Jun 4, 2023	SYSTEM	\$66,850.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user wolk1 overriding Payment Estimate Exception 13 on the current Payment Estimate.			
				33	Jun 4, 2023	SYSTEM	(\$66,850.00)				
				34	Jun 15, 2023	SYSTEM	\$66,850.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user wolk1 overriding Payment Estimate Exception 26 on the current Payment Estimate.			
				34	Jun 15, 2023	SYSTEM	(\$66,850.00)				
				35	Jun 30, 2023	SYSTEM	\$66,850.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user wolk1 overriding Payment Estimate Exception 27 on the current Payment Estimate.			
				35	Jun 30, 2023	SYSTEM	(\$66,850.00)				
			- Total					\$0.00			
			Material - Total					\$0.00			
1460 - Total								\$0.00			



## Line Item Adjustments by Estimate

Jul 6, 2023

Contract ID: 211119-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3500	1500	DECK REPAIR WITH VOID TUBE REPLACEMENT	Material		31	May 2, 2023	SYSTEM	\$28,160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user wolk1 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					31	May 2, 2023	SYSTEM	(\$28,160.00)						
					32	May 17, 2023	SYSTEM	\$28,160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user wolk1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					32	May 17, 2023	SYSTEM	(\$28,160.00)						
					33	Jun 4, 2023	SYSTEM	\$28,160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user wolk1 overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					33	Jun 4, 2023	SYSTEM	(\$28,160.00)						
					34	Jun 15, 2023	SYSTEM	\$28,160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user wolk1 overriding Payment Estimate Exception 29 on the current Payment Estimate.					
					34	Jun 15, 2023	SYSTEM	(\$28,160.00)						
					35	Jun 30, 2023	SYSTEM	\$28,160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user wolk1 overriding Payment Estimate Exception 30 on the current Payment Estimate.					
					35	Jun 30, 2023	SYSTEM	(\$28,160.00)						
					<b>- Total</b>								<b>\$0.00</b>	
<b>Material - Total</b>								<b>\$0.00</b>						
<b>1500 - Total</b>								<b>\$0.00</b>						
J6I3500	1550	REMOVAL OF EXISTING DECK REPAIR	Overrun	Overrun	31	May 2, 2023	SYSTEM	(\$3,600.00)						
					<b>Overrun - Total</b>								<b>(\$3,600.00)</b>	
					<b>Overrun - Total</b>								<b>(\$3,600.00)</b>	
<b>1550 - Total</b>								<b>(\$3,600.00)</b>						
J6I3500	1590	HALF-SOLE REPAIR	Material		31	May 2, 2023	SYSTEM	\$94,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user wolk1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					31	May 2, 2023	SYSTEM	(\$94,600.00)						
					32	May 17, 2023	SYSTEM	\$182,050.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user wolk1 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					32	May 17, 2023	SYSTEM	(\$182,050.00)						
					33	Jun 4, 2023	SYSTEM	\$319,385.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user wolk1 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
					33	Jun 4, 2023	SYSTEM	(\$319,385.00)						
					34	Jun 15, 2023	SYSTEM	\$319,385.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user wolk1 overriding Payment Estimate Exception 28 on the current Payment Estimate.					
					34	Jun 15, 2023	SYSTEM	(\$319,385.00)						
					35	Jun 30, 2023	SYSTEM	\$319,385.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user wolk1 overriding Payment Estimate Exception 29 on the current Payment Estimate.					
					35	Jun 30, 2023	SYSTEM	(\$319,385.00)						
					<b>- Total</b>								<b>\$0.00</b>	
<b>Material - Total</b>								<b>\$0.00</b>						
			Overrun	Overrun	31	May 2, 2023	SYSTEM	(\$9,350.00)						
					32	May 17, 2023	SYSTEM	(\$87,450.00)						



## Line Item Adjustments by Estimate

Jul 6, 2023

Contract ID: 211119-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6I3500	1590	HALF-SOLE REPAIR	Overrun	Overrun	33	Jun 4, 2023	SYSTEM	(\$137,335.00)		
								<b>Overrun - Total</b>		<b>(\$234,135.00)</b>
	<b>Overrun - Total</b>		<b>(\$234,135.00)</b>							
	<b>1590 - Total</b>		<b>(\$234,135.00)</b>							
	1660	TYPE D BARRIER	Material			15	Sep 2, 2022	SYSTEM	\$19,950.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user fernam1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
						15	Sep 2, 2022	SYSTEM	(\$19,950.00)	
						16	Sep 16, 2022	SYSTEM	\$19,950.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user fernam1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
						16	Sep 16, 2022	SYSTEM	(\$19,950.00)	
						17	Oct 3, 2022	SYSTEM	\$38,850.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user fernam1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
						17	Oct 3, 2022	SYSTEM	(\$38,850.00)	
						18	Oct 17, 2022	SYSTEM	\$71,925.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user fernam1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
						18	Oct 17, 2022	SYSTEM	(\$71,925.00)	
						19	Nov 1, 2022	SYSTEM	\$71,925.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user wolk1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
						19	Nov 1, 2022	SYSTEM	(\$71,925.00)	
						20	Nov 16, 2022	SYSTEM	\$71,925.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user wolk1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
						20	Nov 16, 2022	SYSTEM	(\$71,925.00)	
						21	Dec 2, 2022	SYSTEM	\$71,925.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user wolk1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
						21	Dec 2, 2022	SYSTEM	(\$71,925.00)	
						22	Dec 16, 2022	SYSTEM	\$71,925.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user wolk1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
						22	Dec 16, 2022	SYSTEM	(\$71,925.00)	
23						Jan 3, 2023	SYSTEM	\$71,925.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user wolk1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
23						Jan 3, 2023	SYSTEM	(\$71,925.00)		
24						Jan 17, 2023	SYSTEM	\$71,925.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user wolk1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
24						Jan 17, 2023	SYSTEM	(\$71,925.00)		
25	Feb 2, 2023	SYSTEM	\$71,925.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user wolk1 overriding Payment Estimate Exception 3 on the current Payment Estimate.						
25	Feb 2, 2023	SYSTEM	(\$71,925.00)							
		<b>- Total</b>						<b>\$0.00</b>		
		<b>Material - Total</b>						<b>\$0.00</b>		
		<b>1660 - Total</b>						<b>\$0.00</b>		
1690	DECK REPAIR WITH VOID TUBE REPLACEMENT	Material			9	Jun 1, 2022	SYSTEM	\$960.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user wolk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	



## Line Item Adjustments by Estimate

Jul 6, 2023

Contract ID: 211119-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3500	1690	DECK REPAIR WITH VOID TUBE REPLACEMENT	Material		9	Jun 1, 2022	SYSTEM	(\$960.00)						
					10	Jun 16, 2022	SYSTEM	\$7,280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user grossd1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					10	Jun 16, 2022	SYSTEM	(\$7,280.00)						
					13	Aug 2, 2022	SYSTEM	\$100,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user wolk1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					13	Aug 2, 2022	SYSTEM	(\$100,400.00)						
					16	Sep 16, 2022	SYSTEM	\$126,320.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user fernam1 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					16	Sep 16, 2022	SYSTEM	(\$126,320.00)						
					17	Oct 3, 2022	SYSTEM	\$126,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user fernam1 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
					17	Oct 3, 2022	SYSTEM	(\$126,400.00)						
					18	Oct 17, 2022	SYSTEM	\$126,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user fernam1 overriding Payment Estimate Exception 18 on the current Payment Estimate.					
					18	Oct 17, 2022	SYSTEM	(\$126,400.00)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
					<b>1690 - Total</b>								<b>\$0.00</b>	
1750	SUPPLEMENTARY WEARING SURFACE MATERIAL	Overrun	Overrun	21	Dec 2, 2022	SYSTEM	(\$41,440.00)							
				24	Jan 17, 2023	SYSTEM	\$41,440.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',700.00000 - 700.00000, 'is applied (if non-zero).						
				<b>Overrun - Total</b>								<b>\$0.00</b>		
				<b>Overrun - Total</b>								<b>\$0.00</b>		
<b>1750 - Total</b>								<b>\$0.00</b>						
1760	LATEX MODIFIED CONCRETE WEARING SURFACE	Material		20	Nov 16, 2022	SYSTEM	\$277,420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user wolk1 overriding Payment Estimate Exception 7 on the current Payment Estimate.						
				20	Nov 16, 2022	SYSTEM	(\$277,420.00)							
				21	Dec 2, 2022	SYSTEM	\$277,420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user wolk1 overriding Payment Estimate Exception 12 on the current Payment Estimate.						
				21	Dec 2, 2022	SYSTEM	(\$277,420.00)							
				22	Dec 16, 2022	SYSTEM	\$277,420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user wolk1 overriding Payment Estimate Exception 12 on the current Payment Estimate.						
				22	Dec 16, 2022	SYSTEM	(\$277,420.00)							
				23	Jan 3, 2023	SYSTEM	\$277,420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user wolk1 overriding Payment Estimate Exception 4 on the current Payment Estimate.						
				23	Jan 3, 2023	SYSTEM	(\$277,420.00)							
				24	Jan 17, 2023	SYSTEM	\$277,420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user wolk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.						
				24	Jan 17, 2023	SYSTEM	(\$277,420.00)							
				25	Feb 2, 2023	SYSTEM	\$277,420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user wolk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.						



## Line Item Adjustments by Estimate

Jul 6, 2023

Contract ID: 211119-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3500	1760	LATEX MODIFIED CONCRETE WEARING SURFACE	Material		25	Feb 2, 2023	SYSTEM	(\$277,420.00)						
					26	Feb 16, 2023	SYSTEM	\$277,420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user wolk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					26	Feb 16, 2023	SYSTEM	(\$277,420.00)						
					27	Mar 2, 2023	SYSTEM	\$277,420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user wolk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					27	Mar 2, 2023	SYSTEM	(\$277,420.00)						
					28	Mar 17, 2023	SYSTEM	\$277,420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user wolk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					28	Mar 17, 2023	SYSTEM	(\$277,420.00)						
					29	Apr 3, 2023	SYSTEM	\$277,420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user wolk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					29	Apr 3, 2023	SYSTEM	(\$277,420.00)						
					30	Apr 17, 2023	SYSTEM	\$277,420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user wolk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					30	Apr 17, 2023	SYSTEM	(\$277,420.00)						
					31	May 2, 2023	SYSTEM	\$277,420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user wolk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					31	May 2, 2023	SYSTEM	(\$277,420.00)						
					32	May 17, 2023	SYSTEM	\$277,420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user wolk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					32	May 17, 2023	SYSTEM	(\$277,420.00)						
					33	Jun 4, 2023	SYSTEM	\$277,420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user wolk1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					33	Jun 4, 2023	SYSTEM	(\$277,420.00)						
					34	Jun 15, 2023	SYSTEM	\$277,420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user wolk1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					34	Jun 15, 2023	SYSTEM	(\$277,420.00)						
					35	Jun 30, 2023	SYSTEM	\$277,420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user wolk1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					35	Jun 30, 2023	SYSTEM	(\$277,420.00)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
					<b>1760 - Total</b>								<b>\$0.00</b>	
					1780		HALF-SOLE REPAIR	Material		8	May 16, 2022	SYSTEM	\$13,585.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user wolk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
										8	May 16, 2022	SYSTEM	(\$13,585.00)	
										10	Jun 16, 2022	SYSTEM	\$85,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user grossd1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
										10	Jun 16, 2022	SYSTEM	(\$85,250.00)	
<b>- Total</b>										<b>\$0.00</b>				



## Line Item Adjustments by Estimate

Jul 6, 2023

Contract ID: 211119-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6I3500	1780	HALF-SOLE REPAIR	Material - Total						\$0.00	
	1780 - Total								\$0.00	
	5109	TIE BAR (DRILL, FURN & INSTAL) (TYPE L	Material		31	May 2, 2023	SYSTEM	\$2,835.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user wolk11 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
	31	May 2, 2023			SYSTEM	(\$2,835.00)				
	32	May 17, 2023			SYSTEM	\$2,835.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user wolk11 overriding Payment Estimate Exception 5 on the current Payment Estimate.			
	32	May 17, 2023			SYSTEM	(\$2,835.00)				
	33	Jun 4, 2023			SYSTEM	\$2,835.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user wolk11 overriding Payment Estimate Exception 9 on the current Payment Estimate.			
	33	Jun 4, 2023			SYSTEM	(\$2,835.00)				
	34	Jun 15, 2023			SYSTEM	\$2,835.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user wolk11 overriding Payment Estimate Exception 16 on the current Payment Estimate.			
	34	Jun 15, 2023			SYSTEM	(\$2,835.00)				
	35	Jun 30, 2023			SYSTEM	\$2,835.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user wolk11 overriding Payment Estimate Exception 17 on the current Payment Estimate.			
	35	Jun 30, 2023			SYSTEM	(\$2,835.00)				
	- Total								\$0.00	
	Material - Total								\$0.00	
			Overrun	Overrun	31	May 2, 2023	SYSTEM	(\$225.00)		
	Overrun - Total								(\$225.00)	
	Overrun - Total								(\$225.00)	
	5109 - Total								(\$225.00)	
	5110	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Material		34	Jun 15, 2023	SYSTEM	\$58,852.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user wolk11 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
					34	Jun 15, 2023	SYSTEM	(\$58,852.50)		
					35	Jun 30, 2023	SYSTEM	\$58,852.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user wolk11 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
					35	Jun 30, 2023	SYSTEM	(\$58,852.50)		
	- Total								\$0.00	
	Material - Total								\$0.00	
	5110 - Total								\$0.00	
5111	MGS GUARDRAIL, 6 FT. POSTS, 3 FT. - 1.5	Material		31	May 2, 2023	SYSTEM	\$656.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user wolk11 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
				31	May 2, 2023	SYSTEM	(\$656.25)			
				32	May 17, 2023	SYSTEM	\$656.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user wolk11 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
				32	May 17, 2023	SYSTEM	(\$656.25)			
				33	Jun 4, 2023	SYSTEM	\$656.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user wolk11 overriding Payment Estimate Exception 6 on the current Payment Estimate.		
				33	Jun 4, 2023	SYSTEM	(\$656.25)			
		34	Jun 15, 2023	SYSTEM	\$3,937.50	This adjustment offsets the original system-generated Material Payment				



## Line Item Adjustments by Estimate

Jul 6, 2023

Contract ID: 211119-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6I3500	5111	MGS GUARDRAIL, 6 FT. POSTS, 3 FT. - 1.5	Material			2023			Estimate Item Adjustment (0022) due to user wolk1 overriding Payment Estimate Exception 9 on the current Payment Estimate.				
						34	Jun 15, 2023	SYSTEM	(\$3,937.50)				
						35	Jun 30, 2023	SYSTEM	\$3,937.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user wolk1 overriding Payment Estimate Exception 10 on the current Payment Estimate.			
						35	Jun 30, 2023	SYSTEM	(\$3,937.50)				
					<b>- Total</b>							\$0.00	
					<b>Material - Total</b>							\$0.00	
<b>5111 - Total</b>								\$0.00					
	5112	MGS GUARDRAIL, 6 FT. POSTS, 1 FT. - 6.75	Material		34	Jun 15, 2023	SYSTEM	\$914.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user wolk1 overriding Payment Estimate Exception 11 on the current Payment Estimate.				
						34	Jun 15, 2023	SYSTEM	(\$914.55)				
						35	Jun 30, 2023	SYSTEM	\$914.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user wolk1 overriding Payment Estimate Exception 12 on the current Payment Estimate.			
						35	Jun 30, 2023	SYSTEM	(\$914.55)				
					<b>- Total</b>							\$0.00	
					<b>Material - Total</b>							\$0.00	
<b>5112 - Total</b>								\$0.00					
	5115	CONCRETE PAVEMENT (10 1/2 IN. NON-REINF.	Material		33	Jun 4, 2023	SYSTEM	\$34,258.95	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user wolk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
						33	Jun 4, 2023	SYSTEM	(\$34,258.95)				
						34	Jun 15, 2023	SYSTEM	\$34,258.95	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user wolk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
						34	Jun 15, 2023	SYSTEM	(\$34,258.95)				
						35	Jun 30, 2023	SYSTEM	\$34,258.95	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user wolk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
						35	Jun 30, 2023	SYSTEM	(\$34,258.95)				
					<b>- Total</b>							\$0.00	
<b>Material - Total</b>							\$0.00						
<b>5115 - Total</b>								\$0.00					
	5120	PAVED DITCH	Material		34	Jun 15, 2023	SYSTEM	\$5,296.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user wolk1 overriding Payment Estimate Exception 13 on the current Payment Estimate.				
						34	Jun 15, 2023	SYSTEM	(\$5,296.80)				
						35	Jun 30, 2023	SYSTEM	\$5,296.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user wolk1 overriding Payment Estimate Exception 14 on the current Payment Estimate.			
						35	Jun 30, 2023	SYSTEM	(\$5,296.80)				
					<b>- Total</b>							\$0.00	
					<b>Material - Total</b>							\$0.00	
								Overrun	Overrun	34	Jun 15, 2023	SYSTEM	(\$573.82)
			<b>Overrun - Total</b>					(\$573.82)					
<b>Overrun - Total</b>								(\$573.82)					
<b>5120 - Total</b>								(\$573.82)					
	5124	PIPE COLLAR, TYPE A	Material		34	Jun 15, 2023	SYSTEM	\$2,580.86	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user wolk1 overriding Payment Estimate Exception 6 on the current Payment Estimate.				



## Line Item Adjustments by Estimate

Jul 6, 2023

Contract ID: 211119-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6I3500	5124	PIPE COLLAR, TYPE A	Material		34	Jun 15, 2023	SYSTEM	(\$2,580.86)		
					35	Jun 30, 2023	SYSTEM	\$2,580.86	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user wolk1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
					35	Jun 30, 2023	SYSTEM	(\$2,580.86)		
	<b>- Total</b>								<b>\$0.00</b>	
	<b>Material - Total</b>								<b>\$0.00</b>	
<b>5124 - Total</b>								<b>\$0.00</b>		
<b>J6I3500 - Total</b>								<b>(\$254,070.32)</b>		
<b>Overall - Total</b>								<b>\$216,649.20</b>		





## Contract Adjustments for Contract - 211119-F01

Estimate Number	Project	Adjustment Type	Other Adjustment Type	Adjustment Amount	Adjustment Percentage by Project	Created Date	Created By	Comments
12	J6I3413	Other Contract Adjustment	TSR	\$4,268.87	94.86000000	Jul 18, 2022	fern1	TSR Adjustment for Asphalt placed in the second period of March 2022. This adjustment is for SP125 totaling \$4500.18, based off of quantities of Asphalt on Line 0050 and 5004.
	J6I3500	Other Contract Adjustment	TSR	\$231.31	5.14000000	Jul 18, 2022	fern1	TSR Adjustment for Asphalt placed in the second period of March 2022. This adjustment is for SP125 totaling \$4500.18, based off of quantities of Asphalt on Line 0050 and 5004.
<b>12 - Total</b>					<b>\$4,500.18</b>			
<b>Overall - Total</b>					<b>\$4,500.18</b>			