



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on July 4, 2024

Pay Estimate Created Date: July 1, 2024

Progress Estimate Number 59	Contract ID 211119-F01 Prime Contractor KCI Construction Company	Pay Period Start June 16, 2024 Pay Period End June 30, 2024	Original Contract Amount \$49,997,800.00 Net Change Order Amount \$2,058,047.09 Current Contract Amount \$52,055,847.09
---------------------------------------	-----------------------------------------------------------------------------------	------------------------------------------------------------------------------	----------------------------------------------------------------------------------------------------------------------------------------------------

Approval Date	By User
July 1, 2024	Generated and Approved (and should be considered Draft) at the Project Office Level by wolkt1
July 2, 2024	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by amburs1
July 3, 2024	Reviewed and Approved at the Central Office Controllers Office Level by ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 15, 2023	December 22, 2023	December 11, 2023	100.00%

Contract Informational Dates			Milestones				
Date Description	Original Completion Date	Current Completion Date	Date Description	Original Completion Date	Current Completion Date	Days Remaining on Milestone	Diary Charge Days
Acceptance Date			Milestone - Completion Date	December 15, 2022	December 31, 2022	Milestone Complete	
Awarded Date	December 1, 2021	December 1, 2021	Milestone - JSP-W - Completion date for A1850 and NB A2590	December 1, 2023	December 8, 2023	Milestone Complete	
Letting Date	November 19, 2021	November 19, 2021					
Notice to Proceed Date	January 3, 2022	January 3, 2022					
Open to Traffic Date							
Work Began Date	January 18, 2022	January 18, 2022					

Contract Total Pay For Estimate No. 59			
	This Estimate	Previous	To Date
211119-F01			
Total Posted Items Pay	\$33,059.37	\$52,022,787.75	\$52,055,847.12
Gross Item Adjustments	\$0.00	\$3,250.82	\$3,250.82
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$4,500.18	\$4,500.18
Contract Total Payable This Estimate:	\$33,059.37	\$52,030,538.75	\$52,063,598.12

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J613413	5057	9019301	BRIDGE LIGHTING	LS	\$33,059.370	1	\$33,059.37
Project J613413 - Total							\$33,059.37
Overall - Total							\$33,059.37

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J613413	0630	MISC.	Material			-1	\$2,125.00	(\$2,125.00)
	0630	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user wolkt1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	1	\$2,125.00	\$2,125.00
	0650	MISC.	Material			-36	\$3,100.00	(\$111,600.00)
	0650	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item	36	\$3,100.00	\$111,600.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on July 4, 2024

Pay Estimate Created Date: July 1, 2024

Progress Estimate Number 59		Contract ID 211119-F01		Pay Period Start June 16, 2024		Original Contract Amount \$49,997,800.00	
		Prime Contractor KCI Construction Company		Pay Period End June 30, 2024		Net Change Order Amount \$2,058,047.09	
						Current Contract Amount \$52,055,847.09	

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6I3413					Adjustment (0002) due to user wolk1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
	0700	MISC.	Material			-102	\$5,000.00	(\$510,000.00)
	0700	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user wolk1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	102	\$5,000.00	\$510,000.00
Total								\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on July 4, 2024

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J613413	I-255-3(52)	Bridge rehabilitation	I-255	ST LOUIS	at the Mississippi River
J613500	I 255-3(53)	Bridge rehabilitation	I-255	ST LOUIS	over Koch Road

Totals by Job Numbers

Job Number		This Estimate	Previous	To Date
J613413	Posted Item Pay	\$33,059.37	\$49,157,688.38	\$49,190,747.75
	Gross Item Adjustments	\$0.00	\$3,250.82	\$3,250.82
	Gross Item Pay	\$33,059.37	\$49,160,939.20	\$49,193,998.57
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$4,268.87	\$4,268.87
J613500	Posted Item Pay	\$0.00	\$2,865,099.37	\$2,865,099.37
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$0.00	\$2,865,099.37	\$2,865,099.37
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$231.31	\$231.31



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on July 4, 2024

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J6I3413, Item 7129902, Project Item Line Number 0630, Material Set 7129902, Material 1080BRM - Bridge Material, Acceptance Action Generic 1080BRM is insufficient.	Material passed inspection. Certs awaiting reporting.	wolkt1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3413, Item 7129902, Project Item Line Number 0650, Material Set 7129902, Material 1080BRM - Bridge Material, Acceptance Action Generic 1080BRM is insufficient.	Material passed inspection. Certs awaiting reporting.	wolkt1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3413, Item 7129903, Project Item Line Number 0700, Material Set 712990396, Material 0712STZC - Galvanizing of Components for Str Steel, Acceptance Action Generic 0712STZC is insufficient.	Material passed inspection. Certs awaiting reporting.	wolkt1	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on July 4, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
211119-F01	J6I3413	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$150,000.00	\$150,000.00
		0001	0020	2153000	SHAPING SLOPES, CLASS III	1.00	11.00	12.00	100F	12.00	\$1,200.00	\$14,400.00
		0001	0030	4029901	MISC.TEMPORARY MEDIAN CROSSOVER EAST	1.00	-1.00	0.00	LS	0.00	\$400,000.00	\$0.00
		0001	0040	4029901	MISC.TEMPORARY MEDIAN CROSSOVER WEST	1.00	0.00	1.00	LS	1.00	\$175,000.00	\$175,000.00
		0001	0050	4030111	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125CLP MIX)	984.70	-467.80	516.90	TONS	516.90	\$142.00	\$73,399.80
		0001	0060	6046018A	18 IN. SLOTTED DRAIN	173.00	96.00	269.00	LF	269.00	\$512.00	\$137,728.00
		0001	0070	6049901	MISC.TRENCH DRAIN	1.00	0.00	1.00	LS	1.00	\$95,000.00	\$95,000.00
		0001	0080	6049901	MISC.WELD DRAINAGE GRATES	1.00	0.00	1.00	LS	1.00	\$40,000.00	\$40,000.00
		0001	0090	6122019	IMPACT ATTENUATOR 70 MPH (SAND BARREL ARRAY)	2.00	3.00	5.00	EA	5.00	\$4,772.00	\$23,860.00
		0001	0100	6122020	REPLACEMENT SAND BARREL	2.00	9.00	11.00	EA	11.00	\$491.00	\$5,401.00
		0001	0110	6122030	IMPACT ATTENUATOR (RELOCATION)	1.00	8.00	9.00	EA	9.00	\$875.00	\$7,875.00
		0001	0120	6151000	OFFICE FOR ENGINEER	24.00	-4.00	20.00	MO	20.00	\$2,000.00	\$40,000.00
		0001	0130	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	4.00	2.00	6.00	EA	6.00	\$2,800.00	\$16,800.00
		0001	0140	6173000	CONCRETE TRAFFIC BARRIER, TYPE C	668.00	0.00	668.00	LF	668.00	\$116.00	\$77,488.00
		0001	0150	6173700B	TEMPORARY TRAFFIC BARRIER ANCHORED, CONTRACTOR FURNISHED / RETAINED	15,450.00	3,350.00	18,800.00	LF	18,800.00	\$26.25	\$493,500.00
		0001	0160	6175011B	RELOCATING TEMPORARY TRAFFIC BARRIER ANCHORED	825.00	2,088.00	2,913.00	LF	2,913.00	\$15.17	\$44,190.21
		0001	0170	6179901	MISC.TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	1.00	\$575,000.00	\$575,000.00
		0001	0180	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$5,458,093.69	\$0.00
		0001	0181	6181000	MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$5,108,577.69	\$5,108,577.69
		0001	0190	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	30,726.00	1,691.00	32,417.00	LF	32,417.00	\$0.30	\$9,725.10
		0001	0200	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	20,338.00	2,511.00	22,849.00	LF	22,849.00	\$0.30	\$6,854.70
		0001	0210	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	326.00	1,171.00	1,497.00	LF	1,497.00	\$2.00	\$2,994.00
		0001	0220	6207001	PAVEMENT MARKING REMOVAL	195,118.00	-66,847.00	128,271.00	LF	128,271.00	\$0.50	\$64,135.50
		0001	0230	6209903	MISC.6 IN. WHITE TEMPORARY PAVEMENT MARKING PAINT	103,524.00	-4,035.00	99,489.00	LF	99,489.00	\$0.35	\$34,821.15
		0001	0240	6209903	MISC.6 IN. YELLOW TEMPORARY PAVEMENT MARKING PAINT	56,662.00	3,220.00	59,882.00	LF	59,882.00	\$0.35	\$20,958.70
		0001	0250	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	6,132.00	-3,017.00	3,115.00	SQYD	3,115.00	\$6.75	\$21,026.25
		0001	0260	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	55.30	-2.10	53.20	STA	53.20	\$325.00	\$17,290.00
		0001	0270	6262000A	PORTLAND CEMENT CONCRETE SHOULDER RUMBLE STRIP	56.20	2.30	58.50	STA	58.50	\$150.00	\$8,775.00
		0001	0280	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$50,000.00	\$50,000.00
		0001	0290	7250318A	18 IN. PIPE GROUP B	450.00	20.00	470.00	LF	470.00	\$62.00	\$29,140.00
		0001	0300	8052000A	SEEDING - WARM SEASON GRASSES	0.40	0.00	0.40	ACRE	0.40	\$15,000.00	\$6,000.00
		0001	0310	8061006	ALTERNATE DITCH CHECK	30.00	-30.00	0.00	LF	0.00	\$20.00	\$0.00
		0001	0320	8061016	SEDIMENT REMOVAL	2.00	-2.00	0.00	CUYD	0.00	\$400.00	\$0.00
		0010	0330	6061060	MGS GUARDRAIL	1,563.00	50.00	1,613.00	LF	1,613.00	\$33.00	\$53,229.00
		0010	0340	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	2.00	0.00	2.00	EA	2.00	\$3,700.00	\$7,400.00
		0010	0350	6061080	MGS END ANCHOR	1.00	0.00	1.00	EA	1.00	\$1,400.00	\$1,400.00
		0010	0360	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	1.00	0.00	1.00	EA	1.00	\$3,100.00	\$3,100.00
		0010	0370	6069901	MISC.RELAP GUARDRAIL	1.00	0.00	1.00	LS	1.00	\$3,200.00	\$3,200.00
		0020	0380	9019902	MISC.LIGHT POLE REPAIRS	5.00	2.00	7.00	EA	7.00	\$281.00	\$1,967.00
		0020	0390	9019902	MISC.LIGHT POLE REPLACEMENT	7.00	0.00	7.00	EA	7.00	\$4,636.00	\$32,452.00
		0020	0400	9019902	MISC.NAVIGATION LIGHT REPAIR	1.00	0.00	1.00	EA	1.00	\$2,405.00	\$2,405.00
		0070	0410	2161000	SCARIFICATION OF BRIDGE DECK	22,887.00	0.00	22,887.00	SQYD	22,887.00	\$20.00	\$457,740.00
		0070	0420	2161501	REMOVAL OF ASPHALT WEARING SURFACE	3,800.00	0.00	3,800.00	SQFT	3,800.00	\$4.00	\$15,200.00
		0070	0430	2164500	REMOVAL OF EXISTING EXPANSION JOINT & ADJACENT CONCRETE	306.00	0.00	306.00	LF	306.00	\$4,000.00	\$1,224,000.00
		0070	0440	2165000	REMOVAL OF EXISTING EXPANSION JOINT SEAL OR SEALANT	306.00	0.00	306.00	LF	306.00	\$100.00	\$30,600.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on July 4, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
211119-F01	J6I3413	0070	0450	2169903	MISC.REMOVE AND REPLACE BARRIER CURB	139.00	0.00	139.00	LF	139.00	\$900.00	\$125,100.00
		0070	0460	5029907	MISC.ULTRA-HIGH PERFORMANCE CONCRETE, JOINT	96.00	0.00	96.00	CUYD	96.00	\$9,200.00	\$883,200.00
		0070	0465	7031004	DIAMOND GRINDING	22,952.00	-22,952.00	0.00	SQYD	0.00	\$0.01	\$0.00
		0070	0470	7040101	SUBSTRUCTURE REPAIR (FORMED)	539.00	-403.00	136.00	SQFT	136.00	\$228.00	\$31,008.00
		0070	0480	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	539.00	1,616.00	2,155.00	SQFT	2,155.00	\$228.00	\$491,340.00
		0070	0490	7049903	MISC.BARRIER CURB REPAIR	11.00	3.00	14.00	LF	14.00	\$350.00	\$4,900.00
		0070	0500	7101000	REINFORCING STEEL (EPOXY COATED)	27,700.00	0.00	27,700.00	LB	27,700.00	\$3.00	\$83,100.00
		0070	0510	7119904	MISC.PROTECTIVE COATING - CONCRETE BENTS & PIERS (URETHANE)	10,930.00	-10,930.00	0.00	SQFT	0.00	\$6.00	\$0.00
		0070	0520	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	284,000.00	0.00	284,000.00	SQFT	284,000.00	\$22.75	\$6,461,000.00
		0070	0530	7125210	FIELD APPLICATION OF INORGANIC ZINC PRIMER	284,000.00	-64,000.00	220,000.00	SQFT	220,000.00	\$4.60	\$1,012,000.00
		0070	0540	7125385A	INTERMEDIATE FIELD COAT (SYSTEM H)	220,000.00	0.00	220,000.00	SQFT	220,000.00	\$4.60	\$1,012,000.00
		0070	0550	7125390A	FINISH FIELD COAT (SYSTEM H)	220,000.00	0.00	220,000.00	SQFT	220,000.00	\$4.60	\$1,012,000.00
		0070	0560	7125396	FINISHED FIELD COAT (SYSTEM I)	64,000.00	0.00	64,000.00	SQFT	64,000.00	\$5.40	\$345,600.00
		0070	0570	7129901	MISC.BRIDGE WASHING	1.00	0.00	1.00	LS	1.00	\$85,000.00	\$85,000.00
		0070	0580	7129901	MISC.CLEARANCE GUAGE	1.00	0.00	1.00	LS	1.00	\$29,500.00	\$29,500.00
		0070	0590	7129902	MISC.ACCESS DOOR GASKET REPLACEMENT	4.00	0.00	4.00	EA	4.00	\$3,500.00	\$14,000.00
		0070	0600	7129902	MISC.CABLE SHORING SYSTEM INSTALLATION, CABLE TENSION ADJUSTMENT	8.00	-1.00	7.00	EA	7.00	\$61,000.00	\$427,000.00
		0070	0610	7129902	MISC.CABLE TENSION MEASUREMENT INSPECTION	2.00	0.00	2.00	EA	2.00	\$100,000.00	\$200,000.00
		0070	0620	7129902	MISC.RESET ROCKER BEARINGS	2.00	4.00	6.00	EA	6.00	\$25,000.00	\$150,000.00
		0070	0630	7129902	MISC.STEEL RETROFIT - STRUT ACCESS DOOR PIN	1.00	0.00	1.00	EA	1.00	\$2,125.00	\$2,125.00
		0070	0640	7129902	MISC.STEEL RETROFITS - DRAINAGE TRUSS MEMBER CONNECTION	1.00	-1.00	0.00	EA	0.00	\$2,125.00	\$0.00
		0070	0650	7129902	MISC.STEEL RETROFITS - LADDER LANDING PLATES	32.00	4.00	36.00	EA	36.00	\$3,100.00	\$111,600.00
		0070	0660	7129902	MISC.STEEL RETROFITS - RECONNECT DRAIN DOWNSPOUT BRACKET	18.00	35.00	53.00	EA	53.00	\$2,200.00	\$116,600.00
		0070	0670	7129902	MISC.STEEL RETROFITS - WALKWAY TRUSS BROKEN WELDS	216.00	64.00	280.00	EA	280.00	\$1,100.00	\$308,000.00
		0070	0680	7129902	MISC.TRIMMING OF STEPS INSIDE ARCH/TIE INTERSECTION CHAMBER	112.00	-8.00	104.00	EA	104.00	\$2,050.00	\$213,200.00
		0070	0690	7129903	MISC.CRACK REMOVAL - GRINDING	555.00	-527.00	28.00	LF	28.00	\$850.00	\$23,800.00
		0070	0700	7129903	MISC.FINGER JOINT EXPANSION JOINT SYSTEM (ABUT 1 & BENT 5)	102.00	0.00	102.00	LF	102.00	\$5,000.00	\$510,000.00
		0070	0710	7129903	MISC.FINGER JOINT EXPANSION JOINT SYSTEM (BENTS 9 & 13)	102.00	0.00	102.00	LF	102.00	\$6,500.00	\$663,000.00
		0070	0720	7129903	MISC.HANGER CABLE REPLACEMENT	3,228.00	440.00	3,668.00	LF	3,668.00	\$400.00	\$1,467,200.00
		0070	0730	7129903	MISC.METALIZING HANGER CABLES	2,800.00	-100.00	2,700.00	LF	2,700.00	\$81.00	\$218,700.00
		0070	0740	7129903	MISC.WELD INSPECTION	4,568.00	0.00	4,568.00	LF	4,568.00	\$31.00	\$141,608.00
		0070	0750	7129903	MISC.WELD REPAIR	230.00	-20.00	210.00	LF	210.00	\$1,250.00	\$262,500.00
		0070	0760	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	102.00	0.00	102.00	LF	102.00	\$600.00	\$61,200.00
		0070	0770	7174002	PREFORMED SILICONE OR EPDM EXPANSION JOINT SEAL	306.00	0.00	306.00	LF	306.00	\$55.00	\$16,830.00
		0071	0780	2161001	TOTAL SURFACE HYDRO DEMOLITION	22,952.00	-22,952.00	0.00	SQYD	0.00	\$48.00	\$0.00
		0071	0790	2161503	REMOVAL OF EXISTING DECK REPAIR	600.00	-600.00	0.00	SQFT	0.00	\$32.00	\$0.00
		0071	0800	5050004	SUPPLEMENTARY WEARING SURFACE MATERIAL	53.00	-53.00	0.00	CY	0.00	\$700.00	\$0.00
		0071	0810	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	22,952.00	-22,952.00	0.00	SQYD	0.00	\$70.00	\$0.00
		0071	0830	7040106	FULL DEPTH REPAIR	100.00	-100.00	0.00	SQFT	0.00	\$130.00	\$0.00
		0073	0880	2161000	SCARIFICATION OF BRIDGE DECK	22,856.00	0.00	22,856.00	SQYD	22,856.00	\$20.00	\$457,120.00
		0073	0890	2161501	REMOVAL OF ASPHALT WEARING SURFACE	1,226.00	0.00	1,226.00	SQFT	1,226.00	\$4.00	\$4,904.00
		0073	0900	2164500	REMOVAL OF EXISTING EXPANSION JOINT & ADJACENT CONCRETE	306.00	0.00	306.00	LF	306.00	\$4,000.00	\$1,224,000.00
		0073	0910	2165000	REMOVAL OF EXISTING EXPANSION JOINT SEAL OR SEALANT	306.00	0.00	306.00	LF	306.00	\$100.00	\$30,600.00
		0073	0920	2169903	MISC.REMOVE AND REPLACE BARRIER CURB	118.00	20.00	138.00	LF	138.00	\$910.00	\$125,580.00
		0073	0930	5029907	MISC.FURNISH POLYESTER POLYMER CONCRETE MATERIAL	631.00	5.00	636.00	CUYD	636.00	\$2,975.00	\$1,892,100.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on July 4, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
211119-F01	J6I3413	0073	0940	5029907	MISC.ULTRA-HIGH PERFORMANCE CONCRETE, JOINT	81.00	0.00	81.00	CUYD	81.00	\$9,460.00	\$766,260.00
		0073	0950	5059905	MISC.PLACE POLYESTER POLYMER WEARING SURFACE	22,705.00	173.00	22,878.00	SQYD	22,878.00	\$14.00	\$320,292.00
		0073	0955	7031004	DIAMOND GRINDING	22,705.00	-22,705.00	0.00	SQYD	0.00	\$0.01	\$0.00
		0073	0960	7040101	SUBSTRUCTURE REPAIR (FORMED)	454.00	221.00	675.00	SQFT	675.00	\$228.00	\$153,900.00
		0073	0970	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	454.00	-454.00	0.00	SQFT	0.00	\$228.00	\$0.00
		0073	0980	7040104	HALF-SOLE REPAIR	1,000.00	-247.00	753.00	SQFT	753.00	\$54.00	\$40,662.00
		0073	0990	7040106	FULL DEPTH REPAIR	100.00	-11.00	89.00	SQFT	89.00	\$130.00	\$11,570.00
		0073	1000	7049903	MISC.BARRIER CURB REPAIR	22.00	-6.00	16.00	LF	16.00	\$350.00	\$5,600.00
		0073	1010	7101000	REINFORCING STEEL (EPOXY COATED)	22,630.00	0.00	22,630.00	LB	22,630.00	\$3.00	\$67,890.00
		0073	1020	7119904	MISC.PROTECTIVE COATING - CONCRETE BENTS & PIERS (URETHANE)	10,930.00	-10,930.00	0.00	SQFT	0.00	\$6.00	\$0.00
		0073	1030	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	284,000.00	0.00	284,000.00	SQFT	284,000.00	\$22.75	\$6,461,000.00
		0073	1040	7125210	FIELD APPLICATION OF INORGANIC ZINC PRIMER	284,000.00	-64,000.00	220,000.00	SQFT	220,000.00	\$4.60	\$1,012,000.00
		0073	1050	7125385A	INTERMEDIATE FIELD COAT (SYSTEM H)	220,000.00	0.00	220,000.00	SQFT	220,000.00	\$4.60	\$1,012,000.00
		0073	1060	7125390A	FINISH FIELD COAT (SYSTEM H)	220,000.00	0.00	220,000.00	SQFT	220,000.00	\$4.60	\$1,012,000.00
		0073	1070	7125396	FINISHED FIELD COAT (SYSTEM I)	64,000.00	0.00	64,000.00	SQFT	64,000.00	\$5.40	\$345,600.00
		0073	1080	7129901	MISC.BRIDGE WASHING	1.00	0.00	1.00	LS	1.00	\$85,000.00	\$85,000.00
		0073	1090	7129901	MISC.CLEARANCE GUAGE	1.00	0.00	1.00	LS	1.00	\$29,500.00	\$29,500.00
		0073	1100	7129902	MISC.ACCESS DOOR GASKET REPLACEMENT	4.00	0.00	4.00	EA	4.00	\$3,500.00	\$14,000.00
		0073	1110	7129902	MISC.CABLE SHORING SYSTEM INSTALLATION, CABLE TENSION ADJUSTMENT	2.00	-1.00	1.00	EA	1.00	\$58,840.00	\$58,840.00
		0073	1120	7129902	MISC.CABLE TENSION MEASUREMENT INSPECTION	2.00	0.00	2.00	EA	2.00	\$100,000.00	\$200,000.00
		0073	1130	7129902	MISC.STEEL RETROFIT - APPROACH SPAN DRAIN PIPE EXTENSION	1.00	1.00	2.00	EA	2.00	\$3,500.00	\$7,000.00
		0073	1140	7129902	MISC.STEEL RETROFIT - STRINGER BEARING BOLT REPLACEMENT	1.00	5.00	6.00	EA	6.00	\$2,800.00	\$16,800.00
		0073	1150	7129902	MISC.STEEL RETROFITS - DRAINAGE TRUSS MEMBER CONNECTION	4.00	-4.00	0.00	EA	0.00	\$2,800.00	\$0.00
		0073	1160	7129902	MISC.STEEL RETROFITS - LADDER LANDING PLATES	32.00	4.00	36.00	EA	36.00	\$3,100.00	\$111,600.00
		0073	1170	7129902	MISC.STEEL RETROFITS - PIN AND LINK PLATE WASHER REPLACEMENT	11.00	0.00	11.00	EA	11.00	\$18,200.00	\$200,200.00
		0073	1180	7129902	MISC.STEEL RETROFITS - RECONNECT DRAIN DOWNSPOUT BRACKET	36.00	-36.00	0.00	EA	0.00	\$2,800.00	\$0.00
		0073	1190	7129902	MISC.STEEL RETROFITS - WALKWAY RAILING SPLICE PLATE	1.00	1.00	2.00	EA	2.00	\$3,550.00	\$7,100.00
		0073	1200	7129902	MISC.STEEL RETROFITS - WALKWAY TRUSS BROKEN WELDS	216.00	-25.00	191.00	EA	191.00	\$1,125.00	\$214,875.00
		0073	1210	7129903	MISC.CRACK REMOVAL - GRINDING	56.00	-52.00	4.00	LF	4.00	\$850.00	\$3,400.00
		0073	1220	7129903	MISC.FINGER JOINT EXPANSION JOINT SYSTEM (ABUT 1 & BENT 5)	102.00	0.00	102.00	LF	102.00	\$5,000.00	\$510,000.00
		0073	1230	7129903	MISC.FINGER JOINT EXPANSION JOINT SYSTEM (BENTS 9 & 13)	102.00	0.00	102.00	LF	102.00	\$6,500.00	\$663,000.00
		0073	1240	7129903	MISC.METALIZING HANGER CABLES	3,400.00	0.00	3,400.00	LF	3,400.00	\$81.00	\$275,400.00
		0073	1250	7129903	MISC.WELD INSPECTION	4,568.00	0.00	4,568.00	LF	4,568.00	\$31.00	\$141,608.00
		0073	1260	7129903	MISC.WELD REPAIR	20.00	-18.00	2.00	LF	2.00	\$1,600.00	\$3,200.00
		0073	1270	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	102.00	0.00	102.00	LF	102.00	\$600.00	\$61,200.00
		0073	1280	7174002	PREFORMED SILICONE OR EPDM EXPANSION JOINT SEAL	306.00	0.00	306.00	LF	306.00	\$55.00	\$16,830.00
		0001	5001	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	0.00	24.00	24.00	EA	24.00	\$1,155.00	\$27,720.00
		0001	5002	6189901	MISC.Payment for Contract Bond	0.00	1.00	1.00	LS	1.00	\$349,516.00	\$349,516.00
		0001	5003	4071005	TACK COAT	0.00	425.00	425.00	GAL	425.00	\$10.50	\$4,462.50
		0001	5004	4039905	MISC.10.5 INCHES, ASPHALTIC CONCRETE PAVEMENT SP125C	0.00	1,546.00	1,546.00	SQYD	1,546.00	\$115.67	\$178,825.82
		0001	5005	6221003	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (GREATER THAN 3 IN. THICK)	0.00	1,546.00	1,546.00	SQYD	1,546.00	\$30.39	\$46,982.94
		0001	5006	6181000	MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$14,437.50	\$14,437.50
0001	5007	4029901	MISC.Temporary Median Crossover East	0.00	1.00	1.00	LS	1.00	\$535,276.85	\$535,276.85		
0001	5008	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	0.00	1.00	1.00	LS	1.00	\$11,400.00	\$11,400.00		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on July 4, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
211119-F01	J6I3413	0001	5009	6179901	MISC.Mobilization	0.00	1.00	1.00	LS	1.00	\$19,993.37	\$19,993.37
		0001	5010	2022010	REMOVAL OF IMPROVEMENTS	0.00	1.00	1.00	LS	1.00	\$8,652.84	\$8,652.84
		0001	5011	7269903	MISC.8" PVC PIPE SCHEDULE 40	0.00	240.00	240.00	LF	240.00	\$44.06	\$10,574.40
		0001	5012	5021110	CONCRETE PAVEMENT (10 IN. NON-REINF)	0.00	216.90	216.90	SQYD	216.90	\$80.20	\$17,395.38
		0073	5013	7129902	MISC.STEEL RETROFITS - DRAINAGE TRUSS MEMBER CONNECTION	0.00	10.00	10.00	EA	10.00	\$4,803.54	\$48,035.40
		0073	5014	7129902	MISC.STEEL RETROFITS - LADDER WELD REPAIR	0.00	2.00	2.00	EA	2.00	\$1,050.00	\$2,100.00
		0073	5015	7129902	MISC.STEEL RETROFITS - REPLACE WALKWAY BRACE ANGLES	0.00	4.00	4.00	EA	4.00	\$6,988.98	\$27,955.92
		0001	5016	4029901	MISC.TEMPORARY EMERGENCY CROSSOVER	0.00	1.00	1.00	LS	1.00	\$7,052.84	\$7,052.84
		0001	5017	6169901	MISC.LUMP SUM TRAFFIC CONTROL	0.00	1.00	1.00	LS	1.00	\$1,926.75	\$1,926.75
		0073	5018	2169901	MISC.Removal of Expansion Joint & Adjacent Concrete	0.00	1.00	1.00	LS	1.00	\$417,579.50	\$417,579.50
		0073	5019	7040103	SUPERSTRUCTURE REPAIR (UNFORMED)	0.00	140.00	140.00	SQFT	140.00	\$228.00	\$31,920.00
		0001	5020	6049901	MISC.(Weld Existing Drainage Grates Bridge No. A18503)	0.00	1.00	1.00	LS	1.00	\$13,868.86	\$13,868.86
		0020	5021	9019901	MISC.(Beacon Flasher Assemblies)	0.00	1.00	1.00	LS	1.00	\$3,398.85	\$3,398.85
		0001	5022	6049901	MISC.(Inlet Top Replacement)	0.00	1.00	1.00	LS	1.00	\$13,447.99	\$13,447.99
		0071	5023	6181000	MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$143,350.95	\$143,350.95
		0071	5024	5029907	MISC.FURNISH POLYESTER POLYMER CONCRETE MATERIAL	0.00	788.10	788.10	CUYD	788.10	\$2,872.13	\$2,263,525.65
		0071	5025	5059905	MISC.PLACE POLYESTER POLYMER CONCRETE WEARING SURFACE	0.00	23,764.00	23,764.00	SQYD	23,764.00	\$14.42	\$342,676.88
		0071	5026	7049901	MISC.Deck Preparations for Polyester Polymer Concrete Overlay	0.00	1.00	1.00	LS	1.00	\$244,000.00	\$244,000.00
		0071	5027	7040104	HALF-SOLE REPAIR	0.00	0.00	0.00	SQFT	0.00	\$55.00	\$0.00
		0071	5028	7040106	FULL DEPTH REPAIR	0.00	0.00	0.00	SQFT	0.00	\$130.00	\$0.00
		0070	5029	7119904	MISC.PROTECTIVE COATING -- CONCRETE BENTS & PIERS (EPOXY)	0.00	10,930.00	10,930.00	SQFT	10,930.00	\$6.00	\$65,580.00
		0070	5030	7125209	FIELD APPLICATION OF ORGANIC ZINC PRIMER	0.00	64,000.00	64,000.00	SQFT	64,000.00	\$4.60	\$294,400.00
		0073	5031	7119904	MISC.PROTECTIVE COATING -- CONCRETE BENTS & PIERS (EPOXY)	0.00	10,930.00	10,930.00	SQFT	10,930.00	\$6.00	\$65,580.00
		0073	5032	7125209	FIELD APPLICATION OF ORGANIC ZINC PRIMER	0.00	64,000.00	64,000.00	SQFT	64,000.00	\$4.60	\$294,400.00
		0073	5033	6181000	MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$22,932.50	\$22,932.50
		0001	5034	6129901	MISC.TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	0.00	1.00	1.00	LS	1.00	\$20,388.38	\$20,388.38
		0073	5035	6049901	MISC.(RETROFIT AND WELD EXISTING MANHOLES BRIDGE NO. A49364)	0.00	1.00	1.00	LS	1.00	\$52,452.54	\$52,452.54
		0001	5036	6139901	MISC.(FULL DEPTH PAVEMENT REPAIR AT EXISTING ROADWAY INLET)	0.00	1.00	1.00	LS	1.00	\$19,595.89	\$19,595.89
		0070	5037	7129902	MISC.STEEL RETROFITS - REMOVE AND REPLACE LATERAL DIAPHRAGM BRACE (BRIDGE NO. A18503)	0.00	1.00	1.00	EA	1.00	\$14,035.92	\$14,035.92
		0070	5038	7129902	MISC.STEEL RETROFITS - MANHOLE LADDER LANDING PLATFORM GRATE (BRIDGE NO. A18503)	0.00	5.00	5.00	EA	5.00	\$7,025.94	\$35,129.70
		0070	5039	7129902	MISC.STEEL RETROFITS - MANHOLE LADDER LANDING PLATFORM MEMBERS (BRIDGE NO. A18503)	0.00	5.00	5.00	EA	5.00	\$7,807.36	\$39,036.80
		0070	5040	7129902	MISC.STEEL RETROFITS - LADDER WELD REPAIR (BRIDGE NO. A18503)	0.00	10.00	10.00	EA	10.00	\$1,050.00	\$10,500.00
		0070	5041	7129902	MISC.STEEL RETROFITS - STRINGER BEARING BOLT REPLACEMENT (BRIDGE NO. A18503)	0.00	2.00	2.00	EA	2.00	\$2,800.00	\$5,600.00
		0070	5042	7129902	MISC.STEEL RETROFITS - WALKWAY TRUSS MEMBER REPLACEMENT (BRIDGE NO. A18503)	0.00	3.00	3.00	EA	3.00	\$3,404.13	\$10,212.39
		0070	5043	7129902	MISC.STEEL RETROFITS - WALKWAY TRUSS MEMBER REMOVAL AND REPLACEMENT (BRIDGE NO. A18503)	0.00	7.00	7.00	EA	7.00	\$3,601.91	\$25,213.37
		0070	5044	7129902	MISC.STEEL RETROFITS - PIN AND LINK PLATE REINSTALLATION (BRIDGE NO. A18503)	0.00	0.00	0.00	EA	0.00	\$4,412.78	\$0.00
		0070	5045	7129901	MISC.STEEL RETROFITS - PIER CAP RAILING REPAIRS (BRIDGE NO. A18503)	0.00	1.00	1.00	LS	1.00	\$13,249.54	\$13,249.54
		0001	5046	6149902	MISC.APPROACH SLAB GRATED INLET	0.00	2.00	2.00	EA	2.00	\$6,956.32	\$13,912.64
		0070	5047	7129901	MISC.STEEL RETROFITS - BRIDGE A18503 BENT 5 MODIFICATIONS	0.00	1.00	1.00	LS	1.00	\$2,121.53	\$2,121.53
		0070	5048	7129901	MISC.STEEL RETROFITS - BRIDGE A18503 BENT 13 MODIFICATIONS	0.00	1.00	1.00	LS	1.00	\$4,099.58	\$4,099.58
		0073	5049	7129901	MISC.METALIZING TESTING DELAY	0.00	1.00	1.00	LS	1.00	\$17,363.85	\$17,363.85
		0070	5050	7129902	MISC.STEEL RETROFITS - BRIDGE A18503 ROCKER ANGLE BOLTS	0.00	3.00	3.00	EA	3.00	\$902.36	\$2,707.08
		0070	5051	7129902	MISC.STEEL RETROFITS - BRIDGE A18503/A49364 ROCKER ANGLE PLATES	0.00	17.00	17.00	EA	17.00	\$725.90	\$12,340.30



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on July 4, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
211119-F01	J613413	0070	5052	7129902	MISC.MISC. STEEL RETROFITS - ARCH TO BEARING BOLT REPLACEMENT (BRIDGE NO. A18503)	0.00	82,004.69	82,004.69	EA	82,004.69	\$1.00	\$82,004.69
		0073	5053	6049901	MISC.WELD MANHOLES (BRIDGE NO. A49364)	0.00	1.00	1.00	LS	1.00	\$9,265.94	\$9,265.94
		0070	5054	9019901	MISC.NAVIGATION LIGHT REPAIRS (BRIDGE A18503)	0.00	1.00	1.00	LS	1.00	\$1,724.44	\$1,724.44
		0001	5055	2022010	REMOVAL OF IMPROVEMENTS	0.00	1.00	1.00	LS	1.00	\$5,574.61	\$5,574.61
		0070	5056	6181000	MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$3,814.37	\$3,814.37
		0020	5057	9019301	BRIDGE LIGHTING	0.00	1.00	1.00	LS	1.00	\$33,059.37	\$33,059.37
		Project J613413 - Total Value Posted to Date as of Report Generated Date										
J613500	0001	1290	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$50,000.00	\$50,000.00	
	0001	1300	2153000	SHAPING SLOPES, CLASS III	3.00	12.00	15.00	100F	15.00	\$900.00	\$13,500.00	
	0001	1310	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	211.20	28.50	239.70	SQYD	239.70	\$210.00	\$50,337.00	
	0001	1320	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	22.00	-22.00	0.00	SQYD	0.00	\$18.00	\$0.00	
	0001	1330	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	22.00	-22.00	0.00	SQYD	0.00	\$18.00	\$0.00	
	0001	1340	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	1,080.00	-98.00	982.00	LF	982.00	\$8.00	\$7,856.00	
	0001	1350	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	284.00	165.00	449.00	EA	449.00	\$15.00	\$6,735.00	
	0001	1360	6139911	MISC.Class A Partial Depth Concrete Pavement Repair Using Flexible, Hot Polymer Modified Repair Material	59,670.00	-9,264.00	50,406.00	LB	50,406.00	\$3.25	\$163,819.50	
	0001	1370	6179903	MISC.CONCRETE TRAFFIC BARRIER, TYPE C, TRANSITION	30.00	28.00	58.00	LF	58.00	\$220.00	\$12,760.00	
	0001	1380	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$300,000.00	\$300,000.00	
	0010	1390	6061060	MGS GUARDRAIL	2,112.00	-1,699.00	413.00	LF	413.00	\$33.00	\$13,629.00	
	0010	1400	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	2.00	1.00	3.00	EA	3.00	\$3,700.00	\$11,100.00	
	0010	1410	6061080	MGS END ANCHOR	4.00	-2.00	2.00	EA	2.00	\$1,400.00	\$2,800.00	
	0010	1420	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	6.00	-1.00	5.00	EA	5.00	\$3,100.00	\$15,500.00	
	0070	1430	2161000	SCARIFICATION OF BRIDGE DECK	438.00	0.00	438.00	SQYD	438.00	\$30.00	\$13,140.00	
	0070	1440	2161501	REMOVAL OF ASPHALT WEARING SURFACE	11,308.00	0.00	11,308.00	SQFT	11,308.00	\$2.00	\$22,616.00	
	0070	1450	2164000	CURB REMOVAL	382.00	0.00	382.00	LF	382.00	\$80.00	\$30,560.00	
	0070	1455	7031004	DIAMOND GRINDING	1,695.00	0.00	1,695.00	SQYD	1,695.00	\$0.01	\$16.95	
	0070	1460	7034219A	TYPE D BARRIER	382.00	0.00	382.00	LF	382.00	\$175.00	\$66,850.00	
	0070	1470	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	5.00	-4.00	1.00	SQFT	1.00	\$300.00	\$300.00	
	0070	1480	7040106	FULL DEPTH REPAIR	150.00	-150.00	0.00	SQFT	0.00	\$250.00	\$0.00	
	0070	1490	7040107	SLAB EDGE REPAIR (BRIDGES)	60.00	-54.00	6.00	LF	6.00	\$230.00	\$1,380.00	
	0070	1500	7040112	DECK REPAIR WITH VOID TUBE REPLACEMENT	1,150.00	-974.00	176.00	SQFT	176.00	\$160.00	\$28,160.00	
	0070	1510	7040113	CLEANING AND EPOXY COATING	15.00	0.00	15.00	SQFT	15.00	\$200.00	\$3,000.00	
	0070	1520	7173002	SILICONE EXPANSION JOINT SEALANT	144.00	0.00	144.00	LF	144.00	\$45.00	\$6,480.00	
	0070	1530	9029901	MISC.BRIDGE MOUNTING SIGNS WITHOUT BRACKETS	1.00	0.00	1.00	LS	1.00	\$2,500.00	\$2,500.00	
	0071	1540	2161001	TOTAL SURFACE HYDRO DEMOLITION	1,695.00	0.00	1,695.00	SQYD	1,695.00	\$67.00	\$113,565.00	
	0071	1550	2161503	REMOVAL OF EXISTING DECK REPAIR	500.00	120.00	620.00	SQFT	620.00	\$30.00	\$18,600.00	
	0071	1560	5050004	SUPPLEMENTARY WEARING SURFACE MATERIAL	25.00	53.70	78.70	CY	78.70	\$700.00	\$55,090.00	
	0071	1570	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	1,695.00	0.00	1,695.00	SQYD	1,695.00	\$130.00	\$220,350.00	
	0071	1590	7040104	HALF-SOLE REPAIR	1,550.00	4,257.00	5,807.00	SQFT	5,807.00	\$55.00	\$319,385.00	
	0073	1630	2161000	SCARIFICATION OF BRIDGE DECK	534.00	0.00	534.00	SQYD	534.00	\$30.00	\$16,020.00	
	0073	1640	2161501	REMOVAL OF ASPHALT WEARING SURFACE	14,393.00	0.00	14,393.00	SQFT	14,393.00	\$2.00	\$28,786.00	
	0073	1650	2164000	CURB REMOVAL	411.00	0.00	411.00	LF	411.00	\$80.00	\$32,880.00	
	0073	1655	7031004	DIAMOND GRINDING	2,134.00	0.00	2,134.00	SQYD	2,134.00	\$0.01	\$21.34	
	0073	1660	7034219A	TYPE D BARRIER	411.00	0.00	411.00	LF	411.00	\$175.00	\$71,925.00	
	0073	1670	7040106	FULL DEPTH REPAIR	150.00	-150.00	0.00	SQFT	0.00	\$250.00	\$0.00	
	0073	1680	7040107	SLAB EDGE REPAIR (BRIDGES)	60.00	-51.00	9.00	LF	9.00	\$230.00	\$2,070.00	
	0073	1690	7040112	DECK REPAIR WITH VOID TUBE REPLACEMENT	1,150.00	-752.00	398.00	SQFT	398.00	\$160.00	\$63,680.00	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on July 4, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
211119-F01	J6I3500		0073	1700	7040113	CLEANING AND EPOXY COATING	15.00	0.00	15.00	SQFT	15.00	\$200.00	\$3,000.00	
			0073	1710	7172054	OPEN CELL FOAM JOINT SEAL	190.00	0.00	190.00	LF	190.00	\$60.00	\$11,400.00	
			0073	1720	7173002	SILICONE EXPANSION JOINT SEALANT	165.00	0.00	165.00	LF	165.00	\$45.00	\$7,425.00	
			0074	1730	2161001	TOTAL SURFACE HYDRO DEMOLITION	2,134.00	0.00	2,134.00	SQYD	2,134.00	\$67.00	\$142,978.00	
			0074	1740	2161503	REMOVAL OF EXISTING DECK REPAIR	500.00	-227.00	273.00	SQFT	273.00	\$30.00	\$8,190.00	
			0074	1750	5050004	SUPPLEMENTARY WEARING SURFACE MATERIAL	26.00	59.20	85.20	CY	85.20	\$700.00	\$59,640.00	
			0074	1760	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	2,134.00	0.00	2,134.00	SQYD	2,134.00	\$130.00	\$277,420.00	
			0074	1780	7040104	HALF-SOLE REPAIR	1,550.00	2,324.00	3,874.00	SQFT	3,874.00	\$55.00	\$213,070.00	
			0070	5101	6221003	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (GREATER THAN 3 IN. THICK)	0.00	1,240.00	1,240.00	SQYD	1,240.00	\$13.65	\$16,926.00	
			0070	5102	4030105	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125C MIX)	0.00	196.70	196.70	TONS	196.70	\$234.15	\$46,057.30	
			0070	5103	6181000	MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$20,895.00	\$20,895.00	
			0070	5104	7049901	MISC.Deck Repair	0.00	1.00	1.00	LS	1.00	\$19,705.74	\$19,705.74	
			0073	5105	7049902	MISC.BARRIER CURB RETROFIT	0.00	60.00	60.00	EA	60.00	\$324.84	\$19,490.40	
			0073	5106	7049901	MISC.Barrier Curb Retrofit	0.00	1.00	1.00	LS	1.00	\$11,669.27	\$11,669.27	
			0001	5107	2022010	REMOVAL OF IMPROVEMENTS	0.00	1.00	1.00	LS	1.00	\$3,036.90	\$3,036.90	
			0070	5108	7049901	MISC.(Deck Repair During Traffic Stage 1)	0.00	1.00	1.00	LS	1.00	\$31,951.34	\$31,951.34	
			0001	5109	6131018	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	0.00	189.00	189.00	EA	189.00	\$15.00	\$2,835.00	
			0001	5110	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	0.00	1,475.00	1,475.00	LF	1,475.00	\$39.90	\$58,852.50	
			0001	5111	6061063	MGS GUARDRAIL, 6 FT. POSTS, 3 FT. - 1.5 IN. SPACING	0.00	75.00	75.00	LF	75.00	\$52.50	\$3,937.50	
			0001	5112	6061065	MGS GUARDRAIL, 6 FT. POSTS, 1 FT. - 6.75 IN. SPACING	0.00	13.00	13.00	LF	13.00	\$70.35	\$914.55	
			0001	5113	2159910	MISC.(Shaping Slopes)	0.00	6.00	6.00	100F	6.00	\$6,100.21	\$36,601.26	
			0001	5114	2022010	REMOVAL OF IMPROVEMENTS	0.00	1.00	1.00	LS	1.00	\$15,286.94	\$15,286.94	
			0001	5115	5021334	CONCRETE PAVEMENT (10 1/2 IN. NON-REINFORCED, 15 FT. JOINTS)	0.00	72.80	72.80	SQYD	72.80	\$470.59	\$34,258.95	
			0001	5116	6173103	CONCRETE TRAFFIC BARRIER, TYPE D (MOMENT SLAB)	0.00	60.00	60.00	LF	60.00	\$291.85	\$17,511.00	
			0001	5117	2022010	REMOVAL OF IMPROVEMENTS	0.00	1.00	1.00	LS	1.00	\$4,257.91	\$4,257.91	
			0001	5118	7261015	15 IN. PIPE GROUP A	0.00	0.00	0.00	LF	0.00	\$388.68	\$0.00	
			0001	5119	7320615A	15 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	0.00	1.00	1.00	EA	1.00	\$1,663.92	\$1,663.92	
			0001	5120	6091060	PAVED DITCH	0.00	29.80	29.80	SQYD	29.80	\$441.40	\$13,153.72	
			0001	5121	6169901	MISC.LUMP SUM TRAFFIC CONTROL (Temporary Shoulder Closure)	0.00	1.00	1.00	LS	1.00	\$7,056.00	\$7,056.00	
			0001	5122	6209901	MISC.PAVEMENT MARKING REMOVAL (Removal of 24" Plural Component Liquid Pavement Marking)	0.00	1.00	1.00	LS	1.00	\$3,675.00	\$3,675.00	
			0001	5123	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	0.00	53.00	53.00	LF	53.00	\$26.25	\$1,391.25	
			0001	5124	6044011	PIPE COLLAR, TYPE A	0.00	1.00	1.00	EA	1.00	\$2,580.86	\$2,580.86	
			0070	5125	7049901	MISC.BARRIER CURB RETROFIT (BRIDGE A25902)	0.00	1.00	1.00	LS	1.00	\$1,596.10	\$1,596.10	
			0070	5126	9035069A	SHF-FLAT SHEET FLUORESCENT	0.00	22.00	22.00	SQFT	22.00	\$57.28	\$1,260.16	
			Project J6I3500 - Total Value Posted to Date as of Report Generated Date											\$2,865,099.37
			211119-F01 Overall - Total Value Posted to Date as of Report Generated Date											\$52,055,847.09



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J6I3413

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
5057	9019301	BRIDGE LIGHTING	6/28/24	7/1/24	1.00	LS	CO 0027 Approved	690+56	RT/LT	730+60	RT/LT	

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Jul 4, 2024

Contract ID: 211119-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6I3413	0020	SHAPING SLOPES, CLASS III	Overrun	Overrun	21	Dec 2, 2022	SYSTEM	(\$7,800.00)	
					24	Jan 17, 2023	SYSTEM	\$7,800.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1200.00000 - 1200.00000, 'is applied (if non-zero).
					26	Feb 16, 2023	SYSTEM	(\$4,800.00)	
					31	May 2, 2023	SYSTEM	\$4,800.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1200.00000 - 1200.00000, 'is applied (if non-zero).
					Overrun - Total			\$0.00	
	Overrun - Total			\$0.00					
	0020 - Total			\$0.00					
	0030	MISC. BITUMINOUS PAVEMENT (SURF. LEVEL)	Construction Stockpile		12	Jul 18, 2022	SYSTEM	(\$9,609.50)	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			(\$9,609.50)	
					Construction Stockpile - Total			(\$9,609.50)	
			Construction Stockpile STMI		2	Feb 17, 2022	SYSTEM	\$7,499.50	Payment Estimate Item Adjustment generated Stockpile Transaction
					5	Apr 4, 2022	SYSTEM	\$2,110.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total			\$9,609.50			
	Construction Stockpile STMI - Total			\$9,609.50					
	0030 - Total			\$0.00					
0040	MISC. BITUMINOUS PAVEMENT (SURF. LEVEL)	Material		6	Apr 18, 2022	SYSTEM	\$175,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user wolk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
				6	Apr 18, 2022	SYSTEM	(\$175,000.00)		
				15	Sep 2, 2022	SYSTEM	\$175,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user fernam1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
				15	Sep 2, 2022	SYSTEM	(\$175,000.00)		
				16	Sep 16, 2022	SYSTEM	\$175,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user fernam1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
				16	Sep 16, 2022	SYSTEM	(\$175,000.00)		
				17	Oct 3, 2022	SYSTEM	\$175,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user fernam1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
				17	Oct 3, 2022	SYSTEM	(\$175,000.00)		
				18	Oct 17, 2022	SYSTEM	\$175,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user fernam1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
				18	Oct 17, 2022	SYSTEM	(\$175,000.00)		
				- Total			\$0.00		
Material - Total			\$0.00						
0040 - Total			\$0.00						
0050	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP1)	Other Item Adjustment	ACAD	12	Jul 18, 2022	fern1	\$927.19	Asphalt Cement Price Adjustment (Tons) for SP125 in the Second Period of March 2022, Adjustment should have been on Estimate 0005. Asphalt paved on 3/16/22 & 3/25/22.	
				ACAD - Total			\$927.19		
				Other Item Adjustment - Total			\$927.19		
0050 - Total			\$927.19						
0060	18 IN. SLOTTED DRAIN	Overrun	Overrun	6	Apr 18, 2022	SYSTEM	(\$49,152.00)		
				12	Jul 18, 2022	SYSTEM	\$49,152.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',512.00000 - 512.00000, 'is applied (if non-zero).	



Line Item Adjustments by Estimate

Jul 4, 2024

Contract ID: 211119-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6I3413	0060	18 IN. SLOTTED DRAIN	Overrun	Overrun - Total				\$0.00		
				Overrun - Total				\$0.00		
				0060 - Total				\$0.00		
	0090	IMPACT ATTENUATOR 70 MPH (SAND BARREL ARRAY)	Overrun	Overrun	5	Apr 4, 2022	SYSTEM	(\$4,772.00)		
					6	Apr 18, 2022	SYSTEM	(\$4,772.00)		
					9	Jun 1, 2022	SYSTEM	\$9,544.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',4772.00000 - 4772.00000, 'is applied (if non-zero).	
					30	Apr 17, 2023	SYSTEM	(\$4,772.00)		
					31	May 2, 2023	SYSTEM	\$4,772.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',4772.00000 - 4772.00000, 'is applied (if non-zero).	
					Overrun - Total				\$0.00	
	Overrun - Total				\$0.00					
	0090 - Total				\$0.00					
	0100	REPLACEMENT SAND BARREL	Overrun	Overrun	15	Sep 2, 2022	SYSTEM	(\$3,437.00)		
					21	Dec 2, 2022	SYSTEM	(\$982.00)		
					27	Mar 2, 2023	SYSTEM	\$4,419.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',491.00000 - 491.00000, 'is applied (if non-zero).	
					Overrun - Total				\$0.00	
					Overrun - Total				\$0.00	
	0100 - Total				\$0.00					
	0110	IMPACT ATTENUATOR (RELOCATION)	Overrun	Overrun	8	May 16, 2022	SYSTEM	(\$1,750.00)		
					9	Jun 1, 2022	SYSTEM	\$875.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',875.00000 - 875.00000, 'is applied (if non-zero).	
					15	Sep 2, 2022	SYSTEM	\$875.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',875.00000 - 875.00000, 'is applied (if non-zero).	
					29	Apr 3, 2023	SYSTEM	(\$1,750.00)		
					37	Aug 2, 2023	SYSTEM	\$1,750.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',875.00000 - 875.00000, 'is applied (if non-zero).	
					45	Dec 4, 2023	SYSTEM	(\$1,750.00)		
					54	Apr 16, 2024	SYSTEM	\$1,750.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',875.00000 - 875.00000, 'is applied (if non-zero).	
					Overrun - Total				\$0.00	
Overrun - Total				\$0.00						
0110 - Total				\$0.00						
0130	CMS W/O COMMUNICATION INTERFACE, CONT F/	Overrun	Overrun	7	May 2, 2022	SYSTEM	(\$5,600.00)			
				9	Jun 1, 2022	SYSTEM	\$5,600.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',2800.00000 - 2800.00000, 'is applied (if non-zero).		
				Overrun - Total				\$0.00		
				Overrun - Total				\$0.00		
0130 - Total				\$0.00						
0140	CONCRETE TRAFFIC BARRIER, TYPE C	Material		45	Dec 4, 2023	SYSTEM	\$77,488.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user wolk1 overriding Payment Estimate Exception 15 on the current Payment Estimate.		
				45	Dec 4, 2023	SYSTEM	(\$77,488.00)			



Line Item Adjustments by Estimate

Jul 4, 2024

Contract ID: 211119-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3413	0140	CONCRETE TRAFFIC BARRIER, TYPE C	Material		46	Dec 18, 2023	SYSTEM	\$77,488.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user wolk1 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
					46	Dec 18, 2023	SYSTEM	(\$77,488.00)						
					47	Jan 2, 2024	SYSTEM	\$77,488.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user wolk1 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					47	Jan 2, 2024	SYSTEM	(\$77,488.00)						
					48	Jan 16, 2024	SYSTEM	\$10,358.34	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user wolk1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					48	Jan 16, 2024	SYSTEM	(\$10,358.34)						
					49	Feb 2, 2024	SYSTEM	\$10,358.34	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user wolk1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					49	Feb 2, 2024	SYSTEM	(\$10,358.34)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0140 - Total								\$0.00	
					0150	TEMP. TRAFFIC BARRIER ANCHORED., CONT	Overrun	Overrun	29	Apr 3, 2023	SYSTEM	(\$41,671.88)		
									30	Apr 17, 2023	SYSTEM	(\$46,265.63)		
									31	May 2, 2023	SYSTEM	\$49,875.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',26.25000 - 26.25000, 'is applied (if non-zero).	
37	Aug 2, 2023	SYSTEM	\$38,062.50	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',26.25000 - 26.25000, 'is applied (if non-zero).										
Overrun - Total									(\$0.01)					
Overrun - Total								(\$0.01)						
0150 - Total								(\$0.01)						
0160	RELOC TEMPORARY TRAFFIC BARRIER ANCHORED	Overrun	Overrun	7	May 2, 2022	SYSTEM	(\$3,034.00)							
				8	May 16, 2022	SYSTEM	(\$2,654.75)							
				9	Jun 1, 2022	SYSTEM	\$5,688.75	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',15.17000 - 15.17000, 'is applied (if non-zero).						
				22	Dec 16, 2022	SYSTEM	(\$10,057.71)							
				27	Mar 2, 2023	SYSTEM	\$10,057.71	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',15.17000 - 15.17000, 'is applied (if non-zero).						
				45	Dec 4, 2023	SYSTEM	(\$18,583.26)							
				54	Apr 16, 2024	SYSTEM	\$18,583.25	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',15.17000 - 15.17000, 'is applied (if non-zero).						
				Overrun - Total								(\$0.01)		
Overrun - Total								(\$0.01)						
0160 - Total								(\$0.01)						
0190	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	Material		34	Jun 15, 2023	SYSTEM	\$1,238.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user wolk1 overriding Payment Estimate Exception 20 on the current Payment Estimate.						
				34	Jun 15, 2023	SYSTEM	(\$1,238.40)							
				35	Jun 30, 2023	SYSTEM	\$1,238.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user wolk1 overriding Payment Estimate Exception 21 on the current Payment Estimate.						



Line Item Adjustments by Estimate

Jul 4, 2024

Contract ID: 211119-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6I3413	0190	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	Material		35	Jun 30, 2023	SYSTEM	(\$1,238.40)		
					36	Jul 17, 2023	SYSTEM	\$1,238.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user wolk1 overriding Payment Estimate Exception 20 on the current Payment Estimate.	
					36	Jul 17, 2023	SYSTEM	(\$1,238.40)		
					47	Jan 2, 2024	SYSTEM	\$9,185.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user wolk1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	
					47	Jan 2, 2024	SYSTEM	(\$9,185.40)		
					48	Jan 16, 2024	SYSTEM	\$9,185.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user wolk1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
					48	Jan 16, 2024	SYSTEM	(\$9,185.40)		
	- Total								\$0.00	
	Material - Total								\$0.00	
	0190 - Total								\$0.00	
	0200	6 IN. YELLOW HIGH BUILD WATERBORNE PAINT	Material		34	Jun 15, 2023	SYSTEM	\$929.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user wolk1 overriding Payment Estimate Exception 22 on the current Payment Estimate.	
					34	Jun 15, 2023	SYSTEM	(\$929.70)		
					35	Jun 30, 2023	SYSTEM	\$929.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user wolk1 overriding Payment Estimate Exception 23 on the current Payment Estimate.	
					35	Jun 30, 2023	SYSTEM	(\$929.70)		
36					Jul 17, 2023	SYSTEM	\$929.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user wolk1 overriding Payment Estimate Exception 22 on the current Payment Estimate.		
36					Jul 17, 2023	SYSTEM	(\$929.70)			
47					Jan 2, 2024	SYSTEM	\$4,628.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user wolk1 overriding Payment Estimate Exception 12 on the current Payment Estimate.		
47					Jan 2, 2024	SYSTEM	(\$4,628.40)			
48					Jan 16, 2024	SYSTEM	\$4,628.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user wolk1 overriding Payment Estimate Exception 9 on the current Payment Estimate.		
48					Jan 16, 2024	SYSTEM	(\$4,628.40)			
- Total								\$0.00		
Material - Total								\$0.00		
0200 - Total								\$0.00		
0210	12 IN. WHITE HIGH BUILD WATERBORNE PAINT	Material		34	Jun 15, 2023	SYSTEM	\$688.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user wolk1 overriding Payment Estimate Exception 24 on the current Payment Estimate.		
				34	Jun 15, 2023	SYSTEM	(\$688.00)			
				35	Jun 30, 2023	SYSTEM	\$688.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user wolk1 overriding Payment Estimate Exception 25 on the current Payment Estimate.		
				35	Jun 30, 2023	SYSTEM	(\$688.00)			
				36	Jul 17, 2023	SYSTEM	\$688.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user wolk1 overriding Payment Estimate Exception 24 on the current Payment Estimate.		
				36	Jul 17, 2023	SYSTEM	(\$688.00)			
				47	Jan 2, 2024	SYSTEM	\$2,994.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user wolk1 overriding Payment Estimate Exception 13 on the current Payment Estimate.		



Line Item Adjustments by Estimate

Jul 4, 2024

Contract ID: 211119-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3413	0210	12 IN. WHITE HIGH BUILD WATERBORNE PAINT	Material		47	Jan 2, 2024	SYSTEM	(\$2,994.00)						
					48	Jan 16, 2024	SYSTEM	\$2,994.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user wolk1 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					48	Jan 16, 2024	SYSTEM	(\$2,994.00)						
					- Total							\$0.00		
					Material - Total							\$0.00		
					Overrun	Overrun	34	Jun 15, 2023	SYSTEM	(\$36.00)				
							37	Aug 2, 2023	SYSTEM	\$36.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',2.00000 - 2.00000, 'is applied (if non-zero).			
							45	Dec 4, 2023	SYSTEM	(\$1,536.00)				
							46	Dec 18, 2023	SYSTEM	(\$770.00)				
							54	Apr 16, 2024	SYSTEM	\$2,306.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',2.00000 - 2.00000, 'is applied (if non-zero).			
					Overrun - Total							\$0.00		
					Overrun - Total							\$0.00		
					0210 - Total							\$0.00		
					J6I3413	0240	MISC. PAVEMENT MARKINGS	Overrun	Overrun	30	Apr 17, 2023	SYSTEM	(\$1,127.00)	
										37	Aug 2, 2023	SYSTEM	\$1,127.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',0.35000 - 0.35000, 'is applied (if non-zero).
Overrun - Total										\$0.00				
Overrun - Total										\$0.00				
0240 - Total										\$0.00				
J6I3413	0270	PORTLAND CEMENT CONCRETE SHOULDER RUMBLE	Overrun	Overrun	46	Dec 18, 2023	SYSTEM	(\$345.00)						
					54	Apr 16, 2024	SYSTEM	\$345.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',150.00000 - 150.00000, 'is applied (if non-zero).					
					Overrun - Total							\$0.00		
					Overrun - Total							\$0.00		
					0270 - Total							\$0.00		
J6I3413	0290	18 IN. PIPE CULVERT GROUP B	Overrun	Overrun	6	Apr 18, 2022	SYSTEM	(\$1,240.00)						
					12	Jul 18, 2022	SYSTEM	\$1,240.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',62.00000 - 62.00000, 'is applied (if non-zero).					
					Overrun - Total							\$0.00		
					Overrun - Total							\$0.00		
					0290 - Total							\$0.00		
J6I3413	0300	SEEDING - WARM SEASON GRASSES	Material		45	Dec 4, 2023	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user wolk1 overriding Payment Estimate Exception 30 on the current Payment Estimate.					
					45	Dec 4, 2023	SYSTEM	(\$6,000.00)						
					46	Dec 18, 2023	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user wolk1 overriding Payment Estimate Exception 26 on the current Payment Estimate.					
					46	Dec 18, 2023	SYSTEM	(\$6,000.00)						
					47	Jan 2, 2024	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user wolk1 overriding Payment Estimate Exception 19 on the current Payment Estimate.					
					47	Jan 2, 2024	SYSTEM	(\$6,000.00)						



Line Item Adjustments by Estimate

Jul 4, 2024

Contract ID: 211119-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3413	0300	SEEDING - WARM SEASON GRASSES	Material		48	Jan 16, 2024	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user wolk1 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
					48	Jan 16, 2024	SYSTEM	(\$6,000.00)						
					49	Feb 2, 2024	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user wolk1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					49	Feb 2, 2024	SYSTEM	(\$6,000.00)						
					50	Feb 16, 2024	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user wolk1 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					50	Feb 16, 2024	SYSTEM	(\$6,000.00)						
					51	Mar 4, 2024	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user wolk1 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					51	Mar 4, 2024	SYSTEM	(\$6,000.00)						
					52	Mar 18, 2024	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user wolk1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					52	Mar 18, 2024	SYSTEM	(\$6,000.00)						
	- Total								\$0.00					
	Material - Total								\$0.00					
	0300 - Total								\$0.00					
	0330	MGS GUARDRAIL	Construction Stockpile			21	Dec 2, 2022	SYSTEM	(\$26,095.04)	Payment Estimate Item Adjustment generated Stockpile Transaction				
						26	Feb 16, 2023	SYSTEM	(\$5,446.30)	Payment Estimate Item Adjustment generated Stockpile Transaction				
- Total								(\$31,541.34)						
Construction Stockpile - Total								(\$31,541.34)						
Construction Stockpile STMI														
- Total								\$31,541.34						
Construction Stockpile STMI - Total								\$31,541.34						
Overrun						Overrun				26	Feb 16, 2023	SYSTEM	(\$1,650.00)	
										31	May 2, 2023	SYSTEM	\$1,650.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',33.00000 - 33.00000, 'is applied (if non-zero).
	Overrun - Total									\$0.00				
Overrun - Total								\$0.00						
0330 - Total								\$0.00						
0340	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile			21	Dec 2, 2022	SYSTEM	(\$4,220.00)	Payment Estimate Item Adjustment generated Stockpile Transaction					
					- Total								(\$4,220.00)	
					Construction Stockpile - Total								(\$4,220.00)	
					Construction Stockpile STMI									
- Total								\$4,220.00						
Construction Stockpile STMI - Total								\$4,220.00						
0340 - Total								\$0.00						
0350	MGS END ANCHOR	Construction Stockpile			26	Feb 16, 2023	SYSTEM	(\$855.00)	Payment Estimate Item Adjustment generated Stockpile Transaction					
					- Total								(\$855.00)	
					Construction Stockpile - Total								(\$855.00)	
Construction Stockpile STMI														
										2	Feb 17, 2022	SYSTEM	\$855.00	Payment Estimate Item Adjustment generated Stockpile Transaction



Line Item Adjustments by Estimate

Jul 4, 2024

Contract ID: 211119-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6I3413	0350	MGS END ANCHOR	Construction Stockpile STMI	- Total				\$855.00	
				Construction Stockpile STMI - Total				\$855.00	
			0350 - Total				\$0.00		
	0360	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile	26	Feb 16, 2023	SYSTEM	(\$1,950.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				(\$1,950.00)	
			Construction Stockpile - Total				(\$1,950.00)		
			Construction Stockpile STMI	2	Feb 17, 2022	SYSTEM	\$1,950.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				\$1,950.00	
			Construction Stockpile STMI - Total				\$1,950.00		
	0360 - Total				\$0.00				
	0380	MISC. HIGHWAY LIGHTING	Construction Stockpile	22	Dec 16, 2022	SYSTEM	(\$120.20)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				28	Mar 17, 2023	SYSTEM	(\$480.82)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				(\$601.02)	
			Construction Stockpile - Total				(\$601.02)		
			Construction Stockpile STMI	15	Sep 2, 2022	SYSTEM	\$601.02	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				\$601.02	
			Construction Stockpile STMI - Total				\$601.02		
			Material	22	Dec 16, 2022	SYSTEM	\$281.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user wolk1 overriding Payment Estimate Exception 25 on the current Payment Estimate.	
				22	Dec 16, 2022	SYSTEM	(\$281.00)		
				- Total					\$0.00
			Material - Total				\$0.00		
			Overrun	Overrun	28	Mar 17, 2023	SYSTEM	(\$562.00)	
					31	May 2, 2023	SYSTEM	\$562.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '281.00000 - 281.00000, 'is applied (if non-zero).
				Overrun - Total				\$0.00	
	Overrun - Total				\$0.00				
0380 - Total				\$0.00					
0390	MISC. HIGHWAY LIGHTING	Construction Stockpile	22	Dec 16, 2022	SYSTEM	(\$4,884.48)	Payment Estimate Item Adjustment generated Stockpile Transaction		
			29	Apr 3, 2023	SYSTEM	(\$12,211.20)	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total				(\$17,095.68)		
		Construction Stockpile - Total				(\$17,095.68)			
		Construction Stockpile STMI	15	Sep 2, 2022	SYSTEM	\$17,095.68	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total				\$17,095.68		
		Construction Stockpile STMI - Total				\$17,095.68			
		Material	22	Dec 16, 2022	SYSTEM	\$9,272.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user wolk1 overriding Payment Estimate Exception 26 on the current Payment Estimate.		
			22	Dec 16, 2022	SYSTEM	(\$9,272.00)			
			23	Jan 3, 2023	SYSTEM	\$9,272.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user wolk1 overriding Payment Estimate Exception 13 on the current Payment Estimate.		
			23	Jan 3, 2023	SYSTEM	(\$9,272.00)			
24	Jan 17, 2023		SYSTEM	\$9,272.00	This adjustment offsets the original system-generated Material Payment				



Line Item Adjustments by Estimate

Jul 4, 2024

Contract ID: 211119-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3413	0390	MISC. HIGHWAY LIGHTING	Material			2023			Estimate Item Adjustment (0007) due to user wolk1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
						24	Jan 17, 2023	SYSTEM	(\$9,272.00)					
						25	Feb 2, 2023	SYSTEM	\$9,272.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user wolk1 overriding Payment Estimate Exception 5 on the current Payment Estimate.				
						25	Feb 2, 2023	SYSTEM	(\$9,272.00)					
								- Total				\$0.00		
								Material - Total				\$0.00		
								0390 - Total				\$0.00		
					0400	MISC. HIGHWAY LIGHTING	Material			22	Dec 16, 2022	SYSTEM	\$2,405.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user wolk1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
										22	Dec 16, 2022	SYSTEM	(\$2,405.00)	
												- Total		
			Material - Total							\$0.00				
			0400 - Total				\$0.00							
0450	MISC. REMOVALS	Material			38	Aug 16, 2023	SYSTEM	\$51,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user jimnj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					38	Aug 16, 2023	SYSTEM	(\$51,300.00)						
					39	Sep 5, 2023	SYSTEM	\$96,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user wolk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					39	Sep 5, 2023	SYSTEM	(\$96,300.00)						
					40	Sep 18, 2023	SYSTEM	\$96,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user wolk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					40	Sep 18, 2023	SYSTEM	(\$96,300.00)						
					41	Oct 2, 2023	SYSTEM	\$125,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user wolk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					41	Oct 2, 2023	SYSTEM	(\$125,100.00)						
					42	Oct 16, 2023	SYSTEM	\$125,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user wolk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					42	Oct 16, 2023	SYSTEM	(\$125,100.00)						
					43	Nov 2, 2023	SYSTEM	\$125,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user wolk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					43	Nov 2, 2023	SYSTEM	(\$125,100.00)						
					44	Nov 17, 2023	SYSTEM	\$125,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user wolk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					44	Nov 17, 2023	SYSTEM	(\$125,100.00)						
					45	Dec 4, 2023	SYSTEM	\$125,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user wolk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					45	Dec 4, 2023	SYSTEM	(\$125,100.00)						
					46	Dec 18, 2023	SYSTEM	\$125,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user wolk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					46	Dec 18, 2023	SYSTEM	(\$125,100.00)						



Line Item Adjustments by Estimate

Jul 4, 2024

Contract ID: 211119-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6I3413	0450	MISC. REMOVALS	Material	- Total				\$0.00		
				Material - Total				\$0.00		
	0450 - Total								\$0.00	
	0460	MISC.	Material		35	Jun 30, 2023	SYSTEM	\$368,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user wolk1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
					35	Jun 30, 2023	SYSTEM	(\$368,000.00)		
					36	Jul 17, 2023	SYSTEM	\$368,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user wolk1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					36	Jul 17, 2023	SYSTEM	(\$368,000.00)		
					37	Aug 2, 2023	SYSTEM	\$368,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user wolk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					37	Aug 2, 2023	SYSTEM	(\$368,000.00)		
					38	Aug 16, 2023	SYSTEM	\$883,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user jimenj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					38	Aug 16, 2023	SYSTEM	(\$883,200.00)		
					39	Sep 5, 2023	SYSTEM	\$883,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user wolk1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					39	Sep 5, 2023	SYSTEM	(\$883,200.00)		
					40	Sep 18, 2023	SYSTEM	\$883,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user wolk1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					40	Sep 18, 2023	SYSTEM	(\$883,200.00)		
					41	Oct 2, 2023	SYSTEM	\$883,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user wolk1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					41	Oct 2, 2023	SYSTEM	(\$883,200.00)		
					42	Oct 16, 2023	SYSTEM	\$883,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user wolk1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					42	Oct 16, 2023	SYSTEM	(\$883,200.00)		
					43	Nov 2, 2023	SYSTEM	\$883,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user wolk1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					43	Nov 2, 2023	SYSTEM	(\$883,200.00)		
					44	Nov 17, 2023	SYSTEM	\$883,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user wolk1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					44	Nov 17, 2023	SYSTEM	(\$883,200.00)		
	45	Dec 4, 2023	SYSTEM	\$883,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user wolk1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
	45	Dec 4, 2023	SYSTEM	(\$883,200.00)						
	46	Dec 18, 2023	SYSTEM	\$883,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user wolk1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
	46	Dec 18, 2023	SYSTEM	(\$883,200.00)						
							- Total	\$0.00		
							Material - Total	\$0.00		
0460 - Total								\$0.00		



Line Item Adjustments by Estimate

Jul 4, 2024

Contract ID: 211119-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3413	0470	SUBSTRUCTURE REPAIR (FORMED)	Material		26	Feb 16, 2023	SYSTEM	\$16,872.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user wolk1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					26	Feb 16, 2023	SYSTEM	(\$16,872.00)						
					27	Mar 2, 2023	SYSTEM	\$16,872.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user wolk1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					27	Mar 2, 2023	SYSTEM	(\$16,872.00)						
					28	Mar 17, 2023	SYSTEM	\$31,008.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user wolk1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					28	Mar 17, 2023	SYSTEM	(\$31,008.00)						
					29	Apr 3, 2023	SYSTEM	\$31,008.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user wolk1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					29	Apr 3, 2023	SYSTEM	(\$31,008.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0470 - Total								\$0.00	
					0480		SUBSTRUCTURE REPAIR (UNFORMED)	Material		41	Oct 2, 2023	SYSTEM	\$76,836.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user wolk1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
										41	Oct 2, 2023	SYSTEM	(\$76,836.00)	
										42	Oct 16, 2023	SYSTEM	\$76,836.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user wolk1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
42	Oct 16, 2023	SYSTEM	(\$76,836.00)											
43	Nov 2, 2023	SYSTEM	\$332,196.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user wolk1 overriding Payment Estimate Exception 16 on the current Payment Estimate.										
43	Nov 2, 2023	SYSTEM	(\$332,196.00)											
44	Nov 17, 2023	SYSTEM	\$491,340.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user wolk1 overriding Payment Estimate Exception 16 on the current Payment Estimate.										
44	Nov 17, 2023	SYSTEM	(\$491,340.00)											
45	Dec 4, 2023	SYSTEM	\$491,340.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user wolk1 overriding Payment Estimate Exception 19 on the current Payment Estimate.										
45	Dec 4, 2023	SYSTEM	(\$491,340.00)											
- Total										\$0.00				
Material - Total										\$0.00				
		Overrun	Overrun	43						Nov 2, 2023	SYSTEM	(\$209,304.00)		
				44						Nov 17, 2023	SYSTEM	(\$159,144.00)		
				45	Dec 4, 2023	SYSTEM	\$368,448.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '228.00000 - 228.00000, 'is applied (if non-zero).						
Overrun - Total								\$0.00						
Overrun - Total								\$0.00						
0480 - Total								\$0.00						
0490		MISC.	Overrun	Overrun	41	Oct 2, 2023	SYSTEM	(\$1,050.00)						
					44	Nov 17, 2023	SYSTEM	\$1,050.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '350.00000 - 350.00000, 'is applied (if non-zero).					



Line Item Adjustments by Estimate

Jul 4, 2024

Contract ID: 211119-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J613413	0490	MISC.	Overrun	Overrun - Total				\$0.00		
				Overrun - Total				\$0.00		
				0490 - Total				\$0.00		
	0500	REINFORCING STEEL (EPOXY COATED)	Overrun	Overrun	38	Aug 16, 2023	SYSTEM	(\$8,040.00)		
					41	Oct 2, 2023	SYSTEM	\$8,040.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',3.00000 - 3.00000, 'is applied (if non-zero).	
					Overrun - Total				\$0.00	
					Overrun - Total				\$0.00	
					0500 - Total				\$0.00	
	0560	FINISHED FIELD COAT (SYSTEM I)	Material		35	Jun 30, 2023	SYSTEM	\$153,630.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user wolk1 overriding Payment Estimate Exception 31 on the current Payment Estimate.	
					35	Jun 30, 2023	SYSTEM	(\$153,630.00)		
					36	Jul 17, 2023	SYSTEM	\$153,630.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user wolk1 overriding Payment Estimate Exception 28 on the current Payment Estimate.	
					36	Jul 17, 2023	SYSTEM	(\$153,630.00)		
					- Total				\$0.00	
					Material - Total				\$0.00	
	0560 - Total				\$0.00					
	0580	MISC. STRUCTURAL STEEL CONSTRUCTION	Material		34	Jun 15, 2023	SYSTEM	\$29,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user wolk1 overriding Payment Estimate Exception 31 on the current Payment Estimate.	
					34	Jun 15, 2023	SYSTEM	(\$29,500.00)		
					35	Jun 30, 2023	SYSTEM	\$29,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user wolk1 overriding Payment Estimate Exception 32 on the current Payment Estimate.	
					35	Jun 30, 2023	SYSTEM	(\$29,500.00)		
					36	Jul 17, 2023	SYSTEM	\$29,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user wolk1 overriding Payment Estimate Exception 29 on the current Payment Estimate.	
					36	Jul 17, 2023	SYSTEM	(\$29,500.00)		
					- Total				\$0.00	
					Material - Total				\$0.00	
	0580 - Total				\$0.00					
	0600	MISC.	Material		40	Sep 18, 2023	SYSTEM	\$61,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user wolk1 overriding Payment Estimate Exception 17 on the current Payment Estimate.	
					40	Sep 18, 2023	SYSTEM	(\$61,000.00)		
					41	Oct 2, 2023	SYSTEM	\$122,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user wolk1 overriding Payment Estimate Exception 19 on the current Payment Estimate.	
41					Oct 2, 2023	SYSTEM	(\$122,000.00)			
42					Oct 16, 2023	SYSTEM	\$244,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user wolk1 overriding Payment Estimate Exception 21 on the current Payment Estimate.		
42					Oct 16, 2023	SYSTEM	(\$244,000.00)			
43					Nov 2, 2023	SYSTEM	\$366,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user wolk1 overriding Payment Estimate Exception 20 on the current Payment Estimate.		
43					Nov 2, 2023	SYSTEM	(\$366,000.00)			
44					Nov 17, 2023	SYSTEM	\$427,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user wolk1 overriding Payment		



Line Item Adjustments by Estimate

Jul 4, 2024

Contract ID: 211119-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3413	0600	MISC.	Material						Estimate Exception 20 on the current Payment Estimate.					
					44	Nov 17, 2023	SYSTEM	(\$427,000.00)						
					45	Dec 4, 2023	SYSTEM	\$427,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user wolk1 overriding Payment Estimate Exception 23 on the current Payment Estimate.					
					45	Dec 4, 2023	SYSTEM	(\$427,000.00)						
					- Total							\$0.00		
					Material - Total							\$0.00		
					0600 - Total							\$0.00		
					J6I3413	0610	MISC.	Material		30	Apr 17, 2023	SYSTEM	\$100,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user wolk1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
										30	Apr 17, 2023	SYSTEM	(\$100,000.00)	
										31	May 2, 2023	SYSTEM	\$100,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user wolk1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
31	May 2, 2023	SYSTEM	(\$100,000.00)											
32	May 17, 2023	SYSTEM	\$100,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user wolk1 overriding Payment Estimate Exception 14 on the current Payment Estimate.										
32	May 17, 2023	SYSTEM	(\$100,000.00)											
33	Jun 4, 2023	SYSTEM	\$100,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user wolk1 overriding Payment Estimate Exception 18 on the current Payment Estimate.										
33	Jun 4, 2023	SYSTEM	(\$100,000.00)											
34	Jun 15, 2023	SYSTEM	\$100,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user wolk1 overriding Payment Estimate Exception 33 on the current Payment Estimate.										
34	Jun 15, 2023	SYSTEM	(\$100,000.00)											
35	Jun 30, 2023	SYSTEM	\$100,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user wolk1 overriding Payment Estimate Exception 34 on the current Payment Estimate.										
35	Jun 30, 2023	SYSTEM	(\$100,000.00)											
36	Jul 17, 2023	SYSTEM	\$100,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user wolk1 overriding Payment Estimate Exception 31 on the current Payment Estimate.										
36	Jul 17, 2023	SYSTEM	(\$100,000.00)											
37	Aug 2, 2023	SYSTEM	\$100,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user wolk1 overriding Payment Estimate Exception 12 on the current Payment Estimate.										
37	Aug 2, 2023	SYSTEM	(\$100,000.00)											
38	Aug 16, 2023	SYSTEM	\$100,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user jimnj1 overriding Payment Estimate Exception 13 on the current Payment Estimate.										
38	Aug 16, 2023	SYSTEM	(\$100,000.00)											
39	Sep 5, 2023	SYSTEM	\$100,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user wolk1 overriding Payment Estimate Exception 17 on the current Payment Estimate.										
39	Sep 5, 2023	SYSTEM	(\$100,000.00)											
40	Sep 18, 2023	SYSTEM	\$100,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user wolk1 overriding Payment Estimate Exception 18 on the current Payment Estimate.										
40	Sep 18, 2023	SYSTEM	(\$100,000.00)											



Line Item Adjustments by Estimate

Jul 4, 2024

Contract ID: 211119-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3413	0610	MISC.	Material		41	Oct 2, 2023	SYSTEM	\$100,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user wolk1 overriding Payment Estimate Exception 20 on the current Payment Estimate.					
					41	Oct 2, 2023	SYSTEM	(\$100,000.00)						
					42	Oct 16, 2023	SYSTEM	\$100,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user wolk1 overriding Payment Estimate Exception 22 on the current Payment Estimate.					
					42	Oct 16, 2023	SYSTEM	(\$100,000.00)						
					43	Nov 2, 2023	SYSTEM	\$100,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user wolk1 overriding Payment Estimate Exception 21 on the current Payment Estimate.					
					43	Nov 2, 2023	SYSTEM	(\$100,000.00)						
					44	Nov 17, 2023	SYSTEM	\$200,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user wolk1 overriding Payment Estimate Exception 21 on the current Payment Estimate.					
					44	Nov 17, 2023	SYSTEM	(\$200,000.00)						
					45	Dec 4, 2023	SYSTEM	\$200,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user wolk1 overriding Payment Estimate Exception 24 on the current Payment Estimate.					
					45	Dec 4, 2023	SYSTEM	(\$200,000.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0610 - Total								\$0.00	
					0620		MISC.	Overrun	Overrun	36	Jul 17, 2023	SYSTEM	(\$100,000.00)	
										38	Aug 16, 2023	SYSTEM	\$100,000.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '25000.00000 - 25000.00000, 'is applied (if non-zero).
Overrun - Total										\$0.00				
Overrun - Total										\$0.00				
0620 - Total								\$0.00						
0630		MISC.	Material		43	Nov 2, 2023	SYSTEM	\$2,125.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user wolk1 overriding Payment Estimate Exception 22 on the current Payment Estimate.					
					43	Nov 2, 2023	SYSTEM	(\$2,125.00)						
					44	Nov 17, 2023	SYSTEM	\$2,125.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user wolk1 overriding Payment Estimate Exception 22 on the current Payment Estimate.					
					44	Nov 17, 2023	SYSTEM	(\$2,125.00)						
					45	Dec 4, 2023	SYSTEM	\$2,125.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user wolk1 overriding Payment Estimate Exception 25 on the current Payment Estimate.					
					45	Dec 4, 2023	SYSTEM	(\$2,125.00)						
					46	Dec 18, 2023	SYSTEM	\$2,125.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user wolk1 overriding Payment Estimate Exception 21 on the current Payment Estimate.					
					46	Dec 18, 2023	SYSTEM	(\$2,125.00)						
					47	Jan 2, 2024	SYSTEM	\$2,125.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user wolk1 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
					47	Jan 2, 2024	SYSTEM	(\$2,125.00)						
					48	Jan 16, 2024	SYSTEM	\$2,125.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user wolk1 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					48	Jan 16, 2024	SYSTEM	(\$2,125.00)						



Line Item Adjustments by Estimate

Jul 4, 2024

Contract ID: 211119-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3413	0630	MISC.	Material		49	Feb 2, 2024	SYSTEM	\$2,125.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user wolk1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					49	Feb 2, 2024	SYSTEM	(\$2,125.00)						
					50	Feb 16, 2024	SYSTEM	\$2,125.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user wolk1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					50	Feb 16, 2024	SYSTEM	(\$2,125.00)						
					51	Mar 4, 2024	SYSTEM	\$2,125.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user wolk1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					51	Mar 4, 2024	SYSTEM	(\$2,125.00)						
					52	Mar 18, 2024	SYSTEM	\$2,125.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user wolk1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					52	Mar 18, 2024	SYSTEM	(\$2,125.00)						
					53	Apr 3, 2024	SYSTEM	\$2,125.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user wolk1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					53	Apr 3, 2024	SYSTEM	(\$2,125.00)						
					54	Apr 16, 2024	SYSTEM	\$2,125.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user wolk1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					54	Apr 16, 2024	SYSTEM	(\$2,125.00)						
					55	May 2, 2024	SYSTEM	\$2,125.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user wolk1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					55	May 2, 2024	SYSTEM	(\$2,125.00)						
					56	May 16, 2024	SYSTEM	\$2,125.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user wolk1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					56	May 16, 2024	SYSTEM	(\$2,125.00)						
					57	Jun 3, 2024	SYSTEM	\$2,125.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user wolk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					57	Jun 3, 2024	SYSTEM	(\$2,125.00)						
					58	Jun 17, 2024	SYSTEM	\$2,125.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user wolk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					58	Jun 17, 2024	SYSTEM	(\$2,125.00)						
					59	Jul 1, 2024	SYSTEM	\$2,125.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user wolk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					59	Jul 1, 2024	SYSTEM	(\$2,125.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0630 - Total								\$0.00	
						0650	MISC.	Material		32	May 17, 2023	SYSTEM	\$111,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user wolk1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
										32	May 17, 2023	SYSTEM	(\$111,600.00)	
										33	Jun 4, 2023	SYSTEM	\$111,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user wolk1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
33	Jun 4, 2023	SYSTEM	(\$111,600.00)											



Line Item Adjustments by Estimate

Jul 4, 2024

Contract ID: 211119-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6I3413	0650	MISC.	Material			2023			
					34	Jun 15, 2023	SYSTEM	\$111,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user wolk1 overriding Payment Estimate Exception 34 on the current Payment Estimate.
					34	Jun 15, 2023	SYSTEM	(\$111,600.00)	
					35	Jun 30, 2023	SYSTEM	\$111,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user wolk1 overriding Payment Estimate Exception 35 on the current Payment Estimate.
					35	Jun 30, 2023	SYSTEM	(\$111,600.00)	
					36	Jul 17, 2023	SYSTEM	\$111,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user wolk1 overriding Payment Estimate Exception 32 on the current Payment Estimate.
					36	Jul 17, 2023	SYSTEM	(\$111,600.00)	
					37	Aug 2, 2023	SYSTEM	\$111,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user wolk1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					37	Aug 2, 2023	SYSTEM	(\$111,600.00)	
					38	Aug 16, 2023	SYSTEM	\$111,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user jimnj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					38	Aug 16, 2023	SYSTEM	(\$111,600.00)	
					39	Sep 5, 2023	SYSTEM	\$111,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user wolk1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					39	Sep 5, 2023	SYSTEM	(\$111,600.00)	
					40	Sep 18, 2023	SYSTEM	\$111,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user wolk1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					40	Sep 18, 2023	SYSTEM	(\$111,600.00)	
					41	Oct 2, 2023	SYSTEM	\$111,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user wolk1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					41	Oct 2, 2023	SYSTEM	(\$111,600.00)	
					42	Oct 16, 2023	SYSTEM	\$111,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user wolk1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					42	Oct 16, 2023	SYSTEM	(\$111,600.00)	
					43	Nov 2, 2023	SYSTEM	\$111,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user wolk1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					43	Nov 2, 2023	SYSTEM	(\$111,600.00)	
					44	Nov 17, 2023	SYSTEM	\$111,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user wolk1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					44	Nov 17, 2023	SYSTEM	(\$111,600.00)	
					45	Dec 4, 2023	SYSTEM	\$111,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user wolk1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
					45	Dec 4, 2023	SYSTEM	(\$111,600.00)	
					46	Dec 18, 2023	SYSTEM	\$111,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user wolk1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					46	Dec 18, 2023	SYSTEM	(\$111,600.00)	
					47	Jan 2, 2024	SYSTEM	\$111,600.00	This adjustment offsets the original system-generated Material Payment



Line Item Adjustments by Estimate

Jul 4, 2024

Contract ID: 211119-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3413	0650	MISC.	Material			2024			Estimate Item Adjustment (0007) due to user wolk1 overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					47	Jan 2, 2024	SYSTEM	(\$111,600.00)						
					48	Jan 16, 2024	SYSTEM	\$111,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user wolk1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					48	Jan 16, 2024	SYSTEM	(\$111,600.00)						
					49	Feb 2, 2024	SYSTEM	\$111,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user wolk1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					49	Feb 2, 2024	SYSTEM	(\$111,600.00)						
					50	Feb 16, 2024	SYSTEM	\$111,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user wolk1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					50	Feb 16, 2024	SYSTEM	(\$111,600.00)						
					51	Mar 4, 2024	SYSTEM	\$111,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user wolk1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					51	Mar 4, 2024	SYSTEM	(\$111,600.00)						
					52	Mar 18, 2024	SYSTEM	\$111,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user wolk1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					52	Mar 18, 2024	SYSTEM	(\$111,600.00)						
					53	Apr 3, 2024	SYSTEM	\$111,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user wolk1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					53	Apr 3, 2024	SYSTEM	(\$111,600.00)						
					54	Apr 16, 2024	SYSTEM	\$111,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user wolk1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					54	Apr 16, 2024	SYSTEM	(\$111,600.00)						
					55	May 2, 2024	SYSTEM	\$111,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user wolk1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					55	May 2, 2024	SYSTEM	(\$111,600.00)						
					56	May 16, 2024	SYSTEM	\$111,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user wolk1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					56	May 16, 2024	SYSTEM	(\$111,600.00)						
					57	Jun 3, 2024	SYSTEM	\$111,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user wolk1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					57	Jun 3, 2024	SYSTEM	(\$111,600.00)						
					58	Jun 17, 2024	SYSTEM	\$111,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user wolk1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					58	Jun 17, 2024	SYSTEM	(\$111,600.00)						
					59	Jul 1, 2024	SYSTEM	\$111,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user wolk1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					59	Jul 1, 2024	SYSTEM	(\$111,600.00)						
													- Total	\$0.00
													Material - Total	\$0.00
					0650 - Total								\$0.00	



Line Item Adjustments by Estimate

Jul 4, 2024

Contract ID: 211119-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6I3413	0670	MISC.	Overrun	Overrun	35	Jun 30, 2023	SYSTEM	(\$16,500.00)		
					37	Aug 2, 2023	SYSTEM	\$16,500.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1100.00000 - 1100.00000, 'is applied (if non-zero).	
					39	Sep 5, 2023	SYSTEM	(\$25,300.00)		
					40	Sep 18, 2023	SYSTEM	\$6,600.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1100.00000 - 1100.00000, 'is applied (if non-zero).	
					44	Nov 17, 2023	SYSTEM	\$18,700.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1100.00000 - 1100.00000, 'is applied (if non-zero).	
	Overrun - Total								\$0.00	
	Overrun - Total								\$0.00	
	0670 - Total								\$0.00	
	0700	MISC. STRUCTURAL STEEL CONSTRUCTION	Material			34	Jun 15, 2023	SYSTEM	\$510,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user wolk1 overriding Payment Estimate Exception 35 on the current Payment Estimate.
						34	Jun 15, 2023	SYSTEM	(\$510,000.00)	
						35	Jun 30, 2023	SYSTEM	\$510,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user wolk1 overriding Payment Estimate Exception 36 on the current Payment Estimate.
						35	Jun 30, 2023	SYSTEM	(\$510,000.00)	
						36	Jul 17, 2023	SYSTEM	\$510,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user wolk1 overriding Payment Estimate Exception 33 on the current Payment Estimate.
						36	Jul 17, 2023	SYSTEM	(\$510,000.00)	
						37	Aug 2, 2023	SYSTEM	\$510,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user wolk1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					37	Aug 2, 2023	SYSTEM	(\$510,000.00)		
					38	Aug 16, 2023	SYSTEM	\$510,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user jimenj1 overriding Payment Estimate Exception 15 on the current Payment Estimate.	
					38	Aug 16, 2023	SYSTEM	(\$510,000.00)		
					39	Sep 5, 2023	SYSTEM	\$510,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user wolk1 overriding Payment Estimate Exception 19 on the current Payment Estimate.	
					39	Sep 5, 2023	SYSTEM	(\$510,000.00)		
					40	Sep 18, 2023	SYSTEM	\$510,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user wolk1 overriding Payment Estimate Exception 20 on the current Payment Estimate.	
					40	Sep 18, 2023	SYSTEM	(\$510,000.00)		
					41	Oct 2, 2023	SYSTEM	\$510,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user wolk1 overriding Payment Estimate Exception 22 on the current Payment Estimate.	
					41	Oct 2, 2023	SYSTEM	(\$510,000.00)		
					42	Oct 16, 2023	SYSTEM	\$510,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user wolk1 overriding Payment Estimate Exception 24 on the current Payment Estimate.	
					42	Oct 16, 2023	SYSTEM	(\$510,000.00)		
		43	Nov 2, 2023	SYSTEM	\$510,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user wolk1 overriding Payment Estimate Exception 24 on the current Payment Estimate.				
		43	Nov 2, 2023	SYSTEM	(\$510,000.00)					
		44	Nov 17, 2023	SYSTEM	\$510,000.00	This adjustment offsets the original system-generated Material Payment				



Line Item Adjustments by Estimate

Jul 4, 2024

Contract ID: 211119-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6I3413	0700	MISC. STRUCTURAL STEEL CONSTRUCTION	Material			2023			Estimate Item Adjustment (0012) due to user wolk1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
					44	Nov 17, 2023	SYSTEM	(\$510,000.00)	
					45	Dec 4, 2023	SYSTEM	\$510,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user wolk1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
					45	Dec 4, 2023	SYSTEM	(\$510,000.00)	
					46	Dec 18, 2023	SYSTEM	\$510,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user wolk1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					46	Dec 18, 2023	SYSTEM	(\$510,000.00)	
					47	Jan 2, 2024	SYSTEM	\$510,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user wolk1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					47	Jan 2, 2024	SYSTEM	(\$510,000.00)	
					48	Jan 16, 2024	SYSTEM	\$510,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user wolk1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					48	Jan 16, 2024	SYSTEM	(\$510,000.00)	
					49	Feb 2, 2024	SYSTEM	\$510,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user wolk1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					49	Feb 2, 2024	SYSTEM	(\$510,000.00)	
					50	Feb 16, 2024	SYSTEM	\$510,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user wolk1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					50	Feb 16, 2024	SYSTEM	(\$510,000.00)	
					51	Mar 4, 2024	SYSTEM	\$510,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user wolk1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					51	Mar 4, 2024	SYSTEM	(\$510,000.00)	
					52	Mar 18, 2024	SYSTEM	\$510,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user wolk1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					52	Mar 18, 2024	SYSTEM	(\$510,000.00)	
					53	Apr 3, 2024	SYSTEM	\$510,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user wolk1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					53	Apr 3, 2024	SYSTEM	(\$510,000.00)	
					54	Apr 16, 2024	SYSTEM	\$510,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user wolk1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					54	Apr 16, 2024	SYSTEM	(\$510,000.00)	
					55	May 2, 2024	SYSTEM	\$510,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user wolk1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					55	May 2, 2024	SYSTEM	(\$510,000.00)	
					56	May 16, 2024	SYSTEM	\$510,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user wolk1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					56	May 16, 2024	SYSTEM	(\$510,000.00)	
					57	Jun 3, 2024	SYSTEM	\$510,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user wolk1 overriding Payment Estimate Exception 3 on the current Payment Estimate.



Line Item Adjustments by Estimate

Jul 4, 2024

Contract ID: 211119-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6I3413	0700	MISC. STRUCTURAL STEEL CONSTRUCTION	Material		57	Jun 3, 2024	SYSTEM	(\$510,000.00)			
					58	Jun 17, 2024	SYSTEM	\$510,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user wolk11 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
					58	Jun 17, 2024	SYSTEM	(\$510,000.00)			
					59	Jul 1, 2024	SYSTEM	\$510,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user wolk11 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
					59	Jul 1, 2024	SYSTEM	(\$510,000.00)			
	- Total								\$0.00		
	Material - Total								\$0.00		
	0700 - Total								\$0.00		
	0720	MISC. STRUCTURAL STEEL CONSTRUCTION	Construction Stockpile		40	Sep 18, 2023	SYSTEM	(\$12,251.53)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					41	Oct 2, 2023	SYSTEM	(\$43,877.55)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					42	Oct 16, 2023	SYSTEM	(\$126,219.21)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					43	Nov 2, 2023	SYSTEM	(\$215,541.37)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					44	Nov 17, 2023	SYSTEM	(\$124,652.15)	Payment Estimate Item Adjustment generated Stockpile Transaction		
		- Total								(\$522,541.81)	
		Construction Stockpile - Total								(\$522,541.81)	
Construction Stockpile STMI			32	May 17, 2023	SYSTEM	\$522,541.81	Payment Estimate Item Adjustment generated Stockpile Transaction				
			- Total								\$522,541.81
Construction Stockpile STMI - Total								\$522,541.81			
0720 - Total								\$0.00			
0730	MISC. STRUCTURAL STEEL CONSTRUCTION	Material		42	Oct 16, 2023	SYSTEM	\$56,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user wolk11 overriding Payment Estimate Exception 25 on the current Payment Estimate.			
				42	Oct 16, 2023	SYSTEM	(\$56,700.00)				
				43	Nov 2, 2023	SYSTEM	\$218,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user wolk11 overriding Payment Estimate Exception 25 on the current Payment Estimate.			
				43	Nov 2, 2023	SYSTEM	(\$218,700.00)				
				44	Nov 17, 2023	SYSTEM	\$218,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user wolk11 overriding Payment Estimate Exception 25 on the current Payment Estimate.			
				44	Nov 17, 2023	SYSTEM	(\$218,700.00)				
				45	Dec 4, 2023	SYSTEM	\$218,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user wolk11 overriding Payment Estimate Exception 28 on the current Payment Estimate.			
				45	Dec 4, 2023	SYSTEM	(\$218,700.00)				
				46	Dec 18, 2023	SYSTEM	\$218,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user wolk11 overriding Payment Estimate Exception 24 on the current Payment Estimate.			
				46	Dec 18, 2023	SYSTEM	(\$218,700.00)				
- Total								\$0.00			
Material - Total								\$0.00			
0730 - Total								\$0.00			
0770	PREFORMED SILICONE OR EPDM EXP. JOINT SEAL	Material		30	Apr 17, 2023	SYSTEM	\$16,830.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user wolk11 overriding Payment Estimate Exception 8 on the current Payment Estimate.			



Line Item Adjustments by Estimate

Jul 4, 2024

Contract ID: 211119-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3413	0770	PREFORMED SILICONE OR EPDM EXP. JOINT SEAL	Material		30	Apr 17, 2023	SYSTEM	(\$16,830.00)						
					31	May 2, 2023	SYSTEM	\$16,830.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user wolk1 overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					31	May 2, 2023	SYSTEM	(\$16,830.00)						
					32	May 17, 2023	SYSTEM	\$16,830.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user wolk1 overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					32	May 17, 2023	SYSTEM	(\$16,830.00)						
					33	Jun 4, 2023	SYSTEM	\$16,830.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user wolk1 overriding Payment Estimate Exception 20 on the current Payment Estimate.					
					33	Jun 4, 2023	SYSTEM	(\$16,830.00)						
					34	Jun 15, 2023	SYSTEM	\$16,830.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user wolk1 overriding Payment Estimate Exception 36 on the current Payment Estimate.					
					34	Jun 15, 2023	SYSTEM	(\$16,830.00)						
					35	Jun 30, 2023	SYSTEM	\$16,830.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user wolk1 overriding Payment Estimate Exception 37 on the current Payment Estimate.					
					35	Jun 30, 2023	SYSTEM	(\$16,830.00)						
					36	Jul 17, 2023	SYSTEM	\$16,830.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user wolk1 overriding Payment Estimate Exception 34 on the current Payment Estimate.					
					36	Jul 17, 2023	SYSTEM	(\$16,830.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
0770 - Total								\$0.00						
0920	MISC. REMOVALS		Material		21	Dec 2, 2022	SYSTEM	\$125,580.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user wolk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					21	Dec 2, 2022	SYSTEM	(\$125,580.00)						
					22	Dec 16, 2022	SYSTEM	\$125,580.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user wolk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					22	Dec 16, 2022	SYSTEM	(\$125,580.00)						
					23	Jan 3, 2023	SYSTEM	\$125,580.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user wolk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					23	Jan 3, 2023	SYSTEM	(\$125,580.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
								Overrun	Overrun	21	Dec 2, 2022	SYSTEM	(\$18,200.00)	
										24	Jan 17, 2023	SYSTEM	\$18,200.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',910.00000 - 910.00000, 'is applied (if non-zero).
Overrun - Total										\$0.00				
Overrun - Total										\$0.00				
0920 - Total								\$0.00						
0930		MISC.	Overrun	Overrun	19	Nov 1, 2022	SYSTEM	(\$13,387.50)						
					24	Jan 17, 2023	SYSTEM	\$13,387.50	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',2975.00000 - 2975.00000, 'is applied (if non-zero).					



Line Item Adjustments by Estimate

Jul 4, 2024

Contract ID: 211119-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks						
J6I3413	0930	MISC.	Overrun	Overrun - Total				\$0.00							
				Overrun - Total				\$0.00							
			0930 - Total				\$0.00								
	0940	MISC.	Material			17	Oct 3, 2022	SYSTEM	\$618,684.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user fernam1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
						17	Oct 3, 2022	SYSTEM	(\$618,684.00)						
						18	Oct 17, 2022	SYSTEM	\$618,684.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user fernam1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
						18	Oct 17, 2022	SYSTEM	(\$618,684.00)						
						19	Nov 1, 2022	SYSTEM	\$618,684.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user wolk1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
						19	Nov 1, 2022	SYSTEM	(\$618,684.00)						
						20	Nov 16, 2022	SYSTEM	\$618,684.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user wolk1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
						20	Nov 16, 2022	SYSTEM	(\$618,684.00)						
						21	Dec 2, 2022	SYSTEM	\$766,260.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user wolk1 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
						21	Dec 2, 2022	SYSTEM	(\$766,260.00)						
						22	Dec 16, 2022	SYSTEM	\$766,260.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user wolk1 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
						22	Dec 16, 2022	SYSTEM	(\$766,260.00)						
						23	Jan 3, 2023	SYSTEM	\$766,260.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user wolk1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
						23	Jan 3, 2023	SYSTEM	(\$766,260.00)						
										- Total			\$0.00		
					Material - Total			\$0.00							
					0940 - Total			\$0.00							
	0950	MISC.	Material			18	Oct 17, 2022	SYSTEM	\$150,473.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user fernam1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
						18	Oct 17, 2022	SYSTEM	(\$150,473.40)						
						19	Nov 1, 2022	SYSTEM	\$320,292.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user wolk1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
						19	Nov 1, 2022	SYSTEM	(\$320,292.00)						
						20	Nov 16, 2022	SYSTEM	\$320,292.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user wolk1 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
						20	Nov 16, 2022	SYSTEM	(\$320,292.00)						
										- Total			\$0.00		
										Material - Total			\$0.00		
									Overrun	Overrun	19	Nov 1, 2022	SYSTEM	(\$2,422.00)	
											24	Jan 17, 2023	SYSTEM	\$2,422.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',14.00000 - 14.00000, 'is applied (if non-zero).
					Overrun - Total							\$0.00			



Line Item Adjustments by Estimate

Jul 4, 2024

Contract ID: 211119-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6I3413	0950	MISC.	Overrun - Total						\$0.00	
			0950 - Total						\$0.00	
	0960	SUBSTRUCTURE REPAIR (FORMED)	Material							
					13	Aug 2, 2022	SYSTEM	\$12,540.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user wolk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					13	Aug 2, 2022	SYSTEM	(\$12,540.00)		
					14	Aug 16, 2022	SYSTEM	\$12,540.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user fernam1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					14	Aug 16, 2022	SYSTEM	(\$12,540.00)		
					15	Sep 2, 2022	SYSTEM	\$12,540.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user fernam1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
					15	Sep 2, 2022	SYSTEM	(\$12,540.00)		
					16	Sep 16, 2022	SYSTEM	\$12,540.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user fernam1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	
					16	Sep 16, 2022	SYSTEM	(\$12,540.00)		
					17	Oct 3, 2022	SYSTEM	\$12,540.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user fernam1 overriding Payment Estimate Exception 14 on the current Payment Estimate.	
					17	Oct 3, 2022	SYSTEM	(\$12,540.00)		
					18	Oct 17, 2022	SYSTEM	\$12,540.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user fernam1 overriding Payment Estimate Exception 15 on the current Payment Estimate.	
					18	Oct 17, 2022	SYSTEM	(\$12,540.00)		
					19	Nov 1, 2022	SYSTEM	\$12,540.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user wolk1 overriding Payment Estimate Exception 14 on the current Payment Estimate.	
					19	Nov 1, 2022	SYSTEM	(\$12,540.00)		
					20	Nov 16, 2022	SYSTEM	\$12,540.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user wolk1 overriding Payment Estimate Exception 17 on the current Payment Estimate.	
					20	Nov 16, 2022	SYSTEM	(\$12,540.00)		
					21	Dec 2, 2022	SYSTEM	\$12,540.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user wolk1 overriding Payment Estimate Exception 21 on the current Payment Estimate.	
					21	Dec 2, 2022	SYSTEM	(\$12,540.00)		
					22	Dec 16, 2022	SYSTEM	\$12,540.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user wolk1 overriding Payment Estimate Exception 21 on the current Payment Estimate.	
					22	Dec 16, 2022	SYSTEM	(\$12,540.00)		
					23	Jan 3, 2023	SYSTEM	\$12,540.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user wolk1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
					23	Jan 3, 2023	SYSTEM	(\$12,540.00)		
					- Total			\$0.00		
			Material - Total						\$0.00	
			Overrun	Overrun	27	Mar 2, 2023	SYSTEM	(\$11,172.00)		
					28	Mar 17, 2023	SYSTEM	(\$39,216.00)		
					31	May 2, 2023	SYSTEM	\$50,388.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '228.00000 - 228.00000, 'is applied (if non-zero).	



Line Item Adjustments by Estimate

Jul 4, 2024

Contract ID: 211119-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6I3413	0960	SUBSTRUCTURE REPAIR (FORMED)	Overrun	Overrun - Total				\$0.00		
				Overrun - Total				\$0.00		
	0960 - Total								\$0.00	
	0980	HALF-SOLE REPAIR	Material		18	Oct 17, 2022	SYSTEM	\$40,662.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user fernam1 overriding Payment Estimate Exception 16 on the current Payment Estimate.	
					18	Oct 17, 2022	SYSTEM	(\$40,662.00)		
					19	Nov 1, 2022	SYSTEM	\$40,662.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user wolk1 overriding Payment Estimate Exception 15 on the current Payment Estimate.	
					19	Nov 1, 2022	SYSTEM	(\$40,662.00)		
					20	Nov 16, 2022	SYSTEM	\$40,662.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user wolk1 overriding Payment Estimate Exception 18 on the current Payment Estimate.	
					20	Nov 16, 2022	SYSTEM	(\$40,662.00)		
					- Total				\$0.00	
					Material - Total				\$0.00	
	0980 - Total								\$0.00	
	0990	FULL DEPTH REPAIR	Material		18	Oct 17, 2022	SYSTEM	\$11,570.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user fernam1 overriding Payment Estimate Exception 17 on the current Payment Estimate.	
					18	Oct 17, 2022	SYSTEM	(\$11,570.00)		
					19	Nov 1, 2022	SYSTEM	\$11,570.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user wolk1 overriding Payment Estimate Exception 16 on the current Payment Estimate.	
					19	Nov 1, 2022	SYSTEM	(\$11,570.00)		
					20	Nov 16, 2022	SYSTEM	\$11,570.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user wolk1 overriding Payment Estimate Exception 19 on the current Payment Estimate.	
					20	Nov 16, 2022	SYSTEM	(\$11,570.00)		
					- Total				\$0.00	
					Material - Total				\$0.00	
	0990 - Total								\$0.00	
	1010	REINFORCING STEEL (EPOXY COATED)	Material		17	Oct 3, 2022	SYSTEM	\$67,890.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user fernam1 overriding Payment Estimate Exception 16 on the current Payment Estimate.	
					17	Oct 3, 2022	SYSTEM	(\$67,890.00)		
					18	Oct 17, 2022	SYSTEM	\$67,890.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user fernam1 overriding Payment Estimate Exception 19 on the current Payment Estimate.	
					18	Oct 17, 2022	SYSTEM	(\$67,890.00)		
									- Total	
					Material - Total				\$0.00	
	1010 - Total								\$0.00	
1020	MISC.	Material		22	Dec 16, 2022	SYSTEM	\$21,864.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user wolk1 overriding Payment Estimate Exception 22 on the current Payment Estimate.		
				22	Dec 16, 2022	SYSTEM	(\$21,864.00)			
				23	Jan 3, 2023	SYSTEM	\$21,864.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user wolk1 overriding Payment Estimate Exception 10 on the current Payment Estimate.		
				23	Jan 3, 2023	SYSTEM	(\$21,864.00)			
				24	Jan 17, 2023	SYSTEM	\$21,864.00	This adjustment offsets the original system-generated Material Payment		



Line Item Adjustments by Estimate

Jul 4, 2024

Contract ID: 211119-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3413	1020	MISC.	Material			2023			Estimate Item Adjustment (0008) due to user wolk1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					24	Jan 17, 2023	SYSTEM	(\$21,864.00)						
					25	Feb 2, 2023	SYSTEM	\$21,864.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user wolk1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					25	Feb 2, 2023	SYSTEM	(\$21,864.00)						
					26	Feb 16, 2023	SYSTEM	\$21,864.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user wolk1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					26	Feb 16, 2023	SYSTEM	(\$21,864.00)						
					27	Mar 2, 2023	SYSTEM	\$21,864.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user wolk1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					27	Mar 2, 2023	SYSTEM	(\$21,864.00)						
					28	Mar 17, 2023	SYSTEM	\$21,864.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user wolk1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					28	Mar 17, 2023	SYSTEM	(\$21,864.00)						
					29	Apr 3, 2023	SYSTEM	\$21,864.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user wolk1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					29	Apr 3, 2023	SYSTEM	(\$21,864.00)						
					30	Apr 17, 2023	SYSTEM	\$21,864.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user wolk1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					30	Apr 17, 2023	SYSTEM	(\$21,864.00)						
					31	May 2, 2023	SYSTEM	\$21,864.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user wolk1 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					31	May 2, 2023	SYSTEM	(\$21,864.00)						
					32	May 17, 2023	SYSTEM	\$21,864.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user wolk1 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					32	May 17, 2023	SYSTEM	(\$21,864.00)						
					33	Jun 4, 2023	SYSTEM	\$21,864.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user wolk1 overriding Payment Estimate Exception 17 on the current Payment Estimate.					
					33	Jun 4, 2023	SYSTEM	(\$21,864.00)						
					34	Jun 15, 2023	SYSTEM	\$54,660.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user wolk1 overriding Payment Estimate Exception 30 on the current Payment Estimate.					
					34	Jun 15, 2023	SYSTEM	(\$54,660.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					1020 - Total								\$0.00	
						1090	MISC. STRUCTURAL STEEL CONSTRUCTION	Material		34	Jun 15, 2023	SYSTEM	\$29,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user wolk1 overriding Payment Estimate Exception 32 on the current Payment Estimate.
										34	Jun 15, 2023	SYSTEM	(\$29,500.00)	
										35	Jun 30, 2023	SYSTEM	\$29,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user wolk1 overriding Payment Estimate Exception 33 on the current Payment Estimate.
										35	Jun 30, 2023	SYSTEM	(\$29,500.00)	



Line Item Adjustments by Estimate

Jul 4, 2024

Contract ID: 211119-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6I3413	1090	MISC. STRUCTURAL STEEL CONSTRUCTION	Material		36	Jul 17, 2023	SYSTEM	\$29,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user wolk1 overriding Payment Estimate Exception 30 on the current Payment Estimate.	
					36	Jul 17, 2023	SYSTEM	(\$29,500.00)		
					- Total				\$0.00	
					Material - Total				\$0.00	
					1090 - Total				\$0.00	
	1100	MISC.	Material		23	Jan 3, 2023	SYSTEM	\$14,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user wolk1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	
					23	Jan 3, 2023	SYSTEM	(\$14,000.00)		
					- Total				\$0.00	
					Material - Total				\$0.00	
					1100 - Total				\$0.00	
	1130	MISC.	Overrun	Overrun	21	Dec 2, 2022	SYSTEM	(\$3,500.00)		
					24	Jan 17, 2023	SYSTEM	\$3,500.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',3500.00000 - 3500.00000, 'is applied (if non-zero).	
					Overrun - Total				\$0.00	
					Overrun - Total				\$0.00	
					1130 - Total				\$0.00	
	1140	MISC.	Overrun	Overrun	18	Oct 17, 2022	SYSTEM	(\$2,800.00)		
					19	Nov 1, 2022	SYSTEM	\$2,800.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',2800.00000 - 2800.00000, 'is applied (if non-zero).	
					Overrun - Total				\$0.00	
					Overrun - Total				\$0.00	
					1140 - Total				\$0.00	
	1190	MISC.	Overrun	Overrun	12	Jul 18, 2022	SYSTEM	(\$3,550.00)		
					15	Sep 2, 2022	SYSTEM	\$3,550.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',3550.00000 - 3550.00000, 'is applied (if non-zero).	
					Overrun - Total				\$0.00	
					Overrun - Total				\$0.00	
					1190 - Total				\$0.00	
	1240	MISC. STRUCTURAL STEEL CONSTRUCTION	Material		17	Oct 3, 2022	SYSTEM	\$89,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user fernam1 overriding Payment Estimate Exception 20 on the current Payment Estimate.	
					17	Oct 3, 2022	SYSTEM	(\$89,100.00)		
					18	Oct 17, 2022	SYSTEM	\$153,900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user fernam1 overriding Payment Estimate Exception 23 on the current Payment Estimate.	
					18	Oct 17, 2022	SYSTEM	(\$153,900.00)		
					19	Nov 1, 2022	SYSTEM	\$275,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user wolk1 overriding Payment Estimate Exception 17 on the current Payment Estimate.	
					19	Nov 1, 2022	SYSTEM	(\$275,400.00)		
					20	Nov 16, 2022	SYSTEM	\$275,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user wolk1 overriding Payment Estimate Exception 20 on the current Payment Estimate.	
					20	Nov 16, 2022	SYSTEM	(\$275,400.00)		
					21	Dec 2, 2022	SYSTEM	\$275,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user wolk1 overriding Payment Estimate Exception 22 on the current Payment Estimate.	



Line Item Adjustments by Estimate

Jul 4, 2024

Contract ID: 211119-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3413	1240	MISC. STRUCTURAL STEEL CONSTRUCTION	Material		21	Dec 2, 2022	SYSTEM	(\$275,400.00)						
					22	Dec 16, 2022	SYSTEM	\$275,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user wolk1 overriding Payment Estimate Exception 23 on the current Payment Estimate.					
					22	Dec 16, 2022	SYSTEM	(\$275,400.00)						
					23	Jan 3, 2023	SYSTEM	\$275,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user wolk1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					23	Jan 3, 2023	SYSTEM	(\$275,400.00)						
					24	Jan 17, 2023	SYSTEM	\$275,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user wolk1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					24	Jan 17, 2023	SYSTEM	(\$275,400.00)						
	- Total								\$0.00					
	Material - Total								\$0.00					
	1240 - Total								\$0.00					
	1280	MISC. PREFORMED SILICONE OR EPDM EXP. JOINT SEAL	Material		20	Nov 16, 2022	SYSTEM	\$8,415.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user wolk1 overriding Payment Estimate Exception 21 on the current Payment Estimate.					
					20	Nov 16, 2022	SYSTEM	(\$8,415.00)						
					21	Dec 2, 2022	SYSTEM	\$16,830.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user wolk1 overriding Payment Estimate Exception 23 on the current Payment Estimate.					
					21	Dec 2, 2022	SYSTEM	(\$16,830.00)						
22					Dec 16, 2022	SYSTEM	\$16,830.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user wolk1 overriding Payment Estimate Exception 24 on the current Payment Estimate.						
22					Dec 16, 2022	SYSTEM	(\$16,830.00)							
- Total								\$0.00						
Material - Total								\$0.00						
1280 - Total								\$0.00						
5004	MISC.	Other Item Adjustment	ACAD	12	Jul 18, 2022	fern1	\$325.74	Asphalt Cement Price Adjustment (SQYD) for SP125 in the Second Period of March 2022, Adjustment should have been on Estimate 0005. Asphalt paved on 3/25/22.						
					Jul 18, 2022	fern1	\$616.32		Asphalt Cement Price Adjustment (SQYD) for SP190 in the Second Period of March 2022, Adjustment should have been on Estimate 0005. Asphalt paved on 3/17/22 & 3/24/2022.					
					ACAD - Total								\$942.06	
					Other Item Adjustment - Total								\$942.06	
5004 - Total								\$942.06						
5007	MISC. BITUMINOUS PAVEMENT (SURF. LEVEL)	Construction Stockpile		12	Jul 18, 2022	SYSTEM	(\$6,726.65)	Payment Estimate Item Adjustment generated Stockpile Transaction						
					22	Dec 16, 2022	SYSTEM	(\$480.47)	Payment Estimate Item Adjustment generated Stockpile Transaction					
					45	Dec 4, 2023	SYSTEM	(\$2,402.38)	Payment Estimate Item Adjustment generated Stockpile Transaction					
		- Total								(\$9,609.50)				
		Construction Stockpile - Total								(\$9,609.50)				
		Construction Stockpile STMA		12	Jul 18, 2022	SYSTEM			\$2,110.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
											- Total			
		Construction Stockpile STMA - Total								\$2,110.00				
		Construction Stockpile STMI		12	Jul 18, 2022	SYSTEM			\$7,499.50	Payment Estimate Item Adjustment generated Stockpile Transaction				
											- Total			



Line Item Adjustments by Estimate

Jul 4, 2024

Contract ID: 211119-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6I3413	5007	MISC. BITUMINOUS PAVEMENT (SURF. LEVEL)	Construction Stockpile STMI - Total						\$7,499.50		
			Other Item Adjustment	ACAD	12	Jul 18, 2022	fernam1	\$320.55	Asphalt Cement Price Adjustment (SQYD) for SP125 in the Second Period of April 2022, Adjustment should have been on Estimate 0007. Asphalt paved on 4/21/22.		
					12	Jul 18, 2022	fernam1	\$1,061.04	Asphalt Cement Price Adjustment (SQYD) for SP190 in the Second Period of April 2022, Adjustment should have been on Estimate 0007. Asphalt paved on 4/18/22 & 4/19/22.		
			ACAD - Total						\$1,381.59		
			Other Item Adjustment - Total						\$1,381.59		
			5007 - Total						\$1,381.59		
			5012	CONCRETE PAVEMENT (10 IN. NON-REINF)	Material		16	Sep 16, 2022	SYSTEM	\$17,395.38	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user fernam1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
							16	Sep 16, 2022	SYSTEM	(\$17,395.38)	
							17	Oct 3, 2022	SYSTEM	\$17,395.38	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user fernam1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
							17	Oct 3, 2022	SYSTEM	(\$17,395.38)	
	18	Oct 17, 2022				SYSTEM	\$17,395.38	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user fernam1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
	18	Oct 17, 2022				SYSTEM	(\$17,395.38)				
	19	Nov 1, 2022				SYSTEM	\$17,395.38	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user wolk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
	19	Nov 1, 2022				SYSTEM	(\$17,395.38)				
	20	Nov 16, 2022				SYSTEM	\$17,395.38	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user wolk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
	20	Nov 16, 2022				SYSTEM	(\$17,395.38)				
	21	Dec 2, 2022				SYSTEM	\$17,395.38	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user wolk1 overriding Payment Estimate Exception 6 on the current Payment Estimate.			
	21	Dec 2, 2022				SYSTEM	(\$17,395.38)				
	22	Dec 16, 2022				SYSTEM	\$17,395.38	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user wolk1 overriding Payment Estimate Exception 6 on the current Payment Estimate.			
	22	Dec 16, 2022				SYSTEM	(\$17,395.38)				
	23	Jan 3, 2023				SYSTEM	\$17,395.38	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user wolk1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
	23	Jan 3, 2023				SYSTEM	(\$17,395.38)				
- Total						\$0.00					
Material - Total						\$0.00					
5012 - Total						\$0.00					
5021	MISC. HIGHWAY LIGHTING	Material		27	Mar 2, 2023	SYSTEM	\$3,398.85	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user wolk1 overriding Payment Estimate Exception 5 on the current Payment Estimate.			
				27	Mar 2, 2023	SYSTEM	(\$3,398.85)				
			- Total						\$0.00		
Material - Total						\$0.00					
5021 - Total						\$0.00					
5024	MISC.	Overrun	Overrun	41	Oct 2, 2023	SYSTEM	(\$284,915.30)				
				46	Dec 18, 2023	SYSTEM	\$284,915.30	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '2872.13000 - 2872.13000,			



Line Item Adjustments by Estimate

Jul 4, 2024

Contract ID: 211119-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6I3413	5024	MISC.	Overrun	Overrun					'is applied (if non-zero).
					Overrun - Total			\$0.00	
					Overrun - Total			\$0.00	
	5024 - Total			\$0.00					
	5025	MISC.	Overrun	Overrun	41	Oct 2, 2023	SYSTEM	(\$11,132.24)	
					46	Dec 18, 2023	SYSTEM	\$11,132.24	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',14.42000 - 14.42000, 'is applied (if non-zero).
					Overrun - Total			\$0.00	
					Overrun - Total			\$0.00	
					5025 - Total			\$0.00	
	5028	FULL DEPTH REPAIR	Overrun	Overrun	38	Aug 16, 2023	SYSTEM	(\$9,750.00)	
					43	Nov 2, 2023	SYSTEM	\$9,750.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',130.00000 - 130.00000, 'is applied (if non-zero).
					Overrun - Total			\$0.00	
					Overrun - Total			\$0.00	
	5028 - Total			\$0.00					
	5039	MISC.	Overrun	Overrun	44	Nov 17, 2023	SYSTEM	(\$15,614.72)	
					54	Apr 16, 2024	SYSTEM	\$15,614.72	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',7807.36000 - 7807.36000, 'is applied (if non-zero).
					Overrun - Total			\$0.00	
					Overrun - Total			\$0.00	
	5039 - Total			\$0.00					
	5054	MISC. HIGHWAY LIGHTING	Material		54	Apr 16, 2024	SYSTEM	\$1,724.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user wolk1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					54	Apr 16, 2024	SYSTEM	(\$1,724.44)	
					- Total			\$0.00	
					Material - Total			\$0.00	
5054 - Total			\$0.00						
J6I3413 - Total								\$3,250.82	
J6I3500	1300	SHAPING SLOPES, CLASS III	Overrun	Overrun	26	Feb 16, 2023	SYSTEM	(\$360.00)	
					27	Mar 2, 2023	SYSTEM	(\$1,260.00)	
					31	May 2, 2023	SYSTEM	\$1,620.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',900.00000 - 900.00000, 'is applied (if non-zero).
					33	Jun 4, 2023	SYSTEM	(\$900.00)	
					37	Aug 2, 2023	SYSTEM	\$900.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',900.00000 - 900.00000, 'is applied (if non-zero).
					Overrun - Total			\$0.00	
	Overrun - Total			\$0.00					
	1300 - Total			\$0.00					
	1310	FURN & PLACE CONC MATL FOR FULL DEPTH	Overrun	Overrun	30	Apr 17, 2023	SYSTEM	(\$5,985.00)	
					37	Aug 2, 2023	SYSTEM	\$5,985.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',210.00000 - 210.00000, 'is applied (if non-zero).
					Overrun - Total			\$0.00	
Overrun - Total			\$0.00						
1310 - Total			\$0.00						



Line Item Adjustments by Estimate

Jul 4, 2024

Contract ID: 211119-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6I3500	1350	DOWEL BAR (DRILLING, FURNISHING AND INST	Material		29	Apr 3, 2023	SYSTEM	\$4,665.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user wolk1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					29	Apr 3, 2023	SYSTEM	(\$4,665.00)	
					30	Apr 17, 2023	SYSTEM	\$6,735.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user wolk1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					30	Apr 17, 2023	SYSTEM	(\$6,735.00)	
					31	May 2, 2023	SYSTEM	\$6,735.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user wolk1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					31	May 2, 2023	SYSTEM	(\$6,735.00)	
					32	May 17, 2023	SYSTEM	\$6,735.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user wolk1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					32	May 17, 2023	SYSTEM	(\$6,735.00)	
					33	Jun 4, 2023	SYSTEM	\$6,735.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user wolk1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					33	Jun 4, 2023	SYSTEM	(\$6,735.00)	
					34	Jun 15, 2023	SYSTEM	\$6,735.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user wolk1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					34	Jun 15, 2023	SYSTEM	(\$6,735.00)	
					35	Jun 30, 2023	SYSTEM	\$6,735.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user wolk1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					35	Jun 30, 2023	SYSTEM	(\$6,735.00)	
					36	Jul 17, 2023	SYSTEM	\$6,735.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user wolk1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					36	Jul 17, 2023	SYSTEM	(\$6,735.00)	
					37	Aug 2, 2023	SYSTEM	\$6,735.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user wolk1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					37	Aug 2, 2023	SYSTEM	(\$6,735.00)	
					38	Aug 16, 2023	SYSTEM	\$6,735.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user jimnj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					38	Aug 16, 2023	SYSTEM	(\$6,735.00)	
					39	Sep 5, 2023	SYSTEM	\$6,735.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user wolk1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					39	Sep 5, 2023	SYSTEM	(\$6,735.00)	
					40	Sep 18, 2023	SYSTEM	\$6,735.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user wolk1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					40	Sep 18, 2023	SYSTEM	(\$6,735.00)	
41	Oct 2, 2023	SYSTEM	\$6,735.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user wolk1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
41	Oct 2, 2023	SYSTEM	(\$6,735.00)						
42	Oct 16, 2023	SYSTEM	\$6,735.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user wolk1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					



Line Item Adjustments by Estimate

Jul 4, 2024

Contract ID: 211119-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3500	1350	DOWEL BAR (DRILLING, FURNISHING AND INST	Material		42	Oct 16, 2023	SYSTEM	(\$6,735.00)						
					43	Nov 2, 2023	SYSTEM	\$6,735.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user wolk1 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					43	Nov 2, 2023	SYSTEM	(\$6,735.00)						
					44	Nov 17, 2023	SYSTEM	\$6,735.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user wolk1 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					44	Nov 17, 2023	SYSTEM	(\$6,735.00)						
					45	Dec 4, 2023	SYSTEM	\$6,735.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user wolk1 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					45	Dec 4, 2023	SYSTEM	(\$6,735.00)						
					46	Dec 18, 2023	SYSTEM	\$6,735.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user wolk1 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					46	Dec 18, 2023	SYSTEM	(\$6,735.00)						
					47	Jan 2, 2024	SYSTEM	\$6,735.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user wolk1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					47	Jan 2, 2024	SYSTEM	(\$6,735.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
								Overrun	Overrun	29	Apr 3, 2023	SYSTEM	(\$405.00)	
										30	Apr 17, 2023	SYSTEM	(\$2,070.00)	
										37	Aug 2, 2023	SYSTEM	\$2,475.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',15.00000 - 15.00000', 'is applied (if non-zero).
					Overrun - Total								\$0.00	
					Overrun - Total								\$0.00	
					1350 - Total								\$0.00	
						1370	MISC. CONCRETE TRAFFIC BARRIER	Material		29	Apr 3, 2023	SYSTEM	\$12,760.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user wolk1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
29	Apr 3, 2023	SYSTEM	(\$12,760.00)											
30	Apr 17, 2023	SYSTEM	\$12,760.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user wolk1 overriding Payment Estimate Exception 4 on the current Payment Estimate.										
30	Apr 17, 2023	SYSTEM	(\$12,760.00)											
31	May 2, 2023	SYSTEM	\$12,760.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user wolk1 overriding Payment Estimate Exception 8 on the current Payment Estimate.										
31	May 2, 2023	SYSTEM	(\$12,760.00)											
32	May 17, 2023	SYSTEM	\$12,760.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user wolk1 overriding Payment Estimate Exception 8 on the current Payment Estimate.										
32	May 17, 2023	SYSTEM	(\$12,760.00)											
33	Jun 4, 2023	SYSTEM	\$12,760.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user wolk1 overriding Payment Estimate Exception 12 on the current Payment Estimate.										
33	Jun 4, 2023	SYSTEM	(\$12,760.00)											
34	Jun 15, 2023	SYSTEM	\$12,760.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user wolk1 overriding Payment										



Line Item Adjustments by Estimate

Jul 4, 2024

Contract ID: 211119-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3500	1370	MISC. CONCRETE TRAFFIC BARRIER	Material						Estimate Exception 19 on the current Payment Estimate.					
					34	Jun 15, 2023	SYSTEM	(\$12,760.00)						
					35	Jun 30, 2023	SYSTEM	\$12,760.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user wolk1 overriding Payment Estimate Exception 20 on the current Payment Estimate.					
					35	Jun 30, 2023	SYSTEM	(\$12,760.00)						
					36	Jul 17, 2023	SYSTEM	\$12,760.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user wolk1 overriding Payment Estimate Exception 19 on the current Payment Estimate.					
					36	Jul 17, 2023	SYSTEM	(\$12,760.00)						
					37	Aug 2, 2023	SYSTEM	\$12,760.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user wolk1 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					37	Aug 2, 2023	SYSTEM	(\$12,760.00)						
					38	Aug 16, 2023	SYSTEM	\$12,760.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user jimnj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					38	Aug 16, 2023	SYSTEM	(\$12,760.00)						
					39	Sep 5, 2023	SYSTEM	\$12,760.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user wolk1 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
					39	Sep 5, 2023	SYSTEM	(\$12,760.00)						
					40	Sep 18, 2023	SYSTEM	\$12,760.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user wolk1 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
					40	Sep 18, 2023	SYSTEM	(\$12,760.00)						
					41	Oct 2, 2023	SYSTEM	\$12,760.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user wolk1 overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					41	Oct 2, 2023	SYSTEM	(\$12,760.00)						
					42	Oct 16, 2023	SYSTEM	\$12,760.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user wolk1 overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					42	Oct 16, 2023	SYSTEM	(\$12,760.00)						
					43	Nov 2, 2023	SYSTEM	\$12,760.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user wolk1 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
					43	Nov 2, 2023	SYSTEM	(\$12,760.00)						
					44	Nov 17, 2023	SYSTEM	\$12,760.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user wolk1 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
					44	Nov 17, 2023	SYSTEM	(\$12,760.00)						
					45	Dec 4, 2023	SYSTEM	\$12,760.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user wolk1 overriding Payment Estimate Exception 18 on the current Payment Estimate.					
					45	Dec 4, 2023	SYSTEM	(\$12,760.00)						
					46	Dec 18, 2023	SYSTEM	\$12,760.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user wolk1 overriding Payment Estimate Exception 18 on the current Payment Estimate.					
					46	Dec 18, 2023	SYSTEM	(\$12,760.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
							Overrun	Overrun	29	Apr 3, 2023	SYSTEM	(\$6,160.00)		



Line Item Adjustments by Estimate

Jul 4, 2024

Contract ID: 211119-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6I3500	1370	MISC. CONCRETE TRAFFIC BARRIER	Overrun	Overrun	37	Aug 2, 2023	SYSTEM	\$6,160.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',220.00000 - 220.00000', is applied (if non-zero).		
					Overrun - Total					\$0.00	
			Overrun - Total						\$0.00		
			1370 - Total						\$0.00		
J6I3500	1390	MGS GUARDRAIL	Construction Stockpile		22	Dec 16, 2022	SYSTEM	(\$1,009.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					26	Feb 16, 2023	SYSTEM	(\$4,540.50)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					27	Mar 2, 2023	SYSTEM	(\$2,774.75)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					33	Jun 4, 2023	SYSTEM	(\$34,295.91)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total						(\$42,620.16)	
			Construction Stockpile - Total							(\$42,620.16)	
			Construction Stockpile STMI		2	Feb 17, 2022	SYSTEM	\$42,620.16	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total						\$42,620.16	
			Construction Stockpile STMI - Total							\$42,620.16	
			Overrun	Overrun	33	Jun 4, 2023	SYSTEM	(\$16.50)			
					37	Aug 2, 2023	SYSTEM	\$16.50	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',33.00000 - 33.00000', is applied (if non-zero).		
			Overrun - Total							\$0.00	
Overrun - Total							\$0.00				
1390 - Total							\$0.00				
J6I3500	1400	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile		22	Dec 16, 2022	SYSTEM	(\$2,110.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					33	Jun 4, 2023	SYSTEM	(\$703.33)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					34	Jun 15, 2023	SYSTEM	(\$1,406.67)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total						(\$4,220.00)	
			Construction Stockpile - Total							(\$4,220.00)	
			Construction Stockpile STMI		5	Apr 4, 2022	SYSTEM	\$4,220.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total						\$4,220.00	
Construction Stockpile STMI - Total							\$4,220.00				
1400 - Total							\$0.00				
J6I3500	1410	MGS END ANCHOR	Construction Stockpile		26	Feb 16, 2023	SYSTEM	(\$855.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					27	Mar 2, 2023	SYSTEM	(\$855.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					31	May 2, 2023	SYSTEM	(\$1,710.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total						(\$3,420.00)	
			Construction Stockpile - Total							(\$3,420.00)	
			Construction Stockpile STMI		2	Feb 17, 2022	SYSTEM	\$3,420.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total						\$3,420.00	
Construction Stockpile STMI - Total							\$3,420.00				
1410 - Total							\$0.00				
J6I3500	1420	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		22	Dec 16, 2022	SYSTEM	(\$1,950.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					26	Feb 16, 2023	SYSTEM	(\$1,950.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					27	Mar 2, 2023	SYSTEM	(\$1,950.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		



Line Item Adjustments by Estimate

Jul 4, 2024

Contract ID: 211119-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3500	1420	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile			2023								
						33	Jun 4, 2023	SYSTEM	(\$3,510.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
						34	Jun 15, 2023	SYSTEM	(\$2,340.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
						- Total						(\$11,700.00)		
						Construction Stockpile - Total						(\$11,700.00)		
						2	Feb 17, 2022	SYSTEM	\$11,700.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
						- Total						\$11,700.00		
						Construction Stockpile STMI - Total						\$11,700.00		
					1420 - Total								\$0.00	
					1460	TYPE D BARRIER	Material			31	May 2, 2023	SYSTEM	\$34,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user wolk1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
										31	May 2, 2023	SYSTEM	(\$34,300.00)	
										32	May 17, 2023	SYSTEM	\$66,850.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user wolk1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
										32	May 17, 2023	SYSTEM	(\$66,850.00)	
										33	Jun 4, 2023	SYSTEM	\$66,850.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user wolk1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
										33	Jun 4, 2023	SYSTEM	(\$66,850.00)	
	34	Jun 15, 2023	SYSTEM	\$66,850.00					This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user wolk1 overriding Payment Estimate Exception 26 on the current Payment Estimate.					
	34	Jun 15, 2023	SYSTEM	(\$66,850.00)										
	35	Jun 30, 2023	SYSTEM	\$66,850.00					This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user wolk1 overriding Payment Estimate Exception 27 on the current Payment Estimate.					
	35	Jun 30, 2023	SYSTEM	(\$66,850.00)										
	36	Jul 17, 2023	SYSTEM	\$66,850.00					This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user wolk1 overriding Payment Estimate Exception 26 on the current Payment Estimate.					
	36	Jul 17, 2023	SYSTEM	(\$66,850.00)										
	- Total										\$0.00			
	Material - Total										\$0.00			
1460 - Total									\$0.00					
1500	DECK REPAIR WITH VOID TUBE REPLACEMENT	Material			31	May 2, 2023	SYSTEM	\$28,160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user wolk1 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					31	May 2, 2023	SYSTEM	(\$28,160.00)						
					32	May 17, 2023	SYSTEM	\$28,160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user wolk1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					32	May 17, 2023	SYSTEM	(\$28,160.00)						
					33	Jun 4, 2023	SYSTEM	\$28,160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user wolk1 overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					33	Jun 4, 2023	SYSTEM	(\$28,160.00)						
					34	Jun 15, 2023	SYSTEM	\$28,160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user wolk1 overriding Payment Estimate Exception 29 on the current Payment Estimate.					
					34	Jun 15, 2023	SYSTEM	(\$28,160.00)						



Line Item Adjustments by Estimate

Jul 4, 2024

Contract ID: 211119-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6I3500	1500	DECK REPAIR WITH VOID TUBE REPLACEMENT	Material			2023			
					35	Jun 30, 2023	SYSTEM	\$28,160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user wolk1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
					35	Jun 30, 2023	SYSTEM	(\$28,160.00)	
					36	Jul 17, 2023	SYSTEM	\$28,160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user wolk1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
					36	Jul 17, 2023	SYSTEM	(\$28,160.00)	
					- Total				
Material - Total								\$0.00	
1500 - Total								\$0.00	
1510		CLEANING AND EPOXY COATING	Material		42	Oct 16, 2023	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user wolk1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					42	Oct 16, 2023	SYSTEM	(\$3,000.00)	
					43	Nov 2, 2023	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user wolk1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					43	Nov 2, 2023	SYSTEM	(\$3,000.00)	
					44	Nov 17, 2023	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user wolk1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					44	Nov 17, 2023	SYSTEM	(\$3,000.00)	
					45	Dec 4, 2023	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user wolk1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					45	Dec 4, 2023	SYSTEM	(\$3,000.00)	
- Total								\$0.00	
Material - Total								\$0.00	
1510 - Total								\$0.00	
1530		MISC.	Material		44	Nov 17, 2023	SYSTEM	\$2,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user wolk1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
					44	Nov 17, 2023	SYSTEM	(\$2,500.00)	
					45	Dec 4, 2023	SYSTEM	\$2,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user wolk1 overriding Payment Estimate Exception 34 on the current Payment Estimate.
					45	Dec 4, 2023	SYSTEM	(\$2,500.00)	
					- Total				
Material - Total								\$0.00	
1530 - Total								\$0.00	
1550		REMOVAL OF EXISTING DECK REPAIR	Overrun	Overrun	31	May 2, 2023	SYSTEM	(\$3,600.00)	
					37	Aug 2, 2023	SYSTEM	\$3,600.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '30.00000 - 30.00000, 'is applied (if non-zero).
					Overrun - Total				
Overrun - Total								\$0.00	
1550 - Total								\$0.00	
1560		SUPPLEMENTARY WEARING SURFACE MATERIAL	Material		39	Sep 5, 2023	SYSTEM	\$54,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user wolk1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					39	Sep 5, 2023	SYSTEM	(\$54,250.00)	



Line Item Adjustments by Estimate

Contract ID: 211119-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6I3500	1560	SUPPLEMENTARY WEARING SURFACE MATERIAL	Material		40	Sep 18, 2023	SYSTEM	\$54,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user wolk1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					40	Sep 18, 2023	SYSTEM	(\$54,250.00)	
					41	Oct 2, 2023	SYSTEM	\$55,090.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user wolk1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					41	Oct 2, 2023	SYSTEM	(\$55,090.00)	
					42	Oct 16, 2023	SYSTEM	\$55,090.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user wolk1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					42	Oct 16, 2023	SYSTEM	(\$55,090.00)	
					43	Nov 2, 2023	SYSTEM	\$55,090.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user wolk1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					43	Nov 2, 2023	SYSTEM	(\$55,090.00)	
					44	Nov 17, 2023	SYSTEM	\$55,090.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user wolk1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					44	Nov 17, 2023	SYSTEM	(\$55,090.00)	
					45	Dec 4, 2023	SYSTEM	\$55,090.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user wolk1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					45	Dec 4, 2023	SYSTEM	(\$55,090.00)	
					46	Dec 18, 2023	SYSTEM	\$55,090.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user wolk1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					46	Dec 18, 2023	SYSTEM	(\$55,090.00)	
					47	Jan 2, 2024	SYSTEM	\$55,090.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user wolk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					47	Jan 2, 2024	SYSTEM	(\$55,090.00)	
					48	Jan 16, 2024	SYSTEM	\$55,090.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user wolk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					48	Jan 16, 2024	SYSTEM	(\$55,090.00)	
					49	Feb 2, 2024	SYSTEM	\$55,090.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user wolk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					49	Feb 2, 2024	SYSTEM	(\$55,090.00)	
					50	Feb 16, 2024	SYSTEM	\$55,090.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user wolk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					50	Feb 16, 2024	SYSTEM	(\$55,090.00)	
					51	Mar 4, 2024	SYSTEM	\$55,090.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user wolk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					51	Mar 4, 2024	SYSTEM	(\$55,090.00)	
					52	Mar 18, 2024	SYSTEM	\$55,090.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user wolk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					52	Mar 18, 2024	SYSTEM	(\$55,090.00)	
					53	Apr 3, 2024	SYSTEM	\$55,090.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user wolk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.



Line Item Adjustments by Estimate

Jul 4, 2024

Contract ID: 211119-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3500	1560	SUPPLEMENTARY WEARING SURFACE MATERIAL	Material		53	Apr 3, 2024	SYSTEM	(\$55,090.00)						
					54	Apr 16, 2024	SYSTEM	\$55,090.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user wolk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					54	Apr 16, 2024	SYSTEM	(\$55,090.00)						
					55	May 2, 2024	SYSTEM	\$55,090.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user wolk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					55	May 2, 2024	SYSTEM	(\$55,090.00)						
					56	May 16, 2024	SYSTEM	\$55,090.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user wolk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					56	May 16, 2024	SYSTEM	(\$55,090.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
							Overrun	Overrun	39	Sep 5, 2023	SYSTEM	(\$36,750.00)		
									41	Oct 2, 2023	SYSTEM	(\$840.00)		
									44	Nov 17, 2023	SYSTEM	\$37,590.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',700.00000 - 700.00000, 'is applied (if non-zero).	
					Overrun - Total								\$0.00	
					Overrun - Total								\$0.00	
					1560 - Total								\$0.00	
					1570		LATEX MODIFIED CONCRETE WEARING SURFACE	Material		39	Sep 5, 2023	SYSTEM	\$204,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user wolk1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
										39	Sep 5, 2023	SYSTEM	(\$204,100.00)	
										40	Sep 18, 2023	SYSTEM	\$204,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user wolk1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
										40	Sep 18, 2023	SYSTEM	(\$204,100.00)	
										41	Oct 2, 2023	SYSTEM	\$220,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user wolk1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
41	Oct 2, 2023	SYSTEM	(\$220,350.00)											
42	Oct 16, 2023	SYSTEM	\$220,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user wolk1 overriding Payment Estimate Exception 6 on the current Payment Estimate.										
42	Oct 16, 2023	SYSTEM	(\$220,350.00)											
43	Nov 2, 2023	SYSTEM	\$220,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user wolk1 overriding Payment Estimate Exception 6 on the current Payment Estimate.										
43	Nov 2, 2023	SYSTEM	(\$220,350.00)											
44	Nov 17, 2023	SYSTEM	\$220,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user wolk1 overriding Payment Estimate Exception 6 on the current Payment Estimate.										
44	Nov 17, 2023	SYSTEM	(\$220,350.00)											
45	Dec 4, 2023	SYSTEM	\$220,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user wolk1 overriding Payment Estimate Exception 6 on the current Payment Estimate.										
45	Dec 4, 2023	SYSTEM	(\$220,350.00)											
46	Dec 18, 2023	SYSTEM	\$220,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user wolk1 overriding Payment										



Line Item Adjustments by Estimate

Jul 4, 2024

Contract ID: 211119-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3500	1570	LATEX MODIFIED CONCRETE WEARING SURFACE	Material						Estimate Exception 6 on the current Payment Estimate.					
					46	Dec 18, 2023	SYSTEM	(\$220,350.00)						
					47	Jan 2, 2024	SYSTEM	\$220,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user wolk1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					47	Jan 2, 2024	SYSTEM	(\$220,350.00)						
					48	Jan 16, 2024	SYSTEM	\$220,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user wolk1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					48	Jan 16, 2024	SYSTEM	(\$220,350.00)						
					49	Feb 2, 2024	SYSTEM	\$220,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user wolk1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					49	Feb 2, 2024	SYSTEM	(\$220,350.00)						
					50	Feb 16, 2024	SYSTEM	\$220,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user wolk1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					50	Feb 16, 2024	SYSTEM	(\$220,350.00)						
					51	Mar 4, 2024	SYSTEM	\$220,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user wolk1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					51	Mar 4, 2024	SYSTEM	(\$220,350.00)						
					52	Mar 18, 2024	SYSTEM	\$220,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user wolk1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					52	Mar 18, 2024	SYSTEM	(\$220,350.00)						
					53	Apr 3, 2024	SYSTEM	\$220,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user wolk1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					53	Apr 3, 2024	SYSTEM	(\$220,350.00)						
					54	Apr 16, 2024	SYSTEM	\$220,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user wolk1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					54	Apr 16, 2024	SYSTEM	(\$220,350.00)						
					55	May 2, 2024	SYSTEM	\$220,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user wolk1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					55	May 2, 2024	SYSTEM	(\$220,350.00)						
					56	May 16, 2024	SYSTEM	\$220,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user wolk1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					56	May 16, 2024	SYSTEM	(\$220,350.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					1570 - Total								\$0.00	
						1590	HALF-SOLE REPAIR	Material		31	May 2, 2023	SYSTEM	\$94,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user wolk1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
										31	May 2, 2023	SYSTEM	(\$94,600.00)	
										32	May 17, 2023	SYSTEM	\$182,050.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user wolk1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
32	May 17, 2023	SYSTEM	(\$182,050.00)											



Line Item Adjustments by Estimate

Jul 4, 2024

Contract ID: 211119-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3500	1590	HALF-SOLE REPAIR	Material		33	Jun 4, 2023	SYSTEM	\$319,385.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user wolk1 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
					33	Jun 4, 2023	SYSTEM	(\$319,385.00)						
					34	Jun 15, 2023	SYSTEM	\$319,385.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user wolk1 overriding Payment Estimate Exception 28 on the current Payment Estimate.					
					34	Jun 15, 2023	SYSTEM	(\$319,385.00)						
					35	Jun 30, 2023	SYSTEM	\$319,385.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user wolk1 overriding Payment Estimate Exception 29 on the current Payment Estimate.					
					35	Jun 30, 2023	SYSTEM	(\$319,385.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
								Overrun	Overrun	31	May 2, 2023	SYSTEM	(\$9,350.00)	
										32	May 17, 2023	SYSTEM	(\$87,450.00)	
										33	Jun 4, 2023	SYSTEM	(\$137,335.00)	
										37	Aug 2, 2023	SYSTEM	\$234,135.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',55.00000 - 55.00000', is applied (if non-zero).
					Overrun - Total								\$0.00	
					Overrun - Total								\$0.00	
					1590 - Total								\$0.00	
					1660	TYPE D BARRIER	Material			15	Sep 2, 2022	SYSTEM	\$19,950.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user fernam1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
										15	Sep 2, 2022	SYSTEM	(\$19,950.00)	
										16	Sep 16, 2022	SYSTEM	\$19,950.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user fernam1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
										16	Sep 16, 2022	SYSTEM	(\$19,950.00)	
										17	Oct 3, 2022	SYSTEM	\$38,850.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user fernam1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
										17	Oct 3, 2022	SYSTEM	(\$38,850.00)	
										18	Oct 17, 2022	SYSTEM	\$71,925.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user fernam1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
										18	Oct 17, 2022	SYSTEM	(\$71,925.00)	
19	Nov 1, 2022	SYSTEM	\$71,925.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user wolk1 overriding Payment Estimate Exception 8 on the current Payment Estimate.										
19	Nov 1, 2022	SYSTEM	(\$71,925.00)											
20	Nov 16, 2022	SYSTEM	\$71,925.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user wolk1 overriding Payment Estimate Exception 11 on the current Payment Estimate.										
20	Nov 16, 2022	SYSTEM	(\$71,925.00)											
21	Dec 2, 2022	SYSTEM	\$71,925.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user wolk1 overriding Payment Estimate Exception 15 on the current Payment Estimate.										
21	Dec 2, 2022	SYSTEM	(\$71,925.00)											
22	Dec 16, 2022	SYSTEM	\$71,925.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user wolk1 overriding Payment										



Line Item Adjustments by Estimate

Jul 4, 2024

Contract ID: 211119-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3500	1660	TYPE D BARRIER	Material						Estimate Exception 15 on the current Payment Estimate.					
					22	Dec 16, 2022	SYSTEM	(\$71,925.00)						
					23	Jan 3, 2023	SYSTEM	\$71,925.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user wolk1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					23	Jan 3, 2023	SYSTEM	(\$71,925.00)						
					24	Jan 17, 2023	SYSTEM	\$71,925.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user wolk1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					24	Jan 17, 2023	SYSTEM	(\$71,925.00)						
					25	Feb 2, 2023	SYSTEM	\$71,925.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user wolk1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					25	Feb 2, 2023	SYSTEM	(\$71,925.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					1660 - Total								\$0.00	
					1690		DECK REPAIR WITH VOID TUBE REPLACEMENT	Material		9	Jun 1, 2022	SYSTEM	\$960.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user wolk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
										9	Jun 1, 2022	SYSTEM	(\$960.00)	
										10	Jun 16, 2022	SYSTEM	\$7,280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user grossd1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
10	Jun 16, 2022	SYSTEM	(\$7,280.00)											
13	Aug 2, 2022	SYSTEM	\$100,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user wolk1 overriding Payment Estimate Exception 2 on the current Payment Estimate.										
13	Aug 2, 2022	SYSTEM	(\$100,400.00)											
16	Sep 16, 2022	SYSTEM	\$126,320.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user fernam1 overriding Payment Estimate Exception 14 on the current Payment Estimate.										
16	Sep 16, 2022	SYSTEM	(\$126,320.00)											
17	Oct 3, 2022	SYSTEM	\$126,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user fernam1 overriding Payment Estimate Exception 15 on the current Payment Estimate.										
17	Oct 3, 2022	SYSTEM	(\$126,400.00)											
18	Oct 17, 2022	SYSTEM	\$126,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user fernam1 overriding Payment Estimate Exception 18 on the current Payment Estimate.										
18	Oct 17, 2022	SYSTEM	(\$126,400.00)											
- Total										\$0.00				
Material - Total										\$0.00				
1690 - Total								\$0.00						
1700		CLEANING AND EPOXY COATING	Material		42	Oct 16, 2023	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user wolk1 overriding Payment Estimate Exception 20 on the current Payment Estimate.					
					42	Oct 16, 2023	SYSTEM	(\$3,000.00)						
					43	Nov 2, 2023	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user wolk1 overriding Payment Estimate Exception 19 on the current Payment Estimate.					
					43	Nov 2, 2023	SYSTEM	(\$3,000.00)						
					44	Nov 17, 2023	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment					



Line Item Adjustments by Estimate

Jul 4, 2024

Contract ID: 211119-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6I3500	1700	CLEANING AND EPOXY COATING	Material			2023			Estimate Item Adjustment (0021) due to user wolk1 overriding Payment Estimate Exception 19 on the current Payment Estimate.				
					44	Nov 17, 2023	SYSTEM	(\$3,000.00)					
					45	Dec 4, 2023	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user wolk1 overriding Payment Estimate Exception 22 on the current Payment Estimate.				
					45	Dec 4, 2023	SYSTEM	(\$3,000.00)					
					- Total							\$0.00	
					Material - Total							\$0.00	
					1700 - Total							\$0.00	
					1710	OPEN CELL FOAM JOINT SEAL	Material		42	Oct 16, 2023	SYSTEM	\$11,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user wolk1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
									42	Oct 16, 2023	SYSTEM	(\$11,400.00)	
									43	Nov 2, 2023	SYSTEM	\$11,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user wolk1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
43	Nov 2, 2023	SYSTEM	(\$11,400.00)										
44	Nov 17, 2023	SYSTEM	\$11,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user wolk1 overriding Payment Estimate Exception 26 on the current Payment Estimate.									
44	Nov 17, 2023	SYSTEM	(\$11,400.00)										
45	Dec 4, 2023	SYSTEM	\$11,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user wolk1 overriding Payment Estimate Exception 29 on the current Payment Estimate.									
45	Dec 4, 2023	SYSTEM	(\$11,400.00)										
46	Dec 18, 2023	SYSTEM	\$11,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user wolk1 overriding Payment Estimate Exception 25 on the current Payment Estimate.									
46	Dec 18, 2023	SYSTEM	(\$11,400.00)										
47	Jan 2, 2024	SYSTEM	\$11,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user wolk1 overriding Payment Estimate Exception 18 on the current Payment Estimate.									
47	Jan 2, 2024	SYSTEM	(\$11,400.00)										
48	Jan 16, 2024	SYSTEM	\$11,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user wolk1 overriding Payment Estimate Exception 14 on the current Payment Estimate.									
48	Jan 16, 2024	SYSTEM	(\$11,400.00)										
49	Feb 2, 2024	SYSTEM	\$11,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user wolk1 overriding Payment Estimate Exception 11 on the current Payment Estimate.									
49	Feb 2, 2024	SYSTEM	(\$11,400.00)										
50	Feb 16, 2024	SYSTEM	\$11,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user wolk1 overriding Payment Estimate Exception 10 on the current Payment Estimate.									
50	Feb 16, 2024	SYSTEM	(\$11,400.00)										
51	Mar 4, 2024	SYSTEM	\$11,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user wolk1 overriding Payment Estimate Exception 10 on the current Payment Estimate.									
51	Mar 4, 2024	SYSTEM	(\$11,400.00)										
52	Mar 18, 2024	SYSTEM	\$11,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user wolk1 overriding Payment Estimate Exception 7 on the current Payment Estimate.									
52	Mar 18, 2024	SYSTEM	(\$11,400.00)										



Line Item Adjustments by Estimate

Contract ID: 211119-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks								
J6I3500	1710	OPEN CELL FOAM JOINT SEAL	Material		53	Apr 3, 2024	SYSTEM	\$11,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user wolk1 overriding Payment Estimate Exception 7 on the current Payment Estimate.								
					53	Apr 3, 2024	SYSTEM	(\$11,400.00)									
					54	Apr 16, 2024	SYSTEM	\$11,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user wolk1 overriding Payment Estimate Exception 7 on the current Payment Estimate.								
					54	Apr 16, 2024	SYSTEM	(\$11,400.00)									
					55	May 2, 2024	SYSTEM	\$11,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user wolk1 overriding Payment Estimate Exception 7 on the current Payment Estimate.								
					55	May 2, 2024	SYSTEM	(\$11,400.00)									
					- Total								\$0.00				
					Material - Total								\$0.00				
					1710 - Total								\$0.00				
					1750	SUPPLEMENTARY WEARING SURFACE MATERIAL	Overrun	Overrun	21	Dec 2, 2022	SYSTEM	(\$41,440.00)					
									24	Jan 17, 2023	SYSTEM	\$41,440.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '700.00000 - 700.00000, 'is applied (if non-zero).				
									Overrun - Total								\$0.00
									Overrun - Total								\$0.00
					1750 - Total								\$0.00				
					1760	LATEX MODIFIED CONCRETE WEARING SURFACE	Material		20	Nov 16, 2022	SYSTEM	\$277,420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user wolk1 overriding Payment Estimate Exception 7 on the current Payment Estimate.				
20	Nov 16, 2022	SYSTEM	(\$277,420.00)														
21	Dec 2, 2022	SYSTEM	\$277,420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user wolk1 overriding Payment Estimate Exception 12 on the current Payment Estimate.													
21	Dec 2, 2022	SYSTEM	(\$277,420.00)														
22	Dec 16, 2022	SYSTEM	\$277,420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user wolk1 overriding Payment Estimate Exception 12 on the current Payment Estimate.													
22	Dec 16, 2022	SYSTEM	(\$277,420.00)														
23	Jan 3, 2023	SYSTEM	\$277,420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user wolk1 overriding Payment Estimate Exception 4 on the current Payment Estimate.													
23	Jan 3, 2023	SYSTEM	(\$277,420.00)														
24	Jan 17, 2023	SYSTEM	\$277,420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user wolk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.													
24	Jan 17, 2023	SYSTEM	(\$277,420.00)														
25	Feb 2, 2023	SYSTEM	\$277,420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user wolk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.													
25	Feb 2, 2023	SYSTEM	(\$277,420.00)														
26	Feb 16, 2023	SYSTEM	\$277,420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user wolk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.													
26	Feb 16, 2023	SYSTEM	(\$277,420.00)														
27	Mar 2, 2023	SYSTEM	\$277,420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user wolk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.													
27	Mar 2, 2023	SYSTEM	(\$277,420.00)														



Line Item Adjustments by Estimate

Jul 4, 2024

Contract ID: 211119-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6I3500	1760	LATEX MODIFIED CONCRETE WEARING SURFACE	Material		28	Mar 17, 2023	SYSTEM	\$277,420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user wolk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					28	Mar 17, 2023	SYSTEM	(\$277,420.00)	
					29	Apr 3, 2023	SYSTEM	\$277,420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user wolk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					29	Apr 3, 2023	SYSTEM	(\$277,420.00)	
					30	Apr 17, 2023	SYSTEM	\$277,420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user wolk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					30	Apr 17, 2023	SYSTEM	(\$277,420.00)	
					31	May 2, 2023	SYSTEM	\$277,420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user wolk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					31	May 2, 2023	SYSTEM	(\$277,420.00)	
					32	May 17, 2023	SYSTEM	\$277,420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user wolk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					32	May 17, 2023	SYSTEM	(\$277,420.00)	
					33	Jun 4, 2023	SYSTEM	\$277,420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user wolk1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					33	Jun 4, 2023	SYSTEM	(\$277,420.00)	
					34	Jun 15, 2023	SYSTEM	\$277,420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user wolk1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					34	Jun 15, 2023	SYSTEM	(\$277,420.00)	
					35	Jun 30, 2023	SYSTEM	\$277,420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user wolk1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					35	Jun 30, 2023	SYSTEM	(\$277,420.00)	
					36	Jul 17, 2023	SYSTEM	\$277,420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user wolk1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					36	Jul 17, 2023	SYSTEM	(\$277,420.00)	
					37	Aug 2, 2023	SYSTEM	\$277,420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user wolk1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					37	Aug 2, 2023	SYSTEM	(\$277,420.00)	
					38	Aug 16, 2023	SYSTEM	\$277,420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user jimenj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					38	Aug 16, 2023	SYSTEM	(\$277,420.00)	
					39	Sep 5, 2023	SYSTEM	\$277,420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user wolk1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					39	Sep 5, 2023	SYSTEM	(\$277,420.00)	
					40	Sep 18, 2023	SYSTEM	\$277,420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user wolk1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					40	Sep 18, 2023	SYSTEM	(\$277,420.00)	
					41	Oct 2, 2023	SYSTEM	\$277,420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user wolk1 overriding Payment Estimate Exception 8 on the current Payment Estimate.



Line Item Adjustments by Estimate

Jul 4, 2024

Contract ID: 211119-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6I3500	1760	LATEX MODIFIED CONCRETE WEARING SURFACE	Material		41	Oct 2, 2023	SYSTEM	(\$277,420.00)	
					42	Oct 16, 2023	SYSTEM	\$277,420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user wolk1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					42	Oct 16, 2023	SYSTEM	(\$277,420.00)	
					43	Nov 2, 2023	SYSTEM	\$277,420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user wolk1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					43	Nov 2, 2023	SYSTEM	(\$277,420.00)	
					44	Nov 17, 2023	SYSTEM	\$277,420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user wolk1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					44	Nov 17, 2023	SYSTEM	(\$277,420.00)	
					45	Dec 4, 2023	SYSTEM	\$277,420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user wolk1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					45	Dec 4, 2023	SYSTEM	(\$277,420.00)	
					46	Dec 18, 2023	SYSTEM	\$277,420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user wolk1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					46	Dec 18, 2023	SYSTEM	(\$277,420.00)	
					47	Jan 2, 2024	SYSTEM	\$277,420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user wolk1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					47	Jan 2, 2024	SYSTEM	(\$277,420.00)	
					48	Jan 16, 2024	SYSTEM	\$277,420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user wolk1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					48	Jan 16, 2024	SYSTEM	(\$277,420.00)	
					49	Feb 2, 2024	SYSTEM	\$277,420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user wolk1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					49	Feb 2, 2024	SYSTEM	(\$277,420.00)	
					50	Feb 16, 2024	SYSTEM	\$277,420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user wolk1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					50	Feb 16, 2024	SYSTEM	(\$277,420.00)	
					51	Mar 4, 2024	SYSTEM	\$277,420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user wolk1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					51	Mar 4, 2024	SYSTEM	(\$277,420.00)	
					52	Mar 18, 2024	SYSTEM	\$277,420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user wolk1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					52	Mar 18, 2024	SYSTEM	(\$277,420.00)	
					53	Apr 3, 2024	SYSTEM	\$277,420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user wolk1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					53	Apr 3, 2024	SYSTEM	(\$277,420.00)	
					54	Apr 16, 2024	SYSTEM	\$277,420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user wolk1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					54	Apr 16, 2024	SYSTEM	(\$277,420.00)	



Line Item Adjustments by Estimate

Jul 4, 2024

Contract ID: 211119-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6I3500	1760	LATEX MODIFIED CONCRETE WEARING SURFACE	Material		55	May 2, 2024	SYSTEM	\$277,420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user wolk11 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					55	May 2, 2024	SYSTEM	(\$277,420.00)		
					56	May 16, 2024	SYSTEM	\$277,420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user wolk11 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					56	May 16, 2024	SYSTEM	(\$277,420.00)		
	- Total								\$0.00	
	Material - Total								\$0.00	
	1760 - Total								\$0.00	
	1780	HALF-SOLE REPAIR	Material		8	May 16, 2022	SYSTEM	\$13,585.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user wolk11 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					8	May 16, 2022	SYSTEM	(\$13,585.00)		
					10	Jun 16, 2022	SYSTEM	\$85,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user grossd1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
10					Jun 16, 2022	SYSTEM	(\$85,250.00)			
- Total								\$0.00		
Material - Total								\$0.00		
1780 - Total								\$0.00		
5109	TIE BAR (DRILL, FURN & INSTAL) (TYPE L	Material		31	May 2, 2023	SYSTEM	\$2,835.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user wolk11 overriding Payment Estimate Exception 5 on the current Payment Estimate.		
				31	May 2, 2023	SYSTEM	(\$2,835.00)			
				32	May 17, 2023	SYSTEM	\$2,835.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user wolk11 overriding Payment Estimate Exception 5 on the current Payment Estimate.		
				32	May 17, 2023	SYSTEM	(\$2,835.00)			
				33	Jun 4, 2023	SYSTEM	\$2,835.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user wolk11 overriding Payment Estimate Exception 9 on the current Payment Estimate.		
				33	Jun 4, 2023	SYSTEM	(\$2,835.00)			
				34	Jun 15, 2023	SYSTEM	\$2,835.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user wolk11 overriding Payment Estimate Exception 16 on the current Payment Estimate.		
				34	Jun 15, 2023	SYSTEM	(\$2,835.00)			
				35	Jun 30, 2023	SYSTEM	\$2,835.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user wolk11 overriding Payment Estimate Exception 17 on the current Payment Estimate.		
				35	Jun 30, 2023	SYSTEM	(\$2,835.00)			
				36	Jul 17, 2023	SYSTEM	\$2,835.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user wolk11 overriding Payment Estimate Exception 16 on the current Payment Estimate.		
				36	Jul 17, 2023	SYSTEM	(\$2,835.00)			
				37	Aug 2, 2023	SYSTEM	\$2,835.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user wolk11 overriding Payment Estimate Exception 7 on the current Payment Estimate.		
				37	Aug 2, 2023	SYSTEM	(\$2,835.00)			
				38	Aug 16, 2023	SYSTEM	\$2,835.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user jimenj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.		
				38	Aug 16, 2023	SYSTEM	(\$2,835.00)			



Line Item Adjustments by Estimate

Jul 4, 2024

Contract ID: 211119-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3500	5109	TIE BAR (DRILL, FURN & INSTAL) (TYPE L)	Material		39	Sep 5, 2023	SYSTEM	\$2,835.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user wolk1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					39	Sep 5, 2023	SYSTEM	(\$2,835.00)						
					40	Sep 18, 2023	SYSTEM	\$2,835.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user wolk1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					40	Sep 18, 2023	SYSTEM	(\$2,835.00)						
					41	Oct 2, 2023	SYSTEM	\$2,835.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user wolk1 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					41	Oct 2, 2023	SYSTEM	(\$2,835.00)						
					42	Oct 16, 2023	SYSTEM	\$2,835.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user wolk1 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					42	Oct 16, 2023	SYSTEM	(\$2,835.00)						
					43	Nov 2, 2023	SYSTEM	\$2,835.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user wolk1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					43	Nov 2, 2023	SYSTEM	(\$2,835.00)						
					44	Nov 17, 2023	SYSTEM	\$2,835.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user wolk1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					44	Nov 17, 2023	SYSTEM	(\$2,835.00)						
					45	Dec 4, 2023	SYSTEM	\$2,835.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user wolk1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					45	Dec 4, 2023	SYSTEM	(\$2,835.00)						
					46	Dec 18, 2023	SYSTEM	\$2,835.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user wolk1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					46	Dec 18, 2023	SYSTEM	(\$2,835.00)						
					47	Jan 2, 2024	SYSTEM	\$2,835.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user wolk1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					47	Jan 2, 2024	SYSTEM	(\$2,835.00)						
					48	Jan 16, 2024	SYSTEM	\$2,835.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user wolk1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					48	Jan 16, 2024	SYSTEM	(\$2,835.00)						
					49	Feb 2, 2024	SYSTEM	\$2,835.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user wolk1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					49	Feb 2, 2024	SYSTEM	(\$2,835.00)						
					50	Feb 16, 2024	SYSTEM	\$2,835.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user wolk1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					50	Feb 16, 2024	SYSTEM	(\$2,835.00)						
					51	Mar 4, 2024	SYSTEM	\$2,835.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user wolk1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					51	Mar 4, 2024	SYSTEM	(\$2,835.00)						
													- Total	\$0.00
													Material - Total	\$0.00



Line Item Adjustments by Estimate

Jul 4, 2024

Contract ID: 211119-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6I3500	5109	TIE BAR (DRILL, FURN & INSTAL) (TYPE L	Overrun	Overrun	31	May 2, 2023	SYSTEM	(\$225.00)	
					37	Aug 2, 2023	SYSTEM	\$225.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',15.00000 - 15.00000, 'is applied (if non-zero).
					Overrun - Total			\$0.00	
	Overrun - Total			\$0.00					
	5109 - Total			\$0.00					
	5110	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Material		34	Jun 15, 2023	SYSTEM	\$58,852.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user wolk1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					34	Jun 15, 2023	SYSTEM	(\$58,852.50)	
					35	Jun 30, 2023	SYSTEM	\$58,852.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user wolk1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					35	Jun 30, 2023	SYSTEM	(\$58,852.50)	
					36	Jul 17, 2023	SYSTEM	\$58,852.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user wolk1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					36	Jul 17, 2023	SYSTEM	(\$58,852.50)	
					- Total			\$0.00	
	Material - Total			\$0.00					
	5110 - Total			\$0.00					
	5111	MGS GUARDRAIL, 6 FT. POSTS, 3 FT. - 1.5	Material		31	May 2, 2023	SYSTEM	\$656.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user wolk1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
31					May 2, 2023	SYSTEM	(\$656.25)		
32					May 17, 2023	SYSTEM	\$656.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user wolk1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
32					May 17, 2023	SYSTEM	(\$656.25)		
33					Jun 4, 2023	SYSTEM	\$656.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user wolk1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
33					Jun 4, 2023	SYSTEM	(\$656.25)		
34					Jun 15, 2023	SYSTEM	\$3,937.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user wolk1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
34					Jun 15, 2023	SYSTEM	(\$3,937.50)		
35					Jun 30, 2023	SYSTEM	\$3,937.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user wolk1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
35					Jun 30, 2023	SYSTEM	(\$3,937.50)		
36					Jul 17, 2023	SYSTEM	\$3,937.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user wolk1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
36					Jul 17, 2023	SYSTEM	(\$3,937.50)		
- Total						\$0.00			
Material - Total			\$0.00						
5111 - Total			\$0.00						
5112	MGS GUARDRAIL, 6 FT. POSTS, 1 FT. - 6.75	Material		34	Jun 15, 2023	SYSTEM	\$914.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user wolk1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	
				34	Jun 15, 2023	SYSTEM	(\$914.55)		



Line Item Adjustments by Estimate

Jul 4, 2024

Contract ID: 211119-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3500	5112	MGS GUARDRAIL, 6 FT. POSTS, 1 FT. - 6.75	Material		35	Jun 30, 2023	SYSTEM	\$914.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user wolk1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					35	Jun 30, 2023	SYSTEM	(\$914.55)						
					36	Jul 17, 2023	SYSTEM	\$914.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user wolk1 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					36	Jul 17, 2023	SYSTEM	(\$914.55)						
									- Total			\$0.00		
									Material - Total			\$0.00		
									5112 - Total			\$0.00		
						5115	CONCRETE PAVEMENT (10 1/2 IN. NON-REINF,	Material		33	Jun 4, 2023	SYSTEM	\$34,258.95	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user wolk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
										33	Jun 4, 2023	SYSTEM	(\$34,258.95)	
										34	Jun 15, 2023	SYSTEM	\$34,258.95	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user wolk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
34	Jun 15, 2023	SYSTEM	(\$34,258.95)											
35	Jun 30, 2023	SYSTEM	\$34,258.95	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user wolk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.										
35	Jun 30, 2023	SYSTEM	(\$34,258.95)											
36	Jul 17, 2023	SYSTEM	\$34,258.95	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user wolk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.										
36	Jul 17, 2023	SYSTEM	(\$34,258.95)											
				- Total							\$0.00			
				Material - Total							\$0.00			
				5115 - Total			\$0.00							
	5120	PAVED DITCH	Material		34	Jun 15, 2023	SYSTEM	\$5,296.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user wolk1 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					34	Jun 15, 2023	SYSTEM	(\$5,296.80)						
					35	Jun 30, 2023	SYSTEM	\$5,296.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user wolk1 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					35	Jun 30, 2023	SYSTEM	(\$5,296.80)						
					36	Jul 17, 2023	SYSTEM	\$5,296.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user wolk1 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					36	Jul 17, 2023	SYSTEM	(\$5,296.80)						
					37	Aug 2, 2023	SYSTEM	\$13,153.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user wolk1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					37	Aug 2, 2023	SYSTEM	(\$13,153.72)						
					38	Aug 16, 2023	SYSTEM	\$13,153.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user jimnj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					38	Aug 16, 2023	SYSTEM	(\$13,153.72)						
					39	Sep 5, 2023	SYSTEM	\$13,153.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user wolk1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					39	Sep 5, 2023	SYSTEM	(\$13,153.72)						



Line Item Adjustments by Estimate

Jul 4, 2024

Contract ID: 211119-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3500	5120	PAVED DITCH	Material		40	Sep 18, 2023	SYSTEM	\$13,153.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user wolk1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					40	Sep 18, 2023	SYSTEM	(\$13,153.72)						
					41	Oct 2, 2023	SYSTEM	\$13,153.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user wolk1 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					41	Oct 2, 2023	SYSTEM	(\$13,153.72)						
					42	Oct 16, 2023	SYSTEM	\$13,153.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user wolk1 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					42	Oct 16, 2023	SYSTEM	(\$13,153.72)						
					43	Nov 2, 2023	SYSTEM	\$13,153.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user wolk1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					43	Nov 2, 2023	SYSTEM	(\$13,153.72)						
					44	Nov 17, 2023	SYSTEM	\$13,153.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user wolk1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					44	Nov 17, 2023	SYSTEM	(\$13,153.72)						
					45	Dec 4, 2023	SYSTEM	\$13,153.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user wolk1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					45	Dec 4, 2023	SYSTEM	(\$13,153.72)						
					46	Dec 18, 2023	SYSTEM	\$13,153.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user wolk1 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					46	Dec 18, 2023	SYSTEM	(\$13,153.72)						
					47	Jan 2, 2024	SYSTEM	\$13,153.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user wolk1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					47	Jan 2, 2024	SYSTEM	(\$13,153.72)						
					48	Jan 16, 2024	SYSTEM	\$13,153.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user wolk1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					48	Jan 16, 2024	SYSTEM	(\$13,153.72)						
					49	Feb 2, 2024	SYSTEM	\$13,153.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user wolk1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					49	Feb 2, 2024	SYSTEM	(\$13,153.72)						
					50	Feb 16, 2024	SYSTEM	\$13,153.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user wolk1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					50	Feb 16, 2024	SYSTEM	(\$13,153.72)						
					51	Mar 4, 2024	SYSTEM	\$13,153.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user wolk1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					51	Mar 4, 2024	SYSTEM	(\$13,153.72)						
					- Total								\$0.00	
					Material - Total								\$0.00	
							Overrun	Overrun	34	Jun 15, 2023	SYSTEM	(\$573.82)		
									37	Aug 2, 2023	SYSTEM	\$573.82	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '441.40000 - 441.40000', is applied (if non-zero).	



Line Item Adjustments by Estimate

Jul 4, 2024

Contract ID: 211119-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6I3500	5120	PAVED DITCH	Overrun	Overrun - Total				\$0.00		
				Overrun - Total				\$0.00		
	5120 - Total							\$0.00		
	5123	PREF THERMO PVMT MARK, 24 IN WHIT	Material			46	Dec 18, 2023	SYSTEM	\$1,391.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user wolk1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
						46	Dec 18, 2023	SYSTEM	(\$1,391.25)	
				- Total				\$0.00		
				Material - Total				\$0.00		
				Overrun	Overrun	46	Dec 18, 2023	SYSTEM	(\$341.25)	
						54	Apr 16, 2024	SYSTEM	\$341.25	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '26.25000 - 26.25000, 'is applied (if non-zero).
				Overrun - Total				\$0.00		
	Overrun - Total				\$0.00					
	5123 - Total							\$0.00		
	5124	PIPE COLLAR, TYPE A	Material			34	Jun 15, 2023	SYSTEM	\$2,580.86	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user wolk1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
						34	Jun 15, 2023	SYSTEM	(\$2,580.86)	
						35	Jun 30, 2023	SYSTEM	\$2,580.86	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user wolk1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
						35	Jun 30, 2023	SYSTEM	(\$2,580.86)	
						36	Jul 17, 2023	SYSTEM	\$2,580.86	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user wolk1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
						36	Jul 17, 2023	SYSTEM	(\$2,580.86)	
						37	Aug 2, 2023	SYSTEM	\$2,580.86	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user wolk1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
						37	Aug 2, 2023	SYSTEM	(\$2,580.86)	
					38	Aug 16, 2023	SYSTEM	\$2,580.86	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user jimenj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					38	Aug 16, 2023	SYSTEM	(\$2,580.86)		
					39	Sep 5, 2023	SYSTEM	\$2,580.86	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user wolk1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
					39	Sep 5, 2023	SYSTEM	(\$2,580.86)		
					40	Sep 18, 2023	SYSTEM	\$2,580.86	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user wolk1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
					40	Sep 18, 2023	SYSTEM	(\$2,580.86)		
					41	Oct 2, 2023	SYSTEM	\$2,580.86	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user wolk1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
					41	Oct 2, 2023	SYSTEM	(\$2,580.86)		
					42	Oct 16, 2023	SYSTEM	\$2,580.86	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user wolk1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
					42	Oct 16, 2023	SYSTEM	(\$2,580.86)		
- Total							\$0.00			



Line Item Adjustments by Estimate

Jul 4, 2024

Contract ID: 211119-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6I3500	5124	PIPE COLLAR, TYPE A	Material - Total						\$0.00	
	5124 - Total								\$0.00	
	5126	SHF-FLAT SHEET FLUORESCENT	Material		47	Jan 2, 2024	SYSTEM	\$1,260.16	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user wolk1 overriding Payment Estimate Exception 23 on the current Payment Estimate.	
					47	Jan 2, 2024	SYSTEM	(\$1,260.16)		
								- Total	\$0.00	
								Material - Total	\$0.00	
	5126 - Total								\$0.00	
	J6I3500 - Total								\$0.00	
Overall - Total								\$3,250.82		



Contract Adjustments for Contract - 211119-F01

Estimate Number	Project	Adjustment Type	Other Adjustment Type	Adjustment Amount	Adjustment Percentage by Project	Created Date	Created By	Comments
12	J6I3413	Other Contract Adjustment	TSR	\$4,268.87	94.86000000	Jul 18, 2022	fern1	TSR Adjustment for Asphalt placed in the second period of March 2022. This adjustment is for SP125 totaling \$4500.18, based off of quantities of Asphalt on Line 0050 and 5004.
	J6I3500	Other Contract Adjustment	TSR	\$231.31	5.14000000	Jul 18, 2022	fern1	TSR Adjustment for Asphalt placed in the second period of March 2022. This adjustment is for SP125 totaling \$4500.18, based off of quantities of Asphalt on Line 0050 and 5004.
12 - Total					\$4,500.18			
Overall - Total					\$4,500.18			