



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on April 6, 2022

Pay Estimate Created Date: April 1, 2022

<b>Progress Estimate Number</b> 4	<b>Contract ID</b> 211119-G01	<b>Pay Period Start</b> March 16, 2022	<b>Original Contract Amount</b> \$5,447,018.00
	<b>Prime Contractor</b> Blevins Asphalt Construction Company	<b>Pay Period End</b> March 31, 2022	<b>Net Change Order Amount</b> \$48,189.64
			<b>Current Contract Amount</b> \$5,495,207.64

Approval Date		By User
April 4, 2022	Generated and Approved (and should be considered Draft) at the Project Office Level by	fielda4
April 4, 2022	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	LANEK1
April 5, 2022	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2022	November 1, 2022		1.71%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	December 1, 2021	December 1, 2021	
Letting Date	November 19, 2021	November 19, 2021	
Notice to Proceed Date	January 3, 2022	January 3, 2022	
Open to Traffic Date			
Work Began Date	March 28, 2022	March 28, 2022	

Contract Total Pay For Estimate No. 4			
	This Estimate	Previous	To Date
211119-G01			
Total Posted Items Pay	\$63,025.70	\$30,819.00	\$93,844.70
Gross Item Adjustments	(\$39,353.80)	\$724,742.10	\$685,388.30
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
<b>Contract Total Payable This Estimate:</b>	<b>\$23,671.90</b>	<b>\$755,561.10</b>	<b>\$779,233.00</b>

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J713008	0110	6161005	CONSTRUCTION SIGNS	SQFT	\$7.050	341	\$2,404.05
	0120	6161008	ADVANCED WARNING RAIL SYSTEM	EA	\$100.100	4	\$400.40
	0130	6161025	CHANNELIZER (TRIM LINE)	EA	\$17.050	100	\$1,705.00
	0140	6161040	FLASHING ARROW PANEL	EA	\$1,205.000	1	\$1,205.00
	0150	6161055	SEQUENTIAL FLASHING WARNING LIGHT	EA	\$100.100	15	\$1,501.50
	0320	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	LF	\$32.300	1,212.5	\$39,163.75
	0340	6061068	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	EA	\$3,390.000	2	\$6,780.00
	0350	6061080	MGS END ANCHOR	EA	\$1,151.000	1	\$1,151.00
	0360	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	EA	\$2,905.000	3	\$8,715.00
<b>Project J713008 - Total</b>							<b>\$63,025.70</b>
<b>Overall - Total</b>							<b>\$63,025.70</b>

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J713008	0150	SEQUENTIAL FLASHING WARNING LIGHT	Overrun			-1	\$100.10	(\$100.10)



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on April 6, 2022

Pay Estimate Created Date: April 1, 2022

<b>Progress Estimate Number</b>  4	<b>Contract ID</b>	211119-G01	<b>Pay Period Start</b>	March 16, 2022	<b>Original Contract Amount</b>	\$5,447,018.00
	<b>Prime Contractor</b>	Blevins Asphalt Construction Company	<b>Pay Period End</b>	March 31, 2022	<b>Net Change Order Amount</b>	\$48,189.64
					<b>Current Contract Amount</b>	\$5,495,207.64

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J713008	0320	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$28,747.60)
	0340	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$3,964.10)
	0350	MGS END ANCHOR	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$842.00)
	0360	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$5,700.00)
<b>Total</b>								<b>(\$39,353.80)</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on April 6, 2022

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J713008	I 44-1(107)	Coldmill and resurface	I-44	NEWTON	from OK state line to 0.4 miles east of Loop 49 (Range Line Road) near Joplin
J713530	I-49-2(432)	Add acceleration lane	49	JASPER	to add acceleration lane at I-44
J7P3401	FAF 166-1(2)	Coldmill and resurface	166	NEWTON	from the Kansas State line to I-44

Totals by Job Numbers

Job Number	Item	This Estimate	Previous	To Date
J713008	Posted Item Pay	\$63,025.70	\$30,819.00	\$93,844.70
	Gross Item Adjustments	(\$39,353.80)	\$705,742.10	\$666,388.30
	<b>Gross Item Pay</b>	<b>\$23,671.90</b>	<b>\$736,561.10</b>	<b>\$760,233.00</b>
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J713530	Posted Item Pay	\$0.00	\$0.00	\$0.00
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	<b>Gross Item Pay</b>	<b>\$0.00</b>	<b>\$0.00</b>	<b>\$0.00</b>
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J7P3401	Posted Item Pay	\$0.00	\$0.00	\$0.00
	Gross Item Adjustments	\$0.00	\$19,000.00	\$19,000.00
	<b>Gross Item Pay</b>	<b>\$0.00</b>	<b>\$19,000.00</b>	<b>\$19,000.00</b>
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



# Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on April 6, 2022

## **Exceptions (Discrepancies) This Estimate Period**

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Item Overrun: Contract 211119-G01, Contract Project J713008, Project Item Line Number 0150, Contract Line Item Number 0150, Item 6161055, Minor Item.	Waiting on change order approval	fielda4	Acknowledged



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on April 6, 2022

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
211119-G01	J713008	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$63,200.00	\$0.00
		0001	0020	2153000	SHAPING SLOPES, CLASS III	24.00	14.00	38.00	100F	0.00	\$950.75	\$0.00
		0001	0030	4030132	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125BSM MIX)	37,973.90	0.00	37,973.90	TONS	0.00	\$74.60	\$0.00
		0001	0040	4071005	TACK COAT	38,622.00	0.00	38,622.00	GAL	0.00	\$2.00	\$0.00
		0001	0050	4134000	BITUMINOUS FOG SEAL	9,343.00	0.00	9,343.00	GAL	0.00	\$3.15	\$0.00
		0001	0060	5021108	CONCRETE PAVEMENT ( 8 IN. NON-REINF)	2,682.00	0.00	2,682.00	SQYD	0.00	\$52.05	\$0.00
		0001	0070	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$3,785.00	\$0.00
		0001	0080	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	4,023.00	0.00	4,023.00	LF	0.00	\$2.05	\$0.00
		0001	0090	6131017	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	113.00	0.00	113.00	EA	0.00	\$22.05	\$0.00
		0001	0100	6131018	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	537.00	0.00	537.00	EA	0.00	\$11.05	\$0.00
		0001	0110	6161005	CONSTRUCTION SIGNS	1,671.00	0.00	1,671.00	SQFT	341.00	\$7.05	\$2,404.05
		0001	0120	6161008	ADVANCED WARNING RAIL SYSTEM	10.00	0.00	10.00	EA	4.00	\$100.10	\$400.40
		0001	0130	6161025	CHANNELIZER (TRIM LINE)	212.00	0.00	212.00	EA	100.00	\$17.05	\$1,705.00
		0001	0140	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	1.00	\$1,205.00	\$1,205.00
		0001	0150	6161055	SEQUENTIAL FLASHING WARNING LIGHT	14.00	0.00	14.00	EA	15.00	\$100.10	\$1,501.50
		0001	0160	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	4.00	0.00	4.00	EA	2.00	\$4,005.00	\$8,010.00
		0001	0170	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	4.00	0.00	4.00	EA	0.00	\$801.00	\$0.00
		0001	0180	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$237,400.00	\$0.00
		0001	0181	6181000	MOBILIZATION	0.00	1.00	1.00	LS	0.00	\$214,591.00	\$0.00
		0001	0190	6200012	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE	9,504.00	0.00	9,504.00	LF	0.00	\$9.55	\$0.00
		0001	0200	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	171.00	0.00	171.00	LF	0.00	\$20.05	\$0.00
		0001	0210	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	74.00	0.00	74.00	LF	0.00	\$14.05	\$0.00
		0001	0220	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	31.00	0.00	31.00	EA	0.00	\$221.00	\$0.00
		0001	0230	6200024	PREFORMED THERMOPLASTIC PAVEMENT MARKING, STRAIGHT ARROW	2.00	0.00	2.00	EA	0.00	\$401.00	\$0.00
		0001	0240	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	174,381.00	0.00	174,381.00	LF	0.00	\$0.23	\$0.00
		0001	0250	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	113,651.00	0.00	113,651.00	LF	0.00	\$0.23	\$0.00
		0001	0260	6209901	MISC.TEMPORARY PAVEMENT MARKING PAINT	1.00	0.00	1.00	LS	0.00	\$15,410.00	\$0.00
		0001	0270	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	384,127.00	0.00	384,127.00	SQYD	0.00	\$0.45	\$0.00
		0001	0280	6221003	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (GREATER THAN 3 IN. THICK)	2,682.00	0.00	2,682.00	SQYD	0.00	\$4.40	\$0.00
		0001	0290	6221011	COLDMILLING CONCRETE PAVEMENT FOR REMOVAL OF SURFACE	4,777.00	0.00	4,777.00	SQYD	0.00	\$4.25	\$0.00
		0001	0300	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	1,598.60	0.00	1,598.60	STA	0.00	\$14.30	\$0.00
		0001	0310	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$5,395.00	\$0.00
		0010	0320	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	22,425.00	0.00	22,425.00	LF	1,212.50	\$32.30	\$39,163.75
		0010	0330	6061067	MGS DOUBLE FACED GUARDRAIL	100.00	0.00	100.00	LF	0.00	\$46.05	\$0.00
		0010	0340	6061068	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	12.00	0.00	12.00	EA	2.00	\$3,390.00	\$6,780.00
		0010	0350	6061080	MGS END ANCHOR	41.00	0.00	41.00	EA	1.00	\$1,151.00	\$1,151.00
		0010	0360	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	52.00	0.00	52.00	EA	3.00	\$2,905.00	\$8,715.00
		0010	0370	6063016	TYPE B CRASHWORTHY END TERMINAL	4.00	0.00	4.00	EA	0.00	\$4,910.00	\$0.00
		0030	0380	9028500	CABLE, LOOP DETECTOR, IN DUCT	1,850.00	0.00	1,850.00	LF	0.00	\$3.30	\$0.00
		0030	0390	9028510	CABLE, LOOP DETECTOR, LEAD-IN	220.00	0.00	220.00	LF	0.00	\$3.30	\$0.00
0001	5001	6181000	MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$22,809.00	\$22,809.00		
<b>Project J713008 - Total Value Posted to Date as of Report Generated Date</b>												<b>\$93,844.70</b>
J713530	0001	0400	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$4,005.00	\$0.00	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on April 6, 2022

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
211119-G01	J7I3530	0001	0410	2035000	UNCLASSIFIED EXCAVATION	3,798.00	0.00	3,798.00	CUYD	0.00	\$9.05	\$0.00		
		0001	0430	2036000	COMPACTING EMBANKMENT	143.00	0.00	143.00	CUYD	0.00	\$7.05	\$0.00		
		0001	0440	2037075	COMPACTING IN CUT	11.20	0.00	11.20	STA	0.00	\$501.00	\$0.00		
		0001	0450	2063000	CLASS 3 EXCAVATION	15.00	0.00	15.00	CUYD	0.00	\$35.05	\$0.00		
		0001	0460	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	1,840.00	0.00	1,840.00	SQYD	0.00	\$8.05	\$0.00		
		0001	0470	4010150	TYPE A2 SHOULDER	654.30	0.00	654.30	SQYD	0.00	\$35.20	\$0.00		
		0001	0480	4019905	MISC.OPTIONAL PAVEMENT	1,185.30	0.00	1,185.30	SQYD	0.00	\$54.30	\$0.00		
		0001	0490	6044011	PIPE COLLAR, TYPE A	1.00	0.00	1.00	EA	0.00	\$1,805.00	\$0.00		
		0001	0500	6097000	ROCK LINING	2.00	0.00	2.00	CUYD	0.00	\$151.00	\$0.00		
		0001	0510	6161005	CONSTRUCTION SIGNS	684.00	0.00	684.00	SQFT	0.00	\$6.55	\$0.00		
		0001	0520	6161008	ADVANCED WARNING RAIL SYSTEM	6.00	0.00	6.00	EA	0.00	\$75.10	\$0.00		
		0001	0530	6161025	CHANNELIZER (TRIM LINE)	300.00	0.00	300.00	EA	0.00	\$12.05	\$0.00		
		0001	0540	6161030	TYPE III MOVEABLE BARRICADE	8.00	0.00	8.00	EA	0.00	\$125.10	\$0.00		
		0001	0550	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	0.00	\$500.50	\$0.00		
		0001	0560	6161052	WARNING LIGHT, TYPE B	16.00	0.00	16.00	EA	0.00	\$40.10	\$0.00		
		0001	0570	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	6.00	0.00	6.00	EA	0.00	\$1,001.00	\$0.00		
		0001	0580	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	2.00	0.00	2.00	EA	0.00	\$751.00	\$0.00		
		0001	0590	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$16,510.00	\$0.00		
		0001	0600	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	4.00	0.00	4.00	EA	0.00	\$600.00	\$0.00		
		0001	0620	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	2,225.00	0.00	2,225.00	LF	0.00	\$0.81	\$0.00		
		0001	0630	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$7,510.00	\$0.00		
		0001	0640	7261015	15 IN. PIPE GROUP A	12.00	0.00	12.00	LF	0.00	\$111.00	\$0.00		
		0001	0650	7320615A	15 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	1.00	0.00	1.00	EA	0.00	\$286.00	\$0.00		
		0001	0660	8051000A	SEEDING - COOL SEASON MIXTURES	1.00	0.00	1.00	ACRE	0.00	\$3,955.00	\$0.00		
		0001	0670	8061005	ROCK DITCH CHECK	90.00	0.00	90.00	LF	0.00	\$15.05	\$0.00		
		0001	0680	8061016	SEDIMENT REMOVAL	13.00	0.00	13.00	CUYD	0.00	\$16.05	\$0.00		
		0001	0690	8061019	SILT FENCE	383.00	0.00	383.00	LF	0.00	\$5.05	\$0.00		
		0020	0700	9011062	LIGHTING POLE, 45 FT. OR 13.5 M, TYPE AT DESIGN 2	1.00	0.00	1.00	EA	0.00	\$6,560.00	\$0.00		
		0020	0710	9011115	BRACKET ARM, 15 FT. OR 4.6 M	1.00	0.00	1.00	EA	0.00	\$1,677.00	\$0.00		
		0020	0720	9011312	LUMINAIRE, LED-B	1.00	0.00	1.00	EA	0.00	\$575.50	\$0.00		
		0020	0730	9015010	TRENCHING TYPE I	705.00	0.00	705.00	LF	0.00	\$6.55	\$0.00		
		0020	0740	9016120	PULL BOX, CONCRETE, STANDARD	2.00	0.00	2.00	EA	0.00	\$2,940.00	\$0.00		
		0020	0750	9017110	CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRACKET	120.00	0.00	120.00	LF	0.00	\$1.40	\$0.00		
		0020	0770	9017407	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 8 AWG	770.00	0.00	770.00	LF	0.00	\$6.40	\$0.00		
		0020	0780	9018245	POLE FOUNDATION (45 FT. OR 13.5 M MOUNTING HEIGHT)	1.00	0.00	1.00	EA	0.00	\$2,775.00	\$0.00		
		0040	0790	9031010	CONCRETE FOOTINGS, EMBEDDED	1.00	0.00	1.00	CUYD	0.00	\$1,505.00	\$0.00		
		0040	0800	9031210	STRUCTURAL STEEL POSTS	351.00	0.00	351.00	LB	0.00	\$9.05	\$0.00		
		0040	0810	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	3.00	0.00	3.00	EA	0.00	\$450.50	\$0.00		
		0040	0820	9031270A	2 IN. PSST POST - 12 GA.	21.00	0.00	21.00	LF	0.00	\$26.55	\$0.00		
		0040	0830	9031273	POST ANCHOR FOR 2 IN. PSST - 7 GA.	9.00	0.00	9.00	LF	0.00	\$65.05	\$0.00		
		0040	0860	9039902	MISC.RELOCATE EXISTING SIGN	3.00	0.00	3.00	EA	0.00	\$500.50	\$0.00		
		<b>Project J7I3530 - Total Value Posted to Date as of Report Generated Date</b>												<b>\$0.00</b>
		J7P3401	0001	0870	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$7,910.00	\$0.00	
				0880	2079903	MISC.ADA LINEAR GRADING	84.00	0.00	84.00	LF	0.00	\$6.05	\$0.00	
				0890	2153000	SHAPING SLOPES, CLASS III	8.00	0.00	8.00	100F	0.00	\$951.00	\$0.00	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on April 6, 2022

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
211119-G01	J7P3401	0001	0900	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	722.00	0.00	722.00	SQYD	0.00	\$9.50	\$0.00
		0001	0910	4010150	TYPE A2 SHOULDER	680.00	0.00	680.00	SQYD	0.00	\$33.25	\$0.00
		0001	0920	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	2,500.30	0.00	2,500.30	TONS	0.00	\$59.20	\$0.00
		0001	0930	4071005	TACK COAT	2,578.00	0.00	2,578.00	GAL	0.00	\$2.00	\$0.00
		0001	0940	4134000	BITUMINOUS FOG SEAL	596.00	0.00	596.00	GAL	0.00	\$6.00	\$0.00
		0001	0950	6081010	CONCRETE CURB RAMP	17.60	0.00	17.60	SQYD	0.00	\$185.50	\$0.00
		0001	0960	6081012	TRUNCATED DOMES	60.00	0.00	60.00	SQFT	0.00	\$40.05	\$0.00
		0001	0970	6086004	CONCRETE SIDEWALK, 4 IN.	24.40	0.00	24.40	SQYD	0.00	\$130.10	\$0.00
		0001	0980	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$1,735.00	\$0.00
		0001	0990	6161005	CONSTRUCTION SIGNS	573.00	0.00	573.00	SQFT	0.00	\$6.55	\$0.00
		0001	1000	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	0.00	\$75.10	\$0.00
		0001	1010	6161025	CHANNELIZER (TRIM LINE)	100.00	0.00	100.00	EA	0.00	\$12.05	\$0.00
		0001	1020	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	0.00	\$501.00	\$0.00
		0001	1030	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	0.00	\$1,001.00	\$0.00
		0001	1040	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	4.00	0.00	4.00	EA	0.00	\$751.00	\$0.00
		0001	1050	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$10,135.76	\$0.00
		0001	1060	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	864.00	0.00	864.00	LF	0.00	\$12.05	\$0.00
		0001	1070	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	130.00	0.00	130.00	LF	0.00	\$21.05	\$0.00
		0001	1080	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	14.00	0.00	14.00	EA	0.00	\$221.00	\$0.00
		0001	1090	6200024	PREFORMED THERMOPLASTIC PAVEMENT MARKING, STRAIGHT ARROW	5.00	0.00	5.00	EA	0.00	\$201.00	\$0.00
		0001	1100	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT	10.00	0.00	10.00	EA	0.00	\$430.00	\$0.00
		0001	1110	6200030	PREFORMED THERMOPLASTIC PAVEMENT MARKING, WORD (ONLY)	3.00	0.00	3.00	EA	0.00	\$401.00	\$0.00
		0001	1120	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	16.00	0.00	16.00	EA	0.00	\$181.00	\$0.00
		0001	1130	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	70.00	0.00	70.00	EA	0.00	\$20.05	\$0.00
		0001	1140	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	13,234.00	0.00	13,234.00	LF	0.00	\$0.31	\$0.00
		0001	1150	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	7,142.00	0.00	7,142.00	LF	0.00	\$0.31	\$0.00
		0001	1160	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	25,782.00	0.00	25,782.00	SQYD	0.00	\$0.45	\$0.00
		0001	1170	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$3,600.00	\$0.00
		0001	1180	8033000	K-31 TALL FESCUE SODDING	30.00	0.00	30.00	SQYD	0.00	\$30.05	\$0.00
		0001	1190	8061016	SEDIMENT REMOVAL	3.00	0.00	3.00	CUYD	0.00	\$30.05	\$0.00
		0001	1200	8061019	SILT FENCE	295.00	0.00	295.00	LF	0.00	\$5.50	\$0.00
		0010	1210	6061060	MGS GUARDRAIL	338.00	0.00	338.00	LF	0.00	\$32.50	\$0.00
		0010	1220	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	10.00	0.00	10.00	EA	0.00	\$2,905.00	\$0.00
		0010	5002	6061065	MGS GUARDRAIL, 6 FT. POSTS, 1 FT. - 6.75 IN. SPACING	0.00	338.00	338.00	LF	0.00	\$78.03	\$0.00
		0010	5003	6061063	MGS GUARDRAIL, 6 FT. POSTS, 3 FT. - 1.5 IN. SPACING	0.00	100.00	100.00	LF	0.00	\$59.01	\$0.00
		0010	5004	6069903	MISC.TIGHT RADIUS GUARDRAIL	0.00	50.00	50.00	LF	0.00	\$52.08	\$0.00
<b>Project J7P3401 - Total Value Posted to Date as of Report Generated Date</b>											<b>\$0.00</b>	
<b>211119-G01 Overall - Total Value Posted to Date as of Report Generated Date</b>											<b>\$93,844.70</b>	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on April 6, 2022

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project: J713008

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0110	6161005	CONSTRUCTION SIGNS	3/25/22	4/1/22	341.00	SQFT	Mainline	0.000		9.256		
0120	6161008	ADVANCED WARNING RAIL SYSTEM	3/25/22	4/1/22	4.00	EA	Mainline	0.000		9.256		
0130	6161025	CHANNELIZER (TRIM LINE)	3/25/22	4/1/22	100.00	EA	Mainline	0.000		9.256		
0140	6161040	FLASHING ARROW PANEL	3/25/22	4/1/22	1.00	EA	Mainline	0.000		9.256		
0150	6161055	SEQUENTIAL FLASHING WARNING LIGHT	3/25/22	4/1/22	15.00	EA	Mainline	0.000		9.256		
0320	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	3/28/22	4/1/22	525.00	LF	I-44 EB RT	0.217		0.333		Run 1
			3/29/22	4/1/22	362.50	LF	I-44 EB LT	0.247		0.332		Run 2
			3/31/22	4/1/22	325.00	LF	I-44 EB LT	0.471		0.543		Run 3
0340	6061068	MGS BRIDGE APP. TRANS SEC (EXT CURB)	3/28/22	4/1/22	1.00	EA	I-44 EB RT	0.217		0.333		
			3/29/22	4/1/22	1.00	EA	I-44 EB LT	0.247		0.332		
0350	6061080	MGS END ANCHOR	3/31/22	4/1/22	1.00	EA	I-44 EB LT	0.471		0.543		
0360	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	3/28/22	4/1/22	1.00	EA	I-44 EB RT	0.217		0.333		
			3/29/22	4/1/22	1.00	EA	I-44 EB LT	0.247		0.332		
			3/31/22	4/1/22	1.00	EA	I-44 EB LT	0.471		0.543		

**The information below this line are details for Construction Signs (if applicable).**

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post
J713008	0110	March 25, 2022	341	WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		0.000	I-44 EB	2.00	16			32
				GO20-5aP 36x24 6.00 WORK ZONE (PLAQUE)			Portable	Various	4.00	6		24
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		283.928	I-44 WB	2.00	16			32
				CONST-5 96x48 32.00 POINT OF PRESENCE		284.047	I-44 WB	1.00	32			32
				EO5-1 36x48 12.00 GORE EXIT			Portable	Various	1.00	12		12
				WO4-1R 48x48 16.00 MERGE (SYMBOL FROM RIGHT)			Portable	Various	1.00	16		16
				WO5-1 48x48 16.00 ROAD/BRIDGE/RAMP NARROWS			Portable	Various	1.00	16		16
				WO20-6a 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED			Portable	Various	1.00	16		16
				GO20-2 WORK 48x24 8.00 END ROAD			Portable	Various	1.00	8		8
				R2-1 36x48 12.00 SPEED LIMIT XX			Portable	Various	2.00	12		24
				R4-1 36x48 12.00 DO NOT PASS			Portable	Various	2.00	12		24
				WO20-5 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED AHEAD			Portable	Various	2.00	16		32
				CONST-3A 60x48 20.00 FINE SIGN			Portable	Various	2.00	20		40
				CONST-3X 56x12 4.67 SPEEDING/PASSING (PLATE)			Portable	Various	2.00	4.67		9.34
				CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		283.833	I-44 WB	2.00	12			24
<b>0110 - Total</b>												<b>341.34</b>





## Line Item Adjustments by Estimate

Apr 6, 2022

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J713008	0150	SEQUENTIAL FLASHING WARNING LIGHT	Overrun	Overrun	4	Apr 1, 2022	SYSTEM	(\$100.10)			
			Overrun - Total							(\$100.10)	
			Overrun - Total							(\$100.10)	
	0150 - Total								(\$100.10)		
	0320	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile			4	Apr 1, 2022	SYSTEM	(\$28,747.60)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total							(\$28,747.60)
			Construction Stockpile - Total							(\$28,747.60)	
			Construction Stockpile STMI			2	Mar 1, 2022	SYSTEM	\$531,682.50	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total							\$531,682.50
	Construction Stockpile STMI - Total							\$531,682.50			
0320 - Total								\$502,934.90			
0330	MGS DOUBLE FACED GUARDRAIL	Construction Stockpile STMI			2	Mar 1, 2022	SYSTEM	\$3,233.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							\$3,233.00	
		Construction Stockpile STMI - Total							\$3,233.00		
0330 - Total								\$3,233.00			
0340	MGS BRIDGE APP. TRANS SEC (EXT CURB)	Construction Stockpile			4	Apr 1, 2022	SYSTEM	(\$3,964.10)	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							(\$3,964.10)	
		Construction Stockpile - Total							(\$3,964.10)		
		Construction Stockpile STMI			2	Mar 1, 2022	SYSTEM	\$23,784.60	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							\$23,784.60	
Construction Stockpile STMI - Total							\$23,784.60				
0340 - Total								\$19,820.50			
0350	MGS END ANCHOR	Construction Stockpile			4	Apr 1, 2022	SYSTEM	(\$842.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							(\$842.00)	
		Construction Stockpile - Total							(\$842.00)		
		Construction Stockpile STMI			2	Mar 1, 2022	SYSTEM	\$34,522.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							\$34,522.00	
Construction Stockpile STMI - Total							\$34,522.00				
0350 - Total								\$33,680.00			
0360	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile			4	Apr 1, 2022	SYSTEM	(\$5,700.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							(\$5,700.00)	
		Construction Stockpile - Total							(\$5,700.00)		
		Construction Stockpile STMI			2	Mar 1, 2022	SYSTEM	\$98,800.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							\$98,800.00	
Construction Stockpile STMI - Total							\$98,800.00				
0360 - Total								\$93,100.00			
0370	TYPE B CRASHWORTHY END TERMINAL	Construction Stockpile STMI			2	Mar 1, 2022	SYSTEM	\$13,720.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							\$13,720.00	
		Construction Stockpile STMI - Total							\$13,720.00		
0370 - Total								\$13,720.00			
J713008 - Total								\$666,388.30			
J7P3401	1220	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile STMI			2	Mar 1, 2022	SYSTEM	\$19,000.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
							- Total	\$19,000.00			



# Line Item Adjustments by Estimate

Apr 6, 2022

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J7P3401	1220	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile STMI - Total						\$19,000.00	
	1220 - Total							\$19,000.00		
J7P3401 - Total								\$19,000.00		
Overall - Total								\$685,388.30		