



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on May 19, 2022

Pay Estimate Created Date: May 16, 2022

Progress Estimate Number 5	Contract ID 211119-G06 Prime Contractor Blevins Asphalt Construction Company	Pay Period Start May 2, 2022 Pay Period End May 15, 2022	Original Contract Amount \$3,782,404.00 Net Change Order Amount \$3,817.70 Current Contract Amount \$3,786,221.70
--------------------------------------	---	---	--

Approval Date				By User
May 16, 2022	Generated and Approved (and should be considered Draft) at the Project Office Level by			sorenj1
May 17, 2022	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by			gripkd
May 18, 2022	Reviewed and Approved at the Central Office Controllers Office Level by			ramses1
Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete	
December 1, 2022	December 1, 2022		11.85%	

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	December 1, 2021	December 1, 2021	
Letting Date	November 19, 2021	November 19, 2021	
Notice to Proceed Date	January 31, 2022	January 31, 2022	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 5			
	This Estimate	Previous	To Date
211119-G06			
Total Posted Items Pay	\$142,682.60	\$305,993.95	\$448,676.55
Gross Item Adjustments	(\$2,123.43)	(\$9,810.00)	(\$11,933.43)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$140,559.17	\$296,183.95	\$436,743.12

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J8P3087D	0020	2013000	CLEARING AND GRUBBING	ACRE	\$2,100.000	1	\$2,100.00
	0030	2022010	REMOVAL OF IMPROVEMENTS	LS	\$86,300.000	0.25	\$21,575.00
	0040	2035000	UNCLASSIFIED EXCAVATION	CUYD	\$14.000	2,801	\$39,214.00
	0050	2036000	COMPACTING EMBANKMENT	CUYD	\$3.800	427	\$1,622.60
	0060	2037075	COMPACTING IN CUT	STA	\$910.000	11.2	\$10,192.00
	0070	2063000	CLASS 3 EXCAVATION	CUYD	\$12.000	315	\$3,780.00
	0190	6044011	PIPE COLLAR, TYPE A	EA	\$520.000	1	\$520.00
	0430	6143013	MANHOLE FRAME AND COVER, TYPE 3	EA	\$630.000	3	\$1,890.00
	0480	6161040	FLASHING ARROW PANEL	EA	\$1,005.000	2	\$2,010.00
	0660	7250324A	24 IN. PIPE GROUP B	LF	\$90.000	163	\$14,670.00
	0670	7250330A	30 IN. PIPE GROUP B	LF	\$141.500	14	\$1,981.00
	0700	7261018	18 IN. PIPE GROUP A	LF	\$82.000	259	\$21,238.00
	0720	7311030	PRECAST CONCRETE DROP INLET 3 FT X 2 FT-6 IN.	FT	\$445.000	42	\$18,690.00
	0730	7320030A	30 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	EA	\$1,600.000	1	\$1,600.00
0740	7320618A	18 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	EA	\$1,600.000	1	\$1,600.00	
Project J8P3087D - Total							\$142,682.60
Overall - Total							\$142,682.60

Contract Adjustments This Estimate
No Contract Adjustments Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on May 19, 2022

Pay Estimate Created Date: May 16, 2022

Progress Estimate Number 5	Contract ID 211119-G06 Prime Contractor Blevins Asphalt Construction Company	Pay Period Start May 2, 2022 Pay Period End May 15, 2022	Original Contract Amount \$3,782,404.00 Net Change Order Amount \$3,817.70 Current Contract Amount \$3,786,221.70
--------------------------------------	---	---	--

Line Item Adjustments This Estimate									
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount	
J8P3087D	0040	UNCLASSIFIED EXCAVATION	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	2,801	\$0.57	\$1,596.57	
	0190	PIPE COLLAR, TYPE A	Material			-1	\$520.00	(\$520.00)	
	0730	30 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	Material			-1	\$1,600.00	(\$1,600.00)	
	0740	18 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	Material			-1	\$1,600.00	(\$1,600.00)	
	1090	BASE, CONCRETE	Material	Credit		6.54	\$1,500.00	\$9,810.00	
	1090	BASE, CONCRETE	Material			-6.54	\$1,500.00	(\$9,810.00)	
Total									(\$2,123.43)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on May 19, 2022

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J8P3087D	FAF 160-2(76)	Intersection improvement, coldmill and resurface	160, 744	GREENE	on West Bypass at Rte. 744 (Kearney Street) in Springfield
J8P3170	FAF 160-1(74)	Coldmill and resurface	160	GREENE	from I-44 to Route 413 (Sunshine Street)
J8S3168	FAF 160-1(73)	Coldmill and resurface	160	GREENE	on West Bypass from Route 413 (Sunshine Street) to north of Route 60 (James River Freeway)

Totals by Job Numbers				
J8P3087D	Posted Item Pay	This Estimate	Previous	To Date
		\$142,682.60	\$230,213.95	\$372,896.55
	Gross Item Adjustments	(\$2,123.43)	(\$9,810.00)	(\$11,933.43)
	Gross Item Pay	\$140,559.17	\$220,403.95	\$360,963.12
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J8P3170	Posted Item Pay	This Estimate	Previous	To Date
		\$0.00	\$50,520.00	\$50,520.00
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$0.00	\$50,520.00	\$50,520.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J8S3168	Posted Item Pay	This Estimate	Previous	To Date
		\$0.00	\$25,260.00	\$25,260.00
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$0.00	\$25,260.00	\$25,260.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on May 19, 2022

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J8P3087D, Item 6044011, Project Item Line Number 0190, Material Set 604401196, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Waiting on QC test results.	sorenj1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J8P3087D, Item 6044011, Project Item Line Number 0190, Material Set 604401196, Material 1036RSDDFPL42M16 - Reinforcing Steel No. 5/M16 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Waiting on QC test results.	sorenj1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J8P3087D, Item 6044011, Project Item Line Number 0190, Material Set 604401196, Material 0604CPCR - Collar for Pipe Connection, Acceptance Action Generic 0604CPCR is insufficient.	Waiting on QC test results.	sorenj1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J8P3087D, Item 6044011, Project Item Line Number 0190, Material Set 604401196, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Waiting on QC test results.	sorenj1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J8P3087D, Item 7320030A, Project Item Line Number 0730, Material Set 7320030A96, Material 1020ESAC - Flared End Section Aluminum coated steel, Acceptance Action Generic 1020ESAC is insufficient.	Waiting on QC test results.	sorenj1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J8P3087D, Item 7320618A, Project Item Line Number 0740, Material Set 7320618A96, Material 1032ESRCF - Conc End Section for Round Pipe, Acceptance Action Generic 1032ESRCF is insufficient.	Waiting on QC test results.	sorenj1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J8P3087D, Item 9029100, Project Item Line Number 1090, Material Set 902910096, Material 0501CCB1.A - Concrete, Class B-1 w/Air, Acceptance Action Generic 0501CCB1.A is insufficient.	Waiting on QC test results.	sorenj1	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 19, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
211119-G06	J8P3087D	0001	0010	1041000	TEMPORARY SURFACING	25.00	0.00	25.00	CUYD	0.00	\$78.00	\$0.00
		0001	0020	2013000	CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	1.00	\$2,100.00	\$2,100.00
		0001	0030	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.50	\$86,300.00	\$43,150.00
		0001	0040	2035000	UNCLASSIFIED EXCAVATION	4,931.00	0.00	4,931.00	CUYD	2,801.00	\$14.00	\$39,214.00
		0001	0050	2036000	COMPACTING EMBANKMENT	939.00	0.00	939.00	CUYD	427.00	\$3.80	\$1,622.60
		0001	0060	2037075	COMPACTING IN CUT	25.00	0.00	25.00	STA	11.20	\$910.00	\$10,192.00
		0001	0070	2063000	CLASS 3 EXCAVATION	512.00	0.00	512.00	CUYD	315.00	\$12.00	\$3,780.00
		0001	0080	2063500	CULVERT CLEANOUT	2.00	0.00	2.00	EA	0.00	\$1,365.00	\$0.00
		0001	0090	2071000	LINEAR GRADING CLASS 1	1.10	0.00	1.10	STA	0.00	\$4,050.00	\$0.00
		0001	0100	2079903	MISC.LINEAR GRADING FOR ADA FACILITIES	465.00	0.00	465.00	LF	0.00	\$20.50	\$0.00
		0001	0110	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	912.00	0.00	912.00	SQYD	0.00	\$8.60	\$0.00
		0001	0120	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	491.00	0.00	491.00	SQYD	0.00	\$8.25	\$0.00
		0001	0130	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	6,683.00	0.00	6,683.00	SQYD	0.00	\$9.30	\$0.00
		0001	0140	4010150	TYPE A2 SHOULDER	313.90	0.00	313.90	SQYD	0.00	\$43.40	\$0.00
		0001	0150	4019905	MISC.OPTIONAL PAVEMENT	6,019.70	0.00	6,019.70	SQYD	0.00	\$47.80	\$0.00
		0001	0160	4133200	ULTRATHIN BONDED WEARING SURFACE, TYPE C	22,221.00	0.00	22,221.00	SQYD	0.00	\$5.70	\$0.00
		0001	0170	6042010	ADJUSTING MANHOLE	1.00	0.00	1.00	EA	0.00	\$3,500.00	\$0.00
		0001	0180	6042020	ADJUSTING BASIN OR INLET	1.00	0.00	1.00	EA	0.00	\$1,555.00	\$0.00
		0001	0190	6044011	PIPE COLLAR, TYPE A	1.00	0.00	1.00	EA	1.00	\$520.00	\$520.00
		0001	0200	6049902	MISC.STEEL PLATE	1.00	0.00	1.00	EA	0.00	\$6,010.00	\$0.00
		0001	0210	6081010	CONCRETE CURB RAMP	89.70	0.00	89.70	SQYD	0.00	\$110.50	\$0.00
		0001	0220	6081012	TRUNCATED DOMES	108.00	0.00	108.00	SQFT	0.00	\$40.05	\$0.00
		0001	0230	6083008	8 IN. CONCRETE MEDIAN STRIP	1,070.00	0.00	1,070.00	SQYD	0.00	\$65.05	\$0.00
		0001	0240	6084023	SIDEWALK HAND-RAILING WITHOUT BALUSTERS	25.00	0.00	25.00	LF	0.00	\$171.00	\$0.00
		0001	0250	6085008	PAVED APPROACH, 8 IN.	547.20	0.00	547.20	SQYD	0.00	\$80.05	\$0.00
		0001	0260	6086004	CONCRETE SIDEWALK, 4 IN.	286.00	0.00	286.00	SQYD	0.00	\$50.05	\$0.00
		0001	0270	6086008	CONCRETE SIDEWALK, 8 IN.	23.30	0.00	23.30	SQYD	0.00	\$120.10	\$0.00
		0001	0280	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	14.00	0.00	14.00	LF	0.00	\$50.10	\$0.00
		0001	0290	6091011	CONCRETE CURB (OVER 6 IN. HEIGHT) TYPE S	14.00	0.00	14.00	LF	0.00	\$50.10	\$0.00
		0001	0300	6091041	CONCRETE GUTTER TYPE A	139.00	0.00	139.00	LF	0.00	\$50.10	\$0.00
		0001	0310	6091051	CURB AND GUTTER TYPE A	279.00	0.00	279.00	LF	0.00	\$28.05	\$0.00
		0001	0320	6091052	CURB AND GUTTER TYPE B	1,989.00	0.00	1,989.00	LF	0.00	\$32.05	\$0.00
		0001	0330	6097000	ROCK LINING	22.00	0.00	22.00	CUYD	0.00	\$105.00	\$0.00
		0001	0340	6113010	FURNISHING TYPE 1 ROCK BLANKET	83.00	0.00	83.00	CUYD	0.00	\$37.50	\$0.00
		0001	0350	6113030	PLACING TYPE 1 ROCK BLANKET	83.00	0.00	83.00	CUYD	0.00	\$22.00	\$0.00
		0001	0360	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$1,850.00	\$0.00
		0001	0370	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	375.00	0.00	375.00	SQYD	0.00	\$151.00	\$0.00
		0001	0380	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	38.00	0.00	38.00	SQYD	0.00	\$50.10	\$0.00
		0001	0390	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	1,715.00	0.00	1,715.00	LF	0.00	\$5.05	\$0.00
		0001	0400	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	560.00	0.00	560.00	EA	0.00	\$15.05	\$0.00
		0001	0410	6132018	FURNISHING AND PLACING CONCRETE MATERIAL FOR CLASS A PARTIAL DEPTH PAVEMENT REPAIR	1.40	0.00	1.40	CUYD	0.00	\$5,005.00	\$0.00
		0001	0420	6132019	REMOVAL FOR CLASS A PARTIAL DEPTH PAVEMENT REPAIR	25.00	0.00	25.00	SQYD	0.00	\$101.00	\$0.00
		0001	0430	6143013	MANHOLE FRAME AND COVER, TYPE 3	7.00	0.00	7.00	EA	3.00	\$630.00	\$1,890.00
		0001	0440	6161005	CONSTRUCTION SIGNS	953.00	0.00	953.00	SQFT	708.00	\$6.05	\$4,283.40
		0001	0450	6161025	CHANNELIZER (TRIM LINE)	300.00	0.00	300.00	EA	300.00	\$18.05	\$5,415.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 19, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
211119-G06	J8P3087D	0001	0460	6161030	TYPE III MOVEABLE BARRICADE	5.00	0.00	5.00	EA	0.00	\$150.10	\$0.00
		0001	0470	6161033	DIRECTIONAL INDICATOR BARRICADE	10.00	0.00	10.00	EA	0.00	\$50.10	\$0.00
		0001	0480	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	2.00	\$1,005.00	\$2,010.00
		0001	0490	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	4.00	0.00	4.00	EA	4.00	\$4,005.00	\$16,020.00
		0001	0500	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	16.00	0.00	16.00	EA	0.00	\$751.00	\$0.00
		0001	0510	6169902	MISC.ADA MOVEABLE BARRICADE	10.00	0.00	10.00	EA	4.00	\$111.00	\$444.00
		0001	0520	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$111,000.00	\$0.00
		0001	0521	6181000	MOBILIZATION	0.00	1.00	1.00	LS	0.25	\$94,670.00	\$23,667.50
		0001	0530	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	4.00	0.00	4.00	EA	0.00	\$600.00	\$0.00
		0001	0540	6191000	PAVEMENT EDGE TREATMENT	2,705.00	0.00	2,705.00	LF	0.00	\$3.40	\$0.00
		0001	0550	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	258.00	0.00	258.00	LF	0.00	\$25.05	\$0.00
		0001	0560	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	25.00	0.00	25.00	EA	0.00	\$226.00	\$0.00
		0001	0570	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	8.00	0.00	8.00	EA	0.00	\$151.00	\$0.00
		0001	0580	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	40.00	0.00	40.00	EA	0.00	\$30.50	\$0.00
		0001	0590	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	9,675.00	0.00	9,675.00	LF	0.00	\$0.66	\$0.00
		0001	0600	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	11,958.00	0.00	11,958.00	LF	0.00	\$0.21	\$0.00
		0001	0610	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	562.00	0.00	562.00	LF	0.00	\$0.66	\$0.00
		0001	0620	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	22,221.00	0.00	22,221.00	SQYD	0.00	\$1.40	\$0.00
		0001	0630	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	313.00	0.00	313.00	SQYD	0.00	\$7.55	\$0.00
		0001	0640	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.50	\$22,000.00	\$11,000.00
		0001	0650	7039902	MISC.CONNECTION TO EXIST. BOX CULVERT	1.00	0.00	1.00	EA	0.00	\$2,900.00	\$0.00
		0001	0660	7250324A	24 IN. PIPE GROUP B	163.00	0.00	163.00	LF	163.00	\$90.00	\$14,670.00
		0001	0670	7250330A	30 IN. PIPE GROUP B	14.00	0.00	14.00	LF	14.00	\$141.50	\$1,981.00
		0001	0680	7261012	12 IN. PIPE GROUP A	114.00	0.00	114.00	LF	0.00	\$61.00	\$0.00
		0001	0690	7261015	15 IN. PIPE GROUP A	91.00	0.00	91.00	LF	0.00	\$60.00	\$0.00
		0001	0700	7261018	18 IN. PIPE GROUP A	270.00	0.00	270.00	LF	259.00	\$82.00	\$21,238.00
		0001	0710	7310048	PRECAST CONCRETE MANHOLE - 48 IN.	5.00	0.00	5.00	FT	0.00	\$625.00	\$0.00
		0001	0720	7311030	PRECAST CONCRETE DROP INLET 3 FT X 2 FT-6 IN.	70.00	0.00	70.00	FT	42.00	\$445.00	\$18,690.00
		0001	0730	7320030A	30 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	1.00	0.00	1.00	EA	1.00	\$1,600.00	\$1,600.00
		0001	0740	7320618A	18 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	1.00	0.00	1.00	EA	1.00	\$1,600.00	\$1,600.00
		0001	0750	8051000A	SEEDING - COOL SEASON GRASSES	1.20	0.00	1.20	ACRE	0.00	\$3,510.00	\$0.00
		0001	0760	8061005	ROCK DITCH CHECK	400.00	0.00	400.00	LF	52.00	\$12.55	\$652.60
		0001	0770	8061007A	CURB INLET CHECK	21.00	0.00	21.00	EA	3.00	\$150.10	\$450.30
		0001	0780	8061016	SEDIMENT REMOVAL	33.00	0.00	33.00	CUYD	0.00	\$17.10	\$0.00
		0001	0790	8061019	SILT FENCE	990.00	0.00	990.00	LF	969.00	\$3.55	\$3,439.95
		0001	0800	8089901	MISC.LANDSCAPE RELOCATION AT WESTERN AVE.	1.00	0.00	1.00	LS	0.00	\$8,600.00	\$0.00
		0001	0810	9029401	TEMPORARY TRAFFIC SIGNALS AND LIGHTING	1.00	0.00	1.00	LS	1.00	\$19,000.00	\$19,000.00
		0020	0820	9011311	LUMINAIRE, LED-A	4.00	0.00	4.00	EA	2.00	\$81.10	\$162.20
		0020	0830	9019902	MISC.DISPOSE/REMOVE STREETLIGHT FOUNDATION	15.00	0.00	15.00	EA	2.00	\$460.00	\$920.00
		0020	0840	9019902	MISC.FURNISH/INSTALL SECONDARY RISER START (SR-2CP)	1.00	0.00	1.00	EA	1.00	\$835.00	\$835.00
		0020	0850	9019902	MISC.FURNISH/INSTALL STREETLIGHT CONCRETE FOUNDATION	13.00	0.00	13.00	EA	3.00	\$1,350.00	\$4,050.00
		0020	0860	9019902	MISC.INSTALL SECONDARY PEDESTAL W/ TRAFFIC-RATED COVER (SP-SW)	2.00	0.00	2.00	EA	1.00	\$640.00	\$640.00
0020	0870	9019902	MISC.INSTALL THREE PHASE JUNCTION CABINET AND SLEEVE (JC3-2C)	1.00	0.00	1.00	EA	1.00	\$2,355.00	\$2,355.00		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 19, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
211119-G06	J8P3087D	0020	0880	9019903	MISC.FURNISH/INSTALL 2" GALVANIZED RIGID CONDUIT (GALV-2)	375.00	0.00	375.00	LF	161.00	\$39.10	\$6,295.10		
		0020	0890	9019903	MISC.FURNISH/INSTALL 2" PVC RIGID CONDUIT (PVC-2)	2,524.00	0.00	2,524.00	LF	936.00	\$15.50	\$14,508.00		
		0030	0900	9020513	SIGNAL HEAD, TYPE 3B	16.00	0.00	16.00	EA	0.00	\$981.00	\$0.00		
		0030	0910	9020833	SH-FLAT SHEET - SIGNAL SIGN	39.00	0.00	39.00	SQFT	0.00	\$24.00	\$0.00		
		0030	0920	9020834	SIGNAL SIGN, MOUNTING HARDWARE	4.00	0.00	4.00	EA	0.00	\$120.00	\$0.00		
		0030	0930	9023150	POST, TYPE CL, 50 FT. ARM OR 15.2 M ARM	4.00	0.00	4.00	EA	1.00	\$20,000.00	\$20,000.00		
		0030	0940	9025200	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	1,467.00	0.00	1,467.00	LF	1,219.00	\$15.50	\$18,894.50		
		0030	0950	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	229.00	0.00	229.00	LF	42.00	\$24.55	\$1,031.10		
		0030	0960	9027200	CONDUIT, 2 IN., PUSHED WITH TRACER WIRE	102.00	0.00	102.00	LF	72.00	\$29.00	\$2,088.00		
		0030	0970	9027300	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	230.00	0.00	230.00	LF	0.00	\$39.00	\$0.00		
		0030	0980	9027400	CONDUIT, 4 IN., PUSHED WITH TRACER WIRE	103.00	0.00	103.00	LF	0.00	\$42.00	\$0.00		
		0030	0990	9028200A	CABLE, 1/0 AWG 1 CONDUCTOR, POWER	720.00	0.00	720.00	LF	720.00	\$6.10	\$4,392.00		
		0030	1000	9028208	CABLE, 8 AWG 1 CONDUCTOR, POWER	150.00	0.00	150.00	LF	150.00	\$1.80	\$270.00		
		0030	1010	9028219	CABLE, 10 AWG 1 CONDUCTOR, POWER	300.00	0.00	300.00	LF	152.00	\$1.40	\$212.80		
		0030	1020	9028302	CABLE, 12 AWG 2 CONDUCTOR	740.00	0.00	740.00	LF	0.00	\$1.55	\$0.00		
		0030	1030	9028311	CABLE, 16 AWG 7 CONDUCTOR	3,270.00	0.00	3,270.00	LF	0.00	\$2.10	\$0.00		
		0030	1040	9028620	POWER SUPPLY ASSEMBLY, TYPE 2	1.00	0.00	1.00	EA	1.00	\$5,275.00	\$5,275.00		
		0030	1050	9028621	POWER SUPPLY ASSEMBLY, TYPE-2 WITH 120V LIGHTING CONTROL CABINET	1.00	0.00	1.00	EA	1.00	\$7,650.00	\$7,650.00		
		0030	1060	9028812	PULL BOX, PREFORMED CLASS 3	4.00	0.00	4.00	EA	0.00	\$1,755.00	\$0.00		
		0030	1070	9028820	PULL BOX, CONCRETE, STANDARD	1.00	0.00	1.00	EA	1.00	\$3,000.00	\$3,000.00		
		0030	1080	9028821	PULL BOX, CONCRETE, DOUBLE, TYPE A	1.00	0.00	1.00	EA	1.00	\$4,700.00	\$4,700.00		
		0030	1090	9029100	BASE, CONCRETE	13.10	0.00	13.10	CUYD	6.54	\$1,500.00	\$9,810.00		
		0030	1100	9029902	MISC.2070 CONTROLLER	1.00	0.00	1.00	EA	1.00	\$26,555.00	\$26,555.00		
		0030	1110	9029902	MISC.RADAR DETECTION SYSTEM	1.00	0.00	1.00	EA	0.00	\$42,100.00	\$0.00		
		0030	1120	9029902	MISC.UNINTERRUPTIBLE POWER SUPPLY	1.00	0.00	1.00	EA	1.00	\$10,900.00	\$10,900.00		
		0030	1130	9029903	MISC.FIBER OPTIC RELOCATION	1,788.00	0.00	1,788.00	LF	350.00	\$25.05	\$8,767.50		
		0040	1140	9031010	CONCRETE FOOTINGS, EMBEDDED	4.50	0.00	4.50	CUYD	0.00	\$1,225.00	\$0.00		
		0040	1150	9031210	STRUCTURAL STEEL POSTS	1,050.00	0.00	1,050.00	LB	0.00	\$11.55	\$0.00		
		0040	1160	9031220	PIPE POSTS	810.00	0.00	810.00	LB	0.00	\$11.00	\$0.00		
		0040	1170	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	2.00	0.00	2.00	EA	0.00	\$271.00	\$0.00		
		0040	1180	9031270A	2 IN. PSST POST - 12 GA.	272.00	0.00	272.00	LF	0.00	\$11.95	\$0.00		
		0040	1190	9031272	2.25 IN. PSST POST - 12 GA.	34.00	0.00	34.00	LF	0.00	\$12.00	\$0.00		
		0040	1200	9031273	POST ANCHOR FOR 2 IN. PSST - 7 GA.	60.00	0.00	60.00	LF	0.00	\$59.00	\$0.00		
		0040	1210	9031280	2.5 IN. PSST POST - 12 GA.	48.00	0.00	48.00	LF	0.00	\$14.00	\$0.00		
		0040	1220	9031281	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	9.00	0.00	9.00	LF	0.00	\$62.00	\$0.00		
		0040	1230	9035004A	SH-FLAT SHEET	265.00	0.00	265.00	SQFT	0.00	\$15.55	\$0.00		
		0040	1240	9039902	MISC.RELOCATED SIGN	10.00	0.00	10.00	EA	0.00	\$155.00	\$0.00		
		0050	1250	9103700	CCTV CAMERA ASSEMBLY, INSTALLED	1.00	0.00	1.00	EA	0.00	\$5,900.00	\$0.00		
		0050	1260	9104395	SPLICE CABINET	1.00	0.00	1.00	EA	1.00	\$10,500.00	\$10,500.00		
		0050	1270	9108811	PULL BOX, PREFORMED CLASS 2	4.00	0.00	4.00	EA	2.00	\$1,350.00	\$2,700.00		
		0050	1280	9108816	PULL BOX, PREFORMED CLASS 5	1.00	0.00	1.00	EA	1.00	\$1,850.00	\$1,850.00		
		0050	1290	9109903	MISC.CCTV ETHERNET CABLE	118.00	0.00	118.00	LF	0.00	\$1.61	\$0.00		
		0001	5001	6189901	MISC.Contract Bond Reimbursement	0.00	1.00	1.00	LS	1.00	\$16,330.00	\$16,330.00		
		Project J8P3087D - Total Value Posted to Date as of Report Generated Date												\$433,321.55
		J8P3170	0001	1300	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$6,900.00	\$0.00	
			0001	1310	2153000	SHAPING SLOPES, CLASS III	26.00	0.00	26.00	100F	0.00	\$945.00	\$0.00	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 19, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
211119-G06	J8P3170	0001	1320	4030105	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125C MIX)	13,262.50	0.00	13,262.50	TONS	0.00	\$51.90	\$0.00		
		0001	1330	4079912	MISC.Trackless Tack	13,436.00	0.00	13,436.00	GAL	0.00	\$2.55	\$0.00		
		0001	1340	4081018	PRIME-LIQUID ASPHALT MC 800	485.00	0.00	485.00	GAL	0.00	\$5.00	\$0.00		
		0001	1350	4133200	ULTRATHIN BONDED WEARING SURFACE, TYPE C	4,538.00	0.00	4,538.00	SQYD	0.00	\$5.70	\$0.00		
		0001	1360	4134000	BITUMINOUS FOG SEAL	2,280.00	0.00	2,280.00	GAL	0.00	\$3.30	\$0.00		
		0001	1370	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$1,900.00	\$0.00		
		0001	1380	6161005	CONSTRUCTION SIGNS	1,251.00	0.00	1,251.00	SQFT	0.00	\$6.05	\$0.00		
		0001	1390	6161008	ADVANCED WARNING RAIL SYSTEM	4.00	0.00	4.00	EA	0.00	\$76.00	\$0.00		
		0001	1400	6161025	CHANNELIZER (TRIM LINE)	100.00	0.00	100.00	EA	0.00	\$19.00	\$0.00		
		0001	1410	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	0.00	\$501.00	\$0.00		
		0001	1420	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	0.00	\$3,005.00	\$0.00		
		0001	1430	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$62,000.00	\$0.00		
		0001	1440	6191000	PAVEMENT EDGE TREATMENT	21,849.00	0.00	21,849.00	LF	0.00	\$0.65	\$0.00		
		0001	1450	6200012	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE	408.00	0.00	408.00	LF	0.00	\$11.00	\$0.00		
		0001	1460	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	98.00	0.00	98.00	EA	0.00	\$230.00	\$0.00		
		0001	1470	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	44,079.00	0.00	44,079.00	LF	0.00	\$0.21	\$0.00		
		0001	1480	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	1,691.00	0.00	1,691.00	LF	0.00	\$0.66	\$0.00		
		0001	1485	6209901	MISC.TEMPORARY PAVEMENT MARKING PAINT	1.00	0.00	1.00	LS	0.00	\$6,000.00	\$0.00		
		0001	1490	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	134,371.00	0.00	134,371.00	SQYD	0.00	\$0.48	\$0.00		
		0001	1500	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$3,600.00	\$0.00		
		0010	1510	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	2,100.00	-87.50	2,012.50	LF	0.00	\$33.00	\$0.00		
		0010	1520	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	0.00	\$3,600.00	\$0.00		
		0010	1530	6061080	MGS END ANCHOR	4.00	-1.00	3.00	EA	0.00	\$1,160.00	\$0.00		
		0010	1540	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	8.00	-1.00	7.00	EA	0.00	\$3,200.00	\$0.00		
		0030	1550	9029901	MISC.CONTRACTOR FURNISHED, CONTRACTOR INSTALLED RADAR DETECTION SYSTEM,	4.00	0.00	4.00	LS	1.20	\$42,100.00	\$50,520.00		
		0010	5101	6061010	GUARDRAIL TYPE A	0.00	100.00	100.00	LF	0.00	\$32.52	\$0.00		
		0010	5102	6066610	END ANCHOR	0.00	2.00	2.00	EA	0.00	\$1,470.00	\$0.00		
		0010	5103	6069902	MISC.MISC. Excavate/Install Bolt Down Posts	0.00	5.00	5.00	EA	0.00	\$974.64	\$0.00		
		Project J8P3170 - Total Value Posted to Date as of Report Generated Date												\$50,520.00
		J8S3168		0001	1560	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	7,461.20	0.00	7,461.20	TONS	0.00	\$50.25	\$0.00
0001	1570			4079912	MISC.TRACKLESS TACK	7,094.00	0.00	7,094.00	GAL	0.00	\$2.55	\$0.00		
0001	1580			4134000	BITUMINOUS FOG SEAL	4,708.00	0.00	4,708.00	GAL	0.00	\$3.10	\$0.00		
0001	1590			6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	3.00	0.00	3.00	EA	0.00	\$1,900.00	\$0.00		
0001	1600			6161005	CONSTRUCTION SIGNS	1,004.00	0.00	1,004.00	SQFT	0.00	\$6.05	\$0.00		
0001	1610			6161025	CHANNELIZER (TRIM LINE)	150.00	0.00	150.00	EA	0.00	\$17.05	\$0.00		
0001	1620			6161030	TYPE III MOVEABLE BARRICADE	2.00	0.00	2.00	EA	0.00	\$150.10	\$0.00		
0001	1630			6161040	FLASHING ARROW PANEL	3.00	0.00	3.00	EA	0.00	\$500.25	\$0.00		
0001	1640			6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	0.00	\$2,001.00	\$0.00		
0001	1650			6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	4.00	0.00	4.00	EA	0.00	\$1,001.00	\$0.00		
0001	1660			6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$6,850.29	\$0.00		
0001	1670			6200012	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE	225.00	0.00	225.00	LF	0.00	\$10.50	\$0.00		
0001	1680			6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	180.00	0.00	180.00	LF	0.00	\$25.50	\$0.00		
0001	1690			6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	12.00	0.00	12.00	EA	0.00	\$230.00	\$0.00		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 19, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
211119-G06	J8S3168	0001	1700	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	1,880.00	0.00	1,880.00	LF	0.00	\$0.66	\$0.00
			1710	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	21,764.00	0.00	21,764.00	LF	0.00	\$0.21	\$0.00
			1715	6209901	MISC.TEMPORARY PAVEMENT MARKING PAINT	1.00	0.00	1.00	LS	0.00	\$3,000.00	\$0.00
			1720	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	70,936.00	0.00	70,936.00	SQYD	0.00	\$0.70	\$0.00
			1730	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$3,600.00	\$0.00
			1740	9029902	MISC.RADAR DETECTION	2.00	0.00	2.00	EA	0.60	\$42,100.00	\$25,260.00
Project J8S3168 - Total Value Posted to Date as of Report Generated Date												\$25,260.00
211119-G06 Overall - Total Value Posted to Date as of Report Generated Date												\$509,101.55



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on May 19, 2022

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J8P3087D

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0020	2013000	CLEARING AND GRUBBING	5/13/22	5/16/22	1.00	ACRE	Throughout all 4 quadrants of 744 & 160 intersection.		0			
0030	2022010	REMOVAL OF IMPROVEMENTS	5/13/22	5/16/22	0.25	LS	744 & 160		0			
0040	2035000	UNCLASSIFIED EXCAVATION	5/13/22	5/16/22	2,801.00	CUYD	Various locations throughout 744 & 160 intersection		0			
0050	2036000	COMPACTING EMBANKMENT	5/13/22	5/16/22	427.00	CUYD	Various locations throughout 744 & 160 intersection		0			
0060	2037075	COMPACTING IN CUT	5/13/22	5/16/22	11.20	STA	STA. 968+35.51 - 974+87.72 STA. 101+17.85 - 811+59.15		0			
0070	2063000	CLASS 3 EXCAVATION	5/13/22	5/16/22	315.00	CUYD	Various locations on 744 & 160 intersection		0			
0190	6044011	PIPE COLLAR, TYPE A	5/13/22	5/16/22	1.00	EA	SW quadrant 744 & 160		0			
0430	6143013	MANHOLE FRAME AND COVER, TYPE 3	5/13/22	5/16/22	3.00	EA	Various pipe runs on 744 & 160 intersection		0			
0480	6161040	FLASHING ARROW PANEL	5/11/22	5/11/22	2.00	EA	On job site for lane drops during night work.		0			
0660	7250324A	24 IN. PIPE CULVERT GROUP B	5/13/22	5/16/22	163.00	LF	160 South LT, SS-10	103+08.78		811+23.33		
0670	7250330A	30 IN. PIPE CULVERT GROUP B	5/13/22	5/16/22	14.00	LF	160 South LT, SS-11	811+26.36		811+25.79		
0700	7261018	18 IN. PIPE GROUP A	5/13/22	5/16/22	259.00	LF	STA. 964+60.23 - 964+60.23, SS-2 STA. 964+60.25 - 964+60.30, SS-1 STA. 969+22.50 - 970+42.51, SS-5 STA. 970+55.49 - 971+52.16, SS-6					
0720	7311030	PRECAST CONC. DROP INLET 3 FT X 2 FT-6 I	5/13/22	5/16/22	42.00	FT	CB-6, CB-7, CB-13 on RTE. 744 & 160		0			
0730	7320030A	30 IN. GROUP B FLARED END SEC	5/13/22	5/16/22	1.00	EA	160 South LT, SS-11	811+26.36		811+25.79		
0740	7320618A	18 IN. GROUP A FLARED END SECT	5/13/22	5/16/22	1.00	EA	RTE 744 & 160, SS-1	964+60.25		964+60.30		

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

May 19, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J8P3087D	0040	UNCLASSIFIED EXCAVATION	Price FUEL		5	May 16, 2022	SYSTEM	\$1,596.57	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
			- Total					\$1,596.57		
			Price FUEL - Total					\$1,596.57		
	0040 - Total								\$1,596.57	
	0190	PIPE COLLAR, TYPE A	Material		5	May 16, 2022	SYSTEM	(\$520.00)		
			- Total					(\$520.00)		
			Material - Total					(\$520.00)		
	0190 - Total								(\$520.00)	
	0730	30 IN. GROUP B FLARED END SECT	Material		5	May 16, 2022	SYSTEM	(\$1,600.00)		
			- Total					(\$1,600.00)		
			Material - Total					(\$1,600.00)		
	0730 - Total								(\$1,600.00)	
	0740	18 IN. GROUP A FLARED END SECT	Material		5	May 16, 2022	SYSTEM	(\$1,600.00)		
			- Total					(\$1,600.00)		
			Material - Total					(\$1,600.00)		
	0740 - Total								(\$1,600.00)	
	1090	BASE, CONCRETE	Material		4	May 2, 2022	SYSTEM	(\$9,810.00)		
					5	May 16, 2022	SYSTEM	(\$9,810.00)		
			- Total					(\$19,620.00)		
			Material - Total					(\$19,620.00)		
MaterialCredit				5	May 16, 2022	SYSTEM	\$9,810.00			
- Total							\$9,810.00			
1090 - Total								(\$9,810.00)		
J8P3087D - Total								(\$11,933.43)		
Overall - Total								(\$11,933.43)		