



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on October 21, 2022

Pay Estimate Created Date: October 20, 2022

Progress Estimate Number 3	Contract ID 211119-H03 Prime Contractor Apex Paving Co.	Pay Period Start October 1, 2022 Pay Period End October 15, 2022	Original Contract Amount \$1,135,246.27 Net Change Order Amount \$27,156.13 Current Contract Amount \$1,162,402.40
--------------------------------------	--	---	---

Approval Date		By User
October 20, 2022	Generated and Approved (and should be considered Draft) at the Project Office Level by	plottk1
October 20, 2022	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	plottk1
October 20, 2022	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2022	November 1, 2022		74.82%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	December 1, 2021	December 1, 2021	
Letting Date	November 19, 2021	November 19, 2021	
Notice to Proceed Date	January 23, 2022	January 23, 2022	
Open to Traffic Date			
Work Began Date	September 12, 2022	September 12, 2022	

Contract Total Pay For Estimate No. 3			
	This Estimate	Previous	To Date
211119-H03			
Total Posted Items Pay	\$215,393.23	\$654,322.95	\$869,716.18
Gross Item Adjustments	(\$13,325.94)	\$108,440.04	\$95,114.10
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$762,762.99	\$964,830.28
Contract Total Payable This Estimate:	\$202,067.29		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J9P3391	0010	2022010	REMOVAL OF IMPROVEMENTS	LS	\$7,500.000	0.25	\$1,875.00
	0040	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	TONS	\$43.800	106.74	\$4,675.21
	0120	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	SQYD	\$185.000	729.3	\$134,920.50
	0150	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	LF	\$8.000	3,032	\$24,256.00
	0160	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	EA	\$7.500	1,790	\$13,425.00
	0170	6132018	FURNISHING AND PLACING CONCRETE MATERIAL FOR CLASS A PARTIAL DEPTH PAVEMENT REPAIR	CUYD	\$1,550.000	4.19	\$6,494.50
	0180	6132019	REMOVAL FOR CLASS A PARTIAL DEPTH PAVEMENT REPAIR	SQYD	\$225.000	38.04	\$8,559.00
	0210	6161025	CHANNELIZER (TRIM LINE)	EA	\$15.000	110	\$1,650.00
	0230	6181000	MOBILIZATION	LS	\$47,959.960	0.25	\$11,989.99
Project J9P3391 - Total							\$207,845.20
J9S3464	0390	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	TONS	\$40.670	167.57	\$6,815.07
	0400	3105002	GRAVEL (A) OR CRUSHED STONE (B)	TONS	\$40.720	18	\$732.96
Project J9S3464 - Total							\$7,548.03
Overall - Total							\$215,393.23

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on October 21, 2022

Pay Estimate Created Date: October 20, 2022

Progress Estimate Number 3		Contract ID Prime Contractor	211119-H03 Apex Paving Co.	Pay Period Start Pay Period End	October 1, 2022 October 15, 2022	Original Contract Amount Net Change Order Amount Current Contract Amount	\$1,135,246.27 \$27,156.13 \$1,162,402.40	
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J9P3391	0040	MISC.	Material			-106.74	\$43.80	(\$4,675.21)
	0040	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user plottk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	106.74	\$43.80	\$4,675.21
	0050	GRAVEL (A) OR CRUSHED STONE (B)	Material			-15	\$43.66	(\$654.90)
	0050	GRAVEL (A) OR CRUSHED STONE (B)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user plottk1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	15	\$43.66	\$654.90
	0070	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '1,69.77756 - 64.20000, 'is applied (if non-zero).	91.26	\$69.78	\$6,367.90
	0070	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Other Item Adjustment	Other	To correct for the system error on pay estimate 0002 for this line number.			\$6,367.90
	0080	TACK COAT	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '2.22000 - 2.22000, 'is applied (if non-zero).	59	\$2.22	\$130.98
	0080	TACK COAT	Other Item Adjustment	Other	To correct for the system error on pay estimate 0002 for this line number.			\$130.98
	0120	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	Material			-729.3	\$185.00	(\$134,920.50)
	0120	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user plottk1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	729.3	\$185.00	\$134,920.50
	0120	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	Other Item Adjustment	Other	Awaiting material testing documentation. Withholding 20% until results and documentation is received.			(\$26,984.10)
	0160	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	Material			-1,790	\$7.50	(\$13,425.00)
	0160	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user plottk1 overriding Payment Estimate Exception 12 on the current Payment Estimate.	1,790	\$7.50	\$13,425.00
	0170	FURNISHING AND PLACING CONCRETE MATERIAL FOR CLASS A PARTIAL DEPTH PAVEMENT REPAIR	Material			-4.19	\$1,550.00	(\$6,494.50)
	0170	FURNISHING AND PLACING CONCRETE MATERIAL FOR CLASS A PARTIAL DEPTH PAVEMENT REPAIR	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user plottk1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	4.19	\$1,550.00	\$6,494.50
	0190	CONSTRUCTION SIGNS	Material			-252	\$5.50	(\$1,386.00)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on October 21, 2022

Pay Estimate Created Date: October 20, 2022

Progress Estimate Number 3		Contract ID Prime Contractor	211119-H03 Apex Paving Co.	Pay Period Start Pay Period End	October 1, 2022 October 15, 2022	Original Contract Amount Net Change Order Amount Current Contract Amount	\$1,135,246.27 \$27,156.13 \$1,162,402.40	
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J9P3391	0190	CONSTRUCTION SIGNS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user plottk1 overriding Payment Estimate Exception 17 on the current Payment Estimate.	252	\$5.50	\$1,386.00
	0210	CHANNELIZER (TRIM LINE)	Material			-120	\$15.00	(\$1,800.00)
	0210	CHANNELIZER (TRIM LINE)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user plottk1 overriding Payment Estimate Exception 19 on the current Payment Estimate.	120	\$15.00	\$1,800.00
	0220	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	Material			-2	\$1,500.00	(\$3,000.00)
	0220	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user plottk1 overriding Payment Estimate Exception 20 on the current Payment Estimate.	2	\$1,500.00	\$3,000.00
J9S3464	0390	MISC.	Material			-167.57	\$40.67	(\$6,815.07)
	0390	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user plottk1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	167.57	\$40.67	\$6,815.07
	0400	GRAVEL (A) OR CRUSHED STONE (B)	Material			-18	\$40.72	(\$732.96)
	0400	GRAVEL (A) OR CRUSHED STONE (B)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user plottk1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	18	\$40.72	\$732.96
	0410	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',70.85837 - 65.28000, 'is applied (if non-zero).	4.66	\$70.86	\$330.20
	0410	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Other Item Adjustment	Other	To correct for the system error on pay estimate 0002 for this line number.			\$330.20
	0450	CONSTRUCTION SIGNS	Material			-316	\$5.50	(\$1,738.00)
	0450	CONSTRUCTION SIGNS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user plottk1 overriding Payment Estimate Exception 18 on the current Payment Estimate.	316	\$5.50	\$1,738.00
Total								(\$13,325.94)



Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

Report Generated on October 21, 2022

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J9P3391	FAS S703(70)	Resurface	AB	SCOTT	from County Road 217 to I-55 and on Airport Road from Rte. AB south 1.1 miles
J9S3464	FAS S703(25)	Resurface	K	SCOTT	from Rte. N near Scott City to Rte. AB

Totals by Job Numbers				
J9P3391		This Estimate	Previous	To Date
	Posted Item Pay	\$207,845.20	\$549,780.47	\$757,625.67
	Gross Item Adjustments	(\$13,986.34)	\$90,213.58	\$76,227.24
	Gross Item Pay	\$193,858.86	\$652,311.83	\$846,170.69
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J9S3464		This Estimate	Previous	To Date
	Posted Item Pay	\$7,548.03	\$91,485.30	\$99,033.33
	Gross Item Adjustments	\$660.40	\$18,226.46	\$18,886.86
	Gross Item Pay	\$8,208.43	\$110,320.18	\$118,528.61
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on October 21, 2022

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J9P3391, Item 3049910, Project Item Line Number 0040, Material Set 304991096, Material 0304SBT15KP - Compacted Type 1 & 5 Base, Acceptance Action Generic 0304SBT15KP is insufficient.	No Remark was entered by Engineer	plottk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9P3391, Item 3049910, Project Item Line Number 0040, Material Set 304991096, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	No Remark was entered by Engineer	plottk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3464, Item 3049910, Project Item Line Number 0390, Material Set 304991096, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	No Remark was entered by Engineer	plottk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3464, Item 3049910, Project Item Line Number 0390, Material Set 304991096, Material 0304SBT15KP - Compacted Type 1 & 5 Base, Acceptance Action Generic 0304SBT15KP is insufficient.	No Remark was entered by Engineer	plottk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9P3391, Item 3105002, Project Item Line Number 0050, Material Set 310500296, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	No Remark was entered by Engineer	plottk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3464, Item 3105002, Project Item Line Number 0400, Material Set 310500296, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	No Remark was entered by Engineer	plottk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9P3391, Item 4071005, Project Item Line Number 0080, Material Set 407100596, Material 1015EA....SS1H - Emulsified Asphalt SS-1H, Acceptance Action Generic AspEmulsion is insufficient.	No Remark was entered by Engineer	plottk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3464, Item 4071005, Project Item Line Number 0420, Material Set 407100596, Material 1015EA....SS1H - Emulsified Asphalt SS-1H, Acceptance Action Generic AspEmulsion is insufficient.	No Remark was entered by Engineer	plottk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9P3391, Item 6131010, Project Item Line Number 0120, Material Set 613101096, Material 1015EA....SS1 - Emulsified Asphalt SS-1, Acceptance Action Generic AspEmulsion is insufficient.	No Remark was entered by Engineer	plottk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9P3391, Item 6131010, Project Item Line Number 0120, Material Set 613101096, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	No Remark was entered by Engineer	plottk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9P3391, Item 6131010, Project Item Line Number 0120, Material Set 613101096, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	No Remark was entered by Engineer	plottk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9P3391, Item 6131015, Project Item Line Number 0160, Material Set 613101596, Material 1039ERDBEP - Epoxy Bonding Agent for Dowels, Acceptance Action Generic 1039ERDBEP is insufficient.	No Remark was entered by Engineer	plottk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9P3391, Item 6132018, Project Item Line Number 0170, Material Set 613201896, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	No Remark was entered by Engineer	plottk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9P3391, Item 6132018, Project Item Line Number 0170, Material Set 613201896, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	No Remark was entered by Engineer	plottk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9P3391, Item 6132018, Project Item Line Number 0170, Material Set 613201896, Material 1036RSWFPLW6W4 - W6.3-W4 Plain Weld Wire Fabric for PCCP@, Acceptance Action Generic ReSteelFabric is insufficient.	No Remark was entered by Engineer	plottk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9P3391, Item 6132018, Project Item Line Number 0170, Material Set 613201896, Material 1015EA....SS1 - Emulsified Asphalt SS-1, Acceptance Action Generic AspEmulsion is insufficient.	No Remark was entered by Engineer	plottk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9P3391, Item 6161005, Project Item Line Number 0190, Material Set 616100596, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	No Remark was entered by Engineer	plottk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3464, Item 6161005, Project Item Line Number 0450, Material Set 616100596, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	No Remark was entered by Engineer	plottk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9P3391, Item 6161025, Project Item Line Number 0210, Material Set 616102596, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	No Remark was entered by Engineer	plottk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9P3391, Item 6161099, Project Item Line Number 0220, Material Set 616109996, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	No Remark was entered by Engineer	plottk1	Overridden
Estimate Exception Type: Item Overrun: Contract 211119-H03, Contract Project J9P3391, Project Item Line Number 0050, Contract Line Item Number 0050, Item 3105002, Minor Item.	No Remark was entered by Engineer	plottk1	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 21, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
211119-H03	J9P3391	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$7,500.00	\$7,500.00		
		0001	0020	2037075	COMPACTING IN CUT	95.00	0.00	95.00	STA	95.00	\$708.44	\$67,301.80		
		0001	0030	2129900	MISC.SHOULDER GRADING	95.00	0.00	95.00	100F	95.00	\$93.59	\$8,891.05		
		0001	0040	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	194.40	0.00	194.40	TONS	106.74	\$43.80	\$4,675.21		
		0001	0050	3105002	GRAVEL (A) OR CRUSHED STONE (B)	5.00	0.00	5.00	TONS	15.00	\$43.66	\$654.90		
		0001	0060	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	5,463.70	0.00	5,463.70	TONS	5,403.88	\$60.77	\$328,393.79		
		0001	0070	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	1,243.10	91.26	1,334.36	TONS	1,334.36	\$64.20	\$85,665.91		
		0001	0080	4071005	TACK COAT	1,684.00	59.00	1,743.00	GAL	1,743.00	\$2.22	\$3,869.46		
		0001	0090	4134000	BITUMINOUS FOG SEAL	634.00	-634.00	0.00	GAL	0.00	\$3.11	\$0.00		
		0001	0100	4136000	PCCP JOINT/CRACK SEALING	14,751.00	0.00	14,751.00	LF	0.00	\$3.65	\$0.00		
		0001	0110	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$0.00	\$0.00		
		0001	0120	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	554.60	174.70	729.30	SQYD	729.30	\$185.00	\$134,920.50		
		0001	0130	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	56.00	-56.00	0.00	SQYD	0.00	\$1.00	\$0.00		
		0001	0140	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	56.00	-56.00	0.00	SQYD	0.00	\$1.00	\$0.00		
		0001	0150	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	2,558.00	474.00	3,032.00	LF	3,032.00	\$8.00	\$24,256.00		
		0001	0160	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	1,780.00	10.00	1,790.00	EA	1,790.00	\$7.50	\$13,425.00		
		0001	0170	6132018	FURNISHING AND PLACING CONCRETE MATERIAL FOR CLASS A PARTIAL DEPTH PAVEMENT REPAIR	7.90	-3.71	4.19	CUYD	4.19	\$1,550.00	\$6,494.50		
		0001	0180	6132019	REMOVAL FOR CLASS A PARTIAL DEPTH PAVEMENT REPAIR	47.30	-9.26	38.04	SQYD	38.04	\$225.00	\$8,559.00		
		0001	0190	6161005	CONSTRUCTION SIGNS	666.00	0.00	666.00	SQFT	252.00	\$5.50	\$1,386.00		
		0001	0200	6161008	ADVANCED WARNING RAIL SYSTEM	4.00	0.00	4.00	EA	0.00	\$45.00	\$0.00		
		0001	0210	6161025	CHANNELIZER (TRIM LINE)	120.00	0.00	120.00	EA	120.00	\$15.00	\$1,800.00		
		0001	0220	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$1,500.00	\$3,000.00		
		0001	0230	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$47,959.96	\$47,959.96		
		0001	0240	6191000	PAVEMENT EDGE TREATMENT	19,000.00	0.00	19,000.00	LF	0.00	\$0.16	\$0.00		
		0001	0250	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	24.00	0.00	24.00	LF	0.00	\$25.00	\$0.00		
		0001	0260	6200033	PREFORMED THERMOPLASTIC PAVEMENT MARKING, R/R CROSSING MARKER	2.00	0.00	2.00	EA	0.00	\$1,400.00	\$0.00		
		0001	0270	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	19,220.00	0.00	19,220.00	LF	0.00	\$0.30	\$0.00		
		0001	0280	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	4,934.00	0.00	4,934.00	LF	0.00	\$0.30	\$0.00		
		0001	0290	6223010	DIAMOND GRINDING (CONCRETE PAVEMENT)	26,302.00	0.00	26,302.00	SQYD	0.00	\$4.82	\$0.00		
		0001	0300	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	1,181.00	-355.60	825.40	SQYD	825.40	\$7.14	\$5,893.36		
		0001	0310	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$500.00	\$0.00		
		0001	0320	8051000A	SEEDING - COOL SEASON GRASSES	1.00	0.00	1.00	ACRE	0.00	\$4,500.00	\$0.00		
		0001	0330	8061006	ALTERNATE DITCH CHECK	2,340.00	0.00	2,340.00	LF	0.00	\$10.00	\$0.00		
		0001	0340	8061016	SEDIMENT REMOVAL	371.00	0.00	371.00	CUYD	0.00	\$2.50	\$0.00		
		0001	0350	8061017	TEMPORARY SEEDING	0.50	0.00	0.50	ACRE	0.00	\$1,800.00	\$0.00		
		0001	0360	8061019	SILT FENCE	17,555.00	0.00	17,555.00	LF	0.00	\$2.50	\$0.00		
		0040	0370	9031270A	2 IN. PSST POST - 12 GA.	464.00	0.00	464.00	LF	464.00	\$22.00	\$10,208.00		
		0040	0380	9031271	POST ANCHOR FOR 2 IN. PSST - 12 GA.	87.00	0.00	87.00	LF	87.00	\$60.00	\$5,220.00		
		Project J9P3391 - Total Value Posted to Date as of Report Generated Date												\$770,074.44
		J9S3464	0001	0390	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	215.10	0.00	215.10	TONS	167.57	\$40.67	\$6,815.07	
							18.00	0.00	18.00	TONS	18.00	\$40.72	\$732.96	
							1,154.40	4.66	1,159.06	TONS	1,159.06	\$65.28	\$75,663.44	
							1,497.00	-335.00	1,162.00	GAL	1,162.00	\$2.22	\$2,579.64	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 21, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
211119-H03	J9S3464	0001	0430	4134000	BITUMINOUS FOG SEAL	701.00	-701.00	0.00	GAL	0.00	\$3.03	\$0.00
		0001	0440	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$0.00	\$0.00
		0001	0450	6161005	CONSTRUCTION SIGNS	602.00	0.00	602.00	SQFT	316.00	\$5.50	\$1,738.00
		0001	0460	6161008	ADVANCED WARNING RAIL SYSTEM	4.00	0.00	4.00	EA	0.00	\$45.00	\$0.00
		0001	0470	6161025	CHANNELIZER (TRIM LINE)	60.00	0.00	60.00	EA	0.00	\$15.00	\$0.00
		0001	0480	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	0.00	\$1,500.00	\$0.00
		0001	0490	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$6,199.04	\$6,199.04
		0001	0500	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	12,290.00	0.00	12,290.00	LF	0.00	\$0.30	\$0.00
		0001	0510	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	660.00	0.00	660.00	SQYD	660.00	\$8.96	\$5,913.60
		0001	0520	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$500.00	\$0.00
		0001	0530	8051000A	SEEDING - COOL SEASON GRASSES	0.50	0.00	0.50	ACRE	0.00	\$6,000.00	\$0.00
Project J9S3464 - Total Value Posted to Date as of Report Generated Date											\$99,641.75	
211119-H03 Overall - Total Value Posted to Date as of Report Generated Date											\$869,716.19	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on October 21, 2022

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J9P3391

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0010	2022010	REMOVAL OF IMPROVEMENTS	10/12/22	10/15/22	0.25	LS	Rt AB Cape County		0			Removal of full depth pavement completed by GC Paving
0040	3049910	MISC. AGGREGATE FOR BASE	10/3/22	10/13/22	106.74	TONS	Airport Road Scott County	0.00	Li/Rt of Center	1.10	Li/Rt of Center	Edge treatment place along air port road. total based upon daily production tickets
0120	6131010	FURN & PLACE CONC MATL FOR FULL DEPTH	10/10/22	10/13/22	4.00	SQYD	Rt AB EB Cape County	3.867				6 x 6 / 9 = 4
				10/13/22	4.00	SQYD	Rt AB EB Cape County	3.975				6 x 6 / 9 = 4
				10/13/22	4.00	SQYD	Rt AB EB Cape County	4.045				6 x 6 / 9 = 4
				10/13/22	4.00	SQYD	Rt AB EB Cape County	4.330				6 x 6 / 9 = 4
				10/13/22	4.00	SQYD	Rt AB EB Cape County	4.536				6 x 6 / 9 = 4
				10/13/22	4.00	SQYD	Rt AB EB Cape County	4.790				6 x 6 / 9 = 4
				10/13/22	4.00	SQYD	Rt AB EB Cape County	4.839				6 x 6 / 9 = 4
				10/13/22	4.00	SQYD	Rt AB EB Cape County	4.932				6 x 6 / 9 = 4
				10/13/22	4.00	SQYD	Rt AB EB Cape County	4.943				6 x 6 / 9 = 4
				10/13/22	4.00	SQYD	Rt AB EB Cape County	4.966				6 x 6 / 9 = 4
				10/13/22	4.00	SQYD	Rt AB EB Cape County	5.514				6 x 6 / 9 = 4
				10/13/22	4.00	SQYD	Rt AB EB Cape County	5.606				6 x 6 / 9 = 4
				10/13/22	8.00	SQYD	Rt AB EB Cape County	3.850				6 x 12 / 9 = 8
				10/13/22	8.00	SQYD	Rt AB EB Cape County	3.927				6 x 12 / 9 = 8
				10/13/22	8.00	SQYD	Rt AB EB Cape County	3.962				6 x 12 / 9 = 8
				10/13/22	8.00	SQYD	Rt AB EB Cape County	3.985				6 x 12 / 9 = 8
				10/13/22	8.00	SQYD	Rt AB EB Cape County	4.026				6 x 12 / 9 = 8
				10/13/22	8.00	SQYD	Rt AB EB Cape County	4.037				6 x 12 / 9 = 8
				10/13/22	8.00	SQYD	Rt AB EB Cape County	4.059				6 x 12 / 9 = 8
				10/13/22	8.00	SQYD	Rt AB EB Cape County	4.065				6 x 12 / 9 = 8
				10/13/22	8.00	SQYD	Rt AB EB Cape County	4.195				6 x 12 / 9 = 8
				10/13/22	8.00	SQYD	Rt AB EB Cape County	4.206				6 x 12 / 9 = 8
				10/13/22	8.00	SQYD	Rt AB EB Cape County	4.230				6 x 12 / 9 = 8
				10/13/22	8.00	SQYD	Rt AB EB Cape County	4.345				6 x 12 / 9 = 8
				10/13/22	8.00	SQYD	Rt AB EB Cape County	4.441				6 x 12 / 9 = 8
				10/13/22	8.00	SQYD	Rt AB EB Cape County	4.451				6 x 12 / 9 = 8
				10/13/22	8.00	SQYD	Rt AB EB Cape County	4.463				6 x 12 / 9 = 8
				10/13/22	8.00	SQYD	Rt AB EB Cape County	4.473				6 x 12 / 9 = 8
				10/13/22	8.00	SQYD	Rt AB EB Cape County	4.522				6 x 12 / 9 = 8
				10/13/22	8.00	SQYD	Rt AB EB Cape County	4.559				6 x 12 / 9 = 8
				10/13/22	8.00	SQYD	Rt AB EB Cape County	4.721				6 x 12 / 9 = 8
				10/13/22	8.00	SQYD	Rt AB EB Cape County	4.744				6 x 12 / 9 = 8
				10/13/22	8.00	SQYD	Rt AB EB Cape County	4.827				6 x 12 / 9 = 8
				10/13/22	8.00	SQYD	Rt AB EB Cape County	5.000				6 x 12 / 9 = 8
				10/13/22	8.00	SQYD	Rt AB EB Cape County	5.036				6 x 12 / 9 = 8
				10/13/22	8.00	SQYD	Rt AB EB Cape County	5.058				6 x 12 / 9 = 8
				10/13/22	8.00	SQYD	Rt AB EB Cape County	5.080				6 x 12 / 9 = 8
				10/13/22	8.00	SQYD	Rt AB EB Cape County	5.152				6 x 12 / 9 = 8
				10/13/22	8.00	SQYD	Rt AB EB Cape County	5.174				6 x 12 / 9 = 8
				10/13/22	8.00	SQYD	Rt AB EB Cape County	5.200				6 x 12 / 9 = 8
				10/13/22	8.00	SQYD	Rt AB EB Cape County	5.227				6 x 12 / 9 = 8
				10/13/22	8.00	SQYD	Rt AB EB Cape County	5.302				6 x 12 / 9 = 8
				10/13/22	8.00	SQYD	Rt AB EB Cape County	5.339				6 x 12 / 9 = 8
				10/13/22	8.00	SQYD	Rt AB EB Cape County	5.373				6 x 12 / 9 = 8
				10/13/22	8.00	SQYD	Rt AB EB Cape County	5.397				6 x 12 / 9 = 8
				10/13/22	8.00	SQYD	Rt AB EB Cape County	5.466				6 x 12 / 9 = 8
				10/13/22	8.00	SQYD	Rt AB EB Cape County	5.483				6 x 12 / 9 = 8
				10/13/22	8.00	SQYD	Rt AB EB Cape County	5.523				6 x 12 / 9 = 8
				10/13/22	8.00	SQYD	Rt AB EB Cape County	5.536				6 x 12 / 9 = 8
				10/13/22	8.00	SQYD	Rt AB EB Cape County	5.548				6 x 12 / 9 = 8
				10/13/22	8.00	SQYD	Rt AB EB Cape County	5.641				6 x 12 / 9 = 8
				10/11/22	4.00	SQYD	Rt AB WB Cape County	4.100				6 X 6 / 9 = 4
				10/13/22	4.00	SQYD	Rt AB WB Cape County	4.186				6 X 6 / 9 = 4
				10/13/22	4.00	SQYD	Rt AB WB Cape County	4.270				6 X 6 / 9 = 4
				10/13/22	4.00	SQYD	Rt AB WB Cape County	4.457				6 X 6 / 9 = 4
				10/13/22	4.00	SQYD	Rt AB WB Cape County	4.473				6 X 6 / 9 = 4
				10/13/22	4.00	SQYD	Rt AB WB Cape County	4.512				6 X 6 / 9 = 4
				10/13/22	4.00	SQYD	Rt AB WB Cape County	4.526				6 X 6 / 9 = 4
				10/13/22	4.00	SQYD	Rt AB WB Cape County	4.559				6 X 6 / 9 = 4
				10/13/22	4.00	SQYD	Rt AB WB Cape County	4.581				6 X 6 / 9 = 4
				10/13/22	4.00	SQYD	Rt AB WB Cape County	4.655				6 X 6 / 9 = 4
				10/13/22	4.00	SQYD	Rt AB WB Cape County	4.678				6 X 6 / 9 = 4
				10/13/22	4.00	SQYD	Rt AB WB Cape County	4.773				6 X 6 / 9 = 4
				10/13/22	4.00	SQYD	Rt AB WB Cape County	4.839				6 X 6 / 9 = 4
				10/13/22	4.00	SQYD	Rt AB WB Cape County	4.852				6 X 6 / 9 = 4
				10/13/22	4.00	SQYD	Rt AB WB Cape County	4.932				6 X 6 / 9 = 4
				10/13/22	4.00	SQYD	Rt AB WB Cape County	5.000				6 X 6 / 9 = 4
				10/13/22	4.00	SQYD	Rt AB WB Cape County	5.064				6 X 6 / 9 = 4
				10/13/22	4.00	SQYD	Rt AB WB Cape County	5.260				6 X 6 / 9 = 4
				10/13/22	4.00	SQYD	Rt AB WB Cape County	5.378				6 X 6 / 9 = 4
				10/13/22	4.00	SQYD	Rt AB WB Cape County	5.443				6 X 6 / 9 = 4
				10/13/22	4.00	SQYD	Rt AB WB Cape County	5.456				6 X 6 / 9 = 4



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on October 21, 2022

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0120	6131010	FURN & PLACE CONC MATL FOR FULL DEPTH	10/11/22	10/13/22	4.00	SQYD	Rt AB WB Cape County	5.565				6 X 6 / 9 = 4
				10/13/22	4.00	SQYD	Rt AB WB Cape County	5.587				6 X 6 / 9 = 4
				10/13/22	8.00	SQYD	Rt AB WB Cape County	3.943				6 X 12 / 9 = 8
				10/13/22	8.00	SQYD	Rt AB WB Cape County	3.954				6 X 12 / 9 = 8
				10/13/22	8.00	SQYD	Rt AB WB Cape County	3.965				6 X 12 / 9 = 8
				10/13/22	8.00	SQYD	Rt AB WB Cape County	3.978				6 X 12 / 9 = 8
				10/13/22	8.00	SQYD	Rt AB WB Cape County	3.988				6 X 12 / 9 = 8
				10/13/22	8.00	SQYD	Rt AB WB Cape County	4.038				6 X 12 / 9 = 8
				10/13/22	8.00	SQYD	Rt AB WB Cape County	4.059				6 X 12 / 9 = 8
				10/13/22	8.00	SQYD	Rt AB WB Cape County	4.068				6 X 12 / 9 = 8
				10/13/22	8.00	SQYD	Rt AB WB Cape County	4.117				6 X 12 / 9 = 8
				10/13/22	8.00	SQYD	Rt AB WB Cape County	4.129				6 X 12 / 9 = 8
				10/13/22	8.00	SQYD	Rt AB WB Cape County	4.209				6 X 12 / 9 = 8
				10/13/22	8.00	SQYD	Rt AB WB Cape County	4.256				6 X 12 / 9 = 8
				10/13/22	8.00	SQYD	Rt AB WB Cape County	4.334				6 X 12 / 9 = 8
				10/13/22	8.00	SQYD	Rt AB WB Cape County	4.357				6 X 12 / 9 = 8
				10/13/22	8.00	SQYD	Rt AB WB Cape County	4.430				6 X 12 / 9 = 8
				10/13/22	8.00	SQYD	Rt AB WB Cape County	4.547				6 X 12 / 9 = 8
				10/13/22	8.00	SQYD	Rt AB WB Cape County	4.570				6 X 12 / 9 = 8
				10/13/22	8.00	SQYD	Rt AB WB Cape County	4.605				6 X 12 / 9 = 8
				10/13/22	8.00	SQYD	Rt AB WB Cape County	4.760				6 X 12 / 9 = 8
				10/13/22	8.00	SQYD	Rt AB WB Cape County	4.890				6 X 12 / 9 = 8
				10/13/22	8.00	SQYD	Rt AB WB Cape County	5.047				6 X 12 / 9 = 8
				10/13/22	8.00	SQYD	Rt AB WB Cape County	5.129				6 X 12 / 9 = 8
				10/13/22	8.00	SQYD	Rt AB WB Cape County	5.241				6 X 12 / 9 = 8
				10/13/22	8.00	SQYD	Rt AB WB Cape County	5.354				6 X 12 / 9 = 8
				10/13/22	8.00	SQYD	Rt AB WB Cape County	5.387				6 X 12 / 9 = 8
				10/13/22	8.00	SQYD	Rt AB WB Cape County	5.400				6 X 12 / 9 = 8
				10/13/22	8.00	SQYD	Rt AB WB Cape County	5.483				6 X 12 / 9 = 8
				10/13/22	8.00	SQYD	Rt AB WB Cape County	5.517				6 X 12 / 9 = 8
				10/13/22	8.00	SQYD	Rt AB WB Cape County	5.552				6 X 12 / 9 = 8
				10/13/22	8.00	SQYD	Rt AB WB Cape County	5.643				6 X 12 / 9 = 8
				10/13/22	8.00	SQYD	Rt AB WB Cape County	5.664				6 X 12 / 9 = 8
10/13/22	8.00	SQYD	Rt AB WB Cape County	5.724				6 X 12 / 9 = 8				
				10/13/22	21.30	SQYD	Rt AB WB Cape County	5.740				12 X 16 / 9 = 21.3
0150	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR	10/10/22	10/13/22	24.00	LF	Rt AB EB Cape County	3.867				6' + 6' + 6' + 6' = 24 LF
				10/13/22	24.00	LF	Rt AB EB Cape County	3.975				6' + 6' + 6' + 6' = 24 LF
				10/13/22	24.00	LF	Rt AB EB Cape County	4.045				6' + 6' + 6' + 6' = 24 LF
				10/13/22	24.00	LF	Rt AB EB Cape County	4.330				6' + 6' + 6' + 6' = 24 LF
				10/13/22	24.00	LF	Rt AB EB Cape County	4.536				6' + 6' + 6' + 6' = 24 LF
				10/13/22	24.00	LF	Rt AB EB Cape County	4.790				
				10/13/22	24.00	LF	Rt AB EB Cape County	4.839				
				10/13/22	24.00	LF	Rt AB EB Cape County	4.932				
				10/13/22	24.00	LF	Rt AB EB Cape County	4.943				
				10/13/22	24.00	LF	Rt AB EB Cape County	4.966				6' + 6' + 12' + 12' = 36 LF
				10/13/22	24.00	LF	Rt AB EB Cape County	5.514				
				10/13/22	24.00	LF	Rt AB EB Cape County	5.606				6' + 6' + 6' + 6' = 24 LF
				10/13/22	30.00	LF	Rt AB EB Cape County	3.850				6' + 12' + 12' = 30' LF
				10/13/22	30.00	LF	Rt AB EB Cape County	3.927				6' + 12' + 12' = 30' LF
				10/13/22	30.00	LF	Rt AB EB Cape County	3.962				6' + 12' + 12' = 30' LF
				10/13/22	30.00	LF	Rt AB EB Cape County	3.985				6' + 12' + 12' = 30' LF
				10/13/22	30.00	LF	Rt AB EB Cape County	4.026				6' + 12' + 12' = 30' LF
				10/13/22	30.00	LF	Rt AB EB Cape County	4.037				6' + 12' + 12' = 30' LF
				10/13/22	30.00	LF	Rt AB EB Cape County	4.059				6' + 12' + 12' = 30' LF
				10/13/22	30.00	LF	Rt AB EB Cape County	4.065				6' + 12' + 12' = 30' LF
				10/13/22	30.00	LF	Rt AB EB Cape County	4.195				6' + 12' + 12' = 30' LF
				10/13/22	30.00	LF	Rt AB EB Cape County	4.206				6' + 12' + 12' = 30' LF
				10/13/22	30.00	LF	Rt AB EB Cape County	4.230				6' + 12' + 12' = 30' LF
				10/13/22	30.00	LF	Rt AB EB Cape County	4.345				6' + 12' + 12' = 30' LF
				10/13/22	30.00	LF	Rt AB EB Cape County	4.441				6' + 12' + 12' = 30' LF
				10/13/22	30.00	LF	Rt AB EB Cape County	4.451				6' + 12' + 12' = 30' LF
				10/13/22	30.00	LF	Rt AB EB Cape County	4.463				6' + 12' + 12' = 30' LF
				10/13/22	30.00	LF	Rt AB EB Cape County	4.473				6' + 12' + 12' = 30' LF
				10/13/22	30.00	LF	Rt AB EB Cape County	4.522				6' + 12' + 12' = 30' LF
				10/13/22	30.00	LF	Rt AB EB Cape County	4.559				6' + 12' + 12' = 30' LF
				10/13/22	30.00	LF	Rt AB EB Cape County	4.721				6' + 12' + 12' = 30' LF
				10/13/22	30.00	LF	Rt AB EB Cape County	4.744				6' + 12' + 12' = 30' LF
				10/13/22	30.00	LF	Rt AB EB Cape County	4.827				6' + 12' + 12' = 30' LF
10/13/22	30.00	LF	Rt AB EB Cape County	5.000				6' + 12' + 12' = 30' LF				
10/13/22	30.00	LF	Rt AB EB Cape County	5.036				6' + 12' + 12' = 30' LF				
10/13/22	30.00	LF	Rt AB EB Cape County	5.058				6' + 12' + 12' = 30' LF				
10/13/22	30.00	LF	Rt AB EB Cape County	5.080				6' + 12' + 12' = 30' LF				
10/13/22	30.00	LF	Rt AB EB Cape County	5.152				6' + 12' + 12' = 30' LF				
10/13/22	30.00	LF	Rt AB EB Cape County	5.174				6' + 12' + 12' = 30' LF				
10/13/22	30.00	LF	Rt AB EB Cape County	5.200				6' + 12' + 12' = 30' LF				
10/13/22	30.00	LF	Rt AB EB Cape County	5.227				6' + 12' + 12' = 30' LF				



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on October 21, 2022

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments	
0150	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR	10/10/22	10/13/22	30.00	LF	Rt AB EB Cape County	5.302				6' + 12' + 12' = 30' LF	
				10/13/22	30.00	LF	Rt AB EB Cape County	5.339				6' + 12' + 12' = 30' LF	
				10/13/22	30.00	LF	Rt AB EB Cape County	5.373				6' + 12' + 12' = 30' LF	
				10/13/22	30.00	LF	Rt AB EB Cape County	5.397				6' + 12' + 12' = 30' LF	
				10/13/22	30.00	LF	Rt AB EB Cape County	5.466				6' + 12' + 12' = 30' LF	
				10/13/22	30.00	LF	Rt AB EB Cape County	5.483				6' + 12' + 12' = 30' LF	
				10/13/22	30.00	LF	Rt AB EB Cape County	5.523				6' + 12' + 12' = 30' LF	
				10/13/22	30.00	LF	Rt AB EB Cape County	5.536				6' + 12' + 12' = 30' LF	
				10/13/22	30.00	LF	Rt AB EB Cape County	5.548				6' + 12' + 12' = 30' LF	
				10/13/22	30.00	LF	Rt AB EB Cape County	5.641				6' + 12' + 12' = 30' LF	
				10/11/22	10/13/22	24.00	LF	Rt AB WB Cape County	4.100				6' + 6' + 6' + 6' = 24' LF
				10/13/22	24.00	LF	Rt AB WB Cape County	4.186					6' + 6' + 6' + 6' = 24' LF
				10/13/22	24.00	LF	Rt AB WB Cape County	4.270					6' + 6' + 6' + 6' = 24' LF
				10/13/22	24.00	LF	Rt AB WB Cape County	4.457					6' + 6' + 6' + 6' = 24' LF
				10/13/22	24.00	LF	Rt AB WB Cape County	4.473					6' + 6' + 6' + 6' = 24' LF
				10/13/22	24.00	LF	Rt AB WB Cape County	4.512					6' + 6' + 6' + 6' = 24' LF
				10/13/22	24.00	LF	Rt AB WB Cape County	4.526					6' + 6' + 6' + 6' = 24' LF
				10/13/22	24.00	LF	Rt AB WB Cape County	4.559					6' + 6' + 6' + 6' = 24' LF
				10/13/22	24.00	LF	Rt AB WB Cape County	4.581					6' + 6' + 6' + 6' = 24' LF
				10/13/22	24.00	LF	Rt AB WB Cape County	4.655					6' + 6' + 6' + 6' = 24' LF
				10/13/22	24.00	LF	Rt AB WB Cape County	4.678					6' + 6' + 6' + 6' = 24' LF
				10/13/22	24.00	LF	Rt AB WB Cape County	4.773					6' + 6' + 6' + 6' = 24' LF
				10/13/22	24.00	LF	Rt AB WB Cape County	4.839					6' + 6' + 6' + 6' = 24' LF
				10/13/22	24.00	LF	Rt AB WB Cape County	4.852					6' + 6' + 6' + 6' = 24' LF
				10/13/22	24.00	LF	Rt AB WB Cape County	4.932					6' + 6' + 6' + 6' = 24' LF
				10/13/22	24.00	LF	Rt AB WB Cape County	5.000					6' + 6' + 6' + 6' = 24' LF
				10/13/22	24.00	LF	Rt AB WB Cape County	5.064					6' + 6' + 6' + 6' = 24' LF
				10/13/22	24.00	LF	Rt AB WB Cape County	5.260					6' + 6' + 6' + 6' = 24' LF
				10/13/22	24.00	LF	Rt AB WB Cape County	5.378					6' + 6' + 6' + 6' = 24' LF
				10/13/22	24.00	LF	Rt AB WB Cape County	5.443					6' + 6' + 6' + 6' = 24' LF
				10/13/22	24.00	LF	Rt AB WB Cape County	5.456					6' + 6' + 6' + 6' = 24' LF
				10/13/22	24.00	LF	Rt AB WB Cape County	5.565					6' + 6' + 6' + 6' = 24' LF
				10/13/22	24.00	LF	Rt AB WB Cape County	5.587					6' + 6' + 6' + 6' = 24' LF
				10/13/22	24.00	LF	Rt AB WB Cape County	5.724					6' + 6' + 6' + 6' = 24' LF
				10/13/22	30.00	LF	Rt AB WB Cape County	3.943					6' + 12' + 12' = 30' LF
				10/13/22	30.00	LF	Rt AB WB Cape County	3.954					6' + 12' + 12' = 30' LF
				10/13/22	30.00	LF	Rt AB WB Cape County	3.965					6' + 12' + 12' = 30' LF
				10/13/22	30.00	LF	Rt AB WB Cape County	3.978					6' + 12' + 12' = 30' LF
				10/13/22	30.00	LF	Rt AB WB Cape County	3.988					6' + 12' + 12' = 30' LF
				10/13/22	30.00	LF	Rt AB WB Cape County	4.038					6' + 12' + 12' = 30' LF
				10/13/22	30.00	LF	Rt AB WB Cape County	4.059					6' + 12' + 12' = 30' LF
				10/13/22	30.00	LF	Rt AB WB Cape County	4.068					6' + 12' + 12' = 30' LF
				10/13/22	30.00	LF	Rt AB WB Cape County	4.117					6' + 12' + 12' = 30' LF
				10/13/22	30.00	LF	Rt AB WB Cape County	4.129					6' + 12' + 12' = 30' LF
				10/13/22	30.00	LF	Rt AB WB Cape County	4.209					6' + 12' + 12' = 30' LF
				10/13/22	30.00	LF	Rt AB WB Cape County	4.256					6' + 12' + 12' = 30' LF
				10/13/22	30.00	LF	Rt AB WB Cape County	4.334					6' + 12' + 12' = 30' LF
				10/13/22	30.00	LF	Rt AB WB Cape County	4.357					6' + 12' + 12' = 30' LF
				10/13/22	30.00	LF	Rt AB WB Cape County	4.430					6' + 12' + 12' = 30' LF
				10/13/22	30.00	LF	Rt AB WB Cape County	4.547					6' + 12' + 12' = 30' LF
10/13/22	30.00	LF	Rt AB WB Cape County	4.570					6' + 12' + 12' = 30' LF				
10/13/22	30.00	LF	Rt AB WB Cape County	4.605					6' + 12' + 12' = 30' LF				
10/13/22	30.00	LF	Rt AB WB Cape County	4.760					6' + 12' + 12' = 30' LF				
10/13/22	30.00	LF	Rt AB WB Cape County	4.890					6' + 12' + 12' = 30' LF				
10/13/22	30.00	LF	Rt AB WB Cape County	5.047					6' + 12' + 12' = 30' LF				
10/13/22	30.00	LF	Rt AB WB Cape County	5.129					6' + 12' + 12' = 30' LF				
10/13/22	30.00	LF	Rt AB WB Cape County	5.241					6' + 12' + 12' = 30' LF				
10/13/22	30.00	LF	Rt AB WB Cape County	5.354					6' + 12' + 12' = 30' LF				
10/13/22	30.00	LF	Rt AB WB Cape County	5.387					6' + 12' + 12' = 30' LF				
10/13/22	30.00	LF	Rt AB WB Cape County	5.400					6' + 12' + 12' = 30' LF				
10/13/22	30.00	LF	Rt AB WB Cape County	5.483					6' + 12' + 12' = 30' LF				
10/13/22	30.00	LF	Rt AB WB Cape County	5.517					6' + 12' + 12' = 30' LF				
10/13/22	30.00	LF	Rt AB WB Cape County	5.552					6' + 12' + 12' = 30' LF				
10/13/22	30.00	LF	Rt AB WB Cape County	5.643					6' + 12' + 12' = 30' LF				
10/13/22	30.00	LF	Rt AB WB Cape County	5.664					6' + 12' + 12' = 30' LF				
10/13/22	68.00	LF	Rt AB WB Cape County	5.740					12' + 12' + 12' + 16' + 16' = 68' LF				
0160	6131015	DOWEL BAR (DRILLING, FURNISHING AND INST	10/10/22	10/13/22	10.00	EA	Rt AB EB Cape County	3.867				per standard plans	
				10/13/22	10.00	EA	Rt AB EB Cape County	3.975				per standard plans	
				10/13/22	10.00	EA	Rt AB EB Cape County	4.045				per standard plans	
				10/13/22	10.00	EA	Rt AB EB Cape County	4.330				per standard plans	
				10/13/22	10.00	EA	Rt AB EB Cape County	4.536				per standard plans	
				10/13/22	10.00	EA	Rt AB EB Cape County	4.790				per standard plans	
				10/13/22	10.00	EA	Rt AB EB Cape County	4.839				per standard plans	
				10/13/22	10.00	EA	Rt AB EB Cape County	4.932				per standard plans	
				10/13/22	10.00	EA	Rt AB EB Cape County	4.943				per standard plans	
				10/13/22	10.00	EA	Rt AB EB Cape County	4.966				per standard plans	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on October 21, 2022

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0160	6131015	DOWEL BAR (DRILLING, FURNISHING AND INST	10/10/22	10/13/22	10.00	EA	Rt AB EB Cape County	5.514				
				10/13/22	10.00	EA	Rt AB EB Cape County	5.606				
				10/13/22	20.00	EA	Rt AB EB Cape County	3.927				per standard plans
				10/13/22	20.00	EA	Rt AB EB Cape County	3.962				per standard plans
				10/13/22	20.00	EA	Rt AB EB Cape County	3.985				per standard plans
				10/13/22	20.00	EA	Rt AB EB Cape County	4.026				per standard plans
				10/13/22	20.00	EA	Rt AB EB Cape County	4.037				per standard plans
				10/13/22	20.00	EA	Rt AB EB Cape County	4.059				per standard plans
				10/13/22	20.00	EA	Rt AB EB Cape County	4.065				per standard plans
				10/13/22	20.00	EA	Rt AB EB Cape County	4.195				per standard plans
				10/13/22	20.00	EA	Rt AB EB Cape County	4.206				per standard plans
				10/13/22	20.00	EA	Rt AB EB Cape County	4.230				per standard plans
				10/13/22	20.00	EA	Rt AB EB Cape County	4.345				per standard plans
				10/13/22	20.00	EA	Rt AB EB Cape County	4.441				per standard plans
				10/13/22	20.00	EA	Rt AB EB Cape County	4.451				per standard plans
				10/13/22	20.00	EA	Rt AB EB Cape County	4.463				per standard plans
				10/13/22	20.00	EA	Rt AB EB Cape County	4.473				per standard plans
				10/13/22	20.00	EA	Rt AB EB Cape County	4.522				per standard plans
				10/13/22	20.00	EA	Rt AB EB Cape County	4.559				per standard plans
				10/13/22	20.00	EA	Rt AB EB Cape County	4.721				per standard plans
				10/13/22	20.00	EA	Rt AB EB Cape County	4.744				per standard plans
				10/13/22	20.00	EA	Rt AB EB Cape County	4.827				per standard plans
				10/13/22	20.00	EA	Rt AB EB Cape County	5.000				per standard plans
				10/13/22	20.00	EA	Rt AB EB Cape County	5.036				per standard plans
				10/13/22	20.00	EA	Rt AB EB Cape County	5.058				
				10/13/22	20.00	EA	Rt AB EB Cape County	5.080				
				10/13/22	20.00	EA	Rt AB EB Cape County	5.152				
				10/13/22	20.00	EA	Rt AB EB Cape County	5.174				
				10/13/22	20.00	EA	Rt AB EB Cape County	5.200				
				10/13/22	20.00	EA	Rt AB EB Cape County	5.227				
				10/13/22	20.00	EA	Rt AB EB Cape County	5.302				
				10/13/22	20.00	EA	Rt AB EB Cape County	5.339				
				10/13/22	20.00	EA	Rt AB EB Cape County	5.373				
				10/13/22	20.00	EA	Rt AB EB Cape County	5.397				
				10/13/22	20.00	EA	Rt AB EB Cape County	5.466				
				10/13/22	20.00	EA	Rt AB EB Cape County	5.483				
				10/13/22	20.00	EA	Rt AB EB Cape County	5.523				
				10/13/22	20.00	EA	Rt AB EB Cape County	5.536				
				10/13/22	20.00	EA	Rt AB EB Cape County	5.548				per standard plans
				10/13/22	20.00	EA	Rt AB EB Cape County	5.618				
				10/13/22	20.00	EA	Rt AB EB Cape County	5.641				per standard plans
				10/11/22	10/13/22	10.00	EA	Rt AB WB Cape County	4.100			per standard plans
				10/13/22	10.00	EA	Rt AB WB Cape County	4.186				per standard plans
				10/13/22	10.00	EA	Rt AB WB Cape County	4.270				per standard plans
				10/13/22	10.00	EA	Rt AB WB Cape County	4.457				per standard plans
				10/13/22	10.00	EA	Rt AB WB Cape County	4.473				per standard plans
				10/13/22	10.00	EA	Rt AB WB Cape County	4.512				per standard plans
				10/13/22	10.00	EA	Rt AB WB Cape County	4.526				per standard plans
				10/13/22	10.00	EA	Rt AB WB Cape County	4.559				per standard plans
				10/13/22	10.00	EA	Rt AB WB Cape County	4.581				per standard plans
10/13/22	10.00	EA	Rt AB WB Cape County	4.655								
10/13/22	10.00	EA	Rt AB WB Cape County	4.678				per standard plans				
10/13/22	10.00	EA	Rt AB WB Cape County	4.773								
10/13/22	10.00	EA	Rt AB WB Cape County	4.839								
10/13/22	10.00	EA	Rt AB WB Cape County	4.852				per standard plans				
10/13/22	10.00	EA	Rt AB WB Cape County	4.932								
10/13/22	10.00	EA	Rt AB WB Cape County	5.000								
10/13/22	10.00	EA	Rt AB WB Cape County	5.064								
10/13/22	10.00	EA	Rt AB WB Cape County	5.260								
10/13/22	10.00	EA	Rt AB WB Cape County	5.378								
10/13/22	10.00	EA	Rt AB WB Cape County	5.443								
10/13/22	10.00	EA	Rt AB WB Cape County	5.456				per standard plans				
10/13/22	10.00	EA	Rt AB WB Cape County	5.565								
10/13/22	10.00	EA	Rt AB WB Cape County	5.587				per standard plans				
10/13/22	20.00	EA	Rt AB WB Cape County	3.943				per standard plans				
10/13/22	20.00	EA	Rt AB WB Cape County	3.954				per standard plans				
10/13/22	20.00	EA	Rt AB WB Cape County	3.965				per standard plans				
10/13/22	20.00	EA	Rt AB WB Cape County	3.978				per standard plans				
10/13/22	20.00	EA	Rt AB WB Cape County	3.988				per standard plans				
10/13/22	20.00	EA	Rt AB WB Cape County	4.038				per standard plans				
10/13/22	20.00	EA	Rt AB WB Cape County	4.059				per standard plans				
10/13/22	20.00	EA	Rt AB WB Cape County	4.068				per standard plans				
10/13/22	20.00	EA	Rt AB WB Cape County	4.117				per standard plans				
10/13/22	20.00	EA	Rt AB WB Cape County	4.129				per standard plans				
10/13/22	20.00	EA	Rt AB WB Cape County	4.209				per standard plans				
10/13/22	20.00	EA	Rt AB WB Cape County	4.256				per standard plans				



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on October 21, 2022

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0160	6131015	DOWEL BAR (DRILLING, FURNISHING AND INST	10/11/22	10/13/22	20.00	EA	Rt AB WB Cape County	4.334				per standard plans
				10/13/22	20.00	EA	Rt AB WB Cape County	4.357			per standard plans	
				10/13/22	20.00	EA	Rt AB WB Cape County	4.430			per standard plans	
				10/13/22	20.00	EA	Rt AB WB Cape County	4.547			per standard plans	
				10/13/22	20.00	EA	Rt AB WB Cape County	4.570			per standard plans	
				10/13/22	20.00	EA	Rt AB WB Cape County	4.605			per standard plans	
				10/13/22	20.00	EA	Rt AB WB Cape County	4.760			per standard plans	
				10/13/22	20.00	EA	Rt AB WB Cape County	4.890			per standard plans	
				10/13/22	20.00	EA	Rt AB WB Cape County	5.047			per standard plans	
				10/13/22	20.00	EA	Rt AB WB Cape County	5.129			per standard plans	
				10/13/22	20.00	EA	Rt AB WB Cape County	5.241			per standard plans	
				10/13/22	20.00	EA	Rt AB WB Cape County	5.354			per standard plans	
				10/13/22	20.00	EA	Rt AB WB Cape County	5.387			per standard plans	
				10/13/22	20.00	EA	Rt AB WB Cape County	5.400			per standard plans	
				10/13/22	20.00	EA	Rt AB WB Cape County	5.483			per standard plans	
				10/13/22	20.00	EA	Rt AB WB Cape County	5.517			per standard plans	
				10/13/22	20.00	EA	Rt AB WB Cape County	5.552			per standard plans	
				10/13/22	20.00	EA	Rt AB WB Cape County	5.643			per standard plans	
				10/13/22	20.00	EA	Rt AB WB Cape County	5.664			per standard plans	
				10/13/22	20.00	EA	Rt AB WB Cape County	5.724			per standard plans	
10/13/22	20.00	EA	Rt AB WB Cape County	5.740			per standard plans					
0170	6132018	FURN & PLACE CONC MATL FOR CL A PARTIAL	10/12/22	10/15/22	0.05	CUYD	Rt AB WB Cape County	4.141				2'x2'x4"/27=.05
				10/15/22	0.05	CUYD	Rt AB WB Cape County	4.146			2'x2'x4"/27=.05	
				10/15/22	0.05	CUYD	Rt AB WB Cape County	4.175			2'x2'x4"/27=.05	
				10/15/22	0.05	CUYD	Rt AB WB Cape County	4.324			2'x2'x4"/27=.05	
				10/15/22	0.05	CUYD	Rt AB WB Cape County	4.348			2'x2'x4"/27=.05	
				10/15/22	0.05	CUYD	Rt AB WB Cape County	4.418			2'x2'x4"/27=.05	
				10/15/22	0.05	CUYD	Rt AB WB Cape County	4.989			2'x2'x4"/27=.05	
				10/15/22	0.06	CUYD	Rt AB WB Cape County	4.085			2'x2.5'x4"/27=.06	
				10/15/22	0.06	CUYD	Rt AB WB Cape County	4.304			2'x2.5'x4"/27=.06	
				10/15/22	0.06	CUYD	Rt AB WB Cape County	4.490			2'x2.5'x4"/27=.06	
				10/15/22	0.07	CUYD	Rt AB EB Cape County	4.580			2'x3'x4"/27=.07	
				10/15/22	0.07	CUYD	Rt AB EB Cape County	4.732			2'x3'x4"/27=.07	
				10/15/22	0.07	CUYD	Rt AB EB Cape County	5.491			2'x3'x4"/27=.07	
				10/15/22	0.07	CUYD	Rt AB WB Cape County	4.325			2'x3'x4"/27=.07	
				10/15/22	0.07	CUYD	Rt AB WB Cape County	4.920			2'x3'x4"/27=.14	
				10/15/22	0.09	CUYD	Rt AB EB Cape County	4.850			2'x3.5'x4"/27=.09	
				10/15/22	0.10	CUYD	Rt AB EB Cape County	5.095			2'x4'x4"/27=.10	
				10/15/22	0.10	CUYD	Rt AB WB Cape County	4.177			2'x2'x4"/27=.05 2'x2'x4"/27=.05	
				10/15/22	0.10	CUYD	Rt AB WB Cape County	4.504			2'x4'x4"/27=.10	
				10/15/22	0.10	CUYD	Rt AB WB Cape County	4.909			2'x4'x4"/27=.14	
				10/15/22	0.10	CUYD	Rt AB WB Cape County	4.943			2'x4'x4"/27=.10	
				10/15/22	0.10	CUYD	Rt AB WB Cape County	5.270			2'x4'x4"/27=.05	
				10/15/22	0.11	CUYD	Rt AB EB Cape County	4.636			2'x2'x4"/27=.05 2'x2.5'x4"/27=.06	
				10/15/22	0.11	CUYD	Rt AB EB Cape County	4.755			2'x4.5'x4"/27=.11	
				10/15/22	0.11	CUYD	Rt AB EB Cape County	4.904			2'x4.5'x4"/27=.11	
				10/15/22	0.12	CUYD	Rt AB EB Cape County	3.940			2'x5'x4"/27=.12	
				10/15/22	0.12	CUYD	Rt AB EB Cape County	4.091			2'x5'x4"/27=.12	
				10/15/22	0.12	CUYD	Rt AB EB Cape County	5.129			2'x5'x4"/27=.12	
				10/15/22	0.13	CUYD	Rt AB EB Cape County	5.362			2'x2.5'x4"/27=.06 2'x3'x4"/27=.07	
				10/15/22	0.13	CUYD	Rt AB WB Cape County	5.494			2'x3'x4"/27=.07 2'x2.5'x4"/27=.06	
				10/15/22	0.14	CUYD	Rt AB WB Cape County	4.744			2'x5.5'x4"/27=.14	
				10/15/22	0.15	CUYD	Rt AB EB Cape County	5.270			2'x2.5'x4"/27=.06 2'x3.5'x4"/27=.09	
10/15/22	0.15	CUYD	Rt AB WB Cape County	4.314			2'x2.5'x4"/27=.06 2'x3.5'x4"/27=.09					
10/15/22	0.17	CUYD	Rt AB EB Cape County	4.078			2'x2.5'x4"/27=.06 2'x4.5'x4"/27=.11					
10/15/22	0.17	CUYD	Rt AB WB Cape County	4.070			2'x3'x4"/27=.07 2'x4'x4"/27=.10					
10/15/22	0.17	CUYD	Rt AB WB Cape County	4.441			2'x3'x4"/27=.07 2'x4'x4"/27=.10					
10/15/22	0.18	CUYD	Rt AB EB Cape County	5.618			2'x3.5'x4"/27=.09 2'x3.5'x4"/27=.09					
10/15/22	0.27	CUYD	Rt AB EB Cape County	4.570			2'x4.5'x4"/27=.11 2'x2.5'x4"/27=.06 2'x4'x4"/27=.10					
10/15/22	0.27	CUYD	Rt AB WB Cape County	4.732			2'x11'x4"/27=.27					
0180	6132019	REMOVAL FOR CLASS A PARTIAL DEPTH PAVT R	10/12/22	10/15/22	0.44	SQYD	Rt AB WB Cape County	4.141				2'X2/9=.44
				10/15/22	0.44	SQYD	Rt AB WB Cape County	4.146			2'X2/9=.44	
				10/15/22	0.44	SQYD	Rt AB WB Cape County	4.175			2'X2/9=.44	
				10/15/22	0.44	SQYD	Rt AB WB Cape County	4.324			2'X2/9=.44	
				10/15/22	0.44	SQYD	Rt AB WB Cape County	4.348			2'X2/9=.44	
				10/15/22	0.44	SQYD	Rt AB WB Cape County	4.418			2'X2/9=.44	
				10/15/22	0.44	SQYD	Rt AB WB Cape County	4.989			2'X2/9=.44	
				10/15/22	0.56	SQYD	Rt AB WB Cape County	4.085			2'X2.5/9=.56	
10/15/22	0.56	SQYD	Rt AB WB Cape County	4.304			2'X2.5/9=.56					



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on October 21, 2022

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0180	6132019	REMOVAL FOR CLASS A PARTIAL DEPTH PAVT R	10/12/22	10/15/22	0.56	SQYD	Rt AB WB Cape County	4.490				2'X2.5/9=56
				10/15/22	0.67	SQYD	Rt AB EB Cape County	4.580			2'X3/9=.67	
				10/15/22	0.67	SQYD	Rt AB EB Cape County	4.732			2'X3/9=.67	
				10/15/22	0.67	SQYD	Rt AB EB Cape County	5.491			2'X3/9=.67	
				10/15/22	0.67	SQYD	Rt AB WB Cape County	4.325			2'X3/9=.67	
				10/15/22	0.67	SQYD	Rt AB WB Cape County	4.920			2'X3/9=.67	
				10/15/22	0.78	SQYD	Rt AB EB Cape County	4.850			2'X3.5/9=.78	
				10/15/22	0.88	SQYD	Rt AB WB Cape County	4.177			2'X2/9=.44 2'X2/9=.44	
				10/15/22	0.89	SQYD	Rt AB EB Cape County	5.095			2'X4/9=.89	
				10/15/22	0.89	SQYD	Rt AB WB Cape County	4.504			2'X4/9=.89	
				10/15/22	0.89	SQYD	Rt AB WB Cape County	4.909			2'X4/9=.89	
				10/15/22	0.89	SQYD	Rt AB WB Cape County	4.943			2'X4/9=.89	
				10/15/22	0.89	SQYD	Rt AB WB Cape County	5.270			2'X4/9=.89	
				10/15/22	1.00	SQYD	Rt AB EB Cape County	4.636			2'X2/9=.44 2'X2.5/9=.56	
				10/15/22	1.00	SQYD	Rt AB EB Cape County	4.755			2'X4.5/9=1.00	
				10/15/22	1.00	SQYD	Rt AB EB Cape County	4.904			2'X4.5/9=.78	
				10/15/22	1.11	SQYD	Rt AB EB Cape County	3.940			2'X5/9=1.11	
				10/15/22	1.11	SQYD	Rt AB EB Cape County	4.091			2'X5/9=1.11	
				10/15/22	1.11	SQYD	Rt AB EB Cape County	5.129			2'X5/9=1.11	
				10/15/22	1.22	SQYD	Rt AB WB Cape County	4.744			2'X5.5/9=2.44	
				10/15/22	1.23	SQYD	Rt AB EB Cape County	5.362			2'X2.5/9=.56 2'X3/9=.67	
				10/15/22	1.23	SQYD	Rt AB WB Cape County	5.494			2'X3/9=.67 2'X2.5/9=.56	
				10/15/22	1.34	SQYD	Rt AB EB Cape County	5.270			2'X2.5/9=.56 2'X3.5/9=.78	
				10/15/22	1.34	SQYD	Rt AB WB Cape County	4.314			2'X2.5/9=.56 2'X3.5/9=.78	
10/15/22	1.56	SQYD	Rt AB EB Cape County	4.078			2'X4.5/9=1.00 2'X2.5/9=.56					
10/15/22	1.56	SQYD	Rt AB EB Cape County	5.618			2'X3.5/9=.78 2'X3.5/9=.78					
10/15/22	1.56	SQYD	Rt AB WB Cape County	4.070			2'X3/9=.67 2'X4/9=.89					
10/15/22	1.56	SQYD	Rt AB WB Cape County	4.441			2'X3/9=.67 2'X4/9=.89					
10/15/22	2.44	SQYD	Rt AB WB Cape County	4.732			2'X11/9=2.44					
10/15/22	2.45	SQYD	Rt AB EB Cape County	4.091			2'X4.5/9=1.00 2'X2.5/9=.56 2'X4/9=.89					
0210	6161025	CHANNELIZER (TRIM LINE)	10/9/22	10/13/22	110.00	EA	Rt AB Cape County	5.65				channelizers for pavement repair operation
0230	6181000	MOBILIZATION	10/12/22	10/15/22	0.25	LS	Rt AB Cape County	0				Last installment, project over 50% complete

Project: J9S3464

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0390	3049910	MISC. AGGREGATE FOR BASE	10/3/22	10/13/22	167.57	TONS	Rte K Scott County	0.02	Lt/Rt of Center	1.32	Lt/Rt of Center	Edge treatment place along rte k. total based upon daily production tickets 167.57 total tons - 18 tons for driveways = 167.57 tons for edge treatment
0400	3105002	GRAVEL (A) OR CRUSHED STONE (B)	10/3/22	10/13/22	18.00	TONS	Rte K Scott County	0.2	Lt/Rt of Center	1.17	Lt/Rt of Center	plan qty, non paved driveways and entrances

The information below this line are details for Construction Signs (if applicable).

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post
J9P3391	0190	September 9, 2022	200	CONST-7 48x24 8.00 RATE OUR WORK ZONE	0.015	Air Port Rd	1.00	8.00				8.00
				CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE	0.090	Air Port Rd	1.00	12.00			12.00	
				GO20-2 48x24 8.00 END ROAD WORK	6.034	Rte AB West	1.00	8.00			8.00	
				WO8-12 48x48 16.00 NO CENTER LINE	0.147	Air Port Rd	1.00	16.00			16.00	
				WO8-12 48x48 16.00 NO CENTER LINE	0.298	Outer Rd N.	1.00	16.00			16.00	
				CONST-7 48x24 8.00 RATE OUR WORK ZONE	3.463	Rte AB East	1.00	8.00			8.00	
				CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE	3.548	Rte AB East	1.00	12.00			12.00	
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD	3.562	Rte AB East	1.00	16.00			16.00	
				WO20-4 48x48 16.00 ONE LANE ROAD AHEAD	3.675	Rte AB East	1.00	16.00			16.00	
				WO20-7 48x48 16.00 FLAGGER (SYMBOL) WITH FLAGS	3.761	Rte AB East	1.00	16.00			16.00	
				CONST-7 48x24 8.00 RATE OUR WORK ZONE	3.965	Rte AB West	1.00	8.00			8.00	
				CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE	4.026	Rte AB West	1.00	12.00			12.00	
				CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE	4.356	Rte AB West	1.00	12.00			12.00	
				WO20-4 48x48 16.00 ONE LANE ROAD AHEAD	4.459	Rte AB West	1.00	16.00			16.00	
				WO20-7 48x48 16.00 FLAGGER (SYMBOL) WITH FLAGS	4.553	Rte AB West	1.00	16.00			16.00	
				GO20-2 48x24 8.00 END ROAD WORK	5.619	Rte AB East	1.00	8.00			8.00	
				September 19, 2022	52	GO20-2 48x24 8.00 END ROAD WORK	0.0	Airport Rd	1.00	8.00		8.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on October 21, 2022

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details for Construction Signs (if applicable).**

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post
J9P3391	0190	September 19, 2022	52	GO20-4a 42x30 8.75 PLEASE WAIT FOR PILOT CAR		0.0	Airport Rd	5.00	8.75			43.75
0190 - Total												251.75
J9S3464	0450	September 9, 2022	88	CONST-7 48x24 8.00 RATE OUR WORK ZONE		0.024	Rte K EB	1.00	8.00			8.00
				GO20-2 48x24 8.00 END ROAD WORK		1.290		1.00	8.00			8.00
				GO20-2 48x24 8.00 END ROAD WORK		1.250		1.00	8.00			8.00
				WO8-12 48x48 16.00 NO CENTER LINE		0.206		1.00	16.00			16.00
				WO8-12 48x48 16.00 NO CENTER LINE		0.193		1.00	16.00			16.00
				CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		0.136		1.00	12.00			12.00
				CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		0.091		1.00	12.00			12.00
				CONST-7 48x24 8.00 RATE OUR WORK ZONE		0.063	Rte K WB	1.00	8.00			8.00
		September 19, 2022	228	WO8-15p 30x24 5.00 MOTORCYCLE (PLAQUE)		0.008	Rte K	2.00	5.00			10.00
				WO8-15 48x48 16.00 GROOVED PAVEMENT		0.008	Rte K	2.00	16.00			32.00
				WO8-1 48x48 16.00 BUMP		0.022	Rte K	2.00	16.00			32.00
				WO20-4 48x48 16.00 ONE LANE ROAD AHEAD		27.313	Rte N	1.00	16.00			16.00
				WO8-15 48x48 16.00 GROOVED PAVEMENT		1.296	Rte K	2.00	16.00			32.00
				WO20-7 48x48 16.00 FLAGGER (SYMBOL) WITH FLAGS		27.455	Rte N	1.00	16.00			16.00
				WO8-1 48x48 16.00 BUMP		1.130	Rte K	2.00	16.00			32.00
				WO20-7 48x48 16.00 FLAGGER (SYMBOL) WITH FLAGS		0.983	Rte N	1.00	16.00			16.00
				WO20-4 48x48 16.00 ONE LANE ROAD AHEAD		0.827	Rte N	1.00	16.00			16.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		0.703	Rte N	1.00	16.00			16.00
				WO8-15p 30x24 5.00 MOTORCYCLE (PLAQUE)		1.296	Rte K	2.00	5.00			10.00
0450 - Total												316



Line Item Adjustments by Estimate

Oct 21, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J9P3391	0020	COMPACTING IN CUT	Material		1	Sep 16, 2022	SYSTEM	\$62,980.32	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user ellisc2 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					1	Sep 16, 2022	SYSTEM	(\$62,980.32)						
					2	Sep 30, 2022	SYSTEM	\$67,301.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user ellisc2 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					2	Sep 30, 2022	SYSTEM	(\$67,301.80)						
					- Total							\$0.00		
					Material - Total							\$0.00		
					0020 - Total							\$0.00		
					0040		MISC. AGGREGATE FOR BASE	Material		3	Oct 20, 2022	SYSTEM	\$4,675.21	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user plottk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
										3	Oct 20, 2022	SYSTEM	(\$4,675.21)	
										- Total				
Material - Total										\$0.00				
0040 - Total										\$0.00				
0050		GRAVEL (A) OR CRUSHED STONE (B)	Material		1	Sep 16, 2022	SYSTEM	\$654.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user ellisc2 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					1	Sep 16, 2022	SYSTEM	(\$654.90)						
					2	Sep 30, 2022	SYSTEM	\$654.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user ellisc2 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					2	Sep 30, 2022	SYSTEM	(\$654.90)						
					3	Oct 20, 2022	SYSTEM	\$654.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user plottk1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					3	Oct 20, 2022	SYSTEM	(\$654.90)						
					- Total							\$0.00		
					Material - Total							\$0.00		
					Overrun							(\$436.60)		
					Overrun - Total							(\$436.60)		
					0050 - Total							(\$436.60)		
					0060		BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Other Item Adjustment	ACAD	1	Sep 16, 2022	ellisc2	\$41,975.37	9/12: \$10,527.42 9/13: \$11,673.12 9/14: \$10,154.04 9/15: \$9,620.79 Total: \$41,975.37
2	Oct 3, 2022	ellisc2	\$3,669.77	AC adjustment 9/16: \$3,669.77 BP1 22-51										
ACAD - Total										\$45,645.14				
Other Item Adjustment - Total										\$45,645.14				
Price FUEL										1	Sep 16, 2022	SYSTEM	\$27,821.96	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										2	Sep 30, 2022	SYSTEM	\$2,318.72	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
- Total										\$30,140.68				
Price FUEL - Total										\$30,140.68				
0060 - Total										\$75,785.82				
0070		BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR)	Other Item Adjustment	ACAD						2	Oct 3, 2022	ellisc2	\$13,920.71	AC adjustment 9/19: \$13,920.71 SL 22-16
					ACAD - Total									



Line Item Adjustments by Estimate

Oct 21, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J9P3391	0070	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	Other Item Adjustment	OTHR	3	Oct 20, 2022	plottk1	\$6,367.90	To correct for the system error on pay estimate 0002 for this line number.					
			OTHR - Total							\$6,367.90				
			Other Item Adjustment - Total							\$20,288.61				
			Overrun	Overrun	2	Sep 30, 2022	SYSTEM		(\$6,367.90)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
					3	Oct 20, 2022	SYSTEM		\$6,367.90	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',69.77756 - 64.20000, 'is applied (if non-zero).				
			Overrun - Total							\$0.00				
			Overrun - Total							\$0.00				
			Price FUEL		2	Sep 30, 2022	SYSTEM		\$7,442.53	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
			- Total							\$7,442.53				
			Price FUEL - Total							\$7,442.53				
			0070 - Total							\$27,731.14				
			0080	TACK COAT	Material			2	Sep 30, 2022	SYSTEM	\$3,869.46	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user ellisc2 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
								2	Sep 30, 2022	SYSTEM	(\$3,869.46)			
						- Total							\$0.00	
						Material - Total							\$0.00	
	Other Item Adjustment	OTHR				3	Oct 20, 2022	plottk1		\$130.98	To correct for the system error on pay estimate 0002 for this line number.			
	OTHR - Total							\$130.98						
	Other Item Adjustment - Total							\$130.98						
	Overrun	Overrun				2	Sep 30, 2022	SYSTEM		(\$130.98)				
						3	Oct 20, 2022	SYSTEM		\$130.98	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',2.22000 - 2.22000, 'is applied (if non-zero).			
	Overrun - Total							\$0.00						
	Overrun - Total							\$0.00						
	0080 - Total							\$130.98						
	0120	FURN & PLACE CONC MATL FOR FULL DEPTH	Material			3	Oct 20, 2022	SYSTEM	\$134,920.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user plottk1 overriding Payment Estimate Exception 9 on the current Payment Estimate.				
						3	Oct 20, 2022	SYSTEM	(\$134,920.50)					
				- Total							\$0.00			
				Material - Total							\$0.00			
				Other Item Adjustment	OTHR	3	Oct 20, 2022	plottk1		(\$26,984.10)	Awaiting material testing documentation. Withholding 20% until results and documentation is received.			
OTHR - Total							(\$26,984.10)							
Other Item Adjustment - Total							(\$26,984.10)							
0120 - Total							(\$26,984.10)							
0160	DOWEL BAR (DRILLING, FURNISHING AND INST	Material			3	Oct 20, 2022	SYSTEM	\$13,425.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user plottk1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					3	Oct 20, 2022	SYSTEM	(\$13,425.00)						
			- Total							\$0.00				
			Material - Total							\$0.00				
0160 - Total							\$0.00							
0170	FURN & PLACE CONC MATL FOR CL A PARTIAL	Material			3	Oct 20, 2022	SYSTEM	\$6,494.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user plottk1 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					3	Oct 20, 2022	SYSTEM	(\$6,494.50)						



Line Item Adjustments by Estimate

Oct 21, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J9P3391	0170	FURN & PLACE CONC MATL FOR CL A PARTIAL	Material	- Total				\$0.00		
				Material - Total				\$0.00		
	0170 - Total								\$0.00	
	0190	CONSTRUCTION SIGNS	Material		1	Sep 16, 2022	SYSTEM	\$1,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user ellisc2 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					1	Sep 16, 2022	SYSTEM	(\$1,100.00)		
					2	Sep 30, 2022	SYSTEM	\$1,386.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user ellisc2 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
					2	Sep 30, 2022	SYSTEM	(\$1,386.00)		
					3	Oct 20, 2022	SYSTEM	\$1,386.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user plottk1 overriding Payment Estimate Exception 17 on the current Payment Estimate.	
					3	Oct 20, 2022	SYSTEM	(\$1,386.00)		
					- Total				\$0.00	
					Material - Total				\$0.00	
	0190 - Total								\$0.00	
	0210	CHANNELIZER (TRIM LINE)	Material		1	Sep 16, 2022	SYSTEM	\$150.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user ellisc2 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
					1	Sep 16, 2022	SYSTEM	(\$150.00)		
					2	Sep 30, 2022	SYSTEM	\$150.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user ellisc2 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
					2	Sep 30, 2022	SYSTEM	(\$150.00)		
					3	Oct 20, 2022	SYSTEM	\$1,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user plottk1 overriding Payment Estimate Exception 19 on the current Payment Estimate.	
					3	Oct 20, 2022	SYSTEM	(\$1,800.00)		
					- Total				\$0.00	
					Material - Total				\$0.00	
	0210 - Total								\$0.00	
	0220	CMS WITH COMMUNICATION INTERFACE, CONT F	Material		1	Sep 16, 2022	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user ellisc2 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
					1	Sep 16, 2022	SYSTEM	(\$3,000.00)		
					2	Sep 30, 2022	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user ellisc2 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
					2	Sep 30, 2022	SYSTEM	(\$3,000.00)		
					3	Oct 20, 2022	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user plottk1 overriding Payment Estimate Exception 20 on the current Payment Estimate.	
					3	Oct 20, 2022	SYSTEM	(\$3,000.00)		
				- Total				\$0.00		
				Material - Total				\$0.00		
0220 - Total								\$0.00		
J9P3391 - Total								\$76,227.24		
J9S3464	0390	MISC. AGGREGATE FOR BASE	Material		3	Oct 20, 2022	SYSTEM	\$6,815.07	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user plottk1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					3	Oct 20, 2022	SYSTEM	(\$6,815.07)		



Line Item Adjustments by Estimate

Oct 21, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J9S3464	0390	MISC. AGGREGATE FOR BASE	Material	- Total				\$0.00		
				Material - Total				\$0.00		
				0390 - Total				\$0.00		
	0400	GRAVEL (A) OR CRUSHED STONE (B)	Material		3	Oct 20, 2022	SYSTEM	\$732.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user plottk1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
					3	Oct 20, 2022	SYSTEM	(\$732.96)		
				- Total				\$0.00		
				Material - Total				\$0.00		
	0400 - Total				\$0.00					
	0410	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR)	Other Item Adjustment	ACAD	2	Oct 3, 2022	ellisc2	\$12,091.89	AC adjustment 9/19: \$12,091.89 SL 22-16	
				ACAD - Total				\$12,091.89		
				OTHR	3	Oct 20, 2022	plottk1	\$330.20	To correct for the system error on pay estimate 0002 for this line number.	
				OTHR - Total				\$330.20		
				Other Item Adjustment - Total				\$12,422.09		
				Overrun	Overrun	2	Sep 30, 2022	SYSTEM	(\$330.20)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
						3	Oct 20, 2022	SYSTEM	\$330.20	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '70.85837 - 65.28000, 'is applied (if non-zero).
				Overrun - Total				\$0.00		
				Overrun - Total				\$0.00		
				Price FUEL	Price FUEL	2	Sep 30, 2022	SYSTEM	\$6,464.77	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
						- Total				\$6,464.77
	Price FUEL - Total				\$6,464.77					
	0410 - Total				\$18,886.86					
	0420	TACK COAT	Material		2	Sep 30, 2022	SYSTEM	\$2,579.64	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user ellisc2 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					2	Sep 30, 2022	SYSTEM	(\$2,579.64)		
				- Total				\$0.00		
	Material - Total				\$0.00					
	0420 - Total				\$0.00					
	0450	CONSTRUCTION SIGNS	Material		1	Sep 16, 2022	SYSTEM	\$484.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user ellisc2 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
				1	Sep 16, 2022	SYSTEM	(\$484.00)			
				2	Sep 30, 2022	SYSTEM	\$1,738.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user ellisc2 overriding Payment Estimate Exception 6 on the current Payment Estimate.		
				2	Sep 30, 2022	SYSTEM	(\$1,738.00)			
				3	Oct 20, 2022	SYSTEM	\$1,738.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user plottk1 overriding Payment Estimate Exception 18 on the current Payment Estimate.		
				3	Oct 20, 2022	SYSTEM	(\$1,738.00)			
- Total				\$0.00						
Material - Total				\$0.00						
0450 - Total				\$0.00						
J9S3464 - Total								\$18,886.86		
Overall - Total								\$95,114.10		