



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on April 4, 2024

Pay Estimate Created Date: February 2, 2023

Final Estimate Number 18	Contract ID 211119-H05 Prime Contractor Apex Paving Co.	Pay Period Start January 16, 2023 Pay Period End February 1, 2023	Original Contract Amount \$1,897,145.89 Net Change Order Amount (\$65,631.27) Current Contract Amount \$1,831,514.62
------------------------------------	--	--	---

Approval Date		By User
February 16, 2024	Generated and Approved (and should be considered Draft) at the Project Office Level by	dowdyd
March 27, 2024	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	holdtc
April 3, 2024	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2022	November 1, 2022	October 24, 2022	100.00%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date	September 7, 2023	September 7, 2023	
Awarded Date	December 1, 2021	December 1, 2021	
Letting Date	November 19, 2021	November 19, 2021	
Notice to Proceed Date	January 3, 2022	January 3, 2022	
Open to Traffic Date	October 21, 2022	October 21, 2022	
Work Began Date	March 2, 2022	March 2, 2022	

Contract Total Pay For Estimate No. 18

	This Estimate	Previous	To Date
211119-H05			
Total Posted Items Pay	\$0.00	\$1,831,514.63	\$1,831,514.63
Gross Item Adjustments	\$0.00	\$255,238.52	\$255,238.52
Incentive	\$0.00	\$60,628.42	\$60,628.42
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$44,350.25	\$44,350.25
		\$2,191,731.82	\$2,191,731.82
Contract Total Payable This Estimate:	\$0.00		

Items Paid This Estimate Period

No Data Available

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on April 4, 2024

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J9P3705	FAF 67-2(61)	Resurface	67	WAYNE	northbound from 0.7 miles north of Rte. 34 to south of Lodi and southbound from 3.8 to 5.6 miles south of Madison County line and 0.8 miles south of Rte. 34 to Bus. 67 at Greenville

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J9P3705	Posted Item Pay	\$0.00	\$1,831,514.63	\$1,831,514.63
	Gross Item Adjustments	\$0.00	\$255,238.52	\$255,238.52
	Gross Item Pay	\$0.00	\$2,086,753.15	\$2,086,753.15
	Incentive	\$0.00	\$60,628.42	\$60,628.42
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$44,350.25	\$44,350.25



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on April 4, 2024

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on April 4, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
211119-H05	J9P3705	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$30,766.00	\$30,766.00
		0001	0020	2153000	SHAPING SLOPES, CLASS III	15.00	-1.00	14.00	100F	14.00	\$1,135.00	\$15,890.00
		0001	0030	4030003	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C MIX)	14,974.60	-28.57	14,946.03	TONS	14,946.03	\$67.44	\$1,007,960.26
		0001	0040	4031056	ASPHALT PERFORMANCE TESTING	1.00	0.00	1.00	LS	1.00	\$2,500.00	\$2,500.00
		0001	0050	4031058	INTELLIGENT COMPACTION	1.00	0.00	1.00	LS	1.00	\$29,343.11	\$29,343.11
		0001	0060	4031059	PAVER-MOUNTED THERMAL PROFILES	1.00	0.00	1.00	LS	1.00	\$5,566.57	\$5,566.57
		0001	0070	4071005	TACK COAT	11,944.00	-424.00	11,520.00	GAL	11,520.00	\$2.10	\$24,192.00
		0001	0080	4134000	BITUMINOUS FOG SEAL	4,786.00	-1,886.00	2,900.00	GAL	2,900.00	\$3.41	\$9,889.00
		0001	0090	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	6.00	-4.00	2.00	EA	2.00	\$0.00	\$0.00
		0001	0100	6161005	CONSTRUCTION SIGNS	1,531.00	-633.00	898.00	SQFT	898.00	\$7.00	\$6,286.00
		0001	0110	6161025	CHANNELIZER (TRIM LINE)	300.00	-150.00	150.00	EA	150.00	\$18.00	\$2,700.00
		0001	0120	6161030	TYPE III MOVEABLE BARRICADE	12.00	0.00	12.00	EA	12.00	\$145.00	\$1,740.00
		0001	0130	6161040	FLASHING ARROW PANEL	4.00	-2.00	2.00	EA	2.00	\$1,000.00	\$2,000.00
		0001	0140	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	8.00	0.00	8.00	EA	8.00	\$1,200.00	\$9,600.00
		0001	0150	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$46,618.96	\$46,618.96
		0001	0160	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	1,652.00	367.00	2,019.00	LF	2,019.00	\$18.00	\$36,342.00
		0001	0170	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	14.00	0.00	14.00	EA	14.00	\$255.00	\$3,570.00
		0001	0180	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	112.00	11.00	123.00	EA	123.00	\$50.00	\$6,150.00
		0001	0190	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	58,237.00	866.00	59,103.00	LF	59,103.00	\$0.21	\$12,411.63
		0001	0200	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	47,976.00	-438.00	47,538.00	LF	47,538.00	\$0.21	\$9,982.98
		0001	0210	6207001	PAVEMENT MARKING REMOVAL	5,008.00	-3,046.00	1,962.00	LF	1,962.00	\$1.00	\$1,962.00
		0001	0220	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	126.00	26.00	152.00	EA	152.00	\$50.00	\$7,600.00
		0001	0230	6209901	MISC.OPTIONAL TEMPORARY PAVEMENT MARKING PAINT	1.00	-1.00	0.00	LS	0.00	\$0.00	\$0.00
		0001	0240	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	148,977.00	624.00	149,601.00	SQYD	149,601.00	\$0.32	\$47,872.32
		0001	0250	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	1,129.00	-141.00	988.00	SQYD	988.00	\$0.79	\$780.52
		0001	0260	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	808.20	0.00	808.20	STA	808.20	\$19.06	\$15,404.29
		0010	0270	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	13,300.00	-998.00	12,302.00	LF	12,302.00	\$33.99	\$418,144.98
		0010	0280	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	-3.00	1.00	EA	1.00	\$3,600.00	\$3,600.00
		0010	0290	6061080	MGS END ANCHOR	15.00	0.00	15.00	EA	15.00	\$1,255.00	\$18,825.00
		0010	0300	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	19.00	-4.00	15.00	EA	15.00	\$3,200.00	\$48,000.00
		0001	5001	6161033	DIRECTIONAL INDICATOR BARRICADE	0.00	36.00	36.00	EA	36.00	\$68.25	\$2,457.00
		0010	5002	6069902	MISC.Relocate Type A Crashworthy End Terminal (MASH)	0.00	2.00	2.00	EA	2.00	\$1,680.00	\$3,360.00
Project J9P3705 - Total Value Posted to Date as of Report Generated Date											\$1,831,514.63	
211119-H05 Overall - Total Value Posted to Date as of Report Generated Date											\$1,831,514.63	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on April 4, 2024

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Apr 4, 2024

Contract ID: 211119-H05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks						
J9P3705	0030	ASPH. CONC. MIXTURE PG 70-22 (SP095C)	Other Item Adjustment	ACAD	6	Jul 18, 2022	granaj1	\$33,704.32	Report 1						
					7	Aug 4, 2022	roberg5	\$135,736.29	Report No. 2						
			ACAD - Total							\$169,440.61					
			Other Item Adjustment - Total							\$169,440.61					
			Price FUEL					6	Jul 18, 2022	SYSTEM	\$16,776.73	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
								7	Aug 2, 2022	SYSTEM	\$67,564.39	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
								17	Jan 17, 2023	SYSTEM	\$4.20	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
								- Total							\$84,345.32
			Price FUEL - Total							\$84,345.32					
			0030 - Total							\$253,785.93					
			0160		PREF THERMO PVMT MARK, 24 IN YELLOW	Material		9	Sep 1, 2022	SYSTEM	(\$34,920.00)				
								10	Sep 16, 2022	SYSTEM	(\$34,920.00)				
						- Total							(\$69,840.00)		
						Material - Total							(\$69,840.00)		
						MaterialCredit				10	Sep 16, 2022	SYSTEM	\$34,920.00		
										11	Oct 3, 2022	SYSTEM	\$34,920.00		
						- Total							\$69,840.00		
						MaterialCredit - Total							\$69,840.00		
						Overrun	Overrun				9	Sep 1, 2022	SYSTEM	(\$5,184.00)	
											16	Dec 16, 2022	SYSTEM	\$1,422.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user granaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
16	Dec 16, 2022	SYSTEM	(\$1,422.00)												
17	Jan 17, 2023	SYSTEM	\$5,184.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',18.00000 - 18.00000, 'is applied (if non-zero).											
Overrun - Total							\$0.00								
Overrun - Total							\$0.00								
0160 - Total							\$0.00								
0170		PREF THERMO PVMT MARK, LT/RT ARROW	Material		9	Sep 1, 2022	SYSTEM	(\$3,570.00)							
					10	Sep 16, 2022	SYSTEM	(\$3,570.00)							
			- Total							(\$7,140.00)					
			Material - Total							(\$7,140.00)					
			MaterialCredit				10	Sep 16, 2022	SYSTEM	\$3,570.00					
							11	Oct 3, 2022	SYSTEM	\$3,570.00					
- Total							\$7,140.00								
MaterialCredit - Total							\$7,140.00								
0170 - Total							\$0.00								
0180		PREF THERMO PVMT MARK, YIELD TRIAN	Material		9	Sep 1, 2022	SYSTEM	(\$5,150.00)							
					10	Sep 16, 2022	SYSTEM	(\$5,150.00)							
			- Total							(\$10,300.00)					
Material - Total							(\$10,300.00)								



Line Item Adjustments by Estimate

Apr 4, 2024

Contract ID: 211119-H05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J9P3705	0180	PREF THERMO PVMT MARK. YIELD TRIAN	MaterialCredit		10	Sep 16, 2022	SYSTEM	\$5,150.00				
					11	Oct 3, 2022	SYSTEM	\$5,150.00				
			- Total							\$10,300.00		
			MaterialCredit - Total							\$10,300.00		
			Overrun	Overrun	16	Dec 16, 2022	SYSTEM	\$550.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user granaj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
					16	Dec 16, 2022	SYSTEM	(\$550.00)				
			Overrun - Total							\$0.00		
			Overrun - Total							\$0.00		
			0180 - Total							\$0.00		
			0190	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	Other Item Adjustment	REFL	13	Nov 1, 2022	granaj1	\$975.74	Retroreflectivity Adjustment	
							REFL - Total					
					Other Item Adjustment - Total							\$975.74
					Overrun	Overrun	9	Sep 1, 2022	SYSTEM	(\$181.86)		
							17	Jan 17, 2023	SYSTEM	\$181.86	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '0.21000 - 0.21000', 'is applied (if non-zero).	
					Overrun - Total							\$0.00
Overrun - Total							\$0.00					
0190 - Total							\$975.74					
0200	6 IN. YELLOW HIGH BUILD WATERBORNE PAINT	Other Item Adjustment	REFL	13	Nov 1, 2022	granaj1	\$476.85	Retroreflectivity Adjustment				
				REFL - Total							\$476.85	
		Other Item Adjustment - Total							\$476.85			
0200 - Total							\$476.85					
0220	PAVEMENT MARKING REMOVAL (SYMBOLS)	Overrun	Overrun	9	Sep 1, 2022	SYSTEM	\$2,800.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user granaj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.				
				9	Sep 1, 2022	SYSTEM	\$350.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user granaj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.				
				9	Sep 1, 2022	SYSTEM	(\$3,150.00)					
				10	Sep 16, 2022	SYSTEM	(\$3,150.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
				10	Sep 16, 2022	SYSTEM	\$3,150.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user granaj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
				11	Oct 3, 2022	SYSTEM	(\$3,150.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
				11	Oct 3, 2022	SYSTEM	\$3,150.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user granaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
				12	Oct 17, 2022	SYSTEM	(\$3,150.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
				12	Oct 17, 2022	SYSTEM	\$3,150.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user hagedj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
				13	Nov 1, 2022	SYSTEM	(\$3,150.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
				13	Nov 1, 2022	SYSTEM	\$3,150.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user granaj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
				14	Nov 16, 2022	SYSTEM	(\$3,150.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
14	Nov 16, 2022	SYSTEM	\$3,150.00	This adjustment offsets the original system-generated Overrun Payment								



Line Item Adjustments by Estimate

Contract ID: 211119-H05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J9P3705	0220	PAVEMENT MARKING REMOVAL (SYMBOLS)	Overrun	Overrun		2022			Estimate Item Adjustment (0001) due to user granaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					15	Dec 2, 2022	SYSTEM	(\$3,150.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					15	Dec 2, 2022	SYSTEM	\$3,150.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user granaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					16	Dec 16, 2022	SYSTEM	(\$1,300.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					16	Dec 16, 2022	SYSTEM	\$1,300.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user granaj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					Overrun - Total								\$0.00	
					Overrun - Total								\$0.00	
					0220 - Total								\$0.00	
					0240	COLDMILLING BIT. PAVT FOR REM OF SURF.	Overrun	Overrun	7	Aug 5, 2022	SYSTEM	(\$631.36)		
									8	Aug 17, 2022	SYSTEM	(\$431.68)	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user granaj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
8	Aug 17, 2022	SYSTEM	\$431.68	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',0.32000 - 0.32000, 'is applied (if non-zero).										
9	Sep 1, 2022	SYSTEM	(\$431.68)	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user granaj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.										
9	Sep 1, 2022	SYSTEM	\$431.68	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',0.32000 - 0.32000, 'is applied (if non-zero).										
10	Sep 16, 2022	SYSTEM	(\$431.68)	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user granaj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.										
10	Sep 16, 2022	SYSTEM	\$431.68	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',0.32000 - 0.32000, 'is applied (if non-zero).										
11	Oct 3, 2022	SYSTEM	(\$431.68)	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user granaj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.										
11	Oct 3, 2022	SYSTEM	\$431.68	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',0.32000 - 0.32000, 'is applied (if non-zero).										
12	Oct 17, 2022	SYSTEM	(\$431.68)	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user hagedj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.										
12	Oct 17, 2022	SYSTEM	\$431.68	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',0.32000 - 0.32000, 'is applied (if non-zero).										
13	Nov 1, 2022	SYSTEM	(\$431.68)	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user granaj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.										
13	Nov 1, 2022	SYSTEM	\$431.68	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',0.32000 - 0.32000, 'is applied (if non-zero).										
14	Nov 16, 2022	SYSTEM	(\$431.68)	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user granaj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.										
14	Nov 16, 2022	SYSTEM	\$431.68	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',0.32000 - 0.32000, 'is applied (if non-zero).										
15	Dec 2, 2022	SYSTEM	(\$431.68)	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user granaj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.										
15	Dec 2, 2022	SYSTEM	\$431.68	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',0.32000 - 0.32000, 'is applied (if non-zero).										
16	Dec 16, 2022	SYSTEM	(\$431.68)	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user granaj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.										



Line Item Adjustments by Estimate

Contract ID: 211119-H05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J9P3705	0240	COLDMILLING BIT. PAVT FOR REM OF SURF.	Overrun	Overrun	16	Dec 16, 2022	SYSTEM	\$431.68	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',0.32000 - 0.32000, 'is applied (if non-zero).
					17	Jan 17, 2023	SYSTEM	\$631.36	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',0.32000 - 0.32000, 'is applied (if non-zero).
					Overrun - Total		\$0.00		
					Overrun - Total		\$0.00		
0240 - Total		\$0.00							
J9P3705 - Total								\$255,238.52	
Overall - Total								\$255,238.52	



Contract Adjustments for Contract - 211119-H05

Estimate Number	Project	Adjustment Type	Other Adjustment Type	Adjustment Amount	Adjustment Percentage by Project	Created Date	Created By	Comments
12	J9P3705	Other Contract Adjustment	SPAD	\$44,350.25	100	Oct 17, 2022	hagedj1	Pay factors
12 - Total					\$44,350.25			
13	J9P3705	Incentive	AIRA	\$2,821.00	100	Nov 1, 2022	granaj1	Asphalt Paver Mounted Thermal Profile Adjustment
		Incentive	AICA	\$6,025.54	100	Nov 1, 2022	granaj1	Asphalt Intelligent Compaction Adjustment
13 - Total					\$8,846.54			
15	J9P3705	Incentive	ABIR	\$16,864.23	100	Dec 2, 2022	granaj1	See IRI Reports w/Bonus Section A - L1/\$857.45, L2/\$428.72 Section B - L1/\$3754.58, L2/\$2858.16 Section C - L1/\$4482.66, L2/\$4482.66
15 - Total					\$16,864.23			
16	J9P3705	Incentive	SPAD	(\$41.96)	100	Dec 16, 2022	granaj1	\$44,350.25 (Estimate 12) - \$44,308.29 (Final) This finalizes the incentive pay for the Volumetrics
		Incentive	AIDA	\$4,720.80	100	Dec 16, 2022	granaj1	JSP K (\$67.44 x .01 x 7,000 tons)
		Incentive	APTA	\$30,238.81	100	Dec 16, 2022	granaj1	JSP K (\$67.44 x .03 x 14,946.03 tons)
16 - Total					\$34,917.65			
Overall - Total					\$104,978.67			