



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on October 20, 2022

Pay Estimate Created Date: October 18, 2022

Progress Estimate Number 10	Contract ID 211217-B02	Pay Period Start October 1, 2022	Original Contract Amount \$8,499,999.89
	Prime Contractor Magruder Paving, LLC	Pay Period End October 15, 2022	Net Change Order Amount (\$9,392.93)
			Current Contract Amount \$8,490,606.96

Approval Date		By User
October 18, 2022	Generated and Approved (and should be considered Draft) at the Project Office Level by	foxd
October 18, 2022	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	baxtem1
October 19, 2022	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2022	November 1, 2022		93.68%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	January 5, 2022	January 5, 2022	
Letting Date	December 17, 2021	December 17, 2021	
Notice to Proceed Date	March 7, 2022	March 7, 2022	
Open to Traffic Date			
Work Began Date	June 22, 2022	June 22, 2022	

Contract Total Pay For Estimate No. 10			
	This Estimate	Previous	To Date
211217-B02			
Total Posted Items Pay	\$423,295.77	\$7,530,613.57	\$7,953,909.34
Gross Item Adjustments	\$29,117.07	\$1,295,524.02	\$1,324,641.09
Incentive	\$0.00	\$219,367.20	\$219,367.20
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	(\$56,000.00)	\$0.00	(\$56,000.00)
Contract Total Payable This Estimate:	\$396,412.84	\$9,045,504.79	\$9,441,917.63

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J2P3241	0030	3049910	MISC.PERMANENT AGGR. EDGE TREATMENT	TONS	\$37.510	688.98	\$25,843.64
	0040	3105002	GRAVEL (A) OR CRUSHED STONE (B)	TONS	\$37.510	12	\$450.12
	0050	4030003	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C MIX)	TONS	\$64.550	2,020.12	\$130,398.75
	0070	4071007	TACK COAT - LOW OR NON-TRACKING	GAL	\$2.920	1,936	\$5,653.12
	0260	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	SQYD	\$1.430	22,540	\$32,232.20
	0340	6063020	TYPE C CRASHWORTHY END TERMINAL (MASH)	EA	\$28,000.000	1	\$28,000.00
Project J2P3241 - Total							\$222,577.83
J2P3259	0370	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	TONS	\$35.670	5,185.08	\$184,951.80
	0380	3105002	GRAVEL (A) OR CRUSHED STONE (B)	TONS	\$35.670	442	\$15,766.14
Project J2P3259 - Total							\$200,717.94
Overall - Total							\$423,295.77

Contract Adjustments This Estimate

Adj Type	Entered By	Comments	Time Units	Rate	Amount
OTHR--Other Contract Adjustment	foxd	Withheld until concrete pads for type C crashworthy end terminal bases are cured and concrete ticket is signed and grading around the bases is correct.			(\$56,000.00)
Overall - Total					(\$56,000.00)

These amounts are listed in the Incentive, Disincentive, Liquidated Damages or Other Contract Adjustments

Line Item Adjustments This Estimate



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on October 20, 2022

Pay Estimate Created Date: October 18, 2022

Progress Estimate Number 10	Contract ID 211217-B02	Pay Period Start October 1, 2022	Original Contract Amount \$8,499,999.89
	Prime Contractor Magruder Paving, LLC	Pay Period End October 15, 2022	Net Change Order Amount (\$9,392.93)
			Current Contract Amount \$8,490,606.96

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J2P3241	0030	MISC.	Overrun			-188.48	\$37.51	(\$7,069.88)
	0030	MISC.	Material			-688.98	\$37.51	(\$25,843.64)
	0030	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user foxd overriding Payment Estimate Exception 2 on the current Payment Estimate.	688.98	\$37.51	\$25,843.64
	0050	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,296.85	\$3.02	\$3,918.04
	0050	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	723.27	\$3.02	\$2,185.14
	0050	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C MIX)	Overrun		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	-45.6	\$67.57	(\$3,081.25)
	0050	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C MIX)	Other Item Adjustment	Asphalt Cement Price Adjustment	2020.12 TONS RTE. 79			\$19,059.83
	0070	TACK COAT - LOW OR NON-TRACKING	Material			-5,614	\$2.92	(\$16,392.88)
	0070	TACK COAT - LOW OR NON-TRACKING	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user foxd overriding Payment Estimate Exception 6 on the current Payment Estimate.	5,614	\$2.92	\$16,392.88
	0090	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	Material			-201.9	\$225.00	(\$45,427.50)
	0090	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user foxd overriding Payment Estimate Exception 8 on the current Payment Estimate.	201.9	\$225.00	\$45,427.50
	0130	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	Material			-250	\$7.50	(\$1,875.00)
	0130	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user foxd overriding Payment Estimate Exception 11 on the current Payment Estimate.	250	\$7.50	\$1,875.00
	0140	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	Material			-28	\$10.00	(\$280.00)
	0140	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user foxd overriding Payment Estimate Exception 13 on the current Payment Estimate.	28	\$10.00	\$280.00
	0150	DOWEL BAR RETROFIT	Material			-486	\$78.10	(\$37,956.60)
	0150	DOWEL BAR RETROFIT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user foxd overriding Payment Estimate Exception 16 on the current Payment Estimate.	486	\$78.10	\$37,956.60



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on October 20, 2022

Pay Estimate Created Date: October 18, 2022

Progress Estimate Number 10		Contract ID 211217-B02 Prime Contractor Magruder Paving, LLC		Pay Period Start October 1, 2022 Pay Period End October 15, 2022		Original Contract Amount \$8,499,999.89 Net Change Order Amount (\$9,392.93) Current Contract Amount \$8,490,606.96		
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J2P3241	0310	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	Other Item Adjustment	Stockpiled Materials Adjustment				(\$22,050.00)
	0340	TYPE C CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$8,001.87)
J2P3259	0370	MISC.	Material			-5,185.08	\$35.67	(\$184,951.80)
	0370	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user foxd overriding Payment Estimate Exception 1 on the current Payment Estimate.	5,185.08	\$35.67	\$184,951.80
	0380	GRAVEL (A) OR CRUSHED STONE (B)	Material			-442	\$35.67	(\$15,766.14)
	0380	GRAVEL (A) OR CRUSHED STONE (B)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user foxd overriding Payment Estimate Exception 3 on the current Payment Estimate.	442	\$35.67	\$15,766.14
	0390	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Material			-2,483.99	\$58.97	(\$146,480.89)
	0390	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user foxd overriding Payment Estimate Exception 4 on the current Payment Estimate.	2,483.99	\$58.97	\$146,480.89
	0400	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C MIX)	Material			-23,756.07	\$57.85	(\$1,374,288.65)
	0400	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C MIX)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user foxd overriding Payment Estimate Exception 5 on the current Payment Estimate.	23,756.07	\$57.85	\$1,374,288.65
	0490	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	Material			-98.7	\$325.00	(\$32,077.50)
	0490	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user foxd overriding Payment Estimate Exception 7 on the current Payment Estimate.	98.7	\$325.00	\$32,077.50
	0530	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	Material			-140	\$7.50	(\$1,050.00)
	0530	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user foxd overriding Payment Estimate Exception 9 on the current Payment Estimate.	140	\$7.50	\$1,050.00
	0660	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	MaterialCredit			6	\$250.00	\$1,500.00
	0660	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	Material			-6	\$250.00	(\$1,500.00)
	0660	PREFORMED THERMOPLASTIC PAVEMENT MARKING,	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user foxd	6	\$250.00	\$1,500.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on October 20, 2022

Pay Estimate Created Date: October 18, 2022

Progress Estimate Number 10		Contract ID 211217-B02 Prime Contractor Magruder Paving, LLC		Pay Period Start October 1, 2022 Pay Period End October 15, 2022		Original Contract Amount \$8,499,999.89 Net Change Order Amount (\$9,392.93) Current Contract Amount \$8,490,606.96		
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J2P3259		LEFT/RIGHT ARROW			overriding Payment Estimate Exception 19 on the current Payment Estimate.			
	0680	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	MaterialCredit			176,164	\$0.22	\$38,756.08
	0680	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material			-176,164	\$0.22	(\$38,756.08)
	0680	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user foxd overriding Payment Estimate Exception 20 on the current Payment Estimate.	176,164	\$0.22	\$38,756.08
	0690	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	MaterialCredit			136,134	\$0.22	\$29,949.48
	0690	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material			-136,134	\$0.22	(\$29,949.48)
	0690	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user foxd overriding Payment Estimate Exception 22 on the current Payment Estimate.	136,134	\$0.22	\$29,949.48
	0700	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	MaterialCredit			1,514	\$1.00	\$1,514.00
	0700	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material			-1,514	\$1.00	(\$1,514.00)
	0700	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user foxd overriding Payment Estimate Exception 24 on the current Payment Estimate.	1,514	\$1.00	\$1,514.00
	0810	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	Other Item Adjustment	Stockpiled Materials Adjustment				(\$27,562.50)
Total								\$29,117.07



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on October 20, 2022

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J2P3241	FAS S201(32)	Coldmill and resurface	79	LINCOLN	from Route N to 0.8 Mile North of Route C near Old Monroe
J2P3259	FAF 61-4(179)	Coldmill and resurface	61	LINCOLN	northbound Lanes from Route V to 0.4 Mile South of Route UU in Pike County near Bowling Green

Totals by Job Numbers

Job Number		This Estimate	Previous	To Date
J2P3241	Posted Item Pay	\$222,577.83	\$642,031.77	\$864,609.60
	Gross Item Adjustments	(\$15,039.99)	\$90,308.21	\$75,268.22
	Gross Item Pay	\$207,537.84	\$732,339.98	\$939,877.82
	Incentive	\$0.00	\$23,998.59	\$23,998.59
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	(\$6,288.80)	\$0.00	(\$6,288.80)
J2P3259	Posted Item Pay	\$200,717.94	\$6,888,581.80	\$7,089,299.74
	Gross Item Adjustments	\$44,157.06	\$1,205,215.81	\$1,249,372.87
	Gross Item Pay	\$244,875.00	\$8,093,797.61	\$8,338,672.61
	Incentive	\$0.00	\$195,368.61	\$195,368.61
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	(\$49,711.20)	\$0.00	(\$49,711.20)



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on October 20, 2022

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J2P3259, Item 3049910, Project Item Line Number 0370, Material Set 304991096, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	No Remark was entered by Engineer	foxd	Overridden
Estimate Exception Type: Insufficient Materials: Project J2P3241, Item 3049910, Project Item Line Number 0030, Material Set 304991096, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	No Remark was entered by Engineer	foxd	Overridden
Estimate Exception Type: Insufficient Materials: Project J2P3259, Item 3105002, Project Item Line Number 0380, Material Set 310500296, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	No Remark was entered by Engineer	foxd	Overridden
Estimate Exception Type: Insufficient Materials: Project J2P3259, Item 4011209, Project Item Line Number 0390, Material Set 401120996, Material 0401BPPMBP..1 - Plant Mix for Bit Pavement BP-1, Acceptance Action Generic AspLow is insufficient.	No Remark was entered by Engineer	foxd	Overridden
Estimate Exception Type: Insufficient Materials: Project J2P3259, Item 4030003, Project Item Line Number 0400, Material Set 403000396, Material 0403SP095CLG - Superpave 9.5 mm, Des C 80 Gyros, Acceptance Action Generic AspHigh is insufficient.	No Remark was entered by Engineer	foxd	Overridden
Estimate Exception Type: Insufficient Materials: Project J2P3241, Item 4071007, Project Item Line Number 0070, Material Set 407100796, Material 1015EA....SS1VH - Emulsified Asphalt - Trackless Tack, Acceptance Action Generic AspEmulsion is insufficient.	No Remark was entered by Engineer	foxd	Overridden
Estimate Exception Type: Insufficient Materials: Project J2P3259, Item 6131010, Project Item Line Number 0490, Material Set 613101096, Material 1015EA....SS1 - Emulsified Asphalt SS-1, Acceptance Action Generic AspEmulsion is insufficient.	No Remark was entered by Engineer	foxd	Overridden
Estimate Exception Type: Insufficient Materials: Project J2P3241, Item 6131010, Project Item Line Number 0090, Material Set 613101096, Material 1015EA....SS1 - Emulsified Asphalt SS-1, Acceptance Action Generic AspEmulsion is insufficient.	No Remark was entered by Engineer	foxd	Overridden
Estimate Exception Type: Insufficient Materials: Project J2P3259, Item 6131015, Project Item Line Number 0530, Material Set 613101596, Material 1057JMDBEC6.10 - Dowel Bar Epoxy Ctd Gr60 1" @, Acceptance Action Generic ReinforcingMisc is insufficient.	No Remark was entered by Engineer	foxd	Overridden
Estimate Exception Type: Insufficient Materials: Project J2P3259, Item 6131015, Project Item Line Number 0530, Material Set 613101596, Material 1039ERDBEP - Epoxy Bonding Agent for Dowels, Acceptance Action Generic 1039ERDBEP is insufficient.	No Remark was entered by Engineer	foxd	Overridden
Estimate Exception Type: Insufficient Materials: Project J2P3241, Item 6131015, Project Item Line Number 0130, Material Set 613101596, Material 1039ERDBEP - Epoxy Bonding Agent for Dowels, Acceptance Action Generic 1039ERDBEP is insufficient.	No Remark was entered by Engineer	foxd	Overridden
Estimate Exception Type: Insufficient Materials: Project J2P3241, Item 6131015, Project Item Line Number 0130, Material Set 613101596, Material 1057JMDBEC6.10 - Dowel Bar Epoxy Ctd Gr60 1" @, Acceptance Action Generic ReinforcingMisc is insufficient.	No Remark was entered by Engineer	foxd	Overridden
Estimate Exception Type: Insufficient Materials: Project J2P3241, Item 6131018, Project Item Line Number 0140, Material Set 613101896, Material 1057JMTBE42019 - Tie Bar Ep Ctd 40" No. 6/M19 Gr 60/M420@, Acceptance Action Generic ReinforcingMisc is insufficient.	No Remark was entered by Engineer	foxd	Overridden
Estimate Exception Type: Insufficient Materials: Project J2P3241, Item 6131018, Project Item Line Number 0140, Material Set 613101896, Material 1057JMTBE42016 - Tie Bar Ep Ctd 30" No. 5/M16 Gr 60/M420@, Acceptance Action Generic ReinforcingMisc is insufficient.	No Remark was entered by Engineer	foxd	Overridden
Estimate Exception Type: Insufficient Materials: Project J2P3241, Item 6131018, Project Item Line Number 0140, Material Set 613101896, Material 1039ERDBEP - Epoxy Bonding Agent for Dowels, Acceptance Action Generic 1039ERDBEP is insufficient.	No Remark was entered by Engineer	foxd	Overridden
Estimate Exception Type: Insufficient Materials: Project J2P3241, Item 6134001, Project Item Line Number 0150, Material Set 613400196, Material 1057JMTBE42019 - Tie Bar Ep Ctd 40" No. 6/M19 Gr 60/M420@, Acceptance Action Generic ReinforcingMisc is insufficient.	No Remark was entered by Engineer	foxd	Overridden
Estimate Exception Type: Insufficient Materials: Project J2P3241, Item 6134001, Project Item Line Number 0150, Material Set 613400196, Material 1057JMTBE42016 - Tie Bar Ep Ctd 30" No. 5/M16 Gr 60/M420@, Acceptance Action Generic ReinforcingMisc is insufficient.	No Remark was entered by Engineer	foxd	Overridden
Estimate Exception Type: Insufficient Materials: Project J2P3241, Item 6134001, Project Item Line Number 0150, Material Set 613400196, Material 0704CMRP - Rapid Set Concrete Patching Material, Acceptance Action Generic 0704CMRP is insufficient.	No Remark was entered by Engineer	foxd	Overridden
Estimate Exception Type: Insufficient Materials: Project J2P3259, Item 6200021, Project Item Line Number 0660, Material Set 620002196, Material 1048PMPFWHXX - Pref Mrk Tape Direct Indcat or Shape WH, Acceptance Action Generic 1048PMPFWHXX is insufficient.	No Remark was entered by Engineer	foxd	Overridden
Estimate Exception Type: Insufficient Materials: Project J2P3259, Item 6205902A, Project Item Line Number 0680, Material Set 6205902A96, Material 1048PMTRHBWBWH - Marking Paint Acrylic Watr HiBld White, Acceptance Action Generic 1048PMTRHBWBWH is insufficient.	No Remark was entered by Engineer	foxd	Overridden
Estimate Exception Type: Insufficient Materials: Project J2P3259, Item 6205902A, Project Item Line Number 0680, Material Set 6205902A96, Material 1048PMRBEMTL - Reflective Glass Beads Type L Embedm Ctd, Acceptance Action Generic 1048PMRBEMTL is insufficient.	No Remark was entered by Engineer	foxd	Overridden
Estimate Exception Type: Insufficient Materials: Project J2P3259, Item 6205903A, Project Item Line Number 0690, Material Set 6205903A96, Material 1048PMRBEMTL - Reflective Glass Beads Type L Embedm Ctd, Acceptance Action Generic 1048PMRBEMTL is insufficient.	No Remark was entered by Engineer	foxd	Overridden
Estimate Exception Type: Insufficient Materials: Project J2P3259, Item 6205903A, Project Item Line Number 0690, Material Set 6205903A96, Material 1048PMTRHBWBYL - Marking Paint Acrylic Watr HiBld Yellow, Acceptance Action Generic 1048PMTRHBWBYL is insufficient.	No Remark was entered by Engineer	foxd	Overridden
Estimate Exception Type: Insufficient Materials: Project J2P3259, Item 6205906A, Project Item Line Number 0700, Material Set 6205906A96, Material 1048PMRBEMTL - Reflective Glass Beads Type L	No Remark was entered by Engineer	foxd	Overridden



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on October 20, 2022

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Embedm Ctd, Acceptance Action Generic 1048PMRBEMTL is insufficient.			
Estimate Exception Type: Insufficient Materials: Project J2P3259, Item 6205906A, Project Item Line Number 0700, Material Set 6205906A96, Material 1048PMTRHBWBWH - Marking Paint Acrylic Watr HiBld White, Acceptance Action Generic 1048PMTRHBWBWH is insufficient.	No Remark was entered by Engineer	foxd	Overridden
Estimate Exception Type: Item Overrun: Contract 211217-B02, Contract Project J2P3241, Project Item Line Number 0050, Contract Line Item Number 0050, Item 4030003, Minor Item.	No Remark was entered by Engineer	foxd	Acknowledged
Estimate Exception Type: Item Overrun: Contract 211217-B02, Contract Project J2P3241, Project Item Line Number 0030, Contract Line Item Number 0030, Item 3049910, Minor Item.	No Remark was entered by Engineer	foxd	Acknowledged
Estimate Exception Type: Item Overrun: Contract 211217-B02, Contract Project J2P3259, Project Item Line Number 0400, Contract Line Item Number 0400, Item 4030003, Minor Item.	No Remark was entered by Engineer	foxd	Acknowledged
Estimate Exception Type: Item Overrun: Contract 211217-B02, Contract Project J2P3241, Project Item Line Number 0140, Contract Line Item Number 0140, Item 6131018, Minor Item.	No Remark was entered by Engineer	foxd	Acknowledged
Estimate Exception Type: Item Overrun: Contract 211217-B02, Contract Project J2P3259, Project Item Line Number 0440, Contract Line Item Number 0440, Item 4039910, Minor Item.	No Remark was entered by Engineer	foxd	Acknowledged
Estimate Exception Type: Item Overrun: Contract 211217-B02, Contract Project J2P3259, Project Item Line Number 0740, Contract Line Item Number 0740, Item 6221001, Minor Item.	No Remark was entered by Engineer	foxd	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 20, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
211217-B02	J2P3241	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$6,000.00	\$0.00
		0001	0020	2153000	SHAPING SLOPES, CLASS III	5.00	0.00	5.00	100F	0.00	\$1,000.00	\$0.00
		0001	0030	3049910	MISC.PERMANENT AGGR. EDGE TREATMENT	500.50	0.00	500.50	TONS	688.98	\$37.51	\$25,843.64
		0001	0040	3105002	GRAVEL (A) OR CRUSHED STONE (B)	12.00	0.00	12.00	TONS	12.00	\$37.51	\$450.12
		0001	0050	4030003	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C MIX)	5,982.50	0.00	5,982.50	TONS	6,028.10	\$64.55	\$389,113.86
		0001	0060	4031057	ASPHALT PERFORMANCE TESTING REPORTING	1.00	0.00	1.00	LS	0.00	\$5,000.00	\$0.00
		0001	0070	4071007	TACK COAT - LOW OR NON-TRACKING	7,007.00	0.00	7,007.00	GAL	5,614.00	\$2.92	\$16,392.88
		0001	0080	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$50.00	\$0.00
		0001	0090	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	103.30	201.90	305.20	SQYD	201.90	\$225.00	\$45,427.50
		0001	0100	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	11.00	-11.00	0.00	SQYD	0.00	\$2.00	\$0.00
		0001	0110	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	11.00	-11.00	0.00	SQYD	0.00	\$2.00	\$0.00
		0001	0120	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	418.00	418.00	836.00	LF	405.00	\$8.50	\$3,442.50
		0001	0130	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	130.00	170.00	300.00	EA	250.00	\$7.50	\$1,875.00
		0001	0140	6131018	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	5.00	5.00	10.00	EA	28.00	\$10.00	\$280.00
		0001	0150	6134001	DOWEL BAR RETROFIT	588.00	0.00	588.00	EA	486.00	\$78.10	\$37,956.60
		0001	0160	6161005	CONSTRUCTION SIGNS	1,442.00	0.00	1,442.00	SQFT	368.00	\$5.00	\$1,840.00
		0001	0170	6161025	CHANNELIZER (TRIM LINE)	100.00	0.00	100.00	EA	25.00	\$10.00	\$250.00
		0001	0180	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	0.00	\$1,200.00	\$0.00
		0001	0190	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$6,000.00	\$12,000.00
		0001	0200	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	2.00	-2.00	0.00	EA	0.00	\$4,000.00	\$0.00
		0001	0210	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$134,845.00	\$134,845.00
		0001	0220	6200009	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	144.00	0.00	144.00	LF	0.00	\$6.00	\$0.00
		0001	0230	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	26.00	0.00	26.00	LF	0.00	\$35.00	\$0.00
		0001	0240	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	36,782.00	0.00	36,782.00	LF	0.00	\$0.15	\$0.00
		0001	0250	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	17,409.00	0.00	17,409.00	LF	0.00	\$0.15	\$0.00
		0001	0260	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	63,190.00	0.00	63,190.00	SQYD	54,090.00	\$1.43	\$77,348.70
		0001	0270	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	1,095.00	0.00	1,095.00	SQYD	660.00	\$1.43	\$943.80
		0001	0280	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	287.40	0.00	287.40	STA	0.00	\$25.55	\$0.00
		0001	0290	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	155.60	0.00	155.60	STA	0.00	\$27.74	\$0.00
		0010	0300	6061060	MGS GUARDRAIL	100.00	0.00	100.00	LF	100.00	\$36.00	\$3,600.00
		0010	0310	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	1,000.00	0.00	1,000.00	LF	1,000.00	\$37.00	\$37,000.00
		0010	0320	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	2.00	0.00	2.00	EA	2.00	\$3,800.00	\$7,600.00
		0010	0330	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	4.00	\$3,100.00	\$12,400.00
0010	0340	6063020	TYPE C CRASHWORTHY END TERMINAL (MASH)	2.00	0.00	2.00	EA	2.00	\$28,000.00	\$56,000.00		
Project J2P3241 - Total Value Posted to Date as of Report Generated Date												\$864,609.59
J2P3259	0001	0350	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$40,233.16	\$40,233.16	
		0360	2153000	SHAPING SLOPES, CLASS III	15.00	0.00	15.00	100F	10.00	\$900.00	\$9,000.00	
		0370	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	5,246.00	0.00	5,246.00	TONS	5,185.08	\$35.67	\$184,951.80	
		0380	3105002	GRAVEL (A) OR CRUSHED STONE (B)	442.00	0.00	442.00	TONS	442.00	\$35.67	\$15,766.14	
		0390	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	14,861.00	0.00	14,861.00	TONS	14,483.99	\$58.97	\$854,120.89	
		0400	4030003	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C MIX)	79,478.00	0.00	79,478.00	TONS	79,756.07	\$57.85	\$4,613,888.65	
		0410	4031057	ASPHALT PERFORMANCE TESTING REPORTING	1.00	0.00	1.00	LS	0.50	\$15,000.00	\$7,500.00	
		0420	4031058	INTELLIGENT COMPACTION	1.00	0.00	1.00	LS	1.00	\$64,221.70	\$64,221.70	
		0430	4031059	PAVER-MOUNTED THERMAL PROFILES	1.00	0.00	1.00	LS	1.00	\$10,000.00	\$10,000.00	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 20, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
211217-B02	J2P3259	0001	0440	4039910	MISC.ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C) - RUMBLE STRIP REPAIR	936.00	34.62	970.62	TONS	981.00	\$96.04	\$94,215.24
		0001	0450	4071007	TACK COAT - LOW OR NON-TRACKING	91,180.00	13,544.00	104,724.00	GAL	63,898.77	\$2.92	\$186,584.41
		0001	0460	4079912	MISC.MODIFIED BONDED ASPHALTIC CONCRETE PAVEMENT	16,930.00	-16,930.00	0.00	GAL	0.00	\$1.00	\$0.00
		0001	0470	5069905	MISC.GEOTEXTILE INTERLAYER FOR UNBONDED PAVEMENT REPAIR	160.00	-160.00	0.00	SQYD	0.00	\$5.85	\$0.00
		0001	0480	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$2,500.00	\$0.00
		0001	0490	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	160.00	0.00	160.00	SQYD	98.70	\$325.00	\$32,077.50
		0001	0500	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	16.00	-16.00	0.00	SQYD	0.00	\$2.00	\$0.00
		0001	0510	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	16.00	-16.00	0.00	SQYD	0.00	\$2.00	\$0.00
		0001	0520	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	1,440.00	-1,216.00	224.00	LF	224.00	\$8.50	\$1,904.00
		0001	0530	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	400.00	-260.00	140.00	EA	140.00	\$7.50	\$1,050.00
		0001	0540	6133020	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	205.00	-4.25	200.75	TONS	172.75	\$246.51	\$42,584.60
		0001	0550	6133021	REMOVAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	800.00	112.00	912.00	SQYD	784.00	\$104.38	\$81,833.92
		0001	0560	6139905	MISC.FURNISHING AND PLACING CONCRETE MATERIAL FOR UNBONDED CONCRETE REPAIR	160.00	-160.00	0.00	SQYD	0.00	\$290.00	\$0.00
		0001	0570	6161005	CONSTRUCTION SIGNS	2,499.00	0.00	2,499.00	SQFT	1,056.68	\$5.00	\$5,283.40
		0001	0580	6161025	CHANNELIZER (TRIM LINE)	300.00	0.00	300.00	EA	300.00	\$10.00	\$3,000.00
		0001	0590	6161030	TYPE III MOVEABLE BARRICADE	51.00	0.00	51.00	EA	10.00	\$110.00	\$1,100.00
		0001	0600	6161033	DIRECTIONAL INDICATOR BARRICADE	106.00	0.00	106.00	EA	36.00	\$15.00	\$540.00
		0001	0610	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	2.00	\$1,200.00	\$2,400.00
		0001	0620	6161070	TUBULAR MARKER	35.00	0.00	35.00	EA	0.00	\$75.00	\$0.00
		0001	0630	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	1.00	0.00	1.00	EA	1.00	\$6,000.00	\$6,000.00
		0001	0640	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	4.00	0.00	4.00	EA	4.00	\$4,000.00	\$16,000.00
		0001	0650	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$206,069.19	\$0.00
		0001	0660	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	13.00	0.00	13.00	EA	6.00	\$250.00	\$1,500.00
		0001	0670	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	57.00	0.00	57.00	EA	0.00	\$50.00	\$0.00
		0001	0680	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	180,454.00	0.00	180,454.00	LF	176,164.00	\$0.22	\$38,756.08
		0001	0690	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	142,239.00	0.00	142,239.00	LF	136,134.00	\$0.22	\$29,949.48
		0001	0700	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	2,803.00	0.00	2,803.00	LF	1,514.00	\$1.00	\$1,514.00
		0001	0710	6206108A	8 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	822.00	0.00	822.00	LF	0.00	\$1.00	\$0.00
		0001	0720	6206124A	24 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	20.00	0.00	20.00	LF	0.00	\$10.00	\$0.00
		0001	0730	6209901	MISC.TEMPORARY PAVEMENT MARKING PAINT	1.00	0.00	1.00	LS	0.00	\$30,000.00	\$0.00
		0001	0740	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	443,101.00	356.60	443,457.60	SQYD	461,422.66	\$0.95	\$438,351.53
		0001	0750	6221003	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (GREATER THAN 3 IN. THICK)	2,816.00	-75.33	2,740.67	SQYD	2,740.67	\$9.24	\$25,323.79
		0001	0760	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	10,367.00	0.00	10,367.00	SQYD	10,367.00	\$0.95	\$9,848.65
		0001	0770	6229905	MISC.COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACE (3IN THICK OR LESS) - RUMBLE STRIP REPAIR	5,867.00	221.32	6,088.32	SQYD	4,541.70	\$4.53	\$20,573.90
		0001	0780	6229905	MISC.PAVEMENT GROOVING	13,940.00	0.00	13,940.00	SQYD	0.00	\$3.50	\$0.00
		0001	0790	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	2,428.00	0.00	2,428.00	STA	0.00	\$20.59	\$0.00
		0001	0800	6269905	MISC.TRANSVERSE RUMBLE STRIP	46.00	0.00	46.00	SQYD	0.00	\$730.18	\$0.00
		0010	0810	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	1,975.00	0.00	1,975.00	LF	1,975.00	\$37.00	\$73,075.00
		0010	0820	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	6.00	0.00	6.00	EA	6.00	\$3,600.00	\$21,600.00
		0010	0830	6061080	MGS END ANCHOR	2.00	0.00	2.00	EA	1.00	\$1,500.00	\$1,500.00
		0010	0840	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	8.00	0.00	8.00	EA	7.00	\$3,000.00	\$21,000.00
		0040	0850	9031010	CONCRETE FOOTINGS, EMBEDDED	2.00	0.00	2.00	CUYD	0.00	\$1,800.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 20, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
211217-B02	J2P3259	0040	0860	9031210	STRUCTURAL STEEL POSTS	31.00	0.00	31.00	LB	0.00	\$12.00	\$0.00
			0870	9031220	PIPE POSTS	648.00	100.00	748.00	LB	0.00	\$8.00	\$0.00
			0880	9035004A	SH-FLAT SHEET	159.00	0.00	159.00	SQFT	0.00	\$26.00	\$0.00
			0890	9039902	MISC.REINSTALLING EXISTING SIGNS	11.00	0.00	11.00	EA	0.00	\$2,230.00	\$0.00
			5101	6181000	MOBILIZATION	0.00	1.00	1.00	LS	0.75	\$176,069.19	\$132,051.89
Project J2P3259 - Total Value Posted to Date as of Report Generated Date												\$7,089,299.74
211217-B02 Overall - Total Value Posted to Date as of Report Generated Date												\$7,953,909.33



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on October 20, 2022

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J2P3241

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0030	3049910	MISC. AGGREGATE FOR BASE	10/5/22	10/18/22	688.98	TONS	Both edges - 12 ton used for line 0040	71.941		75.745		
0040	3105002	GRAVEL (A) OR CRUSHED STONE (B)	10/5/22	10/18/22	12.00	TONS	various entrances and driveways	.1				
0050	4030003	ASPH. CONC. MIXTURE PG 70-22 (SP095C)	10/3/22	10/18/22	1,296.85	TONS	N.B.L.	72.970		71.941		also moved to s.b.l. and went from 73.210 - 72.45
			10/4/22	10/18/22	723.27	TONS	S.B.L.	71.941		72.45		
0070	4071007	TACK COAT - LOW OR NON-TRACKING	10/3/22	10/18/22	1,162.00	GAL	same as paving logs	.1				
			10/4/22	10/18/22	774.00	GAL	same as paving log	.1				
0260	6221001	COLDMILLING BIT. PAVT FOR REM OF SURF.	10/3/22	10/18/22	18,360.00	SOYD	same as paving logs	.1				
			10/4/22	10/18/22	4,180.00	SOYD	same as paving log	.1				
0340	6063020	TYPE C CRASHWORTHY END TERMINAL (MASH)	10/3/22	10/18/22	1.00	EA		.1				Paying for other half and will contract adjust a dollar amount until grading is satisfactory.

Project: J2P3259

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0370	3049910	MISC. AGGREGATE FOR BASE	10/7/22	10/18/22	1,309.87	TONS	Right edge	279.555		291.555		- 160 tons for d & e's
			10/10/22	10/18/22	1,172.89	TONS	Right edge	291.555		302.000		- 182 tons for d & e's
			10/11/22	10/18/22	145.59	TONS	Right edge	302.000		305.247		- 80 tons for d & e's
			10/12/22	10/18/22	811.79	TONS	Left edge	279.555		289.70		
			10/13/22	10/18/22	1,744.94	TONS	Left edge	289.7		305.247		
0380	3105002	GRAVEL (A) OR CRUSHED STONE (B)	10/7/22	10/18/22	180.00	TONS	various entrances and driveways	279.555		291.555		
			10/10/22	10/18/22	182.00	TONS	various entrances and driveways	291.555		302.000		
			10/11/22	10/18/22	80.00	TONS	various entrances and driveways	302.000		305.247		

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Oct 20, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J2P3241	0030	MISC. AGGREGATE FOR BASE	Material		10	Oct 18, 2022	SYSTEM	\$25,843.64	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user foxd overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					10	Oct 18, 2022	SYSTEM	(\$25,843.64)						
					- Total							\$0.00		
					Material - Total							\$0.00		
					Overrun	Overrun	10	Oct 18, 2022	SYSTEM	(\$7,069.88)				
					Overrun - Total							(\$7,069.88)		
					Overrun - Total							(\$7,069.88)		
					0030 - Total							(\$7,069.88)		
					J2P3241	0050	ASPH. CONC. MIXTURE PG 70-22 (SP095C)	Other Item Adjustment	ACAD	9	Oct 4, 2022	foxd	\$37,815.29	
										10	Oct 18, 2022	foxd	\$19,059.83	2020.12 TONS RTE. 79
ACAD - Total												\$56,875.12		
Other Item Adjustment - Total												\$56,875.12		
Overrun	Overrun	10	Oct 18, 2022	SYSTEM						(\$3,081.25)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
Overrun - Total												(\$3,081.25)		
Overrun - Total												(\$3,081.25)		
Price FUEL		9	Oct 4, 2022	SYSTEM						\$22,621.05	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
		10	Oct 18, 2022	SYSTEM						\$6,103.18	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
- Total												\$28,724.23		
Price FUEL - Total							\$28,724.23							
0050 - Total							\$82,518.10							
J2P3241	0070	TACK COAT - LOW OR NON-TRACKING	Material		9	Oct 4, 2022	SYSTEM	\$10,739.76	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user foxd overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					9	Oct 4, 2022	SYSTEM	(\$10,739.76)						
					10	Oct 18, 2022	SYSTEM	\$16,392.88	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user foxd overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					10	Oct 18, 2022	SYSTEM	(\$16,392.88)						
					- Total							\$0.00		
					Material - Total							\$0.00		
0070 - Total							\$0.00							
J2P3241	0090	FURN & PLACE CONC MATL FOR FULL DEPTH	Material		4	Jul 18, 2022	SYSTEM	\$45,427.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user foxd overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					4	Jul 18, 2022	SYSTEM	(\$45,427.50)						
					5	Jul 28, 2022	SYSTEM	\$45,427.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user foxd overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					5	Jul 28, 2022	SYSTEM	(\$45,427.50)						
					6	Aug 17, 2022	SYSTEM	\$45,427.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user foxd overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					6	Aug 17, 2022	SYSTEM	(\$45,427.50)						
					7	Sep 2, 2022	SYSTEM	\$45,427.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user foxd overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					7	Sep 2, 2022	SYSTEM	(\$45,427.50)						
					8	Sep 16, 2022	SYSTEM	\$45,427.50	This adjustment offsets the original system-generated Material Payment					



Line Item Adjustments by Estimate

Oct 20, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J2P3241	0090	FURN & PLACE CONC MATL FOR FULL DEPTH	Material			2022			Estimate Item Adjustment (0018) due to user foxd overriding Payment Estimate Exception 4 on the current Payment Estimate.				
					8	Sep 16, 2022	SYSTEM	(\$45,427.50)					
					9	Oct 4, 2022	SYSTEM	\$45,427.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user foxd overriding Payment Estimate Exception 5 on the current Payment Estimate.				
					9	Oct 4, 2022	SYSTEM	(\$45,427.50)					
					10	Oct 18, 2022	SYSTEM	\$45,427.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user foxd overriding Payment Estimate Exception 8 on the current Payment Estimate.				
					10	Oct 18, 2022	SYSTEM	(\$45,427.50)					
					- Total						\$0.00		
					Material - Total						\$0.00		
					Overrun	Overrun	4	Jul 18, 2022	SYSTEM	(\$22,185.00)			
							8	Sep 16, 2022	SYSTEM	\$22,185.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',225.00000 - 225.00000, 'is applied (if non-zero).		
					Overrun - Total						\$0.00		
					Overrun - Total						\$0.00		
					0090 - Total						\$0.00		
				0130	DOWEL BAR (DRILLING, FURNISHING AND INST	Material			4	Jul 18, 2022	SYSTEM	\$1,875.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user foxd overriding Payment Estimate Exception 8 on the current Payment Estimate.
									4	Jul 18, 2022	SYSTEM	(\$1,875.00)	
									5	Jul 28, 2022	SYSTEM	\$1,875.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user foxd overriding Payment Estimate Exception 8 on the current Payment Estimate.
									5	Jul 28, 2022	SYSTEM	(\$1,875.00)	
									6	Aug 17, 2022	SYSTEM	\$1,875.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user foxd overriding Payment Estimate Exception 8 on the current Payment Estimate.
									6	Aug 17, 2022	SYSTEM	(\$1,875.00)	
									7	Sep 2, 2022	SYSTEM	\$1,875.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user foxd overriding Payment Estimate Exception 6 on the current Payment Estimate.
		7	Sep 2, 2022				SYSTEM	(\$1,875.00)					
		8	Sep 16, 2022				SYSTEM	\$1,875.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user foxd overriding Payment Estimate Exception 7 on the current Payment Estimate.				
		8	Sep 16, 2022				SYSTEM	(\$1,875.00)					
		9	Oct 4, 2022				SYSTEM	\$1,875.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user foxd overriding Payment Estimate Exception 8 on the current Payment Estimate.				
		9	Oct 4, 2022				SYSTEM	(\$1,875.00)					
		10	Oct 18, 2022				SYSTEM	\$1,875.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user foxd overriding Payment Estimate Exception 11 on the current Payment Estimate.				
		10	Oct 18, 2022				SYSTEM	(\$1,875.00)					
	- Total									\$0.00			
	Material - Total									\$0.00			
	Overrun	Overrun	4				Jul 18, 2022	SYSTEM	(\$900.00)				
			8				Sep 16, 2022	SYSTEM	\$900.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',7.50000 - 7.50000, 'is applied (if non-zero).			



Line Item Adjustments by Estimate

Oct 20, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J2P3241	0130	DOWEL BAR (DRILLING, FURNISHING AND INST	Overrun	Overrun - Total				\$0.00		
				Overrun - Total				\$0.00		
				0130 - Total				\$0.00		
	0140	TIE BAR (DRILL, FURN & INSTAL) (TYPE L	Material			4	Jul 18, 2022	SYSTEM	\$280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user foxd overriding Payment Estimate Exception 10 on the current Payment Estimate.
						4	Jul 18, 2022	SYSTEM	(\$280.00)	
						5	Jul 28, 2022	SYSTEM	\$280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user foxd overriding Payment Estimate Exception 10 on the current Payment Estimate.
						5	Jul 28, 2022	SYSTEM	(\$280.00)	
						6	Aug 17, 2022	SYSTEM	\$280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user foxd overriding Payment Estimate Exception 10 on the current Payment Estimate.
						6	Aug 17, 2022	SYSTEM	(\$280.00)	
						7	Sep 2, 2022	SYSTEM	\$280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user foxd overriding Payment Estimate Exception 8 on the current Payment Estimate.
						7	Sep 2, 2022	SYSTEM	(\$280.00)	
						8	Sep 16, 2022	SYSTEM	\$280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user foxd overriding Payment Estimate Exception 9 on the current Payment Estimate.
						8	Sep 16, 2022	SYSTEM	(\$280.00)	
						9	Oct 4, 2022	SYSTEM	\$280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user foxd overriding Payment Estimate Exception 10 on the current Payment Estimate.
						9	Oct 4, 2022	SYSTEM	(\$280.00)	
						10	Oct 18, 2022	SYSTEM	\$280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user foxd overriding Payment Estimate Exception 13 on the current Payment Estimate.
						10	Oct 18, 2022	SYSTEM	(\$280.00)	
						- Total				\$0.00
			Material - Total				\$0.00			
			Overrun	Overrun	4	Jul 18, 2022	SYSTEM	(\$230.00)		
					8	Sep 16, 2022	SYSTEM	\$50.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',10.00000 - 10.00000, 'is applied (if non-zero).	
			Overrun - Total				(\$180.00)			
			Overrun - Total				(\$180.00)			
		0140 - Total				(\$180.00)				
	0150	DOWEL BAR RETROFIT	Material			5	Jul 28, 2022	SYSTEM	\$37,956.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user foxd overriding Payment Estimate Exception 13 on the current Payment Estimate.
					5	Jul 28, 2022	SYSTEM	(\$37,956.60)		
					6	Aug 17, 2022	SYSTEM	\$37,956.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user foxd overriding Payment Estimate Exception 13 on the current Payment Estimate.	
					6	Aug 17, 2022	SYSTEM	(\$37,956.60)		
					7	Sep 2, 2022	SYSTEM	\$37,956.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user foxd overriding Payment Estimate Exception 11 on the current Payment Estimate.	
					7	Sep 2, 2022	SYSTEM	(\$37,956.60)		
					8	Sep 16, 2022	SYSTEM	\$37,956.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user foxd overriding Payment Estimate Exception 12 on the current Payment Estimate.	



Line Item Adjustments by Estimate

Oct 20, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J2P3241	0150	DOWEL BAR RETROFIT	Material		8	Sep 16, 2022	SYSTEM	(\$37,956.60)					
					9	Oct 4, 2022	SYSTEM	\$37,956.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user foxd overriding Payment Estimate Exception 13 on the current Payment Estimate.				
					9	Oct 4, 2022	SYSTEM	(\$37,956.60)					
					10	Oct 18, 2022	SYSTEM	\$37,956.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user foxd overriding Payment Estimate Exception 16 on the current Payment Estimate.				
					10	Oct 18, 2022	SYSTEM	(\$37,956.60)					
									- Total	\$0.00			
									Material - Total	\$0.00			
									0150 - Total	\$0.00			
	0310	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Other Item Adjustment		STMA	5	Jul 28, 2022	foxd	\$22,050.00	6061061 MGS Guard Rail, 8 ft. Posts 1,000 LF \$ \$ 22.05 \$ 22,050.00			
						10	Oct 18, 2022	foxd	(\$22,050.00)				
										STMA - Total	\$0.00		
										Other Item Adjustment - Total	\$0.00		
									0310 - Total	\$0.00			
	0320	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile			8	Sep 16, 2022	SYSTEM	(\$2,603.04)	Payment Estimate Item Adjustment generated Stockpile Transaction			
										- Total	(\$2,603.04)		
											Construction Stockpile - Total	(\$2,603.04)	
			Construction Stockpile STMI			1	May 16, 2022	SYSTEM	\$2,603.04	Payment Estimate Item Adjustment generated Stockpile Transaction			
										- Total	\$2,603.04		
									Construction Stockpile STMI - Total	\$2,603.04			
									0320 - Total	\$0.00			
0340	TYPE C CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile			9	Oct 4, 2022	SYSTEM	(\$27,998.13)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					10	Oct 18, 2022	SYSTEM	(\$8,001.87)	Payment Estimate Item Adjustment generated Stockpile Transaction				
										- Total	(\$36,000.00)		
										Construction Stockpile - Total	(\$36,000.00)		
		Construction Stockpile STMI			1	May 16, 2022	SYSTEM	\$36,000.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
									- Total	\$36,000.00			
								Construction Stockpile STMI - Total	\$36,000.00				
								0340 - Total	\$0.00				
											J2P3241 - Total	\$75,268.22	
J2P3259	0370	MISC. AGGREGATE FOR BASE	Material		10	Oct 18, 2022	SYSTEM	\$184,951.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user foxd overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					10	Oct 18, 2022	SYSTEM	(\$184,951.80)					
									- Total	\$0.00			
									Material - Total	\$0.00			
									0370 - Total	\$0.00			
0380	GRAVEL (A) OR CRUSHED STONE (B)	Material			10	Oct 18, 2022	SYSTEM	\$15,766.14	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user foxd overriding Payment Estimate Exception 3 on the current Payment Estimate.				
					10	Oct 18, 2022	SYSTEM	(\$15,766.14)					
									- Total	\$0.00			
								Material - Total	\$0.00				
								0380 - Total	\$0.00				
0390	BIT. PAVEMENT MIXTURE	Material			8	Sep 16, 2022	SYSTEM	\$507,366.68	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user foxd overriding Payment				



Line Item Adjustments by Estimate

Oct 20, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J2P3259	0390	PG64-22 (BP-1)	Material						Estimate Exception 1 on the current Payment Estimate.				
					8	Sep 16, 2022	SYSTEM	(\$507,366.68)					
					9	Oct 4, 2022	SYSTEM	\$146,480.89	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user foxd overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					9	Oct 4, 2022	SYSTEM	(\$146,480.89)					
					10	Oct 18, 2022	SYSTEM	\$146,480.89	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user foxd overriding Payment Estimate Exception 4 on the current Payment Estimate.				
					10	Oct 18, 2022	SYSTEM	(\$146,480.89)					
					- Total						\$0.00		
					Material - Total						\$0.00		
					Other Item Adjustment	ACAD	8	Sep 16, 2022	foxd	\$54,849.29	BP-1		
				9			Oct 4, 2022	foxd	\$37,486.15				
						ACAD - Total					\$92,335.44		
					Other Item Adjustment - Total						\$92,335.44		
					Price FUEL		8	Sep 16, 2022	SYSTEM	\$48,559.90	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
							9	Oct 4, 2022	SYSTEM	\$33,187.74	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
						- Total					\$81,747.64		
					Price FUEL - Total						\$81,747.64		
					0390 - Total						\$174,083.08		
				0400		ASPH. CONC. MIXTURE PG 70-22 (SP095C)	Material		6	Aug 17, 2022	SYSTEM	\$448,162.79	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user foxd overriding Payment Estimate Exception 1 on the current Payment Estimate.
									6	Aug 17, 2022	SYSTEM	(\$448,162.79)	
									7	Sep 2, 2022	SYSTEM	\$2,556,335.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user foxd overriding Payment Estimate Exception 1 on the current Payment Estimate.
	7	Sep 2, 2022	SYSTEM					(\$2,556,335.96)					
	8	Sep 16, 2022	SYSTEM					\$1,844,626.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user foxd overriding Payment Estimate Exception 2 on the current Payment Estimate.				
	8	Sep 16, 2022	SYSTEM					(\$1,844,626.50)					
	9	Oct 4, 2022	SYSTEM					\$1,374,288.65	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user foxd overriding Payment Estimate Exception 2 on the current Payment Estimate.				
	9	Oct 4, 2022	SYSTEM					(\$1,374,288.65)					
	10	Oct 18, 2022	SYSTEM					\$1,374,288.65	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user foxd overriding Payment Estimate Exception 5 on the current Payment Estimate.				
	10	Oct 18, 2022	SYSTEM					(\$1,374,288.65)					
	- Total										\$0.00		
	Material - Total										\$0.00		
	Other Item Adjustment	ACAD	3					Jul 1, 2022	foxd	\$5,646.36			
6			Aug 17, 2022					foxd	\$148,025.38				
7			Sep 2, 2022	foxd	\$361,256.12								
8			Sep 16, 2022	foxd	\$185,844.31	SP095							
9			Oct 4, 2022	foxd	\$36,510.62								



Line Item Adjustments by Estimate

Oct 20, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J2P3259	0400	ASPH. CONC. MIXTURE PG 70-22 (SP095C)	Other Item Adjustment	ACAD - Total					\$737,282.79	
				Other Item Adjustment - Total					\$737,282.79	
			Overrun	Overrun	9	Oct 4, 2022	SYSTEM		(\$17,655.78)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				Overrun - Total					(\$17,655.78)	
				Overrun - Total					(\$17,655.78)	
			Price FUEL		3	Jul 1, 2022	SYSTEM		\$6,698.39	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					6	Aug 17, 2022	SYSTEM		\$74,638.79	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					7	Sep 2, 2022	SYSTEM		\$143,975.28	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					8	Sep 16, 2022	SYSTEM		\$111,171.73	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					9	Oct 4, 2022	SYSTEM		\$21,840.59	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
			- Total					\$358,324.78		
			Price FUEL - Total					\$358,324.78		
	0400 - Total								\$1,077,951.79	
	0440	MISC.	Other Item Adjustment	ACAD	3	Jul 1, 2022	foxd		\$6,444.15	
				ACAD - Total					\$6,444.15	
				Other Item Adjustment - Total					\$6,444.15	
			Overrun	Overrun	3	Jul 1, 2022	SYSTEM		(\$4,674.38)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					8	Sep 16, 2022	SYSTEM		\$3,596.16	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '1,103.87511 - 96.04000, 'is applied (if non-zero).
				Overrun - Total					(\$1,078.22)	
				Overrun - Total					(\$1,078.22)	
Price FUEL				3	Jul 1, 2022	SYSTEM		\$7,686.33	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
			- Total					\$7,686.33		
			Price FUEL - Total					\$7,686.33		
0440 - Total								\$13,052.26		
0450	TACK COAT - LOW OR NON-TRACKING	Material		3	Jul 1, 2022	SYSTEM		(\$2,361.61)		
			- Total					(\$2,361.61)		
			Material - Total					(\$2,361.61)		
		MaterialCredit		4	Jul 18, 2022	SYSTEM		\$2,361.61		
			- Total					\$2,361.61		
	MaterialCredit - Total					\$2,361.61				
0450 - Total								\$0.00		
0490	FURN & PLACE CONC MATL FOR FULL DEPTH	Material		4	Jul 18, 2022	SYSTEM		\$11,277.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user foxd overriding Payment Estimate Exception 1 on the current Payment Estimate.	
				4	Jul 18, 2022	SYSTEM		(\$11,277.50)		
				5	Jul 28, 2022	SYSTEM		\$16,477.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user foxd overriding Payment Estimate Exception 1 on the current Payment Estimate.	
				5	Jul 28, 2022	SYSTEM		(\$16,477.50)		
				6	Aug 17, 2022	SYSTEM		\$32,077.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user foxd overriding Payment Estimate Exception 2 on the current Payment Estimate.	
				6	Aug 17, 2022	SYSTEM		(\$32,077.50)		
				7	Sep 2, 2022	SYSTEM		\$32,077.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user foxd overriding Payment	



Line Item Adjustments by Estimate

Oct 20, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks								
J2P3259	0490	FURN & PLACE CONC MATL FOR FULL DEPTH	Material						Estimate Exception 2 on the current Payment Estimate.								
					7	Sep 2, 2022	SYSTEM	(\$32,077.50)									
					8	Sep 16, 2022	SYSTEM	\$32,077.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user foxd overriding Payment Estimate Exception 3 on the current Payment Estimate.								
					8	Sep 16, 2022	SYSTEM	(\$32,077.50)									
					9	Oct 4, 2022	SYSTEM	\$32,077.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user foxd overriding Payment Estimate Exception 4 on the current Payment Estimate.								
					9	Oct 4, 2022	SYSTEM	(\$32,077.50)									
					10	Oct 18, 2022	SYSTEM	\$32,077.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user foxd overriding Payment Estimate Exception 7 on the current Payment Estimate.								
					10	Oct 18, 2022	SYSTEM	(\$32,077.50)									
					- Total								\$0.00				
					Material - Total								\$0.00				
					0490 - Total								\$0.00				
						0530	DOWEL BAR (DRILLING, FURNISHING AND INST	Material		4	Jul 18, 2022	SYSTEM	\$300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user foxd overriding Payment Estimate Exception 6 on the current Payment Estimate.			
										4	Jul 18, 2022	SYSTEM	(\$300.00)				
										5	Jul 28, 2022	SYSTEM	\$600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user foxd overriding Payment Estimate Exception 6 on the current Payment Estimate.			
										5	Jul 28, 2022	SYSTEM	(\$600.00)				
6	Aug 17, 2022	SYSTEM	\$1,050.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user foxd overriding Payment Estimate Exception 6 on the current Payment Estimate.													
6	Aug 17, 2022	SYSTEM	(\$1,050.00)														
7	Sep 2, 2022	SYSTEM	\$1,050.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user foxd overriding Payment Estimate Exception 4 on the current Payment Estimate.													
7	Sep 2, 2022	SYSTEM	(\$1,050.00)														
8	Sep 16, 2022	SYSTEM	\$1,050.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user foxd overriding Payment Estimate Exception 5 on the current Payment Estimate.													
8	Sep 16, 2022	SYSTEM	(\$1,050.00)														
9	Oct 4, 2022	SYSTEM	\$1,050.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user foxd overriding Payment Estimate Exception 6 on the current Payment Estimate.													
9	Oct 4, 2022	SYSTEM	(\$1,050.00)														
10	Oct 18, 2022	SYSTEM	\$1,050.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user foxd overriding Payment Estimate Exception 9 on the current Payment Estimate.													
10	Oct 18, 2022	SYSTEM	(\$1,050.00)														
- Total										\$0.00							
Material - Total								\$0.00									
0530 - Total								\$0.00									
	0540	FURN & PLACE BIT. MATL FOR CL C PARTIAL	Other Item Adjustment	ACAD	3	Jul 1, 2022	foxd	\$1,352.55									
								ACAD - Total								\$1,352.55	
								Other Item Adjustment - Total								\$1,352.55	
0540 - Total								\$1,352.55									
	0570	CONSTRUCTION SIGNS	Material		2	Jun 15, 2022	SYSTEM	(\$2,630.00)									



Line Item Adjustments by Estimate

Oct 20, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J2P3259	0570	CONSTRUCTION SIGNS	Material	- Total				(\$2,630.00)			
			Material - Total					(\$2,630.00)			
			MaterialCredit		3	Jul 1, 2022	SYSTEM	\$2,630.00			
			- Total					\$2,630.00			
			MaterialCredit - Total					\$2,630.00			
			0570 - Total					\$0.00			
			0630	CMS W/O COMMUNICATION INTERFACE, CONT F/	Material		2	Jun 15, 2022	SYSTEM	(\$6,000.00)	
					- Total					(\$6,000.00)	
					Material - Total					(\$6,000.00)	
					MaterialCredit		3	Jul 1, 2022	SYSTEM	\$6,000.00	
- Total							\$6,000.00				
MaterialCredit - Total							\$6,000.00				
0630 - Total					\$0.00						
0660	PREF THERMO PVMT MARK, LT/RT ARROW	Material		9	Oct 4, 2022	SYSTEM	(\$1,500.00)				
				10	Oct 18, 2022	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user foxd overriding Payment Estimate Exception 19 on the current Payment Estimate.			
				10	Oct 18, 2022	SYSTEM	(\$1,500.00)				
		- Total					(\$1,500.00)				
		Material - Total					(\$1,500.00)				
		MaterialCredit		10	Oct 18, 2022	SYSTEM	\$1,500.00				
		- Total					\$1,500.00				
		MaterialCredit - Total					\$1,500.00				
0660 - Total					\$0.00						
0680	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	Material		9	Oct 4, 2022	SYSTEM	(\$38,756.08)				
				10	Oct 18, 2022	SYSTEM	\$38,756.08	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user foxd overriding Payment Estimate Exception 20 on the current Payment Estimate.			
				10	Oct 18, 2022	SYSTEM	(\$38,756.08)				
		- Total					(\$38,756.08)				
		Material - Total					(\$38,756.08)				
		MaterialCredit		10	Oct 18, 2022	SYSTEM	\$38,756.08				
		- Total					\$38,756.08				
		MaterialCredit - Total					\$38,756.08				
0680 - Total					\$0.00						
0690	6 IN. YELLOW HIGH BUILD WATERBORNE PAINT	Material		9	Oct 4, 2022	SYSTEM	(\$29,949.48)				
				10	Oct 18, 2022	SYSTEM	\$29,949.48	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user foxd overriding Payment Estimate Exception 22 on the current Payment Estimate.			
				10	Oct 18, 2022	SYSTEM	(\$29,949.48)				
		- Total					(\$29,949.48)				
		Material - Total					(\$29,949.48)				
		MaterialCredit		10	Oct 18, 2022	SYSTEM	\$29,949.48				
		- Total					\$29,949.48				
		MaterialCredit - Total					\$29,949.48				
0690 - Total					\$0.00						
0700	12 IN. WHITE HIGH BUILD	Material		9	Oct 4, 2022	SYSTEM	(\$1,514.00)				

