



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on August 4, 2022

Pay Estimate Created Date: July 28, 2022

<b>Progress Estimate Number</b> 10	<b>Contract ID</b> 211217-B03 <b>Prime Contractor</b> Capital Paving & Construction, LLC	<b>Pay Period Start</b> July 16, 2022 <b>Pay Period End</b> July 28, 2022	<b>Original Contract Amount</b> \$3,574,336.85 <b>Net Change Order Amount</b> (\$234,523.60) <b>Current Contract Amount</b> \$3,339,813.25
---------------------------------------	---	--	--

Approval Date		By User
July 28, 2022	Generated and Approved (and should be considered Draft) at the Project Office Level by	burtoc4
July 28, 2022	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	vierss
August 3, 2022	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2022	November 1, 2022	July 22, 2022	100.00%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date	July 22, 2022	July 22, 2022	
Awarded Date	January 5, 2022	January 5, 2022	
Letting Date	December 17, 2021	December 17, 2021	
Notice to Proceed Date	March 7, 2022	March 7, 2022	
Open to Traffic Date			
Work Began Date	May 12, 2022	May 12, 2022	

Contract Total Pay For Estimate No. 10			
	This Estimate	Previous	To Date
211217-B03			
Total Posted Items Pay	\$185,635.26	\$3,154,167.41	\$3,339,802.67
Gross Item Adjustments	(\$62,374.40)	\$500,861.75	\$438,487.35
Incentive	\$85,842.45	(\$598.56)	\$85,243.89
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	(\$15,000.00)	\$0.00	(\$15,000.00)
		\$3,654,430.60	\$3,848,533.91
<b>Contract Total Payable This Estimate:</b>	<b>\$194,103.31</b>		

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J2P3248	0010	2022010	REMOVAL OF IMPROVEMENTS	LS	\$3,600.000	1	\$3,600.00
	0030	2153000	SHAPING SLOPES, CLASS III	100F	\$1,200.000	18	\$21,600.00
	0110	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	EA	\$750.000	2	\$1,500.00
	0140	6161005	CONSTRUCTION SIGNS	SQFT	\$7.000	-24	(\$168.00)
	0190	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	LF	\$0.180	37,880	\$6,818.40
	0200	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	LF	\$0.210	61,945	\$13,008.45
	0250	6061060	MGS GUARDRAIL	LF	\$35.000	675	\$23,625.00
	0260	6061081	MGS BRIDGE APPROACH TRANSITION (THRIE-BEAM BRIDGE)	EA	\$4,500.000	8	\$36,000.00
	0270	6062303	ASYMMETRICAL TRANSITION SECTION, 6.5 FT. POSTS	EA	\$400.000	8	\$3,200.00
	0280	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	EA	\$3,000.000	8	\$24,000.00
	0290	7134000	BRIDGE GUARDRAIL (THRIE BEAM)	LF	\$487.000	50	\$24,350.00
5001	4019905	MISC.6" County Road Approaches	SQYD	\$42.150	666.7	\$28,101.41	
<b>Project J2P3248 - Total</b>							<b>\$185,635.26</b>
<b>Overall - Total</b>							<b>\$185,635.26</b>

**Contract Adjustments This Estimate**

Adj Type	Entered By	Comments	Time Units	Rate	Amount
OTHR--Other Contract Adjustment	burtoc4	Money withheld to cover the marred surface deduct which can't be measured until the diamond grinding for bumps is completed. Calculated at 200' at each of 4 locations and			(\$15,000.00)



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on August 4, 2022

Pay Estimate Created Date: July 28, 2022

<b>Progress Estimate Number</b> 10	<b>Contract ID</b> 211217-B03 <b>Prime Contractor</b> Capital Paving & Construction, LLC	<b>Pay Period Start</b> July 16, 2022 <b>Pay Period End</b> July 28, 2022	<b>Original Contract Amount</b> \$3,574,336.85 <b>Net Change Order Amount</b> (\$234,523.60) <b>Current Contract Amount</b> \$3,339,813.25
---------------------------------------	---	--	--

Adj Type	Entered By	Comments	Time Units	Rate	Amount
		rounded up. Once measurements can be made this will be adjusted appropriately.			
ABIR--Incentive	burtoc4	Smoothness bonus for the Eastbound lane of 24.			\$21,203.81
TSR--Incentive	burtoc4	TSR bonus for 6,934.05 tons of SP048			\$17,819.12
ABIR--Incentive	burtoc4	Smoothness bonus for the Westbound lane of 24.			\$21,032.12
TSR--Incentive	burtoc4	TSR bonus for 10,648.91 tons of SP125.			\$25,787.40

**Overall - Total** **\$70,842.45**  
 These amounts are listed in the Incentive, Disincentive, Liquidated Damages or Other Contract Adjustments

**Line Item Adjustments This Estimate**

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J2P3248	0040	MISC.	Material			-9,020.5	\$17.69	(\$159,572.64)
	0040	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user burtoc4 overriding Payment Estimate Exception 1 on the current Payment Estimate.	9,020.5	\$17.69	\$159,572.64
	0060	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',87.91833 - 80.23000, 'is applied (if non-zero).	124.4	\$87.92	\$10,937.04
	0060	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Other Item Adjustment	Asphalt Cement Price Adjustment	AC Adjustment for Asphalt placed on the concrete drive on 7-8-22.			\$64.92
	0070	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP048F MIX)	Material			-6,934.1	\$85.66	(\$593,975.01)
	0070	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP048F MIX)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user burtoc4 overriding Payment Estimate Exception 2 on the current Payment Estimate.	6,934.1	\$85.66	\$593,975.01
	0080	ASPHALTIC CONCRETE MIXTURE PG 58-28 (SP125C MIX)	Material			-10,701.4	\$80.72	(\$863,817.01)
	0080	ASPHALTIC CONCRETE MIXTURE PG 58-28 (SP125C MIX)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user burtoc4 overriding Payment Estimate Exception 3 on the current Payment Estimate.	10,701.4	\$80.72	\$863,817.01
	0190	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Other Item Adjustment	Retroreflectivity Adjustment	20% withheld pending retroreflectivity results.			(\$1,363.68)
	0200	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Other Item Adjustment	Retroreflectivity Adjustment	20% withheld pending retroreflectivity results.			(\$2,601.69)
	0250	MGS GUARDRAIL	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$13,641.75)
	0260	MGS BRIDGE APPROACH TRANSITION (THRIE-BEAM BRIDGE)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$22,800.00)
	0270	ASYMMETRICAL	Construction		Payment Estimate Item Adjustment generated			(\$2,056.00)



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on August 4, 2022

Pay Estimate Created Date: July 28, 2022

<b>Progress Estimate Number</b> 10		<b>Contract ID</b> 211217-B03 <b>Prime Contractor</b> Capital Paving & Construction, LLC		<b>Pay Period Start</b> July 16, 2022 <b>Pay Period End</b> July 28, 2022		<b>Original Contract Amount</b> \$3,574,336.85 <b>Net Change Order Amount</b> (\$234,523.60) <b>Current Contract Amount</b> \$3,339,813.25		
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J2P3248		TRANSITION SECTION, 6.5 FT. POSTS	Stockpile		Stockpile Transaction			
	0280	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$15,600.00)
	0290	BRIDGE GUARDRAIL (THRIE BEAM)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$15,750.00)
	5001	MISC.	Other Item Adjustment	Asphalt Cement Price Adjustment	AC adjustment for BP1 placed on County Road aprons and paid in square yards.			\$436.76
<b>Total</b>								<b>(\$62,374.40)</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on August 4, 2022

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J2P3248	FAF 24-2(49)	Resurface and add shoulder	24	RANDOLPH	from 0.9 mile east of Route 63 to the Monroe County line near Milton
J2S3337	FAS-S202(064)	Resurface	Z	RANDOLPH	from Route DD to Route 63 near Cairo
J2S3340	FAS-S202(065)	Resurface	PP	MACON	from Route 63 to Route V near Macon

Totals by Job Numbers				
Job Number		This Estimate	Previous	To Date
J2P3248	Posted Item Pay	\$185,635.26	\$2,124,647.00	\$2,310,282.26
	Gross Item Adjustments	(\$62,374.40)	\$373,379.27	\$311,004.87
	<b>Gross Item Pay</b>	<b>\$123,260.86</b>	<b>\$2,498,026.27</b>	<b>\$2,621,287.13</b>
	Incentive	\$59,377.23	(\$425.10)	\$58,952.13
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	(\$10,375.50)	\$0.00	(\$10,375.50)
J2S3337	Posted Item Pay	\$0.00	\$350,294.75	\$350,294.75
	Gross Item Adjustments	\$0.00	\$43,936.76	\$43,936.76
	<b>Gross Item Pay</b>	<b>\$0.00</b>	<b>\$394,231.51</b>	<b>\$394,231.51</b>
	Incentive	\$9,004.88	(\$59.02)	\$8,945.86
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	(\$1,573.50)	\$0.00	(\$1,573.50)
J2S3340	Posted Item Pay	\$0.00	\$679,225.66	\$679,225.66
	Gross Item Adjustments	\$0.00	\$83,545.72	\$83,545.72
	<b>Gross Item Pay</b>	<b>\$0.00</b>	<b>\$762,771.38</b>	<b>\$762,771.38</b>
	Incentive	\$17,460.34	(\$114.44)	\$17,345.90
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	(\$3,051.00)	\$0.00	(\$3,051.00)



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on August 4, 2022

**Exceptions (Discrepancies) This Estimate Period**

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J2P3248, Item 3049910, Project Item Line Number 0040, Material Set 304991096, Material 0304SBT15KP - Compacted Type 1 & 5 Base, Acceptance Action Generic 0304SBT15KP is insufficient.	Testing complete resolving CRE20 reports.	burtoc4	Overridden
Estimate Exception Type: Insufficient Materials: Project J2P3248, Item 4030015, Project Item Line Number 0070, Material Set 403001596, Material 0403SP048F - Superpave 4.8 mm, Des F, Acceptance Action Generic AspHigh is insufficient.	Testing complete resolving CRE20 reports.	burtoc4	Overridden
Estimate Exception Type: Insufficient Materials: Project J2P3248, Item 4030106, Project Item Line Number 0080, Material Set 4030106, Material 0403SP125CLG - Superpave 12.5 mm, Des C 80 Gyros, Acceptance Action Generic AspHigh is insufficient.	Testing complete resolving CRE20 reports.	burtoc4	Overridden



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 4, 2022

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
211217-B03	J2P3248	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$3,600.00	\$3,600.00		
		0001	0020	2129909	MISC.SHOULDER GRADING	617.50	2.00	619.50	STA	619.50	\$26.83	\$16,621.18		
		0001	0030	2153000	SHAPING SLOPES, CLASS III	18.00	0.00	18.00	100F	18.00	\$1,200.00	\$21,600.00		
		0001	0040	3049910	MISC.TYPE 1 AGGR. FOR SHOULDERS	19,344.60	-10,323.50	9,021.10	TONS	9,020.50	\$17.69	\$159,572.64		
		0001	0050	3105002	GRAVEL (A) OR CRUSHED STONE (B)	227.00	0.00	227.00	TONS	227.00	\$20.82	\$4,726.14		
		0001	0060	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	2,598.10	124.40	2,722.50	TONS	2,722.50	\$80.23	\$218,426.18		
		0001	0070	4030015	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP048F MIX)	6,959.90	-25.80	6,934.10	TONS	6,934.10	\$85.66	\$593,975.01		
		0001	0080	4030106	ASPHALTIC CONCRETE MIXTURE PG 58-28 (SP125C MIX)	11,394.40	-693.00	10,701.40	TONS	10,701.40	\$80.72	\$863,817.01		
		0001	0090	4071007	TACK COAT - LOW OR NON-TRACKING	16,058.00	-1,131.00	14,927.00	GAL	14,927.00	\$2.75	\$41,049.25		
		0001	0100	6053030A	PIPE AGGREGATE PAVEMENT EDGE DRAIN	1,976.00	-979.00	997.00	LF	997.00	\$15.76	\$15,712.72		
		0001	0110	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$750.00	\$1,500.00		
		0001	0120	6133020	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	26.90	15.10	42.00	TONS	42.00	\$94.17	\$3,955.14		
		0001	0130	6133021	REMOVAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	248.90	-68.50	180.40	SQYD	180.40	\$101.91	\$18,384.56		
		0001	0140	6161005	CONSTRUCTION SIGNS	1,283.00	52.00	1,335.00	SQFT	1,335.00	\$7.00	\$9,345.00		
		0001	0150	6161025	CHANNELIZER (TRIM LINE)	350.00	-300.00	50.00	EA	50.00	\$10.00	\$500.00		
		0001	0160	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$3,250.00	\$6,500.00		
		0001	0170	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	4.00	-2.00	2.00	EA	2.00	\$1,500.00	\$3,000.00		
		0001	0180	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$148,166.82	\$148,166.82		
		0001	0190	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	37,880.00	0.00	37,880.00	LF	37,880.00	\$0.18	\$6,818.40		
		0001	0200	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	61,945.00	0.00	61,945.00	LF	61,945.00	\$0.21	\$13,008.45		
		0001	0210	6209901	MISC.OPTIONAL TEMPORARY PAVEMENT MARKING PAINT	1.00	-1.00	0.00	LS	0.00	\$0.00	\$0.00		
		0001	0220	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	2,469.00	-56.00	2,413.00	SQYD	2,413.00	\$5.46	\$13,174.98		
		0001	0230	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	463.10	0.00	463.10	STA	463.10	\$9.75	\$4,515.22		
		0001	0240	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	311.50	0.00	311.50	STA	311.50	\$9.75	\$3,037.12		
		0010	0250	6061060	MGS GUARDRAIL	675.00	0.00	675.00	LF	675.00	\$35.00	\$23,625.00		
		0010	0260	6061081	MGS BRIDGE APPROACH TRANSITION (THRIE-BEAM BRIDGE)	8.00	0.00	8.00	EA	8.00	\$4,500.00	\$36,000.00		
		0010	0270	6062303	ASYMMETRICAL TRANSITION SECTION, 6.5 FT. POSTS	8.00	0.00	8.00	EA	8.00	\$400.00	\$3,200.00		
		0010	0280	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	8.00	0.00	8.00	EA	8.00	\$3,000.00	\$24,000.00		
		0070	0290	7134000	BRIDGE GUARDRAIL (THRIE BEAM)	50.00	0.00	50.00	LF	50.00	\$487.00	\$24,350.00		
		0001	5001	4019905	MISC.6" County Road Approaches	0.00	666.70	666.70	SQYD	666.70	\$42.15	\$28,101.40		
<b>Project J2P3248 - Total Value Posted to Date as of Report Generated Date</b>												<b>\$2,310,282.24</b>		
J2S3337	0001	0300	3105002	GRAVEL (A) OR CRUSHED STONE (B)	28.00	16.90	44.90	TONS	44.90	\$171.19	\$7,686.43			
		0310	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	3,038.00	482.90	3,520.90	TONS	3,520.90	\$80.04	\$281,812.84			
		0320	4071005	TACK COAT	3,750.00	-66.00	3,684.00	GAL	3,684.00	\$2.30	\$8,473.20			
		0330	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$750.00	\$1,500.00			
		0340	6161005	CONSTRUCTION SIGNS	1,550.00	-849.00	701.00	SQFT	701.00	\$7.00	\$4,907.00			
		0350	6161025	CHANNELIZER (TRIM LINE)	150.00	-150.00	0.00	EA	0.00	\$10.00	\$0.00			
		0360	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	-2.00	0.00	EA	0.00	\$2,350.00	\$0.00			
		0370	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$15,722.63	\$15,722.63			
		0380	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	27,879.00	0.00	27,879.00	LF	27,879.00	\$0.20	\$5,575.80			
		0390	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	16,206.00	0.00	16,206.00	LF	16,206.00	\$0.20	\$3,241.20			
		0400	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	10,476.00	-581.00	9,895.00	SQYD	9,895.00	\$1.79	\$17,712.05			
		0410	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	796.00	64.00	860.00	SQYD	860.00	\$4.26	\$3,663.60			
		<b>Project J2S3337 - Total Value Posted to Date as of Report Generated Date</b>												<b>\$350,294.75</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 4, 2022

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
211217-B03	J2S3340	0001	0420	3105002	GRAVEL (A) OR CRUSHED STONE (B)	180.30	-83.40	96.90	TONS	96.90	\$106.03	\$10,274.31
		0001	0430	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	7,691.80	-200.50	7,491.30	TONS	7,491.30	\$79.65	\$596,682.04
		0001	0440	4071005	TACK COAT	7,980.00	-2,454.00	5,526.00	GAL	5,526.00	\$2.30	\$12,709.80
		0001	0450	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$750.00	\$1,500.00
		0001	0460	6161005	CONSTRUCTION SIGNS	847.00	128.00	975.00	SQFT	975.00	\$7.00	\$6,825.00
		0001	0470	6161025	CHANNELIZER (TRIM LINE)	100.00	-100.00	0.00	EA	0.00	\$10.00	\$0.00
		0001	0480	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$21,700.94	\$21,700.94
		0001	0490	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	80,740.00	0.00	80,740.00	LF	80,740.00	\$0.12	\$9,688.80
		0001	0500	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	53,393.00	0.00	53,393.00	LF	53,393.00	\$0.12	\$6,407.16
		0001	0510	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	2,001.00	35.00	2,036.00	SQYD	2,036.00	\$6.60	\$13,437.60
Project J2S3340 - Total Value Posted to Date as of Report Generated Date											\$679,225.65	
211217-B03 Overall - Total Value Posted to Date as of Report Generated Date											\$3,339,802.64	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on August 4, 2022

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project: J2P3248

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0010	2022010	REMOVAL OF IMPROVEMENTS	7/21/22	7/26/22	1.00	LS	Existing guardrail removed as shown in the plans.	142.348		148.218		
0030	2153000	SHAPING SLOPES, CLASS III	7/18/22	7/26/22	2.80	100F	Southwest corner of the bridge.	146.512		146.530		
			7/19/22	7/21/22	2.20	100F	Northwest Corner of the bridge.	146.512		146.530		
			7/21/22	7/21/22	2.20	100F	Southeast corner of the bridge.	146.552		146.570		
			7/21/22	7/21/22	2.80	100F	Northeast corner of the bridge.	146.552		146.570		
			7/20/22	7/21/22	1.30	100F	Southeast corner of the box culvert.	143.188		143.214		
			7/21/22	7/21/22	2.70	100F	Southwest corner of the box culvert.	143.152		143.183		
			7/21/22	7/26/22	1.30	100F	Northwest corner of the box culvert.	143.157		143.183		
			7/26/22	7/26/22	2.70	100F	Northeast corner of the box culvert.	143.187		143.218		
0110	6123000A	TRUCK OR TRAILER MOUNTED ATTEN (TMA)	7/18/22	7/26/22	2.00	EA	Part of the striping train used throughout the job.	142.348		148.218		
0140	6161005	CONSTRUCTION SIGNS	7/21/22	7/26/22	-24.00	SQFT		142.348		148.218		Point of Presence signs did not come in on time to be put up. see Change Order 0003.
0190	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAINT	7/18/22	7/26/22	37,880.00	LF	Pavement marking as shown in the plans.	142.348		148.218		
0200	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	7/18/22	7/26/22	61,945.00	LF	Pavement marking locations as shown in the plans.	142.348		148.218		
0250	6061060	MGS GUARDRAIL	7/18/22	7/26/22	137.50	LF	Southwest corner of the bridge.	146.512		146.530		
			7/19/22	7/21/22	75.00	LF	Northwest Corner of the bridge.	146.512		146.530		
			7/21/22	7/21/22	75.00	LF	Southeast corner of the bridge.	146.552		146.570		
			7/21/22	7/21/22	137.50	LF	Northeast corner of the bridge.	146.552		146.570		
			7/20/22	7/21/22	50.00	LF	Southeast corner of the box culvert.	143.188		143.214		
			7/21/22	7/21/22	75.00	LF	Southwest corner of the box culvert.	143.152		143.183		
			7/21/22	7/26/22	50.00	LF	Northwest corner of the box culvert.	143.157		143.183		
			7/26/22	7/26/22	75.00	LF	Northeast corner of the box culvert.	143.187		143.218		
0260	6061081	MGS BR APP TRANSITION (THRIE-BEAM BRIDGE)	7/18/22	7/26/22	1.00	EA	Southwest corner of the bridge.	146.512		146.530		
			7/19/22	7/21/22	1.00	EA	Northeast corner of the bridge.	146.552		146.570		
			7/21/22	7/21/22	1.00	EA	Northwest Corner of the bridge.	146.512		146.530		
			7/21/22	7/21/22	1.00	EA	Southeast corner of the bridge.	146.552		146.570		
			7/20/22	7/21/22	1.00	EA	Southeast corner of the box culvert.	143.188		143.214		
			7/21/22	7/21/22	1.00	EA	Southwest corner of the box culvert.	143.152		143.183		
			7/21/22	7/26/22	1.00	EA	Northeast corner of the box culvert.	143.187		143.218		
			7/26/22	7/26/22	1.00	EA	Northwest corner of the box culvert.	143.157		143.183		
0270	6062303	ASYMMETRICAL TRNS. SEC., 6.5 FT. POSTS	7/18/22	7/26/22	1.00	EA	Southwest corner of the bridge.	146.512		146.530		
			7/19/22	7/21/22	1.00	EA	Northeast corner of the bridge.	146.552		146.570		
			7/21/22	7/21/22	1.00	EA	Northwest Corner of the bridge.	146.512		146.530		
			7/21/22	7/21/22	1.00	EA	Southeast corner of the bridge.	146.552		146.570		
			7/20/22	7/21/22	1.00	EA	Southeast corner of the box culvert.	143.188		143.214		
			7/21/22	7/21/22	1.00	EA	Southwest corner of the box culvert.	143.152		143.183		
			7/21/22	7/26/22	1.00	EA	Northeast corner of the box culvert.	143.187		143.218		
			7/26/22	7/26/22	1.00	EA	Northwest corner of the box culvert.	143.157		143.183		
0280	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	7/18/22	7/26/22	1.00	EA	Southwest corner of the bridge.	146.512		146.530		
			7/19/22	7/21/22	1.00	EA	Northeast corner of the bridge.	146.552		146.570		
			7/21/22	7/21/22	1.00	EA	Northwest Corner of the bridge.	146.512		146.530		
			7/21/22	7/21/22	1.00	EA	Southeast corner of the bridge.	146.552		146.570		
			7/20/22	7/21/22	1.00	EA	Southeast corner of the box culvert.	143.188		143.214		
			7/21/22	7/21/22	1.00	EA	Southwest corner of the box culvert.	143.152		143.183		
			7/21/22	7/26/22	1.00	EA	Northeast corner of the box culvert.	143.187		143.218		
			7/26/22	7/26/22	1.00	EA	Northwest corner of the box culvert.	143.157		143.183		
0290	7134000	BRIDGE GUARDRAIL (THRIE BEAM)	7/20/22	7/21/22	25.00	LF	South side of box culvert.	143.183		143.188		
			7/21/22	7/26/22	25.00	LF	North side of the box culvert.	143.183		143.187		
5001	4019905	MISC.	7/18/22	7/26/22	56.70	SQYD	County Road 1500	145.336		145.336		Installed June 30th, see Change Order 0002.
			7/26/22	7/26/22	56.70	SQYD	County Road 2310	143.356		143.356		Installed June 30th, see Change Order 0002.
			7/26/22	7/26/22	66.70	SQYD	County Road 2320	144.896		144.896		Installed June 30th, see Change Order 0002.
			7/26/22	7/26/22	73.30	SQYD	County Road 1470	144.416		144.416		Installed June 30th, see Change Order 0002.
			7/26/22	7/26/22	80.00	SQYD	County Road 1560	147.695		143.695		Installed June 30th, see Change Order 0002.
			7/26/22	7/26/22	80.00	SQYD	County Road 2315.	143.875		143.875		Installed June 30th, see Change Order 0002.
			7/26/22	7/26/22	83.30	SQYD	County Road 1510	145.797		145.797		Installed June 30th, see Change Order 0002.
			7/26/22	7/26/22	83.30	SQYD	County Road 2322	146.996		146.996		Installed June 30th, see Change Order 0002.
7/26/22	7/26/22	86.70	SQYD	County Road 1450	142.857		142.857		Installed June 30th, see Change Order 0002.			

**The information below this line are details for Construction Signs (if applicable).**  
No Data Available





## Line Item Adjustments by Estimate

Aug 4, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J2P3248	0020	MISC. SUBGRADING & SHOULDERING	Overrun	Overrun	7	Jun 16, 2022	SYSTEM	(\$53.66)				
					9	Jul 18, 2022	SYSTEM	\$53.66	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',26.83000 - 26.83000', 'is applied (if non-zero).			
					<b>Overrun - Total</b>			\$0.00				
					<b>Overrun - Total</b>			\$0.00				
					<b>0020 - Total</b>			\$0.00				
	0040	MISC. AGGREGATE FOR BASE	Material			9	Jul 18, 2022	SYSTEM	\$159,572.64	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user burtoc4 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
						9	Jul 18, 2022	SYSTEM	(\$159,572.64)			
						10	Jul 28, 2022	SYSTEM	\$159,572.64	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user burtoc4 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
						10	Jul 28, 2022	SYSTEM	(\$159,572.64)			
						<b>- Total</b>			\$0.00			
	<b>Material - Total</b>			\$0.00								
	<b>0040 - Total</b>			\$0.00								
	0060	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Other Item Adjustment	ACAD		7	Jun 16, 2022	burto4	\$16,393.45	AC Price Adjustment		
						8	Jun 30, 2022	burto4	\$846.60	AC Adjustment for BP1 22-46 used on County Roads 2324 and 1590.		
						10	Jul 28, 2022	burto4	\$64.92	AC Adjustment for Asphalt placed on the concrete drive on 7-8-22.		
						<b>ACAD - Total</b>			\$17,304.97			
						<b>Other Item Adjustment - Total</b>			\$17,304.97			
						Overrun	Overrun	8	Jul 1, 2022	SYSTEM	(\$10,197.95)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
								9	Jul 18, 2022	SYSTEM	(\$739.09)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
								10	Jul 28, 2022	SYSTEM	\$10,937.04	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',87.91833 - 80.23000', 'is applied (if non-zero).
						<b>Overrun - Total</b>			\$0.00			
						<b>Overrun - Total</b>			\$0.00			
						Price FUEL		7	Jun 16, 2022	SYSTEM	\$20,219.75	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
								8	Jun 30, 2022	SYSTEM	\$1,044.20	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
								9	Jul 18, 2022	SYSTEM	\$49.11	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
<b>- Total</b>							\$21,313.06					
<b>Price FUEL - Total</b>							\$21,313.06					
<b>0060 - Total</b>			\$38,618.03									
0070	ASPH. CONC. MIXTURE PG 64-22 (SP048F)	Material			9	Jul 18, 2022	SYSTEM	\$593,975.01	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user burtoc4 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
					9	Jul 18, 2022	SYSTEM	(\$593,975.01)				
					10	Jul 28, 2022	SYSTEM	\$593,975.01	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user burtoc4 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
					10	Jul 28, 2022	SYSTEM	(\$593,975.01)				
					<b>- Total</b>			\$0.00				
<b>Material - Total</b>			\$0.00									
Other Item Adjustment	ACAD	8	Jun 30, 2022	burto4	\$57,397.01	AC Adjustment for SP048 22-28						



## Line Item Adjustments by Estimate

Aug 4, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J2P3248	0070	ASPH. CONC. MIXTURE PG 64-22 (SP048F)	Other Item Adjustment	ACAD - Total						\$57,397.01	
				Other Item Adjustment - Total						\$57,397.01	
			Price FUEL		8	Jun 30, 2022	SYSTEM	\$54,330.06	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
				- Total						\$54,330.06	
			Price FUEL - Total						\$54,330.06		
			0070 - Total								\$111,727.07
	0080	ASPHALTIC CONCRETE MIXTURE PG 58-28 (SP125C MIX)	Material		8	Jul 5, 2022	SYSTEM	\$863,817.01	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user burtoc4 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					8	Jul 1, 2022	SYSTEM	(\$863,817.01)			
					9	Jul 18, 2022	SYSTEM	\$863,817.01	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user burtoc4 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
					9	Jul 18, 2022	SYSTEM	(\$863,817.01)			
					10	Jul 28, 2022	SYSTEM	\$863,817.01	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user burtoc4 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
					10	Jul 28, 2022	SYSTEM	(\$863,817.01)			
			- Total						\$0.00		
			Material - Total						\$0.00		
			Other Item Adjustment	ACAD	8	Jun 30, 2022	burto4	\$80,340.76	AC Adjustment for SP125 22-26		
				ACAD - Total						\$80,340.76	
			Other Item Adjustment - Total						\$80,340.76		
			Price FUEL		8	Jun 30, 2022	SYSTEM	\$83,847.62	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
	- Total						\$83,847.62				
	Price FUEL - Total						\$83,847.62				
	0080 - Total								\$164,188.38		
	0090	TACK COAT - LOW OR NON-TRACKING	Material		7	Jun 16, 2022	SYSTEM	\$1,691.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user burtoc4 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					7	Jun 16, 2022	SYSTEM	(\$1,691.25)			
				- Total						\$0.00	
	Material - Total						\$0.00				
0090 - Total								\$0.00			
0100	PIPE AGGREGATE PAVEMENT EDGE DRAIN	Material		6	May 31, 2022	SYSTEM	\$15,712.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user burtoc4 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
				6	May 31, 2022	SYSTEM	(\$15,712.72)				
			- Total						\$0.00		
Material - Total						\$0.00					
0100 - Total								\$0.00			
0120	FURN & PLACE BIT. MATL FOR CL C PARTIAL	Overrun	Overrun	8	Jul 1, 2022	SYSTEM	(\$1,417.26)				
				9	Jul 18, 2022	SYSTEM	\$1,417.26	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',94.17000 - 94.17000, 'is applied (if non-zero).			
				Overrun - Total						\$0.00	
Overrun - Total						\$0.00					
0120 - Total								\$0.00			
0140	CONSTRUCTION SIGNS	Overrun	Overrun	8	Jul 1, 2022	SYSTEM	(\$2,212.00)				



## Line Item Adjustments by Estimate

Aug 4, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J2P3248	0140	CONSTRUCTION SIGNS	Overrun	Overrun	9	Jul 18, 2022	SYSTEM	\$2,212.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',7.00000 - 7.00000, 'is applied (if non-zero).
								\$0.00	
			\$0.00	Overrun - Total					
			\$0.00	0140 - Total					
J2P3248	0190	4 IN. YELLOW HIGH BUILD WATERBORNE PAINT	Other Item Adjustment	REFL	10	Jul 28, 2022	burto4	(\$1,363.68)	20% withheld pending retroreflectivity results.
								(\$1,363.68)	
			(\$1,363.68)	Other Item Adjustment - Total					
0190 - Total (\$1,363.68)									
J2P3248	0200	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	Other Item Adjustment	REFL	10	Jul 28, 2022	burto4	(\$2,601.69)	20% withheld pending retroreflectivity results.
								(\$2,601.69)	
			(\$2,601.69)	Other Item Adjustment - Total					
0200 - Total (\$2,601.69)									
J2P3248	0250	MGS GUARDRAIL	Construction Stockpile		10	Jul 28, 2022	SYSTEM	(\$13,641.75)	Payment Estimate Item Adjustment generated Stockpile Transaction
								(\$13,641.75)	
			(\$13,641.75)	Construction Stockpile - Total					
			\$13,641.75	Construction Stockpile STMI					
			\$13,641.75	- Total					
\$13,641.75	Construction Stockpile STMI - Total								
0250 - Total \$0.00									
J2P3248	0260	MGS BR APP TRANSITION (THRIE-BEAM BRIDGE)	Construction Stockpile		10	Jul 28, 2022	SYSTEM	(\$22,800.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
								(\$22,800.00)	
			(\$22,800.00)	Construction Stockpile - Total					
			\$22,800.00	Construction Stockpile STMI					
			\$22,800.00	- Total					
\$22,800.00	Construction Stockpile STMI - Total								
0260 - Total \$0.00									
J2P3248	0270	ASYMMETRICAL TRNS. SEC., 6.5 FT. POSTS	Construction Stockpile		10	Jul 28, 2022	SYSTEM	(\$2,056.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
								(\$2,056.00)	
			(\$2,056.00)	Construction Stockpile - Total					
			\$2,056.00	Construction Stockpile STMI					
			\$2,056.00	- Total					
\$2,056.00	Construction Stockpile STMI - Total								
0270 - Total \$0.00									
J2P3248	0280	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		10	Jul 28, 2022	SYSTEM	(\$15,600.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
								(\$15,600.00)	
			(\$15,600.00)	Construction Stockpile - Total					
			\$15,600.00	Construction Stockpile STMI					
			\$15,600.00	- Total					
\$15,600.00	Construction Stockpile STMI - Total								
0280 - Total \$0.00									
J2P3248	0290	BRIDGE GUARDRAIL (THRIE BEAM)	Construction Stockpile		10	Jul 28, 2022	SYSTEM	(\$15,750.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
								(\$15,750.00)	
			(\$15,750.00)	Construction Stockpile - Total					



## Line Item Adjustments by Estimate

Aug 4, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J2P3248	0290	BRIDGE GUARDRAIL (THRIE BEAM)	Construction Stockpile STMI		4	May 2, 2022	SYSTEM	\$15,750.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
				- Total							\$15,750.00		
				Construction Stockpile STMI - Total							\$15,750.00		
	0290 - Total								\$0.00				
	5001	MISC.	Other Item Adjustment	ACAD		10	Jul 28, 2022	burto4	\$436.76	AC adjustment for BP1 placed on County Road aprons and paid in square yards.			
					ACAD - Total							\$436.76	
					Other Item Adjustment - Total							\$436.76	
					5001 - Total								\$436.76
	J2P3248 - Total								\$311,004.87				
	J2S3337	0310	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR)	Other Item Adjustment	ACAD	6	May 31, 2022	burto4	\$9,897.91	AC Adjustment for Route Z			
8						Jun 30, 2022	burto4	\$9,187.22	AC Adjustment for SL22-14 used on Route Z.				
ACAD - Total							\$19,085.13						
Other Item Adjustment - Total							\$19,085.13						
0310 - Total								\$43,579.28					
			Price FUEL			6	May 31, 2022	SYSTEM	\$13,495.88	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
						7	Jun 16, 2022	SYSTEM	\$10,998.27	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					- Total							\$24,494.15	
					Price FUEL - Total							\$24,494.15	
0380		4 IN. WHITE WATERBORNE PAVEMENT MARKING	Other Item Adjustment	REFL		9	Jul 18, 2022	burto4	\$217.46	Retroreflectivity bonus.			
					REFL - Total							\$217.46	
					Other Item Adjustment - Total							\$217.46	
0380 - Total								\$217.46					
0390	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Other Item Adjustment	REFL		9	Jul 18, 2022	burto4	\$140.02	Retroreflectivity bonus.				
				REFL - Total							\$140.02		
				Other Item Adjustment - Total							\$140.02		
0390 - Total								\$140.02					
0410	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	Overrun	Overrun		6	May 31, 2022	SYSTEM	(\$272.64)					
					7	Jun 16, 2022	SYSTEM	\$272.64	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',4.26000 - 4.26000, 'is applied (if non-zero).				
				Overrun - Total							\$0.00		
				Overrun - Total							\$0.00		
0410 - Total								\$0.00					
J2S3337 - Total								\$43,936.76					
J2S3340	0420	GRAVEL (A) OR CRUSHED STONE (B)	Material		6	May 31, 2022	SYSTEM	\$10,274.31	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user burto4 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					6	May 31, 2022	SYSTEM	(\$10,274.31)					
				- Total							\$0.00		
	Material - Total							\$0.00					
	0420 - Total								\$0.00				
0430	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR)	Other Item Adjustment	ACAD		6	May 31, 2022	burto4	\$35,021.83	AC Adjustment for Route PP				
				ACAD - Total							\$35,021.83		
				Other Item Adjustment - Total							\$35,021.83		
		Price FUEL			6	May 31, 2022	SYSTEM	\$47,752.54	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				



## Line Item Adjustments by Estimate

Aug 4, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J2S3340	0430	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	Price FUEL	- Total				\$47,752.54		
			Price FUEL - Total				\$47,752.54			
	0430 - Total								\$82,774.37	
	0460	CONSTRUCTION SIGNS	Overrun	Overrun	6	May 31, 2022	SYSTEM	(\$896.00)		
					7	Jun 16, 2022	SYSTEM	\$896.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',7.00000 - 7.00000, 'is applied (if non-zero).	
					Overrun - Total				\$0.00	
					Overrun - Total				\$0.00	
	0460 - Total								\$0.00	
	0490	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Other Item Adjustment	REFL	9	Jul 18, 2022	burtoc4	\$467.97	Retroreflectivity bonus.	
					REFL - Total				\$467.97	
					Other Item Adjustment - Total				\$467.97	
	0490 - Total								\$467.97	
	0500	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Other Item Adjustment	REFL	9	Jul 18, 2022	burtoc4	\$303.38	Retroreflectivity bonus.	
					REFL - Total				\$303.38	
					Other Item Adjustment - Total				\$303.38	
	0500 - Total								\$303.38	
	0510	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	Overrun	Overrun	5	May 16, 2022	SYSTEM	(\$231.00)		
					7	Jun 16, 2022	SYSTEM	\$231.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',6.60000 - 6.60000, 'is applied (if non-zero).	
					Overrun - Total				\$0.00	
					Overrun - Total				\$0.00	
0510 - Total								\$0.00		
J2S3340 - Total								\$83,545.72		
Overall - Total								\$438,487.35		