



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on May 18, 2022

Pay Estimate Created Date: May 16, 2022

Progress Estimate Number 5	Contract ID 211217-D03 Prime Contractor Capital Paving & Construction, LLC	Pay Period Start May 2, 2022 Pay Period End May 15, 2022	Original Contract Amount \$5,651,590.59 Net Change Order Amount \$10,299.99 Current Contract Amount \$5,661,890.58
--------------------------------------	---------------------------------------------------------------------------------------------	---------------------------------------------------------------------------	-----------------------------------------------------------------------------------------------------------------------------------------------

Approval Date		By User
May 16, 2022	Generated and Approved (and should be considered Draft) at the Project Office Level by	veasms1
May 16, 2022	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	grahac1
May 17, 2022	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2022	November 1, 2022		11.19%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	January 5, 2022	January 5, 2022	
Letting Date	December 17, 2021	December 17, 2021	
Notice to Proceed Date	March 7, 2022	March 7, 2022	
Open to Traffic Date			
Work Began Date	May 4, 2022	May 4, 2022	

Contract Total Pay For Estimate No. 5

	This Estimate	Previous	To Date
211217-D03			
Total Posted Items Pay	\$609,088.65	\$24,256.00	\$633,344.65
Gross Item Adjustments	\$83,207.46	\$12,506.82	\$95,714.28
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$36,762.82	\$729,058.93
Contract Total Payable This Estimate:	\$692,296.11		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J5P3439	0050	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	TONS	\$74.510	7,722.7	\$575,418.38
	0060	4071005	TACK COAT	GAL	\$2.200	5,061	\$11,134.20
	0080	6161005	CONSTRUCTION SIGNS	SQFT	\$5.000	381	\$1,905.00
	0130	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	EA	\$1,200.000	4	\$4,800.00
	0260	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	SQYD	\$5.830	2,715.45	\$15,831.07
Project J5P3439 - Total							\$609,088.65
Overall - Total							\$609,088.65

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J5P3439	0050	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	832.16	\$6.37	\$5,304.52
	0050	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,235.33	\$6.37	\$7,874.49
	0050	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,781.01	\$6.37	\$11,352.87
	0050	BITUMINOUS PAVEMENT	Price		Reference Item Price Adjustment Index	1,841.38	\$6.37	\$11,737.69



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on May 18, 2022

Pay Estimate Created Date: May 16, 2022

Progress Estimate Number 5	Contract ID 211217-D03 Prime Contractor Capital Paving & Construction, LLC	Pay Period Start May 2, 2022 Pay Period End May 15, 2022	Original Contract Amount \$5,651,590.59 Net Change Order Amount \$10,299.99 Current Contract Amount \$5,661,890.58
--------------------------------------	---------------------------------------------------------------------------------------------	---------------------------------------------------------------------------	-----------------------------------------------------------------------------------------------------------------------------------------------

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J5P3439		MIXTURE PG64-22, (BP-1)			Adjustment Type applied is FUEL			
	0050	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	2,032.82	\$6.37	\$12,958.01
	0050	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Other Item Adjustment	Asphalt Cement Price Adjustment	7,722.7 tons of BP-1 @ 3.2% Virgin AC			\$33,979.88
	0060	TACK COAT	Material			-5,061	\$2.20	(\$11,134.20)
	0060	TACK COAT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user veasms1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	5,061	\$2.20	\$11,134.20
Total								\$83,207.46



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on May 18, 2022

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J5P3439	FAF 42-1(14)	Coldmill, Resurface, and guardrail replacement	42, Osage Beach Pkwy	MILLER	from Osage Beach Pkwy to Iberia
J5P3499	FAF 54-3(202)	Resurface	54	CAMDEN	from the Grand Glaize Bridge to east of East Osage Beach Parkway in Osage Beach

Totals by Job Numbers				
J5P3439	Posted Item Pay	This Estimate	Previous	To Date
		\$609,088.65	\$24,256.00	\$633,344.65
	Gross Item Adjustments	\$83,207.46	\$12,506.82	\$95,714.28
	Gross Item Pay	\$692,296.11	\$36,762.82	\$729,058.93
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J5P3499	Posted Item Pay	This Estimate	Previous	To Date
		\$0.00	\$0.00	\$0.00
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on May 18, 2022

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J5P3439, Item 4071005, Project Item Line Number 0060, Material Set 407100596, Material 1015EA...SS1H - Emulsified Asphalt SS-1H, Acceptance Action Generic AspEmulsion is insufficient.	The certifications have been received. Materials report has not been authorized.	veasms1	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 18, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
211217-D03	J5P3439	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$9,450.00	\$0.00
		0001	0020	2153000	SHAPING SLOPES, CLASS III	11.00	0.00	11.00	100F	0.00	\$950.00	\$0.00
		0001	0030	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	1,499.30	0.00	1,499.30	TONS	0.00	\$48.82	\$0.00
		0001	0040	3105002	GRAVEL (A) OR CRUSHED STONE (B)	154.00	0.00	154.00	TONS	0.00	\$48.82	\$0.00
		0001	0050	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	41,473.30	0.00	41,473.30	TONS	11,321.20	\$74.51	\$843,542.61
		0001	0060	4071005	TACK COAT	30,871.00	0.00	30,871.00	GAL	7,492.00	\$2.20	\$16,482.40
		0001	0070	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$500.00	\$0.00
		0001	0080	6161005	CONSTRUCTION SIGNS	2,844.00	0.00	2,844.00	SQFT	853.00	\$5.00	\$4,265.00
		0001	0090	6161025	CHANNELIZER (TRIM LINE)	102.00	0.00	102.00	EA	0.00	\$10.00	\$0.00
		0001	0100	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	0.00	\$1,200.00	\$0.00
		0001	0110	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$6,500.00	\$13,000.00
		0001	0120	6162000A	WORK ZONE TRAFFIC SIGNAL SYSTEM	1.00	0.00	1.00	EA	0.00	\$4,200.00	\$0.00
		0001	0130	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	4.00	0.00	4.00	EA	4.00	\$1,200.00	\$4,800.00
		0001	0140	6169902	MISC.WORK ZONE TRAFFIC SIGNAL SYSTEM RELOCATE	2.00	0.00	2.00	EA	0.00	\$500.00	\$0.00
		0001	0150	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$113,100.00	\$113,100.00
		0001	0160	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	253.00	0.00	253.00	LF	0.00	\$15.00	\$0.00
		0001	0170	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	15.00	0.00	15.00	LF	0.00	\$15.00	\$0.00
		0001	0180	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	31.00	0.00	31.00	EA	0.00	\$240.00	\$0.00
		0001	0190	6200024	PREFORMED THERMOPLASTIC PAVEMENT MARKING, STRAIGHT ARROW	7.00	4.00	11.00	EA	0.00	\$500.00	\$0.00
		0001	0200	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT	1.00	2.00	3.00	EA	0.00	\$1,000.00	\$0.00
		0001	0210	6200030	PREFORMED THERMOPLASTIC PAVEMENT MARKING, WORD (ONLY)	6.00	0.00	6.00	EA	0.00	\$300.00	\$0.00
		0001	0220	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	5.00	0.00	5.00	EA	0.00	\$300.00	\$0.00
		0001	0230	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	217,580.00	0.00	217,580.00	LF	0.00	\$0.10	\$0.00
		0001	0240	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	214,289.00	0.00	214,289.00	LF	0.00	\$0.11	\$0.00
		0001	0250	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	40,938.00	0.00	40,938.00	SQYD	0.00	\$2.55	\$0.00
		0001	0260	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	4,708.00	0.00	4,708.00	SQYD	4,241.35	\$5.83	\$24,727.07
		0001	0270	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	1,477.10	0.00	1,477.10	STA	0.00	\$9.25	\$0.00
		0001	0280	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	996.20	0.00	996.20	STA	0.00	\$9.25	\$0.00
		0010	0290	6061060	MGS GUARDRAIL	513.00	0.00	513.00	LF	0.00	\$32.25	\$0.00
		0010	0300	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	175.00	0.00	175.00	LF	0.00	\$37.25	\$0.00
		0010	0310	6061063	MGS GUARDRAIL, 6 FT. POSTS, 3 FT. - 1.5 IN. SPACING	100.00	0.00	100.00	LF	0.00	\$49.00	\$0.00
		0010	0320	6061080	MGS END ANCHOR	1.00	0.00	1.00	EA	0.00	\$1,250.00	\$0.00
		0010	0330	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	15.00	0.00	15.00	EA	0.00	\$3,050.00	\$0.00
		0010	0340	6069902	MISC.MGS APPROACH TRANSITION W/ 9' POSTS (THRIE-BEAM BRIDGE)	4.00	-4.00	0.00	EA	0.00	\$5,000.00	\$0.00
		0010	0350	6069902	MISC.MGS LONG SPAN GUARDRAIL SECTION - 8' POSTS	2.00	0.00	2.00	EA	0.00	\$4,950.00	\$0.00
		0010	0360	6069903	MISC.MGS GUARDRAIL, 9 FT. POSTS	50.00	50.00	100.00	LF	0.00	\$44.00	\$0.00
		0030	0370	9029902	MISC.LOOP DETECTOR - 6' X 30'	4.00	0.00	4.00	EA	0.00	\$1,550.00	\$0.00
		0030	0380	9029902	MISC.LOOP DETECTOR - 6' X 6'	2.00	0.00	2.00	EA	0.00	\$1,550.00	\$0.00
		0040	0390	9031250A	U-CHANNEL POST, 3 LB	1,652.00	0.00	1,652.00	LF	0.00	\$18.00	\$0.00
		0040	0400	9035069A	SHF-FLAT SHEET FLUORESCENT	354.00	0.00	354.00	SQFT	0.00	\$26.00	\$0.00
		0070	0410	7133000	BRIDGE GUARDRAIL (W-BEAM)	50.00	0.00	50.00	LF	0.00	\$540.00	\$0.00
		0071	0420	2163500	PARTIAL REMOVAL OF CULVERT CONCRETE	1.00	0.00	1.00	LS	0.00	\$1,375.17	\$0.00
		0071	0430	7040101	SUBSTRUCTURE REPAIR (FORMED)	2.00	0.00	2.00	SQFT	0.00	\$887.59	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 18, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
211217-D03	J5P3439	0071	0440	7040113	CLEANING AND EPOXY COATING	186.00	0.00	186.00	SQFT	0.00	\$35.00	\$0.00
		0071	0450	7134000	BRIDGE GUARDRAIL (THRIE BEAM)	45.00	0.00	45.00	LF	0.00	\$475.00	\$0.00
		0010	5101	6069902	MISC.MISC. MGS Approach Transition W/ 9' Posts	0.00	4.00	4.00	EA	0.00	\$5,750.00	\$0.00
Project J5P3439 - Total Value Posted to Date as of Report Generated Date												\$1,019,917.08
211217-D03	J5P3499	0001	0460	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	15,901.60	0.00	15,901.60	TONS	0.00	\$82.55	\$0.00
		0001	0470	4071005	TACK COAT	14,146.00	0.00	14,146.00	GAL	0.00	\$2.20	\$0.00
		0001	0480	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$0.00	\$0.00
		0001	0490	6161005	CONSTRUCTION SIGNS	876.00	0.00	876.00	SQFT	0.00	\$5.00	\$0.00
		0001	0500	6161025	CHANNELIZER (TRIM LINE)	200.00	0.00	200.00	EA	0.00	\$10.00	\$0.00
		0001	0510	6161030	TYPE III MOVEABLE BARRICADE	10.00	0.00	10.00	EA	0.00	\$125.00	\$0.00
		0001	0520	6161033	DIRECTIONAL INDICATOR BARRICADE	20.00	0.00	20.00	EA	0.00	\$20.00	\$0.00
		0001	0530	6161040	FLASHING ARROW PANEL	4.00	0.00	4.00	EA	0.00	\$350.00	\$0.00
		0001	0540	6161052	WARNING LIGHT, TYPE B	8.00	0.00	8.00	EA	0.00	\$65.00	\$0.00
		0001	0550	6161055	SEQUENTIAL FLASHING WARNING LIGHT	20.00	0.00	20.00	EA	0.00	\$100.00	\$0.00
		0001	0560	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	4.00	0.00	4.00	EA	0.00	\$2,500.00	\$0.00
		0001	0570	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$41,500.00	\$0.00
		0001	0580	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	276.00	34.00	310.00	LF	0.00	\$25.00	\$0.00
		0001	0590	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	19.00	1.00	20.00	EA	0.00	\$250.00	\$0.00
		0001	0600	6200024	PREFORMED THERMOPLASTIC PAVEMENT MARKING, STRAIGHT ARROW	9.00	0.00	9.00	EA	0.00	\$250.00	\$0.00
		0001	0610	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT	4.00	0.00	4.00	EA	0.00	\$500.00	\$0.00
		0001	0620	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	56,702.00	0.00	56,702.00	LF	0.00	\$0.20	\$0.00
		0001	0630	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	43,132.00	0.00	43,132.00	LF	0.00	\$0.20	\$0.00
		0001	0640	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	3,311.00	0.00	3,311.00	LF	0.00	\$0.50	\$0.00
		0001	0650	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	5,178.00	0.00	5,178.00	LF	0.00	\$0.20	\$0.00
		0001	0660	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	2,925.00	0.00	2,925.00	LF	0.00	\$0.20	\$0.00
		0001	0670	6206108A	8 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	237.00	0.00	237.00	LF	0.00	\$2.00	\$0.00
		0001	0680	6206124A	24 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	30.00	0.00	30.00	LF	0.00	\$25.00	\$0.00
		0001	0690	6206125A	24 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	41.00	0.00	41.00	LF	0.00	\$25.00	\$0.00
		0001	0700	6209902	MISC.LANE REDUCTION ARROWS, PREFORMED THERMOPLASTIC	2.00	0.00	2.00	EA	0.00	\$650.00	\$0.00
		0001	0710	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	141,463.00	0.00	141,463.00	SQYD	0.00	\$2.31	\$0.00
		0001	0720	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	538.30	0.00	538.30	STA	0.00	\$9.25	\$0.00
		0030	0730	9029902	MISC.6'X30' LOOP DETECTORS	11.00	0.00	11.00	EA	0.00	\$1,700.00	\$0.00
		0030	0740	9029902	MISC.6'X6' LOOP DETECTORS	3.00	0.00	3.00	EA	0.00	\$1,700.00	\$0.00
		Project J5P3499 - Total Value Posted to Date as of Report Generated Date										
211217-D03 Overall - Total Value Posted to Date as of Report Generated Date												\$1,019,917.08



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on May 18, 2022

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J5P3439

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0050	4011209	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	5/4/22	5/4/22	832.16	TONS		21.599	West bound lane	20.599		
			5/9/22	5/9/22	1,235.33	TONS	Route 42 west bound.	20.599	West bound lane	19.079		
			5/10/22	5/10/22	1,781.01	TONS	Route 42 east bound lane	21.599		19.368		
			5/11/22	5/11/22	1,841.38	TONS	Route 42 west bound lane	19.079		16.792		
			5/12/22	5/12/22	2,032.82	TONS	Route 42 East bound lane	19.368		16.648		
0060	4071005	TACK COAT	5/4/22	5/4/22	517.00	GAL		21.599	West bound lane	20.599		
			5/9/22	5/9/22	892.00	GAL	Route 42 west bound.	20.599	West bound lane	19.079		
			5/10/22	5/10/22	1,203.00	GAL	ROUT 42 East bound lane	21.599		19.368		
			5/11/22	5/11/22	1,307.00	GAL	Route 42 west bound lane	19.079		16.792		
			5/12/22	5/12/22	1,142.00	GAL	Route 42 East bound lane	19.368		16.648		
0080	6161005	CONSTRUCTION SIGNS	5/4/22	5/5/22	328.00	SQFT	Various locations	21.599		18.795		
			5/10/22	5/10/22	53.00	SQFT	ROUT 42 West bound lane 21.320-21.263	21.320		21.263		
			5/10/22	5/10/22	4.00	EA	used in various locations at both ends of lane drop					
0130	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	5/10/22	5/10/22	4.00	EA						
0260	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	5/2/22	5/5/22	628.35	SQYD	14.292 U Highway = 447.6 14.228 RT 42 Phillips 66 entrance 1 74 x 7 = 57.6 14.208 RT 42 Phillips 66 entrance 2 89 x 4 = 39.6 14.167 RT 42 West bound lane Private drive 23.75 x 5.5 = 14.5 12.238 RT 42 East bound lane Private drive 69.5 x 6.5 = 50.2 7.926 RT42 East bound lane Private lane 18.5 x 4.5 = 9.25 7.127 RT 42 East bound lane Private drive 19.25 x 4.5 = 9.6					
			5/3/22	5/5/22	1,565.10	SQYD	10.019 Rout C NW 87.5 X 22 = 213.9 10.019 Rout C NE 87.5 X 20 = 194.4 10.279 Rout 42 WBL Private drive 72 x 5 = 40 10.256 Rout 42 WBL Private drive 62 X 4 = 27.6 9.925 Rout C South 87.5 X VAR. = 332. 4.001 Rout 134 N 87.5 X 22 = 213.9 4.001 Rout 134 S 87.5 X 22 = 213.9 3.076 Shady Acers Rd 72 X 4.5 = 36 2.857 Brookview Rd 46.5 x 6.5 = 33.6 2.831 Rout 42 WBL Private drive 44.5 x 6.5 = 32.1 2.600 Rout 42 WBL Lakeway Motors driveway 57 x 6.5 = 41.2 2.746 Rout 42 WBL Brookview Apartments 18 x 38.5 = 77 2.495 Rout 42 WBL Blue Ridge Rd 109.5 x 9 = 109.5	10.019		2.495		
			5/5/22	401.10	SQYD	2.401 Rout 42 WBL Britton Rd 35 x 10.5 = 40.8 2.326 Rout 42 WBL Private drive 67 x 6 = 44.7 2.316 Rout 42 EBL Kaiser Industrial Park 55 x 7 = 42.8 2.282 Rout 42 EBL Private drive 103 x 2 = 22.9 2.237 Rout 42 EBL Jiffy stop 1 66 x 4 = 29.3 2.207 Rout 42 EBL Jiffy stop 2 57 x 7.5 = 47.5 2.223 Rout 42 WBL Private drive 65 x 4.5 = 32.5 2.213 Rout 42 WBL Private drive 65 x 4 = 28.9 1.748 Rout 42 WBL Meeks 1 63 x 3 = 21 1.772 Rout 42 WBL Meeks 2 43 x 3 = 14.3 1.928 Rout 42 WBL Cemetery Driveway 55 x 3.5 = 21.4 2.072 Rout 42 EBL Antioch Ln 66 x 7.5 = 55	2.401		2.072			
			5/5/22	120.90	SQYD	2.092 Rout 42 WBL Private drive 68 x 3 = 22.7 2.120 Rout 42 WBL Private drive	2.092		2.187			



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on May 18, 2022

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0260	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	5/3/22				42 x 3 = 14 2.144 Rout 42 WBL Private drive 52 x 7 = 56 2.162 Rout 42 EBL Private drive 53 x 2 = 11.8 2.187 Rout 42 EBL Private drive 37 x 4 = 16.4					

The information below this line are details for Construction Signs (if applicable).

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post				
J5P3439	0080	April 12, 2022	184	WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		0.082 SOUTH	MACE LANE	1.00	16			16				
				CONST-5 36x48 12.00 POINT OF PRESENCE		.890	EB	1.00	12			12				
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		4.981 EAST	ROUTE 134	1.00	16			16				
				CONST-7 48x24 8.00 RATE OUR WORK ZONE		21.584	WB	1.00	8			8				
				GO20-2 48x24 8.00 END ROAD WORK		21.584	EB	1.00	8			8				
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		0.554 NORTH	SPRING BRANCH ROAD	1.00	16			16				
				CONST-7 48x24 8.00 RATE OUR WORK ZONE		0.559	EB	1.00	8			8				
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		0.599	N MACE SCHOOL HOUSE ROAD	1.00	16			16				
				GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		0.659	EB	1.00	10			10				
				GO20-2 48x24 8.00 END ROAD WORK		1.906	OBPS	1.00	8			8				
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		15.296 NORTH	ROUTE U	1.00	16			16				
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		2.260 EAST	BARREN BRANCH ROAD	1.00	16			16				
				CONST-5 36x48 12.00 POINT OF PRESENCE		21.234	WB	1.00	12			12				
				CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		21.360	WB	1.00	12			12				
				GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		21.470	WB	1.00	10			10				
				April 27, 2022	288			WO20-4 48x48 16.00 ONE LANE ROAD AHEAD	Mobile - Various			4.00	16			64
								WO3-4 8x48 16.00 BE PREPARED TO STOP	Mobile - Various			2.00	16			32
								WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD	Mobile - Various			6.00	16			96
								WO20-7 48x48 16.00 FLAGGER (SYMBOL) WITH FLAGS	Mobile - Various			6.00	16			96
				May 4, 2022	328			WO8-11 48x48 16.00 UNEVEN LANES		18.819	Rout 42	1.00	16			16
	WO8-12 48x48 16.00 NO CENTER LINE		18.795					Rout 42	1.00	16			16			
	WO8-17R 48x48 16.00 SHOULDER DROP-OFF (SYMBOL)		18.856					Rout 42	1.00	16			16			
	See Special Sign Details	Various						Rout 42	20.00		36x18 SPECIAL SIGN WAIT FOR PILOT CAR	4.50		90		
	GO20-4 36x18 4.50 PILOT CAR FOLLOW ME	Various						Rout 42	1.00	4.5			4.5			
	WO8-17p 30x24 5.00 SHOULDER DROP-OFF (PLAQUE)		21.281					Rout 42	1.00	5			5			
	WO8-17p 30x24 5.00 SHOULDER DROP-OFF (PLAQUE)		18.856					Rout 42	1.00	5			5			
	WO8-17R 48x48 16.00 SHOULDER DROP-OFF (SYMBOL)		19.274					Rout 42	1.00	16			16			
	WO8-17p 30x24 5.00 SHOULDER DROP-OFF (PLAQUE)		19.274					Rout 42	1.00	5			5			
	WO8-11 48x48 16.00 UNEVEN LANES		19.302					Rout 42	1.00	16			16			
	WO8-11 48x48 16.00 UNEVEN LANES		19.885					Rout 42	1.00	16			16			
	WO8-17R 48x48 16.00 SHOULDER DROP-OFF (SYMBOL)		19.915					Rout 42	1.00	16			16			
	WO8-17p 30x24 5.00 SHOULDER DROP-OFF (PLAQUE)		19.915					Rout 42	1.00	5			5			
	WO8-17R 48x48 16.00 SHOULDER DROP-OFF (SYMBOL)		20.287					Rout 42	1.00	16			16			
	WO8-17p 30x24 5.00 SHOULDER DROP-OFF (PLAQUE)		20.287					Rout 42	1.00	5			5			
	WO8-11 48x48 16.00 UNEVEN LANES		20.315					Rout 42	1.00	16			16			
	WO8-12 48x48 16.00 NO CENTER LINE		20.339					Rout 42	1.00	16			16			
	WO8-12 48x48 16.00 NO CENTER LINE		21.231					Rout 42	1.00	16			16			
	WO8-11 48x48 16.00 UNEVEN LANES		21.258					Rout 42	1.00	16			16			
	WO8-17R 48x48 16.00 SHOULDER DROP-OFF (SYMBOL)		21.281					Rout 42	1.00	16			16			
	May 10, 2022	53			WO8-17R 48x48 16.00 SHOULDER DROP-OFF (SYMBOL)		21.263	Rout 42	1.00	16			16			
WO8-12 48x48 16.00 NO CENTER LINE						21.289	Rout 42	1.00	16			16				
WO8-17p 30x24 5.00 SHOULDER DROP-OFF (PLAQUE)						21.263	Rout 42	1.00	5			5				
WO8-11 48x48 16.00 UNEVEN LANES						21.320	Rout 42	1.00	16			16				



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on May 18, 2022

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details for Construction Signs (if applicable).

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post
J5P3439	0080	May 10, 2022	53	LANES								
0080 - Total												852.5



Line Item Adjustments by Estimate

May 18, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J5P3439	0050	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Other Item Adjustment	ACAD	5	May 16, 2022	thompp1	\$33,979.88	7,722.7 tons of BP-1 @ 3.2% Virgin AC	
				ACAD - Total			\$33,979.88			
			Other Item Adjustment - Total			\$33,979.88				
			Price FUEL		5	May 16, 2022	SYSTEM	\$49,227.58		Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				- Total			\$49,227.58			
			Price FUEL - Total			\$49,227.58				
			0050 - Total			\$83,207.46				
	0060	TACK COAT	Material		5	May 16, 2022	SYSTEM	\$11,134.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user veasms1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					5	May 16, 2022	SYSTEM	(\$11,134.20)		
			- Total			\$0.00				
			Material - Total			\$0.00				
	0060 - Total			\$0.00						
	0080	CONSTRUCTION SIGNS	Material		3	Apr 18, 2022	SYSTEM	(\$920.00)		
				- Total			(\$920.00)			
			Material - Total			(\$920.00)				
			MaterialCredit		4	May 2, 2022	SYSTEM	\$920.00		
				- Total			\$920.00			
	MaterialCredit - Total			\$920.00						
	0080 - Total			\$0.00						
	0390	U-CHANNEL POST, 3 LB	Construction Stockpile STMI		1	Mar 15, 2022	SYSTEM	\$7,285.32	Payment Estimate Item Adjustment generated Stockpile Transaction	
- Total				\$7,285.32						
Construction Stockpile STMI - Total			\$7,285.32							
0390 - Total			\$7,285.32							
0400	SHF-FLAT SHEET FLUORESCENT	Construction Stockpile STMI		1	Mar 15, 2022	SYSTEM	\$5,221.50	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total			\$5,221.50				
		Construction Stockpile STMI - Total			\$5,221.50					
0400 - Total			\$5,221.50							
J5P3439 - Total			\$95,714.28							
Overall - Total			\$95,714.28							