



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on July 6, 2022

Pay Estimate Created Date: July 1, 2022

<b>Progress Estimate Number</b> 8	<b>Contract ID</b> 211217-D03 <b>Prime Contractor</b> Capital Paving & Construction, LLC	<b>Pay Period Start</b> June 16, 2022 <b>Pay Period End</b> June 30, 2022	<b>Original Contract Amount</b> \$5,651,590.59 <b>Net Change Order Amount</b> \$10,299.99 <b>Current Contract Amount</b> \$5,661,890.58
--------------------------------------	---	--	---

Approval Date			By User
July 1, 2022	Generated and Approved (and should be considered Draft) at the Project Office Level by		veasms1
July 1, 2022	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by		grahac1
July 5, 2022	Reviewed and Approved at the Central Office Controllers Office Level by		ramses1
Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2022	November 1, 2022		44.00%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	January 5, 2022	January 5, 2022	
Letting Date	December 17, 2021	December 17, 2021	
Notice to Proceed Date	March 7, 2022	March 7, 2022	
Open to Traffic Date			
Work Began Date	May 4, 2022	May 4, 2022	

Contract Total Pay For Estimate No. 8			
	This Estimate	Previous	To Date
211217-D03			
Total Posted Items Pay	\$1,449,342.63	\$1,041,866.01	\$2,491,208.64
Gross Item Adjustments	\$203,271.61	\$168,585.26	\$371,856.87
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
<b>Contract Total Payable This Estimate:</b>	<b>\$1,652,614.24</b>	\$1,210,451.27	\$2,863,065.51

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J5P3499	0460	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	TONS	\$82.550	13,226.84	\$1,091,875.64
	0470	4071005	TACK COAT	GAL	\$2.200	11,819	\$26,001.80
	0490	6161005	CONSTRUCTION SIGNS	SQFT	\$5.000	700	\$3,500.00
	0500	6161025	CHANNELIZER (TRIM LINE)	EA	\$10.000	200	\$2,000.00
	0510	6161030	TYPE III MOVEABLE BARRICADE	EA	\$125.000	10	\$1,250.00
	0520	6161033	DIRECTIONAL INDICATOR BARRICADE	EA	\$20.000	28	\$560.00
	0530	6161040	FLASHING ARROW PANEL	EA	\$350.000	2	\$700.00
	0550	6161055	SEQUENTIAL FLASHING WARNING LIGHT	EA	\$100.000	28	\$2,800.00
	0560	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	EA	\$2,500.000	2	\$5,000.00
	0570	6181000	MOBILIZATION	LS	\$41,500.000	1	\$41,500.00
0710	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	SQYD	\$2.310	118,681.9	\$274,155.19	
<b>Project J5P3499 - Total</b>							<b>\$1,449,342.63</b>
<b>Overall - Total</b>							<b>\$1,449,342.63</b>

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on July 6, 2022

Pay Estimate Created Date: July 1, 2022

<b>Progress Estimate Number</b> 8	<b>Contract ID</b> 211217-D03 <b>Prime Contractor</b> Capital Paving & Construction, LLC	<b>Pay Period Start</b> June 16, 2022 <b>Pay Period End</b> June 30, 2022	<b>Original Contract Amount</b> \$5,651,590.59 <b>Net Change Order Amount</b> \$10,299.99 <b>Current Contract Amount</b> \$5,661,890.58
--------------------------------------	---	--	---

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J5P3439	0060	TACK COAT	Material			-8,160	\$2.20	(\$17,952.00)
	0060	TACK COAT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user veasms1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	8,160	\$2.20	\$17,952.00
J5P3499	0460	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,861.6	\$7.84	\$14,586.01
	0460	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,590.92	\$7.84	\$12,465.18
	0460	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	2,417.45	\$7.84	\$18,941.20
	0460	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	2,074.34	\$7.84	\$16,252.87
	0460	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,630.33	\$7.84	\$12,773.96
	0460	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,593.51	\$7.84	\$12,485.47
	0460	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,213.58	\$7.84	\$9,508.64
	0460	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	845.11	\$7.84	\$6,621.61
	0460	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Material			-13,226.84	\$82.55	(\$1,091,875.64)
	0460	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user veasms1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	13,226.84	\$82.55	\$1,091,875.64
	0460	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Other Item Adjustment	Asphalt Cement Price Adjustment	AC adjustment at 4.0% virgin AC			\$101,846.67
	0510	TYPE III MOVEABLE BARRICADE	Material			-10	\$125.00	(\$1,250.00)
	0520	DIRECTIONAL INDICATOR BARRICADE	Overrun			-8	\$20.00	(\$160.00)
	0550	SEQUENTIAL FLASHING WARNING LIGHT	Overrun			-8	\$100.00	(\$800.00)
<b>Total</b>								<b>\$203,271.61</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on July 6, 2022

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J5P3439	FAF 42-1(14)	Coldmill, Resurface, and guardrail replacement	42, Osage Beach Pkwy	MILLER	from Osage Beach Pkwy to Iberia
J5P3499	FAF 54-3(202)	Resurface	54	CAMDEN	from the Grand Glaize Bridge to east of East Osage Beach Parkway in Osage Beach

Totals by Job Numbers

Job Number		This Estimate	Previous	To Date
J5P3439	<b>Posted Item Pay</b>	\$0.00	\$1,036,866.01	\$1,036,866.01
	<b>Gross Item Adjustments</b>	\$0.00	\$168,585.26	\$168,585.26
	<b>Gross Item Pay</b>	<b>\$0.00</b>	<b>\$1,205,451.27</b>	<b>\$1,205,451.27</b>
	<b>Incentive</b>	\$0.00	\$0.00	\$0.00
	<b>Disincentive</b>	\$0.00	\$0.00	\$0.00
	<b>Liquidated Damages</b>	\$0.00	\$0.00	\$0.00
	<b>Other Contract Adjustments</b>	\$0.00	\$0.00	\$0.00
J5P3499	<b>Posted Item Pay</b>	\$1,449,342.63	\$5,000.00	\$1,454,342.63
	<b>Gross Item Adjustments</b>	\$203,271.61	\$0.00	\$203,271.61
	<b>Gross Item Pay</b>	<b>\$1,652,614.24</b>	<b>\$5,000.00</b>	<b>\$1,657,614.24</b>
	<b>Incentive</b>	\$0.00	\$0.00	\$0.00
	<b>Disincentive</b>	\$0.00	\$0.00	\$0.00
	<b>Liquidated Damages</b>	\$0.00	\$0.00	\$0.00
	<b>Other Contract Adjustments</b>	\$0.00	\$0.00	\$0.00



### Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on July 6, 2022

#### Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J5P3499, Item 4030103, Project Item Line Number 0460, Material Set 403010396, Material 0403SP125CLG - Superpave 12.5 mm, Des C 80 Gyros, Acceptance Action Generic AspHigh is insufficient.	Waiting on QA/QC test results	veasms1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5P3439, Item 4071005, Project Item Line Number 0060, Material Set 407100596, Material 1015EA...SS1H - Emulsified Asphalt SS-1H, Acceptance Action Generic AspEmulsion is insufficient.	Certifications received and added to sample. Material tests not authorized.	veasms1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5P3499, Item 6161030, Project Item Line Number 0510, Material Set 616103096, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Waiting on certifications	veasms1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 211217-D03, Contract Project J5P3499, Project Item Line Number 0520, Contract Line Item Number 0520, Item 6161033, Minor Item.	Pending change order	veasms1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 211217-D03, Contract Project J5P3499, Project Item Line Number 0550, Contract Line Item Number 0550, Item 6161055, Minor Item.	Pending Change order	veasms1	Acknowledged



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on July 6, 2022

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
211217-D03	J5P3439	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$9,450.00	\$0.00
		0001	0020	2153000	SHAPING SLOPES, CLASS III	11.00	0.00	11.00	100F	0.00	\$950.00	\$0.00
		0001	0030	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	1,499.30	0.00	1,499.30	TONS	0.00	\$48.82	\$0.00
		0001	0040	3105002	GRAVEL (A) OR CRUSHED STONE (B)	154.00	0.00	154.00	TONS	0.00	\$48.82	\$0.00
		0001	0050	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	41,473.30	0.00	41,473.30	TONS	14,110.65	\$74.51	\$1,051,384.53
		0001	0060	4071005	TACK COAT	30,871.00	0.00	30,871.00	GAL	9,558.00	\$2.20	\$21,027.60
		0001	0070	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$500.00	\$0.00
		0001	0080	6161005	CONSTRUCTION SIGNS	2,844.00	0.00	2,844.00	SQFT	1,410.00	\$5.00	\$7,050.00
		0001	0090	6161025	CHANNELIZER (TRIM LINE)	102.00	0.00	102.00	EA	0.00	\$10.00	\$0.00
		0001	0100	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	0.00	\$1,200.00	\$0.00
		0001	0110	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$6,500.00	\$13,000.00
		0001	0120	6162000A	WORK ZONE TRAFFIC SIGNAL SYSTEM	1.00	0.00	1.00	EA	0.00	\$4,200.00	\$0.00
		0001	0130	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	4.00	0.00	4.00	EA	4.00	\$1,200.00	\$4,800.00
		0001	0140	6169902	MISC.WORK ZONE TRAFFIC SIGNAL SYSTEM RELOCATE	2.00	0.00	2.00	EA	0.00	\$500.00	\$0.00
		0001	0150	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.75	\$113,100.00	\$84,825.00
		0001	0160	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	253.00	0.00	253.00	LF	0.00	\$15.00	\$0.00
		0001	0170	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	15.00	0.00	15.00	LF	0.00	\$15.00	\$0.00
		0001	0180	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	31.00	0.00	31.00	EA	0.00	\$240.00	\$0.00
		0001	0190	6200024	PREFORMED THERMOPLASTIC PAVEMENT MARKING, STRAIGHT ARROW	7.00	4.00	11.00	EA	0.00	\$500.00	\$0.00
		0001	0200	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT	1.00	2.00	3.00	EA	0.00	\$1,000.00	\$0.00
		0001	0210	6200030	PREFORMED THERMOPLASTIC PAVEMENT MARKING, WORD (ONLY)	6.00	0.00	6.00	EA	0.00	\$300.00	\$0.00
		0001	0220	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	5.00	0.00	5.00	EA	0.00	\$300.00	\$0.00
		0001	0230	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	217,580.00	0.00	217,580.00	LF	0.00	\$0.10	\$0.00
		0001	0240	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	214,289.00	0.00	214,289.00	LF	0.00	\$0.11	\$0.00
		0001	0250	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	40,938.00	0.00	40,938.00	SQYD	0.00	\$2.55	\$0.00
		0001	0260	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	4,708.00	0.00	4,708.00	SQYD	4,241.35	\$5.83	\$24,727.07
		0001	0270	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	1,477.10	0.00	1,477.10	STA	0.00	\$9.25	\$0.00
		0001	0280	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	996.20	0.00	996.20	STA	0.00	\$9.25	\$0.00
		0010	0290	6061060	MGS GUARDRAIL	513.00	0.00	513.00	LF	0.00	\$32.25	\$0.00
		0010	0300	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	175.00	0.00	175.00	LF	0.00	\$37.25	\$0.00
		0010	0310	6061063	MGS GUARDRAIL, 6 FT. POSTS, 3 FT. - 1.5 IN. SPACING	100.00	0.00	100.00	LF	0.00	\$49.00	\$0.00
		0010	0320	6061080	MGS END ANCHOR	1.00	0.00	1.00	EA	0.00	\$1,250.00	\$0.00
		0010	0330	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	15.00	0.00	15.00	EA	0.00	\$3,050.00	\$0.00
		0010	0340	6069902	MISC.MGS APPROACH TRANSITION W/ 9' POSTS (THRIE-BEAM BRIDGE)	4.00	-4.00	0.00	EA	0.00	\$5,000.00	\$0.00
		0010	0350	6069902	MISC.MGS LONG SPAN GUARDRAIL SECTION - 8' POSTS	2.00	0.00	2.00	EA	0.00	\$4,950.00	\$0.00
		0010	0360	6069903	MISC.MGS GUARDRAIL, 9 FT. POSTS	50.00	50.00	100.00	LF	0.00	\$44.00	\$0.00
		0030	0370	9029902	MISC.LOOP DETECTOR - 6' X 30'	4.00	0.00	4.00	EA	0.00	\$1,550.00	\$0.00
		0030	0380	9029902	MISC.LOOP DETECTOR - 6' X 6'	2.00	0.00	2.00	EA	0.00	\$1,550.00	\$0.00
		0040	0390	9031250A	U-CHANNEL POST, 3 LB	1,652.00	0.00	1,652.00	LF	0.00	\$18.00	\$0.00
		0040	0400	9035069A	SHF-FLAT SHEET FLUORESCENT	354.00	0.00	354.00	SQFT	0.00	\$26.00	\$0.00
		0070	0410	7133000	BRIDGE GUARDRAIL (W-BEAM)	50.00	0.00	50.00	LF	0.00	\$540.00	\$0.00
		0071	0420	2163500	PARTIAL REMOVAL OF CULVERT CONCRETE	1.00	0.00	1.00	LS	0.00	\$1,375.17	\$0.00
		0071	0430	7040101	SUBSTRUCTURE REPAIR (FORMED)	2.00	0.00	2.00	SQFT	0.00	\$887.59	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on July 6, 2022

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
211217-D03	J5P3439	0071	0440	7040113	CLEANING AND EPOXY COATING	186.00	0.00	186.00	SQFT	0.00	\$35.00	\$0.00		
		0071	0450	7134000	BRIDGE GUARDRAIL (THRIE BEAM)	45.00	0.00	45.00	LF	0.00	\$475.00	\$0.00		
		0010	5101	6069902	MISC.MISC. MGS Approach Transition W/ 9' Posts	0.00	4.00	4.00	EA	0.00	\$5,750.00	\$0.00		
<b>Project J5P3439 - Total Value Posted to Date as of Report Generated Date</b>												<b>\$1,206,814.20</b>		
211217-D03	J5P3499	0001	0460	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	15,901.60	0.00	15,901.60	TONS	13,226.84	\$82.55	\$1,091,875.64		
		0001	0470	4071005	TACK COAT	14,146.00	0.00	14,146.00	GAL	11,819.00	\$2.20	\$26,001.80		
		0001	0480	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$0.00	\$0.00		
		0001	0490	6161005	CONSTRUCTION SIGNS	876.00	0.00	876.00	SQFT	700.00	\$5.00	\$3,500.00		
		0001	0500	6161025	CHANNELIZER (TRIM LINE)	200.00	0.00	200.00	EA	200.00	\$10.00	\$2,000.00		
		0001	0510	6161030	TYPE III MOVEABLE BARRICADE	10.00	0.00	10.00	EA	10.00	\$125.00	\$1,250.00		
		0001	0520	6161033	DIRECTIONAL INDICATOR BARRICADE	20.00	0.00	20.00	EA	28.00	\$20.00	\$560.00		
		0001	0530	6161040	FLASHING ARROW PANEL	4.00	0.00	4.00	EA	2.00	\$350.00	\$700.00		
		0001	0540	6161052	WARNING LIGHT, TYPE B	8.00	0.00	8.00	EA	0.00	\$65.00	\$0.00		
		0001	0550	6161055	SEQUENTIAL FLASHING WARNING LIGHT	20.00	0.00	20.00	EA	28.00	\$100.00	\$2,800.00		
		0001	0560	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	4.00	0.00	4.00	EA	4.00	\$2,500.00	\$10,000.00		
		0001	0570	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$41,500.00	\$41,500.00		
		0001	0580	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	276.00	34.00	310.00	LF	0.00	\$25.00	\$0.00		
		0001	0590	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	19.00	1.00	20.00	EA	0.00	\$250.00	\$0.00		
		0001	0600	6200024	PREFORMED THERMOPLASTIC PAVEMENT MARKING, STRAIGHT ARROW	9.00	0.00	9.00	EA	0.00	\$250.00	\$0.00		
		0001	0610	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT	4.00	0.00	4.00	EA	0.00	\$500.00	\$0.00		
		0001	0620	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	56,702.00	0.00	56,702.00	LF	0.00	\$0.20	\$0.00		
		0001	0630	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	43,132.00	0.00	43,132.00	LF	0.00	\$0.20	\$0.00		
		0001	0640	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	3,311.00	0.00	3,311.00	LF	0.00	\$0.50	\$0.00		
		0001	0650	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	5,178.00	0.00	5,178.00	LF	0.00	\$0.20	\$0.00		
		0001	0660	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	2,925.00	0.00	2,925.00	LF	0.00	\$0.20	\$0.00		
		0001	0670	6206108A	8 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	237.00	0.00	237.00	LF	0.00	\$2.00	\$0.00		
		0001	0680	6206124A	24 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	30.00	0.00	30.00	LF	0.00	\$25.00	\$0.00		
		0001	0690	6206125A	24 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	41.00	0.00	41.00	LF	0.00	\$25.00	\$0.00		
		0001	0700	6209902	MISC.LANE REDUCTION ARROWS, PREFORMED THERMOPLASTIC	2.00	0.00	2.00	EA	0.00	\$650.00	\$0.00		
		0001	0710	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	141,463.00	0.00	141,463.00	SQYD	118,681.90	\$2.31	\$274,155.19		
		0001	0720	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	538.30	0.00	538.30	STA	0.00	\$9.25	\$0.00		
		0030	0730	9029902	MISC.6'X30' LOOP DETECTORS	11.00	0.00	11.00	EA	0.00	\$1,700.00	\$0.00		
		0030	0740	9029902	MISC.6'X6' LOOP DETECTORS	3.00	0.00	3.00	EA	0.00	\$1,700.00	\$0.00		
		<b>Project J5P3499 - Total Value Posted to Date as of Report Generated Date</b>												<b>\$1,454,342.63</b>
		<b>211217-D03 Overall - Total Value Posted to Date as of Report Generated Date</b>												<b>\$2,661,156.83</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on July 6, 2022

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J5P3499

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0460	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	6/20/22	6/21/22	1,861.60	TONS	Exception from 123.435 - 123.468	122.140	EB 54 Passing	124.201		
			6/21/22	6/22/22	1,590.92	TONS	EBPL 54 124.201 - 125.165 = 1,038.40 tons WBPL 54 146.685 - 552.52 = tons	124.201	EBPL 54	125.165		
			6/22/22	6/24/22	2,417.45	TONS	US 54 WBPL 147.220-148.358 US 54 WBPL 148.391 - 149.714	147.220		149.714		
			6/23/22	6/24/22	2,074.34	TONS	US 54 EBDL 122.140 - 123.435 US 54 EBDL 123.468 - 124.388	122.140		124.388		
			6/27/22	6/28/22	805.69	TONS		124.388	EBDL54	125.165		
				6/28/22	824.64	TONS		146.685	WBDL 54	147.990		
			6/28/22	6/29/22	1,593.51	TONS	WB 54 DL 147.990 - 148.358 = 350 tons WB 54 DL 148.391 - 149.714 = 1,000.15 WB 54 Aux Lane 149.581 - 149.714 = 171.07 Ramp 5 3.463 - 3.520 = 72.29 tons	147.990	WBDL	149.714		
			6/29/22	6/30/22	1,213.58	TONS	444.90 = 54 EB Auxiliary lane 443.58 = Ramp 1 325.10 = Ramp 3	122.140	EB Aux. Lane	123.120		
			6/30/22	7/1/22	845.11	TONS	US 54 EB to OB PKWY and Ramps 1/3	123.919		124.801		
0470	4071005	TACK COAT	6/20/22	6/21/22	1,601.00	GAL		122.140	EB 54 Passing	124.201		
			6/21/22	6/22/22	1,307.00	GAL	EBPL 54 124.201 - 125.165 @ 14' wide = 800 GALLONS WBPL 54 146.685 - 147.220 @ 14' wide = 507 GALLONS	124.201	EBPL 54	125.165		
			6/22/22	6/24/22	1,985.00	GAL	US 54 WBPL 147.220-148.358 US 54 WBPL 148.391 - 149.714	147.220		149.714		2050 gallon used at 165 degrees F
			6/23/22	6/24/22	1,695.00	GAL	US 54 EBDL 122.140 - 123.435 US 54 EBDL 123.468 - 124.388	122.140		124.388		1750 gallon used at 165 Degrees F
			6/27/22	6/28/22	1,671.00	GAL	EBDL 124.399 - 125.165 WBDL 146.685 - 147.990		EB and WB 54			
			6/28/22	6/29/22	1,453.00	GAL	WB 54DL 147.990 - 148.358 WB 54 DL 148.391 - 149.714 WB 54 Aux Lane 149.581 - 149.714 Ramp 5 3.463 - 3.520	147.990	WBDL	149.714		
			6/29/22	6/30/22	1,211.00	GAL	East Bound 54 Auxiliary Lane Passover Ramp 3 and 1.					
			6/30/22	7/1/22	896.00	GAL	US 54 EB to OB PKWY and Ramps 1/3	123.919		124.801		925 Gallons at 165 Degrees F
			0490	6161005	CONSTRUCTION SIGNS	6/20/22	6/21/22	408.00	SQFT		145.950	
6/27/22	6/28/22	198.00				SQFT		various				
6/29/22	6/30/22	94.00				SQFT		Various				
0500	6161025	CHANNELIZER (TRIM LINE)	6/20/22	6/21/22	200.00	EA	Portable	Various				
0510	6161030	TYPE III MOVEABLE BARRICADE	6/29/22	6/30/22	10.00	EA		Various Ramp Closure				
0520	6161033	DIRECTIONAL INDICATOR BARRICADE	6/20/22	6/21/22	28.00	EA	Portable 2 lane tapers	Various				
0530	6161040	FLASHING ARROW PANEL	6/20/22	6/21/22	2.00	EA	Portable 2 lane tapers	Various				
0550	6161055	SEQUENTIAL FLASHING WARNING LIGHT	6/20/22	6/21/22	28.00	EA	2 lane tapers	Various				
0560	6161099	CMS WITH COMMUNICATION INTERFACE, CONT F	6/29/22	6/30/22	2.00	EA		Various				
0570	6181000	MOBILIZATION	6/30/22	7/1/22	1.00	LS	US 54 EB and WB	122.140		125.165		Paid out in full
0710	6221001	COLDMILLING BIT. PAVT FOR REM OF SURF.	6/20/22	6/21/22	16,656.64	SQYD	122.140 -123.435 @ 14' Wide = 10,636.27 SQ.YDS. 123.468 -124.201 @ 14' Wide = 6,020.37 SQ.YDS. 16,656.64 SQ.YDS	122.140	EB 54 Passing	124.201		
			6/21/22	6/22/22	12,311.80	SQYD	EBPL 54 124.201 - 125.165 @ 14' wide = 7,917.7 SQ.YDS. WBPL 54 146.685 - 147.220 @ 14' wide = 4,394.1 SQ.YDS.	124.201	EB PL 54	125.165		
			6/22/22	6/24/22	20,213.00	SQYD	US 54 WBPL 147.220-148.358 US 54 WBPL 148.391 - 149.714	147.220		149.714		
			6/23/22	6/24/22	18,192.60	SQYD	US 54 EBDL 122.140 - 123.435 US 54 EBDL 123.468 - 124.388	122.140		124.388		
			6/27/22	6/28/22	6,382.00	SQYD		124.388	EBDL	125.165		
				6/28/22	10,718.00	SQYD		146.685	WBDL	147.990		
			6/28/22	6/29/22	15,603.00	SQYD	147.990 - 148.358 at 14' = 3,023.0 SQ.YDS. 148.391 - 149.714 at 14' = 10,886.0 SQ.YDS. Ramp 5 3.463 - 3.520 at 18' = 602.0 SQ.YDS. WB54 Aux Lane 149.581 - 149.714 at 14' = 1092.0 SQ.YDS.	147.990	WBDL	149.714		
			6/29/22	6/30/22	10,147.86	SQYD	3,769.86 - Remaining plan quantity for everything on main line. Only ramps remaining. 2,911.0 Ramp 3 Passover Road 3467.0 Ramp 1 Passover Road					
			6/30/22	7/1/22	8,457.00	SQYD	US 54 EB Taper at OB Pkwy and Ramps 1/3	123.919		124.801		Paid out Ramps 1 and 3 for OB PKWY

The information below this line are details for Construction Signs (if applicable).

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post
J5P3499	0080	April 12, 2022	184	WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		0.082 SOUTH	MACE LANE	1.00	16			16
				CONST-5 36x48 12.00 POINT OF PRESENCE		.890	EB	1.00	12			12
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		4.981 EAST	ROUTE 134	1.00	16			16
				CONST-7 48x24 8.00 RATE OUR WORK ZONE		21.584	WB	1.00	8			8
				GO20-2 48x24 8.00 END ROAD WORK		21.584	EB	1.00	8			8
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		0.554 NORTH	SPRING BRANCH ROAD	1.00	16			16
				CONST-7 48x24 8.00 RATE OUR WORK ZONE		0.559	EB	1.00	8			8
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		0.599	N MACE SCHOOL HOUSE ROAD	1.00	16			16
				GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		0.659	EB	1.00	10			10
				GO20-2 48x24 8.00 END ROAD WORK		1.906	OBPS	1.00	8			8



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on July 6, 2022

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.  
The information below this line are details for Construction Signs (if applicable).**

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post			
JSP3439	0080	April 12, 2022	184	WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		15.296 NORTH	ROUTE U	1.00	16			16			
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		2.260 EAST	BARREN BRANCH ROAD	1.00	16		16				
				CONST-5 36x48 12.00 POINT OF PRESENCE		21.234	WB	1.00	12		12				
				CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		21.360	WB	1.00	12		12				
				G020-1 60x24 10.00 ROAD WORK NEXT XX MILES		21.470	WB	1.00	10		10				
		April 27, 2022	288	WO20-4 48x48 16.00 ONE LANE ROAD AHEAD	Mobile - Various					4.00	16			64	
				WO3-4 8x48 16.00 BE PREPARED TO STOP	Mobile - Various					2.00	16			32	
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD	Mobile - Various						6.00	16			96
				WO20-7 48x48 16.00 FLAGGER (SYMBOL) WITH FLAGS	Mobile - Various						6.00	16			96
		May 4, 2022	328	WO8-11 48x48 16.00 UNEVEN LANES		18.819	Rout 42	1.00	16					16	
	WO8-12 48x48 16.00 NO CENTER LINE				18.795	Rout 42	1.00	16					16		
	WO8-17R 48x48 16.00 SHOULDER DROP-OFF (SYMBOL)				18.856	Rout 42	1.00	16					16		
	See Special Sign Details			Various		Rout 42	20.00		36x18 SPECIAL SIGN WAIT FOR PILOT CAR	4.50				90	
	G020-4 36x18 4.50 PILOT CAR FOLLOW ME			Various		Rout 42	1.00	4.5						4.5	
	WO8-17p 30x24 5.00 SHOULDER DROP-OFF (PLAQUE)				21.281	Rout 42	1.00	5						5	
	WO8-17p 30x24 5.00 SHOULDER DROP-OFF (PLAQUE)				18.856	Rout 42	1.00	5						5	
	WO8-17R 48x48 16.00 SHOULDER DROP-OFF (SYMBOL)				19.274	Rout 42	1.00	16						16	
	WO8-17p 30x24 5.00 SHOULDER DROP-OFF (PLAQUE)				19.274	Rout 42	1.00	5						5	
	WO8-11 48x48 16.00 UNEVEN LANES				19.302	Rout 42	1.00	16						16	
	WO8-11 48x48 16.00 UNEVEN LANES				19.885	Rout 42	1.00	16						16	
	WO8-17R 48x48 16.00 SHOULDER DROP-OFF (SYMBOL)				19.915	Rout 42	1.00	16						16	
	WO8-17p 30x24 5.00 SHOULDER DROP-OFF (PLAQUE)				19.915	Rout 42	1.00	5						5	
	WO8-17R 48x48 16.00 SHOULDER DROP-OFF (SYMBOL)				20.287	Rout 42	1.00	16						16	
	WO8-17p 30x24 5.00 SHOULDER DROP-OFF (PLAQUE)				20.287	Rout 42	1.00	5						5	
	WO8-11 48x48 16.00 UNEVEN LANES				20.315	Rout 42	1.00	16						16	
	WO8-12 48x48 16.00 NO CENTER LINE				20.339	Rout 42	1.00	16						16	
	WO8-12 48x48 16.00 NO CENTER LINE				21.231	Rout 42	1.00	16						16	
	WO8-11 48x48 16.00 UNEVEN LANES				21.258	Rout 42	1.00	16						16	
	WO8-17R 48x48 16.00 SHOULDER DROP-OFF (SYMBOL)				21.281	Rout 42	1.00	16						16	
	May 10, 2022	53	WO8-17R 48x48 16.00 SHOULDER DROP-OFF (SYMBOL)		21.263	Rout 42	1.00	16					16		
			WO8-12 48x48 16.00 NO CENTER LINE		21.289	Rout 42	1.00	16					16		
			WO8-17p 30x24 5.00 SHOULDER DROP-OFF (PLAQUE)		21.263	Rout 42	1.00	5					5		
			WO8-11 48x48 16.00 UNEVEN LANES		21.320	Rout 42	1.00	16					16		
	May 23, 2022	557	WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		0.013	Main Street	1.00	16					16		
			WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		0.037	Lions Club Road	1.00	16					16		
			WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		0.037	Mill Creek Road	1.00	16					16		
			WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		0.104	Hawken Cemetery Road	1.00	16					16		
			WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		1.212	Brushy Branch Cut off road	1.00	16					16		
			WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		1.490	State Park Road	1.00	16					16		
			WO8-17R 48x48 16.00 SHOULDER DROP-OFF (SYMBOL)		14.203	Rout 42	1.00	16					16		
WO8-17p 30x24 5.00 SHOULDER DROP-OFF (PLAQUE)				14.203	Rout 42	1.00	5					5			
WO8-11 48x48 16.00 UNEVEN LANES				14.223	Rout 42	1.00	16					16			
WO8-12 48x48 16.00 NO CENTER LINE				14.239	Rout 42	1.00	16					16			
WO8-12 48x48 16.00 NO CENTER LINE				14.327	Rout 42	1.00	16					16			
WO8-11 48x48 16.00 UNEVEN LANES				14.353	Rout 42	1.00	16					16			
WO8-17R 48x48 16.00 SHOULDER DROP-OFF (SYMBOL)				14.428	Rout 42	1.00	16					16			
WO8-17p 30x24 5.00 SHOULDER DROP-OFF (PLAQUE)				14.428	Rout 42	1.00	5					5			
WO8-17R 48x48 16.00 SHOULDER DROP-OFF (SYMBOL)				14.885	Rout 42	1.00	16					16			
WO8-17p 30x24 5.00 SHOULDER DROP-OFF (PLAQUE)		14.885	Rout 42	1.00	5					5					





**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on July 6, 2022

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.  
The information below this line are details for Construction Signs (if applicable).**

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post				
JSP3439	0080	May 23, 2022	557	WO8-11 48x48 16.00 UNEVEN LANES		14.911	Rout 42	1.00	16			16				
				WO8-11 48x48 16.00 UNEVEN LANES		15.552	Rout 42	1.00	16			16				
				WO8-17R 48x48 16.00 SHOULDER DROP-OFF (SYMBOL)		15.578	Rout 42	1.00	16			16				
				WO8-17p 30x24 5.00 SHOULDER DROP-OFF (PLAQUE)		15.578	Rout 42	1.00	5			5				
				WO8-17R 48x48 16.00 SHOULDER DROP-OFF (SYMBOL)		15.888	Rout 42	1.00	16			16				
				WO8-17p 30x24 5.00 SHOULDER DROP-OFF (PLAQUE)		15.888	Rout 42	1.00	5			5				
				WO8-12 48x48 16.00 NO CENTER LINE		16.015	Rout 42	1.00	16			16				
				WO8-11 48x48 16.00 UNEVEN LANES		16.016	Rout 42	1.00	16			16				
				WO8-12 48x48 16.00 NO CENTER LINE		16.541	Rout 42	1.00	16			16				
				WO8-11 48x48 16.00 UNEVEN LANES		16.565	Rout 42	1.00	16			16				
				WO8-17R 48x48 16.00 SHOULDER DROP-OFF (SYMBOL)		16.581	Rout 42	1.00	16			16				
				WO8-17p 30x24 5.00 SHOULDER DROP-OFF (PLAQUE)		16.581	Rout 42	1.00	5			5				
				WO8-17R 48x48 16.00 SHOULDER DROP-OFF (SYMBOL)		17.138	Rout 42	1.00	16			16				
				WO8-17p 30x24 5.00 SHOULDER DROP-OFF (PLAQUE)		17.138	Rout 42	1.00	5			5				
				WO8-11 48x48 16.00 UNEVEN LANES		17.159	Rout 42	1.00	16			16				
				WO8-11 48x48 16.00 UNEVEN LANES		17.691	Rout 42	1.00	16			16				
				WO8-17R 48x48 16.00 SHOULDER DROP-OFF (SYMBOL)		17.707	Rout 42	1.00	16			16				
				WO8-17p 30x24 5.00 SHOULDER DROP-OFF (PLAQUE)		17.707	Rout 42	1.00	5			5				
				WO8-17R 48x48 16.00 SHOULDER DROP-OFF (SYMBOL)		18.184	Rout 42	1.00	16			16				
				WO8-17p 30x24 5.00 SHOULDER DROP-OFF (PLAQUE)		18.184	Rout 42	1.00	5			5				
				WO8-11 48x48 16.00 UNEVEN LANES		18.239	Rout 42	1.00	16			16				
				WO8-12 48x48 16.00 NO CENTER LINE		18.262	Rout 42	1.00	16			16				
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		3.403	Swinging Bridges road	1.00	16			16				
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		8.072	South C hwy	1.00	16			16				
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		8.728	North C hwy	1.00	16			16				
				<b>0080 - Total</b>												<b>1409.5</b>
				JSP3499	0490	June 20, 2022	408	CONST-7 72x36 18.00 RATE OUR WORK ZONE		122.148	East Bound 54	1.00	18			18
								GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		122.286	East Bound 54	2.00	10			20
WO20-5 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED AHEAD			Portable					5.00	16			80				
WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD			Portable					5.00	16			80				
R2-1 36x48 12.00 SPEED LIMIT XX			Portable 55MPH					2.00	12			24				
GO20-5aP 36x24 6.00 WORK ZONE (PLAQUE)			Portable					2.00	6			12				
R2-1 36x48 12.00 SPEED LIMIT XX			Portable 65MPH					2	12			24				
WO20-6a 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED			Portable					1.00	16			16				
WO4-1aR 48x48 16.00 MERGE (ARROW SYMBOL)			Portable					1.00	16			16				
GO20-2 48x24 8.00 END ROAD WORK		150.113	West Bound 54					2.00	8			16				
CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		146.189	West Bound 54					2.00	12			24				
CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		122.400	East Bound 54					2.00	12			24				
GO20-2 48x24 8.00 END ROAD WORK		125.366	East Bound 54					2.00	8			16				
CONST-7 72x36 18.00 RATE OUR WORK ZONE		145.950	West Bound 54			1.00	18			18						
GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		146.071	West Bound 54			2.00	10			20						
June 27, 2022	198	EO5-1 36x48 12.00 GORE EXIT					Ramp Work	2.00	12				24			
		R1-2 48 TRI 6.93 YIELD					Ramp Work	2.00	6.93			13.86				
		WO5-1 48x48 16.00 ROAD/BRIDGE/RAMP NARROWS					Ramp Work	2	16			32				
		CONST-5 96x48 32.00 POINT OF PRESENCE				146.268	West Bound 54	1.00	32			32				
		CONST-5 96x48 32.00 POINT OF PRESENCE				122.910	EB	1.00	32			32				
		WO3-2 48x48 16.00 YIELD AHEAD (SYMBOL)			Ramp Work	2.00	16			32						
		WO4-1R 48x48 16.00 MERGE (SYMBOL FROM RIGHT)			Ramp Work	2.00	16			32						
June 29, 2022	94	WO20-3 48x48 16.00 ROAD CLOSED AHEAD			Various	2.00	16				32					
		WO20-5a 48x48 16.00 RIGHT/CENTER/LEFT TWO LANES			Various - Mobile	2.00	16			32						



**Missouri Department of Transportation**  
**Contractor's Pay Estimate Summary**  
**Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on July 6, 2022

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**  
**The information below this line are details for Construction Signs (if applicable).**

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post
J5P3499	0490	June 29, 2022	94	CLOSED AHEAD								
				R11-2 48x30 10.00 ROAD CLOSED			Various	3.00	10			30
<b>0490 - Total</b>												<b>699.86</b>



## Line Item Adjustments by Estimate

Jul 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J5P3439	0050	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Other Item Adjustment	ACAD	5	May 16, 2022	thompp1	\$33,979.88	7,722.7 tons of BP-1 @ 3.2% Virgin AC		
					6	Jun 2, 2022	veasms1	\$18,252.74	4148.35 tons at 3.2 virgin AC		
					<b>ACAD - Total</b>			<b>\$52,232.62</b>			
			<b>Other Item Adjustment - Total</b>			<b>\$52,232.62</b>					
			Price FUEL		5	May 16, 2022	SYSTEM	\$49,227.58	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					6	Jun 2, 2022	SYSTEM	\$26,443.24	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					<b>- Total</b>			<b>\$75,670.82</b>			
			<b>Price FUEL - Total</b>			<b>\$75,670.82</b>					
			<b>0050 - Total</b>			<b>\$127,903.44</b>					
			0060	TACK COAT	Material		5	May 16, 2022	SYSTEM	\$11,134.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user veasms1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
							5	May 16, 2022	SYSTEM	(\$11,134.20)	
							6	Jun 2, 2022	SYSTEM	\$17,952.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user veasms1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
							6	Jun 2, 2022	SYSTEM	(\$17,952.00)	
							7	Jun 15, 2022	SYSTEM	\$17,952.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user thompp1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
							7	Jun 15, 2022	SYSTEM	(\$17,952.00)	
8	Jul 1, 2022	SYSTEM					\$17,952.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user veasms1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
8	Jul 1, 2022	SYSTEM					(\$17,952.00)				
<b>- Total</b>							<b>\$0.00</b>				
<b>Material - Total</b>							<b>\$0.00</b>				
<b>0060 - Total</b>			<b>\$0.00</b>								
0080	CONSTRUCTION SIGNS	Material		3	Apr 18, 2022	SYSTEM	(\$920.00)				
				<b>- Total</b>			<b>(\$920.00)</b>				
		<b>Material - Total</b>			<b>(\$920.00)</b>						
		MaterialCredit		4	May 2, 2022	SYSTEM	\$920.00				
				<b>- Total</b>			<b>\$920.00</b>				
<b>MaterialCredit - Total</b>			<b>\$920.00</b>								
<b>0080 - Total</b>			<b>\$0.00</b>								
0390	U-CHANNEL POST, 3 LB	Construction Stockpile STMI		1	Mar 15, 2022	SYSTEM	\$7,285.32	Payment Estimate Item Adjustment generated Stockpile Transaction			
				<b>- Total</b>			<b>\$7,285.32</b>				
				<b>Construction Stockpile STMI - Total</b>			<b>\$7,285.32</b>				
<b>0390 - Total</b>			<b>\$7,285.32</b>								
0400	SHF-FLAT SHEET FLUORESCENT	Construction Stockpile STMI		1	Mar 15, 2022	SYSTEM	\$5,221.50	Payment Estimate Item Adjustment generated Stockpile Transaction			
				<b>- Total</b>			<b>\$5,221.50</b>				
				<b>Construction Stockpile STMI - Total</b>			<b>\$5,221.50</b>				
<b>0400 - Total</b>			<b>\$5,221.50</b>								
0410	BRIDGE GUARDRAIL (W-BEAM)	Construction Stockpile STMI		6	Jun 2, 2022	SYSTEM	\$16,250.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
				<b>- Total</b>			<b>\$16,250.00</b>				
				<b>Construction Stockpile STMI - Total</b>			<b>\$16,250.00</b>				
<b>0410 - Total</b>			<b>\$16,250.00</b>								



## Line Item Adjustments by Estimate

Jul 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5P3439	0450	BRIDGE GUARDRAIL (THRIE BEAM)	Construction Stockpile STMI		6	Jun 2, 2022	SYSTEM	\$11,925.00	Payment Estimate Item Adjustment generated Stockpile Transaction
								- Total	\$11,925.00
			Construction Stockpile STMI - Total					\$11,925.00	
	0450 - Total							\$11,925.00	
J5P3439 - Total								\$168,585.26	
J5P3499	0460	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Material		8	Jul 1, 2022	SYSTEM	\$1,091,875.64	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user veasms1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					8	Jul 1, 2022	SYSTEM	(\$1,091,875.64)	
								- Total	\$0.00
			Material - Total					\$0.00	
			Other Item Adjustment	ACAD	8	Jul 1, 2022	veasms1	\$101,846.67	AC adjustment at 4.0% virgin AC
								ACAD - Total	\$101,846.67
			Other Item Adjustment - Total					\$101,846.67	
			Price FUEL		8	Jul 1, 2022	SYSTEM	\$14,586.01	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					8	Jul 1, 2022	SYSTEM	\$89,048.93	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
								- Total	\$103,634.94
			Price FUEL - Total					\$103,634.94	
	0460 - Total							\$205,481.61	
	0510	TYPE III MOVEABLE BARRICADE	Material		8	Jul 1, 2022	SYSTEM	(\$1,250.00)	
								- Total	(\$1,250.00)
			Material - Total					(\$1,250.00)	
	0510 - Total							(\$1,250.00)	
	0520	DIRECTIONAL INDICATOR BARRICADE	Overrun	Overrun	8	Jul 1, 2022	SYSTEM	(\$160.00)	
								Overrun - Total	(\$160.00)
			Overrun - Total					(\$160.00)	
	0520 - Total							(\$160.00)	
	0550	SEQUENTIAL FLASHING WARNING LIGHT	Overrun	Overrun	8	Jul 1, 2022	SYSTEM	(\$800.00)	
								Overrun - Total	(\$800.00)
			Overrun - Total					(\$800.00)	
	0550 - Total							(\$800.00)	
J5P3499 - Total								\$203,271.61	
Overall - Total								\$371,856.87	