



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on October 19, 2022

Pay Estimate Created Date: October 16, 2022

Progress Estimate Number 7	Contract ID	211217-D04	Pay Period Start	October 1, 2022	Original Contract Amount	\$1,091,642.00
	Prime Contractor	Lehman Construction, LLC	Pay Period End	October 15, 2022	Net Change Order Amount	(\$25,807.35)
					Current Contract Amount	\$1,065,834.65

Approval Date		By User
October 16, 2022	Generated and Approved (and should be considered Draft) at the Project Office Level by	malonm
October 17, 2022	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	gabelj3
October 18, 2022	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2022	December 1, 2022		54.04%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	January 5, 2022	January 5, 2022	
Letting Date	December 17, 2021	December 17, 2021	
Notice to Proceed Date	February 7, 2022	February 7, 2022	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 7			
	This Estimate	Previous	To Date
211217-D04			
Total Posted Items Pay	\$189,672.54	\$386,258.36	\$575,930.90
Gross Item Adjustments	\$0.00	\$53,317.50	\$53,317.50
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$189,672.54	\$439,575.86	\$629,248.40

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J5S3349	0140	6181000	MOBILIZATION	LS	\$145,056.000	0.19	\$27,560.64
	0300	7034212	SLAB ON STEEL	SQYD	\$400.000	277.2	\$110,880.00
	0310	7034216	TYPE H BARRIER	LF	\$95.000	352.5	\$33,487.50
	0340	7123610	SLAB DRAIN	EA	\$400.000	8	\$3,200.00
	5005	7034214	CLASS B-2 CONCRETE	CUYD	\$1,398.500	10.4	\$14,544.40
Project J5S3349 - Total							\$189,672.54
Overall - Total							\$189,672.54

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J5S3349	0300	SLAB ON STEEL	Material			-658.35	\$400.00	(\$263,340.00)
	0300	SLAB ON STEEL	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user malonm overriding Payment Estimate Exception 1 on the current Payment Estimate.	658.35	\$400.00	\$263,340.00
	0310	TYPE H BARRIER	Material			-352.5	\$95.00	(\$33,487.50)
	0310	TYPE H BARRIER	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user malonm overriding Payment Estimate Exception 7 on	352.5	\$95.00	\$33,487.50



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on October 19, 2022

Pay Estimate Created Date: October 16, 2022

Progress Estimate Number 7		Contract ID 211217-D04		Pay Period Start October 1, 2022		Original Contract Amount \$1,091,642.00	
		Prime Contractor Lehman Construction, LLC		Pay Period End October 15, 2022		Net Change Order Amount (\$25,807.35)	
						Current Contract Amount \$1,065,834.65	

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J5S3349					the current Payment Estimate.			
	5005	CLASS B-2 CONCRETE	Material			-10.4	\$1,398.50	(\$14,544.40)
	5005	CLASS B-2 CONCRETE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user malonm overriding Payment Estimate Exception 4 on the current Payment Estimate.	10.4	\$1,398.50	\$14,544.40
Total								\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on October 19, 2022

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J5S3349	FAS S402(9)	Bridge redeck	U	PHELPS	over I-44

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J5S3349	Posted Item Pay	\$189,672.54	\$386,258.36	\$575,930.90
	Gross Item Adjustments	\$0.00	\$53,317.50	\$53,317.50
	Gross Item Pay	\$189,672.54	\$439,575.86	\$629,248.40
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on October 19, 2022

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J5S3349, Item 7034212, Project Item Line Number 0300, Material Set 703421296, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Line 0300 - Slab on Steel: Sand samples taken. Reports not yet completed.	malonm	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3349, Item 7034212, Project Item Line Number 0300, Material Set 703421296, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Line 0300 - Slab on Steel: Rock samples taken. Reports not yet completed.	malonm	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3349, Item 7034212, Project Item Line Number 0300, Material Set 703421296, Material 0501CCB2MDA - Concrete, Modified B-2 w/Air, Acceptance Action Generic 0501CCB2MDA is insufficient.	Line 0300 - Slab on Steel: Concrete in place. Report incomplete. Waiting on cylinder breaks.	malonm	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3349, Item 7034214, Project Item Line Number 5005, Material Set 703421496, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Line 5005 - Class B-2 Concrete (Diaphragms): Sand samples taken. Reports not yet completed.	malonm	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3349, Item 7034214, Project Item Line Number 5005, Material Set 703421496, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Line 5005 - Class B-2 Concrete (Diaphragms): Rock samples taken. Reports not yet completed.	malonm	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3349, Item 7034214, Project Item Line Number 5005, Material Set 703421496, Material 0501CCB2MDA - Concrete, Modified B-2 w/Air, Acceptance Action Generic 0501CCB2MDA is insufficient.	Line 5005 - Class B-2 Concrete (Diaphragms): Concrete in place. Report incomplete. Waiting on cylinder breaks.	malonm	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3349, Item 7034216, Project Item Line Number 0310, Material Set 703421696, Material 0501CCB1.A - Concrete, Class B-1 w/Air, Acceptance Action Generic 0501CCB1.A is insufficient.	Line 0310 - Type H Barrier: Concrete in place. Report not yet completed.	malonm	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3349, Item 7034216, Project Item Line Number 0310, Material Set 703421696, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Line 0310 - Type H Barrier: Rock samples taken. Reports not yet completed.	malonm	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3349, Item 7034216, Project Item Line Number 0310, Material Set 703421696, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Line 0310 - Type H Barrier: Sand samples taken. Reports not yet completed.	malonm	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3349, Item 7034216, Project Item Line Number 0310, Material Set 703421696, Material 1057JMJCSS - Silicon Sealant for Sawed/Formed Jnts @, Acceptance Action Generic 1057JMJCSS is insufficient.	Line 0310 - Type H Barrier: Sealer on Prequalified List. Not yet PAL reported.	malonm	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 19, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
211217-D04	J5S3349	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$8,000.00	\$0.00
		0001	0020	2153000	SHAPING SLOPES, CLASS III	26.00	0.00	26.00	100F	0.00	\$1,200.00	\$0.00
		0001	0030	6096010A	FURNISHING TYPE 1 ROCK DITCH LINER	21.00	0.00	21.00	CUYD	0.00	\$40.00	\$0.00
		0001	0040	6096041	PLACING TYPE 1 ROCK DITCH LINER	21.00	0.00	21.00	CUYD	0.00	\$40.00	\$0.00
		0001	0050	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$1,500.00	\$0.00
		0001	0060	6161005	CONSTRUCTION SIGNS	732.00	136.00	868.00	SQFT	868.00	\$5.00	\$4,340.00
		0001	0070	6161008	ADVANCED WARNING RAIL SYSTEM	10.00	4.00	14.00	EA	14.00	\$25.00	\$350.00
		0001	0080	6161025	CHANNELIZER (TRIM LINE)	100.00	0.00	100.00	EA	100.00	\$15.00	\$1,500.00
		0001	0090	6161030	TYPE III MOVEABLE BARRICADE	6.00	0.00	6.00	EA	6.00	\$125.00	\$750.00
		0001	0100	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	2.00	\$750.00	\$1,500.00
		0001	0110	6161052	WARNING LIGHT, TYPE B	12.00	0.00	12.00	EA	12.00	\$50.00	\$600.00
		0001	0115	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	5.00	-4.00	1.00	EA	1.00	\$1,500.00	\$1,500.00
		0001	0120	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	8.00	0.00	8.00	EA	8.00	\$1,500.00	\$12,000.00
		0001	0130	6169901	MISC.Work Zone Intelligent Transportation System	1.00	0.00	1.00	LS	1.00	\$35,000.00	\$35,000.00
		0001	0140	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.75	\$145,056.00	\$108,792.00
		0001	0150	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	20.00	0.00	20.00	LF	0.00	\$20.00	\$0.00
		0001	0160	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	535.00	0.00	535.00	LF	0.00	\$7.00	\$0.00
		0001	0170	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.20	\$2,500.00	\$500.00
		0001	0180	8051000A	SEEDING - COOL SEASON GRASSES	0.70	0.00	0.70	ACRE	0.00	\$6,500.00	\$0.00
		0001	0190	8061005	ROCK DITCH CHECK	64.00	0.00	64.00	LF	0.00	\$15.00	\$0.00
		0001	0200	8061016	SEDIMENT REMOVAL	34.00	0.00	34.00	CUYD	0.00	\$10.00	\$0.00
		0001	0210	8061017	TEMPORARY SEEDING	0.20	0.00	0.20	ACRE	0.00	\$6,500.00	\$0.00
		0001	0220	8061019	SILT FENCE	2,955.00	0.00	2,955.00	LF	0.00	\$2.30	\$0.00
		0010	0230	6061060	MGS GUARDRAIL	1,975.00	-1,875.00	100.00	LF	0.00	\$33.50	\$0.00
		0010	0240	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	-4.00	0.00	EA	0.00	\$3,700.00	\$0.00
		0010	0250	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	6.00	0.00	6.00	EA	0.00	\$3,000.00	\$0.00
		0040	0260	9039901	MISC.Adjustment of Existing Signs	1.00	0.00	1.00	LS	0.00	\$500.00	\$0.00
		0070	0270	2024043	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	20.00	0.00	20.00	SQFT	20.00	\$175.00	\$3,500.00
		0070	0280	2162500	REMOVAL OF EXISTING BRIDGE DECK	6,179.00	0.00	6,179.00	SQFT	5,870.00	\$13.00	\$76,310.00
		0070	0290	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	118.00	0.00	118.00	SQYD	0.00	\$180.00	\$0.00
		0070	0300	7034212	SLAB ON STEEL	693.00	0.00	693.00	SQYD	658.35	\$400.00	\$263,340.00
		0070	0310	7034216	TYPE H BARRIER	470.00	0.00	470.00	LF	352.50	\$95.00	\$33,487.50
		0070	0320	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.25	\$20,000.00	\$5,000.00
		0070	0330	7123120	CLEANING, LUBRICATING AND COATING BEARING	8.00	-8.00	0.00	EA	0.00	\$500.00	\$0.00
		0070	0340	7123610	SLAB DRAIN	8.00	0.00	8.00	EA	8.00	\$400.00	\$3,200.00
		0070	0350	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	6,600.00	0.00	6,600.00	SQFT	0.00	\$29.00	\$0.00
		0070	0360	7125210	FIELD APPLICATION OF INORGANIC ZINC PRIMER	6,600.00	0.00	6,600.00	SQFT	0.00	\$2.00	\$0.00
		0070	0370	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	5,900.00	0.00	5,900.00	SQFT	0.00	\$2.00	\$0.00
		0070	0380	7125370A	FINISH FIELD COAT (SYSTEM G)	2,100.00	0.00	2,100.00	SQFT	0.00	\$2.00	\$0.00
		0070	0390	7126000	NON-DESTRUCTIVE TESTING	65.00	0.00	65.00	LF	65.00	\$55.00	\$3,575.00
		0070	0400	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	52.00	-52.00	0.00	LF	0.00	\$800.00	\$0.00
		0010	5001	6061010	GUARDRAIL TYPE A	0.00	1,875.00	1,875.00	LF	0.00	\$30.45	\$0.00
		0010	5002	6062204A	BRIDGE ANCHOR SECTION, 6.5 FT. POSTS (SAFETY BARRIER CURB) (NEW CONSTRUCTION ONLY)	0.00	4.00	4.00	EA	0.00	\$2,887.50	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 19, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
211217-D04	J5S3349	0010	5003	6062303	ASYMMETRICAL TRANSITION SECTION, 6.5 FT. POSTS	0.00	4.00	4.00	EA	0.00	\$892.50	\$0.00
		0010	5004	6061074	MGS HEIGHT AND BLOCK TRANSITION	0.00	4.00	4.00	EA	0.00	\$945.00	\$0.00
		0070	5005	7034214	CLASS B-2 CONCRETE	0.00	10.40	10.40	CUYD	10.40	\$1,398.50	\$14,544.40
		0070	5006	7101000	REINFORCING STEEL (EPOXY COATED)	0.00	2,580.00	2,580.00	LB	2,580.00	\$2.15	\$5,547.00
		0070	5007	7101000	REINFORCING STEEL (EPOXY COATED)	0.00	238.00	238.00	LB	238.00	\$2.50	\$595.00
		0070	5008	7101000	REINFORCING STEEL (EPOXY COATED)	0.00	2,378.00	2,378.00	LB	0.00	\$2.50	\$0.00
Project J5S3349 - Total Value Posted to Date as of Report Generated Date												\$575,930.90
211217-D04 Overall - Total Value Posted to Date as of Report Generated Date												\$575,930.90



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on October 19, 2022

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J5S3349

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments	
0140	6181000	MOBILIZATION	10/14/22	10/16/22	0.19	LS	Line 0140 Mobilization Plan = 1 LS = \$145,056.00 Previous Pay = 0.56 LS In accordance with Specification 618.2.2, paying 2.5% of total contract per partial payment. Total contract = \$1,091,642.00 .025 x 1,091,642.00 = \$27,291.05 \$27,291.05 x 4 = \$109,164.20 for the fourth partial payment \$109,164.20 / \$145,056.00 = 0.75 0.75 - 0.56 = 0.19 LS Pay = 0.19 LS						Line 0140 Mobilization Plan = 1 LS = \$145,056.00 Previous Pay = 0.56 LS In accordance with Specification 618.2.2, paying 2.5% of total contract per partial payment. Total contract = \$1,091,642.00 .025 x 1,091,642.00 = \$27,291.05 \$27,291.05 x 4 = \$109,164.20 for the fourth partial payment \$109,164.20 / \$145,056.00 = 0.75 0.75 - 0.56 = 0.19 LS Pay = 0.19 LS
0300	7034212	SLAB ON STEEL	10/14/22	10/16/22	277.20	SQYD	Line 0300 Slab on Steel Bridge A18691 Deck is formed. Rebar is tied in place. Concrete is poured. In accordance with EPG 703.2, pay additional 40% for concrete placed. Previously paid 55% for forming and rebar. Plan = 693 SY 693 x 0.40 = 277.20 SY Pay = 277.20 SY						Line 0300 Slab on Steel Bridge A18691 Deck is formed. Rebar is tied in place. Concrete is poured. In accordance with EPG 703.2, pay additional 40% for concrete placed. Previously paid 55% for forming and rebar. Plan = 693 SY 693 x 0.40 = 277.20 SY Pay = 277.20 SY
0310	7034216	TYPE H BARRIER	10/14/22	10/16/22	352.50	LF	Line 0310 Type H Barrier Bridge A18691 Rebar and concrete in place. Waiting on strength results. Pay 75%. Plan = 470 LF 0.75 x 470 = 352.50 LF Pay = 352.50 LF						Line 0310 Type H Barrier Bridge A18691 Rebar and concrete in place. Waiting on strength results. Pay 75%. Plan = 470 LF 0.75 x 470 = 352.50 LF Pay = 352.50 LF
0340	7123610	SLAB DRAIN	10/14/22	10/16/22	8.00	EA	Line 0340 Slab Drain Bridge A18691 Pay = 8 EA						Line 0340 Slab Drain Bridge A18691 Pay = 8 EA
5005	7034214	CLASS B-2 CONCRETE	10/14/22	10/16/22	10.40	CUYD	Line 5005 Class B-2 Concrete Bridge A18691 End Bent Diaphragms Poured with bridge deck. Pay = 10.4 CY						Line 5005 Class B-2 Concrete Bridge A18691 End Bent Diaphragms Poured with bridge deck. Pay = 10.4 CY

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Oct 19, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J5S3349	0115	CMS W/O COMMUNICATION INTERFACE, CONT F	Material		2	Aug 1, 2022	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user malonm overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					2	Aug 1, 2022	SYSTEM	(\$1,500.00)					
					- Total							\$0.00	
					Material - Total							\$0.00	
					0115 - Total							\$0.00	
	0120	CMS WITH COMMUNICATION INTERFACE, CONT F	Material		2	Aug 1, 2022	SYSTEM	\$12,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user malonm overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					2	Aug 1, 2022	SYSTEM	(\$12,000.00)					
					- Total							\$0.00	
					Material - Total							\$0.00	
					0120 - Total							\$0.00	
	0230	MGS GUARDRAIL	Construction Stockpile STMI		1	Feb 16, 2022	SYSTEM	\$2,012.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
					- Total							\$2,012.00	
					Construction Stockpile STMI - Total							\$2,012.00	
0230 - Total							\$2,012.00						
	0250	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile STMI		1	Feb 16, 2022	SYSTEM	\$11,700.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
					- Total							\$11,700.00	
					Construction Stockpile STMI - Total							\$11,700.00	
0250 - Total							\$11,700.00						
	0300	SLAB ON STEEL	Material		5	Sep 16, 2022	SYSTEM	\$97,020.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user knotta1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					5	Sep 15, 2022	SYSTEM	(\$97,020.00)					
					6	Sep 30, 2022	SYSTEM	\$152,460.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user malonm overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					6	Sep 30, 2022	SYSTEM	(\$152,460.00)					
					7	Oct 16, 2022	SYSTEM	\$263,340.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user malonm overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					7	Oct 16, 2022	SYSTEM	(\$263,340.00)					
					- Total							\$0.00	
Material - Total							\$0.00						
0300 - Total							\$0.00						
	0310	TYPE H BARRIER	Material		7	Oct 16, 2022	SYSTEM	\$33,487.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user malonm overriding Payment Estimate Exception 7 on the current Payment Estimate.				
					7	Oct 16, 2022	SYSTEM	(\$33,487.50)					
					- Total							\$0.00	
Material - Total							\$0.00						
0310 - Total							\$0.00						
	5001	GUARDRAIL TYPE A	Construction Stockpile STMI		1	Feb 16, 2022	SYSTEM	\$36,337.50	Payment Estimate Item Adjustment generated Stockpile Transaction				
					- Total							\$36,337.50	
					Construction Stockpile STMI - Total							\$36,337.50	
5001 - Total							\$36,337.50						
	5003	ASYMMETRICAL TRNS. SEC., 6.5 FT. POSTS	Construction Stockpile STMI		1	Feb 16, 2022	SYSTEM	\$1,028.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
					- Total							\$1,028.00	



Line Item Adjustments by Estimate

Oct 19, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J5S3349	5003	ASYMMETRICAL TRNS. SEC., 6.5 FT. POSTS	Construction Stockpile STMI - Total						\$1,028.00			
	5003 - Total								\$1,028.00			
	5004	MGS HEIGHT AND BLOCK TRANSITION	Construction Stockpile STMI		1	Feb 16, 2022	SYSTEM	\$2,240.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
								- Total	\$2,240.00			
								Construction Stockpile STMI - Total	\$2,240.00			
	5004 - Total								\$2,240.00			
	5005	CLASS B-2 CONCRETE	Material		7	Oct 16, 2022	SYSTEM	\$14,544.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user malonm overriding Payment Estimate Exception 4 on the current Payment Estimate.			
								7		Oct 16, 2022	SYSTEM	(\$14,544.40)
								- Total	\$0.00			
								Material - Total	\$0.00			
	5005 - Total								\$0.00			
	5006	REINFORCING STEEL (EPOXY COATED)	Material		6	Sep 30, 2022	SYSTEM	\$5,547.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user malonm overriding Payment Estimate Exception 4 on the current Payment Estimate.			
								6		Sep 30, 2022	SYSTEM	(\$5,547.00)
								- Total	\$0.00			
								Material - Total	\$0.00			
	5006 - Total								\$0.00			
	5007	REINFORCING STEEL (EPOXY COATED)	Material		6	Sep 30, 2022	SYSTEM	\$595.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user malonm overriding Payment Estimate Exception 8 on the current Payment Estimate.			
								6		Sep 30, 2022	SYSTEM	(\$595.00)
								- Total	\$0.00			
								Material - Total	\$0.00			
	5007 - Total								\$0.00			
	J5S3349 - Total								\$53,317.50			
	Overall - Total								\$53,317.50			