



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on September 22, 2022

Pay Estimate Created Date: September 16, 2022

Progress Estimate Number 3	Contract ID	211217-D09	Pay Period Start	September 2, 2022	Original Contract Amount	\$3,957,776.42
	Prime Contractor	Capital Paving & Construction, LLC	Pay Period End	September 15, 2022	Net Change Order Amount	\$2,702.95
					Current Contract Amount	\$3,960,479.37

Approval Date		By User
September 16, 2022	Generated and Approved (and should be considered Draft) at the Project Office Level by	graesj1
September 20, 2022	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	grahac1
September 21, 2022	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2022	November 1, 2022		2.27%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	January 5, 2022	January 5, 2022	
Letting Date	December 17, 2021	December 17, 2021	
Notice to Proceed Date	March 7, 2022	March 7, 2022	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 3			
	This Estimate	Previous	To Date
211217-D09			
Total Posted Items Pay	\$40,088.72	\$50,000.00	\$90,088.72
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$50,000.00	\$90,088.72
Contract Total Payable This Estimate:	\$40,088.72		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J5S3492	0090	6161005	CONSTRUCTION SIGNS	SQFT	\$7.000	1,122	\$7,854.00
	0130	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	EA	\$4,500.000	3	\$13,500.00
	0260	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	SQYD	\$6.350	2,950.35	\$18,734.72
Project J5S3492 - Total							\$40,088.72
Overall - Total							\$40,088.72

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J5S3492	0090	CONSTRUCTION SIGNS	Material			-1,122	\$7.00	(\$7,854.00)
	0090	CONSTRUCTION SIGNS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user graesj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	1,122	\$7.00	\$7,854.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on September 22, 2022

Pay Estimate Created Date: September 16, 2022

Progress Estimate Number 3	Contract ID 211217-D09	Pay Period Start September 2, 2022	Original Contract Amount \$3,957,776.42
Prime Contractor Capital Paving & Construction, LLC	Pay Period End September 15, 2022	Net Change Order Amount \$2,702.95	Current Contract Amount \$3,960,479.37

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J5S3492	0130	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	Material			-3	\$4,500.00	(\$13,500.00)
	0130	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user graesj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	3	\$4,500.00	\$13,500.00
Total								\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on September 22, 2022

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J5S3492	FAS S402(93)	Resurface	Various	MILLER	from E to 52 in Eldon

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J5S3492	Posted Item Pay	\$40,088.72	\$50,000.00	\$90,088.72
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$40,088.72	\$50,000.00	\$90,088.72
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on September 22, 2022

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J5S3492, Item 6161005, Project Item Line Number 0090, Material Set 616100596, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Cert. has been received	graesj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3492, Item 6161099, Project Item Line Number 0130, Material Set 616109996, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Cert. has been received	graesj1	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 22, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
211217-D09	J5S3492		0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$5,675.00	\$0.00
			0001	0020	2153000	SHAPING SLOPES, CLASS III	2.00	0.00	2.00	100F	0.00	\$1,210.00	\$0.00
			0001	0030	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	337.90	0.00	337.90	TONS	0.00	\$53.10	\$0.00
			0001	0040	3105002	GRAVEL (A) OR CRUSHED STONE (B)	196.00	0.00	196.00	TONS	63.34	\$86.55	\$5,482.08
			0001	0050	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	19,445.60	0.00	19,445.60	TONS	5,676.70	\$79.19	\$449,537.87
			0001	0060	4030101	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP125C MIX)	16,948.50	0.00	16,948.50	TONS	0.00	\$95.42	\$0.00
			0001	0070	4071005	TACK COAT	36,832.00	0.00	36,832.00	GAL	4,781.00	\$2.20	\$10,518.20
			0001	0080	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$500.00	\$0.00
			0001	0090	6161005	CONSTRUCTION SIGNS	2,372.00	0.00	2,372.00	SQFT	2,098.00	\$7.00	\$14,686.00
			0001	0100	6161025	CHANNELIZER (TRIM LINE)	88.00	0.00	88.00	EA	0.00	\$20.00	\$0.00
			0001	0110	6161030	TYPE III MOVEABLE BARRICADE	2.00	0.00	2.00	EA	0.00	\$300.00	\$0.00
			0001	0120	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	0.00	\$1,200.00	\$0.00
			0001	0130	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	5.00	0.00	5.00	EA	3.00	\$4,500.00	\$13,500.00
			0001	0140	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	4.00	0.00	4.00	EA	0.00	\$1,250.00	\$0.00
			0001	0150	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$91,987.49	\$0.00
			0001	0160	6200009	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	150.00	0.00	150.00	LF	0.00	\$3.50	\$0.00
			0001	0170	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	252.00	0.00	252.00	LF	0.00	\$18.00	\$0.00
			0001	0180	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	403.00	0.00	403.00	LF	0.00	\$18.00	\$0.00
			0001	0190	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	70.00	0.00	70.00	EA	0.00	\$190.00	\$0.00
			0001	0200	6200030	PREFORMED THERMOPLASTIC PAVEMENT MARKING, WORD (ONLY)	1.00	0.00	1.00	EA	0.00	\$400.00	\$0.00
			0001	0210	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	9.00	0.00	9.00	EA	0.00	\$150.00	\$0.00
			0001	0220	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	329,862.00	0.00	329,862.00	LF	0.00	\$0.12	\$0.00
			0001	0230	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	290,563.00	0.00	290,563.00	LF	0.00	\$0.12	\$0.00
			0001	0240	6206108A	8 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	798.00	0.00	798.00	LF	0.00	\$2.00	\$0.00
			0001	0250	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	78,119.00	0.00	78,119.00	SQYD	0.00	\$2.68	\$0.00
			0001	0260	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	10,323.00	0.00	10,323.00	SQYD	2,950.35	\$6.35	\$18,734.72
			0010	0270	6061060	MGS GUARDRAIL	300.00	0.00	300.00	LF	0.00	\$37.51	\$0.00
			0010	0280	6061081	MGS BRIDGE APPROACH TRANSITION (THRIE-BEAM BRIDGE)	3.00	0.00	3.00	EA	0.00	\$4,200.00	\$0.00
			0010	0290	6062300A	TRANSITION SECTION, 6.5 FT. POSTS	1.00	0.00	1.00	EA	0.00	\$695.00	\$0.00
			0010	0300	6062400	BRIDGE ANCHOR SECTION (THRIE BEAM)	1.00	0.00	1.00	EA	0.00	\$3,966.00	\$0.00
			0010	0310	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	3.00	0.00	3.00	EA	0.00	\$3,500.00	\$0.00
			0010	0320	6066610	END ANCHOR	1.00	0.00	1.00	EA	0.00	\$1,500.00	\$0.00
			0030	0330	9029902	MISC.VIDEO DETECTION SYSTEM	2.00	0.00	2.00	EA	2.00	\$25,000.00	\$50,000.00
			0040	0340	9031250A	U-CHANNEL POST, 3 LB	462.00	0.00	462.00	LF	0.00	\$22.90	\$0.00
			0040	0350	9035069A	SHF-FLAT SHEET FLUORESCENT	99.00	0.00	99.00	SQFT	0.00	\$45.40	\$0.00
			0070	0360	2163500	PARTIAL REMOVAL OF CULVERT CONCRETE	1.00	0.00	1.00	LS	0.00	\$5,000.00	\$0.00
			0070	0370	7040101	SUBSTRUCTURE REPAIR (FORMED)	2.00	0.00	2.00	SQFT	0.00	\$1,000.00	\$0.00
			0070	0380	7040113	CLEANING AND EPOXY COATING	303.00	0.00	303.00	SQFT	0.00	\$27.00	\$0.00
			0070	0390	7134000	BRIDGE GUARDRAIL (THRIE BEAM)	66.00	5.00	71.00	LF	0.00	\$540.59	\$0.00
Project J5S3492 - Total Value Posted to Date as of Report Generated Date												\$562,458.87	
211217-D09 Overall - Total Value Posted to Date as of Report Generated Date												\$562,458.87	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on September 22, 2022

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J5S3492

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0090	6161005	CONSTRUCTION SIGNS	9/7/22	9/16/22	8.00	SQFT	52 EB	142.200	Rt.			Sign #60 Rate our Work Zone
				9/16/22	8.00	SQFT	52 EB	147.326	Rt.			Sign #26 End Road Work
				9/16/22	8.00	SQFT	52 WB	142.400	Rt.			Sign #26
				9/16/22	8.00	SQFT	52 WB	147.424	Rt.			Sign #60 Rate our Work Zone
				9/16/22	8.00	SQFT	Bus. 54 EB	5.792	Rt.			Sign #26 End Road Work
				9/16/22	8.00	SQFT	Bus. 54 WB	0.049	Rt.			Sign #60 Rate Our Work Zone
				9/16/22	10.00	SQFT	52 EB	142.237	Rt.			Sign #1 Road Work Next 7 Miles
				9/16/22	10.00	SQFT	52 WB	147.326	Rt.			Sign #1 Road Work Next 7 Miles
				9/16/22	10.00	SQFT	Bus. 54 WB	0.147	Rt.			Sign #1 Road Work Next 7 Miles
				9/16/22	12.00	SQFT	52 EB	142.485	Rt.			Sign #33 Work Zone No Phone Zone
				9/16/22	12.00	SQFT	52 WB	147.136				Sign #61 Point of Presence
				9/16/22	12.00	SQFT	52 WB	147.227	Rt.			Sign #33 Work Zone No Phone Zone
				9/16/22	12.00	SQFT	Bus. 54 WB	0.236	Rt.			Sign #33 Work Zone No Phone Zone
				9/16/22	12.00	SQFT	Bus. 54 WB	5.338	Rt.			Sign #61 Point of Presence
				9/16/22	12.00	SQFT	EB 52	142.585	Rt.			Sign #61 Point of Presence
				9/16/22	16.00	SQFT	52 EB	142.914	Rt.			Sign #35 No Center Line
				9/16/22	16.00	SQFT	52 WB	143.18	Rt.			Sign #35 No Center Line
				9/16/22	16.00	SQFT	52 WB	146.474	Rt.			Sign #36 Uneven Lanes
				9/16/22	16.00	SQFT	52 WB	147.083	Rt.			Sign #36 Uneven Lanes
				9/16/22	16.00	SQFT	52 WB	147.112	Rt.			Sign #35 No Center Line
				9/16/22	16.00	SQFT	Bus 54 EB	0.174	Rt.			Sign #35 No Center Line
				9/16/22	16.00	SQFT	Bus 54 EB	3.183	Rt.			Sign #36 Uneven Lanes
				9/16/22	16.00	SQFT	Bus 54 EB	3.339	Rt.			Sign #36 Uneven Lanes
				9/16/22	16.00	SQFT	Bus 54 WB	2.806	Rt.			Sign #35 No Center Line
				9/16/22	16.00	SQFT	Bus. 54 EB	0.181	Rt.			Sign #36 Uneven Lanes
				9/16/22	16.00	SQFT	Bus. 54 EB	1.204	Rt.			Sign #36 Uneven Lanes
				9/16/22	16.00	SQFT	Bus. 54 EB	2.169	Rt.			Sign #36 Uneven Lanes
				9/16/22	16.00	SQFT	Bus. 54 EB	3.649	Rt.			Sign #35 No Center Line
				9/16/22	16.00	SQFT	Bus. 54 EB	3.675	Rt.			Sign #36 Uneven Lanes
				9/16/22	16.00	SQFT	Bus. 54 EB	4.258	Rt.			Sign #35 No Center Line
				9/16/22	16.00	SQFT	Bus. 54 EB	4.284	Rt.			Sign #36 Uneven Lanes
				9/16/22	16.00	SQFT	Bus. 54 EB	5.232	Rt.			Sign #36 Uneven Lanes
				9/16/22	16.00	SQFT	Bus. 54 WB	0.590	Rt.			Sign #36 Uneven Lanes
				9/16/22	16.00	SQFT	Bus. 54 WB	1.587	Rt.			Sign #36 Uneven Lanes
				9/16/22	16.00	SQFT	Bus. 54 WB	1.607	Rt.			Sign #35 No Center Line
				9/16/22	16.00	SQFT	Bus. 54 WB	3.530	Rt.			Sign #36 Uneven Lanes
				9/16/22	16.00	SQFT	Bus. 54 WB	3.550	Rt.			Sign #35 No Center Line
				9/16/22	16.00	SQFT	Bus. 54 WB	4.162	Rt.			Sign #36 Uneven Lanes
				9/16/22	16.00	SQFT	Bus. 54 WB	4.182	Rt.			Sign #35 No Center Line
				9/16/22	16.00	SQFT	Bus. 54 WB	5.271	Rt.			Sign #36 Uneven Lanes
				9/16/22	16.00	SQFT	Bus. 54 WB	5.291	Rt.			Sign #35 No Center Line
				9/16/22	16.00	SQFT	EB 52	142.758	Rt.			Sign #35 No Center Line
				9/16/22	16.00	SQFT	EB 54	143.059	Rt.			Sign #35 No Center Line
9/16/22	16.00	SQFT	EB 54	146.440	Rt.			Sign #35 No Center Line				
9/12/22	9/16/22	8.00	SQFT	Rte. M North Bound	0.254	Rt.			Sign #26 End Road Work			
9/16/22	8.00	SQFT	Rte. M North Bound	6.00	Rt.			Sign #60 Rate Our Work Zone				
9/16/22	8.00	SQFT	Rte. M South Bound	0.239	Rt.			Sign #60 Rate Our Work Zone				
9/16/22	8.00	SQFT	Rte. M South Bound	6.00	Rt.			Sign #26				



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on September 22, 2022

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments	
0090	6161005	CONSTRUCTION SIGNS	9/12/22									End Road Work	
				9/16/22	10.00	SQFT	Rte. M North Bound	5.909	Rt			Sign #1 Road Work Next 6 Miles	
				9/16/22	10.00	SQFT	Rte. M South Bound	0.313	Rt.			Sign #1 Road Work Next 6 Miles	
				9/16/22	12.00	SQFT	Rte. M North Bound	5.829	Rt.			Sign #33 Work Zone No Phone Zone	
				9/16/22	12.00	SQFT	Rte. M South Bound	0.360	Rt.			Sign #33 Work Zone No Phone Zone	
				9/16/22	16.00	SQFT	87 South	0.578	Rt.			Sign #33 Work Zone No Phone Zone	
				9/16/22	16.00	SQFT	EB 54 Off Ramp at 52	0.162	Rt.			Sign #33 Work Zone No Phone Zone	
				9/16/22	16.00	SQFT	Grand Ave.	0.623	Rt.			Sign #33 Work Zone No Phone Zone	
				9/16/22	16.00	SQFT	Manor Drive	0.073	Rt.			Sign #2 Road Work Ahead	
				9/16/22	16.00	SQFT	Mill St.	0.205	Rt.			Sign #33 Work Zone No Phone Zone	
				9/16/22	16.00	SQFT	North St.	1.09	Rt.			Sign #33 Work Zone No Phone Zone	
				9/16/22	16.00	SQFT	Rt. 87 North	75.541	Rt.			Sign #33 Work Zone No Phone Zone	
				9/16/22	16.00	SQFT	Rt. Y	0.112	Rt.			Sign #33 Work Zone No Phone Zone	
				9/16/22	16.00	SQFT	Rte. M North Bound	0.900	Rt.			Sign #36 Uneven Lanes	
				9/16/22	16.00	SQFT	Rte. M North Bound	1.86	Rt.			Sign #36 Uneven Lanes	
				9/16/22	16.00	SQFT	Rte. M North Bound	1.880	Rt.			Sign #36 Uneven Lanes	
				9/16/22	16.00	SQFT	Rte. M North Bound	2.655	Rt.			Sign #36 Uneven Lanes	
				9/16/22	16.00	SQFT	Rte. M North Bound	2.685	Rt.			Sign #36 Uneven Lanes	
				9/16/22	16.00	SQFT	Rte. M North Bound	3.665	Rt			Sign #35 No Center Line	
				9/16/22	16.00	SQFT	Rte. M North Bound	4.666	Rt.			Sign #36 Uneven Lanes	
				9/16/22	16.00	SQFT	Rte. M North Bound	4.695	Rt.			Sign #36 Uneven Lanes	
				9/16/22	16.00	SQFT	Rte. M North Bound	5.770	Rt.			Sign #35 No Center Line	
				9/16/22	16.00	SQFT	Rte. M South Bound	0.375	Rt.			Sign #35 No Center Line	
				9/16/22	16.00	SQFT	Rte. M South Bound	0.441	Rt.			Sign #36 Uneven Lanes	
				9/16/22	16.00	SQFT	Rte. M South Bound	1.442	Rt.			Sign #36 Uneven Lanes	
				9/16/22	16.00	SQFT	Rte. M South Bound	2.42	Rt.			Sign #35 Uneven Lanes	
				9/16/22	16.00	SQFT	Rte. M South Bound	2.440	Rt.				
				9/16/22	16.00	SQFT	Rte. M South Bound	3.138	Rt.			Sign #36 Uneven Lanes	
				9/16/22	16.00	SQFT	Rte. M South Bound	4.139	Rt.			Sign #36 Uneven Lanes	
				9/16/22	16.00	SQFT	Rte. M South Bound	4.101	Rt.			Sign #35 Uneven Lanes	
9/16/22	16.00	SQFT	Rte. M South Bound	5.461	Rt.			Sign #36 Uneven Lanes					
9/16/22	16.00	SQFT	US 54 WB Off Ramp at 52	0.09	Rt.			Sign #33 Work Zone No Phone Zone					
0130	6161099	CMS WITH COMMUNICATION INTERFACE, CONT F	9/7/22	9/16/22	1.00	EA	52 EB	142.105	Rt.				
				9/16/22	1.00	EA	52 WB	147.519					
				9/16/22	1.00	EA	Bus. 54 WB	5.42					
0260	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	9/14/22	9/16/22	177.78	SQYD	Scrivner Rd. at M					64ft. x 25ft. / 9 = 177.78 SY	
				9/16/22	266.67	SQYD	Rte. M	0.242				40ft. x 60ft. / 9 = 266.67	
				9/15/22	9/16/22	288.89	SQYD	Middle Bridge on CC					54' x 25' / 9 = 150 SY 50' x 25' / 9 = 138.89
					9/16/22	297.23	SQYD	North Bridge on CC					52' x 25' / 9 = 144.44 SY 55' x 25' / 9 = 152.78 SY
				9/16/22	303.00	SQYD	North end of CC at E					54ft. measured from EOP to just past stop sign	
				9/16/22	365.78	SQYD	South Bridge on CC					52' x 23' / 9 = 132.89 SY 52' x 23' / 9 = 132.89 SY	
				9/16/22	366.00	SQYD	Rte. CC North side of C					54 ft. from EOP	
				9/16/22	418.00	SQYD	Rte. CC South side of C					52 feet from EOP	
9/16/22	467.00	SQYD	OO at Rte. C					45' from edge of pavement					

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J5S3492	0090	CONSTRUCTION SIGNS	Material		3	Sep 16, 2022	SYSTEM	\$7,854.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user graesj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					3	Sep 16, 2022	SYSTEM	(\$7,854.00)			
	- Total								\$0.00		
	Material - Total								\$0.00		
	0090 - Total								\$0.00		
	0130	CMS WITH COMMUNICATION INTERFACE, CONT F	Material		3	Sep 16, 2022	SYSTEM	\$13,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user graesj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
					3	Sep 16, 2022	SYSTEM	(\$13,500.00)			
		- Total								\$0.00	
		Material - Total								\$0.00	
	0130 - Total								\$0.00		
J5S3492 - Total								\$0.00			
Overall - Total								\$0.00			