



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on August 4, 2022

Pay Estimate Created Date: August 2, 2022

<b>Progress Estimate Number</b> 3	<b>Contract ID</b> 211217-D10 <b>Prime Contractor</b> Capital Paving & Construction, LLC	<b>Pay Period Start</b> July 16, 2022 <b>Pay Period End</b> August 1, 2022	<b>Original Contract Amount</b> \$764,430.37 <b>Net Change Order Amount</b> \$14,586.03 <b>Current Contract Amount</b> \$779,016.40
--------------------------------------	---	---	---

Approval Date		By User
August 2, 2022	Generated and Approved (and should be considered Draft) at the Project Office Level by	schaua1
August 2, 2022	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	oeschd1
August 3, 2022	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2022	December 1, 2022		33.54%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	January 5, 2022	January 5, 2022	
Letting Date	December 17, 2021	December 17, 2021	
Notice to Proceed Date	February 7, 2022	February 7, 2022	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 3			
	This Estimate	Previous	To Date
211217-D10			
Total Posted Items Pay	\$173,626.13	\$87,660.00	\$261,286.13
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
<b>Contract Total Payable This Estimate:</b>	<b>\$173,626.13</b>	<b>\$87,660.00</b>	<b>\$261,286.13</b>

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J5I3413	0050	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	EA	\$3,490.000	2	\$6,980.00
	0060	6161005	CONSTRUCTION SIGNS	SQFT	\$10.000	401	\$4,010.00
	0070	6161008	ADVANCED WARNING RAIL SYSTEM	EA	\$43.600	2	\$87.20
	0090	6161025	CHANNELIZER (TRIM LINE)	EA	\$27.400	26	\$712.40
	0100	6161033	DIRECTIONAL INDICATOR BARRICADE	EA	\$118.300	15	\$1,774.50
	0110	6161040	FLASHING ARROW PANEL	EA	\$1,180.000	1	\$1,180.00
	0130	6161055	SEQUENTIAL FLASHING WARNING LIGHT	EA	\$93.400	15	\$1,401.00
	0150	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	EA	\$1,250.000	2	\$2,500.00
	0160	6181000	MOBILIZATION	LS	\$74,000.000	0.5	\$37,000.00
	0250	2161501	REMOVAL OF ASPHALT WEARING SURFACE	SQFT	\$1.500	5,421	\$8,131.50
	0310	7040104	HALF-SOLE REPAIR	SQFT	\$265.000	100	\$26,500.00
	0360	2161501	REMOVAL OF ASPHALT WEARING SURFACE	SQFT	\$1.500	10,509	\$15,763.50
	0430	7040104	HALF-SOLE REPAIR	SQFT	\$265.000	200	\$53,000.00
5001	7129901	MISC.Bearing Rehabilitation	LS	\$14,586.030	1	\$14,586.03	
<b>Project J5I3413 - Total</b>							<b>\$173,626.13</b>
<b>Overall - Total</b>							<b>\$173,626.13</b>

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on August 4, 2022

Pay Estimate Created Date: August 2, 2022

<b>Progress Estimate Number</b> 3	<b>Contract ID</b> 211217-D10	<b>Pay Period Start</b> July 16, 2022	<b>Original Contract Amount</b> \$764,430.37
	<b>Prime Contractor</b> Capital Paving & Construction, LLC	<b>Pay Period End</b> August 1, 2022	<b>Net Change Order Amount</b> \$14,586.03
			<b>Current Contract Amount</b> \$779,016.40

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J513413	0050	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	Material			-2	\$3,490.00	(\$6,980.00)
	0050	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user schaua1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	2	\$3,490.00	\$6,980.00
	0060	CONSTRUCTION SIGNS	Material			-497	\$10.00	(\$4,970.00)
	0060	CONSTRUCTION SIGNS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user schaua1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	497	\$10.00	\$4,970.00
	0070	ADVANCED WARNING RAIL SYSTEM	Material			-2	\$43.60	(\$87.20)
	0070	ADVANCED WARNING RAIL SYSTEM	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user schaua1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	2	\$43.60	\$87.20
	0090	CHANNELIZER (TRIM LINE)	Material			-26	\$27.40	(\$712.40)
	0090	CHANNELIZER (TRIM LINE)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schaua1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	26	\$27.40	\$712.40
	0100	DIRECTIONAL INDICATOR BARRICADE	Material			-15	\$118.30	(\$1,774.50)
	0100	DIRECTIONAL INDICATOR BARRICADE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user schaua1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	15	\$118.30	\$1,774.50
	0110	FLASHING ARROW PANEL	Material			-1	\$1,180.00	(\$1,180.00)
	0110	FLASHING ARROW PANEL	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user schaua1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	1	\$1,180.00	\$1,180.00
	0130	SEQUENTIAL FLASHING WARNING LIGHT	Material			-15	\$93.40	(\$1,401.00)
	0130	SEQUENTIAL FLASHING WARNING LIGHT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user schaua1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	15	\$93.40	\$1,401.00
	0140	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	Material			-3	\$3,980.00	(\$11,940.00)
	0140	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user schaua1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	3	\$3,980.00	\$11,940.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on August 4, 2022

Pay Estimate Created Date: August 2, 2022

<b>Progress Estimate Number</b> 3	<b>Contract ID</b> 211217-D10	<b>Pay Period Start</b> July 16, 2022	<b>Original Contract Amount</b> \$764,430.37
	<b>Prime Contractor</b> Capital Paving & Construction, LLC	<b>Pay Period End</b> August 1, 2022	<b>Net Change Order Amount</b> \$14,586.03
			<b>Current Contract Amount</b> \$779,016.40

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J513413	0150	TEMPORARY LONG-TERM RUMBLE STRIPS	Material			-2	\$1,250.00	(\$2,500.00)
	0150	TEMPORARY LONG-TERM RUMBLE STRIPS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user schaua1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	2	\$1,250.00	\$2,500.00
	0300	SUBSTRUCTURE REPAIR (UNFORMED)	Material			-79	\$290.00	(\$22,910.00)
	0300	SUBSTRUCTURE REPAIR (UNFORMED)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user schaua1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	79	\$290.00	\$22,910.00
	0310	HALF-SOLE REPAIR	Material			-100	\$265.00	(\$26,500.00)
	0310	HALF-SOLE REPAIR	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user schaua1 overriding Payment Estimate Exception 14 on the current Payment Estimate.	100	\$265.00	\$26,500.00
	0400	SUBSTRUCTURE REPAIR (FORMED)	Material			-120	\$290.00	(\$34,800.00)
	0400	SUBSTRUCTURE REPAIR (FORMED)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user schaua1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	120	\$290.00	\$34,800.00
	0410	SUBSTRUCTURE REPAIR (UNFORMED)	Material			-10	\$290.00	(\$2,900.00)
	0410	SUBSTRUCTURE REPAIR (UNFORMED)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user schaua1 overriding Payment Estimate Exception 12 on the current Payment Estimate.	10	\$290.00	\$2,900.00
	0420	SUPERSTRUCTURE REPAIR (UNFORMED)	Material			-40	\$290.00	(\$11,600.00)
	0420	SUPERSTRUCTURE REPAIR (UNFORMED)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user schaua1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	40	\$290.00	\$11,600.00
	0430	HALF-SOLE REPAIR	Material			-200	\$265.00	(\$53,000.00)
	0430	HALF-SOLE REPAIR	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user schaua1 overriding Payment Estimate Exception 15 on the current Payment Estimate.	200	\$265.00	\$53,000.00
	0460	CLEANING AND COATING EXISTING BEARINGS	Material			-2	\$1,275.00	(\$2,550.00)
	0460	CLEANING AND COATING EXISTING BEARINGS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user schaua1 overriding Payment Estimate Exception 16 on the current Payment Estimate.	2	\$1,275.00	\$2,550.00
<b>Total</b>								<b>\$0.00</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on August 4, 2022

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J513413	I 70-3(278)	Bridge rehabilitation	I-70	BOONE	of westbound lanes over Cedar Creek and Little Cedar Creek east of Columbia

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J513413	<b>Posted Item Pay</b>	\$173,626.13	\$87,660.00	\$261,286.13
	<b>Gross Item Adjustments</b>	\$0.00	\$0.00	\$0.00
	<b>Gross Item Pay</b>	<b>\$173,626.13</b>	<b>\$87,660.00</b>	<b>\$261,286.13</b>
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



## Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on August 4, 2022

### Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J5I3413, Item 6123000A, Project Item Line Number 0050, Material Set 6123000A96, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Working with Contractor to resolve.	schaua1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5I3413, Item 6161005, Project Item Line Number 0060, Material Set 616100596, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Working with Contractor to resolve.	schaua1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5I3413, Item 6161008, Project Item Line Number 0070, Material Set 616100896, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Working with Contractor to resolve.	schaua1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5I3413, Item 6161025, Project Item Line Number 0090, Material Set 616102596, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Working with Contractor to resolve.	schaua1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5I3413, Item 6161033, Project Item Line Number 0100, Material Set 616103396, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Working with Contractor to resolve.	schaua1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5I3413, Item 6161040, Project Item Line Number 0110, Material Set 616104096, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Working with Contractor to resolve.	schaua1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5I3413, Item 6161055, Project Item Line Number 0130, Material Set 616105596, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Working with Contractor to resolve.	schaua1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5I3413, Item 6161099, Project Item Line Number 0140, Material Set 616109996, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Working with Contractor to resolve.	schaua1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5I3413, Item 6162002, Project Item Line Number 0150, Material Set 616200296, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Working with Contractor to resolve.	schaua1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5I3413, Item 7040101, Project Item Line Number 0400, Material Set 704010196, Material 0501CCB2.A - Concrete, Class B-2 w/Air, Acceptance Action Generic 0501CCB2.A is insufficient.	Working with Contractor to resolve.	schaua1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5I3413, Item 7040102, Project Item Line Number 0300, Material Set 704010296, Material 4066SPSM - Special Provision Special Mortar, Acceptance Action Generic 4066SPSM is insufficient.	Working with Contractor to resolve.	schaua1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5I3413, Item 7040102, Project Item Line Number 0410, Material Set 704010296, Material 4066SPSM - Special Provision Special Mortar, Acceptance Action Generic 4066SPSM is insufficient.	Working with Contractor to resolve.	schaua1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5I3413, Item 7040103, Project Item Line Number 0420, Material Set 704010396, Material 4066SPSM - Special Provision Special Mortar, Acceptance Action Generic 4066SPSM is insufficient.	Working with Contractor to resolve.	schaua1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5I3413, Item 7040104, Project Item Line Number 0310, Material Set 704010496, Material 0501CCB2.A - Concrete, Class B-2 w/Air, Acceptance Action Generic 0501CCB2.A is insufficient.	Working with Contractor to resolve.	schaua1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5I3413, Item 7040104, Project Item Line Number 0430, Material Set 704010496, Material 0501CCB2.A - Concrete, Class B-2 w/Air, Acceptance Action Generic 0501CCB2.A is insufficient.	Working with Contractor to resolve.	schaua1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5I3413, Item 7123100, Project Item Line Number 0460, Material Set 712310096, Material 1045PTGREPMA - Gray Epoxy-Mastic Primer, Acceptance Action Generic 1045PTGREPMA is insufficient.	Working with Contractor to resolve.	schaua1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5I3413, Item 7123100, Project Item Line Number 0460, Material Set 712310096, Material 1045PTIZ - High Solids Inorganic Zinc Silicat Paint, Acceptance Action Generic 1045PTIZ is insufficient.	Working with Contractor to resolve.	schaua1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5I3413, Item 7123100, Project Item Line Number 0460, Material Set 712310096, Material 1045PTCSAP - Calcium Sulfonate/Alkyd Primer, Acceptance Action Generic 1045PTCSAP is insufficient.	Working with Contractor to resolve.	schaua1	Overridden



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 4, 2022

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
211217-D10	J5I3413	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$8,870.00	\$0.00
		0001	0020	2153000	SHAPING SLOPES, CLASS III	19.00	0.00	19.00	100F	0.00	\$2,000.00	\$0.00
		0001	0030	4030101	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP125C MIX)	202.20	0.00	202.20	TONS	0.00	\$167.60	\$0.00
		0001	0040	4071005	TACK COAT	211.10	0.00	211.10	GAL	0.00	\$3.50	\$0.00
		0001	0050	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$3,490.00	\$6,980.00
		0001	0060	6161005	CONSTRUCTION SIGNS	497.00	0.00	497.00	SQFT	497.00	\$10.00	\$4,970.00
		0001	0070	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	2.00	\$43.60	\$87.20
		0001	0080	6161010	RELOCATED SIGNS	404.00	0.00	404.00	SQFT	0.00	\$8.50	\$0.00
		0001	0090	6161025	CHANNELIZER (TRIM LINE)	26.00	0.00	26.00	EA	26.00	\$27.40	\$712.40
		0001	0100	6161033	DIRECTIONAL INDICATOR BARRICADE	15.00	0.00	15.00	EA	15.00	\$118.30	\$1,774.50
		0001	0110	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	1.00	\$1,180.00	\$1,180.00
		0001	0120	6161052	WARNING LIGHT, TYPE B	26.00	0.00	26.00	EA	0.00	\$6.00	\$0.00
		0001	0130	6161055	SEQUENTIAL FLASHING WARNING LIGHT	15.00	0.00	15.00	EA	15.00	\$93.40	\$1,401.00
		0001	0140	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	3.00	0.00	3.00	EA	3.00	\$3,980.00	\$11,940.00
		0001	0150	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	2.00	0.00	2.00	EA	2.00	\$1,250.00	\$2,500.00
		0001	0160	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.50	\$74,000.00	\$37,000.00
		0001	0170	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	1,464.00	0.00	1,464.00	LF	0.00	\$0.60	\$0.00
		0001	0180	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	1,172.00	0.00	1,172.00	LF	0.00	\$0.60	\$0.00
		0001	0190	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	2,111.00	0.00	2,111.00	SQYD	0.00	\$6.50	\$0.00
		0001	0200	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	10.00	0.00	10.00	STA	0.00	\$625.60	\$0.00
		0001	0210	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$4,370.00	\$0.00
		0010	0220	6061060	MGS GUARDRAIL	1,300.00	0.00	1,300.00	LF	0.00	\$39.50	\$0.00
		0010	0230	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	0.00	\$4,250.00	\$0.00
		0010	0240	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	0.00	\$4,010.00	\$0.00
		0070	0250	2161501	REMOVAL OF ASPHALT WEARING SURFACE	5,421.00	0.00	5,421.00	SQFT	5,421.00	\$1.50	\$8,131.50
		0070	0260	4031050	OPTIONAL ASPHALTIC CONCRETE WEARING SURFACE (BRIDGES)	602.00	0.00	602.00	SQYD	0.00	\$34.10	\$0.00
		0070	0270	4091048	EMULSIFIED ASPHALT, SEAL COAT	241.00	0.00	241.00	GAL	0.00	\$3.00	\$0.00
		0070	0280	4094011	SEAL COAT AGGREGATE, GRADE B1	602.00	0.00	602.00	SQYD	0.00	\$4.00	\$0.00
		0070	0290	7040101	SUBSTRUCTURE REPAIR (FORMED)	60.00	0.00	60.00	SQFT	0.00	\$290.00	\$0.00
		0070	0300	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	90.00	0.00	90.00	SQFT	79.00	\$290.00	\$22,910.00
		0070	0310	7040104	HALF-SOLE REPAIR	100.00	0.00	100.00	SQFT	100.00	\$265.00	\$26,500.00
		0070	0320	7040113	CLEANING AND EPOXY COATING	567.00	0.00	567.00	SQFT	0.00	\$11.60	\$0.00
		0070	0330	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$7,240.00	\$0.00
		0070	0340	7123100	CLEANING AND COATING EXISTING BEARINGS	30.00	0.00	30.00	EA	0.00	\$1,260.00	\$0.00
		0070	0350	7172054	OPEN CELL FOAM JOINT SEAL	82.00	0.00	82.00	LF	0.00	\$150.00	\$0.00
		0071	0360	2161501	REMOVAL OF ASPHALT WEARING SURFACE	10,509.00	0.00	10,509.00	SQFT	10,509.00	\$1.50	\$15,763.50
		0071	0370	4031050	OPTIONAL ASPHALTIC CONCRETE WEARING SURFACE (BRIDGES)	1,168.00	0.00	1,168.00	SQYD	0.00	\$29.40	\$0.00
		0071	0380	4091048	EMULSIFIED ASPHALT, SEAL COAT	468.00	0.00	468.00	GAL	0.00	\$3.00	\$0.00
		0071	0390	4094011	SEAL COAT AGGREGATE, GRADE B1	1,168.00	0.00	1,168.00	SQYD	0.00	\$4.00	\$0.00
		0071	0400	7040101	SUBSTRUCTURE REPAIR (FORMED)	120.00	0.00	120.00	SQFT	120.00	\$290.00	\$34,800.00
		0071	0410	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	10.00	0.00	10.00	SQFT	10.00	\$290.00	\$2,900.00
		0071	0420	7040103	SUPERSTRUCTURE REPAIR (UNFORMED)	40.00	0.00	40.00	SQFT	40.00	\$290.00	\$11,600.00
		0071	0430	7040104	HALF-SOLE REPAIR	200.00	0.00	200.00	SQFT	200.00	\$265.00	\$53,000.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 4, 2022

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
211217-D10	J5I3413		0071	0440	7040113	CLEANING AND EPOXY COATING	2,609.00	0.00	2,609.00	SQFT	0.00	\$8.00	\$0.00
			0071	0450	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$7,290.00	\$0.00
			0071	0460	7123100	CLEANING AND COATING EXISTING BEARINGS	48.00	0.00	48.00	EA	2.00	\$1,275.00	\$2,550.00
			0071	0470	7172054	OPEN CELL FOAM JOINT SEAL	325.00	0.00	325.00	LF	0.00	\$150.00	\$0.00
			0071	5001	7129901	MISC.Bearing Rehabilitation	0.00	1.00	1.00	LS	1.00	\$14,586.03	\$14,586.03
<b>Project J5I3413 - Total Value Posted to Date as of Report Generated Date</b>												<b>\$261,286.13</b>	
<b>211217-D10 Overall - Total Value Posted to Date as of Report Generated Date</b>												<b>\$261,286.13</b>	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on August 4, 2022

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project: J513413

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0050	6123000A	TRUCK OR TRAILER MOUNTED ATTN (TMA)	7/28/22	8/2/22	2.00	EA	I-70 WB					
0060	6161005	CONSTRUCTION SIGNS	7/28/22	8/2/22	401.00	SQFT	I-70 WB					
0070	6161008	ADVANCED WARNING RAIL SYSTEM	7/28/22	8/2/22	2.00	EA	WB I-70 LM 111.061					
0090	6161025	CHANNELIZER (TRIM LINE)	7/28/22	8/2/22	26.00	EA	I-70 WB					
0100	6161033	DIRECTIONAL INDICATOR BARRICADE	7/28/22	8/2/22	15.00	EA	I-70 WB					
0110	6161040	FLASHING ARROW PANEL	7/28/22	8/2/22	1.00	EA	I-70 WB					
0130	6161055	SEQUENTIAL FLASHING WARNING LIGHT	7/28/22	8/2/22	15.00	EA	I-70 WB					
0150	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	7/28/22	8/2/22	2.00	EA	I-70 WB					
0160	6181000	MOBILIZATION	7/28/22	8/2/22	0.50	LS	I-70 WB					
0250	2161501	REMOVAL OF ASPHALT WEARING SURFACE	7/28/22	8/2/22	5,421.00	SQFT	I-70 WB					
0310	7040104	HALF-SOLE REPAIR	7/28/22	8/2/22	100.00	SQFT	I-70 WB					
0360	2161501	REMOVAL OF ASPHALT WEARING SURFACE	7/28/22	8/2/22	10,509.00	SQFT	I-70 WB					
0430	7040104	HALF-SOLE REPAIR	7/28/22	8/2/22	200.00	SQFT	I-70 WB					
5001	7129901	MISC. STRUCTURAL STEEL CONSTRUCTION	7/28/22	8/2/22	1.00	LS	I-70 WB					

**The information below this line are details for Construction Signs (if applicable).**

No Data Available





## Line Item Adjustments by Estimate

Aug 4, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3413	0050	TRUCK OR TRAILER MOUNTED ATTEN (TMA)	Material		3	Aug 2, 2022	SYSTEM	\$6,980.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user schaua1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					3	Aug 2, 2022	SYSTEM	(\$6,980.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					0050 - Total			\$0.00	
J5I3413	0060	CONSTRUCTION SIGNS	Material		1	Jul 1, 2022	SYSTEM	\$960.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user schaua1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					1	Jul 1, 2022	SYSTEM	(\$960.00)	
					2	Jul 19, 2022	SYSTEM	\$960.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user schaua1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					2	Jul 19, 2022	SYSTEM	(\$960.00)	
					3	Aug 2, 2022	SYSTEM	\$4,970.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user schaua1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					3	Aug 2, 2022	SYSTEM	(\$4,970.00)	
					- Total			\$0.00	
Material - Total			\$0.00						
0060 - Total			\$0.00						
J5I3413	0070	ADVANCED WARNING RAIL SYSTEM	Material		3	Aug 2, 2022	SYSTEM	\$87.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user schaua1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					3	Aug 2, 2022	SYSTEM	(\$87.20)	
					- Total			\$0.00	
Material - Total			\$0.00						
0070 - Total			\$0.00						
J5I3413	0090	CHANNELIZER (TRIM LINE)	Material		3	Aug 2, 2022	SYSTEM	\$712.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schaua1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					3	Aug 2, 2022	SYSTEM	(\$712.40)	
					- Total			\$0.00	
Material - Total			\$0.00						
0090 - Total			\$0.00						
J5I3413	0100	DIRECTIONAL INDICATOR BARRICADE	Material		3	Aug 2, 2022	SYSTEM	\$1,774.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user schaua1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					3	Aug 2, 2022	SYSTEM	(\$1,774.50)	
					- Total			\$0.00	
Material - Total			\$0.00						
0100 - Total			\$0.00						
J5I3413	0110	FLASHING ARROW PANEL	Material		3	Aug 2, 2022	SYSTEM	\$1,180.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user schaua1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					3	Aug 2, 2022	SYSTEM	(\$1,180.00)	
					- Total			\$0.00	
Material - Total			\$0.00						
0110 - Total			\$0.00						
J5I3413	0130	SEQUENTIAL FLASHING WARNING LIGHT	Material		3	Aug 2, 2022	SYSTEM	\$1,401.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user schaua1 overriding Payment Estimate Exception 7 on the current Payment Estimate.



## Line Item Adjustments by Estimate

Aug 4, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J5I3413	0130	SEQUENTIAL FLASHING WARNING LIGHT	Material		3	Aug 2, 2022	SYSTEM	(\$1,401.00)				
				- Total							\$0.00	
				Material - Total							\$0.00	
	<b>0130 - Total</b>								<b>\$0.00</b>			
	0140	CMS WITH COMMUNICATION INTERFACE, CONT F	Material		1	Jul 1, 2022	SYSTEM	\$11,940.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user schaua1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
					1	Jul 1, 2022	SYSTEM	(\$11,940.00)				
					2	Jul 19, 2022	SYSTEM	\$11,940.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user schaua1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
					2	Jul 19, 2022	SYSTEM	(\$11,940.00)				
					3	Aug 2, 2022	SYSTEM	\$11,940.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user schaua1 overriding Payment Estimate Exception 8 on the current Payment Estimate.			
					3	Aug 2, 2022	SYSTEM	(\$11,940.00)				
				- Total							\$0.00	
	Material - Total							\$0.00				
	<b>0140 - Total</b>								<b>\$0.00</b>			
	0150	TEMPORARY LONG-TERM RUMBLE STRIPS	Material		3	Aug 2, 2022	SYSTEM	\$2,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user schaua1 overriding Payment Estimate Exception 9 on the current Payment Estimate.			
					3	Aug 2, 2022	SYSTEM	(\$2,500.00)				
				- Total							\$0.00	
				Material - Total							\$0.00	
	<b>0150 - Total</b>								<b>\$0.00</b>			
	0300	SUBSTRUCTURE REPAIR (UNFORMED)	Material		2	Jul 19, 2022	SYSTEM	\$22,910.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user schaua1 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
					2	Jul 19, 2022	SYSTEM	(\$22,910.00)				
				3	Aug 2, 2022	SYSTEM	\$22,910.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user schaua1 overriding Payment Estimate Exception 11 on the current Payment Estimate.				
				3	Aug 2, 2022	SYSTEM	(\$22,910.00)					
- Total							\$0.00					
Material - Total							\$0.00					
<b>0300 - Total</b>								<b>\$0.00</b>				
0310	HALF-SOLE REPAIR	Material		3	Aug 2, 2022	SYSTEM	\$26,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user schaua1 overriding Payment Estimate Exception 14 on the current Payment Estimate.				
				3	Aug 2, 2022	SYSTEM	(\$26,500.00)					
			- Total							\$0.00		
Material - Total							\$0.00					
<b>0310 - Total</b>								<b>\$0.00</b>				
0400	SUBSTRUCTURE REPAIR (FORMED)	Material		1	Jul 1, 2022	SYSTEM	\$34,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user schaua1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
				1	Jul 1, 2022	SYSTEM	(\$34,800.00)					
				2	Jul 19, 2022	SYSTEM	\$34,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schaua1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
				2	Jul 19, 2022	SYSTEM	(\$34,800.00)					
			- Total							\$0.00		



## Line Item Adjustments by Estimate

Aug 4, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J5I3413	0400	SUBSTRUCTURE REPAIR (FORMED)	Material		3	Aug 2, 2022	SYSTEM	\$34,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user schaua1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
					3	Aug 2, 2022	SYSTEM	(\$34,800.00)		
					- Total				\$0.00	
					Material - Total				\$0.00	
					0400 - Total				\$0.00	
					Material - Total				\$0.00	
J5I3413	0410	SUBSTRUCTURE REPAIR (UNFORMED)	Material		1	Jul 1, 2022	SYSTEM	\$2,900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user schaua1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					1	Jul 1, 2022	SYSTEM	(\$2,900.00)		
					2	Jul 19, 2022	SYSTEM	\$2,900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user schaua1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
					2	Jul 19, 2022	SYSTEM	(\$2,900.00)		
					3	Aug 2, 2022	SYSTEM	\$2,900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user schaua1 overriding Payment Estimate Exception 12 on the current Payment Estimate.	
					3	Aug 2, 2022	SYSTEM	(\$2,900.00)		
					- Total				\$0.00	
					Material - Total				\$0.00	
0410 - Total				\$0.00						
J5I3413	0420	SUPERSTRUCTURE REPAIR (UNFORMED)	Material		1	Jul 1, 2022	SYSTEM	\$3,480.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user schaua1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
					1	Jul 1, 2022	SYSTEM	(\$3,480.00)		
					2	Jul 19, 2022	SYSTEM	\$11,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user schaua1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
					2	Jul 19, 2022	SYSTEM	(\$11,600.00)		
					3	Aug 2, 2022	SYSTEM	\$11,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user schaua1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	
					3	Aug 2, 2022	SYSTEM	(\$11,600.00)		
					- Total				\$0.00	
					Material - Total				\$0.00	
0420 - Total				\$0.00						
J5I3413	0430	HALF-SOLE REPAIR	Material		3	Aug 2, 2022	SYSTEM	\$53,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user schaua1 overriding Payment Estimate Exception 15 on the current Payment Estimate.	
					3	Aug 2, 2022	SYSTEM	(\$53,000.00)		
					- Total				\$0.00	
					Material - Total				\$0.00	
0430 - Total				\$0.00						
J5I3413	0460	CLEANING AND COATING EXISTING BEARINGS	Material		2	Jul 19, 2022	SYSTEM	\$2,550.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user schaua1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
					2	Jul 19, 2022	SYSTEM	(\$2,550.00)		
					3	Aug 2, 2022	SYSTEM	\$2,550.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user schaua1 overriding Payment Estimate Exception 16 on the current Payment Estimate.	
					3	Aug 2, 2022	SYSTEM	(\$2,550.00)		
					- Total				\$0.00	



# Line Item Adjustments by Estimate

Aug 4, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J5I3413	0460	CLEANING AND COATING EXISTING BEARINGS	Material - Total						\$0.00	
	0460 - Total							\$0.00		
J5I3413 - Total								\$0.00		
Overall - Total								\$0.00		