



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on May 19, 2022

Pay Estimate Created Date: May 16, 2022

<b>Progress Estimate Number</b> 1	<b>Contract ID</b> 211217-G03 <b>Prime Contractor</b> Hartman and Company, Inc.	<b>Pay Period Start</b> See NTP Date <b>Pay Period End</b> May 15, 2022	<b>Original Contract Amount</b> \$197,000.00 <b>Net Change Order Amount</b> (\$0.01) <b>Current Contract Amount</b> \$196,999.99
--------------------------------------	--	--	--

Approval Date		By User
May 16, 2022	Generated and Approved (and should be considered Draft) at the Project Office Level by	WILLAM
May 17, 2022	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	gripkd
May 18, 2022	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2022	November 1, 2022		27.21%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	January 5, 2022	January 5, 2022	
Letting Date	December 17, 2021	December 17, 2021	
Notice to Proceed Date	February 7, 2022	February 7, 2022	
Open to Traffic Date			
Work Began Date			

**Contract Total Pay For Estimate No. 1**

	This Estimate	Previous	To Date
211217-G03			
Total Posted Items Pay	\$53,600.89	\$0.00	\$53,600.89
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
<b>Contract Total Payable This Estimate:</b>	<b>\$53,600.89</b>	<b>\$0.00</b>	<b>\$53,600.89</b>

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J8S3222	0010	2022010	REMOVAL OF IMPROVEMENTS	LS	\$3,393.740	1	\$3,393.74
	0040	2063300	CLASS 4 EXCAVATION	CUYD	\$83.640	116	\$9,702.24
	0070	2160500	REMOVAL OF BRIDGES	LS	\$4,329.650	1	\$4,329.65
	0110	6096030A	FURNISHING TYPE 3 ROCK DITCH LINER	CUYD	\$55.450	39	\$2,162.55
	0120	6096043	PLACING TYPE 3 ROCK DITCH LINER	CUYD	\$46.430	39	\$1,810.77
	0140	6161005	CONSTRUCTION SIGNS	SQFT	\$7.000	203	\$1,421.00
	0150	6161008	ADVANCED WARNING RAIL SYSTEM	EA	\$85.000	2	\$170.00
	0160	6161030	TYPE III MOVEABLE BARRICADE	EA	\$170.000	14	\$2,380.00
	0170	6161052	WARNING LIGHT, TYPE B	EA	\$55.000	28	\$1,540.00
	0180	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	EA	\$2,600.000	8	\$20,800.00
	0190	6181000	MOBILIZATION	LS	\$14,116.560	0.25	\$3,529.14
	0220	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	LS	\$2,960.000	0.5	\$1,480.00
	0260	8061005	ROCK DITCH CHECK	LF	\$13.640	50	\$682.00
0280	8061019	SILT FENCE	LF	\$4.440	45	\$199.80	
<b>Project J8S3222 - Total</b>							<b>\$53,600.89</b>
<b>Overall - Total</b>							<b>\$53,600.89</b>

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on May 19, 2022

Pay Estimate Created Date: May 16, 2022

<b>Progress Estimate Number</b> 1	<b>Contract ID</b> 211217-G03 <b>Prime Contractor</b> Hartman and Company, Inc.	<b>Pay Period Start</b> See NTP Date <b>Pay Period End</b> May 15, 2022	<b>Original Contract Amount</b> \$197,000.00 <b>Net Change Order Amount</b> (\$0.01) <b>Current Contract Amount</b> \$196,999.99
--------------------------------------	--	--	--

**Line Item Adjustments This Estimate**

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J8S3222	0260	ROCK DITCH CHECK	Material			-50	\$13.64	(\$682.00)
	0260	ROCK DITCH CHECK	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user willam overriding Payment Estimate Exception 1 on the current Payment Estimate.	50	\$13.64	\$682.00
<b>Total</b>								<b>\$0.00</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on May 19, 2022

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J8S3222	FAS S604(41)	Replace culvert	KK	GREENE	east of Hidden Lake Ln

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J8S3222	<b>Posted Item Pay</b>	\$53,600.89	\$0.00	\$53,600.89
	<b>Gross Item Adjustments</b>	\$0.00	\$0.00	\$0.00
	<b>Gross Item Pay</b>	<b>\$53,600.89</b>	<b>\$0.00</b>	<b>\$53,600.89</b>
	<b>Incentive</b>	\$0.00	\$0.00	\$0.00
	<b>Disincentive</b>	\$0.00	\$0.00	\$0.00
	<b>Liquidated Damages</b>	\$0.00	\$0.00	\$0.00
	<b>Other Contract Adjustments</b>	\$0.00	\$0.00	\$0.00



# Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on May 19, 2022

## **Exceptions (Discrepancies) This Estimate Period**

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J8S3222, Item 8061005, Project Item Line Number 0260, Material Set 806100596, Material 0806TEC - Temporary Erosion Control, Acceptance Action Generic 0806TEC is insufficient.	Will be resolved prior to next estimate.	WILLAM	Overridden



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 19, 2022

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
211217-G03	J8S3222	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$3,393.74	\$3,393.74
		0001	0020	2035000	UNCLASSIFIED EXCAVATION	379.00	0.00	379.00	CUYD	0.00	\$12.94	\$0.00
		0001	0030	2036000	COMPACTING EMBANKMENT	356.00	0.00	356.00	CUYD	0.00	\$8.10	\$0.00
		0001	0040	2063300	CLASS 4 EXCAVATION	116.00	0.00	116.00	CUYD	116.00	\$83.64	\$9,702.24
		0001	0050	2069901	MISC.DEWATERING	1.00	0.00	1.00	LS	0.00	\$4,462.26	\$0.00
		0001	0060	2072000	LINEAR GRADING CLASS 2	0.90	0.00	0.90	STA	0.00	\$240.83	\$0.00
		0001	0070	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	1.00	\$4,329.65	\$4,329.65
		0001	0080	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	513.00	0.00	513.00	SQYD	0.00	\$13.53	\$0.00
		0001	0090	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	16.00	0.00	16.00	TONS	0.00	\$353.54	\$0.00
		0001	0100	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	47.00	0.00	47.00	TONS	0.00	\$219.19	\$0.00
		0001	0110	6096030A	FURNISHING TYPE 3 ROCK DITCH LINER	39.00	0.00	39.00	CUYD	39.00	\$55.45	\$2,162.55
		0001	0120	6096043	PLACING TYPE 3 ROCK DITCH LINER	39.00	0.00	39.00	CUYD	39.00	\$46.43	\$1,810.77
		0001	0130	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$21.34	\$0.00
		0001	0140	6161005	CONSTRUCTION SIGNS	203.00	0.00	203.00	SQFT	203.00	\$7.00	\$1,421.00
		0001	0150	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	2.00	\$85.00	\$170.00
		0001	0160	6161030	TYPE III MOVEABLE BARRICADE	14.00	0.00	14.00	EA	14.00	\$170.00	\$2,380.00
		0001	0170	6161052	WARNING LIGHT, TYPE B	28.00	0.00	28.00	EA	28.00	\$55.00	\$1,540.00
		0001	0180	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	8.00	0.00	8.00	EA	8.00	\$2,600.00	\$20,800.00
		0001	0190	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.25	\$14,116.56	\$3,529.14
		0001	0200	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	144.00	0.00	144.00	LF	0.00	\$1.25	\$0.00
		0001	0210	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	90.00	0.00	90.00	LF	0.00	\$1.25	\$0.00
		0001	0220	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.50	\$2,960.00	\$1,480.00
		0001	0230	7034041	CLASS B-1 CONCRETE (CULVERTS)	70.90	0.00	70.90	CUYD	0.00	\$829.15	\$0.00
		0001	0240	7061030	REINFORCING STEEL (CULVERTS)	12,940.00	0.00	12,940.00	LB	0.00	\$1.74	\$0.00
		0001	0250	8052000A	SEEDING - WARM SEASON GRASSES	0.10	0.00	0.10	ACRE	0.00	\$55,555.60	\$0.00
		0001	0260	8061005	ROCK DITCH CHECK	100.00	0.00	100.00	LF	50.00	\$13.64	\$682.00
		0001	0270	8061016	SEDIMENT REMOVAL	12.00	0.00	12.00	CUYD	0.00	\$34.29	\$0.00
		0001	0280	8061019	SILT FENCE	152.00	0.00	152.00	LF	45.00	\$4.44	\$199.80
		0040	0290	9031010	CONCRETE FOOTINGS, EMBEDDED	1.20	0.00	1.20	CUYD	0.00	\$756.00	\$0.00
		0040	0300	9031270A	2 IN. PSST POST - 12 GA.	192.00	0.00	192.00	LF	0.00	\$17.56	\$0.00
		0040	0310	9031273	POST ANCHOR FOR 2 IN. PSST - 7 GA.	36.00	0.00	36.00	LF	0.00	\$53.75	\$0.00
		0040	0320	9035004A	SH-FLAT SHEET	36.00	0.00	36.00	SQFT	0.00	\$27.50	\$0.00
Project J8S3222 - Total Value Posted to Date as of Report Generated Date											\$53,600.89	
211217-G03 Overall - Total Value Posted to Date as of Report Generated Date											\$53,600.89	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on May 19, 2022

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

**Project: J8S3222**

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0010	2022010	REMOVAL OF IMPROVEMENTS	5/10/22	5/10/22	1.00	LS	inside project limits	86+65.00		91+50.00		Removed various signs and saw cut
0040	2063300	CLASS 4 EXCAVATION	5/12/22	5/16/22	116.00	CUYD	Route KK	86+65.00		91+50.00		Excavation of culvert
0070	2160500	REMOVAL OF BRIDGES	5/10/22	5/10/22	1.00	LS	inside project limits	86+65.00		91+50.00		Removed bridge
0110	6096030A	FURNISHING TYPE 3 ROCK DITCH LINER	5/10/22	5/10/22	39.00	CUYD	Down stream	86+65.00		91+50.00		installed rip rap
0120	6096043	PLACING TYPE 3 ROCK DITCH LINER	5/10/22	5/10/22	39.00	CUYD	Down stream	86+65.00		91+50.00		Installed ditch liner
0140	6161005	CONSTRUCTION SIGNS	5/2/22	5/16/22	203.00	SQFT	Route KK	86+65.00		91+50.00		Signs
0150	6161008	ADVANCED WARNING RAIL SYSTEM	5/2/22	5/16/22	2.00	EA	Route KK	86+65.00		91+50.00		Rail system
0160	6161030	TYPE III MOVEABLE BARRICADE	5/2/22	5/16/22	14.00	EA	Route KK	86+65.00		91+50.00		Barricade
0170	6161052	WARNING LIGHT, TYPE B	5/2/22	5/16/22	28.00	EA	Route KK	86+65.00		91+50.00		Lights for barricade
0180	6161099	CMS WITH COMMUNICATION INTERFACE, CONT F	5/2/22	5/16/22	8.00	EA	Route KK	86+65.00		91+50.00		CMS board
0190	6181000	MOBILIZATION	5/2/22	5/16/22	0.25	LS	Route KK	86+65.00		91+50.00		paying .25
0220	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKI	5/10/22	5/10/22	0.50	LS	Route KK	86+65.00		91+50.00		payed half waiting to see if we still need them
0260	8061005	ROCK DITCH CHECK	5/10/22	5/10/22	50.00	LF	Route KK	86+65.00		91+50.00		Payed half waiting to see if more rock is needed
0280	8061019	SILT FENCE	5/6/22	5/11/22	45.00	LF	Route KK	86+65.00		91+50.00		Didn't need all 152 feet of silt fence. Change order will be needed.

**The information below this line are details for Construction Signs (if applicable).**  
No Data Available



## Line Item Adjustments by Estimate

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J8S3222	0260	ROCK DITCH CHECK	Material		1	May 16, 2022	SYSTEM	\$682.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user willam overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					1	May 16, 2022	SYSTEM	(\$682.00)					
					<b>- Total</b>							<b>\$0.00</b>	
					<b>Material - Total</b>							<b>\$0.00</b>	
<b>0260 - Total</b>								<b>\$0.00</b>					
<b>J8S3222 - Total</b>								<b>\$0.00</b>					
<b>Overall - Total</b>								<b>\$0.00</b>					