



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on August 4, 2022

Pay Estimate Created Date: August 2, 2022

Progress Estimate Number 4	Contract ID 211217-H01 Prime Contractor Pace Construction Company, LLC	Pay Period Start June 16, 2022 Pay Period End August 1, 2022	Original Contract Amount \$8,705,000.00 Net Change Order Amount \$4,609.98 Current Contract Amount \$8,709,609.98
--------------------------------------	---	---	--

Approval Date		By User
August 2, 2022	Generated and Approved (and should be considered Draft) at the Project Office Level by	voyleb1
August 2, 2022	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	PULLIA
August 3, 2022	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2022	November 1, 2022		1.62%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	January 5, 2022	January 5, 2022	
Letting Date	December 17, 2021	December 17, 2021	
Notice to Proceed Date	February 7, 2022	February 7, 2022	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 4			
	This Estimate	Previous	To Date
211217-H01			
Total Posted Items Pay	\$140,957.50	\$0.00	\$140,957.50
Gross Item Adjustments	(\$69,627.80)	\$428,369.08	\$358,741.28
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$71,329.70	\$428,369.08	\$499,698.78

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J9P3682	0140	6161005	CONSTRUCTION SIGNS	SQFT	\$5.000	352	\$1,760.00
	0150	6161025	CHANNELIZER (TRIM LINE)	EA	\$15.000	200	\$3,000.00
	0160	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	EA	\$3,300.000	2	\$6,600.00
	0170	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	EA	\$1,200.000	2	\$2,400.00
	0290	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	LS	\$3,000.000	0.5	\$1,500.00
	0300	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	LF	\$37.000	1,713	\$63,381.00
	0330	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	EA	\$3,000.000	4	\$12,000.00
	5005	6161033	DIRECTIONAL INDICATOR BARRICADE	EA	\$68.250	50	\$3,412.50
	5006	6161055	SEQUENTIAL FLASHING WARNING LIGHT	EA	\$52.500	50	\$2,625.00
Project J9P3682 - Total							\$96,678.50
J9P3748	0750	6161005	CONSTRUCTION SIGNS	SQFT	\$5.000	192	\$960.00
	0760	6161025	CHANNELIZER (TRIM LINE)	EA	\$15.000	100	\$1,500.00
	0900	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	LS	\$10,000.000	0.5	\$5,000.00
	0910	7261024	24 IN. PIPE GROUP A	LF	\$150.000	38	\$5,700.00
	0920	7261048	48 IN. PIPE GROUP A	LF	\$500.000	22.5	\$11,250.00
	0930	7320624A	24 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	EA	\$2,500.000	1	\$2,500.00
	0940	7320648A	48 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	EA	\$6,000.000	1	\$6,000.00
	0980	8061005	ROCK DITCH CHECK	LF	\$49.000	86	\$4,214.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on August 4, 2022

Pay Estimate Created Date: August 2, 2022

Progress Estimate Number 4	Contract ID 211217-H01	Pay Period Start June 16, 2022	Original Contract Amount \$8,705,000.00
	Prime Contractor Pace Construction Company, LLC	Pay Period End August 1, 2022	Net Change Order Amount \$4,609.98
			Current Contract Amount \$8,709,609.98

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J9P3748	1000	8061019	SILT FENCE	LF	\$15.000	477	\$7,155.00
Project J9P3748 - Total							\$44,279.00
Overall - Total							\$140,957.50

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount	
J9P3682	0140	CONSTRUCTION SIGNS	Material			-352	\$5.00	(\$1,760.00)	
	0150	CHANNELIZER (TRIM LINE)	Material			-200	\$15.00	(\$3,000.00)	
	0160	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	Material			-2	\$3,300.00	(\$6,600.00)	
	0170	TEMPORARY SHORT-TERM RUMBLE STRIPS	Material			-2	\$1,200.00	(\$2,400.00)	
	0300	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction				(\$39,570.30)
	0330	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction				(\$7,800.00)
	5005	DIRECTIONAL INDICATOR BARRICADE	Material			-50	\$68.25	(\$3,412.50)	
	5006	SEQUENTIAL FLASHING WARNING LIGHT	Material			-50	\$52.50	(\$2,625.00)	
J9P3748	0750	CONSTRUCTION SIGNS	Material			-192	\$5.00	(\$960.00)	
	0760	CHANNELIZER (TRIM LINE)	Material			-100	\$15.00	(\$1,500.00)	
	0980	ROCK DITCH CHECK	Material			-86	\$49.00	(\$4,214.00)	
	0980	ROCK DITCH CHECK	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user voyleb1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	86	\$49.00	\$4,214.00	
Total								(\$69,627.80)	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on August 4, 2022

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J9P3682	FAF 63-1(41)	Coldmill and resurface	63	OREGON	from Rte. 19 to Arkansas State line
J9P3748	FAF 63-1(43)	Resurface	US 63	OREGON	at Rte. 19
J9S3390	FAS S703(58)	Coldmill and resurface	63	HOWELL	from McFarland street to Rte. 63 in West Plains
J9S3750	FAF 160-3(22)	Resurface	160	HOWELL	from 0.1 mile west of Rte. AB to the north intersection of County Road 6070

Totals by Job Numbers				
Job Number		This Estimate	Previous	To Date
J9P3682	Posted Item Pay	\$96,678.50	\$0.00	\$96,678.50
	Gross Item Adjustments	(\$67,167.80)	\$285,324.83	\$218,157.03
	Gross Item Pay	\$29,510.70	\$285,324.83	\$314,835.53
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J9P3748	Posted Item Pay	\$44,279.00	\$0.00	\$44,279.00
	Gross Item Adjustments	(\$2,460.00)	\$4,360.15	\$1,900.15
	Gross Item Pay	\$41,819.00	\$4,360.15	\$46,179.15
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J9S3390	Posted Item Pay	\$0.00	\$0.00	\$0.00
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J9S3750	Posted Item Pay	\$0.00	\$0.00	\$0.00
	Gross Item Adjustments	\$0.00	\$138,684.10	\$138,684.10
	Gross Item Pay	\$0.00	\$138,684.10	\$138,684.10
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on August 4, 2022

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J9P3748, Item 6161005, Project Item Line Number 0750, Material Set 616100596, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Awaiting certifications	voyleb1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J9P3682, Item 6161005, Project Item Line Number 0140, Material Set 616100596, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Awaiting certifications	voyleb1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J9P3748, Item 6161025, Project Item Line Number 0760, Material Set 616102596, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Awaiting certifications	voyleb1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J9P3682, Item 6161025, Project Item Line Number 0150, Material Set 616102596, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Awaiting certifications	voyleb1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J9P3682, Item 6161033, Project Item Line Number 5005, Material Set 616103396, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Awaiting certifications	voyleb1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J9P3682, Item 6161055, Project Item Line Number 5006, Material Set 616105596, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Awaiting certifications	voyleb1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J9P3682, Item 6161098A, Project Item Line Number 0160, Material Set 6161098A96, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Awaiting certifications	voyleb1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J9P3682, Item 6162004, Project Item Line Number 0170, Material Set 616200496, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Awaiting certifications	voyleb1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J9P3748, Item 8061005, Project Item Line Number 0980, Material Set 806100596, Material 0806TEC - Temporary Erosion Control, Acceptance Action Generic 0806TEC is insufficient.	Awaiting material report	voyleb1	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 4, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
211217-H01	J9P3682	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$73,987.79	\$0.00
		0001	0020	2072000	LINEAR GRADING CLASS 2	2.00	0.00	2.00	STA	0.00	\$30,000.00	\$0.00
		0001	0030	2159903	MISC.MODIFIED SHAPING SLOPES, CLASS III	2,320.00	0.00	2,320.00	LF	0.00	\$12.00	\$0.00
		0001	0040	3040163	TYPE 1 AGGREGATE FOR BASE (6 IN. THICK)	235.00	0.00	235.00	SQYD	0.00	\$12.00	\$0.00
		0001	0050	4019905	MISC.10" OPTIONAL PAVEMENT	235.10	0.00	235.10	SQYD	0.00	\$85.05	\$0.00
		0001	0060	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	7,256.40	0.00	7,256.40	TONS	0.00	\$97.05	\$0.00
		0001	0070	4030116	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125B MIX)	1,005.50	0.00	1,005.50	TONS	0.00	\$144.60	\$0.00
		0001	0080	4030217	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP190B MIX)	1,338.00	0.00	1,338.00	TONS	0.00	\$119.70	\$0.00
		0001	0085	4039910	MISC.HIGH TENSILE STRENGTH SYNTHETIC FIBER ASPHALTIC PAVEMENT SP125B/SP190B	1.20	0.00	1.20	TONS	0.00	\$7,500.00	\$0.00
		0001	0090	4071005	TACK COAT	5,899.00	0.00	5,899.00	GAL	0.00	\$2.72	\$0.00
		0001	0100	4079912	MISC.MODIFIED BONDED ASPHALTIC CONCRETE PAVEMENT	2,064.00	800.00	2,864.00	GAL	0.00	\$2.18	\$0.00
		0001	0110	4134000	BITUMINOUS FOG SEAL	4,481.00	0.00	4,481.00	GAL	0.00	\$2.75	\$0.00
		0001	0120	6113020	FURNISHING TYPE 2 ROCK BLANKET	624.00	0.00	624.00	CUYD	0.00	\$63.00	\$0.00
		0001	0130	6113040	PLACING TYPE 2 ROCK BLANKET	624.00	0.00	624.00	CUYD	0.00	\$25.00	\$0.00
		0001	0140	6161005	CONSTRUCTION SIGNS	1,131.00	404.00	1,535.00	SQFT	352.00	\$5.00	\$1,760.00
		0001	0150	6161025	CHANNELIZER (TRIM LINE)	200.00	0.00	200.00	EA	200.00	\$15.00	\$3,000.00
		0001	0160	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$3,300.00	\$6,600.00
		0001	0170	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	4.00	0.00	4.00	EA	2.00	\$1,200.00	\$2,400.00
		0001	0180	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$270,000.00	\$0.00
		0001	0190	6200009	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	279.00	0.00	279.00	LF	0.00	\$6.00	\$0.00
		0001	0200	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	132.00	0.00	132.00	LF	0.00	\$20.00	\$0.00
		0001	0210	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	8.00	0.00	8.00	EA	0.00	\$300.00	\$0.00
		0001	0220	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	28,462.00	0.00	28,462.00	LF	0.00	\$0.18	\$0.00
		0001	0230	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	37,374.00	0.00	37,374.00	LF	0.00	\$0.22	\$0.00
		0001	0240	6206125A	24 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	55.00	0.00	55.00	LF	0.00	\$10.00	\$0.00
		0001	0250	6209901	MISC.TEMPORARY PAVEMENT MARKING	1.00	0.00	1.00	LS	0.00	\$6,300.00	\$0.00
		0001	0260	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	74,572.00	0.00	74,572.00	SQYD	0.00	\$2.40	\$0.00
		0001	0270	6229905	MISC.COLDMILLING AND SCARIFYING	10,322.00	0.00	10,322.00	SQYD	0.00	\$4.35	\$0.00
		0001	0280	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	917.00	0.00	917.00	SQYD	0.00	\$2.50	\$0.00
		0001	0290	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.50	\$3,000.00	\$1,500.00
		0010	0300	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	8,925.00	0.00	8,925.00	LF	1,713.00	\$37.00	\$63,381.00
		0010	0310	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	8.00	0.00	8.00	EA	0.00	\$3,800.00	\$0.00
		0010	0320	6061080	MGS END ANCHOR	1.00	0.00	1.00	EA	0.00	\$1,500.00	\$0.00
		0010	0330	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	29.00	0.00	29.00	EA	4.00	\$3,000.00	\$12,000.00
		0030	0340	9020514	SIGNAL HEAD, TYPE 4B	2.00	0.00	2.00	EA	0.00	\$4,185.00	\$0.00
		0030	0350	9020833	SH-FLAT SHEET - SIGNAL SIGN	15.00	0.00	15.00	SQFT	0.00	\$18.25	\$0.00
		0030	0360	9020834	SIGNAL SIGN, MOUNTING HARDWARE	2.00	0.00	2.00	EA	0.00	\$270.00	\$0.00
		0030	0370	9028311	CABLE, 16 AWG 7 CONDUCTOR	470.00	0.00	470.00	LF	0.00	\$3.20	\$0.00
		0030	0380	9028500	CABLE, LOOP DETECTOR, IN DUCT	5,060.00	0.00	5,060.00	LF	0.00	\$4.00	\$0.00
		0040	0390	9031010	CONCRETE FOOTINGS, EMBEDDED	1.80	0.00	1.80	CUYD	0.00	\$2,400.00	\$0.00
		0040	0400	9031210	STRUCTURAL STEEL POSTS	40.00	0.00	40.00	LB	0.00	\$12.00	\$0.00
		0040	0410	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	2.00	0.00	2.00	EA	0.00	\$350.00	\$0.00
		0040	0420	9031270A	2 IN. PSST POST - 12 GA.	24.00	0.00	24.00	LF	0.00	\$22.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 4, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
211217-H01	J9P3682	0040	0430	9031273	POST ANCHOR FOR 2 IN. PSST - 7 GA.	6.00	0.00	6.00	LF	0.00	\$40.00	\$0.00		
		0040	0440	9031280	2.5 IN. PSST POST - 12 GA.	158.00	0.00	158.00	LF	0.00	\$24.00	\$0.00		
		0040	0450	9031281	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	36.00	0.00	36.00	LF	0.00	\$40.00	\$0.00		
		0040	0460	9035004A	SH-FLAT SHEET	96.00	0.00	96.00	SQFT	0.00	\$24.00	\$0.00		
		0040	0470	9035069A	SHF-FLAT SHEET FLUORESCENT	18.00	0.00	18.00	SQFT	0.00	\$28.00	\$0.00		
		0050	0480	9105020	CONDUIT, 1 IN., LOOP DETECTOR	40.00	0.00	40.00	LF	0.00	\$9.50	\$0.00		
		0070	0490	2161501	REMOVAL OF ASPHALT WEARING SURFACE	11,661.00	0.00	11,661.00	SQFT	0.00	\$0.90	\$0.00		
		0070	0500	4091048	EMULSIFIED ASPHALT, SEAL COAT	519.00	-519.00	0.00	GAL	0.00	\$5.50	\$0.00		
		0070	0510	4094011	SEAL COAT AGGREGATE, GRADE B1	1,296.00	-1,296.00	0.00	SQYD	0.00	\$5.50	\$0.00		
		0070	0520	7034600	CURB BLOCKOUT	776.00	0.00	776.00	LF	0.00	\$96.50	\$0.00		
		0070	0530	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	40.00	0.00	40.00	SQFT	0.00	\$153.00	\$0.00		
		0070	0540	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$7,000.00	\$0.00		
		0070	0550	7123000	STEEL BAR DAM	2.00	0.00	2.00	EA	0.00	\$7,800.00	\$0.00		
		0071	0560	2161501	REMOVAL OF ASPHALT WEARING SURFACE	24,251.00	0.00	24,251.00	SQFT	0.00	\$0.90	\$0.00		
		0071	0570	4091048	EMULSIFIED ASPHALT, SEAL COAT	1,078.00	-1,078.00	0.00	GAL	0.00	\$5.50	\$0.00		
		0071	0580	4094011	SEAL COAT AGGREGATE, GRADE B1	2,695.00	-2,695.00	0.00	SQYD	0.00	\$5.50	\$0.00		
		0071	0590	7034600	CURB BLOCKOUT	857.00	0.00	857.00	LF	0.00	\$99.00	\$0.00		
		0071	0600	7123000	STEEL BAR DAM	2.00	0.00	2.00	EA	0.00	\$14,200.00	\$0.00		
		0070	5001	1046002	VALUE ENGINEERING	0.00	2,353.93	2,353.93	EA	0.00	\$1.00	\$0.00		
		0071	5002	1046002	VALUE ENGINEERING	0.00	4,893.57	4,893.57	EA	0.00	\$1.00	\$0.00		
		0040	5003	6122009	IMPACT ATTENUATOR 45 MPH (SAND BARREL ARRAY)	0.00	2.00	2.00	EA	0.00	\$7,997.50	\$0.00		
		0040	5004	6122030	IMPACT ATTENUATOR (RELOCATION)	0.00	2.00	2.00	EA	0.00	\$1,000.00	\$0.00		
		0040	5005	6161033	DIRECTIONAL INDICATOR BARRICADE	0.00	50.00	50.00	EA	50.00	\$68.25	\$3,412.50		
		0040	5006	6161055	SEQUENTIAL FLASHING WARNING LIGHT	0.00	50.00	50.00	EA	50.00	\$52.50	\$2,625.00		
		Project J9P3682 - Total Value Posted to Date as of Report Generated Date												\$96,678.50
		J9P3748	0001	0610	2022010		REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$25,000.00	\$0.00
				0620	2031000		CLASS A EXCAVATION	1,068.00	0.00	1,068.00	CUYD	0.00	\$15.00	\$0.00
0630	2035500				EMBANKMENT IN PLACE	183.00	0.00	183.00	CUYD	0.00	\$25.00	\$0.00		
0640	2036000				COMPACTING EMBANKMENT	854.00	0.00	854.00	CUYD	0.00	\$25.00	\$0.00		
0650	3040506				TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	1,921.00	0.00	1,921.00	SQYD	0.00	\$12.00	\$0.00		
0660	3049907				MISC.TYPE 1 AGGREGATE	64.00	0.00	64.00	CUYD	0.00	\$60.00	\$0.00		
0670	4019905				MISC.10" OPTIONAL PAVEMENT	1,921.30	0.00	1,921.30	SQYD	0.00	\$78.15	\$0.00		
0680	4030103				ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	880.70	0.00	880.70	TONS	0.00	\$127.15	\$0.00		
0690	4071005				TACK COAT	716.00	0.00	716.00	GAL	0.00	\$3.35	\$0.00		
0700	6044011				PIPE COLLAR, TYPE A	2.00	0.00	2.00	EA	0.00	\$3,000.00	\$0.00		
0710	6083003				3 IN. CONCRETE MEDIAN STRIP	217.70	0.00	217.70	SQYD	0.00	\$128.64	\$0.00		
0720	6113020				FURNISHING TYPE 2 ROCK BLANKET	77.00	0.00	77.00	CUYD	0.00	\$63.00	\$0.00		
0730	6113040				PLACING TYPE 2 ROCK BLANKET	77.00	0.00	77.00	CUYD	0.00	\$25.00	\$0.00		
0740	6123000A				TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$500.00	\$0.00		
0750	6161005				CONSTRUCTION SIGNS	453.00	60.00	513.00	SQFT	192.00	\$5.00	\$960.00		
0760	6161025				CHANNELIZER (TRIM LINE)	100.00	0.00	100.00	EA	100.00	\$15.00	\$1,500.00		
0770	6161098A				CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	0.00	\$3,300.00	\$0.00		
0780	6162004				TEMPORARY SHORT-TERM RUMBLE STRIPS	4.00	0.00	4.00	EA	0.00	\$1,200.00	\$0.00		
0790	6181000				MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$95,000.00	\$0.00		
0800	6191000				PAVEMENT EDGE TREATMENT	1,398.00	0.00	1,398.00	LF	0.00	\$2.50	\$0.00		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 4, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
211217-H01	J9P3748	0001	0810	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	6.00	0.00	6.00	EA	0.00	\$300.00	\$0.00
		0001	0820	6200024	PREFORMED THERMOPLASTIC PAVEMENT MARKING, STRAIGHT ARROW	2.00	0.00	2.00	EA	0.00	\$300.00	\$0.00
		0001	0830	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	5,350.00	0.00	5,350.00	LF	0.00	\$0.50	\$0.00
		0001	0840	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	5,373.00	0.00	5,373.00	LF	0.00	\$0.50	\$0.00
		0001	0850	6206124A	24 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	224.00	0.00	224.00	LF	0.00	\$5.00	\$0.00
		0001	0860	6206125A	24 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	160.00	0.00	160.00	LF	0.00	\$6.00	\$0.00
		0001	0870	6209901	MISC.TEMPORARY PAVEMENT MARKING	1.00	0.00	1.00	LS	0.00	\$2,600.00	\$0.00
		0001	0880	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	8,947.00	0.00	8,947.00	SQYD	0.00	\$3.90	\$0.00
		0001	0890	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	230.00	0.00	230.00	SQYD	0.00	\$2.50	\$0.00
		0001	0900	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.50	\$10,000.00	\$5,000.00
		0001	0910	7261024	24 IN. PIPE GROUP A	76.00	0.00	76.00	LF	38.00	\$150.00	\$5,700.00
		0001	0920	7261048	48 IN. PIPE GROUP A	24.00	0.00	24.00	LF	22.50	\$500.00	\$11,250.00
		0001	0930	7320624A	24 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	2.00	0.00	2.00	EA	1.00	\$2,500.00	\$2,500.00
		0001	0940	7320648A	48 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	2.00	0.00	2.00	EA	1.00	\$6,000.00	\$6,000.00
		0001	0950	8051000A	SEEDING - COOL SEASON GRASSES	1.00	0.00	1.00	ACRE	0.00	\$7,500.00	\$0.00
		0001	0960	8061003	SEDIMENT TRAP EXCAVATION	2.00	0.00	2.00	CUYD	0.00	\$200.00	\$0.00
		0001	0970	8061004	SEDIMENT TRAP ROCK	2.00	0.00	2.00	CUYD	0.00	\$200.00	\$0.00
		0001	0980	8061005	ROCK DITCH CHECK	154.00	0.00	154.00	LF	86.00	\$49.00	\$4,214.00
		0001	0990	8061016	SEDIMENT REMOVAL	18.00	0.00	18.00	CUYD	0.00	\$15.00	\$0.00
		0001	1000	8061019	SILT FENCE	507.00	0.00	507.00	LF	477.00	\$15.00	\$7,155.00
		0030	1010	9023550	POST, WOOD SPAN WIRE, CLASS II	2.00	0.00	2.00	EA	0.00	\$2,850.00	\$0.00
		0030	1020	9023601	SPAN WIRE ASSEMBLY, SINGLE MESSENGER	175.00	0.00	175.00	LF	0.00	\$10.00	\$0.00
		0030	1030	9025200	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	250.00	0.00	250.00	LF	0.00	\$14.00	\$0.00
		0030	1040	9028204	CABLE, 4 AWG 1 CONDUCTOR, POWER	810.00	0.00	810.00	LF	0.00	\$3.65	\$0.00
		0030	1050	9028311	CABLE, 16 AWG 7 CONDUCTOR	230.00	0.00	230.00	LF	0.00	\$2.70	\$0.00
		0040	1060	9031010	CONCRETE FOOTINGS, EMBEDDED	1.70	0.00	1.70	CUYD	0.00	\$2,400.00	\$0.00
		0040	1070	9031210	STRUCTURAL STEEL POSTS	200.00	0.00	200.00	LB	0.00	\$12.00	\$0.00
		0040	1080	9031270A	2 IN. PSST POST - 12 GA.	20.00	0.00	20.00	LF	0.00	\$24.00	\$0.00
		0040	1090	9031273	POST ANCHOR FOR 2 IN. PSST - 7 GA.	6.00	0.00	6.00	LF	0.00	\$40.00	\$0.00
		0040	1100	9031280	2.5 IN. PSST POST - 12 GA.	141.00	0.00	141.00	LF	0.00	\$26.00	\$0.00
		0040	1110	9031281	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	33.00	0.00	33.00	LF	0.00	\$40.00	\$0.00
		0040	1120	9035004A	SH-FLAT SHEET	121.00	0.00	121.00	SQFT	0.00	\$24.00	\$0.00
		0040	1130	9035069A	SHF-FLAT SHEET FLUORESCENT	18.00	0.00	18.00	SQFT	0.00	\$28.00	\$0.00
		Project J9P3748 - Total Value Posted to Date as of Report Generated Date										
J9S3390	0001	1140	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	329.00	0.00	329.00	SQYD	0.00	\$20.00	\$0.00	
		1150	3105002	GRAVEL (A) OR CRUSHED STONE (B)	4.00	0.00	4.00	TONS	0.00	\$15.00	\$0.00	
		1160	4011207	BITUMINOUS PAVEMENT MIXTURE PG70-22, (BP-1)	13,308.00	0.00	13,308.00	TONS	0.00	\$105.00	\$0.00	
		1170	4019910	MISC.BITUMINOUS PAVEMENT MIXTURE PG70-22, BP-1 - PAVEMENT REPAIR	1,592.90	0.00	1,592.90	TONS	0.00	\$165.00	\$0.00	
		1180	4079912	MISC.MODIFIED BONDED ASPHALTIC CONCRETE PAVEMENT	26,139.00	0.00	26,139.00	GAL	0.00	\$2.18	\$0.00	
		1190	5021308	CONCRETE PAVEMENT (8 IN. NON-REINFORCED, 15 FT. JOINTS)	165.00	0.00	165.00	SQYD	0.00	\$260.89	\$0.00	
		1200	6081012	TRUNCATED DOMES	20.00	0.00	20.00	SQFT	0.00	\$70.00	\$0.00	
		1210	6085008	PAVED APPROACH, 8 IN.	165.00	0.00	165.00	SQYD	0.00	\$256.19	\$0.00	
		1220	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$1,500.00	\$0.00	
		1230	6161005	CONSTRUCTION SIGNS	2,025.00	0.00	2,025.00	SQFT	0.00	\$5.00	\$0.00	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 4, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
211217-H01	J9S3390	0001	1240	6161025	CHANNELIZER (TRIM LINE)	400.00	0.00	400.00	EA	0.00	\$15.00	\$0.00		
		0001	1250	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	0.00	\$1,000.00	\$0.00		
		0001	1260	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	0.00	\$3,300.00	\$0.00		
		0001	1270	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$225,000.00	\$0.00		
		0001	1280	6200009	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	616.00	0.00	616.00	LF	0.00	\$6.00	\$0.00		
		0001	1290	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	646.00	0.00	646.00	LF	0.00	\$20.00	\$0.00		
		0001	1300	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	68.00	0.00	68.00	EA	0.00	\$300.00	\$0.00		
		0001	1310	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT	3.00	0.00	3.00	EA	0.00	\$450.00	\$0.00		
		0001	1320	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	7.00	0.00	7.00	EA	0.00	\$200.00	\$0.00		
		0001	1330	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	25.00	0.00	25.00	EA	0.00	\$50.00	\$0.00		
		0001	1340	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	24,279.00	0.00	24,279.00	LF	0.00	\$0.20	\$0.00		
		0001	1350	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	49,766.00	0.00	49,766.00	LF	0.00	\$0.12	\$0.00		
		0001	1360	6209902	MISC.BIKE PATH SYMBOL	1.00	0.00	1.00	EA	0.00	\$100.00	\$0.00		
		0001	1370	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	96,768.00	0.00	96,768.00	SQYD	0.00	\$2.45	\$0.00		
		0001	1380	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	3,764.00	0.00	3,764.00	SQYD	0.00	\$2.10	\$0.00		
		0020	1390	9013003	CONDUIT, 3 IN. RIGID, IN TRENCH	21.00	0.00	21.00	LF	0.00	\$22.75	\$0.00		
		0020	1400	9014003	CONDUIT, 3 IN. RIGID, PUSHED	160.00	0.00	160.00	LF	0.00	\$28.50	\$0.00		
		0020	1410	9016111	PULL BOX, PREFORMED CLASS 2	3.00	0.00	3.00	EA	0.00	\$1,980.00	\$0.00		
		0030	1420	9020213	SIGNAL HEAD, TYPE 3S	4.00	0.00	4.00	EA	0.00	\$850.00	\$0.00		
		0030	1430	9020414	SIGNAL HEAD, TYPE 4C	2.00	0.00	2.00	EA	0.00	\$3,785.00	\$0.00		
		0030	1440	9020513	SIGNAL HEAD, TYPE 3B	4.00	0.00	4.00	EA	0.00	\$1,210.00	\$0.00		
		0030	1450	9020514	SIGNAL HEAD, TYPE 4B	2.00	0.00	2.00	EA	0.00	\$3,880.00	\$0.00		
		0030	1460	9020833	SH-FLAT SHEET - SIGNAL SIGN	30.00	0.00	30.00	SQFT	0.00	\$18.25	\$0.00		
		0030	1470	9020834	SIGNAL SIGN, MOUNTING HARDWARE	4.00	0.00	4.00	EA	0.00	\$250.00	\$0.00		
		0030	1480	9024975	VIDEO DETECTION SYSTEM	1.00	0.00	1.00	EA	0.00	\$25,000.00	\$0.00		
		0030	1490	9028311	CABLE, 16 AWG 7 CONDUCTOR	600.00	0.00	600.00	LF	0.00	\$2.70	\$0.00		
		0030	1500	9028500	CABLE, LOOP DETECTOR, IN DUCT	10,800.00	0.00	10,800.00	LF	0.00	\$6.50	\$0.00		
		0050	1510	9105020	CONDUIT, 1 IN., LOOP DETECTOR	310.00	0.00	310.00	LF	0.00	\$9.50	\$0.00		
		Project J9S3390 - Total Value Posted to Date as of Report Generated Date												\$0.00
		J9S3750	0001	1520	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$150,000.00	\$0.00	
				1530	2129900	MISC.SHOULDER GRADING	193.00	0.00	193.00	100F	0.00	\$860.00	\$0.00	
				1540	2159903	MISC.MODIFIED SHAPING SLOPES CL. III	1,040.00	0.00	1,040.00	LF	0.00	\$12.00	\$0.00	
				1550	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	17,686.00	0.00	17,686.00	SQYD	0.00	\$11.30	\$0.00	
1560	3105002			GRAVEL (A) OR CRUSHED STONE (B)	368.00	0.00	368.00	TONS	0.00	\$15.05	\$0.00			
1570	4011209			BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	1,411.00	0.00	1,411.00	TONS	0.00	\$97.00	\$0.00			
1580	4030103			ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	5,966.30	0.00	5,966.30	TONS	0.00	\$96.60	\$0.00			
1590	4039905			MISC.SYSTEM B GEOSYNTHETIC INTERLAYER (COMPOSITE PAVING FABRIC/REINFORCING GRID)	8,574.90	0.00	8,574.90	SQYD	0.00	\$7.00	\$0.00			
1600	4079912			MISC.MISC. MODIFIED BONDED ASPHALTIC CONCRETE PAVEMENT	13,906.00	0.00	13,906.00	GAL	0.00	\$2.18	\$0.00			
1610	6123000A			TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	6.00	0.00	6.00	EA	0.00	\$250.00	\$0.00			
1620	6161005			CONSTRUCTION SIGNS	1,382.00	0.00	1,382.00	SQFT	0.00	\$5.00	\$0.00			
1630	6161025			CHANNELIZER (TRIM LINE)	800.00	0.00	800.00	EA	0.00	\$15.00	\$0.00			
1640	6161030			TYPE III MOVEABLE BARRICADE	10.00	0.00	10.00	EA	0.00	\$125.00	\$0.00			
1650	6161098A			CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	0.00	\$3,300.00	\$0.00			



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 4, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
211217-H01	J9S3750	0001	1660	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$275,000.00	\$0.00		
		0001	1670	6191000	PAVEMENT EDGE TREATMENT	19,294.00	0.00	19,294.00	LF	0.00	\$9.50	\$0.00		
		0001	1680	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	180.00	0.00	180.00	LF	0.00	\$20.00	\$0.00		
		0001	1690	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	44.00	0.00	44.00	EA	0.00	\$280.00	\$0.00		
		0001	1700	6200024	PREFORMED THERMOPLASTIC PAVEMENT MARKING, STRAIGHT ARROW	3.00	0.00	3.00	EA	0.00	\$250.00	\$0.00		
		0001	1710	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	28,179.00	0.00	28,179.00	LF	0.00	\$0.20	\$0.00		
		0001	1720	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	38,153.00	0.00	38,153.00	LF	0.00	\$0.12	\$0.00		
		0001	1730	6208063	TEMPORARY PAVEMENT MARKING	1.00	0.00	1.00	EA	0.00	\$3,500.00	\$0.00		
		0001	1740	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	3,585.00	0.00	3,585.00	SQYD	0.00	\$8.65	\$0.00		
		0001	1750	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	1,126.00	0.00	1,126.00	SQYD	0.00	\$11.90	\$0.00		
		0001	1760	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	218.40	0.00	218.40	STA	0.00	\$44.02	\$0.00		
		0001	1770	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$28,000.00	\$0.00		
		0001	1780	8061005	ROCK DITCH CHECK	300.00	0.00	300.00	LF	0.00	\$44.50	\$0.00		
		0002	1790	4039905	MISC.9.75" HMA	17,685.80	0.00	17,685.80	SQYD	0.00	\$42.90	\$0.00		
		0010	1810	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	4,700.00	0.00	4,700.00	LF	0.00	\$37.00	\$0.00		
		0010	1820	6061080	MGS END ANCHOR	2.00	0.00	2.00	EA	0.00	\$1,500.00	\$0.00		
		0010	1830	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	14.00	0.00	14.00	EA	0.00	\$3,000.00	\$0.00		
		0040	1840	9031010	CONCRETE FOOTINGS, EMBEDDED	0.50	0.00	0.50	CUYD	0.00	\$3,000.00	\$0.00		
		0040	1850	9031280	2.5 IN. PSST POST - 12 GA.	42.00	0.00	42.00	LF	0.00	\$24.00	\$0.00		
		0040	1860	9031281	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	13.00	0.00	13.00	LF	0.00	\$40.00	\$0.00		
		0040	1870	9035004A	SH-FLAT SHEET	24.00	0.00	24.00	SQFT	0.00	\$28.00	\$0.00		
		Project J9S3750 - Total Value Posted to Date as of Report Generated Date												\$0.00
		211217-H01 Overall - Total Value Posted to Date as of Report Generated Date												\$140,957.50



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on August 4, 2022

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J9P3682

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0140	6161005	CONSTRUCTION SIGNS	7/25/22	8/2/22	352.00	SQFT		334.120		337.214		
0150	6161025	CHANNELIZER (TRIM LINE)	7/25/22	8/2/22	200.00	EA		334.120		337.214		
0160	6161098A	CMS W/O COMMUNICATION INTERFACE, CONT F/	7/25/22	8/2/22	2.00	EA		334.120		337.214		
0170	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	7/26/22	8/2/22	2.00	EA		334.120		337.214		
0290	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKI	7/28/22	8/1/22	0.50	LS	Rte 63					
0300	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	7/25/22	8/2/22	713.00	LF		334.330		334.484		Guardrail posts have been rejected due to being damaged during installation, and will need to be replaced.
			7/28/22	8/2/22	1,000.00	LF		334.578		334.798		
0330	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	7/25/22	8/2/22	2.00	EA		334.330		334.484		Guardrail posts have been rejected due to being damaged during installation, and will need to be replaced.
			7/28/22	8/2/22	2.00	EA		334.578		334.798		
5005	6161033	DIRECTIONAL INDICATOR BARRICADE	7/25/22	8/2/22	50.00	EA		334.120		337.214		
5006	6161055	SEQUENTIAL FLASHING WARNING LIGHT	7/25/22	8/2/22	50.00	EA		334.120		337.214		

Project: J9P3748

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0750	6161005	CONSTRUCTION SIGNS	8/1/22	8/2/22	192.00	SQFT		589+95		606+00		
0760	6161025	CHANNELIZER (TRIM LINE)	8/1/22	8/2/22	100.00	EA		589+95		606+00		
0900	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKI	7/28/22	8/1/22	0.50	LS	Rte 63					
0910	7261024	24 IN. PIPE GROUP A	8/1/22	8/1/22	38.00	LF	Rte 63			598.82		
0920	7261048	48 IN. PIPE GROUP A	8/1/22	8/1/22	22.50	LF	Rte 63 Lt			598+02		
0930	7320624A	24 IN. GROUP A FLARED END SECT	8/1/22	8/1/22	1.00	EA	Rte 63			598+82		
0940	7320648A	48 IN. GROUP A FLARED END SECT	8/1/22	8/1/22	1.00	EA	Rte 63 Lt			598+02		
0980	8061005	ROCK DITCH CHECK	7/27/22	8/1/22	86.00	LF	Rte 63 and Rte 19 Intersection			598+00		
1000	8061019	SILT FENCE	7/27/22	8/1/22	477.00	LF	Rte 63 and Rte 19 Intersection			598+00		

The information below this line are details for Construction Signs (if applicable).

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post
J9P3682	0140	July 25, 2022	352	WO4-1aL 48x48 16.00 MERGE (ARROW SYMBOL)	1	334.120	Various	1.00	16.00			16.00
				GO20-5aP 36x24 6.00 WORK ZONE (PLAQUE)			Various	2.00	6.00			12.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD			Various	5.00	16.00			80.00
				WO20-5 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED AHEAD			Various	3.00	16.00			48.00
				WO20-7 48x48 16.00 FLAGGER (SYMBOL) WITH FLAGS			Various	2.00	16.00			32.00
				GO20-2 48x24 8.00 END ROAD WORK			Various	2.00	8.00			16.00
				CONST-7 48x24 8.00 RATE OUR WORK ZONE			Various	2.00	8.00			16.00
				GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES			Various	2.00	10.00			20.00
				R2-1 36x48 12.00 SPEED LIMIT XX			Various	2.00	12.00			24.00
				CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE			Various	2.00	12.00			24.00
				WO20-4 48x48 16.00 ONE LANE ROAD AHEAD			Various	2.00	16.00			32.00
				WO20-6a 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED			Various	2.00	16.00			32.00
	0140 - Total											352
J9P3748	0750	August 1, 2022	192	WO20-4 48x48 16.00 ONE LANE ROAD AHEAD			Various	2.00	16.00			32.00
				WO3-4 8x48 16.00 BE PREPARED TO STOP	589+95	1	Various	2.00	16.00			32.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD			Various	4.00	16.00			64.00
				WO20-7 48x48 16.00 FLAGGER (SYMBOL) WITH FLAGS			Various	4.00	16.00			64.00
	0750 - Total											192



Line Item Adjustments by Estimate

Aug 4, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J9P3682	0140	CONSTRUCTION SIGNS	Material		4	Aug 2, 2022	SYSTEM	(\$1,760.00)		
			- Total						(\$1,760.00)	
			Material - Total							(\$1,760.00)
	0140 - Total								(\$1,760.00)	
	0150	CHANNELIZER (TRIM LINE)	Material		4	Aug 2, 2022	SYSTEM	(\$3,000.00)		
			- Total						(\$3,000.00)	
			Material - Total							(\$3,000.00)
	0150 - Total								(\$3,000.00)	
	0160	CMS W/O COMMUNICATION INTERFACE, CONT F/	Material		4	Aug 2, 2022	SYSTEM	(\$6,600.00)		
			- Total						(\$6,600.00)	
Material - Total									(\$6,600.00)	
0160 - Total								(\$6,600.00)		
0170	TEMPORARY SHORT-TERM RUMBLE STRIPS	Material		4	Aug 2, 2022	SYSTEM	(\$2,400.00)			
		- Total						(\$2,400.00)		
		Material - Total							(\$2,400.00)	
0170 - Total								(\$2,400.00)		
0300	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile		4	Aug 2, 2022	SYSTEM	(\$39,570.30)	Payment Estimate Item Adjustment generated Stockpile Transaction		
		- Total						(\$39,570.30)		
		Construction Stockpile - Total							(\$39,570.30)	
		Construction Stockpile STMI		1	Mar 16, 2022	SYSTEM	\$206,167.50	Payment Estimate Item Adjustment generated Stockpile Transaction		
		- Total						\$206,167.50		
		Construction Stockpile STMI - Total							\$206,167.50	
0300 - Total								\$166,597.20		
0310	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile STMA		2	Apr 4, 2022	SYSTEM	\$8,400.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
		- Total						\$8,400.00		
		Construction Stockpile STMA - Total							\$8,400.00	
		Construction Stockpile STMI		1	Mar 16, 2022	SYSTEM	\$8,400.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
		- Total						\$8,400.00		
		Construction Stockpile STMI - Total							\$8,400.00	
0310 - Total								\$16,800.00		
0320	MGS END ANCHOR	Construction Stockpile STMI		2	Apr 4, 2022	SYSTEM	\$850.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
		- Total						\$850.00		
		Construction Stockpile STMI - Total							\$850.00	
0320 - Total								\$850.00		
0330	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		4	Aug 2, 2022	SYSTEM	(\$7,800.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
		- Total						(\$7,800.00)		
		Construction Stockpile - Total							(\$7,800.00)	
		Construction Stockpile STMI		2	Apr 4, 2022	SYSTEM	\$56,550.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
		- Total						\$56,550.00		
		Construction Stockpile STMI - Total							\$56,550.00	
0330 - Total								\$48,750.00		
0410	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	Construction Stockpile STMI		3	Jun 16, 2022	SYSTEM	\$554.30	Payment Estimate Item Adjustment generated Stockpile Transaction		
		- Total						\$554.30		



Line Item Adjustments by Estimate

Aug 4, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J9P3682	0410	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	Construction Stockpile STMI - Total						\$554.30	
	0410 - Total								\$554.30	
	0420	2 IN. PSST POST - 12 GA.	Construction Stockpile STMI		3	Jun 16, 2022	SYSTEM	\$258.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
									- Total	\$258.00
	Construction Stockpile STMI - Total								\$258.00	
	0420 - Total								\$258.00	
	0430	POST ANCHOR FOR 2 IN. PSST - 7 GA.	Construction Stockpile STMI		3	Jun 16, 2022	SYSTEM	\$151.20	Payment Estimate Item Adjustment generated Stockpile Transaction	
									- Total	\$151.20
	Construction Stockpile STMI - Total								\$151.20	
	0430 - Total								\$151.20	
	0440	2.5 IN. PSST POST - 12 GA.	Construction Stockpile STMI		3	Jun 16, 2022	SYSTEM	\$1,998.70	Payment Estimate Item Adjustment generated Stockpile Transaction	
									- Total	\$1,998.70
	Construction Stockpile STMI - Total								\$1,998.70	
	0440 - Total								\$1,998.70	
	0450	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	Construction Stockpile STMI		3	Jun 16, 2022	SYSTEM	\$1,022.40	Payment Estimate Item Adjustment generated Stockpile Transaction	
									- Total	\$1,022.40
	Construction Stockpile STMI - Total								\$1,022.40	
	0450 - Total								\$1,022.40	
	0460	SH-FLAT SHEET	Construction Stockpile STMI		3	Jun 16, 2022	SYSTEM	\$776.53	Payment Estimate Item Adjustment generated Stockpile Transaction	
									- Total	\$776.53
	Construction Stockpile STMI - Total								\$776.53	
	0460 - Total								\$776.53	
	0470	SHF-FLAT SHEET FLUORESCENT	Construction Stockpile STMI		3	Jun 16, 2022	SYSTEM	\$196.20	Payment Estimate Item Adjustment generated Stockpile Transaction	
									- Total	\$196.20
Construction Stockpile STMI - Total								\$196.20		
0470 - Total								\$196.20		
5005	DIRECTIONAL INDICATOR BARRICADE	Material		4	Aug 2, 2022	SYSTEM	(\$3,412.50)			
								- Total	(\$3,412.50)	
Material - Total								(\$3,412.50)		
5005 - Total								(\$3,412.50)		
5006	SEQUENTIAL FLASHING WARNING LIGHT	Material		4	Aug 2, 2022	SYSTEM	(\$2,625.00)			
								- Total	(\$2,625.00)	
Material - Total								(\$2,625.00)		
5006 - Total								(\$2,625.00)		
J9P3682 - Total								\$218,157.03		
J9P3748	0750	CONSTRUCTION SIGNS	Material		4	Aug 2, 2022	SYSTEM	(\$960.00)		
									- Total	(\$960.00)
	Material - Total								(\$960.00)	
	0750 - Total								(\$960.00)	
0760	CHANNELIZER (TRIM LINE)	Material		4	Aug 2, 2022	SYSTEM	(\$1,500.00)			
								- Total	(\$1,500.00)	
Material - Total								(\$1,500.00)		



Line Item Adjustments by Estimate

Aug 4, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J9P3748	0760 - Total								(\$1,500.00)	
	0980	ROCK DITCH CHECK	Material		4	Aug 2, 2022	SYSTEM	\$4,214.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user voyleb1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
					4	Aug 2, 2022	SYSTEM	(\$4,214.00)		
	- Total								\$0.00	
	Material - Total								\$0.00	
	0980 - Total								\$0.00	
	1080	2 IN. PSST POST - 12 GA.	Construction Stockpile STMI		3	Jun 16, 2022	SYSTEM	\$215.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
					- Total			\$215.00		
	Construction Stockpile STMI - Total								\$215.00	
	1080 - Total								\$215.00	
	1090	POST ANCHOR FOR 2 IN. PSST - 7 GA.	Construction Stockpile STMI		3	Jun 16, 2022	SYSTEM	\$151.20	Payment Estimate Item Adjustment generated Stockpile Transaction	
					- Total			\$151.20		
	Construction Stockpile STMI - Total								\$151.20	
	1090 - Total								\$151.20	
	1100	2.5 IN. PSST POST - 12 GA.	Construction Stockpile STMI		3	Jun 16, 2022	SYSTEM	\$1,783.65	Payment Estimate Item Adjustment generated Stockpile Transaction	
					- Total			\$1,783.65		
	Construction Stockpile STMI - Total								\$1,783.65	
	1100 - Total								\$1,783.65	
	1110	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	Construction Stockpile STMI		3	Jun 16, 2022	SYSTEM	\$937.20	Payment Estimate Item Adjustment generated Stockpile Transaction	
					- Total			\$937.20		
	Construction Stockpile STMI - Total								\$937.20	
	1110 - Total								\$937.20	
	1120	SH-FLAT SHEET	Construction Stockpile STMI		3	Jun 16, 2022	SYSTEM	\$1,076.90	Payment Estimate Item Adjustment generated Stockpile Transaction	
					- Total			\$1,076.90		
	Construction Stockpile STMI - Total								\$1,076.90	
	1120 - Total								\$1,076.90	
	1130	SHF-FLAT SHEET FLUORESCENT	Construction Stockpile STMI		3	Jun 16, 2022	SYSTEM	\$196.20	Payment Estimate Item Adjustment generated Stockpile Transaction	
					- Total			\$196.20		
Construction Stockpile STMI - Total								\$196.20		
1130 - Total								\$196.20		
J9P3748 - Total								\$1,900.15		
J9S3750	1810	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile STMA		2	Apr 4, 2022	SYSTEM	\$18,480.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
					- Total			\$18,480.00		
	Construction Stockpile STMA - Total								\$18,480.00	
				Construction Stockpile STMI		1	Mar 16, 2022	SYSTEM	\$90,090.00	Payment Estimate Item Adjustment generated Stockpile Transaction
						- Total			\$90,090.00	
	Construction Stockpile STMI - Total								\$90,090.00	
	1810 - Total								\$108,570.00	
	1820	MGS END ANCHOR	Construction Stockpile STMI		2	Apr 4, 2022	SYSTEM	\$1,700.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
					- Total			\$1,700.00		
	Construction Stockpile STMI - Total								\$1,700.00	
1820 - Total								\$1,700.00		
1830	TYPE A CRASHWORTHY	Construction Stockpile		2	Apr 4, 2022	SYSTEM	\$27,300.00	Payment Estimate Item Adjustment generated Stockpile Transaction		



Line Item Adjustments by Estimate

Aug 4, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J9S3750	1830	END TERMINAL (MASH)	STMI	- Total				\$27,300.00	
			Construction Stockpile STMI - Total				\$27,300.00		
			1830 - Total				\$27,300.00		
	1850	2.5 IN. PSST POST - 12 GA.	Construction Stockpile STMI		3	Jun 16, 2022	SYSTEM	\$531.30	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$531.30		
			Construction Stockpile STMI - Total				\$531.30		
	1850 - Total				\$531.30				
	1860	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	Construction Stockpile STMI		3	Jun 16, 2022	SYSTEM	\$369.20	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$369.20		
			Construction Stockpile STMI - Total				\$369.20		
	1860 - Total				\$369.20				
	1870	SH-FLAT SHEET	Construction Stockpile STMI		3	Jun 16, 2022	SYSTEM	\$213.60	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$213.60		
			Construction Stockpile STMI - Total				\$213.60		
	1870 - Total				\$213.60				
J9S3750 - Total								\$138,684.10	
Overall - Total								\$358,741.28	