



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on October 4, 2023

Pay Estimate Created Date: October 2, 2023

<b>Progress Estimate Number</b> 36	<b>Contract ID</b> 211217-H05 <b>Prime Contractor</b> Apex Paving Co.	<b>Pay Period Start</b> September 16, 2023 <b>Pay Period End</b> September 30, 2023	<b>Original Contract Amount</b> \$10,080,771.09 <b>Net Change Order Amount</b> \$514,005.48 <b>Current Contract Amount</b> \$10,594,776.57
---------------------------------------	--	--	--

Approval Date		By User
October 2, 2023	Generated and Approved (and should be considered Draft) at the Project Office Level by	holtb3
October 2, 2023	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	bolli1
October 3, 2023	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
July 31, 2023	July 31, 2023	July 28, 2023	94.81%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	January 5, 2022	January 5, 2022	
Letting Date	December 17, 2021	December 17, 2021	
Notice to Proceed Date	March 7, 2022	March 7, 2022	
Open to Traffic Date			
Work Began Date	April 14, 2022	April 14, 2022	

Contract Total Pay For Estimate No. 36			
	This Estimate	Previous	To Date
211217-H05			
Total Posted Items Pay	\$0.00	\$10,044,970.56	\$10,044,970.56
Gross Item Adjustments	\$0.00	\$486,420.81	\$486,420.81
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$364,274.43	\$364,274.43
<b>Contract Total Payable This Estimate:</b>	<b>\$0.00</b>	<b>\$10,895,665.80</b>	<b>\$10,895,665.80</b>

**Items Paid This Estimate Period**

No Data Available

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J913597	0370	CONCRETE TRAFFIC BARRIER, TYPE B	Material			-160	\$178.29	(\$28,526.40)
	0370	CONCRETE TRAFFIC BARRIER, TYPE B	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user holtb3 overriding Payment Estimate Exception 8 on the current Payment Estimate.	160	\$178.29	\$28,526.40
	0570	CURB BLOCKOUT	Material			-611	\$125.07	(\$76,417.77)
	0570	CURB BLOCKOUT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user holtb3 overriding Payment Estimate Exception 10 on the current Payment Estimate.	611	\$125.07	\$76,417.77
<b>Total</b>								<b>\$0.00</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on October 4, 2023

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J913597	I 155-1(123)	Resurface	155	PEMISCOT	from Rte. 412 to Tennessee State line

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J913597	<b>Posted Item Pay</b>	\$0.00	\$10,044,970.56	\$10,044,970.56
	<b>Gross Item Adjustments</b>	\$0.00	\$486,420.81	\$486,420.81
	<b>Gross Item Pay</b>	<b>\$0.00</b>	<b>\$10,531,391.37</b>	<b>\$10,531,391.37</b>
	<b>Incentive</b>	\$0.00	\$0.00	\$0.00
	<b>Disincentive</b>	\$0.00	\$0.00	\$0.00
	<b>Liquidated Damages</b>	\$0.00	\$0.00	\$0.00
	<b>Other Contract Adjustments</b>	\$0.00	\$364,274.43	\$364,274.43



## Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on October 4, 2023

### Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J9I3597, Item 4010151, Project Item Line Number 0080, Material Set 401015196, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	No Remark was entered by Engineer	holtb3	Overridden
Estimate Exception Type: Insufficient Materials: Project J9I3597, Item 4010151, Project Item Line Number 0080, Material Set 401015196, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	No Remark was entered by Engineer	holtb3	Overridden
Estimate Exception Type: Insufficient Materials: Project J9I3597, Item 4010151, Project Item Line Number 0080, Material Set 401015196, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	No Remark was entered by Engineer	holtb3	Overridden
Estimate Exception Type: Insufficient Materials: Project J9I3597, Item 5021109, Project Item Line Number 0150, Material Set 502110996, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	No Remark was entered by Engineer	holtb3	Overridden
Estimate Exception Type: Insufficient Materials: Project J9I3597, Item 6131010, Project Item Line Number 0190, Material Set 613101096, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	No Remark was entered by Engineer	holtb3	Overridden
Estimate Exception Type: Insufficient Materials: Project J9I3597, Item 6131010, Project Item Line Number 0190, Material Set 613101096, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	No Remark was entered by Engineer	holtb3	Overridden
Estimate Exception Type: Insufficient Materials: Project J9I3597, Item 6131015, Project Item Line Number 0230, Material Set 613101596, Material 1057JMDBEC6.12 - Dowel Bar Epoxy Ctd Gr60 1 1/2 @, Acceptance Action Generic ReinforcingMisc is insufficient.	No Remark was entered by Engineer	holtb3	Overridden
Estimate Exception Type: Insufficient Materials: Project J9I3597, Item 6172000, Project Item Line Number 0370, Material Set 617200096, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	No Remark was entered by Engineer	holtb3	Overridden
Estimate Exception Type: Insufficient Materials: Project J9I3597, Item 6172000, Project Item Line Number 0370, Material Set 617200096, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	No Remark was entered by Engineer	holtb3	Overridden
Estimate Exception Type: Insufficient Materials: Project J9I3597, Item 7034600, Project Item Line Number 0570, Material Set 703460096, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	No Remark was entered by Engineer	holtb3	Overridden
Estimate Exception Type: Insufficient Materials: Project J9I3597, Item 7034600, Project Item Line Number 0570, Material Set 703460096, Material 100507..CPCMLD - PCCP or Masonry 0-3/4" Max LS/DO, Acceptance Action Generic 100507..CPCMLD is insufficient.	No Remark was entered by Engineer	holtb3	Overridden
Estimate Exception Type: Insufficient Materials: Project J9I3597, Item 7034600, Project Item Line Number 0570, Material Set 703460096, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	No Remark was entered by Engineer	holtb3	Overridden
Estimate Exception Type: Insufficient Materials: Project J9I3597, Item 7034600, Project Item Line Number 0570, Material Set 703460096, Material 1039ERRAS - Epoxy Bonding Agent-Resin Anchor Systems, Acceptance Action Generic 1039ERRAS is insufficient.	No Remark was entered by Engineer	holtb3	Overridden
Estimate Exception Type: Insufficient Materials: Project J9I3597, Item 7034600, Project Item Line Number 0570, Material Set 703460096, Material 1053CSSIL - Concrete Sealer (CS) - Silane @, Acceptance Action Generic 1053CSSIL is insufficient.	No Remark was entered by Engineer	holtb3	Overridden
Estimate Exception Type: Item Overrun: Contract 211217-H05, Contract Project J9I3597, Project Item Line Number 0430, Contract Line Item Number 0430, Item 6205902A, Minor Item.	No Remark was entered by Engineer	holtb3	Acknowledged
Estimate Exception Type: Item Overrun: Contract 211217-H05, Contract Project J9I3597, Project Item Line Number 0440, Contract Line Item Number 0440, Item 6205903A, Minor Item.	No Remark was entered by Engineer	holtb3	Acknowledged



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 4, 2023

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
211217-H05	J9I3597	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$76,208.14	\$76,208.14
		0001	0020	2039907	MISC.TRENCHING FOR PIPE AGGREGATE EDGE DRAIN	100.00	0.00	100.00	CUYD	100.00	\$190.00	\$19,000.00
		0001	0030	2129900	MISC.SHOULDER GRADING	46.00	0.00	46.00	100F	46.00	\$227.95	\$10,485.70
		0001	0035	2159903	MISC.Modified Shaping Slopes Class III	1,760.00	0.00	1,760.00	LF	1,760.00	\$10.00	\$17,600.00
		0001	0040	3030600	FURNISHING ROCK BASE MATERIAL	977.00	-311.70	665.30	SQYD	665.30	\$25.00	\$16,632.50
		0001	0050	3030610A	PLACING ROCK BASE	977.00	-311.70	665.30	SQYD	665.30	\$10.00	\$6,653.00
		0001	0060	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	1,081.00	-108.30	972.70	SQYD	972.70	\$12.00	\$11,672.40
		0001	0070	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	9,357.00	0.00	9,357.00	TONS	5,021.11	\$44.27	\$222,284.54
		0001	0080	4010151	TYPE A3 SHOULDER	9,827.30	559.49	10,386.79	SQYD	10,386.79	\$37.51	\$389,608.49
		0001	0090	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	22,548.10	0.00	22,548.10	TONS	21,288.67	\$78.78	\$1,677,121.42
		0001	0095	4019901	MISC.NRRA SUPPLEMENTARY TEST SECTIONS	1.00	0.00	1.00	LS	1.00	\$144,283.66	\$144,283.66
		0001	0120	4030109	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125CLP MIX)	42,848.90	2,100.00	44,948.90	TONS	43,463.22	\$93.78	\$4,075,980.77
		0001	0124	4031058	INTELLIGENT COMPACTION	1.00	0.00	1.00	LS	1.00	\$40,470.36	\$40,470.36
		0001	0125	4031059	PAVER-MOUNTED THERMAL PROFILES	1.00	0.00	1.00	LS	1.00	\$4,855.28	\$4,855.28
		0001	0130	4071005	TACK COAT	12,646.00	0.00	12,646.00	GAL	12,483.00	\$2.33	\$29,085.39
		0001	0135	4079912	MISC.MODIFIED BONDED ASPHALTIC CONCRETE PAVEMENT	73,357.00	0.00	73,357.00	GAL	66,097.00	\$2.60	\$171,852.20
		0001	0140	4134000	BITUMINOUS FOG SEAL	14,167.00	0.00	14,167.00	GAL	445.00	\$3.39	\$1,508.55
		0001	0150	5021109	CONCRETE PAVEMENT ( 9 IN. NON-REINF)	345.00	-58.90	286.10	SQYD	286.10	\$90.00	\$25,749.00
		0001	0160	6053030A	PIPE AGGREGATE PAVEMENT EDGE DRAIN	4,034.00	-174.80	3,859.20	LF	3,859.20	\$15.00	\$57,888.00
		0001	0170	6054020	OUTLET PIPES AND SPLASH PADS	34.00	-1.00	33.00	EA	33.00	\$1,350.00	\$44,550.00
		0001	0180	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	4.00	0.00	4.00	EA	4.00	\$0.00	\$0.00
		0001	0190	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	1,144.00	1,311.40	2,455.40	SQYD	2,455.40	\$225.00	\$552,465.00
		0001	0200	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	114.00	0.00	114.00	SQYD	114.00	\$6.00	\$684.00
		0001	0210	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	114.00	207.80	321.80	SQYD	321.80	\$8.00	\$2,574.40
		0001	0220	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	4,724.00	4,941.00	9,665.00	LF	9,665.00	\$10.00	\$96,650.00
		0001	0230	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	2,100.00	2,880.00	4,980.00	EA	4,980.00	\$8.00	\$39,840.00
		0001	0240	6132018	FURNISHING AND PLACING CONCRETE MATERIAL FOR CLASS A PARTIAL DEPTH PAVEMENT REPAIR	49.40	-49.40	0.00	CUYD	0.00	\$1,650.00	\$0.00
		0001	0250	6132019	REMOVAL FOR CLASS A PARTIAL DEPTH PAVEMENT REPAIR	395.60	-395.60	0.00	SQYD	0.00	\$115.00	\$0.00
		0001	0260	6134001	DOWEL BAR RETROFIT	10,680.00	-741.00	9,939.00	EA	9,939.00	\$90.00	\$894,510.00
		0001	0270	6139903	MISC.TYPE E EXPANSION JOINT	456.00	-108.00	348.00	LF	348.00	\$30.00	\$10,440.00
		0001	0280	6161005	CONSTRUCTION SIGNS	4,196.00	0.00	4,196.00	SQFT	3,323.00	\$8.00	\$26,584.00
		0001	0290	6161008	ADVANCED WARNING RAIL SYSTEM	12.00	0.00	12.00	EA	12.00	\$35.00	\$420.00
		0001	0300	6161025	CHANNELIZER (TRIM LINE)	962.00	0.00	962.00	EA	764.00	\$20.00	\$15,280.00
		0001	0310	6161030	TYPE III MOVEABLE BARRICADE	4.00	4.00	8.00	EA	8.00	\$150.00	\$1,200.00
		0001	0320	6161033	DIRECTIONAL INDICATOR BARRICADE	178.00	0.00	178.00	EA	178.00	\$0.00	\$0.00
		0001	0330	6161040	FLASHING ARROW PANEL	9.00	-5.00	4.00	EA	4.00	\$1,000.00	\$4,000.00
		0001	0340	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	4.00	-2.00	2.00	EA	2.00	\$3,200.00	\$6,400.00
		0001	0350	6162000A	WORK ZONE TRAFFIC SIGNAL SYSTEM	1.00	0.00	1.00	EA	1.00	\$10,000.00	\$10,000.00
		0001	0360	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	16.00	-16.00	0.00	EA	0.00	\$0.00	\$0.00
		0001	0370	6172000	CONCRETE TRAFFIC BARRIER, TYPE B	160.00	0.00	160.00	LF	160.00	\$178.29	\$28,526.40
		0001	0380	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$263,893.91	\$263,893.91
		0001	0390	6200039	PREFORMED THERMOPLASTIC PAVEMENT MARKING, OFF RAMP WRONG WAY ARROW	4.00	0.00	4.00	EA	4.00	\$1,500.00	\$6,000.00
		0001	0400	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	1,200.00	0.00	1,200.00	LF	1,200.00	\$2.00	\$2,400.00
		0001	0410	6205303B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW	2,000.00	0.00	2,000.00	LF	2,000.00	\$2.00	\$4,000.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 4, 2023

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
211217-H05	J9I3597	0001	0420	6205309	TEMPORARY REMOVABLE MARKING TAPE, 24 IN., WHITE	60.00	0.00	60.00	LF	60.00	\$10.00	\$600.00	
		0001	0430	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	151,103.00	0.00	151,103.00	LF	155,542.00	\$0.22	\$34,219.24	
		0001	0440	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	123,088.00	0.00	123,088.00	LF	124,351.00	\$0.22	\$27,357.22	
		0001	0450	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	7,530.00	0.00	7,530.00	LF	7,530.00	\$1.00	\$7,530.00	
		0001	0460	6207001	PAVEMENT MARKING REMOVAL	4,060.00	0.00	4,060.00	LF	4,060.00	\$2.00	\$8,120.00	
		0001	0470	6209901	MISC.TEMPORARY PAVEMENT MARKING PAINT	1.00	0.00	1.00	LS	1.00	\$16,769.52	\$16,769.52	
		0001	0480	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	49,344.00	0.00	49,344.00	SQYD	43,238.00	\$2.15	\$92,961.70	
		0001	0490	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	22,967.00	0.00	22,967.00	SQYD	18,012.10	\$6.20	\$111,675.02	
		0001	0500	6252001	UNDERSEALING MATERIAL HIGH DENSITY POLYURETHANE	10,022.00	15,959.00	25,981.00	LB	25,981.00	\$3.85	\$100,026.85	
		0001	0510	6252003	SLAB JACKING MATERIAL HIGH DENSITY POLYURETHANE	2,274.00	0.00	2,274.00	LB	2,274.00	\$3.85	\$8,754.90	
		0001	0520	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	2,109.70	0.00	2,109.70	STA	2,109.70	\$24.50	\$51,687.65	
		0010	0530	6061060	MGS GUARDRAIL	8,588.00	200.00	8,788.00	LF	8,788.00	\$32.00	\$281,216.00	
		0010	0540	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	10.00	6.00	16.00	EA	16.00	\$3,700.00	\$59,200.00	
		0010	0550	6061080	MGS END ANCHOR	18.00	2.00	20.00	EA	20.00	\$1,500.00	\$30,000.00	
		0010	0560	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	22.00	2.00	24.00	EA	24.00	\$3,000.00	\$72,000.00	
		0070	0570	7034600	CURB BLOCKOUT	611.00	0.00	611.00	LF	611.00	\$125.07	\$76,417.77	
		0001	5002	6161055	SEQUENTIAL FLASHING WARNING LIGHT	0.00	28.00	28.00	EA	28.00	\$137.25	\$3,843.00	
		0001	5003	6122019	IMPACT ATTENUATOR 70 MPH (SAND BARREL ARRAY)	0.00	2.00	2.00	EA	2.00	\$3,580.00	\$7,160.00	
		0001	5004	6122030	IMPACT ATTENUATOR (RELOCATION)	0.00	2.00	2.00	EA	2.00	\$1,270.00	\$2,540.00	
		0001	5005	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	0.00	125.00	125.00	LF	125.00	\$97.00	\$12,125.00	
		0001	5006	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	0.00	125.00	125.00	LF	125.00	\$37.00	\$4,625.00	
		0001	5007	6181000	MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$7,500.00	\$7,500.00	
		0001	5008	4039902	MISC.Remove and Replace Failed Mix - JSP V	0.00	1.00	1.00	EA	1.00	\$19,284.56	\$19,284.56	
		Project J9I3597 - Total Value Posted to Date as of Report Generated Date											\$10,044,970.55
		211217-H05 Overall - Total Value Posted to Date as of Report Generated Date											\$10,044,970.55



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on October 4, 2023

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

**The information below this line are details for Construction Signs (if applicable).**

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post		
J9I3597	0280	April 14, 2022	156	CONST-7 72x36 18.00 RATE OUR WORK ZONE		2	Route I-155	2.00	18		18.00	36		
				GO20-2 48x24 8.00 END ROAD WORK		1.5	Route I-155	2.00	8		8.00	16		
				GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		0.474	Route I-155	2.00	10		10.00	20		
				GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		.972	Route I-155	2.00	10		10.00	20		
				CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		2.5	Route I-155	4.00	12		12.00	48		
		April 26, 2022	540	WO4-1aR 48x48 16.00 MERGE (ARROW SYMBOL)		0.474	I-155 NBL	4.00	16					64
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		0.474	I-155 NBL	4.00	16					64
				WO20-3 48x48 16.00 ROAD CLOSED AHEAD		0.474	I-155 NBL	4.00	16					64
				WO20-6a 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED		0.474	I-155 NBL	6.00	16					96
				WO4-1aL 48x48 16.00 MERGE (ARROW SYMBOL)		0.474	I-155 NBL	4.00	16					64
	R4-1 36x48 12.00 DO NOT PASS				0.474	I-155 NBL	4.00	12					48	
	R2-1 36x48 12.00 SPEED LIMIT XX				0.474	I-155 NBL	4.00	12					48	
	CONST-3A 60x48 20.00 FINE SIGN				0.474	I-155 NBL	3.00	20					60	
	WO4-1R 48x48 16.00 MERGE (SYMBOL FROM RIGHT)		0.474	I-155 NBL	2.00	16					32			
	See Special Sign Details		0.	I-155 NBL										
	June 10, 2022	625	R11-2 48x30 10.00 ROAD CLOSED		0.1	Exit 1A Ramp 3	2.00	10					20	
			WO20-3 48x48 16.00 ROAD CLOSED AHEAD		0.2	Exit 1A Ramp 3	1.00	16					16	
			WO20-3 48x48 16.00 ROAD CLOSED AHEAD		0.4	Exit 1A Ramp 3	1.00	16					16	
			MO4-8a 24x18 3.00 END DETOUR		18.5	Route I-55	2.00	3					6	
			WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		29.531	Route 84 / Route U & Ramps	4.00	16					64	
			WO20-4 48x48 16.00 ONE LANE ROAD AHEAD		29.631	Route 84 / Route U & Ramps	2.00	16					32	
			R10-6 24x36 6.00 STOP HERE ON RED (45 DEGREE ARROW)		30.061	Route 84 / Route U & Ramps	4.00	6					24	
			R1-2 48 TRI 6.93 YIELD		29.741	Route 84 / Route U & Ramps	2.00	6.93					13.86	
			R2-1 36x48 12.00 SPEED LIMIT XX		29.741	Route 84 / Route U & Ramps	2.00	12					24	
			WO3-4 8x48 16.00 BE PREPARED TO STOP		29.814	Route 84 / Route U & Ramps	4.00	16					64	
			WO20-2 48x48 16.00 DETOUR AHEAD		3.2	Exit 1A Ramp 3	1.00	16					16	
			Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		3.2	Exit 1A Ramp 3	253.50	1					253.5	
			Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		3.2	Exit 1A Ramp 3	64.00	1					64	
			GO20-5aP 36x24 6.00 WORK ZONE (PLAQUE)		29.741	Route 84 / Route U & Ramps	2.00	6					12	
			November 15, 2022	352	WO8-11 48x48 16.00 UNEVEN LANES		0.473 - 6.976	NBL	14.00	16.00				
	WO8-9 48x48 16.00 LOW SHOULDER				0.473 - 6.976	NBL	8.00	16.00					128.00	
	November 16, 2022	210	WO20-3 48x48 16.00 ROAD CLOSED AHEAD		10.432	NBL I-155	1.00	16.00					16.00	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on October 4, 2023

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.  
The information below this line are details for Construction Signs (if applicable).**

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post						
J9I3597	0280	November 16, 2022	210	See Special Sign Details		10.106 and 191.091	NBL I 155 AND NBL I 55	2.00		Special detour route assembly 50X	19.50	39.00						
				See Special Sign Details		0.339 and 196.973	NBL I 155 RAMP TO I 55 AND SBL I 55	2.00		Special detour route assembly 50Y	19.50	39.00						
				See Special Sign Details		0.185 and 372.914	NBL I 55 and Route 84	2.00		Special detour route assembly 50E	19.50	39.00						
				See Special Sign Details		9.995	NBL I 155	1.00		Special detour closed ahead assembly 56	32.00	32.00						
				W020-3 48x48 16.00 ROAD CLOSED AHEAD		10.477	NBL I 155	1.00	16.00	W020-3a sign not in list		16.00						
				MO4-8a 24x18 3.00 END DETOUR		191.174	SBL I 55	1.00	3.00			3.00						
				W020-2 48x48 16.00 DETOUR AHEAD		9.826	NBL I 155	1.00	16.00			16.00						
				R11-2 48x30 10.00 ROAD CLOSED		0.004	NBL I 155 Ramp	1.00	10.00			10.00						
		July 31, 2023	1412			W020-2 48x48 16.00 DETOUR AHEAD			RTE U AT GORE (SIGN 50X)	1.00	16.00		19.50	16.00				
						W020-2 48x48 16.00 DETOUR AHEAD			AT THE GORE OF ON RAMO ( SIGN 52)	1.00	16.00		19.50	16.00				
						W020-2 48x48 16.00 DETOUR AHEAD			AT ENTRANCE RAMP ONTO I-155 (SIGN 50X)	1.00	16.00		19.50	16.00				
						W08-12 48x48 16.00 NO CENTER LINE		6.976	NBL 6.976-10.747	10.00	16.00			160.00				
						W08-12 48x48 16.00 NO CENTER LINE		00.481-10.250	SBL 0.481-10.250	10.00	16.00			160.00				
						W020-2 48x48 16.00 DETOUR AHEAD			TOP OF RAMP AT ROUTE U(SIGN 50E) RT ARROW	1.00	16.00		19.50	16.00				
						W08-11 48x48 16.00 UNEVEN LANES			SBL 0.481-10.250	24.00	16.00			384.00				
						W020-2 48x48 16.00 DETOUR AHEAD			STRAIGHT AHEAD ARROW MIDWAY I55 AND I 155(SIGN 50E)	2.00	16.00		19.50	32.00				
						W020-2 48x48 16.00 DETOUR AHEAD			STR ARROW MIDWAY BETWEEN 1-55 AND I 155	2.00	16.00		19.50	32.00				
						W08-17p 30x24 5.00 SHOULDER DROP-OFF (PLAQUE)			SBL 0.481-10.250	10.00	5.00			50.00				
						W08-17p 30x24 5.00 SHOULDER DROP-OFF (PLAQUE)			NBL 6.976-10.747	10.00	5.00			50.00				
						W08-11 48x48 16.00 UNEVEN LANES			NBL 6.976-10.747	10.00	16.00			160.00				
						W08-17L 48x48 16.00 SHOULDER DROP-OFF (SYMBOL)			NBL 6.976-10.747	10.00	16.00			160.00				
						W08-17L 48x48 16.00 SHOULDER DROP-OFF (SYMBOL)			SBL 0.481-10.250	10.00	16.00			160.00				
						August 14, 2023	28			See Special Sign Details			At Entrance Ramp onto I-155(Sign 50X)	1.00		Special detour route assembly 50X .To correct original quantity entered on 07/31/23.	3.50	3.50
										See Special Sign Details			Top of Ramp Route U(Sign 50E) Rt Arrow	1.00		Special detour route assembly 50E.To correct original quantity entered on 07/31/23.	3.50	3.50
		See Special Sign Details			Straight Ahead Arrow midway I 155 and I 55(Sign 50E)					2.00		Special detour route assembly 50E To correct original quantity entered on 07/31/23.	3.50	7.00				
		See Special Sign Details			RTE U At Gore Sign 50X					1.00		W020-2 To correct original quantity	3.50	3.50				



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on October 4, 2023

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.  
The information below this line are details for Construction Signs (if applicable).**

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post
J9I3597	0280	August 14, 2023	28							entered on 07/31/23.		
				See Special Sign Details			AT The Gore on Ramp Sign 52	1.00		Special detour route assembly. To correct original quantity entered on 07/31/23.	3.50	3.50
				See Special Sign Details			STraight Arrow Mid Way Between 1 55 and I 155	2.00		Special detour route assembly 50E.To correct original quantity entered on 07/31/23.	3.50	7.00
<b>0280 - Total</b>											<b>3307.36</b>	





## Line Item Adjustments by Estimate

Oct 4, 2023

Contract ID: 211217-H05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J9I3597	0020	MISC.	Overrun	Overrun	22	Mar 2, 2023	SYSTEM	(\$10,773.00)		
					23	Mar 16, 2023	SYSTEM	\$10,773.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',190.00000 - 190.00000, 'is applied (if non-zero).	
					<b>Overrun - Total</b>			<b>\$0.00</b>		
	<b>Overrun - Total</b>			<b>\$0.00</b>						
	<b>0020 - Total</b>			<b>\$0.00</b>						
	0035	MISC. SHAPING SLOPES	Material			22	Mar 2, 2023	SYSTEM	\$1,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user holtb3 overriding Payment Estimate Exception 1 on the current Payment Estimate.
						22	Mar 2, 2023	SYSTEM	(\$1,600.00)	
						23	Mar 16, 2023	SYSTEM	\$3,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user holtb3 overriding Payment Estimate Exception 1 on the current Payment Estimate.
						23	Mar 16, 2023	SYSTEM	(\$3,200.00)	
						24	Apr 3, 2023	SYSTEM	\$3,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user holtb3 overriding Payment Estimate Exception 1 on the current Payment Estimate.
						24	Apr 3, 2023	SYSTEM	(\$3,200.00)	
						25	Apr 17, 2023	SYSTEM	\$3,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user holtb3 overriding Payment Estimate Exception 1 on the current Payment Estimate.
						25	Apr 17, 2023	SYSTEM	(\$3,200.00)	
						26	May 2, 2023	SYSTEM	\$17,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user holtb3 overriding Payment Estimate Exception 1 on the current Payment Estimate.
						26	May 2, 2023	SYSTEM	(\$17,600.00)	
<b>- Total</b>							<b>\$0.00</b>			
<b>Material - Total</b>							<b>\$0.00</b>			
<b>0035 - Total</b>			<b>\$0.00</b>							
0060	TYPE 5 AGGREGATE FOR BASE	Material			3	May 2, 2022	SYSTEM	\$3,097.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user woodsk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					3	May 2, 2022	SYSTEM	(\$3,097.20)		
					4	May 16, 2022	SYSTEM	\$3,097.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user woodsk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					4	May 16, 2022	SYSTEM	(\$3,097.20)		
					5	Jun 2, 2022	SYSTEM	\$3,097.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user woodsk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					5	Jun 2, 2022	SYSTEM	(\$3,097.20)		
					6	Jun 16, 2022	SYSTEM	\$3,097.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user woodsk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					6	Jun 16, 2022	SYSTEM	(\$3,097.20)		
					7	Jul 1, 2022	SYSTEM	\$3,097.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user woodsk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					7	Jul 1, 2022	SYSTEM	(\$3,097.20)		
					8	Jul 18, 2022	SYSTEM	\$3,097.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user george2 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					8	Jul 18, 2022	SYSTEM	(\$3,097.20)		



## Line Item Adjustments by Estimate

Oct 4, 2023

Contract ID: 211217-H05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J9I3597	0060	TYPE 5 AGGREGATE FOR BASE	Material			2022			
					9	Aug 16, 2022	SYSTEM	\$3,097.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user george2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					9	Aug 16, 2022	SYSTEM	(\$3,097.20)	
					10	Sep 2, 2022	SYSTEM	\$3,097.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user george2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					10	Sep 2, 2022	SYSTEM	(\$3,097.20)	
					11	Sep 16, 2022	SYSTEM	\$3,097.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user george2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					11	Sep 16, 2022	SYSTEM	(\$3,097.20)	
					12	Sep 30, 2022	SYSTEM	\$3,097.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user holtb3 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					12	Sep 30, 2022	SYSTEM	(\$3,097.20)	
					13	Oct 17, 2022	SYSTEM	\$3,097.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user holtb3 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					13	Oct 17, 2022	SYSTEM	(\$3,097.20)	
					14	Nov 1, 2022	SYSTEM	\$3,097.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user holtb3 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					14	Nov 1, 2022	SYSTEM	(\$3,097.20)	
					15	Nov 15, 2022	SYSTEM	\$3,097.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user holtb3 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					15	Nov 15, 2022	SYSTEM	(\$3,097.20)	
					16	Dec 2, 2022	SYSTEM	\$3,097.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user holtb3 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					16	Dec 2, 2022	SYSTEM	(\$3,097.20)	
					17	Dec 15, 2022	SYSTEM	\$3,097.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user holtb3 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					17	Dec 15, 2022	SYSTEM	(\$3,097.20)	
					18	Jan 3, 2023	SYSTEM	\$3,097.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user holtb3 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					18	Jan 3, 2023	SYSTEM	(\$3,097.20)	
					19	Jan 16, 2023	SYSTEM	\$3,097.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user holtb3 overriding Payment Estimate Exception 1 on the current Payment Estimate.
19	Jan 16, 2023	SYSTEM	(\$3,097.20)						
20	Feb 1, 2023	SYSTEM	\$4,840.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user holtb3 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
20	Feb 1, 2023	SYSTEM	(\$4,840.80)						
21	Feb 16, 2023	SYSTEM	\$6,294.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user holtb3 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
21	Feb 16, 2023	SYSTEM	(\$6,294.00)						
22	Mar 2, 2023	SYSTEM	\$6,294.00	This adjustment offsets the original system-generated Material Payment					



## Line Item Adjustments by Estimate

Oct 4, 2023

Contract ID: 211217-H05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J9I3597	0060	TYPE 5 AGGREGATE FOR BASE	Material			2023			Estimate Item Adjustment (0008) due to user holtb3 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					22	Mar 2, 2023	SYSTEM	(\$6,294.00)						
					23	Mar 16, 2023	SYSTEM	\$6,294.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user holtb3 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					23	Mar 16, 2023	SYSTEM	(\$6,294.00)						
					24	Apr 3, 2023	SYSTEM	\$6,294.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user holtb3 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					24	Apr 3, 2023	SYSTEM	(\$6,294.00)						
					25	Apr 17, 2023	SYSTEM	\$6,294.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user holtb3 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					25	Apr 17, 2023	SYSTEM	(\$6,294.00)						
					26	May 2, 2023	SYSTEM	\$11,672.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user holtb3 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					26	May 2, 2023	SYSTEM	(\$11,672.40)						
					27	May 15, 2023	SYSTEM	\$11,672.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user holtb3 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					27	May 15, 2023	SYSTEM	(\$11,672.40)						
					28	Jun 2, 2023	SYSTEM	\$11,672.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user holtb3 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					28	Jun 2, 2023	SYSTEM	(\$11,672.40)						
					29	Jun 20, 2023	SYSTEM	\$11,672.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user holtb3 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					29	Jun 20, 2023	SYSTEM	(\$11,672.40)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
					Price FUEL					3	May 2, 2022	SYSTEM	\$50.33	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										20	Feb 1, 2023	SYSTEM	\$9.15	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										21	Feb 16, 2023	SYSTEM	\$7.81	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										26	May 2, 2023	SYSTEM	\$14.79	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					<b>- Total</b>								<b>\$82.08</b>	
					<b>Price FUEL - Total</b>								<b>\$82.08</b>	
					<b>0060 - Total</b>								<b>\$82.08</b>	
					J9I3597	0070	MISC. AGGREGATE FOR BASE	Material		14	Nov 1, 2022	SYSTEM	\$65,635.14	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user holtb3 overriding Payment Estimate Exception 2 on the current Payment Estimate.
										14	Nov 1, 2022	SYSTEM	(\$65,635.14)	
										15	Nov 15, 2022	SYSTEM	\$65,635.14	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user holtb3 overriding Payment Estimate Exception 2 on the current Payment Estimate.
										15	Nov 15, 2022	SYSTEM	(\$65,635.14)	
16	Dec 2, 2022	SYSTEM	\$65,635.14	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user holtb3 overriding Payment Estimate Exception 2 on the current Payment Estimate.										



## Line Item Adjustments by Estimate

Oct 4, 2023

Contract ID: 211217-H05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J9I3597	0070	MISC. AGGREGATE FOR BASE	Material		16	Dec 2, 2022	SYSTEM	(\$65,635.14)						
					17	Dec 15, 2022	SYSTEM	\$65,635.14	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user holtb3 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					17	Dec 15, 2022	SYSTEM	(\$65,635.14)						
					18	Jan 3, 2023	SYSTEM	\$65,635.14	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user holtb3 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					18	Jan 3, 2023	SYSTEM	(\$65,635.14)						
					19	Jan 16, 2023	SYSTEM	\$65,635.14	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user holtb3 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					19	Jan 16, 2023	SYSTEM	(\$65,635.14)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
					<b>0070 - Total</b>								<b>\$0.00</b>	
					0080	TYPE A3 SHOULDER	Material		4	May 16, 2022	SYSTEM	\$4,401.05	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user woodsk1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
									4	May 16, 2022	SYSTEM	(\$4,401.05)		
									5	Jun 2, 2022	SYSTEM	\$4,401.05	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user woodsk1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
5	Jun 2, 2022	SYSTEM	(\$4,401.05)											
6	Jun 16, 2022	SYSTEM	\$4,401.05	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user woodsk1 overriding Payment Estimate Exception 2 on the current Payment Estimate.										
6	Jun 16, 2022	SYSTEM	(\$4,401.05)											
7	Jul 1, 2022	SYSTEM	\$4,401.05	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user woodsk1 overriding Payment Estimate Exception 2 on the current Payment Estimate.										
7	Jul 1, 2022	SYSTEM	(\$4,401.05)											
8	Jul 18, 2022	SYSTEM	\$4,401.05	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user george2 overriding Payment Estimate Exception 2 on the current Payment Estimate.										
8	Jul 18, 2022	SYSTEM	(\$4,401.05)											
9	Aug 16, 2022	SYSTEM	\$4,401.05	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user george2 overriding Payment Estimate Exception 2 on the current Payment Estimate.										
9	Aug 16, 2022	SYSTEM	(\$4,401.05)											
10	Sep 2, 2022	SYSTEM	\$4,401.05	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user george2 overriding Payment Estimate Exception 2 on the current Payment Estimate.										
10	Sep 2, 2022	SYSTEM	(\$4,401.05)											
11	Sep 16, 2022	SYSTEM	\$4,401.05	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user george2 overriding Payment Estimate Exception 2 on the current Payment Estimate.										
11	Sep 16, 2022	SYSTEM	(\$4,401.05)											
12	Sep 30, 2022	SYSTEM	\$4,401.05	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user holtb3 overriding Payment Estimate Exception 2 on the current Payment Estimate.										
12	Sep 30, 2022	SYSTEM	(\$4,401.05)											
13	Oct 17, 2022	SYSTEM	\$4,401.05	This adjustment offsets the original system-generated Material Payment										



### Line Item Adjustments by Estimate

Contract ID: 211217-H05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J9I3597	0080	TYPE A3 SHOULDER	Material			2022			Estimate Item Adjustment (0003) due to user holtb3 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					13	Oct 17, 2022	SYSTEM	(\$4,401.05)						
					14	Nov 1, 2022	SYSTEM	\$4,401.05	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user holtb3 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					14	Nov 1, 2022	SYSTEM	(\$4,401.05)						
					15	Nov 15, 2022	SYSTEM	\$4,401.05	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user holtb3 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					15	Nov 15, 2022	SYSTEM	(\$4,401.05)						
					16	Dec 2, 2022	SYSTEM	\$4,401.05	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user holtb3 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					16	Dec 2, 2022	SYSTEM	(\$4,401.05)						
					17	Dec 15, 2022	SYSTEM	\$4,401.05	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user holtb3 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					17	Dec 15, 2022	SYSTEM	(\$4,401.05)						
					18	Jan 3, 2023	SYSTEM	\$4,401.05	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user holtb3 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					18	Jan 3, 2023	SYSTEM	(\$4,401.05)						
					19	Jan 16, 2023	SYSTEM	\$4,401.05	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user holtb3 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					19	Jan 16, 2023	SYSTEM	(\$4,401.05)						
					20	Feb 1, 2023	SYSTEM	\$4,401.05	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user holtb3 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					20	Feb 1, 2023	SYSTEM	(\$4,401.05)						
					21	Feb 16, 2023	SYSTEM	\$8,943.51	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user holtb3 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					21	Feb 16, 2023	SYSTEM	(\$8,943.51)						
					22	Mar 2, 2023	SYSTEM	\$24,577.68	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user holtb3 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					22	Mar 2, 2023	SYSTEM	(\$24,577.68)						
					23	Mar 16, 2023	SYSTEM	\$26,513.19	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user holtb3 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					23	Mar 16, 2023	SYSTEM	(\$26,513.19)						
					24	Apr 3, 2023	SYSTEM	\$26,513.19	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user holtb3 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					24	Apr 3, 2023	SYSTEM	(\$26,513.19)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
									ACAD	25	Apr 17, 2023	holtb3	\$5,036.47	AC adjustment for period ending 4/15/23.
										26	May 2, 2023	holtb3	\$2,652.52	AC adjustment for period ending 5/1/2023.
					<b>ACAD - Total</b>								<b>\$7,688.99</b>	



## Line Item Adjustments by Estimate

Contract ID: 211217-H05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J9I3597	0080	TYPE A3 SHOULDER	Other Item Adjustment	FUEL	21	Feb 16, 2023	holtb3	\$35.66	LM 9.93 to 9.95.					
					22	Mar 2, 2023	holtb3	\$121.49	System calculated adjustment incorrectly.					
					23	Mar 16, 2023	holtb3	\$12.04	System paid \$0.13. Total payment is \$12.17					
					25	Apr 17, 2023	holtb3	\$945.61	System paid \$9.57. Total payment is \$955.18.					
					26	May 2, 2023	holtb3	\$498.02	System did not figure adjustment properly. Total adjustment for this period is \$503.06.					
					35	Sep 15, 2023	holtb3	\$0.55	Estimate 0023 incorrectly listed adjustment as \$12.04 and total adjustment as being \$12.17. An additional \$0.55 adjustment is needed to bring the total adjustment to \$17.72.					
					35	Sep 15, 2023	holtb3	\$154.26	This if for material that was placed on 5/13/22 but never included on an estimate.					
					<b>FUEL - Total</b>								<b>\$1,767.63</b>	
					<b>Other Item Adjustment - Total</b>								<b>\$9,456.62</b>	
					Overrun	Overrun	26	May 2, 2023	SYSTEM	(\$20,987.31)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
							31	Jul 17, 2023	SYSTEM	\$20,987.31	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',37.51150 - 37.51000, 'is applied (if non-zero).			
					<b>Overrun - Total</b>								<b>\$0.00</b>	
					<b>Overrun - Total</b>								<b>\$0.00</b>	
					Price FUEL		22	Mar 2, 2023	SYSTEM	\$1.23	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
							23	Mar 16, 2023	SYSTEM	\$0.13	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
							25	Apr 17, 2023	SYSTEM	\$9.57	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
							26	May 2, 2023	SYSTEM	\$2.67	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
							26	May 2, 2023	SYSTEM	\$2.37	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					<b>- Total</b>								<b>\$15.97</b>	
					<b>Price FUEL - Total</b>								<b>\$15.97</b>	
					<b>0080 - Total</b>								<b>\$9,472.59</b>	
					J9I3597	0090	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Other Item Adjustment	ACAD	12	Sep 30, 2022	holtb3	\$10,437.58	AC adjustments for period ending 09/30/2022
										13	Oct 17, 2022	holtb3	\$3,282.35	AC adjustment for period ending 10/15/22.
										14	Nov 2, 2022	holtb3	\$47,819.04	AC adjustment for period ending 11/1/22.
										24	Apr 3, 2023	holtb3	\$10,222.90	
										25	Apr 17, 2023	holtb3	\$1,118.25	AC adjustment for the period ending 4/15/23.
										26	May 2, 2023	holtb3	\$10,658.68	AC adjustment for period ending 5/1/2023.
										28	Jun 2, 2023	holtb3	\$14,998.27	AC adjustment for period ending 6/1/23.
29	Jun 20, 2023	holtb3	\$13,144.97	AC adjustment for material placed for period ending 6/15/23.										
30	Jun 30, 2023	holtb3	\$3,021.34	AC adjustment for period ending 6/30.										
30	Jun 30, 2023	holtb3	\$3,599.26	To correct AC adjustment that was paid on Estimate 0029 as SP125 on Line 00120.										
32	Aug 2, 2023	holtb3	(\$309.73)	Too many tons were paid on 3/29/23 and this adjustment is being done to correct AC adjustment for this day.										
33	Aug 16, 2023	holtb3	\$0.89	-\$0.10 to correct for Estimate 0012. +\$0.99 to correct for Estimate 0014.										
<b>ACAD - Total</b>										<b>\$117,993.80</b>				



### Line Item Adjustments by Estimate

Contract ID: 211217-H05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J9I3597	0090	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Other Item Adjustment	FUEL	32	Aug 2, 2023	holtb3	(\$110.05)	Too many tons were paid on 3/29/23 and this adjustment is being done to correct fuel adjustment for that day.					
					33	Aug 16, 2023	holtb3	\$0.24	-\$0.06 to correct for Estimate 0012. +\$0.30 to correct for Estimate 0014.					
					33	Aug 16, 2023	holtb3	(\$0.17)	To offset system generated adjustment for this period. Quantities were for other periods.					
					<b>FUEL - Total</b>								<b>(\$109.98)</b>	
					<b>Other Item Adjustment - Total</b>								<b>\$117,883.82</b>	
					Price FUEL					4	May 16, 2022	SYSTEM	\$312.35	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										12	Sep 30, 2022	SYSTEM	\$5,923.54	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										13	Oct 17, 2022	SYSTEM	\$997.15	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										14	Nov 1, 2022	SYSTEM	\$14,526.99	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										21	Feb 16, 2023	SYSTEM	\$28.55	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										24	Apr 3, 2023	SYSTEM	\$3,632.37	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										25	Apr 17, 2023	SYSTEM	\$212.08	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										26	May 2, 2023	SYSTEM	\$2,021.45	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										28	Jun 2, 2023	SYSTEM	\$1,680.81	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										29	Jun 20, 2023	SYSTEM	\$906.54	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										30	Jun 30, 2023	SYSTEM	\$456.58	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										33	Aug 16, 2023	SYSTEM	\$0.17	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										<b>- Total</b>				
					<b>Price FUEL - Total</b>								<b>\$30,698.58</b>	
					<b>0090 - Total</b>								<b>\$148,582.40</b>	
					0120		ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP1)	Other Item Adjustment	ACAD	12	Sep 30, 2022	holtb3	\$2,163.53	AC adjustment for period ending 09/30/2022
										13	Oct 17, 2022	holtb3	\$65,077.17	AC adjustment for period ending 10/15/22.
										14	Nov 2, 2022	holtb3	\$78,719.68	AC adjustment for period ending 11/1/22.
										26	May 2, 2023	holtb3	\$34,001.61	AC adjustment for period ending 5/1/2023.
										27	May 15, 2023	holtb3	\$19,776.19	AC adjustment for period ending 5/15/23.
27	May 15, 2023	holtb3	\$2,615.51	Incorrect virgin AC% was used on adjustment for Estimate 0026, 3.9% was used instead of 4.2%. To correct this, the difference in virgin AC% between 4.2% and 3.9% was used to determine how much additional adjustment is needed to provide correct total adjustment for the period covered by Estimate 0026. Adjustment on Estimate 0026 for 3.9% was \$34,001.61. Total adjustment for 4.2% is \$36,617.12 resulting in needing an additional adjustment of \$2,615.51 on Estimate 0027.										
28	Jun 2, 2023	holtb3	\$29,094.71	AC adjustment for period ending 6/1/23.										
29	Jun 20, 2023	holtb3	\$12,542.33	AC adjustment for Mix SP125 22-105 placed during period of 5/15/23 to 6/1/23 on Estimate 0028.										
29	Jun 20, 2023	holtb3	\$36,395.22	AC adjustment for Mix SP125 22-105 placed for period ending 6/15/23.										
29	Jun 20, 2023	holtb3	\$2,408.41	AC adjustment for Mix SP125 23-35 placed during period from 5/15/23 to 6/1/23 on Estimate 0028.										
29	Jun 20, 2023	holtb3	\$1,810.23	AC adjustment for Mix SP125 23-35 placed for period ending 6/15/23.										
29	Jun 20, 2023	holtb3	\$1,811.37	AC adjustment for Mix SP125 23-66 placed in Test Section 2 from 5/15/23 to 6/1/23.										



### Line Item Adjustments by Estimate

Contract ID: 211217-H05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J9I3597	0120	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP1)	Other Item Adjustment	ACAD	29	Jun 20, 2023	holtb3	\$1,988.86	AC adjustment for Mix SP125 23-67 placed in Test Section 5 from 5/15/23 to 6/1/23.					
					29	Jun 20, 2023	holtb3	\$1,485.77	AC adjustment for Mix SP125 23-69 placed in Test Section 3 from 5/15/23 to 6/1/23.					
					29	Jun 20, 2023	holtb3	\$1,782.94	AC adjustment for Mix SP125 23-69 placed in Test Section 4 from 5/15/23 to 6/1/23.					
					29	Jun 20, 2023	holtb3	\$2,000.46	AC adjustment for Mix SP125 23-80 placed in Test Section 7 from 5/15/23 to 6/1/23.					
					29	Jun 20, 2023	holtb3	\$1,976.22	AC adjustment for Mix SP125 23-81 placed in Test Section 8 from 5/15/23 to 6/1/23.					
					29	Jun 20, 2023	holtb3	\$1,279.80	AC adjustment for Mix SP125 23-82 placed in Test Section 1 from 5/15/23 to 6/1/23.					
					29	Jun 20, 2023	holtb3	\$2,338.86	AC adjustment for Mix SP125 23-83 placed in Test Section 6 from 5/15/23 to 6/1/23.					
					29	Jun 20, 2023	holtb3	(\$29,094.71)	Mix placed for the period of 5/16/23 to 6/1/23 used 8 different mix designs as part of the experimental test sections for the National Road Research Alliance. AC adjustment for Estimate 0028 was calculated based on the virgin AC% of the plan mix design. This adjustment is being removed in its entirety and adjustments will be made based on the virgin AC% for each test section's mix design.					
					30	Jun 30, 2023	holtb3	\$4,423.10	AC adjustment for period ending 6/30/23.					
					30	Jun 30, 2023	holtb3	(\$3,876.13)	To correct AC adjustment that was paid on Estimate 0029 as SP125 on Line 00120.					
					32	Aug 2, 2023	holtb3	(\$0.17)	Too many tons were paid on 5/02/23 (-20.04 tons) and too few tons were paid on 5/23/23 (+20 tons). This adjustment is being done to correct AC adjustments for these days.					
					33	Aug 16, 2023	holtb3	(\$1.27)	-\$0.32 to correct for Estimate 0014. -\$0.95 to correct for Estimate 0029.					
					<b>ACAD - Total</b>								<b>\$270,719.69</b>	
									FUEL	32	Aug 2, 2023	holtb3	(\$0.02)	Too many tons were paid on 5/02/23 (-20.04 tons) and too few tons were paid on 5/23/23 (+20 tons). This adjustment is being done to correct fuel adjustments for these days.
										33	Aug 16, 2023	holtb3	(\$0.15)	-\$0.09 to correct for Estimate 0014. -\$0.06 to correct for Estimate 0029.
										33	Aug 16, 2023	holtb3	\$0.49	To offset system generated adjustment for this period. Quantities were for other periods.
					<b>FUEL - Total</b>								<b>\$0.32</b>	
					<b>Other Item Adjustment - Total</b>								<b>\$270,720.01</b>	
					Overrun				Overrun	29	Jun 20, 2023	SYSTEM	(\$45,399.57)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										30	Jun 30, 2023	SYSTEM	(\$12,402.73)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										31	Jul 17, 2023	SYSTEM	\$57,802.30	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '94.04559 - 93.78000, 'is applied (if non-zero).
					<b>Overrun - Total</b>								<b>\$0.00</b>	
					<b>Overrun - Total</b>								<b>\$0.00</b>	
					Price FUEL					12	Sep 30, 2022	SYSTEM	\$1,140.14	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										13	Oct 17, 2022	SYSTEM	\$18,357.71	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										14	Nov 1, 2022	SYSTEM	\$22,206.16	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										26	May 2, 2023	SYSTEM	\$6,448.49	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										27	May 15, 2023	SYSTEM	\$2,057.96	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										28	Jun 2, 2023	SYSTEM	\$3,027.67	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										29	Jun 20, 2023	SYSTEM	\$2,414.64	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										30	Jun 30, 2023	SYSTEM	\$35.03	Reference Item Price Adjustment Index Adjustment Type applied is FUEL





## Line Item Adjustments by Estimate

Contract ID: 211217-H05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J9I3597	0120	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP1)	Price FUEL		33	Aug 16, 2023	SYSTEM	(\$0.49)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
			<b>- Total</b>					<b>\$55,687.31</b>		
			<b>Price FUEL - Total</b>					<b>\$55,687.31</b>		
	<b>0120 - Total</b>								<b>\$326,407.32</b>	
	0130	TACK COAT	Material		12	Sep 30, 2022	SYSTEM	\$1,985.16	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user holtb3 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
					12	Sep 30, 2022	SYSTEM	(\$1,985.16)		
					13	Oct 17, 2022	SYSTEM	\$2,886.87	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user holtb3 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
					13	Oct 17, 2022	SYSTEM	(\$2,886.87)		
					14	Nov 1, 2022	SYSTEM	\$8,189.95	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user holtb3 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
					14	Nov 1, 2022	SYSTEM	(\$8,189.95)		
					15	Nov 15, 2022	SYSTEM	\$8,189.95	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user holtb3 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
					15	Nov 15, 2022	SYSTEM	(\$8,189.95)		
					16	Dec 2, 2022	SYSTEM	\$8,189.95	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user holtb3 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
					16	Dec 2, 2022	SYSTEM	(\$8,189.95)		
					24	Apr 3, 2023	SYSTEM	\$8,189.95	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user holtb3 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
					24	Apr 3, 2023	SYSTEM	(\$8,189.95)		
					25	Apr 17, 2023	SYSTEM	\$8,189.95	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user holtb3 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
					25	Apr 17, 2023	SYSTEM	(\$8,189.95)		
					26	May 2, 2023	SYSTEM	\$8,189.95	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user holtb3 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
					26	May 2, 2023	SYSTEM	(\$8,189.95)		
					27	May 15, 2023	SYSTEM	\$8,189.95	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user holtb3 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
					27	May 15, 2023	SYSTEM	(\$8,189.95)		
					28	Jun 2, 2023	SYSTEM	\$8,189.95	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user holtb3 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
					28	Jun 2, 2023	SYSTEM	(\$8,189.95)		
					29	Jun 20, 2023	SYSTEM	\$7,570.17	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user holtb3 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
					29	Jun 20, 2023	SYSTEM	(\$7,570.17)		
					30	Jun 30, 2023	SYSTEM	\$8,189.95	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user holtb3 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					30	Jun 30, 2023	SYSTEM	(\$8,189.95)		
					31	Jul 17, 2023	SYSTEM	\$8,189.95	This adjustment offsets the original system-generated Material Payment	



### Line Item Adjustments by Estimate

Contract ID: 211217-H05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J9I3597	0130	TACK COAT	Material			2023			Estimate Item Adjustment (0004) due to user holtb3 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
					31	Jul 17, 2023	SYSTEM	(\$8,189.95)				
			<b>- Total</b>								<b>\$0.00</b>	
			<b>Material - Total</b>								<b>\$0.00</b>	
			Overrun	Overrun	28	Jun 2, 2023	SYSTEM	(\$7,651.72)				
					29	Jun 20, 2023	SYSTEM	\$7,651.72	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',2.33000 - 2.33000,' is applied (if non-zero).			
			<b>Overrun - Total</b>								<b>\$0.00</b>	
			<b>Overrun - Total</b>								<b>\$0.00</b>	
			<b>0130 - Total</b>								<b>\$0.00</b>	
			0135	MISC. NON STANDARD TACK COAT	Material		12	Sep 30, 2022	SYSTEM	\$1,508.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user holtb3 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
	12	Sep 30, 2022				SYSTEM	(\$1,508.00)					
	13	Oct 17, 2022				SYSTEM	\$33,722.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user holtb3 overriding Payment Estimate Exception 6 on the current Payment Estimate.				
	13	Oct 17, 2022				SYSTEM	(\$33,722.00)					
	14	Nov 1, 2022				SYSTEM	\$55,806.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user holtb3 overriding Payment Estimate Exception 8 on the current Payment Estimate.				
	14	Nov 1, 2022				SYSTEM	(\$55,806.40)					
	15	Nov 15, 2022				SYSTEM	\$55,806.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user holtb3 overriding Payment Estimate Exception 7 on the current Payment Estimate.				
	15	Nov 15, 2022				SYSTEM	(\$55,806.40)					
	16	Dec 2, 2022				SYSTEM	\$55,806.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user holtb3 overriding Payment Estimate Exception 7 on the current Payment Estimate.				
	16	Dec 2, 2022				SYSTEM	(\$55,806.40)					
	17	Dec 15, 2022				SYSTEM	\$55,806.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user holtb3 overriding Payment Estimate Exception 7 on the current Payment Estimate.				
	17	Dec 15, 2022				SYSTEM	(\$55,806.40)					
	18	Jan 3, 2023				SYSTEM	\$55,806.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user holtb3 overriding Payment Estimate Exception 7 on the current Payment Estimate.				
	18	Jan 3, 2023				SYSTEM	(\$55,806.40)					
	19	Jan 16, 2023				SYSTEM	\$55,806.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user holtb3 overriding Payment Estimate Exception 7 on the current Payment Estimate.				
	19	Jan 16, 2023				SYSTEM	(\$55,806.40)					
<b>- Total</b>								<b>\$0.00</b>				
<b>Material - Total</b>								<b>\$0.00</b>				
<b>0135 - Total</b>								<b>\$0.00</b>				
0140	BITUMINOUS FOG SEAL	Material		29	Jun 20, 2023	SYSTEM	\$1,423.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user holtb3 overriding Payment Estimate Exception 6 on the current Payment Estimate.				
				29	Jun 20, 2023	SYSTEM	(\$1,423.80)					
			<b>- Total</b>								<b>\$0.00</b>	
<b>Material - Total</b>								<b>\$0.00</b>				



## Line Item Adjustments by Estimate

Oct 4, 2023

Contract ID: 211217-H05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J9I3597	<b>0140 - Total</b>							<b>\$0.00</b>	
	0150	CONCRETE PAVEMENT ( 9 IN. NON-REINF)	Material		3	May 2, 2022	SYSTEM	\$12,672.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user woodsk1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					3	May 2, 2022	SYSTEM	(\$12,672.00)	
					4	May 16, 2022	SYSTEM	\$12,672.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user woodsk1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					4	May 16, 2022	SYSTEM	(\$12,672.00)	
					5	Jun 2, 2022	SYSTEM	\$12,672.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user woodsk1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					5	Jun 2, 2022	SYSTEM	(\$12,672.00)	
					6	Jun 16, 2022	SYSTEM	\$12,672.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user woodsk1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					6	Jun 16, 2022	SYSTEM	(\$12,672.00)	
					7	Jul 1, 2022	SYSTEM	\$12,672.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user woodsk1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					7	Jul 1, 2022	SYSTEM	(\$12,672.00)	
					8	Jul 18, 2022	SYSTEM	\$12,672.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user george2 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					8	Jul 18, 2022	SYSTEM	(\$12,672.00)	
					9	Aug 16, 2022	SYSTEM	\$12,672.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user george2 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					9	Aug 16, 2022	SYSTEM	(\$12,672.00)	
					10	Sep 2, 2022	SYSTEM	\$12,672.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user george2 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					10	Sep 2, 2022	SYSTEM	(\$12,672.00)	
					11	Sep 16, 2022	SYSTEM	\$12,672.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user george2 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					11	Sep 16, 2022	SYSTEM	(\$12,672.00)	
					12	Sep 30, 2022	SYSTEM	\$12,672.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user holtb3 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					12	Sep 30, 2022	SYSTEM	(\$12,672.00)	
					13	Oct 17, 2022	SYSTEM	\$12,672.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user holtb3 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					13	Oct 17, 2022	SYSTEM	(\$12,672.00)	
					14	Nov 1, 2022	SYSTEM	\$12,672.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user holtb3 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					14	Nov 1, 2022	SYSTEM	(\$12,672.00)	
					15	Nov 15, 2022	SYSTEM	\$12,672.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user holtb3 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					15	Nov 15, 2022	SYSTEM	(\$12,672.00)	
					16	Dec 2, 2022	SYSTEM	\$12,672.00	This adjustment offsets the original system-generated Material Payment



### Line Item Adjustments by Estimate

Contract ID: 211217-H05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J9I3597	0150	CONCRETE PAVEMENT ( 9 IN. NON-REINF)	Material			2022			Estimate Item Adjustment (0012) due to user holtb3 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					16	Dec 2, 2022	SYSTEM	(\$12,672.00)						
					17	Dec 15, 2022	SYSTEM	\$12,672.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user holtb3 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					17	Dec 15, 2022	SYSTEM	(\$12,672.00)						
					18	Jan 3, 2023	SYSTEM	\$12,672.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user holtb3 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					18	Jan 3, 2023	SYSTEM	(\$12,672.00)						
					19	Jan 16, 2023	SYSTEM	\$12,672.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user holtb3 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					19	Jan 16, 2023	SYSTEM	(\$12,672.00)						
					20	Feb 1, 2023	SYSTEM	\$25,749.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user holtb3 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					20	Feb 1, 2023	SYSTEM	(\$25,749.00)						
					21	Feb 16, 2023	SYSTEM	\$25,749.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user holtb3 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					21	Feb 16, 2023	SYSTEM	(\$25,749.00)						
					22	Mar 2, 2023	SYSTEM	\$25,749.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user holtb3 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					22	Mar 2, 2023	SYSTEM	(\$25,749.00)						
					23	Mar 16, 2023	SYSTEM	\$25,749.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user holtb3 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					23	Mar 16, 2023	SYSTEM	(\$25,749.00)						
					24	Apr 3, 2023	SYSTEM	\$25,749.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user holtb3 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					24	Apr 3, 2023	SYSTEM	(\$25,749.00)						
					25	Apr 17, 2023	SYSTEM	\$25,749.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user holtb3 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					25	Apr 17, 2023	SYSTEM	(\$25,749.00)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
							Price FUEL			3	May 2, 2022	SYSTEM	\$120.81	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										20	Feb 1, 2023	SYSTEM	\$40.28	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					<b>- Total</b>								<b>\$161.09</b>	
<b>Price FUEL - Total</b>								<b>\$161.09</b>						
<b>0150 - Total</b>								<b>\$161.09</b>						
	0160	PIPE AGGREGATE PAVEMENT EDGE DRAIN	Material		4	May 16, 2022	SYSTEM	\$14,335.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user woodsk1 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					4	May 16, 2022	SYSTEM	(\$14,335.50)						
					5	Jun 2, 2022	SYSTEM	\$14,335.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user woodsk1 overriding Payment					



### Line Item Adjustments by Estimate

Contract ID: 211217-H05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks							
J9I3597	0160	PIPE AGGREGATE PAVEMENT EDGE DRAIN	Material						Estimate Exception 10 on the current Payment Estimate.							
						5	Jun 2, 2022	SYSTEM	(\$14,335.50)							
				<b>- Total</b>								<b>\$0.00</b>				
				<b>Material - Total</b>								<b>\$0.00</b>				
					Overrun	Overrun	22	Mar 2, 2023	SYSTEM	(\$1,734.00)						
							23	Mar 16, 2023	SYSTEM	\$1,734.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',15.00000 - 15.00000, 'is applied (if non-zero).					
				<b>Overrun - Total</b>								<b>\$0.00</b>				
				<b>Overrun - Total</b>								<b>\$0.00</b>				
				<b>0160 - Total</b>								<b>\$0.00</b>				
				0170	OUTLET PIPES AND SPLASH PADS	Material			4	May 16, 2022	SYSTEM	\$10,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user woodsk1 overriding Payment Estimate Exception 13 on the current Payment Estimate.			
									4	May 16, 2022	SYSTEM	(\$10,800.00)				
									5	Jun 2, 2022	SYSTEM	\$10,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user woodsk1 overriding Payment Estimate Exception 13 on the current Payment Estimate.			
									5	Jun 2, 2022	SYSTEM	(\$10,800.00)				
							<b>- Total</b>								<b>\$0.00</b>	
							<b>Material - Total</b>								<b>\$0.00</b>	
<b>0170 - Total</b>								<b>\$0.00</b>								
0190	FURN & PLACE CONC MATL FOR FULL DEPTH	Material						4	May 16, 2022	SYSTEM	\$19,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user woodsk1 overriding Payment Estimate Exception 17 on the current Payment Estimate.				
					4	May 16, 2022	SYSTEM	(\$19,800.00)								
					5	Jun 2, 2022	SYSTEM	\$39,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user woodsk1 overriding Payment Estimate Exception 17 on the current Payment Estimate.							
					5	Jun 2, 2022	SYSTEM	(\$39,600.00)								
			<b>- Total</b>								<b>\$0.00</b>					
			<b>Material - Total</b>								<b>\$0.00</b>					
				Overrun	Overrun	20	Feb 1, 2023	SYSTEM	(\$10,755.00)							
						23	Mar 16, 2023	SYSTEM	(\$19,260.00)							
						24	Apr 3, 2023	SYSTEM	(\$36,090.00)							
						25	Apr 17, 2023	SYSTEM	(\$83,160.00)							
						26	May 2, 2023	SYSTEM	\$147,015.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',225.00000 - 225.00000, 'is applied (if non-zero).						
						31	Jul 17, 2023	SYSTEM	\$2,250.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',225.00000 - 225.00000, 'is applied (if non-zero).						
			<b>Overrun - Total</b>								<b>\$0.00</b>					
<b>Overrun - Total</b>								<b>\$0.00</b>								
<b>0190 - Total</b>								<b>\$0.00</b>								
0200	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEM)	Material			4	May 16, 2022	SYSTEM	\$54.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user woodsk1 overriding Payment Estimate Exception 20 on the current Payment Estimate.							
					4	May 16, 2022	SYSTEM	(\$54.00)								
					5	Jun 2, 2022	SYSTEM	\$106.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user woodsk1 overriding Payment							
			<b>0200 - Total</b>								<b>\$0.00</b>					



## Line Item Adjustments by Estimate

Contract ID: 211217-H05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J9I3597	0200	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEM)	Material						Estimate Exception 20 on the current Payment Estimate.
				5	Jun 2, 2022	SYSTEM	(\$106.80)		
				6	Jun 16, 2022	SYSTEM	\$106.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user woodsk1 overriding Payment Estimate Exception 12 on the current Payment Estimate.	
				6	Jun 16, 2022	SYSTEM	(\$106.80)		
				7	Jul 1, 2022	SYSTEM	\$298.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user woodsk1 overriding Payment Estimate Exception 12 on the current Payment Estimate.	
				7	Jul 1, 2022	SYSTEM	(\$298.80)		
				8	Jul 18, 2022	SYSTEM	\$504.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user george2 overriding Payment Estimate Exception 12 on the current Payment Estimate.	
				8	Jul 18, 2022	SYSTEM	(\$504.60)		
				9	Aug 16, 2022	SYSTEM	\$504.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user george2 overriding Payment Estimate Exception 12 on the current Payment Estimate.	
				9	Aug 16, 2022	SYSTEM	(\$504.60)		
				10	Sep 2, 2022	SYSTEM	\$504.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user george2 overriding Payment Estimate Exception 12 on the current Payment Estimate.	
				10	Sep 2, 2022	SYSTEM	(\$504.60)		
				11	Sep 16, 2022	SYSTEM	\$504.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user george2 overriding Payment Estimate Exception 12 on the current Payment Estimate.	
				11	Sep 16, 2022	SYSTEM	(\$504.60)		
				12	Sep 30, 2022	SYSTEM	\$504.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user holtb3 overriding Payment Estimate Exception 14 on the current Payment Estimate.	
				12	Sep 30, 2022	SYSTEM	(\$504.60)		
				13	Oct 17, 2022	SYSTEM	\$504.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user holtb3 overriding Payment Estimate Exception 14 on the current Payment Estimate.	
				13	Oct 17, 2022	SYSTEM	(\$504.60)		
				14	Nov 1, 2022	SYSTEM	\$504.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user holtb3 overriding Payment Estimate Exception 16 on the current Payment Estimate.	
				14	Nov 1, 2022	SYSTEM	(\$504.60)		
				15	Nov 15, 2022	SYSTEM	\$504.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user holtb3 overriding Payment Estimate Exception 15 on the current Payment Estimate.	
				15	Nov 15, 2022	SYSTEM	(\$504.60)		
				16	Dec 2, 2022	SYSTEM	\$1,930.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user holtb3 overriding Payment Estimate Exception 15 on the current Payment Estimate.	
16	Dec 2, 2022	SYSTEM	(\$1,930.80)						
17	Dec 15, 2022	SYSTEM	\$1,930.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user holtb3 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
17	Dec 15, 2022	SYSTEM	(\$1,930.80)						
18	Jan 3, 2023	SYSTEM	\$1,930.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user holtb3 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
18	Jan 3, 2023	SYSTEM	(\$1,930.80)						



### Line Item Adjustments by Estimate

Contract ID: 211217-H05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J9I3597	0200	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEM)	Material			2023								
					19	Jan 16, 2023	SYSTEM	\$1,930.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user holtb3 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
					19	Jan 16, 2023	SYSTEM	(\$1,930.80)						
					20	Feb 1, 2023	SYSTEM	\$1,930.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user holtb3 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					20	Feb 1, 2023	SYSTEM	(\$1,930.80)						
					21	Feb 16, 2023	SYSTEM	\$1,930.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user holtb3 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					21	Feb 16, 2023	SYSTEM	(\$1,930.80)						
					22	Mar 2, 2023	SYSTEM	\$1,930.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user holtb3 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
					22	Mar 2, 2023	SYSTEM	(\$1,930.80)						
					23	Mar 16, 2023	SYSTEM	\$684.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user holtb3 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
					23	Mar 16, 2023	SYSTEM	(\$684.00)						
					24	Apr 3, 2023	SYSTEM	\$684.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user holtb3 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
					24	Apr 3, 2023	SYSTEM	(\$684.00)						
					25	Apr 17, 2023	SYSTEM	\$684.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user holtb3 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					25	Apr 17, 2023	SYSTEM	(\$684.00)						
					26	May 2, 2023	SYSTEM	\$684.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user holtb3 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					26	May 2, 2023	SYSTEM	(\$684.00)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
								Overrun	Overrun	16	Dec 2, 2022	SYSTEM	(\$1,246.80)	
										23	Mar 16, 2023	SYSTEM	\$1,246.80	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',6.00000 - 6.00000, 'is applied (if non-zero).
					<b>Overrun - Total</b>								<b>\$0.00</b>	
					<b>Overrun - Total</b>								<b>\$0.00</b>	
					<b>0200 - Total</b>								<b>\$0.00</b>	
						0210	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. TH	Overrun	Overrun	16	Dec 2, 2022	SYSTEM	(\$1,662.40)	
										26	May 2, 2023	SYSTEM	\$1,662.40	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',8.00000 - 8.00000, 'is applied (if non-zero).
					<b>Overrun - Total</b>								<b>\$0.00</b>	
					<b>Overrun - Total</b>								<b>\$0.00</b>	
<b>0210 - Total</b>								<b>\$0.00</b>						
	0220	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR	Overrun	Overrun	24	Apr 3, 2023	SYSTEM	(\$1,710.00)						
					25	Apr 17, 2023	SYSTEM	(\$15,880.00)						
					26	May 2, 2023	SYSTEM	\$17,590.00	Unit price based on averaged overrun adjustments for installed quantity on all					



## Line Item Adjustments by Estimate

Oct 4, 2023

Contract ID: 211217-H05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J9I3597	0220	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR	Overrun	Overrun		2023			previous payment estimates. Price Adjustments of ',10.00000 - 10.00000, 'is applied (if non-zero).		
					<b>Overrun - Total</b>		<b>\$0.00</b>				
					<b>Overrun - Total</b>		<b>\$0.00</b>				
	<b>0220 - Total</b>		<b>\$0.00</b>								
	0230	DOWEL BAR (DRILLING, FURNISHING AND INST	Material			4	May 16, 2022	SYSTEM	\$880.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user woodsk1 overriding Payment Estimate Exception 21 on the current Payment Estimate.	
						4	May 16, 2022	SYSTEM	(\$880.00)		
						5	Jun 2, 2022	SYSTEM	\$1,760.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user woodsk1 overriding Payment Estimate Exception 21 on the current Payment Estimate.	
						5	Jun 2, 2022	SYSTEM	(\$1,760.00)		
					<b>- Total</b>		<b>\$0.00</b>				
					<b>Material - Total</b>		<b>\$0.00</b>				
					Overrun	Overrun	12	Sep 30, 2022	SYSTEM	(\$1,056.00)	
							13	Oct 17, 2022	SYSTEM	\$1,056.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',8.00000 - 8.00000, 'is applied (if non-zero).
							24	Apr 3, 2023	SYSTEM	(\$1,848.00)	
							25	Apr 17, 2023	SYSTEM	(\$6,000.00)	
							26	May 2, 2023	SYSTEM	\$7,848.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',8.00000 - 8.00000, 'is applied (if non-zero).
					<b>Overrun - Total</b>		<b>\$0.00</b>				
	<b>Overrun - Total</b>		<b>\$0.00</b>								
	<b>0230 - Total</b>		<b>\$0.00</b>								
	0260	DOWEL BAR RETROFIT	Material			4	May 16, 2022	SYSTEM	\$40,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user woodsk1 overriding Payment Estimate Exception 22 on the current Payment Estimate.	
						4	May 16, 2022	SYSTEM	(\$40,500.00)		
						5	Jun 2, 2022	SYSTEM	\$143,640.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user woodsk1 overriding Payment Estimate Exception 22 on the current Payment Estimate.	
						5	Jun 2, 2022	SYSTEM	(\$143,640.00)		
					<b>- Total</b>		<b>\$0.00</b>				
	<b>Material - Total</b>		<b>\$0.00</b>								
	<b>0260 - Total</b>		<b>\$0.00</b>								
0270	MISC. PAVEMENT REPAIR	Material			5	Jun 2, 2022	SYSTEM	\$720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user woodsk1 overriding Payment Estimate Exception 25 on the current Payment Estimate.		
					5	Jun 2, 2022	SYSTEM	(\$720.00)			
				<b>- Total</b>		<b>\$0.00</b>					
<b>Material - Total</b>		<b>\$0.00</b>									
<b>0270 - Total</b>		<b>\$0.00</b>									
0310	TYPE III MOVEABLE BARRICADE	Overrun	Overrun		16	Dec 2, 2022	SYSTEM	(\$300.00)			
					22	Mar 2, 2023	SYSTEM	(\$300.00)			
					26	May 2, 2023	SYSTEM	\$600.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',150.00000 - 150.00000, 'is applied (if non-zero).		
				<b>Overrun - Total</b>		<b>\$0.00</b>					
<b>Overrun - Total</b>		<b>\$0.00</b>									





## Line Item Adjustments by Estimate

Oct 4, 2023

Contract ID: 211217-H05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J9I3597	0310 - Total							\$0.00	
	0370	CONCRETE TRAFFIC BARRIER, TYPE B	Material						
					22	Mar 2, 2023	SYSTEM	\$14,263.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user holtb3 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					22	Mar 2, 2023	SYSTEM	(\$14,263.20)	
					23	Mar 16, 2023	SYSTEM	\$28,526.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user holtb3 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					23	Mar 16, 2023	SYSTEM	(\$28,526.40)	
					24	Apr 3, 2023	SYSTEM	\$28,526.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user holtb3 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					24	Apr 3, 2023	SYSTEM	(\$28,526.40)	
					25	Apr 17, 2023	SYSTEM	\$28,526.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user holtb3 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					25	Apr 17, 2023	SYSTEM	(\$28,526.40)	
					26	May 2, 2023	SYSTEM	\$28,526.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user holtb3 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					26	May 2, 2023	SYSTEM	(\$28,526.40)	
					27	May 15, 2023	SYSTEM	\$28,526.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user holtb3 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					27	May 15, 2023	SYSTEM	(\$28,526.40)	
					28	Jun 2, 2023	SYSTEM	\$28,526.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user holtb3 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					28	Jun 2, 2023	SYSTEM	(\$28,526.40)	
					29	Jun 20, 2023	SYSTEM	\$28,526.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user holtb3 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					29	Jun 20, 2023	SYSTEM	(\$28,526.40)	
					30	Jun 30, 2023	SYSTEM	\$28,526.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user holtb3 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					30	Jun 30, 2023	SYSTEM	(\$28,526.40)	
					31	Jul 17, 2023	SYSTEM	\$28,526.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user holtb3 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					31	Jul 17, 2023	SYSTEM	(\$28,526.40)	
					32	Aug 2, 2023	SYSTEM	\$28,526.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user holtb3 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					32	Aug 2, 2023	SYSTEM	(\$28,526.40)	
					33	Aug 16, 2023	SYSTEM	\$28,526.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user holtb3 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					33	Aug 16, 2023	SYSTEM	(\$28,526.40)	
					34	Sep 1, 2023	SYSTEM	\$28,526.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user holtb3 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					34	Sep 1, 2023	SYSTEM	(\$28,526.40)	
					35	Sep 15, 2023	SYSTEM	\$28,526.40	This adjustment offsets the original system-generated Material Payment



## Line Item Adjustments by Estimate

Oct 4, 2023

Contract ID: 211217-H05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J9I3597	0370	CONCRETE TRAFFIC BARRIER, TYPE B	Material			2023			Estimate Item Adjustment (0001) due to user holtb3 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					35	Sep 15, 2023	SYSTEM	(\$28,526.40)						
					36	Oct 2, 2023	SYSTEM	\$28,526.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user holtb3 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					36	Oct 2, 2023	SYSTEM	(\$28,526.40)						
					<b>- Total</b>							<b>\$0.00</b>		
					<b>Material - Total</b>							<b>\$0.00</b>		
					<b>0370 - Total</b>							<b>\$0.00</b>		
					0390		PREF THERMO PVMT MARK, OFF RAMP	Material		31	Jul 17, 2023	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user holtb3 overriding Payment Estimate Exception 12 on the current Payment Estimate.
										31	Jul 17, 2023	SYSTEM	(\$6,000.00)	
										<b>- Total</b>				
<b>Material - Total</b>											<b>\$0.00</b>			
<b>0390 - Total</b>							<b>\$0.00</b>							
0420		TEMPORARY REMOVABLE MARKING TAPE, 24 IN.	Material		6	Jun 16, 2022	SYSTEM	\$600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user woodsk1 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					6	Jun 16, 2022	SYSTEM	(\$600.00)						
					7	Jul 1, 2022	SYSTEM	\$600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user woodsk1 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					7	Jul 1, 2022	SYSTEM	(\$600.00)						
					8	Jul 18, 2022	SYSTEM	\$600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user george2 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					8	Jul 18, 2022	SYSTEM	(\$600.00)						
					9	Aug 16, 2022	SYSTEM	\$600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user george2 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					9	Aug 16, 2022	SYSTEM	(\$600.00)						
					10	Sep 2, 2022	SYSTEM	\$600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user george2 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					10	Sep 2, 2022	SYSTEM	(\$600.00)						
					11	Sep 16, 2022	SYSTEM	\$600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user george2 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					11	Sep 16, 2022	SYSTEM	(\$600.00)						
					12	Sep 30, 2022	SYSTEM	\$600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user holtb3 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
					12	Sep 30, 2022	SYSTEM	(\$600.00)						
					13	Oct 17, 2022	SYSTEM	\$600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user holtb3 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
					13	Oct 17, 2022	SYSTEM	(\$600.00)						
					14	Nov 1, 2022	SYSTEM	\$600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user holtb3 overriding Payment Estimate Exception 18 on the current Payment Estimate.					
					14	Nov 1, 2022	SYSTEM	(\$600.00)						



## Line Item Adjustments by Estimate

Oct 4, 2023

Contract ID: 211217-H05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J9I3597	0420	TEMPORARY REMOVABLE MARKING TAPE, 24 IN.	Material		15	Nov 15, 2022	SYSTEM	\$600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user holtb3 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					15	Nov 15, 2022	SYSTEM	(\$600.00)	
					16	Dec 2, 2022	SYSTEM	\$600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user holtb3 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					16	Dec 2, 2022	SYSTEM	(\$600.00)	
					17	Dec 15, 2022	SYSTEM	\$600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user holtb3 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					17	Dec 15, 2022	SYSTEM	(\$600.00)	
					18	Jan 3, 2023	SYSTEM	\$600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user holtb3 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					18	Jan 3, 2023	SYSTEM	(\$600.00)	
					19	Jan 16, 2023	SYSTEM	\$600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user holtb3 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					19	Jan 16, 2023	SYSTEM	(\$600.00)	
					20	Feb 1, 2023	SYSTEM	\$600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user holtb3 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					20	Feb 1, 2023	SYSTEM	(\$600.00)	
					21	Feb 16, 2023	SYSTEM	\$600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user holtb3 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					21	Feb 16, 2023	SYSTEM	(\$600.00)	
					22	Mar 2, 2023	SYSTEM	\$600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user holtb3 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					22	Mar 2, 2023	SYSTEM	(\$600.00)	
					23	Mar 16, 2023	SYSTEM	\$600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user holtb3 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					23	Mar 16, 2023	SYSTEM	(\$600.00)	
					24	Apr 3, 2023	SYSTEM	\$600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user holtb3 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					24	Apr 3, 2023	SYSTEM	(\$600.00)	
					25	Apr 17, 2023	SYSTEM	\$600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user holtb3 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					25	Apr 17, 2023	SYSTEM	(\$600.00)	
					26	May 2, 2023	SYSTEM	\$600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user holtb3 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					26	May 2, 2023	SYSTEM	(\$600.00)	
					27	May 15, 2023	SYSTEM	\$600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user holtb3 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					27	May 15, 2023	SYSTEM	(\$600.00)	
					28	Jun 2, 2023	SYSTEM	\$600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user holtb3 overriding Payment



## Line Item Adjustments by Estimate

Oct 4, 2023

Contract ID: 211217-H05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J9I3597	0420	TEMPORARY REMOVABLE MARKING TAPE, 24 IN.	Material						Estimate Exception 13 on the current Payment Estimate.	
					28	Jun 2, 2023	SYSTEM	(\$600.00)		
					29	Jun 20, 2023	SYSTEM	\$600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user holtb3 overriding Payment Estimate Exception 14 on the current Payment Estimate.	
					29	Jun 20, 2023	SYSTEM	(\$600.00)		
					30	Jun 30, 2023	SYSTEM	\$600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user holtb3 overriding Payment Estimate Exception 12 on the current Payment Estimate.	
					30	Jun 30, 2023	SYSTEM	(\$600.00)		
		<b>- Total</b>							<b>\$0.00</b>	
		<b>Material - Total</b>							<b>\$0.00</b>	
		<b>0420 - Total</b>							<b>\$0.00</b>	
	0430	0430	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	Material		31	Jul 17, 2023	SYSTEM	\$26,594.14	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user holtb3 overriding Payment Estimate Exception 13 on the current Payment Estimate.
						31	Jul 17, 2023	SYSTEM	(\$26,594.14)	
			<b>- Total</b>							<b>\$0.00</b>
		<b>Material - Total</b>							<b>\$0.00</b>	
		Other Item Adjustment	REFL	34	Sep 1, 2023	holtb3	\$1,628.83	Reflectivity adjustments for white pavement markings.		
		<b>REFL - Total</b>							<b>\$1,628.83</b>	
		<b>Other Item Adjustment - Total</b>							<b>\$1,628.83</b>	
		Overrun	Overrun	34	Sep 1, 2023	SYSTEM	(\$976.58)			
		<b>Overrun - Total</b>							<b>(\$976.58)</b>	
		<b>Overrun - Total</b>							<b>(\$976.58)</b>	
		<b>0430 - Total</b>							<b>\$652.25</b>	
0440		0440	6 IN. YELLOW HIGH BUILD WATERBORNE PAINT	Material		31	Jul 17, 2023	SYSTEM	\$21,663.47	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user holtb3 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					31	Jul 17, 2023	SYSTEM	(\$21,663.47)		
		<b>- Total</b>							<b>\$0.00</b>	
		<b>Material - Total</b>							<b>\$0.00</b>	
		Other Item Adjustment	REFL	34	Sep 1, 2023	holtb3	\$1,340.94	Reflectivity adjustments for yellow pavement marking.		
		<b>REFL - Total</b>							<b>\$1,340.94</b>	
		<b>Other Item Adjustment - Total</b>							<b>\$1,340.94</b>	
		Overrun	Overrun	34	Sep 1, 2023	SYSTEM	(\$277.86)			
		<b>Overrun - Total</b>							<b>(\$277.86)</b>	
		<b>Overrun - Total</b>							<b>(\$277.86)</b>	
		<b>0440 - Total</b>							<b>\$1,063.08</b>	
	0450	0450	12 IN. WHITE HIGH BUILD WATERBORNE PAINT	Material		31	Jul 17, 2023	SYSTEM	\$6,024.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user holtb3 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					31	Jul 17, 2023	SYSTEM	(\$6,024.00)		
		<b>- Total</b>							<b>\$0.00</b>	
		<b>Material - Total</b>							<b>\$0.00</b>	
	<b>0450 - Total</b>							<b>\$0.00</b>		
0470		MISC. PAVEMENT MARKINGS	Material		15	Nov 15, 2022	SYSTEM	\$5,869.33	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user holtb3 overriding Payment Estimate Exception 18 on the current Payment Estimate.	



## Line Item Adjustments by Estimate

Oct 4, 2023

Contract ID: 211217-H05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J9I3597	0470	MISC. PAVEMENT MARKINGS	Material		15	Nov 15, 2022	SYSTEM	(\$5,869.33)	
					16	Dec 2, 2022	SYSTEM	\$5,869.33	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user holtb3 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					16	Dec 2, 2022	SYSTEM	(\$5,869.33)	
					17	Dec 15, 2022	SYSTEM	\$5,869.33	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user holtb3 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					17	Dec 15, 2022	SYSTEM	(\$5,869.33)	
					18	Jan 3, 2023	SYSTEM	\$5,869.33	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user holtb3 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					18	Jan 3, 2023	SYSTEM	(\$5,869.33)	
					19	Jan 16, 2023	SYSTEM	\$5,869.33	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user holtb3 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					19	Jan 16, 2023	SYSTEM	(\$5,869.33)	
					20	Feb 1, 2023	SYSTEM	\$5,869.33	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user holtb3 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					20	Feb 1, 2023	SYSTEM	(\$5,869.33)	
					21	Feb 16, 2023	SYSTEM	\$5,869.33	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user holtb3 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					21	Feb 16, 2023	SYSTEM	(\$5,869.33)	
					22	Mar 2, 2023	SYSTEM	\$5,869.33	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user holtb3 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					22	Mar 2, 2023	SYSTEM	(\$5,869.33)	
					23	Mar 16, 2023	SYSTEM	\$5,869.33	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user holtb3 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					23	Mar 16, 2023	SYSTEM	(\$5,869.33)	
					24	Apr 3, 2023	SYSTEM	\$5,869.33	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user holtb3 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					24	Apr 3, 2023	SYSTEM	(\$5,869.33)	
					25	Apr 17, 2023	SYSTEM	\$5,869.33	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user holtb3 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					25	Apr 17, 2023	SYSTEM	(\$5,869.33)	
					26	May 2, 2023	SYSTEM	\$5,869.33	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user holtb3 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					26	May 2, 2023	SYSTEM	(\$5,869.33)	
					27	May 15, 2023	SYSTEM	\$5,869.33	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user holtb3 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					27	May 15, 2023	SYSTEM	(\$5,869.33)	
					28	Jun 2, 2023	SYSTEM	\$5,869.33	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user holtb3 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					28	Jun 2, 2023	SYSTEM	(\$5,869.33)	



### Line Item Adjustments by Estimate

Contract ID: 211217-H05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J9I3597	0470	MISC. PAVEMENT MARKINGS	Material		29	Jun 20, 2023	SYSTEM	\$5,869.33	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user holtb3 overriding Payment Estimate Exception 15 on the current Payment Estimate.				
					29	Jun 20, 2023	SYSTEM	(\$5,869.33)					
					30	Jun 30, 2023	SYSTEM	\$5,869.33	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user holtb3 overriding Payment Estimate Exception 13 on the current Payment Estimate.				
					30	Jun 30, 2023	SYSTEM	(\$5,869.33)					
					31	Jul 17, 2023	SYSTEM	\$16,769.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user holtb3 overriding Payment Estimate Exception 19 on the current Payment Estimate.				
					31	Jul 17, 2023	SYSTEM	(\$16,769.52)					
					<b>- Total</b>							<b>\$0.00</b>	
					<b>Material - Total</b>							<b>\$0.00</b>	
					<b>0470 - Total</b>							<b>\$0.00</b>	
					0500		UNDERSEAL MATL HIGH DENSITY POLYURETHANE	Material		7	Jul 1, 2022	SYSTEM	\$38,584.70
7	Jul 1, 2022	SYSTEM	(\$38,584.70)										
8	Jul 18, 2022	SYSTEM	\$38,584.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user george2 overriding Payment Estimate Exception 14 on the current Payment Estimate.									
8	Jul 18, 2022	SYSTEM	(\$38,584.70)										
9	Aug 16, 2022	SYSTEM	\$38,584.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user george2 overriding Payment Estimate Exception 14 on the current Payment Estimate.									
9	Aug 16, 2022	SYSTEM	(\$38,584.70)										
10	Sep 2, 2022	SYSTEM	\$38,584.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user george2 overriding Payment Estimate Exception 14 on the current Payment Estimate.									
10	Sep 2, 2022	SYSTEM	(\$38,584.70)										
11	Sep 16, 2022	SYSTEM	\$38,584.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user george2 overriding Payment Estimate Exception 14 on the current Payment Estimate.									
11	Sep 16, 2022	SYSTEM	(\$38,584.70)										
12	Sep 30, 2022	SYSTEM	\$38,584.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user holtb3 overriding Payment Estimate Exception 16 on the current Payment Estimate.									
12	Sep 30, 2022	SYSTEM	(\$38,584.70)										
13	Oct 17, 2022	SYSTEM	\$38,584.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user holtb3 overriding Payment Estimate Exception 16 on the current Payment Estimate.									
13	Oct 17, 2022	SYSTEM	(\$38,584.70)										
14	Nov 1, 2022	SYSTEM	\$100,026.85	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user holtb3 overriding Payment Estimate Exception 19 on the current Payment Estimate.									
14	Nov 1, 2022	SYSTEM	(\$100,026.85)										
15	Nov 15, 2022	SYSTEM	\$100,026.85	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user holtb3 overriding Payment Estimate Exception 21 on the current Payment Estimate.									
15	Nov 15, 2022	SYSTEM	(\$100,026.85)										
16	Dec 2, 2022	SYSTEM	\$100,026.85	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user holtb3 overriding Payment Estimate Exception 21 on the current Payment Estimate.									



## Line Item Adjustments by Estimate

Oct 4, 2023

Contract ID: 211217-H05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J9I3597	0500	UNDERSEAL MATL HIGH DENSITY POLYURETHANE	Material		16	Dec 2, 2022	SYSTEM	(\$100,026.85)	
					17	Dec 15, 2022	SYSTEM	\$100,026.85	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user holtb3 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					17	Dec 15, 2022	SYSTEM	(\$100,026.85)	
					18	Jan 3, 2023	SYSTEM	\$100,026.85	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user holtb3 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					18	Jan 3, 2023	SYSTEM	(\$100,026.85)	
					19	Jan 16, 2023	SYSTEM	\$100,026.85	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user holtb3 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					19	Jan 16, 2023	SYSTEM	(\$100,026.85)	
					20	Feb 1, 2023	SYSTEM	\$100,026.85	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user holtb3 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					20	Feb 1, 2023	SYSTEM	(\$100,026.85)	
					21	Feb 16, 2023	SYSTEM	\$100,026.85	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user holtb3 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					21	Feb 16, 2023	SYSTEM	(\$100,026.85)	
					22	Mar 2, 2023	SYSTEM	\$100,026.85	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user holtb3 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					22	Mar 2, 2023	SYSTEM	(\$100,026.85)	
					23	Mar 16, 2023	SYSTEM	\$100,026.85	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user holtb3 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					23	Mar 16, 2023	SYSTEM	(\$100,026.85)	
					24	Apr 3, 2023	SYSTEM	\$100,026.85	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user holtb3 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					24	Apr 3, 2023	SYSTEM	(\$100,026.85)	
					25	Apr 17, 2023	SYSTEM	\$100,026.85	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0047) due to user holtb3 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					25	Apr 17, 2023	SYSTEM	(\$100,026.85)	
					26	May 2, 2023	SYSTEM	\$100,026.85	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user holtb3 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					26	May 2, 2023	SYSTEM	(\$100,026.85)	
					27	May 15, 2023	SYSTEM	\$100,026.85	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user holtb3 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					27	May 15, 2023	SYSTEM	(\$100,026.85)	
					28	Jun 2, 2023	SYSTEM	\$100,026.85	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user holtb3 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					28	Jun 2, 2023	SYSTEM	(\$100,026.85)	
					29	Jun 20, 2023	SYSTEM	\$100,026.85	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user holtb3 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					29	Jun 20, 2023	SYSTEM	(\$100,026.85)	



## Line Item Adjustments by Estimate

Oct 4, 2023

Contract ID: 211217-H05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J9I3597	0500	UNDERSEAL MATL HIGH DENSITY POLYURETHANE	Material		30	Jun 30, 2023	SYSTEM	\$100,026.85	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user holtb3 overriding Payment Estimate Exception 16 on the current Payment Estimate.			
					30	Jun 30, 2023	SYSTEM	(\$100,026.85)				
					<b>- Total</b>						<b>\$0.00</b>	
					<b>Material - Total</b>						<b>\$0.00</b>	
<b>0500 - Total</b>								<b>\$0.00</b>				
J9I3597	0510	SLAB JACKING MATL HIGH DENSITY POLYURETH	Material		7	Jul 1, 2022	SYSTEM	\$8,754.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user woodsk1 overriding Payment Estimate Exception 15 on the current Payment Estimate.			
					7	Jul 1, 2022	SYSTEM	(\$8,754.90)				
					8	Jul 18, 2022	SYSTEM	\$8,754.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user george2 overriding Payment Estimate Exception 15 on the current Payment Estimate.			
					8	Jul 18, 2022	SYSTEM	(\$8,754.90)				
					9	Aug 16, 2022	SYSTEM	\$8,754.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user george2 overriding Payment Estimate Exception 15 on the current Payment Estimate.			
					9	Aug 16, 2022	SYSTEM	(\$8,754.90)				
					10	Sep 2, 2022	SYSTEM	\$8,754.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user george2 overriding Payment Estimate Exception 15 on the current Payment Estimate.			
					10	Sep 2, 2022	SYSTEM	(\$8,754.90)				
					11	Sep 16, 2022	SYSTEM	\$8,754.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user george2 overriding Payment Estimate Exception 15 on the current Payment Estimate.			
					11	Sep 16, 2022	SYSTEM	(\$8,754.90)				
					12	Sep 30, 2022	SYSTEM	\$8,754.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user holtb3 overriding Payment Estimate Exception 17 on the current Payment Estimate.			
					12	Sep 30, 2022	SYSTEM	(\$8,754.90)				
					13	Oct 17, 2022	SYSTEM	\$8,754.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user holtb3 overriding Payment Estimate Exception 17 on the current Payment Estimate.			
					13	Oct 17, 2022	SYSTEM	(\$8,754.90)				
					14	Nov 1, 2022	SYSTEM	\$8,754.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user holtb3 overriding Payment Estimate Exception 20 on the current Payment Estimate.			
					14	Nov 1, 2022	SYSTEM	(\$8,754.90)				
					15	Nov 15, 2022	SYSTEM	\$8,754.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user holtb3 overriding Payment Estimate Exception 22 on the current Payment Estimate.			
					15	Nov 15, 2022	SYSTEM	(\$8,754.90)				
					16	Dec 2, 2022	SYSTEM	\$8,754.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user holtb3 overriding Payment Estimate Exception 22 on the current Payment Estimate.			
					16	Dec 2, 2022	SYSTEM	(\$8,754.90)				
17	Dec 15, 2022	SYSTEM	\$8,754.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user holtb3 overriding Payment Estimate Exception 21 on the current Payment Estimate.								
17	Dec 15, 2022	SYSTEM	(\$8,754.90)									
18	Jan 3, 2023	SYSTEM	\$8,754.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user holtb3 overriding Payment Estimate Exception 21 on the current Payment Estimate.								





### Line Item Adjustments by Estimate

Contract ID: 211217-H05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J9I3597	0510	SLAB JACKING MATL HIGH DENSITY POLYURETH	Material		18	Jan 3, 2023	SYSTEM	(\$8,754.90)						
					19	Jan 16, 2023	SYSTEM	\$8,754.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user holtb3 overriding Payment Estimate Exception 21 on the current Payment Estimate.					
					19	Jan 16, 2023	SYSTEM	(\$8,754.90)						
					20	Feb 1, 2023	SYSTEM	\$8,754.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user holtb3 overriding Payment Estimate Exception 19 on the current Payment Estimate.					
					20	Feb 1, 2023	SYSTEM	(\$8,754.90)						
					21	Feb 16, 2023	SYSTEM	\$8,754.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user holtb3 overriding Payment Estimate Exception 19 on the current Payment Estimate.					
					21	Feb 16, 2023	SYSTEM	(\$8,754.90)						
					22	Mar 2, 2023	SYSTEM	\$8,754.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user holtb3 overriding Payment Estimate Exception 24 on the current Payment Estimate.					
					22	Mar 2, 2023	SYSTEM	(\$8,754.90)						
					23	Mar 16, 2023	SYSTEM	\$8,754.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user holtb3 overriding Payment Estimate Exception 24 on the current Payment Estimate.					
					23	Mar 16, 2023	SYSTEM	(\$8,754.90)						
					24	Apr 3, 2023	SYSTEM	\$8,754.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user holtb3 overriding Payment Estimate Exception 24 on the current Payment Estimate.					
					24	Apr 3, 2023	SYSTEM	(\$8,754.90)						
					25	Apr 17, 2023	SYSTEM	\$8,754.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0048) due to user holtb3 overriding Payment Estimate Exception 23 on the current Payment Estimate.					
					25	Apr 17, 2023	SYSTEM	(\$8,754.90)						
					26	May 2, 2023	SYSTEM	\$8,754.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user holtb3 overriding Payment Estimate Exception 20 on the current Payment Estimate.					
					26	May 2, 2023	SYSTEM	(\$8,754.90)						
					27	May 15, 2023	SYSTEM	\$8,754.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user holtb3 overriding Payment Estimate Exception 18 on the current Payment Estimate.					
					27	May 15, 2023	SYSTEM	(\$8,754.90)						
					28	Jun 2, 2023	SYSTEM	\$8,754.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user holtb3 overriding Payment Estimate Exception 18 on the current Payment Estimate.					
					28	Jun 2, 2023	SYSTEM	(\$8,754.90)						
					29	Jun 20, 2023	SYSTEM	\$8,754.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user holtb3 overriding Payment Estimate Exception 19 on the current Payment Estimate.					
					29	Jun 20, 2023	SYSTEM	(\$8,754.90)						
					30	Jun 30, 2023	SYSTEM	\$8,754.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user holtb3 overriding Payment Estimate Exception 17 on the current Payment Estimate.					
					30	Jun 30, 2023	SYSTEM	(\$8,754.90)						
													<b>- Total</b>	<b>\$0.00</b>
													<b>Material - Total</b>	<b>\$0.00</b>
													<b>0510 - Total</b>	<b>\$0.00</b>
					0530		MGS	Construction		2	Apr 18,	SYSTEM	(\$116,280.48)	Payment Estimate Item Adjustment generated Stockpile Transaction



## Line Item Adjustments by Estimate

Contract ID: 211217-H05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks							
J9I3597	0530	GUARDRAIL	Stockpile			2022										
					3	May 2, 2022	SYSTEM	(\$52,979.50)	Payment Estimate Item Adjustment generated Stockpile Transaction							
					22	Mar 2, 2023	SYSTEM	\$894.13	Payment Estimate Item Adjustment generated Stockpile Transaction							
					23	Mar 16, 2023	SYSTEM	(\$4,929.90)	Payment Estimate Item Adjustment generated Stockpile Transaction							
				<b>- Total</b>								<b>(\$173,295.75)</b>				
				<b>Construction Stockpile - Total</b>								<b>(\$173,295.75)</b>				
					1	Mar 16, 2022	SYSTEM	\$173,295.75	Payment Estimate Item Adjustment generated Stockpile Transaction							
				<b>- Total</b>								<b>\$173,295.75</b>				
				<b>Construction Stockpile STMI - Total</b>								<b>\$173,295.75</b>				
					STMA	22	Mar 2, 2023	holtb3	(\$894.13)	To offset positive adjustment given by system.						
					23	Mar 16, 2023	holtb3	\$894.13	Item is paid in full. This is to zero out stockpiled material adjustment.							
				<b>STMA - Total</b>								<b>\$0.00</b>				
				<b>Other Item Adjustment - Total</b>								<b>\$0.00</b>				
				<b>0530 - Total</b>								<b>\$0.00</b>				
				0540	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile		2	Apr 18, 2022	SYSTEM	(\$16,880.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
								22	Mar 2, 2023	SYSTEM	\$1,055.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
								23	Mar 16, 2023	SYSTEM	(\$5,275.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
							<b>- Total</b>								<b>(\$21,100.00)</b>	
							<b>Construction Stockpile - Total</b>								<b>(\$21,100.00)</b>	
								1	Mar 16, 2022	SYSTEM	\$21,100.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
							<b>- Total</b>								<b>\$21,100.00</b>	
							<b>Construction Stockpile STMI - Total</b>								<b>\$21,100.00</b>	
								STMA	22	Mar 2, 2023	holtb3	(\$1,055.00)	To offset positive adjustment given by system.			
	23	Mar 16, 2023	holtb3				\$1,055.00	Item is paid in full. This is to zero out stockpiled material adjustment.								
<b>STMA - Total</b>								<b>\$0.00</b>								
<b>Other Item Adjustment - Total</b>								<b>\$0.00</b>								
<b>0540 - Total</b>								<b>\$0.00</b>								
0550	MGS END ANCHOR	Construction Stockpile		2	Apr 18, 2022	SYSTEM	(\$5,130.00)	Payment Estimate Item Adjustment generated Stockpile Transaction								
				3	May 2, 2022	SYSTEM	(\$8,550.00)	Payment Estimate Item Adjustment generated Stockpile Transaction								
				22	Mar 2, 2023	SYSTEM	(\$171.00)	Payment Estimate Item Adjustment generated Stockpile Transaction								
				23	Mar 16, 2023	SYSTEM	(\$1,539.00)	Payment Estimate Item Adjustment generated Stockpile Transaction								
			<b>- Total</b>								<b>(\$15,390.00)</b>					
			<b>Construction Stockpile - Total</b>								<b>(\$15,390.00)</b>					
				1	Mar 16, 2022	SYSTEM	\$15,390.00	Payment Estimate Item Adjustment generated Stockpile Transaction								
			<b>- Total</b>								<b>\$15,390.00</b>					
			<b>Construction Stockpile STMI - Total</b>								<b>\$15,390.00</b>					
			<b>0550 - Total</b>								<b>\$0.00</b>					
0560	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		2	Apr 18, 2022	SYSTEM	(\$19,500.00)	Payment Estimate Item Adjustment generated Stockpile Transaction								
				3	May 2, 2022	SYSTEM	(\$19,500.00)	Payment Estimate Item Adjustment generated Stockpile Transaction								



## Line Item Adjustments by Estimate

Contract ID: 211217-H05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J9I3597	0560	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		22	Mar 2, 2023	SYSTEM	(\$325.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					23	Mar 16, 2023	SYSTEM	(\$3,575.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				<b>- Total</b>						<b>(\$42,900.00)</b>		
				<b>Construction Stockpile - Total</b>						<b>(\$42,900.00)</b>		
					1	Mar 16, 2022	SYSTEM	\$42,900.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
				<b>- Total</b>						<b>\$42,900.00</b>		
				<b>Construction Stockpile STMI - Total</b>						<b>\$42,900.00</b>		
				<b>0560 - Total</b>						<b>\$0.00</b>		
				0570	CURB BLOCKOUT	Material		7	Jul 1, 2022	SYSTEM	\$38,146.35	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user woodsk1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
								7	Jul 1, 2022	SYSTEM	(\$38,146.35)	
	8	Jul 18, 2022	SYSTEM				\$76,417.77	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user george2 overriding Payment Estimate Exception 16 on the current Payment Estimate.				
	8	Jul 18, 2022	SYSTEM				(\$76,417.77)					
	9	Aug 16, 2022	SYSTEM				\$76,417.77	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user george2 overriding Payment Estimate Exception 16 on the current Payment Estimate.				
	9	Aug 16, 2022	SYSTEM				(\$76,417.77)					
	10	Sep 2, 2022	SYSTEM				\$76,417.77	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user george2 overriding Payment Estimate Exception 16 on the current Payment Estimate.				
	10	Sep 2, 2022	SYSTEM				(\$76,417.77)					
	11	Sep 16, 2022	SYSTEM				\$76,417.77	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user george2 overriding Payment Estimate Exception 16 on the current Payment Estimate.				
	11	Sep 16, 2022	SYSTEM				(\$76,417.77)					
	12	Sep 30, 2022	SYSTEM				\$76,417.77	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user holtb3 overriding Payment Estimate Exception 18 on the current Payment Estimate.				
	12	Sep 30, 2022	SYSTEM				(\$76,417.77)					
	13	Oct 17, 2022	SYSTEM				\$76,417.77	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user holtb3 overriding Payment Estimate Exception 18 on the current Payment Estimate.				
	13	Oct 17, 2022	SYSTEM				(\$76,417.77)					
	14	Nov 1, 2022	SYSTEM				\$76,417.77	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user holtb3 overriding Payment Estimate Exception 21 on the current Payment Estimate.				
	14	Nov 1, 2022	SYSTEM				(\$76,417.77)					
	15	Nov 15, 2022	SYSTEM				\$76,417.77	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user holtb3 overriding Payment Estimate Exception 23 on the current Payment Estimate.				
	15	Nov 15, 2022	SYSTEM				(\$76,417.77)					
	16	Dec 2, 2022	SYSTEM				\$76,417.77	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user holtb3 overriding Payment Estimate Exception 23 on the current Payment Estimate.				
	16	Dec 2, 2022	SYSTEM				(\$76,417.77)					
	17	Dec 15, 2022	SYSTEM	\$76,417.77	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user holtb3 overriding Payment Estimate Exception 22 on the current Payment Estimate.							
	17	Dec 15, 2022	SYSTEM	(\$76,417.77)								



## Line Item Adjustments by Estimate

Oct 4, 2023

Contract ID: 211217-H05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J9I3597	0570	CURB BLOCKOUT	Material			2022			
					18	Jan 3, 2023	SYSTEM	\$76,417.77	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user holtb3 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					18	Jan 3, 2023	SYSTEM	(\$76,417.77)	
					19	Jan 16, 2023	SYSTEM	\$76,417.77	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user holtb3 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					19	Jan 16, 2023	SYSTEM	(\$76,417.77)	
					20	Feb 1, 2023	SYSTEM	\$76,417.77	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user holtb3 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					20	Feb 1, 2023	SYSTEM	(\$76,417.77)	
					21	Feb 16, 2023	SYSTEM	\$76,417.77	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user holtb3 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					21	Feb 16, 2023	SYSTEM	(\$76,417.77)	
					22	Mar 2, 2023	SYSTEM	\$76,417.77	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user holtb3 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					22	Mar 2, 2023	SYSTEM	(\$76,417.77)	
					23	Mar 16, 2023	SYSTEM	\$76,417.77	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user holtb3 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					23	Mar 16, 2023	SYSTEM	(\$76,417.77)	
					24	Apr 3, 2023	SYSTEM	\$76,417.77	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user holtb3 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					24	Apr 3, 2023	SYSTEM	(\$76,417.77)	
					25	Apr 17, 2023	SYSTEM	\$76,417.77	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0049) due to user holtb3 overriding Payment Estimate Exception 24 on the current Payment Estimate.
					25	Apr 17, 2023	SYSTEM	(\$76,417.77)	
					26	May 2, 2023	SYSTEM	\$76,417.77	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user holtb3 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					26	May 2, 2023	SYSTEM	(\$76,417.77)	
					27	May 15, 2023	SYSTEM	\$76,417.77	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user holtb3 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					27	May 15, 2023	SYSTEM	(\$76,417.77)	
					28	Jun 2, 2023	SYSTEM	\$76,417.77	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user holtb3 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					28	Jun 2, 2023	SYSTEM	(\$76,417.77)	
					29	Jun 20, 2023	SYSTEM	\$76,417.77	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user holtb3 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					29	Jun 20, 2023	SYSTEM	(\$76,417.77)	
					30	Jun 30, 2023	SYSTEM	\$76,417.77	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user holtb3 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					30	Jun 30, 2023	SYSTEM	(\$76,417.77)	
					31	Jul 17, 2023	SYSTEM	\$76,417.77	This adjustment offsets the original system-generated Material Payment



### Line Item Adjustments by Estimate

Contract ID: 211217-H05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J9I3597	0570	CURB BLOCKOUT	Material			2023			Estimate Item Adjustment (0011) due to user holtb3 overriding Payment Estimate Exception 22 on the current Payment Estimate.					
					31	Jul 17, 2023	SYSTEM	(\$76,417.77)						
					32	Aug 2, 2023	SYSTEM	\$76,417.77	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user holtb3 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					32	Aug 2, 2023	SYSTEM	(\$76,417.77)						
					33	Aug 16, 2023	SYSTEM	\$76,417.77	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user holtb3 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					33	Aug 16, 2023	SYSTEM	(\$76,417.77)						
					34	Sep 1, 2023	SYSTEM	\$76,417.77	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user holtb3 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					34	Sep 1, 2023	SYSTEM	(\$76,417.77)						
					35	Sep 15, 2023	SYSTEM	\$76,417.77	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user holtb3 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					35	Sep 15, 2023	SYSTEM	(\$76,417.77)						
					36	Oct 2, 2023	SYSTEM	\$76,417.77	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user holtb3 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					36	Oct 2, 2023	SYSTEM	(\$76,417.77)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
<b>0570 - Total</b>								<b>\$0.00</b>						
5002	SEQUENTIAL FLASHING WARNING LIGHT	Material			14	Nov 1, 2022	SYSTEM	\$3,843.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user holtb3 overriding Payment Estimate Exception 17 on the current Payment Estimate.					
					14	Nov 1, 2022	SYSTEM	(\$3,843.00)						
					15	Nov 15, 2022	SYSTEM	\$3,843.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user holtb3 overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					15	Nov 15, 2022	SYSTEM	(\$3,843.00)						
					16	Dec 2, 2022	SYSTEM	\$3,843.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user holtb3 overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					16	Dec 2, 2022	SYSTEM	(\$3,843.00)						
<b>- Total</b>								<b>\$0.00</b>						
<b>Material - Total</b>								<b>\$0.00</b>						
<b>5002 - Total</b>								<b>\$0.00</b>						
5003	IMPACT ATTENUATOR 70 MPH (SAND BARREL ARRAY)	Material			22	Mar 2, 2023	SYSTEM	\$7,160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user holtb3 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					22	Mar 2, 2023	SYSTEM	(\$7,160.00)						
					23	Mar 16, 2023	SYSTEM	\$7,160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user holtb3 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					23	Mar 16, 2023	SYSTEM	(\$7,160.00)						
					24	Apr 3, 2023	SYSTEM	\$7,160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user holtb3 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					24	Apr 3, 2023	SYSTEM	(\$7,160.00)						



## Line Item Adjustments by Estimate

Contract ID: 211217-H05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J9I3597	5003	IMPACT ATTENUATOR 70 MPH (SAND BARREL ARRAY)	Material		25	Apr 17, 2023	SYSTEM	\$7,160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0050) due to user holtb3 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					25	Apr 17, 2023	SYSTEM	(\$7,160.00)						
					26	May 2, 2023	SYSTEM	\$7,160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user holtb3 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					26	May 2, 2023	SYSTEM	(\$7,160.00)						
					27	May 15, 2023	SYSTEM	\$7,160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user holtb3 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					27	May 15, 2023	SYSTEM	(\$7,160.00)						
					28	Jun 2, 2023	SYSTEM	\$7,160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user holtb3 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					28	Jun 2, 2023	SYSTEM	(\$7,160.00)						
					29	Jun 20, 2023	SYSTEM	\$7,160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user holtb3 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					29	Jun 20, 2023	SYSTEM	(\$7,160.00)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
					<b>5003 - Total</b>								<b>\$0.00</b>	
5005		TEMPORARY TRAFFIC BARRIER, CONT. FURN/RE	Material		22	Mar 2, 2023	SYSTEM	\$12,125.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user holtb3 overriding Payment Estimate Exception 18 on the current Payment Estimate.					
					22	Mar 2, 2023	SYSTEM	(\$12,125.00)						
					23	Mar 16, 2023	SYSTEM	\$12,125.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user holtb3 overriding Payment Estimate Exception 18 on the current Payment Estimate.					
					23	Mar 16, 2023	SYSTEM	(\$12,125.00)						
					24	Apr 3, 2023	SYSTEM	\$12,125.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user holtb3 overriding Payment Estimate Exception 18 on the current Payment Estimate.					
					24	Apr 3, 2023	SYSTEM	(\$12,125.00)						
					25	Apr 17, 2023	SYSTEM	\$12,125.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0051) due to user holtb3 overriding Payment Estimate Exception 17 on the current Payment Estimate.					
					25	Apr 17, 2023	SYSTEM	(\$12,125.00)						
					26	May 2, 2023	SYSTEM	\$12,125.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user holtb3 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					26	May 2, 2023	SYSTEM	(\$12,125.00)						
					27	May 15, 2023	SYSTEM	\$12,125.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user holtb3 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					27	May 15, 2023	SYSTEM	(\$12,125.00)						
					28	Jun 2, 2023	SYSTEM	\$12,125.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user holtb3 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					28	Jun 2, 2023	SYSTEM	(\$12,125.00)						
					29	Jun 20, 2023	SYSTEM	\$12,125.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user holtb3 overriding Payment Estimate Exception 13 on the current Payment Estimate.					



## Line Item Adjustments by Estimate

Oct 4, 2023

Contract ID: 211217-H05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J9I3597	5005	TEMPORARY TRAFFIC BARRIER, CONT. FURN/RE	Material		29	Jun 20, 2023	SYSTEM	(\$12,125.00)	
					30	Jun 30, 2023	SYSTEM	\$12,125.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user holtb3 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					30	Jun 30, 2023	SYSTEM	(\$12,125.00)	
					31	Jul 17, 2023	SYSTEM	\$12,125.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user holtb3 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					31	Jul 17, 2023	SYSTEM	(\$12,125.00)	
				<b>- Total</b>					
<b>Material - Total</b>								<b>\$0.00</b>	
<b>5005 - Total</b>								<b>\$0.00</b>	
<b>J9I3597 - Total</b>								<b>\$486,420.81</b>	
<b>Overall - Total</b>								<b>\$486,420.81</b>	



## Contract Adjustments for Contract - 211217-H05

Estimate Number	Project	Adjustment Type	Other Adjustment Type	Adjustment Amount	Adjustment Percentage by Project	Created Date	Created By	Comments
14	J9I3597	Other Contract Adjustment	SPAD	\$2,250.72	100	Nov 2, 2022	holtb3	Superpave pay factor for Lot 1.
		Other Contract Adjustment	SPAD	\$9,734.41	100	Nov 2, 2022	holtb3	Superpave pay factor for Lot 2.
		Other Contract Adjustment	AICA	\$5,058.15	100	Nov 2, 2022	holtb3	Includes all asphalt placed in the month of October.
		Other Contract Adjustment	AIRA	\$2,156.00	100	Nov 2, 2022	holtb3	Includes all asphalt placed in the month of October.
		Other Contract Adjustment	AIDA	\$4,689.00	100	Nov 2, 2022	holtb3	Includes all asphalt placed in the month of October.
<b>14 - Total</b>								<b>\$23,888.28</b>
16	J9I3597	Other Contract Adjustment	TSR	\$28,134.00	100	Dec 2, 2022	holtb3	TSR for first 10,000 tons. Lots 1-3, sublots 1A-3B
		Other Contract Adjustment	SPAD	(\$9,734.41)	100	Dec 2, 2022	holtb3	There was an error for Lot 2 pay factors. This adjustments removes original adjustment included on Estimate 0014.
		Other Contract Adjustment	SPAD	\$18,756.00	100	Dec 2, 2022	holtb3	Revised superpave pay factor adjustment for Lot 2.
		Other Contract Adjustment	SPAD	\$17,358.27	100	Dec 2, 2022	holtb3	Superpave pay factor for Lot 3.
<b>16 - Total</b>								<b>\$54,513.86</b>
17	J9I3597	Other Contract Adjustment	ABIR	\$9,135.68	100	Dec 16, 2022	holtb3	Northbound Driving Lane = \$8244.39 Northbound Passing Lane = \$891.29
		Other Contract Adjustment	ADIR	(\$3,540.64)	100	Dec 16, 2022	holtb3	Northbound Driving Lane = -\$891.29 Northbound Passing Lane = -\$2649.35
<b>17 - Total</b>								<b>\$5,595.04</b>
20	J9I3597	Other Contract Adjustment	APTA	\$28,134.00	100	Feb 1, 2023	holtb3	Lots 1A-3B. Represents 10,000 tons at 103%
<b>20 - Total</b>								<b>\$28,134.00</b>
27	J9I3597	Other Contract Adjustment	SPAD	\$15,755.04	100	May 15, 2023	holtb3	Superpave pay factor for Lot 4.
		Other Contract Adjustment	SPAD	\$18,756.00	100	May 15, 2023	holtb3	Superpave pay factor for Lot 5.
		Other Contract Adjustment	SPAD	\$16,130.16	100	May 15, 2023	holtb3	Superpave pay factor for Lot 6.
		Other Contract Adjustment	AIDA	\$6,564.60	100	May 15, 2023	holtb3	Increased density adjustments.  Lot 4, Sublot D, 1000 tons Lot 5, Sublots C & D, 2000 tons Lot 6, Sublots A-D, 4000 tons
<b>27 - Total</b>								<b>\$57,205.80</b>
28	J9I3597	Other Contract Adjustment	SPAD	\$18,380.88	100	Jun 2, 2023	holtb3	Superpave pay factor for Lot 7.
<b>28 - Total</b>								<b>\$18,380.88</b>
30	J9I3597	Other Contract Adjustment	SPAD	\$17,470.56	100	Jun 30, 2023	holtb3	Lot 8
<b>30 - Total</b>								<b>\$17,470.56</b>
31	J9I3597	Other Contract Adjustment	AICA	\$10,932.37	100	Jul 17, 2023	holtb3	Intelligent compaction adjustment from 4/19/23 to 6/12/23.
		Other Contract Adjustment	AIDA	\$5,433.90	100	Jul 17, 2023	holtb3	Increased density adjustments for Lot 7 A,B,D (\$2813.40) and Lot 8 A,B,D (\$2620.59)
		Other Contract Adjustment	AIRA	\$4,907.00	100	Jul 17, 2023	holtb3	PMTP adjustment from 4/19/23 to 6/12/23.
<b>31 - Total</b>								<b>\$21,273.27</b>
32	J9I3597	Other Contract Adjustment	SPAD	\$23,844.08	100	Aug 2, 2023	holtb3	Superpave pay factors for lot 1A.
		Other Contract Adjustment	APTA	\$70,574.45	100	Aug 2, 2023	holtb3	Balanced Mix Design Performance for Cracking Tolerance Index and Hamburg Wheel Track.  Lots 3C-5B = \$28,134.00 Lots 5C-7D = \$28,134.00 Lot 1A = \$14,306.45
		Other Contract Adjustment	AIDA	\$953.76	100	Aug 2, 2023	holtb3	Elevated densities for Lot 1A, Sublot D.
		Other Contract Adjustment	TSR	\$42,440.45	100	Aug 2, 2023	holtb3	Lots 5C-7D = \$28,134.00 Lot 1A = \$14,306.45
<b>32 - Total</b>								<b>\$137,812.74</b>





## Contract Adjustments for Contract - 211217-H05

Estimate Number	Project	Adjustment Type	Other Adjustment Type	Adjustment Amount	Adjustment Percentage by Project	Created Date	Created By	Comments
<b>Overall - Total</b>					<b>\$364,274.43</b>			