



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on September 5, 2024

Pay Estimate Created Date: September 6, 2023

<b>Final Estimate Number</b> 22	<b>Contract ID</b> 211217-H06 <b>Prime Contractor</b> Robertson Contractors, Inc.	<b>Pay Period Start</b> May 2, 2023 <b>Pay Period End</b> September 6, 2023	<b>Original Contract Amount</b> \$3,569,406.64 <b>Net Change Order Amount</b> \$419,327.14 <b>Current Contract Amount</b> \$3,988,733.78
------------------------------------	--	--	--

Approval Date		By User
September 28, 2023	Generated and Approved (and should be considered Draft) at the Project Office Level by	bollis1
August 26, 2024	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	stutsb1
September 4, 2024	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2022	December 1, 2022	October 10, 2022	100.00%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date	December 21, 2023	December 21, 2023	
Awarded Date	January 5, 2022	January 5, 2022	
Letting Date	December 17, 2021	December 17, 2021	
Notice to Proceed Date	February 7, 2022	February 7, 2022	
Open to Traffic Date	October 10, 2022	October 10, 2022	
Work Began Date	February 15, 2022	February 15, 2022	

**Contract Total Pay For Estimate No. 22**

	This Estimate	Previous	To Date
211217-H06			
Total Posted Items Pay	\$0.00	\$3,988,733.78	\$3,988,733.78
Gross Item Adjustments	\$0.00	\$9,326.35	\$9,326.35
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
<b>Contract Total Payable This Estimate:</b>	<b>\$0.00</b>	<b>\$3,998,060.13</b>	<b>\$3,998,060.13</b>

**Items Paid This Estimate Period**

No Data Available

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

No Data Available



## Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

Report Generated on September 5, 2024

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J9S3560	FAS S703(5)	Bridge Replacement	162	NEW MADRID	over Drainage Ditches 1 & 251
J9S3562	FAS S703(8)	Culvert replacement	162	NEW MADRID	over Drainage Ditch 62

Totals by Job Numbers				
J9S3560		This Estimate	Previous	To Date
	Posted Item Pay	\$0.00	\$3,640,305.78	\$3,640,305.78
	Gross Item Adjustments	\$0.00	\$7,996.37	\$7,996.37
	<b>Gross Item Pay</b>	<b>\$0.00</b>	<b>\$3,648,302.15</b>	<b>\$3,648,302.15</b>
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J9S3562		This Estimate	Previous	To Date
	Posted Item Pay	\$0.00	\$348,428.00	\$348,428.00
	Gross Item Adjustments	\$0.00	\$1,329.98	\$1,329.98
	<b>Gross Item Pay</b>	<b>\$0.00</b>	<b>\$349,757.98</b>	<b>\$349,757.98</b>
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on September 5, 2024

**Exceptions (Discrepancies) This Estimate Period**

No Exceptions Exist on Contract



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 5, 2024

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
211217-H06	J9S3560	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$12,500.00	\$12,500.00
		0001	0020	2064000	POROUS BACKFILL	72.00	0.00	72.00	CUYD	72.00	\$95.00	\$6,840.00
		0001	0030	2079909	MISC.MODIFIED LINEAR GRADING, CLASS 2	7.90	2.70	10.60	STA	10.60	\$2,400.00	\$25,440.00
		0001	0040	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	1,213.00	102.00	1,315.00	SQYD	1,315.00	\$15.50	\$20,382.50
		0001	0050	3105003	GRAVEL (A) OR CRUSHED STONE (B)	32.00	80.00	112.00	SQYD	112.00	\$25.00	\$2,800.00
		0001	0060	4039905	MISC.OPTIONAL PAVEMENT	1,213.00	75.00	1,288.00	SQYD	1,288.00	\$57.00	\$73,416.00
		0001	0070	6113020	FURNISHING TYPE 2 ROCK BLANKET	1,005.00	172.00	1,177.00	CUYD	1,177.00	\$40.00	\$47,080.00
		0001	0080	6113040	PLACING TYPE 2 ROCK BLANKET	1,005.00	172.00	1,177.00	CUYD	1,177.00	\$18.00	\$21,186.00
		0001	0090	6161005	CONSTRUCTION SIGNS	613.00	728.00	1,341.00	SQFT	1,341.00	\$6.50	\$8,716.50
		0001	0100	6161008	ADVANCED WARNING RAIL SYSTEM	4.00	0.00	4.00	EA	4.00	\$25.00	\$100.00
		0001	0110	6161030	TYPE III MOVEABLE BARRICADE	10.00	0.00	10.00	EA	10.00	\$135.00	\$1,350.00
		0001	0120	6161052	WARNING LIGHT, TYPE B	12.00	0.00	12.00	EA	12.00	\$45.00	\$540.00
		0001	0130	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$3,500.00	\$7,000.00
		0001	0140	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$155,000.00	\$0.00
		0001	0141	6181000	MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$130,514.00	\$130,514.00
		0001	0150	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	2,128.00	0.00	2,128.00	LF	2,128.00	\$0.50	\$1,064.00
		0001	0160	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	1,341.00	426.00	1,767.00	SQYD	1,767.00	\$4.00	\$7,068.00
		0001	0170	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$15,000.00	\$15,000.00
		0001	0180	8051000A	SEEDING - COOL SEASON GRASSES	1.00	0.00	1.00	ACRE	1.00	\$5,350.00	\$5,350.00
		0001	0190	8061016	SEDIMENT REMOVAL	18.00	-18.00	0.00	CUYD	0.00	\$5.00	\$0.00
		0001	0200	8061017	TEMPORARY SEEDING	0.20	-0.20	0.00	ACRE	0.00	\$15,000.00	\$0.00
		0001	0210	8061019	SILT FENCE	1,264.00	-1,264.00	0.00	LF	0.00	\$2.70	\$0.00
		0001	0220	8061050	TYPE C BERM	313.00	-313.00	0.00	LF	0.00	\$10.00	\$0.00
		0010	0230	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	2.00	0.00	2.00	EA	2.00	\$5,033.56	\$10,067.12
		0010	0240	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	2.00	0.00	2.00	EA	2.00	\$3,507.98	\$7,015.96
		0010	0250	6063017	TYPE C CRASHWORTHY END TERMINAL	6.00	-6.00	0.00	EA	0.00	\$27,807.91	\$0.00
		0070	0260	2061000	CLASS 1 EXCAVATION	50.00	0.00	50.00	CUYD	50.00	\$50.00	\$2,500.00
		0070	0270	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	1.00	\$50,000.00	\$50,000.00
		0070	0280	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	107.00	53.50	160.50	SQYD	160.50	\$160.00	\$25,680.00
		0070	0290	7021316	GALVANIZED CAST-IN-PLACE CONCRETE PILES (16 IN)	648.00	-158.00	490.00	LF	490.00	\$235.00	\$115,150.00
		0070	0300	7025001	DYNAMIC PILE TESTING	4.00	2.00	6.00	EA	6.00	\$3,000.00	\$18,000.00
		0070	0310	7029903	MISC.GALVANIZED CAST-IN-PLACE CONCRETE PILES (36 IN)	450.00	449.00	899.00	LF	899.00	\$425.00	\$382,075.00
		0070	0320	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	50.40	0.00	50.40	CUYD	50.40	\$980.00	\$49,392.00
		0070	0330	7034216	TYPE H BARRIER	505.00	0.00	505.00	LF	505.00	\$125.00	\$63,125.00
		0070	0340	7034222	SLAB ON CONCRETE BEAM	746.00	0.00	746.00	SQYD	746.00	\$430.00	\$320,780.00
		0070	0350	7056051A	33 IN., PRESTRESSED CONCRETE SPREAD BOX BEAM	994.00	0.00	994.00	LF	994.00	\$445.00	\$442,330.00
		0070	0360	7061060	REINFORCING STEEL (BRIDGES)	5,690.00	0.00	5,690.00	LB	5,690.00	\$2.10	\$11,949.00
		0070	0370	7123610	SLAB DRAIN	44.00	0.00	44.00	EA	44.00	\$350.00	\$15,400.00
		0070	0380	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	2.00	\$1,600.00	\$3,200.00
		0070	0390	7161000	PLAIN NEOPRENE BEARING PAD	8.00	0.00	8.00	EA	8.00	\$300.00	\$2,400.00
		0070	0400	7161002	LAMINATED NEOPRENE BEARING PAD	16.00	0.00	16.00	EA	16.00	\$450.00	\$7,200.00
		0071	0410	2061000	CLASS 1 EXCAVATION	50.00	0.00	50.00	CUYD	50.00	\$50.00	\$2,500.00
		0071	0420	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	1.00	\$50,000.00	\$50,000.00
		0071	0430	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	107.00	53.50	160.50	SQYD	160.50	\$160.00	\$25,680.00
		0071	0440	7021316	GALVANIZED CAST-IN-PLACE CONCRETE PILES (16 IN)	456.00	-49.00	407.00	LF	407.00	\$235.00	\$95,645.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 5, 2024

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
211217-H06	J9S3560	0071	0450	7025001	DYNAMIC PILE TESTING	4.00	0.00	4.00	EA	4.00	\$3,000.00	\$12,000.00
		0071	0460	7029903	MISC.GALVANIZED CAST-IN-PLACE CONCRETE PILES (36 IN)	450.00	342.00	792.00	LF	792.00	\$425.00	\$336,600.00
		0071	0470	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	50.40	0.00	50.40	CUYD	50.40	\$980.00	\$49,392.00
		0071	0480	7034216	TYPE H BARRIER	505.00	0.00	505.00	LF	505.00	\$125.00	\$63,125.00
		0071	0490	7034222	SLAB ON CONCRETE BEAM	746.00	0.00	746.00	SQYD	746.00	\$430.00	\$320,780.00
		0071	0500	7056051A	33 IN., PRESTRESSED CONCRETE SPREAD BOX BEAM	994.00	0.00	994.00	LF	994.00	\$445.00	\$442,330.00
		0071	0510	7061060	REINFORCING STEEL (BRIDGES)	5,690.00	0.00	5,690.00	LB	5,690.00	\$2.10	\$11,949.00
		0071	0520	7123610	SLAB DRAIN	44.00	0.00	44.00	EA	44.00	\$350.00	\$15,400.00
		0071	0530	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	2.00	\$1,565.00	\$3,130.00
		0071	0540	7161000	PLAIN NEOPRENE BEARING PAD	8.00	0.00	8.00	EA	8.00	\$1,600.00	\$12,800.00
		0071	0550	7161002	LAMINATED NEOPRENE BEARING PAD	16.00	0.00	16.00	EA	16.00	\$300.00	\$4,800.00
		0001	5001	6199901	MISC.Payment for Contract Bond	0.00	1.00	1.00	LS	1.00	\$24,486.00	\$24,486.00
		0010	5002	6063020	TYPE C CRASHWORTHY END TERMINAL (MASH)	0.00	6.00	6.00	EA	6.00	\$36,135.26	\$216,811.56
		0070	5003	7029902	MISC.Changing end plates for 36" Piling from 3/4" to 2" thickness.	0.00	8.00	8.00	EA	8.00	\$2,174.35	\$17,394.80
		0071	5004	7029902	MISC.Changing end plates for 36" Piling from 3/4" to 2" thickness.	0.00	10.00	10.00	EA	10.00	\$2,174.35	\$21,743.50
		0001	5005	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	0.00	2,128.00	2,128.00	LF	2,128.00	\$0.53	\$1,127.84
<b>Project J9S3560 - Total Value Posted to Date as of Report Generated Date</b>												<b>\$3,640,305.78</b>
J9S3562	0001	0560	2022010	REMOVAL OF IMPROVEMENTS	1.00	-0.09	0.91	LS	0.91	\$8,500.00	\$7,735.00	
		0570	2063000	CLASS 3 EXCAVATION	67.00	0.00	67.00	CUYD	67.00	\$25.00	\$1,675.00	
		0580	2079909	MISC.MODIFIED LINEAR GRADING, CLASS 2	1.80	0.00	1.80	STA	1.80	\$7,500.00	\$13,500.00	
		0590	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	102.00	0.00	102.00	SQYD	102.00	\$22.00	\$2,244.00	
		0600	4019905	MISC.Optional Pavement	102.00	0.00	102.00	SQYD	102.00	\$56.00	\$5,712.00	
		0610	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	19.70	0.00	19.70	TONS	19.70	\$145.00	\$2,856.50	
		0620	4071005	TACK COAT	28.00	0.00	28.00	GAL	28.00	\$5.00	\$140.00	
		0630	6097000	ROCK LINING	26.00	0.00	26.00	CUYD	26.00	\$85.00	\$2,210.00	
		0640	6149902	MISC.36 IN FLAP GATE	2.00	0.00	2.00	EA	2.00	\$1,500.00	\$3,000.00	
		0650	6161005	CONSTRUCTION SIGNS	578.00	254.00	832.00	SQFT	832.00	\$6.50	\$5,408.00	
		0660	6161008	ADVANCED WARNING RAIL SYSTEM	4.00	0.00	4.00	EA	4.00	\$25.00	\$100.00	
		0670	6161030	TYPE III MOVEABLE BARRICADE	11.00	-1.00	10.00	EA	10.00	\$135.00	\$1,350.00	
		0680	6161052	WARNING LIGHT, TYPE B	18.00	-6.00	12.00	EA	12.00	\$45.00	\$540.00	
		0690	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$1,800.00	\$3,600.00	
		0700	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$35,000.00	\$35,000.00	
		0710	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	368.00	32.00	400.00	LF	400.00	\$0.50	\$200.00	
		0720	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	46.00	24.00	70.00	LF	70.00	\$0.50	\$35.00	
		0730	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	347.00	0.00	347.00	SQYD	347.00	\$10.00	\$3,470.00	
		0740	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$5,000.00	\$5,000.00	
		0750	7250436	36 IN. PIPE GROUP C	76.00	0.00	76.00	LF	76.00	\$95.00	\$7,220.00	
		0760	8051000A	SEEDING - COOL SEASON GRASSES	1.00	0.00	1.00	ACRE	1.00	\$5,350.00	\$5,350.00	
		0770	8061005	ROCK DITCH CHECK	20.00	-20.00	0.00	LF	0.00	\$28.50	\$0.00	
		0780	8061016	SEDIMENT REMOVAL	6.00	-6.00	0.00	CUYD	0.00	\$5.00	\$0.00	
		0790	8061017	TEMPORARY SEEDING	0.10	-0.10	0.00	ACRE	0.00	\$15,000.00	\$0.00	
		0800	8061019	SILT FENCE	399.00	-399.00	0.00	LF	0.00	\$2.70	\$0.00	
		0810	2063300	CLASS 4 EXCAVATION	185.00	0.00	185.00	CUYD	185.00	\$50.00	\$9,250.00	
		0820	2069901	MISC.DEWATERING	1.00	0.00	1.00	LS	1.00	\$30,000.00	\$30,000.00	
		0830	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	1.00	\$12,500.00	\$12,500.00	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 5, 2024

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
211217-H06	J9S3562	0070	0840	7034041	CLASS B-1 CONCRETE (CULVERTS)	141.60	0.00	141.60	CUYD	141.60	\$985.00	\$139,476.00
		0070	0850	7061030	REINFORCING STEEL (CULVERTS)	27,490.00	0.00	27,490.00	LB	27,490.00	\$1.85	\$50,856.50
<b>Project J9S3562 - Total Value Posted to Date as of Report Generated Date</b>												<b>\$348,428.00</b>
<b>211217-H06 Overall - Total Value Posted to Date as of Report Generated Date</b>												<b>\$3,988,733.78</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on September 5, 2024

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

**The information below this line are details for Construction Signs (if applicable).**

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post
J9S3560	0090	February 15, 2022	1277	See Special Sign Details		0.111	Rte F South	1.00		Numbered Route Sign Blank 36" x 78" 50D	19.50	19.5
				See Special Sign Details		1.082	Rte EE West	1.00		Numbered Route Sign Blank 36" x 78" 50E	19.50	19.5
				See Special Sign Details		1.836	Rte J North	1.00		Numbered Route Sign Blank 36" x 78" 50A	19.50	19.5
				MO4-8a 24x18 3.00 END DETOUR		11.602	Rte 162 West	1.00	3		3.00	3
				See Special Sign Details		13.292	Rte 162 East	1.00		Numbered Route Sign Blank 36" x 78" 50F	19.50	19.5
				See Special Sign Details		13.542	Rte 162 West	1.00		Special Sign 56A 96" x 48"	32.00	32
				R11-4 60x30 12.50 ROAD CLOSED TO THRU TRAFFIC		13.589	Rte 162 West	1.00	12.5		12.50	12.5
				See Special Sign Details		14.494	Rte B North	1.00		Numbered Route Sign Blank 36" x 78" 50E	19.50	19.5
				See Special Sign Details		14.748	153 North in Gideon	1.00		Numbered Route Sign Blank 36" x 78" 50A	19.50	19.5
				See Special Sign Details		15.38	153 North	1.00		Numbered Route Sign Blank 36" x 78" 50C	19.50	19.5
				See Special Sign Details		16.208	Rte 162 East	1.00		Numbered Route Sign Blank 36" x 78" 50F	19.50	19.5
				See Special Sign Details		16.637	Rte 162 East	1.00		Numbered Route Sign Blank 36" x 78" 50F	19.50	19.5
				See Special Sign Details		16.771	153 North	1.00		Numbered Route Sign Blank 36" x 78" 50A	19.50	19.5
				See Special Sign Details		16.943	Rte 162 East	1.00		Numbered Route Sign Blank 36" x 78" 50C	19.50	19.5
				See Special Sign Details		17.028	Rte W West	2.00		Numbered Route Sign Blank 36" x 78" 50B 50E	19.50	39
				See Special Sign Details		17.143	Rte 62 East	1.00		Numbered Route Sign Blank 36" x 78" 50A	19.50	19.5
				See Special Sign Details		17.915	153 North	1.00		Numbered Route Sign Blank 36" x 78" 50A	19.50	19.5
				See Special Sign Details		18.967	Rte 153 South	2.00		Numbered Route Sign Blank 36" x 78" 50B 50E	19.50	39
				See Special Sign Details		2.063	Rte NN South	1.00		Numbered Route Sign Blank 36" x 78" 50B	19.50	19.5
				See Special Sign Details		2.134	Rte J South	1.00		Numbered Route Sign Blank 36" x 78" 50F	19.50	19.5
				See Special Sign Details		20.024	Rte 162 West	1.00		Special Sign 56B 96" x 48"	32.00	32
				R11-4 60x30 12.50 ROAD CLOSED TO THRU TRAFFIC		20.058	Rte 162 West	1.00	12.5		12.50	12.5
				See Special Sign Details		20.122	Rte 62 East	1.00		Numbered Route Sign Blank 36" x 78" 50A	19.50	19.5
				WO20-3 48x48 16.00 ROAD CLOSED AHEAD		20.946	Rte 162 West	1.00	16		16.00	16
				WO20-3 48x48 16.00 ROAD CLOSED AHEAD		21.046	Rte 162 West	1.00	16	Road Closed 500 FT	16.00	16
				R11-2 48x30 10.00 ROAD CLOSED		21.189	Rte 162 West	1.00	10		10.00	10
				See Special Sign Details		23.054	Rte 62 East	1.00		Numbered Route Sign Blank 36" x 78" 50A	19.50	19.5
				See Special Sign Details		26.340	Rte 62 East	1.00		Numbered Route Sign Blank 36" x 78" 50A	19.50	19.5
				See Special Sign Details		27.793	Rte 153 North	1.00		Numbered Route Sign Blank 36" x 78" 50C	19.50	19.5
				See Special Sign Details		28.869	153 South	1.00		Numbered Route Sign Blank 36" x 78" 50C	19.50	19.5
				See Special Sign Details		29.021	Rte 62 East	1.00		Numbered Route Sign Blank 36" x 78" 50A	19.50	19.5



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on September 5, 2024

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.  
The information below this line are details for Construction Signs (if applicable).**

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post
J9S3560	0090	February 15, 2022	1277	See Special Sign Details		3.67	162 East	1.00		Special Sign 56C 96" x 48"	32.00	32
				R11-4 60x30 12.50 ROAD CLOSED TO THRU TRAFFIC		3.709	162 East	1.00	12.5		12.50	12.5
				See Special Sign Details		3.81	Rte J North	1.00		Numbered Route Sign Blank 36" x 78" 50C	19.50	19.5
				See Special Sign Details		3.859	Rte J South	1.00		Numbered Route Sign Blank 36" x 78" 50F	19.50	19.5
				See Special Sign Details		30.253	153 South	1.00		Numbered Route Sign Blank 36" x 78" 50F	19.50	19.5
				MO4-8a 24x18 3.00 END DETOUR		31.564	153 South	1.00	3		3.00	3
				See Special Sign Details		31.929	Rte 62 East	1.00		Numbered Route Sign Blank 36" x 78" 50A	19.50	19.5
				See Special Sign Details		34.233	Rte 62 East	1.00		Numbered Route Sign Blank 36" x 78" 50C	19.50	19.5
				See Special Sign Details		347.739	Rte 61 South	1.00		Numbered Route Sign Blank 36" x 78" 50E	19.50	19.5
				See Special Sign Details		349.13	Rte 61 South	1.00		Numbered Route Sign Blank 36" x 78" 50A	19.50	19.5
				See Special Sign Details		350.228	Rte 61 South	1.00		Numbered Route Sign Blank 36" x 78" 50A	19.50	19.5
				See Special Sign Details		351.852	Rte 61 South	1.00		Numbered Route Sign Blank 36" x 78" 50A	19.50	19.5
				See Special Sign Details		353.267	Rte 61 South	1.00		Numbered Route Sign Blank 36" x 78" 50A	19.50	19.5
				See Special Sign Details		355.317	Rte 61 South	1.00		Numbered Route Sign Blank 36" x 78" 50A	19.50	19.5
				See Special Sign Details		357.419	Rte 61 South	1.00		Numbered Route Sign Blank 36" x 78" 50A	19.50	19.5
				See Special Sign Details		36.314	Rte 61 North	1.00		Numbered Route Sign Blank 36" x 78" 50F	19.50	19.5
				See Special Sign Details		38.578	Rte 61 North	1.00		Numbered Route Sign Blank 36" x 78" 50F	19.50	19.5
				See Special Sign Details		4.364	Rte B South	1.00		Numbered Route Sign Blank 36" x 78" 50C	19.50	19.5
				See Special Sign Details		40.331	Rte 61 North	1.00		Numbered Route Sign Blank 36" x 78" 50F	19.50	19.5
				See Special Sign Details		42.043	Rte 61 North	1.00		Numbered Route Sign Blank 36" x 78" 50F	19.50	19.5
				See Special Sign Details		43.430	Rte 61 North	1.00		Numbered Route Sign Blank 36" x 78" 50F	19.50	19.5
				See Special Sign Details		44.765	Rte 61 North	1.00		Numbered Route Sign Blank 36" x 78" 50F	19.50	19.5
				See Special Sign Details		45.955	Rte 61 North	1.00		Numbered Route Sign Blank 36" x 78" 50D	19.50	19.5
				See Special Sign Details		54.777	Rte 62 West	1.00		Numbered Route Sign Blank 36" x 78" 50F	19.50	19.5
				See Special Sign Details		57.487	Rte 62 West	1.00		Numbered Route Sign Blank 36" x 78" 50F	19.50	19.5
				See Special Sign Details		6.298	Rte F South	1.00		Numbered Route Sign Blank 36" x 78" 50D	19.50	19.5
				See Special Sign Details		60.366	Rte 62 West	1.00		Numbered Route Sign Blank 36" x 78" 50F	19.50	19.5
				See Special Sign Details		63.395	Rte 62 West	1.00		Numbered Route Sign Blank 36" x 78" 50F	19.50	19.5
				See Special Sign Details		66.584	Rte 62 West	1.00		Numbered Route Sign Blank 36" x 78" 50F	19.50	19.5
				See Special Sign Details		69.162	Rte 62 West	1.00		Numbered Route Sign Blank 36" x 78" 50D	19.50	19.5
				See Special Sign Details		7.02	Rte EE East	1.00		Numbered Route Sign Blank 36" x 78" 50D	19.50	19.5
				See Special Sign Details		7.678	Rte M West	1.00		Numbered Route Sign Blank 36" x 78" 50E	19.50	19.5





**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on September 5, 2024

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.  
The information below this line are details for Construction Signs (if applicable).**

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post
J9S3560	0090	February 15, 2022	1277	WO20-3 48x48 16.00 ROAD CLOSED AHEAD		8.053	Rte 162 East	1.00	16		16.00	16
				WO20-3 48x48 16.00 ROAD CLOSED AHEAD		8.177	Rte 162 East	1.00	16	Road Closed 500 FT	16.00	16
				R11-2 48x30 10.00 ROAD CLOSED		8.297	Rte 162 East	1.00	10		10.00	10
		May 2, 2022	64	CONST-5 96x48 32.00 POINT OF PRESENCE		19.939	Westbound Rte 162	1.00	32	Focus on Bridges	32.00	32
		CONST-5 96x48 32.00 POINT OF PRESENCE			7.931	Eastbound Rte 162	1.00	32	Focus on Bridges	32.00	32	
<b>0090 - Total</b>												<b>1340.5</b>
J9S3562	0650	August 12, 2022	797	See Special Sign Details		1.209	Rte A West	1.00		Numbered Route Sign Blank 36" x 78" 50F	19.50	19.50
				See Special Sign Details		1.233	Rte K West	1.00		Numbered Route Sign Blank 36" x 78" 50F	19.50	19.50
				WO20-3 48x48 16.00 ROAD CLOSED AHEAD		10.033	Rte 162 East	1.00	16.00			16.00
				WO20-3 48x48 16.00 ROAD CLOSED AHEAD		10.167	Rte 162 East	1.00	16.00			16.00
				R11-2 48x30 10.00 ROAD CLOSED		10.285	Rte 162 East	1.00	10.00			10.00
				See Special Sign Details		10.817	Rte B North	1.00		Numbered Route Sign Blank 36" x 78" 50F	19.50	19.50
				See Special Sign Details		11.560	Rte 162 West	1.00		Numbered Route Sign Blank 36" x 78" 50D	19.50	19.50
				See Special Sign Details		11.849	Rte B South	1.00		Numbered Route Sign Blank 36" x 78" 50B	19.50	19.50
				See Special Sign Details		12.780	Rte 162 West	1.00		Special Sign 56B 96" x 48"	32.00	32.00
				R11-4 60x30 12.50 ROAD CLOSED TO THRU TRAFFIC		12.785	Rte 162 West	1.00	12.50			12.50
				See Special Sign Details		13.063	Rte B North	1.00		Numbered Route Sign Blank 36" x 78" 50F	19.50	19.50
				See Special Sign Details		14.493	Rte B North	1.00		Numbered Route Sign Blank 36" x 78" 50D	19.50	19.50
				See Special Sign Details		14.787	Rte A East	1.00		Numbered Route Sign Blank 36" x 78" 50A	19.50	19.50
				See Special Sign Details		17.005	Rte A East	1.00		Numbered Route Sign Blank 36" x 78" 50A	19.50	19.50
				MO4-8a 24x18 3.00 END DETOUR		18.189	Rte 162 West	1.00	3.00			3.00
				See Special Sign Details		18.869	Rte A East	1.00		Numbered Route Sign Blank 36" x 78" 50A	19.50	19.50
				WO20-3 48x48 16.00 ROAD CLOSED AHEAD		19.125	Rte 162 West	1.00	16.00			16.00
				WO20-3 48x48 16.00 ROAD CLOSED AHEAD		19.260	Rte 162 West	1.00	16.00			16.00
				R11-2 48x30 10.00 ROAD CLOSED		19.389	Rte 162 West	1.00	10.00			10.00
				See Special Sign Details		0.100	Rte A West	1.00		Numbered Route Sign Blank 36" x 78" 50F	19.50	19.50
				See Special Sign Details		0.042	Rte T South	1.00		Numbered Route Sign Blank 36" x 78" 50E	19.50	19.50
				See Special Sign Details		19.542	Rte K East	1.00		Numbered Route Sign Blank 36" x 78" 50A	19.50	19.50
				R11-4 60x30 12.50 ROAD CLOSED TO THRU TRAFFIC		9.819	Rte 162 East	1.00	12.50			12.50
				See Special Sign Details		2.229	Rte T East	1.00		Numbered Route Sign Blank 36" x 78" 50A	19.50	19.50
				See Special Sign Details		2.233	Rte PP East	1.00		Numbered Route Sign Blank 36" x 78" 50C	19.50	19.50
				See Special Sign Details		2.405	Rte A West	1.00		Numbered Route Sign Blank 36" x 78" 50F	19.50	19.50



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on September 5, 2024

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.  
The information below this line are details for Construction Signs (if applicable).**

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post	
J9S3562	0650	August 12, 2022	797	See Special Sign Details		20.227	Rte A East	1.00		Numbered Route Sign Blank 36" x 78" 50A	19.50	19.50	
				See Special Sign Details		20.592	Rte K East	1.00		Numbered Route Sign Blank 36" x 78" 50A	19.50	19.50	
				See Special Sign Details		21.187	Rte A East	1.00		Numbered Route Sign Blank 36" x 78" 50B	19.50	19.50	
				See Special Sign Details		3.13	Rte K West	1.00		Numbered Route Sign Blank 36" x 78" 50D	19.50	19.50	
				See Special Sign Details		3.889	Rte YY East	1.00		Numbered Route Sign Blank 36" x 78" 50E	19.50	19.50	
				See Special Sign Details		4.431	Rte A West	1.00		Numbered Route Sign Blank 36" x 78" 50F	19.50	19.50	
				See Special Sign Details		6.262	Rte T West	1.00		Numbered Route Sign Blank 36" x 78" 50D	19.50	19.50	
				See Special Sign Details		6.489	Rte A West	1.00		Numbered Route Sign Blank 36" x 78" 50E	19.50	19.50	
				See Special Sign Details		6.516	Rte T West	1.00		Numbered Route Sign Blank 36" x 78" 50F	19.50	19.50	
				See Special Sign Details		7.245	Rte B South	1.00		Numbered Route Sign Blank 36" x 78" 50A	19.50	19.50	
				See Special Sign Details		7.889	Rte B North	1.00		Numbered Route Sign Blank 36" x 78" 50C	19.50	19.50	
				See Special Sign Details		8.272	Rte P North	1.00		Numbered Route Sign Blank 36" x 78" 50C	19.50	19.50	
				See Special Sign Details		8.272	Rte P North	1.00		Numbered Route Sign Blank 36" x 78" 50D	19.50	19.50	
				WO20-2 48x48 16.00 DETOUR AHEAD		9.564	Rte 162 East	1.00	16.00			16.00	
				See Special Sign Details		9.628	Rte 162 East	1.00		Numbered Route Sign Blank 36" x 78" 50C	19.50	19.50	
				See Special Sign Details		9.790	Rte 162 East	1.00		Special Sign 56A 96" x 48"	32.00	32.00	
				See Special Sign Details		9.808	Rte B South	1.00		Numbered Route Sign Blank 36" x 78" 50A	19.50	19.50	
			August 22, 2022	35	CONST-5 96x48 32.00 POINT OF PRESENCE		18.007	Rte 162 West	1.00	32.00	Focus on Bridges		32.00
					MO4-8a 24x18 3.00 END DETOUR		20.072	Rte 162 West	1.00	3.00			3.00
		<b>0650 - Total</b>											<b>831.5</b>



## Line Item Adjustments by Estimate

Sep 5, 2024

Contract ID: 211217-H06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J9S3560	0020	POROUS BACKFILL	Material		9	Jun 16, 2022	SYSTEM	\$3,420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user brooks3 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
					9	Jun 16, 2022	SYSTEM	(\$3,420.00)			
					10	Jun 30, 2022	SYSTEM	\$3,420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user woods1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
					10	Jun 30, 2022	SYSTEM	(\$3,420.00)			
					11	Jul 18, 2022	SYSTEM	\$3,420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user brooks3 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
					11	Jul 18, 2022	SYSTEM	(\$3,420.00)			
	<b>- Total</b>								<b>\$0.00</b>		
	<b>Material - Total</b>								<b>\$0.00</b>		
	<b>0020 - Total</b>								<b>\$0.00</b>		
	0030	MISC. GRADING	Other Item Adjustment		OADJ	13	Aug 17, 2022	brooks3	(\$6,480.00)	The contract quantity of 7.9 STA does not match the Summary of Quantities Sheet 1 of 2 quantity of 10.6 STA. The contract quantity of 7.9 STA will be increased by Change Order.	
						14	Sep 1, 2022	SYSTEM	\$6,480.00	The contract quantity of 7.9 STA does not match the Summary of Quantities Sheet 1 of 2 quantity of 10.6 STA. The contract quantity of 7.9 STA will be increased by Change Order.	
		<b>OADJ - Total</b>								<b>\$0.00</b>	
		<b>Other Item Adjustment - Total</b>								<b>\$0.00</b>	
		Overrun		Overrun			13	Aug 17, 2022	SYSTEM	\$6,480.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user brooks3 overriding Payment Estimate Exception 21 on the current Payment Estimate.
							13	Aug 17, 2022	SYSTEM	(\$6,480.00)	
							14	Sep 1, 2022	SYSTEM	(\$6,480.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
							15	Sep 15, 2022	SYSTEM	\$6,480.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',2400.00000 - 2400.00000, 'is applied (if non-zero).
		<b>Overrun - Total</b>								<b>\$0.00</b>	
		<b>Overrun - Total</b>								<b>\$0.00</b>	
	<b>0030 - Total</b>								<b>\$0.00</b>		
	0040	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material			12	Aug 2, 2022	SYSTEM	\$11,036.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user brooks3 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
						12	Aug 2, 2022	SYSTEM	(\$11,036.00)		
						13	Aug 17, 2022	SYSTEM	\$20,413.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user brooks3 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
						13	Aug 17, 2022	SYSTEM	(\$20,413.50)		
<b>- Total</b>								<b>\$0.00</b>			
<b>Material - Total</b>								<b>\$0.00</b>			
Overrun			Overrun			13	Aug 17, 2022	SYSTEM	(\$1,612.00)		
						14	Sep 1, 2022	SYSTEM	\$31.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',15.50000 - 15.50000, 'is applied (if non-zero).	
						15	Sep 15, 2022	SYSTEM	\$1,581.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',15.50000 - 15.50000, 'is applied (if non-zero).	
<b>Overrun - Total</b>								<b>\$0.00</b>			
<b>Overrun - Total</b>								<b>\$0.00</b>			
<b>0040 - Total</b>								<b>\$0.00</b>			
0050	GRAVEL (A) OR CRUSHED STONE	Material			13	Aug 17, 2022	SYSTEM	\$2,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user brooks3 overriding Payment		



## Line Item Adjustments by Estimate

Sep 5, 2024

Contract ID: 211217-H06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks																		
J9S3560	0050	(B)	Material						Estimate Exception 4 on the current Payment Estimate.																		
									13	Aug 17, 2022	SYSTEM	(\$2,800.00)															
									<b>- Total</b>								\$0.00										
									<b>Material - Total</b>								\$0.00										
									Overrun	Overrun	13	Aug 17, 2022	SYSTEM	(\$2,000.00)													
											15	Sep 15, 2022	SYSTEM	\$2,000.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',25.00000 - 25.00000, 'is applied (if non-zero).												
									<b>Overrun - Total</b>								\$0.00										
									<b>Overrun - Total</b>								\$0.00										
									<b>0050 - Total</b>								\$0.00										
									0060	MISC.	Other Item Adjustment	ACAD	19	Feb 2, 2023	brooks3		\$6,839.61	For the estimate period of 0012, 305.30 tons of Bituminous Base were placed for a value of \$3,070.13. For the estimate period of 0013, 210.00 tons of Bituminous Base were placed for a value of \$2,298.45. For the estimate period of 0012, 75.33 tons of BP-1 were placed for a value of \$861.59. For the estimate period of 0013, 49.00 tons of BP-1 were placed for a value of \$609.44. Total Pay = \$6,839.61									
																		<b>ACAD - Total</b>								\$6,839.61	
																		<b>Other Item Adjustment - Total</b>								\$6,839.61	
																		Overrun	Overrun	13	Aug 17, 2022	SYSTEM	(\$2,280.00)				
																				14	Sep 1, 2022	SYSTEM	(\$1,995.00)				
																				15	Sep 15, 2022	SYSTEM	\$4,275.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',57.00000 - 57.00000, 'is applied (if non-zero).			
<b>Overrun - Total</b>								\$0.00																			
<b>Overrun - Total</b>								\$0.00																			
<b>0060 - Total</b>								\$6,839.61																			
0070	FURNISHING TYPE 2 ROCK BLANKET	Material																This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user brooks3 overriding Payment Estimate Exception 1 on the current Payment Estimate.									
									3	Mar 16, 2022	SYSTEM	\$19,960.00															
									3	Mar 16, 2022	SYSTEM	(\$19,960.00)															
									4	Apr 5, 2022	SYSTEM	\$19,960.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user brooks3 overriding Payment Estimate Exception 1 on the current Payment Estimate.														
									4	Apr 5, 2022	SYSTEM	(\$19,960.00)															
									5	Apr 18, 2022	SYSTEM	\$19,960.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user brooks3 overriding Payment Estimate Exception 1 on the current Payment Estimate.														
									5	Apr 18, 2022	SYSTEM	(\$19,960.00)															
									<b>- Total</b>								\$0.00										
									<b>Material - Total</b>								\$0.00										
									Overrun	Overrun	13	Aug 17, 2022	SYSTEM	(\$6,880.00)													
15	Sep 15, 2022	SYSTEM	\$6,880.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',40.00000 - 40.00000, 'is applied (if non-zero).																							
<b>Overrun - Total</b>								\$0.00																			
<b>Overrun - Total</b>								\$0.00																			
<b>0070 - Total</b>								\$0.00																			
0080	PLACING TYPE 2 ROCK BLANKET	Overrun	Overrun	13	Aug 17, 2022	SYSTEM	(\$3,096.00)																				
				15	Sep 15, 2022	SYSTEM	\$3,096.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',18.00000 - 18.00000, 'is applied (if non-zero).																			



## Line Item Adjustments by Estimate

Sep 5, 2024

Contract ID: 211217-H06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J9S3560	0080	PLACING TYPE 2 ROCK BLANKET	Overrun	Overrun - Total				\$0.00		
				Overrun - Total				\$0.00		
			0080 - Total				\$0.00			
	0090	CONSTRUCTION SIGNS	Material			1	Feb 16, 2022	SYSTEM	\$8,300.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user brooks3 overriding Payment Estimate Exception 1 on the current Payment Estimate.
						1	Feb 16, 2022	SYSTEM	(\$8,300.50)	
				- Total				\$0.00		
				Material - Total				\$0.00		
				Overrun	Overrun	1	Feb 16, 2022	SYSTEM	\$4,316.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 6 on the current Payment Estimate. Material Insufficiency Quantity 1277.000; Overrun Quantity Balance 664.00.
						1	Feb 16, 2022	SYSTEM	(\$4,316.00)	
						2	Mar 3, 2022	SYSTEM	(\$4,316.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
						5	Apr 18, 2022	SYSTEM	\$4,316.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '6.50000 - 6.50000, 'is applied (if non-zero).
				Overrun - Total				\$0.00		
				Overrun - Total				\$0.00		
	0090 - Total				\$0.00					
	0100	ADVANCED WARNING RAIL SYSTEM	Material			1	Feb 16, 2022	SYSTEM	\$100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user brooks3 overriding Payment Estimate Exception 2 on the current Payment Estimate.
						1	Feb 16, 2022	SYSTEM	(\$100.00)	
				- Total				\$0.00		
				Material - Total				\$0.00		
	0100 - Total				\$0.00					
	0110	TYPE III MOVEABLE BARRICADE	Material			1	Feb 16, 2022	SYSTEM	\$1,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user brooks3 overriding Payment Estimate Exception 3 on the current Payment Estimate.
						1	Feb 16, 2022	SYSTEM	(\$1,350.00)	
				- Total				\$0.00		
				Material - Total				\$0.00		
	0110 - Total				\$0.00					
	0120	WARNING LIGHT, TYPE B	Material			1	Feb 16, 2022	SYSTEM	\$540.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user brooks3 overriding Payment Estimate Exception 4 on the current Payment Estimate.
						1	Feb 16, 2022	SYSTEM	(\$540.00)	
				- Total				\$0.00		
				Material - Total				\$0.00		
	0120 - Total				\$0.00					
	0130	CMS W/O COMMUNICATION INTERFACE, CONT F/	Material			1	Feb 16, 2022	SYSTEM	\$7,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user brooks3 overriding Payment Estimate Exception 5 on the current Payment Estimate.
						1	Feb 16, 2022	SYSTEM	(\$7,000.00)	
				- Total				\$0.00		
				Material - Total				\$0.00		
0130 - Total				\$0.00						
0150	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material			13	Aug 17, 2022	SYSTEM	\$851.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user brooks3 overriding Payment Estimate Exception 15 on the current Payment Estimate.	
					13	Aug 17, 2022	SYSTEM	(\$851.00)		



## Line Item Adjustments by Estimate

Sep 5, 2024

Contract ID: 211217-H06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J9S3560	0150	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		14	Sep 1, 2022	SYSTEM	\$851.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user brooks3 overriding Payment Estimate Exception 13 on the current Payment Estimate.				
					14	Sep 1, 2022	SYSTEM	(\$851.00)					
					15	Sep 15, 2022	SYSTEM	\$851.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user brooks3 overriding Payment Estimate Exception 13 on the current Payment Estimate.				
					15	Sep 15, 2022	SYSTEM	(\$851.00)					
					16	Oct 3, 2022	SYSTEM	\$851.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user brooks3 overriding Payment Estimate Exception 18 on the current Payment Estimate.				
					16	Oct 3, 2022	SYSTEM	(\$851.00)					
					17	Oct 17, 2022	SYSTEM	\$851.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user brooks3 overriding Payment Estimate Exception 18 on the current Payment Estimate.				
					17	Oct 17, 2022	SYSTEM	(\$851.00)					
					18	Nov 2, 2022	SYSTEM	\$851.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user brooks3 overriding Payment Estimate Exception 17 on the current Payment Estimate.				
					18	Nov 2, 2022	SYSTEM	(\$851.00)					
					19	Feb 2, 2023	SYSTEM	\$851.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user brooks3 overriding Payment Estimate Exception 7 on the current Payment Estimate.				
					19	Feb 2, 2023	SYSTEM	(\$851.00)					
					20	Mar 2, 2023	SYSTEM	\$1,064.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user brooks3 overriding Payment Estimate Exception 9 on the current Payment Estimate.				
					20	Mar 2, 2023	SYSTEM	(\$1,064.00)					
								- Total				\$0.00	
								Material - Total				\$0.00	
							Other Item Adjustment	REFL	19	Feb 2, 2023	brooks3	(\$692.93)	Pavement Marking Payment Adjustment Bridges A8991 and A8992. Rte 162 = -\$692.93
								REFL - Total				(\$692.93)	
								Other Item Adjustment - Total				(\$692.93)	
								0150 - Total				(\$692.93)	
J9S3560	0160	PERMANENT EROSION CONTROL GEOTEXTILE	Material		3	Mar 16, 2022	SYSTEM	\$2,640.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user brooks3 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					3	Mar 16, 2022	SYSTEM	(\$2,640.00)					
					4	Apr 5, 2022	SYSTEM	\$2,640.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user brooks3 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					4	Apr 5, 2022	SYSTEM	(\$2,640.00)					
								- Total			\$0.00		
								Material - Total			\$0.00		
							Overrun	Overrun	13	Aug 17, 2022	SYSTEM	(\$1,504.00)	
									15	Sep 15, 2022	SYSTEM	\$1,504.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',4.00000 - 4.00000, 'is applied (if non-zero).
								Overrun - Total			\$0.00		
								Overrun - Total			\$0.00		
				0160 - Total			\$0.00						
J9S3560	0180	SEEDING - COOL SEASON	Material		18	Nov 2, 2022	SYSTEM	\$5,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user brooks3 overriding Payment				



## Line Item Adjustments by Estimate

Sep 5, 2024

Contract ID: 211217-H06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J9S3560	0180	GRASSES	Material						Estimate Exception 24 on the current Payment Estimate.					
					18	Nov 2, 2022	SYSTEM	(\$5,350.00)						
					19	Feb 2, 2023	SYSTEM	\$5,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user brooks3 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					19	Feb 2, 2023	SYSTEM	(\$5,350.00)						
					20	Mar 2, 2023	SYSTEM	\$5,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user brooks3 overriding Payment Estimate Exception 18 on the current Payment Estimate.					
					20	Mar 2, 2023	SYSTEM	(\$5,350.00)						
					<b>- Total</b>						<b>\$0.00</b>			
					<b>Material - Total</b>						<b>\$0.00</b>			
					<b>0180 - Total</b>						<b>\$0.00</b>			
				0230	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile			13	Aug 17, 2022	SYSTEM	(\$6,835.40)	Payment Estimate Item Adjustment generated Stockpile Transaction	
								<b>- Total</b>					<b>(\$6,835.40)</b>	
								<b>Construction Stockpile - Total</b>					<b>(\$6,835.40)</b>	
							Construction Stockpile STMI			6	May 2, 2022	SYSTEM	\$6,835.40	Payment Estimate Item Adjustment generated Stockpile Transaction
									<b>- Total</b>					<b>\$6,835.40</b>
	<b>Construction Stockpile STMI - Total</b>									<b>\$6,835.40</b>				
Material			13				Aug 17, 2022	SYSTEM	\$10,067.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user brooks3 overriding Payment Estimate Exception 11 on the current Payment Estimate.				
			13				Aug 17, 2022	SYSTEM	(\$10,067.12)					
			14				Sep 1, 2022	SYSTEM	\$10,067.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user brooks3 overriding Payment Estimate Exception 9 on the current Payment Estimate.				
			14				Sep 1, 2022	SYSTEM	(\$10,067.12)					
			15				Sep 15, 2022	SYSTEM	\$10,067.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user brooks3 overriding Payment Estimate Exception 9 on the current Payment Estimate.				
			15				Sep 15, 2022	SYSTEM	(\$10,067.12)					
			16				Oct 3, 2022	SYSTEM	\$10,067.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user brooks3 overriding Payment Estimate Exception 12 on the current Payment Estimate.				
			16				Oct 3, 2022	SYSTEM	(\$10,067.12)					
			17				Oct 17, 2022	SYSTEM	\$10,067.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user brooks3 overriding Payment Estimate Exception 12 on the current Payment Estimate.				
			17				Oct 17, 2022	SYSTEM	(\$10,067.12)					
	<b>- Total</b>									<b>\$0.00</b>				
	<b>Material - Total</b>									<b>\$0.00</b>				
	<b>0230 - Total</b>									<b>\$0.00</b>				
0240	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile			13	Aug 17, 2022	SYSTEM	(\$3,900.00)	Payment Estimate Item Adjustment generated Stockpile Transaction					
				<b>- Total</b>					<b>(\$3,900.00)</b>					
				<b>Construction Stockpile - Total</b>					<b>(\$3,900.00)</b>					
			Construction Stockpile STMI			6	May 2, 2022	SYSTEM	\$3,900.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
					<b>- Total</b>					<b>\$3,900.00</b>				
				<b>Construction Stockpile STMI - Total</b>					<b>\$3,900.00</b>					
			Material			13	Aug 17, 2022	SYSTEM	\$7,015.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user brooks3 overriding Payment Estimate Exception 12 on the current Payment Estimate.				



## Line Item Adjustments by Estimate

Sep 5, 2024

Contract ID: 211217-H06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J9S3560	0240	TYPE A CRASHWORTHY END TERMINAL (MASH)	Material		13	Aug 17, 2022	SYSTEM	(\$7,015.96)						
					14	Sep 1, 2022	SYSTEM	\$7,015.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user brooks3 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					14	Sep 1, 2022	SYSTEM	(\$7,015.96)						
					15	Sep 15, 2022	SYSTEM	\$7,015.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user brooks3 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					15	Sep 15, 2022	SYSTEM	(\$7,015.96)						
					16	Oct 3, 2022	SYSTEM	\$7,015.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user brooks3 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					16	Oct 3, 2022	SYSTEM	(\$7,015.96)						
					17	Oct 17, 2022	SYSTEM	\$7,015.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user brooks3 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					17	Oct 17, 2022	SYSTEM	(\$7,015.96)						
					18	Nov 2, 2022	SYSTEM	\$7,015.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user brooks3 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					18	Nov 2, 2022	SYSTEM	(\$7,015.96)						
					19	Feb 2, 2023	SYSTEM	\$7,015.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user brooks3 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					19	Feb 2, 2023	SYSTEM	(\$7,015.96)						
					20	Mar 2, 2023	SYSTEM	\$7,015.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user brooks3 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					20	Mar 2, 2023	SYSTEM	(\$7,015.96)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0240 - Total								\$0.00	
						0280	BRIDGE APPROACH SLAB (MINOR ROAD)	Material		12	Aug 2, 2022	SYSTEM	\$8,560.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user brooks3 overriding Payment Estimate Exception 4 on the current Payment Estimate.
										12	Aug 2, 2022	SYSTEM	(\$8,560.00)	
13	Aug 17, 2022	SYSTEM	\$25,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user brooks3 overriding Payment Estimate Exception 5 on the current Payment Estimate.										
13	Aug 17, 2022	SYSTEM	(\$25,680.00)											
14	Sep 1, 2022	SYSTEM	\$25,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user brooks3 overriding Payment Estimate Exception 3 on the current Payment Estimate.										
14	Sep 1, 2022	SYSTEM	(\$25,680.00)											
15	Sep 15, 2022	SYSTEM	\$25,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user brooks3 overriding Payment Estimate Exception 3 on the current Payment Estimate.										
15	Sep 15, 2022	SYSTEM	(\$25,680.00)											
16	Oct 3, 2022	SYSTEM	\$25,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user brooks3 overriding Payment Estimate Exception 6 on the current Payment Estimate.										
16	Oct 3, 2022	SYSTEM	(\$25,680.00)											
17	Oct 17, 2022	SYSTEM	\$25,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user brooks3 overriding Payment										





## Line Item Adjustments by Estimate

Sep 5, 2024

Contract ID: 211217-H06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J9S3560	0280	BRIDGE APPROACH SLAB (MINOR ROAD)	Material						Estimate Exception 6 on the current Payment Estimate.			
					17	Oct 17, 2022	SYSTEM	(\$25,680.00)				
					18	Nov 2, 2022	SYSTEM	\$25,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user brooks3 overriding Payment Estimate Exception 6 on the current Payment Estimate.			
					18	Nov 2, 2022	SYSTEM	(\$25,680.00)				
						- Total				\$0.00		
						Material - Total				\$0.00		
					Other Item Adjustment	ACAD	19	Feb 2, 2023	brooks3	\$1,074.58	For the estimate period of 0012, 26.00 tons of Bituminous Base were placed for a value of \$261.70. For the estimate period of 0013, 50.00 tons of Bituminous Base were placed for a value of \$547.25. For the estimate period of 0012, 8.00 tons of BP-1 were placed for a value of \$91.50. For the estimate period of 0013, 14.00 tons of BP-1 were placed for a value of \$174.13. Total Pay = \$1,074.58.	
						ACAD - Total				\$1,074.58		
						Other Item Adjustment - Total				\$1,074.58		
					Overrun	Overrun	13	Aug 17, 2022	SYSTEM	(\$8,560.00)		
							15	Sep 15, 2022	SYSTEM	\$8,560.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',160.00000 - 160.00000, 'is applied (if non-zero).	
							Overrun - Total				\$0.00	
						Overrun - Total				\$0.00		
					0280 - Total					\$1,074.58		
			J9S3560	0290	GALVANIZED CIP CONCR PILES (16 IN)	Material		3	Mar 16, 2022	SYSTEM	\$115,150.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user brooks3 overriding Payment Estimate Exception 3 on the current Payment Estimate.
								3	Mar 16, 2022	SYSTEM	(\$115,150.00)	
								4	Apr 5, 2022	SYSTEM	\$115,150.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user brooks3 overriding Payment Estimate Exception 3 on the current Payment Estimate.
								4	Apr 5, 2022	SYSTEM	(\$115,150.00)	
								5	Apr 18, 2022	SYSTEM	\$115,150.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user brooks3 overriding Payment Estimate Exception 2 on the current Payment Estimate.
								5	Apr 18, 2022	SYSTEM	(\$115,150.00)	
								6	May 2, 2022	SYSTEM	\$115,150.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user brooks3 overriding Payment Estimate Exception 2 on the current Payment Estimate.
								6	May 2, 2022	SYSTEM	(\$115,150.00)	
								7	May 17, 2022	SYSTEM	\$115,150.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user brooks3 overriding Payment Estimate Exception 2 on the current Payment Estimate.
	7	May 17, 2022					SYSTEM	(\$115,150.00)				
	8	Jun 1, 2022					SYSTEM	\$115,150.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user brooks3 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
	8	Jun 1, 2022					SYSTEM	(\$115,150.00)				
	9	Jun 16, 2022					SYSTEM	\$115,150.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user brooks3 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
	9	Jun 16, 2022					SYSTEM	(\$115,150.00)				
							- Total				\$0.00	
							Material - Total				\$0.00	



## Line Item Adjustments by Estimate

Sep 5, 2024

Contract ID: 211217-H06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J9S3560	<b>0290 - Total</b>							<b>\$0.00</b>	
	0310	MISC. BEARING PILE	Material		5	Apr 18, 2022	SYSTEM	\$382,075.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user brooks3 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					5	Apr 18, 2022	SYSTEM	(\$382,075.00)	
					6	May 2, 2022	SYSTEM	\$382,075.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user brooks3 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					6	May 2, 2022	SYSTEM	(\$382,075.00)	
					7	May 17, 2022	SYSTEM	\$382,075.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user brooks3 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					7	May 17, 2022	SYSTEM	(\$382,075.00)	
					8	Jun 1, 2022	SYSTEM	\$382,075.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user brooks3 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					8	Jun 1, 2022	SYSTEM	(\$382,075.00)	
					9	Jun 16, 2022	SYSTEM	\$382,075.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user brooks3 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					9	Jun 16, 2022	SYSTEM	(\$382,075.00)	
					<b>- Total</b>			<b>\$0.00</b>	
			<b>Material - Total</b>					<b>\$0.00</b>	
		Other Item Adjustment		OVRN	5	Apr 18, 2022	brooks3	(\$190,825.00)	Pay Quantity = 450 LF As-Built Quantity = 899 LF This line item adjustment is necessary to reduce the as-built quantity to the plan quantity, until a change order is created to justify the increase in plan quantity. -449 LF at \$425.00 = -\$190,825.00.
					6	May 2, 2022	SYSTEM	\$190,825.00	Pay Quantity = 450 LF As-Built Quantity = 899 LF This line item adjustment is necessary to reduce the as-built quantity to the plan quantity, until a change order is created to justify the increase in plan quantity. -449 LF at \$425.00 = -\$190,825.00.
					6	May 2, 2022	brooks3	(\$190,825.00)	This line item adjustment is necessary to offset the system override for line item 0310. This line item was adjusted based on quantity on pay estimate 0005. Pay estimate 0006 is including it for pay; this item can not be fully paid until a change order has been created to justify the overrun in quantity.
					7	May 17, 2022	brooks3	\$190,825.00	This line item adjustment is necessary to repay the system override for line item 0310 from pay estimate 0006. The overrun for line item 0310 was processed in Change Order 0004 on 5/17/2022.
					<b>OVRN - Total</b>			<b>\$0.00</b>	
		<b>Other Item Adjustment - Total</b>					<b>\$0.00</b>		
		Overrun		Overrun	5	Apr 18, 2022	SYSTEM	\$190,825.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) overriding Payment Estimate Exception 15 on the current Payment Estimate. Material Insufficiency Quantity 899.000; Overrun Quantity Balance 449.00.
					5	Apr 18, 2022	SYSTEM	(\$190,825.00)	
					6	May 2, 2022	SYSTEM	(\$190,825.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					6	May 2, 2022	SYSTEM	\$190,825.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) overriding Payment Estimate Exception 15 on the current Payment Estimate. Material Insufficiency Quantity 899.000; Overrun Quantity Balance 449.00.
					<b>Overrun - Total</b>			<b>\$0.00</b>	
		<b>Overrun - Total</b>					<b>\$0.00</b>		
	<b>0310 - Total</b>							<b>\$0.00</b>	
	0320	CLASS B CONCRETE (SUBSTRUCTURE)	Material		3	Mar 16, 2022	SYSTEM	\$22,736.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user brooks3 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					3	Mar 16, 2022	SYSTEM	(\$22,736.00)	



## Line Item Adjustments by Estimate

Sep 5, 2024

Contract ID: 211217-H06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J9S3560	0320	CLASS B CONCRETE (SUBSTRUCTURE)	Material			2022								
					4	Apr 5, 2022	SYSTEM	\$22,736.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user brooks3 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					4	Apr 5, 2022	SYSTEM	(\$22,736.00)						
					5	Apr 18, 2022	SYSTEM	\$36,064.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user brooks3 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					5	Apr 18, 2022	SYSTEM	(\$36,064.00)						
					6	May 2, 2022	SYSTEM	\$36,064.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user brooks3 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					6	May 2, 2022	SYSTEM	(\$36,064.00)						
					7	May 17, 2022	SYSTEM	\$36,064.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user brooks3 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					7	May 17, 2022	SYSTEM	(\$36,064.00)						
					8	Jun 1, 2022	SYSTEM	\$36,064.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user brooks3 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					8	Jun 1, 2022	SYSTEM	(\$36,064.00)						
					9	Jun 16, 2022	SYSTEM	\$36,064.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user brooks3 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					9	Jun 16, 2022	SYSTEM	(\$36,064.00)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
<b>0320 - Total</b>								<b>\$0.00</b>						
0330	TYPE H BARRIER	Material			11	Jul 18, 2022	SYSTEM	\$63,125.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user brooks3 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					11	Jul 18, 2022	SYSTEM	(\$63,125.00)						
					12	Aug 2, 2022	SYSTEM	\$63,125.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user brooks3 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					12	Aug 2, 2022	SYSTEM	(\$63,125.00)						
					13	Aug 17, 2022	SYSTEM	\$63,125.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user brooks3 overriding Payment Estimate Exception 17 on the current Payment Estimate.					
					13	Aug 17, 2022	SYSTEM	(\$63,125.00)						
					14	Sep 1, 2022	SYSTEM	\$63,125.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user brooks3 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
					14	Sep 1, 2022	SYSTEM	(\$63,125.00)						
					15	Sep 15, 2022	SYSTEM	\$63,125.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user brooks3 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
					15	Sep 15, 2022	SYSTEM	(\$63,125.00)						
					16	Oct 3, 2022	SYSTEM	\$63,125.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user brooks3 overriding Payment Estimate Exception 20 on the current Payment Estimate.					
					16	Oct 3, 2022	SYSTEM	(\$63,125.00)						
					17	Oct 17, 2022	SYSTEM	\$63,125.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user brooks3 overriding Payment Estimate Exception 20 on the current Payment Estimate.					



## Line Item Adjustments by Estimate

Sep 5, 2024

Contract ID: 211217-H06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks								
J9S3560	0330	TYPE H BARRIER	Material		17	Oct 17, 2022	SYSTEM	(\$63,125.00)									
					18	Nov 2, 2022	SYSTEM	\$63,125.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user brooks3 overriding Payment Estimate Exception 19 on the current Payment Estimate.								
					18	Nov 2, 2022	SYSTEM	(\$63,125.00)									
					19	Feb 2, 2023	SYSTEM	\$63,125.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user brooks3 overriding Payment Estimate Exception 11 on the current Payment Estimate.								
					19	Feb 2, 2023	SYSTEM	(\$63,125.00)									
					20	Mar 2, 2023	SYSTEM	\$63,125.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user brooks3 overriding Payment Estimate Exception 15 on the current Payment Estimate.								
					20	Mar 2, 2023	SYSTEM	(\$63,125.00)									
					- Total							\$0.00					
					Material - Total							\$0.00					
					0330 - Total							\$0.00					
				J9S3560	0340	SLAB ON CONCRETE BEAM	Construction Stockpile		8	Jun 1, 2022	SYSTEM	(\$24,936.21)	Payment Estimate Item Adjustment generated Stockpile Transaction				
									- Total							(\$24,936.21)	
									Construction Stockpile - Total							(\$24,936.21)	
								Construction Stockpile STMI		6	May 2, 2022	SYSTEM	\$24,936.21	Payment Estimate Item Adjustment generated Stockpile Transaction			
	- Total								\$24,936.21								
	Construction Stockpile STMI - Total							\$24,936.21									
Material		8	Jun 1, 2022					SYSTEM	\$176,429.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user brooks3 overriding Payment Estimate Exception 17 on the current Payment Estimate.							
		8	Jun 1, 2022					SYSTEM	(\$176,429.00)								
		9	Jun 16, 2022					SYSTEM	\$304,741.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user brooks3 overriding Payment Estimate Exception 15 on the current Payment Estimate.							
		9	Jun 16, 2022					SYSTEM	(\$304,741.00)								
		10	Jun 30, 2022					SYSTEM	\$320,780.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user woods1 overriding Payment Estimate Exception 3 on the current Payment Estimate.							
		10	Jun 30, 2022					SYSTEM	(\$320,780.00)								
	- Total							\$0.00									
	Material - Total							\$0.00									
	0340 - Total							\$0.00									
J9S3560	0430	BRIDGE APPROACH SLAB (MINOR ROAD)	Material		12	Aug 2, 2022	SYSTEM	\$25,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user brooks3 overriding Payment Estimate Exception 7 on the current Payment Estimate.								
					12	Aug 2, 2022	SYSTEM	(\$25,680.00)									
					13	Aug 17, 2022	SYSTEM	\$25,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user brooks3 overriding Payment Estimate Exception 8 on the current Payment Estimate.								
					13	Aug 17, 2022	SYSTEM	(\$25,680.00)									
					14	Sep 1, 2022	SYSTEM	\$25,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user brooks3 overriding Payment Estimate Exception 6 on the current Payment Estimate.								
					14	Sep 1, 2022	SYSTEM	(\$25,680.00)									
					15	Sep 15, 2022	SYSTEM	\$25,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user brooks3 overriding Payment Estimate Exception 6 on the current Payment Estimate.								



## Line Item Adjustments by Estimate

Sep 5, 2024

Contract ID: 211217-H06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J9S3560	0430	BRIDGE APPROACH SLAB (MINOR ROAD)	Material		15	Sep 15, 2022	SYSTEM	(\$25,680.00)					
					16	Oct 3, 2022	SYSTEM	\$25,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user brooks3 overriding Payment Estimate Exception 9 on the current Payment Estimate.				
					16	Oct 3, 2022	SYSTEM	(\$25,680.00)					
					17	Oct 17, 2022	SYSTEM	\$25,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user brooks3 overriding Payment Estimate Exception 9 on the current Payment Estimate.				
					17	Oct 17, 2022	SYSTEM	(\$25,680.00)					
					18	Nov 2, 2022	SYSTEM	\$25,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user brooks3 overriding Payment Estimate Exception 9 on the current Payment Estimate.				
					18	Nov 2, 2022	SYSTEM	(\$25,680.00)					
					<b>- Total</b>							<b>\$0.00</b>	
					<b>Material - Total</b>							<b>\$0.00</b>	
					Other Item Adjustment	ACAD	19	Feb 2, 2023	brooks3	\$996.45	For the estimate period of 0012, 74.00 tons of Bituminous Base were placed for a value of \$744.82. For the estimate period of 0012, 22.00 tons of BP-1 were placed for a value of \$251.63. Total Pay = \$996.45.		
					<b>ACAD - Total</b>							<b>\$996.45</b>	
					<b>Other Item Adjustment - Total</b>							<b>\$996.45</b>	
					Overrun	Overrun	12	Aug 2, 2022	SYSTEM	(\$8,560.00)			
							15	Sep 15, 2022	SYSTEM	\$8,560.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',160.00000 - 160.00000, 'is applied (if non-zero).		
					<b>Overrun - Total</b>							<b>\$0.00</b>	
					<b>Overrun - Total</b>							<b>\$0.00</b>	
					<b>0430 - Total</b>							<b>\$996.45</b>	
				J9S3560	0440	GALVANIZED CIP CONCR PILES (16 IN)	Material		6	May 2, 2022	SYSTEM	\$95,645.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user brooks3 overriding Payment Estimate Exception 4 on the current Payment Estimate.
									6	May 2, 2022	SYSTEM	(\$95,645.00)	
									7	May 17, 2022	SYSTEM	\$95,645.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user brooks3 overriding Payment Estimate Exception 4 on the current Payment Estimate.
									7	May 17, 2022	SYSTEM	(\$95,645.00)	
									8	Jun 1, 2022	SYSTEM	\$95,645.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user brooks3 overriding Payment Estimate Exception 3 on the current Payment Estimate.
									8	Jun 1, 2022	SYSTEM	(\$95,645.00)	
									9	Jun 16, 2022	SYSTEM	\$95,645.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user brooks3 overriding Payment Estimate Exception 5 on the current Payment Estimate.
									9	Jun 16, 2022	SYSTEM	(\$95,645.00)	
	<b>- Total</b>							<b>\$0.00</b>					
	<b>Material - Total</b>							<b>\$0.00</b>					
	<b>0440 - Total</b>							<b>\$0.00</b>					
J9S3560	0460	MISC. BEARING PILE	Material		8	Jun 1, 2022	SYSTEM	\$336,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user brooks3 overriding Payment Estimate Exception 8 on the current Payment Estimate.				
					8	Jun 1, 2022	SYSTEM	(\$336,600.00)					
					9	Jun 16, 2022	SYSTEM	\$336,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user brooks3 overriding Payment Estimate Exception 9 on the current Payment Estimate.				



## Line Item Adjustments by Estimate

Sep 5, 2024

Contract ID: 211217-H06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J9S3560	0460	MISC. BEARING PILE	Material		9	Jun 16, 2022	SYSTEM	(\$336,600.00)			
					- Total			\$0.00			
					Material - Total			\$0.00			
		<b>0460 - Total</b>						\$0.00			
	0470	CLASS B CONCRETE (SUBSTRUCTURE)	Material		7	May 17, 2022	SYSTEM	\$22,736.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user brooks3 overriding Payment Estimate Exception 15 on the current Payment Estimate.		
					7	May 17, 2022	SYSTEM	(\$22,736.00)			
					8	Jun 1, 2022	SYSTEM	\$49,392.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user brooks3 overriding Payment Estimate Exception 14 on the current Payment Estimate.		
					8	Jun 1, 2022	SYSTEM	(\$49,392.00)			
					9	Jun 16, 2022	SYSTEM	\$49,392.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user brooks3 overriding Payment Estimate Exception 13 on the current Payment Estimate.		
					9	Jun 16, 2022	SYSTEM	(\$49,392.00)			
					- Total			\$0.00			
					Material - Total			\$0.00			
					<b>0470 - Total</b>					\$0.00	
				0480	TYPE H BARRIER	Material		11	Jul 18, 2022	SYSTEM	\$63,125.00
		11	Jul 18, 2022				SYSTEM	(\$63,125.00)			
		12	Aug 2, 2022				SYSTEM	\$63,125.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user brooks3 overriding Payment Estimate Exception 12 on the current Payment Estimate.		
		12	Aug 2, 2022				SYSTEM	(\$63,125.00)			
		13	Aug 17, 2022				SYSTEM	\$63,125.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user brooks3 overriding Payment Estimate Exception 19 on the current Payment Estimate.		
		13	Aug 17, 2022				SYSTEM	(\$63,125.00)			
		14	Sep 1, 2022				SYSTEM	\$63,125.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user brooks3 overriding Payment Estimate Exception 17 on the current Payment Estimate.		
		14	Sep 1, 2022				SYSTEM	(\$63,125.00)			
		15	Sep 15, 2022				SYSTEM	\$63,125.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user brooks3 overriding Payment Estimate Exception 17 on the current Payment Estimate.		
		15	Sep 15, 2022				SYSTEM	(\$63,125.00)			
	16	Oct 3, 2022	SYSTEM				\$63,125.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user brooks3 overriding Payment Estimate Exception 22 on the current Payment Estimate.			
	16	Oct 3, 2022	SYSTEM				(\$63,125.00)				
	17	Oct 17, 2022	SYSTEM				\$63,125.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user brooks3 overriding Payment Estimate Exception 22 on the current Payment Estimate.			
	17	Oct 17, 2022	SYSTEM				(\$63,125.00)				
	18	Nov 2, 2022	SYSTEM				\$63,125.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user brooks3 overriding Payment Estimate Exception 21 on the current Payment Estimate.			
	18	Nov 2, 2022	SYSTEM	(\$63,125.00)							
	19	Feb 2, 2023	SYSTEM	\$63,125.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user brooks3 overriding Payment Estimate Exception 9 on the current Payment Estimate.						



## Line Item Adjustments by Estimate

Sep 5, 2024

Contract ID: 211217-H06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J9S3560	0480	TYPE H BARRIER	Material		19	Feb 2, 2023	SYSTEM	(\$63,125.00)			
					20	Mar 2, 2023	SYSTEM	\$63,125.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user brooks3 overriding Payment Estimate Exception 13 on the current Payment Estimate.		
					20	Mar 2, 2023	SYSTEM	(\$63,125.00)			
									- Total	\$0.00	
									Material - Total	\$0.00	
									0480 - Total	\$0.00	
	0490	SLAB ON CONCRETE BEAM	Construction Stockpile		10	Jun 30, 2022	SYSTEM	(\$24,936.21)	Payment Estimate Item Adjustment generated Stockpile Transaction		
										- Total	(\$24,936.21)
									Construction Stockpile - Total	(\$24,936.21)	
		Construction Stockpile STMI		6	May 2, 2022	SYSTEM	\$24,936.21	Payment Estimate Item Adjustment generated Stockpile Transaction			
									- Total	\$24,936.21	
									Construction Stockpile STMI - Total	\$24,936.21	
		Material		10	Jun 30, 2022	SYSTEM	\$304,741.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user woods1 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
				10	Jun 30, 2022	SYSTEM	(\$304,741.00)				
									- Total	\$0.00	
								Material - Total	\$0.00		
								0490 - Total	\$0.00		
0510	REINFORCING STEEL (BRIDGES)	Construction Stockpile		8	Jun 1, 2022	SYSTEM	(\$3,904.60)	Payment Estimate Item Adjustment generated Stockpile Transaction			
									- Total	(\$3,904.60)	
								Construction Stockpile - Total	(\$3,904.60)		
	Construction Stockpile STMI		6	May 2, 2022	SYSTEM	\$3,904.60	Payment Estimate Item Adjustment generated Stockpile Transaction				
								- Total	\$3,904.60		
								Construction Stockpile STMI - Total	\$3,904.60		
	Material		8	Jun 1, 2022	SYSTEM	\$11,949.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user brooks3 overriding Payment Estimate Exception 21 on the current Payment Estimate.				
			8	Jun 1, 2022	SYSTEM	(\$11,949.00)					
								- Total	\$0.00		
								Material - Total	\$0.00		
								0510 - Total	\$0.00		
5002	TYPE C CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		13	Aug 17, 2022	SYSTEM	(\$106,700.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
									- Total	(\$106,700.00)	
								Construction Stockpile - Total	(\$106,700.00)		
	Construction Stockpile STMI		6	May 2, 2022	SYSTEM	\$106,700.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
								- Total	\$106,700.00		
							Construction Stockpile STMI - Total	\$106,700.00			
								5002 - Total	\$0.00		
5005	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		13	Aug 17, 2022	SYSTEM	\$902.06	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user brooks3 overriding Payment Estimate Exception 13 on the current Payment Estimate.			
				13	Aug 17, 2022	SYSTEM	(\$902.06)				
				14	Sep 1, 2022	SYSTEM	\$902.06	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user brooks3 overriding Payment Estimate Exception 11 on the current Payment Estimate.			
				14	Sep 1, 2022	SYSTEM	(\$902.06)				



## Line Item Adjustments by Estimate

Sep 5, 2024

Contract ID: 211217-H06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J9S3560	5005	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material			2022							
						15	Sep 15, 2022	SYSTEM	\$902.06	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user brooks3 overriding Payment Estimate Exception 11 on the current Payment Estimate.			
						15	Sep 15, 2022	SYSTEM	(\$902.06)				
						16	Oct 3, 2022	SYSTEM	\$902.06	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user brooks3 overriding Payment Estimate Exception 16 on the current Payment Estimate.			
						16	Oct 3, 2022	SYSTEM	(\$902.06)				
						17	Oct 17, 2022	SYSTEM	\$902.06	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user brooks3 overriding Payment Estimate Exception 16 on the current Payment Estimate.			
						17	Oct 17, 2022	SYSTEM	(\$902.06)				
						18	Nov 2, 2022	SYSTEM	\$902.06	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user brooks3 overriding Payment Estimate Exception 15 on the current Payment Estimate.			
						18	Nov 2, 2022	SYSTEM	(\$902.06)				
						19	Feb 2, 2023	SYSTEM	\$902.06	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user brooks3 overriding Payment Estimate Exception 5 on the current Payment Estimate.			
						19	Feb 2, 2023	SYSTEM	(\$902.06)				
						20	Mar 2, 2023	SYSTEM	\$1,127.84	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user brooks3 overriding Payment Estimate Exception 5 on the current Payment Estimate.			
						20	Mar 2, 2023	SYSTEM	(\$1,127.84)				
												<b>- Total</b>	<b>\$0.00</b>
												<b>Material - Total</b>	<b>\$0.00</b>
							Other Item Adjustment	REFL	19	Feb 2, 2023	brooks3	(\$221.34)	Pavement Marking Payment Adjustment Bridges A8991 and A8992. Rte 162 = -\$221.34
												<b>REFL - Total</b>	<b>(\$221.34)</b>
												<b>Other Item Adjustment - Total</b>	<b>(\$221.34)</b>
												<b>5005 - Total</b>	<b>(\$221.34)</b>
												<b>J9S3560 - Total</b>	<b>\$7,996.37</b>
J9S3562	0600	MISC.	Material			16	Oct 3, 2022	SYSTEM	\$5,712.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user brooks3 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
						16	Oct 3, 2022	SYSTEM	(\$5,712.00)				
						17	Oct 17, 2022	SYSTEM	\$5,712.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user brooks3 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
						17	Oct 17, 2022	SYSTEM	(\$5,712.00)				
						18	Nov 2, 2022	SYSTEM	\$5,712.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user brooks3 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
						18	Nov 2, 2022	SYSTEM	(\$5,712.00)				
												<b>- Total</b>	<b>\$0.00</b>
												<b>Material - Total</b>	<b>\$0.00</b>
							Other Item Adjustment	ACAD	19	Feb 2, 2023	brooks3	\$755.88	For the estimate period of 0016, 53.46 tons of Bituminous Base were placed for a value of \$599.82. For the estimate period of 0016, 12.00 tons of BP-2 were placed for a value of \$156.06. Total Pay = \$755.88.
												<b>ACAD - Total</b>	<b>\$755.88</b>
								<b>Other Item Adjustment - Total</b>	<b>\$755.88</b>				
								<b>0600 - Total</b>	<b>\$755.88</b>				





## Line Item Adjustments by Estimate

Sep 5, 2024

Contract ID: 211217-H06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J9S3562	0610	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR)	Material		16	Oct 3, 2022	SYSTEM	\$2,856.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user brooks3 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
					16	Oct 3, 2022	SYSTEM	(\$2,856.50)					
					17	Oct 17, 2022	SYSTEM	\$2,856.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user brooks3 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
					17	Oct 17, 2022	SYSTEM	(\$2,856.50)					
					18	Nov 2, 2022	SYSTEM	\$2,856.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user brooks3 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
					18	Nov 2, 2022	SYSTEM	(\$2,856.50)					
					<b>- Total</b>							<b>\$0.00</b>	
					<b>Material - Total</b>							<b>\$0.00</b>	
					Other Item Adjustment	ACAD	19	Feb 2, 2023	brooks3	\$668.85	For the estimate period of 0016, 63.43 tons of BP-2 were placed for a value of \$668.85.		
					<b>ACAD - Total</b>							<b>\$668.85</b>	
					<b>Other Item Adjustment - Total</b>							<b>\$668.85</b>	
					<b>0610 - Total</b>							<b>\$668.85</b>	
				0620	TACK COAT	Material		16	Oct 3, 2022	SYSTEM	\$140.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user brooks3 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
								16	Oct 3, 2022	SYSTEM	(\$140.00)		
								17	Oct 17, 2022	SYSTEM	\$140.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user brooks3 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
	17	Oct 17, 2022	SYSTEM				(\$140.00)						
	18	Nov 2, 2022	SYSTEM				\$140.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user brooks3 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
	18	Nov 2, 2022	SYSTEM				(\$140.00)						
	19	Feb 2, 2023	SYSTEM				\$140.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user brooks3 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
	19	Feb 2, 2023	SYSTEM				(\$140.00)						
	20	Mar 2, 2023	SYSTEM				\$140.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user brooks3 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
	20	Mar 2, 2023	SYSTEM				(\$140.00)						
	<b>- Total</b>							<b>\$0.00</b>					
	<b>Material - Total</b>							<b>\$0.00</b>					
	<b>0620 - Total</b>							<b>\$0.00</b>					
0630	ROCK LINING	Material		16	Oct 3, 2022	SYSTEM	\$2,210.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user brooks3 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
				16	Oct 3, 2022	SYSTEM	(\$2,210.00)						
				17	Oct 17, 2022	SYSTEM	\$2,210.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user brooks3 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
				17	Oct 17, 2022	SYSTEM	(\$2,210.00)						
				18	Nov 2, 2022	SYSTEM	\$2,210.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user brooks3 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
				18	Nov 2, 2022	SYSTEM	(\$2,210.00)						



## Line Item Adjustments by Estimate

Sep 5, 2024

Contract ID: 211217-H06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J9S3562	0630	ROCK LINING	Material		19	Feb 2, 2023	SYSTEM	\$2,210.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user brooks3 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					19	Feb 2, 2023	SYSTEM	(\$2,210.00)						
					20	Mar 2, 2023	SYSTEM	\$2,210.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user brooks3 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					20	Mar 2, 2023	SYSTEM	(\$2,210.00)						
	<b>- Total</b>								<b>\$0.00</b>					
	<b>Material - Total</b>								<b>\$0.00</b>					
	<b>0630 - Total</b>								<b>\$0.00</b>					
	0640	MISC. DRAINAGE FITTINGS	Material			16	Oct 3, 2022	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user brooks3 overriding Payment Estimate Exception 15 on the current Payment Estimate.				
						16	Oct 3, 2022	SYSTEM	(\$3,000.00)					
						17	Oct 17, 2022	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user brooks3 overriding Payment Estimate Exception 15 on the current Payment Estimate.				
						17	Oct 17, 2022	SYSTEM	(\$3,000.00)					
						18	Nov 2, 2022	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user brooks3 overriding Payment Estimate Exception 14 on the current Payment Estimate.				
						18	Nov 2, 2022	SYSTEM	(\$3,000.00)					
						19	Feb 2, 2023	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user brooks3 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
19						Feb 2, 2023	SYSTEM	(\$3,000.00)						
20						Mar 2, 2023	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user brooks3 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
20						Mar 2, 2023	SYSTEM	(\$3,000.00)						
<b>- Total</b>								<b>\$0.00</b>						
<b>Material - Total</b>								<b>\$0.00</b>						
<b>0640 - Total</b>								<b>\$0.00</b>						
0650	CONSTRUCTION SIGNS	Overrun	Overrun		13	Aug 17, 2022	SYSTEM	(\$1,423.50)						
					14	Sep 1, 2022	SYSTEM	(\$227.50)						
					15	Sep 15, 2022	SYSTEM	\$1,651.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '6.50000 - 6.50000, 'is applied (if non-zero).					
					<b>Overrun - Total</b>								<b>\$0.00</b>	
<b>Overrun - Total</b>								<b>\$0.00</b>						
<b>0650 - Total</b>								<b>\$0.00</b>						
0710	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material			20	Mar 2, 2023	SYSTEM	\$200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user brooks3 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					20	Mar 2, 2023	SYSTEM	(\$200.00)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
					Other Item Adjustment	REFL	19	Feb 2, 2023	brooks3	(\$59.75)	Pavement Marking Payment Adjustment Box Culvert A8993. Rte 162 = -\$59.75.			
					<b>REFL - Total</b>								<b>(\$59.75)</b>	
<b>Other Item Adjustment - Total</b>								<b>(\$59.75)</b>						
<b>0710 - Total</b>								<b>(\$59.75)</b>						



## Line Item Adjustments by Estimate

Sep 5, 2024

Contract ID: 211217-H06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J9S3562	0720	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		20	Mar 2, 2023	SYSTEM	\$35.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user brooks3 overriding Payment Estimate Exception 11 on the current Payment Estimate.			
					20	Mar 2, 2023	SYSTEM	(\$35.00)				
				<b>- Total</b>							<b>\$0.00</b>	
				<b>Material - Total</b>							<b>\$0.00</b>	
				Other Item Adjustment		REFL	19	Feb 2, 2023	brooks3	(\$35.00)	Pavement Marking Payment Adjustment Box Culvert A8993. Rte 162 = -\$35.00.	
				<b>REFL - Total</b>							<b>(\$35.00)</b>	
				<b>Other Item Adjustment - Total</b>							<b>(\$35.00)</b>	
				<b>0720 - Total</b>							<b>(\$35.00)</b>	
				0750	36 IN. PIPE CULVERT GROUP C	Material		16	Oct 3, 2022	SYSTEM	\$7,220.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user brooks3 overriding Payment Estimate Exception 24 on the current Payment Estimate.
								16	Oct 3, 2022	SYSTEM	(\$7,220.00)	
								17	Oct 17, 2022	SYSTEM	\$7,220.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user brooks3 overriding Payment Estimate Exception 24 on the current Payment Estimate.
								17	Oct 17, 2022	SYSTEM	(\$7,220.00)	
	18	Nov 2, 2022	SYSTEM				\$7,220.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user brooks3 overriding Payment Estimate Exception 23 on the current Payment Estimate.				
	18	Nov 2, 2022	SYSTEM				(\$7,220.00)					
	19	Feb 2, 2023	SYSTEM				\$7,220.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user brooks3 overriding Payment Estimate Exception 13 on the current Payment Estimate.				
	19	Feb 2, 2023	SYSTEM				(\$7,220.00)					
	20	Mar 2, 2023	SYSTEM				\$7,220.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user brooks3 overriding Payment Estimate Exception 17 on the current Payment Estimate.				
	20	Mar 2, 2023	SYSTEM				(\$7,220.00)					
<b>- Total</b>							<b>\$0.00</b>					
<b>Material - Total</b>							<b>\$0.00</b>					
<b>0750 - Total</b>							<b>\$0.00</b>					
0760	SEEDING - COOL SEASON GRASSES	Material		17	Oct 17, 2022	SYSTEM	\$4,280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user brooks3 overriding Payment Estimate Exception 25 on the current Payment Estimate.				
				17	Oct 17, 2022	SYSTEM	(\$4,280.00)					
				18	Nov 2, 2022	SYSTEM	\$4,280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user brooks3 overriding Payment Estimate Exception 28 on the current Payment Estimate.				
				18	Nov 2, 2022	SYSTEM	(\$4,280.00)					
				19	Feb 2, 2023	SYSTEM	\$4,280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user brooks3 overriding Payment Estimate Exception 18 on the current Payment Estimate.				
				19	Feb 2, 2023	SYSTEM	(\$4,280.00)					
				20	Mar 2, 2023	SYSTEM	\$4,280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user brooks3 overriding Payment Estimate Exception 22 on the current Payment Estimate.				
				20	Mar 2, 2023	SYSTEM	(\$4,280.00)					
			<b>- Total</b>							<b>\$0.00</b>		
			<b>Material - Total</b>							<b>\$0.00</b>		
<b>0760 - Total</b>							<b>\$0.00</b>					



# Line Item Adjustments by Estimate

Sep 5, 2024

Contract ID: 211217-H06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J9S3562 - Total								\$1,329.98	
Overall - Total								\$9,326.35	



---

## Contract Adjustments for Contract - 211217-H06

There are no contract adjustments to display for this contract.