



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on April 20, 2023

Pay Estimate Created Date: April 17, 2023

<b>Progress Estimate Number</b> 22	<b>Contract ID</b> 220121-A01 <b>Prime Contractor</b> Phillips Hardy, Inc.	<b>Pay Period Start</b> April 2, 2023 <b>Pay Period End</b> April 15, 2023	<b>Original Contract Amount</b> \$10,968,845.83 <b>Net Change Order Amount</b> \$85,698.61 <b>Current Contract Amount</b> \$11,054,544.44
---------------------------------------	---	---	--

Approval Date		By User
April 17, 2023	Generated and Approved (and should be considered Draft) at the Project Office Level by	veerj1
April 18, 2023	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	stronk1
April 19, 2023	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2023	November 1, 2023		65.57%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	February 2, 2022	February 2, 2022	
Letting Date	January 21, 2022	January 21, 2022	
Notice to Proceed Date	April 4, 2022	April 4, 2022	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 22			
	This Estimate	Previous	To Date
220121-A01			
Total Posted Items Pay	\$537,955.15	\$6,710,785.62	\$7,248,740.77
Gross Item Adjustments	(\$166,252.62)	\$537,930.98	\$371,678.36
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
<b>Contract Total Payable This Estimate:</b>	<b>\$371,702.53</b>	<b>\$7,248,716.60</b>	<b>\$7,620,419.13</b>

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J1P3379	0050	2036000	COMPACTING EMBANKMENT	CUYD	\$3.350	1,739	\$5,825.65
	0140	6099902	MISC.GRID TIED MAT GROUND ANCHOR TYPE 1	EA	\$47.500	1,787	\$84,882.50
	0150	6099902	MISC.GRID TIED MAT GROUND ANCHOR TYPE 2	EA	\$53.000	847	\$44,891.00
	0160	6099903	MISC.GRID TIED MAT ANCHOR BLOCK	LF	\$23.500	1,724	\$40,514.00
	0170	6119905	MISC.GRID TIED CONCRETE BLOCK MAT	SQYD	\$38.000	8,758	\$332,804.00
	0370	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	LF	\$2.150	6,250	\$13,437.50
	0380	6205303B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW	LF	\$2.150	360	\$774.00
	0390	6205320	TEMPORARY REMOVABLE MARKING TAPE, 12 IN., WHITE	LF	\$14.000	24	\$336.00
	0420	6207001	PAVEMENT MARKING REMOVAL	LF	\$0.650	6,250	\$4,062.50
	0500	7250436	36 IN. PIPE GROUP C	LF	\$120.000	-40	(\$4,800.00)
5110	6099902	MISC.Extra drilling to install type 2 anchors.	EA	\$18.000	846	\$15,228.00	
<b>Project J1P3379 - Total</b>							<b>\$537,955.15</b>
<b>Overall - Total</b>							<b>\$537,955.15</b>

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on April 20, 2023

Pay Estimate Created Date: April 17, 2023

Progress Estimate Number 22		Contract ID 220121-A01 Prime Contractor Phillips Hardy, Inc.		Pay Period Start April 2, 2023 Pay Period End April 15, 2023		Original Contract Amount \$10,968,845.83 Net Change Order Amount \$85,698.61 Current Contract Amount \$11,054,544.44			
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount	
J1P3379	0140	MISC.	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$28,346.76)	
	0150	MISC.	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$3,865.06)	
	0150	MISC.	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$24,217.65)	
	0160	MISC.	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$4,983.17)	
	0170	MISC.	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$86,528.21)	
	0170	MISC.	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$3,200.92)	
	0380	TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW		Overrun			-360	\$2.15	(\$774.00)
	5110	MISC.	Overrun				-243	\$18.00	(\$4,374.00)
	5110	MISC.	Overrun				-300	\$18.00	(\$5,400.00)
	5110	MISC.	Overrun				-160	\$18.00	(\$2,880.00)
	5110	MISC.	Overrun				-143	\$18.00	(\$2,574.00)
J1P3432	0780	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS		Overrun	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',0.15000 - 0.15000, 'is applied (if non-zero).	250	\$0.15	\$37.50	
	0790	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS		Overrun	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',0.15000 - 0.15000, 'is applied (if non-zero).	5,691	\$0.15	\$853.65	
<b>Total</b>								<b>(\$166,252.62)</b>	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on April 20, 2023

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J1P3379	FAF 159-1(16)	Pavement improvements	159	HOLT	from the Missouri River, near Rulo, NE, to Little Tarkio Creek, near Fortescue
J1P3432	FAF 159-1(17)	Pavement improvements	159	HOLT	from Route 111 n/o Forest City to Little Tarkio River
J1S3380	FAS S102(20)	Pavement improvements	111	HOLT	from 1 mile west of Route 118 to Route 118

Totals by Job Numbers

Job Number	This Estimate	Previous	To Date	
J1P3379	<b>Posted Item Pay</b>			
	\$537,955.15	\$6,297,855.31	\$6,835,810.46	
	<b>Gross Item Adjustments</b>			
	(\$167,143.77)	\$490,530.83	\$323,387.06	
	<b>Gross Item Pay</b>	<b>\$370,811.38</b>	<b>\$6,788,386.14</b>	<b>\$7,159,197.52</b>
	<b>Incentive</b>	\$0.00	\$0.00	\$0.00
	<b>Disincentive</b>	\$0.00	\$0.00	\$0.00
J1P3432	<b>Posted Item Pay</b>			
	\$0.00	\$412,930.31	\$412,930.31	
	<b>Gross Item Adjustments</b>			
	\$891.15	\$31,816.65	\$32,707.80	
	<b>Gross Item Pay</b>	<b>\$891.15</b>	<b>\$444,746.96</b>	<b>\$445,638.11</b>
	<b>Incentive</b>	\$0.00	\$0.00	\$0.00
	<b>Disincentive</b>	\$0.00	\$0.00	\$0.00
J1S3380	<b>Posted Item Pay</b>			
	\$0.00	\$0.00	\$0.00	
	<b>Gross Item Adjustments</b>			
	\$0.00	\$15,583.50	\$15,583.50	
	<b>Gross Item Pay</b>	<b>\$0.00</b>	<b>\$15,583.50</b>	<b>\$15,583.50</b>
	<b>Incentive</b>	\$0.00	\$0.00	\$0.00
	<b>Disincentive</b>	\$0.00	\$0.00	\$0.00
<b>Liquidated Damages</b>	\$0.00	\$0.00	\$0.00	
<b>Other Contract Adjustments</b>	\$0.00	\$0.00	\$0.00	



# Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on April 20, 2023

## Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Item Overrun: Contract 220121-A01, Contract Project J1P3379, Project Item Line Number 0380, Contract Line Item Number 0380, Item 6205303B, Minor Item.	This item (Temporary 4" Yellow Tape) will be on a future change order.	veerj1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 220121-A01, Contract Project J1P3379, Project Item Line Number 5052, Contract Line Item Number 5110, Item 6099902, Minor Item.	This item (extra effort anchor hole drilling) will be on a future change order.	veerj1	Acknowledged



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on April 20, 2023

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220121-A01	J1P3379	0001	0010	2013000	CLEARING AND GRUBBING	10.00	0.00	10.00	ACRE	10.00	\$2,200.00	\$22,000.00
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$82,500.00	\$82,500.00
		0001	0030	2031000	CLASS A EXCAVATION	63,353.00	0.00	63,353.00	CUYD	61,768.00	\$8.30	\$512,674.40
		0001	0040	2035500	EMBANKMENT IN PLACE	5,176.00	0.00	5,176.00	CUYD	0.00	\$0.01	\$0.00
		0001	0050	2036000	COMPACTING EMBANKMENT	32,236.00	0.00	32,236.00	CUYD	32,236.00	\$3.35	\$107,990.60
		0001	0060	2063000	CLASS 3 EXCAVATION	1,353.00	193.00	1,546.00	CUYD	1,520.30	\$29.50	\$44,848.85
		0001	0070	3021311	STABILIZED PERMEABLE BASE (4IN. THICK)	111.00	0.00	111.00	SQYD	0.00	\$35.00	\$0.00
		0001	0080	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	4,798.00	0.00	4,798.00	SQYD	3,183.00	\$14.00	\$44,562.00
		0001	0090	3105002	GRAVEL (A) OR CRUSHED STONE (B)	2,020.00	0.00	2,020.00	TONS	1,389.32	\$35.00	\$48,626.20
		0001	0100	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	9,340.30	0.00	9,340.30	TONS	756.47	\$89.00	\$67,325.83
		0001	0110	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	14,844.50	0.00	14,844.50	TONS	11,793.69	\$107.32	\$1,265,698.81
		0001	0120	4071005	TACK COAT	7,428.00	0.00	7,428.00	GAL	1,243.00	\$1.00	\$1,243.00
		0001	0130	6097000	ROCK LINING	106.00	9.30	115.30	CUYD	105.80	\$70.00	\$7,406.00
		0001	0140	6099902	MISC.GRID TIED MAT GROUND ANCHOR TYPE 1	16,274.00	0.00	16,274.00	EA	11,027.00	\$47.50	\$523,782.50
		0001	0150	6099902	MISC.GRID TIED MAT GROUND ANCHOR TYPE 2	4,552.00	0.00	4,552.00	EA	3,123.00	\$53.00	\$165,519.00
		0001	0160	6099903	MISC.GRID TIED MAT ANCHOR BLOCK	27,266.00	0.00	27,266.00	LF	15,043.00	\$23.50	\$353,510.50
		0001	0170	6119905	MISC.GRID TIED CONCRETE BLOCK MAT	73,911.30	0.00	73,911.30	SQYD	51,733.00	\$38.00	\$1,965,854.00
		0001	0180	6122014	IMPACT ATTENUATOR 60 MPH (SAND BARREL ARRAY)	6.00	2.00	8.00	EA	8.00	\$4,500.00	\$36,000.00
		0001	0190	6122020	REPLACEMENT SAND BARREL	25.00	0.00	25.00	EA	0.00	\$1,500.00	\$0.00
		0001	0200	6122030	IMPACT ATTENUATOR (RELOCATION)	12.00	4.00	16.00	EA	12.00	\$4,500.00	\$54,000.00
		0001	0210	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$1.00	\$0.00
		0001	0220	6142027	36 IN. OR 900 MM AUTO FLOODGATE (TYPE 2)	1.00	-1.00	0.00	EA	0.00	\$6,000.00	\$0.00
		0001	0230	6161005	CONSTRUCTION SIGNS	1,639.00	320.00	1,959.00	SQFT	1,344.50	\$7.00	\$9,411.50
		0001	0240	6161008	ADVANCED WARNING RAIL SYSTEM	8.00	0.00	8.00	EA	6.00	\$45.00	\$270.00
		0001	0250	6161025	CHANNELIZER (TRIM LINE)	230.00	0.00	230.00	EA	230.00	\$13.00	\$2,990.00
		0001	0260	6161030	TYPE III MOVEABLE BARRICADE	11.00	0.00	11.00	EA	11.00	\$145.00	\$1,595.00
		0001	0270	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	4.00	0.00	4.00	EA	4.00	\$5,000.00	\$20,000.00
		0001	0280	6162000A	WORK ZONE TRAFFIC SIGNAL SYSTEM	3.00	0.00	3.00	EA	3.00	\$38,000.00	\$114,000.00
		0001	0290	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	12.00	0.00	12.00	EA	12.00	\$950.00	\$11,400.00
		0001	0300	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	4.00	0.00	4.00	EA	4.00	\$1,850.00	\$7,400.00
		0001	0310	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	564.00	0.00	564.00	LF	564.00	\$25.50	\$14,382.00
		0001	0320	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	1,128.00	150.00	1,278.00	LF	1,126.00	\$9.50	\$10,697.00
		0001	0330	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$824,000.00	\$824,000.00
		0001	0340	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	4.00	0.00	4.00	EA	2.00	\$600.00	\$1,200.00
		0001	0350	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	24.00	0.00	24.00	LF	0.00	\$22.00	\$0.00
		0001	0360	6200033	PREFORMED THERMOPLASTIC PAVEMENT MARKING, R/R CROSSING MARKER	2.00	0.00	2.00	EA	0.00	\$550.00	\$0.00
		0001	0370	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	37,320.00	0.00	37,320.00	LF	26,550.00	\$2.15	\$57,082.50
		0001	0380	6205303B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW	6,000.00	874.00	6,874.00	LF	7,594.00	\$2.15	\$16,327.10
		0001	0390	6205320	TEMPORARY REMOVABLE MARKING TAPE, 12 IN., WHITE	66.00	274.00	340.00	LF	216.00	\$14.00	\$3,024.00
		0001	0400	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	56,638.00	0.00	56,638.00	LF	0.00	\$0.15	\$0.00
		0001	0410	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	12,496.00	0.00	12,496.00	LF	0.00	\$0.15	\$0.00
		0001	0420	6207001	PAVEMENT MARKING REMOVAL	43,386.00	0.00	43,386.00	LF	24,954.00	\$0.65	\$16,220.10
		0001	0430	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	1,767.00	0.00	1,767.00	SQYD	0.00	\$4.10	\$0.00
		0001	0440	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	505.70	0.00	505.70	STA	0.00	\$30.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on April 20, 2023

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
220121-A01	J1P3379	0001	0450	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$10,000.00	\$10,000.00		
		0001	0460	7250330A	30 IN. PIPE GROUP B	93.00	0.00	93.00	LF	93.00	\$140.00	\$13,020.00		
		0001	0470	7250336A	36 IN. PIPE GROUP B	338.00	144.00	482.00	LF	482.00	\$166.00	\$80,012.00		
		0001	0480	7250348A	48 IN. PIPE GROUP B	385.00	0.00	385.00	LF	385.00	\$184.00	\$70,840.00		
		0001	0490	7250415	15 IN. PIPE GROUP C	62.00	0.00	62.00	LF	62.00	\$65.00	\$4,030.00		
		0001	0500	7250436	36 IN. PIPE GROUP C	404.00	-36.00	368.00	LF	336.00	\$120.00	\$40,320.00		
		0001	0510	7320030A	30 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	2.00	0.00	2.00	EA	2.00	\$1,260.00	\$2,520.00		
		0001	0520	7320036A	36 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	10.00	0.00	10.00	EA	8.00	\$1,400.00	\$11,200.00		
		0001	0530	7320048A	48 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	10.00	0.00	10.00	EA	10.00	\$2,200.00	\$22,000.00		
		0001	0540	7320836A	36 IN. OR ALLOWED SUBSTITUTE GROUP C FLARED END SECTION	21.00	0.00	21.00	EA	18.00	\$1,400.00	\$25,200.00		
		0001	0550	7322030A	BEVELED PIPE END TREATMENT FOR 30 IN. OR ALLOWED SUBSTITUTE PIPE	2.00	0.00	2.00	EA	2.00	\$1,325.00	\$2,650.00		
		0001	0560	8051000A	SEEDING - COOL SEASON GRASSES	36.00	0.00	36.00	ACRE	16.90	\$1,500.00	\$25,350.00		
		0001	0570	8061004	SEDIMENT TRAP ROCK	44.00	0.00	44.00	CUYD	4.44	\$130.00	\$577.20		
		0001	0580	8061005	ROCK DITCH CHECK	380.00	0.00	380.00	LF	293.00	\$14.90	\$4,365.70		
		0001	0590	8061006	ALTERNATE DITCH CHECK	42.00	0.00	42.00	LF	20.00	\$10.00	\$200.00		
		0001	0600	8061016	SEDIMENT REMOVAL	375.00	0.00	375.00	CUYD	0.00	\$20.00	\$0.00		
		0001	0610	8061017	TEMPORARY SEEDING	28.80	1.20	30.00	ACRE	30.00	\$800.00	\$24,000.00		
		0001	0620	8061019	SILT FENCE	34,180.00	0.00	34,180.00	LF	18,664.00	\$1.29	\$24,076.56		
		0010	0630	6061060	MGS GUARDRAIL	88.00	125.00	213.00	LF	213.00	\$32.00	\$6,816.00		
		0010	0640	6066400	GUARDRAIL, RELOCATED AND MODIFIED	1,786.00	0.00	1,786.00	LF	1,000.00	\$24.00	\$24,000.00		
		0040	0650	9031270A	2 IN. PSST POST - 12 GA.	66.00	0.00	66.00	LF	0.00	\$12.00	\$0.00		
		0040	0660	9031271	POST ANCHOR FOR 2 IN. PSST - 12 GA.	15.00	0.00	15.00	LF	0.00	\$21.00	\$0.00		
		0040	0670	9039902	MISC.REMOVE AND RESET SIGNS	42.00	0.00	42.00	EA	0.00	\$275.00	\$0.00		
		0001	5001	6181010	RAILROAD ENGINEERING	0.00	1.00	1.00	LS	1.00	\$869.40	\$869.40		
		0001	5002	2153000	SHAPING SLOPES, CLASS III	0.00	3.36	3.36	100F	3.26	\$1,300.00	\$4,238.00		
		0010	5022	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	0.00	2.00	2.00	EA	2.00	\$3,588.25	\$7,176.50		
		0010	5032	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	0.00	2.00	2.00	EA	2.00	\$3,208.00	\$6,416.00		
		0040	5042	9039902	MISC.Replacement of unserviceable signs	0.00	4.00	4.00	EA	0.00	\$76.99	\$0.00		
		0001	5043	7320024A	24 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	0.00	1.00	1.00	EA	0.00	\$1,100.00	\$0.00		
		0001	5044	2063000	CLASS 3 EXCAVATION	0.00	2.00	2.00	CUYD	0.00	\$970.83	\$0.00		
		0001	5045	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	0.00	1.00	1.00	TONS	0.00	\$13,933.36	\$0.00		
		0001	5047	6142027	36 IN. OR 900 MM AUTO FLOODGATE (TYPE 2)	0.00	1.00	1.00	EA	0.00	\$5,574.00	\$0.00		
		0001	5110	6099902	MISC.Extra drilling to install type 2 anchors.	0.00	600.00	600.00	EA	1,460.00	\$18.00	\$26,280.00		
		<b>Project J1P3379 - Total Value Posted to Date as of Report Generated Date</b>												<b>\$6,849,698.25</b>
		J1P3432	J1P3432	0001	0680	4091048	EMULSIFIED ASPHALT, SEAL COAT	19,867.00	-1,128.00	18,739.00	GAL	18,739.00	\$2.25	\$42,162.75
				0001	0690	4094011	SEAL COAT AGGREGATE, GRADE B1	66,223.00	1,009.00	67,232.00	SQYD	67,232.00	\$1.36	\$91,435.52
				0001	0700	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	1.00	\$1.00	\$1.00
				0001	0710	6133020	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	2,321.40	-338.36	1,983.04	TONS	1,983.04	\$95.00	\$188,388.80
				0001	0720	6133021	REMOVAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	5,276.00	-936.47	4,339.53	SQYD	4,339.53	\$2.25	\$9,763.94
				0001	0730	6161005	CONSTRUCTION SIGNS	575.00	176.00	751.00	SQFT	460.00	\$9.00	\$4,140.00
				0001	0740	6161025	CHANNELIZER (TRIM LINE)	36.00	0.00	36.00	EA	10.00	\$13.00	\$130.00
				0001	0750	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	2.00	4.00	EA	4.00	\$1,500.00	\$6,000.00
				0001	0760	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	4.00	0.00	4.00	EA	4.00	\$1,850.00	\$7,400.00
0001	0770			6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$55,000.00	\$55,000.00		



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on April 20, 2023

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220121-A01	J1P3432	0001	0780	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	45,118.00	250.00	45,368.00	LF	45,368.00	\$0.15	\$6,805.20
		0001	0790	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	5,663.00	5,691.00	11,354.00	LF	11,354.00	\$0.15	\$1,703.10
		0001	5100	6161030	TYPE III MOVEABLE BARRICADE	0.00	13.00	13.00	EA	0.00	\$145.00	\$0.00
<b>Project J1P3432 - Total Value Posted to Date as of Report Generated Date</b>												<b>\$412,930.31</b>
220121-A01	J1S3380	0001	0800	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$1,500.00	\$0.00
		0001	0810	2031000	CLASS A EXCAVATION	3,872.00	0.00	3,872.00	CUYD	0.00	\$5.20	\$0.00
		0001	0820	2035500	EMBANKMENT IN PLACE	237.00	0.00	237.00	CUYD	0.00	\$32.50	\$0.00
		0001	0830	2036000	COMPACTING EMBANKMENT	2,978.00	0.00	2,978.00	CUYD	0.00	\$3.85	\$0.00
		0001	0840	2063000	CLASS 3 EXCAVATION	15.00	0.00	15.00	CUYD	0.00	\$30.00	\$0.00
		0001	0850	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	2,436.00	0.00	2,436.00	SQYD	0.00	\$10.50	\$0.00
		0001	0860	3049910	MISC.PERM. AGGREGATE EDGE TREATMENT	566.20	0.00	566.20	TONS	0.00	\$60.00	\$0.00
		0001	0870	3105002	GRAVEL (A) OR CRUSHED STONE (B)	18.00	0.00	18.00	TONS	0.00	\$40.00	\$0.00
		0001	0880	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	826.00	0.00	826.00	TONS	0.00	\$103.00	\$0.00
		0001	0890	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	816.80	0.00	816.80	TONS	0.00	\$105.00	\$0.00
		0001	0900	4071005	TACK COAT	1,359.00	0.00	1,359.00	GAL	0.00	\$1.00	\$0.00
		0001	0910	6099902	MISC.GRID TIED MAT GROUND ANCHOR TYPE 1	970.00	0.00	970.00	EA	0.00	\$48.00	\$0.00
		0001	0920	6099902	MISC.GRID TIED MAT GROUND ANCHOR TYPE 2	647.00	0.00	647.00	EA	0.00	\$56.50	\$0.00
		0001	0930	6099903	MISC.GRID TIED MAT ANCHOR BLOCK	3,880.00	0.00	3,880.00	LF	0.00	\$36.50	\$0.00
		0001	0940	6119905	MISC.GRID TIED CONCRETE BLOCK MAT	6,525.00	0.00	6,525.00	SQYD	0.00	\$37.00	\$0.00
		0001	0950	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$1.00	\$0.00
		0001	0960	6161005	CONSTRUCTION SIGNS	1,046.00	0.00	1,046.00	SQFT	0.00	\$7.00	\$0.00
		0001	0970	6161008	ADVANCED WARNING RAIL SYSTEM	4.00	0.00	4.00	EA	0.00	\$45.00	\$0.00
		0001	0980	6161030	TYPE III MOVEABLE BARRICADE	6.00	0.00	6.00	EA	0.00	\$145.00	\$0.00
		0001	0990	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	0.00	\$1,500.00	\$0.00
		0001	1000	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	4.00	0.00	4.00	EA	0.00	\$1,850.00	\$0.00
		0001	1010	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$104,000.00	\$0.00
		0001	1020	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	2.00	0.00	2.00	EA	0.00	\$600.00	\$0.00
		0001	1030	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	9,360.00	0.00	9,360.00	LF	0.00	\$0.15	\$0.00
		0001	1040	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	5,616.00	0.00	5,616.00	LF	0.00	\$0.15	\$0.00
		0001	1050	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	400.00	0.00	400.00	SQYD	0.00	\$9.05	\$0.00
		0001	1060	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	6,525.00	0.00	6,525.00	SQYD	0.00	\$3.85	\$0.00
		0001	1070	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$5,750.00	\$0.00
		0001	1080	7250415	15 IN. PIPE GROUP C	25.00	0.00	25.00	LF	0.00	\$93.00	\$0.00
		0001	1090	7320036A	36 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	5.00	0.00	5.00	EA	0.00	\$1,900.00	\$0.00
		0001	1100	7320815A	15 IN. OR ALLOWED SUBSTITUTE GROUP C FLARED END SECTION	2.00	0.00	2.00	EA	0.00	\$435.00	\$0.00
		0001	1110	8051000A	SEEDING - COOL SEASON GRASSES	1.50	0.00	1.50	ACRE	0.00	\$3,160.00	\$0.00
		0001	1120	8061005	ROCK DITCH CHECK	80.00	0.00	80.00	LF	0.00	\$24.00	\$0.00
0001	1130	8061016	SEDIMENT REMOVAL	47.00	0.00	47.00	CUYD	0.00	\$20.00	\$0.00		
0001	1140	8061019	SILT FENCE	3,880.00	0.00	3,880.00	LF	0.00	\$1.41	\$0.00		
<b>Project J1S3380 - Total Value Posted to Date as of Report Generated Date</b>												<b>\$0.00</b>
<b>220121-A01 Overall - Total Value Posted to Date as of Report Generated Date</b>												<b>\$7,262,628.56</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on April 20, 2023

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project: J1P3379

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0050	2036000	COMPACTING EMBANKMENT	4/3/23	4/4/23	150.00	CUYD		152+60		138+00		Dirt moved to cover the mat and the compaction between the noted stations.
			4/4/23	4/6/23	639.00	CUYD		145+00		128+00		Continued compaction between the noted stations.
			4/7/23	4/10/23	254.00	CUYD		144+27		137+50		Also 129+50 to 123+00
			4/11/23	4/14/23	255.00	CUYD		154+30		137+06		Continued compaction between the noted stations.
			4/12/23	4/14/23	418.00	CUYD		137+06		122+00		Continued compaction between the noted stations.
0140	6099902	MISC. PAVED DRAINAGE	4/13/23	4/14/23	23.00	CUYD		122+00		112+00		Continued compaction between the noted stations.
			4/3/23	4/4/23	287.00	EA		136+10		127+50		Type 1 anchors installed between the noted stations.
			4/7/23	4/10/23	336.00	EA		127+50		121+75		Continued type 1 anchor installed (both rows) between the noted stations.
0150	6099902	MISC. PAVED DRAINAGE	4/11/23	4/14/23	207.00	EA		121+75		118+20		Type 1 anchors installed between the noted stations.
			4/12/23	4/14/23	957.00	EA		118+20		101+80		Type 1 anchors installed between the noted stations.
			4/3/23	4/4/23	110.00	EA		152+60		146+00		Type 2 anchors installed between the noted stations.
0160	6099903	MISC. PAVED DRAINAGE	4/4/23	4/6/23	289.00	EA		146+00		128+70		Type 2 anchors installed between the noted stations.
			4/6/23	4/10/23	300.00	EA		128+70		127+50		Type 2 anchors installed between the noted stations.
			4/11/23	4/14/23	148.00	EA		110+70		101+80		Type 2 anchors installed between the noted stations.
0170	6119905	MISC. EMBANKMENT PROTECTION	4/6/23	4/10/23	1,656.00	LF		154+30		137+06		Anchor block poured between the noted stations. (This does not include the short section from 151+38 to 150+70.) See today's comments.
			4/7/23	4/10/23	68.00	LF		151+38		150+70		This is the small section that had to be skipped for curb machine difficulties.
0170	6119905	MISC. EMBANKMENT PROTECTION	4/3/23	4/4/23	2,471.00	SQYD		132+50		118+60		This is the 16' wide mat installed between the noted stations
			4/4/23	4/6/23	2,311.00	SQYD		118+60		105+70		Grid mat installed between the noted stations. This is just the 16' mat as the 8' mat has previously been installed.
			4/5/23	4/7/23	676.00	SQYD		105+60		101+80		Continued mat installation of the 16' mat between the noted stations.
			4/11/23	4/14/23	1,912.00	SQYD		137+06		117+94		Anchor block poured between the noted stations.
0370	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN.,	4/12/23	4/14/23	1,388.00	SQYD		115+94		102+06		Anchor block poured between the noted stations.
			4/14/23	4/17/23	6,250.00	LF		41+00		103+50		Temp striping in conjunction with moving the lane drop to the west.
0380	6205303B	TEMPORARY REMOVABLE MARKING TAPE	4/14/23	4/17/23	360.00	LF		103+50		104+40		Double yellow line on east of the new signal placement. Also 41+00 to 40+10 to the west of the new signal placement.
0390	6205320	TEMPORARY REMOVABLE MARKING TAPE	4/14/23	4/17/23	24.00	LF		41+00		103+50		12' at each noted station.
0420	6207001	PAVEMENT MARKING REMOVAL	4/14/23	4/17/23	6,250.00	LF		98+50		154+40		Temp tape removal between the noted stations.
0500	7250436	36 IN. PIPE CULVERT GROUP C	4/14/23	4/17/23	-40.00	LF		228+22		228+22		This subtracts the amount of pipe inadvertently paid for on the previous estimate. This pipe has not yet been installed.
5110	6099902	MISC. PAVED DRAINAGE	4/3/23	4/4/23	243.00	EA		152+60		138+00		Pre-bore holes for the type 2 anchors. Holes bored between the noted stations.
			4/4/23	4/6/23	300.00	EA		138+20		120+00		Extra effort drill holes between the noted stations.
			4/5/23	4/7/23	160.00	EA		120+00		110+40		extra effort drilling for the type 2 anchors between the noted stations.
			4/6/23	4/10/23	143.00	EA		110+40		101+80		Extra effort drill holes between the noted stations.

**The information below this line are details for Construction Signs (if applicable).**  
No Data Available





## Line Item Adjustments by Estimate

Apr 20, 2023

Contract ID: 220121-A01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J1P3379	0030	CLASS A EXCAVATION	Price FUEL		1	Jun 2, 2022	SYSTEM	\$216.00	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
					2	Jun 16, 2022	SYSTEM	\$1,367.86	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
					3	Jul 1, 2022	SYSTEM	\$4,229.02	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
					4	Jul 18, 2022	SYSTEM	\$2,208.60	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
					5	Aug 2, 2022	SYSTEM	\$5,988.96	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
					6	Aug 18, 2022	SYSTEM	\$492.76	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
					6	Aug 18, 2022	SYSTEM	\$2,385.56	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
					7	Sep 2, 2022	SYSTEM	\$525.78	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
					8	Sep 20, 2022	SYSTEM	\$213.60	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
					8	Sep 20, 2022	SYSTEM	\$1,495.20	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
					9	Oct 3, 2022	SYSTEM	\$213.60	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
					10	Oct 18, 2022	SYSTEM	\$406.30	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
					11	Nov 2, 2022	SYSTEM	\$198.00	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
					12	Nov 16, 2022	SYSTEM	\$324.00	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
					20	Mar 16, 2023	SYSTEM	\$88.00	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
					21	Apr 5, 2023	SYSTEM	\$220.09	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
								- Total				\$20,573.33	
								Price FUEL - Total				\$20,573.33	
								0030 - Total				\$20,573.33	
					0050	COMPACTING EMBANKMENT	Material		3	Jul 1, 2022	SYSTEM	(\$28,270.65)	
								- Total				(\$28,270.65)	
	Material - Total						(\$28,270.65)						
	MaterialCredit		4	Jul 19, 2022			SYSTEM	\$28,270.65					
		- Total					\$28,270.65						
	MaterialCredit - Total						\$28,270.65						
				0050 - Total				\$0.00					
	0060	CLASS 3 EXCAVATION	Overrun	Overrun	12	Nov 16, 2022	SYSTEM	(\$4,935.35)					
					13	Dec 1, 2022	SYSTEM	\$4,935.35	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',29.50000 - 29.50000, 'is applied (if non-zero).				
			Overrun - Total				\$0.00						
			Overrun - Total				\$0.00						
				0060 - Total				\$0.00					
	0080	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Material		3	Jul 1, 2022	SYSTEM	(\$43,288.00)					
					4	Jul 19, 2022	SYSTEM	(\$44,436.00)					
				- Total				(\$87,724.00)					
			Material - Total				(\$87,724.00)						
			MaterialCredit		4	Jul 19, 2022	SYSTEM	\$43,288.00					
		5		Aug 2, 2022	SYSTEM	\$44,436.00							



## Line Item Adjustments by Estimate

Apr 20, 2023

Contract ID: 220121-A01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J1P3379	0080	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	MaterialCredit	- Total				\$87,724.00					
			MaterialCredit	- Total				\$87,724.00					
			Price FUEL		3	Jul 1, 2022	SYSTEM	\$1,131.67	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
					4	Jul 18, 2022	SYSTEM	\$22.14	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
					5	Aug 2, 2022	SYSTEM	\$2.43	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
				- Total				\$1,156.24					
				Price FUEL - Total				\$1,156.24					
				0080 - Total				\$1,156.24					
			0100	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Other Item Adjustment	ACAD	4	Jul 18, 2022	veerj1	\$6,161.45	Current index Base index Index Diff Line No QTY Virgin AC Mix ID Adj		
											728.75 502.5 226.25 0100 756.47 3.60% BP1 21-1 6161.45		
		ACAD - Total						\$6,161.45					
		Other Item Adjustment - Total						\$6,161.45					
	Price FUEL				4	Jul 18, 2022	SYSTEM	\$4,520.66	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
										- Total			
		Price FUEL - Total				\$4,520.66							
		0100 - Total				\$10,682.11							
	0110	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BAS)	Other Item Adjustment	ACAD	4	Jul 18, 2022	veerj1	\$8,263.51	Current index Base index Index Diff Line No QTY Virgin AC Mix ID Adj				
									728.75 502.5 226.25 0100 1014.55 3.60% BP1 21-1 8263.51				
									6	Aug 18, 2022	veerj1	\$37,144.08	Current Index: 748.75 (This is the index for the month prior to the month the work was performed.) Base Index: 502.5 (This is the index for the month the contract was let.) Index Difference: 246.25 AC Adjustment (\$) = Index Difference (\$/Ton) x Installed Quantity (Tons) x Virgin AC%  \$37144.08 = 246.25 x 4189.97 x 3.60%
									10	Oct 18, 2022	veerj1	\$59,237.44	Index Difference (\$/Ton) x Installed Quantity (Tons) x Virgin AC% = AC Adjustment  252.5 x 6516.77 x 3.60% = \$59237.44
									14	Dec 15, 2022	veerj1	\$335.57	AC Adjustment (\$) = Index Difference (\$/Ton) x Installed Quantity (Tons) x Virgin AC%  \$335.57 = 128.75 x 72.40 x 3.60%
				ACAD - Total				\$104,980.60					
				Other Item Adjustment - Total				\$104,980.60					
			Price FUEL		4	Jul 18, 2022	SYSTEM	\$6,062.15	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
										6	Aug 18, 2022	SYSTEM	\$17,666.59
10										Oct 18, 2022	SYSTEM	\$21,419.32	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
14										Dec 15, 2022	SYSTEM	\$144.22	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
			- Total				\$45,292.28						
			Price FUEL - Total				\$45,292.28						
			0110 - Total				\$150,272.88						
0140	MISC. PAVED DRAINAGE	Construction Stockpile		9	Oct 3, 2022	SYSTEM	(\$31,367.57)	Payment Estimate Item Adjustment generated Stockpile Transaction					
				10	Oct 18, 2022	SYSTEM	(\$26,600.27)	Payment Estimate Item Adjustment generated Stockpile Transaction					
				11	Nov 2, 2022	SYSTEM	(\$43,825.13)	Payment Estimate Item Adjustment generated Stockpile Transaction					
				12	Nov 16, 2022	SYSTEM	(\$5,694.34)	Payment Estimate Item Adjustment generated Stockpile Transaction					



## Line Item Adjustments by Estimate

Apr 20, 2023

Contract ID: 220121-A01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J1P3379	0140	MISC. PAVED DRAINAGE	Construction Stockpile		21	Apr 5, 2023	SYSTEM	(\$33,456.86)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					22	Apr 17, 2023	SYSTEM	(\$28,346.76)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					<b>- Total</b>							<b>(\$169,290.93)</b>	
					<b>Construction Stockpile - Total</b>							<b>(\$169,290.93)</b>	
					Construction Stockpile STMA		12	Nov 16, 2022	SYSTEM	\$118,249.50	Payment Estimate Item Adjustment generated Stockpile Transaction		
							<b>- Total</b>						<b>\$118,249.50</b>
					<b>Construction Stockpile STMA - Total</b>							<b>\$118,249.50</b>	
					Construction Stockpile STMI		9	Oct 3, 2022	SYSTEM	\$122,527.50	Payment Estimate Item Adjustment generated Stockpile Transaction		
							<b>- Total</b>						<b>\$122,527.50</b>
					<b>Construction Stockpile STMI - Total</b>							<b>\$122,527.50</b>	
	<b>0140 - Total</b>								<b>\$71,486.07</b>				
	0150	MISC. PAVED DRAINAGE	Construction Stockpile		9	Oct 3, 2022	SYSTEM	(\$17,706.66)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					10	Oct 18, 2022	SYSTEM	(\$10,893.23)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					11	Nov 2, 2022	SYSTEM	(\$17,188.92)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					12	Nov 16, 2022	SYSTEM	(\$1,346.13)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					22	Apr 17, 2023	SYSTEM	(\$28,082.71)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					<b>- Total</b>						<b>(\$75,217.65)</b>		
					<b>Construction Stockpile - Total</b>						<b>(\$75,217.65)</b>		
					Construction Stockpile STMA		12	Nov 16, 2022	SYSTEM	\$65,076.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
							<b>- Total</b>						<b>\$65,076.00</b>
<b>Construction Stockpile STMA - Total</b>									<b>\$65,076.00</b>				
Construction Stockpile STMI		9	Oct 3, 2022	SYSTEM	\$51,000.00	Payment Estimate Item Adjustment generated Stockpile Transaction							
		<b>- Total</b>						<b>\$51,000.00</b>					
<b>Construction Stockpile STMI - Total</b>							<b>\$51,000.00</b>						
<b>0150 - Total</b>								<b>\$40,858.35</b>					
0160	MISC. PAVED DRAINAGE	Construction Stockpile		9	Oct 3, 2022	SYSTEM	(\$13,830.91)	Payment Estimate Item Adjustment generated Stockpile Transaction					
				10	Oct 18, 2022	SYSTEM	(\$9,327.55)	Payment Estimate Item Adjustment generated Stockpile Transaction					
				11	Nov 2, 2022	SYSTEM	(\$11,012.69)	Payment Estimate Item Adjustment generated Stockpile Transaction					
				12	Nov 16, 2022	SYSTEM	(\$4,327.04)	Payment Estimate Item Adjustment generated Stockpile Transaction					
				22	Apr 17, 2023	SYSTEM	(\$4,983.17)	Payment Estimate Item Adjustment generated Stockpile Transaction					
				<b>- Total</b>						<b>(\$43,481.36)</b>			
				<b>Construction Stockpile - Total</b>						<b>(\$43,481.36)</b>			
				Construction Stockpile STMI		9	Oct 3, 2022	SYSTEM	\$78,811.60	Payment Estimate Item Adjustment generated Stockpile Transaction			
						<b>- Total</b>						<b>\$78,811.60</b>	
				<b>Construction Stockpile STMI - Total</b>							<b>\$78,811.60</b>		
<b>0160 - Total</b>								<b>\$35,330.24</b>					
0170	MISC. EMBANKMENT PROTECTION	Construction Stockpile		9	Oct 3, 2022	SYSTEM	(\$275,187.86)	Payment Estimate Item Adjustment generated Stockpile Transaction					
				10	Oct 18, 2022	SYSTEM	(\$195,755.19)	Payment Estimate Item Adjustment generated Stockpile Transaction					
				11	Nov 2, 2022	SYSTEM	(\$123,771.95)	Payment Estimate Item Adjustment generated Stockpile Transaction					
				21	Apr 5, 2023	SYSTEM	(\$285,310.03)	Payment Estimate Item Adjustment generated Stockpile Transaction					



## Line Item Adjustments by Estimate

Apr 20, 2023

Contract ID: 220121-A01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J1P3379	0170	MISC. EMBANKMENT PROTECTION	Construction Stockpile			2023							
						22	Apr 17, 2023	SYSTEM	(\$89,729.13)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				<b>- Total</b>							<b>(\$969,754.16)</b>		
				<b>Construction Stockpile - Total</b>									
				<b>(\$969,754.16)</b>									
				<b>Construction Stockpile - Total</b>									
			Construction Stockpile STMA					12	Nov 16, 2022	SYSTEM	\$383,145.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				<b>- Total</b>							<b>\$383,145.00</b>		
				<b>Construction Stockpile STMA - Total</b>									
				<b>\$383,145.00</b>									
				<b>Construction Stockpile STMA - Total</b>									
				<b>\$383,145.00</b>									
Construction Stockpile STMI					9	Oct 3, 2022	SYSTEM	\$594,715.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
	<b>- Total</b>							<b>\$594,715.00</b>					
	<b>Construction Stockpile STMI - Total</b>												
	<b>\$594,715.00</b>												
	<b>Construction Stockpile STMI - Total</b>												
	<b>\$594,715.00</b>												
<b>0170 - Total</b>								<b>\$8,105.84</b>					
0180		IMPACT ATTENUATOR 60 MPH (SAND BARREL ARRAY)	Overrun	Overrun	5	Aug 2, 2022	SYSTEM	(\$9,000.00)					
					10	Oct 18, 2022	SYSTEM	\$9,000.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',4500.00000 - 4500.00000, 'is applied (if non-zero).				
					<b>Overrun - Total</b>							<b>\$0.00</b>	
					<b>Overrun - Total</b>								
					<b>\$0.00</b>								
					<b>Overrun - Total</b>								
<b>0180 - Total</b>								<b>\$0.00</b>					
0260		TYPE III MOVEABLE BARRICADE	Overrun	Overrun	20	Mar 16, 2023	SYSTEM	(\$290.00)					
					21	Apr 5, 2023	SYSTEM	\$290.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',145.00000 - 145.00000, 'is applied (if non-zero).				
					<b>Overrun - Total</b>							<b>\$0.00</b>	
					<b>Overrun - Total</b>								
					<b>\$0.00</b>								
					<b>Overrun - Total</b>								
<b>0260 - Total</b>								<b>\$0.00</b>					
0370		TEMPORARY REMOVABLE MARKING TAPE 4 IN.,	Material		2	Jun 16, 2022	SYSTEM	(\$322.50)					
					3	Jul 1, 2022	SYSTEM	(\$322.50)					
				<b>- Total</b>							<b>(\$645.00)</b>		
				<b>Material - Total</b>									
				<b>(\$645.00)</b>									
				<b>Material - Total</b>									
			MaterialCredit		3	Jul 1, 2022	SYSTEM	\$322.50					
					4	Jul 19, 2022	SYSTEM	\$322.50					
				<b>- Total</b>							<b>\$645.00</b>		
				<b>MaterialCredit - Total</b>									
<b>\$645.00</b>													
<b>0370 - Total</b>								<b>\$0.00</b>					
0380		TEMPORARY REMOVABLE MARKING TAPE	Material		2	Jun 16, 2022	SYSTEM	(\$3,526.00)					
					3	Jul 1, 2022	SYSTEM	(\$3,526.00)					
				<b>- Total</b>							<b>(\$7,052.00)</b>		
				<b>Material - Total</b>									
				<b>(\$7,052.00)</b>									
				<b>Material - Total</b>									
			MaterialCredit		3	Jul 1, 2022	SYSTEM	\$3,526.00					
					4	Jul 19, 2022	SYSTEM	\$3,526.00					
				<b>- Total</b>							<b>\$7,052.00</b>		
				<b>MaterialCredit - Total</b>									
			<b>\$7,052.00</b>										
			Overrun			Overrun	Overrun	10	Oct 18, 2022	SYSTEM	(\$1,879.10)		
13	Dec 1, 2022	SYSTEM						\$1,879.10	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',2.15000 - 2.15000, 'is applied (if non-zero).				
<b>Overrun - Total</b>								<b>(\$1,879.10)</b>					
<b>Overrun - Total</b>													
<b>(\$1,879.10)</b>													
<b>Overrun - Total</b>													



## Line Item Adjustments by Estimate

Apr 20, 2023

Contract ID: 220121-A01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J1P3379	0380	TEMPORARY REMOVABLE MARKING TAPE	Overrun	Overrun	20	Mar 16, 2023	SYSTEM	(\$774.00)	
					22	Apr 17, 2023	SYSTEM	(\$774.00)	
					<b>Overrun - Total</b>			<b>(\$1,548.00)</b>	
			<b>Overrun - Total</b>			<b>(\$1,548.00)</b>			
			<b>0380 - Total</b>			<b>(\$1,548.00)</b>			
	0390	TEMPORARY REMOVABLE MARKING TAPE	Overrun	Overrun	7	Sep 2, 2022	SYSTEM	(\$1,092.00)	
					10	Oct 18, 2022	SYSTEM	(\$672.00)	
					13	Dec 1, 2022	SYSTEM	\$1,764.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',14.00000 - 14.00000, 'is applied (if non-zero).
			<b>Overrun - Total</b>			<b>\$0.00</b>			
			<b>Overrun - Total</b>			<b>\$0.00</b>			
<b>0390 - Total</b>			<b>\$0.00</b>						
	0460	30 IN. PIPE CULVERT GROUP B	Construction Stockpile		6	Aug 18, 2022	SYSTEM	(\$2,120.15)	Payment Estimate Item Adjustment generated Stockpile Transaction
					<b>- Total</b>			<b>(\$2,120.15)</b>	
					<b>Construction Stockpile - Total</b>			<b>(\$2,120.15)</b>	
			Construction Stockpile STMI		6	Aug 18, 2022	SYSTEM	\$2,120.15	Payment Estimate Item Adjustment generated Stockpile Transaction
					<b>- Total</b>			<b>\$2,120.15</b>	
<b>Construction Stockpile STMI - Total</b>			<b>\$2,120.15</b>						
<b>0460 - Total</b>			<b>\$0.00</b>						
	0470	36 IN. PIPE CULVERT GROUP B	Construction Stockpile		7	Sep 2, 2022	SYSTEM	(\$13,649.97)	Payment Estimate Item Adjustment generated Stockpile Transaction
					10	Oct 18, 2022	SYSTEM	\$796.67	Payment Estimate Item Adjustment generated Stockpile Transaction
					12	Nov 16, 2022	SYSTEM	(\$5,825.60)	Payment Estimate Item Adjustment generated Stockpile Transaction
			<b>- Total</b>			<b>(\$18,678.90)</b>			
			<b>Construction Stockpile - Total</b>			<b>(\$18,678.90)</b>			
Construction Stockpile STMI		6	Aug 18, 2022	SYSTEM	\$18,678.90	Payment Estimate Item Adjustment generated Stockpile Transaction			
		<b>- Total</b>			<b>\$18,678.90</b>				
<b>Construction Stockpile STMI - Total</b>			<b>\$18,678.90</b>						
<b>0470 - Total</b>			<b>\$0.00</b>						
	0480	48 IN. PIPE CULVERT GROUP B	Construction Stockpile		6	Aug 18, 2022	SYSTEM	(\$9,757.36)	Payment Estimate Item Adjustment generated Stockpile Transaction
					<b>- Total</b>			<b>(\$9,757.36)</b>	
					<b>Construction Stockpile - Total</b>			<b>(\$9,757.36)</b>	
			Construction Stockpile STMI		6	Aug 18, 2022	SYSTEM	\$9,757.36	Payment Estimate Item Adjustment generated Stockpile Transaction
					<b>- Total</b>			<b>\$9,757.36</b>	
<b>Construction Stockpile STMI - Total</b>			<b>\$9,757.36</b>						
<b>0480 - Total</b>			<b>\$0.00</b>						
	0500	36 IN. PIPE CULVERT GROUP C	Construction Stockpile		6	Aug 18, 2022	SYSTEM	(\$4,995.82)	Payment Estimate Item Adjustment generated Stockpile Transaction
					<b>- Total</b>			<b>(\$4,995.82)</b>	
					<b>Construction Stockpile - Total</b>			<b>(\$4,995.82)</b>	
			Construction Stockpile STMI		6	Aug 18, 2022	SYSTEM	\$4,995.82	Payment Estimate Item Adjustment generated Stockpile Transaction
					<b>- Total</b>			<b>\$4,995.82</b>	
<b>Construction Stockpile STMI - Total</b>			<b>\$4,995.82</b>						
<b>0500 - Total</b>			<b>\$0.00</b>						
	0520	36 IN. GROUP B	Construction		6	Aug 18,	SYSTEM	(\$975.00)	Payment Estimate Item Adjustment generated Stockpile Transaction



## Line Item Adjustments by Estimate

Apr 20, 2023

Contract ID: 220121-A01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J1P3379	0520	FLARED END SEC	Stockpile			2022				
						7	Sep 2, 2022	SYSTEM	(\$4,875.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
						11	Nov 2, 2022	SYSTEM	(\$1,950.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				<b>- Total</b>						<b>(\$7,800.00)</b>
			<b>Construction Stockpile - Total</b>						<b>(\$7,800.00)</b>	
			Construction Stockpile STMI		6	Aug 18, 2022	SYSTEM	\$9,750.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
			<b>- Total</b>						<b>\$9,750.00</b>	
			<b>Construction Stockpile STMI - Total</b>						<b>\$9,750.00</b>	
			<b>0520 - Total</b>						<b>\$1,950.00</b>	
			0530	48 IN. GROUP B FLARED END SEC	Construction Stockpile		6	Aug 18, 2022	SYSTEM	(\$5,400.00)
<b>- Total</b>								<b>(\$5,400.00)</b>		
<b>Construction Stockpile - Total</b>								<b>(\$5,400.00)</b>		
Construction Stockpile STMI		6			Aug 18, 2022	SYSTEM	\$5,400.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
<b>- Total</b>								<b>\$5,400.00</b>		
<b>Construction Stockpile STMI - Total</b>								<b>\$5,400.00</b>		
<b>0530 - Total</b>						<b>\$0.00</b>				
0540	36 IN. GROUP C FLARED END SEC	Construction Stockpile		6	Aug 18, 2022	SYSTEM	(\$3,250.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
			<b>- Total</b>					<b>(\$3,250.00)</b>		
		<b>Construction Stockpile - Total</b>						<b>(\$3,250.00)</b>		
		Construction Stockpile STMI		6	Aug 18, 2022	SYSTEM	\$3,250.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
		<b>- Total</b>						<b>\$3,250.00</b>		
		<b>Construction Stockpile STMI - Total</b>						<b>\$3,250.00</b>		
<b>0540 - Total</b>						<b>\$0.00</b>				
0610	TEMPORARY SEEDING	Overrun	Overrun	6	Aug 18, 2022	SYSTEM	(\$960.00)			
				13	Dec 1, 2022	SYSTEM	\$960.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',800.00000 - 800.00000, 'is applied (if non-zero).		
		<b>Overrun - Total</b>						<b>\$0.00</b>		
		<b>Overrun - Total</b>						<b>\$0.00</b>		
<b>0610 - Total</b>						<b>\$0.00</b>				
0620	SILT FENCE	Material		1	Jun 2, 2022	SYSTEM	(\$6,747.99)			
				2	Jun 16, 2022	SYSTEM	(\$6,747.99)			
			<b>- Total</b>						<b>(\$13,495.98)</b>	
			<b>Material - Total</b>						<b>(\$13,495.98)</b>	
		MaterialCredit		2	Jun 16, 2022	SYSTEM	\$6,747.99			
				3	Jul 1, 2022	SYSTEM	\$6,747.99			
		<b>- Total</b>						<b>\$13,495.98</b>		
		<b>MaterialCredit - Total</b>						<b>\$13,495.98</b>		
<b>0620 - Total</b>						<b>\$0.00</b>				
0630	MGS GUARDRAIL	Material		12	Nov 16, 2022	SYSTEM	(\$6,816.00)			
				13	Dec 1, 2022	SYSTEM	(\$6,816.00)			
				14	Dec 15, 2022	SYSTEM	(\$6,816.00)			
			<b>- Total</b>						<b>(\$20,448.00)</b>	



## Line Item Adjustments by Estimate

Apr 20, 2023

Contract ID: 220121-A01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J1P3379 - Total									\$323,387.06
0630 - Total									\$0.00
J1P3379	0630	MGS GUARDRAIL	Material - Total					(\$20,448.00)	
			MaterialCredit		13	Dec 1, 2022	SYSTEM	\$6,816.00	
					14	Dec 15, 2022	SYSTEM	\$6,816.00	
					15	Jan 3, 2023	SYSTEM	\$6,816.00	
			- Total					\$20,448.00	
			MaterialCredit - Total					\$20,448.00	
5022 - Total									\$0.00
J1P3379	5022	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Material		12	Nov 16, 2022	SYSTEM	(\$7,176.50)	
					13	Dec 1, 2022	SYSTEM	(\$7,176.50)	
					14	Dec 15, 2022	SYSTEM	(\$7,176.50)	
			- Total					(\$21,529.50)	
			Material - Total					(\$21,529.50)	
			MaterialCredit		13	Dec 1, 2022	SYSTEM	\$7,176.50	
					14	Dec 15, 2022	SYSTEM	\$7,176.50	
					15	Jan 3, 2023	SYSTEM	\$7,176.50	
			- Total					\$21,529.50	
			MaterialCredit - Total					\$21,529.50	
5032 - Total									\$0.00
J1P3379	5032	TYPE A CRASHWORTHY END TERMINAL (MASH)	Material		12	Nov 16, 2022	SYSTEM	(\$6,416.00)	
					13	Dec 1, 2022	SYSTEM	(\$6,416.00)	
					14	Dec 15, 2022	SYSTEM	(\$6,416.00)	
			- Total					(\$19,248.00)	
			Material - Total					(\$19,248.00)	
			MaterialCredit		13	Dec 1, 2022	SYSTEM	\$6,416.00	
					14	Dec 15, 2022	SYSTEM	\$6,416.00	
					15	Jan 3, 2023	SYSTEM	\$6,416.00	
			- Total					\$19,248.00	
			MaterialCredit - Total					\$19,248.00	
5110 - Total									\$0.00
J1P3379	5110	MISC. PAVED DRAINAGE	Overrun	Overrun	14	Dec 15, 2022	SYSTEM	(\$252.00)	
					22	Apr 17, 2023	SYSTEM	(\$15,228.00)	
			Overrun - Total					(\$15,480.00)	
			Overrun - Total					(\$15,480.00)	
J1P3432 - Total									\$46,210.50
J1P3432	0680	EMULSIFIED ASPHALT, SEAL COAT	Material		10	Oct 18, 2022	SYSTEM	(\$46,210.50)	
			- Total					(\$46,210.50)	
			Material - Total					(\$46,210.50)	
			MaterialCredit		11	Nov 2, 2022	SYSTEM	\$46,210.50	
			- Total					\$46,210.50	



## Line Item Adjustments by Estimate

Apr 20, 2023

Contract ID: 220121-A01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J1P3432	0680	EMULSIFIED ASPHALT, SEAL COAT	<b>MaterialCredit - Total</b>							\$46,210.50				
			Other Item Adjustment			10	Oct 18, 2022	veerj1	\$15,128.15	Index Difference (\$/Ton) x Emulsion (Gallons @ 60° F) x 8.58/2000 x 0.68 = AC Adjustment  252.5 x 20538.00 x 8.58/2000 x 0.68 = 15128.15				
			<b>- Total</b>							\$15,128.15				
			<b>Other Item Adjustment - Total</b>							\$15,128.15				
			Overrun	Overrun	10	Oct 18, 2022	SYSTEM	\$1,509.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0029) due to user veerj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					10	Oct 18, 2022	SYSTEM	(\$1,509.75)						
					11	Nov 2, 2022	SYSTEM	(\$1,509.75)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					12	Nov 16, 2022	SYSTEM	\$1,509.75	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',2.25000 - 2.25000', is applied (if non-zero).					
			<b>Overrun - Total</b>							\$0.00				
			<b>Overrun - Total</b>							\$0.00				
			<b>0680 - Total</b>							\$15,128.15				
			J1P3432	0690	SEAL COAT AGGREGATE, GRADE B1	Material			10	Oct 18, 2022	SYSTEM	(\$91,435.52)		
						<b>- Total</b>							(\$91,435.52)	
						<b>Material - Total</b>							(\$91,435.52)	
						MaterialCredit			11	Nov 2, 2022	SYSTEM	\$91,435.52		
<b>- Total</b>								\$91,435.52						
<b>MaterialCredit - Total</b>								\$91,435.52						
Overrun	Overrun	10				Oct 18, 2022	SYSTEM	\$1,372.24	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0031) due to user veerj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
		10				Oct 18, 2022	SYSTEM	(\$1,372.24)						
		11				Nov 2, 2022	SYSTEM	(\$1,372.24)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
		13				Dec 1, 2022	SYSTEM	\$1,372.24	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1.36000 - 1.36000', is applied (if non-zero).					
<b>Overrun - Total</b>								\$0.00						
<b>Overrun - Total</b>								\$0.00						
<b>0690 - Total</b>								\$0.00						
J1P3432	0710	FURN & PLACE BIT. MATL FOR CLC PARTIAL				Other Item Adjustment	ACAD	7	Sep 2, 2022	veerj1	\$17,579.65	Index Difference (\$/Ton) x Installed Quantity (Tons) x Virgin AC%  246.25 x 1983.04 x 3.60% = \$17579.65		
						<b>ACAD - Total</b>							\$17,579.65	
			<b>Other Item Adjustment - Total</b>							\$17,579.65				
			<b>0710 - Total</b>							\$17,579.65				
J1P3432	0750	CMS W/O COMMUNICATION INTERFACE, CONT F/	Overrun	Overrun	7	Sep 2, 2022	SYSTEM	(\$3,000.00)						
					13	Dec 1, 2022	SYSTEM	\$3,000.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1500.00000 - 1500.00000', is applied (if non-zero).					
			<b>Overrun - Total</b>							\$0.00				
			<b>Overrun - Total</b>							\$0.00				
<b>0750 - Total</b>							\$0.00							
J1P3432	0780	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Overrun	Overrun	11	Nov 2, 2022	SYSTEM	(\$37.50)						
					22	Apr 17, 2023	SYSTEM	\$37.50	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',0.15000 - 0.15000', is applied (if non-zero).					
			<b>Overrun - Total</b>							\$0.00				
<b>Overrun - Total</b>							\$0.00							





## Line Item Adjustments by Estimate

Apr 20, 2023

Contract ID: 220121-A01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J1P3432	<b>0780 - Total</b>							<b>\$0.00</b>	
	0790	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Overrun	Overrun	11	Nov 2, 2022	SYSTEM	(\$853.65)	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '0.15000 - 0.15000, 'is applied (if non-zero).
	22				Apr 17, 2023	SYSTEM	\$853.65		
	<b>Overrun - Total</b>							<b>\$0.00</b>	
	<b>Overrun - Total</b>							<b>\$0.00</b>	
	<b>0790 - Total</b>							<b>\$0.00</b>	
<b>J1P3432 - Total</b>								<b>\$32,707.80</b>	
J1S3380	0920	MISC. PAVED DRAINAGE	Construction Stockpile STMI		12	Nov 16, 2022	SYSTEM	\$14,713.50	Payment Estimate Item Adjustment generated Stockpile Transaction
	<b>- Total</b>							<b>\$14,713.50</b>	
	<b>Construction Stockpile STMI - Total</b>							<b>\$14,713.50</b>	
	<b>0920 - Total</b>							<b>\$14,713.50</b>	
	1100	15 IN. GROUP C FLARED END SEC	Construction Stockpile STMI		6	Aug 18, 2022	SYSTEM	\$870.00	Payment Estimate Item Adjustment generated Stockpile Transaction
	<b>- Total</b>							<b>\$870.00</b>	
	<b>Construction Stockpile STMI - Total</b>							<b>\$870.00</b>	
	<b>1100 - Total</b>							<b>\$870.00</b>	
<b>J1S3380 - Total</b>								<b>\$15,583.50</b>	
<b>Overall - Total</b>								<b>\$371,678.36</b>	



---

**Contract Adjustments for Contract - 220121-A01**

There are no contract adjustments to display for this contract.