



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on July 21, 2022

Pay Estimate Created Date: July 18, 2022

Progress Estimate Number 4	Contract ID 220121-A01 Prime Contractor Phillips Hardy, Inc.	Pay Period Start July 1, 2022 Pay Period End July 15, 2022	Original Contract Amount \$10,968,845.83 Net Change Order Amount \$0.00 Current Contract Amount \$10,968,845.83
--------------------------------------	---	---	---

Approval Date		By User
July 19, 2022	Generated and Approved (and should be considered Draft) at the Project Office Level by	veerj1
July 19, 2022	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	jacobl
July 20, 2022	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2023	November 1, 2023		8.13%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	February 2, 2022	February 2, 2022	
Letting Date	January 21, 2022	January 21, 2022	
Notice to Proceed Date	April 4, 2022	April 4, 2022	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 4			
	This Estimate	Previous	To Date
220121-A01			
Total Posted Items Pay	\$502,072.35	\$389,167.89	\$891,240.24
Gross Item Adjustments	\$58,209.66	(\$68,462.60)	(\$10,252.94)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$560,282.01	\$320,705.29	\$880,987.30

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J1P3379	0010	2013000	CLEARING AND GRUBBING	ACRE	\$2,200.000	6.8	\$14,960.00
	0020	2022010	REMOVAL OF IMPROVEMENTS	LS	\$82,500.000	0.1	\$8,250.00
	0030	2031000	CLASS A EXCAVATION	CUYD	\$8.300	6,135	\$50,920.50
	0050	2036000	COMPACTING EMBANKMENT	CUYD	\$3.350	4,196	\$14,056.60
	0080	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	SQYD	\$14.000	82	\$1,148.00
	0090	3105002	GRAVEL (A) OR CRUSHED STONE (B)	TONS	\$35.000	49.17	\$1,720.95
	0100	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	TONS	\$89.000	756.47	\$67,325.83
	0110	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	TONS	\$107.320	1,014.55	\$108,881.51
	0120	4071005	TACK COAT	GAL	\$1.000	168	\$168.00
	0330	6181000	MOBILIZATION	LS	\$824,000.000	0.25	\$206,000.00
	0470	7250336A	36 IN. PIPE GROUP B	LF	\$166.000	78	\$12,948.00
	0540	7320836A	36 IN. OR ALLOWED SUBSTITUTE GROUP C FLARED END SECTION	EA	\$1,400.000	4	\$5,600.00
	0620	8061019	SILT FENCE	LF	\$1.290	7,824	\$10,092.96
Project J1P3379 - Total							\$502,072.35
Overall - Total							\$502,072.35

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on July 21, 2022

Pay Estimate Created Date: July 18, 2022

Progress Estimate Number 4		Contract ID 220121-A01 Prime Contractor Phillips Hardy, Inc.		Pay Period Start July 1, 2022 Pay Period End July 15, 2022		Original Contract Amount \$10,968,845.83 Net Change Order Amount \$0.00 Current Contract Amount \$10,968,845.83		
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J1P3379	0030	CLASS A EXCAVATION	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	540	\$0.36	\$194.40
	0030	CLASS A EXCAVATION	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	600	\$0.36	\$216.00
	0030	CLASS A EXCAVATION	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,650	\$0.36	\$594.00
	0030	CLASS A EXCAVATION	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	555	\$0.36	\$199.80
	0030	CLASS A EXCAVATION	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,140	\$0.36	\$410.40
	0030	CLASS A EXCAVATION	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,650	\$0.36	\$594.00
	0050	COMPACTING EMBANKMENT	MaterialCredit			8,439	\$3.35	\$28,270.65
	0080	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	82	\$0.27	\$22.14
	0080	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	MaterialCredit			3,092	\$14.00	\$43,288.00
	0080	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Material			-3,174	\$14.00	(\$44,436.00)
	0100	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	756.47	\$5.98	\$4,520.66
	0100	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Other Item Adjustment	Asphalt Cement Price Adjustment	Current index No QTY Base index Virgin AC Index Diff Mix ID Line Adj 728.75 502.5 226.25 0100 756.47 3.60% BP1 21-1 6161.45			\$6,161.45
	0110	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,014.55	\$5.98	\$6,062.15
	0110	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	Other Item Adjustment	Asphalt Cement Price Adjustment	Current index No QTY Base index Virgin AC Index Diff Mix ID Line Adj 728.75 502.5 226.25 0100 1014.55 3.60% BP1 21-1 8263.51			\$8,263.51
	0370	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	MaterialCredit			150	\$2.15	\$322.50
	0380	TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW	MaterialCredit			1,640	\$2.15	\$3,526.00
Total								\$58,209.66



Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

Report Generated on July 21, 2022

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J1P3379	FAF 159-1(16)	Pavement improvements	159	HOLT	from the Missouri River, near Rulo, NE, to Little Tarkio Creek, near Fortescue
J1P3432	FAF 159-1(17)	Pavement improvements	159	HOLT	from Route 111 n/o Forest City to Little Tarkio River
J1S3380	FAS S102(20)	Pavement improvements	111	HOLT	from 1 mile west of Route 118 to Route 118

Totals by Job Numbers				
J1P3379		This Estimate	Previous	To Date
	Posted Item Pay	\$502,072.35	\$377,197.89	\$879,270.24
	Gross Item Adjustments	\$58,209.66	(\$68,462.60)	(\$10,252.94)
	Gross Item Pay	\$560,282.01	\$308,735.29	\$869,017.30
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J1P3432		This Estimate	Previous	To Date
	Posted Item Pay	\$0.00	\$11,970.00	\$11,970.00
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$0.00	\$11,970.00	\$11,970.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J1S3380		This Estimate	Previous	To Date
	Posted Item Pay	\$0.00	\$0.00	\$0.00
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on July 21, 2022

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J1P3379, Item 3040143, Project Item Line Number 0080, Material Set 304014396, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	The contractor credo (22QMPHI014) is missing several pieces of information. Materials has informed Jacob McFail of the shortcomings.	veerj1	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on July 21, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220121-A01	J1P3379	0001	0010	2013000	CLEARING AND GRUBBING	10.00	0.00	10.00	ACRE	7.30	\$2,200.00	\$16,060.00
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.40	\$82,500.00	\$33,000.00
		0001	0030	2031000	CLASS A EXCAVATION	63,353.00	0.00	63,353.00	CUYD	18,924.00	\$8.30	\$157,069.20
		0001	0040	2035500	EMBANKMENT IN PLACE	5,176.00	0.00	5,176.00	CUYD	0.00	\$0.01	\$0.00
		0001	0050	2036000	COMPACTING EMBANKMENT	32,236.00	0.00	32,236.00	CUYD	13,220.00	\$3.35	\$44,287.00
		0001	0060	2063000	CLASS 3 EXCAVATION	1,353.00	0.00	1,353.00	CUYD	250.00	\$29.50	\$7,375.00
		0001	0070	3021311	STABILIZED PERMEABLE BASE (4IN. THICK)	111.00	0.00	111.00	SQYD	0.00	\$35.00	\$0.00
		0001	0080	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	4,798.00	0.00	4,798.00	SQYD	3,174.00	\$14.00	\$44,436.00
		0001	0090	3105002	GRAVEL (A) OR CRUSHED STONE (B)	2,020.00	0.00	2,020.00	TONS	874.90	\$35.00	\$30,621.50
		0001	0100	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	9,340.30	0.00	9,340.30	TONS	756.47	\$89.00	\$67,325.83
		0001	0110	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	14,844.50	0.00	14,844.50	TONS	1,014.55	\$107.32	\$108,881.51
		0001	0120	4071005	TACK COAT	7,428.00	0.00	7,428.00	GAL	168.00	\$1.00	\$168.00
		0001	0130	6097000	ROCK LINING	106.00	0.00	106.00	CUYD	0.00	\$70.00	\$0.00
		0001	0140	6099902	MISC.GRID TIED MAT GROUND ANCHOR TYPE 1	16,274.00	0.00	16,274.00	EA	0.00	\$47.50	\$0.00
		0001	0150	6099902	MISC.GRID TIED MAT GROUND ANCHOR TYPE 2	4,552.00	0.00	4,552.00	EA	0.00	\$53.00	\$0.00
		0001	0160	6099903	MISC.GRID TIED MAT ANCHOR BLOCK	27,266.00	0.00	27,266.00	LF	0.00	\$23.50	\$0.00
		0001	0170	6119905	MISC.GRID TIED CONCRETE BLOCK MAT	73,911.30	0.00	73,911.30	SQYD	0.00	\$38.00	\$0.00
		0001	0180	6122014	IMPACT ATTENUATOR 60 MPH (SAND BARREL ARRAY)	6.00	0.00	6.00	EA	0.00	\$4,500.00	\$0.00
		0001	0190	6122020	REPLACEMENT SAND BARREL	25.00	0.00	25.00	EA	0.00	\$1,500.00	\$0.00
		0001	0200	6122030	IMPACT ATTENUATOR (RELOCATION)	12.00	0.00	12.00	EA	0.00	\$4,500.00	\$0.00
		0001	0210	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$1.00	\$0.00
		0001	0220	6142027	36 IN. OR 900 MM AUTO FLOODGATE (TYPE 2)	1.00	0.00	1.00	EA	0.00	\$6,000.00	\$0.00
		0001	0230	6161005	CONSTRUCTION SIGNS	1,639.00	0.00	1,639.00	SQFT	568.50	\$7.00	\$3,979.50
		0001	0240	6161008	ADVANCED WARNING RAIL SYSTEM	8.00	0.00	8.00	EA	5.00	\$45.00	\$225.00
		0001	0250	6161025	CHANNELIZER (TRIM LINE)	230.00	0.00	230.00	EA	165.00	\$13.00	\$2,145.00
		0001	0260	6161030	TYPE III MOVEABLE BARRICADE	11.00	0.00	11.00	EA	7.00	\$145.00	\$1,015.00
		0001	0270	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	4.00	0.00	4.00	EA	4.00	\$5,000.00	\$20,000.00
		0001	0280	6162000A	WORK ZONE TRAFFIC SIGNAL SYSTEM	3.00	0.00	3.00	EA	2.00	\$38,000.00	\$76,000.00
		0001	0290	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	12.00	0.00	12.00	EA	0.00	\$950.00	\$0.00
		0001	0300	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	4.00	0.00	4.00	EA	0.00	\$1,850.00	\$0.00
		0001	0310	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	564.00	0.00	564.00	LF	0.00	\$25.50	\$0.00
		0001	0320	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	1,128.00	0.00	1,128.00	LF	0.00	\$9.50	\$0.00
		0001	0330	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.25	\$824,000.00	\$206,000.00
		0001	0340	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	4.00	0.00	4.00	EA	0.00	\$600.00	\$0.00
		0001	0350	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	24.00	0.00	24.00	LF	0.00	\$22.00	\$0.00
		0001	0360	6200033	PREFORMED THERMOPLASTIC PAVEMENT MARKING, R/R CROSSING MARKER	2.00	0.00	2.00	EA	0.00	\$550.00	\$0.00
		0001	0370	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	37,320.00	0.00	37,320.00	LF	150.00	\$2.15	\$322.50
		0001	0380	6205303B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW	6,000.00	0.00	6,000.00	LF	1,640.00	\$2.15	\$3,526.00
		0001	0390	6205320	TEMPORARY REMOVABLE MARKING TAPE, 12 IN., WHITE	66.00	0.00	66.00	LF	0.00	\$14.00	\$0.00
		0001	0400	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	56,638.00	0.00	56,638.00	LF	0.00	\$0.15	\$0.00
		0001	0410	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	12,496.00	0.00	12,496.00	LF	0.00	\$0.15	\$0.00
		0001	0420	6207001	PAVEMENT MARKING REMOVAL	43,386.00	0.00	43,386.00	LF	480.00	\$0.65	\$312.00
		0001	0430	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	1,767.00	0.00	1,767.00	SQYD	0.00	\$4.10	\$0.00
		0001	0440	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	505.70	0.00	505.70	STA	0.00	\$30.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on July 21, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
220121-A01	J1P3379	0001	0450	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.20	\$10,000.00	\$2,000.00		
		0001	0460	7250330A	30 IN. PIPE GROUP B	93.00	0.00	93.00	LF	0.00	\$140.00	\$0.00		
		0001	0470	7250336A	36 IN. PIPE GROUP B	338.00	0.00	338.00	LF	78.00	\$166.00	\$12,948.00		
		0001	0480	7250348A	48 IN. PIPE GROUP B	385.00	0.00	385.00	LF	104.00	\$184.00	\$19,136.00		
		0001	0490	7250415	15 IN. PIPE GROUP C	62.00	0.00	62.00	LF	62.00	\$65.00	\$4,030.00		
		0001	0500	7250436	36 IN. PIPE GROUP C	404.00	0.00	404.00	LF	0.00	\$120.00	\$0.00		
		0001	0510	7320030A	30 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	2.00	0.00	2.00	EA	0.00	\$1,260.00	\$0.00		
		0001	0520	7320036A	36 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	10.00	0.00	10.00	EA	0.00	\$1,400.00	\$0.00		
		0001	0530	7320048A	48 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	10.00	0.00	10.00	EA	2.00	\$2,200.00	\$4,400.00		
		0001	0540	7320836A	36 IN. OR ALLOWED SUBSTITUTE GROUP C FLARED END SECTION	21.00	0.00	21.00	EA	4.00	\$1,400.00	\$5,600.00		
		0001	0550	7322030A	BEVELED PIPE END TREATMENT FOR 30 IN. OR ALLOWED SUBSTITUTE PIPE	2.00	0.00	2.00	EA	0.00	\$1,325.00	\$0.00		
		0001	0560	8051000A	SEEDING - COOL SEASON GRASSES	36.00	0.00	36.00	ACRE	0.00	\$1,500.00	\$0.00		
		0001	0570	8061004	SEDIMENT TRAP ROCK	44.00	0.00	44.00	CUYD	0.00	\$130.00	\$0.00		
		0001	0580	8061005	ROCK DITCH CHECK	380.00	0.00	380.00	LF	0.00	\$14.90	\$0.00		
		0001	0590	8061006	ALTERNATE DITCH CHECK	42.00	0.00	42.00	LF	0.00	\$10.00	\$0.00		
		0001	0600	8061016	SEDIMENT REMOVAL	375.00	0.00	375.00	CUYD	0.00	\$20.00	\$0.00		
		0001	0610	8061017	TEMPORARY SEEDING	28.80	0.00	28.80	ACRE	0.00	\$800.00	\$0.00		
		0001	0620	8061019	SILT FENCE	34,180.00	0.00	34,180.00	LF	13,055.00	\$1.29	\$16,840.95		
		0010	0630	6061060	MGS GUARDRAIL	88.00	0.00	88.00	LF	0.00	\$32.00	\$0.00		
		0010	0640	6066400	GUARDRAIL, RELOCATED AND MODIFIED	1,786.00	0.00	1,786.00	LF	0.00	\$24.00	\$0.00		
		0040	0650	9031270A	2 IN. PSST POST - 12 GA.	66.00	0.00	66.00	LF	0.00	\$12.00	\$0.00		
		0040	0660	9031271	POST ANCHOR FOR 2 IN. PSST - 12 GA.	15.00	0.00	15.00	LF	0.00	\$21.00	\$0.00		
		0040	0670	9039902	MISC.REMOVE AND RESET SIGNS	42.00	0.00	42.00	EA	0.00	\$275.00	\$0.00		
		Project J1P3379 - Total Value Posted to Date as of Report Generated Date												\$887,703.99
		J1P3432	J1P3432	0001	0680	4091048	EMULSIFIED ASPHALT, SEAL COAT	19,867.00	0.00	19,867.00	GAL	0.00	\$2.25	\$0.00
				0001	0690	4094011	SEAL COAT AGGREGATE, GRADE B1	66,223.00	0.00	66,223.00	SQYD	0.00	\$1.36	\$0.00
0001	0700			6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$1.00	\$0.00		
0001	0710			6133020	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	2,321.40	0.00	2,321.40	TONS	0.00	\$95.00	\$0.00		
0001	0720			6133021	REMOVAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	5,276.00	0.00	5,276.00	SQYD	0.00	\$2.25	\$0.00		
0001	0730			6161005	CONSTRUCTION SIGNS	575.00	0.00	575.00	SQFT	160.00	\$9.00	\$1,440.00		
0001	0740			6161025	CHANNELIZER (TRIM LINE)	36.00	0.00	36.00	EA	10.00	\$13.00	\$130.00		
0001	0750			6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$1,500.00	\$3,000.00		
0001	0760			6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	4.00	0.00	4.00	EA	4.00	\$1,850.00	\$7,400.00		
0001	0770			6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$55,000.00	\$0.00		
0001	0780			6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	45,118.00	0.00	45,118.00	LF	0.00	\$0.15	\$0.00		
0001	0790			6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	5,663.00	0.00	5,663.00	LF	0.00	\$0.15	\$0.00		
Project J1P3432 - Total Value Posted to Date as of Report Generated Date												\$11,970.00		
J1S3380	J1S3380	0001	0800	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$1,500.00	\$0.00		
		0001	0810	2031000	CLASS A EXCAVATION	3,872.00	0.00	3,872.00	CUYD	0.00	\$5.20	\$0.00		
		0001	0820	2035500	EMBANKMENT IN PLACE	237.00	0.00	237.00	CUYD	0.00	\$32.50	\$0.00		
		0001	0830	2036000	COMPACTING EMBANKMENT	2,978.00	0.00	2,978.00	CUYD	0.00	\$3.85	\$0.00		
		0001	0840	2063000	CLASS 3 EXCAVATION	15.00	0.00	15.00	CUYD	0.00	\$30.00	\$0.00		
		0001	0850	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	2,436.00	0.00	2,436.00	SQYD	0.00	\$10.50	\$0.00		
		0001	0860	3049910	MISC.PERM. AGGREGATE EDGE TREATMENT	566.20	0.00	566.20	TONS	0.00	\$60.00	\$0.00		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on July 21, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220121-A01	J1S3380	0001	0870	3105002	GRAVEL (A) OR CRUSHED STONE (B)	18.00	0.00	18.00	TONS	0.00	\$40.00	\$0.00
		0001	0880	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	826.00	0.00	826.00	TONS	0.00	\$103.00	\$0.00
		0001	0890	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	816.80	0.00	816.80	TONS	0.00	\$105.00	\$0.00
		0001	0900	4071005	TACK COAT	1,359.00	0.00	1,359.00	GAL	0.00	\$1.00	\$0.00
		0001	0910	6099902	MISC.GRID TIED MAT GROUND ANCHOR TYPE 1	970.00	0.00	970.00	EA	0.00	\$48.00	\$0.00
		0001	0920	6099902	MISC.GRID TIED MAT GROUND ANCHOR TYPE 2	647.00	0.00	647.00	EA	0.00	\$56.50	\$0.00
		0001	0930	6099903	MISC.GRID TIED MAT ANCHOR BLOCK	3,880.00	0.00	3,880.00	LF	0.00	\$36.50	\$0.00
		0001	0940	6119905	MISC.GRID TIED CONCRETE BLOCK MAT	6,525.00	0.00	6,525.00	SQYD	0.00	\$37.00	\$0.00
		0001	0950	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$1.00	\$0.00
		0001	0960	6161005	CONSTRUCTION SIGNS	1,046.00	0.00	1,046.00	SQFT	0.00	\$7.00	\$0.00
		0001	0970	6161008	ADVANCED WARNING RAIL SYSTEM	4.00	0.00	4.00	EA	0.00	\$45.00	\$0.00
		0001	0980	6161030	TYPE III MOVEABLE BARRICADE	6.00	0.00	6.00	EA	0.00	\$145.00	\$0.00
		0001	0990	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	0.00	\$1,500.00	\$0.00
		0001	1000	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	4.00	0.00	4.00	EA	0.00	\$1,850.00	\$0.00
		0001	1010	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$104,000.00	\$0.00
		0001	1020	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	2.00	0.00	2.00	EA	0.00	\$600.00	\$0.00
		0001	1030	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	9,360.00	0.00	9,360.00	LF	0.00	\$0.15	\$0.00
		0001	1040	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	5,616.00	0.00	5,616.00	LF	0.00	\$0.15	\$0.00
		0001	1050	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	400.00	0.00	400.00	SQYD	0.00	\$9.05	\$0.00
		0001	1060	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	6,525.00	0.00	6,525.00	SQYD	0.00	\$3.85	\$0.00
		0001	1070	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$5,750.00	\$0.00
		0001	1080	7250415	15 IN. PIPE GROUP C	25.00	0.00	25.00	LF	0.00	\$93.00	\$0.00
		0001	1090	7320036A	36 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	5.00	0.00	5.00	EA	0.00	\$1,900.00	\$0.00
		0001	1100	7320815A	15 IN. OR ALLOWED SUBSTITUTE GROUP C FLARED END SECTION	2.00	0.00	2.00	EA	0.00	\$435.00	\$0.00
0001	1110	8051000A	SEEDING - COOL SEASON GRASSES	1.50	0.00	1.50	ACRE	0.00	\$3,160.00	\$0.00		
0001	1120	8061005	ROCK DITCH CHECK	80.00	0.00	80.00	LF	0.00	\$24.00	\$0.00		
0001	1130	8061016	SEDIMENT REMOVAL	47.00	0.00	47.00	CUYD	0.00	\$20.00	\$0.00		
0001	1140	8061019	SILT FENCE	3,880.00	0.00	3,880.00	LF	0.00	\$1.41	\$0.00		
Project J1S3380 - Total Value Posted to Date as of Report Generated Date												\$0.00
220121-A01 Overall - Total Value Posted to Date as of Report Generated Date												\$899,673.99



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on July 21, 2022

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J1P3379

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0010	2013000	CLEARING AND GRUBBING	7/11/22	7/1/22	5.30	ACRE		230+00		290+00		Some clearing taking place along the south side of the road.
			7/11/22	7/15/22	0.80	ACRE		148+00		145+00		
			7/12/22	7/15/22	0.70	ACRE		60+00		50+00		
0020	2022010	REMOVAL OF IMPROVEMENTS	7/11/22	7/15/22	0.10	LS		222+34		236+00		Removal of the temporary bypass and 63" of pipe.
0030	2031000	CLASS A EXCAVATION	7/5/22	7/12/22	540.00	CUYD		229+00		290+00		Continued excavation along the east end of the project.
			7/11/22	7/15/22	1,650.00	CUYD		229+00		235+00		Excavation associated with RT 111 borrow
			7/12/22	7/15/22	555.00	CUYD		229+00		235+00		Excavation along the listed stations.
			7/13/22	7/15/22	1,140.00	CUYD		229+00		235+00		Excavation along listed stations.
			7/14/22	7/15/22	600.00	CUYD		229+00		230+00		Route 111 excavation
			7/15/22	7/18/22	1,650.00	CUYD		229+00		291+00		Continued excavation for Rt 111 borrow
0050	2036000	COMPACTING EMBANKMENT	7/11/22	7/15/22	1,237.50	CUYD		229+00		235+00		Compaction of excavated and moved material.
			7/12/22	7/15/22	416.50	CUYD		229+00		235+00		Compacting of moved material at listed stations.
			7/13/22	7/15/22	855.00	CUYD		229+00		235+00		Compacted of excavated material from listed stations.
			7/14/22	7/15/22	450.00	CUYD		229+00		230+00		Compaction associated with Route 111 excavation.
			7/15/22	7/18/22	1,237.00	CUYD		229+00		235+00		Compacting on rt 111
0080	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	7/5/22	7/12/22	82.00	SQYD		100+13		180+00		Rock base for route 111 from the RR tracks to the intersection at route 159.
0090	3105002	GRAVEL (A) OR CRUSHED STONE (B)	7/14/22	7/15/22	49.17	TONS		256+40		256+74		1" clean rock associated with culvert replacement.
0100	4011209	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	7/8/22	7/11/22	251.56	TONS		100+13		104+25		Asphalt paving, route 111, top lift, 4"
			7/11/22		504.91	TONS		224+50		235+49		Asphalt paving, route 159, top lift, 4"
0110	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BAS)	7/6/22	7/12/22	98.81	TONS	Paving 1st lift BP1 in lieu of BASE on Rte 111 full width from STA100+13 to STA 101+10 and from STA 101+20 to STA 104+25		RT and LT of CL		RT and LT of CL	
			7/12/22		915.74	TONS	Herzog Paving 1st 5 1/4" lift BP1 in lieu of BASE on Rte 159 from Sta 224+50 to Sta 235+49 westbound lane Paving 1st 5 1/4" lift BP1 in lieu of BASE on Rte 159 from Sta 224+50 to Sta 235+49 Eastbound lane Paved 1st 5 1/4" lift BP1 in lieu of Base on the radius from 159 to 111 Paving 1st lift BP1 in lieu of BASE on Rte 111 full width from STA100+13 to STA 101+10 and from STA 101+20 to STA 104+25	224+50	RT and LT of CL	235+49	RT and LT of CL	
0120	4071005	TACK COAT	7/6/22	7/12/22	12.00	GAL	Rte. 111 North of the RR tracks and south of the RR tracks to Rte 159					
			7/8/22	7/11/22	156.00	GAL		216+34		235+00		Tack used for asphalt application on routes 111 and 159. (See asphalt postings for exact stationing.)
0330	6181000	MOBILIZATION	7/15/22	7/18/22	0.25	LS		0		0		Contractor has achieved 5% of the contract total.
0470	7250336A	36 IN. PIPE CULVERT GROUP B	7/14/22	7/15/22	33.00	LF		256+40		256+73		Culvert replacement at the listed station.
			7/15/22	7/18/22	45.00	LF		272+55		273+00		New pipe installed at the last station.
0540	7320836A	36 IN. GROUP C FLARED END SEC	7/14/22	7/15/22	2.00	EA		256+40		256+74		Flared end for culvert replacement at the listed station.
			7/15/22	7/18/22	2.00	EA		272+55		273+00		FES for installed pipe at the listed station.
0620	8061019	SILT FENCE	7/13/22	7/15/22	7,824.00	LF		216+00		89+00		Silt fence installed on the north side of the road on the western end of the project.

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J1P3379	0030	CLASS A EXCAVATION	Price FUEL		1	Jun 2, 2022	SYSTEM	\$216.00	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					2	Jun 16, 2022	SYSTEM	\$1,367.86	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					3	Jul 1, 2022	SYSTEM	\$4,229.02	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					4	Jul 18, 2022	SYSTEM	\$2,208.60	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					- Total			\$8,021.48			
				Price FUEL - Total			\$8,021.48				
				0030 - Total			\$8,021.48				
			0050	COMPACTING EMBANKMENT	Material		3	Jul 1, 2022	SYSTEM	(\$28,270.65)	
							- Total			(\$28,270.65)	
							Material - Total			(\$28,270.65)	
	MaterialCredit				4	Jul 19, 2022	SYSTEM	\$28,270.65			
					- Total			\$28,270.65			
					MaterialCredit - Total			\$28,270.65			
		0050 - Total			\$0.00						
	0080	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Material		3	Jul 1, 2022	SYSTEM	(\$43,288.00)			
					4	Jul 19, 2022	SYSTEM	(\$44,436.00)			
					- Total			(\$87,724.00)			
					Material - Total			(\$87,724.00)			
				MaterialCredit		4	Jul 19, 2022	SYSTEM	\$43,288.00		
						- Total			\$43,288.00		
				MaterialCredit - Total			\$43,288.00				
			Price FUEL		3	Jul 1, 2022	SYSTEM	\$1,131.67	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					4	Jul 18, 2022	SYSTEM	\$22.14	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					- Total			\$1,153.81			
					Price FUEL - Total			\$1,153.81			
			0080 - Total			(\$43,282.19)					
0100	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Other Item Adjustment	ACAD	4	Jul 18, 2022	veerj1	\$6,161.45	Current index Base index Index Diff Line No QTY Virgin AC Mix ID Adj 728.75 502.5 226.25 0100 756.47 3.60% BP1 21-1 6161.45			
				ACAD - Total			\$6,161.45				
				Other Item Adjustment - Total			\$6,161.45				
		Price FUEL		4	Jul 18, 2022	SYSTEM	\$4,520.66	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
				- Total			\$4,520.66				
				Price FUEL - Total			\$4,520.66				
	0100 - Total			\$10,682.11							
0110	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BAS)	Other Item Adjustment	ACAD	4	Jul 18, 2022	veerj1	\$8,263.51	Current index Base index Index Diff Line No QTY Virgin AC Mix ID Adj 728.75 502.5 226.25 0100 1014.55 3.60% BP1 21-1 8263.51			
				ACAD - Total			\$8,263.51				
				Other Item Adjustment - Total			\$8,263.51				
		Price FUEL		4	Jul 18, 2022	SYSTEM	\$6,062.15	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
				- Total			\$6,062.15				



Line Item Adjustments by Estimate

Jul 21, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J1P3379	0110	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BAS)	Price FUEL - Total						\$6,062.15		
			0110 - Total						\$14,325.66		
	0370	TEMPORARY REMOVABLE MARKING TAPE 4 IN.,	Material			2	Jun 16, 2022	SYSTEM	(\$322.50)		
						3	Jul 1, 2022	SYSTEM	(\$322.50)		
				- Total						(\$645.00)	
				Material - Total						(\$645.00)	
			MaterialCredit			3	Jul 1, 2022	SYSTEM	\$322.50		
						4	Jul 19, 2022	SYSTEM	\$322.50		
				- Total						\$645.00	
				MaterialCredit - Total						\$645.00	
			0370 - Total						\$0.00		
			0380	TEMPORARY REMOVABLE MARKING TAPE	Material			2	Jun 16, 2022	SYSTEM	(\$3,526.00)
						3	Jul 1, 2022	SYSTEM	(\$3,526.00)		
		- Total						(\$7,052.00)			
		Material - Total						(\$7,052.00)			
	MaterialCredit					3	Jul 1, 2022	SYSTEM	\$3,526.00		
						4	Jul 19, 2022	SYSTEM	\$3,526.00		
		- Total						\$7,052.00			
		MaterialCredit - Total						\$7,052.00			
	0380 - Total						\$0.00				
	0620	SILT FENCE			Material			1	Jun 2, 2022	SYSTEM	(\$6,747.99)
						2	Jun 16, 2022	SYSTEM	(\$6,747.99)		
				- Total						(\$13,495.98)	
				Material - Total						(\$13,495.98)	
			MaterialCredit			2	Jun 16, 2022	SYSTEM	\$6,747.99		
						3	Jul 1, 2022	SYSTEM	\$6,747.99		
				- Total						\$13,495.98	
				MaterialCredit - Total						\$13,495.98	
0620 - Total						\$0.00					
J1P3379 - Total								(\$10,252.94)			
Overall - Total								(\$10,252.94)			