



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on October 18, 2024

Pay Estimate Created Date: October 16, 2024

Progress Estimate Number 61	Contract ID	220121-C02	Pay Period Start	October 1, 2024	Original Contract Amount	\$18,479,335.37
	Prime Contractor	Clarkson Construction Company	Pay Period End	October 15, 2024	Net Change Order Amount	\$53,858.39
					Current Contract Amount	\$18,533,193.76

Approval Date		By User
October 16, 2024	Generated and Approved (and should be considered Draft) at the Project Office Level by	scarpm1
October 16, 2024	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	wilsor2
October 17, 2024	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
May 15, 2024	May 15, 2024	December 11, 2023	100.00%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	February 2, 2022	February 2, 2022	
Letting Date	January 21, 2022	January 21, 2022	
Notice to Proceed Date	April 15, 2022	April 15, 2022	
Open to Traffic Date			
Work Began Date	April 5, 2022	April 5, 2022	

Contract Total Pay For Estimate No. 61

	This Estimate	Previous	To Date
220121-C02			
Total Posted Items Pay	\$17,505.00	\$18,515,688.79	\$18,533,193.79
Gross Item Adjustments	\$0.00	\$260,778.57	\$260,778.57
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$12,295.00	\$12,295.00
Contract Total Payable This Estimate:	\$17,505.00	\$18,788,762.36	\$18,806,267.36

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J4I2006	5012	6059901	MISC. PIPE AGGREGATE PAVEMENT CROSS DRAIN	LS	\$17,505.000	1	\$17,505.00
Project J4I2006 - Total							\$17,505.00
Overall - Total							\$17,505.00

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on October 18, 2024

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J412006	I-35-1(291)	I35 & 19th Street Interchange		CLAY	add a new interchange and local street improvements

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J412006	Posted Item Pay	\$17,505.00	\$18,515,688.79	\$18,533,193.79
	Gross Item Adjustments	\$0.00	\$260,778.57	\$260,778.57
	Gross Item Pay	\$17,505.00	\$18,776,467.36	\$18,793,972.36
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$12,295.00	\$12,295.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on October 18, 2024

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 18, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220121-C02	J412006	0001	0010	2013000	CLEARING AND GRUBBING	15.00	0.00	15.00	ACRE	15.00	\$6,450.00	\$96,750.00
			0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$223,642.45	\$223,642.45
			0030	2031000	CLASS A EXCAVATION	198,808.00	-7,898.00	190,910.00	CUYD	190,910.00	\$2.64	\$504,002.40
			0040	2032000	CLASS C EXCAVATION	263.00	9,701.00	9,964.00	CUYD	9,964.00	\$44.51	\$443,497.64
			0050	2035500	EMBANKMENT IN PLACE	197,375.00	549.00	197,924.00	CUYD	197,924.00	\$10.00	\$1,979,240.00
			0060	2036000	COMPACTING EMBANKMENT	177,280.00	397.00	177,677.00	CUYD	177,677.00	\$0.10	\$17,767.70
			0070	2037075	COMPACTING IN CUT	75.50	-29.00	46.50	STA	46.50	\$873.73	\$40,628.44
			0080	2042010	SETTLEMENT GAUGE	6.00	0.00	6.00	EA	6.00	\$4,711.90	\$28,271.40
			0090	2063000	CLASS 3 EXCAVATION	9,601.00	0.00	9,601.00	CUYD	9,601.00	\$1.00	\$9,601.00
			0100	2063300	CLASS 4 EXCAVATION	14,373.00	-3,454.00	10,919.00	CUYD	10,919.00	\$8.78	\$95,868.82
			0110	2063400	CLASS 4 EXCAVATION IN ROCK	1,423.00	-68.00	1,355.00	CUYD	1,355.00	\$25.55	\$34,620.25
			0120	2063500	CULVERT CLEANOUT	6.00	-6.00	0.00	EA	0.00	\$3,600.00	\$0.00
			0130	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	44,325.00	0.00	44,325.00	SQYD	44,325.00	\$9.32	\$413,109.00
			0140	3049905	MISC.TYPE 5 AGGREGATE FOR BASE (8 IN. THICK)	16,359.00	-4,569.00	11,790.00	SQYD	11,790.00	\$9.82	\$115,777.80
			0150	4039905	MISC.TRUCK APRON PAVEMENT	1,151.50	0.00	1,151.50	SQYD	1,151.50	\$98.05	\$112,904.58
			0160	5021308	CONCRETE PAVEMENT (8 IN. NON-REINFORCED, 15 FT. JOINTS)	4,569.00	-4,569.00	0.00	SQYD	0.00	\$47.52	\$0.00
			0170	5021332	CONCRETE PAVEMENT (8 1/2 IN. NON-REINFORCED, 15 FT. JOINTS)	2,813.70	0.00	2,813.70	SQYD	2,813.70	\$59.35	\$166,993.10
			0180	5041000	CONCRETE APPROACH PAVEMENT	467.60	0.00	467.60	SQYD	467.60	\$115.90	\$54,194.84
			0190	6044011	PIPE COLLAR, TYPE A	2.00	0.00	2.00	EA	2.00	\$2,579.59	\$5,159.18
			0200	6053030A	PIPE AGGREGATE PAVEMENT EDGE DRAIN	294.00	159.00	453.00	LF	453.00	\$31.75	\$14,382.75
			0210	6059903	MISC.EDGE DRAIN OUTLET PIPE	100.00	0.00	100.00	LF	100.00	\$30.71	\$3,071.00
			0220	6063017	TYPE C CRASHWORTHY END TERMINAL	2.00	-2.00	0.00	EA	0.00	\$23,000.00	\$0.00
			0230	6071012A	CHAIN-LINK FENCE (60 IN.)	6,723.00	-23.00	6,700.00	LF	6,700.00	\$25.00	\$167,500.00
			0240	6071101	MODIFIED CONCRETE GUTTER TYPE A	335.00	0.00	335.00	LF	335.00	\$47.55	\$15,929.25
			0250	6079903	MISC.60IN ORNAMENTAL PED. FENCING FOR RETAINING WALLS	335.00	0.00	335.00	LF	335.00	\$170.00	\$56,950.00
			0260	6079903	MISC.CHAIN-LINK FENCE (RCB)	282.00	26.00	308.00	LF	308.00	\$135.00	\$41,580.00
			0270	6079903	MISC.PEDESTRIAN HANDRAIL ON TRAFFIC BARRIER	530.00	0.00	530.00	LF	530.00	\$205.00	\$108,650.00
			0280	6081010	CONCRETE CURB RAMP	926.30	0.00	926.30	SQYD	926.30	\$79.90	\$74,011.37
			0290	6081012	TRUNCATED DOMES	420.00	590.00	1,010.00	SQFT	1,010.00	\$22.20	\$22,422.00
			0300	6085008	PAVED APPROACH, 8 IN.	68.20	0.00	68.20	SQYD	68.20	\$70.60	\$4,814.92
			0310	6086004	CONCRETE SIDEWALK, 4 IN.	4,968.50	0.00	4,968.50	SQYD	4,968.50	\$37.00	\$183,834.50
			0320	6089902	MISC.RAMPED MEDIAN NOSE	2.00	0.00	2.00	EA	2.00	\$2,287.95	\$4,575.90
			0330	6089905	MISC.8 IN. CONCRETE MEDIAN STRIP (SPECIAL)	1,146.30	0.00	1,146.30	SQYD	1,146.30	\$106.85	\$122,482.16
			0340	6089905	MISC.CONCRETE MEDIAN (SPECIAL)	4,362.20	0.00	4,362.20	SQYD	4,362.20	\$48.25	\$210,476.15
			0350	6091052	CURB AND GUTTER TYPE B	5,396.00	0.00	5,396.00	LF	5,396.00	\$26.55	\$143,263.80
			0360	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	673.00	146.00	819.00	LF	819.00	\$20.75	\$16,994.25
			0370	6097000	ROCK LINING	1,518.00	0.00	1,518.00	CUYD	1,518.00	\$74.89	\$113,683.02
			0380	6099903	MISC.CURB AND GUTTER TYPE CG-1	8,590.00	0.00	8,590.00	LF	8,590.00	\$20.25	\$173,947.50
			0390	6099903	MISC.TRUCK APRON CURB	760.00	164.00	924.00	LF	924.00	\$4.00	\$3,696.00
			0400	6122019	IMPACT ATTENUATOR 70 MPH (SAND BARREL ARRAY)	5.00	-3.00	2.00	EA	2.00	\$2,500.00	\$5,000.00
			0410	6122020	REPLACEMENT SAND BARREL	10.00	-6.00	4.00	EA	4.00	\$300.00	\$1,200.00
			0420	6122030	IMPACT ATTENUATOR (RELOCATION)	2.00	-1.00	1.00	EA	1.00	\$750.00	\$750.00
			0430	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	4.00	-2.00	2.00	EA	2.00	\$1,740.75	\$3,481.50
			0440	6141021	GRATE AND BEARING PLATE (3 FT. X 2 FT. OR 914 MM X 610 MM)	2.00	0.00	2.00	EA	2.00	\$1,873.51	\$3,747.02
			0450	6141022	GRATE AND BEARING PLATE (3 FT. X 3 FT. OR 914 MM X 914 MM)	1.00	0.00	1.00	EA	1.00	\$1,542.88	\$1,542.88
			0460	6141023	GRATE AND BEARING PLATE (5 FT. X 2 FT. OR 1524 MM X 610 MM)	1.00	0.00	1.00	EA	1.00	\$2,011.26	\$2,011.26



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 18, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220121-C02	J412006	0001	0470	6141024	GRATE AND BEARING PLATE (5 FT. X 3 FT. OR 1524 MM X 914 MM)	1.00	0.00	1.00	EA	1.00	\$2,336.37	\$2,336.37
		0001	0480	6141120	CURVED VANE GRATE AND FRAME (2 FT. X 2 FT. OR 600MM X 600MM)	19.00	0.00	19.00	EA	19.00	\$435.31	\$8,270.89
		0001	0490	6143010	MANHOLE FRAME AND COVER, TYPE 1-A	2.00	0.00	2.00	EA	2.00	\$386.83	\$773.66
		0001	0500	6143013	MANHOLE FRAME AND COVER, TYPE 3	10.00	0.00	10.00	EA	10.00	\$223.72	\$2,237.20
		0001	0510	6161005	CONSTRUCTION SIGNS	1,094.00	132.00	1,226.00	SQFT	1,226.00	\$8.00	\$9,808.00
		0001	0520	6161008	ADVANCED WARNING RAIL SYSTEM	6.00	2.00	8.00	EA	8.00	\$100.00	\$800.00
		0001	0530	6161025	CHANNELIZER (TRIM LINE)	90.00	213.00	303.00	EA	303.00	\$45.00	\$13,635.00
		0001	0540	6161030	TYPE III MOVEABLE BARRICADE	36.00	-11.00	25.00	EA	25.00	\$250.00	\$6,250.00
		0001	0550	6161033	DIRECTIONAL INDICATOR BARRICADE	30.00	-10.00	20.00	EA	20.00	\$75.00	\$1,500.00
		0001	0560	6161040	FLASHING ARROW PANEL	2.00	1.00	3.00	EA	3.00	\$3,500.00	\$10,500.00
		0001	0570	6161055	SEQUENTIAL FLASHING WARNING LIGHT	30.00	-10.00	20.00	EA	20.00	\$75.00	\$1,500.00
		0001	0580	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$13,000.00	\$26,000.00
		0001	0590	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	8.00	0.00	8.00	EA	8.00	\$1,000.00	\$8,000.00
		0001	0600	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	7,550.00	-5,531.00	2,019.00	LF	2,019.00	\$13.43	\$27,115.17
		0001	0610	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	2,038.00	-1,738.00	300.00	LF	300.00	\$4.56	\$1,368.00
		0001	0620	6179903	MISC.CONCRETE TRAFFIC BARRIER, TYPE B (SPECIAL)	532.00	0.00	532.00	LF	532.00	\$168.43	\$89,604.76
		0001	0630	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$1,840,000.00	\$1,840,000.00
		0001	0640	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	3.00	0.00	3.00	EA	3.00	\$600.00	\$1,800.00
		0001	0650	6200006	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 4 IN YELLOW	1,132.00	0.00	1,132.00	LF	1,132.00	\$3.25	\$3,679.00
		0001	0660	6200009	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	16,579.00	-545.00	16,034.00	LF	16,034.00	\$5.00	\$80,170.00
		0001	0670	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	157.00	0.00	157.00	LF	157.00	\$22.00	\$3,454.00
		0001	0680	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	804.00	-125.00	679.00	LF	679.00	\$19.00	\$12,901.00
		0001	0690	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	30.00	0.00	30.00	EA	30.00	\$295.00	\$8,850.00
		0001	0700	6200024	PREFORMED THERMOPLASTIC PAVEMENT MARKING, STRAIGHT ARROW	22.00	0.00	22.00	EA	22.00	\$275.00	\$6,050.00
		0001	0710	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT	5.00	0.00	5.00	EA	5.00	\$600.00	\$3,000.00
		0001	0720	6200030	PREFORMED THERMOPLASTIC PAVEMENT MARKING, WORD (ONLY)	4.00	0.00	4.00	EA	4.00	\$500.00	\$2,000.00
		0001	0730	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	81.00	0.00	81.00	EA	81.00	\$275.00	\$22,275.00
		0001	0740	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	32.00	0.00	32.00	EA	32.00	\$25.00	\$800.00
		0001	0750	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	23,069.00	-23,069.00	0.00	LF	0.00	\$0.91	\$0.00
		0001	0760	6205303B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW	10,274.00	-8,853.00	1,421.00	LF	1,421.00	\$0.91	\$1,293.11
		0001	0770	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	16,183.00	-5,135.00	11,048.00	LF	11,048.00	\$0.90	\$9,943.20
		0001	0780	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	14,411.00	-10,637.00	3,774.00	LF	3,774.00	\$0.95	\$3,585.30
		0001	0790	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	3,536.00	-1,007.00	2,529.00	LF	2,529.00	\$1.40	\$3,540.60
		0001	0800	6207001	PAVEMENT MARKING REMOVAL	47,856.00	-21,451.00	26,405.00	LF	26,405.00	\$0.55	\$14,522.75
		0001	0810	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	2.00	0.00	2.00	EA	2.00	\$50.00	\$100.00
		0001	0820	6209902	MISC.PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION BICYCLIST WITH ARROW	23.00	0.00	23.00	EA	23.00	\$475.00	\$10,925.00
		0001	0830	6209903	MISC.PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. YELLOW	7,895.00	-517.00	7,378.00	LF	7,378.00	\$4.10	\$30,249.80
		0001	0840	6214600A	FLOWABLE BACKFILL	21.20	0.00	21.20	CUYD	21.20	\$199.12	\$4,221.34
		0001	0850	6262000A	PORTLAND CEMENT CONCRETE SHOULDER RUMBLE STRIP	102.80	-102.80	0.00	STA	0.00	\$154.85	\$0.00
		0001	0860	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$70,150.00	\$70,150.00
		0001	0870	7034041	CLASS B-1 CONCRETE (CULVERTS)	1,850.70	0.00	1,850.70	CUYD	1,850.70	\$825.00	\$1,526,827.50
		0001	0880	7061030	REINFORCING STEEL (CULVERTS)	248,340.00	0.00	248,340.00	LB	248,340.00	\$1.24	\$307,941.60
		0001	0890	7250318A	18 IN. PIPE GROUP B	2,572.00	0.00	2,572.00	LF	2,572.00	\$62.61	\$161,032.92



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 18, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220121-C02	J412006	0001	0900	7250324A	24 IN. PIPE GROUP B	1,164.00	0.00	1,164.00	LF	1,164.00	\$74.50	\$86,718.00
		0001	0910	7250330A	30 IN. PIPE GROUP B	408.00	0.00	408.00	LF	408.00	\$89.95	\$36,699.60
		0001	0920	7250336A	36 IN. PIPE GROUP B	265.00	0.00	265.00	LF	265.00	\$95.60	\$25,334.00
		0001	0930	7250418	18 IN. PIPE GROUP C	34.00	0.00	34.00	LF	34.00	\$47.02	\$1,598.68
		0001	0940	7261018	18 IN. PIPE GROUP A	985.00	0.00	985.00	LF	985.00	\$56.01	\$55,169.85
		0001	0950	7261024	24 IN. PIPE GROUP A	461.00	0.00	461.00	LF	461.00	\$65.56	\$30,223.16
		0001	0960	7261036	36 IN. PIPE GROUP A	44.00	0.00	44.00	LF	44.00	\$182.17	\$8,015.48
		0001	0970	7265018	JACKED 18 IN. CLASS III REINFORCED CONCRETE PIPE CULVERTS (GASKET TYPE)	86.00	0.00	86.00	LF	86.00	\$797.30	\$68,567.80
		0001	0980	7310060	PRECAST CONCRETE MANHOLE - 60 IN.	19.00	0.00	19.00	FT	19.00	\$444.26	\$8,440.94
		0001	0990	7311022	PRECAST CONCRETE DROP INLET 2 FT X 2 FT	89.00	0.00	89.00	FT	89.00	\$718.46	\$63,942.94
		0001	1000	7311032	PRECAST CONCRETE DROP INLET 3 FT X 2 FT	8.00	0.00	8.00	FT	8.00	\$764.95	\$6,119.60
		0001	1010	7311033	PRECAST CONCRETE DROP INLET 3 FT X 3 FT	3.00	0.00	3.00	FT	3.00	\$880.17	\$2,640.51
		0001	1020	7311052	PRECAST CONCRETE DROP INLET 5 FT X 2 FT	4.00	0.00	4.00	FT	4.00	\$764.92	\$3,059.68
		0001	1030	7311053	PRECAST CONCRETE DROP INLET 5 FT X 3 FT	5.00	0.00	5.00	FT	5.00	\$695.77	\$3,478.85
		0001	1040	7319902	MISC.APWA CURB INLET (TYPE 2) 10 FT X 4 FT	4.00	0.00	4.00	EA	4.00	\$5,272.80	\$21,091.20
		0001	1050	7319902	MISC.APWA CURB INLET (TYPE 2) 5 FT X 4 FT	20.00	0.00	20.00	EA	20.00	\$5,272.79	\$105,455.80
		0001	1060	7319902	MISC.APWA CURB INLET (TYPE 2) 7.5 FT X 4 FT	9.00	0.00	9.00	EA	9.00	\$5,272.80	\$47,455.20
		0001	1070	7319913	MISC.CURB INLET TYPE T 5 FT X 3 FT	50.00	0.00	50.00	FT	50.00	\$738.19	\$36,909.50
		0001	1080	7319913	MISC.CURB INLET TYPE T 7 FT - 6 IN X 3 FT	31.00	0.00	31.00	FT	31.00	\$1,020.54	\$31,636.74
		0001	1090	7320018A	18 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	5.00	0.00	5.00	EA	5.00	\$610.06	\$3,050.30
		0001	1100	7320024A	24 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	2.00	0.00	2.00	EA	2.00	\$795.10	\$1,590.20
		0001	1110	7320036A	36 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	4.00	0.00	4.00	EA	4.00	\$1,208.92	\$4,835.68
		0001	1120	7320618A	18 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	3.00	0.00	3.00	EA	3.00	\$833.13	\$2,499.39
		0001	1130	7320624A	24 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	1.00	0.00	1.00	EA	1.00	\$1,270.83	\$1,270.83
		0001	1140	7320818A	18 IN. OR ALLOWED SUBSTITUTE GROUP C FLARED END SECTION	2.00	0.00	2.00	EA	2.00	\$610.07	\$1,220.14
		0001	1150	8051000A	SEEDING - COOL SEASON GRASSES	35.80	0.00	35.80	ACRE	35.80	\$1,540.00	\$55,132.00
		0001	1160	8061005	ROCK DITCH CHECK	121.00	0.00	121.00	LF	121.00	\$16.00	\$1,936.00
		0001	1170	8061006	ALTERNATE DITCH CHECK	3,909.00	-1,290.00	2,619.00	LF	2,619.00	\$4.55	\$11,916.45
		0001	1180	8061007A	CURB INLET CHECK	68.00	0.00	68.00	EA	68.00	\$100.00	\$6,800.00
		0001	1190	8061016	SEDIMENT REMOVAL	457.00	-285.00	172.00	CUYD	172.00	\$50.00	\$8,600.00
		0001	1200	8061017	TEMPORARY SEEDING	35.80	-16.40	19.40	ACRE	19.40	\$600.00	\$11,640.00
		0001	1210	8061019	SILT FENCE	5,291.00	6,876.00	12,167.00	LF	12,167.00	\$1.39	\$16,912.13
		0001	1220	8064128	TYPE 1 TURF REINFORCEMENT MAT	5,199.00	-5,199.00	0.00	SQYD	0.00	\$4.96	\$0.00
		0001	1230	8064140	TYPE 3B EROSION CONTROL BLANKET	110,551.00	0.00	110,551.00	SQYD	110,551.00	\$1.24	\$137,083.24
		0002	1240	4039905	MISC.10.5 INCHES, ASPHALTIC CONCRETE PAVEMENT SP125C	42,691.60	666.70	43,358.30	SQYD	43,358.30	\$31.90	\$1,383,129.77
		0004	1260	4010150	TYPE A2 SHOULDER	5,184.80	-666.70	4,518.10	SQYD	4,518.10	\$33.58	\$151,717.80
		0010	1280	6061060	MGS GUARDRAIL	1,350.00	0.00	1,350.00	LF	1,350.00	\$30.00	\$40,500.00
		0010	1290	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	2.00	0.00	2.00	EA	2.00	\$3,400.00	\$6,800.00
		0010	1300	6061074	MGS HEIGHT AND BLOCK TRANSITION	1.00	0.00	1.00	EA	1.00	\$900.00	\$900.00
		0010	1310	6061080	MGS END ANCHOR	7.00	0.00	7.00	EA	7.00	\$1,250.00	\$8,750.00
		0010	1320	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	10.00	0.00	10.00	EA	10.00	\$2,950.00	\$29,500.00
		0010	1330	6064110	ANCHOR ASSEMBLY, GUARD CABLE 3-STRAND	2.00	-2.00	0.00	EA	0.00	\$4,500.00	\$0.00
		0010	1340	6069901	MISC.REMOVE AND REINSTALL GUARD CABLE	1.00	-1.00	0.00	LS	0.00	\$13,000.00	\$0.00
		0020	1350	9011064	LIGHTING POLE, 45 FT. OR 13.5 M, TYPE AT DESIGN 3	17.00	0.00	17.00	EA	17.00	\$4,381.62	\$74,487.54
		0020	1360	9011115	BRACKET ARM, 15 FT. OR 4.6 M	17.00	0.00	17.00	EA	17.00	\$1,770.56	\$30,099.52



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 18, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220121-C02	J412006	0020	1370	9011312	LUMINAIRE, LED-B	17.00	0.00	17.00	EA	17.00	\$718.86	\$12,220.62
		0020	1380	9012230	BASE MOUNTED CONTROL STATION 240 VOLT - 4 CIRCUIT	1.00	0.00	1.00	EA	1.00	\$7,366.09	\$7,366.09
		0020	1390	9013002	CONDUIT, 2 IN. RIGID, IN TRENCH	1,439.00	0.00	1,439.00	LF	1,439.00	\$16.29	\$23,441.31
		0020	1400	9013004	CONDUIT, 4 IN. RIGID, IN TRENCH	43.00	0.00	43.00	LF	43.00	\$30.95	\$1,330.85
		0020	1410	9014004	CONDUIT, 4 IN. RIGID, PUSHED	672.00	0.00	672.00	LF	672.00	\$30.01	\$20,166.72
		0020	1420	9015010	TRENCHING TYPE I	5,090.00	0.00	5,090.00	LF	5,090.00	\$3.15	\$16,033.50
		0020	1430	9016110	PULL BOX, PREFORMED CLASS 1	20.00	0.00	20.00	EA	20.00	\$1,302.70	\$26,054.00
		0020	1440	9017002	CABLE, 2 AWG 1 CONDUCTOR	210.00	0.00	210.00	LF	210.00	\$3.87	\$812.70
		0020	1450	9017006	CABLE, 6 AWG 1 CONDUCTOR	11,050.00	0.00	11,050.00	LF	11,050.00	\$1.88	\$20,774.00
		0020	1460	9017110	CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRACKET	3,060.00	0.00	3,060.00	LF	3,060.00	\$1.34	\$4,100.40
		0020	1470	9017404	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 6 AWG	5,244.00	0.00	5,244.00	LF	5,244.00	\$5.32	\$27,898.08
		0020	1480	9018245	POLE FOUNDATION (45 FT. OR 13.5 M MOUNTING HEIGHT)	17.00	0.00	17.00	EA	17.00	\$1,762.85	\$29,968.45
		0020	1490	9018613	POWER SUPPLY ASSEMBLY, TYPE 2, 240/120 VOLT SERVICE, LIGHTING AND SIGNALS	1.00	0.00	1.00	EA	1.00	\$8,039.78	\$8,039.78
		0030	1500	9020113	SIGNAL HEAD, TYPE 3T	8.00	0.00	8.00	EA	8.00	\$880.58	\$7,044.64
		0030	1510	9020213	SIGNAL HEAD, TYPE 3S	4.00	0.00	4.00	EA	4.00	\$908.39	\$3,633.56
		0030	1520	9020513	SIGNAL HEAD, TYPE 3B	6.00	0.00	6.00	EA	6.00	\$1,014.08	\$6,084.48
		0030	1530	9020811	SIGNAL HEAD, TYPE 1S, PEDESTRIAN	8.00	0.00	8.00	EA	8.00	\$813.27	\$6,506.16
		0030	1540	9020833	SH-FLAT SHEET - SIGNAL SIGN	84.00	0.00	84.00	SQFT	84.00	\$50.70	\$4,258.80
		0030	1550	9020834	SIGNAL SIGN, MOUNTING HARDWARE	6.00	0.00	6.00	EA	6.00	\$212.49	\$1,274.94
		0030	1560	9022708	POST, SIGNAL 8 FT.	2.00	0.00	2.00	EA	2.00	\$1,279.96	\$2,559.92
		0030	1570	9022715	POST, SIGNAL 15 FT.	8.00	0.00	8.00	EA	8.00	\$1,451.07	\$11,608.56
		0030	1580	9023120	POST, TYPE CL, 20 FT. ARM OR 6.1 M ARM	1.00	0.00	1.00	EA	1.00	\$10,182.34	\$10,182.34
		0030	1590	9023220	POST, TYPE C, 20 FT. ARM OR 6.1 M ARM	1.00	0.00	1.00	EA	1.00	\$9,360.74	\$9,360.74
		0030	1600	9023230	POST, TYPE C, 30 FT. ARM OR 9.1 M ARM	2.00	0.00	2.00	EA	2.00	\$11,966.24	\$23,932.48
		0030	1610	9024283	CONTROLLER ASSEMBLY HOUSING, NEMA TS2 CONTROLLER	1.00	0.00	1.00	EA	1.00	\$20,677.27	\$20,677.27
		0030	1620	9024340	SPREAD SPECTRUM TELEMETRY RADIO	2.00	0.00	2.00	EA	2.00	\$2,993.86	\$5,987.72
		0030	1630	9024346	900 MHZ OMNIDIRECTIONAL ANTENNA, 6DB GAIN	2.00	0.00	2.00	EA	2.00	\$1,149.23	\$2,298.46
		0030	1640	9024920	DETECTOR, PUSHBUTTON	8.00	0.00	8.00	EA	8.00	\$793.23	\$6,345.84
		0030	1650	9024975	VIDEO DETECTION SYSTEM	1.00	0.00	1.00	EA	1.00	\$50,705.00	\$50,705.00
		0030	1660	9025200	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	47.00	0.00	47.00	LF	47.00	\$25.97	\$1,220.59
		0030	1670	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	875.00	0.00	875.00	LF	875.00	\$23.87	\$20,886.25
		0030	1680	9025400	CONDUIT, 4 IN., TRENCH WITH TRACER WIRE	552.00	0.00	552.00	LF	552.00	\$29.49	\$16,278.48
		0030	1690	9027400	CONDUIT, 4 IN., PUSHED WITH TRACER WIRE	454.00	19.00	473.00	LF	473.00	\$29.55	\$13,977.15
		0030	1700	9028202	CABLE, 2 AWG 1 CONDUCTOR, POWER	90.00	0.00	90.00	LF	90.00	\$3.87	\$348.30
		0030	1710	9028308	CABLE, 16 AWG 2 CONDUCTOR	5,130.00	0.00	5,130.00	LF	5,130.00	\$1.06	\$5,437.80
		0030	1720	9028310	CABLE, 16 AWG 5 CONDUCTOR	5,140.00	0.00	5,140.00	LF	5,140.00	\$1.60	\$8,224.00
		0030	1730	9028311	CABLE, 16 AWG 7 CONDUCTOR	8,140.00	0.00	8,140.00	LF	8,140.00	\$2.04	\$16,605.60
		0030	1740	9028811	PULL BOX, PREFORMED CLASS 2	9.00	0.00	9.00	EA	9.00	\$1,545.45	\$13,909.05
		0030	1750	9028812	PULL BOX, PREFORMED CLASS 3	3.00	3.00	6.00	EA	6.00	\$2,462.22	\$14,773.32
		0030	1760	9028824	PULL BOX, CONCRETE, DOUBLE TYPE B	3.00	-3.00	0.00	EA	0.00	\$11,002.91	\$0.00
		0030	1770	9029100	BASE, CONCRETE	18.10	0.00	18.10	CUYD	18.10	\$1,871.50	\$33,874.15
		0030	1780	9029902	MISC.CCTV CAMERA ASSEMBLY	1.00	0.00	1.00	EA	1.00	\$9,728.41	\$9,728.41
		0040	1790	9031010	CONCRETE FOOTINGS, EMBEDDED	35.70	0.00	35.70	CUYD	35.70	\$1,000.00	\$35,700.00
		0040	1800	9031020	CONCRETE FOOTINGS, BOLT DOWN	103.00	0.00	103.00	CUYD	103.00	\$1,150.00	\$118,450.00
		0040	1810	9031210	STRUCTURAL STEEL POSTS	7,660.00	440.00	8,100.00	LB	8,100.00	\$4.00	\$32,400.00
		0040	1820	9031220	PIPE POSTS	15,520.00	0.00	15,520.00	LB	15,520.00	\$6.00	\$93,120.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 18, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220121-C02	J412006	0040	1830	9031242	36 IN. SURFACE-MOUNT DELINEATOR POST	10.00	0.00	10.00	EA	10.00	\$150.00	\$1,500.00
		0040	1840	9031250A	U-CHANNEL POST, 3 LB	54.00	0.00	54.00	LF	54.00	\$15.50	\$837.00
		0040	1850	9031252	7 FT. CHANNEL POST DELINEATOR, DOUBLE STACKED WHITE	48.00	-4.00	44.00	EA	44.00	\$50.00	\$2,200.00
		0040	1860	9031256	7 FT. CHANNEL POST DELINEATOR, WHITE	31.00	-2.00	29.00	EA	29.00	\$45.00	\$1,305.00
		0040	1870	9031257A	7 FT. CHANNEL POST DELINEATOR, YELLOW	18.00	9.00	27.00	EA	27.00	\$45.00	\$1,215.00
		0040	1880	9031258	7 FT. CHANNEL POST DELINEATOR, WHITE/RED	8.00	13.00	21.00	EA	21.00	\$50.00	\$1,050.00
		0040	1890	9031259A	7 FT. CHANNEL POST DELINEATOR, YELLOW/RED	25.00	-3.00	22.00	EA	22.00	\$50.00	\$1,100.00
		0040	1900	9031270A	2 IN. PSST POST - 12 GA.	108.00	0.00	108.00	LF	108.00	\$22.00	\$2,376.00
		0040	1910	9031271	POST ANCHOR FOR 2 IN. PSST - 12 GA.	27.00	0.00	27.00	LF	27.00	\$35.00	\$945.00
		0040	1920	9035004A	SH-FLAT SHEET	1,310.00	80.00	1,390.00	SQFT	1,390.00	\$20.00	\$27,800.00
		0040	1930	9035011A	ST-STRUCTURAL	2,090.00	-6.00	2,084.00	SQFT	2,084.00	\$24.00	\$50,016.00
		0040	1940	9039902	MISC.CANTILEVER SIGN TRUSS, 25' ARM	3.00	0.00	3.00	EA	3.00	\$46,500.00	\$139,500.00
		0040	1950	9039902	MISC.CANTILEVER SIGN TRUSS, 30' ARM	1.00	0.00	1.00	EA	1.00	\$56,500.00	\$56,500.00
		0040	1960	9039902	MISC.TYPE S-27718-68 STRUCTURE	1.00	0.00	1.00	EA	1.00	\$98,000.00	\$98,000.00
		0040	1970	9039902	MISC.TYPE S-27718-73 STRUCTURE	1.00	0.00	1.00	EA	1.00	\$100,000.00	\$100,000.00
		0061	1980	6039902	WATER	2.00	1.00	3.00	EA	3.00	\$1,615.90	\$4,847.70
		0061	1990	6039902	WATER	3.00	0.00	3.00	EA	3.00	\$3,393.79	\$10,181.37
		0061	2000	6039902	WATER	6.00	0.00	6.00	EA	6.00	\$1,061.56	\$6,369.36
		0061	2010	6039902	WATER	1.00	0.00	1.00	EA	1.00	\$1,070.37	\$1,070.37
		0061	2020	6039902	WATER	2.00	0.00	2.00	EA	2.00	\$1,090.22	\$2,180.44
		0061	2030	6039902	WATER	8.00	-1.00	7.00	EA	7.00	\$1,165.16	\$8,156.12
		0061	2040	6039903	WATER	632.00	0.00	632.00	LF	632.00	\$103.83	\$65,620.56
		0061	2050	6039907	WATER	8.20	0.00	8.20	CUYD	8.20	\$125.36	\$1,027.95
		0061	2060	6039907	WATER	10.00	0.00	10.00	CUYD	10.00	\$125.36	\$1,253.60
		0061	2070	6044011	PIPE COLLAR, TYPE A	1.00	0.00	1.00	EA	1.00	\$1,441.94	\$1,441.94
		0061	2080	7269923	SEWER	957.00	0.00	957.00	LF	957.00	\$267.85	\$256,332.45
		0061	2090	7269923	SEWER	309.00	0.00	309.00	LF	309.00	\$468.12	\$144,649.08
		0061	2100	7269923	SEWER	249.00	43.00	292.00	LF	292.00	\$154.03	\$44,976.76
		0061	2110	7319902	MISC.SANITARY MANHOLE ADJUSTMENT	1.00	0.00	1.00	EA	1.00	\$2,015.59	\$2,015.59
		0061	2120	7319913	MISC.PRECAST CONCRETE SANITARY MANHOLE (60 IN)	78.00	0.00	78.00	FT	78.00	\$500.48	\$39,037.44
		0061	2130	9019903	MISC.2 IN. UTILITY CONDUIT	284.00	0.00	284.00	LF	284.00	\$40.00	\$11,360.00
		0071	2140	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	358.00	0.00	358.00	SQYD	358.00	\$195.25	\$69,899.50
		0071	2150	6079903	MISC.(29 IN.) DECORATIVE PEDESTRIAN FENCE (STRUCTURES)	377.00	0.00	377.00	LF	377.00	\$205.00	\$77,285.00
		0071	2160	7011107	DRILLED SHAFTS (4 FT. 6 IN. DIA.)	102.50	-2.00	100.50	LF	100.50	\$906.03	\$91,056.02
		0071	2170	7011206	ROCK SOCKETS (4 FT 0 IN. DIA.)	35.00	4.00	39.00	LF	39.00	\$716.03	\$27,925.17
		0071	2180	7011300	VIDEO CAMERA INSPECTION	5.00	0.00	5.00	EA	5.00	\$50.00	\$250.00
		0071	2190	7011400	FOUNDATION INSPECTION HOLES	85.00	0.00	85.00	LF	85.00	\$117.00	\$9,945.00
		0071	2200	7011600	SONIC LOGGING TESTING	5.00	0.00	5.00	EA	5.00	\$1,200.00	\$6,000.00
		0071	2210	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	801.00	-83.00	718.00	LF	718.00	\$89.59	\$64,325.62
		0071	2220	7025001	DYNAMIC PILE TESTING	2.00	0.00	2.00	EA	2.00	\$2,700.00	\$5,400.00
		0071	2230	7026000	PRE-BORE FOR PILING	338.00	-62.00	276.00	LF	276.00	\$38.35	\$10,584.60
		0071	2240	7027000	PILE POINT REINFORCEMENT	18.00	0.00	18.00	EA	18.00	\$115.72	\$2,082.96
		0071	2250	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	172.40	0.00	172.40	CUYD	172.40	\$1,041.56	\$179,564.94
		0071	2260	7033009	AESTHETIC CONCRETE STAIN	1.00	0.00	1.00	LS	1.00	\$120,000.00	\$120,000.00
		0071	2270	7034215	TYPE B BARRIER	378.00	0.00	378.00	LF	378.00	\$143.51	\$54,246.78
		0071	2280	7034219A	TYPE D BARRIER	419.00	0.00	419.00	LF	419.00	\$152.68	\$63,972.92
		0071	2290	7034221	SLAB ON CONCRETE NU-GIRDER	1,739.00	0.00	1,739.00	SQYD	1,739.00	\$339.39	\$590,199.21



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 18, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
220121-C02	J4I2006	0071	2300	7034620	FORM LINERS	382.00	0.00	382.00	SQYD	382.00	\$73.45	\$28,057.90	
		0071	2310	7056022	NU 43, PRESTRESSED CONCRETE NU-GIRDER	1,674.00	0.00	1,674.00	LF	1,674.00	\$359.27	\$601,417.98	
		0071	2320	7061060	REINFORCING STEEL (BRIDGES)	27,740.00	0.00	27,740.00	LB	27,740.00	\$1.66	\$46,048.40	
		0071	2330	7071000	CONDUIT SYSTEM ON STRUCTURE	1.00	0.00	1.00	LS	1.00	\$33,145.00	\$33,145.00	
		0071	2340	7110300	CONCRETE AND MASONRY PROTECTION SYSTEM	1.00	0.00	1.00	LS	1.00	\$7,000.00	\$7,000.00	
		0071	2350	7110400	SACRIFICIAL GRAFFITI PROTECTION SYSTEM	1.00	0.00	1.00	LS	1.00	\$7,000.00	\$7,000.00	
		0071	2360	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	2.00	\$3,438.34	\$6,876.68	
		0071	2370	7161002	LAMINATED NEOPRENE BEARING PAD	18.00	0.00	18.00	EA	18.00	\$243.97	\$4,391.46	
		0071	2380	7161003	LAMINATED NEOPRENE BEARING PAD (TAPERED)	18.00	0.00	18.00	EA	18.00	\$358.94	\$6,460.92	
		0071	2390	7201300	PIPE PILE SPACERS	26.00	0.00	26.00	EA	26.00	\$734.19	\$19,088.94	
		0072	2400	7110300	CONCRETE AND MASONRY PROTECTION SYSTEM	1.00	0.00	1.00	LS	1.00	\$5,000.00	\$5,000.00	
		0072	2410	7110400	SACRIFICIAL GRAFFITI PROTECTION SYSTEM	1.00	0.00	1.00	LS	1.00	\$3,000.00	\$3,000.00	
		0072	2420	7201000	MECHANICALLY STABILIZED EARTH WALL SYSTEMS	3,610.00	0.00	3,610.00	SQFT	3,610.00	\$86.24	\$311,326.40	
		0073	2430	7110300	CONCRETE AND MASONRY PROTECTION SYSTEM	1.00	0.00	1.00	LS	1.00	\$5,000.00	\$5,000.00	
		0073	2440	7110400	SACRIFICIAL GRAFFITI PROTECTION SYSTEM	1.00	0.00	1.00	LS	1.00	\$3,000.00	\$3,000.00	
		0073	2450	7201000	MECHANICALLY STABILIZED EARTH WALL SYSTEMS	3,783.00	0.00	3,783.00	SQFT	3,783.00	\$85.12	\$322,008.96	
		0074	2460	7034040	CLASS B-1 CONCRETE (CULVERTS-BRIDGE)	696.70	0.00	696.70	CUYD	696.70	\$935.98	\$652,097.27	
		0074	2470	7061020	REINFORCING STEEL (CULVERTS-BRIDGE)	105,770.00	0.00	105,770.00	LB	105,770.00	\$1.30	\$137,501.00	
		0001	5001	6129902	MISC.WORK ZONE CRASH CUSHION (NARROW)	0.00	2.00	2.00	EA	2.00	\$12,049.92	\$24,099.84	
		0001	5002	6129902	MISC.WORK ZONE CRASH CUSHION (NARROW)(RELOCATION)	0.00	1.00	1.00	EA	1.00	\$750.00	\$750.00	
		0001	5003	6209901	MISC.ADDITIONAL MOBILIZATION FOR TEMPORARY PAVEMENT MARKING TAPE	0.00	1.00	1.00	LS	1.00	\$441.79	\$441.79	
		0001	5004	2069901	MISC.GRANULAR BACKFILL FOR RCB BOTTOM SLAB	0.00	1.00	1.00	LS	1.00	\$10,912.07	\$10,912.07	
		0001	5005	6129902	MISC.REPLACEMENT WORKZONE CRASH CUSHION (NARROW)	0.00	3.00	3.00	EA	3.00	\$8,312.41	\$24,937.23	
		0001	5006	6191000	PAVEMENT EDGE TREATMENT	0.00	6,128.00	6,128.00	LF	6,128.00	\$7.17	\$43,937.76	
		0001	5007	1046002	VALUE ENGINEERING	0.00	88,627.21	88,627.21	EA	88,627.21	\$1.00	\$88,627.21	
		0001	5008	6209903	MISC.TEMPORARY MARKING PAINT 4 IN.	0.00	31,917.00	31,917.00	LF	31,917.00	\$0.40	\$12,766.80	
		0030	5009	9029902	MISC.PULL BOX, PERFORMED CLASS 2	0.00	4.00	4.00	EA	4.00	\$1,811.56	\$7,246.24	
		0061	5010	6039901	WATER	0.00	1.00	1.00	LS	1.00	\$2,848.42	\$2,848.42	
		0001	5011	6059901	MISC.PIPE AGGREGATE PAVEMENT CROSS DRAIN	0.00	1.00	1.00	LS	1.00	\$23,532.00	\$23,532.00	
		0001	5012	6059901	MISC. PIPE AGGREGATE PAVEMENT CROSS DRAIN	0.00	1.00	1.00	LS	1.00	\$17,505.00	\$17,505.00	
		Project J4I2006 - Total Value Posted to Date as of Report Generated Date											\$18,533,193.74
		220121-C02 Overall - Total Value Posted to Date as of Report Generated Date											\$18,533,193.74



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on October 18, 2024

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J4I2006

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
5012	6059901	MISC. UNDERDRAINAGE	10/15/24	10/15/24	1.00	LS	Completed work on 19th Street for WB and EB lanes, per Change Order No. 0014.	35+00	+/-			

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Oct 18, 2024

Contract ID: 220121-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4I2006	0030	CLASS A EXCAVATION	Price FUEL		3	May 16, 2022	SYSTEM	\$3,000.00	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
					10	Sep 2, 2022	SYSTEM	\$3,592.83	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
					11	Sep 15, 2022	SYSTEM	\$14,913.03	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
					12	Sep 30, 2022	SYSTEM	\$28,735.97	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
					13	Oct 17, 2022	SYSTEM	\$4,177.74	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
					16	Dec 2, 2022	SYSTEM	\$259.20	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
					23	Mar 16, 2023	SYSTEM	\$768.77	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
					26	May 2, 2023	SYSTEM	\$487.08	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
					27	May 16, 2023	SYSTEM	\$67.91	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
					28	Jun 1, 2023	SYSTEM	\$67.23	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
					30	Jun 30, 2023	SYSTEM	\$276.58	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
					44	Feb 1, 2024	SYSTEM	(\$265.44)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
					- Total								\$56,080.90	
					Price FUEL - Total								\$56,080.90	
					0030 - Total								\$56,080.90	
0040		CLASS C EXCAVATION	Price FUEL		17	Dec 15, 2022	SYSTEM	\$2,400.00	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
					43	Jan 16, 2024	SYSTEM	(\$25.92)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
					- Total								\$2,374.08	
					Price FUEL - Total								\$2,374.08	
0040 - Total								\$2,374.08						
0050	EMBANKMENT IN PLACE	Material			10	Sep 2, 2022	SYSTEM	\$10,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user hathak1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					10	Sep 2, 2022	SYSTEM	(\$10,000.00)						
					11	Sep 15, 2022	SYSTEM	\$10,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user hathak1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					11	Sep 15, 2022	SYSTEM	(\$10,000.00)						
					12	Sep 30, 2022	SYSTEM	\$10,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user hathak1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					12	Sep 30, 2022	SYSTEM	(\$10,000.00)						
					13	Oct 17, 2022	SYSTEM	\$323,140.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user hathak1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					13	Oct 17, 2022	SYSTEM	(\$323,140.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
							Price FUEL			10	Sep 2, 2022	SYSTEM	\$444.50	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
13	Oct 17, 2022	SYSTEM	\$11,570.31	Reference Item Price Adjustment Index Adjustment Type applied is FUEL										
14	Nov 2, 2022	SYSTEM	\$12,481.97	Reference Item Price Adjustment Index Adjustment Type applied is FUEL										
15	Nov 16, 2022	SYSTEM	\$12,509.28	Reference Item Price Adjustment Index Adjustment Type applied is FUEL										



Line Item Adjustments by Estimate

Oct 18, 2024

Contract ID: 220121-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J4I2006	0050	EMBANKMENT IN PLACE	Price FUEL		16	Dec 2, 2022	SYSTEM	\$2,063.25	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					17	Dec 15, 2022	SYSTEM	\$31,030.02	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					23	Mar 16, 2023	SYSTEM	\$6,792.75	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					44	Feb 1, 2024	SYSTEM	\$84.55	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					- Total						\$76,976.63	
					Price FUEL - Total						\$76,976.63	
					0050 - Total						\$76,976.63	
				0060	COMPACTING EMBANKMENT	Material		3	May 16, 2022	SYSTEM	\$750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hathak1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
								3	May 16, 2022	SYSTEM	(\$750.00)	
								4	Jun 2, 2022	SYSTEM	\$750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hathak1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
	4	Jun 2, 2022	SYSTEM				(\$750.00)					
	5	Jun 16, 2022	SYSTEM				\$750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user hathak1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
	5	Jun 16, 2022	SYSTEM				(\$750.00)					
	6	Jun 30, 2022	SYSTEM				\$750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hathak1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
	6	Jun 30, 2022	SYSTEM				(\$750.00)					
	7	Jul 18, 2022	SYSTEM				\$750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hathak1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
	7	Jul 18, 2022	SYSTEM				(\$750.00)					
	8	Aug 2, 2022	SYSTEM				\$750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hathak1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
	8	Aug 2, 2022	SYSTEM				(\$750.00)					
	9	Aug 16, 2022	SYSTEM				\$750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hathak1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
	9	Aug 16, 2022	SYSTEM				(\$750.00)					
	10	Sep 2, 2022	SYSTEM				\$2,164.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user hathak1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
	10	Sep 2, 2022	SYSTEM				(\$2,164.50)					
	11	Sep 15, 2022	SYSTEM				\$7,691.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hathak1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
	11	Sep 15, 2022	SYSTEM				(\$7,691.70)					
	12	Sep 30, 2022	SYSTEM				\$16,146.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hathak1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
	12	Sep 30, 2022	SYSTEM				(\$16,146.10)					
				- Total				\$0.00				
				Material - Total				\$0.00				
	0060 - Total							\$0.00				
0070	COMPACTING IN CUT	Material		23	Mar 16, 2023	SYSTEM	\$8,999.42	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user hathak1 overriding Payment				



Line Item Adjustments by Estimate

Oct 18, 2024

Contract ID: 220121-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4I2006	0070	COMPACTING IN CUT	Material						Estimate Exception 1 on the current Payment Estimate.					
					23	Mar 16, 2023	SYSTEM	(\$8,999.42)						
					24	Apr 3, 2023	SYSTEM	\$8,999.42	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user hathak1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					24	Apr 3, 2023	SYSTEM	(\$8,999.42)						
					25	Apr 17, 2023	SYSTEM	\$11,183.74	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user hathak1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					25	Apr 17, 2023	SYSTEM	(\$11,183.74)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0070 - Total								\$0.00	
					0130		TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material		26	May 2, 2023	SYSTEM	\$4,986.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user hathak1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
26	May 2, 2023	SYSTEM	(\$4,986.20)											
27	May 16, 2023	SYSTEM	\$44,316.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user hathak1 overriding Payment Estimate Exception 1 on the current Payment Estimate.										
27	May 16, 2023	SYSTEM	(\$44,316.60)											
28	Jun 1, 2023	SYSTEM	\$227,324.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user hathak1 overriding Payment Estimate Exception 1 on the current Payment Estimate.										
28	Jun 1, 2023	SYSTEM	(\$227,324.12)											
29	Jun 16, 2023	SYSTEM	\$227,324.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user hathak1 overriding Payment Estimate Exception 1 on the current Payment Estimate.										
29	Jun 16, 2023	SYSTEM	(\$227,324.12)											
30	Jun 30, 2023	SYSTEM	\$330,244.88	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hathak1 overriding Payment Estimate Exception 1 on the current Payment Estimate.										
30	Jun 30, 2023	SYSTEM	(\$330,244.88)											
31	Jul 17, 2023	SYSTEM	\$372,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hathak1 overriding Payment Estimate Exception 1 on the current Payment Estimate.										
31	Jul 17, 2023	SYSTEM	(\$372,800.00)											
32	Aug 2, 2023	SYSTEM	\$372,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hathak1 overriding Payment Estimate Exception 1 on the current Payment Estimate.										
32	Aug 2, 2023	SYSTEM	(\$372,800.00)											
33	Aug 15, 2023	SYSTEM	\$413,109.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hathak1 overriding Payment Estimate Exception 1 on the current Payment Estimate.										
33	Aug 15, 2023	SYSTEM	(\$413,109.00)											
34	Sep 5, 2023	SYSTEM	\$413,109.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hathak1 overriding Payment Estimate Exception 1 on the current Payment Estimate.										
34	Sep 5, 2023	SYSTEM	(\$413,109.00)											
35	Sep 18, 2023	SYSTEM	\$413,109.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hathak1 overriding Payment Estimate Exception 1 on the current Payment Estimate.										
35	Sep 18, 2023	SYSTEM	(\$413,109.00)											
36	Oct 2, 2023	SYSTEM	\$413,109.00	This adjustment offsets the original system-generated Material Payment										



Line Item Adjustments by Estimate

Oct 18, 2024

Contract ID: 220121-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4I2006	0130	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material			2023			Estimate Item Adjustment (0032) due to user hathak1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					36	Oct 2, 2023	SYSTEM	(\$413,109.00)						
					37	Oct 16, 2023	SYSTEM	\$413,109.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user hathak1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					37	Oct 16, 2023	SYSTEM	(\$413,109.00)						
					38	Nov 2, 2023	SYSTEM	\$413,109.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0058) due to user hathak1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					38	Nov 2, 2023	SYSTEM	(\$413,109.00)						
					39	Nov 16, 2023	SYSTEM	\$413,109.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user hathak1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					39	Nov 16, 2023	SYSTEM	(\$413,109.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
							Price FUEL			26	May 2, 2023	SYSTEM	\$36.92	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										27	May 16, 2023	SYSTEM	\$203.83	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										28	Jun 1, 2023	SYSTEM	\$948.42	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										30	Jun 30, 2023	SYSTEM	\$406.38	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										31	Jul 17, 2023	SYSTEM	\$84.01	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										33	Aug 15, 2023	SYSTEM	\$646.59	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					- Total								\$2,326.15	
					Price FUEL - Total								\$2,326.15	
					0130 - Total								\$2,326.15	
					J4I2006	0140	MISC. AGGREGATE FOR BASE	Material		26	May 2, 2023	SYSTEM	\$115,777.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hathak1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
										26	May 2, 2023	SYSTEM	(\$115,777.80)	
										27	May 16, 2023	SYSTEM	\$115,777.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hathak1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
										27	May 16, 2023	SYSTEM	(\$115,777.80)	
										28	Jun 1, 2023	SYSTEM	\$115,777.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user hathak1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
28	Jun 1, 2023	SYSTEM	(\$115,777.80)											
29	Jun 16, 2023	SYSTEM	\$115,777.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hathak1 overriding Payment Estimate Exception 3 on the current Payment Estimate.										
29	Jun 16, 2023	SYSTEM	(\$115,777.80)											
30	Jun 30, 2023	SYSTEM	\$115,777.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user hathak1 overriding Payment Estimate Exception 3 on the current Payment Estimate.										
30	Jun 30, 2023	SYSTEM	(\$115,777.80)											
31	Jul 17, 2023	SYSTEM	\$115,777.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user hathak1 overriding Payment Estimate Exception 3 on the current Payment Estimate.										
31	Jul 17, 2023	SYSTEM	(\$115,777.80)											



Line Item Adjustments by Estimate

Oct 18, 2024

Contract ID: 220121-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4I2006	0140	MISC. AGGREGATE FOR BASE	Material		32	Aug 2, 2023	SYSTEM	\$115,777.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user hathak1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					32	Aug 2, 2023	SYSTEM	(\$115,777.80)						
					33	Aug 15, 2023	SYSTEM	\$115,777.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user hathak1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					33	Aug 15, 2023	SYSTEM	(\$115,777.80)						
					34	Sep 5, 2023	SYSTEM	\$115,777.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user hathak1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					34	Sep 5, 2023	SYSTEM	(\$115,777.80)						
					35	Sep 18, 2023	SYSTEM	\$115,777.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user hathak1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					35	Sep 18, 2023	SYSTEM	(\$115,777.80)						
					36	Oct 2, 2023	SYSTEM	\$115,777.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user hathak1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					36	Oct 2, 2023	SYSTEM	(\$115,777.80)						
					37	Oct 16, 2023	SYSTEM	\$115,777.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user hathak1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					37	Oct 16, 2023	SYSTEM	(\$115,777.80)						
					38	Nov 2, 2023	SYSTEM	\$115,777.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0059) due to user hathak1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					38	Nov 2, 2023	SYSTEM	(\$115,777.80)						
					39	Nov 16, 2023	SYSTEM	\$115,777.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hathak1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					39	Nov 16, 2023	SYSTEM	(\$115,777.80)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0140 - Total								\$0.00	
						0150	MISC.	Material		30	Jun 30, 2023	SYSTEM	\$51,319.37	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user hathak1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
30	Jun 30, 2023	SYSTEM	(\$51,319.37)											
31	Jul 17, 2023	SYSTEM	\$57,035.68	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hathak1 overriding Payment Estimate Exception 5 on the current Payment Estimate.										
31	Jul 17, 2023	SYSTEM	(\$57,035.68)											
32	Aug 2, 2023	SYSTEM	\$112,855.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user hathak1 overriding Payment Estimate Exception 5 on the current Payment Estimate.										
32	Aug 2, 2023	SYSTEM	(\$112,855.55)											
33	Aug 15, 2023	SYSTEM	\$112,855.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hathak1 overriding Payment Estimate Exception 3 on the current Payment Estimate.										
33	Aug 15, 2023	SYSTEM	(\$112,855.55)											
- Total										\$0.00				
Material - Total								\$0.00						
0150 - Total								\$0.00						



Line Item Adjustments by Estimate

Oct 18, 2024

Contract ID: 220121-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4I2006	0170	CONCRETE PAVEMENT (8 1/2 IN. NON-REINF,	Material		29	Jun 16, 2023	SYSTEM	\$85,802.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hathak1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					29	Jun 16, 2023	SYSTEM	(\$85,802.30)						
					30	Jun 30, 2023	SYSTEM	\$101,524.11	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user hathak1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					30	Jun 30, 2023	SYSTEM	(\$101,524.11)						
					31	Jul 17, 2023	SYSTEM	\$101,524.11	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user hathak1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					31	Jul 17, 2023	SYSTEM	(\$101,524.11)						
					32	Aug 2, 2023	SYSTEM	\$166,993.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user hathak1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					32	Aug 2, 2023	SYSTEM	(\$166,993.10)						
					33	Aug 15, 2023	SYSTEM	\$166,993.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user hathak1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					33	Aug 15, 2023	SYSTEM	(\$166,993.10)						
					- Total								\$0.00	
					Material - Total								\$0.00	
							Price FUEL			29	Jun 16, 2023	SYSTEM	\$152.67	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										30	Jun 30, 2023	SYSTEM	\$27.98	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										32	Aug 2, 2023	SYSTEM	\$58.24	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					- Total								\$238.89	
					Price FUEL - Total								\$238.89	
					0170 - Total								\$238.89	
					J4I2006	0180	CONCRETE APPROACH PAVEMENT	Material		28	Jun 1, 2023	SYSTEM	\$54,194.84	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user hathak1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
										28	Jun 1, 2023	SYSTEM	(\$54,194.84)	
										29	Jun 16, 2023	SYSTEM	\$54,194.84	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user hathak1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
										29	Jun 16, 2023	SYSTEM	(\$54,194.84)	
										30	Jun 30, 2023	SYSTEM	\$54,194.84	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user hathak1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
30	Jun 30, 2023	SYSTEM	(\$54,194.84)											
56	Aug 1, 2024	SYSTEM	\$54,194.84	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user scarp1 overriding Payment Estimate Exception 2 on the current Payment Estimate.										
56	Aug 1, 2024	SYSTEM	(\$54,194.84)											
57	Aug 16, 2024	SYSTEM	\$54,194.84	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user scarp1 overriding Payment Estimate Exception 2 on the current Payment Estimate.										
57	Aug 16, 2024	SYSTEM	(\$54,194.84)											
- Total										\$0.00				
Material - Total										\$0.00				
0180 - Total								\$0.00						
J4I2006	0190	PIPE COLLAR, TYPE A	Material		14	Nov 2, 2022	SYSTEM	\$5,159.18	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hathak1 overriding Payment					



Line Item Adjustments by Estimate

Oct 18, 2024

Contract ID: 220121-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4I2006	0190	PIPE COLLAR, TYPE A	Material						Estimate Exception 1 on the current Payment Estimate.					
					14	Nov 2, 2022	SYSTEM	(\$5,159.18)						
					15	Nov 16, 2022	SYSTEM	\$5,159.18	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user hathak1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					15	Nov 16, 2022	SYSTEM	(\$5,159.18)						
					16	Dec 2, 2022	SYSTEM	\$5,159.18	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user terrej1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					16	Dec 2, 2022	SYSTEM	(\$5,159.18)						
					17	Dec 15, 2022	SYSTEM	\$5,159.18	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user hathak1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					17	Dec 15, 2022	SYSTEM	(\$5,159.18)						
					18	Jan 3, 2023	SYSTEM	\$5,159.18	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user hathak1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					18	Jan 3, 2023	SYSTEM	(\$5,159.18)						
					19	Jan 17, 2023	SYSTEM	\$5,159.18	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user hathak1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					19	Jan 17, 2023	SYSTEM	(\$5,159.18)						
					20	Feb 1, 2023	SYSTEM	\$5,159.18	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user hathak1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					20	Feb 1, 2023	SYSTEM	(\$5,159.18)						
					21	Feb 15, 2023	SYSTEM	\$5,159.18	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user hathak1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					21	Feb 15, 2023	SYSTEM	(\$5,159.18)						
					22	Mar 2, 2023	SYSTEM	\$5,159.18	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user hathak1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					22	Mar 2, 2023	SYSTEM	(\$5,159.18)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0190 - Total								\$0.00	
					0200	PIPE AGGREGATE PAVEMENT EDGE DRAIN	Material			26	May 2, 2023	SYSTEM	\$5,048.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user hathak1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
26	May 2, 2023	SYSTEM	(\$5,048.25)											
56	Aug 1, 2024	SYSTEM	\$14,382.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user scarpm1 overriding Payment Estimate Exception 12 on the current Payment Estimate.										
56	Aug 1, 2024	SYSTEM	(\$14,382.75)											
57	Aug 16, 2024	SYSTEM	\$14,382.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user scarpm1 overriding Payment Estimate Exception 12 on the current Payment Estimate.										
57	Aug 16, 2024	SYSTEM	(\$14,382.75)											
- Total										\$0.00				
Material - Total										\$0.00				
		Overrun	Overrun	30	Jun 30, 2023	SYSTEM	(\$603.25)							
				32	Aug 2,	SYSTEM	(\$4,445.00)							



Line Item Adjustments by Estimate

Oct 18, 2024

Contract ID: 220121-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J4I2006	0200	PIPE AGGREGATE PAVEMENT EDGE DRAIN	Overrun	Overrun		2023						
					34	Sep 5, 2023	SYSTEM	\$5,048.25	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',31.75000 - 31.75000, 'is applied (if non-zero).			
					Overrun - Total						\$0.00	
					Overrun - Total						\$0.00	
	0200 - Total							\$0.00				
	0210	MISC. UNDERDRAINAGE	Material			26	May 2, 2023	SYSTEM	\$1,566.21	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user hathak1 overriding Payment Estimate Exception 7 on the current Payment Estimate.		
						26	May 2, 2023	SYSTEM	(\$1,566.21)			
				- Total						\$0.00		
				Material - Total						\$0.00		
	0210 - Total							\$0.00				
	0230	CHAIN-LINK FENCE (60 IN.)	Construction Stockpile			35	Sep 18, 2023	SYSTEM	(\$17,800.68)	Payment Estimate Item Adjustment generated Stockpile Transaction		
						38	Nov 2, 2023	SYSTEM	(\$66,339.78)	Payment Estimate Item Adjustment generated Stockpile Transaction		
						43	Jan 16, 2024	SYSTEM	(\$2,579.80)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total						(\$86,720.26)		
			Construction Stockpile - Total						(\$86,720.26)			
			Construction Stockpile STMI			3	May 16, 2022	SYSTEM	\$55,249.06	Payment Estimate Item Adjustment generated Stockpile Transaction		
						4	Jun 2, 2022	SYSTEM	\$31,471.20	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total						\$86,720.26		
			Construction Stockpile STMI - Total						\$86,720.26			
			Material			35	Sep 18, 2023	SYSTEM	\$34,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user hathak1 overriding Payment Estimate Exception 5 on the current Payment Estimate.		
						35	Sep 18, 2023	SYSTEM	(\$34,500.00)			
						36	Oct 2, 2023	SYSTEM	\$34,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user hathak1 overriding Payment Estimate Exception 5 on the current Payment Estimate.		
						36	Oct 2, 2023	SYSTEM	(\$34,500.00)			
						37	Oct 16, 2023	SYSTEM	\$34,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user hathak1 overriding Payment Estimate Exception 5 on the current Payment Estimate.		
						37	Oct 16, 2023	SYSTEM	(\$34,500.00)			
					38	Nov 2, 2023	SYSTEM	\$163,075.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0060) due to user hathak1 overriding Payment Estimate Exception 5 on the current Payment Estimate.			
					38	Nov 2, 2023	SYSTEM	(\$163,075.00)				
		39		Nov 16, 2023	SYSTEM	\$163,075.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user hathak1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
		39		Nov 16, 2023	SYSTEM	(\$163,075.00)						
		40	Dec 4, 2023	SYSTEM	\$163,075.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user hathak1 overriding Payment Estimate Exception 2 on the current Payment Estimate.						
		40	Dec 4, 2023	SYSTEM	(\$163,075.00)							
- Total						\$0.00						
Material - Total						\$0.00						
0230 - Total							\$0.00					
0240	MODIFIED	Material			24	Apr 3,	SYSTEM	\$15,929.25	This adjustment offsets the original system-generated Material Payment			



Line Item Adjustments by Estimate

Oct 18, 2024

Contract ID: 220121-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4I2006	0240	CONCRETE GUTTER TYPE A	Material			2023			Estimate Item Adjustment (0004) due to user hathak1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					24	Apr 3, 2023	SYSTEM	(\$15,929.25)	
					25	Apr 17, 2023	SYSTEM	\$15,929.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user hathak1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					25	Apr 17, 2023	SYSTEM	(\$15,929.25)	
					- Total				\$0.00
		Material - Total				\$0.00			
		0240 - Total				\$0.00			
	0250	MISC. FENCING	Construction Stockpile		40	Dec 4, 2023	SYSTEM	(\$41,818.96)	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			(\$41,818.96)	
					Construction Stockpile - Total			(\$41,818.96)	
				Construction Stockpile STMI	10	Sep 2, 2022	SYSTEM	\$41,818.96	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			\$41,818.96	
			Construction Stockpile STMI - Total			\$41,818.96			
		Material	40	Dec 4, 2023	SYSTEM	\$56,950.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hathak1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
			40	Dec 4, 2023	SYSTEM	(\$56,950.00)			
		- Total			\$0.00				
		Material - Total			\$0.00				
	0250 - Total			\$0.00					
0260	MISC. FENCING	Construction Stockpile		37	Oct 16, 2023	SYSTEM	(\$20,058.40)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total			(\$20,058.40)		
				Construction Stockpile - Total			(\$20,058.40)		
			Construction Stockpile STMI	4	Jun 2, 2022	SYSTEM	\$1,311.20	Payment Estimate Item Adjustment generated Stockpile Transaction	
				27	May 16, 2023	SYSTEM	\$18,747.20	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total			\$20,058.40			
			Construction Stockpile STMI - Total			\$20,058.40			
		Material	37	Oct 16, 2023	SYSTEM	\$38,070.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user hathak1 overriding Payment Estimate Exception 6 on the current Payment Estimate.		
			37	Oct 16, 2023	SYSTEM	(\$38,070.00)			
			38	Nov 2, 2023	SYSTEM	\$38,070.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0061) due to user hathak1 overriding Payment Estimate Exception 6 on the current Payment Estimate.		
	38		Nov 2, 2023	SYSTEM	(\$38,070.00)				
	39		Nov 16, 2023	SYSTEM	\$38,070.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user hathak1 overriding Payment Estimate Exception 6 on the current Payment Estimate.			
		39	Nov 16, 2023	SYSTEM	(\$38,070.00)				
		40	Dec 4, 2023	SYSTEM	\$38,070.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hathak1 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
		40	Dec 4, 2023	SYSTEM	(\$38,070.00)				
	- Total			\$0.00					
	Material - Total			\$0.00					
	0260 - Total			\$0.00					
	0270	MISC. FENCING	Construction		37	Oct 16,	SYSTEM	(\$92,750.00)	Payment Estimate Item Adjustment generated Stockpile Transaction



Line Item Adjustments by Estimate

Oct 18, 2024

Contract ID: 220121-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J4I2006	0270	MISC. FENCING	Stockpile			2023						
				- Total							(\$92,750.00)	
				Construction Stockpile - Total							(\$92,750.00)	
				Construction Stockpile STMI		8	Aug 2, 2022	SYSTEM	\$92,750.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total							\$92,750.00	
	Construction Stockpile STMI - Total							\$92,750.00				
	0270 - Total								\$0.00			
	0280	CONCRETE CURB RAMP	Material			32	Aug 2, 2023	SYSTEM	\$38,192.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user hathak1 overriding Payment Estimate Exception 9 on the current Payment Estimate.		
						32	Aug 2, 2023	SYSTEM	(\$38,192.20)			
				- Total							\$0.00	
				Material - Total							\$0.00	
	0280 - Total								\$0.00			
	0290	TRUNCATED DOMES	Material			40	Dec 4, 2023	SYSTEM	\$9,324.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user hathak1 overriding Payment Estimate Exception 6 on the current Payment Estimate.		
						40	Dec 4, 2023	SYSTEM	(\$9,324.00)			
						41	Dec 18, 2023	SYSTEM	\$9,324.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hathak1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
					41	Dec 18, 2023	SYSTEM	(\$9,324.00)				
					42	Jan 2, 2024	SYSTEM	\$9,324.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user hathak1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
					42	Jan 2, 2024	SYSTEM	(\$9,324.00)				
					43	Jan 16, 2024	SYSTEM	\$9,324.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hathak1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
					43	Jan 16, 2024	SYSTEM	(\$9,324.00)				
					44	Feb 1, 2024	SYSTEM	\$9,324.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user hathak1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					44	Feb 1, 2024	SYSTEM	(\$9,324.00)				
					45	Feb 16, 2024	SYSTEM	\$9,324.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user hathak1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					45	Feb 16, 2024	SYSTEM	(\$9,324.00)				
- Total							\$0.00					
Material - Total							\$0.00					
0290 - Total								\$0.00				
0300	PAVED APPROACH, 8 IN.	Material			30	Jun 30, 2023	SYSTEM	\$4,814.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user hathak1 overriding Payment Estimate Exception 10 on the current Payment Estimate.			
					30	Jun 30, 2023	SYSTEM	(\$4,814.92)				
					31	Jul 17, 2023	SYSTEM	\$4,814.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user hathak1 overriding Payment Estimate Exception 8 on the current Payment Estimate.			
					31	Jul 17, 2023	SYSTEM	(\$4,814.92)				
					32	Aug 2, 2023	SYSTEM	\$4,814.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user hathak1 overriding Payment Estimate Exception 10 on the current Payment Estimate.			
					32	Aug 2, 2023	SYSTEM	(\$4,814.92)				



Line Item Adjustments by Estimate

Oct 18, 2024

Contract ID: 220121-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4I2006	0300	PAVED APPROACH, 8 IN.	Material		33	Aug 15, 2023	SYSTEM	\$4,814.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user hathak1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					33	Aug 15, 2023	SYSTEM	(\$4,814.92)						
					34	Sep 5, 2023	SYSTEM	\$4,814.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user hathak1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					34	Sep 5, 2023	SYSTEM	(\$4,814.92)						
					35	Sep 18, 2023	SYSTEM	\$4,814.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user hathak1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					35	Sep 18, 2023	SYSTEM	(\$4,814.92)						
					36	Oct 2, 2023	SYSTEM	\$4,814.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user hathak1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					36	Oct 2, 2023	SYSTEM	(\$4,814.92)						
					37	Oct 16, 2023	SYSTEM	\$4,814.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user hathak1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					37	Oct 16, 2023	SYSTEM	(\$4,814.92)						
					38	Nov 2, 2023	SYSTEM	\$4,814.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0062) due to user hathak1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					38	Nov 2, 2023	SYSTEM	(\$4,814.92)						
					39	Nov 16, 2023	SYSTEM	\$4,814.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user hathak1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					39	Nov 16, 2023	SYSTEM	(\$4,814.92)						
					- Total								\$0.00	
					Material - Total								\$0.00	
							Price FUEL			30	Jun 30, 2023	SYSTEM	\$6.55	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					- Total								\$6.55	
					Price FUEL - Total								\$6.55	
					0300 - Total								\$6.55	
	0310	CONCRETE SIDEWALK, 4 IN.	Material		31	Jul 17, 2023	SYSTEM	\$36,112.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user hathak1 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					31	Jul 17, 2023	SYSTEM	(\$36,112.00)						
					32	Aug 2, 2023	SYSTEM	\$54,515.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user hathak1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					32	Aug 2, 2023	SYSTEM	(\$54,515.80)						
					33	Aug 15, 2023	SYSTEM	\$79,009.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user hathak1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					33	Aug 15, 2023	SYSTEM	(\$79,009.80)						
					34	Sep 5, 2023	SYSTEM	\$100,018.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user hathak1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					34	Sep 5, 2023	SYSTEM	(\$100,018.40)						
					37	Oct 16, 2023	SYSTEM	\$75,840.01	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user hathak1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					37	Oct 16, 2023	SYSTEM	(\$75,840.01)						



Line Item Adjustments by Estimate

Oct 18, 2024

Contract ID: 220121-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4I2006	0310	CONCRETE SIDEWALK, 4 IN.	Material		38	Nov 2, 2023	SYSTEM	\$75,840.01	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0063) due to user hathak1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					38	Nov 2, 2023	SYSTEM	(\$75,840.01)						
					39	Nov 16, 2023	SYSTEM	\$75,840.01	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user hathak1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					39	Nov 16, 2023	SYSTEM	(\$75,840.01)						
	- Total								\$0.00					
	Material - Total								\$0.00					
	0310 - Total								\$0.00					
	0320	MISC. CONCRETE	Material		32	Aug 2, 2023	SYSTEM	\$4,575.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user hathak1 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					32	Aug 2, 2023	SYSTEM	(\$4,575.90)						
					- Total								\$0.00	
					Material - Total								\$0.00	
	0320 - Total								\$0.00					
	0330	MISC. CONCRETE	Material		30	Jun 30, 2023	SYSTEM	\$39,951.22	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user hathak1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					30	Jun 30, 2023	SYSTEM	(\$39,951.22)						
31					Jul 17, 2023	SYSTEM	\$63,490.27	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user hathak1 overriding Payment Estimate Exception 11 on the current Payment Estimate.						
31					Jul 17, 2023	SYSTEM	(\$63,490.27)							
32					Aug 2, 2023	SYSTEM	\$122,482.16	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user hathak1 overriding Payment Estimate Exception 14 on the current Payment Estimate.						
32					Aug 2, 2023	SYSTEM	(\$122,482.16)							
- Total								\$0.00						
Material - Total								\$0.00						
0330 - Total								\$0.00						
0340	MISC. CONCRETE	Material		30	Jun 30, 2023	SYSTEM	\$14,031.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user hathak1 overriding Payment Estimate Exception 13 on the current Payment Estimate.						
				30	Jun 30, 2023	SYSTEM	(\$14,031.10)							
				31	Jul 17, 2023	SYSTEM	\$14,031.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user hathak1 overriding Payment Estimate Exception 12 on the current Payment Estimate.						
				31	Jul 17, 2023	SYSTEM	(\$14,031.10)							
				32	Aug 2, 2023	SYSTEM	\$26,006.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user hathak1 overriding Payment Estimate Exception 15 on the current Payment Estimate.						
				32	Aug 2, 2023	SYSTEM	(\$26,006.75)							
				37	Oct 16, 2023	SYSTEM	\$167,046.81	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user hathak1 overriding Payment Estimate Exception 10 on the current Payment Estimate.						
				37	Oct 16, 2023	SYSTEM	(\$167,046.81)							
				38	Nov 2, 2023	SYSTEM	\$167,046.81	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0064) due to user hathak1 overriding Payment Estimate Exception 10 on the current Payment Estimate.						
				38	Nov 2, 2023	SYSTEM	(\$167,046.81)							
				39	Nov 16, 2023	SYSTEM	\$167,046.81	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user hathak1 overriding Payment						



Line Item Adjustments by Estimate

Oct 18, 2024

Contract ID: 220121-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4I2006	0340	MISC. CONCRETE	Material						Estimate Exception 10 on the current Payment Estimate.					
					39	Nov 16, 2023	SYSTEM	(\$167,046.81)						
					40	Dec 4, 2023	SYSTEM	\$167,046.81	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user hathak1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					40	Dec 4, 2023	SYSTEM	(\$167,046.81)						
					41	Dec 18, 2023	SYSTEM	\$167,046.81	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user hathak1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					41	Dec 18, 2023	SYSTEM	(\$167,046.81)						
					42	Jan 2, 2024	SYSTEM	\$167,046.81	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hathak1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					42	Jan 2, 2024	SYSTEM	(\$167,046.81)						
					43	Jan 16, 2024	SYSTEM	\$167,046.81	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user hathak1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					43	Jan 16, 2024	SYSTEM	(\$167,046.81)						
					44	Feb 1, 2024	SYSTEM	\$167,046.81	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hathak1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					44	Feb 1, 2024	SYSTEM	(\$167,046.81)						
					45	Feb 16, 2024	SYSTEM	\$36,758.78	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hathak1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					45	Feb 16, 2024	SYSTEM	(\$36,758.78)						
					46	Mar 4, 2024	SYSTEM	\$36,758.78	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user hathak1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					46	Mar 4, 2024	SYSTEM	(\$36,758.78)						
					47	Mar 15, 2024	SYSTEM	\$36,758.78	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user hathak1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					47	Mar 15, 2024	SYSTEM	(\$36,758.78)						
					48	Apr 2, 2024	SYSTEM	\$36,758.78	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user hathak1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					48	Apr 2, 2024	SYSTEM	(\$36,758.78)						
					49	Apr 15, 2024	SYSTEM	\$36,758.78	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user hathak1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					49	Apr 15, 2024	SYSTEM	(\$36,758.78)						
					50	May 1, 2024	SYSTEM	\$36,758.78	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user hathak1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					50	May 1, 2024	SYSTEM	(\$36,758.78)						
					51	May 16, 2024	SYSTEM	\$36,758.78	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user hathak1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					51	May 16, 2024	SYSTEM	(\$36,758.78)						
					- Total								\$0.00	
					Material - Total								\$0.00	
0340 - Total								\$0.00						
	0350	CURB AND	Material		29	Jun 16,	SYSTEM	\$11,443.05	This adjustment offsets the original system-generated Material Payment					



Line Item Adjustments by Estimate

Oct 18, 2024

Contract ID: 220121-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4I2006	0350	GUTTER TYPE B	Material			2023			Estimate Item Adjustment (0006) due to user hathak1 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					29	Jun 16, 2023	SYSTEM	(\$11,443.05)						
					30	Jun 30, 2023	SYSTEM	\$99,960.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user hathak1 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					30	Jun 30, 2023	SYSTEM	(\$99,960.75)						
					31	Jul 17, 2023	SYSTEM	\$69,221.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user hathak1 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					31	Jul 17, 2023	SYSTEM	(\$69,221.45)						
					32	Aug 2, 2023	SYSTEM	\$108,329.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user hathak1 overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					32	Aug 2, 2023	SYSTEM	(\$108,329.60)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0350 - Total								\$0.00	
					J4I2006	0360	INTEGRAL CURB (6 IN. HEIGHT AND UNDER)	Material		28	Jun 1, 2023	SYSTEM	\$1,826.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user hathak1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
										28	Jun 1, 2023	SYSTEM	(\$1,826.00)	
										29	Jun 16, 2023	SYSTEM	\$1,826.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user hathak1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
29	Jun 16, 2023	SYSTEM	(\$1,826.00)											
30	Jun 30, 2023	SYSTEM	\$8,051.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user hathak1 overriding Payment Estimate Exception 15 on the current Payment Estimate.										
30	Jun 30, 2023	SYSTEM	(\$8,051.00)											
31	Jul 17, 2023	SYSTEM	\$8,051.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user hathak1 overriding Payment Estimate Exception 14 on the current Payment Estimate.										
31	Jul 17, 2023	SYSTEM	(\$8,051.00)											
32	Aug 2, 2023	SYSTEM	\$13,964.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user hathak1 overriding Payment Estimate Exception 17 on the current Payment Estimate.										
32	Aug 2, 2023	SYSTEM	(\$13,964.75)											
33	Aug 15, 2023	SYSTEM	\$13,964.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user hathak1 overriding Payment Estimate Exception 9 on the current Payment Estimate.										
33	Aug 15, 2023	SYSTEM	(\$13,964.75)											
34	Sep 5, 2023	SYSTEM	\$13,964.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user hathak1 overriding Payment Estimate Exception 6 on the current Payment Estimate.										
34	Sep 5, 2023	SYSTEM	(\$13,964.75)											
35	Sep 18, 2023	SYSTEM	\$13,964.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user hathak1 overriding Payment Estimate Exception 7 on the current Payment Estimate.										
35	Sep 18, 2023	SYSTEM	(\$13,964.75)											
36	Oct 2, 2023	SYSTEM	\$13,964.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user hathak1 overriding Payment Estimate Exception 7 on the current Payment Estimate.										
36	Oct 2, 2023	SYSTEM	(\$13,964.75)											



Line Item Adjustments by Estimate

Oct 18, 2024

Contract ID: 220121-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4I2006	0360	INTEGRAL CURB (6 IN. HEIGHT AND UNDER)	Material		37	Oct 16, 2023	SYSTEM	\$13,964.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user hathak1 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					37	Oct 16, 2023	SYSTEM	(\$13,964.75)						
					38	Nov 2, 2023	SYSTEM	\$16,994.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0065) due to user hathak1 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					38	Nov 2, 2023	SYSTEM	(\$16,994.25)						
					39	Nov 16, 2023	SYSTEM	\$16,994.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user hathak1 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					39	Nov 16, 2023	SYSTEM	(\$16,994.25)						
	- Total								\$0.00					
	Material - Total								\$0.00					
	0360 - Total								\$0.00					
	0370	ROCK LINING	Material		15	Nov 16, 2022	SYSTEM	\$1,647.58	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hathak1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					15	Nov 16, 2022	SYSTEM	(\$1,647.58)						
					- Total								\$0.00	
					Material - Total								\$0.00	
	0370 - Total								\$0.00					
0380	MISC. PAVED DRAINAGE	Material		29	Jun 16, 2023	SYSTEM	\$91,408.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user hathak1 overriding Payment Estimate Exception 12 on the current Payment Estimate.						
				29	Jun 16, 2023	SYSTEM	(\$91,408.50)							
				30	Jun 30, 2023	SYSTEM	\$156,694.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user hathak1 overriding Payment Estimate Exception 16 on the current Payment Estimate.						
				30	Jun 30, 2023	SYSTEM	(\$156,694.50)							
				31	Jul 17, 2023	SYSTEM	\$163,316.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user hathak1 overriding Payment Estimate Exception 15 on the current Payment Estimate.						
				31	Jul 17, 2023	SYSTEM	(\$163,316.25)							
				32	Aug 2, 2023	SYSTEM	\$173,947.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user hathak1 overriding Payment Estimate Exception 18 on the current Payment Estimate.						
				32	Aug 2, 2023	SYSTEM	(\$173,947.50)							
- Total								\$0.00						
Material - Total								\$0.00						
0380 - Total								\$0.00						
0390	MISC. PAVED DRAINAGE	Material		30	Jun 30, 2023	SYSTEM	\$1,548.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user hathak1 overriding Payment Estimate Exception 17 on the current Payment Estimate.						
				30	Jun 30, 2023	SYSTEM	(\$1,548.00)							
				32	Aug 2, 2023	SYSTEM	\$3,040.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user hathak1 overriding Payment Estimate Exception 19 on the current Payment Estimate.						
				32	Aug 2, 2023	SYSTEM	(\$3,040.00)							
				33	Aug 15, 2023	SYSTEM	\$3,040.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user hathak1 overriding Payment Estimate Exception 10 on the current Payment Estimate.						
				33	Aug 15, 2023	SYSTEM	(\$3,040.00)							
34	Sep 5, 2023	SYSTEM	\$3,040.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user hathak1 overriding Payment										



Line Item Adjustments by Estimate

Oct 18, 2024

Contract ID: 220121-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4I2006	0390	MISC. PAVED DRAINAGE	Material						Estimate Exception 7 on the current Payment Estimate.					
					34	Sep 5, 2023	SYSTEM	(\$3,040.00)						
					35	Sep 18, 2023	SYSTEM	\$3,040.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user hathak1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					35	Sep 18, 2023	SYSTEM	(\$3,040.00)						
					36	Oct 2, 2023	SYSTEM	\$3,040.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user hathak1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					36	Oct 2, 2023	SYSTEM	(\$3,040.00)						
					37	Oct 16, 2023	SYSTEM	\$3,040.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user hathak1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					37	Oct 16, 2023	SYSTEM	(\$3,040.00)						
					38	Nov 2, 2023	SYSTEM	\$3,696.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0066) due to user hathak1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					38	Nov 2, 2023	SYSTEM	(\$3,696.00)						
					39	Nov 16, 2023	SYSTEM	\$3,696.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user hathak1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					39	Nov 16, 2023	SYSTEM	(\$3,696.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
0390 - Total								\$0.00						
0400	IMPACT ATTENUATOR 70 MPH (SAND BARREL ARRAY)	Material		5	Jun 16, 2022	SYSTEM	\$5,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hathak1 overriding Payment Estimate Exception 2 on the current Payment Estimate.						
				5	Jun 16, 2022	SYSTEM	(\$5,000.00)							
				6	Jun 30, 2022	SYSTEM	\$5,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user hathak1 overriding Payment Estimate Exception 2 on the current Payment Estimate.						
				6	Jun 30, 2022	SYSTEM	(\$5,000.00)							
				7	Jul 18, 2022	SYSTEM	\$5,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user hathak1 overriding Payment Estimate Exception 2 on the current Payment Estimate.						
				7	Jul 18, 2022	SYSTEM	(\$5,000.00)							
				9	Aug 16, 2022	SYSTEM	\$5,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user hathak1 overriding Payment Estimate Exception 2 on the current Payment Estimate.						
				9	Aug 16, 2022	SYSTEM	(\$5,000.00)							
				10	Sep 2, 2022	SYSTEM	\$5,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user hathak1 overriding Payment Estimate Exception 3 on the current Payment Estimate.						
				10	Sep 2, 2022	SYSTEM	(\$5,000.00)							
				- Total								\$0.00		
Material - Total								\$0.00						
0400 - Total								\$0.00						
0410	REPLACEMENT SAND BARREL	Material		39	Nov 16, 2023	SYSTEM	\$1,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user hathak1 overriding Payment Estimate Exception 13 on the current Payment Estimate.						
				39	Nov 16, 2023	SYSTEM	(\$1,200.00)							
				- Total								\$0.00		
Material - Total								\$0.00						



Line Item Adjustments by Estimate

Oct 18, 2024

Contract ID: 220121-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4I2006	0410 - Total							\$0.00	
	0430	TRUCK OR TRAILER MOUNTED ATTEN (TMA)	Material		28	Jun 1, 2023	SYSTEM	\$3,481.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user hathak1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					28	Jun 1, 2023	SYSTEM	(\$3,481.50)	
					29	Jun 16, 2023	SYSTEM	\$3,481.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user hathak1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					29	Jun 16, 2023	SYSTEM	(\$3,481.50)	
					30	Jun 30, 2023	SYSTEM	\$3,481.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user hathak1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					30	Jun 30, 2023	SYSTEM	(\$3,481.50)	
	- Total							\$0.00	
	Material - Total							\$0.00	
	0430 - Total							\$0.00	
	0440	GRATES AND BEARING PLATES (3 FT X 2 FT)	Material		12	Sep 30, 2022	SYSTEM	\$1,873.51	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user hathak1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					12	Sep 30, 2022	SYSTEM	(\$1,873.51)	
					13	Oct 17, 2022	SYSTEM	\$1,873.51	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user hathak1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					13	Oct 17, 2022	SYSTEM	(\$1,873.51)	
					14	Nov 2, 2022	SYSTEM	\$1,873.51	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user hathak1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					14	Nov 2, 2022	SYSTEM	(\$1,873.51)	
	- Total							\$0.00	
	Material - Total							\$0.00	
	0440 - Total							\$0.00	
	0490	MANHOLE FRAME AND COVER, TYPE 1-A	Material		21	Feb 15, 2023	SYSTEM	\$386.83	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hathak1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					21	Feb 15, 2023	SYSTEM	(\$386.83)	
	- Total							\$0.00	
	Material - Total							\$0.00	
	0490 - Total							\$0.00	
	0500	MANHOLE FRAME AND COVER, TYPE 3	Material		21	Feb 15, 2023	SYSTEM	\$1,342.32	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user hathak1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					21	Feb 15, 2023	SYSTEM	(\$1,342.32)	
	- Total							\$0.00	
	Material - Total							\$0.00	
	0500 - Total							\$0.00	
	0510	CONSTRUCTION SIGNS	Material		2	May 2, 2022	SYSTEM	\$2,176.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user hathak1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					2	May 2, 2022	SYSTEM	(\$2,176.00)	
					3	May 16, 2022	SYSTEM	\$3,488.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hathak1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					3	May 16, 2022	SYSTEM	(\$3,488.00)	
	- Total							\$0.00	



Line Item Adjustments by Estimate

Oct 18, 2024

Contract ID: 220121-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J4I2006	0510	CONSTRUCTION SIGNS	Material - Total						\$0.00			
	0510 - Total								\$0.00			
	0520	ADVANCED WARNING RAIL SYSTEM	Material			2	May 2, 2022	SYSTEM	\$600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hathak1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
						2	May 2, 2022	SYSTEM	(\$600.00)			
						3	May 16, 2022	SYSTEM	\$600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user hathak1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
						3	May 16, 2022	SYSTEM	(\$600.00)			
						- Total					\$0.00	
	Material - Total								\$0.00			
	0520 - Total								\$0.00			
	0530	CHANNELIZER (TRIM LINE)	Material			3	May 16, 2022	SYSTEM	\$2,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user hathak1 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
						3	May 16, 2022	SYSTEM	(\$2,250.00)			
						- Total					\$0.00	
						Material - Total					\$0.00	
					Overrun	Overrun	24	Apr 3, 2023	SYSTEM	(\$900.00)		
				27	May 16, 2023	SYSTEM	\$900.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',45.00000 - 45.00000, 'is applied (if non-zero).				
	Overrun - Total								\$0.00			
	Overrun - Total								\$0.00			
	0530 - Total								\$0.00			
	0540	TYPE III MOVEABLE BARRICADE	Material			10	Sep 2, 2022	SYSTEM	\$500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user hathak1 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
						10	Sep 2, 2022	SYSTEM	(\$500.00)			
						- Total					\$0.00	
	Material - Total								\$0.00			
	0540 - Total								\$0.00			
	0550	DIRECTIONAL INDICATOR BARRICADE	Material			24	Apr 3, 2023	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user hathak1 overriding Payment Estimate Exception 5 on the current Payment Estimate.		
						24	Apr 3, 2023	SYSTEM	(\$1,500.00)			
						25	Apr 17, 2023	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user hathak1 overriding Payment Estimate Exception 16 on the current Payment Estimate.		
						25	Apr 17, 2023	SYSTEM	(\$1,500.00)			
						- Total					\$0.00	
Material - Total								\$0.00				
0550 - Total								\$0.00				
0560	FLASHING ARROW PANEL	Material			3	May 16, 2022	SYSTEM	\$3,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user hathak1 overriding Payment Estimate Exception 5 on the current Payment Estimate.			
					3	May 16, 2022	SYSTEM	(\$3,500.00)				
					- Total					\$0.00		
					Material - Total					\$0.00		
	Overrun	Overrun	24	Apr 3, 2023	SYSTEM	(\$3,500.00)						
			27	May 16, 2023	SYSTEM	\$3,500.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',3500.00000 - 3500.00000,					



Line Item Adjustments by Estimate

Oct 18, 2024

Contract ID: 220121-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J4I2006	0560	FLASHING ARROW PANEL	Overrun	Overrun					*is applied (if non-zero).		
				Overrun - Total						\$0.00	
				Overrun - Total						\$0.00	
	0560 - Total							\$0.00			
	0570	SEQUENTIAL FLASHING WARNING LIGHT	Material			24	Apr 3, 2023	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user hathak1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
						24	Apr 3, 2023	SYSTEM	(\$1,500.00)		
						25	Apr 17, 2023	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user hathak1 overriding Payment Estimate Exception 17 on the current Payment Estimate.	
						25	Apr 17, 2023	SYSTEM	(\$1,500.00)		
				- Total						\$0.00	
	Material - Total						\$0.00				
	0570 - Total							\$0.00			
	0580	CMS W/O COMMUNICATION INTERFACE, CONT F/	Material			2	May 2, 2022	SYSTEM	\$26,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user hathak1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
						2	May 2, 2022	SYSTEM	(\$26,000.00)		
						3	May 16, 2022	SYSTEM	\$26,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user hathak1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
						3	May 16, 2022	SYSTEM	(\$26,000.00)		
- Total						\$0.00					
Material - Total						\$0.00					
0580 - Total							\$0.00				
0590	TEMPORARY LONG-TERM RUMBLE STRIPS	Material			25	Apr 17, 2023	SYSTEM	\$4,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user hathak1 overriding Payment Estimate Exception 18 on the current Payment Estimate.		
					25	Apr 17, 2023	SYSTEM	(\$4,000.00)			
			- Total						\$0.00		
Material - Total						\$0.00					
0590 - Total							\$0.00				
0600	TEMPORARY TRAFFIC BARRIER, CONT. FURN/RE	Material			5	Jun 16, 2022	SYSTEM	\$12,704.78	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user hathak1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
					5	Jun 16, 2022	SYSTEM	(\$12,704.78)			
					6	Jun 30, 2022	SYSTEM	\$12,704.78	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user hathak1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
					6	Jun 30, 2022	SYSTEM	(\$12,704.78)			
			- Total						\$0.00		
Material - Total						\$0.00					
0600 - Total							\$0.00				
0620	MISC. CONCRETE TRAFFIC BARRIER	Material			31	Jul 17, 2023	SYSTEM	\$45,812.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user hathak1 overriding Payment Estimate Exception 16 on the current Payment Estimate.		
					31	Jul 17, 2023	SYSTEM	(\$45,812.96)			
					32	Aug 2, 2023	SYSTEM	\$89,604.76	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user hathak1 overriding Payment Estimate Exception 20 on the current Payment Estimate.		
					32	Aug 2, 2023	SYSTEM	(\$89,604.76)			
					33	Aug 15, 2023	SYSTEM	\$89,604.76	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user hathak1 overriding Payment		



Line Item Adjustments by Estimate

Oct 18, 2024

Contract ID: 220121-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4I2006	0620	MISC. CONCRETE TRAFFIC BARRIER	Material						Estimate Exception 11 on the current Payment Estimate.
					33	Aug 15, 2023	SYSTEM	(\$89,604.76)	
					34	Sep 5, 2023	SYSTEM	\$89,604.76	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user hathak1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					34	Sep 5, 2023	SYSTEM	(\$89,604.76)	
					35	Sep 18, 2023	SYSTEM	\$89,604.76	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user hathak1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					35	Sep 18, 2023	SYSTEM	(\$89,604.76)	
					36	Oct 2, 2023	SYSTEM	\$89,604.76	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user hathak1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					36	Oct 2, 2023	SYSTEM	(\$89,604.76)	
					37	Oct 16, 2023	SYSTEM	\$89,604.76	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user hathak1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					37	Oct 16, 2023	SYSTEM	(\$89,604.76)	
					38	Nov 2, 2023	SYSTEM	\$89,604.76	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0067) due to user hathak1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					38	Nov 2, 2023	SYSTEM	(\$89,604.76)	
					39	Nov 16, 2023	SYSTEM	\$89,604.76	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user hathak1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					39	Nov 16, 2023	SYSTEM	(\$89,604.76)	
					40	Dec 4, 2023	SYSTEM	\$89,604.76	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user hathak1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					40	Dec 4, 2023	SYSTEM	(\$89,604.76)	
					41	Dec 18, 2023	SYSTEM	\$89,604.76	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hathak1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					41	Dec 18, 2023	SYSTEM	(\$89,604.76)	
					42	Jan 2, 2024	SYSTEM	\$89,604.76	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user hathak1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					42	Jan 2, 2024	SYSTEM	(\$89,604.76)	
					43	Jan 16, 2024	SYSTEM	\$89,604.76	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user hathak1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					43	Jan 16, 2024	SYSTEM	(\$89,604.76)	
					44	Feb 1, 2024	SYSTEM	\$89,604.76	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user hathak1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					44	Feb 1, 2024	SYSTEM	(\$89,604.76)	
					45	Feb 16, 2024	SYSTEM	\$89,604.76	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user hathak1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					45	Feb 16, 2024	SYSTEM	(\$89,604.76)	
					46	Mar 4, 2024	SYSTEM	\$89,604.76	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user hathak1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
46	Mar 4, 2024	SYSTEM	(\$89,604.76)						



Line Item Adjustments by Estimate

Oct 18, 2024

Contract ID: 220121-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4I2006	0620	MISC. CONCRETE TRAFFIC BARRIER	Material		47	Mar 15, 2024	SYSTEM	\$89,604.76	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hathak1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					47	Mar 15, 2024	SYSTEM	(\$89,604.76)	
					48	Apr 2, 2024	SYSTEM	\$89,604.76	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hathak1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					48	Apr 2, 2024	SYSTEM	(\$89,604.76)	
					49	Apr 15, 2024	SYSTEM	\$89,604.76	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hathak1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					49	Apr 15, 2024	SYSTEM	(\$89,604.76)	
					50	May 1, 2024	SYSTEM	\$89,604.76	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hathak1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					50	May 1, 2024	SYSTEM	(\$89,604.76)	
					51	May 16, 2024	SYSTEM	\$89,604.76	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hathak1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					51	May 16, 2024	SYSTEM	(\$89,604.76)	
- Total								\$0.00	
Material - Total								\$0.00	
0620 - Total								\$0.00	
0660		PREF THERMO PAVMT MARKING, 6 IN WHITE	Material		39	Nov 16, 2023	SYSTEM	\$72,125.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user hathak1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					39	Nov 16, 2023	SYSTEM	(\$72,125.00)	
					56	Aug 1, 2024	SYSTEM	\$80,170.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user scarpm1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					56	Aug 1, 2024	SYSTEM	(\$80,170.00)	
					- Total				
Material - Total								\$0.00	
0660 - Total								\$0.00	
0670		PREF THERMO PVMT MARK, 24 IN WHIT	Material		39	Nov 16, 2023	SYSTEM	\$3,454.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user hathak1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					39	Nov 16, 2023	SYSTEM	(\$3,454.00)	
					56	Aug 1, 2024	SYSTEM	\$3,454.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user scarpm1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					56	Aug 1, 2024	SYSTEM	(\$3,454.00)	
					- Total				
Material - Total								\$0.00	
0670 - Total								\$0.00	
0680		PREF THERMO PVMT MARK, 24 IN YELLOW	Material		39	Nov 16, 2023	SYSTEM	\$12,236.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user hathak1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					39	Nov 16, 2023	SYSTEM	(\$12,236.00)	
					- Total				
Material - Total								\$0.00	
0680 - Total								\$0.00	
0690		PREF THERMO PVMT MARK, LT/RT ARROW	Material		39	Nov 16, 2023	SYSTEM	\$8,850.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user hathak1 overriding Payment Estimate Exception 20 on the current Payment Estimate.



Line Item Adjustments by Estimate

Oct 18, 2024

Contract ID: 220121-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4I2006	0690	PREF THERMO PVMT MARK, LT/RT ARROW	Material		39	Nov 16, 2023	SYSTEM	(\$8,850.00)	
					- Total		\$0.00		
					Material - Total		\$0.00		
				0690 - Total		\$0.00			
0700	PREF THERMO PVMT MRKG, STRIAGHT ARROW	Material		39	Nov 16, 2023	SYSTEM	\$6,050.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user hathak1 overriding Payment Estimate Exception 21 on the current Payment Estimate.	
				39	Nov 16, 2023	SYSTEM	(\$6,050.00)		
				- Total		\$0.00			
				Material - Total		\$0.00			
0700 - Total		\$0.00							
0710	PREF THERMO PVMT MARKING, COMBO	Material		39	Nov 16, 2023	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user hathak1 overriding Payment Estimate Exception 22 on the current Payment Estimate.	
				39	Nov 16, 2023	SYSTEM	(\$3,000.00)		
				- Total		\$0.00			
				Material - Total		\$0.00			
0710 - Total		\$0.00							
0720	PREF THERMO PVMT MARK, WORD (ONLY)	Material		39	Nov 16, 2023	SYSTEM	\$2,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user hathak1 overriding Payment Estimate Exception 23 on the current Payment Estimate.	
				39	Nov 16, 2023	SYSTEM	(\$2,000.00)		
				- Total		\$0.00			
				Material - Total		\$0.00			
0720 - Total		\$0.00							
0730	PREF THERMO PVMT MARK, 30" WHT MIDBL	Material		39	Nov 16, 2023	SYSTEM	\$22,275.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user hathak1 overriding Payment Estimate Exception 24 on the current Payment Estimate.	
				39	Nov 16, 2023	SYSTEM	(\$22,275.00)		
				- Total		\$0.00			
				Material - Total		\$0.00			
0730 - Total		\$0.00							
0740	PREF THERMO PVMT MARK, YIELD TRIAN	Material		39	Nov 16, 2023	SYSTEM	\$800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user hathak1 overriding Payment Estimate Exception 25 on the current Payment Estimate.	
				39	Nov 16, 2023	SYSTEM	(\$800.00)		
				- Total		\$0.00			
				Material - Total		\$0.00			
0740 - Total		\$0.00							
0760	TEMPORARY REMOVABLE MARKING TAPE	Material		5	Jun 16, 2022	SYSTEM	\$1,293.11	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hathak1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
				5	Jun 16, 2022	SYSTEM	(\$1,293.11)		
				6	Jun 30, 2022	SYSTEM	\$1,293.11	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user hathak1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
				6	Jun 30, 2022	SYSTEM	(\$1,293.11)		
				- Total		\$0.00			
				Material - Total		\$0.00			
0760 - Total		\$0.00							
0770	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	Material		39	Nov 16, 2023	SYSTEM	\$9,943.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user hathak1 overriding Payment Estimate Exception 26 on the current Payment Estimate.	



Line Item Adjustments by Estimate

Oct 18, 2024

Contract ID: 220121-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4I2006	0770	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	Material		39	Nov 16, 2023	SYSTEM	(\$9,943.20)						
					56	Aug 1, 2024	SYSTEM	\$9,943.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user scarpm1 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
					56	Aug 1, 2024	SYSTEM	(\$9,943.20)						
					57	Aug 16, 2024	SYSTEM	\$9,943.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user scarpm1 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					57	Aug 16, 2024	SYSTEM	(\$9,943.20)						
					58	Sep 3, 2024	SYSTEM	\$9,943.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user scarpm1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					58	Sep 3, 2024	SYSTEM	(\$9,943.20)						
					59	Sep 16, 2024	SYSTEM	\$9,943.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user scarpm1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					59	Sep 16, 2024	SYSTEM	(\$9,943.20)						
					60	Sep 30, 2024	SYSTEM	\$9,943.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user scarpm1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					60	Sep 30, 2024	SYSTEM	(\$9,943.20)						
					- Total								\$0.00	
					Material - Total								\$0.00	
0770 - Total								\$0.00						
J4I2006	0780	6 IN. YELLOW HIGH BUILD WATERBORNE PAINT	Material		39	Nov 16, 2023	SYSTEM	\$3,585.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user hathak1 overriding Payment Estimate Exception 28 on the current Payment Estimate.					
					39	Nov 16, 2023	SYSTEM	(\$3,585.30)						
					40	Dec 4, 2023	SYSTEM	\$3,585.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user hathak1 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					40	Dec 4, 2023	SYSTEM	(\$3,585.30)						
					41	Dec 18, 2023	SYSTEM	\$3,585.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user hathak1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					41	Dec 18, 2023	SYSTEM	(\$3,585.30)						
					42	Jan 2, 2024	SYSTEM	\$3,585.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hathak1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					42	Jan 2, 2024	SYSTEM	(\$3,585.30)						
					43	Jan 16, 2024	SYSTEM	\$3,585.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user hathak1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					43	Jan 16, 2024	SYSTEM	(\$3,585.30)						
					44	Feb 1, 2024	SYSTEM	\$3,585.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user hathak1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					44	Feb 1, 2024	SYSTEM	(\$3,585.30)						
					45	Feb 16, 2024	SYSTEM	\$3,585.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hathak1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					45	Feb 16, 2024	SYSTEM	(\$3,585.30)						
					46	Mar 4, 2024	SYSTEM	\$3,585.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user hathak1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					



Line Item Adjustments by Estimate

Oct 18, 2024

Contract ID: 220121-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4I2006	0780	6 IN. YELLOW HIGH BUILD WATERBORNE PAINT	Material		46	Mar 4, 2024	SYSTEM	(\$3,585.30)						
					47	Mar 15, 2024	SYSTEM	\$3,585.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user hathak1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					47	Mar 15, 2024	SYSTEM	(\$3,585.30)						
					48	Apr 2, 2024	SYSTEM	\$3,585.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user hathak1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					48	Apr 2, 2024	SYSTEM	(\$3,585.30)						
					49	Apr 15, 2024	SYSTEM	\$3,585.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user hathak1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					49	Apr 15, 2024	SYSTEM	(\$3,585.30)						
					50	May 1, 2024	SYSTEM	\$3,585.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user hathak1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					50	May 1, 2024	SYSTEM	(\$3,585.30)						
					51	May 16, 2024	SYSTEM	\$3,585.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user hathak1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					51	May 16, 2024	SYSTEM	(\$3,585.30)						
					56	Aug 1, 2024	SYSTEM	\$3,585.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user scarpm1 overriding Payment Estimate Exception 17 on the current Payment Estimate.					
					56	Aug 1, 2024	SYSTEM	(\$3,585.30)						
					57	Aug 16, 2024	SYSTEM	\$3,585.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user scarpm1 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
					57	Aug 16, 2024	SYSTEM	(\$3,585.30)						
					58	Sep 3, 2024	SYSTEM	\$3,585.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user scarpm1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					58	Sep 3, 2024	SYSTEM	(\$3,585.30)						
					59	Sep 16, 2024	SYSTEM	\$3,585.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user scarpm1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					59	Sep 16, 2024	SYSTEM	(\$3,585.30)						
					60	Sep 30, 2024	SYSTEM	\$3,585.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user scarpm1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					60	Sep 30, 2024	SYSTEM	(\$3,585.30)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0780 - Total								\$0.00	
J4I2006	0790	12 IN. WHITE HIGH BUILD WATERBORNE PAINT	Material		39	Nov 16, 2023	SYSTEM	\$3,540.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user hathak1 overriding Payment Estimate Exception 30 on the current Payment Estimate.					
					39	Nov 16, 2023	SYSTEM	(\$3,540.60)						
					56	Aug 1, 2024	SYSTEM	\$3,540.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user scarpm1 overriding Payment Estimate Exception 19 on the current Payment Estimate.					
					56	Aug 1, 2024	SYSTEM	(\$3,540.60)						
					57	Aug 16, 2024	SYSTEM	\$3,540.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user scarpm1 overriding Payment Estimate Exception 17 on the current Payment Estimate.					



Line Item Adjustments by Estimate

Oct 18, 2024

Contract ID: 220121-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4I2006	0790	12 IN. WHITE HIGH BUILD WATERBORNE PAINT	Material		57	Aug 16, 2024	SYSTEM	(\$3,540.60)						
					58	Sep 3, 2024	SYSTEM	\$3,540.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user scarpm1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					58	Sep 3, 2024	SYSTEM	(\$3,540.60)						
					59	Sep 16, 2024	SYSTEM	\$3,540.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user scarpm1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					59	Sep 16, 2024	SYSTEM	(\$3,540.60)						
					60	Sep 30, 2024	SYSTEM	\$3,540.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user scarpm1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					60	Sep 30, 2024	SYSTEM	(\$3,540.60)						
	- Total								\$0.00					
	Material - Total								\$0.00					
	0790 - Total								\$0.00					
	0820	MISC. PAVEMENT MARKINGS	Material		39	Nov 16, 2023	SYSTEM	\$10,925.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user hathak1 overriding Payment Estimate Exception 32 on the current Payment Estimate.					
					39	Nov 16, 2023	SYSTEM	(\$10,925.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
0820 - Total								\$0.00						
0830	MISC. PAVEMENT MARKINGS	Material		39	Nov 16, 2023	SYSTEM	\$32,021.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user hathak1 overriding Payment Estimate Exception 33 on the current Payment Estimate.						
				39	Nov 16, 2023	SYSTEM	(\$32,021.00)							
				- Total								\$0.00		
				Material - Total								\$0.00		
0830 - Total								\$0.00						
0840	FLOWABLE BACKFILL	Material		28	Jun 1, 2023	SYSTEM	\$3,245.66	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user hathak1 overriding Payment Estimate Exception 12 on the current Payment Estimate.						
				28	Jun 1, 2023	SYSTEM	(\$3,245.66)							
				29	Jun 16, 2023	SYSTEM	\$3,245.66	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user hathak1 overriding Payment Estimate Exception 14 on the current Payment Estimate.						
				29	Jun 16, 2023	SYSTEM	(\$3,245.66)							
				30	Jun 30, 2023	SYSTEM	\$3,245.66	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user hathak1 overriding Payment Estimate Exception 19 on the current Payment Estimate.						
				30	Jun 30, 2023	SYSTEM	(\$3,245.66)							
				31	Jul 17, 2023	SYSTEM	\$3,245.66	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user hathak1 overriding Payment Estimate Exception 19 on the current Payment Estimate.						
				31	Jul 17, 2023	SYSTEM	(\$3,245.66)							
				- Total								\$0.00		
Material - Total								\$0.00						
0840 - Total								\$0.00						
0870	CLASS B-1 CONCRETE (CULVERTS)	Material		4	Jun 2, 2022	SYSTEM	\$99,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hathak1 overriding Payment Estimate Exception 2 on the current Payment Estimate.						
				4	Jun 2, 2022	SYSTEM	(\$99,000.00)							



Line Item Adjustments by Estimate

Oct 18, 2024

Contract ID: 220121-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4I2006	0870	CLASS B-1 CONCRETE (CULVERTS)	Material		5	Jun 16, 2022	SYSTEM	\$125,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user hathak1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					5	Jun 16, 2022	SYSTEM	(\$125,400.00)						
					6	Jun 30, 2022	SYSTEM	\$149,572.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user hathak1 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					6	Jun 30, 2022	SYSTEM	(\$149,572.50)						
					7	Jul 18, 2022	SYSTEM	\$450,697.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user hathak1 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					7	Jul 18, 2022	SYSTEM	(\$450,697.50)						
					8	Aug 2, 2022	SYSTEM	\$613,222.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user hathak1 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					8	Aug 2, 2022	SYSTEM	(\$613,222.50)						
					9	Aug 16, 2022	SYSTEM	\$758,422.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hathak1 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					9	Aug 16, 2022	SYSTEM	(\$758,422.50)						
					10	Sep 2, 2022	SYSTEM	\$911,047.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user hathak1 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					10	Sep 2, 2022	SYSTEM	(\$911,047.50)						
					11	Sep 15, 2022	SYSTEM	\$911,047.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user hathak1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					11	Sep 15, 2022	SYSTEM	(\$911,047.50)						
					12	Sep 30, 2022	SYSTEM	\$1,056,165.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user hathak1 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					12	Sep 30, 2022	SYSTEM	(\$1,056,165.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0870 - Total								\$0.00	
						0930	18 IN. PIPE CULVERT GROUP C	Material		13	Oct 17, 2022	SYSTEM	\$1,598.68	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user hathak1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
13	Oct 17, 2022	SYSTEM	(\$1,598.68)											
14	Nov 2, 2022	SYSTEM	\$1,598.68	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hathak1 overriding Payment Estimate Exception 16 on the current Payment Estimate.										
14	Nov 2, 2022	SYSTEM	(\$1,598.68)											
15	Nov 16, 2022	SYSTEM	\$1,598.68	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user hathak1 overriding Payment Estimate Exception 13 on the current Payment Estimate.										
15	Nov 16, 2022	SYSTEM	(\$1,598.68)											
16	Dec 2, 2022	SYSTEM	\$1,598.68	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user terrej1 overriding Payment Estimate Exception 9 on the current Payment Estimate.										
16	Dec 2, 2022	SYSTEM	(\$1,598.68)											
17	Dec 15, 2022	SYSTEM	\$1,598.68	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user hathak1 overriding Payment Estimate Exception 9 on the current Payment Estimate.										
17	Dec 15, 2022	SYSTEM	(\$1,598.68)											



Line Item Adjustments by Estimate

Oct 18, 2024

Contract ID: 220121-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J4I2006	0930	18 IN. PIPE CULVERT GROUP C	Material		18	Jan 3, 2023	SYSTEM	\$1,598.68	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hathak1 overriding Payment Estimate Exception 9 on the current Payment Estimate.			
					18	Jan 3, 2023	SYSTEM	(\$1,598.68)				
					19	Jan 17, 2023	SYSTEM	\$1,598.68	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hathak1 overriding Payment Estimate Exception 10 on the current Payment Estimate.			
					19	Jan 17, 2023	SYSTEM	(\$1,598.68)				
					- Total						\$0.00	
	Material - Total						\$0.00					
	0930 - Total						\$0.00					
	0980	PRECAST CONCRETE MANHOLE - 60 IN.	Material		21	Feb 15, 2023	SYSTEM	\$5,331.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hathak1 overriding Payment Estimate Exception 18 on the current Payment Estimate.			
					21	Feb 15, 2023	SYSTEM	(\$5,331.12)				
					- Total						\$0.00	
					Material - Total						\$0.00	
	0980 - Total						\$0.00					
	0990	PRECAST CONCRETE DROP INLET 2 FT X 2 FT	Material		17	Dec 15, 2022	SYSTEM	\$7,184.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user hathak1 overriding Payment Estimate Exception 13 on the current Payment Estimate.			
					17	Dec 15, 2022	SYSTEM	(\$7,184.60)				
18					Jan 3, 2023	SYSTEM	\$7,184.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user hathak1 overriding Payment Estimate Exception 13 on the current Payment Estimate.				
18					Jan 3, 2023	SYSTEM	(\$7,184.60)					
19					Jan 17, 2023	SYSTEM	\$7,184.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user hathak1 overriding Payment Estimate Exception 14 on the current Payment Estimate.				
19					Jan 17, 2023	SYSTEM	(\$7,184.60)					
- Total								\$0.00				
Material - Total						\$0.00						
0990 - Total						\$0.00						
1000	PRECAST CONCRETE DROP INLET 3 FT X 2 FT	Material		12	Sep 30, 2022	SYSTEM	\$3,059.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user hathak1 overriding Payment Estimate Exception 21 on the current Payment Estimate.				
				12	Sep 30, 2022	SYSTEM	(\$3,059.80)					
				13	Oct 17, 2022	SYSTEM	\$3,059.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user hathak1 overriding Payment Estimate Exception 20 on the current Payment Estimate.				
				13	Oct 17, 2022	SYSTEM	(\$3,059.80)					
				14	Nov 2, 2022	SYSTEM	\$3,059.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user hathak1 overriding Payment Estimate Exception 19 on the current Payment Estimate.				
				14	Nov 2, 2022	SYSTEM	(\$3,059.80)					
				- Total						\$0.00		
Material - Total						\$0.00						
1000 - Total						\$0.00						
1020	PRECAST CONCRETE DROP INLET 5 FT X 2 FT	Material		14	Nov 2, 2022	SYSTEM	\$3,059.68	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user hathak1 overriding Payment Estimate Exception 20 on the current Payment Estimate.				
				14	Nov 2, 2022	SYSTEM	(\$3,059.68)					
				- Total						\$0.00		
Material - Total						\$0.00						



Line Item Adjustments by Estimate

Oct 18, 2024

Contract ID: 220121-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J4I2006	1020 - Total								\$0.00	
	1040	MISC. MANHOLES AND DROP INLETS	Material		19	Jan 17, 2023	SYSTEM	\$10,545.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hathak1 overriding Payment Estimate Exception 15 on the current Payment Estimate.	
					19	Jan 17, 2023	SYSTEM	(\$10,545.60)		
	- Total							\$0.00		
	Material - Total							\$0.00		
	1040 - Total								\$0.00	
	1050	MISC. MANHOLES AND DROP INLETS	Material		17	Dec 15, 2022	SYSTEM	\$21,091.16	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user hathak1 overriding Payment Estimate Exception 14 on the current Payment Estimate.	
					17	Dec 15, 2022	SYSTEM	(\$21,091.16)		
					18	Jan 3, 2023	SYSTEM	\$21,091.16	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hathak1 overriding Payment Estimate Exception 14 on the current Payment Estimate.	
					18	Jan 3, 2023	SYSTEM	(\$21,091.16)		
					19	Jan 17, 2023	SYSTEM	\$21,091.16	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user hathak1 overriding Payment Estimate Exception 16 on the current Payment Estimate.	
					19	Jan 17, 2023	SYSTEM	(\$21,091.16)		
	- Total							\$0.00		
	Material - Total							\$0.00		
	1050 - Total								\$0.00	
	1060	MISC. MANHOLES AND DROP INLETS	Material		19	Jan 17, 2023	SYSTEM	\$5,272.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user hathak1 overriding Payment Estimate Exception 17 on the current Payment Estimate.	
					19	Jan 17, 2023	SYSTEM	(\$5,272.80)		
	- Total							\$0.00		
	Material - Total							\$0.00		
	1060 - Total								\$0.00	
	1070	MISC. MANHOLES AND DROP INLETS	Material		17	Dec 15, 2022	SYSTEM	\$8,858.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user hathak1 overriding Payment Estimate Exception 15 on the current Payment Estimate.	
					17	Dec 15, 2022	SYSTEM	(\$8,858.28)		
					18	Jan 3, 2023	SYSTEM	\$8,858.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user hathak1 overriding Payment Estimate Exception 15 on the current Payment Estimate.	
					18	Jan 3, 2023	SYSTEM	(\$8,858.28)		
					19	Jan 17, 2023	SYSTEM	\$8,858.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user hathak1 overriding Payment Estimate Exception 18 on the current Payment Estimate.	
					19	Jan 17, 2023	SYSTEM	(\$8,858.28)		
	- Total							\$0.00		
Material - Total							\$0.00			
1070 - Total								\$0.00		
1110	36 IN. GROUP B FLARED END SEC	Material		11	Sep 15, 2022	SYSTEM	\$2,417.84	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user hathak1 overriding Payment Estimate Exception 16 on the current Payment Estimate.		
				11	Sep 15, 2022	SYSTEM	(\$2,417.84)			
				12	Sep 30, 2022	SYSTEM	\$2,417.84	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user hathak1 overriding Payment Estimate Exception 23 on the current Payment Estimate.		
				12	Sep 30, 2022	SYSTEM	(\$2,417.84)			
				13	Oct 17, 2022	SYSTEM	\$2,417.84	This adjustment offsets the original system-generated Material Payment		



Line Item Adjustments by Estimate

Oct 18, 2024

Contract ID: 220121-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4I2006	1110	36 IN. GROUP B FLARED END SEC	Material			2022			Estimate Item Adjustment (0009) due to user hathak1 overriding Payment Estimate Exception 22 on the current Payment Estimate.					
					13	Oct 17, 2022	SYSTEM	(\$2,417.84)						
					14	Nov 2, 2022	SYSTEM	\$2,417.84	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user hathak1 overriding Payment Estimate Exception 22 on the current Payment Estimate.					
					14	Nov 2, 2022	SYSTEM	(\$2,417.84)						
					15	Nov 16, 2022	SYSTEM	\$2,417.84	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user hathak1 overriding Payment Estimate Exception 17 on the current Payment Estimate.					
					15	Nov 16, 2022	SYSTEM	(\$2,417.84)						
					16	Dec 2, 2022	SYSTEM	\$2,417.84	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user terrej1 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					16	Dec 2, 2022	SYSTEM	(\$2,417.84)						
					17	Dec 15, 2022	SYSTEM	\$2,417.84	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user hathak1 overriding Payment Estimate Exception 17 on the current Payment Estimate.					
					17	Dec 15, 2022	SYSTEM	(\$2,417.84)						
					18	Jan 3, 2023	SYSTEM	\$2,417.84	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user hathak1 overriding Payment Estimate Exception 17 on the current Payment Estimate.					
					18	Jan 3, 2023	SYSTEM	(\$2,417.84)						
					19	Jan 17, 2023	SYSTEM	\$2,417.84	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user hathak1 overriding Payment Estimate Exception 20 on the current Payment Estimate.					
					19	Jan 17, 2023	SYSTEM	(\$2,417.84)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					1110 - Total								\$0.00	
1120	18 IN. GROUP A FLARED END SECT	Material			17	Dec 15, 2022	SYSTEM	\$833.13	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user hathak1 overriding Payment Estimate Exception 18 on the current Payment Estimate.					
				17	Dec 15, 2022	SYSTEM	(\$833.13)							
				18	Jan 3, 2023	SYSTEM	\$833.13	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user hathak1 overriding Payment Estimate Exception 18 on the current Payment Estimate.						
				18	Jan 3, 2023	SYSTEM	(\$833.13)							
				19	Jan 17, 2023	SYSTEM	\$833.13	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user hathak1 overriding Payment Estimate Exception 21 on the current Payment Estimate.						
				19	Jan 17, 2023	SYSTEM	(\$833.13)							
- Total								\$0.00						
Material - Total								\$0.00						
1120 - Total								\$0.00						
1130	24 IN. GROUP A FLARED END SECT	Material			12	Sep 30, 2022	SYSTEM	\$1,270.83	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user hathak1 overriding Payment Estimate Exception 24 on the current Payment Estimate.					
				12	Sep 30, 2022	SYSTEM	(\$1,270.83)							
				13	Oct 17, 2022	SYSTEM	\$1,270.83	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user hathak1 overriding Payment Estimate Exception 23 on the current Payment Estimate.						
				13	Oct 17, 2022	SYSTEM	(\$1,270.83)							
				14	Nov 2, 2022	SYSTEM	\$1,270.83	This adjustment offsets the original system-generated Material Payment						



Line Item Adjustments by Estimate

Oct 18, 2024

Contract ID: 220121-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4I2006	1130	24 IN. GROUP A FLARED END SECT	Material			2022			Estimate Item Adjustment (0008) due to user hathak1 overriding Payment Estimate Exception 23 on the current Payment Estimate.					
					14	Nov 2, 2022	SYSTEM	(\$1,270.83)						
					15	Nov 16, 2022	SYSTEM	\$1,270.83	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user hathak1 overriding Payment Estimate Exception 18 on the current Payment Estimate.					
					15	Nov 16, 2022	SYSTEM	(\$1,270.83)						
					16	Dec 2, 2022	SYSTEM	\$1,270.83	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user terrej1 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					16	Dec 2, 2022	SYSTEM	(\$1,270.83)						
					17	Dec 15, 2022	SYSTEM	\$1,270.83	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user hathak1 overriding Payment Estimate Exception 19 on the current Payment Estimate.					
					17	Dec 15, 2022	SYSTEM	(\$1,270.83)						
					18	Jan 3, 2023	SYSTEM	\$1,270.83	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user hathak1 overriding Payment Estimate Exception 19 on the current Payment Estimate.					
					18	Jan 3, 2023	SYSTEM	(\$1,270.83)						
					19	Jan 17, 2023	SYSTEM	\$1,270.83	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user hathak1 overriding Payment Estimate Exception 22 on the current Payment Estimate.					
					19	Jan 17, 2023	SYSTEM	(\$1,270.83)						
					- Total								\$0.00	
					Material - Total								\$0.00	
1130 - Total								\$0.00						
1140	18 IN. GROUP C FLARED END SEC	Material			13	Oct 17, 2022	SYSTEM	\$1,220.14	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user hathak1 overriding Payment Estimate Exception 24 on the current Payment Estimate.					
				13	Oct 17, 2022	SYSTEM	(\$1,220.14)							
				14	Nov 2, 2022	SYSTEM	\$1,220.14	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user hathak1 overriding Payment Estimate Exception 24 on the current Payment Estimate.						
				14	Nov 2, 2022	SYSTEM	(\$1,220.14)							
				15	Nov 16, 2022	SYSTEM	\$1,220.14	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user hathak1 overriding Payment Estimate Exception 19 on the current Payment Estimate.						
				15	Nov 16, 2022	SYSTEM	(\$1,220.14)							
				16	Dec 2, 2022	SYSTEM	\$1,220.14	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user terrej1 overriding Payment Estimate Exception 15 on the current Payment Estimate.						
				16	Dec 2, 2022	SYSTEM	(\$1,220.14)							
				17	Dec 15, 2022	SYSTEM	\$1,220.14	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user hathak1 overriding Payment Estimate Exception 20 on the current Payment Estimate.						
				17	Dec 15, 2022	SYSTEM	(\$1,220.14)							
				18	Jan 3, 2023	SYSTEM	\$1,220.14	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user hathak1 overriding Payment Estimate Exception 20 on the current Payment Estimate.						
				18	Jan 3, 2023	SYSTEM	(\$1,220.14)							
				19	Jan 17, 2023	SYSTEM	\$1,220.14	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user hathak1 overriding Payment Estimate Exception 23 on the current Payment Estimate.						
				19	Jan 17, 2023	SYSTEM	(\$1,220.14)							



Line Item Adjustments by Estimate

Oct 18, 2024

Contract ID: 220121-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J4I2006	1140	18 IN. GROUP C FLARED END SEC	Material	- Total				\$0.00					
			Material - Total						\$0.00				
			1140 - Total						\$0.00				
	1150	SEEDING - COOL SEASON GRASSES	Construction Stockpile			14	Nov 2, 2022	SYSTEM	(\$1,348.51)	Payment Estimate Item Adjustment generated Stockpile Transaction			
						26	May 2, 2023	SYSTEM	(\$1,488.02)	Payment Estimate Item Adjustment generated Stockpile Transaction			
						27	May 16, 2023	SYSTEM	(\$255.75)	Payment Estimate Item Adjustment generated Stockpile Transaction			
						28	Jun 1, 2023	SYSTEM	(\$604.51)	Payment Estimate Item Adjustment generated Stockpile Transaction			
						29	Jun 16, 2023	SYSTEM	(\$425.48)	Payment Estimate Item Adjustment generated Stockpile Transaction			
						37	Oct 16, 2023	SYSTEM	(\$93.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
						38	Nov 2, 2023	SYSTEM	(\$1,627.52)	Payment Estimate Item Adjustment generated Stockpile Transaction			
						40	Dec 4, 2023	SYSTEM	(\$2,480.80)	Payment Estimate Item Adjustment generated Stockpile Transaction			
								- Total			(\$8,323.59)		
								Construction Stockpile - Total				(\$8,323.59)	
						Construction Stockpile STMI		4	Jun 2, 2022	SYSTEM	\$8,323.59	Payment Estimate Item Adjustment generated Stockpile Transaction	
								- Total			\$8,323.59		
								Construction Stockpile STMI - Total				\$8,323.59	
						Material			14	Nov 2, 2022	SYSTEM	\$8,932.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user hathak1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
									14	Nov 2, 2022	SYSTEM	(\$8,932.00)	
									15	Nov 16, 2022	SYSTEM	\$8,932.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user hathak1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
									15	Nov 16, 2022	SYSTEM	(\$8,932.00)	
								- Total			\$0.00		
								Material - Total				\$0.00	
								1150 - Total				\$0.00	
	1160	ROCK DITCH CHECK	Material			2	May 2, 2022	SYSTEM	\$768.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hathak1 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
						2	May 2, 2022	SYSTEM	(\$768.00)				
						3	May 16, 2022	SYSTEM	\$768.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user hathak1 overriding Payment Estimate Exception 7 on the current Payment Estimate.			
						3	May 16, 2022	SYSTEM	(\$768.00)				
								- Total			\$0.00		
								Material - Total				\$0.00	
					1160 - Total				\$0.00				
	1170	ALTERNATE DITCH CHECK	Material			14	Nov 2, 2022	SYSTEM	\$1,801.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user hathak1 overriding Payment Estimate Exception 28 on the current Payment Estimate.			
						14	Nov 2, 2022	SYSTEM	(\$1,801.80)				
						15	Nov 16, 2022	SYSTEM	\$2,962.05	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user hathak1 overriding Payment Estimate Exception 23 on the current Payment Estimate.			
						15	Nov 16, 2022	SYSTEM	(\$2,962.05)				
						56	Aug 1, 2024	SYSTEM	\$11,916.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user scarp1 overriding Payment			



Line Item Adjustments by Estimate

Oct 18, 2024

Contract ID: 220121-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J4I2006	1170	ALTERNATE DITCH CHECK	Material						Estimate Exception 25 on the current Payment Estimate.				
					56	Aug 1, 2024	SYSTEM	(\$11,916.45)					
					57	Aug 16, 2024	SYSTEM	\$11,916.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user scarpm1 overriding Payment Estimate Exception 23 on the current Payment Estimate.				
					57	Aug 16, 2024	SYSTEM	(\$11,916.45)					
					- Total							\$0.00	
					Material - Total							\$0.00	
					1170 - Total							\$0.00	
					1180	CURB INLET CHECK	Material		14	Nov 2, 2022	SYSTEM	\$400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user hathak1 overriding Payment Estimate Exception 29 on the current Payment Estimate.
									14	Nov 2, 2022	SYSTEM	(\$400.00)	
									15	Nov 16, 2022	SYSTEM	\$400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user hathak1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
15	Nov 16, 2022	SYSTEM	(\$400.00)										
56	Aug 1, 2024	SYSTEM	\$6,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user scarpm1 overriding Payment Estimate Exception 26 on the current Payment Estimate.									
56	Aug 1, 2024	SYSTEM	(\$6,800.00)										
57	Aug 16, 2024	SYSTEM	\$6,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user scarpm1 overriding Payment Estimate Exception 24 on the current Payment Estimate.									
57	Aug 16, 2024	SYSTEM	(\$6,800.00)										
- Total											\$0.00		
Material - Total											\$0.00		
1180 - Total							\$0.00						
1200	TEMPORARY SEEDING	Material		17	Dec 15, 2022	SYSTEM	\$5,820.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user hathak1 overriding Payment Estimate Exception 21 on the current Payment Estimate.					
				17	Dec 15, 2022	SYSTEM	(\$5,820.00)						
				18	Jan 3, 2023	SYSTEM	\$5,820.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user hathak1 overriding Payment Estimate Exception 21 on the current Payment Estimate.					
				18	Jan 3, 2023	SYSTEM	(\$5,820.00)						
				19	Jan 17, 2023	SYSTEM	\$11,640.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user hathak1 overriding Payment Estimate Exception 24 on the current Payment Estimate.					
				19	Jan 17, 2023	SYSTEM	(\$11,640.00)						
				20	Feb 1, 2023	SYSTEM	\$11,640.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hathak1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
				20	Feb 1, 2023	SYSTEM	(\$11,640.00)						
				21	Feb 15, 2023	SYSTEM	\$11,640.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user hathak1 overriding Payment Estimate Exception 19 on the current Payment Estimate.					
				21	Feb 15, 2023	SYSTEM	(\$11,640.00)						
				22	Mar 2, 2023	SYSTEM	\$11,640.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hathak1 overriding Payment Estimate Exception 16 on the current Payment Estimate.					
				22	Mar 2, 2023	SYSTEM	(\$11,640.00)						
				23	Mar 16, 2023	SYSTEM	\$11,640.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user hathak1 overriding Payment					



Line Item Adjustments by Estimate

Oct 18, 2024

Contract ID: 220121-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J4I2006	1200	TEMPORARY SEEDING	Material						Estimate Exception 9 on the current Payment Estimate.				
					23	Mar 16, 2023	SYSTEM	(\$11,640.00)					
					24	Apr 3, 2023	SYSTEM	\$11,640.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user hathak1 overriding Payment Estimate Exception 17 on the current Payment Estimate.				
					24	Apr 3, 2023	SYSTEM	(\$11,640.00)					
						- Total				\$0.00			
						Material - Total				\$0.00			
						1200 - Total				\$0.00			
			1210	SILT FENCE	Material			1	Apr 18, 2022	SYSTEM	\$4,195.02	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user hathak1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
								1	Apr 18, 2022	SYSTEM	(\$4,195.02)		
								- Total				\$0.00	
								Material - Total				\$0.00	
						Other Item Adjustment	OADJ	6	Jun 30, 2022	hathak1	(\$1,519.27)	Overrun adjustment for Line 1210. Change Order will be created to update line item quantity.	
7	Jul 18, 2022	hathak1						\$1,519.27	Overrun adjustment in the amount of \$1519.27 to correct user adjustment made on June 30th.				
	OADJ - Total								\$0.00				
Other Item Adjustment - Total							\$0.00						
Overrun	Overrun	6				Jun 30, 2022	SYSTEM	\$1,519.27	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user hathak1 overriding Payment Estimate Exception 17 on the current Payment Estimate.				
		6				Jun 30, 2022	SYSTEM	(\$1,519.27)					
		7				Jul 18, 2022	SYSTEM	(\$1,519.27)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
		14				Nov 2, 2022	SYSTEM	\$1,519.27	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '1.39000 - 1.39000', is applied (if non-zero).				
	Overrun - Total				\$0.00								
Overrun - Total				\$0.00									
1210 - Total				\$0.00									
1230	TYPE 3B EROSION CONTROL BLANKET	Construction Stockpile			14	Nov 2, 2022	SYSTEM	(\$355.41)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					15	Nov 16, 2022	SYSTEM	(\$1,782.10)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					26	May 2, 2023	SYSTEM	(\$5,984.64)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					27	May 16, 2023	SYSTEM	(\$1,028.90)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					28	Jun 1, 2023	SYSTEM	(\$3,510.28)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					29	Jun 16, 2023	SYSTEM	(\$1,738.93)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					35	Sep 18, 2023	SYSTEM	(\$249.51)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					37	Oct 16, 2023	SYSTEM	(\$390.77)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					38	Nov 2, 2023	SYSTEM	(\$3,907.70)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					40	Dec 4, 2023	SYSTEM	(\$2,651.76)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					- Total				(\$21,600.00)				
					Construction Stockpile - Total				(\$21,600.00)				
		Construction Stockpile STMI			3	May 16, 2022	SYSTEM	\$21,600.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
			- Total				\$21,600.00						



Line Item Adjustments by Estimate

Oct 18, 2024

Contract ID: 220121-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J4I2006	1230	TYPE 3B EROSION CONTROL BLANKET	Construction Stockpile STMI - Total							\$21,600.00	
			Material		14	Nov 2, 2022	SYSTEM	\$2,255.56	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user hathak1 overriding Payment Estimate Exception 30 on the current Payment Estimate.		
					14	Nov 2, 2022	SYSTEM	(\$2,255.56)			
					15	Nov 16, 2022	SYSTEM	\$13,565.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user hathak1 overriding Payment Estimate Exception 25 on the current Payment Estimate.		
					15	Nov 16, 2022	SYSTEM	(\$13,565.60)			
					56	Aug 1, 2024	SYSTEM	\$137,083.24	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user scarp1 overriding Payment Estimate Exception 27 on the current Payment Estimate.		
					56	Aug 1, 2024	SYSTEM	(\$137,083.24)			
					57	Aug 16, 2024	SYSTEM	\$137,083.24	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user scarp1 overriding Payment Estimate Exception 25 on the current Payment Estimate.		
					57	Aug 16, 2024	SYSTEM	(\$137,083.24)			
				- Total					\$0.00		
				Material - Total					\$0.00		
				1230 - Total					\$0.00		
			1240	MISC.	Material		33	Aug 15, 2023	SYSTEM	\$1,207,728.58	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user hathak1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
							33	Aug 15, 2023	SYSTEM	(\$1,207,728.58)	
							34	Sep 5, 2023	SYSTEM	\$1,207,728.58	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user hathak1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
	34	Sep 5, 2023				SYSTEM	(\$1,207,728.58)				
	35	Sep 18, 2023				SYSTEM	\$1,339,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user hathak1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
	35	Sep 18, 2023				SYSTEM	(\$1,339,800.00)				
	36	Oct 2, 2023				SYSTEM	\$1,339,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user hathak1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
	36	Oct 2, 2023				SYSTEM	(\$1,339,800.00)				
	37	Oct 16, 2023				SYSTEM	\$1,339,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user hathak1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
	37	Oct 16, 2023				SYSTEM	(\$1,339,800.00)				
	38	Nov 2, 2023				SYSTEM	\$1,339,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0068) due to user hathak1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
	38	Nov 2, 2023				SYSTEM	(\$1,339,800.00)				
	39	Nov 16, 2023				SYSTEM	\$1,339,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user hathak1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
	39	Nov 16, 2023				SYSTEM	(\$1,339,800.00)				
	40	Dec 4, 2023				SYSTEM	\$1,339,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user hathak1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
	40	Dec 4, 2023	SYSTEM	(\$1,339,800.00)							
	41	Dec 18, 2023	SYSTEM	\$1,339,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user hathak1 overriding Payment Estimate Exception 1 on the current Payment Estimate.						



Line Item Adjustments by Estimate

Oct 18, 2024

Contract ID: 220121-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J4I2006	1240	MISC.	Material			41	Dec 18, 2023	SYSTEM	(\$1,339,800.00)				
						42	Jan 2, 2024	SYSTEM	\$1,339,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user hathak1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
						42	Jan 2, 2024	SYSTEM	(\$1,339,800.00)				
						43	Jan 16, 2024	SYSTEM	\$1,339,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user hathak1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
						43	Jan 16, 2024	SYSTEM	(\$1,339,800.00)				
				- Total								\$0.00	
				Material - Total								\$0.00	
						Other Item Adjustment		ACAD	29	Jun 16, 2023	hathak1	\$15,093.49	AC Adjustment for SP190 placed on 06/03/23 for Accel/Decel lanes on Ramps 1-4: 6238.99 SY = 3603.02 Tons = \$10750.50 AC Adjustment AC Adjustment for SP190 placed on 06/04/23 for Accel/Decel lanes on Ramps 1-4: 1421.73 SY = 821.05 Tons = \$1498.55 AC Adjustment AC Adjustment for SP125 placed on 06/04/23 for Accel/Decel lanes on Ramps 1-4: 869.68 SY = 502.24 Tons = \$2844.94 AC Adjustment
									34	Sep 5, 2023	hathak1	\$3,161.21	AC Adjustment SP125C placed on the following dates in June 2023: 6/04/23 - 1579.79 SY = \$3161.21
									34	Sep 5, 2023	hathak1	\$2,665.50	AC Adjustments SP125C placed on the following dates in July 2023: 7/13/23 - 395.30 SY = \$791.01 7/14/23 - 649.33 SY = \$1299.33 7/16/23 - 287.43 SY = \$575.16
									34	Sep 5, 2023	hathak1	\$33,149.66	AC Adjustments SP190C placed on the following dates in August 2023: 8/02/23 - 2055.43 SY = \$5416.23 8/05/23 - 2489.08 SY = \$2877.58 8/08/23 - 2475.44 SY = \$5436.44 8/10/23 - 1706.17 SY = \$2309.06 8/12/23 - 2752.67 SY = \$4966.47 8/14/23 - 1679.60 SY = \$3771.09 8/15/23 - 7110.80 SY = \$8372.79
									34	Sep 5, 2023	hathak1	\$8,310.27	AC Adjustments SP190C placed on the following dates in July 2023: 7/12/23 - 3048.77 SY = \$4765.84 7/13/23 - 2387.12 SY = \$3544.43
									45	Feb 16, 2024	hathak1	\$2,090.31	For 1044.63 SQ YD of SP125C placed from July 1, 2023 - July 31, 2023. 7/13 - 395.30 SQ YD = \$791.01 7/14 - 649.33 SQ YD = \$1299.33
									45	Feb 16, 2024	hathak1	\$3,161.21	For 1579.79 SQ YD of SP125C placed on 6/04/23. 06/04 - 1579.79 SQ YD = \$3,161.21
									45	Feb 16, 2024	hathak1	\$35,746.54	For 20,745.31 SQ YD of SP190C placed from August 1, 2023 - August 31, 2023. 8/02 - 3127.38 SQ YD = \$5,388.83 8/05 - 2641.03 SQ YD = \$4,550.80 8/08 - 3047.26 SQ YD = \$5,250.78 8/10 - 1352.32 SQ YD = \$2,330.20 8/12 - 3137.11 SQ YD = \$5,405.60 8/14 - 2371.30 SQ YD = \$4,086.02 8/15 - 5068.91 SQ YD = \$8,334.31
					45	Feb 16, 2024	hathak1	\$775.01	For 387.30 SQ YD of SP125C placed on August 26, 2023. 8/26 - 387.30 SQ YD = \$775.01				
					45	Feb 16, 2024	hathak1	\$8,270.76	For 4133.24 SQ YD of SP125C placed on 9/12 and 9/13/23. 9/12 - 1896.87 SQ YD = \$3,795.70 9/13 - 2236.37 SQ YD = \$4,475.06				
					45	Feb 16, 2024	hathak1	\$12,200.52	For 7080.05 SQ YD of SP190C placed from July 2, 2023 - July 31, 2023. 7/11 - 1762.45 SQ YD = \$3,036.91 7/12 - 2756.68 SQ YD = \$4,750.08 7/13 - 2141.16 SQ YD = \$3,689.46 7/16 - 420.21 SQ YD = \$724.07				
					45	Feb 16, 2024	hathak1	\$13,610.81	For 7898.96 SQ YD of SP190C placed on 06/03 and 06/04/23. 06/03 - 6595.95 SY = \$11,365.58 06/04 - 1303.01 SY = \$2,245.23				
					45	Feb 16, 2024	hathak1	(\$62,380.13)	Removing all previous AC adjustments paid to date due to errors found in quantities. These will be readjusted and paid on this estimate.				



Line Item Adjustments by Estimate

Oct 18, 2024

Contract ID: 220121-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4I2006	1240	MISC.	Other Item Adjustment	ACAD	56	Aug 1, 2024	hathak1	\$3,324.18	AC adjustment for 1,661.23 SY of SP125 placed in the month of June 2023. 6/04 - 1661.23 SY = \$3,324.18					
					56	Aug 1, 2024	hathak1	\$775.01	AC adjustment for 387.30 SY of SP125 placed in the month of August 2023. 8/26 - 387.30 SQ YD = \$775.01					
					56	Aug 1, 2024	hathak1	\$2,090.34	AC adjustments for 1044.63 SY of SP125 placed in the month of July 2023. 7/13 - 395.30 SQ YD = \$791.01 7/14 - 649.33 SQ YD = \$1299.33					
					56	Aug 1, 2024	hathak1	\$36,201.18	AC adjustments for 21,009.15 SY of SP190 asphalt placed in the month of August 2023. 8/02 - 3127.38 SY = \$5,388.83 8/05 - 2641.03 SY = \$4,550.80 8/08 - 3196.40 SY = \$5,507.76 8/10 - 1718.36 SY = \$2,960.94 8/12 - 2885.80 SY = \$4,972.57 8/14 - 2174.06 SY = \$3,746.15 8/15 - 4907.88 SY = \$8,456.84 8/16 - 358.24 SY = \$ 617.29					
					56	Aug 1, 2024	hathak1	\$8,270.76	AC adjustments for 4133.24 SY of SP125 placed in the month of September 2023. 9/12 - 1896.87 SQ YD = \$3,795.70 9/13 - 2236.37 SQ YD = \$4,475.06					
					56	Aug 1, 2024	hathak1	\$12,200.52	AC adjustments for 6,660.29 SY of SP190 asphalt placed in the month of July 2023. 7/11/2023 - 1,762.45 SY = \$3,036.91 7/12/2023 - 2,756.68 SY = \$4,750.08 7/13/2023 - 2,141.16 SY = \$3,689.46 7/16/2023 - 420.21 SY = \$ 724.07					
					56	Aug 1, 2024	hathak1	\$13,857.79	AC adjustments for 8,042.29 SY of SP190 asphalt placed in the month of June 2023. 6/03/2023 - 6,739.28 SY = \$11,612.56 6/04/2023 - 1,303.01 SY = \$ 2,245.23					
					56	Aug 1, 2024	hathak1	(\$75,855.16)	Deduction of adjustments made for AC on Estimate 0045, Adjustments were made to the roadway reports to correct errors in the quantities. Corrected AC adjustments will be placed on Estimate 0056.					
					ACAD - Total								\$76,719.78	
									FUEL	29	Jun 16, 2023	hathak1	\$2,616.85	Fuel Adjustment for SP190 placed on 06/03/23 for Accel/Decel lanes on Ramps 1-4: 6238.99 SY = 3603.02 Tons = \$1913.92 Fuel Adjustment Fuel Adjustment for SP190 placed on 06/04/23 for Accel/Decel lanes on Ramps 1-4: 1421.73 SY = 821.05 Tons = \$266.79 Fuel Adjustment Fuel Adjustment for SP125 placed on 06/04/23 for Accel/Decel lanes on Ramps 1-4: 869.68 SY = 502.24 Tons = \$436.14 Fuel Adjustment
					34	Sep 5, 2023	hathak1	\$204.32	AC Adjustments SP125C placed on the following dates in July 2023: 7/13/23 - 395.30 SY = \$60.63 7/14/23 - 649.33 SY = \$99.60 7/16/23 - 287.43 SY = \$44.09					
					34	Sep 5, 2023	hathak1	\$484.63	Fuel Adjustment SP125C placed on the following dates in June 2023: 6/04/23 - 1579.79 SY = \$484.63					
					34	Sep 5, 2023	hathak1	\$23,975.53	Fuel Adjustments SP190C placed on the following dates in August 2023: 8/02/23 - 2055.43 SY = \$3917.29 8/05/23 - 2489.08 SY = \$2081.22 8/08/23 - 2475.44 SY = \$3931.92 8/10/23 - 1706.17 SY = \$1670.03 8/12/23 - 2752.67 SY = \$3591.99 8/14/23 - 1679.60 SY = \$2727.45 8/15/23 - 7110.80 SY = \$6055.63					
					34	Sep 5, 2023	hathak1	\$739.74	Fuel Adjustments SP190C placed on the following dates in July 2023: 7/12/23 - 3048.77 SY = \$424.23 7/13/23 - 2387.12 SY = \$315.51					
					46	Mar 4, 2024	hathak1	\$160.23	Fuel Adjustment for 1044.63 Sq Yd of SP125 placed in July 2023. 7/13 - 395.30 Sq Yd = \$60.63 7/14 - 649.33 Sq Yd = \$99.60					



Line Item Adjustments by Estimate

Oct 18, 2024

Contract ID: 220121-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4I2006	1240	MISC.	Other Item Adjustment	FUEL	46	Mar 4, 2024	hathak1	\$484.63	Fuel Adjustment for 1579.79 Sq Yd of SP125 placed in June 2023. 6/04 - 1579.79 Sq Yd = \$484.63					
					46	Mar 4, 2024	hathak1	\$25,853.71	Fuel Adjustment for 20,745.31 Sq Yd of SP190 placed in August 2023. 8/02 - 3127.38 Sq Yd = \$3897.48 8/05 - 2641.03 Sq Yd = \$3291.38 8/08 - 3047.26 Sq Yd = \$3797.63 8/10 - 1352.32 Sq Yd = \$1685.31 8/12 - 3137.11 Sq Yd = \$3909.61 8/14 - 2371.30 Sq Yd = \$2955.21 8/15 - 5068.91 Sq Yd = \$6317.09					
					46	Mar 4, 2024	hathak1	\$482.68	Fuel Adjustment for 387.30 Sq Yd of SP125 placed in August 2023. 8/26 - 387.30 Sq Yd = \$482.68					
					46	Mar 4, 2024	hathak1	\$6,894.44	Fuel Adjustment for 4133.24 Sq Yd of SP125 placed in September 2023. 9/12 - 1896.87 Sq Yd = \$3164.07 9/13 - 2236.37 Sq Yd = \$3730.37					
					46	Mar 1, 2024	hathak1	\$1,086.03	Fuel Adjustment for 7080.05 Sq Yd of SP190 placed in July 2023. 7/11 - 1762.45 Sq Yd = \$270.33 7/12 - 2756.68 Sq Yd = \$422.83 7/13 - 2141.16 Sq Yd = \$328.42 7/16 - 420.21 Sq Yd = \$ 64.45					
					46	Mar 1, 2024	hathak1	\$2,423.15	Fuel Adjustment for 7898.96 Sq Yd of SP 190 placed in June 2023. 6/03 - 6595.95 Sq Yd = \$2023.43 6/04 - 1303.01 Sq Yd = \$ 399.72					
					46	Mar 4, 2024	hathak1	(\$28,021.07)	The fuel adjustments paid on Estimates 0029 and 0034 were found to be incorrect. This deduction removes all the previous adjustments and the revised amounts will be placed on this estimate.					
					56	Aug 1, 2024	hathak1	(\$28,761.49)	Deducting the following Fuel adjustments due to quantity errors on previous Estimate 0046. Revised quantities will be placed on Estimate 0056. Estimate 0046 - \$484.63 for 1579.9 SY of SP125 placed in June 2023. Estimate 0046 - \$2,423.15 for 7898.96 SY of SP190 placed in June 2023. Estimate 0046 - \$25,853.71 for 20,745.31 SY of SP190 placed in August 2023.					
					56	Aug 1, 2024	hathak1	\$509.61	Fuel Adjustment for 1661.23 SY of SP125 placed in the month of June 2023. 6/04 - 1661.23 Sq Yd = \$509.61					
					56	Aug 1, 2024	hathak1	\$2,467.12	Fuel Adjustment for 8042.29 SY of SP190 placed in the month of June 2023. 6/03 - 6739.28 Sq Yd = \$2067.40 6/04 - 1303.01 Sq Yd = \$ 399.72					
					56	Aug 1, 2024	hathak1	\$26,182.54	Fuel Adjustments for 21,009.15 SY of SP190C placed in the month of August 2023: 8/02 - 3127.38 SY = \$3897.48 8/05 - 2641.03 SY = \$3291.38 8/08 - 3196.40 SY = \$3983.50 8/10 - 1718.36 SY = \$2141.49 8/12 - 2885.80 SY = \$3596.41 8/14 - 2174.06 SY = \$2709.41 8/15 - 4907.88 SY = \$6116.42 8/16 - 358.24 SY = \$446.45					
					FUEL - Total								\$37,782.65	
					Other Item Adjustment - Total								\$114,502.43	
					1240 - Total								\$114,502.43	
1260		TYPE A2 SHOULDER	Other Item Adjustment	ACAD	56	Aug 1, 2024	hathak1	\$951.50	AC Adjustment for 1404.23 SY of Bit Base 21-7 placed in August 2023 8/16 - 424.87 SY = \$287.89 8/25 - 979.36 SY = \$663.61					
					56	Aug 1, 2024	hathak1	\$470.72	AC Adjustment for 1539.75 SY of BP-1 23-36 placed in August 2023 8/25 - 1539.75 SY = \$470.72					
					56	Aug 1, 2024	hathak1	\$910.52	AC Adjustment for 2978.34 SY of BP-1 23-36 placed in July 2023 7/13 - 812.22 SY = \$248.31 7/14 - 2166.12 SY = \$662.21					
					56	Aug 1, 2024	hathak1	\$2,109.95	AC Adjustment for 3113.86 SY of Bit Base 21-7 placed in July 2023 7/10 - 3113.86 SY = \$2109.95					
					ACAD - Total								\$4,442.69	



Line Item Adjustments by Estimate

Oct 18, 2024

Contract ID: 220121-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4I2006	1260	TYPE A2 SHOULDER	Other Item Adjustment	FUEL	56	Aug 1, 2024	hathak1	\$216.05	AC Adjustment for 2978.34 SY of BP-1 23-36 placed in July 2023 7/13 - 812.22 SY = \$58.92 7/14 - 2166.12 SY = \$157.13					
					56	Aug 1, 2024	hathak1	\$736.41	Fuel adjustment for 1404.23 SY of Bit Base 21-7 placed in August 2023 8/16 - 424.87 SY = \$222.81 8/25 - 979.36 SY = \$513.60					
					56	Aug 1, 2024	hathak1	\$353.27	Fuel adjustment for 1539.75 SY of BP-1 23-36 placed in August 2023 8/25 - 1539.75 SY = \$353.27					
					56	Aug 1, 2024	hathak1	\$516.28	Fuel adjustment for 3113.86 SY of Bit Base 21-7 placed in July 2023 7/10 - 3113.86 SY = \$516.28					
					58	Sep 3, 2024	scarp1	\$181.86	Payment to zero out auto generated fuel adjustment since manual adjustments where entered.					
					FUEL - Total								\$2,003.87	
					Other Item Adjustment - Total								\$6,446.56	
					Price FUEL									
									31	Jul 17, 2023	SYSTEM	\$2.18	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
									35	Sep 18, 2023	SYSTEM	\$8.30	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
									44	Feb 1, 2024	SYSTEM	(\$192.34)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					- Total								(\$181.86)	
					Price FUEL - Total								(\$181.86)	
					1260 - Total								\$6,264.70	
					1280	MGS GUARDRAIL	Construction Stockpile			25	Apr 17, 2023	SYSTEM	(\$1,786.75)	Payment Estimate Item Adjustment generated Stockpile Transaction
										28	Jun 1, 2023	SYSTEM	(\$3,318.25)	Payment Estimate Item Adjustment generated Stockpile Transaction
										34	Sep 5, 2023	SYSTEM	(\$13,273.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
										35	Sep 18, 2023	SYSTEM	(\$5,615.50)	Payment Estimate Item Adjustment generated Stockpile Transaction
										37	Oct 16, 2023	SYSTEM	(\$2,552.50)	Payment Estimate Item Adjustment generated Stockpile Transaction
										41	Dec 18, 2023	SYSTEM	(\$1,021.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
- Total										(\$27,567.00)				
Construction Stockpile - Total										(\$27,567.00)				
Construction Stockpile STMI														
				3						May 16, 2022	SYSTEM	\$27,567.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
- Total										\$27,567.00				
Construction Stockpile STMI - Total										\$27,567.00				
Material														
				25						Apr 17, 2023	SYSTEM	\$2,625.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user hathak1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	
				25						Apr 17, 2023	SYSTEM	(\$2,625.00)		
- Total								\$0.00						
Material - Total								\$0.00						
1280 - Total								\$0.00						
1290	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile			37	Oct 16, 2023	SYSTEM	(\$3,784.00)	Payment Estimate Item Adjustment generated Stockpile Transaction					
					- Total								(\$3,784.00)	
					Construction Stockpile - Total								(\$3,784.00)	
					Construction Stockpile STMI									
									3	May 16, 2022	SYSTEM	\$3,784.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
- Total								\$3,784.00						
Construction Stockpile STMI - Total								\$3,784.00						
1290 - Total								\$0.00						



Line Item Adjustments by Estimate

Oct 18, 2024

Contract ID: 220121-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4I2006	1300	MGS HEIGHT AND BLOCK TRANSITION	Construction Stockpile		43	Jan 16, 2024	SYSTEM	(\$560.00)	Payment Estimate Item Adjustment generated Stockpile Transaction					
					- Total						(\$560.00)			
					Construction Stockpile - Total						(\$560.00)			
					3	May 16, 2022	SYSTEM	\$560.00	Payment Estimate Item Adjustment generated Stockpile Transaction					
								- Total					\$560.00	
					Construction Stockpile STMI - Total						\$560.00			
					1300 - Total								\$0.00	
					1310	MGS END ANCHOR	Construction Stockpile		25	Apr 17, 2023	SYSTEM	(\$855.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
									28	Jun 1, 2023	SYSTEM	(\$855.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
									34	Sep 5, 2023	SYSTEM	(\$3,420.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
	35	Sep 18, 2023	SYSTEM	(\$855.00)					Payment Estimate Item Adjustment generated Stockpile Transaction					
	- Total										(\$5,985.00)			
	Construction Stockpile - Total										(\$5,985.00)			
	3	May 16, 2022	SYSTEM	\$5,985.00					Payment Estimate Item Adjustment generated Stockpile Transaction					
				- Total							\$5,985.00			
	Construction Stockpile STMI - Total										\$5,985.00			
	Material								25	Apr 17, 2023	SYSTEM	\$1,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user hathak1 overriding Payment Estimate Exception 12 on the current Payment Estimate.	
									25	Apr 17, 2023	SYSTEM	(\$1,250.00)		
									- Total					
	Material - Total										\$0.00			
1310 - Total									\$0.00					
1320	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		25					Apr 17, 2023	SYSTEM	(\$1,950.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				28	Jun 1, 2023	SYSTEM	(\$1,950.00)	Payment Estimate Item Adjustment generated Stockpile Transaction						
				34	Sep 5, 2023	SYSTEM	(\$7,800.00)	Payment Estimate Item Adjustment generated Stockpile Transaction						
				35	Sep 18, 2023	SYSTEM	(\$1,950.00)	Payment Estimate Item Adjustment generated Stockpile Transaction						
				37	Oct 16, 2023	SYSTEM	(\$3,900.00)	Payment Estimate Item Adjustment generated Stockpile Transaction						
				41	Dec 18, 2023	SYSTEM	(\$1,950.00)	Payment Estimate Item Adjustment generated Stockpile Transaction						
				- Total						(\$19,500.00)				
				Construction Stockpile - Total						(\$19,500.00)				
				3	May 16, 2022	SYSTEM	\$19,500.00	Payment Estimate Item Adjustment generated Stockpile Transaction						
							- Total					\$19,500.00		
				Construction Stockpile STMI - Total						\$19,500.00				
				Material				25	Apr 17, 2023	SYSTEM	\$2,950.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user hathak1 overriding Payment Estimate Exception 13 on the current Payment Estimate.		
								25	Apr 17, 2023	SYSTEM	(\$2,950.00)			
								- Total						\$0.00
				Material - Total						\$0.00				
1320 - Total								\$0.00						
1330	ANCHOR ASSEMBLY, GUARD CABLE 3-STRAND	Other Item Adjustment	MATL	39	Nov 16, 2023	hathak1	\$4,240.00	PDVECP 22-27 eliminated the need to remove guard cable and reinstall later in the project. Contractor was left with materials that are unusable beyond the project. The guard cable on I-35 is an out-dated style and new guard cable standards do not allow for these materials to be used in their system. These						



Line Item Adjustments by Estimate

Oct 18, 2024

Contract ID: 220121-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks							
J4I2006	1330	ANCHOR ASSEMBLY, GUARD CABLE 3-STRAND	Other Item Adjustment	MATL					materials will be delivered to the Nashua Project office. 2 EA - Barrier Terminal section 12 EA - #3 Rebar - 8" OD 24 EA - #4 Rebar x 2'-8" 6 EA - Foundation cage 6 EA - Lower Post 2'-0"							
					41	Dec 18, 2023	hathak1	(\$4,240.00)	Left over materials for Line 1330 was originally paid on Estimate 0039. The contractor did not deliver all the materials as stated on the invoice, therefore this adjustment will be underrun and revised to reflect the actual left over materials delivered.							
					41	Dec 18, 2023	hathak1	\$2,008.24	PDVECP 22-27 eliminated the need to remove guard cable and reinstall later in the project. Contractor was left with materials that are unusable beyond the project. The guard cable on I-35 is an outdated style and new guard cable standards do not allow for these materials to be used in their system. These are the materials that were delivered to the Nashua Project office. 12 EA - #3 Rebar - 8" OD 24 EA - #4 Rebar x 2'-8" 6 EA - Foundation cage 48 EA - Rebar 4'-6" goes with foundation cage 6 EA - Lower Post 2'-0"							
					MATL - Total							\$2,008.24				
					Other Item Adjustment - Total							\$2,008.24				
					1330 - Total							\$2,008.24				
					1350		LIGHTING POLE, 45 FT. OR 13.5 M, TYPE AT	Construction Stockpile		36	Oct 2, 2023	SYSTEM	(\$60,513.20)	Payment Estimate Item Adjustment generated Stockpile Transaction		
									- Total						(\$60,513.20)	
									Construction Stockpile - Total						(\$60,513.20)	
									Construction Stockpile STMI	14	Nov 2, 2022	SYSTEM	\$60,513.20	Payment Estimate Item Adjustment generated Stockpile Transaction		
- Total											\$60,513.20					
Construction Stockpile STMI - Total										\$60,513.20						
1350 - Total										\$0.00						
1360		BRACKET ARM, 15 FT. OR 4.6 M	Construction Stockpile						36	Oct 2, 2023	SYSTEM	(\$24,463.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total						(\$24,463.00)						
				Construction Stockpile - Total						(\$24,463.00)						
			Construction Stockpile STMI	14	Nov 2, 2022	SYSTEM	\$24,463.00	Payment Estimate Item Adjustment generated Stockpile Transaction								
				- Total						\$24,463.00						
			Construction Stockpile STMI - Total						\$24,463.00							
			Material	36	Oct 2, 2023	SYSTEM	\$30,099.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user hathak1 overriding Payment Estimate Exception 12 on the current Payment Estimate.								
				36	Oct 2, 2023	SYSTEM	(\$30,099.52)									
				37	Oct 16, 2023	SYSTEM	\$30,099.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user hathak1 overriding Payment Estimate Exception 16 on the current Payment Estimate.								
				37	Oct 16, 2023	SYSTEM	(\$30,099.52)									
				38	Nov 2, 2023	SYSTEM	\$30,099.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0069) due to user hathak1 overriding Payment Estimate Exception 16 on the current Payment Estimate.								
				38	Nov 2, 2023	SYSTEM	(\$30,099.52)									
				39	Nov 16, 2023	SYSTEM	\$30,099.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user hathak1 overriding Payment Estimate Exception 34 on the current Payment Estimate.								
				39	Nov 16, 2023	SYSTEM	(\$30,099.52)									
			- Total						\$0.00							
Material - Total						\$0.00										



Line Item Adjustments by Estimate

Oct 18, 2024

Contract ID: 220121-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J4I2006	1360 - Total								\$0.00			
	1370	LUMINAIRE, LED-B	Construction Stockpile		36	Oct 2, 2023	SYSTEM	(\$5,265.75)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total					(\$5,265.75)			
			Construction Stockpile - Total								(\$5,265.75)	
			Construction Stockpile STMI		14	Nov 2, 2022	SYSTEM	\$5,265.75	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total					\$5,265.75			
			Construction Stockpile STMI - Total								\$5,265.75	
	1370 - Total								\$0.00			
	1380	BASE MOUNTED CONTROL STATION	Material		38	Nov 2, 2023	SYSTEM	\$7,366.09	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0070) due to user hathak1 overriding Payment Estimate Exception 17 on the current Payment Estimate.			
					38	Nov 2, 2023	SYSTEM	(\$7,366.09)				
					39	Nov 16, 2023	SYSTEM	\$7,366.09	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user hathak1 overriding Payment Estimate Exception 35 on the current Payment Estimate.			
					39	Nov 16, 2023	SYSTEM	(\$7,366.09)				
			- Total					\$0.00				
			Material - Total								\$0.00	
	1380 - Total								\$0.00			
	1390	CONDUIT, 2 IN. RIGID, IN TRENCH	Construction Stockpile		36	Oct 2, 2023	SYSTEM	(\$8,616.36)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					40	Dec 4, 2023	SYSTEM	(\$741.33)	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total					(\$9,357.69)				
			Construction Stockpile - Total								(\$9,357.69)	
			Construction Stockpile STMI		14	Nov 2, 2022	SYSTEM	\$9,357.69	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total					\$9,357.69			
	Construction Stockpile STMI - Total								\$9,357.69			
	1390 - Total								\$0.00			
	1410	CONDUIT, 4 IN. RIGID, PUSHED	Material		26	May 2, 2023	SYSTEM	\$13,804.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user hathak1 overriding Payment Estimate Exception 12 on the current Payment Estimate.			
					26	May 2, 2023	SYSTEM	(\$13,804.60)				
			- Total					\$0.00				
	Material - Total								\$0.00			
	1410 - Total								\$0.00			
	1430	PULL BOX, PREFORMED CLASS 1	Construction Stockpile		34	Sep 5, 2023	SYSTEM	(\$1,256.04)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					36	Oct 2, 2023	SYSTEM	(\$5,024.16)	Payment Estimate Item Adjustment generated Stockpile Transaction			
- Total						(\$6,280.20)						
Construction Stockpile - Total								(\$6,280.20)				
Construction Stockpile STMI				14	Nov 2, 2022	SYSTEM	\$6,280.20	Payment Estimate Item Adjustment generated Stockpile Transaction				
			- Total					\$6,280.20				
Construction Stockpile STMI - Total								\$6,280.20				
1430 - Total								\$0.00				
1440	CABLE, 2 AWG 1 CONDUCTOR	Material		36	Oct 2, 2023	SYSTEM	\$812.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user hathak1 overriding Payment Estimate Exception 13 on the current Payment Estimate.				
				36	Oct 2, 2023	SYSTEM	(\$812.70)					
			37	Oct 16, 2023	SYSTEM	\$812.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user hathak1 overriding Payment					



Line Item Adjustments by Estimate

Oct 18, 2024

Contract ID: 220121-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J4I2006	1440	CABLE, 2 AWG 1 CONDUCTOR	Material						Estimate Exception 17 on the current Payment Estimate.		
					37	Oct 16, 2023	SYSTEM	(\$812.70)			
					38	Nov 2, 2023	SYSTEM	\$812.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0071) due to user hathak1 overriding Payment Estimate Exception 18 on the current Payment Estimate.		
					38	Nov 2, 2023	SYSTEM	(\$812.70)			
					39	Nov 16, 2023	SYSTEM	\$812.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user hathak1 overriding Payment Estimate Exception 36 on the current Payment Estimate.		
					39	Nov 16, 2023	SYSTEM	(\$812.70)			
					- Total						
Material - Total								\$0.00			
1440 - Total								\$0.00			
J4I2006	1450	CABLE, 6 AWG 1 CONDUCTOR	Construction Stockpile		36	Oct 2, 2023	SYSTEM	(\$5,082.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					- Total						
			Construction Stockpile - Total								(\$5,082.00)
			Construction Stockpile STMI		14	Nov 2, 2022	SYSTEM	\$5,082.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
					- Total						
			Construction Stockpile STMI - Total								\$5,082.00
			Material		36	Oct 2, 2023	SYSTEM	\$20,774.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user hathak1 overriding Payment Estimate Exception 14 on the current Payment Estimate.		
					36	Oct 2, 2023	SYSTEM	(\$20,774.00)			
					37	Oct 16, 2023	SYSTEM	\$20,774.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user hathak1 overriding Payment Estimate Exception 18 on the current Payment Estimate.		
					37	Oct 16, 2023	SYSTEM	(\$20,774.00)			
38	Nov 2, 2023	SYSTEM			\$20,774.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0072) due to user hathak1 overriding Payment Estimate Exception 19 on the current Payment Estimate.					
38	Nov 2, 2023	SYSTEM			(\$20,774.00)						
39	Nov 16, 2023	SYSTEM			\$20,774.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user hathak1 overriding Payment Estimate Exception 37 on the current Payment Estimate.					
39	Nov 16, 2023	SYSTEM	(\$20,774.00)								
- Total								\$0.00			
Material - Total								\$0.00			
1450 - Total								\$0.00			
J4I2006	1460	CABLE, 10 AWG 1 CONDUCTOR, POLE & BRACKE	Material		36	Oct 2, 2023	SYSTEM	\$4,100.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user hathak1 overriding Payment Estimate Exception 15 on the current Payment Estimate.		
					36	Oct 2, 2023	SYSTEM	(\$4,100.40)			
					37	Oct 16, 2023	SYSTEM	\$4,100.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user hathak1 overriding Payment Estimate Exception 19 on the current Payment Estimate.		
					37	Oct 16, 2023	SYSTEM	(\$4,100.40)			
					38	Nov 2, 2023	SYSTEM	\$4,100.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0073) due to user hathak1 overriding Payment Estimate Exception 20 on the current Payment Estimate.		
					38	Nov 2, 2023	SYSTEM	(\$4,100.40)			
					39	Nov 16, 2023	SYSTEM	\$4,100.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user hathak1 overriding Payment Estimate Exception 38 on the current Payment Estimate.		



Line Item Adjustments by Estimate

Oct 18, 2024

Contract ID: 220121-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J4I2006	1460	CABLE, 10 AWG 1 CONDUCTOR, POLE & BRACKE	Material		39	Nov 16, 2023	SYSTEM	(\$4,100.40)			
				- Total							\$0.00
			Material - Total							\$0.00	
			1460 - Total							\$0.00	
J4I2006	1470	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS	Construction Stockpile		36	Oct 2, 2023	SYSTEM	(\$9,477.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total							(\$9,477.00)
			Construction Stockpile - Total							(\$9,477.00)	
			Construction Stockpile STMI		14	Nov 2, 2022	SYSTEM	\$9,477.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total							\$9,477.00
			Construction Stockpile STMI - Total							\$9,477.00	
			Material		36	Oct 2, 2023	SYSTEM	\$27,898.08	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user hathak1 overriding Payment Estimate Exception 16 on the current Payment Estimate.		
					36	Oct 2, 2023	SYSTEM	(\$27,898.08)			
					37	Oct 16, 2023	SYSTEM	\$27,898.08	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user hathak1 overriding Payment Estimate Exception 20 on the current Payment Estimate.		
					37	Oct 16, 2023	SYSTEM	(\$27,898.08)			
					38	Nov 2, 2023	SYSTEM	\$27,898.08	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0074) due to user hathak1 overriding Payment Estimate Exception 21 on the current Payment Estimate.		
					38	Nov 2, 2023	SYSTEM	(\$27,898.08)			
					39	Nov 16, 2023	SYSTEM	\$27,898.08	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user hathak1 overriding Payment Estimate Exception 39 on the current Payment Estimate.		
					39	Nov 16, 2023	SYSTEM	(\$27,898.08)			
			- Total							\$0.00	
Material - Total							\$0.00				
1470 - Total							\$0.00				
J4I2006	1490	POWER SUPPLY ASSEMBLY, TYPE 2, 240/120	Material		36	Oct 2, 2023	SYSTEM	\$8,039.78	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user hathak1 overriding Payment Estimate Exception 17 on the current Payment Estimate.		
					36	Oct 2, 2023	SYSTEM	(\$8,039.78)			
					37	Oct 16, 2023	SYSTEM	\$8,039.78	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0047) due to user hathak1 overriding Payment Estimate Exception 21 on the current Payment Estimate.		
					37	Oct 16, 2023	SYSTEM	(\$8,039.78)			
					38	Nov 2, 2023	SYSTEM	\$8,039.78	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0075) due to user hathak1 overriding Payment Estimate Exception 22 on the current Payment Estimate.		
					38	Nov 2, 2023	SYSTEM	(\$8,039.78)			
					39	Nov 16, 2023	SYSTEM	\$8,039.78	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user hathak1 overriding Payment Estimate Exception 40 on the current Payment Estimate.		
					39	Nov 16, 2023	SYSTEM	(\$8,039.78)			
				- Total							\$0.00
Material - Total							\$0.00				
1490 - Total							\$0.00				
J4I2006	1500	SIGNAL HEAD, TYPE 3T	Material		38	Nov 2, 2023	SYSTEM	\$7,044.64	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0076) due to user hathak1 overriding Payment Estimate Exception 23 on the current Payment Estimate.		
					38	Nov 2, 2023	SYSTEM	(\$7,044.64)			



Line Item Adjustments by Estimate

Oct 18, 2024

Contract ID: 220121-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J4I2006	1500	SIGNAL HEAD, TYPE 3T	Material		39	Nov 16, 2023	SYSTEM	\$7,044.64	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user hathak1 overriding Payment Estimate Exception 41 on the current Payment Estimate.			
					39	Nov 16, 2023	SYSTEM	(\$7,044.64)				
					- Total						\$0.00	
					Material - Total						\$0.00	
1500 - Total								\$0.00				
	1510	SIGNAL HEAD, TYPE 3S	Material		38	Nov 2, 2023	SYSTEM	\$3,633.56	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0077) due to user hathak1 overriding Payment Estimate Exception 24 on the current Payment Estimate.			
					38	Nov 2, 2023	SYSTEM	(\$3,633.56)				
					39	Nov 16, 2023	SYSTEM	\$3,633.56	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user hathak1 overriding Payment Estimate Exception 42 on the current Payment Estimate.			
					39	Nov 16, 2023	SYSTEM	(\$3,633.56)				
- Total						\$0.00						
Material - Total						\$0.00						
1510 - Total								\$0.00				
	1520	SIGNAL HEAD, TYPE 3B	Material		38	Nov 2, 2023	SYSTEM	\$6,084.48	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0078) due to user hathak1 overriding Payment Estimate Exception 25 on the current Payment Estimate.			
					38	Nov 2, 2023	SYSTEM	(\$6,084.48)				
					39	Nov 16, 2023	SYSTEM	\$6,084.48	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user hathak1 overriding Payment Estimate Exception 43 on the current Payment Estimate.			
					39	Nov 16, 2023	SYSTEM	(\$6,084.48)				
- Total						\$0.00						
Material - Total						\$0.00						
1520 - Total								\$0.00				
	1530	SIGNAL HEAD, TYPE 1S, PEDESTRIAN	Material		38	Nov 2, 2023	SYSTEM	\$6,506.16	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0079) due to user hathak1 overriding Payment Estimate Exception 26 on the current Payment Estimate.			
					38	Nov 2, 2023	SYSTEM	(\$6,506.16)				
					39	Nov 16, 2023	SYSTEM	\$6,506.16	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user hathak1 overriding Payment Estimate Exception 44 on the current Payment Estimate.			
					39	Nov 16, 2023	SYSTEM	(\$6,506.16)				
- Total						\$0.00						
Material - Total						\$0.00						
1530 - Total								\$0.00				
	1540	SH-FLAT SHEET - SIGNAL SIGN	Material		38	Nov 2, 2023	SYSTEM	\$4,258.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0080) due to user hathak1 overriding Payment Estimate Exception 27 on the current Payment Estimate.			
					38	Nov 2, 2023	SYSTEM	(\$4,258.80)				
					39	Nov 16, 2023	SYSTEM	\$4,258.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user hathak1 overriding Payment Estimate Exception 45 on the current Payment Estimate.			
					39	Nov 16, 2023	SYSTEM	(\$4,258.80)				
					40	Dec 4, 2023	SYSTEM	\$4,258.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user hathak1 overriding Payment Estimate Exception 12 on the current Payment Estimate.			
					40	Dec 4, 2023	SYSTEM	(\$4,258.80)				
					41	Dec 18, 2023	SYSTEM	\$4,258.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user hathak1 overriding Payment Estimate Exception 6 on the current Payment Estimate.			



Line Item Adjustments by Estimate

Oct 18, 2024

Contract ID: 220121-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4I2006	1540	SH-FLAT SHEET - SIGNAL SIGN	Material		41	Dec 18, 2023	SYSTEM	(\$4,258.80)						
					42	Jan 2, 2024	SYSTEM	\$4,258.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user hathak1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					42	Jan 2, 2024	SYSTEM	(\$4,258.80)						
					43	Jan 16, 2024	SYSTEM	\$4,258.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user hathak1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					43	Jan 16, 2024	SYSTEM	(\$4,258.80)						
					44	Feb 1, 2024	SYSTEM	\$4,258.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user hathak1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					44	Feb 1, 2024	SYSTEM	(\$4,258.80)						
					45	Feb 16, 2024	SYSTEM	\$4,258.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user hathak1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					45	Feb 16, 2024	SYSTEM	(\$4,258.80)						
					46	Mar 4, 2024	SYSTEM	\$4,258.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user hathak1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					46	Mar 4, 2024	SYSTEM	(\$4,258.80)						
					47	Mar 15, 2024	SYSTEM	\$4,258.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hathak1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					47	Mar 15, 2024	SYSTEM	(\$4,258.80)						
					48	Apr 2, 2024	SYSTEM	\$4,258.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hathak1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					48	Apr 2, 2024	SYSTEM	(\$4,258.80)						
					49	Apr 15, 2024	SYSTEM	\$4,258.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hathak1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					49	Apr 15, 2024	SYSTEM	(\$4,258.80)						
					50	May 1, 2024	SYSTEM	\$4,258.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hathak1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					50	May 1, 2024	SYSTEM	(\$4,258.80)						
					51	May 16, 2024	SYSTEM	\$4,258.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hathak1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					51	May 16, 2024	SYSTEM	(\$4,258.80)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					1540 - Total								\$0.00	
						1560	POST, SIGNAL 8 FT.	Material		38	Nov 2, 2023	SYSTEM	\$2,559.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0081) due to user hathak1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
										38	Nov 2, 2023	SYSTEM	(\$2,559.92)	
										39	Nov 16, 2023	SYSTEM	\$2,559.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user hathak1 overriding Payment Estimate Exception 46 on the current Payment Estimate.
										39	Nov 16, 2023	SYSTEM	(\$2,559.92)	
- Total										\$0.00				
Material - Total								\$0.00						



Line Item Adjustments by Estimate

Oct 18, 2024

Contract ID: 220121-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J4I2006	1560 - Total								\$0.00				
	1570	POST, SIGNAL 15 FT.	Material		38	Nov 2, 2023	SYSTEM	\$11,608.56	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0082) due to user hathak1 overriding Payment Estimate Exception 29 on the current Payment Estimate.				
					38	Nov 2, 2023	SYSTEM	(\$11,608.56)					
					39	Nov 16, 2023	SYSTEM	\$11,608.56	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user hathak1 overriding Payment Estimate Exception 47 on the current Payment Estimate.				
					39	Nov 16, 2023	SYSTEM	(\$11,608.56)					
				- Total							\$0.00		
				Material - Total							\$0.00		
				1570 - Total								\$0.00	
				1580	POST, TYPE CL, 20 FT. ARM OR 6.1 M ARM	Construction Stockpile		38	Nov 2, 2023	SYSTEM	(\$6,766.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
	- Total							(\$6,766.00)					
	Construction Stockpile - Total							(\$6,766.00)					
	Construction Stockpile STMI		14			Nov 2, 2022	SYSTEM	\$6,766.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
		- Total								\$6,766.00			
	Construction Stockpile STMI - Total							\$6,766.00					
	Material		38			Nov 2, 2023	SYSTEM	\$10,182.34	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0083) due to user hathak1 overriding Payment Estimate Exception 30 on the current Payment Estimate.				
			38			Nov 2, 2023	SYSTEM	(\$10,182.34)					
			39			Nov 16, 2023	SYSTEM	\$10,182.34	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user hathak1 overriding Payment Estimate Exception 48 on the current Payment Estimate.				
			39			Nov 16, 2023	SYSTEM	(\$10,182.34)					
	- Total							\$0.00					
	Material - Total							\$0.00					
	1580 - Total								\$0.00				
	1590	POST, TYPE C, 20 FT. ARM OR 6.1 M ARM	Construction Stockpile		38	Nov 2, 2023	SYSTEM	(\$6,180.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
				- Total							(\$6,180.00)		
			Construction Stockpile - Total							(\$6,180.00)			
			Construction Stockpile STMI		14	Nov 2, 2022	SYSTEM	\$6,180.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
				- Total							\$6,180.00		
			Construction Stockpile STMI - Total							\$6,180.00			
			Material		38	Nov 2, 2023	SYSTEM	\$9,360.74	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0084) due to user hathak1 overriding Payment Estimate Exception 31 on the current Payment Estimate.				
					38	Nov 2, 2023	SYSTEM	(\$9,360.74)					
					39	Nov 16, 2023	SYSTEM	\$9,360.74	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user hathak1 overriding Payment Estimate Exception 49 on the current Payment Estimate.				
				39	Nov 16, 2023	SYSTEM	(\$9,360.74)						
- Total							\$0.00						
Material - Total							\$0.00						
1590 - Total								\$0.00					
1600	POST, TYPE C, 30 FT. ARM OR 9.1 M ARM	Construction Stockpile		38	Nov 2, 2023	SYSTEM	(\$15,966.00)	Payment Estimate Item Adjustment generated Stockpile Transaction					
			- Total							(\$15,966.00)			
		Construction Stockpile - Total							(\$15,966.00)				
Construction		14	Nov 2,	SYSTEM	\$15,966.00	Payment Estimate Item Adjustment generated Stockpile Transaction							



Line Item Adjustments by Estimate

Oct 18, 2024

Contract ID: 220121-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J4I2006	1600	POST, TYPE C, 30 FT. ARM OR 9.1 M ARM	Stockpile STMI			2022						
			- Total							\$15,966.00		
			Construction Stockpile STMI - Total							\$15,966.00		
			Material		38	Nov 2, 2023	SYSTEM	\$23,932.48	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0085) due to user hathak1 overriding Payment Estimate Exception 32 on the current Payment Estimate.			
					38	Nov 2, 2023	SYSTEM	(\$23,932.48)				
					39	Nov 16, 2023	SYSTEM	\$23,932.48	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user hathak1 overriding Payment Estimate Exception 50 on the current Payment Estimate.			
					39	Nov 16, 2023	SYSTEM	(\$23,932.48)				
			- Total							\$0.00		
			Material - Total							\$0.00		
			1600 - Total							\$0.00		
			J4I2006	1610	CONTROLLER ASSEMBLY HOUSING,	Construction Stockpile		38	Nov 2, 2023	SYSTEM	(\$14,975.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
						- Total						
Construction Stockpile - Total							(\$14,975.00)					
Construction Stockpile STMI		14				Nov 2, 2022	SYSTEM	\$14,975.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
- Total							\$14,975.00					
Construction Stockpile STMI - Total							\$14,975.00					
Material		38				Nov 2, 2023	SYSTEM	\$20,677.27	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0086) due to user hathak1 overriding Payment Estimate Exception 33 on the current Payment Estimate.			
		38				Nov 2, 2023	SYSTEM	(\$20,677.27)				
		39				Nov 16, 2023	SYSTEM	\$20,677.27	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user hathak1 overriding Payment Estimate Exception 51 on the current Payment Estimate.			
		39				Nov 16, 2023	SYSTEM	(\$20,677.27)				
- Total							\$0.00					
Material - Total							\$0.00					
1610 - Total							\$0.00					
J4I2006	1640	DETECTOR, PUSHBUTTON	Material		38	Nov 2, 2023	SYSTEM	\$6,345.84	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0087) due to user hathak1 overriding Payment Estimate Exception 34 on the current Payment Estimate.			
					38	Nov 2, 2023	SYSTEM	(\$6,345.84)				
					39	Nov 16, 2023	SYSTEM	\$6,345.84	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0047) due to user hathak1 overriding Payment Estimate Exception 52 on the current Payment Estimate.			
					39	Nov 16, 2023	SYSTEM	(\$6,345.84)				
			- Total							\$0.00		
			Material - Total							\$0.00		
			1640 - Total							\$0.00		
			J4I2006	1650	VIDEO DETECTION SYSTEM	Construction Stockpile		38	Nov 2, 2023	SYSTEM	(\$35,850.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
- Total							(\$35,850.00)					
Construction Stockpile - Total							(\$35,850.00)					
Construction Stockpile STMI		14				Nov 2, 2022	SYSTEM	\$35,850.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
- Total							\$35,850.00					
Construction Stockpile STMI - Total							\$35,850.00					
Material		38				Nov 2, 2023	SYSTEM	\$50,705.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0088) due to user hathak1 overriding Payment Estimate Exception 35 on the current Payment Estimate.			



Line Item Adjustments by Estimate

Oct 18, 2024

Contract ID: 220121-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J4I2006	1650	VIDEO DETECTION SYSTEM	Material		38	Nov 2, 2023	SYSTEM	(\$50,705.00)			
					39	Nov 16, 2023	SYSTEM	\$50,705.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0048) due to user hathak1 overriding Payment Estimate Exception 53 on the current Payment Estimate.		
					39	Nov 16, 2023	SYSTEM	(\$50,705.00)			
				- Total				\$0.00			
			Material - Total				\$0.00				
			1650 - Total				\$0.00				
			1670	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	Construction Stockpile		28	Jun 1, 2023	SYSTEM	(\$1,251.71)	Payment Estimate Item Adjustment generated Stockpile Transaction
							36	Oct 2, 2023	SYSTEM	(\$11,914.43)	Payment Estimate Item Adjustment generated Stockpile Transaction
							40	Dec 4, 2023	SYSTEM	(\$355.42)	Payment Estimate Item Adjustment generated Stockpile Transaction
						- Total				(\$13,521.56)	
					Construction Stockpile - Total				(\$13,521.56)		
					Construction Stockpile STMI		14	Nov 2, 2022	SYSTEM	\$13,521.56	Payment Estimate Item Adjustment generated Stockpile Transaction
						- Total				\$13,521.56	
					Construction Stockpile STMI - Total				\$13,521.56		
					Material		28	Jun 1, 2023	SYSTEM	\$1,933.47	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user hathak1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
	28	Jun 1, 2023				SYSTEM	(\$1,933.47)				
	29	Jun 16, 2023				SYSTEM	\$1,933.47	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user hathak1 overriding Payment Estimate Exception 16 on the current Payment Estimate.			
	29	Jun 16, 2023				SYSTEM	(\$1,933.47)				
	30	Jun 30, 2023				SYSTEM	\$1,933.47	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user hathak1 overriding Payment Estimate Exception 22 on the current Payment Estimate.			
	30	Jun 30, 2023				SYSTEM	(\$1,933.47)				
	31	Jul 17, 2023				SYSTEM	\$1,933.47	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user hathak1 overriding Payment Estimate Exception 22 on the current Payment Estimate.			
	31	Jul 17, 2023	SYSTEM	(\$1,933.47)							
- Total				\$0.00							
Material - Total				\$0.00							
1670 - Total				\$0.00							
1680	CONDUIT, 4 IN., TRENCH WITH TRACER WIRE	Construction Stockpile		26	May 2, 2023	SYSTEM	(\$3,981.59)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				27	May 16, 2023	SYSTEM	(\$1,974.61)	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total				(\$5,956.20)				
			Construction Stockpile - Total				(\$5,956.20)				
		Construction Stockpile STMI		14	Nov 2, 2022	SYSTEM	\$5,956.20	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total				\$5,956.20				
		Construction Stockpile STMI - Total				\$5,956.20					
		Material		26	May 2, 2023	SYSTEM	\$10,881.81	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user hathak1 overriding Payment Estimate Exception 14 on the current Payment Estimate.			
				26	May 2, 2023	SYSTEM	(\$10,881.81)				
				56	Aug 1, 2024	SYSTEM	\$16,278.48	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user scarp1 overriding Payment Estimate Exception 29 on the current Payment Estimate.			



Line Item Adjustments by Estimate

Oct 18, 2024

Contract ID: 220121-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4I2006	1680	CONDUIT, 4 IN., TRENCH WITH TRACER WIRE	Material		56	Aug 1, 2024	SYSTEM	(\$16,278.48)						
					57	Aug 16, 2024	SYSTEM	\$16,278.48	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user scarpm1 overriding Payment Estimate Exception 27 on the current Payment Estimate.					
					57	Aug 16, 2024	SYSTEM	(\$16,278.48)						
					- Total					\$0.00				
					Material - Total					\$0.00				
					1680 - Total					\$0.00				
				1690	CONDUIT, 4 IN., PUSHED WITH TRACER WIRE	Construction Stockpile		26	May 2, 2023	SYSTEM	(\$3,964.76)	Payment Estimate Item Adjustment generated Stockpile Transaction		
								27	May 16, 2023	SYSTEM	(\$5,410.24)	Payment Estimate Item Adjustment generated Stockpile Transaction		
								- Total					(\$9,375.00)	
								Construction Stockpile - Total					(\$9,375.00)	
							Construction Stockpile STMI		14	Nov 2, 2022	SYSTEM	\$9,375.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
									- Total					\$9,375.00
								Construction Stockpile STMI - Total					\$9,375.00	
							Material		26	May 2, 2023	SYSTEM	\$5,673.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user hathak1 overriding Payment Estimate Exception 15 on the current Payment Estimate.	
									26	May 2, 2023	SYSTEM	(\$5,673.60)		
	56	Aug 1, 2024	SYSTEM					\$13,977.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user scarpm1 overriding Payment Estimate Exception 30 on the current Payment Estimate.					
	56	Aug 1, 2024	SYSTEM					(\$13,977.15)						
	57	Aug 16, 2024	SYSTEM					\$13,977.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user scarpm1 overriding Payment Estimate Exception 28 on the current Payment Estimate.					
	57	Aug 16, 2024	SYSTEM					(\$13,977.15)						
	- Total									\$0.00				
	Material - Total								\$0.00					
	1690 - Total					\$0.00								
1700	CABLE, 2 AWG 1 CONDUCTOR, POWER	Material		38	Nov 2, 2023	SYSTEM	\$348.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0089) due to user hathak1 overriding Payment Estimate Exception 36 on the current Payment Estimate.						
				38	Nov 2, 2023	SYSTEM	(\$348.30)							
				39	Nov 16, 2023	SYSTEM	\$348.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0049) due to user hathak1 overriding Payment Estimate Exception 54 on the current Payment Estimate.						
				39	Nov 16, 2023	SYSTEM	(\$348.30)							
				- Total					\$0.00					
	Material - Total					\$0.00								
	1700 - Total					\$0.00								
1710	CABLE, 16 AWG 2 CONDUCTOR	Material		38	Nov 2, 2023	SYSTEM	\$5,437.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0090) due to user hathak1 overriding Payment Estimate Exception 37 on the current Payment Estimate.						
				38	Nov 2, 2023	SYSTEM	(\$5,437.80)							
				39	Nov 16, 2023	SYSTEM	\$5,437.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0050) due to user hathak1 overriding Payment Estimate Exception 55 on the current Payment Estimate.						
				39	Nov 16, 2023	SYSTEM	(\$5,437.80)							
				- Total					\$0.00					
	Material - Total					\$0.00								



Line Item Adjustments by Estimate

Oct 18, 2024

Contract ID: 220121-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4I2006	1710 - Total							\$0.00	
	1720	CABLE, 16 AWG 5 CONDUCTOR	Material		38	Nov 2, 2023	SYSTEM	\$8,224.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0091) due to user hathak1 overriding Payment Estimate Exception 38 on the current Payment Estimate.
					38	Nov 2, 2023	SYSTEM	(\$8,224.00)	
					39	Nov 16, 2023	SYSTEM	\$8,224.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0051) due to user hathak1 overriding Payment Estimate Exception 56 on the current Payment Estimate.
					39	Nov 16, 2023	SYSTEM	(\$8,224.00)	
					- Total				\$0.00
			Material - Total					\$0.00	
	1720 - Total							\$0.00	
	1730	CABLE, 16 AWG 7 CONDUCTOR	Construction Stockpile		38	Nov 2, 2023	SYSTEM	(\$6,550.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total				(\$6,550.00)
			Construction Stockpile - Total					(\$6,550.00)	
			Construction Stockpile STMI		14	Nov 2, 2022	SYSTEM	\$6,550.00	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total				\$6,550.00
			Construction Stockpile STMI - Total					\$6,550.00	
			Material		38	Nov 2, 2023	SYSTEM	\$16,605.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0092) due to user hathak1 overriding Payment Estimate Exception 39 on the current Payment Estimate.
					38	Nov 2, 2023	SYSTEM	(\$16,605.60)	
					39	Nov 16, 2023	SYSTEM	\$16,605.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0052) due to user hathak1 overriding Payment Estimate Exception 57 on the current Payment Estimate.
					39	Nov 16, 2023	SYSTEM	(\$16,605.60)	
					- Total				\$0.00
			Material - Total					\$0.00	
	1730 - Total							\$0.00	
	1740	PULL BOX, PREFORMED CLASS 2	Material		28	Jun 1, 2023	SYSTEM	\$1,545.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user hathak1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					28	Jun 1, 2023	SYSTEM	(\$1,545.45)	
					29	Jun 16, 2023	SYSTEM	\$1,545.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user hathak1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					29	Jun 16, 2023	SYSTEM	(\$1,545.45)	
					30	Jun 30, 2023	SYSTEM	\$1,545.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user hathak1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					30	Jun 30, 2023	SYSTEM	(\$1,545.45)	
					31	Jul 17, 2023	SYSTEM	\$1,545.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user hathak1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					31	Jul 17, 2023	SYSTEM	(\$1,545.45)	
					56	Aug 1, 2024	SYSTEM	\$13,909.05	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user scarp1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
					56	Aug 1, 2024	SYSTEM	(\$13,909.05)	
					57	Aug 16, 2024	SYSTEM	\$13,909.05	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user scarp1 overriding Payment Estimate Exception 29 on the current Payment Estimate.
					57	Aug 16, 2024	SYSTEM	(\$13,909.05)	



Line Item Adjustments by Estimate

Oct 18, 2024

Contract ID: 220121-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J4I2006	1740	PULL BOX, PREFORMED CLASS 2	Material	- Total				\$0.00		
			Material - Total					\$0.00		
			1740 - Total					\$0.00		
	1750	PULL BOX, PREFORMED CLASS 3	Construction Stockpile			28	Jun 1, 2023	SYSTEM	(\$2,284.43)	Payment Estimate Item Adjustment generated Stockpile Transaction
						34	Sep 5, 2023	SYSTEM	(\$4,568.86)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total					(\$6,853.29)	
			Construction Stockpile - Total					(\$6,853.29)		
			Construction Stockpile STMI		14	Nov 2, 2022	SYSTEM	\$6,853.29	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				\$6,853.29		
			Construction Stockpile STMI - Total					\$6,853.29		
			Material		28	Jun 1, 2023	SYSTEM	\$2,462.22	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user hathak1 overriding Payment Estimate Exception 15 on the current Payment Estimate.	
					28	Jun 1, 2023	SYSTEM	(\$2,462.22)		
					29	Jun 16, 2023	SYSTEM	\$2,462.22	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user hathak1 overriding Payment Estimate Exception 18 on the current Payment Estimate.	
					29	Jun 16, 2023	SYSTEM	(\$2,462.22)		
					30	Jun 30, 2023	SYSTEM	\$2,462.22	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user hathak1 overriding Payment Estimate Exception 24 on the current Payment Estimate.	
					30	Jun 30, 2023	SYSTEM	(\$2,462.22)		
					31	Jul 17, 2023	SYSTEM	\$2,462.22	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user hathak1 overriding Payment Estimate Exception 24 on the current Payment Estimate.	
					31	Jul 17, 2023	SYSTEM	(\$2,462.22)		
					56	Aug 1, 2024	SYSTEM	\$14,773.32	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user scarp1 overriding Payment Estimate Exception 32 on the current Payment Estimate.	
					56	Aug 1, 2024	SYSTEM	(\$14,773.32)		
					57	Aug 16, 2024	SYSTEM	\$14,773.32	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user scarp1 overriding Payment Estimate Exception 30 on the current Payment Estimate.	
					57	Aug 16, 2024	SYSTEM	(\$14,773.32)		
				- Total					\$0.00	
				Material - Total					\$0.00	
	Overrun	Overrun	34	Sep 5, 2023	SYSTEM	(\$4,924.44)				
			35	Sep 18, 2023	SYSTEM	\$4,924.44	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',2462.22000 - 2462.22000, 'is applied (if non-zero).			
			Overrun - Total				\$0.00			
	Overrun - Total					\$0.00				
	1750 - Total					\$0.00				
	1770	BASE, CONCRETE	Material			31	Jul 17, 2023	SYSTEM	\$11,266.43	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user hathak1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
						31	Jul 17, 2023	SYSTEM	(\$11,266.43)	
						32	Aug 2, 2023	SYSTEM	\$11,266.43	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user hathak1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
						32	Aug 2, 2023	SYSTEM	(\$11,266.43)	
					33	Aug 15, 2023	SYSTEM	\$11,266.43	This adjustment offsets the original system-generated Material Payment	



Line Item Adjustments by Estimate

Oct 18, 2024

Contract ID: 220121-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J4I2006	1770	BASE, CONCRETE	Material			2023			Estimate Item Adjustment (0012) due to user hathak1 overriding Payment Estimate Exception 17 on the current Payment Estimate.	
					33	Aug 15, 2023	SYSTEM	(\$11,266.43)		
					34	Sep 5, 2023	SYSTEM	\$11,266.43	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user hathak1 overriding Payment Estimate Exception 14 on the current Payment Estimate.	
					34	Sep 5, 2023	SYSTEM	(\$11,266.43)		
	- Total								\$0.00	
	Material - Total								\$0.00	
	1770 - Total								\$0.00	
	1780	MISC.	Material			38	Nov 2, 2023	SYSTEM	\$9,728.41	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0093) due to user hathak1 overriding Payment Estimate Exception 40 on the current Payment Estimate.
					38	Nov 2, 2023	SYSTEM	(\$9,728.41)		
					39	Nov 16, 2023	SYSTEM	\$9,728.41	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0053) due to user hathak1 overriding Payment Estimate Exception 58 on the current Payment Estimate.	
39					Nov 16, 2023	SYSTEM	(\$9,728.41)			
- Total								\$0.00		
Material - Total								\$0.00		
1780 - Total								\$0.00		
1790	CONCRETE FOOTINGS, EMBEDDED	Material			36	Oct 2, 2023	SYSTEM	\$32,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user hathak1 overriding Payment Estimate Exception 18 on the current Payment Estimate.	
				36	Oct 2, 2023	SYSTEM	(\$32,300.00)			
				37	Oct 16, 2023	SYSTEM	\$32,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0048) due to user hathak1 overriding Payment Estimate Exception 22 on the current Payment Estimate.		
				37	Oct 16, 2023	SYSTEM	(\$32,300.00)			
				38	Nov 2, 2023	SYSTEM	\$35,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0094) due to user hathak1 overriding Payment Estimate Exception 42 on the current Payment Estimate.		
				38	Nov 2, 2023	SYSTEM	(\$35,700.00)			
				39	Nov 16, 2023	SYSTEM	\$35,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0054) due to user hathak1 overriding Payment Estimate Exception 60 on the current Payment Estimate.		
				39	Nov 16, 2023	SYSTEM	(\$35,700.00)			
				- Total						
Material - Total								\$0.00		
1790 - Total								\$0.00		
1800	CONCRETE FOOTINGS, BOLT DOWN	Material			24	Apr 3, 2023	SYSTEM	\$50,830.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user hathak1 overriding Payment Estimate Exception 18 on the current Payment Estimate.	
				24	Apr 3, 2023	SYSTEM	(\$50,830.00)			
				32	Aug 2, 2023	SYSTEM	\$81,305.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user hathak1 overriding Payment Estimate Exception 27 on the current Payment Estimate.		
				32	Aug 2, 2023	SYSTEM	(\$81,305.00)			
				33	Aug 15, 2023	SYSTEM	\$92,805.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user hathak1 overriding Payment Estimate Exception 18 on the current Payment Estimate.		
				33	Aug 15, 2023	SYSTEM	(\$92,805.00)			
				34	Sep 5, 2023	SYSTEM	\$107,065.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user hathak1 overriding Payment Estimate Exception 15 on the current Payment Estimate.		



Line Item Adjustments by Estimate

Oct 18, 2024

Contract ID: 220121-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J4I2006	1800	CONCRETE FOOTINGS, BOLT DOWN	Material		34	Sep 5, 2023	SYSTEM	(\$107,065.00)				
					35	Sep 18, 2023	SYSTEM	\$107,065.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user hathak1 overriding Payment Estimate Exception 12 on the current Payment Estimate.			
					35	Sep 18, 2023	SYSTEM	(\$107,065.00)				
					36	Oct 2, 2023	SYSTEM	\$107,065.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0047) due to user hathak1 overriding Payment Estimate Exception 19 on the current Payment Estimate.			
					36	Oct 2, 2023	SYSTEM	(\$107,065.00)				
					37	Oct 16, 2023	SYSTEM	\$118,450.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0049) due to user hathak1 overriding Payment Estimate Exception 23 on the current Payment Estimate.			
					37	Oct 16, 2023	SYSTEM	(\$118,450.00)				
					38	Nov 2, 2023	SYSTEM	\$118,450.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0095) due to user hathak1 overriding Payment Estimate Exception 43 on the current Payment Estimate.			
					38	Nov 2, 2023	SYSTEM	(\$118,450.00)				
					39	Nov 16, 2023	SYSTEM	\$118,450.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0055) due to user hathak1 overriding Payment Estimate Exception 61 on the current Payment Estimate.			
					39	Nov 16, 2023	SYSTEM	(\$118,450.00)				
								- Total			\$0.00	
								Material - Total			\$0.00	
								1800 - Total			\$0.00	
1810	STRUCTURAL STEEL POSTS	Construction Stockpile		38	Nov 2, 2023	SYSTEM	(\$23,536.40)	Payment Estimate Item Adjustment generated Stockpile Transaction				
				- Total			(\$23,536.40)					
				Construction Stockpile - Total			(\$23,536.40)					
			Construction Stockpile STMI		17	Dec 15, 2022	SYSTEM	\$23,536.40	Payment Estimate Item Adjustment generated Stockpile Transaction			
					- Total			\$23,536.40				
				Construction Stockpile STMI - Total			\$23,536.40					
	1810 - Total			\$0.00								
1820	PIPE POSTS	Construction Stockpile		37	Oct 16, 2023	SYSTEM	(\$15,147.36)	Payment Estimate Item Adjustment generated Stockpile Transaction				
				38	Nov 2, 2023	SYSTEM	(\$49,845.69)	Payment Estimate Item Adjustment generated Stockpile Transaction				
				40	Dec 4, 2023	SYSTEM	(\$7,221.45)	Payment Estimate Item Adjustment generated Stockpile Transaction				
				- Total			(\$72,214.50)					
				Construction Stockpile - Total			(\$72,214.50)					
			Construction Stockpile STMI		17	Dec 15, 2022	SYSTEM	\$72,214.50	Payment Estimate Item Adjustment generated Stockpile Transaction			
	- Total				\$72,214.50							
	Construction Stockpile STMI - Total			\$72,214.50								
	1820 - Total			\$0.00								
1830	36 IN. SURFACE-MOUNT DELINEATOR POST	Construction Stockpile		39	Nov 16, 2023	SYSTEM	(\$365.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
				- Total			(\$365.00)					
				Construction Stockpile - Total			(\$365.00)					
		Construction Stockpile STMI		4	Jun 2, 2022	SYSTEM	\$365.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
				- Total			\$365.00					
			Construction Stockpile STMI - Total			\$365.00						
	Material		39	Nov 16, 2023	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hathak1 overriding Payment					



Line Item Adjustments by Estimate

Oct 18, 2024

Contract ID: 220121-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4I2006	1830	36 IN. SURFACE-MOUNT DELINEATOR POST	Material						Estimate Exception 62 on the current Payment Estimate.					
					39	Nov 16, 2023	SYSTEM	(\$1,500.00)						
					40	Dec 4, 2023	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user hathak1 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					40	Dec 4, 2023	SYSTEM	(\$1,500.00)						
					41	Dec 18, 2023	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user hathak1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					41	Dec 18, 2023	SYSTEM	(\$1,500.00)						
					42	Jan 2, 2024	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user hathak1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					42	Jan 2, 2024	SYSTEM	(\$1,500.00)						
					43	Jan 16, 2024	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user hathak1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					43	Jan 16, 2024	SYSTEM	(\$1,500.00)						
					44	Feb 1, 2024	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user hathak1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					44	Feb 1, 2024	SYSTEM	(\$1,500.00)						
					45	Feb 16, 2024	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user hathak1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					45	Feb 16, 2024	SYSTEM	(\$1,500.00)						
					46	Mar 4, 2024	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user hathak1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					46	Mar 4, 2024	SYSTEM	(\$1,500.00)						
					47	Mar 15, 2024	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user hathak1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					47	Mar 15, 2024	SYSTEM	(\$1,500.00)						
					48	Apr 2, 2024	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user hathak1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					48	Apr 2, 2024	SYSTEM	(\$1,500.00)						
					49	Apr 15, 2024	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user hathak1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					49	Apr 15, 2024	SYSTEM	(\$1,500.00)						
					50	May 1, 2024	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user hathak1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					50	May 1, 2024	SYSTEM	(\$1,500.00)						
					51	May 16, 2024	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user hathak1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					51	May 16, 2024	SYSTEM	(\$1,500.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					1830 - Total								\$0.00	
						1840	U-CHANNEL	Construction		39	Nov 16,	SYSTEM	(\$267.30)	Payment Estimate Item Adjustment generated Stockpile Transaction



Line Item Adjustments by Estimate

Oct 18, 2024

Contract ID: 220121-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J4I2006	1840	POST, 3 LB	Stockpile			2023					
			- Total							(\$267.30)	
			Construction Stockpile - Total							(\$267.30)	
			Construction Stockpile STMI		4	Jun 2, 2022	SYSTEM	\$267.30	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							\$267.30	
			Construction Stockpile STMI - Total							\$267.30	
			Material		39	Nov 16, 2023	SYSTEM	\$837.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0057) due to user hathak1 overriding Payment Estimate Exception 63 on the current Payment Estimate.		
					39	Nov 16, 2023	SYSTEM	(\$837.00)			
			- Total							\$0.00	
			Material - Total							\$0.00	
			1840 - Total							\$0.00	
			J4I2006	1850	7 FT. CHAN. POST DELINE, DBL STACK WHITE	Construction Stockpile		39	Nov 16, 2023	SYSTEM	(\$1,067.00)
		44				Feb 1, 2024	SYSTEM	(\$97.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
- Total							(\$1,164.00)				
Construction Stockpile - Total							(\$1,164.00)				
Construction Stockpile STMI		4				Jun 2, 2022	SYSTEM	\$1,164.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
- Total							\$1,164.00				
Construction Stockpile STMI - Total							\$1,164.00				
1850 - Total							\$0.00				
J4I2006	1860	7 FT. CHAN. POST DELINE., WHITE	Construction Stockpile		39	Nov 16, 2023	SYSTEM	(\$572.75)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					44	Feb 1, 2024	SYSTEM	(\$39.50)	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							(\$612.25)	
			Construction Stockpile - Total							(\$612.25)	
			Construction Stockpile STMI		4	Jun 2, 2022	SYSTEM	\$612.25	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							\$612.25	
			Construction Stockpile STMI - Total							\$612.25	
			1860 - Total							\$0.00	
J4I2006	1870	7 FT. CHAN. POST DELINE., YELLOW	Construction Stockpile		39	Nov 16, 2023	SYSTEM	(\$355.50)	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							(\$355.50)	
			Construction Stockpile - Total							(\$355.50)	
			Construction Stockpile STMI		4	Jun 2, 2022	SYSTEM	\$355.50	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							\$355.50	
			Construction Stockpile STMI - Total							\$355.50	
1870 - Total							\$0.00				
J4I2006	1880	7 FT. CHAN. POST DELINE., WHITE/RED	Construction Stockpile		39	Nov 16, 2023	SYSTEM	(\$194.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							(\$194.00)	
			Construction Stockpile - Total							(\$194.00)	
			Construction Stockpile STMI		4	Jun 2, 2022	SYSTEM	\$194.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							\$194.00	
			Construction Stockpile STMI - Total							\$194.00	
1880 - Total							\$0.00				
J4I2006	1890	7 FT. CHAN. POST DELINE., YELLOW/RED	Construction Stockpile		39	Nov 16, 2023	SYSTEM	(\$315.25)	Payment Estimate Item Adjustment generated Stockpile Transaction		



Line Item Adjustments by Estimate

Oct 18, 2024

Contract ID: 220121-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J4I2006	1890	7 FT. CHAN. POST DELINE., YELLOW/RED	Construction Stockpile		44	Feb 1, 2024	SYSTEM	(\$291.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
			- Total							(\$606.25)			
			Construction Stockpile - Total							(\$606.25)			
			Construction Stockpile STMI		4	Jun 2, 2022	SYSTEM	\$606.25	Payment Estimate Item Adjustment generated Stockpile Transaction				
			- Total							\$606.25			
			Construction Stockpile STMI - Total							\$606.25			
			1890 - Total							\$0.00			
			1900	2 IN. PSST POST - 12 GA.	Construction Stockpile		39	Nov 16, 2023	SYSTEM	(\$1,161.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					- Total							(\$1,161.00)	
					Construction Stockpile - Total							(\$1,161.00)	
Construction Stockpile STMI		4			Jun 2, 2022	SYSTEM	\$1,161.00	Payment Estimate Item Adjustment generated Stockpile Transaction					
- Total							\$1,161.00						
Construction Stockpile STMI - Total							\$1,161.00						
Material		39			Nov 16, 2023	SYSTEM	\$2,376.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0064) due to user hathak1 overriding Payment Estimate Exception 64 on the current Payment Estimate.					
		39			Nov 16, 2023	SYSTEM	(\$2,376.00)						
		40			Dec 4, 2023	SYSTEM	\$2,376.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user hathak1 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
		40			Dec 4, 2023	SYSTEM	(\$2,376.00)						
		41			Dec 18, 2023	SYSTEM	\$2,376.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user hathak1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
		41			Dec 18, 2023	SYSTEM	(\$2,376.00)						
		42			Jan 2, 2024	SYSTEM	\$2,376.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user hathak1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
		42			Jan 2, 2024	SYSTEM	(\$2,376.00)						
		43			Jan 16, 2024	SYSTEM	\$2,376.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user hathak1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
		43			Jan 16, 2024	SYSTEM	(\$2,376.00)						
		44			Feb 1, 2024	SYSTEM	\$2,376.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user hathak1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
		44			Feb 1, 2024	SYSTEM	(\$2,376.00)						
		45			Feb 16, 2024	SYSTEM	\$2,376.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user hathak1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
		45			Feb 16, 2024	SYSTEM	(\$2,376.00)						
		46			Mar 4, 2024	SYSTEM	\$2,376.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user hathak1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
		46			Mar 4, 2024	SYSTEM	(\$2,376.00)						
		47			Mar 15, 2024	SYSTEM	\$2,376.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user hathak1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
		47			Mar 15, 2024	SYSTEM	(\$2,376.00)						
		48			Apr 2, 2024	SYSTEM	\$2,376.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user hathak1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					



Line Item Adjustments by Estimate

Oct 18, 2024

Contract ID: 220121-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J4I2006	1900	2 IN. PSST POST - 12 GA.	Material		48	Apr 2, 2024	SYSTEM	(\$2,376.00)					
					49	Apr 15, 2024	SYSTEM	\$2,376.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user hathak1 overriding Payment Estimate Exception 6 on the current Payment Estimate.				
					49	Apr 15, 2024	SYSTEM	(\$2,376.00)					
					50	May 1, 2024	SYSTEM	\$2,376.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user hathak1 overriding Payment Estimate Exception 6 on the current Payment Estimate.				
					50	May 1, 2024	SYSTEM	(\$2,376.00)					
					51	May 16, 2024	SYSTEM	\$2,376.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user hathak1 overriding Payment Estimate Exception 6 on the current Payment Estimate.				
					51	May 16, 2024	SYSTEM	(\$2,376.00)					
					- Total							\$0.00	
	Material - Total							\$0.00					
	1900 - Total							\$0.00					
	1910	POST ANCHOR FOR 2 IN. PSST - 12 GA.	Construction Stockpile		39	Nov 16, 2023	SYSTEM	(\$321.30)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					- Total							(\$321.30)	
					Construction Stockpile - Total							(\$321.30)	
		Construction Stockpile STMI		4	Jun 2, 2022	SYSTEM	\$321.30	Payment Estimate Item Adjustment generated Stockpile Transaction					
				- Total							\$321.30		
Construction Stockpile STMI - Total							\$321.30						
Material					39	Nov 16, 2023	SYSTEM	\$945.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0066) due to user hathak1 overriding Payment Estimate Exception 65 on the current Payment Estimate.				
					39	Nov 16, 2023	SYSTEM	(\$945.00)					
					40	Dec 4, 2023	SYSTEM	\$945.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user hathak1 overriding Payment Estimate Exception 15 on the current Payment Estimate.				
					40	Dec 4, 2023	SYSTEM	(\$945.00)					
					41	Dec 18, 2023	SYSTEM	\$945.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user hathak1 overriding Payment Estimate Exception 9 on the current Payment Estimate.				
					41	Dec 18, 2023	SYSTEM	(\$945.00)					
					42	Jan 2, 2024	SYSTEM	\$945.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user hathak1 overriding Payment Estimate Exception 9 on the current Payment Estimate.				
					42	Jan 2, 2024	SYSTEM	(\$945.00)					
					43	Jan 16, 2024	SYSTEM	\$945.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user hathak1 overriding Payment Estimate Exception 9 on the current Payment Estimate.				
					43	Jan 16, 2024	SYSTEM	(\$945.00)					
					44	Feb 1, 2024	SYSTEM	\$945.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user hathak1 overriding Payment Estimate Exception 8 on the current Payment Estimate.				
	44				Feb 1, 2024	SYSTEM	(\$945.00)						
	45				Feb 16, 2024	SYSTEM	\$945.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user hathak1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
	45				Feb 16, 2024	SYSTEM	(\$945.00)						
46	Mar 4, 2024	SYSTEM	\$945.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user hathak1 overriding Payment Estimate Exception 7 on the current Payment Estimate.									



Line Item Adjustments by Estimate

Oct 18, 2024

Contract ID: 220121-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4I2006	1910	POST ANCHOR FOR 2 IN. PSST - 12 GA.	Material		46	Mar 4, 2024	SYSTEM	(\$945.00)						
					47	Mar 15, 2024	SYSTEM	\$945.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user hathak1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					47	Mar 15, 2024	SYSTEM	(\$945.00)						
					48	Apr 2, 2024	SYSTEM	\$945.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user hathak1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					48	Apr 2, 2024	SYSTEM	(\$945.00)						
					49	Apr 15, 2024	SYSTEM	\$945.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user hathak1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					49	Apr 15, 2024	SYSTEM	(\$945.00)						
					50	May 1, 2024	SYSTEM	\$945.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user hathak1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					50	May 1, 2024	SYSTEM	(\$945.00)						
					51	May 16, 2024	SYSTEM	\$945.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user hathak1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					51	May 16, 2024	SYSTEM	(\$945.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					1910 - Total								\$0.00	
					1920	SH-FLAT SHEET	Construction Stockpile		37	Oct 16, 2023	SYSTEM	(\$2,722.65)	Payment Estimate Item Adjustment generated Stockpile Transaction	
38	Nov 2, 2023	SYSTEM	(\$8,974.35)	Payment Estimate Item Adjustment generated Stockpile Transaction										
39	Nov 16, 2023	SYSTEM	(\$2,058.00)	Payment Estimate Item Adjustment generated Stockpile Transaction										
- Total									(\$13,755.00)					
Construction Stockpile - Total									(\$13,755.00)					
4	Jun 2, 2022	SYSTEM	\$13,755.00	Payment Estimate Item Adjustment generated Stockpile Transaction										
- Total									\$13,755.00					
Construction Stockpile STMI - Total								\$13,755.00						
1920 - Total								\$0.00						
1930	ST-STRUCTURAL	Material		38	Nov 2, 2023	SYSTEM	\$42,636.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0096) due to user hathak1 overriding Payment Estimate Exception 44 on the current Payment Estimate.						
				38	Nov 2, 2023	SYSTEM	(\$42,636.00)							
				39	Nov 16, 2023	SYSTEM	\$50,160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0068) due to user hathak1 overriding Payment Estimate Exception 66 on the current Payment Estimate.						
				39	Nov 16, 2023	SYSTEM	(\$50,160.00)							
				40	Dec 4, 2023	SYSTEM	\$50,160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user hathak1 overriding Payment Estimate Exception 16 on the current Payment Estimate.						
				40	Dec 4, 2023	SYSTEM	(\$50,160.00)							
				41	Dec 18, 2023	SYSTEM	\$50,160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user hathak1 overriding Payment Estimate Exception 10 on the current Payment Estimate.						
				41	Dec 18, 2023	SYSTEM	(\$50,160.00)							
				42	Jan 2, 2024	SYSTEM	\$50,160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user hathak1 overriding Payment Estimate Exception 10 on the current Payment Estimate.						



Line Item Adjustments by Estimate

Oct 18, 2024

Contract ID: 220121-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4I2006	1930	ST-STRUCTURAL	Material		42	Jan 2, 2024	SYSTEM	(\$50,160.00)						
					43	Jan 16, 2024	SYSTEM	\$50,016.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user hathak1 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					43	Jan 16, 2024	SYSTEM	(\$50,016.00)						
					44	Feb 1, 2024	SYSTEM	\$50,016.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user hathak1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					44	Feb 1, 2024	SYSTEM	(\$50,016.00)						
					45	Feb 16, 2024	SYSTEM	\$50,016.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user hathak1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					45	Feb 16, 2024	SYSTEM	(\$50,016.00)						
					46	Mar 4, 2024	SYSTEM	\$50,016.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user hathak1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					46	Mar 4, 2024	SYSTEM	(\$50,016.00)						
					47	Mar 15, 2024	SYSTEM	\$50,016.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user hathak1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					47	Mar 15, 2024	SYSTEM	(\$50,016.00)						
					48	Apr 2, 2024	SYSTEM	\$50,016.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user hathak1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					48	Apr 2, 2024	SYSTEM	(\$50,016.00)						
					49	Apr 15, 2024	SYSTEM	\$50,016.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user hathak1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					49	Apr 15, 2024	SYSTEM	(\$50,016.00)						
					50	May 1, 2024	SYSTEM	\$50,016.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user hathak1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					50	May 1, 2024	SYSTEM	(\$50,016.00)						
					51	May 16, 2024	SYSTEM	\$50,016.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user hathak1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					51	May 16, 2024	SYSTEM	(\$50,016.00)						
								- Total				\$0.00		
								Material - Total				\$0.00		
								1930 - Total				\$0.00		
				1940		MISC.	Construction Stockpile		34	Sep 5, 2023	SYSTEM	(\$17,425.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
									- Total				(\$17,425.00)	
								Construction Stockpile - Total					(\$17,425.00)	
							Construction Stockpile STMI		10	Sep 2, 2022	SYSTEM	\$17,425.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
									- Total				\$17,425.00	
								Construction Stockpile STMI - Total					\$17,425.00	
Material		34	Sep 5, 2023				SYSTEM	\$139,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user hathak1 overriding Payment Estimate Exception 16 on the current Payment Estimate.					
		34	Sep 5, 2023				SYSTEM	(\$139,500.00)						
		35	Sep 18, 2023	SYSTEM	\$139,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user hathak1 overriding Payment Estimate Exception 13 on the current Payment Estimate.								



Line Item Adjustments by Estimate

Oct 18, 2024

Contract ID: 220121-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J4I2006	1940	MISC.	Material		35	Sep 18, 2023	SYSTEM	(\$139,500.00)					
					36	Oct 2, 2023	SYSTEM	\$139,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0048) due to user hathak1 overriding Payment Estimate Exception 20 on the current Payment Estimate.				
					36	Oct 2, 2023	SYSTEM	(\$139,500.00)					
					37	Oct 16, 2023	SYSTEM	\$139,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0050) due to user hathak1 overriding Payment Estimate Exception 24 on the current Payment Estimate.				
					37	Oct 16, 2023	SYSTEM	(\$139,500.00)					
					38	Nov 2, 2023	SYSTEM	\$139,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0097) due to user hathak1 overriding Payment Estimate Exception 45 on the current Payment Estimate.				
					38	Nov 2, 2023	SYSTEM	(\$139,500.00)					
					39	Nov 16, 2023	SYSTEM	\$139,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0069) due to user hathak1 overriding Payment Estimate Exception 67 on the current Payment Estimate.				
					39	Nov 16, 2023	SYSTEM	(\$139,500.00)					
				- Total								\$0.00	
				Material - Total								\$0.00	
				1940 - Total								\$0.00	
				1950		MISC.	Construction Stockpile		34	Sep 5, 2023	SYSTEM	(\$6,200.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
								- Total					
Construction Stockpile - Total								(\$6,200.00)					
Construction Stockpile STMI		10	Sep 2, 2022				SYSTEM	\$6,200.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
	- Total								\$6,200.00				
Construction Stockpile STMI - Total								\$6,200.00					
Material		34	Sep 5, 2023				SYSTEM	\$56,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user hathak1 overriding Payment Estimate Exception 17 on the current Payment Estimate.				
		34	Sep 5, 2023				SYSTEM	(\$56,500.00)					
		35	Sep 18, 2023				SYSTEM	\$56,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user hathak1 overriding Payment Estimate Exception 14 on the current Payment Estimate.				
		35	Sep 18, 2023				SYSTEM	(\$56,500.00)					
		36	Oct 2, 2023	SYSTEM	\$56,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0049) due to user hathak1 overriding Payment Estimate Exception 21 on the current Payment Estimate.							
		36	Oct 2, 2023	SYSTEM	(\$56,500.00)								
		37	Oct 16, 2023	SYSTEM	\$56,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0051) due to user hathak1 overriding Payment Estimate Exception 25 on the current Payment Estimate.							
		37	Oct 16, 2023	SYSTEM	(\$56,500.00)								
		38	Nov 2, 2023	SYSTEM	\$56,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0098) due to user hathak1 overriding Payment Estimate Exception 46 on the current Payment Estimate.							
		38	Nov 2, 2023	SYSTEM	(\$56,500.00)								
	39	Nov 16, 2023	SYSTEM	\$56,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0070) due to user hathak1 overriding Payment Estimate Exception 68 on the current Payment Estimate.								
	39	Nov 16, 2023	SYSTEM	(\$56,500.00)									
- Total								\$0.00					
Material - Total								\$0.00					



Line Item Adjustments by Estimate

Oct 18, 2024

Contract ID: 220121-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J4I2006	1950 - Total								\$0.00	
	1960	MISC.	Construction Stockpile		36	Oct 2, 2023	SYSTEM	(\$90,100.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					- Total			(\$90,100.00)		
			Construction Stockpile - Total					(\$90,100.00)		
			Construction Stockpile STMI		13	Oct 17, 2022	SYSTEM	\$5,000.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
					34	Sep 5, 2023	SYSTEM	\$85,100.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
					- Total			\$90,100.00		
			Construction Stockpile STMI - Total					\$90,100.00		
	1960 - Total								\$0.00	
	1970	MISC.	Construction Stockpile		36	Oct 2, 2023	SYSTEM	(\$92,900.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					- Total			(\$92,900.00)		
			Construction Stockpile - Total					(\$92,900.00)		
			Construction Stockpile STMI		13	Oct 17, 2022	SYSTEM	\$5,000.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
					34	Sep 5, 2023	SYSTEM	\$87,900.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
					- Total			\$92,900.00		
			Construction Stockpile STMI - Total					\$92,900.00		
	1970 - Total								\$0.00	
	1980	WATER - UTILITY ITEM	Material		25	Apr 17, 2023	SYSTEM	\$4,847.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user hathak1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					25	Apr 17, 2023	SYSTEM	(\$4,847.70)		
					56	Aug 1, 2024	SYSTEM	\$4,847.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user scarp1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					56	Aug 1, 2024	SYSTEM	(\$4,847.70)		
					57	Aug 16, 2024	SYSTEM	\$4,847.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user scarp1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					57	Aug 16, 2024	SYSTEM	(\$4,847.70)		
					- Total			\$0.00		
			Material - Total					\$0.00		
			Overrun	Overrun	25	Apr 17, 2023	SYSTEM	(\$1,615.90)		
					27	May 16, 2023	SYSTEM	\$1,615.90	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1615.90000 - 1615.90000, 'is applied (if non-zero).	
					Overrun - Total			\$0.00		
			Overrun - Total					\$0.00		
	1980 - Total								\$0.00	
	1990	WATER - UTILITY ITEM	Material		25	Apr 17, 2023	SYSTEM	\$10,181.37	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user hathak1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					25	Apr 17, 2023	SYSTEM	(\$10,181.37)		
					56	Aug 1, 2024	SYSTEM	\$10,181.37	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user scarp1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
					56	Aug 1, 2024	SYSTEM	(\$10,181.37)		
					57	Aug 16, 2024	SYSTEM	\$10,181.37	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user scarp1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
					57	Aug 16, 2024	SYSTEM	(\$10,181.37)		



Line Item Adjustments by Estimate

Oct 18, 2024

Contract ID: 220121-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J4I2006	1990	WATER - UTILITY ITEM	Material	- Total				\$0.00		
			Material - Total						\$0.00	
	1990 - Total								\$0.00	
	2000	WATER - UTILITY ITEM	Material			25	Apr 17, 2023	SYSTEM	\$6,369.36	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user hathak1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
						25	Apr 17, 2023	SYSTEM	(\$6,369.36)	
						56	Aug 1, 2024	SYSTEM	\$6,369.36	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user scarpm1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
						56	Aug 1, 2024	SYSTEM	(\$6,369.36)	
						57	Aug 16, 2024	SYSTEM	\$6,369.36	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user scarpm1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
						57	Aug 16, 2024	SYSTEM	(\$6,369.36)	
						- Total				
	Material - Total							\$0.00		
	2000 - Total								\$0.00	
	2010	WATER - UTILITY ITEM	Material			25	Apr 17, 2023	SYSTEM	\$1,070.37	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user hathak1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
						25	Apr 17, 2023	SYSTEM	(\$1,070.37)	
						56	Aug 1, 2024	SYSTEM	\$1,070.37	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user scarpm1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
						56	Aug 1, 2024	SYSTEM	(\$1,070.37)	
						57	Aug 16, 2024	SYSTEM	\$1,070.37	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user scarpm1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
						57	Aug 16, 2024	SYSTEM	(\$1,070.37)	
						- Total				
	Material - Total							\$0.00		
	2010 - Total								\$0.00	
	2020	WATER - UTILITY ITEM	Material			25	Apr 17, 2023	SYSTEM	\$2,180.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user hathak1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
						25	Apr 17, 2023	SYSTEM	(\$2,180.44)	
						56	Aug 1, 2024	SYSTEM	\$2,180.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user scarpm1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					56	Aug 1, 2024	SYSTEM	(\$2,180.44)		
					57	Aug 16, 2024	SYSTEM	\$2,180.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user scarpm1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
					57	Aug 16, 2024	SYSTEM	(\$2,180.44)		
					- Total					\$0.00
Material - Total							\$0.00			
2020 - Total								\$0.00		
2030	WATER - UTILITY ITEM	Material			25	Apr 17, 2023	SYSTEM	\$8,156.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user hathak1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
					25	Apr 17, 2023	SYSTEM	(\$8,156.12)		
					56	Aug 1, 2024	SYSTEM	\$8,156.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user scarpm1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	



Line Item Adjustments by Estimate

Oct 18, 2024

Contract ID: 220121-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J4I2006	2030	WATER - UTILITY ITEM	Material		56	Aug 1, 2024	SYSTEM	(\$8,156.12)				
					57	Aug 16, 2024	SYSTEM	\$8,156.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user scarpm1 overriding Payment Estimate Exception 8 on the current Payment Estimate.			
					57	Aug 16, 2024	SYSTEM	(\$8,156.12)				
									- Total	\$0.00		
										Material - Total	\$0.00	
										2030 - Total	\$0.00	
	2040	WATER - UTILITY ITEM	Construction Stockpile		25	Apr 17, 2023	SYSTEM	(\$28,563.20)	Payment Estimate Item Adjustment generated Stockpile Transaction			
									- Total	(\$28,563.20)		
											Construction Stockpile - Total	(\$28,563.20)
			Construction Stockpile STMI		4	Jun 2, 2022	SYSTEM	\$28,563.20	Payment Estimate Item Adjustment generated Stockpile Transaction			
								- Total	\$28,563.20			
										Construction Stockpile STMI - Total	\$28,563.20	
			Material		25	Apr 17, 2023	SYSTEM	\$65,620.56	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user hathak1 overriding Payment Estimate Exception 8 on the current Payment Estimate.			
					25	Apr 17, 2023	SYSTEM	(\$65,620.56)				
					56	Aug 1, 2024	SYSTEM	\$65,620.56	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user scarpm1 overriding Payment Estimate Exception 9 on the current Payment Estimate.			
				56	Aug 1, 2024	SYSTEM	(\$65,620.56)					
				57	Aug 16, 2024	SYSTEM	\$65,620.56	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user scarpm1 overriding Payment Estimate Exception 9 on the current Payment Estimate.				
				57	Aug 16, 2024	SYSTEM	(\$65,620.56)					
							- Total	\$0.00				
								Material - Total	\$0.00			
									2040 - Total	\$0.00		
2050	WATER - UTILITY ITEM	Material		25	Apr 17, 2023	SYSTEM	\$1,027.95	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user hathak1 overriding Payment Estimate Exception 9 on the current Payment Estimate.				
					25	Apr 17, 2023	SYSTEM	(\$1,027.95)				
					56	Aug 1, 2024	SYSTEM	\$1,027.95	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user scarpm1 overriding Payment Estimate Exception 10 on the current Payment Estimate.			
					56	Aug 1, 2024	SYSTEM	(\$1,027.95)				
					57	Aug 16, 2024	SYSTEM	\$1,027.95	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user scarpm1 overriding Payment Estimate Exception 10 on the current Payment Estimate.			
					57	Aug 16, 2024	SYSTEM	(\$1,027.95)				
										- Total	\$0.00	
								Material - Total	\$0.00			
									2050 - Total	\$0.00		
2060	WATER - UTILITY ITEM	Material		25	Apr 17, 2023	SYSTEM	\$1,253.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user hathak1 overriding Payment Estimate Exception 10 on the current Payment Estimate.				
					25	Apr 17, 2023	SYSTEM	(\$1,253.60)				
					56	Aug 1, 2024	SYSTEM	\$1,253.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user scarpm1 overriding Payment Estimate Exception 11 on the current Payment Estimate.			
					56	Aug 1, 2024	SYSTEM	(\$1,253.60)				



Line Item Adjustments by Estimate

Oct 18, 2024

Contract ID: 220121-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4I2006	2060	WATER - UTILITY ITEM	Material		57	Aug 16, 2024	SYSTEM	\$1,253.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user scarpm1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					57	Aug 16, 2024	SYSTEM	(\$1,253.60)	
- Total								\$0.00	
Material - Total								\$0.00	
2060 - Total								\$0.00	
J4I2006	2070	PIPE COLLAR, TYPE A	Material		11	Sep 15, 2022	SYSTEM	\$1,441.94	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user hathak1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					11	Sep 15, 2022	SYSTEM	(\$1,441.94)	
					12	Sep 30, 2022	SYSTEM	\$1,441.94	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user hathak1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					12	Sep 30, 2022	SYSTEM	(\$1,441.94)	
					13	Oct 17, 2022	SYSTEM	\$1,441.94	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user hathak1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					13	Oct 17, 2022	SYSTEM	(\$1,441.94)	
					14	Nov 2, 2022	SYSTEM	\$1,441.94	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user hathak1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					14	Nov 2, 2022	SYSTEM	(\$1,441.94)	
					15	Nov 16, 2022	SYSTEM	\$1,441.94	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user hathak1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					15	Nov 16, 2022	SYSTEM	(\$1,441.94)	
					16	Dec 2, 2022	SYSTEM	\$1,441.94	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user terrej1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					16	Dec 2, 2022	SYSTEM	(\$1,441.94)	
					17	Dec 15, 2022	SYSTEM	\$1,441.94	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user hathak1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					17	Dec 15, 2022	SYSTEM	(\$1,441.94)	
					18	Jan 3, 2023	SYSTEM	\$1,441.94	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user hathak1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					18	Jan 3, 2023	SYSTEM	(\$1,441.94)	
					19	Jan 17, 2023	SYSTEM	\$1,441.94	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user hathak1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					19	Jan 17, 2023	SYSTEM	(\$1,441.94)	
					20	Feb 1, 2023	SYSTEM	\$1,441.94	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user hathak1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					20	Feb 1, 2023	SYSTEM	(\$1,441.94)	
					21	Feb 15, 2023	SYSTEM	\$1,441.94	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user hathak1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					21	Feb 15, 2023	SYSTEM	(\$1,441.94)	
22	Mar 2, 2023	SYSTEM	\$1,441.94	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user hathak1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
22	Mar 2, 2023	SYSTEM	(\$1,441.94)						



Line Item Adjustments by Estimate

Oct 18, 2024

Contract ID: 220121-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J4I2006	2070	PIPE COLLAR, TYPE A	Material	- Total				\$0.00			
			Material - Total					\$0.00			
			2070 - Total					\$0.00			
	2080	SEWER - RIGID PIPE	Construction Stockpile			10	Sep 2, 2022	SYSTEM	(\$27,392.12)	Payment Estimate Item Adjustment generated Stockpile Transaction	
						11	Sep 15, 2022	SYSTEM	(\$35,471.80)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total					(\$62,863.92)		
			Construction Stockpile - Total					(\$62,863.92)			
			Construction Stockpile STMI			4	Jun 2, 2022	SYSTEM	\$62,863.92	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total					\$62,863.92		
			Construction Stockpile STMI - Total					\$62,863.92			
			Material				10	Sep 2, 2022	SYSTEM	\$111,693.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user hathak1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
							10	Sep 2, 2022	SYSTEM	(\$111,693.45)	
							11	Sep 15, 2022	SYSTEM	\$256,332.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user hathak1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
							11	Sep 15, 2022	SYSTEM	(\$256,332.45)	
							12	Sep 30, 2022	SYSTEM	\$256,332.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user hathak1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
							12	Sep 30, 2022	SYSTEM	(\$256,332.45)	
							13	Oct 17, 2022	SYSTEM	\$256,332.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user hathak1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
							13	Oct 17, 2022	SYSTEM	(\$256,332.45)	
							14	Nov 2, 2022	SYSTEM	\$256,332.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user hathak1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
							14	Nov 2, 2022	SYSTEM	(\$256,332.45)	
					15	Nov 16, 2022	SYSTEM	\$256,332.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user hathak1 overriding Payment Estimate Exception 14 on the current Payment Estimate.		
					15	Nov 16, 2022	SYSTEM	(\$256,332.45)			
					16	Dec 2, 2022	SYSTEM	\$256,332.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user terrej1 overriding Payment Estimate Exception 10 on the current Payment Estimate.		
					16	Dec 2, 2022	SYSTEM	(\$256,332.45)			
				17	Dec 15, 2022	SYSTEM	\$256,332.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user hathak1 overriding Payment Estimate Exception 10 on the current Payment Estimate.			
				17	Dec 15, 2022	SYSTEM	(\$256,332.45)				
				18	Jan 3, 2023	SYSTEM	\$256,332.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user hathak1 overriding Payment Estimate Exception 10 on the current Payment Estimate.			
				18	Jan 3, 2023	SYSTEM	(\$256,332.45)				
				19	Jan 17, 2023	SYSTEM	\$256,332.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user hathak1 overriding Payment Estimate Exception 11 on the current Payment Estimate.			
				19	Jan 17, 2023	SYSTEM	(\$256,332.45)				
				20	Feb 1, 2023	SYSTEM	\$256,332.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hathak1 overriding Payment Estimate Exception 10 on the current Payment Estimate.			



Line Item Adjustments by Estimate

Oct 18, 2024

Contract ID: 220121-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4I2006	2080	SEWER - RIGID PIPE	Material		20	Feb 1, 2023	SYSTEM	(\$256,332.45)						
					21	Feb 15, 2023	SYSTEM	\$256,332.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user hathak1 overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					21	Feb 15, 2023	SYSTEM	(\$256,332.45)						
					22	Mar 2, 2023	SYSTEM	\$256,332.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hathak1 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					22	Mar 2, 2023	SYSTEM	(\$256,332.45)						
					23	Mar 16, 2023	SYSTEM	\$256,332.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user hathak1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					23	Mar 16, 2023	SYSTEM	(\$256,332.45)						
					24	Apr 3, 2023	SYSTEM	\$256,332.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user hathak1 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
					24	Apr 3, 2023	SYSTEM	(\$256,332.45)						
					25	Apr 17, 2023	SYSTEM	\$256,332.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user hathak1 overriding Payment Estimate Exception 29 on the current Payment Estimate.					
					25	Apr 17, 2023	SYSTEM	(\$256,332.45)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					2080 - Total								\$0.00	
2090	SEWER - RIGID PIPE	Construction Stockpile			10	Sep 2, 2022	SYSTEM	(\$33,000.00)	Payment Estimate Item Adjustment generated Stockpile Transaction					
					11	Sep 15, 2022	SYSTEM	(\$28,800.00)	Payment Estimate Item Adjustment generated Stockpile Transaction					
					- Total								(\$61,800.00)	
					Construction Stockpile - Total								(\$61,800.00)	
					Construction Stockpile STMI	4	Jun 2, 2022	SYSTEM	\$61,800.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
						- Total								\$61,800.00
					Construction Stockpile STMI - Total								\$61,800.00	
					Material					10	Sep 2, 2022	SYSTEM	\$77,239.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user hathak1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
										10	Sep 2, 2022	SYSTEM	(\$77,239.80)	
										11	Sep 15, 2022	SYSTEM	\$144,649.08	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user hathak1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
										11	Sep 15, 2022	SYSTEM	(\$144,649.08)	
										12	Sep 30, 2022	SYSTEM	\$144,649.08	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user hathak1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
										12	Sep 30, 2022	SYSTEM	(\$144,649.08)	
										13	Oct 17, 2022	SYSTEM	\$144,649.08	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user hathak1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
13	Oct 17, 2022	SYSTEM	(\$144,649.08)											
14	Nov 2, 2022	SYSTEM	\$144,649.08	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user hathak1 overriding Payment Estimate Exception 18 on the current Payment Estimate.										
14	Nov 2, 2022	SYSTEM	(\$144,649.08)											



Line Item Adjustments by Estimate

Contract ID: 220121-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4I2006	2090	SEWER - RIGID PIPE	Material		15	Nov 16, 2022	SYSTEM	\$144,649.08	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user hathak1 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
					15	Nov 16, 2022	SYSTEM	(\$144,649.08)						
					16	Dec 2, 2022	SYSTEM	\$144,649.08	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user terrej1 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					16	Dec 2, 2022	SYSTEM	(\$144,649.08)						
					17	Dec 15, 2022	SYSTEM	\$144,649.08	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user hathak1 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					17	Dec 15, 2022	SYSTEM	(\$144,649.08)						
					18	Jan 3, 2023	SYSTEM	\$144,649.08	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user hathak1 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					18	Jan 3, 2023	SYSTEM	(\$144,649.08)						
					19	Jan 17, 2023	SYSTEM	\$144,649.08	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user hathak1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					19	Jan 17, 2023	SYSTEM	(\$144,649.08)						
					20	Feb 1, 2023	SYSTEM	\$144,649.08	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user hathak1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					20	Feb 1, 2023	SYSTEM	(\$144,649.08)						
					21	Feb 15, 2023	SYSTEM	\$144,649.08	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user hathak1 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
					21	Feb 15, 2023	SYSTEM	(\$144,649.08)						
					22	Mar 2, 2023	SYSTEM	\$144,649.08	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user hathak1 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					22	Mar 2, 2023	SYSTEM	(\$144,649.08)						
					23	Mar 16, 2023	SYSTEM	\$144,649.08	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user hathak1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					23	Mar 16, 2023	SYSTEM	(\$144,649.08)						
					24	Apr 3, 2023	SYSTEM	\$144,649.08	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user hathak1 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					24	Apr 3, 2023	SYSTEM	(\$144,649.08)						
					25	Apr 17, 2023	SYSTEM	\$144,649.08	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user hathak1 overriding Payment Estimate Exception 28 on the current Payment Estimate.					
					25	Apr 17, 2023	SYSTEM	(\$144,649.08)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					2090 - Total								\$0.00	
						2100	SEWER - RIGID PIPE	Material		17	Dec 15, 2022	SYSTEM	\$44,976.76	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user hathak1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
										17	Dec 15, 2022	SYSTEM	(\$44,976.76)	
										18	Jan 3, 2023	SYSTEM	\$44,976.76	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user hathak1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
18	Jan 3, 2023	SYSTEM	(\$44,976.76)											



Line Item Adjustments by Estimate

Contract ID: 220121-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4I2006	2100	SEWER - RIGID PIPE	Material		19	Jan 17, 2023	SYSTEM	\$44,976.76	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user hathak1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					19	Jan 17, 2023	SYSTEM	(\$44,976.76)	
					20	Feb 1, 2023	SYSTEM	\$44,976.76	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user hathak1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					20	Feb 1, 2023	SYSTEM	(\$44,976.76)	
					21	Feb 15, 2023	SYSTEM	\$44,976.76	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user hathak1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					21	Feb 15, 2023	SYSTEM	(\$44,976.76)	
					22	Mar 2, 2023	SYSTEM	\$44,976.76	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user hathak1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					22	Mar 2, 2023	SYSTEM	(\$44,976.76)	
					23	Mar 16, 2023	SYSTEM	\$44,976.76	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user hathak1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					23	Mar 16, 2023	SYSTEM	(\$44,976.76)	
					24	Apr 3, 2023	SYSTEM	\$44,976.76	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user hathak1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					24	Apr 3, 2023	SYSTEM	(\$44,976.76)	
					25	Apr 17, 2023	SYSTEM	\$44,976.76	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user hathak1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
					25	Apr 17, 2023	SYSTEM	(\$44,976.76)	
					- Total				
Material - Total								\$0.00	
2100 - Total								\$0.00	
J4I2006	2120	MISC. MANHOLES AND DROP INLETS	Material		10	Sep 2, 2022	SYSTEM	\$19,518.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user hathak1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					10	Sep 2, 2022	SYSTEM	(\$19,518.72)	
					11	Sep 15, 2022	SYSTEM	\$39,037.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user hathak1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					11	Sep 15, 2022	SYSTEM	(\$39,037.44)	
					12	Sep 30, 2022	SYSTEM	\$39,037.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user hathak1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					12	Sep 30, 2022	SYSTEM	(\$39,037.44)	
					13	Oct 17, 2022	SYSTEM	\$39,037.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user hathak1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					13	Oct 17, 2022	SYSTEM	(\$39,037.44)	
					14	Nov 2, 2022	SYSTEM	\$39,037.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user hathak1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					14	Nov 2, 2022	SYSTEM	(\$39,037.44)	
					15	Nov 16, 2022	SYSTEM	\$39,037.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user hathak1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					15	Nov 16, 2022	SYSTEM	(\$39,037.44)	



Line Item Adjustments by Estimate

Oct 18, 2024

Contract ID: 220121-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4I2006	2120	MISC. MANHOLES AND DROP INLETS	Material		16	Dec 2, 2022	SYSTEM	\$39,037.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user terrej1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					16	Dec 2, 2022	SYSTEM	(\$39,037.44)						
					17	Dec 15, 2022	SYSTEM	\$39,037.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user hathak1 overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					17	Dec 15, 2022	SYSTEM	(\$39,037.44)						
					18	Jan 3, 2023	SYSTEM	\$39,037.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user hathak1 overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					18	Jan 3, 2023	SYSTEM	(\$39,037.44)						
					19	Jan 17, 2023	SYSTEM	\$39,037.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user hathak1 overriding Payment Estimate Exception 19 on the current Payment Estimate.					
					19	Jan 17, 2023	SYSTEM	(\$39,037.44)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					2120 - Total								\$0.00	
					2130	MISC. HIGHWAY LIGHTING	Material		26	May 2, 2023	SYSTEM	\$11,360.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user hathak1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	
									26	May 2, 2023	SYSTEM	(\$11,360.00)		
									56	Aug 1, 2024	SYSTEM	\$11,360.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user scarp1 overriding Payment Estimate Exception 28 on the current Payment Estimate.	
56	Aug 1, 2024	SYSTEM	(\$11,360.00)											
57	Aug 16, 2024	SYSTEM	\$11,360.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user scarp1 overriding Payment Estimate Exception 26 on the current Payment Estimate.										
57	Aug 16, 2024	SYSTEM	(\$11,360.00)											
- Total									\$0.00					
Material - Total									\$0.00					
2130 - Total								\$0.00						
2140	BRIDGE APPROACH SLAB (MINOR ROAD)	Material		28	Jun 1, 2023	SYSTEM	\$69,899.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user hathak1 overriding Payment Estimate Exception 5 on the current Payment Estimate.						
				28	Jun 1, 2023	SYSTEM	(\$69,899.50)							
				29	Jun 16, 2023	SYSTEM	\$69,899.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user hathak1 overriding Payment Estimate Exception 7 on the current Payment Estimate.						
				29	Jun 16, 2023	SYSTEM	(\$69,899.50)							
				30	Jun 30, 2023	SYSTEM	\$69,899.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user hathak1 overriding Payment Estimate Exception 8 on the current Payment Estimate.						
				30	Jun 30, 2023	SYSTEM	(\$69,899.50)							
				56	Aug 1, 2024	SYSTEM	\$69,899.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user scarp1 overriding Payment Estimate Exception 1 on the current Payment Estimate.						
				56	Aug 1, 2024	SYSTEM	(\$69,899.50)							
				57	Aug 16, 2024	SYSTEM	\$69,899.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user scarp1 overriding Payment Estimate Exception 1 on the current Payment Estimate.						
				57	Aug 16, 2024	SYSTEM	(\$69,899.50)							



Line Item Adjustments by Estimate

Oct 18, 2024

Contract ID: 220121-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J4I2006	2140	BRIDGE APPROACH SLAB (MINOR ROAD)	Material	- Total				\$0.00			
			Material - Total						\$0.00		
			2140 - Total						\$0.00		
	2150	MISC. FENCING	Construction Stockpile			35	Sep 18, 2023	SYSTEM	(\$32,987.50)	Payment Estimate Item Adjustment generated Stockpile Transaction	
						38	Nov 2, 2023	SYSTEM	(\$32,987.50)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total						(\$65,975.00)	
				Construction Stockpile - Total						(\$65,975.00)	
						8	Aug 2, 2022	SYSTEM		\$65,975.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total						\$65,975.00	
				Construction Stockpile STMI - Total						\$65,975.00	
	2150 - Total						\$0.00				
	2160	DRILLED SHAFTS (4 FT. 6 IN. DIA.)	Material			6	Jun 30, 2022	SYSTEM	\$91,056.02	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user hathak1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
						6	Jun 30, 2022	SYSTEM	(\$91,056.02)		
						7	Jul 18, 2022	SYSTEM	\$91,056.02	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user hathak1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
						7	Jul 18, 2022	SYSTEM	(\$91,056.02)		
						8	Aug 2, 2022	SYSTEM	\$91,056.02	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user hathak1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
						8	Aug 2, 2022	SYSTEM	(\$91,056.02)		
						9	Aug 16, 2022	SYSTEM	\$91,056.02	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user hathak1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
						9	Aug 16, 2022	SYSTEM	(\$91,056.02)		
						10	Sep 2, 2022	SYSTEM	\$91,056.02	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user hathak1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
						10	Sep 2, 2022	SYSTEM	(\$91,056.02)		
						11	Sep 15, 2022	SYSTEM	\$91,056.02	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user hathak1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
						11	Sep 15, 2022	SYSTEM	(\$91,056.02)		
				- Total						\$0.00	
				Material - Total						\$0.00	
	2160 - Total						\$0.00				
	2170	ROCK SOCKETS (4 FT. 0 IN. DIA.)	Material			6	Jun 30, 2022	SYSTEM	\$27,925.17	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user hathak1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
					6	Jun 30, 2022	SYSTEM	(\$27,925.17)			
					7	Jul 18, 2022	SYSTEM	\$27,925.17	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user hathak1 overriding Payment Estimate Exception 8 on the current Payment Estimate.		
					7	Jul 18, 2022	SYSTEM	(\$27,925.17)			
					8	Aug 2, 2022	SYSTEM	\$27,925.17	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user hathak1 overriding Payment Estimate Exception 7 on the current Payment Estimate.		
					8	Aug 2, 2022	SYSTEM	(\$27,925.17)			
					9	Aug 16, 2022	SYSTEM	\$27,925.17	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user hathak1 overriding Payment Estimate Exception 8 on the current Payment Estimate.		



Line Item Adjustments by Estimate

Oct 18, 2024

Contract ID: 220121-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J4I2006	2170	ROCK SOCKETS (4 FT 0 IN. DIA.)	Material		9	Aug 16, 2022	SYSTEM	(\$27,925.17)					
					10	Sep 2, 2022	SYSTEM	\$27,925.17	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user hathak1 overriding Payment Estimate Exception 8 on the current Payment Estimate.				
					10	Sep 2, 2022	SYSTEM	(\$27,925.17)					
					11	Sep 15, 2022	SYSTEM	\$27,925.17	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user hathak1 overriding Payment Estimate Exception 8 on the current Payment Estimate.				
					11	Sep 15, 2022	SYSTEM	(\$27,925.17)					
				- Total								\$0.00	
				Material - Total								\$0.00	
							Other Item Adjustment	OADJ	6	Jun 30, 2022	hathak1	(\$2,864.12)	Overrun adjustment for Line 2170. Change Order will be created to update line item quantity.
									7	Jul 18, 2022	hathak1	\$2,864.12	Overrun adjustment in the amount of \$2864.12 to correct user adjustment made on June 30th.
				OADJ - Total								\$0.00	
				Other Item Adjustment - Total								\$0.00	
							Overrun	Overrun	6	Jun 30, 2022	SYSTEM	\$2,864.12	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) overriding Payment Estimate Exception 18 on the current Payment Estimate. Material Insufficiency Quantity 39.000; Overrun Quantity Balance 4.00.
									6	Jun 30, 2022	SYSTEM	(\$2,864.12)	
									7	Jul 18, 2022	SYSTEM	(\$2,864.12)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
									8	Aug 2, 2022	SYSTEM	\$2,864.12	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',716.03000 - 716.03000, 'is applied (if non-zero).
				Overrun - Total								\$0.00	
				Overrun - Total								\$0.00	
				2170 - Total								\$0.00	
					2210	GALVANIZED STRUCTURAL STEEL PILES (12 IN	Material		10	Sep 2, 2022	SYSTEM	\$32,341.99	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user hathak1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
									10	Sep 2, 2022	SYSTEM	(\$32,341.99)	
				- Total								\$0.00	
				Material - Total								\$0.00	
				2210 - Total								\$0.00	
					2240	PILE POINT REINFORCEMENT	Material		10	Sep 2, 2022	SYSTEM	\$1,041.48	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user hathak1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
									10	Sep 2, 2022	SYSTEM	(\$1,041.48)	
- Total								\$0.00					
Material - Total								\$0.00					
2240 - Total								\$0.00					
	2250	CLASS B CONCRETE (SUBSTRUCTURE)	Material		10	Sep 2, 2022	SYSTEM	\$18,748.08	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user hathak1 overriding Payment Estimate Exception 11 on the current Payment Estimate.				
					10	Sep 2, 2022	SYSTEM	(\$18,748.08)					
					11	Sep 15, 2022	SYSTEM	\$29,163.68	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user hathak1 overriding Payment Estimate Exception 9 on the current Payment Estimate.				
					11	Sep 15, 2022	SYSTEM	(\$29,163.68)					
					12	Sep 30, 2022	SYSTEM	\$99,573.14	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user hathak1 overriding Payment Estimate Exception 8 on the current Payment Estimate.				
					12	Sep 30, 2022	SYSTEM	(\$99,573.14)					



Line Item Adjustments by Estimate

Oct 18, 2024

Contract ID: 220121-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4I2006	2250	CLASS B CONCRETE (SUBSTRUCTURE)	Material			2022								
					13	Oct 17, 2022	SYSTEM	\$99,573.14	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user hathak1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					13	Oct 17, 2022	SYSTEM	(\$99,573.14)						
					14	Nov 2, 2022	SYSTEM	\$99,573.14	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user hathak1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					14	Nov 2, 2022	SYSTEM	(\$99,573.14)						
					15	Nov 16, 2022	SYSTEM	\$99,573.14	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user hathak1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					15	Nov 16, 2022	SYSTEM	(\$99,573.14)						
	- Total								\$0.00					
	Material - Total								\$0.00					
	2250 - Total								\$0.00					
	2260		AESTHETIC CONCRETE STAIN	Material		33	Aug 15, 2023	SYSTEM	\$120,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user hathak1 overriding Payment Estimate Exception 15 on the current Payment Estimate.				
						33	Aug 15, 2023	SYSTEM	(\$120,000.00)					
						34	Sep 5, 2023	SYSTEM	\$120,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user hathak1 overriding Payment Estimate Exception 12 on the current Payment Estimate.				
34						Sep 5, 2023	SYSTEM	(\$120,000.00)						
56						Aug 1, 2024	SYSTEM	\$120,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user scarpm1 overriding Payment Estimate Exception 21 on the current Payment Estimate.					
56						Aug 1, 2024	SYSTEM	(\$120,000.00)						
57						Aug 16, 2024	SYSTEM	\$120,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user scarpm1 overriding Payment Estimate Exception 19 on the current Payment Estimate.					
57						Aug 16, 2024	SYSTEM	(\$120,000.00)						
58						Sep 3, 2024	SYSTEM	\$120,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user scarpm1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
58						Sep 3, 2024	SYSTEM	(\$120,000.00)						
59						Sep 16, 2024	SYSTEM	\$120,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user scarpm1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
59						Sep 16, 2024	SYSTEM	(\$120,000.00)						
60						Sep 30, 2024	SYSTEM	\$120,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user scarpm1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
60						Sep 30, 2024	SYSTEM	(\$120,000.00)						
- Total								\$0.00						
Material - Total								\$0.00						
2260 - Total								\$0.00						
2270		TYPE B BARRIER	Material		30	Jun 30, 2023	SYSTEM	\$54,246.78	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user hathak1 overriding Payment Estimate Exception 20 on the current Payment Estimate.					
					30	Jun 30, 2023	SYSTEM	(\$54,246.78)						
					31	Jul 17, 2023	SYSTEM	\$54,246.78	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user hathak1 overriding Payment Estimate Exception 20 on the current Payment Estimate.					
					31	Jul 17, 2023	SYSTEM	(\$54,246.78)						



Line Item Adjustments by Estimate

Oct 18, 2024

Contract ID: 220121-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks								
J4I2006	2270	TYPE B BARRIER	Material			2023											
						32	Aug 2, 2023	SYSTEM	\$54,246.78	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user hathak1 overriding Payment Estimate Exception 24 on the current Payment Estimate.							
						32	Aug 2, 2023	SYSTEM	(\$54,246.78)								
					- Total							\$0.00					
					Material - Total							\$0.00					
					2270 - Total							\$0.00					
					2280	TYPE D BARRIER	Material			29	Jun 16, 2023	SYSTEM	\$32,062.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user hathak1 overriding Payment Estimate Exception 15 on the current Payment Estimate.			
										29	Jun 16, 2023	SYSTEM	(\$32,062.80)				
										30	Jun 30, 2023	SYSTEM	\$63,972.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user hathak1 overriding Payment Estimate Exception 21 on the current Payment Estimate.			
										30	Jun 30, 2023	SYSTEM	(\$63,972.92)				
										31	Jul 17, 2023	SYSTEM	\$63,972.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user hathak1 overriding Payment Estimate Exception 21 on the current Payment Estimate.			
										31	Jul 17, 2023	SYSTEM	(\$63,972.92)				
										32	Aug 2, 2023	SYSTEM	\$63,972.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user hathak1 overriding Payment Estimate Exception 25 on the current Payment Estimate.			
										32	Aug 2, 2023	SYSTEM	(\$63,972.92)				
										- Total							\$0.00
Material - Total												\$0.00					
2280 - Total												\$0.00					
2290	SLAB ON CONCRETE NU-GIRDER	Construction Stockpile								23	Mar 16, 2023	SYSTEM	(\$82,506.24)	Payment Estimate Item Adjustment generated Stockpile Transaction			
										- Total						(\$82,506.24)	
										Construction Stockpile - Total						(\$82,506.24)	
		Construction Stockpile STMI								9	Aug 16, 2022	SYSTEM	\$82,506.24	Payment Estimate Item Adjustment generated Stockpile Transaction			
					- Total						\$82,506.24						
					Construction Stockpile STMI - Total						\$82,506.24						
		Material					24	Apr 3, 2023	SYSTEM	\$354,323.16	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user hathak1 overriding Payment Estimate Exception 9 on the current Payment Estimate.						
							24	Apr 3, 2023	SYSTEM	(\$354,323.16)							
							25	Apr 17, 2023	SYSTEM	\$561,011.67	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user hathak1 overriding Payment Estimate Exception 19 on the current Payment Estimate.						
							25	Apr 17, 2023	SYSTEM	(\$561,011.67)							
							26	May 2, 2023	SYSTEM	\$561,011.67	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user hathak1 overriding Payment Estimate Exception 9 on the current Payment Estimate.						
							26	May 2, 2023	SYSTEM	(\$561,011.67)							
		- Total							\$0.00								
		Material - Total							\$0.00								
		2290 - Total							\$0.00								
2300	FORM LINERS	Material			19	Jan 17, 2023	SYSTEM	\$9,475.05	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user hathak1 overriding Payment Estimate Exception 5 on the current Payment Estimate.								
					19	Jan 17, 2023	SYSTEM	(\$9,475.05)									



Line Item Adjustments by Estimate

Oct 18, 2024

Contract ID: 220121-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J4I2006	2300	FORM LINERS	Material	- Total				\$0.00		
			Material - Total						\$0.00	
	2300 - Total								\$0.00	
	2310	NU 43, PRESTRESSED CONC NU-GIRDER	Construction Stockpile			23	Mar 16, 2023	SYSTEM	(\$499,856.40)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total						(\$499,856.40)
			Construction Stockpile - Total						(\$499,856.40)	
			Construction Stockpile STMI			9	Aug 16, 2022	SYSTEM	\$499,856.40	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total						\$499,856.40
	Construction Stockpile STMI - Total						\$499,856.40			
	2310 - Total								\$0.00	
	2340	CONCRETE AND MASONRY PROTECTION SYSTEM	Material			33	Aug 15, 2023	SYSTEM	\$7,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user hathak1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
						33	Aug 15, 2023	SYSTEM	(\$7,000.00)	
						34	Sep 5, 2023	SYSTEM	\$7,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user hathak1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
						34	Sep 5, 2023	SYSTEM	(\$7,000.00)	
				- Total						\$0.00
	Material - Total						\$0.00			
	2340 - Total								\$0.00	
	2400	CONCRETE AND MASONRY PROTECTION SYSTEM	Material			25	Apr 17, 2023	SYSTEM	\$5,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user hathak1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
						25	Apr 17, 2023	SYSTEM	(\$5,000.00)	
				- Total						\$0.00
	Material - Total						\$0.00			
	2400 - Total								\$0.00	
	2420	MECHANICALLY STABILIZED EARTH WALL SYS	Material			21	Feb 15, 2023	SYSTEM	\$233,537.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user hathak1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					21	Feb 15, 2023	SYSTEM	(\$233,537.92)		
					22	Mar 2, 2023	SYSTEM	\$233,537.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user hathak1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
					22	Mar 2, 2023	SYSTEM	(\$233,537.92)		
					23	Mar 16, 2023	SYSTEM	\$233,537.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user hathak1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					23	Mar 16, 2023	SYSTEM	(\$233,537.92)		
					24	Apr 3, 2023	SYSTEM	\$233,537.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user hathak1 overriding Payment Estimate Exception 12 on the current Payment Estimate.	
					24	Apr 3, 2023	SYSTEM	(\$233,537.92)		
					25	Apr 17, 2023	SYSTEM	\$311,326.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user hathak1 overriding Payment Estimate Exception 24 on the current Payment Estimate.	
					25	Apr 17, 2023	SYSTEM	(\$311,326.40)		
					26	May 2, 2023	SYSTEM	\$311,326.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user hathak1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
					26	May 2, 2023	SYSTEM	(\$311,326.40)		



Line Item Adjustments by Estimate

Oct 18, 2024

Contract ID: 220121-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J4I2006	2420	MECHANICALLY STABILIZED EARTH WALL SYS	Material		56	Aug 1, 2024	SYSTEM	\$311,326.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user scarpm1 overriding Payment Estimate Exception 22 on the current Payment Estimate.	
					56	Aug 1, 2024	SYSTEM	(\$311,326.40)		
					57	Aug 16, 2024	SYSTEM	\$311,326.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user scarpm1 overriding Payment Estimate Exception 20 on the current Payment Estimate.	
					57	Aug 16, 2024	SYSTEM	(\$311,326.40)		
	- Total								\$0.00	
	Material - Total								\$0.00	
	2420 - Total								\$0.00	
		2430	CONCRETE AND MASONRY PROTECTION SYSTEM	Material		25	Apr 17, 2023	SYSTEM	\$5,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user hathak1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
						25	Apr 17, 2023	SYSTEM	(\$5,000.00)	
		- Total								\$0.00
Material - Total								\$0.00		
2430 - Total								\$0.00		
	2450	MECHANICALLY STABILIZED EARTH WALL SYS	Material		12	Sep 30, 2022	SYSTEM	\$64,350.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user hathak1 overriding Payment Estimate Exception 12 on the current Payment Estimate.	
					12	Sep 30, 2022	SYSTEM	(\$64,350.72)		
					13	Oct 17, 2022	SYSTEM	\$64,350.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user hathak1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	
					13	Oct 17, 2022	SYSTEM	(\$64,350.72)		
					14	Nov 2, 2022	SYSTEM	\$64,350.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user hathak1 overriding Payment Estimate Exception 12 on the current Payment Estimate.	
					14	Nov 2, 2022	SYSTEM	(\$64,350.72)		
					15	Nov 16, 2022	SYSTEM	\$241,485.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user hathak1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
					15	Nov 16, 2022	SYSTEM	(\$241,485.44)		
					16	Dec 2, 2022	SYSTEM	\$241,485.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user terrej1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
					16	Dec 2, 2022	SYSTEM	(\$241,485.44)		
					17	Dec 15, 2022	SYSTEM	\$241,485.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user hathak1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
					17	Dec 15, 2022	SYSTEM	(\$241,485.44)		
					18	Jan 3, 2023	SYSTEM	\$241,485.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user hathak1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
					18	Jan 3, 2023	SYSTEM	(\$241,485.44)		
					19	Jan 17, 2023	SYSTEM	\$241,485.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user hathak1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
					19	Jan 17, 2023	SYSTEM	(\$241,485.44)		
					20	Feb 1, 2023	SYSTEM	\$241,485.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user hathak1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
					20	Feb 1, 2023	SYSTEM	(\$241,485.44)		



Line Item Adjustments by Estimate

Oct 18, 2024

Contract ID: 220121-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4I2006	2450	MECHANICALLY STABILIZED EARTH WALL SYS	Material		21	Feb 15, 2023	SYSTEM	\$322,008.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user hathak1 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					21	Feb 15, 2023	SYSTEM	(\$322,008.96)						
					22	Mar 2, 2023	SYSTEM	\$322,008.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user hathak1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					22	Mar 2, 2023	SYSTEM	(\$322,008.96)						
					23	Mar 16, 2023	SYSTEM	\$322,008.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user hathak1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					23	Mar 16, 2023	SYSTEM	(\$322,008.96)						
					24	Apr 3, 2023	SYSTEM	\$322,008.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user hathak1 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					24	Apr 3, 2023	SYSTEM	(\$322,008.96)						
					25	Apr 17, 2023	SYSTEM	\$322,008.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user hathak1 overriding Payment Estimate Exception 27 on the current Payment Estimate.					
					25	Apr 17, 2023	SYSTEM	(\$322,008.96)						
					26	May 2, 2023	SYSTEM	\$322,008.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user hathak1 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					26	May 2, 2023	SYSTEM	(\$322,008.96)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					2450 - Total								\$0.00	
2460		CLASS B-1 CONCRETE (CULVERTS-BRIDGE)	Material		13	Oct 17, 2022	SYSTEM	\$325,721.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user hathak1 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					13	Oct 17, 2022	SYSTEM	(\$325,721.04)						
					- Total								\$0.00	
Material - Total								\$0.00						
2460 - Total								\$0.00						
5006		PAVEMENT EDGE TREATMENT	Material		26	May 2, 2023	SYSTEM	\$43,937.76	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user hathak1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					26	May 2, 2023	SYSTEM	(\$43,937.76)						
					- Total								\$0.00	
Material - Total								\$0.00						
5006 - Total								\$0.00						
5009		MISC.	Material		38	Nov 2, 2023	SYSTEM	\$7,246.24	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0056) due to user hathak1 overriding Payment Estimate Exception 41 on the current Payment Estimate.					
					38	Nov 2, 2023	SYSTEM	(\$7,246.24)						
					39	Nov 16, 2023	SYSTEM	\$7,246.24	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0071) due to user hathak1 overriding Payment Estimate Exception 59 on the current Payment Estimate.					
					39	Nov 16, 2023	SYSTEM	(\$7,246.24)						
					- Total								\$0.00	
Material - Total								\$0.00						
5009 - Total								\$0.00						
5010		WATER - UTILITY ITEM	Material		35	Sep 18, 2023	SYSTEM	\$2,848.42	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user hathak1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					



Line Item Adjustments by Estimate

Oct 18, 2024

Contract ID: 220121-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4I2006	5010	WATER - UTILITY ITEM	Material		35	Sep 18, 2023	SYSTEM	(\$2,848.42)	
					36	Oct 2, 2023	SYSTEM	\$2,848.42	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user hathak1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					36	Oct 2, 2023	SYSTEM	(\$2,848.42)	
					37	Oct 16, 2023	SYSTEM	\$2,848.42	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user hathak1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					37	Oct 16, 2023	SYSTEM	(\$2,848.42)	
					38	Nov 2, 2023	SYSTEM	\$2,848.42	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0057) due to user hathak1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					38	Nov 2, 2023	SYSTEM	(\$2,848.42)	
					39	Nov 16, 2023	SYSTEM	\$2,848.42	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0072) due to user hathak1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					39	Nov 16, 2023	SYSTEM	(\$2,848.42)	
					- Total				
Material - Total								\$0.00	
5010 - Total								\$0.00	
J4I2006 - Total								\$260,778.57	
Overall - Total								\$260,778.57	



Contract Adjustments for Contract - 220121-C02

Estimate Number	Project	Adjustment Type	Other Adjustment Type	Adjustment Amount	Adjustment Percentage by Project	Created Date	Created By	Comments
46	J4I2006	Other Contract Adjustment	ATRN	\$12,295.00	100	Mar 4, 2024	hathak1	Genessee Naylor - 1024.5 hours Carlos Saenz-Gomez - 205 Hours 1229.5 Hours x \$10.00 = \$12,295.00
46 - Total					\$12,295.00			
Overall - Total					\$12,295.00			