



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on June 22, 2022

Pay Estimate Created Date: June 17, 2022

Progress Estimate Number <b>6</b>	<b>Contract ID</b>	220121-C03	<b>Pay Period Start</b>	June 2, 2022	<b>Original Contract Amount</b>	\$770,019.79
	<b>Prime Contractor</b>	Leavenworth Excavating & Equipment Company, Inc.	<b>Pay Period End</b>	June 15, 2022	<b>Net Change Order Amount</b>	\$56,171.89
					<b>Current Contract Amount</b>	\$826,191.68

Approval Date		By User
June 17, 2022	Generated and Approved (and should be considered Draft) at the Project Office Level by	vegaj1
June 17, 2022	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	sandis1
June 21, 2022	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
June 15, 2022	June 15, 2022		90.73%

Contract Informational Dates			Milestones				
Date Description	Original Completion Date	Current Completion Date	Date Description	Original Completion Date	Current Completion Date	Days Remaining on Milestone	Diary Charge Days
Acceptance Date			Milestone - Calendar Time	June 1, 2022	June 23, 2022	2	
Awarded Date	February 2, 2022	February 2, 2022					
Letting Date	January 21, 2022	January 21, 2022					
Notice to Proceed Date	March 1, 2022	March 1, 2022					
Open to Traffic Date							
Work Began Date	March 28, 2022	March 28, 2022					

Contract Total Pay For Estimate No. 6			
	This Estimate	Previous	To Date
220121-C03			
Total Posted Items Pay	\$115,877.70	\$633,732.25	\$749,609.95
Gross Item Adjustments	\$23,471.39	(\$32,188.00)	(\$8,716.61)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
<b>Contract Total Payable This Estimate:</b>	<b>\$139,349.09</b>	\$601,544.25	\$740,893.34

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J413484	0020	2022010	REMOVAL OF IMPROVEMENTS	LS	\$9,410.000	0.15	\$1,411.50
	0030	2031000	CLASS A EXCAVATION	CUYD	\$20.150	3,163	\$63,734.45
	0040	2036000	COMPACTING EMBANKMENT	CUYD	\$2.000	3,234	\$6,468.00
	0240	6240104A	SEPARATION GEOTEXTILE	SQYD	\$4.250	3,163	\$13,442.75
	0250	6249905	MISC.GEOSYNTHETIC REINFORCEMENT	SQYD	\$3.920	4,800	\$18,816.00
	0260	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	LS	\$4,900.000	0.25	\$1,225.00
	5005	2039901	MISC.Pavement Undermining Repair	LS	\$10,780.000	1	\$10,780.00
<b>Project J413484 - Total</b>							<b>\$115,877.70</b>
<b>Overall - Total</b>							<b>\$115,877.70</b>

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on June 22, 2022

Pay Estimate Created Date: June 17, 2022

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
<b>Progress Estimate Number</b> 6		<b>Contract ID</b> 220121-C03 <b>Prime Contractor</b> Leavenworth Excavating & Equipment Company, Inc.		<b>Pay Period Start</b> June 2, 2022 <b>Pay Period End</b> June 15, 2022		<b>Original Contract Amount</b> \$770,019.79 <b>Net Change Order Amount</b> \$56,171.89 <b>Current Contract Amount</b> \$826,191.68		
J413484	0030	CLASS A EXCAVATION	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	3,163	\$0.49	\$1,543.54
	0050	FURNISHING ROCK FILL	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',56.00000 - 56.00000, 'is applied (if non-zero).	434	\$56.00	\$24,304.00
	0060	PLACING ROCK FILL	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',17.90000 - 17.90000, 'is applied (if non-zero).	434	\$17.90	\$7,768.60
	0240	SEPARATION GEOTEXTILE	Overrun			-2,387	\$4.25	(\$10,144.75)
	5005	MISC.	Material			-1	\$10,780.00	(\$10,780.00)
	5005	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user vegaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	1	\$10,780.00	\$10,780.00
<b>Total</b>								<b>\$23,471.39</b>



## Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

Report Generated on June 22, 2022

### Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J413484	I-29-1(132)	Slope repair	I-35/ I-29	CLAY	ramp from Southbound I-29 to Northbound I-35

### Totals by Job Numbers

Job Number		This Estimate	Previous	To Date
J413484	<b>Posted Item Pay</b>	\$115,877.70	\$633,732.25	\$749,609.95
	<b>Gross Item Adjustments</b>	\$23,471.39	(\$32,188.00)	(\$8,716.61)
	<b>Gross Item Pay</b>	<b>\$139,349.09</b>	<b>\$601,544.25</b>	<b>\$740,893.34</b>
	<b>Incentive</b>	\$0.00	\$0.00	\$0.00
	<b>Disincentive</b>	\$0.00	\$0.00	\$0.00
	<b>Liquidated Damages</b>	\$0.00	\$0.00	\$0.00
	<b>Other Contract Adjustments</b>	\$0.00	\$0.00	\$0.00



# Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on June 22, 2022

## Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J413484, Item 2039901, Project Item Line Number 5005, Material Set 2039901, Material 0621FB - Flowable Backfill, Acceptance Action Generic 0621FB is insufficient.	Unable to report a sample record for this material. vegaj1	vegaj1	Overridden
Estimate Exception Type: Item Overrun: Contract 220121-C03, Contract Project J413484, Project Item Line Number 0240, Contract Line Item Number 0240, Item 6240104A, Minor Item.	Need to work on change order. vegaj1	vegaj1	Acknowledged



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 22, 2022

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220121-C03	J4I3484	0001	0010	2013000	CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	1.00	\$6,380.00	\$6,380.00
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.60	\$9,410.00	\$5,646.00
		0001	0030	2031000	CLASS A EXCAVATION	11,848.00	0.00	11,848.00	CUYD	11,848.00	\$20.15	\$238,737.20
		0001	0040	2036000	COMPACTING EMBANKMENT	9,603.00	0.00	9,603.00	CUYD	6,344.00	\$2.00	\$12,688.00
		0001	0050	2142000	FURNISHING ROCK FILL	3,459.00	434.00	3,893.00	CUYD	3,893.00	\$56.00	\$218,008.00
		0001	0060	2143000	PLACING ROCK FILL	3,459.00	434.00	3,893.00	CUYD	3,893.00	\$17.90	\$69,684.70
		0001	0070	4010150	TYPE A2 SHOULDER	111.10	0.00	111.10	SQYD	0.00	\$96.00	\$0.00
		0001	0080	6096030A	FURNISHING TYPE 3 ROCK DITCH LINER	91.00	0.00	91.00	CUYD	0.00	\$69.25	\$0.00
		0001	0090	6096043	PLACING TYPE 3 ROCK DITCH LINER	91.00	0.00	91.00	CUYD	0.00	\$26.00	\$0.00
		0001	0100	6096050	BEDDING MATERIAL FOR ROCK DITCH LINER	38.00	0.00	38.00	CUYD	0.00	\$90.10	\$0.00
		0001	0110	6122008	IMPACT ATTENUATOR 40 MPH (SAND BARREL ARRAY)	1.00	0.00	1.00	EA	1.00	\$2,000.00	\$2,000.00
		0001	0120	6133020	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	13.80	0.00	13.80	TONS	0.00	\$251.00	\$0.00
		0001	0130	6133021	REMOVAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	83.30	0.00	83.30	SQYD	0.00	\$30.15	\$0.00
		0001	0140	6161005	CONSTRUCTION SIGNS	300.00	163.90	463.90	SQFT	463.90	\$7.00	\$3,247.30
		0001	0150	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	2.00	\$85.00	\$170.00
		0001	0160	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	0.00	\$250.00	\$0.00
		0001	0170	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	1.00	0.00	1.00	EA	1.00	\$3,200.00	\$3,200.00
		0001	0180	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	976.00	0.00	976.00	LF	976.00	\$24.00	\$23,424.00
		0001	0190	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$53,000.00	\$53,000.00
		0001	0200	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	1,076.00	0.00	1,076.00	LF	0.00	\$0.72	\$0.00
		0001	0210	6207001	PAVEMENT MARKING REMOVAL	2,152.00	0.00	2,152.00	LF	0.00	\$0.50	\$0.00
		0001	0220	6208076	4 IN TEMPORARY PAVEMENT MARKING PAINT	1,076.00	99.00	1,175.00	LF	1,175.00	\$1.50	\$1,762.50
		0001	0230	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	174.00	0.00	174.00	SQYD	0.00	\$8.30	\$0.00
		0001	0240	6240104A	SEPARATION GEOTEXTILE	7,436.00	776.00	8,212.00	SQYD	11,375.00	\$4.25	\$48,343.75
		0001	0250	6249905	MISC.GEOSYNTHETIC REINFORCEMENT	13,633.30	0.00	13,633.30	SQYD	10,175.00	\$3.92	\$39,886.00
		0001	0260	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.75	\$4,900.00	\$3,675.00
		0001	0270	8051000A	SEEDING - COOL SEASON GRASSES	0.90	0.00	0.90	ACRE	0.00	\$1,480.00	\$0.00
		0001	0280	8061006	ALTERNATE DITCH CHECK	12.00	198.00	210.00	LF	210.00	\$21.00	\$4,410.00
		0001	0290	8061016	SEDIMENT REMOVAL	2.00	0.00	2.00	CUYD	0.00	\$107.00	\$0.00
		0001	0300	8064140	TYPE 3B EROSION CONTROL BLANKET	4,162.00	0.00	4,162.00	SQYD	0.00	\$1.59	\$0.00
		0010	0310	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	500.00	0.00	500.00	LF	0.00	\$35.00	\$0.00
		0010	0320	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	1.00	0.00	1.00	EA	0.00	\$3,450.00	\$0.00
		0010	0330	6061080	MGS END ANCHOR	1.00	0.00	1.00	EA	0.00	\$2,550.00	\$0.00
		0040	0340	9031270A	2 IN. PSST POST - 12 GA.	13.00	0.00	13.00	LF	0.00	\$40.00	\$0.00
		0040	0350	9031271	POST ANCHOR FOR 2 IN. PSST - 12 GA.	3.00	0.00	3.00	LF	0.00	\$50.00	\$0.00
		0040	0360	9039902	MISC.RELOCATION OF EXISTING SIGN ASSEMBLIES	1.00	0.00	1.00	EA	0.00	\$100.00	\$0.00
		0001	5001	6161030	TYPE III MOVEABLE BARRICADE	0.00	3.00	3.00	EA	3.00	\$210.00	\$630.00
		0001	5002	6161025	CHANNELIZER (TRIM LINE)	0.00	110.00	110.00	EA	110.00	\$21.00	\$2,310.00
		0001	5003	6181000	MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$525.00	\$525.00
		0001	5004	6122020	REPLACEMENT SAND BARREL	0.00	3.00	3.00	EA	3.00	\$367.50	\$1,102.50
0001	5005	2039901	MISC.Pavement Undermining Repair	0.00	1.00	1.00	LS	1.00	\$10,780.00	\$10,780.00		
<b>Project J4I3484 - Total Value Posted to Date as of Report Generated Date</b>												<b>\$749,609.95</b>
<b>220121-C03 Overall - Total Value Posted to Date as of Report Generated Date</b>												<b>\$749,609.95</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on June 22, 2022

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project: J413484

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0020	2022010	REMOVAL OF IMPROVEMENTS	6/15/22	6/17/22	0.15	LS	Section 2 & 3 from stations 4+75 to 2+50	Station 4+75		Station 2+50		
0030	2031000	CLASS A EXCAVATION	6/15/22	6/17/22	3,163.00	CUYD	The entire project from station 2+50 to station 6+00	Station 2+50		Station 6+00		
0040	2036000	COMPACTING EMBANKMENT	6/15/22	6/17/22	3,234.00	CUYD	The entire project from station 2+50 to station 6+00.	Station 2+50		Station 6+00		
0240	6240104A	SEPARATION GEOTEXTILE	6/15/22	6/17/22	3,163.00	SQYD	The entire project from station 2+50 to station 6+00.	Station 2+50		Station 6+00		
0250	6249905	MISC. GEOTEXTILE	6/15/22	6/17/22	4,800.00	SQYD	The entire project from station 2+50 to station 6+00.	Station 2+50		Station 6+00		
0260	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKI	6/15/22	6/17/22	0.25	LS	The entire project from station 2+50 to station 6+00.	Station 2+50		Station 6+00		
5005	2039901	MISC.	6/15/22	6/17/22	1.00	LS	Approximately from Log 0.629 to log 0.645.	Log Mile 0.629		Log Mile 0.645		

**The information below this line are details for Construction Signs (if applicable).**

No Data Available



## Line Item Adjustments by Estimate

Jun 22, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J413484	0030	CLASS A EXCAVATION	Price FUEL		2	Apr 18, 2022	SYSTEM	\$441.60	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					3	May 3, 2022	SYSTEM	\$207.00	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					4	May 17, 2022	SYSTEM	\$1,526.80	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					5	Jun 3, 2022	SYSTEM	\$1,007.20	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					6	Jun 17, 2022	SYSTEM	\$1,543.54	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					<b>- Total</b>						<b>\$4,726.14</b>	
					<b>Price FUEL - Total</b>						<b>\$4,726.14</b>	
	<b>0030 - Total</b>						<b>\$4,726.14</b>					
J413484	0040	COMPACTING EMBANKMENT	Material		4	May 17, 2022	SYSTEM	\$3,066.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user vegaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					4	May 17, 2022	SYSTEM	(\$3,066.00)				
					<b>- Total</b>					<b>\$0.00</b>		
					<b>Material - Total</b>					<b>\$0.00</b>		
	<b>0040 - Total</b>						<b>\$0.00</b>					
J413484	0050	FURNISHING ROCK FILL	Material		3	May 3, 2022	SYSTEM	\$110,488.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user frizzm overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					3	May 3, 2022	SYSTEM	(\$110,488.00)				
					<b>- Total</b>					<b>\$0.00</b>		
					<b>Material - Total</b>					<b>\$0.00</b>		
					Overrun	Overrun	5	Jun 3, 2022	SYSTEM	(\$24,304.00)		
				6			Jun 17, 2022	SYSTEM	\$24,304.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',56.00000 - 56.00000, 'is applied (if non-zero).		
	<b>Overrun - Total</b>					<b>\$0.00</b>						
	<b>Overrun - Total</b>					<b>\$0.00</b>						
	<b>0050 - Total</b>						<b>\$0.00</b>					
J413484	0060	PLACING ROCK FILL	Overrun	Overrun	5	Jun 3, 2022	SYSTEM	(\$7,768.60)				
					6	Jun 17, 2022	SYSTEM	\$7,768.60	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',17.90000 - 17.90000, 'is applied (if non-zero).			
					<b>Overrun - Total</b>					<b>\$0.00</b>		
					<b>Overrun - Total</b>					<b>\$0.00</b>		
	<b>0060 - Total</b>						<b>\$0.00</b>					
J413484	0140	CONSTRUCTION SIGNS	Overrun	Overrun	1	Apr 5, 2022	SYSTEM	(\$1,147.30)				
					2	Apr 18, 2022	SYSTEM	\$1,147.30	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',7.00000 - 7.00000, 'is applied (if non-zero).			
					<b>Overrun - Total</b>					<b>\$0.00</b>		
					<b>Overrun - Total</b>					<b>\$0.00</b>		
	<b>0140 - Total</b>						<b>\$0.00</b>					
J413484	0150	ADVANCED WARNING RAIL SYSTEM	Material		1	Apr 5, 2022	SYSTEM	\$170.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user frizzm overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					1	Apr 5, 2022	SYSTEM	(\$170.00)				
					<b>- Total</b>					<b>\$0.00</b>		
	<b>Material - Total</b>					<b>\$0.00</b>						
	<b>0150 - Total</b>						<b>\$0.00</b>					



## Line Item Adjustments by Estimate

Jun 22, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J413484	0170	CMS W/O COMMUNICATION INTERFACE, CONT F/	Material		1	Apr 5, 2022	SYSTEM	\$3,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user frizzm overriding Payment Estimate Exception 2 on the current Payment Estimate.		
					1	Apr 5, 2022	SYSTEM	(\$3,200.00)			
			<b>- Total</b>							\$0.00	
			<b>Material - Total</b>							\$0.00	
			<b>0170 - Total</b>							\$0.00	
	0180	TEMPORARY TRAFFIC BARRIER, CONT. FURN/RE	Material		1	Apr 5, 2022	SYSTEM	\$23,424.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user frizzm overriding Payment Estimate Exception 3 on the current Payment Estimate.		
					1	Apr 5, 2022	SYSTEM	(\$23,424.00)			
			<b>- Total</b>							\$0.00	
			<b>Material - Total</b>							\$0.00	
			<b>0180 - Total</b>							\$0.00	
	0220	4 IN TEMPORARY PAVEMENT MARKING PAINT	Overrun	Overrun	1	Apr 5, 2022	SYSTEM	(\$148.50)	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1.50000 - 1.50000, 'is applied (if non-zero).		
					2	Apr 18, 2022	SYSTEM	\$148.50			
			<b>Overrun - Total</b>							\$0.00	
			<b>Overrun - Total</b>							\$0.00	
			<b>0220 - Total</b>							\$0.00	
	0240	SEPARATION GEOTEXTILE	Material		3	May 3, 2022	SYSTEM	\$13,209.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user frizzm overriding Payment Estimate Exception 2 on the current Payment Estimate.		
					3	May 3, 2022	SYSTEM	(\$13,209.00)			
					<b>- Total</b>						
			<b>Material - Total</b>							\$0.00	
			Overrun	Overrun	5	Jun 3, 2022	SYSTEM	(\$3,298.00)			
					6	Jun 17, 2022	SYSTEM	(\$10,144.75)			
			<b>Overrun - Total</b>							(\$13,442.75)	
<b>Overrun - Total</b>							(\$13,442.75)				
<b>0240 - Total</b>							(\$13,442.75)				
	0250	MISC. GEOTEXTILE	Material		3	May 3, 2022	SYSTEM	\$5,880.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user frizzm overriding Payment Estimate Exception 3 on the current Payment Estimate.		
					3	May 3, 2022	SYSTEM	(\$5,880.00)			
			<b>- Total</b>							\$0.00	
			<b>Material - Total</b>							\$0.00	
<b>0250 - Total</b>							\$0.00				
	0280	ALTERNATE DITCH CHECK	Material		4	May 17, 2022	SYSTEM	\$4,410.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user vegaj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
					4	May 17, 2022	SYSTEM	(\$4,410.00)			
			<b>- Total</b>							\$0.00	
			<b>Material - Total</b>							\$0.00	
<b>0280 - Total</b>							\$0.00				
	5002	CHANNELIZER (TRIM LINE)	Overrun	Overrun	1	Apr 5, 2022	SYSTEM	(\$420.00)	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',21.00000 - 21.00000, 'is applied (if non-zero).		
					2	Apr 18, 2022	SYSTEM	\$420.00			
			<b>Overrun - Total</b>							\$0.00	





## Line Item Adjustments by Estimate

Jun 22, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J413484	5002	CHANNELIZER (TRIM LINE)	Overrun - Total						\$0.00	
	5002 - Total							\$0.00		
	5004	REPLACEMENT SAND BARREL	Material		4	May 17, 2022	SYSTEM	\$1,102.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user vegaj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					4	May 17, 2022	SYSTEM	(\$1,102.50)		
					- Total			\$0.00		
			Material - Total						\$0.00	
	5004 - Total							\$0.00		
	5005	MISC.	Material		6	Jun 17, 2022	SYSTEM	\$10,780.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user vegaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					6	Jun 17, 2022	SYSTEM	(\$10,780.00)		
					- Total			\$0.00		
			Material - Total						\$0.00	
	5005 - Total							\$0.00		
J413484 - Total								(\$8,716.61)		
Overall - Total								(\$8,716.61)		