



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on June 22, 2022

Pay Estimate Created Date: June 17, 2022

Progress Estimate Number 5	Contract ID 220121-D06 Prime Contractor Lehman Construction, LLC	Pay Period Start June 2, 2022 Pay Period End June 15, 2022	Original Contract Amount \$50,452,588.31 Net Change Order Amount \$2,128.00 Current Contract Amount \$50,454,716.31
--------------------------------------	---	---	--

Approval Date	By User
June 17, 2022	Generated and Approved (and should be considered Draft) at the Project Office Level by marzua1
June 17, 2022	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by gabelj3
June 21, 2022	Reviewed and Approved at the Central Office Controllers Office Level by ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
July 1, 2024	July 1, 2024		4.74%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	February 2, 2022	February 2, 2022	
Letting Date	January 21, 2022	January 21, 2022	
Notice to Proceed Date	April 4, 2022	April 4, 2022	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 5			
	This Estimate	Previous	To Date
220121-D06			
Total Posted Items Pay	\$1,211,457.64	\$1,178,810.22	\$2,390,267.86
Gross Item Adjustments	\$289,328.84	\$1,013,762.61	\$1,303,091.45
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$1,500,786.48	\$2,192,572.83	\$3,693,359.31

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J513397	0080	2153000	SHAPING SLOPES, CLASS III	100F	\$900.000	0.8	\$720.00
	0320	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	SQYD	\$274.000	358.2	\$98,146.80
	0350	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	LF	\$12.750	1,246	\$15,886.50
	0360	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	EA	\$11.250	324	\$3,645.00
	0370	6131017	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	EA	\$9.750	42	\$409.50
	0880	6061060	MGS GUARDRAIL	LF	\$31.570	363	\$11,459.91
	0930	6061080	MGS END ANCHOR	EA	\$1,100.000	1	\$1,100.00
	0940	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	EA	\$3,200.000	1	\$3,200.00
Project J513397 - Total							\$134,567.71
J513482	1020	2022010	REMOVAL OF IMPROVEMENTS	LS	\$8,000.000	0.25	\$2,000.00
	1140	6161005	CONSTRUCTION SIGNS	SQFT	\$4.500	308	\$1,386.00
	1150	6161008	ADVANCED WARNING RAIL SYSTEM	EA	\$25.000	6	\$150.00
	1170	6161025	CHANNELIZER (TRIM LINE)	EA	\$4.000	200	\$800.00
	1180	6161033	DIRECTIONAL INDICATOR BARRICADE	EA	\$20.000	14	\$280.00
	1190	6161040	FLASHING ARROW PANEL	EA	\$25.000	1	\$25.00
	1200	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	EA	\$400.000	4	\$1,600.00
	1250	6181000	MOBILIZATION	LS	\$125,000.000	0.25	\$31,250.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on June 22, 2022

Pay Estimate Created Date: June 17, 2022

Progress Estimate Number 5	Contract ID 220121-D06 Prime Contractor Lehman Construction, LLC	Pay Period Start June 2, 2022 Pay Period End June 15, 2022	Original Contract Amount \$50,452,588.31 Net Change Order Amount \$2,128.00 Current Contract Amount \$50,454,716.31
--------------------------------------	---	---	--

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J513482	1470	2161000	SCARIFICATION OF BRIDGE DECK	SQYD	\$14.850	78.5	\$1,165.73
	1480	2161501	REMOVAL OF ASPHALT WEARING SURFACE	SQFT	\$1.650	708	\$1,168.20
	1590	5050001	OPTIONAL CONCRETE WEARING SURFACE	SQYD	\$200.000	78.5	\$15,700.00
	1610	7040104	HALF-SOLE REPAIR	SQFT	\$100.000	32	\$3,200.00
Project J513482 - Total							\$58,724.93
J513572	1640	2022010	REMOVAL OF IMPROVEMENTS	LS	\$1,613,040.000	0.04	\$64,521.60
	1940	6181000	MOBILIZATION	LS	\$705,000.000	0.25	\$176,250.00
	1960	6191000	PAVEMENT EDGE TREATMENT	LF	\$5.000	8,811	\$44,055.00
	2300	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	SQYD	\$6.000	11,918	\$71,508.00
	2310	5021308	CONCRETE PAVEMENT (8 IN. NON-REINFORCED, 15 FT. JOINTS)	SQYD	\$56.000	11,818.4	\$661,830.40
Project J513572 - Total							\$1,018,165.00
Overall - Total							\$1,211,457.64

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J513397	0320	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	Material			-378.2	\$274.00	(\$103,626.80)
	0320	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user linkd1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	378.2	\$274.00	\$103,626.80
	0360	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	Material			-334	\$11.25	(\$3,757.50)
	0360	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user linkd1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	334	\$11.25	\$3,757.50
	0370	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	Material			-47	\$9.75	(\$458.25)
	0370	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user linkd1 overriding Payment Estimate Exception 15 on the current Payment Estimate.	47	\$9.75	\$458.25
	0400	CONSTRUCTION SIGNS	Material			-444	\$4.50	(\$1,998.00)
	0400	CONSTRUCTION SIGNS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user linkd1 overriding Payment Estimate Exception 17 on the current Payment Estimate.	444	\$4.50	\$1,998.00
	0880	MGS GUARDRAIL	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$162,977.88
	0880	MGS GUARDRAIL	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$6,904.23)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on June 22, 2022

Pay Estimate Created Date: June 17, 2022

Progress Estimate Number 5		Contract ID 220121-D06	Pay Period Start June 2, 2022	Original Contract Amount \$50,452,588.31				
		Prime Contractor Lehman Construction, LLC	Pay Period End June 15, 2022	Net Change Order Amount \$2,128.00				
		Current Contract Amount \$50,454,716.31						
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J513397	0880	MGS GUARDRAIL	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$3,927.57)
	0880	MGS GUARDRAIL	Material			-363	\$31.57	(\$11,459.91)
	0880	MGS GUARDRAIL	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user linkd1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	363	\$31.57	\$11,459.91
	0890	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$174,832.00
	0930	MGS END ANCHOR	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$926.47)
	0940	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$1,911.90)
J513482	1140	CONSTRUCTION SIGNS	Overrun			-196	\$4.50	(\$882.00)
	1150	ADVANCED WARNING RAIL SYSTEM	Material			-6	\$25.00	(\$150.00)
	1150	ADVANCED WARNING RAIL SYSTEM	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user linkd1 overriding Payment Estimate Exception 18 on the current Payment Estimate.	6	\$25.00	\$150.00
	1170	CHANNELIZER (TRIM LINE)	Material			-200	\$4.00	(\$800.00)
	1170	CHANNELIZER (TRIM LINE)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user linkd1 overriding Payment Estimate Exception 19 on the current Payment Estimate.	200	\$4.00	\$800.00
	1180	DIRECTIONAL INDICATOR BARRICADE	Material			-14	\$20.00	(\$280.00)
	1180	DIRECTIONAL INDICATOR BARRICADE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user linkd1 overriding Payment Estimate Exception 20 on the current Payment Estimate.	14	\$20.00	\$280.00
	1190	FLASHING ARROW PANEL	Material			-1	\$25.00	(\$25.00)
	1190	FLASHING ARROW PANEL	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user linkd1 overriding Payment Estimate Exception 21 on the current Payment Estimate.	1	\$25.00	\$25.00
	1200	TEMPORARY LONG-TERM RUMBLE STRIPS	Material			-4	\$400.00	(\$1,600.00)
	1200	TEMPORARY LONG-TERM RUMBLE STRIPS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user linkd1 overriding Payment Estimate Exception 23 on the current Payment Estimate.	4	\$400.00	\$1,600.00
	1590	OPTIONAL CONCRETE WEARING SURFACE	Material			-78.5	\$200.00	(\$15,700.00)
1590	OPTIONAL CONCRETE WEARING SURFACE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user linkd1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	78.5	\$200.00	\$15,700.00	
1610	HALF-SOLE REPAIR	Material			-32	\$100.00	(\$3,200.00)	
1610	HALF-SOLE REPAIR	Material		This adjustment offsets the original system-	32	\$100.00	\$3,200.00	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on June 22, 2022

Pay Estimate Created Date: June 17, 2022

Progress Estimate Number 5	Contract ID 220121-D06 Prime Contractor Lehman Construction, LLC	Pay Period Start June 2, 2022 Pay Period End June 15, 2022	Original Contract Amount \$50,452,588.31 Net Change Order Amount \$2,128.00 Current Contract Amount \$50,454,716.31
--------------------------------------	---	---	--

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J513482					generated Material Payment Estimate Item Adjustment (0023) due to user linkd1 overriding Payment Estimate Exception 25 on the current Payment Estimate.			
J513572	1960	PAVEMENT EDGE TREATMENT	Material			-30,849	\$5.00	(\$154,245.00)
	1960	PAVEMENT EDGE TREATMENT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user linkd1 overriding Payment Estimate Exception 24 on the current Payment Estimate.	30,849	\$5.00	\$154,245.00
	2200	TEMPORARY SEEDING	Material			-1.4	\$1,950.00	(\$2,730.00)
	2200	TEMPORARY SEEDING	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user linkd1 overriding Payment Estimate Exception 26 on the current Payment Estimate.	1.4	\$1,950.00	\$2,730.00
	2300	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	2,992	\$0.37	\$1,095.07
	2300	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	4,644	\$0.37	\$1,699.70
	2300	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	4,282	\$0.37	\$1,567.21
	2300	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Material			-31,368	\$6.00	(\$188,208.00)
	2300	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user linkd1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	31,368	\$6.00	\$188,208.00
	2310	CONCRETE PAVEMENT (8 IN. NON-REINFORCED, 15 FT. JOINTS)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	2,016.7	\$1.46	\$2,952.45
	2310	CONCRETE PAVEMENT (8 IN. NON-REINFORCED, 15 FT. JOINTS)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	916.7	\$1.46	\$1,342.05
	2310	CONCRETE PAVEMENT (8 IN. NON-REINFORCED, 15 FT. JOINTS)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	2,417	\$1.46	\$3,538.49
	2310	CONCRETE PAVEMENT (8 IN. NON-REINFORCED, 15 FT. JOINTS)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	2,550	\$1.46	\$3,733.20
	2310	CONCRETE PAVEMENT (8 IN. NON-REINFORCED, 15 FT. JOINTS)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,168	\$1.46	\$1,709.95
	2310	CONCRETE PAVEMENT (8 IN. NON-REINFORCED, 15 FT. JOINTS)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	2,750	\$1.46	\$4,026.00
	2310	CONCRETE PAVEMENT (8 IN. NON-REINFORCED, 15 FT. JOINTS)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$2,320.41)
	2310	CONCRETE PAVEMENT (8 IN. NON-REINFORCED, 15 FT. JOINTS)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$53,272.58)
	2310	CONCRETE PAVEMENT (8 IN. NON-REINFORCED, 15 FT. JOINTS)	Material			-21,946.4	\$56.00	(\$1,228,998.40)
	2310	CONCRETE PAVEMENT (8 IN. NON-REINFORCED, 15 FT. JOINTS)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item	21,946.4	\$56.00	\$1,228,998.40



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on June 22, 2022

Pay Estimate Created Date: June 17, 2022

Progress Estimate Number 5		Contract ID 220121-D06		Pay Period Start June 2, 2022		Original Contract Amount \$50,452,588.31		
		Prime Contractor Lehman Construction, LLC		Pay Period End June 15, 2022		Net Change Order Amount \$2,128.00		
						Current Contract Amount \$50,454,716.31		
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J5I3572		FT. JOINTS)			Adjustment (0009) due to user linkd1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
	5201	SEQUENTIAL FLASHING WARNING LIGHT	Material			-14	\$76.00	(\$1,064.00)
	5201	SEQUENTIAL FLASHING WARNING LIGHT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user linkd1 overriding Payment Estimate Exception 22 on the current Payment Estimate.	14	\$76.00	\$1,064.00
Total								\$289,328.84



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on June 22, 2022

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J513397	I-44-3(208)	Coldmill, Resurface, Replace WBL Shoulder	I-44	PHELPS	from Sugartree Road interchange to east of Route F interchange
J513482	I 44-2(330)	2 Bridge rehabilitations and culvert extension	I-44	PHELPS	over Bourbouse River Branch and over East Fork Little Beaver Creek
J513572	I 44-2(332)	Reconstruction of pavement	I-44	PHELPS	on east bound lanes of I-44 from Rolla to St. James

Totals by Job Numbers				
J513397		This Estimate	Previous	To Date
	Posted Item Pay	\$134,567.71	\$193,070.75	\$327,638.46
	Gross Item Adjustments	\$324,139.71	\$469,991.85	\$794,131.56
	Gross Item Pay	\$458,707.42	\$663,062.60	\$1,121,770.02
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J513482		This Estimate	Previous	To Date
	Posted Item Pay	\$58,724.93	\$600.00	\$59,324.93
	Gross Item Adjustments	(\$882.00)	\$0.00	(\$882.00)
	Gross Item Pay	\$57,842.93	\$600.00	\$58,442.93
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J513572		This Estimate	Previous	To Date
	Posted Item Pay	\$1,018,165.00	\$985,139.47	\$2,003,304.47
	Gross Item Adjustments	(\$33,928.87)	\$543,770.76	\$509,841.89
	Gross Item Pay	\$984,236.13	\$1,528,910.23	\$2,513,146.36
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on June 22, 2022

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J513572, Item 3040143, Project Item Line Number 2300, Material Set 304014396, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	Waiting on QA/QC	linkd1	Overridden
Estimate Exception Type: Insufficient Materials: Project J513572, Item 3040143, Project Item Line Number 2300, Material Set 304014396, Material 0304SBT15KP - Compacted Type 1 & 5 Base, Acceptance Action Generic 0304SBT15KP is insufficient.	Waiting on QA/QC	linkd1	Overridden
Estimate Exception Type: Insufficient Materials: Project J513572, Item 5021308, Project Item Line Number 2310, Material Set 502130896, Material 1057JMTBE42016 - Tie Bar Ep Ctd 30" No. 5/M16 Gr 60/M420@, Acceptance Action Generic ReinforcingMisc is insufficient.	Waiting on QA/QC	linkd1	Overridden
Estimate Exception Type: Insufficient Materials: Project J513572, Item 5021308, Project Item Line Number 2310, Material Set 502130896, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action 0501CCPAQCQA 8 in. is insufficient.	Waiting on QA/QC	linkd1	Overridden
Estimate Exception Type: Insufficient Materials: Project J513572, Item 5021308, Project Item Line Number 2310, Material Set 502130896, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Waiting on QA/QC	linkd1	Overridden
Estimate Exception Type: Insufficient Materials: Project J513572, Item 5021308, Project Item Line Number 2310, Material Set 502130896, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Waiting on QA/QC	linkd1	Overridden
Estimate Exception Type: Insufficient Materials: Project J513482, Item 5050001, Project Item Line Number 1590, Material Set 505000196, Material 0505CCLOSL - Bridge Deck Concrete, Low Slump, Acceptance Action Generic 0505CCLOSL is insufficient.	Waiting on QA/QC	linkd1	Overridden
Estimate Exception Type: Insufficient Materials: Project J513482, Item 5050001, Project Item Line Number 1590, Material Set 505000196, Material 1005GECMLSBD - Bridge Wearing Surface Grade E LS/DO, Acceptance Action Generic 1005GECMLSBD is insufficient.	Waiting on QA/QC	linkd1	Overridden
Estimate Exception Type: Insufficient Materials: Project J513397, Item 6061060, Project Item Line Number 0880, Material Set 606106096, Material 1040GRSRCAT2 - Steel Beam for Class A Type 2 Guard Rail, Acceptance Action Generic 1040GRSRCAT2 is insufficient.	Waiting on QA/QC	linkd1	Overridden
Estimate Exception Type: Insufficient Materials: Project J513397, Item 6131010, Project Item Line Number 0320, Material Set 613101096, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Waiting on QA/QC	linkd1	Overridden
Estimate Exception Type: Insufficient Materials: Project J513397, Item 6131010, Project Item Line Number 0320, Material Set 613101096, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Waiting on QA/QC	linkd1	Overridden
Estimate Exception Type: Insufficient Materials: Project J513397, Item 6131010, Project Item Line Number 0320, Material Set 613101096, Material 1015EA.....SS1 - Emulsified Asphalt SS-1, Acceptance Action Generic AspEmulsion is insufficient.	Waiting on QA/QC	linkd1	Overridden
Estimate Exception Type: Insufficient Materials: Project J513397, Item 6131015, Project Item Line Number 0360, Material Set 613101596, Material 1039ERDBEP - Epoxy Bonding Agent for Dowels, Acceptance Action Generic 1039ERDBEP is insufficient.	Waiting on QA/QC	linkd1	Overridden
Estimate Exception Type: Insufficient Materials: Project J513397, Item 6131015, Project Item Line Number 0360, Material Set 613101596, Material 1057JMDBEC6.10 - Dowel Bar Epoxy Ctd Gr60 1" @, Acceptance Action Generic ReinforcingMisc is insufficient.	Waiting on QA/QC	linkd1	Overridden
Estimate Exception Type: Insufficient Materials: Project J513397, Item 6131017, Project Item Line Number 0370, Material Set 613101796, Material 1039ERDBEP - Epoxy Bonding Agent for Dowels, Acceptance Action Generic 1039ERDBEP is insufficient.	Waiting on QA/QC	linkd1	Overridden
Estimate Exception Type: Insufficient Materials: Project J513397, Item 6131017, Project Item Line Number 0370, Material Set 613101796, Material 1057JMDBEC6.11 - Dowel Bar Epoxy Ctd Gr60 1 1/4 @, Acceptance Action Generic ReinforcingMisc is insufficient.	Waiting on QA/QC	linkd1	Overridden
Estimate Exception Type: Insufficient Materials: Project J513397, Item 6161005, Project Item Line Number 0400, Material Set 616100596, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Waiting on QA/QC	linkd1	Overridden
Estimate Exception Type: Insufficient Materials: Project J513482, Item 6161008, Project Item Line Number 1150, Material Set 616100896, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Waiting on QA/QC	linkd1	Overridden
Estimate Exception Type: Insufficient Materials: Project J513482, Item 6161025, Project Item Line Number 1170, Material Set 616102596, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Waiting on QA/QC	linkd1	Overridden
Estimate Exception Type: Insufficient Materials: Project J513482, Item 6161033, Project Item Line Number 1180, Material Set 616103396, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Waiting on QA/QC	linkd1	Overridden
Estimate Exception Type: Insufficient Materials: Project J513482, Item 6161040, Project Item Line Number 1190, Material Set 616104096, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Waiting on QA/QC	linkd1	Overridden
Estimate Exception Type: Insufficient Materials: Project J513572, Item 6161055, Project Item Line Number 5201, Material Set 616105596, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Waiting on QA/QC	linkd1	Overridden
Estimate Exception Type: Insufficient Materials: Project J513482, Item 6162002, Project Item Line Number 1200, Material Set 616200296, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Waiting on QA/QC	linkd1	Overridden
Estimate Exception Type: Insufficient Materials: Project J513572, Item 6191000, Project Item Line Number 1960, Material Set 619100096, Material 0619PET - Material for Pavement Edge Treatment,	Waiting on QA/QC	linkd1	Overridden



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on June 22, 2022

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Acceptance Action Generic 0619PET is insufficient.			
Estimate Exception Type: Insufficient Materials: Project J513482, Item 7040104, Project Item Line Number 1610, Material Set 704010496, Material 0501CCB2.A - Concrete, Class B-2 w/Air, Acceptance Action Generic 0501CCB2.A is insufficient.	Waiting on QA/QC	linkd1	Overridden
Estimate Exception Type: Insufficient Materials: Project J513572, Item 8061017, Project Item Line Number 2200, Material Set 806101796, Material 0802MLST - Mulch Straw (Vegetative Mulch), Acceptance Action Generic 0802MLST is insufficient.	Waiting on QA/QC	linkd1	Overridden
Estimate Exception Type: Insufficient Materials: Project J513572, Item 8061017, Project Item Line Number 2200, Material Set 806101796, Material 0801FZ - Fertilizer, Acceptance Action Generic 0801FZ is insufficient.	Waiting on QA/QC	linkd1	Overridden
Estimate Exception Type: Insufficient Materials: Project J513572, Item 8061017, Project Item Line Number 2200, Material Set 806101796, Material 0805SD - Grass Seed -Seed, Acceptance Action Generic 0805SD is insufficient.	Waiting on QA/QC	linkd1	Overridden
Estimate Exception Type: Item Overrun: Contract 220121-D06, Contract Project J513482, Project Item Line Number 1140, Contract Line Item Number 1140, Item 6161005, Minor Item.	Waiting on CO	linkd1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 220121-D06, Contract Project J513572, Project Item Line Number 1840, Contract Line Item Number 1840, Item 6161008, Minor Item.	Waiting on CO	linkd1	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 22, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220121-D06	J513397	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$1,480,000.00	\$0.00
		0001	0020	2035000	UNCLASSIFIED EXCAVATION	14,503.00	0.00	14,503.00	CUYD	0.00	\$13.00	\$0.00
		0001	0030	2036000	COMPACTING EMBANKMENT	1,222.00	0.00	1,222.00	CUYD	0.00	\$4.00	\$0.00
		0001	0040	2063100	CLASS 3 EXCAVATION IN ROCK	30.00	0.00	30.00	CUYD	0.00	\$60.00	\$0.00
		0001	0050	2079909	MISC.MODIFIED LINEAR GRADING CLASS 2	30.00	0.00	30.00	STA	0.00	\$900.00	\$0.00
		0001	0060	2142000	FURNISHING ROCK FILL	15,779.00	0.00	15,779.00	CUYD	0.00	\$35.00	\$0.00
		0001	0070	2143000	PLACING ROCK FILL	15,779.00	0.00	15,779.00	CUYD	0.00	\$15.00	\$0.00
		0001	0080	2153000	SHAPING SLOPES, CLASS III	32.00	0.00	32.00	100F	0.80	\$900.00	\$720.00
		0001	0090	3040183	TYPE 1 AGGREGATE FOR BASE (8 IN. THICK)	2,478.00	0.00	2,478.00	SQYD	0.00	\$9.00	\$0.00
		0001	0100	3105002	GRAVEL (A) OR CRUSHED STONE (B)	1,160.00	0.00	1,160.00	TONS	0.00	\$32.00	\$0.00
		0001	0110	4010150	TYPE A2 SHOULDER	2,126.00	0.00	2,126.00	SQYD	0.00	\$26.25	\$0.00
		0001	0120	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	10,913.90	0.00	10,913.90	TONS	0.00	\$65.25	\$0.00
		0001	0130	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	537.00	0.00	537.00	TONS	0.00	\$83.00	\$0.00
		0001	0140	4030132	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125BSM MIX)	67,415.10	0.00	67,415.10	TONS	0.00	\$95.60	\$0.00
		0001	0150	4071005	TACK COAT	74,090.00	0.00	74,090.00	GAL	0.00	\$2.05	\$0.00
		0001	0160	4133200	ULTRATHIN BONDED WEARING SURFACE, TYPE C	21,358.00	0.00	21,358.00	SQYD	0.00	\$5.50	\$0.00
		0001	0170	5021108	CONCRETE PAVEMENT (8 IN. NON-REINF)	353.00	0.00	353.00	SQYD	0.00	\$65.00	\$0.00
		0001	0180	5062030A	FURNISHING UNBONDED CONCRETE OVERLAY	9,447.00	0.00	9,447.00	CUYD	0.00	\$125.00	\$0.00
		0001	0190	5062033	UNBONDED CONCRETE OVERLAY INTERLAYER	42,508.00	0.00	42,508.00	SQYD	0.00	\$3.00	\$0.00
		0001	0200	5069905	MISC.UNBONDED CONCRETE OVERLAY	42,508.00	0.00	42,508.00	SQYD	0.00	\$8.00	\$0.00
		0001	0210	6042020	ADJUSTING BASIN OR INLET	1.00	0.00	1.00	EA	0.00	\$3,000.00	\$0.00
		0001	0220	6044011	PIPE COLLAR, TYPE A	5.00	0.00	5.00	EA	0.00	\$2,000.00	\$0.00
		0001	0230	6059909	MISC.GUARDRAIL BLOCKOUT REPAIR/REPLACEMENT	15.00	0.00	15.00	STA	0.00	\$851.00	\$0.00
		0001	0240	6096010A	FURNISHING TYPE 1 ROCK DITCH LINER	151.00	0.00	151.00	CUYD	0.00	\$60.00	\$0.00
		0001	0250	6096041	PLACING TYPE 1 ROCK DITCH LINER	151.00	0.00	151.00	CUYD	0.00	\$30.00	\$0.00
		0001	0260	6113010	FURNISHING TYPE 1 ROCK BLANKET	163.00	0.00	163.00	CUYD	0.00	\$60.00	\$0.00
		0001	0270	6113030	PLACING TYPE 1 ROCK BLANKET	163.00	0.00	163.00	CUYD	0.00	\$30.00	\$0.00
		0001	0280	6122019	IMPACT ATTENUATOR 70 MPH (SAND BARREL ARRAY)	4.00	0.00	4.00	EA	0.00	\$2,500.00	\$0.00
		0001	0290	6122020	REPLACEMENT SAND BARREL	60.00	0.00	60.00	EA	0.00	\$250.00	\$0.00
		0001	0300	6122030	IMPACT ATTENUATOR (RELOCATION)	11.00	0.00	11.00	EA	0.00	\$1,000.00	\$0.00
		0001	0310	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	4.00	0.00	4.00	EA	0.00	\$1,150.00	\$0.00
		0001	0320	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	561.00	0.00	561.00	SQYD	378.20	\$274.00	\$103,626.80
		0001	0330	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	56.00	0.00	56.00	SQYD	0.00	\$10.00	\$0.00
		0001	0340	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	56.00	0.00	56.00	SQYD	0.00	\$10.00	\$0.00
		0001	0350	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	2,028.00	0.00	2,028.00	LF	1,336.00	\$12.75	\$17,034.00
		0001	0360	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	1,242.00	0.00	1,242.00	EA	334.00	\$11.25	\$3,757.50
		0001	0370	6131017	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	120.00	0.00	120.00	EA	47.00	\$9.75	\$458.25
		0001	0380	6139911	MISC.CLASS A PARTIAL DEPTH CONCRETE PAVEMENT REPAIR USING FLEXIBLE, HOT POLYMER MODIFIED REPAIR MATERIAL	9,120.00	0.00	9,120.00	LB	0.00	\$3.66	\$0.00
		0001	0390	6141022	GRATE AND BEARING PLATE (3 FT. X 3 FT. OR 914 MM X 914 MM)	3.00	0.00	3.00	EA	0.00	\$1,903.00	\$0.00
		0001	0400	6161005	CONSTRUCTION SIGNS	8,427.00	0.00	8,427.00	SQFT	444.00	\$4.50	\$1,998.00
		0001	0410	6161008	ADVANCED WARNING RAIL SYSTEM	40.00	0.00	40.00	EA	0.00	\$25.00	\$0.00
		0001	0420	6161025	CHANNELIZER (TRIM LINE)	1,000.00	0.00	1,000.00	EA	0.00	\$20.00	\$0.00
		0001	0430	6161033	DIRECTIONAL INDICATOR BARRICADE	140.00	0.00	140.00	EA	0.00	\$25.00	\$0.00
		0001	0440	6161040	FLASHING ARROW PANEL	16.00	0.00	16.00	EA	0.00	\$500.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 22, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220121-D06	J513397	0001	0450	6161095	RADAR SPEED ADVISORY SYSTEM	4.00	0.00	4.00	EA	0.00	\$4,000.00	\$0.00
		0001	0460	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	12.00	0.00	12.00	EA	0.00	\$2,600.00	\$0.00
		0001	0470	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	52.00	0.00	52.00	EA	0.00	\$400.00	\$0.00
		0001	0480	6169901	MISC.TRAFFIC SIGNAL MAINTENANCE AND PROGRAMMING	1.00	0.00	1.00	LS	0.00	\$32,770.00	\$0.00
		0001	0490	6169901	MISC.WORK ZONE INTELLIGENT TRANSPORTATION SYSTEM	1.00	0.00	1.00	LS	0.00	\$85,000.00	\$0.00
		0001	0500	6173103	CONCRETE TRAFFIC BARRIER, TYPE D (MOMENT SLAB)	280.00	0.00	280.00	LF	0.00	\$290.00	\$0.00
		0001	0510	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	3,875.00	0.00	3,875.00	LF	0.00	\$18.50	\$0.00
		0001	0520	6173700B	TEMPORARY TRAFFIC BARRIER ANCHORED, CONTRACTOR FURNISHED / RETAINED	33,753.00	0.00	33,753.00	LF	0.00	\$41.00	\$0.00
		0001	0530	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$1,650,800.00	\$0.00
		0001	0531	6181000	MOBILIZATION	0.00	1.00	1.00	LS	0.00	\$1,466,516.00	\$0.00
		0001	0540	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	2.00	0.00	2.00	EA	0.00	\$600.00	\$0.00
		0001	0550	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	310,128.00	0.00	310,128.00	LF	0.00	\$0.22	\$0.00
		0001	0560	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	253,558.00	0.00	253,558.00	LF	0.00	\$0.22	\$0.00
		0001	0570	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	9,799.00	0.00	9,799.00	LF	0.00	\$0.65	\$0.00
		0001	0580	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	36,240.00	0.00	36,240.00	LF	0.00	\$0.50	\$0.00
		0001	0590	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	35,400.00	0.00	35,400.00	LF	0.00	\$0.50	\$0.00
		0001	0600	6207001	PAVEMENT MARKING REMOVAL	78,760.00	0.00	78,760.00	LF	0.00	\$0.50	\$0.00
		0001	0610	6209903	MISC.13" PAVEMENT MARKING GROOVE, 100 MILS DEPTH	1,421.00	0.00	1,421.00	LF	0.00	\$1.00	\$0.00
		0001	0620	6209903	MISC.7" PAVEMENT MARKING GROOVE, 100 MILS DEPTH	110,940.00	0.00	110,940.00	LF	0.00	\$0.50	\$0.00
		0001	0630	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	751,830.00	0.00	751,830.00	SQYD	0.00	\$1.40	\$0.00
		0001	0640	6240104A	SEPARATION GEOTEXTILE	4,660.00	0.00	4,660.00	SQYD	0.00	\$5.00	\$0.00
		0001	0650	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	3,410.00	0.00	3,410.00	STA	0.00	\$8.75	\$0.00
		0001	0660	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$83,820.00	\$0.00
		0001	0670	7261015	15 IN. PIPE GROUP A	32.00	0.00	32.00	LF	0.00	\$56.00	\$0.00
		0001	0680	7261018	18 IN. PIPE GROUP A	21.00	0.00	21.00	LF	0.00	\$60.00	\$0.00
		0001	0690	7311033	PRECAST CONCRETE DROP INLET 3 FT X 3 FT	8.00	0.00	8.00	FT	0.00	\$850.00	\$0.00
		0001	0700	7311053	PRECAST CONCRETE DROP INLET 5 FT X 3 FT	10.00	0.00	10.00	FT	0.00	\$680.00	\$0.00
		0001	0710	7320615A	15 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	1.00	0.00	1.00	EA	0.00	\$900.00	\$0.00
		0001	0720	7320618A	18 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	1.00	0.00	1.00	EA	0.00	\$925.00	\$0.00
		0001	0730	8051000A	SEEDING - COOL SEASON GRASSES	4.00	0.00	4.00	ACRE	0.00	\$2,350.00	\$0.00
		0001	0740	8061003	SEDIMENT TRAP EXCAVATION	26.00	0.00	26.00	CUYD	0.00	\$35.00	\$0.00
		0001	0750	8061004	SEDIMENT TRAP ROCK	35.00	0.00	35.00	CUYD	0.00	\$50.00	\$0.00
		0001	0760	8061005	ROCK DITCH CHECK	17.00	0.00	17.00	LF	0.00	\$11.00	\$0.00
		0001	0770	8061006	ALTERNATE DITCH CHECK	1,440.00	0.00	1,440.00	LF	0.00	\$9.50	\$0.00
		0001	0780	8061007A	CURB INLET CHECK	2.00	0.00	2.00	EA	0.00	\$145.00	\$0.00
		0001	0790	8061016	SEDIMENT REMOVAL	263.00	0.00	263.00	CUYD	0.00	\$15.00	\$0.00
		0001	0800	8061017	TEMPORARY SEEDING	2.00	0.00	2.00	ACRE	0.00	\$1,950.00	\$0.00
		0001	0810	8061019	SILT FENCE	3,885.00	0.00	3,885.00	LF	0.00	\$2.20	\$0.00
		0002	0820	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	13,651.00	0.00	13,651.00	SQYD	0.00	\$8.00	\$0.00
		0002	0830	4030403	10 INCHES, ASPHALTIC CONCRETE PAVEMENT SP125C	13,651.00	0.00	13,651.00	SQYD	0.00	\$40.00	\$0.00
		0002	0840	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	308.00	0.00	308.00	STA	0.00	\$8.75	\$0.00
		0010	0880	6061060	MGS GUARDRAIL	15,063.00	0.00	15,063.00	LF	363.00	\$31.57	\$11,459.91
0010	0890	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	19,116.00	0.00	19,116.00	LF	0.00	\$33.91	\$0.00		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 22, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220121-D06	J5I3397	0010	0900	6061067	MGS DOUBLE FACED GUARDRAIL	50.00	0.00	50.00	LF	0.00	\$51.34	\$0.00
		0010	0910	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	8.00	0.00	8.00	EA	0.00	\$3,400.00	\$0.00
		0010	0920	6061070	MGS VERTICAL CONCRETE BARRIER TRANSITION	4.00	0.00	4.00	EA	0.00	\$3,350.00	\$0.00
		0010	0930	6061080	MGS END ANCHOR	34.00	0.00	34.00	EA	1.00	\$1,100.00	\$1,100.00
		0010	0940	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	42.00	0.00	42.00	EA	1.00	\$3,200.00	\$3,200.00
		0010	0950	6063016	TYPE B CRASHWORTHY END TERMINAL	2.00	0.00	2.00	EA	0.00	\$5,531.00	\$0.00
		0030	0960	9028500	CABLE, LOOP DETECTOR, IN DUCT	220.00	0.00	220.00	LF	0.00	\$12.65	\$0.00
		0030	0970	9028510	CABLE, LOOP DETECTOR, LEAD-IN	30.00	0.00	30.00	LF	0.00	\$1.50	\$0.00
		0040	0980	9031010	CONCRETE FOOTINGS, EMBEDDED	4.40	0.00	4.40	CUYD	0.00	\$623.00	\$0.00
		0040	0990	9031210	STRUCTURAL STEEL POSTS	3,140.00	0.00	3,140.00	LB	0.00	\$7.10	\$0.00
		0040	1000	9031270A	2 IN. PSST POST - 12 GA.	80.00	0.00	80.00	LF	0.00	\$16.95	\$0.00
		0040	1010	9031271	POST ANCHOR FOR 2 IN. PSST - 12 GA.	15.00	0.00	15.00	LF	0.00	\$29.68	\$0.00
		0001	5001	6181000	MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$184,284.00	\$184,284.00
		Project J5I3397 - Total Value Posted to Date as of Report Generated Date										
J5I3482	0001	1020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.25	\$8,000.00	\$2,000.00	
		1030	2035500	EMBANKMENT IN PLACE	210.00	0.00	210.00	CUYD	0.00	\$23.00	\$0.00	
		1040	2036000	COMPACTING EMBANKMENT	180.00	0.00	180.00	CUYD	0.00	\$8.00	\$0.00	
		1050	2079909	MISC.MODIFIED LINEAR GRADING CLASS 2	1.00	0.00	1.00	STA	0.00	\$3,000.00	\$0.00	
		1060	2153000	SHAPING SLOPES, CLASS III	1.00	0.00	1.00	100F	0.00	\$3,000.00	\$0.00	
		1070	6096010A	FURNISHING TYPE 1 ROCK DITCH LINER	32.00	0.00	32.00	CUYD	0.00	\$30.00	\$0.00	
		1080	6096041	PLACING TYPE 1 ROCK DITCH LINER	32.00	0.00	32.00	CUYD	0.00	\$28.00	\$0.00	
		1090	6113020	FURNISHING TYPE 2 ROCK BLANKET	106.00	0.00	106.00	CUYD	0.00	\$32.00	\$0.00	
		1100	6113040	PLACING TYPE 2 ROCK BLANKET	106.00	0.00	106.00	CUYD	0.00	\$28.00	\$0.00	
		1110	6122019	IMPACT ATTENUATOR 70 MPH (SAND BARREL ARRAY)	1.00	0.00	1.00	EA	0.00	\$2,500.00	\$0.00	
		1120	6122020	REPLACEMENT SAND BARREL	10.00	0.00	10.00	EA	0.00	\$250.00	\$0.00	
		1130	6122030	IMPACT ATTENUATOR (RELOCATION)	2.00	0.00	2.00	EA	0.00	\$1,000.00	\$0.00	
		1140	6161005	CONSTRUCTION SIGNS	112.00	0.00	112.00	SQFT	308.00	\$4.50	\$1,386.00	
		1150	6161008	ADVANCED WARNING RAIL SYSTEM	6.00	0.00	6.00	EA	6.00	\$25.00	\$150.00	
		1160	6161010	RELOCATED SIGNS	16.00	0.00	16.00	SQFT	0.00	\$6.00	\$0.00	
		1170	6161025	CHANNELIZER (TRIM LINE)	200.00	0.00	200.00	EA	200.00	\$4.00	\$800.00	
		1180	6161033	DIRECTIONAL INDICATOR BARRICADE	14.00	0.00	14.00	EA	14.00	\$20.00	\$280.00	
		1190	6161040	FLASHING ARROW PANEL	1.00	0.00	1.00	EA	1.00	\$25.00	\$25.00	
		1200	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	8.00	0.00	8.00	EA	4.00	\$400.00	\$1,600.00	
		1210	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	3.00	0.00	3.00	EA	0.00	\$1,200.00	\$0.00	
		1220	6169901	MISC.WORK ZONE INTELLIGENT TRANSPORTATION SYSTEM	1.00	0.00	1.00	LS	0.60	\$1,000.00	\$600.00	
		1230	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	800.00	0.00	800.00	LF	0.00	\$18.50	\$0.00	
		1240	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	800.00	0.00	800.00	LF	0.00	\$7.00	\$0.00	
		1250	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.25	\$125,000.00	\$31,250.00	
		1260	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	2.00	0.00	2.00	EA	0.00	\$600.00	\$0.00	
		1270	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	3,310.00	0.00	3,310.00	LF	0.00	\$1.00	\$0.00	
		1280	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	2,650.00	0.00	2,650.00	LF	0.00	\$1.00	\$0.00	
		1290	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	4,630.00	0.00	4,630.00	LF	0.00	\$1.00	\$0.00	
		1300	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	4,630.00	0.00	4,630.00	LF	0.00	\$1.00	\$0.00	
		1310	6207001	PAVEMENT MARKING REMOVAL	4,900.00	0.00	4,900.00	LF	0.00	\$1.00	\$0.00	
1320	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	1,817.00	0.00	1,817.00	SQYD	0.00	\$5.20	\$0.00			



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 22, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
220121-D06	J513482	0001	1330	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$25,000.00	\$0.00		
		0001	1340	8051000A	SEEDING - COOL SEASON GRASSES	0.60	0.00	0.60	ACRE	0.00	\$6,750.00	\$0.00		
		0001	1350	8061016	SEDIMENT REMOVAL	4.00	0.00	4.00	CUYD	0.00	\$10.00	\$0.00		
		0001	1360	8061019	SILT FENCE	330.00	0.00	330.00	LF	0.00	\$2.20	\$0.00		
		0010	1370	6061060	MGS GUARDRAIL	813.00	0.00	813.00	LF	0.00	\$34.48	\$0.00		
		0010	1380	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	2.00	0.00	2.00	EA	0.00	\$3,600.00	\$0.00		
		0010	1390	6061070	MGS VERTICAL CONCRETE BARRIER TRANSITION	2.00	0.00	2.00	EA	0.00	\$3,500.00	\$0.00		
		0010	1400	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	0.00	\$3,400.00	\$0.00		
		0070	1410	2063300	CLASS 4 EXCAVATION	54.00	0.00	54.00	CUYD	0.00	\$30.00	\$0.00		
		0070	1420	2065500	TEMPORARY SHORING	1.00	0.00	1.00	LS	0.00	\$15,000.00	\$0.00		
		0070	1430	2069901	MISC.DEWATERING	1.00	0.00	1.00	LS	0.00	\$10,000.00	\$0.00		
		0070	1440	2163501	PARTIAL REMOVAL OF CULVERT-BRIDGE CONCRETE	1.00	0.00	1.00	LS	0.00	\$12,000.00	\$0.00		
		0070	1450	7034040	CLASS B-1 CONCRETE (CULVERTS-BRIDGE)	149.70	0.00	149.70	CUYD	0.00	\$520.00	\$0.00		
		0070	1460	7061020	REINFORCING STEEL (CULVERTS-BRIDGE)	20,810.00	0.00	20,810.00	LB	0.00	\$3.00	\$0.00		
		0071	1470	2161000	SCARIFICATION OF BRIDGE DECK	135.00	0.00	135.00	SQYD	78.50	\$14.85	\$1,165.72		
		0071	1480	2161501	REMOVAL OF ASPHALT WEARING SURFACE	1,219.00	0.00	1,219.00	SQFT	708.00	\$1.65	\$1,168.20		
		0071	1490	2161503	REMOVAL OF EXISTING DECK REPAIR	25.00	0.00	25.00	SQFT	0.00	\$100.00	\$0.00		
		0071	1500	5050001	OPTIONAL CONCRETE WEARING SURFACE	135.00	0.00	135.00	SQYD	0.00	\$200.00	\$0.00		
		0071	1510	7031004	DIAMOND GRINDING	135.00	0.00	135.00	SQYD	0.00	\$12.00	\$0.00		
		0071	1520	7034600	CURB BLOCKOUT	65.00	0.00	65.00	LF	0.00	\$275.00	\$0.00		
		0071	1530	7040104	HALF-SOLE REPAIR	150.00	0.00	150.00	SQFT	0.00	\$100.00	\$0.00		
		0071	1540	7040113	CLEANING AND EPOXY COATING	63.00	0.00	63.00	SQFT	0.00	\$80.00	\$0.00		
		0071	1550	7049902	MISC.PLUGGING EXISTING CURB OUTLET	8.00	0.00	8.00	EA	0.00	\$350.00	\$0.00		
		0072	1560	2161000	SCARIFICATION OF BRIDGE DECK	157.00	0.00	157.00	SQYD	0.00	\$14.85	\$0.00		
		0072	1570	2161501	REMOVAL OF ASPHALT WEARING SURFACE	1,416.00	0.00	1,416.00	SQFT	0.00	\$1.65	\$0.00		
		0072	1580	2161503	REMOVAL OF EXISTING DECK REPAIR	25.00	0.00	25.00	SQFT	0.00	\$100.00	\$0.00		
		0072	1590	5050001	OPTIONAL CONCRETE WEARING SURFACE	157.00	0.00	157.00	SQYD	78.50	\$200.00	\$15,700.00		
		0072	1600	7031004	DIAMOND GRINDING	157.00	0.00	157.00	SQYD	0.00	\$12.00	\$0.00		
		0072	1610	7040104	HALF-SOLE REPAIR	150.00	0.00	150.00	SQFT	32.00	\$100.00	\$3,200.00		
		0072	1620	7040113	CLEANING AND EPOXY COATING	54.00	0.00	54.00	SQFT	0.00	\$80.00	\$0.00		
		0072	1630	7049902	MISC.PLUGGING EXISTING CURB OUTLET	6.00	0.00	6.00	EA	0.00	\$350.00	\$0.00		
		Project J513482 - Total Value Posted to Date as of Report Generated Date												\$59,324.92
		J513572	0001	1640	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.15	\$1,613,040.00	\$241,956.00	
1650	2035000			UNCLASSIFIED EXCAVATION	109.00	0.00	109.00	CUYD	0.00	\$55.00	\$0.00			
1660	2035500			EMBANKMENT IN PLACE	2,172.00	0.00	2,172.00	CUYD	0.00	\$25.00	\$0.00			
1670	2036000			COMPACTING EMBANKMENT	87.00	0.00	87.00	CUYD	0.00	\$5.00	\$0.00			
1680	2063100			CLASS 3 EXCAVATION IN ROCK	55.00	0.00	55.00	CUYD	0.00	\$120.00	\$0.00			
1690	2079909			MISC.MODIFIED LINEAR GRADING CLASS 2	1,740.00	0.00	1,740.00	STA	0.00	\$600.00	\$0.00			
1700	2153000			SHAPING SLOPES, CLASS III	4.00	0.00	4.00	100F	0.00	\$1,100.00	\$0.00			
1710	4019905			MISC.PAVEMENT FOR VEGETATIVE BARRIER 3 IN. DEPTH	9,162.00	0.00	9,162.00	SQYD	0.00	\$11.00	\$0.00			
1720	6044011			PIPE COLLAR, TYPE A	1.00	0.00	1.00	EA	0.00	\$1,500.00	\$0.00			
1730	6044013			PIPE COLLAR, TYPE C	2.00	0.00	2.00	EA	0.00	\$1,500.00	\$0.00			
1740	6096010A			FURNISHING TYPE 1 ROCK DITCH LINER	77.00	0.00	77.00	CUYD	0.00	\$30.00	\$0.00			
1750	6096041			PLACING TYPE 1 ROCK DITCH LINER	77.00	0.00	77.00	CUYD	0.00	\$28.00	\$0.00			
1760	6097000			ROCK LINING	5.00	0.00	5.00	CUYD	0.00	\$100.00	\$0.00			
1770	6122019			IMPACT ATTENUATOR 70 MPH (SAND BARREL ARRAY)	4.00	0.00	4.00	EA	0.00	\$2,500.00	\$0.00			



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 22, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220121-D06	J513572	0001	1780	6122020	REPLACEMENT SAND BARREL	40.00	0.00	40.00	EA	0.00	\$250.00	\$0.00
		0001	1790	6122030	IMPACT ATTENUATOR (RELOCATION)	2.00	0.00	2.00	EA	0.00	\$1,000.00	\$0.00
		0001	1800	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	4.00	0.00	4.00	EA	0.00	\$1,150.00	\$0.00
		0001	1810	6129902	MISC.CRASH CUSHION	1.00	0.00	1.00	EA	0.00	\$4,000.00	\$0.00
		0001	1820	6143012	MANHOLE FRAME AND COVER, TYPE 2	1.00	0.00	1.00	EA	0.00	\$1,000.00	\$0.00
		0001	1830	6161005	CONSTRUCTION SIGNS	3,529.00	0.00	3,529.00	SQFT	353.00	\$12.19	\$4,303.07
		0001	1840	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	4.00	\$25.00	\$100.00
		0001	1850	6161025	CHANNELIZER (TRIM LINE)	675.00	0.00	675.00	EA	200.00	\$20.00	\$4,000.00
		0001	1860	6161030	TYPE III MOVEABLE BARRICADE	2.00	0.00	2.00	EA	0.00	\$125.00	\$0.00
		0001	1870	6161033	DIRECTIONAL INDICATOR BARRICADE	40.00	0.00	40.00	EA	14.00	\$25.00	\$350.00
		0001	1880	6161040	FLASHING ARROW PANEL	4.00	0.00	4.00	EA	1.00	\$500.00	\$500.00
		0001	1890	6161070	TUBULAR MARKER	800.00	0.00	800.00	EA	0.00	\$85.00	\$0.00
		0001	1900	6169901	MISC.WORK ZONE INTELLIGENT TRANSPORTATION SYSTEM	1.00	0.00	1.00	LS	0.00	\$85,000.00	\$0.00
		0001	1910	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	43,296.00	0.00	43,296.00	LF	0.00	\$18.50	\$0.00
		0001	1920	6173700B	TEMPORARY TRAFFIC BARRIER ANCHORED, CONTRACTOR FURNISHED / RETAINED	16,368.00	0.00	16,368.00	LF	0.00	\$31.00	\$0.00
		0001	1930	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	43,296.00	0.00	43,296.00	LF	0.00	\$7.00	\$0.00
		0001	1940	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.25	\$705,000.00	\$176,250.00
		0001	1950	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	2.00	0.00	2.00	EA	1.00	\$600.00	\$600.00
		0001	1960	6191000	PAVEMENT EDGE TREATMENT	44,341.00	0.00	44,341.00	LF	30,849.00	\$5.00	\$154,245.00
		0001	1970	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	54,210.00	0.00	54,210.00	LF	0.00	\$0.24	\$0.00
		0001	1980	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	43,300.00	0.00	43,300.00	LF	0.00	\$0.22	\$0.00
		0001	1990	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	490.00	0.00	490.00	LF	0.00	\$2.00	\$0.00
		0001	2000	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	194,400.00	0.00	194,400.00	LF	0.00	\$0.40	\$0.00
		0001	2010	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	181,500.00	0.00	181,500.00	LF	0.00	\$0.40	\$0.00
		0001	2020	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$180,000.00	\$0.00
		0001	2030	7034041	CLASS B-1 CONCRETE (CULVERTS)	15.70	0.00	15.70	CUYD	0.00	\$1,500.00	\$0.00
		0001	2040	7061030	REINFORCING STEEL (CULVERTS)	2,120.00	0.00	2,120.00	LB	0.00	\$3.00	\$0.00
		0001	2050	7250415	15 IN. PIPE GROUP C	640.00	0.00	640.00	LF	0.00	\$50.00	\$0.00
		0001	2060	7261018	18 IN. PIPE GROUP A	65.00	0.00	65.00	LF	0.00	\$60.00	\$0.00
		0001	2070	7261024	24 IN. PIPE GROUP A	19.00	0.00	19.00	LF	0.00	\$65.00	\$0.00
		0001	2080	7310048	PRECAST CONCRETE MANHOLE - 48 IN.	7.00	0.00	7.00	FT	0.00	\$710.00	\$0.00
		0001	2090	7311053	PRECAST CONCRETE DROP INLET 5 FT X 3 FT	8.00	0.00	8.00	FT	0.00	\$1,222.00	\$0.00
		0001	2100	7320618A	18 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	1.00	0.00	1.00	EA	0.00	\$1,150.00	\$0.00
		0001	2110	7320624A	24 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	1.00	0.00	1.00	EA	0.00	\$1,190.00	\$0.00
		0001	2120	7321013A	15 IN. OR ALLOWED SUBSTITUTE SAFETY SLOPE END SECTION	4.00	0.00	4.00	EA	0.00	\$1,612.50	\$0.00
		0001	2130	7321016A	24 IN. OR ALLOWED SUBSTITUTE SAFETY SLOPE END SECTION	2.00	0.00	2.00	EA	0.00	\$3,340.00	\$0.00
		0001	2140	8051000A	SEEDING - COOL SEASON GRASSES	62.00	0.00	62.00	ACRE	0.00	\$2,350.00	\$0.00
		0001	2150	8061003	SEDIMENT TRAP EXCAVATION	3.00	0.00	3.00	CUYD	0.00	\$35.00	\$0.00
		0001	2160	8061004	SEDIMENT TRAP ROCK	4.00	0.00	4.00	CUYD	0.00	\$50.00	\$0.00
		0001	2170	8061005	ROCK DITCH CHECK	3,904.00	0.00	3,904.00	LF	0.00	\$11.00	\$0.00
		0001	2180	8061007A	CURB INLET CHECK	32.00	0.00	32.00	EA	0.00	\$145.00	\$0.00
		0001	2190	8061016	SEDIMENT REMOVAL	24.00	0.00	24.00	CUYD	0.00	\$10.00	\$0.00
		0001	2200	8061017	TEMPORARY SEEDING	62.00	0.00	62.00	ACRE	1.40	\$1,950.00	\$2,730.00
		0003	2240	3030600	FURNISHING ROCK BASE MATERIAL	200,280.00	0.00	200,280.00	SQYD	0.00	\$4.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 22, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
220121-D06	J5I3572	0003	2250	3030610A	PLACING ROCK BASE	200,280.00	0.00	200,280.00	SQYD	0.00	\$16.00	\$0.00	
		0003	2260	5021311	CONCRETE PAVEMENT (11 IN. NON-REINFORCED 15 FT. JOINTS)	200,280.00	0.00	200,280.00	SQYD	0.00	\$69.00	\$0.00	
		0005	2300	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	83,730.00	0.00	83,730.00	SQYD	31,368.00	\$6.00	\$188,208.00	
		0005	2310	5021308	CONCRETE PAVEMENT (8 IN. NON-REINFORCED, 15 FT. JOINTS)	83,730.00	0.00	83,730.00	SQYD	21,946.40	\$56.00	\$1,228,998.40	
		0005	2320	6262000A	PORTLAND CEMENT CONCRETE SHOULDER RUMBLE STRIP	1,740.00	0.00	1,740.00	STA	0.00	\$58.00	\$0.00	
		0010	2330	6061060	MGS GUARDRAIL	3,690.00	0.00	3,690.00	LF	0.00	\$33.08	\$0.00	
		0010	2340	6061080	MGS END ANCHOR	5.00	0.00	5.00	EA	0.00	\$1,100.00	\$0.00	
		0010	2350	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	5.00	0.00	5.00	EA	0.00	\$3,200.00	\$0.00	
		0010	2360	6069902	MISC.HTGC ANCHOR ASSEMBLY	14.00	0.00	14.00	EA	0.00	\$3,680.00	\$0.00	
		0010	2370	6069903	MISC.HIGH TENSION GUARD CABLE	45,217.00	0.00	45,217.00	LF	0.00	\$19.50	\$0.00	
		0020	2380	9011062	LIGHTING POLE, 45 FT. OR 13.5 M, TYPE AT DESIGN 2	4.00	0.00	4.00	EA	0.00	\$3,630.00	\$0.00	
		0020	2390	9011115	BRACKET ARM, 15 FT. OR 4.6 M	4.00	0.00	4.00	EA	0.00	\$1,053.00	\$0.00	
		0020	2400	9011312	LUMINAIRE, LED-B	4.00	0.00	4.00	EA	0.00	\$352.00	\$0.00	
		0020	2410	9014003	CONDUIT, 3 IN. RIGID, PUSHED	292.00	0.00	292.00	LF	0.00	\$27.50	\$0.00	
		0020	2420	9015010	TRENCHING TYPE I	3,268.00	0.00	3,268.00	LF	0.00	\$3.25	\$0.00	
		0020	2430	9016110	PULL BOX, PREFORMED CLASS 1	7.00	0.00	7.00	EA	0.00	\$1,385.00	\$0.00	
		0020	2440	9017110	CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRACKET	520.00	0.00	520.00	LF	0.00	\$0.95	\$0.00	
		0020	2450	9017407	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 8 AWG	3,830.00	0.00	3,830.00	LF	0.00	\$4.30	\$0.00	
		0020	2460	9018245	POLE FOUNDATION (45 FT. OR 13.5 M MOUNTING HEIGHT)	4.00	0.00	4.00	EA	0.00	\$1,980.00	\$0.00	
		0040	2470	9031010	CONCRETE FOOTINGS, EMBEDDED	10.20	0.00	10.20	CUYD	0.00	\$651.00	\$0.00	
		0040	2480	9031210	STRUCTURAL STEEL POSTS	6,230.00	0.00	6,230.00	LB	0.00	\$9.94	\$0.00	
		0040	2490	9031220	PIPE POSTS	100.00	0.00	100.00	LB	0.00	\$13.52	\$0.00	
		0040	2500	9031270A	2 IN. PSST POST - 12 GA.	16.00	0.00	16.00	LF	0.00	\$25.26	\$0.00	
		0040	2510	9031271	POST ANCHOR FOR 2 IN. PSST - 12 GA.	3.00	0.00	3.00	LF	0.00	\$70.89	\$0.00	
		0001	5201	6161055	SEQUENTIAL FLASHING WARNING LIGHT	0.00	28.00	28.00	EA	14.00	\$76.00	\$1,064.00	
		Project J5I3572 - Total Value Posted to Date as of Report Generated Date											\$2,003,304.47
		220121-D06 Overall - Total Value Posted to Date as of Report Generated Date											\$2,390,267.86



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on June 22, 2022

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J5I3397

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0080	2153000	SHAPING SLOPES, CLASS III	6/15/22	6/17/22	0.80	100F	WB Rt	106.419				
0320	6131010	FURN & PLACE CONC MATL FOR FULL DEPTH	6/2/22	6/17/22	22.70	SQYD		186.970		187.093		Concrete placed for patches EB DL 6x10 186.970 6x12 187.047 6x12 187.093
			6/3/22	6/17/22	70.00	SQYD		186.003		186.16		6x15 186.003 10 sy 12x45 186.16 60 sy
			6/8/22	6/17/22	20.00	SQYD		186.584		186.585		6x30 186.584 20 sy
			6/10/22	6/17/22	14.80	SQYD		107.83		108.03		FDR WB DL 7.5x6 107.83 7.5x7 107.9 6x6 108.03
			6/13/22	6/17/22	79.00	SQYD		110.89		112.983		16x15 110.89 26.7sy 16x23 112.466 40.9sy 7.5x6 112.972 5sy 7.5x6 112.983 5sy 7.5x6 112.984 5sy
			6/14/22	6/17/22	66.70	SQYD		113.733		115.874		15x16 113.733--26.7sy 7.5x6 115.126--5sy 7.5x10 115.204--8.3sy 7.5x6 115.496--5sy 7.5x6 115.742--5sy 7.5x12 115.874--10sy 15x4 113.929--6.7sy
			6/15/22	6/17/22	85.00	SQYD		91.93		91.94		WB DL FDR 15x15 91.93--25sy 15x30 91.94--50sy EB PL FDR 6x15 186.980--10sy
0350	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR	6/2/22	6/17/22	104.00	LF		186.970		187.093		FDR Saw cutting at patch locations EB DL 6x10 186.970 6x12 187.047 6x12 187.093
			6/3/22	6/17/22	246.00	LF		186.003		186.16		6x15 186.003 48' saw cut 12x45 186.16 198' saw cut
			6/8/22	6/17/22	90.00	LF		186.584		186.585		6x30 186.584 90' saw cut
			6/10/22	6/17/22	80.00	LF		107.83		108.03		FDR WB DL 7.5x6 107.83 7.5x7 107.9 6x6 108.03
			6/13/22	6/17/22	212.00	LF		110.89		112.984		16x15 110.89 48' 16x23 112.466 85' 7.5x6 112.972 27' 7.5x6 112.983 27' 7.5x6 112.984 27'
			6/14/22	6/17/22	241.00	LF		113.733		115.874		15x16 113.733--78' 7.5x6 115.126--27' 7.5x10 115.204--35' 7.5x6 115.496--27' 7.5x6 115.742--27' 7.5x12 115.874--39' 15x4 113.929--8'
			6/15/22	6/17/22	273.00	LF		91.93		91.94		WB DL FDR 15x15 91.93--75' 15x30 91.94--150' EB PL FDR 6x15 186.980--48'
0360	6131015	DOWEL BAR (DRILLING, FURNISHING AND INST	6/2/22	6/17/22	50.00	EA		186.970		187.093		Dowel bars for FDR patches EB DL 6x10 186.970 6x12 187.047 6x12 187.093
			6/3/22	6/17/22	30.00	EA		186.003		186.16		6x15 186.003 10 dbar 12x45 186.13 20 dbars
			6/8/22	6/17/22	10.00	EA		186.584		186.585		6x30 186.584 10 dowel bar
			6/10/22	6/17/22	30.00	EA		107.83		108.03		FDR WB DL 7.5x6 107.83 7.5x7 107.9 6x6 108.03
			6/13/22	6/17/22	70.00	EA		110.89		112.984		16x15 110.89 20dbar 16x23 112.466 20dbar 7.5x6 112.972 10dbar 7.5x6 112.983 10dbar 7.5x6 112.984 10dbar
			6/14/22	6/17/22	84.00	EA		113.733		115.874		15x16 113.733--20dbar 7.5x6 115.126--10dbar 7.5x10 115.204--10dbar 7.5x6 115.496--10dbar 7.5x6 115.742--10dbar 7.5x12 115.874--20dbar 15x4 113.929--4dbar
			6/15/22	6/17/22	50.00	EA		91.93		91.94		WB DL FDR 15x15 91.93--20dbar 15x30 91.94--20dbar EB PL FDR 6x15 186.980--10dbar
0370	6131017	DOWEL BAR (FURNISH AND INSTALL WITH BASK	6/3/22	6/17/22	24.00	EA		186.003		186.16		12x45 186.16 2--12 bar baskets
			6/8/22	6/17/22	6.00	EA		186.584		186.585		6x30 186.584 1/2 basket 6 bars
			6/15/22	6/17/22	12.00	EA		91.93		91.94		WB DL FDR 15x30 91.94--12bar basket
0880	6061060	MGS GUARDRAIL	6/15/22	6/17/22	363.00	LF	WB Rt	106.419		106.500		
0930	6061080	MGS END ANCHOR	6/15/22	6/17/22	1.00	EA	WB Rt	106.500				
0940	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	6/15/22	6/17/22	1.00	EA	WB Rt	106.419				

Project: J5I3482

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
1020	2022010	REMOVAL OF IMPROVEMENTS	6/15/22	6/17/22	0.25	LS	WB Bridge L0527 Right	99.816				



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on June 22, 2022

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
1140	6161005	CONSTRUCTION SIGNS	6/15/22	6/17/22	308.00	SQFT	See Template					
1150	6161008	ADVANCED WARNING RAIL SYSTEM	6/15/22	6/17/22	6.00	EA	Various, on RWA					
1170	6161025	CHANNELIZER (TRIM LINE)	6/15/22	6/17/22	200.00	EA	Various					
1180	6161033	DIRECTIONAL INDICATOR BARRICADE	6/15/22	6/17/22	14.00	EA	Various					
1190	6161040	FLASHING ARROW PANEL	6/15/22	6/17/22	1.00	EA	Various					
1200	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	6/15/22	6/17/22	4.00	EA	WB		0			
1250	6181000	MOBILIZATION	6/15/22	6/17/22	0.25	LS			0			5% of Contract
1470	2161000	SCARIFICATION OF BRIDGE DECK	6/3/22	6/17/22	78.50	SQYD	WB Bridge L0527 Driving Lane	99.816		99.826		
1480	2161501	REMOVAL OF ASPHALT WEARING SURFACE	6/3/22	6/17/22	708.00	SQFT	WB Bridge L0527, Driving Lane	99.816		99.826		
1590	5050001	OPTIONAL CONCRETE WEARING SURFACE	6/15/22	6/17/22	78.50	SQYD	WB DL of Bridge L0527	99.816		99.826		
1610	7040104	HALF-SOLE REPAIR	6/13/22	6/17/22	32.00	SQFT	WB Driving Lane Bridge L0527	99.816		99.826		Patch Size (ft.) 3x3 2x2 2x2 3x5

Project: J513572

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
1640	2022010	REMOVAL OF IMPROVEMENTS	6/3/22	6/17/22	0.04	LS	Wb 10' Shoulder	102.349		103.356		Payment based on the agreed calculation: Pavement Removals = 90% (EB Lanes = 75%, WB Lanes = 25%) Guardrail / Guard Cable Removals = 10% Total \$ for WB Shoulder Removal = \$362,934.00 This period = 9790 SY of the 63,114 SY of WB shoulders 9790/63,114 = .16 = \$58069.40 \$58069.40 / \$1,613,040.00 = 0.036 Pay = 0.04% of \$1,613,040.00 Pay this period = \$64,521.60
1940	6181000	MOBILIZATION	6/15/22	6/17/22	0.25	LS	Various					First mob payment for 5%
1960	6191000	PAVEMENT EDGE TREATMENT	6/2/22	6/17/22	4,403.00	LF	WB 10' Shoulder	101.515		102.349		
			6/3/22	6/17/22	628.00	LF	Wb 10' Shoulder	103.237		103.356		
				6/17/22	3,780.00	LF	WB 10' Shoulder	102.349		103.065		
2300	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	6/16/22	6/17/22	2,992.00	SQYD	WB 10' Shoulder	101.090		101.600		2693' x 10' / 9' = 2992 SY
			6/9/22	6/17/22	4,282.00	SQYD	WB 10' Shoulder	101.600		102.330		3854' x 10' / 9' = 4282 SY
			6/13/22	6/17/22	4,644.00	SQYD	WB 10' Shoulder	102.330		103.122		4180' x 10' / 9' = 4644 SY
2310	5021308	CONCRETE PAVEMENT (8 IN. NON-REINFORCED,	6/2/22	6/17/22	2,016.70	SQYD	WB 10' Shoulder	99.848		100.192		1815' x 10' / 9' = 2016.7 SY
			6/3/22	6/17/22	916.70	SQYD	WB 10' Shoulder	100.192		100.348		825' x 10' / 9' = 916.7 SY
			6/7/22	6/17/22	2,417.00	SQYD	WB 10' Shoulder	100.348		100.760		2175' x 10' / 9' = 2417 SY
			6/8/22	6/17/22	2,550.00	SQYD	WB 10' Shoulder	100.760		101.195		2295' x 10' / 9' = 2550 SY
			6/9/22	6/17/22	133.00	SQYD	WB 10' Shoulder	99.826		99.848		120' x 10' / 9' = 133 SY
				6/17/22	452.00	SQYD	WB 10' Shoulder	99.725		99.820		407' x 10' / 9' = 452 SY
				6/17/22	583.00	SQYD	Wb 10' Shoulder	101.195		101.294		525' x 10' / 9' = 583 SY
			6/14/22	6/17/22	2,750.00	SQYD	WB 10' Shoulder	103.122		103.591		2475' x 10' / 9' = 2750 SY

The information below this line are details for Construction Signs (if applicable).

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post	
J513397	0400	April 30, 2022	444	GO20-2 48x24 8.00 END ROAD WORK		116.732		2.00	8			16	
				See Special Sign Details									
				GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		176.109		2.00	10			20	
				CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		176.211		2.00	12			24	
				CONST-5 96x48 32.00 POINT OF PRESENCE		178.003		1.00	32			32	
				GO20-2 48x24 8.00 END ROAD WORK		204.839		2.00	8			16	
				CONST-7 72x36 18.00 RATE OUR WORK ZONE		91.625		1.00	18			18	
				GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		91.729		2.00	10			20	
				CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		91.828		2.00	12			24	
				CONST-5 96x48 32.00 POINT OF PRESENCE		92.767		1.00	32			32	
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD			Rte. F WB On ramp	1.00	16			16	
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD			Sugar Tree EB on ramp	1.00	16			16	
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD			Rte. 63 EB & WB On Ramps	2.00	16			32	
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD			Rte. 68/8 EB & WB On Ramps	2.00	16			32	
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD			Rte. 72 Bus. EB & WB ON Ramps	2.00	16			32	
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD			Rte. E EB & WB On Ramps	2.00	16			32	
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD			Rte. T EB & WB On Ramps	2.00	16			32	
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD			Rte. V EB & WB On Ramps	2.00	16			32	
				CONST-7 72x36 18.00 RATE OUR WORK ZONE		176.065		1.00	18			18	
	0400 - Total											444	
J513482	1140	June 15, 2022	308	WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		97.3		2.00	16			32	
				special ??x?? ??.00 NO PASSING ZONE		97.4		2.00			During Back-ups Use Both Lanes	32.00	64
				special ??x?? ??.00 NO PASSING		99.316		2.00			Take Turns	5.00	10



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on June 22, 2022

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details for Construction Signs (if applicable).**

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post
J513482	1140	June 15, 2022	308	ZONE								
				WO20-6a 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED		99.316		1.00	16			16
				WO4-1aL 48x48 16.00 MERGE (ARROW SYMBOL)		99.316		1.00	16			16
				WO20-5 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED AHEAD		99.032		2.00	16			32
				special ??x?? ??.00 NO PASSING ZONE		99.032		2.00		Take Turns at Merge	5.00	10
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		98.532		2.00	16			32
				special ??x?? ??.00 NO PASSING ZONE		98.000		2.00		During Back Ups Use Both Lanes	32.00	64
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		97.9		2.00	16			32
1140 - Total												308
J513572	1830	April 30, 2022	237	WO4-1aL 48x48 16.00 MERGE (ARROW SYMBOL)				1.00	16			16
				WO20-6a 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED				1.00	16			16
				GO20-5aP 36x24 6.00 WORK ZONE (PLAQUE)				2.00	6			12
				R4-1 36x48 12.00 DO NOT PASS				2.00	12			24
				CONST-3X 56x12 4.67 SPEEDING/PASSING (PLATE)				2.00	4.67			9.34
				R4-2 36x48 12.00 PASS WITH CARE				2.00	12			24
				WO3-5 48x48 16.00 SPEED LIMIT XX AHEAD (SYMBOL)				2.00	16			32
				CONST-3A 60x48 20.00 FINE SIGN				2.00	20			40
				WO20-5 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED AHEAD				2.00	16			32
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD				2.00	16			32
		May 15, 2022	116	WO8-17L 48x48 16.00 SHOULDER DROP-OFF (SYMBOL)			various locations through out job WB	4.00	16			64
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		92.11		2.00	16			32
				WO8-17p 30x24 5.00 SHOULDER DROP-OFF (PLAQUE)			various locations through out job WB	4.00	5			20
1830 - Total												353.34



Line Item Adjustments by Estimate

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J5I3397	0190	UNBONDED CONCRETE OVERLAY INTERLAYER	Construction Stockpile STMA		3	May 16, 2022	SYSTEM	\$33,869.59	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total					\$33,869.59		
			Construction Stockpile STMA - Total						\$33,869.59		
			Construction Stockpile STMI		2	May 3, 2022	SYSTEM	\$42,782.64	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total					\$42,782.64		
			Construction Stockpile STMI - Total						\$42,782.64		
			0190 - Total						\$76,652.23		
			0320	FURN & PLACE CONC MATL FOR FULL DEPTH	Material		4	Jun 2, 2022	SYSTEM	\$5,480.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user linkd1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
							4	Jun 2, 2022	SYSTEM	(\$5,480.00)	
							5	Jun 17, 2022	SYSTEM	\$103,626.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user linkd1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
		5				Jun 17, 2022	SYSTEM	(\$103,626.80)			
	- Total								\$0.00		
	Material - Total								\$0.00		
	0320 - Total									\$0.00	
	0360	DOWEL BAR (DRILLING, FURNISHING AND INST				Material		4	Jun 2, 2022	SYSTEM	\$112.50
				4	Jun 2, 2022		SYSTEM	(\$112.50)			
				5	Jun 17, 2022		SYSTEM	\$3,757.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user linkd1 overriding Payment Estimate Exception 13 on the current Payment Estimate.		
				5	Jun 17, 2022		SYSTEM	(\$3,757.50)			
			- Total						\$0.00		
			Material - Total						\$0.00		
	0360 - Total						\$0.00				
	0370	DOWEL BAR (FURNISH AND INSTALL WITH BASK	Material		4	Jun 2, 2022	SYSTEM	\$48.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user linkd1 overriding Payment Estimate Exception 11 on the current Payment Estimate.		
					4	Jun 2, 2022	SYSTEM	(\$48.75)			
					5	Jun 17, 2022	SYSTEM	\$458.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user linkd1 overriding Payment Estimate Exception 15 on the current Payment Estimate.		
					5	Jun 17, 2022	SYSTEM	(\$458.25)			
- Total							\$0.00				
Material - Total							\$0.00				
0370 - Total						\$0.00					
0400	CONSTRUCTION SIGNS	Material		2	May 3, 2022	SYSTEM	\$1,998.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user marzua1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
				2	May 3, 2022	SYSTEM	(\$1,998.00)				
				3	May 16, 2022	SYSTEM	\$1,998.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user marzua1 overriding Payment Estimate Exception 6 on the current Payment Estimate.			
				3	May 16, 2022	SYSTEM	(\$1,998.00)				
				4	Jun 2, 2022	SYSTEM	\$1,998.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user linkd1 overriding Payment Estimate Exception 13 on the current Payment Estimate.			
				4	Jun 2, 2022	SYSTEM	(\$1,998.00)				



Line Item Adjustments by Estimate

Jun 22, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J5I3397	0400	CONSTRUCTION SIGNS	Material		5	Jun 17, 2022	SYSTEM	\$1,998.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user linkd1 overriding Payment Estimate Exception 17 on the current Payment Estimate.	
					5	Jun 17, 2022	SYSTEM	(\$1,998.00)		
				- Total				\$0.00		
			Material - Total						\$0.00	
	0400 - Total							\$0.00		
	0640	SEPARATION GEOTEXTILE	Construction Stockpile STMI		2	May 3, 2022	SYSTEM	\$9,760.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				\$9,760.00		
			Construction Stockpile STMI - Total						\$9,760.00	
	0640 - Total							\$9,760.00		
	0880	MGS GUARDRAIL	Construction Stockpile		5	Jun 17, 2022	SYSTEM	(\$10,831.80)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				(\$10,831.80)		
			Construction Stockpile - Total						(\$10,831.80)	
			Construction Stockpile STMA		5	Jun 17, 2022	SYSTEM	\$162,977.88	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				\$162,977.88		
			Construction Stockpile STMA - Total						\$162,977.88	
			Construction Stockpile STMI		2	May 3, 2022	SYSTEM	\$128,923.63	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				\$128,923.63		
			Construction Stockpile STMI - Total						\$128,923.63	
			Material		5	Jun 17, 2022	SYSTEM	\$11,459.91	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user linkd1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
					5	Jun 17, 2022	SYSTEM	(\$11,459.91)		
				- Total				\$0.00		
			Material - Total						\$0.00	
	0880 - Total							\$281,069.71		
	0890	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile STMA		5	Jun 17, 2022	SYSTEM	\$174,832.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				\$174,832.00		
			Construction Stockpile STMA - Total						\$174,832.00	
			Construction Stockpile STMI		2	May 3, 2022	SYSTEM	\$189,695.99	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				\$189,695.99		
			Construction Stockpile STMI - Total						\$189,695.99	
	0890 - Total							\$364,527.99		
	0910	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile STMI		2	May 3, 2022	SYSTEM	\$9,060.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				\$9,060.00		
			Construction Stockpile STMI - Total						\$9,060.00	
	0910 - Total							\$9,060.00		
	0930	MGS END ANCHOR	Construction Stockpile		5	Jun 17, 2022	SYSTEM	(\$926.47)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				(\$926.47)		
			Construction Stockpile - Total						(\$926.47)	
			Construction Stockpile STMI		2	May 3, 2022	SYSTEM	\$15,750.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				\$15,750.00		
			Construction Stockpile STMI - Total						\$15,750.00	
	0930 - Total							\$14,823.53		
	0940	TYPE A	Construction		5	Jun 17, 2022	SYSTEM	(\$1,911.90)	Payment Estimate Item Adjustment generated Stockpile Transaction	



Line Item Adjustments by Estimate

Jun 22, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J5I3397	0940	CRASHWORTHY END TERMINAL (MASH)	Stockpile			2022						
				- Total						(\$1,911.90)		
			Construction Stockpile - Total								(\$1,911.90)	
			Construction Stockpile STMI		2	May 3, 2022	SYSTEM	\$40,150.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total						\$40,150.00		
			Construction Stockpile STMI - Total								\$40,150.00	
			0940 - Total								\$38,238.10	
J5I3397 - Total								\$794,131.56				
J5I3482	1140	CONSTRUCTION SIGNS	Overrun	Overrun	5	Jun 17, 2022	SYSTEM	(\$882.00)				
				Overrun - Total						(\$882.00)		
			Overrun - Total							(\$882.00)		
			1140 - Total							(\$882.00)		
			1150	ADVANCED WARNING RAIL SYSTEM	Material		5	Jun 17, 2022	SYSTEM	\$150.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user linkd1 overriding Payment Estimate Exception 18 on the current Payment Estimate.	
							5	Jun 17, 2022	SYSTEM	(\$150.00)		
					- Total						\$0.00	
Material - Total							\$0.00					
1150 - Total							\$0.00					
1170	CHANNELIZER (TRIM LINE)	Material		5	Jun 17, 2022	SYSTEM	\$800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user linkd1 overriding Payment Estimate Exception 19 on the current Payment Estimate.				
				5	Jun 17, 2022	SYSTEM	(\$800.00)					
		- Total						\$0.00				
		Material - Total						\$0.00				
1170 - Total						\$0.00						
1180	DIRECTIONAL INDICATOR BARRICADE	Material		5	Jun 17, 2022	SYSTEM	\$280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user linkd1 overriding Payment Estimate Exception 20 on the current Payment Estimate.				
				5	Jun 17, 2022	SYSTEM	(\$280.00)					
		- Total						\$0.00				
		Material - Total						\$0.00				
1180 - Total						\$0.00						
1190	FLASHING ARROW PANEL	Material		5	Jun 17, 2022	SYSTEM	\$25.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user linkd1 overriding Payment Estimate Exception 21 on the current Payment Estimate.				
				5	Jun 17, 2022	SYSTEM	(\$25.00)					
		- Total						\$0.00				
		Material - Total						\$0.00				
1190 - Total						\$0.00						
1200	TEMPORARY LONG-TERM RUMBLE STRIPS	Material		5	Jun 17, 2022	SYSTEM	\$1,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user linkd1 overriding Payment Estimate Exception 23 on the current Payment Estimate.				
				5	Jun 17, 2022	SYSTEM	(\$1,600.00)					
		- Total						\$0.00				
		Material - Total						\$0.00				
1200 - Total						\$0.00						
1590	OPTIONAL CONCRETE WEARING SURFACE	Material		5	Jun 17, 2022	SYSTEM	\$15,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user linkd1 overriding Payment Estimate Exception 7 on the current Payment Estimate.				
				5	Jun 17, 2022	SYSTEM	(\$15,700.00)					



Line Item Adjustments by Estimate

Jun 22, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J5I3482	1590	OPTIONAL CONCRETE WEARING SURFACE	Material	- Total					\$0.00		
				Material - Total					\$0.00		
	1590 - Total								\$0.00		
	1610	HALF-SOLE REPAIR	Material			5	Jun 17, 2022	SYSTEM	\$3,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user linkd1 overriding Payment Estimate Exception 25 on the current Payment Estimate.	
						5	Jun 17, 2022	SYSTEM	(\$3,200.00)		
					- Total					\$0.00	
					Material - Total					\$0.00	
	1610 - Total								\$0.00		
	J5I3482 - Total								(\$882.00)		
	J5I3572	1840	ADVANCED WARNING RAIL SYSTEM	Material			2	May 3, 2022	SYSTEM	\$50.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user marzua1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
						2	May 3, 2022	SYSTEM	(\$50.00)		
					- Total					\$0.00	
					Material - Total					\$0.00	
					Overrun	Overrun	3	May 16, 2022	SYSTEM	(\$50.00)	
					Overrun - Total					(\$50.00)	
1840 - Total								(\$50.00)			
1850		CHANNELIZER (TRIM LINE)	Material			2	May 3, 2022	SYSTEM	\$4,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user marzua1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
						2	May 3, 2022	SYSTEM	(\$4,000.00)		
					- Total					\$0.00	
1850 - Total								\$0.00			
1870	DIRECTIONAL INDICATOR BARRICADE	Material			2	May 3, 2022	SYSTEM	\$350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user marzua1 overriding Payment Estimate Exception 6 on the current Payment Estimate.		
					2	May 3, 2022	SYSTEM	(\$350.00)			
				- Total					\$0.00		
				Material - Total					\$0.00		
1870 - Total								\$0.00			
1880	FLASHING ARROW PANEL	Material			2	May 3, 2022	SYSTEM	\$500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user marzua1 overriding Payment Estimate Exception 7 on the current Payment Estimate.		
					2	May 3, 2022	SYSTEM	(\$500.00)			
				- Total					\$0.00		
				Material - Total					\$0.00		
1880 - Total								\$0.00			
1960	PAVEMENT EDGE TREATMENT	Material			2	May 3, 2022	SYSTEM	\$50,130.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user marzua1 overriding Payment Estimate Exception 9 on the current Payment Estimate.		
					2	May 3, 2022	SYSTEM	(\$50,130.00)			
					3	May 16, 2022	SYSTEM	\$110,190.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user marzua1 overriding Payment Estimate Exception 8 on the current Payment Estimate.		
					3	May 16, 2022	SYSTEM	(\$110,190.00)			
					4	Jun 2, 2022	SYSTEM	\$110,190.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user linkd1 overriding Payment		



Line Item Adjustments by Estimate

Jun 22, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J5I3572	1960	PAVEMENT EDGE TREATMENT	Material						Estimate Exception 15 on the current Payment Estimate.				
					4	Jun 2, 2022	SYSTEM	(\$110,190.00)					
					5	Jun 17, 2022	SYSTEM	\$154,245.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user linkd1 overriding Payment Estimate Exception 24 on the current Payment Estimate.				
					5	Jun 17, 2022	SYSTEM	(\$154,245.00)					
					- Total				\$0.00				
					Material - Total				\$0.00				
					1960 - Total				\$0.00				
	2200	TEMPORARY SEEDING	Material			4	Jun 2, 2022	SYSTEM	\$2,730.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user linkd1 overriding Payment Estimate Exception 16 on the current Payment Estimate.			
						4	Jun 2, 2022	SYSTEM	(\$2,730.00)				
						5	Jun 17, 2022	SYSTEM	\$2,730.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user linkd1 overriding Payment Estimate Exception 26 on the current Payment Estimate.			
						5	Jun 17, 2022	SYSTEM	(\$2,730.00)				
									- Total			\$0.00	
					Material - Total				\$0.00				
					2200 - Total				\$0.00				
	2260	CONCRETE PAVEMENT (11 IN. NON-REINFORCED)	Construction Stockpile STMI			2	May 3, 2022	SYSTEM	\$144,417.76	Payment Estimate Item Adjustment generated Stockpile Transaction			
					3	May 16, 2022	SYSTEM	\$36,104.44	Payment Estimate Item Adjustment generated Stockpile Transaction				
								- Total			\$180,522.20		
								Construction Stockpile STMI - Total			\$180,522.20		
				2260 - Total				\$180,522.20					
2300	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Material			2	May 3, 2022	SYSTEM	\$58,656.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user marzua1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					2	May 3, 2022	SYSTEM	(\$58,656.00)					
					3	May 16, 2022	SYSTEM	\$71,394.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user marzua1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					3	May 16, 2022	SYSTEM	(\$71,394.00)					
					4	Jun 2, 2022	SYSTEM	\$116,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user linkd1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					4	Jun 2, 2022	SYSTEM	(\$116,700.00)					
					5	Jun 17, 2022	SYSTEM	\$188,208.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user linkd1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					5	Jun 17, 2022	SYSTEM	(\$188,208.00)					
								- Total			\$0.00		
								Material - Total				\$0.00	
						Price FUEL			2	May 3, 2022	SYSTEM	\$408.00	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
									2	May 3, 2022	SYSTEM	\$1,615.63	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
									3	May 16, 2022	SYSTEM	\$636.90	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					4	Jun 2, 2022	SYSTEM	\$2,265.30	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
					5	Jun 17, 2022	SYSTEM	\$4,361.98	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				



Line Item Adjustments by Estimate

Jun 22, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J5I3572	2300	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Price FUEL	- Total				\$9,287.81					
			Price FUEL - Total					\$9,287.81					
	2300 - Total								\$9,287.81				
	2310	CONCRETE PAVEMENT (8 IN. NON-REINFORCED,	Construction Stockpile			3	May 16, 2022	SYSTEM	(\$14,111.81)	Payment Estimate Item Adjustment generated Stockpile Transaction			
						4	Jun 2, 2022	SYSTEM	(\$33,529.66)	Payment Estimate Item Adjustment generated Stockpile Transaction			
						5	Jun 17, 2022	SYSTEM	(\$55,592.99)	Payment Estimate Item Adjustment generated Stockpile Transaction			
						- Total				(\$103,234.46)			
				Construction Stockpile - Total								(\$103,234.46)	
				Construction Stockpile STMI		2	May 3, 2022	SYSTEM	\$16,439.50	Payment Estimate Item Adjustment generated Stockpile Transaction			
						3	May 16, 2022	SYSTEM	\$377,421.10	Payment Estimate Item Adjustment generated Stockpile Transaction			
					- Total				\$393,860.60				
				Construction Stockpile STMI - Total								\$393,860.60	
				Material		3	May 16, 2022	SYSTEM	\$168,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user marzua1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
						3	May 16, 2022	SYSTEM	(\$168,000.00)				
						4	Jun 2, 2022	SYSTEM	\$567,168.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user linkd1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
						4	Jun 2, 2022	SYSTEM	(\$567,168.00)				
						5	Jun 17, 2022	SYSTEM	\$1,228,998.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user linkd1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
						5	Jun 17, 2022	SYSTEM	(\$1,228,998.40)				
					- Total				\$0.00				
				Material - Total								\$0.00	
				Price FUEL		3	May 16, 2022	SYSTEM	\$3,600.00	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
						4	Jun 2, 2022	SYSTEM	\$8,553.60	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
						5	Jun 17, 2022	SYSTEM	\$17,302.14	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
		- Total					\$29,455.74						
	Price FUEL - Total								\$29,455.74				
	2310 - Total								\$320,081.88				
	5201	SEQUENTIAL FLASHING WARNING LIGHT	Material			2	May 3, 2022	SYSTEM	\$1,064.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user marzua1 overriding Payment Estimate Exception 8 on the current Payment Estimate.			
						2	May 3, 2022	SYSTEM	(\$1,064.00)				
						3	May 16, 2022	SYSTEM	\$1,064.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user marzua1 overriding Payment Estimate Exception 7 on the current Payment Estimate.			
						3	May 16, 2022	SYSTEM	(\$1,064.00)				
						4	Jun 2, 2022	SYSTEM	\$1,064.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user linkd1 overriding Payment Estimate Exception 14 on the current Payment Estimate.			
						4	Jun 2, 2022	SYSTEM	(\$1,064.00)				
						5	Jun 17, 2022	SYSTEM	\$1,064.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user linkd1 overriding Payment Estimate Exception 22 on the current Payment Estimate.			
					5	Jun 17, 2022	SYSTEM	(\$1,064.00)					

