



Missouri Department of Transportation  
Contractor's Pay Estimate Summary

Report Generated on March 6, 2025

Pay Estimate Created Date: March 3, 2025

Progress Estimate Number 69	Contract ID 220121-D06 Prime Contractor Capital Paving & Construction, LLC	Pay Period Start February 16, 2025 Pay Period End March 1, 2025	Original Contract Amount \$50,452,588.31 Net Change Order Amount \$2,305,782.14 Current Contract Amount \$52,758,370.45
--------------------------------	---	--	--

Approval Date			By User
March 3, 2025	Generated and Approved (and should be considered Draft) at the Project Office Level by		marzua1
March 3, 2025	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by		abbote1
March 5, 2025	Reviewed and Approved at the Central Office Controllers Office Level by		ramses1
Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
July 1, 2024	September 28, 2024		97.92%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	February 2, 2022	February 2, 2022	
Letting Date	January 21, 2022	January 21, 2022	
Notice to Proceed Date	April 4, 2022	April 4, 2022	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 69

		This Estimate	Previous	To Date
220121-D06	Total Posted Items Pay	\$34,384.49	\$51,625,062.30	\$51,659,446.79
	Gross Item Adjustments	(\$26,578.80)	(\$248,983.68)	(\$275,562.48)
	Incentive	\$0.00	\$467,222.10	\$467,222.10
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damage	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$5,003.32	\$5,003.32
			\$51,848,304.04	\$51,856,109.73
Contract Total Payable This Estimate:		\$7,805.69		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J513397	0880	6061060	MGS GUARDRAIL	LF	\$31.570	288	\$9,092.16
	0890	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	LF	\$33.910	500	\$16,955.00
	0930	6061080	MGS END ANCHOR	EA	\$1,100.000	1	\$1,100.00
	0940	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	EA	\$3,200.000	1	\$3,200.00
Project J513397 - Total							\$30,347.16
J513482	5101	2029901	MISC.Misc. Removal of Guardrail at BR L05273	LS	\$2,068.500	1	\$2,068.50
Project J513482 - Total							\$2,068.50
J513572	2490	9031220	PIPE POSTS	LB	\$13.520	100	\$1,352.00
	2500	9031270A	2 IN. PSST POST - 12 GA.	LF	\$25.260	16	\$404.16
	2510	9031271	POST ANCHOR FOR 2 IN. PSST - 12 GA.	LF	\$70.890	3	\$212.67
Project J513572 - Total							\$1,968.83
Overall - Total							\$34,384.49

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J513397	0030	COMPACTING EMBANKMENT	Material			-707	\$4.00	(\$2,828.00)
	0030	COMPACTING EMBANKMENT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item	707	\$4.00	\$2,828.00



Missouri Department of Transportation  
Contractor's Pay Estimate Summary

Report Generated on March 6, 2025

Pay Estimate Created Date: March 3, 2025

Progress Estimate Number 69		Contract ID Prime Contractor		220121-D06 Capital Paving & Construction, LLC		Pay Period Start February 16, 2025		Pay Period End March 1, 2025		Original Contract Amount \$50,452,588.31		Net Change Order Amount \$2,305,782.14		Current Contract Amount \$52,758,370.45	
Project Number	Line No.	Item Description		Adjustment Type	Other Item Adjustment Type	Comments		Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount					
J513397						Adjustment (0040) due to user marzua1 overriding Payment Estimate Exception 5 on the current Payment Estimate.									
	0120	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)		Material				-64.9	\$65.25	(\$4,234.72)					
	0120	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)		Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user marzua1 overriding Payment Estimate Exception 6 on the current Payment Estimate.		64.9	\$65.25	\$4,234.72					
	0160	ULTRATHIN BONDED WEARING SURFACE, TYPE C		Material				-21,358	\$5.50	(\$117,469.00)					
	0160	ULTRATHIN BONDED WEARING SURFACE, TYPE C		Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user marzua1 overriding Payment Estimate Exception 8 on the current Payment Estimate.		21,358	\$5.50	\$117,469.00					
	0170	CONCRETE PAVEMENT ( 8 IN. NON-REINF)		Material				-296.1	\$65.00	(\$19,246.50)					
	0170	CONCRETE PAVEMENT ( 8 IN. NON-REINF)		Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user marzua1 overriding Payment Estimate Exception 11 on the current Payment Estimate.		296.1	\$65.00	\$19,246.50					
	0320	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR		Material				-878.2	\$274.00	(\$240,626.80)					
	0320	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR		Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user marzua1 overriding Payment Estimate Exception 35 on the current Payment Estimate.		878.2	\$274.00	\$240,626.80					
	0730	SEEDING - COOL SEASON GRASSES		Material				-2.25	\$2,350.00	(\$5,287.50)					
	0730	SEEDING - COOL SEASON GRASSES		Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user marzua1 overriding Payment Estimate Exception 46 on the current Payment Estimate.		2.25	\$2,350.00	\$5,287.50					
	0880	MGS GUARDRAIL		Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction				(\$5,861.30)					
	0890	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING		Overrun				-500	\$33.91	(\$16,955.00)					
	0930	MGS END ANCHOR		Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction				(\$562.50)					
	0940	TYPE A CRASHWORTHY END TERMINAL (MASH)		Overrun				-1	\$3,200.00	(\$3,200.00)					
	0980	CONCRETE FOOTINGS, EMBEDDED		Material				-2	\$623.00	(\$1,246.00)					
	0980	CONCRETE FOOTINGS, EMBEDDED		Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0050) due to user marzua1 overriding Payment Estimate Exception 57 on the current Payment Estimate.		2	\$623.00	\$1,246.00					
	0990	STRUCTURAL STEEL POSTS		Material				-539	\$7.10	(\$3,826.90)					
	0990	STRUCTURAL STEEL POSTS		Material		This adjustment offsets the original system-generated Material Payment Estimate Item		539	\$7.10	\$3,826.90					



Missouri Department of Transportation  
Contractor's Pay Estimate Summary

Report Generated on March 6, 2025

Pay Estimate Created Date: March 3, 2025

Progress Estimate Number 69		Contract ID 220121-D06 Prime ContractorCapital Paving & Construction, LLC		Pay Period StartFebruary 16, 2025 Pay Period End March 1, 2025		Original Contract Amount \$50,452,588.31 Net Change Order Amount\$2,305,782.14 Current Contract Amount \$52,758,370.45		
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J5I3397					Adjustment (0051) due to user marzua1 overriding Payment Estimate Exception 59 on the current Payment Estimate.			
	1000	2 IN. PSST POST - 12 GA.	Material			-80	\$16.95	(\$1,356.00)
	1000	2 IN. PSST POST - 12 GA.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0052) due to user marzua1 overriding Payment Estimate Exception 62 on the current Payment Estimate.	80	\$16.95	\$1,356.00
	1010	POST ANCHOR FOR 2 IN. PSST - 12 GA.	Material			-15	\$29.68	(\$445.20)
	1010	POST ANCHOR FOR 2 IN. PSST - 12 GA.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0053) due to user marzua1 overriding Payment Estimate Exception 64 on the current Payment Estimate.	15	\$29.68	\$445.20
	5009	MGS LONG SPAN GUARDRAIL SECTION	Material			-2	\$3,995.25	(\$7,990.50)
	5009	MGS LONG SPAN GUARDRAIL SECTION	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0054) due to user marzua1 overriding Payment Estimate Exception 25 on the current Payment Estimate.	2	\$3,995.25	\$7,990.50
	5010	BRIDGE GUARDRAIL (THRIE BEAM)	Material			-44	\$565.43	(\$24,878.92)
	5010	BRIDGE GUARDRAIL (THRIE BEAM)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0055) due to user marzua1 overriding Payment Estimate Exception 44 on the current Payment Estimate.	44	\$565.43	\$24,878.92
J5I3482	1030	EMBANKMENT IN PLACE	Material			-210	\$23.00	(\$4,830.00)
	1030	EMBANKMENT IN PLACE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user marzua1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	210	\$23.00	\$4,830.00
	1040	COMPACTING EMBANKMENT	Material			-179	\$8.00	(\$1,432.00)
	1040	COMPACTING EMBANKMENT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user marzua1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	179	\$8.00	\$1,432.00
	1070	FURNISHING TYPE 1 ROCK DITCH LINER	Material			-33.8	\$30.00	(\$1,014.00)
	1070	FURNISHING TYPE 1 ROCK DITCH LINER	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user marzua1 overriding Payment Estimate Exception 32 on the current Payment Estimate.	33.8	\$30.00	\$1,014.00
	1090	FURNISHING TYPE 2 ROCK BLANKET	Material			-252	\$32.00	(\$8,064.00)
	1090	FURNISHING TYPE 2 ROCK BLANKET	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user marzua1 overriding Payment Estimate Exception 34 on the current Payment Estimate.	252	\$32.00	\$8,064.00
	1340	SEEDING - COOL SEASON GRASSES	Material			-0.2	\$6,750.00	(\$1,350.00)
1340	SEEDING - COOL SEASON GRASSES	Material		This adjustment offsets the original system-generated Material Payment Estimate Item	0.2	\$6,750.00	\$1,350.00	



Missouri Department of Transportation  
Contractor's Pay Estimate Summary

Report Generated on March 6, 2025

Pay Estimate Created Date: March 3, 2025

Progress Estimate Number 69		Contract ID 220121-D06 Prime Contractor Capital Paving & Construction, LLC		Pay Period Start February 16, 2025 Pay Period End March 1, 2025		Original Contract Amount \$50,452,588.31 Net Change Order Amount \$2,305,782.14 Current Contract Amount \$52,758,370.45		
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J513482					Adjustment (0030) due to user marzua1 overriding Payment Estimate Exception 45 on the current Payment Estimate.			
	1370	MGS GUARDRAIL	Material			-813	\$34.48	(\$28,032.24)
	1370	MGS GUARDRAIL	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user marzua1 overriding Payment Estimate Exception 24 on the current Payment Estimate.	813	\$34.48	\$28,032.24
	1400	TYPE A CRASHWORTHY END TERMINAL (MASH)	Material			-6	\$3,400.00	(\$20,400.00)
	1400	TYPE A CRASHWORTHY END TERMINAL (MASH)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user marzua1 overriding Payment Estimate Exception 28 on the current Payment Estimate.	6	\$3,400.00	\$20,400.00
	1500	OPTIONAL CONCRETE WEARING SURFACE	Material			-135	\$200.00	(\$27,000.00)
	1500	OPTIONAL CONCRETE WEARING SURFACE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user marzua1 overriding Payment Estimate Exception 16 on the current Payment Estimate.	135	\$200.00	\$27,000.00
	1520	CURB BLOCKOUT	Material			-65	\$275.00	(\$17,875.00)
	1520	CURB BLOCKOUT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user marzua1 overriding Payment Estimate Exception 36 on the current Payment Estimate.	65	\$275.00	\$17,875.00
	1530	HALF-SOLE REPAIR	Material			-432	\$100.00	(\$43,200.00)
	1530	HALF-SOLE REPAIR	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user marzua1 overriding Payment Estimate Exception 40 on the current Payment Estimate.	432	\$100.00	\$43,200.00
	1540	CLEANING AND EPOXY COATING	Material			-63	\$80.00	(\$5,040.00)
	1540	CLEANING AND EPOXY COATING	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user marzua1 overriding Payment Estimate Exception 42 on the current Payment Estimate.	63	\$80.00	\$5,040.00
	1590	OPTIONAL CONCRETE WEARING SURFACE	Material			-78.5	\$200.00	(\$15,700.00)
	1590	OPTIONAL CONCRETE WEARING SURFACE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user marzua1 overriding Payment Estimate Exception 19 on the current Payment Estimate.	78.5	\$200.00	\$15,700.00
	1610	HALF-SOLE REPAIR	Material			-142	\$100.00	(\$14,200.00)
	1610	HALF-SOLE REPAIR	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user marzua1 overriding Payment Estimate Exception 41 on the current Payment Estimate.	142	\$100.00	\$14,200.00
	1620	CLEANING AND EPOXY COATING	Material			-54	\$80.00	(\$4,320.00)
	1620	CLEANING AND EPOXY COATING	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user marzua1 overriding Payment Estimate Exception 43	54	\$80.00	\$4,320.00





Missouri Department of Transportation  
Contractor's Pay Estimate Summary

Report Generated on March 6, 2025

Pay Estimate Created Date: March 3, 2025

Progress Estimate Number 69		Contract ID 220121-D06 Prime Contractor		Pay Period StartFebruary 16, 2025 Pay Period End March 1, 2025		Original Contract Amount \$50,452,588.31 Net Change Order Amount\$2,305,782.14 Current Contract Amount \$52,758,370.45		
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J513482					on the current Payment Estimate.			
J513572	1660	EMBANKMENT IN PLACE	Material			-2,603	\$25.00	(\$65,075.00)
	1660	EMBANKMENT IN PLACE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user marzua1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	2,603	\$25.00	\$65,075.00
	1670	COMPACTING EMBANKMENT	Material			-127	\$5.00	(\$635.00)
	1670	COMPACTING EMBANKMENT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user marzua1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	127	\$5.00	\$635.00
	1710	MISC.	Material			-9,023	\$11.00	(\$99,253.00)
	1710	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user marzua1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	9,023	\$11.00	\$99,253.00
	1720	PIPE COLLAR, TYPE A	Material			-1	\$1,500.00	(\$1,500.00)
	1720	PIPE COLLAR, TYPE A	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user marzua1 overriding Payment Estimate Exception 21 on the current Payment Estimate.	1	\$1,500.00	\$1,500.00
	1730	PIPE COLLAR, TYPE C	Material			-2	\$1,500.00	(\$3,000.00)
	1730	PIPE COLLAR, TYPE C	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user marzua1 overriding Payment Estimate Exception 22 on the current Payment Estimate.	2	\$1,500.00	\$3,000.00
	1740	FURNISHING TYPE 1 ROCK DITCH LINER	Material			-77	\$30.00	(\$2,310.00)
	1740	FURNISHING TYPE 1 ROCK DITCH LINER	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user marzua1 overriding Payment Estimate Exception 31 on the current Payment Estimate.	77	\$30.00	\$2,310.00
	1760	ROCK LINING	Material			-5	\$100.00	(\$500.00)
	1760	ROCK LINING	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user marzua1 overriding Payment Estimate Exception 33 on the current Payment Estimate.	5	\$100.00	\$500.00
	2260	CONCRETE PAVEMENT (11 IN. NON-REINFORCED 15 FT. JOINTS)	Material			-143,559.228	\$69.00	(\$9,905,586.73)
	2260	CONCRETE PAVEMENT (11 IN. NON-REINFORCED 15 FT. JOINTS)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user marzua1 overriding Payment Estimate Exception 14 on the current Payment Estimate.	143,559.228	\$69.00	\$9,905,586.73
	2310	CONCRETE PAVEMENT (8 IN. NON-REINFORCED, 15 FT. JOINTS)	Material			-41,764.65	\$56.00	(\$2,338,820.40)
	2310	CONCRETE PAVEMENT (8 IN. NON-REINFORCED, 15 FT. JOINTS)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user marzua1 overriding Payment Estimate Exception 12 on the current Payment Estimate.	41,764.65	\$56.00	\$2,338,820.40



Missouri Department of Transportation  
Contractor's Pay Estimate Summary

Report Generated on March 6, 2025

Pay Estimate Created Date: March 3, 2025

Progress Estimate Number 69		Contract ID Prime Contractor		220121-D06 Capital Paving & Construction, LLC		Pay Period StartFebruary 16, 2025 Pay Period End March 1, 2025		Original Contract Amount \$50,452,588.31 Net Change Order Amount\$2,305,782.14 Current Contract Amount \$52,758,370.45	
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount	
J5I3572	2330	MGS GUARDRAIL	Material			-3,690	\$33.08	(\$122,065.20)	
	2330	MGS GUARDRAIL	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user marzua1 overriding Payment Estimate Exception 23 on the current Payment Estimate.	3,690	\$33.08	\$122,065.20	
	2340	MGS END ANCHOR	Material			-5	\$1,100.00	(\$5,500.00)	
	2340	MGS END ANCHOR	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user marzua1 overriding Payment Estimate Exception 26 on the current Payment Estimate.	5	\$1,100.00	\$5,500.00	
	2350	TYPE A CRASHWORTHY END TERMINAL (MASH)	Material			-5	\$3,200.00	(\$16,000.00)	
	2350	TYPE A CRASHWORTHY END TERMINAL (MASH)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user marzua1 overriding Payment Estimate Exception 27 on the current Payment Estimate.	5	\$3,200.00	\$16,000.00	
	2370	MISC.	Material			-44,403	\$19.50	(\$865,858.50)	
	2370	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user marzua1 overriding Payment Estimate Exception 30 on the current Payment Estimate.	44,403	\$19.50	\$865,858.50	
	2380	LIGHTING POLE, 45 FT. OR 13.5 M, TYPE AT DESIGN 2	Material			-4	\$3,630.00	(\$14,520.00)	
	2380	LIGHTING POLE, 45 FT. OR 13.5 M, TYPE AT DESIGN 2	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user marzua1 overriding Payment Estimate Exception 47 on the current Payment Estimate.	4	\$3,630.00	\$14,520.00	
	2390	BRACKET ARM, 15 FT. OR 4.6 M	Material			-4	\$1,053.00	(\$4,212.00)	
	2390	BRACKET ARM, 15 FT. OR 4.6 M	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user marzua1 overriding Payment Estimate Exception 49 on the current Payment Estimate.	4	\$1,053.00	\$4,212.00	
	2410	CONDUIT, 3 IN. RIGID, PUSHED	Material			-292	\$27.50	(\$8,030.00)	
	2410	CONDUIT, 3 IN. RIGID, PUSHED	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user marzua1 overriding Payment Estimate Exception 51 on the current Payment Estimate.	292	\$27.50	\$8,030.00	
	2430	PULL BOX, PREFORMED CLASS 1	Material			-7	\$1,385.00	(\$9,695.00)	
	2430	PULL BOX, PREFORMED CLASS 1	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user marzua1 overriding Payment Estimate Exception 52 on the current Payment Estimate.	7	\$1,385.00	\$9,695.00	
	2440	CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRACKET	Material			-520	\$0.95	(\$494.00)	
	2440	CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRACKET	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user marzua1 overriding Payment Estimate Exception 53 on the current Payment Estimate.	520	\$0.95	\$494.00	



Missouri Department of Transportation  
Contractor's Pay Estimate Summary

Report Generated on March 6, 2025

Pay Estimate Created Date: March 3, 2025

Progress Estimate Number 69		Contract ID 220121-D06 Prime Contractor Capital Paving & Construction, LLC		Pay Period Start February 16, 2025 Pay Period End March 1, 2025		Original Contract Amount \$50,452,588.31 Net Change Order Amount \$2,305,782.14 Current Contract Amount \$52,758,370.45		
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J513572	2450	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 8 AWG	Material			-3,830	\$4.30	(\$16,469.00)
	2450	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 8 AWG	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user marzua1 overriding Payment Estimate Exception 54 on the current Payment Estimate.	3,830	\$4.30	\$16,469.00
	2460	POLE FOUNDATION (45 FT. OR 13.5 M MOUNTING HEIGHT)	Material			-4	\$1,980.00	(\$7,920.00)
	2460	POLE FOUNDATION (45 FT. OR 13.5 M MOUNTING HEIGHT)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user marzua1 overriding Payment Estimate Exception 55 on the current Payment Estimate.	4	\$1,980.00	\$7,920.00
	2470	CONCRETE FOOTINGS, EMBEDDED	Material			-10.2	\$651.00	(\$6,640.20)
	2470	CONCRETE FOOTINGS, EMBEDDED	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user marzua1 overriding Payment Estimate Exception 56 on the current Payment Estimate.	10.2	\$651.00	\$6,640.20
	2480	STRUCTURAL STEEL POSTS	Material			-6,230	\$9.94	(\$61,926.20)
	2480	STRUCTURAL STEEL POSTS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user marzua1 overriding Payment Estimate Exception 58 on the current Payment Estimate.	6,230	\$9.94	\$61,926.20
	2490	PIPE POSTS	Material			-100	\$13.52	(\$1,352.00)
	2490	PIPE POSTS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user marzua1 overriding Payment Estimate Exception 60 on the current Payment Estimate.	100	\$13.52	\$1,352.00
	2500	2 IN. PSST POST - 12 GA.	Material			-16	\$25.26	(\$404.16)
	2500	2 IN. PSST POST - 12 GA.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user marzua1 overriding Payment Estimate Exception 61 on the current Payment Estimate.	16	\$25.26	\$404.16
	2510	POST ANCHOR FOR 2 IN. PSST - 12 GA.	Material			-3	\$70.89	(\$212.67)
	2510	POST ANCHOR FOR 2 IN. PSST - 12 GA.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user marzua1 overriding Payment Estimate Exception 63 on the current Payment Estimate.	3	\$70.89	\$212.67
	5209	ANCHOR ASSEMBLY, GUARD CABLE 3-STRAND	Material			-2	\$4,336.50	(\$8,673.00)
	5209	ANCHOR ASSEMBLY, GUARD CABLE 3-STRAND	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0056) due to user marzua1 overriding Payment Estimate Exception 29 on the current Payment Estimate.	2	\$4,336.50	\$8,673.00
Total								(\$26,578.80)



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details

Report Generated on March 6, 2025

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J513397	I-44-3(208)	Coldmill, Resurface, Replace WBL Shoulder	I-44	PHELPS	from Sugartree Road interchange to east of Route F interchange
J513482	I 44-2(330)	2 Bridge rehabilitations and culvert extension	I-44	PHELPS	over Bourbouse River Branch and over East Fork Little Beaver Creek
J513572	I 44-2(332)	Reconstruction of pavement	I-44	PHELPS	on east bound lanes of I-44 from Rolla to St. James
Totals by Job Numbers					
J513397			This Estimate	Previous	To Date
	Posted Item Pay		\$30,347.16	\$17,978,125.15	\$18,008,472.31
	Gross Item Adjustments		(\$26,578.80)	\$447,460.60	\$420,881.80
	Gross Item Pay		\$3,768.36	\$18,425,585.75	\$18,429,354.11
	Incentive		\$0.00	\$467,222.10	\$467,222.10
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00
J513482			This Estimate	Previous	To Date
	Posted Item Pay		\$2,068.50	\$616,138.61	\$618,207.11
	Gross Item Adjustments		\$0.00	(\$3,486.68)	(\$3,486.68)
	Gross Item Pay		\$2,068.50	\$612,651.93	\$614,720.43
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00
J513572			This Estimate	Previous	To Date
	Posted Item Pay		\$1,968.83	\$33,030,798.54	\$33,032,767.37
	Gross Item Adjustments		\$0.00	(\$692,957.60)	(\$692,957.60)
	Gross Item Pay		\$1,968.83	\$32,337,840.94	\$32,339,809.77
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$5,003.32	\$5,003.32



# Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on March 6, 2025

## Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J5I3572, Item 2035500, Project Item Line Number 1660, Material Set 203550096, Material 0200XXCS - Compacted Soil for Subgrade or Embankment, Acceptance Action Generic 0200XXCS is insufficient.	Pending QA/QC Reports	marzua1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5I3482, Item 2035500, Project Item Line Number 1030, Material Set 203550096, Material 0200XXCS - Compacted Soil for Subgrade or Embankment, Acceptance Action Generic 0200XXCS is insufficient.	Pending QA/QC Reports	marzua1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5I3572, Item 2036000, Project Item Line Number 1670, Material Set 203600096, Material 0200XXCS - Compacted Soil for Subgrade or Embankment, Acceptance Action Generic 0200XXCS is insufficient.	Pending QA/QC Reports	marzua1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5I3482, Item 2036000, Project Item Line Number 1040, Material Set 203600096, Material 0200XXCS - Compacted Soil for Subgrade or Embankment, Acceptance Action Generic 0200XXCS is insufficient.	Pending QA/QC Reports	marzua1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5I3397, Item 2036000, Project Item Line Number 0030, Material Set 203600096, Material 0200XXCS - Compacted Soil for Subgrade or Embankment, Acceptance Action Generic 0200XXCS is insufficient.	Pending QA/QC Reports	marzua1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5I3397, Item 4011209, Project Item Line Number 0120, Material Set 401120996, Material 0401BPPMBP..1 - Plant Mix for Bit Pavement BP-1, Acceptance Action Generic AspLow is insufficient.	Pending QA/QC Reports	marzua1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5I3572, Item 4019905, Project Item Line Number 1710, Material Set 401990596, Material 0401BPPMBP..1 - Plant Mix for Bit Pavement BP-1, Acceptance Action Generic AspLow is insufficient.	Pending QA/QC Reports	marzua1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5I3397, Item 4133200, Project Item Line Number 0160, Material Set 413320096, Material 0413UBWSACTC - Ultrathin Bonded Asph Wear Surf Type C, Acceptance Action Generic AspUBAWS is insufficient.	Pending QA/QC Reports	marzua1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5I3397, Item 4133200, Project Item Line Number 0160, Material Set 413320096, Material 1015EA..PEM1 - PEM-1 Anionic Polymer Mod Emulsion Membr, Acceptance Action Generic AspEmulsion is insufficient.	Pending QA/QC Reports	marzua1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5I3397, Item 4133200, Project Item Line Number 0160, Material Set 413320096, Material 1015EA..CPEM1 - Cationic Polymer Mod Emulsion CPEM-1, Acceptance Action Generic AspEmulsion is insufficient.	Pending QA/QC Reports	marzua1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5I3397, Item 5021108, Project Item Line Number 0170, Material Set 502110896, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Pending QA/QC Reports	marzua1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5I3572, Item 5021308, Project Item Line Number 2310, Material Set 502130896, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Pending QA/QC Reports	marzua1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5I3572, Item 5021308, Project Item Line Number 2310, Material Set 502130896, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Pending QA/QC Reports	marzua1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5I3572, Item 5021311, Project Item Line Number 2260, Material Set 502131196, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Pending QA/QC Reports	marzua1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5I3572, Item 5021311, Project Item Line Number 2260, Material Set 502131196, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Pending QA/QC Reports	marzua1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5I3482, Item 5050001, Project Item Line Number 1500, Material Set 505000196, Material 0505CCLOSL - Bridge Deck Concrete, Low Slump, Acceptance Action Generic 0505CCLOSL is insufficient.	Pending QA/QC Reports	marzua1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5I3482, Item 5050001, Project Item Line Number 1500, Material Set 505000196, Material 0505CCLATX - Bridge Deck Concrete, Latex, Acceptance Action Generic 0505CCLATX is insufficient.	Pending QA/QC Reports	marzua1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5I3482, Item 5050001, Project Item Line Number 1500, Material Set 505000196, Material 1005GECMLSBD - Bridge Wearing Surface Grade E LS/DO, Acceptance Action Generic 1005GECMLSBD is insufficient.	Pending QA/QC Reports	marzua1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5I3482, Item 5050001, Project Item Line Number 1590, Material Set 505000196, Material 1005GECMLSBD - Bridge Wearing Surface Grade E LS/DO, Acceptance Action Generic 1005GECMLSBD is insufficient.	Pending QA/QC Reports	marzua1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5I3482, Item 5050001, Project Item Line Number 1590, Material Set 505000196, Material 0505CCLOSL - Bridge Deck Concrete, Low Slump, Acceptance Action Generic 0505CCLOSL is insufficient.	Pending QA/QC Reports	marzua1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5I3572, Item 6044011, Project Item Line Number 1720, Material Set 604401196, Material 0604CPCR - Collar for Pipe Connection, Acceptance Action Generic 0604CPCR is insufficient.	Pending QA/QC Reports	marzua1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5I3572, Item 6044013, Project Item Line Number 1730, Material Set 604401396, Material 0604CPCR - Collar for Pipe Connection, Acceptance Action Generic 0604CPCR is insufficient.	Pending QA/QC Reports	marzua1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5I3572, Item 6061060, Project Item Line Number 2330, Material Set 606106096, Material 1040GRSRCAT2 - Steel Beam for Class A Type 2 Guard Rail, Acceptance Action Generic 1040GRSRCAT2 is insufficient.	Pending QA/QC Reports	marzua1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5I3482, Item 6061060, Project Item Line Number 1370, Material Set 606106096, Material 1040GRSRCAT2 - Steel Beam for Class A Type 2	Pending QA/QC Reports	marzua1	Overridden



# Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on March 6, 2025

## Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Guard Rail, Acceptance Action Generic 1040GRSRCAT2 is insufficient.			
Estimate Exception Type: Insufficient Materials: Project J5I3397, Item 6061075, Project Item Line Number 5009, Material Set 606107596, Material 1065DE - Delineators, Acceptance Action Generic 1065DE is insufficient.	Pending QA/QC Reports	marzua1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5I3572, Item 6061080, Project Item Line Number 2340, Material Set 606108096, Material 1040GRBEESCAT2 - Breakaway End Anchor End Sect Cl A Type 2, Acceptance Action Generic 1040GRBEESCAT2 is insufficient.	Pending QA/QC Reports	marzua1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5I3572, Item 6063014, Project Item Line Number 2350, Material Set 606301496, Material 1040GRCW.A - Crashworthy End Terminal Type A, Acceptance Action Generic 1040GRCW.A is insufficient.	Pending QA/QC Reports	marzua1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5I3482, Item 6063014, Project Item Line Number 1400, Material Set 606301496, Material 1040GRCW.A - Crashworthy End Terminal Type A, Acceptance Action Generic 1040GRCW.A is insufficient.	Pending QA/QC Reports	marzua1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5I3572, Item 6064110, Project Item Line Number 5209, Material Set 606411096, Material 1040GUAAZC - Guard Cable Galv Anchor Assembly, Acceptance Action Generic 1040GUAAZC is insufficient.	Pending QA/QC Reports	marzua1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5I3572, Item 6069903, Project Item Line Number 2370, Material Set 606990396, Material 1040GRSRCAT2 - Steel Beam for Class A Type 2 Guard Rail, Acceptance Action Generic 1040GRSRCAT2 is insufficient.	Pending QA/QC Reports	marzua1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5I3572, Item 6096010A, Project Item Line Number 1740, Material Set 6096010A96, Material 0609PDDL - Paved Drainage Material for Ditch Liner, Acceptance Action Generic 0609PDDL is insufficient.	Pending QA/QC Reports	marzua1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5I3482, Item 6096010A, Project Item Line Number 1070, Material Set 6096010A96, Material 0609PDDL - Paved Drainage Material for Ditch Liner, Acceptance Action Generic 0609PDDL is insufficient.	Pending QA/QC Reports	marzua1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5I3572, Item 6097000, Project Item Line Number 1760, Material Set 609700096, Material 0611EPM - Embankment Protection Material, Acceptance Action Generic 0611EPM is insufficient.	Pending QA/QC Reports	marzua1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5I3482, Item 6113020, Project Item Line Number 1090, Material Set 611302096, Material 0611EPM - Embankment Protection Material, Acceptance Action Generic 0611EPM is insufficient.	Pending QA/QC Reports	marzua1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5I3397, Item 6131010, Project Item Line Number 0320, Material Set 613101096, Material 1005FACCNS.CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS.CA is insufficient.	Pending QA/QC Reports	marzua1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5I3482, Item 7034600, Project Item Line Number 1520, Material Set 703460096, Material 1036RSDFE42M19 - Rein Steel EC No. 6/M19 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Pending QA/QC Reports	marzua1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5I3482, Item 7034600, Project Item Line Number 1520, Material Set 703460096, Material 1039ERRAS - Epoxy Bonding Agent-Resin Anchor Systems, Acceptance Action Generic 1039ERRAS is insufficient.	Pending QA/QC Reports	marzua1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5I3482, Item 7034600, Project Item Line Number 1520, Material Set 703460096, Material 0501CCB1.A - Concrete, Class B-1 w/Air, Acceptance Action Generic 0501CCB1.A is insufficient.	Pending QA/QC Reports	marzua1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5I3482, Item 7034600, Project Item Line Number 1520, Material Set 703460096, Material 1053CSSIL - Concrete Sealer (CS) - Silane @, Acceptance Action Generic 1053CSSIL is insufficient.	Pending QA/QC Reports	marzua1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5I3482, Item 7040104, Project Item Line Number 1530, Material Set 704010496, Material 0501CCB2.A - Concrete, Class B-2 w/Air, Acceptance Action Generic 0501CCB2.A is insufficient.	Pending QA/QC Reports	marzua1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5I3482, Item 7040104, Project Item Line Number 1610, Material Set 704010496, Material 0501CCB2.A - Concrete, Class B-2 w/Air, Acceptance Action Generic 0501CCB2.A is insufficient.	Pending QA/QC Reports	marzua1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5I3482, Item 7040113, Project Item Line Number 1540, Material Set 704011396, Material 1039ERBCT3 - Type III Epoxy Resin for Conc Patch Cmp, Acceptance Action Generic 1039ERBCT3 is insufficient.	Pending QA/QC Reports	marzua1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5I3482, Item 7040113, Project Item Line Number 1620, Material Set 704011396, Material 1039ERBCT3 - Type III Epoxy Resin for Conc Patch Cmp, Acceptance Action Generic 1039ERBCT3 is insufficient.	Pending QA/QC Reports	marzua1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5I3397, Item 7134000, Project Item Line Number 5010, Material Set 713400096, Material 1040GRTBCAT2 - Steel Thrie Beam for Class A Type 2, Acceptance Action Generic 1040GRTBCAT2 is insufficient.	Pending QA/QC Reports	marzua1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5I3482, Item 8051000A, Project Item Line Number 1340, Material Set 8051000A96, Material 0802MLST - Mulch Straw (Vegetative Mulch), Acceptance Action Generic 0802MLST is insufficient.	Pending QA/QC Reports	marzua1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5I3397, Item 8051000A, Project Item Line Number 0730, Material Set 8051000A96, Material 0802MLST - Mulch Straw (Vegetative Mulch), Acceptance Action Generic 0802MLST is insufficient.	Pending QA/QC Reports	marzua1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5I3572, Item 9011062, Project Item Line Number 2380, Material Set 901106296, Material 0901LHXX - Highway Lighting Material, Acceptance Action Generic 0901LHXX is insufficient.	Pending QA/QC Reports	marzua1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5I3572, Item 9011062, Project Item Line	Pending QA/QC Reports	marzua1	Overridden





# Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on March 6, 2025

## Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Number 2380, Material Set 901106296, Material 1091LHLP - Highway Lighting Pole, Acceptance Action Generic 1091LHLP is insufficient.			
Estimate Exception Type: Insufficient Materials: Project J513572, Item 9011115, Project Item Line Number 2390, Material Set 901111596, Material 0901LHXX - Highway Lighting Material, Acceptance Action Generic 0901LHXX is insufficient.	Pending QA/QC Reports	marzua1	Overridden
Estimate Exception Type: Insufficient Materials: Project J513572, Item 9011115, Project Item Line Number 2390, Material Set 901111596, Material 1091LHLP - Highway Lighting Pole, Acceptance Action Generic 1091LHLP is insufficient.	Pending QA/QC Reports	marzua1	Overridden
Estimate Exception Type: Insufficient Materials: Project J513572, Item 9014003, Project Item Line Number 2410, Material Set 901400396, Material 1060EC - Electrical Conduit Material, Acceptance Action Generic 1060EC is insufficient.	Pending QA/QC Reports	marzua1	Overridden
Estimate Exception Type: Insufficient Materials: Project J513572, Item 9016110, Project Item Line Number 2430, Material Set 901611096, Material 1062PBPF - Pull Box Preformed Poly Resin Fiber, Acceptance Action Generic 1062PBPF is insufficient.	Pending QA/QC Reports	marzua1	Overridden
Estimate Exception Type: Insufficient Materials: Project J513572, Item 9017110, Project Item Line Number 2440, Material Set 901711096, Material 0901LHXX - Highway Lighting Material, Acceptance Action Generic 0901LHXX is insufficient.	Pending QA/QC Reports	marzua1	Overridden
Estimate Exception Type: Insufficient Materials: Project J513572, Item 9017407, Project Item Line Number 2450, Material Set 901740796, Material 0901LHXX - Highway Lighting Material, Acceptance Action Generic 0901LHXX is insufficient.	Pending QA/QC Reports	marzua1	Overridden
Estimate Exception Type: Insufficient Materials: Project J513572, Item 9018245, Project Item Line Number 2460, Material Set 901824596, Material 0901LHPFSA - Foundation for Highway Lighting, Acceptance Action Generic 0901LHPFSA is insufficient.	Pending QA/QC Reports	marzua1	Overridden
Estimate Exception Type: Insufficient Materials: Project J513572, Item 9031010, Project Item Line Number 2470, Material Set 903101096, Material 0501CCB.A - Concrete, Class B w/Air, Acceptance Action Generic 0501CCB.A is insufficient.	Pending QA/QC Reports	marzua1	Overridden
Estimate Exception Type: Insufficient Materials: Project J513397, Item 9031010, Project Item Line Number 0980, Material Set 903101096, Material 0501CCB.A - Concrete, Class B w/Air, Acceptance Action Generic 0501CCB.A is insufficient.	Pending QA/QC Reports	marzua1	Overridden
Estimate Exception Type: Insufficient Materials: Project J513572, Item 9031210, Project Item Line Number 2480, Material Set 903121096, Material 0903HSPSSS - Structural Steel Post for Highway Signin, Acceptance Action Generic 0903HSPSSS is insufficient.	Pending QA/QC Reports	marzua1	Overridden
Estimate Exception Type: Insufficient Materials: Project J513397, Item 9031210, Project Item Line Number 0990, Material Set 903121096, Material 0903HSPSSS - Structural Steel Post for Highway Signin, Acceptance Action Generic 0903HSPSSS is insufficient.	Pending QA/QC Reports	marzua1	Overridden
Estimate Exception Type: Insufficient Materials: Project J513572, Item 9031220, Project Item Line Number 2490, Material Set 903122096, Material 0903HSPSPI - Pipe Post for Highway Signin, Acceptance Action Generic 0903HSPSPI is insufficient.	Pending QA/QC Reports	marzua1	Overridden
Estimate Exception Type: Insufficient Materials: Project J513572, Item 9031270A, Project Item Line Number 2500, Material Set 9031270A96, Material 0903HSTS - Tubular Steel Sign Support, Acceptance Action Generic 0903HSTS is insufficient.	Pending QA/QC Reports	marzua1	Overridden
Estimate Exception Type: Insufficient Materials: Project J513397, Item 9031270A, Project Item Line Number 1000, Material Set 9031270A96, Material 0903HSTS - Tubular Steel Sign Support, Acceptance Action Generic 0903HSTS is insufficient.	Pending QA/QC Reports	marzua1	Overridden
Estimate Exception Type: Insufficient Materials: Project J513572, Item 9031271, Project Item Line Number 2510, Material Set 903127196, Material 0903HSTS - Tubular Steel Sign Support, Acceptance Action Generic 0903HSTS is insufficient.	Pending QA/QC Reports	marzua1	Overridden
Estimate Exception Type: Insufficient Materials: Project J513397, Item 9031271, Project Item Line Number 1010, Material Set 903127196, Material 0903HSTS - Tubular Steel Sign Support, Acceptance Action Generic 0903HSTS is insufficient.	Pending QA/QC Reports	marzua1	Overridden
Estimate Exception Type: Item Overrun: Contract 220121-D06, Contract Project J513482, Project Item Line Number 1600, Contract Line Item Number 1600, Item 7031004, Minor Item.	Pending CO	marzua1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 220121-D06, Contract Project J513397, Project Item Line Number 0580, Contract Line Item Number 0580, Item 6206000C, Minor Item.	Pending CO	marzua1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 220121-D06, Contract Project J513397, Project Item Line Number 0760, Contract Line Item Number 0760, Item 8061005, Minor Item.	Pending CO	marzua1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 220121-D06, Contract Project J513397, Project Item Line Number 0920, Contract Line Item Number 0920, Item 6061070, Minor Item.	Pending CO	marzua1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 220121-D06, Contract Project J513397, Project Item Line Number 5004, Contract Line Item Number 5004, Item 6061063, Minor Item.	Pending CO	marzua1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 220121-D06, Contract Project J513572, Project Item Line Number 2310, Contract Line Item Number 2310, Item 5021308, Minor Item.	Pending CO	marzua1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 220121-D06, Contract Project J513482, Project Item Line Number 1070, Contract Line Item Number 1070, Item 6096010A, Minor Item.	Pending CO	marzua1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 220121-D06, Contract Project J513397, Project Item Line Number 0890, Contract Line Item Number 0890, Item 6061061, Minor Item.	Pending CO	marzua1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 220121-D06, Contract Project J513397, Project Item Line Number 0940, Contract Line Item Number 0940, Item 6063014, Minor Item.	Pending CO	marzua1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 220121-D06, Contract Project J513572, Project Item	Pending CO	marzua1	Acknowledged





**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on March 6, 2025

**Exceptions (Discrepancies) This Estimate Period**

Exceptions / Discrepancies	Explanation	Entered By	Status
Line Number 1910, Contract Line Item Number 1910, Item 6173600D, Minor Item.			
Estimate Exception Type: Item Overrun: Contract 220121-D06, Contract Project J5I3572, Project Item Line Number 1930, Contract Line Item Number 1930, Item 6175010A, Minor Item.	Pending CO	marzua1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 220121-D06, Contract Project J5I3572, Project Item Line Number 2140, Contract Line Item Number 2140, Item 8051000A, Minor Item.	Pending CO	marzua1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 220121-D06, Contract Project J5I3572, Project Item Line Number 2190, Contract Line Item Number 2190, Item 8061016, Minor Item.	Pending CO	marzua1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 220121-D06, Contract Project J5I3572, Project Item Line Number 2300, Contract Line Item Number 2300, Item 3040143, Minor Item.	Pending CO	marzua1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 220121-D06, Contract Project J5I3482, Project Item Line Number 1080, Contract Line Item Number 1080, Item 6096041, Minor Item.	Pending CO	marzua1	Acknowledged



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates

Report Generated on March 6, 2025

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220121-D06	J513397	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	-1.00	0.00	LS	0.00	\$1,480,000.00	\$0.00
		0001	0020	2035000	UNCLASSIFIED EXCAVATION	14,503.00	-8,868.00	5,635.00	CUYD	4,989.00	\$13.00	\$64,857.00
		0001	0030	2036000	COMPACTING EMBANKMENT	1,222.00	0.00	1,222.00	CUYD	707.00	\$4.00	\$2,828.00
		0001	0040	2063100	CLASS 3 EXCAVATION IN ROCK	30.00	0.00	30.00	CUYD	24.00	\$60.00	\$1,440.00
		0001	0050	2079909	MISC.MODIFIED LINEAR GRADING CLASS 2	30.00	0.00	30.00	STA	22.80	\$900.00	\$20,520.00
		0001	0060	2142000	FURNISHING ROCK FILL	15,779.00	-8,868.00	6,911.00	CUYD	6,888.00	\$35.00	\$241,080.00
		0001	0070	2143000	PLACING ROCK FILL	15,779.00	-8,868.00	6,911.00	CUYD	6,888.00	\$15.00	\$103,320.00
		0001	0080	2153000	SHAPING SLOPES, CLASS III	32.00	0.00	32.00	100F	29.80	\$900.00	\$26,820.00
		0001	0090	3040183	TYPE 1 AGGREGATE FOR BASE (8 IN. THICK)	2,478.00	-2,126.00	352.00	SQYD	299.40	\$9.00	\$2,694.60
		0001	0100	3105002	GRAVEL (A) OR CRUSHED STONE (B)	1,160.00	0.00	1,160.00	TONS	1,090.20	\$32.00	\$34,886.40
		0001	0110	4010150	TYPE A2 SHOULDER	2,126.00	-2,126.00	0.00	SQYD	0.00	\$26.25	\$0.00
		0001	0120	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	10,913.90	1,151.00	12,064.90	TONS	12,064.90	\$65.25	\$787,234.72
		0001	0130	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	537.00	-25.70	511.30	TONS	511.30	\$83.00	\$42,437.90
		0001	0140	4030132	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125BSM MIX)	67,415.10	-1,828.60	65,586.50	TONS	65,586.50	\$95.60	\$6,270,069.40
		0001	0150	4071005	TACK COAT	74,090.00	-4,351.00	69,739.00	GAL	69,739.00	\$2.05	\$142,964.95
		0001	0160	4133200	ULTRATHIN BONDED WEARING SURFACE, TYPE C	21,358.00	0.00	21,358.00	SQYD	21,358.00	\$5.50	\$117,469.00
		0001	0170	5021108	CONCRETE PAVEMENT ( 8 IN. NON-REINF)	353.00	0.00	353.00	SQYD	296.10	\$65.00	\$19,246.50
		0001	0180	5062030A	FURNISHING UNBONDED CONCRETE OVERLAY	9,447.00	2,111.80	11,558.80	CUYD	11,558.80	\$125.00	\$1,444,850.00
		0001	0190	5062033	UNBONDED CONCRETE OVERLAY INTERLAYER	42,508.00	4,784.50	47,292.50	SQYD	47,292.50	\$3.00	\$141,877.50
		0001	0200	5069905	MISC.UNBONDED CONCRETE OVERLAY	42,508.00	4,784.50	47,292.50	SQYD	47,292.50	\$8.00	\$378,340.00
		0001	0210	6042020	ADJUSTING BASIN OR INLET	1.00	0.00	1.00	EA	0.00	\$3,000.00	\$0.00
		0001	0220	6044011	PIPE COLLAR, TYPE A	5.00	0.00	5.00	EA	2.00	\$2,000.00	\$4,000.00
		0001	0230	6059909	MISC.GUARDRAIL BLOCKOUT REPAIR/REPLACEMENT	15.00	0.00	15.00	STA	0.00	\$851.00	\$0.00
		0001	0240	6096010A	FURNISHING TYPE 1 ROCK DITCH LINER	151.00	0.00	151.00	CUYD	62.00	\$60.00	\$3,720.00
		0001	0250	6096041	PLACING TYPE 1 ROCK DITCH LINER	151.00	0.00	151.00	CUYD	62.00	\$30.00	\$1,860.00
		0001	0260	6113010	FURNISHING TYPE 1 ROCK BLANKET	163.00	0.00	163.00	CUYD	163.00	\$60.00	\$9,780.00
		0001	0270	6113030	PLACING TYPE 1 ROCK BLANKET	163.00	0.00	163.00	CUYD	163.00	\$30.00	\$4,890.00
		0001	0280	6122019	IMPACT ATTENUATOR 70 MPH (SAND BARREL ARRAY)	4.00	0.00	4.00	EA	4.00	\$2,500.00	\$10,000.00
		0001	0290	6122020	REPLACEMENT SAND BARREL	60.00	0.00	60.00	EA	0.00	\$250.00	\$0.00
		0001	0300	6122030	IMPACT ATTENUATOR (RELOCATION)	11.00	0.00	11.00	EA	10.00	\$1,000.00	\$10,000.00
		0001	0310	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	4.00	0.00	4.00	EA	2.00	\$1,150.00	\$2,300.00
		0001	0320	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	561.00	317.20	878.20	SQYD	878.20	\$274.00	\$240,626.80
		0001	0330	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	56.00	0.00	56.00	SQYD	0.00	\$10.00	\$0.00
		0001	0340	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	56.00	0.00	56.00	SQYD	0.00	\$10.00	\$0.00
		0001	0350	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	2,028.00	924.00	2,952.00	LF	2,952.00	\$12.75	\$37,638.00
		0001	0360	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	1,242.00	-564.00	678.00	EA	678.00	\$11.25	\$7,627.50
		0001	0370	6131017	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	120.00	312.00	432.00	EA	432.00	\$9.75	\$4,212.00
		0001	0380	6139911	MISC.CLASS A PARTIAL DEPTH CONCRETE PAVEMENT REPAIR USING FLEXIBLE, HOT POLYMER MODIFIED REPAIR MATERIAL	9,120.00	8,380.00	17,500.00	LB	17,500.00	\$3.66	\$64,050.00
		0001	0390	6141022	GRATE AND BEARING PLATE (3 FT. X 3 FT. OR 914 MM X 914 MM)	3.00	0.00	3.00	EA	3.00	\$1,903.00	\$5,709.00
		0001	0400	6161005	CONSTRUCTION SIGNS	8,427.00	0.00	8,427.00	SQFT	3,017.00	\$4.50	\$13,576.50
		0001	0410	6161008	ADVANCED WARNING RAIL SYSTEM	40.00	0.00	40.00	EA	14.00	\$25.00	\$350.00
		0001	0420	6161025	CHANNELIZER (TRIM LINE)	1,000.00	0.00	1,000.00	EA	280.00	\$20.00	\$5,600.00
		0001	0430	6161033	DIRECTIONAL INDICATOR BARRICADE	140.00	0.00	140.00	EA	70.00	\$25.00	\$1,750.00
		0001	0440	6161040	FLASHING ARROW PANEL	16.00	0.00	16.00	EA	3.00	\$500.00	\$1,500.00
		0001	0450	6161095	RADAR SPEED ADVISORY SYSTEM	4.00	0.00	4.00	EA	1.00	\$4,000.00	\$4,000.00



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates

Report Generated on March 6, 2025

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220121-D06	J513397	0001	0460	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	12.00	0.00	12.00	EA	5.00	\$2,600.00	\$13,000.00
		0001	0470	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	52.00	0.00	52.00	EA	38.00	\$400.00	\$15,200.00
		0001	0480	6169901	MISC.TRAFFIC SIGNAL MAINTENANCE AND PROGRAMMING	1.00	0.00	1.00	LS	0.00	\$32,770.00	\$0.00
		0001	0490	6169901	MISC.WORK ZONE INTELLIGENT TRANSPORTATION SYSTEM	1.00	0.00	1.00	LS	1.00	\$85,000.00	\$85,000.00
		0001	0500	6173103	CONCRETE TRAFFIC BARRIER, TYPE D (MOMENT SLAB)	280.00	0.00	280.00	LF	280.00	\$290.00	\$81,200.00
		0001	0510	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	3,875.00	-762.50	3,112.50	LF	3,112.50	\$18.50	\$57,581.25
		0001	0520	6173700B	TEMPORARY TRAFFIC BARRIER ANCHORED, CONTRACTOR FURNISHED / RETAINED	33,753.00	-2,553.00	31,200.00	LF	31,200.00	\$41.00	\$1,279,200.00
		0001	0530	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$1,650,800.00	\$0.00
		0001	0531	6181000	MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$1,466,516.00	\$1,466,516.00
		0001	0540	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	2.00	0.00	2.00	EA	1.00	\$600.00	\$600.00
		0001	0550	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	310,128.00	0.00	310,128.00	LF	201,645.00	\$0.22	\$44,361.90
		0001	0560	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	253,558.00	0.00	253,558.00	LF	136,077.00	\$0.22	\$29,936.94
		0001	0570	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	9,799.00	0.00	9,799.00	LF	3,168.00	\$0.65	\$2,059.20
		0001	0580	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	36,240.00	0.00	36,240.00	LF	38,039.00	\$0.50	\$19,019.50
		0001	0590	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	35,400.00	0.00	35,400.00	LF	33,875.00	\$0.50	\$16,937.50
		0001	0600	6207001	PAVEMENT MARKING REMOVAL	78,760.00	0.00	78,760.00	LF	51,700.00	\$0.50	\$25,850.00
		0001	0610	6209903	MISC.13" PAVEMENT MARKING GROOVE, 100 MILS DEPTH	1,421.00	0.00	1,421.00	LF	0.00	\$1.00	\$0.00
		0001	0620	6209903	MISC.7" PAVEMENT MARKING GROOVE, 100 MILS DEPTH	110,940.00	0.00	110,940.00	LF	110,940.00	\$0.50	\$55,470.00
		0001	0630	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	751,830.00	2,157.00	753,987.00	SQYD	753,987.00	\$1.40	\$1,055,581.80
		0001	0640	6240104A	SEPARATION GEOTEXTILE	4,660.00	0.00	4,660.00	SQYD	4,660.00	\$5.00	\$23,300.00
		0001	0650	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	3,410.00	0.00	3,410.00	STA	2,458.00	\$8.75	\$21,507.50
		0001	0660	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.75	\$83,820.00	\$62,865.00
		0001	0670	7261015	15 IN. PIPE GROUP A	32.00	0.00	32.00	LF	11.00	\$56.00	\$616.00
		0001	0680	7261018	18 IN. PIPE GROUP A	21.00	19.00	40.00	LF	40.00	\$60.00	\$2,400.00
		0001	0690	7311033	PRECAST CONCRETE DROP INLET 3 FT X 3 FT	8.00	0.00	8.00	FT	8.00	\$850.00	\$6,800.00
		0001	0700	7311053	PRECAST CONCRETE DROP INLET 5 FT X 3 FT	10.00	0.00	10.00	FT	10.00	\$680.00	\$6,800.00
		0001	0710	7320615A	15 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	1.00	0.00	1.00	EA	1.00	\$900.00	\$900.00
		0001	0720	7320618A	18 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	1.00	0.00	1.00	EA	1.00	\$925.00	\$925.00
		0001	0730	8051000A	SEEDING - COOL SEASON GRASSES	4.00	0.00	4.00	ACRE	2.25	\$2,350.00	\$5,287.50
		0001	0740	8061003	SEDIMENT TRAP EXCAVATION	26.00	0.00	26.00	CUYD	0.00	\$35.00	\$0.00
		0001	0750	8061004	SEDIMENT TRAP ROCK	35.00	0.00	35.00	CUYD	0.00	\$50.00	\$0.00
		0001	0760	8061005	ROCK DITCH CHECK	17.00	0.00	17.00	LF	72.00	\$11.00	\$792.00
		0001	0770	8061006	ALTERNATE DITCH CHECK	1,440.00	0.00	1,440.00	LF	40.00	\$9.50	\$380.00
		0001	0780	8061007A	CURB INLET CHECK	2.00	0.00	2.00	EA	0.00	\$145.00	\$0.00
		0001	0790	8061016	SEDIMENT REMOVAL	263.00	0.00	263.00	CUYD	0.00	\$15.00	\$0.00
		0001	0800	8061017	TEMPORARY SEEDING	2.00	0.00	2.00	ACRE	0.00	\$1,950.00	\$0.00
		0001	0810	8061019	SILT FENCE	3,885.00	0.00	3,885.00	LF	0.00	\$2.20	\$0.00
		0002	0820	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	13,651.00	-13,651.00	0.00	SQYD	0.00	\$8.00	\$0.00
		0002	0830	4030403	10 INCHES, ASPHALTIC CONCRETE PAVEMENT SP125C	13,651.00	-13,651.00	0.00	SQYD	0.00	\$40.00	\$0.00
		0002	0840	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	308.00	-308.00	0.00	STA	0.00	\$8.75	\$0.00
		0010	0880	6061060	MGS GUARDRAIL	15,063.00	0.00	15,063.00	LF	13,465.00	\$31.57	\$425,090.05
		0010	0890	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	19,116.00	0.00	19,116.00	LF	20,552.00	\$33.91	\$696,918.32
		0010	0900	6061067	MGS DOUBLE FACED GUARDRAIL	50.00	0.00	50.00	LF	0.00	\$51.34	\$0.00
		0010	0910	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	8.00	0.00	8.00	EA	5.00	\$3,400.00	\$17,000.00



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates

Report Generated on March 6, 2025

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
220121-D06	J513397	0010	0920	6061070	MGS VERTICAL CONCRETE BARRIER TRANSITION	4.00	0.00	4.00	EA	7.00	\$3,350.00	\$23,450.00		
		0010	0930	6061080	MGS END ANCHOR	34.00	0.00	34.00	EA	34.00	\$1,100.00	\$37,400.00		
		0010	0940	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	42.00	0.00	42.00	EA	44.00	\$3,200.00	\$140,800.00		
		0010	0950	6063016	TYPE B CRASHWORTHY END TERMINAL	2.00	0.00	2.00	EA	0.00	\$5,531.00	\$0.00		
		0030	0960	9028500	CABLE, LOOP DETECTOR, IN DUCT	220.00	0.00	220.00	LF	0.00	\$12.65	\$0.00		
		0030	0970	9028510	CABLE, LOOP DETECTOR, LEAD-IN	30.00	0.00	30.00	LF	0.00	\$1.50	\$0.00		
		0040	0980	9031010	CONCRETE FOOTINGS, EMBEDDED	4.40	0.00	4.40	CUYD	2.00	\$623.00	\$1,246.00		
		0040	0990	9031210	STRUCTURAL STEEL POSTS	3,140.00	0.00	3,140.00	LB	539.00	\$7.10	\$3,826.90		
		0040	1000	9031270A	2 IN. PSST POST - 12 GA.	80.00	0.00	80.00	LF	80.00	\$16.95	\$1,356.00		
		0040	1010	9031271	POST ANCHOR FOR 2 IN. PSST - 12 GA.	15.00	0.00	15.00	LF	15.00	\$29.68	\$445.20		
		0001	5001	6181000	MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$184,284.00	\$184,284.00		
		0010	5002	6062303	ASYMMETRICAL TRANSITION SECTION, 6.5 FT. POSTS	0.00	4.00	4.00	EA	4.00	\$483.00	\$1,932.00		
		0010	5003	6061074	MGS HEIGHT AND BLOCK TRANSITION	0.00	4.00	4.00	EA	4.00	\$850.50	\$3,402.00		
		0010	5004	6061063	MGS GUARDRAIL, 6 FT. POSTS, 3 FT. - 1.5 IN. SPACING	0.00	50.00	50.00	LF	75.00	\$68.48	\$5,136.00		
		0010	5005	6061065	MGS GUARDRAIL, 6 FT. POSTS, 1 FT. - 6.75 IN. SPACING	0.00	62.50	62.50	LF	62.50	\$86.37	\$5,398.12		
		0010	5006	6069903		0.00	2,050.00	2,050.00	LF	1,425.00	\$17.17	\$24,467.25		
		0001	5007	2022010	REMOVAL OF IMPROVEMENTS	0.00	1.00	1.00	LS	0.95	\$1,403,556.86	\$1,331,975.46		
		0002	5008	1046002	VALUE ENGINEERING	0.00	176,671.19	176,671.19	EA	176,671.19	\$1.00	\$176,671.19		
		0010	5009	6061075	MGS LONG SPAN GUARDRAIL SECTION	0.00	2.00	2.00	EA	2.00	\$3,995.25	\$7,990.50		
		0010	5010	7134000	BRIDGE GUARDRAIL (THRIE BEAM)	0.00	44.00	44.00	LF	44.00	\$565.43	\$24,878.92		
		0010	5011	6061081	MGS BRIDGE APPROACH TRANSITION (THRIE-BEAM BRIDGE)	0.00	2.00	2.00	EA	2.00	\$4,893.00	\$9,786.00		
		0010	5012	2029901		0.00	1.00	1.00	LS	0.00	\$2,068.50	\$0.00		
		0001	5013	2029905	MISC.ADDITIONAL REMOVAL OF EXISTING UNBONDED CONCRETE OVERLAY	0.00	4,784.50	4,784.50	SQYD	4,784.50	\$7.61	\$36,410.04		
		0001	5014	5029907	MISC.FURNISHING CONCRETE TO FILL EXISTING GUARDRAIL POST HOLES	0.00	64.00	64.00	CUYD	32.00	\$200.00	\$6,400.00		
		0001	5015	5029902	MISC.PLACING CONCRETE TO FILL EXISTING GUARDRAIL POST HOLES	0.00	1,100.00	1,100.00	EA	1,100.00	\$10.00	\$11,000.00		
		0001	5016	1046002	VALUE ENGINEERING	0.00	166,241.28	166,241.28	EA	166,241.28	\$1.00	\$166,241.28		
		0001	5017	6189902	MISC.ADDITIONAL MOBILIZATION FOR PAVEMENT REPAIR	0.00	2.00	2.00	EA	2.00	\$4,377.06	\$8,754.12		
		Project J513397 - Total Value Posted to Date as of Report Generated Date												\$18,008,472.23
		J513482	0001	1020	2022010	REMOVAL OF IMPROVEMENTS		1.00	0.00	1.00	LS	1.00	\$8,000.00	\$8,000.00
				1030	2035500	EMBANKMENT IN PLACE		210.00	0.00	210.00	CUYD	210.00	\$23.00	\$4,830.00
	1040			2036000	COMPACTING EMBANKMENT		180.00	0.00	180.00	CUYD	179.00	\$8.00	\$1,432.00	
	1050			2079909	MISC.MODIFIED LINEAR GRADING CLASS 2		1.00	0.00	1.00	STA	1.00	\$3,000.00	\$3,000.00	
	1060			2153000	SHAPING SLOPES, CLASS III		1.00	0.00	1.00	100F	1.00	\$3,000.00	\$3,000.00	
	1070			6096010A	FURNISHING TYPE 1 ROCK DITCH LINER		32.00	0.00	32.00	CUYD	33.80	\$30.00	\$1,014.00	
	1080			6096041	PLACING TYPE 1 ROCK DITCH LINER		32.00	0.00	32.00	CUYD	33.80	\$28.00	\$946.40	
	1090			6113020	FURNISHING TYPE 2 ROCK BLANKET		106.00	146.00	252.00	CUYD	252.00	\$32.00	\$8,064.00	
1100	6113040			PLACING TYPE 2 ROCK BLANKET		106.00	146.00	252.00	CUYD	252.00	\$28.00	\$7,056.00		
1110	6122019			IMPACT ATTENUATOR 70 MPH (SAND BARREL ARRAY)		1.00	0.00	1.00	EA	1.00	\$2,500.00	\$2,500.00		
1120	6122020			REPLACEMENT SAND BARREL		10.00	0.00	10.00	EA	0.00	\$250.00	\$0.00		
1130	6122030			IMPACT ATTENUATOR (RELOCATION)		2.00	0.00	2.00	EA	0.00	\$1,000.00	\$0.00		
1140	6161005			CONSTRUCTION SIGNS		112.00	212.00	324.00	SQFT	324.00	\$4.50	\$1,458.00		
1150	6161008			ADVANCED WARNING RAIL SYSTEM		6.00	0.00	6.00	EA	6.00	\$25.00	\$150.00		
1160	6161010			RELOCATED SIGNS		16.00	0.00	16.00	SQFT	16.00	\$6.00	\$96.00		
1170	6161025			CHANNELIZER (TRIM LINE)		200.00	0.00	200.00	EA	200.00	\$4.00	\$800.00		
1180	6161033	DIRECTIONAL INDICATOR BARRICADE		14.00	0.00	14.00	EA	14.00	\$20.00	\$280.00				
1190	6161040	FLASHING ARROW PANEL		1.00	0.00	1.00	EA	1.00	\$25.00	\$25.00				



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates

Report Generated on March 6, 2025

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220121-D06	J513482	0001	1200	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	8.00	0.00	8.00	EA	8.00	\$400.00	\$3,200.00
		0001	1210	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	3.00	0.00	3.00	EA	0.00	\$1,200.00	\$0.00
		0001	1220	6169901	MISC.WORK ZONE INTELLIGENT TRANSPORTATION SYSTEM	1.00	0.00	1.00	LS	1.00	\$1,000.00	\$1,000.00
		0001	1230	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	800.00	0.00	800.00	LF	800.00	\$18.50	\$14,800.00
		0001	1240	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	800.00	0.00	800.00	LF	0.00	\$7.00	\$0.00
		0001	1250	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$125,000.00	\$125,000.00
		0001	1260	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	2.00	0.00	2.00	EA	0.00	\$600.00	\$0.00
		0001	1270	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	3,310.00	0.00	3,310.00	LF	0.00	\$1.00	\$0.00
		0001	1280	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	2,650.00	0.00	2,650.00	LF	0.00	\$1.00	\$0.00
		0001	1290	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	4,630.00	0.00	4,630.00	LF	410.00	\$1.00	\$410.00
		0001	1300	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	4,630.00	0.00	4,630.00	LF	2,570.00	\$1.00	\$2,570.00
		0001	1310	6207001	PAVEMENT MARKING REMOVAL	4,900.00	0.00	4,900.00	LF	2,680.00	\$1.00	\$2,680.00
		0001	1320	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	1,817.00	0.00	1,817.00	SQYD	0.00	\$5.20	\$0.00
		0001	1330	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$25,000.00	\$25,000.00
		0001	1340	8051000A	SEEDING - COOL SEASON GRASSES	0.60	0.00	0.60	ACRE	0.20	\$6,750.00	\$1,350.00
		0001	1350	8061016	SEDIMENT REMOVAL	4.00	0.00	4.00	CUYD	4.00	\$10.00	\$40.00
		0001	1360	8061019	SILT FENCE	330.00	-330.00	0.00	LF	0.00	\$2.20	\$0.00
		0010	1370	6061060	MGS GUARDRAIL	813.00	0.00	813.00	LF	813.00	\$34.48	\$28,032.24
		0010	1380	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	2.00	2.00	4.00	EA	4.00	\$3,600.00	\$14,400.00
		0010	1390	6061070	MGS VERTICAL CONCRETE BARRIER TRANSITION	2.00	0.00	2.00	EA	2.00	\$3,500.00	\$7,000.00
		0010	1400	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	2.00	6.00	EA	6.00	\$3,400.00	\$20,400.00
		0070	1410	2063300	CLASS 4 EXCAVATION	54.00	0.00	54.00	CUYD	54.00	\$30.00	\$1,620.00
		0070	1420	2065500	TEMPORARY SHORING	1.00	0.00	1.00	LS	1.00	\$15,000.00	\$15,000.00
		0070	1430	2069901	MISC.DEWATERING	1.00	0.00	1.00	LS	1.00	\$10,000.00	\$10,000.00
		0070	1440	2163501	PARTIAL REMOVAL OF CULVERT-BRIDGE CONCRETE	1.00	0.00	1.00	LS	1.00	\$12,000.00	\$12,000.00
		0070	1450	7034040	CLASS B-1 CONCRETE (CULVERTS-BRIDGE)	149.70	0.00	149.70	CUYD	149.70	\$520.00	\$77,844.00
		0070	1460	7061020	REINFORCING STEEL (CULVERTS-BRIDGE)	20,810.00	0.00	20,810.00	LB	20,810.00	\$3.00	\$62,430.00
		0071	1470	2161000	SCARIFICATION OF BRIDGE DECK	135.00	0.00	135.00	SQYD	135.00	\$14.85	\$2,004.75
		0071	1480	2161501	REMOVAL OF ASPHALT WEARING SURFACE	1,219.00	0.00	1,219.00	SQFT	1,219.00	\$1.65	\$2,011.35
		0071	1490	2161503	REMOVAL OF EXISTING DECK REPAIR	25.00	0.00	25.00	SQFT	25.00	\$100.00	\$2,500.00
		0071	1500	5050001	OPTIONAL CONCRETE WEARING SURFACE	135.00	0.00	135.00	SQYD	135.00	\$200.00	\$27,000.00
		0071	1510	7031004	DIAMOND GRINDING	135.00	0.00	135.00	SQYD	0.00	\$12.00	\$0.00
		0071	1520	7034600	CURB BLOCKOUT	65.00	0.00	65.00	LF	65.00	\$275.00	\$17,875.00
		0071	1530	7040104	HALF-SOLE REPAIR	150.00	282.00	432.00	SQFT	432.00	\$100.00	\$43,200.00
		0071	1540	7040113	CLEANING AND EPOXY COATING	63.00	0.00	63.00	SQFT	63.00	\$80.00	\$5,040.00
		0071	1550	7049902	MISC.PLUGGING EXISTING CURB OUTLET	8.00	0.00	8.00	EA	8.00	\$350.00	\$2,800.00
		0072	1560	2161000	SCARIFICATION OF BRIDGE DECK	157.00	0.00	157.00	SQYD	157.00	\$14.85	\$2,331.45
		0072	1570	2161501	REMOVAL OF ASPHALT WEARING SURFACE	1,416.00	0.00	1,416.00	SQFT	1,416.00	\$1.65	\$2,336.40
		0072	1580	2161503	REMOVAL OF EXISTING DECK REPAIR	25.00	0.00	25.00	SQFT	0.00	\$100.00	\$0.00
		0072	1590	5050001	OPTIONAL CONCRETE WEARING SURFACE	157.00	0.00	157.00	SQYD	78.50	\$200.00	\$15,700.00
		0072	1600	7031004	DIAMOND GRINDING	157.00	0.00	157.00	SQYD	441.00	\$12.00	\$5,292.00
		0072	1610	7040104	HALF-SOLE REPAIR	150.00	-8.00	142.00	SQFT	142.00	\$100.00	\$14,200.00
		0072	1620	7040113	CLEANING AND EPOXY COATING	54.00	0.00	54.00	SQFT	54.00	\$80.00	\$4,320.00
		0072	1630	7049902	MISC.PLUGGING EXISTING CURB OUTLET	6.00	0.00	6.00	EA	6.00	\$350.00	\$2,100.00
		0010	5101	2029901	MISC.Misc. Removal of Guardrail at BR L05273	0.00	1.00	1.00	LS	1.00	\$2,068.50	\$2,068.50
Project J513482 - Total Value Posted to Date as of Report Generated Date												\$618,207.09



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates

Report Generated on March 6, 2025

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220121-D06	J513572	0001	1640	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$1,613,040.00	\$1,613,040.00
		0001	1650	2035000	UNCLASSIFIED EXCAVATION	109.00	0.00	109.00	CUYD	109.00	\$55.00	\$5,995.00
		0001	1660	2035500	EMBANKMENT IN PLACE	2,172.00	431.00	2,603.00	CUYD	2,603.00	\$25.00	\$65,075.00
		0001	1670	2036000	COMPACTING EMBANKMENT	87.00	40.00	127.00	CUYD	127.00	\$5.00	\$635.00
		0001	1680	2063100	CLASS 3 EXCAVATION IN ROCK	55.00	0.00	55.00	CUYD	55.00	\$120.00	\$6,600.00
		0001	1690	2079909	MISC.MODIFIED LINEAR GRADING CLASS 2	1,740.00	-14.00	1,726.00	STA	1,726.00	\$600.00	\$1,035,600.00
		0001	1700	2153000	SHAPING SLOPES, CLASS III	4.00	0.00	4.00	100F	0.00	\$1,100.00	\$0.00
		0001	1710	4019905	MISC.PAVEMENT FOR VEGETATIVE BARRIER 3 IN. DEPTH	9,162.00	0.00	9,162.00	SQYD	9,023.00	\$11.00	\$99,253.00
		0001	1720	6044011	PIPE COLLAR, TYPE A	1.00	0.00	1.00	EA	1.00	\$1,500.00	\$1,500.00
		0001	1730	6044013	PIPE COLLAR, TYPE C	2.00	0.00	2.00	EA	2.00	\$1,500.00	\$3,000.00
		0001	1740	6096010A	FURNISHING TYPE 1 ROCK DITCH LINER	77.00	0.00	77.00	CUYD	77.00	\$30.00	\$2,310.00
		0001	1750	6096041	PLACING TYPE 1 ROCK DITCH LINER	77.00	0.00	77.00	CUYD	77.00	\$28.00	\$2,156.00
		0001	1760	6097000	ROCK LINING	5.00	0.00	5.00	CUYD	5.00	\$100.00	\$500.00
		0001	1770	6122019	IMPACT ATTENUATOR 70 MPH (SAND BARREL ARRAY)	4.00	0.00	4.00	EA	4.00	\$2,500.00	\$10,000.00
		0001	1780	6122020	REPLACEMENT SAND BARREL	40.00	0.00	40.00	EA	29.00	\$250.00	\$7,250.00
		0001	1790	6122030	IMPACT ATTENUATOR (RELOCATION)	2.00	0.00	2.00	EA	2.00	\$1,000.00	\$2,000.00
		0001	1800	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	4.00	0.00	4.00	EA	4.00	\$1,150.00	\$4,600.00
		0001	1810	6129902	MISC.CRASH CUSHION	1.00	0.00	1.00	EA	1.00	\$4,000.00	\$4,000.00
		0001	1820	6143012	MANHOLE FRAME AND COVER, TYPE 2	1.00	0.00	1.00	EA	1.00	\$1,000.00	\$1,000.00
		0001	1830	6161005	CONSTRUCTION SIGNS	3,529.00	329.00	3,858.00	SQFT	3,858.00	\$12.19	\$47,029.02
		0001	1840	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	2.00	4.00	EA	4.00	\$25.00	\$100.00
		0001	1850	6161025	CHANNELIZER (TRIM LINE)	675.00	0.00	675.00	EA	675.00	\$20.00	\$13,500.00
		0001	1860	6161030	TYPE III MOVEABLE BARRICADE	2.00	0.00	2.00	EA	0.00	\$125.00	\$0.00
		0001	1870	6161033	DIRECTIONAL INDICATOR BARRICADE	40.00	0.00	40.00	EA	40.00	\$25.00	\$1,000.00
		0001	1880	6161040	FLASHING ARROW PANEL	4.00	0.00	4.00	EA	4.00	\$500.00	\$2,000.00
		0001	1890	6161070	TUBULAR MARKER	800.00	94.00	894.00	EA	894.00	\$85.00	\$75,990.00
		0001	1900	6169901	MISC.WORK ZONE INTELLIGENT TRANSPORTATION SYSTEM	1.00	0.00	1.00	LS	1.00	\$85,000.00	\$85,000.00
		0001	1910	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	43,296.00	0.00	43,296.00	LF	43,650.00	\$18.50	\$807,525.00
		0001	1920	6173700B	TEMPORARY TRAFFIC BARRIER ANCHORED, CONTRACTOR FURNISHED / RETAINED	16,368.00	0.00	16,368.00	LF	16,000.00	\$31.00	\$496,000.00
		0001	1930	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	43,296.00	0.00	43,296.00	LF	43,804.00	\$7.00	\$306,628.00
		0001	1940	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$705,000.00	\$705,000.00
		0001	1950	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	2.00	0.00	2.00	EA	2.00	\$600.00	\$1,200.00
		0001	1960	6191000	PAVEMENT EDGE TREATMENT	44,341.00	13,600.00	57,941.00	LF	57,941.00	\$5.00	\$289,705.00
		0001	1970	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	54,210.00	0.00	54,210.00	LF	54,210.00	\$0.24	\$13,010.40
		0001	1980	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	43,300.00	0.00	43,300.00	LF	43,300.00	\$0.22	\$9,526.00
		0001	1990	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	490.00	0.00	490.00	LF	490.00	\$2.00	\$980.00
		0001	2000	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	194,400.00	0.00	194,400.00	LF	181,709.00	\$0.40	\$72,683.60
		0001	2010	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	181,500.00	0.00	181,500.00	LF	168,297.00	\$0.40	\$67,318.80
		0001	2020	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.75	\$180,000.00	\$135,000.00
		0001	2030	7034041	CLASS B-1 CONCRETE (CULVERTS)	15.70	0.00	15.70	CUYD	15.70	\$1,500.00	\$23,550.00
		0001	2040	7061030	REINFORCING STEEL (CULVERTS)	2,120.00	0.00	2,120.00	LB	2,118.00	\$3.00	\$6,354.00
		0001	2050	7250415	15 IN. PIPE GROUP C	640.00	-640.00	0.00	LF	0.00	\$50.00	\$0.00
		0001	2060	7261018	18 IN. PIPE GROUP A	65.00	0.00	65.00	LF	65.00	\$60.00	\$3,900.00
		0001	2070	7261024	24 IN. PIPE GROUP A	19.00	0.00	19.00	LF	7.00	\$65.00	\$455.00
		0001	2080	7310048	PRECAST CONCRETE MANHOLE - 48 IN.	7.00	0.00	7.00	FT	7.00	\$710.00	\$4,970.00



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates

Report Generated on March 6, 2025

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220121-D06	J513572	0001	2090	7311053	PRECAST CONCRETE DROP INLET 5 FT X 3 FT	8.00	0.00	8.00	FT	8.00	\$1,222.00	\$9,776.00
		0001	2100	7320618A	18 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	1.00	0.00	1.00	EA	1.00	\$1,150.00	\$1,150.00
		0001	2110	7320624A	24 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	1.00	0.00	1.00	EA	1.00	\$1,190.00	\$1,190.00
		0001	2120	7321013A	15 IN. OR ALLOWED SUBSTITUTE SAFETY SLOPE END SECTION	4.00	-4.00	0.00	EA	0.00	\$1,612.50	\$0.00
		0001	2130	7321016A	24 IN. OR ALLOWED SUBSTITUTE SAFETY SLOPE END SECTION	2.00	0.00	2.00	EA	0.00	\$3,340.00	\$0.00
		0001	2140	8051000A	SEEDING - COOL SEASON GRASSES	62.00	0.00	62.00	ACRE	91.20	\$2,350.00	\$214,320.00
		0001	2150	8061003	SEDIMENT TRAP EXCAVATION	3.00	0.00	3.00	CUYD	0.00	\$35.00	\$0.00
		0001	2160	8061004	SEDIMENT TRAP ROCK	4.00	0.00	4.00	CUYD	0.00	\$50.00	\$0.00
		0001	2170	8061005	ROCK DITCH CHECK	3,904.00	0.00	3,904.00	LF	2,730.00	\$11.00	\$30,030.00
		0001	2180	8061007A	CURB INLET CHECK	32.00	10.00	42.00	EA	42.00	\$145.00	\$6,090.00
		0001	2190	8061016	SEDIMENT REMOVAL	24.00	0.00	24.00	CUYD	37.00	\$10.00	\$370.00
		0001	2200	8061017	TEMPORARY SEEDING	62.00	0.00	62.00	ACRE	0.00	\$1,950.00	\$0.00
		0003	2240	3030600	FURNISHING ROCK BASE MATERIAL	200,280.00	1,214.00	201,494.00	SQYD	195,133.40	\$4.00	\$780,533.60
		0003	2250	3030610A	PLACING ROCK BASE	200,280.00	1,214.00	201,494.00	SQYD	195,133.40	\$16.00	\$3,122,134.40
		0003	2260	5021311	CONCRETE PAVEMENT (11 IN. NON-REINFORCED 15 FT. JOINTS)	200,280.00	0.00	200,280.00	SQYD	199,187.50	\$69.00	\$13,743,937.50
		0005	2300	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	83,730.00	-1,462.00	82,268.00	SQYD	82,339.00	\$6.00	\$494,034.00
		0005	2310	5021308	CONCRETE PAVEMENT (8 IN. NON-REINFORCED, 15 FT. JOINTS)	83,730.00	-1,562.00	82,168.00	SQYD	82,268.70	\$56.00	\$4,607,047.20
		0005	2320	6262000A	PORTLAND CEMENT CONCRETE SHOULDER RUMBLE STRIP	1,740.00	0.00	1,740.00	STA	0.00	\$58.00	\$0.00
		0010	2330	6061060	MGS GUARDRAIL	3,690.00	0.00	3,690.00	LF	3,690.00	\$33.08	\$122,065.20
		0010	2340	6061080	MGS END ANCHOR	5.00	0.00	5.00	EA	5.00	\$1,100.00	\$5,500.00
		0010	2350	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	5.00	0.00	5.00	EA	5.00	\$3,200.00	\$16,000.00
		0010	2360	6069902	MISC.HTGC ANCHOR ASSEMBLY	14.00	0.00	14.00	EA	13.00	\$3,680.00	\$47,840.00
		0010	2370	6069903	MISC.HIGH TENSION GUARD CABLE	45,217.00	0.00	45,217.00	LF	44,403.00	\$19.50	\$865,858.50
		0020	2380	9011062	LIGHTING POLE, 45 FT. OR 13.5 M, TYPE AT DESIGN 2	4.00	0.00	4.00	EA	4.00	\$3,630.00	\$14,520.00
		0020	2390	9011115	BRACKET ARM, 15 FT. OR 4.6 M	4.00	0.00	4.00	EA	4.00	\$1,053.00	\$4,212.00
		0020	2400	9011312	LUMINAIRE, LED-B	4.00	0.00	4.00	EA	4.00	\$352.00	\$1,408.00
		0020	2410	9014003	CONDUIT, 3 IN. RIGID, PUSHED	292.00	0.00	292.00	LF	292.00	\$27.50	\$8,030.00
		0020	2420	9015010	TRENCHING TYPE I	3,268.00	0.00	3,268.00	LF	3,268.00	\$3.25	\$10,621.00
		0020	2430	9016110	PULL BOX, PREFORMED CLASS 1	7.00	0.00	7.00	EA	7.00	\$1,385.00	\$9,695.00
		0020	2440	9017110	CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRACKET	520.00	0.00	520.00	LF	520.00	\$0.95	\$494.00
		0020	2450	9017407	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 8 AWG	3,830.00	0.00	3,830.00	LF	3,830.00	\$4.30	\$16,469.00
		0020	2460	9018245	POLE FOUNDATION (45 FT. OR 13.5 M MOUNTING HEIGHT)	4.00	0.00	4.00	EA	4.00	\$1,980.00	\$7,920.00
		0040	2470	9031010	CONCRETE FOOTINGS, EMBEDDED	10.20	0.00	10.20	CUYD	10.20	\$651.00	\$6,640.20
		0040	2480	9031210	STRUCTURAL STEEL POSTS	6,230.00	0.00	6,230.00	LB	6,230.00	\$9.94	\$61,926.20
		0040	2490	9031220	PIPE POSTS	100.00	0.00	100.00	LB	100.00	\$13.52	\$1,352.00
		0040	2500	9031270A	2 IN. PSST POST - 12 GA.	16.00	0.00	16.00	LF	16.00	\$25.26	\$404.16
		0040	2510	9031271	POST ANCHOR FOR 2 IN. PSST - 12 GA.	3.00	0.00	3.00	LF	3.00	\$70.89	\$212.67
		0001	5201	6161055	SEQUENTIAL FLASHING WARNING LIGHT	0.00	28.00	28.00	EA	28.00	\$76.00	\$2,128.00
		0010	5202	2029903		0.00	10,867.00	10,867.00	LF	10,867.00	\$2.37	\$25,754.79
		0001	5203	1094000	FORCE ACCOUNT	0.00	649,621.12	649,621.12	EA	649,621.12	\$1.00	\$649,621.12
		0001	5204	2029901	MISC.ADDITIONAL COLD MILLING COSTS	0.00	1.00	1.00	LS	1.00	\$103,184.55	\$103,184.55
		0001	5205	6189901	MISC.ADDITIONAL MOBILIZATION FOR TRAFFIC CONTROL ADJUSTMENTS	0.00	1.00	1.00	LS	1.00	\$5,775.00	\$5,775.00
		0001	5206	2051010	MODIFIED SUBGRADE	0.00	200,280.00	200,280.00	SQYD	193,919.40	\$8.28	\$1,605,652.63
		0001	5207	2035000	UNCLASSIFIED EXCAVATION	0.00	870.00	870.00	CUYD	870.00	\$15.00	\$13,050.00
		0001	5208	2039907	MISC.ROCK BASE BACKFILL FOR UNSUITABLE MATERIAL	0.00	870.00	870.00	CUYD	870.00	\$40.00	\$34,800.00





Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates

Report Generated on March 6, 2025

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220121-D06	J5I3572	0010	5209	6064110	ANCHOR ASSEMBLY, GUARD CABLE 3-STRAND	0.00	2.00	2.00	EA	2.00	\$4,336.50	\$8,673.00
		0010	5210	6069902	MISC.Misc. Concrete Removal for Existing Low Tension Cable Anchors	0.00	14.00	14.00	EA	14.00	\$550.00	\$7,700.00
		0001	5211	7250412	12 IN. PIPE GROUP C	0.00	1,540.00	1,540.00	LF	1,540.00	\$46.49	\$71,594.60
		0001	5212	2029901	MISC.REMOVALS, TEMPORARY CROSSOVER AND SHOULDERS	0.00	1.00	1.00	LS	0.20	\$29,128.75	\$5,825.75
		0001	5213	6169902	MISC.TUBULAR MARKER REPLACEMENT	0.00	300.00	300.00	EA	243.00	\$41.17	\$10,004.31
		0001	5214	6169901	MISC.PARTIAL COVERS FOR ADVANCED WORK ZONE SIGNS	0.00	1.00	1.00	LS	1.00	\$1,693.13	\$1,693.13
		0001	5215	1094000	FORCE ACCOUNT	0.00	250,000.00	250,000.00	EA	200,000.00	\$1.00	\$200,000.00
		0001	5216	2029901	MISC.REMOVALS, REGRADING, AND REPLACING 11 IN. CONCRETE PAVEMENT	0.00	1.00	1.00	LS	1.00	\$30,960.65	\$30,960.65
		0001	5217	8061019	SILT FENCE	0.00	8,220.00	8,220.00	LF	4,784.00	\$2.35	\$11,242.40
		0001	5218	8069901	MISC.BRUSH CLEARING FOR SILT FENCE INSTALLATION	0.00	1.00	1.00	LS	1.00	\$388.00	\$388.00
		Project J5I3572 - Total Value Posted to Date as of Report Generated Date										
220121-D06 Overall - Total Value Posted to Date as of Report Generated Date												\$51,659,446.70





Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on March 6, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.  
The information below this line are details for Construction Signs (if applicable).

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post
J513397	0400	August 4, 2022	344	XX								
				GO20-5aP 36x24 6.00 WORK ZONE (PLAQUE)		110.256	WB 44	2.00	6.00			12.00
				See Special Sign Details		110.042	WB 44	2.00		Take Turns	5.00	10.00
				WO20-6a 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED		110.042	WB 44	1.00	16.00			16.00
		August 22, 2022	332	WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		109.313	Unbonded segment 2	2.00	16.00			32.00
				Variable 77x77 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		109.408	Unbonded Segment 2	64.00	1.00	Use Both Lanes Take turns	32.00	64.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		110.313	Unbonded segment 2	2.00	16.00			32.00
				Variable 77x77 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		110.408	Unbonded section 2	64.00	1.00	Use Both Lanes Take Turns	32.00	64.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		110.583	Unbonded section 2	2.00	16.00			32.00
				Variable 77x77 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		111.004	Unbonded section 2	10.00	1.00	Take Turns	5.00	10.00
				WO20-6a 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED		111.004	Unbonded section 2	1.00	16.00			16.00
				WO4-1R 48x48 16.00 MERGE (SYMBOL FROM RIGHT)		111.004	Unbonded section 2	1.00	16.00			16.00
				WO20-5 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED AHEAD		110.815	Unbonded section 2	2.00	16.00			32.00
				Variable 77x77 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		110.815	Unbonded section 2	10.00	1.00	Take Turns at Merge	5.00	10.00
				R2-1 36x48 12.00 SPEED LIMIT XX		110.598	Unbonded section 2	2.00	12.00			24.00
		September 6, 2022	308	WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		110.313	Unbonded Segment 3	2.00	16.00			32.00
				Variable 77x77 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		110.408	Unbonded Segment 3	64.00	1.00	Use Both Lanes Take Turns	32.00	64.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		111.313	Unbonded Segment 3	2.00	16.00			32.00
				Variable 77x77 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		111.408	Unbonded Segment 3	64.00	1.00	Use Both Lanes Take Turns	32.00	64.00
				Variable 77x77 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		112.004	Unbonded Segment 3	10.00	1.00		5.00	10.00
				Variable 77x77 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		111.815	Unbonded Segment 3	10.00	1.00		5.00	10.00
				WO20-5 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED AHEAD		111.815	Unbonded Segment 3	2.00	16.00			32.00
				WO4-1R 48x48 16.00 MERGE (SYMBOL FROM RIGHT)		112.004	Unbonded Segment 3	1.00	16.00			16.00
				WO20-6a 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED		112.004	Unbonded Segment 3	1.00	16.00			16.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		111.583	Unbonded Segment 3	2.00	16.00			32.00
		September 19, 2022	212	WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		111.786	Unbonded Segment 4	2.00	16.00			32.00
				Variable 77x77 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		112.641	Unbonded Segment 4	10.00	1.00		5.00	10.00
				WO20-6a 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED		112.641	Unbonded Segment 4	1.00	16.00			16.00
				Variable 77x77 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		111.862	Unbonded Segment 4	64.00	1.00		32.00	64.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		111.957	Unbonded Segment 4	2.00	16.00			32.00
				Variable 77x77 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		112.452	Unbonded Segment 4	10.00	1.00		5.00	10.00
				WO20-5 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED AHEAD		112.452	Unbonded Segment 4	2.00	16.00			32.00
				WO4-1aL 48x48 16.00 MERGE (ARROW SYMBOL)		112.641	Unbonded Segment 4	1.00	16.00			16.00
		September 22, 2022	102	R1-2 48 TRI 6.93 YIELD			Rte V and Rte 68	2.00	6.93			13.86
				WO3-4 8x48 16.00 BE PREPARED TO STOP			Rte V and Rte 68	3.00	16.00			48.00
				R11-2 48x30 10.00 ROAD CLOSED			Exit 179 On Ramp Closure	4.00	10.00			40.00
		October 3, 2022	340	R2-1 36x48 12.00 SPEED LIMIT XX	113.999		Unbonded Segment 5	1.00	12.00			12.00
				WO4-1aL 48x48 16.00 MERGE (ARROW SYMBOL)	113.896		Unbonded Segment 5	1.00	16.00			16.00
				WO20-6a 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED	113.896		Unbonded Segment 5	1.00	16.00			16.00
				WO20-5 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED AHEAD	113.990		Unbonded Segment 5 Ramp	1.00	16.00			16.00
				WO20-6a 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED	113.995		Unbonded Segment 5 Ramp	1.00	16.00			16.00
				Variable 77x77 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET	113.896		Unbonded Segment 5	10.00	1.00	Take Turns	5.00	10.00
				Variable 77x77 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET	113.620		Unbonded Segment 5	10.00	1.00	Take Turns at Merge	5.00	10.00
				R2-1 36x48 12.00 SPEED LIMIT XX	112.742		Unbonded Segment 5	2.00	12.00			24.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD	112.947		Unbonded Segment 5	2.00	16.00			32.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD	113.110		Unbonded Segment 5	2.00	16.00			32.00
				WO20-5 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED AHEAD	113.620		Unbonded Segment 5	2.00	16.00			32.00
				R2-1 36x48 12.00 SPEED LIMIT XX			WB Inside Shoulder	5.00	12.00			60.00



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on March 6, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.  
The information below this line are details for Construction Signs (if applicable).

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post		
J513397	0400	October 3, 2022	340	Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET	113.030		Unbonded Segment 5	64.00	1.00	Use Both Lanes/Take Turns	32.00	64.00		
		October 17, 2022	308	Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET	114.657			10.00	1.00	Take Turns	5.00	10.00		
				WO20-6a 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED	114.963			1.00	16.00			16.00		
				WO4-1R 48x48 16.00 MERGE (SYMBOL FROM RIGHT)	114.963			1.00	16.00			16.00		
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET	114.040			64.00	1.00	Use Both Lanes/Take Turns	32.00	64.00		
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET	114.963			10.00	1.00	Take Turns	5.00	10.00		
				WO20-5 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED AHEAD	114.657			2.00	16.00			32.00		
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD	114.138			2.00	16.00			32.00		
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD	113.963			2.00	16.00			32.00		
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD	112.946		WB	2.00	16.00			32.00		
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET	113.030			64.00	1.00	Use Both Lanes/Take Turns	32.00	64.00		
		January 5, 2023	266	WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD			Lon 91.802158 Lat 37.938835	1.00	16.00			16.00		
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD			Lon 91.816060 Lat 37.938593	1.00	16.00			16.00		
				WO21-5 48x48 16.00 SHOULDER WORK AHEAD			Lon 91.793849 Lat 37.942312	1.00	16.00			16.00		
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD			Lon 91.794159 Lat 37.940672	1.00	16.00			16.00		
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD			Lon 91.791838 Lat 37.942782	1.00	16.00			16.00		
				WO8-17p 30x24 5.00 SHOULDER DROP-OFF (PLAQUE)	195.274		EB	1.00	5.00			5.00		
				WO8-17L 48x48 16.00 SHOULDER DROP-OFF (SYMBOL)	195.274		EB	1.00	16.00			16.00		
				WO21-5 48x48 16.00 SHOULDER WORK AHEAD	195.180		EB	2.00	16.00			32.00		
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD	195.085		EB	2.00	16.00			32.00		
				WO8-17p 30x24 5.00 SHOULDER DROP-OFF (PLAQUE)	186.913		EB	1.00	5.00			5.00		
				WO8-17L 48x48 16.00 SHOULDER DROP-OFF (SYMBOL)	186.913		EB	1.00	16.00			16.00		
				WO21-5 48x48 16.00 SHOULDER WORK AHEAD			Lon 91.814028 Lat 37.939287	1.00	16.00			16.00		
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD	186.724		EB	2.00	16.00			32.00		
				WO21-5 48x48 16.00 SHOULDER WORK AHEAD	186.818		EB	2.00	16.00			32.00		
	0400 - Total											2889.2		
	J513482	1140	June 15, 2022	308	WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		97.3		2.00	16			32	
					special ??x?? 77.00 NO PASSING ZONE		97.4		2.00		During Back-ups Use Both Lanes	32.00	64	
					WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		97.9		2.00	16			32	
					special ??x?? 77.00 NO PASSING ZONE		98.000		2.00		During Back Ups Use Both Lanes	32.00	64	
					WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		98.532		2.00	16			32	
					special ??x?? 77.00 NO PASSING ZONE		99.032		2.00		Take Turns at Merge	5.00	10	
					special ??x?? 77.00 NO PASSING ZONE		99.316		2.00		Take Turns	5.00	10	
WO20-5 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED AHEAD						99.032		2.00	16			32		
WO4-1aL 48x48 16.00 MERGE (ARROW SYMBOL)						99.316		1.00	16			16		
WO20-6a 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED						99.316		1.00	16			16		
January 3, 2023					16	WO4-1aR 48x48 16.00 MERGE (ARROW SYMBOL)		99.308	RT	1.00	16.00			16.00
1140 - Total											324			
1160		January 3, 2023	16	WO20-6a 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED		99.308	LT	1.00	16.00			16.00		
1160 - Total											16			
J513572		1830	April 30, 2022	237	WO20-6a 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED				1.00	16			16	
	WO4-1aL 48x48 16.00 MERGE (ARROW SYMBOL)							1.00	16			16		
	GO20-5aP 36x24 6.00 WORK ZONE (PLAQUE)							2.00	6			12		
	R4-1 36x48 12.00 DO NOT PASS							2.00	12			24		
	R4-2 36x48 12.00 PASS WITH CARE							2.00	12			24		
	WO3-5 48x48 16.00 SPEED LIMIT XX AHEAD (SYMBOL)							2.00	16			32		
	WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD							2.00	16			32		
	CONST-3X 56x12 4.67 SPEEDING/PASSING (PLATE)							2.00	4.67			9.34		
	CONST-3A 60x48 20.00 FINE SIGN							2.00	20			40		
	WO20-5 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED							2.00	16			32		



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on March 6, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.  
The information below this line are details for Construction Signs (if applicable).

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post
J513572	1830	April 30, 2022	237	AHEAD								
		May 15, 2022	116	WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD	92.11		2.00	16			32	
				WO8-17p 30x24 5.00 SHOULDER DROP-OFF (PLAQUE)		various locations through out job WB	4.00	5			20	
				WO8-17L 48x48 16.00 SHOULDER DROP-OFF (SYMBOL)		various locations through out job WB	4.00	16			64	
		June 28, 2022	491	special 77x77 77.00 NO PASSING ZONE		Various	2.00		Take Turns	5.00		10
				GO20-5aP 36x24 6.00 WORK ZONE (PLAQUE)		Various	10.00	6				60
				WO8-17p 30x24 5.00 SHOULDER DROP-OFF (PLAQUE)		Various	2.00	5				10
				R2-1 36x48 12.00 SPEED LIMIT XX		Various	6.00	12				72
				CONST-3A 60x48 20.00 FINE SIGN		Various	4.00	20				80
				WO3-5 48x48 16.00 SPEED LIMIT XX AHEAD (SYMBOL)		Various	4.00	16				64
				R4-1 36x48 12.00 DO NOT PASS		Various	4.00	12				48
				CONST-3X 56x12 4.67 SPEEDING/PASSING (PLATE)		Various	4.00	4.67				18.68
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		Various	3.00	16				48
				WO8-17R 48x48 16.00 SHOULDER DROP-OFF (SYMBOL)		Various	2.00	16				32
				WO3-2 48x48 16.00 YIELD AHEAD (SYMBOL)		Various	3.00	16				48
		December 15, 2023	233	WO20-6a 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED		Beginning of Recon Split (Winter Closure)	2.00	16.00				32.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		Beginning of Recon Split (Winter Closure)	2.00	16.00				32.00
				WO4-1aL 48x48 16.00 MERGE (ARROW SYMBOL)		Beginning of Recon Split (Winter Closure)	2.00	16.00				32.00
				R2-1 36x48 12.00 SPEED LIMIT XX		Beginning of Recon Split (Winter Closure)	2.00	12.00				24.00
				CONST-3X 56x12 4.67 SPEEDING/PASSING (PLATE)		Beginning of Recon Split (Winter Closure)	2.00	4.67				9.34
				CONST-3A 60x48 20.00 FINE SIGN		Beginning of Recon Split (Winter Closure)	2.00	20.00				40.00
				WO20-5 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED AHEAD		Beginning of Recon Split (Winter Closure)	4.00	16.00				64.00
1830 - Total												1077.36



## Line Item Adjustments by Estimate

Mar 6, 2025

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J5I3397	0020	UNCLASSIFIED EXCAVATION	Other Item Adjustment	FUEL	45	Feb 20, 2024	linkd1	\$55.39	362 CY Index DIFF 0.51 +\$55.39			
					45	Feb 20, 2024	linkd1	(\$47.78)	System Generated adjustment pulled the index from the wrong month. This subtracts the system generated price off.			
				FUEL - Total				\$7.61				
				Other Item Adjustment - Total				\$7.61				
			Price FUEL		22	Mar 2, 2023	SYSTEM	\$612.00	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					23	Mar 16, 2023	SYSTEM	\$28.38	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					45	Feb 20, 2024	SYSTEM	\$47.78	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					46	Mar 5, 2024	SYSTEM	\$122.36	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
				- Total				\$810.52				
				Price FUEL - Total				\$810.52				
			0020 - Total								\$818.13	
			0030	COMPACTING EMBANKMENT	Material		23	Mar 16, 2023	SYSTEM	\$2,828.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user marzua1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
							23	Mar 16, 2023	SYSTEM	(\$2,828.00)		
	24	Apr 3, 2023					SYSTEM	\$2,828.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user marzua1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
	24	Apr 3, 2023					SYSTEM	(\$2,828.00)				
	25	Apr 18, 2023					SYSTEM	\$2,828.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user linkd1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
	25	Apr 18, 2023					SYSTEM	(\$2,828.00)				
	26	May 2, 2023					SYSTEM	\$2,828.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user linkd1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
	26	May 2, 2023					SYSTEM	(\$2,828.00)				
	27	May 16, 2023					SYSTEM	\$2,828.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user linkd1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
	27	May 16, 2023					SYSTEM	(\$2,828.00)				
	28	Jun 2, 2023					SYSTEM	\$2,828.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user linkd1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
	28	Jun 2, 2023					SYSTEM	(\$2,828.00)				
29	Jun 16, 2023	SYSTEM					\$2,828.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user linkd1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
29	Jun 16, 2023	SYSTEM					(\$2,828.00)					
30	Jun 30, 2023	SYSTEM					\$2,828.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user linkd1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
30	Jun 30, 2023	SYSTEM					(\$2,828.00)					
31	Jul 17, 2023	SYSTEM					\$2,828.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user marzua1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
31	Jul 17, 2023	SYSTEM					(\$2,828.00)					
32	Aug 2, 2023	SYSTEM					\$2,828.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user linkd1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
32	Aug 2, 2023	SYSTEM					(\$2,828.00)					



## Line Item Adjustments by Estimate

Mar 6, 2025

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3397	0030	COMPACTING EMBANKMENT	Material			2023			
					33	Aug 16, 2023	SYSTEM	\$2,828.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user linkd1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					33	Aug 16, 2023	SYSTEM	(\$2,828.00)	
					34	Sep 5, 2023	SYSTEM	\$2,828.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user linkd1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					34	Sep 5, 2023	SYSTEM	(\$2,828.00)	
					35	Sep 19, 2023	SYSTEM	\$2,828.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user linkd1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					35	Sep 19, 2023	SYSTEM	(\$2,828.00)	
					36	Oct 2, 2023	SYSTEM	\$2,828.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user linkd1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					36	Oct 2, 2023	SYSTEM	(\$2,828.00)	
					37	Oct 16, 2023	SYSTEM	\$2,828.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user linkd1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					37	Oct 16, 2023	SYSTEM	(\$2,828.00)	
					38	Nov 2, 2023	SYSTEM	\$2,828.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user linkd1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					38	Nov 2, 2023	SYSTEM	(\$2,828.00)	
					39	Nov 16, 2023	SYSTEM	\$2,828.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user linkd1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					39	Nov 16, 2023	SYSTEM	(\$2,828.00)	
					40	Dec 4, 2023	SYSTEM	\$2,828.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user marzua1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					40	Dec 4, 2023	SYSTEM	(\$2,828.00)	
					41	Dec 18, 2023	SYSTEM	\$2,828.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user linkd1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					41	Dec 18, 2023	SYSTEM	(\$2,828.00)	
					42	Jan 2, 2024	SYSTEM	\$2,828.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user linkd1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					42	Jan 2, 2024	SYSTEM	(\$2,828.00)	
					43	Jan 17, 2024	SYSTEM	\$2,828.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user marzua1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					43	Jan 17, 2024	SYSTEM	(\$2,828.00)	
					44	Feb 5, 2024	SYSTEM	\$2,828.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user linkd1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					44	Feb 5, 2024	SYSTEM	(\$2,828.00)	
					45	Feb 20, 2024	SYSTEM	\$2,828.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0063) due to user linkd1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					45	Feb 20, 2024	SYSTEM	(\$2,828.00)	
					46	Mar 5, 2024	SYSTEM	\$2,828.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0047) due to user linkd1 overriding Payment Estimate Exception 5 on the current Payment Estimate.





## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3397	0030	COMPACTING EMBANKMENT	Material		46	Mar 5, 2024	SYSTEM	(\$2,828.00)	
					47	Mar 18, 2024	SYSTEM	\$2,828.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user linkd1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					47	Mar 18, 2024	SYSTEM	(\$2,828.00)	
					48	Apr 2, 2024	SYSTEM	\$2,828.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user marzua1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					48	Apr 2, 2024	SYSTEM	(\$2,828.00)	
					49	Apr 17, 2024	SYSTEM	\$2,828.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user marzua1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					49	Apr 16, 2024	SYSTEM	(\$2,828.00)	
					50	May 2, 2024	SYSTEM	\$2,828.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user marzua1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					50	May 2, 2024	SYSTEM	(\$2,828.00)	
					51	May 17, 2024	SYSTEM	\$2,828.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user marzua1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					51	May 17, 2024	SYSTEM	(\$2,828.00)	
					52	Jun 3, 2024	SYSTEM	\$2,828.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user marzua1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					52	Jun 3, 2024	SYSTEM	(\$2,828.00)	
					53	Jun 18, 2024	SYSTEM	\$2,828.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0050) due to user linkd1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					53	Jun 18, 2024	SYSTEM	(\$2,828.00)	
					54	Jul 2, 2024	SYSTEM	\$2,828.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user linkd1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					54	Jul 2, 2024	SYSTEM	(\$2,828.00)	
					55	Jul 17, 2024	SYSTEM	\$2,828.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0049) due to user marzua1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					55	Jul 17, 2024	SYSTEM	(\$2,828.00)	
					56	Aug 2, 2024	SYSTEM	\$2,828.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user marzua1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					56	Aug 2, 2024	SYSTEM	(\$2,828.00)	
					57	Aug 16, 2024	SYSTEM	\$2,828.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user marzua1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					57	Aug 16, 2024	SYSTEM	(\$2,828.00)	
					58	Sep 3, 2024	SYSTEM	\$2,828.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user linkd1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					58	Sep 3, 2024	SYSTEM	(\$2,828.00)	
					59	Sep 16, 2024	SYSTEM	\$2,828.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user marzua1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					59	Sep 16, 2024	SYSTEM	(\$2,828.00)	
					60	Oct 16, 2024	SYSTEM	\$2,828.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user marzua1 overriding Payment



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3397	0030	COMPACTING EMBANKMENT	Material						Estimate Exception 5 on the current Payment Estimate.
					60	Oct 16, 2024	SYSTEM	(\$2,828.00)	
					61	Nov 5, 2024	SYSTEM	\$2,828.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user marzua1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					61	Nov 5, 2024	SYSTEM	(\$2,828.00)	
					62	Nov 15, 2024	SYSTEM	\$2,828.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user marzua1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					62	Nov 15, 2024	SYSTEM	(\$2,828.00)	
					63	Dec 3, 2024	SYSTEM	\$2,828.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user marzua1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					63	Dec 3, 2024	SYSTEM	(\$2,828.00)	
					64	Dec 16, 2024	SYSTEM	\$2,828.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user marzua1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					64	Dec 16, 2024	SYSTEM	(\$2,828.00)	
					65	Jan 2, 2025	SYSTEM	\$2,828.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user marzua1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					65	Jan 2, 2025	SYSTEM	(\$2,828.00)	
					66	Jan 16, 2025	SYSTEM	\$2,828.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0047) due to user marzua1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					66	Jan 16, 2025	SYSTEM	(\$2,828.00)	
					67	Feb 3, 2025	SYSTEM	\$2,828.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user marzua1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					67	Feb 3, 2025	SYSTEM	(\$2,828.00)	
					68	Feb 18, 2025	SYSTEM	\$2,828.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user marzua1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					68	Feb 18, 2025	SYSTEM	(\$2,828.00)	
					69	Mar 3, 2025	SYSTEM	\$2,828.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user marzua1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					69	Mar 3, 2025	SYSTEM	(\$2,828.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					0030 - Total			\$0.00	
0060		FURNISHING ROCK FILL	Material		22	Mar 2, 2023	SYSTEM	\$175,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user linkd1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					22	Mar 2, 2023	SYSTEM	(\$175,000.00)	
					23	Mar 16, 2023	SYSTEM	\$175,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user marzua1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					23	Mar 16, 2023	SYSTEM	(\$175,000.00)	
					24	Apr 3, 2023	SYSTEM	\$175,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user marzua1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					24	Apr 3, 2023	SYSTEM	(\$175,000.00)	
					25	Apr 18, 2023	SYSTEM	\$175,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user linkd1 overriding Payment



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3397	0060	FURNISHING ROCK FILL	Material						Estimate Exception 2 on the current Payment Estimate.
					25	Apr 18, 2023	SYSTEM	(\$175,000.00)	
					26	May 2, 2023	SYSTEM	\$175,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user linkd1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					26	May 2, 2023	SYSTEM	(\$175,000.00)	
					27	May 16, 2023	SYSTEM	\$175,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user linkd1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					27	May 16, 2023	SYSTEM	(\$175,000.00)	
					28	Jun 2, 2023	SYSTEM	\$175,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user linkd1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					28	Jun 2, 2023	SYSTEM	(\$175,000.00)	
					29	Jun 16, 2023	SYSTEM	\$175,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user linkd1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					29	Jun 16, 2023	SYSTEM	(\$175,000.00)	
					30	Jun 30, 2023	SYSTEM	\$175,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user linkd1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					30	Jun 30, 2023	SYSTEM	(\$175,000.00)	
					31	Jul 17, 2023	SYSTEM	\$175,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user marzua1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					31	Jul 17, 2023	SYSTEM	(\$175,000.00)	
					32	Aug 2, 2023	SYSTEM	\$175,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user linkd1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					32	Aug 2, 2023	SYSTEM	(\$175,000.00)	
					33	Aug 16, 2023	SYSTEM	\$175,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user linkd1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					33	Aug 16, 2023	SYSTEM	(\$175,000.00)	
					34	Sep 5, 2023	SYSTEM	\$175,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user linkd1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					34	Sep 5, 2023	SYSTEM	(\$175,000.00)	
					35	Sep 19, 2023	SYSTEM	\$175,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user linkd1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					35	Sep 19, 2023	SYSTEM	(\$175,000.00)	
					36	Oct 2, 2023	SYSTEM	\$175,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user linkd1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					36	Oct 2, 2023	SYSTEM	(\$175,000.00)	
					37	Oct 16, 2023	SYSTEM	\$175,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user linkd1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					37	Oct 16, 2023	SYSTEM	(\$175,000.00)	
					38	Nov 2, 2023	SYSTEM	\$175,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user linkd1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					38	Nov 2, 2023	SYSTEM	(\$175,000.00)	



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3397	0060	FURNISHING ROCK FILL	Material		39	Nov 16, 2023	SYSTEM	\$175,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user linkd1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					39	Nov 16, 2023	SYSTEM	(\$175,000.00)	
					40	Dec 4, 2023	SYSTEM	\$175,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user marzua1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					40	Dec 4, 2023	SYSTEM	(\$175,000.00)	
					41	Dec 18, 2023	SYSTEM	\$175,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user linkd1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					41	Dec 18, 2023	SYSTEM	(\$175,000.00)	
					42	Jan 2, 2024	SYSTEM	\$175,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user linkd1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					42	Jan 2, 2024	SYSTEM	(\$175,000.00)	
					43	Jan 17, 2024	SYSTEM	\$175,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user marzua1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					43	Jan 17, 2024	SYSTEM	(\$175,000.00)	
					44	Feb 5, 2024	SYSTEM	\$175,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user linkd1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					44	Feb 5, 2024	SYSTEM	(\$175,000.00)	
					45	Feb 20, 2024	SYSTEM	\$241,080.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0064) due to user linkd1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					45	Feb 20, 2024	SYSTEM	(\$241,080.00)	
					46	Mar 5, 2024	SYSTEM	\$241,080.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0048) due to user linkd1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					46	Mar 5, 2024	SYSTEM	(\$241,080.00)	
					47	Mar 18, 2024	SYSTEM	\$241,080.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user linkd1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					47	Mar 18, 2024	SYSTEM	(\$241,080.00)	
					48	Apr 2, 2024	SYSTEM	\$241,080.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user marzua1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					48	Apr 2, 2024	SYSTEM	(\$241,080.00)	
					49	Apr 17, 2024	SYSTEM	\$241,080.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user marzua1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					49	Apr 16, 2024	SYSTEM	(\$241,080.00)	
					50	May 2, 2024	SYSTEM	\$241,080.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user marzua1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					50	May 2, 2024	SYSTEM	(\$241,080.00)	
					51	May 17, 2024	SYSTEM	\$241,080.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user marzua1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					51	May 17, 2024	SYSTEM	(\$241,080.00)	
					52	Jun 3, 2024	SYSTEM	\$241,080.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user marzua1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					52	Jun 3, 2024	SYSTEM	(\$241,080.00)	



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J513397	0060	FURNISHING ROCK FILL	Material			2024			
					53	Jun 18, 2024	SYSTEM	\$241,080.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0051) due to user linkd1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					53	Jun 18, 2024	SYSTEM	(\$241,080.00)	
					54	Jul 2, 2024	SYSTEM	\$241,080.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user linkd1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					54	Jul 2, 2024	SYSTEM	(\$241,080.00)	
					55	Jul 17, 2024	SYSTEM	\$241,080.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0050) due to user marzua1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					55	Jul 17, 2024	SYSTEM	(\$241,080.00)	
					56	Aug 2, 2024	SYSTEM	\$241,080.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user marzua1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					56	Aug 2, 2024	SYSTEM	(\$241,080.00)	
					57	Aug 16, 2024	SYSTEM	\$241,080.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user marzua1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					57	Aug 16, 2024	SYSTEM	(\$241,080.00)	
					58	Sep 3, 2024	SYSTEM	\$241,080.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user linkd1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					58	Sep 3, 2024	SYSTEM	(\$241,080.00)	
					59	Sep 16, 2024	SYSTEM	\$241,080.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user marzua1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					59	Sep 16, 2024	SYSTEM	(\$241,080.00)	
					60	Oct 16, 2024	SYSTEM	\$241,080.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user marzua1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					60	Oct 16, 2024	SYSTEM	(\$241,080.00)	
					61	Nov 5, 2024	SYSTEM	\$241,080.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user marzua1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					61	Nov 5, 2024	SYSTEM	(\$241,080.00)	
					62	Nov 15, 2024	SYSTEM	\$241,080.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user marzua1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					62	Nov 15, 2024	SYSTEM	(\$241,080.00)	
					63	Dec 3, 2024	SYSTEM	\$241,080.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user marzua1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					63	Dec 3, 2024	SYSTEM	(\$241,080.00)	
					64	Dec 16, 2024	SYSTEM	\$241,080.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user marzua1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					64	Dec 16, 2024	SYSTEM	(\$241,080.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					0060 - Total			\$0.00	
	0090	TYPE 1 AGGREGATE FOR BASE (8 IN. THICK)	Price FUEL		23	Mar 16, 2023	SYSTEM	\$54.02	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					26	May 2, 2023	SYSTEM	\$6.80	Reference Item Price Adjustment Index Adjustment Type applied is FUEL



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3397	0090	TYPE 1 AGGREGATE FOR BASE (8 IN. THICK)	Price FUEL	- Total				\$60.82	
			Price FUEL - Total				\$60.82		
			0090 - Total				\$60.82		
	0120	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Material		38	Nov 2, 2023	SYSTEM	\$158,942.48	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user linkd1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					38	Nov 2, 2023	SYSTEM	(\$158,942.48)	
					39	Nov 16, 2023	SYSTEM	\$289,586.02	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user linkd1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					39	Nov 16, 2023	SYSTEM	(\$289,586.02)	
					40	Dec 4, 2023	SYSTEM	\$289,586.02	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user marzua1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					40	Dec 4, 2023	SYSTEM	(\$289,586.02)	
					41	Dec 18, 2023	SYSTEM	\$289,586.02	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user linkd1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					41	Dec 18, 2023	SYSTEM	(\$289,586.02)	
					42	Jan 2, 2024	SYSTEM	\$289,586.02	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user linkd1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					42	Jan 2, 2024	SYSTEM	(\$289,586.02)	
					43	Jan 17, 2024	SYSTEM	\$289,586.02	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user marzua1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					43	Jan 17, 2024	SYSTEM	(\$289,586.02)	
					61	Nov 5, 2024	SYSTEM	\$4,234.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user marzua1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					61	Nov 5, 2024	SYSTEM	(\$4,234.72)	
					62	Nov 15, 2024	SYSTEM	\$4,234.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user marzua1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					62	Nov 15, 2024	SYSTEM	(\$4,234.72)	
					63	Dec 3, 2024	SYSTEM	\$4,234.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user marzua1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					63	Dec 3, 2024	SYSTEM	(\$4,234.72)	
					64	Dec 16, 2024	SYSTEM	\$4,234.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user marzua1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					64	Dec 16, 2024	SYSTEM	(\$4,234.72)	
					65	Jan 2, 2025	SYSTEM	\$4,234.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user marzua1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					65	Jan 2, 2025	SYSTEM	(\$4,234.72)	
					66	Jan 16, 2025	SYSTEM	\$4,234.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0048) due to user marzua1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
66					Jan 16, 2025	SYSTEM	(\$4,234.72)		
67	Feb 3, 2025	SYSTEM	\$4,234.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user marzua1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
67	Feb 3, 2025	SYSTEM	(\$4,234.72)						



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J5I3397	0120	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Material			2025					
					68	Feb 18, 2025	SYSTEM	\$4,234.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user marzua1 overriding Payment Estimate Exception 6 on the current Payment Estimate.		
					68	Feb 18, 2025	SYSTEM	(\$4,234.72)			
					69	Mar 3, 2025	SYSTEM	\$4,234.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user marzua1 overriding Payment Estimate Exception 6 on the current Payment Estimate.		
					69	Mar 3, 2025	SYSTEM	(\$4,234.72)			
				- Total			\$0.00				
			Material - Total			\$0.00					
			Other Item Adjustment	ACAD	37	Oct 16, 2023	linkd1	\$2,034.92	341 tons laid VAC 6.2% Index Diff 96.25 +\$2034.92		
					37	Oct 16, 2023	linkd1	\$26,411.54	7221.2 tons laid 3.8% VAC 96.25 Index Diff +\$26411.54		
					38	Nov 2, 2023	linkd1	\$6,853.06	1873.7 tons laid 3.8% VAC 96.25 Index Diff +\$6853.06		
					39	Nov 16, 2023	linkd1	\$7,323.05	2002.2 tons laid 3.8% VAC 96.25 Index Diff +\$7323.05		
					51	May 17, 2024	marzua1	\$791.38	Current Index 580 Base Index 502.5 Difference 77.5 Virgin AC 6.2% 164.7 Tons * 77.5 * .062 = \$791.38		
					52	Jun 3, 2024	marzua1	\$873.55	Current Index 580 Base Index 502.5 Difference 77.5 Virgin AC 6.2% 181.8 Tons * 77.5 * .062 = \$873.55		
					60	Oct 16, 2024	marzua1	(\$115.66)	Base Index (502.5) - Current Index (493.75) = -8.75 Tons (213.2) x Virgin AC (0.062)x Index Diff. (-8.75) = -\$115.66		
					61	Nov 5, 2024	marzua1	(\$36.40)	Base Index (502.5) - Current Index (493.75) = -8.75 Tons (67.1) x Virgin AC (0.062)x Index Diff. (-8.75) = -\$36.40		
					ACAD - Total			\$44,135.44			
					Other Item Adjustment - Total			\$44,135.44			
			Overrun	Overrun	39	Nov 16, 2023	SYSTEM	(\$21,069.23)			
					51	May 17, 2024	SYSTEM	(\$10,746.68)			
					52	Jun 3, 2024	SYSTEM	(\$11,862.45)			
					60	Oct 16, 2024	SYSTEM	(\$13,911.31)			
					61	Nov 5, 2024	SYSTEM	(\$4,378.28)			
					67	Feb 3, 2025	SYSTEM	\$61,967.93	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '65.25000 - 65.25000, 'is applied (if non-zero).		
					Overrun - Total			(\$0.02)			
			Overrun - Total			(\$0.02)					
			0120 - Total			\$44,135.42					
			0130	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	Other Item Adjustment	ACAD	52	Jun 3, 2024	marzua1	\$1,545.40	Current Index 580 Base Index 502.5 Difference 77.5 Virgin AC 3.9% 511.3 Tons * 77.5 * .039 = \$1545.4
							ACAD - Total			\$1,545.40	
					Other Item Adjustment - Total			\$1,545.40			





## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J5I3397	0130 - Total							\$1,545.40				
	0140	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP1)	Construction Stockpile		34	Sep 5, 2023	SYSTEM	(\$14,223.90)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					35	Sep 19, 2023	SYSTEM	(\$28,306.62)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					36	Oct 2, 2023	SYSTEM	(\$32,369.38)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					37	Oct 16, 2023	SYSTEM	(\$9,455.53)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					38	Nov 2, 2023	SYSTEM	(\$32,127.90)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					39	Nov 16, 2023	SYSTEM	(\$208.58)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					51	May 17, 2024	SYSTEM	(\$5,446.64)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					52	Jun 3, 2024	SYSTEM	(\$7,302.08)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					60	Oct 16, 2024	SYSTEM	(\$13,503.96)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					61	Nov 5, 2024	SYSTEM	(\$26,317.97)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					67	Feb 3, 2025	SYSTEM	(\$4,852.51)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					- Total					(\$174,115.07)		
					Construction Stockpile - Total					(\$174,115.07)		
					Construction Stockpile STMI		21	Feb 16, 2023	SYSTEM	\$174,115.07	Payment Estimate Item Adjustment generated Stockpile Transaction	
						- Total					\$174,115.07	
					Construction Stockpile STMI - Total					\$174,115.07		
		Material			35	Sep 19, 2023	SYSTEM	\$1,704,461.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user linkd1 overriding Payment Estimate Exception 6 on the current Payment Estimate.			
				35	Sep 19, 2023	SYSTEM	(\$1,704,461.96)					
				36	Oct 2, 2023	SYSTEM	\$1,723,390.76	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user linkd1 overriding Payment Estimate Exception 6 on the current Payment Estimate.				
				36	Oct 2, 2023	SYSTEM	(\$1,723,390.76)					
				37	Oct 16, 2023	SYSTEM	\$1,299,232.68	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user linkd1 overriding Payment Estimate Exception 6 on the current Payment Estimate.				
				37	Oct 16, 2023	SYSTEM	(\$1,299,232.68)					
				38	Nov 2, 2023	SYSTEM	\$544,661.88	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user linkd1 overriding Payment Estimate Exception 7 on the current Payment Estimate.				
				38	Nov 2, 2023	SYSTEM	(\$544,661.88)					
				39	Nov 16, 2023	SYSTEM	\$552,176.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user linkd1 overriding Payment Estimate Exception 7 on the current Payment Estimate.				
				39	Nov 16, 2023	SYSTEM	(\$552,176.04)					
				40	Dec 4, 2023	SYSTEM	\$552,176.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user marzua1 overriding Payment Estimate Exception 7 on the current Payment Estimate.				
				40	Dec 4, 2023	SYSTEM	(\$552,176.04)					
				41	Dec 18, 2023	SYSTEM	\$552,176.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user linkd1 overriding Payment Estimate Exception 9 on the current Payment Estimate.				
				41	Dec 18, 2023	SYSTEM	(\$552,176.04)					
				42	Jan 2, 2024	SYSTEM	\$552,176.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user linkd1 overriding Payment				



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3397	0140	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP1)	Material						Estimate Exception 9 on the current Payment Estimate.
					42	Jan 2, 2024	SYSTEM	(\$552,176.04)	
					43	Jan 17, 2024	SYSTEM	\$552,176.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user marzua1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					43	Jan 17, 2024	SYSTEM	(\$552,176.04)	
					44	Feb 5, 2024	SYSTEM	\$169,776.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user linkd1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					44	Feb 5, 2024	SYSTEM	(\$169,776.04)	
					45	Feb 20, 2024	SYSTEM	\$169,776.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0065) due to user linkd1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					45	Feb 20, 2024	SYSTEM	(\$169,776.04)	
					46	Mar 5, 2024	SYSTEM	\$169,776.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0049) due to user linkd1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					46	Mar 5, 2024	SYSTEM	(\$169,776.04)	
					47	Mar 18, 2024	SYSTEM	\$169,776.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user linkd1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					47	Mar 18, 2024	SYSTEM	(\$169,776.04)	
					48	Apr 2, 2024	SYSTEM	\$169,776.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user marzua1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					48	Apr 2, 2024	SYSTEM	(\$169,776.04)	
					49	Apr 17, 2024	SYSTEM	\$169,776.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user marzua1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					49	Apr 16, 2024	SYSTEM	(\$169,776.04)	
					50	May 2, 2024	SYSTEM	\$169,776.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user marzua1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					50	May 2, 2024	SYSTEM	(\$169,776.04)	
					- Total			\$0.00	
					Material - Total			\$0.00	
			Other Item Adjustment	ACAD	14	Nov 3, 2022	linkd1	\$28,210.31	1802 tons I DIFF 252.5 6.2% VAC +\$28,210.31
					34	Sep 5, 2023	linkd1	\$31,986.40	5360.1 tons laid 6.2% VAC Index Diff - 96.25 +\$31,986.40
					35	Sep 19, 2023	linkd1	\$63,655.32	10667 tons 6.2% VAC Index Diff 96.25 +\$63655.32
					36	Oct 2, 2023	linkd1	\$72,791.57	12198 tons laid 6.2% VAC 96.25 Index Diff +\$72,791.57
					37	Oct 16, 2023	linkd1	\$21,263.40	3563.2 tons laid 6.2% VAC Index Diff - 96.25 +\$21,263.40
					38	Nov 2, 2023	linkd1	\$72,248.52	12107 tons laid 6.2% VAC 96.25 Index Diff +\$72,248.52
					39	Nov 16, 2023	linkd1	\$469.05	78.6 tons laid



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3397	0140	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP1)	Other Item Adjustment	ACAD		2023			6.2 VAC 96.25 Index Diff +\$469.05
					51	May 17, 2024	marzua1	\$9,862.26	Current Index 580 Base Index 502.5 Difference 77.5 Virgin AC 6.2% 2052.5 Tons * 77.5 * .062 = \$9862.26
					52	Jun 3, 2024	HOPKIM1	\$13,221.92	Current Index 580 Base Index 502.5 Difference 77.5 Virgin AC 6.2% 2731.7 Tons * 77.5 * .062 = \$13,221.92
					60	Oct 16, 2024	marzua1	(\$2,760.67)	Base Index (502.5) - Current Index (493.75) = -8.75 Tons (5088.8) x Virgin AC (0.062)x Index Diff. (-8.75) = -\$2760.67
					61	Nov 5, 2024	marzua1	(\$5,380.30)	Base Index (502.5) - Current Index (493.75) = -8.75 Tons (9917.60) x Virgin AC (0.062)x Index Diff. (-8.75) = -\$5380.30
				ACAD - Total				\$305,567.78	
				SUBI	52	Jun 4, 2024	gabelj3	(\$7,509.84)	Substandard density and lab compacted air voids shown by QC test results on the night of 5/29/24  Represented quantity - 523.7 Tons Unit Price for Line No. 0140 - \$95.60/Ton  Measured density of 93.6%  -10% for SMA density between 93.5 and 93.9 per Sec 403.23.7.4.1(b) = 523.7 tons x \$95.60/ton x (-0.1) = -\$5,006.57 -5% per agreement between MoDOT and contractor = 523.7 tons x \$95.60/ton x (-0.05) = -\$2,503.27  Total Adjustment = -\$7,509.84
				SUBI - Total				(\$7,509.84)	
				Other Item Adjustment - Total				\$298,057.94	
				0140 - Total				\$298,057.94	
	0150	TACK COAT	Material		14	Nov 3, 2022	SYSTEM	\$3,308.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user linkd1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					14	Nov 3, 2022	SYSTEM	(\$3,308.70)	
					15	Nov 17, 2022	SYSTEM	\$3,308.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user linkd1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					15	Nov 17, 2022	SYSTEM	(\$3,308.70)	
					16	Dec 4, 2022	SYSTEM	\$3,308.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user linkd1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					16	Dec 4, 2022	SYSTEM	(\$3,308.70)	
					17	Dec 16, 2022	SYSTEM	\$3,308.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user marzua1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					17	Dec 16, 2022	SYSTEM	(\$3,308.70)	
					18	Jan 3, 2023	SYSTEM	\$3,308.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user linkd1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					18	Jan 3, 2023	SYSTEM	(\$3,308.70)	
					19	Jan 17, 2023	SYSTEM	\$3,308.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user linkd1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					19	Jan 17, 2023	SYSTEM	(\$3,308.70)	
					20	Feb 2, 2023	SYSTEM	\$3,308.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user linkd1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					20	Feb 2, 2023	SYSTEM	(\$3,308.70)	
					- Total			\$0.00	



## Line Item Adjustments by Estimate

Mar 6, 2025

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J5I3397	0150	TACK COAT	Material - Total					\$0.00					
	0150 - Total							\$0.00					
	0160	ULTRATHIN BONDED WEARING SURFACE, TYPE C	Material		61	Nov 5, 2024	SYSTEM	\$117,469.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user marzua1 overriding Payment Estimate Exception 11 on the current Payment Estimate.				
					61	Nov 5, 2024	SYSTEM	(\$117,469.00)					
					62	Nov 15, 2024	SYSTEM	\$117,469.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user marzua1 overriding Payment Estimate Exception 9 on the current Payment Estimate.				
					62	Nov 15, 2024	SYSTEM	(\$117,469.00)					
					63	Dec 3, 2024	SYSTEM	\$117,469.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user marzua1 overriding Payment Estimate Exception 9 on the current Payment Estimate.				
					63	Dec 3, 2024	SYSTEM	(\$117,469.00)					
					64	Dec 16, 2024	SYSTEM	\$117,469.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user marzua1 overriding Payment Estimate Exception 9 on the current Payment Estimate.				
					64	Dec 16, 2024	SYSTEM	(\$117,469.00)					
					65	Jan 2, 2025	SYSTEM	\$117,469.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user marzua1 overriding Payment Estimate Exception 8 on the current Payment Estimate.				
					65	Jan 2, 2025	SYSTEM	(\$117,469.00)					
					66	Jan 16, 2025	SYSTEM	\$117,469.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0049) due to user marzua1 overriding Payment Estimate Exception 8 on the current Payment Estimate.				
					66	Jan 16, 2025	SYSTEM	(\$117,469.00)					
					67	Feb 3, 2025	SYSTEM	\$117,469.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user marzua1 overriding Payment Estimate Exception 8 on the current Payment Estimate.				
					67	Feb 3, 2025	SYSTEM	(\$117,469.00)					
					68	Feb 18, 2025	SYSTEM	\$117,469.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user marzua1 overriding Payment Estimate Exception 8 on the current Payment Estimate.				
					68	Feb 18, 2025	SYSTEM	(\$117,469.00)					
					69	Mar 3, 2025	SYSTEM	\$117,469.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user marzua1 overriding Payment Estimate Exception 8 on the current Payment Estimate.				
					69	Mar 3, 2025	SYSTEM	(\$117,469.00)					
					- Total							\$0.00	
					Material - Total							\$0.00	
						Other Item Adjustment	ACAD	61	Nov 5, 2024	marzua1	(\$492.67)	Base Index (502.5) - Current Index (493.75) = -8.75 Index Diff. (-8.75) x 1.98 T/CY x .75" / 36 x 21358 SY x 0.053 = -\$408.57 Index Diff. (-8.75) x 0.9 / 2000 x 21358 SY = -\$84.10 Total = -\$492.67	
					ACAD - Total							(\$492.67)	
					Other Item Adjustment - Total							(\$492.67)	
					0160 - Total							(\$492.67)	
					0170	CONCRETE PAVEMENT ( 8 IN. NON-REINF)	Material		23	Mar 16, 2023	SYSTEM	\$14,332.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user marzua1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
									23	Mar 16, 2023	SYSTEM	(\$14,332.50)	
	24	Apr 3, 2023	SYSTEM	\$14,332.50					This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user marzua1 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
	24	Apr 3, 2023	SYSTEM	(\$14,332.50)									
	25	Apr 18,	SYSTEM	\$14,332.50					This adjustment offsets the original system-generated Material Payment				



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3397	0170	CONCRETE PAVEMENT ( 8 IN. NON-REINF)	Material			2023			Estimate Item Adjustment (0020) due to user linkd1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					25	Apr 18, 2023	SYSTEM	(\$14,332.50)	
					26	May 2, 2023	SYSTEM	\$19,246.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user linkd1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					26	May 2, 2023	SYSTEM	(\$19,246.50)	
					27	May 16, 2023	SYSTEM	\$19,246.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user linkd1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					27	May 16, 2023	SYSTEM	(\$19,246.50)	
					28	Jun 2, 2023	SYSTEM	\$19,246.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user linkd1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					28	Jun 2, 2023	SYSTEM	(\$19,246.50)	
					29	Jun 16, 2023	SYSTEM	\$19,246.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user linkd1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					29	Jun 16, 2023	SYSTEM	(\$19,246.50)	
					30	Jun 30, 2023	SYSTEM	\$19,246.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user linkd1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					30	Jun 30, 2023	SYSTEM	(\$19,246.50)	
					31	Jul 17, 2023	SYSTEM	\$19,246.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user marzua1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					31	Jul 17, 2023	SYSTEM	(\$19,246.50)	
					32	Aug 2, 2023	SYSTEM	\$19,246.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user linkd1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					32	Aug 2, 2023	SYSTEM	(\$19,246.50)	
					33	Aug 16, 2023	SYSTEM	\$19,246.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user linkd1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					33	Aug 16, 2023	SYSTEM	(\$19,246.50)	
					34	Sep 5, 2023	SYSTEM	\$19,246.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user linkd1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					34	Sep 5, 2023	SYSTEM	(\$19,246.50)	
					35	Sep 19, 2023	SYSTEM	\$19,246.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user linkd1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					35	Sep 19, 2023	SYSTEM	(\$19,246.50)	
					36	Oct 2, 2023	SYSTEM	\$19,246.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user linkd1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					36	Oct 2, 2023	SYSTEM	(\$19,246.50)	
					37	Oct 16, 2023	SYSTEM	\$19,246.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user linkd1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					37	Oct 16, 2023	SYSTEM	(\$19,246.50)	
					38	Nov 2, 2023	SYSTEM	\$19,246.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user linkd1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					38	Nov 2, 2023	SYSTEM	(\$19,246.50)	



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3397	0170	CONCRETE PAVEMENT ( 8 IN. NON-REINF)	Material		39	Nov 16, 2023	SYSTEM	\$19,246.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user linkd1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					39	Nov 16, 2023	SYSTEM	(\$19,246.50)	
					40	Dec 4, 2023	SYSTEM	\$19,246.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user marzua1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					40	Dec 4, 2023	SYSTEM	(\$19,246.50)	
					41	Dec 18, 2023	SYSTEM	\$19,246.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user linkd1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					41	Dec 18, 2023	SYSTEM	(\$19,246.50)	
					42	Jan 2, 2024	SYSTEM	\$19,246.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user linkd1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					42	Jan 2, 2024	SYSTEM	(\$19,246.50)	
					43	Jan 17, 2024	SYSTEM	\$19,246.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user marzua1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					43	Jan 17, 2024	SYSTEM	(\$19,246.50)	
					44	Feb 5, 2024	SYSTEM	\$19,246.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user linkd1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					44	Feb 5, 2024	SYSTEM	(\$19,246.50)	
					45	Feb 20, 2024	SYSTEM	\$19,246.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0066) due to user linkd1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					45	Feb 20, 2024	SYSTEM	(\$19,246.50)	
					46	Mar 5, 2024	SYSTEM	\$19,246.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0050) due to user linkd1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					46	Mar 5, 2024	SYSTEM	(\$19,246.50)	
					47	Mar 18, 2024	SYSTEM	\$19,246.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user linkd1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					47	Mar 18, 2024	SYSTEM	(\$19,246.50)	
					48	Apr 2, 2024	SYSTEM	\$19,246.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user marzua1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					48	Apr 2, 2024	SYSTEM	(\$19,246.50)	
					49	Apr 17, 2024	SYSTEM	\$19,246.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user marzua1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					49	Apr 16, 2024	SYSTEM	(\$19,246.50)	
					50	May 2, 2024	SYSTEM	\$19,246.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user marzua1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					50	May 2, 2024	SYSTEM	(\$19,246.50)	
					51	May 17, 2024	SYSTEM	\$19,246.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user marzua1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					51	May 17, 2024	SYSTEM	(\$19,246.50)	
					52	Jun 3, 2024	SYSTEM	\$19,246.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user marzua1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					52	Jun 3, 2024	SYSTEM	(\$19,246.50)	



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3397	0170	CONCRETE PAVEMENT ( 8 IN. NON-REINF)	Material			2024			
					53	Jun 18, 2024	SYSTEM	\$19,246.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0052) due to user linkd1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					53	Jun 18, 2024	SYSTEM	(\$19,246.50)	
					54	Jul 2, 2024	SYSTEM	\$19,246.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user linkd1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					54	Jul 2, 2024	SYSTEM	(\$19,246.50)	
					55	Jul 17, 2024	SYSTEM	\$19,246.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0051) due to user marzua1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					55	Jul 17, 2024	SYSTEM	(\$19,246.50)	
					56	Aug 2, 2024	SYSTEM	\$19,246.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user marzua1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					56	Aug 2, 2024	SYSTEM	(\$19,246.50)	
					57	Aug 16, 2024	SYSTEM	\$19,246.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user marzua1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					57	Aug 16, 2024	SYSTEM	(\$19,246.50)	
					58	Sep 3, 2024	SYSTEM	\$19,246.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user linkd1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					58	Sep 3, 2024	SYSTEM	(\$19,246.50)	
					59	Sep 16, 2024	SYSTEM	\$19,246.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user marzua1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					59	Sep 16, 2024	SYSTEM	(\$19,246.50)	
					60	Oct 16, 2024	SYSTEM	\$19,246.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user marzua1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					60	Oct 16, 2024	SYSTEM	(\$19,246.50)	
					61	Nov 5, 2024	SYSTEM	\$19,246.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user marzua1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					61	Nov 5, 2024	SYSTEM	(\$19,246.50)	
					62	Nov 15, 2024	SYSTEM	\$19,246.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user marzua1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					62	Nov 15, 2024	SYSTEM	(\$19,246.50)	
					63	Dec 3, 2024	SYSTEM	\$19,246.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user marzua1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					63	Dec 3, 2024	SYSTEM	(\$19,246.50)	
					64	Dec 16, 2024	SYSTEM	\$19,246.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user marzua1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					64	Dec 16, 2024	SYSTEM	(\$19,246.50)	
					65	Jan 2, 2025	SYSTEM	\$19,246.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user marzua1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					65	Jan 2, 2025	SYSTEM	(\$19,246.50)	
					66	Jan 16, 2025	SYSTEM	\$19,246.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0050) due to user marzua1 overriding Payment Estimate Exception 11 on the current Payment Estimate.





## Line Item Adjustments by Estimate

Mar 6, 2025

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3397	0170	CONCRETE PAVEMENT ( 8 IN. NON-REINF)	Material		66	Jan 16, 2025	SYSTEM	(\$19,246.50)	
					67	Feb 3, 2025	SYSTEM	\$19,246.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user marzua1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					67	Feb 3, 2025	SYSTEM	(\$19,246.50)	
					68	Feb 18, 2025	SYSTEM	\$19,246.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user marzua1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					68	Feb 18, 2025	SYSTEM	(\$19,246.50)	
					69	Mar 3, 2025	SYSTEM	\$19,246.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user marzua1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					69	Mar 3, 2025	SYSTEM	(\$19,246.50)	
					- Total			\$0.00	
					Material - Total			\$0.00	
				Price FUEL	23	Mar 16, 2023	SYSTEM	\$104.48	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					26	May 2, 2023	SYSTEM	\$13.61	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					- Total			\$118.09	
					Price FUEL - Total			\$118.09	
					0170 - Total			\$118.09	
	0180	FURNISHING UNBONDED CONCRETE OVERLAY	Material		10	Sep 6, 2022	SYSTEM	\$400,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user linkd1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					10	Sep 6, 2022	SYSTEM	(\$400,200.00)	
					11	Sep 16, 2022	SYSTEM	\$577,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user linkd1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					11	Sep 16, 2022	SYSTEM	(\$577,700.00)	
					12	Oct 4, 2022	SYSTEM	\$804,325.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user gabelj3 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					12	Oct 4, 2022	SYSTEM	(\$804,325.00)	
					13	Oct 18, 2022	SYSTEM	\$1,098,575.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0101) due to user linkd1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					13	Oct 18, 2022	SYSTEM	(\$1,098,575.00)	
					14	Nov 3, 2022	SYSTEM	\$1,274,387.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user linkd1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					14	Nov 3, 2022	SYSTEM	(\$1,274,387.50)	
					15	Nov 17, 2022	SYSTEM	\$1,444,850.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user linkd1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					15	Nov 17, 2022	SYSTEM	(\$1,444,850.00)	
					16	Dec 4, 2022	SYSTEM	\$1,444,850.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user linkd1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					16	Dec 4, 2022	SYSTEM	(\$1,444,850.00)	
					17	Dec 16, 2022	SYSTEM	\$1,444,850.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user marzua1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					17	Dec 16, 2022	SYSTEM	(\$1,444,850.00)	
					18	Jan 3, 2023	SYSTEM	\$1,444,850.00	This adjustment offsets the original system-generated Material Payment



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J5I3397	0180	FURNISHING UNBONDED CONCRETE OVERLAY	Material			2023			Estimate Item Adjustment (0014) due to user linkd1 overriding Payment Estimate Exception 7 on the current Payment Estimate.		
					18	Jan 3, 2023	SYSTEM	(\$1,444,850.00)			
					19	Jan 17, 2023	SYSTEM	\$1,444,850.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user linkd1 overriding Payment Estimate Exception 7 on the current Payment Estimate.		
					19	Jan 17, 2023	SYSTEM	(\$1,444,850.00)			
					20	Feb 2, 2023	SYSTEM	\$1,444,850.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user linkd1 overriding Payment Estimate Exception 6 on the current Payment Estimate.		
					20	Feb 2, 2023	SYSTEM	(\$1,444,850.00)			
					21	Feb 16, 2023	SYSTEM	\$1,444,850.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user linkd1 overriding Payment Estimate Exception 5 on the current Payment Estimate.		
					21	Feb 16, 2023	SYSTEM	(\$1,444,850.00)			
					- Total					\$0.00	
					Material - Total					\$0.00	
			Other Item Adjustment	PCCS	43	Jan 17, 2024	linkd1	\$48,007.95	Strength was the only component of pay factor, because depth was not variable. The contractor put back what the removed. Therefore the strength adjustment was the entire weight. Lot 1 -\$695.02 (-1.2%) Lot 2 -\$266.46 (-0.2%) Lot 3 +\$2708.56 (+5.0%) Lot 4 +\$4667.04 (+5.0%) Lot 5 -\$1242.04 (-1.8%) Lot 6 +\$934.52 (+2.6%) Lot 7 +\$4861.50 (+5.0%) Lot 8 +\$3296.10 (+5.0%) Lot 9 +\$5133.18 (+5.0%) Lot 10 +\$5401.96 (+5.0%) Lot 11 +\$4604.40 (+5.0%) Lot 12 +\$4058.66 (+5.0%) Lot 13 +\$4776.36 (+5.0%) Lot 14 +\$2722.44 (+5.0%) Lot 15 +\$788.20 (+3.2%) Lot 16 +\$2082.53 (+5.0%) Lot 17 +\$1953.62 (+5.0%) Lot 18 +\$2222.40 (+5.0%)		
					44	Feb 5, 2024	linkd1	\$2,870.72	Lot 15 and Lot 16 on the unbonded overlay bonus missed half of the bonus pay. On lot 15 \$788.20 was missed and on Lot 16 \$2082.53 was missed.		
					PCCS - Total				\$50,878.67		
					Other Item Adjustment - Total				\$50,878.67		
					Overrun	Overrun	14	Nov 3, 2022	SYSTEM	(\$93,512.50)	
							15	Nov 17, 2022	SYSTEM	(\$170,462.50)	
			16	Dec 4, 2022			SYSTEM	\$263,975.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',125.00000 - 125.00000, 'is applied (if non-zero).		
			Overrun - Total				\$0.00				
			Overrun - Total				\$0.00				
			0180 - Total				\$50,878.67				
0190	UNBONDED CONCRETE OVERLAY INTERLAYER	Construction Stockpile		10	Sep 6, 2022	SYSTEM	(\$39,119.58)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				11	Sep 16, 2022	SYSTEM	(\$15,943.89)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				12	Oct 4, 2022	SYSTEM	(\$12,390.09)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				13	Oct 17, 2022	SYSTEM	(\$8,565.94)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				14	Nov 3, 2022	SYSTEM	(\$632.73)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total				(\$76,652.23)			
		Construction Stockpile - Total				(\$76,652.23)					
		Construction		3	May 16,	SYSTEM	\$33,869.59	Payment Estimate Item Adjustment generated Stockpile Transaction			



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J5I3397	0190	UNBONDED CONCRETE OVERLAY INTERLAYER	Stockpile STMA			2022				
			- Total					\$33,869.59		
			Construction Stockpile STMA - Total					\$33,869.59		
			Construction Stockpile STMI		2	May 3, 2022	SYSTEM	\$42,782.64	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total					\$42,782.64		
			Construction Stockpile STMI - Total					\$42,782.64		
			Overrun	Overrun	14	Nov 3, 2022	SYSTEM	(\$9,518.70)		
					15	Nov 17, 2022	SYSTEM	(\$4,834.80)		
					16	Dec 4, 2022	SYSTEM	\$14,353.50	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '3.00000 - 3.00000, 'is applied (if non-zero).	
			Overrun - Total					\$0.00		
			Overrun - Total					\$0.00		
	0190 - Total					\$0.00				
	0200	MISC.	Other Item Adjustment	FUEL	10	Sep 6, 2022	marzua1	\$10,978.36	System did not calculate due to bid item number being a 99 number rather than bid item 506.2031. Manual Calculation: current index - 3.66 base index - 2.39 Index Difference - 1.27 Usage Factor - 0.60 14407.30 SY x 1.27 x 0.60 = 10,978.36	
					11	Sep 16, 2022	linkd1	\$6,271.51	5872.2 SY Usage factor 0.6 +\$6271.51	
					12	Oct 4, 2022	gabelj3	\$8,103.45	7587.5 SY Fuel Factor 0.60 +\$8,103.45	
					13	Oct 18, 2022	linkd1	\$5,747.31	9675.60 SY Fuel Index 0.6 Index Difference CI 3.38, BI 2.39, DIF 0.99 +\$5747.31	
					14	Nov 3, 2022	linkd1	\$5,207.30	8766.5 SY CI 3.38 I DIFF +0.99 +\$5,207.30	
15					Nov 17, 2022	linkd1	\$1,728.00	1600 SY CI 4.19 BI 2.39 I Diff 1.8 Factor 0.6 +\$1728.00		
15					Nov 17, 2022	linkd1	(\$8,103.45)	Estimate 12 Fix Quantity was paid wrong on estimate 12. This is being taken off to make correct.		
15					Nov 17, 2022	linkd1	\$8,115.84	Estimate 12 Fix This is the corrected adjustment. 7599.1 SY I Diff 1.78 Factor 0.6 +\$8,115.84		
15					Nov 17, 2022	linkd1	(\$5,207.30)	Estimate 14 Fix Quantity was paid incorrectly, this is being removed to make correct.		
15					Nov 17, 2022	linkd1	\$4,834.21	Estimate 14 fix. This is the corrected adjustment. 8138.4 SY I Diff 0.99 Factor 0.6 +\$4834.21		
FUEL - Total					\$37,675.23					
PPCS					43	Jan 17, 2024	linkd1	\$14,651.42	Strength was the only component of pay factor, because depth was not variable. The contractor put back what the removed. Therefore the strength adjustment was the entire weight. Lot 1 -\$200.14 (-1.2%) Lot 2 -\$76.74 (-0.2%) Lot 3 +\$780.00 (+5.0%) Lot 4 +\$1344.00 (+5.0%) Lot 5 -\$357.68 (-1.8%) Lot 6 +\$269.12 (+2.6%)	



## Line Item Adjustments by Estimate

Mar 6, 2025

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3397	0200	MISC.	Other Item Adjustment						Lot 7 +\$1400.00 (+5.0%) Lot 8 +\$949.34 (+5.0%) Lot 9 +\$1478.24 (+5.0%) Lot 10 +\$1555.64 (+5.0%) Lot 11 +\$1325.96 (+5.0%) Lot 12 +\$1168.80 (+5.0%) Lot 13 +\$1375.48 (+5.0%) Lot 14 +\$784.00 (+5.0%) Lot 15 +\$453.96 (+3.2%) Lot 16 +\$1199.44 (+5.0%) Lot 17 +\$562.00 (+5.0%) Lot 18 +\$640.00 (+5.0%)
				PCCS - Total				\$14,651.42	
			Other Item Adjustment - Total				\$52,326.65		
			Overrun	Overrun	14	Nov 3, 2022	SYSTEM	(\$30,408.00)	
					15	Nov 17, 2022	SYSTEM	(\$7,868.00)	
					16	Dec 4, 2022	SYSTEM	\$38,276.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '8.00000 - 8.00000', is applied (if non-zero).
				Overrun - Total				\$0.00	
			Overrun - Total				\$0.00		
	0200 - Total							\$52,326.65	
	0220	PIPE COLLAR, TYPE A	Material		20	Feb 2, 2023	SYSTEM	\$2,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user linkd1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					20	Feb 2, 2023	SYSTEM	(\$2,000.00)	
				- Total				\$0.00	
			Material - Total				\$0.00		
	0220 - Total							\$0.00	
	0240	FURNISHING TYPE 1 ROCK DITCH LINER	Material		46	Mar 5, 2024	SYSTEM	\$3,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0051) due to user linkd1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					46	Mar 5, 2024	SYSTEM	(\$3,720.00)	
					47	Mar 18, 2024	SYSTEM	\$3,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user linkd1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					47	Mar 18, 2024	SYSTEM	(\$3,720.00)	
					48	Apr 2, 2024	SYSTEM	\$3,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user marzua1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					48	Apr 2, 2024	SYSTEM	(\$3,720.00)	
					49	Apr 17, 2024	SYSTEM	\$3,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustmnt (0036) due to user marzua1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					49	Apr 16, 2024	SYSTEM	(\$3,720.00)	
					50	May 2, 2024	SYSTEM	\$3,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user marzua1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					50	May 2, 2024	SYSTEM	(\$3,720.00)	
					51	May 17, 2024	SYSTEM	\$3,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user marzua1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
					51	May 17, 2024	SYSTEM	(\$3,720.00)	
					52	Jun 3, 2024	SYSTEM	\$3,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user marzua1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
					52	Jun 3, 2024	SYSTEM	(\$3,720.00)	
					53	Jun 18, 2024	SYSTEM	\$3,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0053) due to user linkd1 overriding Payment



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J5I3397	0240	FURNISHING TYPE 1 ROCK DITCH LINER	Material						Estimate Exception 27 on the current Payment Estimate.					
					53	Jun 18, 2024	SYSTEM	(\$3,720.00)						
					54	Jul 2, 2024	SYSTEM	\$3,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user linkd1 overriding Payment Estimate Exception 28 on the current Payment Estimate.					
					54	Jul 2, 2024	SYSTEM	(\$3,720.00)						
					55	Jul 17, 2024	SYSTEM	\$3,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0052) due to user marzua1 overriding Payment Estimate Exception 27 on the current Payment Estimate.					
					55	Jul 17, 2024	SYSTEM	(\$3,720.00)						
					56	Aug 2, 2024	SYSTEM	\$3,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user marzua1 overriding Payment Estimate Exception 28 on the current Payment Estimate.					
					56	Aug 2, 2024	SYSTEM	(\$3,720.00)						
					57	Aug 16, 2024	SYSTEM	\$3,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user marzua1 overriding Payment Estimate Exception 29 on the current Payment Estimate.					
					57	Aug 16, 2024	SYSTEM	(\$3,720.00)						
					58	Sep 3, 2024	SYSTEM	\$3,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user linkd1 overriding Payment Estimate Exception 29 on the current Payment Estimate.					
					58	Sep 3, 2024	SYSTEM	(\$3,720.00)						
					59	Sep 16, 2024	SYSTEM	\$3,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user marzua1 overriding Payment Estimate Exception 29 on the current Payment Estimate.					
					59	Sep 16, 2024	SYSTEM	(\$3,720.00)						
					60	Oct 16, 2024	SYSTEM	\$3,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user marzua1 overriding Payment Estimate Exception 31 on the current Payment Estimate.					
					60	Oct 16, 2024	SYSTEM	(\$3,720.00)						
					61	Nov 5, 2024	SYSTEM	\$3,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user marzua1 overriding Payment Estimate Exception 35 on the current Payment Estimate.					
					61	Nov 5, 2024	SYSTEM	(\$3,720.00)						
					62	Nov 15, 2024	SYSTEM	\$3,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user marzua1 overriding Payment Estimate Exception 32 on the current Payment Estimate.					
					62	Nov 15, 2024	SYSTEM	(\$3,720.00)						
					63	Dec 3, 2024	SYSTEM	\$3,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user marzua1 overriding Payment Estimate Exception 32 on the current Payment Estimate.					
					63	Dec 3, 2024	SYSTEM	(\$3,720.00)						
					64	Dec 16, 2024	SYSTEM	\$3,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user marzua1 overriding Payment Estimate Exception 32 on the current Payment Estimate.					
					64	Dec 16, 2024	SYSTEM	(\$3,720.00)						
									- Total			\$0.00		
									Material - Total			\$0.00		
					0240 - Total								\$0.00	
						0260	FURNISHING TYPE 1 ROCK BLANKET	Material		23	Mar 16, 2023	SYSTEM	\$9,780.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user marzua1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
										23	Mar 16, 2023	SYSTEM	(\$9,780.00)	
										24	Apr 3, 2023	SYSTEM	\$9,780.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user marzua1 overriding Payment



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3397	0260	FURNISHING TYPE 1 ROCK BLANKET	Material						Estimate Exception 13 on the current Payment Estimate.
					24	Apr 3, 2023	SYSTEM	(\$9,780.00)	
					25	Apr 18, 2023	SYSTEM	\$9,780.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user linkd1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					25	Apr 18, 2023	SYSTEM	(\$9,780.00)	
					26	May 2, 2023	SYSTEM	\$9,780.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user linkd1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					26	May 2, 2023	SYSTEM	(\$9,780.00)	
					27	May 16, 2023	SYSTEM	\$9,780.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user linkd1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					27	May 16, 2023	SYSTEM	(\$9,780.00)	
					28	Jun 2, 2023	SYSTEM	\$9,780.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user linkd1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					28	Jun 2, 2023	SYSTEM	(\$9,780.00)	
					29	Jun 16, 2023	SYSTEM	\$9,780.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user linkd1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					29	Jun 16, 2023	SYSTEM	(\$9,780.00)	
					30	Jun 30, 2023	SYSTEM	\$9,780.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user linkd1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					30	Jun 30, 2023	SYSTEM	(\$9,780.00)	
					31	Jul 17, 2023	SYSTEM	\$9,780.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user marzua1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					31	Jul 17, 2023	SYSTEM	(\$9,780.00)	
					32	Aug 2, 2023	SYSTEM	\$9,780.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user linkd1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					32	Aug 2, 2023	SYSTEM	(\$9,780.00)	
					33	Aug 16, 2023	SYSTEM	\$9,780.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user linkd1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					33	Aug 16, 2023	SYSTEM	(\$9,780.00)	
					34	Sep 5, 2023	SYSTEM	\$9,780.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user linkd1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					34	Sep 5, 2023	SYSTEM	(\$9,780.00)	
					35	Sep 19, 2023	SYSTEM	\$9,780.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user linkd1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					35	Sep 19, 2023	SYSTEM	(\$9,780.00)	
					36	Oct 2, 2023	SYSTEM	\$9,780.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user linkd1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					36	Oct 2, 2023	SYSTEM	(\$9,780.00)	
					37	Oct 16, 2023	SYSTEM	\$9,780.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user linkd1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
					37	Oct 16, 2023	SYSTEM	(\$9,780.00)	



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3397	0260	FURNISHING TYPE 1 ROCK BLANKET	Material		38	Nov 2, 2023	SYSTEM	\$9,780.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user linkd1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
					38	Nov 2, 2023	SYSTEM	(\$9,780.00)	
					39	Nov 16, 2023	SYSTEM	\$9,780.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user linkd1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
					39	Nov 16, 2023	SYSTEM	(\$9,780.00)	
					40	Dec 4, 2023	SYSTEM	\$9,780.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user marzua1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
					40	Dec 4, 2023	SYSTEM	(\$9,780.00)	
					41	Dec 18, 2023	SYSTEM	\$9,780.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user linkd1 overriding Payment Estimate Exception 29 on the current Payment Estimate.
					41	Dec 18, 2023	SYSTEM	(\$9,780.00)	
					42	Jan 2, 2024	SYSTEM	\$9,780.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user linkd1 overriding Payment Estimate Exception 29 on the current Payment Estimate.
					42	Jan 2, 2024	SYSTEM	(\$9,780.00)	
					43	Jan 17, 2024	SYSTEM	\$9,780.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user marzua1 overriding Payment Estimate Exception 29 on the current Payment Estimate.
					43	Jan 17, 2024	SYSTEM	(\$9,780.00)	
					44	Feb 5, 2024	SYSTEM	\$9,780.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user linkd1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
					44	Feb 5, 2024	SYSTEM	(\$9,780.00)	
					45	Feb 20, 2024	SYSTEM	\$9,780.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0067) due to user linkd1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
					45	Feb 20, 2024	SYSTEM	(\$9,780.00)	
					46	Mar 5, 2024	SYSTEM	\$9,780.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0052) due to user linkd1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
					46	Mar 5, 2024	SYSTEM	(\$9,780.00)	
					47	Mar 18, 2024	SYSTEM	\$9,780.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user linkd1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
					47	Mar 18, 2024	SYSTEM	(\$9,780.00)	
					48	Apr 2, 2024	SYSTEM	\$9,780.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user marzua1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
					48	Apr 2, 2024	SYSTEM	(\$9,780.00)	
					49	Apr 17, 2024	SYSTEM	\$9,780.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user marzua1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
					49	Apr 16, 2024	SYSTEM	(\$9,780.00)	
					50	May 2, 2024	SYSTEM	\$9,780.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user marzua1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
					50	May 2, 2024	SYSTEM	(\$9,780.00)	
					51	May 17, 2024	SYSTEM	\$9,780.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user marzua1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					51	May 17, 2024	SYSTEM	(\$9,780.00)	



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3397	0260	FURNISHING TYPE 1 ROCK BLANKET	Material			2024			
					52	Jun 3, 2024	SYSTEM	\$9,780.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0047) due to user marzua1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					52	Jun 3, 2024	SYSTEM	(\$9,780.00)	
					53	Jun 18, 2024	SYSTEM	\$9,780.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0054) due to user linkd1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
					53	Jun 18, 2024	SYSTEM	(\$9,780.00)	
					54	Jul 2, 2024	SYSTEM	\$9,780.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user linkd1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
					54	Jul 2, 2024	SYSTEM	(\$9,780.00)	
					55	Jul 17, 2024	SYSTEM	\$9,780.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0053) due to user marzua1 overriding Payment Estimate Exception 29 on the current Payment Estimate.
					55	Jul 17, 2024	SYSTEM	(\$9,780.00)	
					56	Aug 2, 2024	SYSTEM	\$9,780.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user marzua1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
					56	Aug 2, 2024	SYSTEM	(\$9,780.00)	
					57	Aug 16, 2024	SYSTEM	\$9,780.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user marzua1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
					57	Aug 16, 2024	SYSTEM	(\$9,780.00)	
					58	Sep 3, 2024	SYSTEM	\$9,780.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user linkd1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
					58	Sep 3, 2024	SYSTEM	(\$9,780.00)	
					59	Sep 16, 2024	SYSTEM	\$9,780.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user marzua1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
					59	Sep 16, 2024	SYSTEM	(\$9,780.00)	
					60	Oct 16, 2024	SYSTEM	\$9,780.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0047) due to user marzua1 overriding Payment Estimate Exception 33 on the current Payment Estimate.
					60	Oct 16, 2024	SYSTEM	(\$9,780.00)	
					61	Nov 5, 2024	SYSTEM	\$9,780.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user marzua1 overriding Payment Estimate Exception 37 on the current Payment Estimate.
					61	Nov 5, 2024	SYSTEM	(\$9,780.00)	
					62	Nov 15, 2024	SYSTEM	\$9,780.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user marzua1 overriding Payment Estimate Exception 34 on the current Payment Estimate.
					62	Nov 15, 2024	SYSTEM	(\$9,780.00)	
					63	Dec 3, 2024	SYSTEM	\$9,780.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user marzua1 overriding Payment Estimate Exception 34 on the current Payment Estimate.
					63	Dec 3, 2024	SYSTEM	(\$9,780.00)	
					64	Dec 16, 2024	SYSTEM	\$9,780.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user marzua1 overriding Payment Estimate Exception 34 on the current Payment Estimate.
					64	Dec 16, 2024	SYSTEM	(\$9,780.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	





## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J5I3397	0260 - Total								\$0.00					
	0280	IMPACT ATTENUATOR 70 MPH (SAND BARREL ARRAY)	Material		7	Jul 19, 2022	SYSTEM	\$2,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user linkd1 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					7	Jul 19, 2022	SYSTEM	(\$2,500.00)						
					8	Aug 2, 2022	SYSTEM	\$2,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user linkd1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					8	Aug 2, 2022	SYSTEM	(\$2,500.00)						
					9	Aug 17, 2022	SYSTEM	\$5,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user linkd1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					9	Aug 17, 2022	SYSTEM	(\$5,000.00)						
					10	Sep 6, 2022	SYSTEM	\$5,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user linkd1 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					10	Sep 6, 2022	SYSTEM	(\$5,000.00)						
					11	Sep 16, 2022	SYSTEM	\$5,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user linkd1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					11	Sep 16, 2022	SYSTEM	(\$5,000.00)						
					12	Oct 4, 2022	SYSTEM	\$5,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user gabelj3 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					12	Oct 4, 2022	SYSTEM	(\$5,000.00)						
	- Total							\$0.00						
	Material - Total							\$0.00						
	0280 - Total								\$0.00					
	0310	TRUCK OR TRAILER MOUNTED ATTEN (TMA)	Material		10	Sep 6, 2022	SYSTEM	\$1,150.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user linkd1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					10	Sep 6, 2022	SYSTEM	(\$1,150.00)						
					11	Sep 16, 2022	SYSTEM	\$1,150.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user linkd1 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					11	Sep 16, 2022	SYSTEM	(\$1,150.00)						
					12	Oct 4, 2022	SYSTEM	\$1,150.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user gabelj3 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					12	Oct 4, 2022	SYSTEM	(\$1,150.00)						
					- Total							\$0.00		
					Material - Total							\$0.00		
					0310 - Total								\$0.00	
					0320	FURN & PLACE CONC MATL FOR FULL DEPTH	Material		4	Jun 2, 2022	SYSTEM	\$5,480.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user linkd1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
									4	Jun 2, 2022	SYSTEM	(\$5,480.00)		
									5	Jun 17, 2022	SYSTEM	\$103,626.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user linkd1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
	5	Jun 17, 2022	SYSTEM	(\$103,626.80)										
	6	Jul 2, 2022	SYSTEM	\$116,039.00					This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user abbote1 overriding Payment Estimate Exception 17 on the current Payment Estimate.					
	6	Jul 1, 2022	SYSTEM	(\$116,039.00)										



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3397	0320	FURN & PLACE CONC MATL FOR FULL DEPTH	Material		7	Jul 19, 2022	SYSTEM	\$116,039.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user linkd1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					7	Jul 19, 2022	SYSTEM	(\$116,039.00)	
					8	Aug 2, 2022	SYSTEM	\$133,410.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user linkd1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					8	Aug 2, 2022	SYSTEM	(\$133,410.60)	
					9	Aug 17, 2022	SYSTEM	\$140,726.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user linkd1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					9	Aug 17, 2022	SYSTEM	(\$140,726.40)	
					10	Sep 6, 2022	SYSTEM	\$140,726.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user linkd1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					10	Sep 6, 2022	SYSTEM	(\$140,726.40)	
					11	Sep 16, 2022	SYSTEM	\$140,726.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user linkd1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					11	Sep 16, 2022	SYSTEM	(\$140,726.40)	
					12	Oct 4, 2022	SYSTEM	\$154,892.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user gabelj3 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					12	Oct 4, 2022	SYSTEM	(\$154,892.20)	
					13	Oct 18, 2022	SYSTEM	\$154,892.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0102) due to user linkd1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					13	Oct 18, 2022	SYSTEM	(\$154,892.20)	
					14	Nov 3, 2022	SYSTEM	\$154,892.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user linkd1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					14	Nov 3, 2022	SYSTEM	(\$154,892.20)	
					15	Nov 17, 2022	SYSTEM	\$183,881.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user linkd1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					15	Nov 17, 2022	SYSTEM	(\$183,881.40)	
					16	Dec 4, 2022	SYSTEM	\$212,130.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user linkd1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					16	Dec 4, 2022	SYSTEM	(\$212,130.80)	
					17	Dec 16, 2022	SYSTEM	\$212,130.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user marzua1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					17	Dec 16, 2022	SYSTEM	(\$212,130.80)	
					18	Jan 3, 2023	SYSTEM	\$212,130.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user linkd1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					18	Jan 3, 2023	SYSTEM	(\$212,130.80)	
					19	Jan 17, 2023	SYSTEM	\$212,130.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user linkd1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					19	Jan 17, 2023	SYSTEM	(\$212,130.80)	
					20	Feb 2, 2023	SYSTEM	\$212,130.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user linkd1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					20	Feb 2, 2023	SYSTEM	(\$212,130.80)	



## Line Item Adjustments by Estimate

Mar 6, 2025

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3397	0320	FURN & PLACE CONC MATL FOR FULL DEPTH	Material			2023			
					21	Feb 16, 2023	SYSTEM	\$212,130.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user linkd1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					21	Feb 16, 2023	SYSTEM	(\$212,130.80)	
					22	Mar 2, 2023	SYSTEM	\$212,130.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user linkd1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					22	Mar 2, 2023	SYSTEM	(\$212,130.80)	
					23	Mar 16, 2023	SYSTEM	\$212,130.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user marzua1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					23	Mar 16, 2023	SYSTEM	(\$212,130.80)	
					24	Apr 3, 2023	SYSTEM	\$212,130.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user marzua1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					24	Apr 3, 2023	SYSTEM	(\$212,130.80)	
					25	Apr 18, 2023	SYSTEM	\$212,130.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user linkd1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					25	Apr 18, 2023	SYSTEM	(\$212,130.80)	
					26	May 2, 2023	SYSTEM	\$212,130.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user linkd1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					26	May 2, 2023	SYSTEM	(\$212,130.80)	
					27	May 16, 2023	SYSTEM	\$212,130.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user linkd1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					27	May 16, 2023	SYSTEM	(\$212,130.80)	
					28	Jun 2, 2023	SYSTEM	\$212,130.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user linkd1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					28	Jun 2, 2023	SYSTEM	(\$212,130.80)	
					29	Jun 16, 2023	SYSTEM	\$212,130.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user linkd1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					29	Jun 16, 2023	SYSTEM	(\$212,130.80)	
					30	Jun 30, 2023	SYSTEM	\$212,130.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user linkd1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					30	Jun 30, 2023	SYSTEM	(\$212,130.80)	
					31	Jul 17, 2023	SYSTEM	\$212,130.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user marzua1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					31	Jul 17, 2023	SYSTEM	(\$212,130.80)	
					32	Aug 2, 2023	SYSTEM	\$212,130.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user linkd1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					32	Aug 2, 2023	SYSTEM	(\$212,130.80)	
					33	Aug 16, 2023	SYSTEM	\$212,130.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user linkd1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					33	Aug 16, 2023	SYSTEM	(\$212,130.80)	
					34	Sep 5, 2023	SYSTEM	\$212,130.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user linkd1 overriding Payment Estimate Exception 23 on the current Payment Estimate.



## Line Item Adjustments by Estimate

Mar 6, 2025

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3397	0320	FURN & PLACE CONC MATL FOR FULL DEPTH	Material		34	Sep 5, 2023	SYSTEM	(\$212,130.80)	
					35	Sep 19, 2023	SYSTEM	\$212,130.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user linkd1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
					35	Sep 19, 2023	SYSTEM	(\$212,130.80)	
					36	Oct 2, 2023	SYSTEM	\$212,130.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user linkd1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
					36	Oct 2, 2023	SYSTEM	(\$212,130.80)	
					37	Oct 16, 2023	SYSTEM	\$212,130.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user linkd1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
					37	Oct 16, 2023	SYSTEM	(\$212,130.80)	
					38	Nov 2, 2023	SYSTEM	\$212,130.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user linkd1 overriding Payment Estimate Exception 29 on the current Payment Estimate.
					38	Nov 2, 2023	SYSTEM	(\$212,130.80)	
					39	Nov 16, 2023	SYSTEM	\$212,130.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user linkd1 overriding Payment Estimate Exception 29 on the current Payment Estimate.
					39	Nov 16, 2023	SYSTEM	(\$212,130.80)	
					40	Dec 4, 2023	SYSTEM	\$212,130.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user marzua1 overriding Payment Estimate Exception 29 on the current Payment Estimate.
					40	Dec 4, 2023	SYSTEM	(\$212,130.80)	
					41	Dec 18, 2023	SYSTEM	\$212,130.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user linkd1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
					41	Dec 18, 2023	SYSTEM	(\$212,130.80)	
					42	Jan 2, 2024	SYSTEM	\$212,130.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user linkd1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
					42	Jan 2, 2024	SYSTEM	(\$212,130.80)	
					43	Jan 17, 2024	SYSTEM	\$212,130.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user marzua1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
					43	Jan 17, 2024	SYSTEM	(\$212,130.80)	
					44	Feb 5, 2024	SYSTEM	\$219,802.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user linkd1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
					44	Feb 5, 2024	SYSTEM	(\$219,802.80)	
					45	Feb 20, 2024	SYSTEM	\$219,802.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0068) due to user linkd1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
					45	Feb 20, 2024	SYSTEM	(\$219,802.80)	
					46	Mar 5, 2024	SYSTEM	\$219,802.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0053) due to user linkd1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
					46	Mar 5, 2024	SYSTEM	(\$219,802.80)	
					47	Mar 18, 2024	SYSTEM	\$219,802.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user linkd1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
					47	Mar 18, 2024	SYSTEM	(\$219,802.80)	
					48	Apr 2, 2024	SYSTEM	\$219,802.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user marzua1 overriding Payment



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3397	0320	FURN & PLACE CONC MATL FOR FULL DEPTH	Material						Estimate Exception 28 on the current Payment Estimate.
					48	Apr 2, 2024	SYSTEM	(\$219,802.80)	
					49	Apr 17, 2024	SYSTEM	\$219,802.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user marzua1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
					49	Apr 16, 2024	SYSTEM	(\$219,802.80)	
					50	May 2, 2024	SYSTEM	\$219,802.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user marzua1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
					50	May 2, 2024	SYSTEM	(\$219,802.80)	
					51	May 17, 2024	SYSTEM	\$240,626.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user marzua1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
					51	May 17, 2024	SYSTEM	(\$240,626.80)	
					52	Jun 3, 2024	SYSTEM	\$240,626.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0048) due to user marzua1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
					52	Jun 3, 2024	SYSTEM	(\$240,626.80)	
					53	Jun 18, 2024	SYSTEM	\$240,626.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0055) due to user linkd1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
					53	Jun 18, 2024	SYSTEM	(\$240,626.80)	
					54	Jul 2, 2024	SYSTEM	\$240,626.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0047) due to user linkd1 overriding Payment Estimate Exception 32 on the current Payment Estimate.
					54	Jul 2, 2024	SYSTEM	(\$240,626.80)	
					55	Jul 17, 2024	SYSTEM	\$240,626.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0054) due to user marzua1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
					55	Jul 17, 2024	SYSTEM	(\$240,626.80)	
					56	Aug 2, 2024	SYSTEM	\$240,626.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user marzua1 overriding Payment Estimate Exception 32 on the current Payment Estimate.
					56	Aug 2, 2024	SYSTEM	(\$240,626.80)	
					57	Aug 16, 2024	SYSTEM	\$240,626.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user marzua1 overriding Payment Estimate Exception 33 on the current Payment Estimate.
					57	Aug 16, 2024	SYSTEM	(\$240,626.80)	
					58	Sep 3, 2024	SYSTEM	\$240,626.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user linkd1 overriding Payment Estimate Exception 33 on the current Payment Estimate.
					58	Sep 3, 2024	SYSTEM	(\$240,626.80)	
					59	Sep 16, 2024	SYSTEM	\$240,626.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user marzua1 overriding Payment Estimate Exception 33 on the current Payment Estimate.
					59	Sep 16, 2024	SYSTEM	(\$240,626.80)	
					60	Oct 16, 2024	SYSTEM	\$240,626.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0048) due to user marzua1 overriding Payment Estimate Exception 35 on the current Payment Estimate.
					60	Oct 16, 2024	SYSTEM	(\$240,626.80)	
					61	Nov 5, 2024	SYSTEM	\$240,626.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user marzua1 overriding Payment Estimate Exception 39 on the current Payment Estimate.
					61	Nov 5, 2024	SYSTEM	(\$240,626.80)	



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J5I3397	0320	FURN & PLACE CONC MATL FOR FULL DEPTH	Material		62	Nov 15, 2024	SYSTEM	\$240,626.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0047) due to user marzua1 overriding Payment Estimate Exception 36 on the current Payment Estimate.				
					62	Nov 15, 2024	SYSTEM	(\$240,626.80)					
					63	Dec 3, 2024	SYSTEM	\$240,626.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user marzua1 overriding Payment Estimate Exception 36 on the current Payment Estimate.				
					63	Dec 3, 2024	SYSTEM	(\$240,626.80)					
					64	Dec 16, 2024	SYSTEM	\$240,626.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0047) due to user marzua1 overriding Payment Estimate Exception 36 on the current Payment Estimate.				
					64	Dec 16, 2024	SYSTEM	(\$240,626.80)					
					65	Jan 2, 2025	SYSTEM	\$240,626.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user marzua1 overriding Payment Estimate Exception 33 on the current Payment Estimate.				
					65	Jan 2, 2025	SYSTEM	(\$240,626.80)					
					66	Jan 16, 2025	SYSTEM	\$240,626.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0051) due to user marzua1 overriding Payment Estimate Exception 33 on the current Payment Estimate.				
					66	Jan 16, 2025	SYSTEM	(\$240,626.80)					
					67	Feb 3, 2025	SYSTEM	\$240,626.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user marzua1 overriding Payment Estimate Exception 35 on the current Payment Estimate.				
					67	Feb 3, 2025	SYSTEM	(\$240,626.80)					
					68	Feb 18, 2025	SYSTEM	\$240,626.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user marzua1 overriding Payment Estimate Exception 35 on the current Payment Estimate.				
					68	Feb 18, 2025	SYSTEM	(\$240,626.80)					
					69	Mar 3, 2025	SYSTEM	\$240,626.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user marzua1 overriding Payment Estimate Exception 35 on the current Payment Estimate.				
					69	Mar 3, 2025	SYSTEM	(\$240,626.80)					
					- Total							\$0.00	
					Material - Total							\$0.00	
					Overrun	Overrun	12	Oct 4, 2022	SYSTEM	(\$1,178.20)			
							15	Nov 17, 2022	SYSTEM	(\$1,287.80)			
			16	Dec 4, 2022			SYSTEM	(\$28,249.40)					
			44	Feb 5, 2024			SYSTEM	(\$7,672.00)					
			51	May 17, 2024			SYSTEM	(\$20,824.00)					
			57	Aug 16, 2024			SYSTEM	\$59,211.40	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ' ,274.00000 - 274.00000, 'is applied (if non-zero).				
			Overrun - Total							\$0.00			
			Overrun - Total							\$0.00			
			0320 - Total								\$0.00		
			0350	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR	Overrun	Overrun	12	Oct 4, 2022	SYSTEM	(\$1,530.00)			
							16	Dec 4, 2022	SYSTEM	(\$3,850.50)			
							25	Apr 18, 2023	SYSTEM	(\$1,275.00)			
							44	Feb 5, 2024	SYSTEM	(\$1,147.50)			



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3397	0350	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR	Overrun	Overrun	51	May 17, 2024	SYSTEM	(\$3,978.00)	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '12.75000 - 12.75000, 'is applied (if non-zero).
					57	Aug 16, 2024	SYSTEM	\$11,781.00	
					Overrun - Total			\$0.00	
					Overrun - Total			\$0.00	
					0350 - Total			\$0.00	
J5I3397	0360	DOWEL BAR (DRILLING, FURNISHING AND INST	Material		4	Jun 2, 2022	SYSTEM	\$112.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user linkd1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					4	Jun 2, 2022	SYSTEM	(\$112.50)	
					5	Jun 17, 2022	SYSTEM	\$3,757.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user linkd1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					5	Jun 17, 2022	SYSTEM	(\$3,757.50)	
					6	Jul 2, 2022	SYSTEM	\$3,982.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user abbote1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					6	Jul 1, 2022	SYSTEM	(\$3,982.50)	
					7	Jul 19, 2022	SYSTEM	\$3,982.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user linkd1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					7	Jul 19, 2022	SYSTEM	(\$3,982.50)	
					8	Aug 2, 2022	SYSTEM	\$5,017.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user linkd1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					8	Aug 2, 2022	SYSTEM	(\$5,017.50)	
					9	Aug 17, 2022	SYSTEM	\$5,220.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user linkd1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					9	Aug 17, 2022	SYSTEM	(\$5,220.00)	
					10	Sep 6, 2022	SYSTEM	\$5,220.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user linkd1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					10	Sep 6, 2022	SYSTEM	(\$5,220.00)	
					11	Sep 16, 2022	SYSTEM	\$5,220.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user linkd1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					11	Sep 16, 2022	SYSTEM	(\$5,220.00)	
					12	Oct 4, 2022	SYSTEM	\$6,097.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user gabelj3 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					12	Oct 4, 2022	SYSTEM	(\$6,097.50)	
					13	Oct 18, 2022	SYSTEM	\$6,097.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0103) due to user linkd1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					13	Oct 18, 2022	SYSTEM	(\$6,097.50)	
					14	Nov 3, 2022	SYSTEM	\$6,097.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user linkd1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					14	Nov 3, 2022	SYSTEM	(\$6,097.50)	
					15	Nov 17, 2022	SYSTEM	\$6,097.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user linkd1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					15	Nov 17, 2022	SYSTEM	(\$6,097.50)	



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3397	0360	DOWEL BAR (DRILLING, FURNISHING AND INST	Material		16	Dec 4, 2022	SYSTEM	\$6,390.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user linkd1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					16	Dec 4, 2022	SYSTEM	(\$6,390.00)	
					17	Dec 16, 2022	SYSTEM	\$6,390.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user marzua1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					17	Dec 16, 2022	SYSTEM	(\$6,390.00)	
					18	Jan 3, 2023	SYSTEM	\$6,390.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user linkd1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					18	Jan 3, 2023	SYSTEM	(\$6,390.00)	
					19	Jan 17, 2023	SYSTEM	\$6,390.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user linkd1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					19	Jan 17, 2023	SYSTEM	(\$6,390.00)	
					20	Feb 2, 2023	SYSTEM	\$6,390.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user linkd1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					20	Feb 2, 2023	SYSTEM	(\$6,390.00)	
					21	Feb 16, 2023	SYSTEM	\$6,390.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user linkd1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					21	Feb 16, 2023	SYSTEM	(\$6,390.00)	
					22	Mar 2, 2023	SYSTEM	\$6,390.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user linkd1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					22	Mar 2, 2023	SYSTEM	(\$6,390.00)	
					23	Mar 16, 2023	SYSTEM	\$6,390.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user marzua1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					23	Mar 16, 2023	SYSTEM	(\$6,390.00)	
					24	Apr 3, 2023	SYSTEM	\$6,390.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user marzua1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					24	Apr 3, 2023	SYSTEM	(\$6,390.00)	
					25	Apr 18, 2023	SYSTEM	\$6,390.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user linkd1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					25	Apr 18, 2023	SYSTEM	(\$6,390.00)	
					26	May 2, 2023	SYSTEM	\$6,390.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user linkd1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					26	May 2, 2023	SYSTEM	(\$6,390.00)	
					27	May 16, 2023	SYSTEM	\$6,390.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user linkd1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					27	May 16, 2023	SYSTEM	(\$6,390.00)	
					28	Jun 2, 2023	SYSTEM	\$6,390.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user linkd1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					28	Jun 2, 2023	SYSTEM	(\$6,390.00)	
					29	Jun 16, 2023	SYSTEM	\$6,390.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user linkd1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					29	Jun 16, 2023	SYSTEM	(\$6,390.00)	





## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3397	0360	DOWEL BAR (DRILLING, FURNISHING AND INST	Material			2023			
					30	Jun 30, 2023	SYSTEM	\$6,390.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user linkd1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					30	Jun 30, 2023	SYSTEM	(\$6,390.00)	
					31	Jul 17, 2023	SYSTEM	\$6,390.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user marzua1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
					31	Jul 17, 2023	SYSTEM	(\$6,390.00)	
					32	Aug 2, 2023	SYSTEM	\$6,390.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user linkd1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
					32	Aug 2, 2023	SYSTEM	(\$6,390.00)	
					33	Aug 16, 2023	SYSTEM	\$6,390.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user linkd1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
					33	Aug 16, 2023	SYSTEM	(\$6,390.00)	
					34	Sep 5, 2023	SYSTEM	\$6,390.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user linkd1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
					34	Sep 5, 2023	SYSTEM	(\$6,390.00)	
					35	Sep 19, 2023	SYSTEM	\$6,390.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user linkd1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
					35	Sep 19, 2023	SYSTEM	(\$6,390.00)	
					36	Oct 2, 2023	SYSTEM	\$6,390.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user linkd1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
					36	Oct 2, 2023	SYSTEM	(\$6,390.00)	
					37	Oct 16, 2023	SYSTEM	\$6,390.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user linkd1 overriding Payment Estimate Exception 29 on the current Payment Estimate.
					37	Oct 16, 2023	SYSTEM	(\$6,390.00)	
					38	Nov 2, 2023	SYSTEM	\$6,390.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user linkd1 overriding Payment Estimate Exception 32 on the current Payment Estimate.
					38	Nov 2, 2023	SYSTEM	(\$6,390.00)	
					39	Nov 16, 2023	SYSTEM	\$6,390.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user linkd1 overriding Payment Estimate Exception 32 on the current Payment Estimate.
					39	Nov 16, 2023	SYSTEM	(\$6,390.00)	
					40	Dec 4, 2023	SYSTEM	\$6,390.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user marzua1 overriding Payment Estimate Exception 32 on the current Payment Estimate.
					40	Dec 4, 2023	SYSTEM	(\$6,390.00)	
					41	Dec 18, 2023	SYSTEM	\$6,390.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user linkd1 overriding Payment Estimate Exception 34 on the current Payment Estimate.
					41	Dec 18, 2023	SYSTEM	(\$6,390.00)	
					42	Jan 2, 2024	SYSTEM	\$6,390.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user linkd1 overriding Payment Estimate Exception 34 on the current Payment Estimate.
					42	Jan 2, 2024	SYSTEM	(\$6,390.00)	
					43	Jan 17, 2024	SYSTEM	\$6,390.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user marzua1 overriding Payment Estimate Exception 34 on the current Payment Estimate.



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3397	0360	DOWEL BAR (DRILLING, FURNISHING AND INST	Material		43	Jan 17, 2024	SYSTEM	(\$6,390.00)	
					44	Feb 5, 2024	SYSTEM	\$6,840.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user linkd1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
					44	Feb 5, 2024	SYSTEM	(\$6,840.00)	
					45	Feb 20, 2024	SYSTEM	\$6,840.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0069) due to user linkd1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
					45	Feb 20, 2024	SYSTEM	(\$6,840.00)	
					46	Mar 5, 2024	SYSTEM	\$6,840.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0054) due to user linkd1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
					46	Mar 5, 2024	SYSTEM	(\$6,840.00)	
					47	Mar 18, 2024	SYSTEM	\$6,840.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user linkd1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
					47	Mar 18, 2024	SYSTEM	(\$6,840.00)	
					48	Apr 2, 2024	SYSTEM	\$6,840.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user marzua1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
					48	Apr 2, 2024	SYSTEM	(\$6,840.00)	
					49	Apr 17, 2024	SYSTEM	\$6,840.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user marzua1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
					49	Apr 16, 2024	SYSTEM	(\$6,840.00)	
					50	May 2, 2024	SYSTEM	\$6,840.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user marzua1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
					50	May 2, 2024	SYSTEM	(\$6,840.00)	
					51	May 17, 2024	SYSTEM	\$7,627.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0047) due to user marzua1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
					51	May 17, 2024	SYSTEM	(\$7,627.50)	
					52	Jun 3, 2024	SYSTEM	\$7,627.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0049) due to user marzua1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
					52	Jun 3, 2024	SYSTEM	(\$7,627.50)	
					53	Jun 18, 2024	SYSTEM	\$7,627.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0056) due to user linkd1 overriding Payment Estimate Exception 33 on the current Payment Estimate.
					53	Jun 18, 2024	SYSTEM	(\$7,627.50)	
					54	Jul 2, 2024	SYSTEM	\$7,627.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0048) due to user linkd1 overriding Payment Estimate Exception 35 on the current Payment Estimate.
					54	Jul 2, 2024	SYSTEM	(\$7,627.50)	
					55	Jul 17, 2024	SYSTEM	\$7,627.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0055) due to user marzua1 overriding Payment Estimate Exception 33 on the current Payment Estimate.
					55	Jul 17, 2024	SYSTEM	(\$7,627.50)	
					56	Aug 2, 2024	SYSTEM	\$7,627.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user marzua1 overriding Payment Estimate Exception 34 on the current Payment Estimate.
					56	Aug 2, 2024	SYSTEM	(\$7,627.50)	
					57	Aug 16, 2024	SYSTEM	\$7,627.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0047) due to user marzua1 overriding Payment



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J5I3397	0360	DOWEL BAR (DRILLING, FURNISHING AND INST	Material						Estimate Exception 35 on the current Payment Estimate.			
					57	Aug 16, 2024	SYSTEM	(\$7,627.50)				
					58	Sep 3, 2024	SYSTEM	\$7,627.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user linkd1 overriding Payment Estimate Exception 35 on the current Payment Estimate.			
					58	Sep 3, 2024	SYSTEM	(\$7,627.50)				
					59	Sep 16, 2024	SYSTEM	\$7,627.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user marzua1 overriding Payment Estimate Exception 35 on the current Payment Estimate.			
					59	Sep 16, 2024	SYSTEM	(\$7,627.50)				
					60	Oct 16, 2024	SYSTEM	\$7,627.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0049) due to user marzua1 overriding Payment Estimate Exception 37 on the current Payment Estimate.			
					60	Oct 16, 2024	SYSTEM	(\$7,627.50)				
					61	Nov 5, 2024	SYSTEM	\$7,627.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0047) due to user marzua1 overriding Payment Estimate Exception 41 on the current Payment Estimate.			
					61	Nov 5, 2024	SYSTEM	(\$7,627.50)				
					62	Nov 15, 2024	SYSTEM	\$7,627.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0048) due to user marzua1 overriding Payment Estimate Exception 38 on the current Payment Estimate.			
					62	Nov 15, 2024	SYSTEM	(\$7,627.50)				
					63	Dec 3, 2024	SYSTEM	\$7,627.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user marzua1 overriding Payment Estimate Exception 38 on the current Payment Estimate.			
					63	Dec 3, 2024	SYSTEM	(\$7,627.50)				
					64	Dec 16, 2024	SYSTEM	\$7,627.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0048) due to user marzua1 overriding Payment Estimate Exception 38 on the current Payment Estimate.			
					64	Dec 16, 2024	SYSTEM	(\$7,627.50)				
					- Total					\$0.00		
					Material - Total					\$0.00		
					0360 - Total					\$0.00		
					0370	DOWEL BAR (FURNISH AND INSTALL WITH BASK	Material		4	Jun 2, 2022	SYSTEM	\$48.75
				4					Jun 2, 2022	SYSTEM	(\$48.75)	
				5					Jun 17, 2022	SYSTEM	\$458.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user linkd1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
				5					Jun 17, 2022	SYSTEM	(\$458.25)	
6	Jul 2, 2022	SYSTEM	\$809.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user abbote1 overriding Payment Estimate Exception 22 on the current Payment Estimate.								
6	Jul 1, 2022	SYSTEM	(\$809.25)									
7	Jul 19, 2022	SYSTEM	\$809.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user linkd1 overriding Payment Estimate Exception 16 on the current Payment Estimate.								
7	Jul 19, 2022	SYSTEM	(\$809.25)									
8	Aug 2, 2022	SYSTEM	\$1,560.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user linkd1 overriding Payment Estimate Exception 15 on the current Payment Estimate.								
8	Aug 2, 2022	SYSTEM	(\$1,560.00)									
9	Aug 17, 2022	SYSTEM	\$1,891.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user linkd1 overriding Payment								



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3397	0370	DOWEL BAR (FURNISH AND INSTALL WITH BASK	Material						Estimate Exception 15 on the current Payment Estimate.
					9	Aug 17, 2022	SYSTEM	(\$1,891.50)	
					10	Sep 6, 2022	SYSTEM	\$1,891.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user linkd1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					10	Sep 6, 2022	SYSTEM	(\$1,891.50)	
					11	Sep 16, 2022	SYSTEM	\$1,891.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user linkd1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					11	Sep 16, 2022	SYSTEM	(\$1,891.50)	
					12	Oct 4, 2022	SYSTEM	\$2,476.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user gabelj3 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					12	Oct 4, 2022	SYSTEM	(\$2,476.50)	
					13	Oct 18, 2022	SYSTEM	\$2,476.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0104) due to user linkd1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					13	Oct 18, 2022	SYSTEM	(\$2,476.50)	
					14	Nov 3, 2022	SYSTEM	\$2,476.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user linkd1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					14	Nov 3, 2022	SYSTEM	(\$2,476.50)	
					15	Nov 17, 2022	SYSTEM	\$2,476.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user linkd1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					15	Nov 17, 2022	SYSTEM	(\$2,476.50)	
					16	Dec 4, 2022	SYSTEM	\$4,036.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user linkd1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					16	Dec 4, 2022	SYSTEM	(\$4,036.50)	
					17	Dec 16, 2022	SYSTEM	\$4,036.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user marzua1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					17	Dec 16, 2022	SYSTEM	(\$4,036.50)	
					18	Jan 3, 2023	SYSTEM	\$4,036.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user linkd1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					18	Jan 3, 2023	SYSTEM	(\$4,036.50)	
					19	Jan 17, 2023	SYSTEM	\$4,036.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user linkd1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					19	Jan 17, 2023	SYSTEM	(\$4,036.50)	
					20	Feb 2, 2023	SYSTEM	\$4,036.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user linkd1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					20	Feb 2, 2023	SYSTEM	(\$4,036.50)	
					21	Feb 16, 2023	SYSTEM	\$4,036.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user linkd1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					21	Feb 16, 2023	SYSTEM	(\$4,036.50)	
					22	Mar 2, 2023	SYSTEM	\$4,036.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user linkd1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					22	Mar 2, 2023	SYSTEM	(\$4,036.50)	



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3397	0370	DOWEL BAR (FURNISH AND INSTALL WITH BASK	Material		23	Mar 16, 2023	SYSTEM	\$4,036.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user marzua1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					23	Mar 16, 2023	SYSTEM	(\$4,036.50)	
					24	Apr 3, 2023	SYSTEM	\$4,036.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user marzua1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					24	Apr 3, 2023	SYSTEM	(\$4,036.50)	
					25	Apr 18, 2023	SYSTEM	\$4,036.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user linkd1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					25	Apr 18, 2023	SYSTEM	(\$4,036.50)	
					26	May 2, 2023	SYSTEM	\$4,036.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user linkd1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					26	May 2, 2023	SYSTEM	(\$4,036.50)	
					27	May 16, 2023	SYSTEM	\$4,036.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user linkd1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					27	May 16, 2023	SYSTEM	(\$4,036.50)	
					28	Jun 2, 2023	SYSTEM	\$4,036.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user linkd1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					28	Jun 2, 2023	SYSTEM	(\$4,036.50)	
					29	Jun 16, 2023	SYSTEM	\$4,036.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user linkd1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
					29	Jun 16, 2023	SYSTEM	(\$4,036.50)	
					30	Jun 30, 2023	SYSTEM	\$4,036.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user linkd1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
					30	Jun 30, 2023	SYSTEM	(\$4,036.50)	
					31	Jul 17, 2023	SYSTEM	\$4,036.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user marzua1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
					31	Jul 17, 2023	SYSTEM	(\$4,036.50)	
					32	Aug 2, 2023	SYSTEM	\$4,036.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user linkd1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
					32	Aug 2, 2023	SYSTEM	(\$4,036.50)	
					33	Aug 16, 2023	SYSTEM	\$4,036.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user linkd1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
					33	Aug 16, 2023	SYSTEM	(\$4,036.50)	
					34	Sep 5, 2023	SYSTEM	\$4,036.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user linkd1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
					34	Sep 5, 2023	SYSTEM	(\$4,036.50)	
					35	Sep 19, 2023	SYSTEM	\$4,036.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user linkd1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
					35	Sep 19, 2023	SYSTEM	(\$4,036.50)	
					36	Oct 2, 2023	SYSTEM	\$4,036.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user linkd1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
					36	Oct 2, 2023	SYSTEM	(\$4,036.50)	



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3397	0370	DOWEL BAR (FURNISH AND INSTALL WITH BASK	Material			2023			
					37	Oct 16, 2023	SYSTEM	\$4,036.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user linkd1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
					37	Oct 16, 2023	SYSTEM	(\$4,036.50)	
					38	Nov 2, 2023	SYSTEM	\$4,036.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user linkd1 overriding Payment Estimate Exception 33 on the current Payment Estimate.
					38	Nov 2, 2023	SYSTEM	(\$4,036.50)	
					39	Nov 16, 2023	SYSTEM	\$4,036.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user linkd1 overriding Payment Estimate Exception 33 on the current Payment Estimate.
					39	Nov 16, 2023	SYSTEM	(\$4,036.50)	
					40	Dec 4, 2023	SYSTEM	\$4,036.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user marzua1 overriding Payment Estimate Exception 33 on the current Payment Estimate.
					40	Dec 4, 2023	SYSTEM	(\$4,036.50)	
					41	Dec 18, 2023	SYSTEM	\$4,036.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user linkd1 overriding Payment Estimate Exception 35 on the current Payment Estimate.
					41	Dec 18, 2023	SYSTEM	(\$4,036.50)	
					42	Jan 2, 2024	SYSTEM	\$4,036.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user linkd1 overriding Payment Estimate Exception 35 on the current Payment Estimate.
					42	Jan 2, 2024	SYSTEM	(\$4,036.50)	
					43	Jan 17, 2024	SYSTEM	\$4,036.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user marzua1 overriding Payment Estimate Exception 35 on the current Payment Estimate.
					43	Jan 17, 2024	SYSTEM	(\$4,036.50)	
					44	Feb 5, 2024	SYSTEM	\$4,153.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user linkd1 overriding Payment Estimate Exception 32 on the current Payment Estimate.
					44	Feb 5, 2024	SYSTEM	(\$4,153.50)	
					45	Feb 20, 2024	SYSTEM	\$4,153.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0070) due to user linkd1 overriding Payment Estimate Exception 32 on the current Payment Estimate.
					45	Feb 20, 2024	SYSTEM	(\$4,153.50)	
					46	Mar 5, 2024	SYSTEM	\$4,153.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0055) due to user linkd1 overriding Payment Estimate Exception 32 on the current Payment Estimate.
					46	Mar 5, 2024	SYSTEM	(\$4,153.50)	
					47	Mar 18, 2024	SYSTEM	\$4,153.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user linkd1 overriding Payment Estimate Exception 32 on the current Payment Estimate.
					47	Mar 18, 2024	SYSTEM	(\$4,153.50)	
					48	Apr 2, 2024	SYSTEM	\$4,153.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user marzua1 overriding Payment Estimate Exception 32 on the current Payment Estimate.
					48	Apr 2, 2024	SYSTEM	(\$4,153.50)	
					49	Apr 17, 2024	SYSTEM	\$4,153.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user marzua1 overriding Payment Estimate Exception 32 on the current Payment Estimate.
					49	Apr 16, 2024	SYSTEM	(\$4,153.50)	
					50	May 2, 2024	SYSTEM	\$4,153.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0047) due to user marzua1 overriding Payment Estimate Exception 32 on the current Payment Estimate.



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3397	0370	DOWEL BAR (FURNISH AND INSTALL WITH BASK	Material		50	May 2, 2024	SYSTEM	(\$4,153.50)	
					51	May 17, 2024	SYSTEM	\$4,212.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0049) due to user marzua1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
					51	May 17, 2024	SYSTEM	(\$4,212.00)	
					52	Jun 3, 2024	SYSTEM	\$4,212.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0050) due to user marzua1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
					52	Jun 3, 2024	SYSTEM	(\$4,212.00)	
					53	Jun 18, 2024	SYSTEM	\$4,212.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0057) due to user linkd1 overriding Payment Estimate Exception 34 on the current Payment Estimate.
					53	Jun 18, 2024	SYSTEM	(\$4,212.00)	
					54	Jul 2, 2024	SYSTEM	\$4,212.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0049) due to user linkd1 overriding Payment Estimate Exception 36 on the current Payment Estimate.
					54	Jul 2, 2024	SYSTEM	(\$4,212.00)	
					55	Jul 17, 2024	SYSTEM	\$4,212.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0056) due to user marzua1 overriding Payment Estimate Exception 34 on the current Payment Estimate.
					55	Jul 17, 2024	SYSTEM	(\$4,212.00)	
					56	Aug 2, 2024	SYSTEM	\$4,212.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0047) due to user marzua1 overriding Payment Estimate Exception 35 on the current Payment Estimate.
					56	Aug 2, 2024	SYSTEM	(\$4,212.00)	
					57	Aug 16, 2024	SYSTEM	\$4,212.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0049) due to user marzua1 overriding Payment Estimate Exception 36 on the current Payment Estimate.
					57	Aug 16, 2024	SYSTEM	(\$4,212.00)	
					58	Sep 3, 2024	SYSTEM	\$4,212.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0047) due to user linkd1 overriding Payment Estimate Exception 36 on the current Payment Estimate.
					58	Sep 3, 2024	SYSTEM	(\$4,212.00)	
					59	Sep 16, 2024	SYSTEM	\$4,212.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0047) due to user marzua1 overriding Payment Estimate Exception 36 on the current Payment Estimate.
					59	Sep 16, 2024	SYSTEM	(\$4,212.00)	
					60	Oct 16, 2024	SYSTEM	\$4,212.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0050) due to user marzua1 overriding Payment Estimate Exception 38 on the current Payment Estimate.
					60	Oct 16, 2024	SYSTEM	(\$4,212.00)	
					61	Nov 5, 2024	SYSTEM	\$4,212.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0048) due to user marzua1 overriding Payment Estimate Exception 42 on the current Payment Estimate.
					61	Nov 5, 2024	SYSTEM	(\$4,212.00)	
					62	Nov 15, 2024	SYSTEM	\$4,212.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0049) due to user marzua1 overriding Payment Estimate Exception 39 on the current Payment Estimate.
					62	Nov 15, 2024	SYSTEM	(\$4,212.00)	
					63	Dec 3, 2024	SYSTEM	\$4,212.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0047) due to user marzua1 overriding Payment Estimate Exception 39 on the current Payment Estimate.
					63	Dec 3, 2024	SYSTEM	(\$4,212.00)	
					64	Dec 16, 2024	SYSTEM	\$4,212.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0049) due to user marzua1 overriding Payment



## Line Item Adjustments by Estimate

Mar 6, 2025

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3397	0370	DOWEL BAR (FURNISH AND INSTALL WITH BASK	Material						Estimate Exception 39 on the current Payment Estimate.
					64	Dec 16, 2024	SYSTEM	(\$4,212.00)	
				- Total				\$0.00	
			Material - Total				\$0.00		
			Overrun	Overrun	8	Aug 2, 2022	SYSTEM	(\$390.00)	
					9	Aug 17, 2022	SYSTEM	(\$331.50)	
					12	Oct 4, 2022	SYSTEM	(\$585.00)	
					16	Dec 4, 2022	SYSTEM	(\$1,560.00)	
					44	Feb 5, 2024	SYSTEM	(\$117.00)	
					51	May 17, 2024	SYSTEM	(\$58.50)	
					57	Aug 16, 2024	SYSTEM	\$3,042.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '9.75000 - 9.75000, 'is applied (if non-zero).
			Overrun - Total				\$0.00		
			Overrun - Total				\$0.00		
			0370 - Total				\$0.00		
	0380	MISC.	Overrun	Overrun	50	May 2, 2024	SYSTEM	(\$6,112.20)	
					51	May 17, 2024	SYSTEM	\$6,112.20	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',3.66000 - 3.66000, 'is applied (if non-zero).
					56	Aug 2, 2024	SYSTEM	(\$6,258.60)	
					66	Jan 16, 2025	SYSTEM	\$6,258.60	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',3.66000 - 3.66000, 'is applied (if non-zero).
			Overrun - Total				\$0.00		
			Overrun - Total				\$0.00		
			0380 - Total				\$0.00		
0400	CONSTRUCTION SIGNS	Material		2	May 3, 2022	SYSTEM	\$1,998.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user marzua1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
				2	May 3, 2022	SYSTEM	(\$1,998.00)		
				3	May 16, 2022	SYSTEM	\$1,998.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user marzua1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
				3	May 16, 2022	SYSTEM	(\$1,998.00)		
				4	Jun 2, 2022	SYSTEM	\$1,998.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user linkd1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	
				4	Jun 2, 2022	SYSTEM	(\$1,998.00)		
				5	Jun 17, 2022	SYSTEM	\$1,998.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user linkd1 overriding Payment Estimate Exception 17 on the current Payment Estimate.	
				5	Jun 17, 2022	SYSTEM	(\$1,998.00)		
				6	Jul 2, 2022	SYSTEM	\$1,998.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user abbote1 overriding Payment Estimate Exception 24 on the current Payment Estimate.	
				6	Jul 1, 2022	SYSTEM	(\$1,998.00)		
				7	Jul 19, 2022	SYSTEM	\$1,998.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user linkd1 overriding Payment Estimate Exception 18 on the current Payment Estimate.	
				7	Jul 19, 2022	SYSTEM	(\$1,998.00)		





## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3397	0400	CONSTRUCTION SIGNS	Material		8	Aug 2, 2022	SYSTEM	\$3,046.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user linkd1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					8	Aug 2, 2022	SYSTEM	(\$3,046.50)	
					9	Aug 17, 2022	SYSTEM	\$4,594.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user linkd1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					9	Aug 17, 2022	SYSTEM	(\$4,594.50)	
					10	Sep 6, 2022	SYSTEM	\$6,088.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user linkd1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					10	Sep 6, 2022	SYSTEM	(\$6,088.50)	
					11	Sep 16, 2022	SYSTEM	\$7,474.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user linkd1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					11	Sep 16, 2022	SYSTEM	(\$7,474.50)	
					12	Oct 4, 2022	SYSTEM	\$8,887.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user gabelj3 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					12	Oct 4, 2022	SYSTEM	(\$8,887.50)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					0400 - Total			\$0.00	
	0410	ADVANCED WARNING RAIL SYSTEM	Material		8	Aug 2, 2022	SYSTEM	\$50.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user linkd1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					8	Aug 2, 2022	SYSTEM	(\$50.00)	
					9	Aug 17, 2022	SYSTEM	\$200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user linkd1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					9	Aug 17, 2022	SYSTEM	(\$200.00)	
					10	Sep 6, 2022	SYSTEM	\$350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user linkd1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					10	Sep 6, 2022	SYSTEM	(\$350.00)	
					11	Sep 16, 2022	SYSTEM	\$350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user linkd1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					11	Sep 16, 2022	SYSTEM	(\$350.00)	
					12	Oct 4, 2022	SYSTEM	\$350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user gabelj3 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					12	Oct 4, 2022	SYSTEM	(\$350.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					0410 - Total			\$0.00	
	0420	CHANNELIZER (TRIM LINE)	Material		8	Aug 2, 2022	SYSTEM	\$5,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user linkd1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					8	Aug 2, 2022	SYSTEM	(\$5,600.00)	
					9	Aug 17, 2022	SYSTEM	\$5,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user linkd1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					9	Aug 17, 2022	SYSTEM	(\$5,600.00)	
					10	Sep 6, 2022	SYSTEM	\$5,600.00	This adjustment offsets the original system-generated Material Payment



## Line Item Adjustments by Estimate

Mar 6, 2025

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3397	0420	CHANNELIZER (TRIM LINE)	Material			2022			Estimate Item Adjustment (0026) due to user linkd1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
					10	Sep 6, 2022	SYSTEM	(\$5,600.00)	
					11	Sep 16, 2022	SYSTEM	\$5,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user linkd1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					11	Sep 16, 2022	SYSTEM	(\$5,600.00)	
					12	Oct 4, 2022	SYSTEM	\$5,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user gabelj3 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					12	Oct 4, 2022	SYSTEM	(\$5,600.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					0420 - Total			\$0.00	
0430	DIRECTIONAL INDICATOR BARRICADE	Material			6	Jul 2, 2022	SYSTEM	\$700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user abbote1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
					6	Jul 1, 2022	SYSTEM	(\$700.00)	
					7	Jul 19, 2022	SYSTEM	\$700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user linkd1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					7	Jul 19, 2022	SYSTEM	(\$700.00)	
					8	Aug 2, 2022	SYSTEM	\$1,050.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user linkd1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					8	Aug 2, 2022	SYSTEM	(\$1,050.00)	
					9	Aug 17, 2022	SYSTEM	\$1,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user linkd1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					9	Aug 17, 2022	SYSTEM	(\$1,400.00)	
					10	Sep 6, 2022	SYSTEM	\$1,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user linkd1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
					10	Sep 6, 2022	SYSTEM	(\$1,750.00)	
					11	Sep 16, 2022	SYSTEM	\$1,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user linkd1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
					11	Sep 16, 2022	SYSTEM	(\$1,750.00)	
					12	Oct 4, 2022	SYSTEM	\$1,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user gabelj3 overriding Payment Estimate Exception 27 on the current Payment Estimate.
					12	Oct 4, 2022	SYSTEM	(\$1,750.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					0430 - Total			\$0.00	
0440	FLASHING ARROW PANEL	Material			8	Aug 2, 2022	SYSTEM	\$500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user linkd1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					8	Aug 2, 2022	SYSTEM	(\$500.00)	
					9	Aug 17, 2022	SYSTEM	\$1,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user linkd1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					9	Aug 17, 2022	SYSTEM	(\$1,000.00)	
					10	Sep 6, 2022	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user linkd1 overriding Payment



## Line Item Adjustments by Estimate

Mar 6, 2025

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3397	0440	FLASHING ARROW PANEL	Material						Estimate Exception 28 on the current Payment Estimate.
					10	Sep 6, 2022	SYSTEM	(\$1,500.00)	
					11	Sep 16, 2022	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user linkd1 overriding Payment Estimate Exception 29 on the current Payment Estimate.
					11	Sep 16, 2022	SYSTEM	(\$1,500.00)	
					12	Oct 4, 2022	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user gabelj3 overriding Payment Estimate Exception 29 on the current Payment Estimate.
					12	Oct 4, 2022	SYSTEM	(\$1,500.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					0440 - Total			\$0.00	
	0460	CMS W/O COMMUNICATION INTERFACE, CONT F/	Material		8	Aug 2, 2022	SYSTEM	\$7,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user linkd1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
					8	Aug 2, 2022	SYSTEM	(\$7,800.00)	
					9	Aug 17, 2022	SYSTEM	\$10,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user linkd1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
					9	Aug 17, 2022	SYSTEM	(\$10,400.00)	
					10	Sep 6, 2022	SYSTEM	\$10,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user linkd1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
					10	Sep 6, 2022	SYSTEM	(\$10,400.00)	
					11	Sep 16, 2022	SYSTEM	\$10,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user linkd1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
					11	Sep 16, 2022	SYSTEM	(\$10,400.00)	
					12	Oct 4, 2022	SYSTEM	\$13,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user gabelj3 overriding Payment Estimate Exception 31 on the current Payment Estimate.
					12	Oct 4, 2022	SYSTEM	(\$13,000.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					0460 - Total			\$0.00	
	0470	TEMPORARY LONG-TERM RUMBLE STRIPS	Material		9	Aug 17, 2022	SYSTEM	\$400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user linkd1 overriding Payment Estimate Exception 29 on the current Payment Estimate.
					9	Aug 17, 2022	SYSTEM	(\$400.00)	
					10	Sep 6, 2022	SYSTEM	\$4,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user linkd1 overriding Payment Estimate Exception 32 on the current Payment Estimate.
					10	Sep 6, 2022	SYSTEM	(\$4,800.00)	
					11	Sep 16, 2022	SYSTEM	\$7,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user linkd1 overriding Payment Estimate Exception 33 on the current Payment Estimate.
					11	Sep 16, 2022	SYSTEM	(\$7,200.00)	
					12	Oct 4, 2022	SYSTEM	\$8,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user gabelj3 overriding Payment Estimate Exception 33 on the current Payment Estimate.
					12	Oct 4, 2022	SYSTEM	(\$8,800.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J5I3397	0470 - Total							\$0.00			
	0500	CONCRETE TRAFFIC BARRIER, TYPE D (MOMENT SLAB)	Construction Stockpile		23	Mar 16, 2023	SYSTEM	(\$741.42)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					24	Apr 3, 2023	SYSTEM	(\$6,425.68)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					26	May 2, 2023	SYSTEM	(\$2,965.70)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					51	May 17, 2024	SYSTEM	(\$2,224.27)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total						(\$12,357.07)	
				Construction Stockpile - Total						(\$12,357.07)	
			Construction Stockpile STMI		10	Sep 6, 2022	SYSTEM	\$12,357.07	Payment Estimate Item Adjustment generated Stockpile Transaction		
					- Total						\$12,357.07
				Construction Stockpile STMI - Total						\$12,357.07	
	0500 - Total							\$0.00			
	0510	TEMPORARY TRAFFIC BARRIER, CONT. FURN/RE	Material		10	Sep 6, 2022	SYSTEM	\$5,781.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user linkd1 overriding Payment Estimate Exception 33 on the current Payment Estimate.		
					10	Sep 6, 2022	SYSTEM	(\$5,781.25)			
					11	Sep 16, 2022	SYSTEM	\$10,868.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user linkd1 overriding Payment Estimate Exception 34 on the current Payment Estimate.		
					11	Sep 16, 2022	SYSTEM	(\$10,868.75)			
					12	Oct 4, 2022	SYSTEM	\$19,656.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user gabelj3 overriding Payment Estimate Exception 34 on the current Payment Estimate.		
					12	Oct 4, 2022	SYSTEM	(\$19,656.25)			
					13	Oct 18, 2022	SYSTEM	\$23,125.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0105) due to user linkd1 overriding Payment Estimate Exception 20 on the current Payment Estimate.		
					13	Oct 18, 2022	SYSTEM	(\$23,125.00)			
					14	Nov 3, 2022	SYSTEM	\$57,581.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user linkd1 overriding Payment Estimate Exception 21 on the current Payment Estimate.		
					14	Nov 3, 2022	SYSTEM	(\$57,581.25)			
					15	Nov 17, 2022	SYSTEM	\$57,581.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user linkd1 overriding Payment Estimate Exception 23 on the current Payment Estimate.		
					15	Nov 17, 2022	SYSTEM	(\$57,581.25)			
					16	Dec 4, 2022	SYSTEM	\$57,581.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user linkd1 overriding Payment Estimate Exception 23 on the current Payment Estimate.		
					16	Dec 4, 2022	SYSTEM	(\$57,581.25)			
					17	Dec 16, 2022	SYSTEM	\$57,581.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user marzua1 overriding Payment Estimate Exception 23 on the current Payment Estimate.		
					17	Dec 16, 2022	SYSTEM	(\$57,581.25)			
					18	Jan 3, 2023	SYSTEM	\$57,581.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user linkd1 overriding Payment Estimate Exception 23 on the current Payment Estimate.		
					18	Jan 3, 2023	SYSTEM	(\$57,581.25)			
					19	Jan 17, 2023	SYSTEM	\$57,581.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user linkd1 overriding Payment Estimate Exception 25 on the current Payment Estimate.		
				19	Jan 17, 2023	SYSTEM	(\$57,581.25)				



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J5I3397	0510	TEMPORARY TRAFFIC BARRIER, CONT. FURN/RE	Material		20	Feb 2, 2023	SYSTEM	\$57,581.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user linkd1 overriding Payment Estimate Exception 24 on the current Payment Estimate.	
					20	Feb 2, 2023	SYSTEM	(\$57,581.25)		
				- Total					\$0.00	
				Material - Total					\$0.00	
			Overrun	Overrun	19	Jan 17, 2023	SYSTEM	(\$57,581.25)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
					19	Jan 17, 2023	SYSTEM	\$57,581.25	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user linkd1 overriding Payment Estimate Exception 50 on the current Payment Estimate.	
					20	Feb 2, 2023	SYSTEM	(\$57,581.25)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
					20	Feb 2, 2023	SYSTEM	\$57,581.25	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user linkd1 overriding Payment Estimate Exception 48 on the current Payment Estimate.	
					21	Feb 16, 2023	SYSTEM	(\$57,581.25)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
					21	Feb 16, 2023	SYSTEM	\$57,581.25	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user linkd1 overriding Payment Estimate Exception 17 on the current Payment Estimate.	
					22	Mar 2, 2023	SYSTEM	(\$57,581.25)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
					22	Mar 2, 2023	SYSTEM	\$57,581.25	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user linkd1 overriding Payment Estimate Exception 17 on the current Payment Estimate.	
					23	Mar 16, 2023	SYSTEM	(\$57,581.25)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
					23	Mar 16, 2023	SYSTEM	\$57,581.25	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0024) due to user marzua1 overriding Payment Estimate Exception 25 on the current Payment Estimate.	
					24	Apr 3, 2023	SYSTEM	(\$57,581.25)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
					24	Apr 3, 2023	SYSTEM	\$57,581.25	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user marzua1 overriding Payment Estimate Exception 32 on the current Payment Estimate.	
					25	Apr 18, 2023	SYSTEM	(\$57,581.25)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
					25	Apr 18, 2023	SYSTEM	\$57,581.25	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0026) due to user linkd1 overriding Payment Estimate Exception 29 on the current Payment Estimate.	
				Overrun - Total					\$0.00	
				Overrun - Total					\$0.00	
			0510 - Total							
	0520	TEMP. TRAFFIC BARRIER ANCHORED., CONT	Material		9	Aug 17, 2022	SYSTEM	\$212,687.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user linkd1 overriding Payment Estimate Exception 30 on the current Payment Estimate.	
					9	Aug 17, 2022	SYSTEM	(\$212,687.50)		
					10	Sep 6, 2022	SYSTEM	\$424,862.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user linkd1 overriding Payment Estimate Exception 34 on the current Payment Estimate.	
					10	Sep 6, 2022	SYSTEM	(\$424,862.50)		
					11	Sep 16, 2022	SYSTEM	\$583,737.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user linkd1 overriding Payment Estimate Exception 35 on the current Payment Estimate.	
					11	Sep 16, 2022	SYSTEM	(\$583,737.50)		
					12	Oct 4, 2022	SYSTEM	\$783,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user gabelj3 overriding Payment Estimate Exception 35 on the current Payment Estimate.	
					12	Oct 4, 2022	SYSTEM	(\$783,100.00)		
					13	Oct 18, 2022	SYSTEM	\$1,046,012.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0106) due to user linkd1 overriding Payment Estimate Exception 21 on the current Payment Estimate.	



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3397	0520	TEMP. TRAFFIC BARRIER ANCHORED., CONT	Material		13	Oct 18, 2022	SYSTEM	(\$1,046,012.50)	
					14	Nov 3, 2022	SYSTEM	\$1,279,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user linkd1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					14	Nov 3, 2022	SYSTEM	(\$1,279,200.00)	
					15	Nov 17, 2022	SYSTEM	\$1,279,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user linkd1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
					15	Nov 17, 2022	SYSTEM	(\$1,279,200.00)	
					16	Dec 4, 2022	SYSTEM	\$1,279,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user marzua1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
					16	Dec 4, 2022	SYSTEM	(\$1,279,200.00)	
					17	Dec 16, 2022	SYSTEM	\$1,279,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user marzua1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
					17	Dec 16, 2022	SYSTEM	(\$1,279,200.00)	
					18	Jan 3, 2023	SYSTEM	\$1,279,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user linkd1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
					18	Jan 3, 2023	SYSTEM	(\$1,279,200.00)	
					19	Jan 17, 2023	SYSTEM	\$1,279,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user linkd1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
					19	Jan 17, 2023	SYSTEM	(\$1,279,200.00)	
					20	Feb 2, 2023	SYSTEM	\$1,279,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user linkd1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
					20	Feb 2, 2023	SYSTEM	(\$1,279,200.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					0520 - Total			\$0.00	
0550	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	Material			10	Sep 6, 2022	SYSTEM	\$193.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user linkd1 overriding Payment Estimate Exception 36 on the current Payment Estimate.
					10	Sep 6, 2022	SYSTEM	(\$193.60)	
					11	Sep 16, 2022	SYSTEM	\$566.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user linkd1 overriding Payment Estimate Exception 37 on the current Payment Estimate.
					11	Sep 16, 2022	SYSTEM	(\$566.28)	
					12	Oct 4, 2022	SYSTEM	\$922.24	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user gabelj3 overriding Payment Estimate Exception 37 on the current Payment Estimate.
					12	Oct 4, 2022	SYSTEM	(\$922.24)	
					13	Oct 18, 2022	SYSTEM	\$1,044.78	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0107) due to user linkd1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					13	Oct 18, 2022	SYSTEM	(\$1,044.78)	
					14	Nov 3, 2022	SYSTEM	\$1,044.78	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user linkd1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
					14	Nov 3, 2022	SYSTEM	(\$1,044.78)	
					15	Nov 17, 2022	SYSTEM	\$1,752.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user linkd1 overriding Payment Estimate Exception 26 on the current Payment Estimate.



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3397	0550	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	Material		15	Nov 17, 2022	SYSTEM	(\$1,752.30)	
					16	Dec 4, 2022	SYSTEM	\$1,752.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user linkd1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
					16	Dec 4, 2022	SYSTEM	(\$1,752.30)	
					17	Dec 16, 2022	SYSTEM	\$1,752.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user marzua1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
					17	Dec 16, 2022	SYSTEM	(\$1,752.30)	
					18	Jan 3, 2023	SYSTEM	\$1,752.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user linkd1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
					18	Jan 3, 2023	SYSTEM	(\$1,752.30)	
					19	Jan 17, 2023	SYSTEM	\$1,752.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user linkd1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
					19	Jan 17, 2023	SYSTEM	(\$1,752.30)	
					- Total				
			Material - Total					\$0.00	
			Other Item Adjustment	OTHR	62	Nov 15, 2024	marzua1	(\$2,681.00)	20% pending retro reflectivity
					65	Jan 2, 2025	marzua1	\$2,681.00	Retro completed, adjustment to reverse 20% withheld on previous estimate
				OTHR - Total					\$0.00
			Other Item Adjustment - Total					\$0.00	
			0550 - Total						
0560		6 IN. YELLOW HIGH BUILD WATERBORNE PAINT	Material		10	Sep 6, 2022	SYSTEM	\$1,166.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user linkd1 overriding Payment Estimate Exception 38 on the current Payment Estimate.
					10	Sep 6, 2022	SYSTEM	(\$1,166.00)	
					11	Sep 16, 2022	SYSTEM	\$1,166.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user linkd1 overriding Payment Estimate Exception 39 on the current Payment Estimate.
					11	Sep 16, 2022	SYSTEM	(\$1,166.00)	
					12	Oct 4, 2022	SYSTEM	\$1,386.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user gabelj3 overriding Payment Estimate Exception 39 on the current Payment Estimate.
					12	Oct 4, 2022	SYSTEM	(\$1,386.00)	
					13	Oct 18, 2022	SYSTEM	\$1,386.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0108) due to user linkd1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					13	Oct 18, 2022	SYSTEM	(\$1,386.00)	
					14	Nov 3, 2022	SYSTEM	\$1,386.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user linkd1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
					14	Nov 3, 2022	SYSTEM	(\$1,386.00)	
					15	Nov 17, 2022	SYSTEM	\$1,386.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user linkd1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
					15	Nov 17, 2022	SYSTEM	(\$1,386.00)	
					16	Dec 4, 2022	SYSTEM	\$1,386.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user linkd1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
					16	Dec 4, 2022	SYSTEM	(\$1,386.00)	
					17	Dec 16,	SYSTEM	\$1,386.00	This adjustment offsets the original system-generated Material Payment



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J5I3397	0560	6 IN. YELLOW HIGH BUILD WATERBORNE PAINT	Material			2022			Estimate Item Adjustment (0029) due to user marzua1 overriding Payment Estimate Exception 28 on the current Payment Estimate.		
					17	Dec 16, 2022	SYSTEM	(\$1,386.00)			
					18	Jan 3, 2023	SYSTEM	\$1,386.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user linkd1 overriding Payment Estimate Exception 28 on the current Payment Estimate.		
					18	Jan 3, 2023	SYSTEM	(\$1,386.00)			
					19	Jan 17, 2023	SYSTEM	\$1,386.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user linkd1 overriding Payment Estimate Exception 30 on the current Payment Estimate.		
					19	Jan 17, 2023	SYSTEM	(\$1,386.00)			
			- Total						\$0.00		
			Material - Total						\$0.00		
			Other Item Adjustment	OTHR	62	Nov 15, 2024	marzua1	(\$2,145.00)	20% pending retro reflectivity		
					65	Jan 2, 2025	marzua1	\$2,145.00	Retro completed, adjustment to reverse 20% withheld on previous estimate		
				OTHR - Total						\$0.00	
				Other Item Adjustment - Total						\$0.00	
			0560 - Total						\$0.00		
			0570	12 IN. WHITE HIGH BUILD WATERBORNE PAINT	Other Item Adjustment	OTHR	62	Nov 15, 2024	marzua1	(\$177.00)	20% pending retro reflectivity
							65	Jan 2, 2025	marzua1	\$177.00	Retro completed, adjustment to reverse 20% withheld on previous estimate
					OTHR - Total						\$0.00
	Other Item Adjustment - Total						\$0.00				
	0570 - Total						\$0.00				
	0580	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		9	Aug 17, 2022	SYSTEM	\$3,540.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user linkd1 overriding Payment Estimate Exception 32 on the current Payment Estimate.		
					9	Aug 17, 2022	SYSTEM	(\$3,540.00)			
					10	Sep 6, 2022	SYSTEM	\$4,335.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user linkd1 overriding Payment Estimate Exception 40 on the current Payment Estimate.		
					10	Sep 6, 2022	SYSTEM	(\$4,335.00)			
					11	Sep 16, 2022	SYSTEM	\$6,235.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user linkd1 overriding Payment Estimate Exception 41 on the current Payment Estimate.		
					11	Sep 16, 2022	SYSTEM	(\$6,235.00)			
					12	Oct 4, 2022	SYSTEM	\$8,725.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user gabelj3 overriding Payment Estimate Exception 43 on the current Payment Estimate.		
					12	Oct 4, 2022	SYSTEM	(\$8,725.00)			
					13	Oct 18, 2022	SYSTEM	\$12,355.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0109) due to user linkd1 overriding Payment Estimate Exception 29 on the current Payment Estimate.		
13					Oct 18, 2022	SYSTEM	(\$12,355.00)				
14					Nov 3, 2022	SYSTEM	\$15,110.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user linkd1 overriding Payment Estimate Exception 30 on the current Payment Estimate.			
14					Nov 3, 2022	SYSTEM	(\$15,110.00)				
15					Nov 17, 2022	SYSTEM	\$19,019.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user linkd1 overriding Payment Estimate Exception 32 on the current Payment Estimate.			
15					Nov 17, 2022	SYSTEM	(\$19,019.50)				
16					Dec 4,	SYSTEM	\$19,019.50	This adjustment offsets the original system-generated Material Payment			





## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3397	0580	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material			2022			Estimate Item Adjustment (0032) due to user linkd1 overriding Payment Estimate Exception 32 on the current Payment Estimate.
					16	Dec 4, 2022	SYSTEM	(\$19,019.50)	
					17	Dec 16, 2022	SYSTEM	\$19,019.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user marzua1 overriding Payment Estimate Exception 32 on the current Payment Estimate.
					17	Dec 16, 2022	SYSTEM	(\$19,019.50)	
					18	Jan 3, 2023	SYSTEM	\$19,019.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user linkd1 overriding Payment Estimate Exception 32 on the current Payment Estimate.
					18	Jan 3, 2023	SYSTEM	(\$19,019.50)	
					19	Jan 17, 2023	SYSTEM	\$19,019.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user linkd1 overriding Payment Estimate Exception 34 on the current Payment Estimate.
					19	Jan 17, 2023	SYSTEM	(\$19,019.50)	
					20	Feb 2, 2023	SYSTEM	\$19,019.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user linkd1 overriding Payment Estimate Exception 33 on the current Payment Estimate.
					20	Feb 2, 2023	SYSTEM	(\$19,019.50)	
			- Total			\$0.00			
			Material - Total			\$0.00			
			Overrun	Overrun	15	Nov 17, 2022	SYSTEM	(\$899.50)	
			Overrun - Total			(\$899.50)			
			Overrun - Total			(\$899.50)			
			0580 - Total						
0590	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		9	Aug 17, 2022	SYSTEM	\$4,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user linkd1 overriding Payment Estimate Exception 34 on the current Payment Estimate.	
				9	Aug 17, 2022	SYSTEM	(\$4,350.00)		
				10	Sep 6, 2022	SYSTEM	\$15,935.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user linkd1 overriding Payment Estimate Exception 42 on the current Payment Estimate.	
				10	Sep 6, 2022	SYSTEM	(\$15,935.00)		
				11	Sep 16, 2022	SYSTEM	\$15,935.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user linkd1 overriding Payment Estimate Exception 43 on the current Payment Estimate.	
				11	Sep 16, 2022	SYSTEM	(\$15,935.00)		
				12	Oct 4, 2022	SYSTEM	\$15,935.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user gabelj3 overriding Payment Estimate Exception 47 on the current Payment Estimate.	
				12	Oct 4, 2022	SYSTEM	(\$15,935.00)		
				13	Oct 18, 2022	SYSTEM	\$15,935.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0110) due to user linkd1 overriding Payment Estimate Exception 33 on the current Payment Estimate.	
				13	Oct 18, 2022	SYSTEM	(\$15,935.00)		
				14	Nov 3, 2022	SYSTEM	\$16,937.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user linkd1 overriding Payment Estimate Exception 34 on the current Payment Estimate.	
				14	Nov 3, 2022	SYSTEM	(\$16,937.50)		
				15	Nov 17, 2022	SYSTEM	\$16,937.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user linkd1 overriding Payment Estimate Exception 36 on the current Payment Estimate.	
				15	Nov 17, 2022	SYSTEM	(\$16,937.50)		
				16	Dec 4,	SYSTEM	\$16,937.50	This adjustment offsets the original system-generated Material Payment	



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3397	0590	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material			2022			Estimate Item Adjustment (0033) due to user linkd1 overriding Payment Estimate Exception 36 on the current Payment Estimate.
					16	Dec 4, 2022	SYSTEM	(\$16,937.50)	
					17	Dec 16, 2022	SYSTEM	\$16,937.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user marzua1 overriding Payment Estimate Exception 36 on the current Payment Estimate.
					17	Dec 16, 2022	SYSTEM	(\$16,937.50)	
					18	Jan 3, 2023	SYSTEM	\$16,937.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user linkd1 overriding Payment Estimate Exception 36 on the current Payment Estimate.
					18	Jan 3, 2023	SYSTEM	(\$16,937.50)	
					19	Jan 17, 2023	SYSTEM	\$16,937.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user linkd1 overriding Payment Estimate Exception 40 on the current Payment Estimate.
					19	Jan 17, 2023	SYSTEM	(\$16,937.50)	
					20	Feb 2, 2023	SYSTEM	\$16,937.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user linkd1 overriding Payment Estimate Exception 35 on the current Payment Estimate.
					20	Feb 2, 2023	SYSTEM	(\$16,937.50)	
					- Total			\$0.00	
					Material - Total			\$0.00	
	0590 - Total			\$0.00					
	0620	MISC. PAVEMENT MARKINGS	Other Item Adjustment	SUBI	46	Mar 5, 2024	gabelj3	(\$5,547.00)	This groove was installed at a depth of 50 Mils at the direction of MoDOT. This adjustment reflects an agreed price reduction of \$0.05 per LF for the reduced groove depth.  -\$0.05/LF x 110,940 LF = -\$5,547
			Other Item Adjustment - Total			(\$5,547.00)			
			0620 - Total			(\$5,547.00)			
	0630	COLDMILLING BIT. PAVT FOR REM OF SURF.	Overrun	Overrun	61	Nov 5, 2024	SYSTEM	(\$84.00)	
					67	Feb 3, 2025	SYSTEM	\$84.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1.40000 - 1.40000, 'is applied (if non-zero).
Overrun - Total					\$0.00				
Overrun - Total			\$0.00						
0630 - Total			\$0.00						
0640	SEPARATION GEOTEXTILE	Construction Stockpile		23	Mar 16, 2023	SYSTEM	(\$9,760.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total			(\$9,760.00)		
				Construction Stockpile - Total			(\$9,760.00)		
		Construction Stockpile STMI		2	May 3, 2022	SYSTEM	\$9,760.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total			\$9,760.00		
				Construction Stockpile STMI - Total			\$9,760.00		
		Material		23	Mar 16, 2023	SYSTEM	\$23,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user marzua1 overriding Payment Estimate Exception 19 on the current Payment Estimate.	
				23	Mar 16, 2023	SYSTEM	(\$23,300.00)		
				24	Apr 3, 2023	SYSTEM	\$23,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user marzua1 overriding Payment Estimate Exception 19 on the current Payment Estimate.	
				24	Apr 3, 2023	SYSTEM	(\$23,300.00)		
				25	Apr 18, 2023	SYSTEM	\$23,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user linkd1 overriding Payment Estimate Exception 20 on the current Payment Estimate.	
				25	Apr 18, 2023	SYSTEM	(\$23,300.00)		



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3397	0640	SEPARATION GEOTEXTILE	Material			2023			
					26	May 2, 2023	SYSTEM	\$23,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user linkd1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					26	May 2, 2023	SYSTEM	(\$23,300.00)	
					27	May 16, 2023	SYSTEM	\$23,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user linkd1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
					27	May 16, 2023	SYSTEM	(\$23,300.00)	
					28	Jun 2, 2023	SYSTEM	\$23,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user linkd1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
					28	Jun 2, 2023	SYSTEM	(\$23,300.00)	
					29	Jun 16, 2023	SYSTEM	\$23,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user linkd1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
					29	Jun 16, 2023	SYSTEM	(\$23,300.00)	
					30	Jun 30, 2023	SYSTEM	\$23,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user linkd1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
					30	Jun 30, 2023	SYSTEM	(\$23,300.00)	
					31	Jul 17, 2023	SYSTEM	\$23,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user marzua1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
					31	Jul 17, 2023	SYSTEM	(\$23,300.00)	
					32	Aug 2, 2023	SYSTEM	\$23,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user linkd1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
					32	Aug 2, 2023	SYSTEM	(\$23,300.00)	
					33	Aug 16, 2023	SYSTEM	\$23,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user linkd1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
					33	Aug 16, 2023	SYSTEM	(\$23,300.00)	
					34	Sep 5, 2023	SYSTEM	\$23,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user linkd1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
					34	Sep 5, 2023	SYSTEM	(\$23,300.00)	
					35	Sep 19, 2023	SYSTEM	\$23,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user linkd1 overriding Payment Estimate Exception 29 on the current Payment Estimate.
					35	Sep 19, 2023	SYSTEM	(\$23,300.00)	
					36	Oct 2, 2023	SYSTEM	\$23,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user linkd1 overriding Payment Estimate Exception 29 on the current Payment Estimate.
					36	Oct 2, 2023	SYSTEM	(\$23,300.00)	
					37	Oct 16, 2023	SYSTEM	\$23,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user linkd1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
					37	Oct 16, 2023	SYSTEM	(\$23,300.00)	
					38	Nov 2, 2023	SYSTEM	\$23,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user linkd1 overriding Payment Estimate Exception 34 on the current Payment Estimate.
					38	Nov 2, 2023	SYSTEM	(\$23,300.00)	
					39	Nov 16, 2023	SYSTEM	\$23,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user linkd1 overriding Payment Estimate Exception 34 on the current Payment Estimate.



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3397	0640	SEPARATION GEOTEXTILE	Material		39	Nov 16, 2023	SYSTEM	(\$23,300.00)	
					40	Dec 4, 2023	SYSTEM	\$23,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user marzua1 overriding Payment Estimate Exception 34 on the current Payment Estimate.
					40	Dec 4, 2023	SYSTEM	(\$23,300.00)	
					41	Dec 18, 2023	SYSTEM	\$23,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user linkd1 overriding Payment Estimate Exception 36 on the current Payment Estimate.
					41	Dec 18, 2023	SYSTEM	(\$23,300.00)	
					42	Jan 2, 2024	SYSTEM	\$23,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user linkd1 overriding Payment Estimate Exception 36 on the current Payment Estimate.
					42	Jan 2, 2024	SYSTEM	(\$23,300.00)	
					43	Jan 17, 2024	SYSTEM	\$23,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user marzua1 overriding Payment Estimate Exception 36 on the current Payment Estimate.
					43	Jan 17, 2024	SYSTEM	(\$23,300.00)	
					44	Feb 5, 2024	SYSTEM	\$23,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user linkd1 overriding Payment Estimate Exception 33 on the current Payment Estimate.
					44	Feb 5, 2024	SYSTEM	(\$23,300.00)	
					45	Feb 20, 2024	SYSTEM	\$23,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0071) due to user linkd1 overriding Payment Estimate Exception 33 on the current Payment Estimate.
					45	Feb 20, 2024	SYSTEM	(\$23,300.00)	
					46	Mar 5, 2024	SYSTEM	\$23,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0056) due to user linkd1 overriding Payment Estimate Exception 33 on the current Payment Estimate.
					46	Mar 5, 2024	SYSTEM	(\$23,300.00)	
					47	Mar 18, 2024	SYSTEM	\$23,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user linkd1 overriding Payment Estimate Exception 33 on the current Payment Estimate.
					47	Mar 18, 2024	SYSTEM	(\$23,300.00)	
					48	Apr 2, 2024	SYSTEM	\$23,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user marzua1 overriding Payment Estimate Exception 33 on the current Payment Estimate.
					48	Apr 2, 2024	SYSTEM	(\$23,300.00)	
					49	Apr 17, 2024	SYSTEM	\$23,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user marzua1 overriding Payment Estimate Exception 33 on the current Payment Estimate.
					49	Apr 16, 2024	SYSTEM	(\$23,300.00)	
					50	May 2, 2024	SYSTEM	\$23,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0049) due to user marzua1 overriding Payment Estimate Exception 33 on the current Payment Estimate.
					50	May 2, 2024	SYSTEM	(\$23,300.00)	
					51	May 17, 2024	SYSTEM	\$23,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0052) due to user marzua1 overriding Payment Estimate Exception 32 on the current Payment Estimate.
					51	May 17, 2024	SYSTEM	(\$23,300.00)	
					52	Jun 3, 2024	SYSTEM	\$23,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0051) due to user marzua1 overriding Payment Estimate Exception 32 on the current Payment Estimate.
					52	Jun 3, 2024	SYSTEM	(\$23,300.00)	
					53	Jun 18, 2024	SYSTEM	\$23,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0058) due to user linkd1 overriding Payment



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J5I3397	0640	SEPARATION GEOTEXTILE	Material						Estimate Exception 35 on the current Payment Estimate.				
					53	Jun 18, 2024	SYSTEM	(\$23,300.00)					
					54	Jul 2, 2024	SYSTEM	\$23,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0050) due to user linkd1 overriding Payment Estimate Exception 37 on the current Payment Estimate.				
					54	Jul 2, 2024	SYSTEM	(\$23,300.00)					
					55	Jul 17, 2024	SYSTEM	\$23,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0057) due to user marzua1 overriding Payment Estimate Exception 35 on the current Payment Estimate.				
					55	Jul 17, 2024	SYSTEM	(\$23,300.00)					
					56	Aug 2, 2024	SYSTEM	\$23,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0049) due to user marzua1 overriding Payment Estimate Exception 36 on the current Payment Estimate.				
					56	Aug 2, 2024	SYSTEM	(\$23,300.00)					
					57	Aug 16, 2024	SYSTEM	\$23,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0050) due to user marzua1 overriding Payment Estimate Exception 37 on the current Payment Estimate.				
					57	Aug 16, 2024	SYSTEM	(\$23,300.00)					
					58	Sep 3, 2024	SYSTEM	\$23,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0048) due to user linkd1 overriding Payment Estimate Exception 37 on the current Payment Estimate.				
					58	Sep 3, 2024	SYSTEM	(\$23,300.00)					
					59	Sep 16, 2024	SYSTEM	\$23,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0048) due to user marzua1 overriding Payment Estimate Exception 37 on the current Payment Estimate.				
					59	Sep 16, 2024	SYSTEM	(\$23,300.00)					
					60	Oct 16, 2024	SYSTEM	\$23,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0051) due to user marzua1 overriding Payment Estimate Exception 39 on the current Payment Estimate.				
					60	Oct 16, 2024	SYSTEM	(\$23,300.00)					
					61	Nov 5, 2024	SYSTEM	\$23,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0050) due to user marzua1 overriding Payment Estimate Exception 43 on the current Payment Estimate.				
					61	Nov 5, 2024	SYSTEM	(\$23,300.00)					
					62	Nov 15, 2024	SYSTEM	\$23,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0050) due to user marzua1 overriding Payment Estimate Exception 40 on the current Payment Estimate.				
					62	Nov 15, 2024	SYSTEM	(\$23,300.00)					
					63	Dec 3, 2024	SYSTEM	\$23,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0048) due to user marzua1 overriding Payment Estimate Exception 40 on the current Payment Estimate.				
					63	Dec 3, 2024	SYSTEM	(\$23,300.00)					
					64	Dec 16, 2024	SYSTEM	\$23,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0050) due to user marzua1 overriding Payment Estimate Exception 40 on the current Payment Estimate.				
					64	Dec 16, 2024	SYSTEM	(\$23,300.00)					
					- Total								\$0.00
				Material - Total								\$0.00	
				0640 - Total								\$0.00	
	0680	18 IN. PIPE GROUP A	Overrun	Overrun	23	Mar 16, 2023	SYSTEM	(\$1,140.00)					
					66	Jan 16, 2025	SYSTEM	\$1,140.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '60.00000 - 60.00000, 'is applied (if non-zero).				
					Overrun - Total				\$0.00				



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3397	0680	18 IN. PIPE GROUP A	Overrun - Total					\$0.00	
	0680 - Total							\$0.00	
	0730	SEEDING - COOL SEASON GRASSES	Material		23	Mar 16, 2023	SYSTEM	\$3,525.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user marzua1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					23	Mar 16, 2023	SYSTEM	(\$3,525.00)	
					24	Apr 3, 2023	SYSTEM	\$5,287.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user marzua1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					24	Apr 3, 2023	SYSTEM	(\$5,287.50)	
					25	Apr 18, 2023	SYSTEM	\$5,287.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user linkd1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					25	Apr 18, 2023	SYSTEM	(\$5,287.50)	
					26	May 2, 2023	SYSTEM	\$5,287.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user linkd1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
					26	May 2, 2023	SYSTEM	(\$5,287.50)	
					27	May 16, 2023	SYSTEM	\$5,287.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user linkd1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
					27	May 16, 2023	SYSTEM	(\$5,287.50)	
					28	Jun 2, 2023	SYSTEM	\$5,287.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user linkd1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
					28	Jun 2, 2023	SYSTEM	(\$5,287.50)	
					29	Jun 16, 2023	SYSTEM	\$5,287.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user linkd1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
					29	Jun 16, 2023	SYSTEM	(\$5,287.50)	
					30	Jun 30, 2023	SYSTEM	\$5,287.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user linkd1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
					30	Jun 30, 2023	SYSTEM	(\$5,287.50)	
					31	Jul 17, 2023	SYSTEM	\$5,287.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user marzua1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
					31	Jul 17, 2023	SYSTEM	(\$5,287.50)	
					32	Aug 2, 2023	SYSTEM	\$5,287.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user linkd1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
					32	Aug 2, 2023	SYSTEM	(\$5,287.50)	
					33	Aug 16, 2023	SYSTEM	\$5,287.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user linkd1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
					33	Aug 16, 2023	SYSTEM	(\$5,287.50)	
					34	Sep 5, 2023	SYSTEM	\$5,287.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user linkd1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
					34	Sep 5, 2023	SYSTEM	(\$5,287.50)	
					35	Sep 19, 2023	SYSTEM	\$5,287.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user linkd1 overriding Payment Estimate Exception 32 on the current Payment Estimate.
35	Sep 19, 2023	SYSTEM	(\$5,287.50)						



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3397	0730	SEEDING - COOL SEASON GRASSES	Material		36	Oct 2, 2023	SYSTEM	\$5,287.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user linkd1 overriding Payment Estimate Exception 32 on the current Payment Estimate.
					36	Oct 2, 2023	SYSTEM	(\$5,287.50)	
					37	Oct 16, 2023	SYSTEM	\$5,287.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user linkd1 overriding Payment Estimate Exception 35 on the current Payment Estimate.
					37	Oct 16, 2023	SYSTEM	(\$5,287.50)	
					38	Nov 2, 2023	SYSTEM	\$5,287.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user linkd1 overriding Payment Estimate Exception 38 on the current Payment Estimate.
					38	Nov 2, 2023	SYSTEM	(\$5,287.50)	
					39	Nov 16, 2023	SYSTEM	\$5,287.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user linkd1 overriding Payment Estimate Exception 41 on the current Payment Estimate.
					39	Nov 16, 2023	SYSTEM	(\$5,287.50)	
					40	Dec 4, 2023	SYSTEM	\$5,287.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user marzua1 overriding Payment Estimate Exception 41 on the current Payment Estimate.
					40	Dec 4, 2023	SYSTEM	(\$5,287.50)	
					41	Dec 18, 2023	SYSTEM	\$5,287.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user linkd1 overriding Payment Estimate Exception 45 on the current Payment Estimate.
					41	Dec 18, 2023	SYSTEM	(\$5,287.50)	
					42	Jan 2, 2024	SYSTEM	\$5,287.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user linkd1 overriding Payment Estimate Exception 45 on the current Payment Estimate.
					42	Jan 2, 2024	SYSTEM	(\$5,287.50)	
					43	Jan 17, 2024	SYSTEM	\$5,287.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user marzua1 overriding Payment Estimate Exception 45 on the current Payment Estimate.
					43	Jan 17, 2024	SYSTEM	(\$5,287.50)	
					44	Feb 5, 2024	SYSTEM	\$5,287.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user linkd1 overriding Payment Estimate Exception 42 on the current Payment Estimate.
					44	Feb 5, 2024	SYSTEM	(\$5,287.50)	
					45	Feb 20, 2024	SYSTEM	\$5,287.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0072) due to user linkd1 overriding Payment Estimate Exception 42 on the current Payment Estimate.
					45	Feb 20, 2024	SYSTEM	(\$5,287.50)	
					46	Mar 5, 2024	SYSTEM	\$5,287.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0057) due to user linkd1 overriding Payment Estimate Exception 42 on the current Payment Estimate.
					46	Mar 5, 2024	SYSTEM	(\$5,287.50)	
					47	Mar 18, 2024	SYSTEM	\$5,287.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user linkd1 overriding Payment Estimate Exception 42 on the current Payment Estimate.
					47	Mar 18, 2024	SYSTEM	(\$5,287.50)	
					48	Apr 2, 2024	SYSTEM	\$5,287.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user marzua1 overriding Payment Estimate Exception 42 on the current Payment Estimate.
					48	Apr 2, 2024	SYSTEM	(\$5,287.50)	
					49	Apr 17, 2024	SYSTEM	\$5,287.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user marzua1 overriding Payment Estimate Exception 42 on the current Payment Estimate.
					49	Apr 16, 2024	SYSTEM	(\$5,287.50)	



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3397	0730	SEEDING - COOL SEASON GRASSES	Material			2024			
					50	May 2, 2024	SYSTEM	\$5,287.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0050) due to user marzua1 overriding Payment Estimate Exception 44 on the current Payment Estimate.
					50	May 2, 2024	SYSTEM	(\$5,287.50)	
					51	May 17, 2024	SYSTEM	\$5,287.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0053) due to user marzua1 overriding Payment Estimate Exception 43 on the current Payment Estimate.
					51	May 17, 2024	SYSTEM	(\$5,287.50)	
					52	Jun 3, 2024	SYSTEM	\$5,287.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0052) due to user marzua1 overriding Payment Estimate Exception 43 on the current Payment Estimate.
					52	Jun 3, 2024	SYSTEM	(\$5,287.50)	
					53	Jun 18, 2024	SYSTEM	\$5,287.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0059) due to user linkd1 overriding Payment Estimate Exception 46 on the current Payment Estimate.
					53	Jun 18, 2024	SYSTEM	(\$5,287.50)	
					54	Jul 2, 2024	SYSTEM	\$5,287.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0051) due to user linkd1 overriding Payment Estimate Exception 48 on the current Payment Estimate.
					54	Jul 2, 2024	SYSTEM	(\$5,287.50)	
					55	Jul 17, 2024	SYSTEM	\$5,287.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0058) due to user marzua1 overriding Payment Estimate Exception 46 on the current Payment Estimate.
					55	Jul 17, 2024	SYSTEM	(\$5,287.50)	
					56	Aug 2, 2024	SYSTEM	\$5,287.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0050) due to user marzua1 overriding Payment Estimate Exception 47 on the current Payment Estimate.
					56	Aug 2, 2024	SYSTEM	(\$5,287.50)	
					57	Aug 16, 2024	SYSTEM	\$5,287.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0051) due to user marzua1 overriding Payment Estimate Exception 48 on the current Payment Estimate.
					57	Aug 16, 2024	SYSTEM	(\$5,287.50)	
					58	Sep 3, 2024	SYSTEM	\$5,287.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0049) due to user linkd1 overriding Payment Estimate Exception 48 on the current Payment Estimate.
					58	Sep 3, 2024	SYSTEM	(\$5,287.50)	
					59	Sep 16, 2024	SYSTEM	\$5,287.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0049) due to user marzua1 overriding Payment Estimate Exception 48 on the current Payment Estimate.
					59	Sep 16, 2024	SYSTEM	(\$5,287.50)	
					60	Oct 16, 2024	SYSTEM	\$5,287.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0052) due to user marzua1 overriding Payment Estimate Exception 50 on the current Payment Estimate.
					60	Oct 16, 2024	SYSTEM	(\$5,287.50)	
					61	Nov 5, 2024	SYSTEM	\$5,287.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0051) due to user marzua1 overriding Payment Estimate Exception 54 on the current Payment Estimate.
					61	Nov 5, 2024	SYSTEM	(\$5,287.50)	
					62	Nov 15, 2024	SYSTEM	\$5,287.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0051) due to user marzua1 overriding Payment Estimate Exception 51 on the current Payment Estimate.
					62	Nov 15, 2024	SYSTEM	(\$5,287.50)	
					63	Dec 3, 2024	SYSTEM	\$5,287.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0049) due to user marzua1 overriding Payment Estimate Exception 51 on the current Payment Estimate.





## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J5I3397	0730	SEEDING - COOL SEASON GRASSES	Material		63	Dec 3, 2024	SYSTEM	(\$5,287.50)					
					64	Dec 16, 2024	SYSTEM	\$5,287.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0051) due to user marzua1 overriding Payment Estimate Exception 51 on the current Payment Estimate.				
					64	Dec 16, 2024	SYSTEM	(\$5,287.50)					
					65	Jan 2, 2025	SYSTEM	\$5,287.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user marzua1 overriding Payment Estimate Exception 43 on the current Payment Estimate.				
					65	Jan 2, 2025	SYSTEM	(\$5,287.50)					
					66	Jan 16, 2025	SYSTEM	\$5,287.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0052) due to user marzua1 overriding Payment Estimate Exception 43 on the current Payment Estimate.				
					66	Jan 16, 2025	SYSTEM	(\$5,287.50)					
					67	Feb 3, 2025	SYSTEM	\$5,287.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user marzua1 overriding Payment Estimate Exception 46 on the current Payment Estimate.				
					67	Feb 3, 2025	SYSTEM	(\$5,287.50)					
					68	Feb 18, 2025	SYSTEM	\$5,287.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user marzua1 overriding Payment Estimate Exception 46 on the current Payment Estimate.				
					68	Feb 18, 2025	SYSTEM	(\$5,287.50)					
					69	Mar 3, 2025	SYSTEM	\$5,287.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user marzua1 overriding Payment Estimate Exception 46 on the current Payment Estimate.				
					69	Mar 3, 2025	SYSTEM	(\$5,287.50)					
						- Total							\$0.00
					Material - Total							\$0.00	
	0730 - Total							\$0.00					
0760	ROCK DITCH CHECK	Material			19	Jan 17, 2023	SYSTEM	\$352.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user linkd1 overriding Payment Estimate Exception 46 on the current Payment Estimate.				
					19	Jan 17, 2023	SYSTEM	(\$352.00)					
					20	Feb 2, 2023	SYSTEM	\$352.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user linkd1 overriding Payment Estimate Exception 45 on the current Payment Estimate.				
					20	Feb 2, 2023	SYSTEM	(\$352.00)					
					- Total							\$0.00	
					Material - Total							\$0.00	
				Overrun	Overrun	19	Jan 17, 2023	SYSTEM	(\$165.00)				
						21	Feb 16, 2023	SYSTEM	(\$440.00)				
					Overrun - Total							(\$605.00)	
					Overrun - Total							(\$605.00)	
					0760 - Total							(\$605.00)	
0770	ALTERNATE DITCH CHECK	Material			28	Jun 2, 2023	SYSTEM	\$380.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user linkd1 overriding Payment Estimate Exception 29 on the current Payment Estimate.				
					28	Jun 2, 2023	SYSTEM	(\$380.00)					
					29	Jun 16, 2023	SYSTEM	\$380.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user linkd1 overriding Payment Estimate Exception 32 on the current Payment Estimate.				
					29	Jun 16, 2023	SYSTEM	(\$380.00)					
					30	Jun 30, 2023	SYSTEM	\$380.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user linkd1 overriding Payment				



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3397	0770	ALTERNATE DITCH CHECK	Material						Estimate Exception 32 on the current Payment Estimate.
					30	Jun 30, 2023	SYSTEM	(\$380.00)	
					31	Jul 17, 2023	SYSTEM	\$380.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user marzua1 overriding Payment Estimate Exception 33 on the current Payment Estimate.
					31	Jul 17, 2023	SYSTEM	(\$380.00)	
					32	Aug 2, 2023	SYSTEM	\$380.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user linkd1 overriding Payment Estimate Exception 33 on the current Payment Estimate.
					32	Aug 2, 2023	SYSTEM	(\$380.00)	
					33	Aug 16, 2023	SYSTEM	\$380.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user linkd1 overriding Payment Estimate Exception 33 on the current Payment Estimate.
					33	Aug 16, 2023	SYSTEM	(\$380.00)	
					34	Sep 5, 2023	SYSTEM	\$380.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user linkd1 overriding Payment Estimate Exception 33 on the current Payment Estimate.
					34	Sep 5, 2023	SYSTEM	(\$380.00)	
					35	Sep 19, 2023	SYSTEM	\$380.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user linkd1 overriding Payment Estimate Exception 34 on the current Payment Estimate.
					35	Sep 19, 2023	SYSTEM	(\$380.00)	
					36	Oct 2, 2023	SYSTEM	\$380.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user linkd1 overriding Payment Estimate Exception 34 on the current Payment Estimate.
					36	Oct 2, 2023	SYSTEM	(\$380.00)	
					37	Oct 16, 2023	SYSTEM	\$380.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user linkd1 overriding Payment Estimate Exception 37 on the current Payment Estimate.
					37	Oct 16, 2023	SYSTEM	(\$380.00)	
					38	Nov 2, 2023	SYSTEM	\$380.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user linkd1 overriding Payment Estimate Exception 40 on the current Payment Estimate.
					38	Nov 2, 2023	SYSTEM	(\$380.00)	
					39	Nov 16, 2023	SYSTEM	\$380.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user linkd1 overriding Payment Estimate Exception 43 on the current Payment Estimate.
					39	Nov 16, 2023	SYSTEM	(\$380.00)	
					40	Dec 4, 2023	SYSTEM	\$380.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user marzua1 overriding Payment Estimate Exception 43 on the current Payment Estimate.
					40	Dec 4, 2023	SYSTEM	(\$380.00)	
					41	Dec 18, 2023	SYSTEM	\$380.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user linkd1 overriding Payment Estimate Exception 47 on the current Payment Estimate.
					41	Dec 18, 2023	SYSTEM	(\$380.00)	
					42	Jan 2, 2024	SYSTEM	\$380.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user linkd1 overriding Payment Estimate Exception 47 on the current Payment Estimate.
					42	Jan 2, 2024	SYSTEM	(\$380.00)	
					43	Jan 17, 2024	SYSTEM	\$380.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user marzua1 overriding Payment Estimate Exception 47 on the current Payment Estimate.
					43	Jan 17, 2024	SYSTEM	(\$380.00)	



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3397	0770	ALTERNATE DITCH CHECK	Material		44	Feb 5, 2024	SYSTEM	\$380.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0047) due to user linkd1 overriding Payment Estimate Exception 44 on the current Payment Estimate.
					44	Feb 5, 2024	SYSTEM	(\$380.00)	
					45	Feb 20, 2024	SYSTEM	\$380.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0073) due to user linkd1 overriding Payment Estimate Exception 44 on the current Payment Estimate.
					45	Feb 20, 2024	SYSTEM	(\$380.00)	
					46	Mar 5, 2024	SYSTEM	\$380.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0058) due to user linkd1 overriding Payment Estimate Exception 44 on the current Payment Estimate.
					46	Mar 5, 2024	SYSTEM	(\$380.00)	
					47	Mar 18, 2024	SYSTEM	\$380.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user linkd1 overriding Payment Estimate Exception 44 on the current Payment Estimate.
					47	Mar 18, 2024	SYSTEM	(\$380.00)	
					48	Apr 2, 2024	SYSTEM	\$380.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0047) due to user marzua1 overriding Payment Estimate Exception 44 on the current Payment Estimate.
					48	Apr 2, 2024	SYSTEM	(\$380.00)	
					49	Apr 17, 2024	SYSTEM	\$380.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user marzua1 overriding Payment Estimate Exception 44 on the current Payment Estimate.
					49	Apr 16, 2024	SYSTEM	(\$380.00)	
					50	May 2, 2024	SYSTEM	\$380.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0051) due to user marzua1 overriding Payment Estimate Exception 46 on the current Payment Estimate.
					50	May 2, 2024	SYSTEM	(\$380.00)	
					51	May 17, 2024	SYSTEM	\$380.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0054) due to user marzua1 overriding Payment Estimate Exception 45 on the current Payment Estimate.
					51	May 17, 2024	SYSTEM	(\$380.00)	
					52	Jun 3, 2024	SYSTEM	\$380.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0053) due to user marzua1 overriding Payment Estimate Exception 45 on the current Payment Estimate.
					52	Jun 3, 2024	SYSTEM	(\$380.00)	
					53	Jun 18, 2024	SYSTEM	\$380.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0060) due to user linkd1 overriding Payment Estimate Exception 48 on the current Payment Estimate.
					53	Jun 18, 2024	SYSTEM	(\$380.00)	
					54	Jul 2, 2024	SYSTEM	\$380.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0052) due to user linkd1 overriding Payment Estimate Exception 50 on the current Payment Estimate.
					54	Jul 2, 2024	SYSTEM	(\$380.00)	
					55	Jul 17, 2024	SYSTEM	\$380.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0059) due to user marzua1 overriding Payment Estimate Exception 48 on the current Payment Estimate.
					55	Jul 17, 2024	SYSTEM	(\$380.00)	
					56	Aug 2, 2024	SYSTEM	\$380.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0051) due to user marzua1 overriding Payment Estimate Exception 49 on the current Payment Estimate.
					56	Aug 2, 2024	SYSTEM	(\$380.00)	
					57	Aug 16, 2024	SYSTEM	\$380.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0052) due to user marzua1 overriding Payment Estimate Exception 50 on the current Payment Estimate.
					57	Aug 16, 2024	SYSTEM	(\$380.00)	



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3397	0770	ALTERNATE DITCH CHECK	Material			2024			
					58	Sep 3, 2024	SYSTEM	\$380.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0050) due to user linkd1 overriding Payment Estimate Exception 50 on the current Payment Estimate.
					58	Sep 3, 2024	SYSTEM	(\$380.00)	
					59	Sep 16, 2024	SYSTEM	\$380.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0050) due to user marzua1 overriding Payment Estimate Exception 50 on the current Payment Estimate.
					59	Sep 16, 2024	SYSTEM	(\$380.00)	
					60	Oct 16, 2024	SYSTEM	\$380.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0053) due to user marzua1 overriding Payment Estimate Exception 52 on the current Payment Estimate.
					60	Oct 16, 2024	SYSTEM	(\$380.00)	
					61	Nov 5, 2024	SYSTEM	\$380.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0052) due to user marzua1 overriding Payment Estimate Exception 56 on the current Payment Estimate.
					61	Nov 5, 2024	SYSTEM	(\$380.00)	
					62	Nov 15, 2024	SYSTEM	\$380.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0052) due to user marzua1 overriding Payment Estimate Exception 53 on the current Payment Estimate.
					62	Nov 15, 2024	SYSTEM	(\$380.00)	
					63	Dec 3, 2024	SYSTEM	\$380.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0050) due to user marzua1 overriding Payment Estimate Exception 53 on the current Payment Estimate.
					63	Dec 3, 2024	SYSTEM	(\$380.00)	
					64	Dec 16, 2024	SYSTEM	\$380.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0052) due to user marzua1 overriding Payment Estimate Exception 53 on the current Payment Estimate.
					64	Dec 16, 2024	SYSTEM	(\$380.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					0770 - Total			\$0.00	
0880	MGS GUARDRAIL	Construction Stockpile			5	Jun 17, 2022	SYSTEM	(\$10,831.80)	Payment Estimate Item Adjustment generated Stockpile Transaction
					6	Jul 1, 2022	SYSTEM	(\$281,069.71)	Payment Estimate Item Adjustment generated Stockpile Transaction
					7	Jul 19, 2022	SYSTEM	(\$51,896.96)	Payment Estimate Item Adjustment generated Stockpile Transaction
					9	Aug 17, 2022	SYSTEM	(\$9,412.69)	Payment Estimate Item Adjustment generated Stockpile Transaction
					11	Sep 16, 2022	SYSTEM	(\$25,968.83)	Payment Estimate Item Adjustment generated Stockpile Transaction
					12	Oct 4, 2022	SYSTEM	(\$10,939.06)	Payment Estimate Item Adjustment generated Stockpile Transaction
					13	Oct 17, 2022	SYSTEM	(\$13,483.04)	Payment Estimate Item Adjustment generated Stockpile Transaction
					16	Dec 4, 2022	SYSTEM	\$0.01	Payment Estimate Item Adjustment generated Stockpile Transaction
					25	Apr 18, 2023	SYSTEM	(\$70,732.51)	Payment Estimate Item Adjustment generated Stockpile Transaction
					26	May 2, 2023	SYSTEM	(\$28,746.85)	Payment Estimate Item Adjustment generated Stockpile Transaction
					27	May 16, 2023	SYSTEM	(\$8,140.69)	Payment Estimate Item Adjustment generated Stockpile Transaction
					53	Jun 18, 2024	SYSTEM	(\$4,579.15)	Payment Estimate Item Adjustment generated Stockpile Transaction
					63	Dec 3, 2024	SYSTEM	(\$27,220.46)	Payment Estimate Item Adjustment generated Stockpile Transaction
					69	Mar 3, 2024	SYSTEM	(\$5,861.30)	Payment Estimate Item Adjustment generated Stockpile Transaction



## Line Item Adjustments by Estimate

Mar 6, 2025

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3397	0880	MGS GUARDRAIL	Construction Stockpile			2025			
			- Total					(\$548,883.04)	
			Construction Stockpile - Total					(\$548,883.04)	
			Construction Stockpile STMA		5	Jun 17, 2022	SYSTEM	\$162,977.88	Payment Estimate Item Adjustment generated Stockpile Transaction
					6	Jul 1, 2022	SYSTEM	\$160,580.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total					\$323,557.88
			Construction Stockpile STMA - Total					\$323,557.88	
			Construction Stockpile STMI		2	May 3, 2022	SYSTEM	\$128,923.63	Payment Estimate Item Adjustment generated Stockpile Transaction
					6	Jul 1, 2022	SYSTEM	\$128,923.63	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total					\$257,847.26
			Construction Stockpile STMI - Total					\$257,847.26	
			Material		5	Jun 17, 2022	SYSTEM	\$11,459.91	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user linkd1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					5	Jun 17, 2022	SYSTEM	(\$11,459.91)	
					6	Jul 2, 2022	SYSTEM	\$26,455.66	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user abbote1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					6	Jul 1, 2022	SYSTEM	(\$26,455.66)	
				- Total					\$0.00
			Material - Total					\$0.00	
			Other Item Adjustment	OTHR	15	Nov 17, 2022	marzua1	\$44,987.25	Adjustment is to reverse an incorrect removal of quantity and will be corrected on Estimate #16.
					16	Dec 4, 2022	linkd1	(\$44,987.25)	Corrected adjustment from estimate 15. Taking away adjustment from previous estimate, pay was fixed on this estimate.
				OTHR - Total					\$0.00
			Other Item Adjustment - Total					\$0.00	
			0880 - Total					\$32,522.10	
	0890	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile		6	Jul 1, 2022	SYSTEM	(\$398,381.48)	Payment Estimate Item Adjustment generated Stockpile Transaction
					7	Jul 19, 2022	SYSTEM	(\$68,235.93)	Payment Estimate Item Adjustment generated Stockpile Transaction
					8	Aug 2, 2022	SYSTEM	(\$109,759.35)	Payment Estimate Item Adjustment generated Stockpile Transaction
					9	Aug 17, 2022	SYSTEM	(\$14,017.46)	Payment Estimate Item Adjustment generated Stockpile Transaction
					10	Sep 6, 2022	SYSTEM	(\$97,593.25)	Payment Estimate Item Adjustment generated Stockpile Transaction
					11	Sep 16, 2022	SYSTEM	(\$20,629.47)	Payment Estimate Item Adjustment generated Stockpile Transaction
					14	Nov 3, 2022	SYSTEM	(\$9,256.81)	Payment Estimate Item Adjustment generated Stockpile Transaction
					25	Apr 18, 2023	SYSTEM	(\$11,182.23)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total					(\$729,055.98)
			Construction Stockpile - Total					(\$729,055.98)	
			Construction Stockpile STMA		5	Jun 17, 2022	SYSTEM	\$174,832.00	Payment Estimate Item Adjustment generated Stockpile Transaction
					6	Jul 1, 2022	SYSTEM	\$174,832.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total					\$349,664.00
			Construction Stockpile STMA - Total					\$349,664.00	
			Construction Stockpile STMI		2	May 3, 2022	SYSTEM	\$189,695.99	Payment Estimate Item Adjustment generated Stockpile Transaction
					6	Jul 1, 2022	SYSTEM	\$189,695.99	Payment Estimate Item Adjustment generated Stockpile Transaction



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3397	0890	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile STMI	- Total				\$379,391.98	
			Construction Stockpile STMI - Total				\$379,391.98		
			Material		6	Jul 2, 2022	SYSTEM	\$118,261.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user abbote1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					6	Jul 1, 2022	SYSTEM	(\$118,261.12)	
			- Total				\$0.00		
			Material - Total				\$0.00		
			Overrun	Overrun	25	Apr 18, 2023	SYSTEM	(\$8,426.64)	
					26	May 2, 2023	SYSTEM	(\$23,313.13)	
					69	Mar 3, 2025	SYSTEM	(\$16,955.00)	
			Overrun - Total				(\$48,694.77)		
			Overrun - Total				(\$48,694.77)		
			0890 - Total				(\$48,694.77)		
			0910	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile		6	Jul 1, 2022	SYSTEM
		9				Aug 17, 2022	SYSTEM	(\$2,250.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
		25				Apr 18, 2023	SYSTEM	(\$9,000.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
	- Total				(\$29,250.00)				
	Construction Stockpile - Total				(\$29,250.00)				
	Construction Stockpile STMA				6	Jul 1, 2022	SYSTEM	\$17,880.00	Payment Estimate Item Adjustment generated Stockpile Transaction
		- Total				\$17,880.00			
	Construction Stockpile STMA - Total				\$17,880.00				
	Construction Stockpile STMI				2	May 3, 2022	SYSTEM	\$9,060.00	Payment Estimate Item Adjustment generated Stockpile Transaction
					6	Jul 1, 2022	SYSTEM	\$9,060.00	Payment Estimate Item Adjustment generated Stockpile Transaction
	- Total				\$18,120.00				
Construction Stockpile STMI - Total					\$18,120.00				
0910 - Total					\$6,750.00				
0920	MGS VERTICAL CONCRETE BARRIER TRANSITION	Construction Stockpile		13	Oct 17, 2022	SYSTEM	(\$8,940.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total				(\$8,940.00)		
		Construction Stockpile - Total				(\$8,940.00)			
		Construction Stockpile STMI		6	Jul 1, 2022	SYSTEM	\$8,940.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total				\$8,940.00		
		Construction Stockpile STMI - Total				\$8,940.00			
		Material		13	Oct 18, 2022	SYSTEM	\$13,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0111) due to user linkd1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
				13	Oct 18, 2022	SYSTEM	(\$13,400.00)		
				14	Nov 3, 2022	SYSTEM	\$13,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user linkd1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	
				14	Nov 3, 2022	SYSTEM	(\$13,400.00)		
				15	Nov 17, 2022	SYSTEM	\$13,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user linkd1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
				15	Nov 17, 2022	SYSTEM	(\$13,400.00)		



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J5I3397	0920	MGS VERTICAL CONCRETE BARRIER TRANSITION	Material		16	Dec 4, 2022	SYSTEM	\$13,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user linkd1 overriding Payment Estimate Exception 10 on the current Payment Estimate.			
					16	Dec 4, 2022	SYSTEM	(\$13,400.00)				
					17	Dec 16, 2022	SYSTEM	\$13,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user marzua1 overriding Payment Estimate Exception 10 on the current Payment Estimate.			
					17	Dec 16, 2022	SYSTEM	(\$13,400.00)				
					18	Jan 3, 2023	SYSTEM	\$13,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user linkd1 overriding Payment Estimate Exception 10 on the current Payment Estimate.			
					18	Jan 3, 2023	SYSTEM	(\$13,400.00)				
					19	Jan 17, 2023	SYSTEM	\$13,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user linkd1 overriding Payment Estimate Exception 10 on the current Payment Estimate.			
					19	Jan 17, 2023	SYSTEM	(\$13,400.00)				
					20	Feb 2, 2023	SYSTEM	\$13,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user linkd1 overriding Payment Estimate Exception 10 on the current Payment Estimate.			
					20	Feb 2, 2023	SYSTEM	(\$13,400.00)				
					- Total				\$0.00			
					Material - Total				\$0.00			
			Overrun	Overrun	27	May 16, 2023	SYSTEM	(\$6,700.00)				
					53	Jun 18, 2024	SYSTEM	(\$3,350.00)				
				Overrun - Total				(\$10,050.00)				
				Overrun - Total				(\$10,050.00)				
			0920 - Total								(\$10,050.00)	
			0930	MGS END ANCHOR	Construction Stockpile		5	Jun 17, 2022	SYSTEM	(\$926.47)	Payment Estimate Item Adjustment generated Stockpile Transaction	
							6	Jul 1, 2022	SYSTEM	(\$29,046.63)	Payment Estimate Item Adjustment generated Stockpile Transaction	
							7	Jul 19, 2022	SYSTEM	(\$2,172.42)	Payment Estimate Item Adjustment generated Stockpile Transaction	
							8	Aug 2, 2022	SYSTEM	(\$2,172.41)	Payment Estimate Item Adjustment generated Stockpile Transaction	
							9	Aug 17, 2022	SYSTEM	(\$543.10)	Payment Estimate Item Adjustment generated Stockpile Transaction	
							10	Sep 6, 2022	SYSTEM	(\$543.11)	Payment Estimate Item Adjustment generated Stockpile Transaction	
							11	Sep 16, 2022	SYSTEM	(\$543.10)	Payment Estimate Item Adjustment generated Stockpile Transaction	
							12	Oct 4, 2022	SYSTEM	(\$1,629.31)	Payment Estimate Item Adjustment generated Stockpile Transaction	
							13	Oct 17, 2022	SYSTEM	(\$1,086.21)	Payment Estimate Item Adjustment generated Stockpile Transaction	
							14	Nov 3, 2022	SYSTEM	(\$543.10)	Payment Estimate Item Adjustment generated Stockpile Transaction	
25	Apr 18, 2023	SYSTEM					(\$2,599.14)	Payment Estimate Item Adjustment generated Stockpile Transaction				
26	May 2, 2023	SYSTEM					(\$1,687.50)	Payment Estimate Item Adjustment generated Stockpile Transaction				
63	Dec 3, 2024	SYSTEM					(\$1,125.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
69	Mar 3, 2025	SYSTEM					(\$562.50)	Payment Estimate Item Adjustment generated Stockpile Transaction				
- Total							(\$45,180.00)					
Construction Stockpile - Total							(\$45,180.00)					
Construction		6					Jul 1,	SYSTEM	\$13,680.00	Payment Estimate Item Adjustment generated Stockpile Transaction		



## Line Item Adjustments by Estimate

Mar 6, 2025

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3397	0930	MGS END ANCHOR	Stockpile STMA			2022			
				- Total				\$13,680.00	
			Construction Stockpile STMA - Total				\$13,680.00		
			Construction Stockpile STMI		2	May 3, 2022	SYSTEM	\$15,750.00	Payment Estimate Item Adjustment generated Stockpile Transaction
					6	Jul 1, 2022	SYSTEM	\$15,750.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$31,500.00	
			Construction Stockpile STMI - Total				\$31,500.00		
			0930 - Total				\$0.00		
	0940	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		5	Jun 17, 2022	SYSTEM	(\$1,911.90)	Payment Estimate Item Adjustment generated Stockpile Transaction
					6	Jul 1, 2022	SYSTEM	(\$74,538.10)	Payment Estimate Item Adjustment generated Stockpile Transaction
					7	Jul 19, 2022	SYSTEM	(\$10,331.08)	Payment Estimate Item Adjustment generated Stockpile Transaction
					8	Aug 2, 2022	SYSTEM	(\$4,132.43)	Payment Estimate Item Adjustment generated Stockpile Transaction
					9	Aug 17, 2022	SYSTEM	(\$6,198.65)	Payment Estimate Item Adjustment generated Stockpile Transaction
				11	Sep 16, 2022	SYSTEM	(\$4,132.43)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				12	Oct 4, 2022	SYSTEM	(\$6,198.65)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				13	Oct 17, 2022	SYSTEM	(\$12,397.30)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				14	Nov 3, 2022	SYSTEM	(\$2,066.22)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				25	Apr 18, 2023	SYSTEM	(\$14,004.35)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				26	May 2, 2023	SYSTEM	(\$8,494.45)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				27	May 16, 2023	SYSTEM	(\$4,247.22)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				53	Jun 18, 2024	SYSTEM	(\$2,123.61)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				63	Dec 3, 2024	SYSTEM	(\$2,123.61)	Payment Estimate Item Adjustment generated Stockpile Transaction	
- Total				(\$152,900.00)					
Construction Stockpile - Total				(\$152,900.00)					
Construction Stockpile STMA				6	Jul 1, 2022	SYSTEM	\$72,600.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total				\$72,600.00		
Construction Stockpile STMA - Total				\$72,600.00					
Construction Stockpile STMI				2	May 3, 2022	SYSTEM	\$40,150.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				6	Jul 1, 2022	SYSTEM	\$40,150.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total				\$80,300.00		
Construction Stockpile STMI - Total				\$80,300.00					
Overrun			Overrun	63	Dec 3, 2024	SYSTEM	(\$3,200.00)		
				69	Mar 3, 2025	SYSTEM	(\$3,200.00)		
			Overrun - Total				(\$6,400.00)		
Overrun - Total				(\$6,400.00)					
0940 - Total				(\$6,400.00)					
0950	TYPE B CRASHWORTHY END TERMINAL	Construction Stockpile STMI		6	Jul 1, 2022	SYSTEM	\$8,069.52	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total				\$8,069.52		
		Construction Stockpile STMI - Total				\$8,069.52			





## Line Item Adjustments by Estimate

Mar 6, 2025

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3397	0950 - Total							\$8,069.52	
	0980	CONCRETE FOOTINGS, EMBEDDED	Material		26	May 2, 2023	SYSTEM	\$1,246.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user linkd1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
					26	May 2, 2023	SYSTEM	(\$1,246.00)	
					27	May 16, 2023	SYSTEM	\$1,246.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user linkd1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
					27	May 16, 2023	SYSTEM	(\$1,246.00)	
					28	Jun 2, 2023	SYSTEM	\$1,246.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user linkd1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
					28	Jun 2, 2023	SYSTEM	(\$1,246.00)	
					29	Jun 16, 2023	SYSTEM	\$1,246.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user linkd1 overriding Payment Estimate Exception 34 on the current Payment Estimate.
					29	Jun 16, 2023	SYSTEM	(\$1,246.00)	
					30	Jun 30, 2023	SYSTEM	\$1,246.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user linkd1 overriding Payment Estimate Exception 34 on the current Payment Estimate.
					30	Jun 30, 2023	SYSTEM	(\$1,246.00)	
					31	Jul 17, 2023	SYSTEM	\$1,246.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user marzua1 overriding Payment Estimate Exception 35 on the current Payment Estimate.
					31	Jul 17, 2023	SYSTEM	(\$1,246.00)	
					32	Aug 2, 2023	SYSTEM	\$1,246.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user linkd1 overriding Payment Estimate Exception 35 on the current Payment Estimate.
					32	Aug 2, 2023	SYSTEM	(\$1,246.00)	
					33	Aug 16, 2023	SYSTEM	\$1,246.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user linkd1 overriding Payment Estimate Exception 35 on the current Payment Estimate.
					33	Aug 16, 2023	SYSTEM	(\$1,246.00)	
					34	Sep 5, 2023	SYSTEM	\$1,246.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user linkd1 overriding Payment Estimate Exception 35 on the current Payment Estimate.
					34	Sep 5, 2023	SYSTEM	(\$1,246.00)	
					35	Sep 19, 2023	SYSTEM	\$1,246.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user linkd1 overriding Payment Estimate Exception 36 on the current Payment Estimate.
					35	Sep 19, 2023	SYSTEM	(\$1,246.00)	
					36	Oct 2, 2023	SYSTEM	\$1,246.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user linkd1 overriding Payment Estimate Exception 36 on the current Payment Estimate.
					36	Oct 2, 2023	SYSTEM	(\$1,246.00)	
					37	Oct 16, 2023	SYSTEM	\$1,246.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user linkd1 overriding Payment Estimate Exception 39 on the current Payment Estimate.
					37	Oct 16, 2023	SYSTEM	(\$1,246.00)	
					38	Nov 2, 2023	SYSTEM	\$1,246.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user linkd1 overriding Payment Estimate Exception 42 on the current Payment Estimate.
					38	Nov 2, 2023	SYSTEM	(\$1,246.00)	
					39	Nov 16, 2023	SYSTEM	\$1,246.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user linkd1 overriding Payment Estimate Exception 45 on the current Payment Estimate.



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3397	0980	CONCRETE FOOTINGS, EMBEDDED	Material		39	Nov 16, 2023	SYSTEM	(\$1,246.00)	
					40	Dec 4, 2023	SYSTEM	\$1,246.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user marzua1 overriding Payment Estimate Exception 45 on the current Payment Estimate.
					40	Dec 4, 2023	SYSTEM	(\$1,246.00)	
					41	Dec 18, 2023	SYSTEM	\$1,246.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user linkd1 overriding Payment Estimate Exception 49 on the current Payment Estimate.
					41	Dec 18, 2023	SYSTEM	(\$1,246.00)	
					42	Jan 2, 2024	SYSTEM	\$1,246.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user linkd1 overriding Payment Estimate Exception 49 on the current Payment Estimate.
					42	Jan 2, 2024	SYSTEM	(\$1,246.00)	
					43	Jan 17, 2024	SYSTEM	\$1,246.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user marzua1 overriding Payment Estimate Exception 49 on the current Payment Estimate.
					43	Jan 17, 2024	SYSTEM	(\$1,246.00)	
					44	Feb 5, 2024	SYSTEM	\$1,246.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0048) due to user linkd1 overriding Payment Estimate Exception 46 on the current Payment Estimate.
					44	Feb 5, 2024	SYSTEM	(\$1,246.00)	
					45	Feb 20, 2024	SYSTEM	\$1,246.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0074) due to user linkd1 overriding Payment Estimate Exception 46 on the current Payment Estimate.
					45	Feb 20, 2024	SYSTEM	(\$1,246.00)	
					46	Mar 5, 2024	SYSTEM	\$1,246.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0059) due to user linkd1 overriding Payment Estimate Exception 46 on the current Payment Estimate.
					46	Mar 5, 2024	SYSTEM	(\$1,246.00)	
					47	Mar 18, 2024	SYSTEM	\$1,246.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user linkd1 overriding Payment Estimate Exception 46 on the current Payment Estimate.
					47	Mar 18, 2024	SYSTEM	(\$1,246.00)	
					48	Apr 2, 2024	SYSTEM	\$1,246.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0048) due to user marzua1 overriding Payment Estimate Exception 46 on the current Payment Estimate.
					48	Apr 2, 2024	SYSTEM	(\$1,246.00)	
					49	Apr 17, 2024	SYSTEM	\$1,246.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user marzua1 overriding Payment Estimate Exception 46 on the current Payment Estimate.
					49	Apr 16, 2024	SYSTEM	(\$1,246.00)	
					50	May 2, 2024	SYSTEM	\$1,246.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0052) due to user marzua1 overriding Payment Estimate Exception 50 on the current Payment Estimate.
					50	May 2, 2024	SYSTEM	(\$1,246.00)	
					51	May 17, 2024	SYSTEM	\$1,246.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0055) due to user marzua1 overriding Payment Estimate Exception 49 on the current Payment Estimate.
					51	May 17, 2024	SYSTEM	(\$1,246.00)	
					52	Jun 3, 2024	SYSTEM	\$1,246.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0054) due to user marzua1 overriding Payment Estimate Exception 49 on the current Payment Estimate.
					52	Jun 3, 2024	SYSTEM	(\$1,246.00)	
					53	Jun 18, 2024	SYSTEM	\$1,246.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0064) due to user linkd1 overriding Payment



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3397	0980	CONCRETE FOOTINGS, EMBEDDED	Material						Estimate Exception 59 on the current Payment Estimate.
					53	Jun 18, 2024	SYSTEM	(\$1,246.00)	
					54	Jul 2, 2024	SYSTEM	\$1,246.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0053) due to user linkd1 overriding Payment Estimate Exception 61 on the current Payment Estimate.
					54	Jul 2, 2024	SYSTEM	(\$1,246.00)	
					55	Jul 17, 2024	SYSTEM	\$1,246.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0060) due to user marzua1 overriding Payment Estimate Exception 59 on the current Payment Estimate.
					55	Jul 17, 2024	SYSTEM	(\$1,246.00)	
					56	Aug 2, 2024	SYSTEM	\$1,246.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0052) due to user marzua1 overriding Payment Estimate Exception 60 on the current Payment Estimate.
					56	Aug 2, 2024	SYSTEM	(\$1,246.00)	
					57	Aug 16, 2024	SYSTEM	\$1,246.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0053) due to user marzua1 overriding Payment Estimate Exception 61 on the current Payment Estimate.
					57	Aug 16, 2024	SYSTEM	(\$1,246.00)	
					58	Sep 3, 2024	SYSTEM	\$1,246.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0051) due to user linkd1 overriding Payment Estimate Exception 61 on the current Payment Estimate.
					58	Sep 3, 2024	SYSTEM	(\$1,246.00)	
					59	Sep 16, 2024	SYSTEM	\$1,246.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0051) due to user marzua1 overriding Payment Estimate Exception 61 on the current Payment Estimate.
					59	Sep 16, 2024	SYSTEM	(\$1,246.00)	
					60	Oct 16, 2024	SYSTEM	\$1,246.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0054) due to user marzua1 overriding Payment Estimate Exception 63 on the current Payment Estimate.
					60	Oct 16, 2024	SYSTEM	(\$1,246.00)	
					61	Nov 5, 2024	SYSTEM	\$1,246.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0053) due to user marzua1 overriding Payment Estimate Exception 67 on the current Payment Estimate.
					61	Nov 5, 2024	SYSTEM	(\$1,246.00)	
					62	Nov 15, 2024	SYSTEM	\$1,246.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0053) due to user marzua1 overriding Payment Estimate Exception 64 on the current Payment Estimate.
					62	Nov 15, 2024	SYSTEM	(\$1,246.00)	
					63	Dec 3, 2024	SYSTEM	\$1,246.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0054) due to user marzua1 overriding Payment Estimate Exception 64 on the current Payment Estimate.
					63	Dec 3, 2024	SYSTEM	(\$1,246.00)	
					64	Dec 16, 2024	SYSTEM	\$1,246.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0053) due to user marzua1 overriding Payment Estimate Exception 64 on the current Payment Estimate.
					64	Dec 16, 2024	SYSTEM	(\$1,246.00)	
					65	Jan 2, 2025	SYSTEM	\$1,246.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user marzua1 overriding Payment Estimate Exception 54 on the current Payment Estimate.
					65	Jan 2, 2025	SYSTEM	(\$1,246.00)	
					66	Jan 16, 2025	SYSTEM	\$1,246.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0053) due to user marzua1 overriding Payment Estimate Exception 54 on the current Payment Estimate.
					66	Jan 16, 2025	SYSTEM	(\$1,246.00)	



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3397	0980	CONCRETE FOOTINGS, EMBEDDED	Material		67	Feb 3, 2025	SYSTEM	\$1,246.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user marzua1 overriding Payment Estimate Exception 57 on the current Payment Estimate.
					67	Feb 3, 2025	SYSTEM	(\$1,246.00)	
					68	Feb 18, 2025	SYSTEM	\$1,246.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user marzua1 overriding Payment Estimate Exception 57 on the current Payment Estimate.
					68	Feb 18, 2025	SYSTEM	(\$1,246.00)	
					69	Mar 3, 2025	SYSTEM	\$1,246.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0050) due to user marzua1 overriding Payment Estimate Exception 57 on the current Payment Estimate.
					69	Mar 3, 2025	SYSTEM	(\$1,246.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					0980 - Total			\$0.00	
J5I3397	0990	STRUCTURAL STEEL POSTS	Material		28	Jun 2, 2023	SYSTEM	\$3,826.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user linkd1 overriding Payment Estimate Exception 33 on the current Payment Estimate.
					28	Jun 2, 2023	SYSTEM	(\$3,826.90)	
					29	Jun 16, 2023	SYSTEM	\$3,826.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user linkd1 overriding Payment Estimate Exception 36 on the current Payment Estimate.
					29	Jun 16, 2023	SYSTEM	(\$3,826.90)	
					30	Jun 30, 2023	SYSTEM	\$3,826.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user linkd1 overriding Payment Estimate Exception 36 on the current Payment Estimate.
					30	Jun 30, 2023	SYSTEM	(\$3,826.90)	
					31	Jul 17, 2023	SYSTEM	\$3,826.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user marzua1 overriding Payment Estimate Exception 37 on the current Payment Estimate.
					31	Jul 17, 2023	SYSTEM	(\$3,826.90)	
					32	Aug 2, 2023	SYSTEM	\$3,826.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user linkd1 overriding Payment Estimate Exception 37 on the current Payment Estimate.
					32	Aug 2, 2023	SYSTEM	(\$3,826.90)	
					33	Aug 16, 2023	SYSTEM	\$3,826.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user linkd1 overriding Payment Estimate Exception 37 on the current Payment Estimate.
					33	Aug 16, 2023	SYSTEM	(\$3,826.90)	
					34	Sep 5, 2023	SYSTEM	\$3,826.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user linkd1 overriding Payment Estimate Exception 37 on the current Payment Estimate.
					34	Sep 5, 2023	SYSTEM	(\$3,826.90)	
					35	Sep 19, 2023	SYSTEM	\$3,826.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user linkd1 overriding Payment Estimate Exception 38 on the current Payment Estimate.
					35	Sep 19, 2023	SYSTEM	(\$3,826.90)	
					36	Oct 2, 2023	SYSTEM	\$3,826.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user linkd1 overriding Payment Estimate Exception 38 on the current Payment Estimate.
					36	Oct 2, 2023	SYSTEM	(\$3,826.90)	
					37	Oct 16, 2023	SYSTEM	\$3,826.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user linkd1 overriding Payment Estimate Exception 41 on the current Payment Estimate.
					37	Oct 16, 2023	SYSTEM	(\$3,826.90)	



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3397	0990	STRUCTURAL STEEL POSTS	Material		38	Nov 2, 2023	SYSTEM	\$3,826.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user linkd1 overriding Payment Estimate Exception 44 on the current Payment Estimate.
					38	Nov 2, 2023	SYSTEM	(\$3,826.90)	
					39	Nov 16, 2023	SYSTEM	\$3,826.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user linkd1 overriding Payment Estimate Exception 47 on the current Payment Estimate.
					39	Nov 16, 2023	SYSTEM	(\$3,826.90)	
					40	Dec 4, 2023	SYSTEM	\$3,826.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user marzua1 overriding Payment Estimate Exception 47 on the current Payment Estimate.
					40	Dec 4, 2023	SYSTEM	(\$3,826.90)	
					41	Dec 18, 2023	SYSTEM	\$3,826.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user linkd1 overriding Payment Estimate Exception 51 on the current Payment Estimate.
					41	Dec 18, 2023	SYSTEM	(\$3,826.90)	
					42	Jan 2, 2024	SYSTEM	\$3,826.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user linkd1 overriding Payment Estimate Exception 51 on the current Payment Estimate.
					42	Jan 2, 2024	SYSTEM	(\$3,826.90)	
					43	Jan 17, 2024	SYSTEM	\$3,826.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user marzua1 overriding Payment Estimate Exception 51 on the current Payment Estimate.
					43	Jan 17, 2024	SYSTEM	(\$3,826.90)	
					44	Feb 5, 2024	SYSTEM	\$3,826.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0049) due to user linkd1 overriding Payment Estimate Exception 48 on the current Payment Estimate.
					44	Feb 5, 2024	SYSTEM	(\$3,826.90)	
					45	Feb 20, 2024	SYSTEM	\$3,826.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0075) due to user linkd1 overriding Payment Estimate Exception 48 on the current Payment Estimate.
					45	Feb 20, 2024	SYSTEM	(\$3,826.90)	
					46	Mar 5, 2024	SYSTEM	\$3,826.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0060) due to user linkd1 overriding Payment Estimate Exception 48 on the current Payment Estimate.
					46	Mar 5, 2024	SYSTEM	(\$3,826.90)	
					47	Mar 18, 2024	SYSTEM	\$3,826.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user linkd1 overriding Payment Estimate Exception 48 on the current Payment Estimate.
					47	Mar 18, 2024	SYSTEM	(\$3,826.90)	
					48	Apr 2, 2024	SYSTEM	\$3,826.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0049) due to user marzua1 overriding Payment Estimate Exception 48 on the current Payment Estimate.
					48	Apr 2, 2024	SYSTEM	(\$3,826.90)	
					49	Apr 17, 2024	SYSTEM	\$3,826.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user marzua1 overriding Payment Estimate Exception 48 on the current Payment Estimate.
					49	Apr 16, 2024	SYSTEM	(\$3,826.90)	
					50	May 2, 2024	SYSTEM	\$3,826.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0053) due to user marzua1 overriding Payment Estimate Exception 52 on the current Payment Estimate.
					50	May 2, 2024	SYSTEM	(\$3,826.90)	
					51	May 17, 2024	SYSTEM	\$3,826.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0056) due to user marzua1 overriding Payment Estimate Exception 51 on the current Payment Estimate.
					51	May 17, 2024	SYSTEM	(\$3,826.90)	



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J513397	0990	STRUCTURAL STEEL POSTS	Material			2024			
					52	Jun 3, 2024	SYSTEM	\$3,826.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0055) due to user marzua1 overriding Payment Estimate Exception 51 on the current Payment Estimate.
					52	Jun 3, 2024	SYSTEM	(\$3,826.90)	
					53	Jun 18, 2024	SYSTEM	\$3,826.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0065) due to user linkd1 overriding Payment Estimate Exception 61 on the current Payment Estimate.
					53	Jun 18, 2024	SYSTEM	(\$3,826.90)	
					54	Jul 2, 2024	SYSTEM	\$3,826.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0054) due to user linkd1 overriding Payment Estimate Exception 63 on the current Payment Estimate.
					54	Jul 2, 2024	SYSTEM	(\$3,826.90)	
					55	Jul 17, 2024	SYSTEM	\$3,826.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0061) due to user marzua1 overriding Payment Estimate Exception 61 on the current Payment Estimate.
					55	Jul 17, 2024	SYSTEM	(\$3,826.90)	
					56	Aug 2, 2024	SYSTEM	\$3,826.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0053) due to user marzua1 overriding Payment Estimate Exception 62 on the current Payment Estimate.
					56	Aug 2, 2024	SYSTEM	(\$3,826.90)	
					57	Aug 16, 2024	SYSTEM	\$3,826.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0054) due to user marzua1 overriding Payment Estimate Exception 63 on the current Payment Estimate.
					57	Aug 16, 2024	SYSTEM	(\$3,826.90)	
					58	Sep 3, 2024	SYSTEM	\$3,826.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0052) due to user linkd1 overriding Payment Estimate Exception 63 on the current Payment Estimate.
					58	Sep 3, 2024	SYSTEM	(\$3,826.90)	
					59	Sep 16, 2024	SYSTEM	\$3,826.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0052) due to user marzua1 overriding Payment Estimate Exception 63 on the current Payment Estimate.
					59	Sep 16, 2024	SYSTEM	(\$3,826.90)	
					60	Oct 16, 2024	SYSTEM	\$3,826.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0055) due to user marzua1 overriding Payment Estimate Exception 65 on the current Payment Estimate.
					60	Oct 16, 2024	SYSTEM	(\$3,826.90)	
					61	Nov 5, 2024	SYSTEM	\$3,826.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0054) due to user marzua1 overriding Payment Estimate Exception 69 on the current Payment Estimate.
					61	Nov 5, 2024	SYSTEM	(\$3,826.90)	
					62	Nov 15, 2024	SYSTEM	\$3,826.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0054) due to user marzua1 overriding Payment Estimate Exception 66 on the current Payment Estimate.
					62	Nov 15, 2024	SYSTEM	(\$3,826.90)	
					63	Dec 3, 2024	SYSTEM	\$3,826.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0055) due to user marzua1 overriding Payment Estimate Exception 66 on the current Payment Estimate.
					63	Dec 3, 2024	SYSTEM	(\$3,826.90)	
					64	Dec 16, 2024	SYSTEM	\$3,826.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0054) due to user marzua1 overriding Payment Estimate Exception 66 on the current Payment Estimate.
					64	Dec 16, 2024	SYSTEM	(\$3,826.90)	
					65	Jan 2, 2025	SYSTEM	\$3,826.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0047) due to user marzua1 overriding Payment Estimate Exception 56 on the current Payment Estimate.



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3397	0990	STRUCTURAL STEEL POSTS	Material		65	Jan 2, 2025	SYSTEM	(\$3,826.90)	
					66	Jan 16, 2025	SYSTEM	\$3,826.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0054) due to user marzua1 overriding Payment Estimate Exception 56 on the current Payment Estimate.
					66	Jan 16, 2025	SYSTEM	(\$3,826.90)	
					67	Feb 3, 2025	SYSTEM	\$3,826.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0047) due to user marzua1 overriding Payment Estimate Exception 59 on the current Payment Estimate.
					67	Feb 3, 2025	SYSTEM	(\$3,826.90)	
					68	Feb 18, 2025	SYSTEM	\$3,826.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user marzua1 overriding Payment Estimate Exception 59 on the current Payment Estimate.
					68	Feb 18, 2025	SYSTEM	(\$3,826.90)	
					69	Mar 3, 2025	SYSTEM	\$3,826.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0051) due to user marzua1 overriding Payment Estimate Exception 59 on the current Payment Estimate.
					69	Mar 3, 2025	SYSTEM	(\$3,826.90)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					0990 - Total			\$0.00	
1000	2 IN. PSST POST - 12 GA.	Material			26	May 2, 2023	SYSTEM	\$1,356.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user linkd1 overriding Payment Estimate Exception 29 on the current Payment Estimate.
					26	May 2, 2023	SYSTEM	(\$1,356.00)	
					27	May 16, 2023	SYSTEM	\$1,356.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user linkd1 overriding Payment Estimate Exception 33 on the current Payment Estimate.
					27	May 16, 2023	SYSTEM	(\$1,356.00)	
					28	Jun 2, 2023	SYSTEM	\$1,356.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user linkd1 overriding Payment Estimate Exception 34 on the current Payment Estimate.
					28	Jun 2, 2023	SYSTEM	(\$1,356.00)	
					29	Jun 16, 2023	SYSTEM	\$1,356.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user linkd1 overriding Payment Estimate Exception 37 on the current Payment Estimate.
					29	Jun 16, 2023	SYSTEM	(\$1,356.00)	
					30	Jun 30, 2023	SYSTEM	\$1,356.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user linkd1 overriding Payment Estimate Exception 37 on the current Payment Estimate.
					30	Jun 30, 2023	SYSTEM	(\$1,356.00)	
					31	Jul 17, 2023	SYSTEM	\$1,356.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user marzua1 overriding Payment Estimate Exception 38 on the current Payment Estimate.
					31	Jul 17, 2023	SYSTEM	(\$1,356.00)	
					32	Aug 2, 2023	SYSTEM	\$1,356.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user linkd1 overriding Payment Estimate Exception 38 on the current Payment Estimate.
					32	Aug 2, 2023	SYSTEM	(\$1,356.00)	
					33	Aug 16, 2023	SYSTEM	\$1,356.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user linkd1 overriding Payment Estimate Exception 38 on the current Payment Estimate.
					33	Aug 16, 2023	SYSTEM	(\$1,356.00)	
					34	Sep 5, 2023	SYSTEM	\$1,356.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user linkd1 overriding Payment Estimate Exception 38 on the current Payment Estimate.



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3397	1000	2 IN. PSST POST - 12 GA.	Material		34	Sep 5, 2023	SYSTEM	(\$1,356.00)	
					35	Sep 19, 2023	SYSTEM	\$1,356.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user linkd1 overriding Payment Estimate Exception 39 on the current Payment Estimate.
					35	Sep 19, 2023	SYSTEM	(\$1,356.00)	
					36	Oct 2, 2023	SYSTEM	\$1,356.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user linkd1 overriding Payment Estimate Exception 39 on the current Payment Estimate.
					36	Oct 2, 2023	SYSTEM	(\$1,356.00)	
					37	Oct 16, 2023	SYSTEM	\$1,356.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user linkd1 overriding Payment Estimate Exception 42 on the current Payment Estimate.
					37	Oct 16, 2023	SYSTEM	(\$1,356.00)	
					38	Nov 2, 2023	SYSTEM	\$1,356.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user linkd1 overriding Payment Estimate Exception 45 on the current Payment Estimate.
					38	Nov 2, 2023	SYSTEM	(\$1,356.00)	
					39	Nov 16, 2023	SYSTEM	\$1,356.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user linkd1 overriding Payment Estimate Exception 48 on the current Payment Estimate.
					39	Nov 16, 2023	SYSTEM	(\$1,356.00)	
					40	Dec 4, 2023	SYSTEM	\$1,356.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user marzua1 overriding Payment Estimate Exception 48 on the current Payment Estimate.
					40	Dec 4, 2023	SYSTEM	(\$1,356.00)	
					41	Dec 18, 2023	SYSTEM	\$1,356.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user linkd1 overriding Payment Estimate Exception 52 on the current Payment Estimate.
					41	Dec 18, 2023	SYSTEM	(\$1,356.00)	
					42	Jan 2, 2024	SYSTEM	\$1,356.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user linkd1 overriding Payment Estimate Exception 52 on the current Payment Estimate.
					42	Jan 2, 2024	SYSTEM	(\$1,356.00)	
					43	Jan 17, 2024	SYSTEM	\$1,356.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user marzua1 overriding Payment Estimate Exception 52 on the current Payment Estimate.
					43	Jan 17, 2024	SYSTEM	(\$1,356.00)	
					44	Feb 5, 2024	SYSTEM	\$1,356.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0050) due to user linkd1 overriding Payment Estimate Exception 49 on the current Payment Estimate.
					44	Feb 5, 2024	SYSTEM	(\$1,356.00)	
					45	Feb 20, 2024	SYSTEM	\$1,356.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0076) due to user linkd1 overriding Payment Estimate Exception 49 on the current Payment Estimate.
					45	Feb 20, 2024	SYSTEM	(\$1,356.00)	
					46	Mar 5, 2024	SYSTEM	\$1,356.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0061) due to user linkd1 overriding Payment Estimate Exception 49 on the current Payment Estimate.
					46	Mar 5, 2024	SYSTEM	(\$1,356.00)	
					47	Mar 18, 2024	SYSTEM	\$1,356.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user linkd1 overriding Payment Estimate Exception 49 on the current Payment Estimate.
					47	Mar 18, 2024	SYSTEM	(\$1,356.00)	
					48	Apr 2, 2024	SYSTEM	\$1,356.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0050) due to user marzua1 overriding Payment





## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3397	1000	2 IN. PSST POST - 12 GA.	Material						Estimate Exception 49 on the current Payment Estimate.
					48	Apr 2, 2024	SYSTEM	(\$1,356.00)	
					49	Apr 17, 2024	SYSTEM	\$1,356.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user marzua1 overriding Payment Estimate Exception 49 on the current Payment Estimate.
					49	Apr 16, 2024	SYSTEM	(\$1,356.00)	
					50	May 2, 2024	SYSTEM	\$1,356.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0054) due to user marzua1 overriding Payment Estimate Exception 53 on the current Payment Estimate.
					50	May 2, 2024	SYSTEM	(\$1,356.00)	
					51	May 17, 2024	SYSTEM	\$1,356.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0057) due to user marzua1 overriding Payment Estimate Exception 52 on the current Payment Estimate.
					51	May 17, 2024	SYSTEM	(\$1,356.00)	
					52	Jun 3, 2024	SYSTEM	\$1,356.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0056) due to user marzua1 overriding Payment Estimate Exception 52 on the current Payment Estimate.
					52	Jun 3, 2024	SYSTEM	(\$1,356.00)	
					53	Jun 18, 2024	SYSTEM	\$1,356.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0066) due to user linkd1 overriding Payment Estimate Exception 62 on the current Payment Estimate.
					53	Jun 18, 2024	SYSTEM	(\$1,356.00)	
					54	Jul 2, 2024	SYSTEM	\$1,356.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0055) due to user linkd1 overriding Payment Estimate Exception 64 on the current Payment Estimate.
					54	Jul 2, 2024	SYSTEM	(\$1,356.00)	
					55	Jul 17, 2024	SYSTEM	\$1,356.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0062) due to user marzua1 overriding Payment Estimate Exception 62 on the current Payment Estimate.
					55	Jul 17, 2024	SYSTEM	(\$1,356.00)	
					56	Aug 2, 2024	SYSTEM	\$1,356.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0054) due to user marzua1 overriding Payment Estimate Exception 63 on the current Payment Estimate.
					56	Aug 2, 2024	SYSTEM	(\$1,356.00)	
					57	Aug 16, 2024	SYSTEM	\$1,356.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0055) due to user marzua1 overriding Payment Estimate Exception 64 on the current Payment Estimate.
					57	Aug 16, 2024	SYSTEM	(\$1,356.00)	
					58	Sep 3, 2024	SYSTEM	\$1,356.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0053) due to user linkd1 overriding Payment Estimate Exception 64 on the current Payment Estimate.
					58	Sep 3, 2024	SYSTEM	(\$1,356.00)	
					59	Sep 16, 2024	SYSTEM	\$1,356.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0053) due to user marzua1 overriding Payment Estimate Exception 64 on the current Payment Estimate.
					59	Sep 16, 2024	SYSTEM	(\$1,356.00)	
					60	Oct 16, 2024	SYSTEM	\$1,356.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0056) due to user marzua1 overriding Payment Estimate Exception 66 on the current Payment Estimate.
					60	Oct 16, 2024	SYSTEM	(\$1,356.00)	
					61	Nov 5, 2024	SYSTEM	\$1,356.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0055) due to user marzua1 overriding Payment Estimate Exception 70 on the current Payment Estimate.
					61	Nov 5, 2024	SYSTEM	(\$1,356.00)	



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3397	1000	2 IN. PSST POST - 12 GA.	Material		62	Nov 15, 2024	SYSTEM	\$1,356.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0055) due to user marzua1 overriding Payment Estimate Exception 67 on the current Payment Estimate.
					62	Nov 15, 2024	SYSTEM	(\$1,356.00)	
					63	Dec 3, 2024	SYSTEM	\$1,356.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0056) due to user marzua1 overriding Payment Estimate Exception 67 on the current Payment Estimate.
					63	Dec 3, 2024	SYSTEM	(\$1,356.00)	
					64	Dec 16, 2024	SYSTEM	\$1,356.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0055) due to user marzua1 overriding Payment Estimate Exception 67 on the current Payment Estimate.
					64	Dec 16, 2024	SYSTEM	(\$1,356.00)	
					65	Jan 2, 2025	SYSTEM	\$1,356.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0048) due to user marzua1 overriding Payment Estimate Exception 57 on the current Payment Estimate.
					65	Jan 2, 2025	SYSTEM	(\$1,356.00)	
					66	Jan 16, 2025	SYSTEM	\$1,356.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0055) due to user marzua1 overriding Payment Estimate Exception 57 on the current Payment Estimate.
					66	Jan 16, 2025	SYSTEM	(\$1,356.00)	
					67	Feb 3, 2025	SYSTEM	\$1,356.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0048) due to user marzua1 overriding Payment Estimate Exception 60 on the current Payment Estimate.
					67	Feb 3, 2025	SYSTEM	(\$1,356.00)	
					68	Feb 18, 2025	SYSTEM	\$1,356.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user marzua1 overriding Payment Estimate Exception 60 on the current Payment Estimate.
					68	Feb 18, 2025	SYSTEM	(\$1,356.00)	
					69	Mar 3, 2025	SYSTEM	\$1,356.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0052) due to user marzua1 overriding Payment Estimate Exception 62 on the current Payment Estimate.
					69	Mar 3, 2025	SYSTEM	(\$1,356.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					1000 - Total			\$0.00	
1010		POST ANCHOR FOR 2 IN. PSST - 12 GA.	Material		26	May 2, 2023	SYSTEM	\$445.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user linkd1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
					26	May 2, 2023	SYSTEM	(\$445.20)	
					27	May 16, 2023	SYSTEM	\$445.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user linkd1 overriding Payment Estimate Exception 34 on the current Payment Estimate.
					27	May 16, 2023	SYSTEM	(\$445.20)	
					28	Jun 2, 2023	SYSTEM	\$445.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user linkd1 overriding Payment Estimate Exception 35 on the current Payment Estimate.
					28	Jun 2, 2023	SYSTEM	(\$445.20)	
					29	Jun 16, 2023	SYSTEM	\$445.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user linkd1 overriding Payment Estimate Exception 38 on the current Payment Estimate.
					29	Jun 16, 2023	SYSTEM	(\$445.20)	
					30	Jun 30, 2023	SYSTEM	\$445.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user linkd1 overriding Payment Estimate Exception 38 on the current Payment Estimate.
					30	Jun 30, 2023	SYSTEM	(\$445.20)	



## Line Item Adjustments by Estimate

Mar 6, 2025

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3397	1010	POST ANCHOR FOR 2 IN. PSST - 12 GA.	Material		31	Jul 17, 2023	SYSTEM	\$445.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user marzua1 overriding Payment Estimate Exception 39 on the current Payment Estimate.
					31	Jul 17, 2023	SYSTEM	(\$445.20)	
					32	Aug 2, 2023	SYSTEM	\$445.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user linkd1 overriding Payment Estimate Exception 39 on the current Payment Estimate.
					32	Aug 2, 2023	SYSTEM	(\$445.20)	
					33	Aug 16, 2023	SYSTEM	\$445.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user linkd1 overriding Payment Estimate Exception 39 on the current Payment Estimate.
					33	Aug 16, 2023	SYSTEM	(\$445.20)	
					34	Sep 5, 2023	SYSTEM	\$445.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user linkd1 overriding Payment Estimate Exception 39 on the current Payment Estimate.
					34	Sep 5, 2023	SYSTEM	(\$445.20)	
					35	Sep 19, 2023	SYSTEM	\$445.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user linkd1 overriding Payment Estimate Exception 40 on the current Payment Estimate.
					35	Sep 19, 2023	SYSTEM	(\$445.20)	
					36	Oct 2, 2023	SYSTEM	\$445.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user linkd1 overriding Payment Estimate Exception 40 on the current Payment Estimate.
					36	Oct 2, 2023	SYSTEM	(\$445.20)	
					37	Oct 16, 2023	SYSTEM	\$445.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user linkd1 overriding Payment Estimate Exception 43 on the current Payment Estimate.
					37	Oct 16, 2023	SYSTEM	(\$445.20)	
					38	Nov 2, 2023	SYSTEM	\$445.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user linkd1 overriding Payment Estimate Exception 46 on the current Payment Estimate.
					38	Nov 2, 2023	SYSTEM	(\$445.20)	
					39	Nov 16, 2023	SYSTEM	\$445.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user linkd1 overriding Payment Estimate Exception 49 on the current Payment Estimate.
					39	Nov 16, 2023	SYSTEM	(\$445.20)	
					40	Dec 4, 2023	SYSTEM	\$445.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user marzua1 overriding Payment Estimate Exception 49 on the current Payment Estimate.
					40	Dec 4, 2023	SYSTEM	(\$445.20)	
					41	Dec 18, 2023	SYSTEM	\$445.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0047) due to user linkd1 overriding Payment Estimate Exception 53 on the current Payment Estimate.
					41	Dec 18, 2023	SYSTEM	(\$445.20)	
					42	Jan 2, 2024	SYSTEM	\$445.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user linkd1 overriding Payment Estimate Exception 53 on the current Payment Estimate.
					42	Jan 2, 2024	SYSTEM	(\$445.20)	
					43	Jan 17, 2024	SYSTEM	\$445.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user marzua1 overriding Payment Estimate Exception 53 on the current Payment Estimate.
					43	Jan 17, 2024	SYSTEM	(\$445.20)	
					44	Feb 5, 2024	SYSTEM	\$445.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0051) due to user linkd1 overriding Payment Estimate Exception 50 on the current Payment Estimate.
					44	Feb 5, 2024	SYSTEM	(\$445.20)	



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3397	1010	POST ANCHOR FOR 2 IN. PSST - 12 GA.	Material			2024			
					45	Feb 20, 2024	SYSTEM	\$445.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0077) due to user linkd1 overriding Payment Estimate Exception 50 on the current Payment Estimate.
					45	Feb 20, 2024	SYSTEM	(\$445.20)	
					46	Mar 5, 2024	SYSTEM	\$445.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0062) due to user linkd1 overriding Payment Estimate Exception 50 on the current Payment Estimate.
					46	Mar 5, 2024	SYSTEM	(\$445.20)	
					47	Mar 18, 2024	SYSTEM	\$445.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user linkd1 overriding Payment Estimate Exception 50 on the current Payment Estimate.
					47	Mar 18, 2024	SYSTEM	(\$445.20)	
					48	Apr 2, 2024	SYSTEM	\$445.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0051) due to user marzua1 overriding Payment Estimate Exception 50 on the current Payment Estimate.
					48	Apr 2, 2024	SYSTEM	(\$445.20)	
					49	Apr 17, 2024	SYSTEM	\$445.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0047) due to user marzua1 overriding Payment Estimate Exception 50 on the current Payment Estimate.
					49	Apr 16, 2024	SYSTEM	(\$445.20)	
					50	May 2, 2024	SYSTEM	\$445.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0055) due to user marzua1 overriding Payment Estimate Exception 54 on the current Payment Estimate.
					50	May 2, 2024	SYSTEM	(\$445.20)	
					51	May 17, 2024	SYSTEM	\$445.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0058) due to user marzua1 overriding Payment Estimate Exception 53 on the current Payment Estimate.
					51	May 17, 2024	SYSTEM	(\$445.20)	
					52	Jun 3, 2024	SYSTEM	\$445.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0057) due to user marzua1 overriding Payment Estimate Exception 53 on the current Payment Estimate.
					52	Jun 3, 2024	SYSTEM	(\$445.20)	
					53	Jun 18, 2024	SYSTEM	\$445.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0067) due to user linkd1 overriding Payment Estimate Exception 63 on the current Payment Estimate.
					53	Jun 18, 2024	SYSTEM	(\$445.20)	
					54	Jul 2, 2024	SYSTEM	\$445.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0056) due to user linkd1 overriding Payment Estimate Exception 65 on the current Payment Estimate.
					54	Jul 2, 2024	SYSTEM	(\$445.20)	
					55	Jul 17, 2024	SYSTEM	\$445.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0063) due to user marzua1 overriding Payment Estimate Exception 63 on the current Payment Estimate.
					55	Jul 17, 2024	SYSTEM	(\$445.20)	
					56	Aug 2, 2024	SYSTEM	\$445.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0055) due to user marzua1 overriding Payment Estimate Exception 64 on the current Payment Estimate.
					56	Aug 2, 2024	SYSTEM	(\$445.20)	
					57	Aug 16, 2024	SYSTEM	\$445.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0056) due to user marzua1 overriding Payment Estimate Exception 65 on the current Payment Estimate.
					57	Aug 16, 2024	SYSTEM	(\$445.20)	
					58	Sep 3, 2024	SYSTEM	\$445.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0054) due to user linkd1 overriding Payment Estimate Exception 65 on the current Payment Estimate.



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J5I3397	1010	POST ANCHOR FOR 2 IN. PSST - 12 GA.	Material		58	Sep 3, 2024	SYSTEM	(\$445.20)						
					59	Sep 16, 2024	SYSTEM	\$445.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0054) due to user marzua1 overriding Payment Estimate Exception 65 on the current Payment Estimate.					
					59	Sep 16, 2024	SYSTEM	(\$445.20)						
					60	Oct 16, 2024	SYSTEM	\$445.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0057) due to user marzua1 overriding Payment Estimate Exception 67 on the current Payment Estimate.					
					60	Oct 16, 2024	SYSTEM	(\$445.20)						
					61	Nov 5, 2024	SYSTEM	\$445.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0056) due to user marzua1 overriding Payment Estimate Exception 71 on the current Payment Estimate.					
					61	Nov 5, 2024	SYSTEM	(\$445.20)						
					62	Nov 15, 2024	SYSTEM	\$445.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0056) due to user marzua1 overriding Payment Estimate Exception 68 on the current Payment Estimate.					
					62	Nov 15, 2024	SYSTEM	(\$445.20)						
					63	Dec 3, 2024	SYSTEM	\$445.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0057) due to user marzua1 overriding Payment Estimate Exception 68 on the current Payment Estimate.					
					63	Dec 3, 2024	SYSTEM	(\$445.20)						
					64	Dec 16, 2024	SYSTEM	\$445.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0056) due to user marzua1 overriding Payment Estimate Exception 68 on the current Payment Estimate.					
					64	Dec 16, 2024	SYSTEM	(\$445.20)						
					65	Jan 2, 2025	SYSTEM	\$445.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0049) due to user marzua1 overriding Payment Estimate Exception 58 on the current Payment Estimate.					
					65	Jan 2, 2025	SYSTEM	(\$445.20)						
					66	Jan 16, 2025	SYSTEM	\$445.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0056) due to user marzua1 overriding Payment Estimate Exception 58 on the current Payment Estimate.					
					66	Jan 16, 2025	SYSTEM	(\$445.20)						
					67	Feb 3, 2025	SYSTEM	\$445.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0049) due to user marzua1 overriding Payment Estimate Exception 61 on the current Payment Estimate.					
					67	Feb 3, 2025	SYSTEM	(\$445.20)						
					68	Feb 18, 2025	SYSTEM	\$445.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0047) due to user marzua1 overriding Payment Estimate Exception 61 on the current Payment Estimate.					
					68	Feb 18, 2025	SYSTEM	(\$445.20)						
					69	Mar 3, 2025	SYSTEM	\$445.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0053) due to user marzua1 overriding Payment Estimate Exception 64 on the current Payment Estimate.					
					69	Mar 3, 2025	SYSTEM	(\$445.20)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					1010 - Total								\$0.00	
					5002		ASYMMETRICAL TRNS. SEC., 6.5 FT. POSTS	Material		6	Jul 2, 2022	SYSTEM	\$966.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0065) due to user abbote1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
										6	Jul 1, 2022	SYSTEM	(\$966.00)	
										7	Jul 19, 2022	SYSTEM	\$966.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user linkd1 overriding Payment Estimate Exception 9 on the current Payment Estimate.



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3397	5002	ASYMMETRICAL TRNS. SEC., 6.5 FT. POSTS	Material		7	Jul 19, 2022	SYSTEM	(\$966.00)	
					8	Aug 2, 2022	SYSTEM	\$966.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user linkd1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					8	Aug 2, 2022	SYSTEM	(\$966.00)	
					9	Aug 17, 2022	SYSTEM	\$966.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user linkd1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					9	Aug 17, 2022	SYSTEM	(\$966.00)	
					10	Sep 6, 2022	SYSTEM	\$966.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user linkd1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					10	Sep 6, 2022	SYSTEM	(\$966.00)	
					11	Sep 16, 2022	SYSTEM	\$966.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user linkd1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					11	Sep 16, 2022	SYSTEM	(\$966.00)	
					12	Oct 4, 2022	SYSTEM	\$1,932.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user gabelj3 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					12	Oct 4, 2022	SYSTEM	(\$1,932.00)	
					13	Oct 18, 2022	SYSTEM	\$1,932.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0112) due to user linkd1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					13	Oct 18, 2022	SYSTEM	(\$1,932.00)	
					14	Nov 3, 2022	SYSTEM	\$1,932.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user linkd1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					14	Nov 3, 2022	SYSTEM	(\$1,932.00)	
					15	Nov 17, 2022	SYSTEM	\$1,932.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user linkd1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					15	Nov 17, 2022	SYSTEM	(\$1,932.00)	
					16	Dec 4, 2022	SYSTEM	\$1,932.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user linkd1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					16	Dec 4, 2022	SYSTEM	(\$1,932.00)	
					17	Dec 16, 2022	SYSTEM	\$1,932.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user marzua1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					17	Dec 16, 2022	SYSTEM	(\$1,932.00)	
					18	Jan 3, 2023	SYSTEM	\$1,932.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user linkd1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					18	Jan 3, 2023	SYSTEM	(\$1,932.00)	
					19	Jan 17, 2023	SYSTEM	\$1,932.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user linkd1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					19	Jan 17, 2023	SYSTEM	(\$1,932.00)	
					20	Feb 2, 2023	SYSTEM	\$1,932.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user linkd1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					20	Feb 2, 2023	SYSTEM	(\$1,932.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3397	5002	ASYMMETRICAL TRNS. SEC., 6.5 FT. POSTS	Overrun	Overrun	12	Oct 4, 2022	SYSTEM	(\$966.00)	
					23	Mar 16, 2023	SYSTEM	\$966.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '483.00000 - 483.00000, 'is applied (if non-zero).
					Overrun - Total			\$0.00	
					Overrun - Total			\$0.00	
					5002 - Total			\$0.00	
J5I3397	5003	MGS HEIGHT AND BLOCK TRANSITION	Material		6	Jul 2, 2022	SYSTEM	\$1,701.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0067) due to user abbote1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					6	Jul 1, 2022	SYSTEM	(\$1,701.00)	
					7	Jul 19, 2022	SYSTEM	\$1,701.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user linkd1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					7	Jul 19, 2022	SYSTEM	(\$1,701.00)	
					8	Aug 2, 2022	SYSTEM	\$1,701.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user linkd1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					8	Aug 2, 2022	SYSTEM	(\$1,701.00)	
					9	Aug 17, 2022	SYSTEM	\$1,701.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user linkd1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					9	Aug 17, 2022	SYSTEM	(\$1,701.00)	
					10	Sep 6, 2022	SYSTEM	\$1,701.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user linkd1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					10	Sep 6, 2022	SYSTEM	(\$1,701.00)	
					11	Sep 16, 2022	SYSTEM	\$1,701.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user linkd1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					11	Sep 16, 2022	SYSTEM	(\$1,701.00)	
					12	Oct 4, 2022	SYSTEM	\$3,402.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0047) due to user gabelj3 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					12	Oct 4, 2022	SYSTEM	(\$3,402.00)	
					13	Oct 18, 2022	SYSTEM	\$3,402.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0113) due to user linkd1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					13	Oct 18, 2022	SYSTEM	(\$3,402.00)	
					14	Nov 3, 2022	SYSTEM	\$3,402.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user linkd1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					14	Nov 3, 2022	SYSTEM	(\$3,402.00)	
					15	Nov 17, 2022	SYSTEM	\$3,402.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user linkd1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					15	Nov 17, 2022	SYSTEM	(\$3,402.00)	
					16	Dec 4, 2022	SYSTEM	\$3,402.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user linkd1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					16	Dec 4, 2022	SYSTEM	(\$3,402.00)	
					17	Dec 16, 2022	SYSTEM	\$3,402.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user marzua1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					17	Dec 16, 2022	SYSTEM	(\$3,402.00)	



## Line Item Adjustments by Estimate

Mar 6, 2025

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J5I3397	5003	MGS HEIGHT AND BLOCK TRANSITION	Material		18	Jan 3, 2023	SYSTEM	\$3,402.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user linkd1 overriding Payment Estimate Exception 11 on the current Payment Estimate.		
					18	Jan 3, 2023	SYSTEM	(\$3,402.00)			
					19	Jan 17, 2023	SYSTEM	\$3,402.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user linkd1 overriding Payment Estimate Exception 11 on the current Payment Estimate.		
					19	Jan 17, 2023	SYSTEM	(\$3,402.00)			
					20	Feb 2, 2023	SYSTEM	\$3,402.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user linkd1 overriding Payment Estimate Exception 11 on the current Payment Estimate.		
					20	Feb 2, 2023	SYSTEM	(\$3,402.00)			
			- Total						\$0.00		
			Material - Total						\$0.00		
			Overrun	Overrun	12	Oct 4, 2022	SYSTEM	(\$1,701.00)			
					23	Mar 16, 2023	SYSTEM	\$1,701.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '850.50000 - 850.50000, 'is applied (if non-zero).		
			Overrun - Total						\$0.00		
			Overrun - Total						\$0.00		
			5003 - Total						\$0.00		
			5004	MGS GUARDRAIL, 6 FT. POSTS, 3 FT. - 1.5	Material		6	Jul 2, 2022	SYSTEM	\$3,424.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0066) due to user abbote1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
							6	Jul 1, 2022	SYSTEM	(\$3,424.00)	
	- Total						\$0.00				
	Material - Total						\$0.00				
	Overrun	Overrun			13	Oct 18, 2022	SYSTEM	(\$1,712.00)			
					Overrun - Total						(\$1,712.00)
	Overrun - Total						(\$1,712.00)				
	5004 - Total						(\$1,712.00)				
5005	MGS GUARDRAIL, 6 FT. POSTS, 1 FT. - 6.75	Material		6	Jul 2, 2022	SYSTEM	\$5,398.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0064) due to user abbote1 overriding Payment Estimate Exception 13 on the current Payment Estimate.			
				6	Jul 1, 2022	SYSTEM	(\$5,398.12)				
				- Total						\$0.00	
		Material - Total						\$0.00			
		5005 - Total						\$0.00			
5006	MISC. GUARDRAIL ITEM	Material		15	Nov 17, 2022	SYSTEM	\$24,467.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user linkd1 overriding Payment Estimate Exception 15 on the current Payment Estimate.			
				15	Nov 17, 2022	SYSTEM	(\$24,467.25)				
				16	Dec 4, 2022	SYSTEM	\$24,467.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user linkd1 overriding Payment Estimate Exception 15 on the current Payment Estimate.			
				16	Dec 4, 2022	SYSTEM	(\$24,467.25)				
				17	Dec 16, 2022	SYSTEM	\$24,467.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user marzua1 overriding Payment Estimate Exception 15 on the current Payment Estimate.			
				17	Dec 16, 2022	SYSTEM	(\$24,467.25)				
				18	Jan 3, 2023	SYSTEM	\$24,467.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user linkd1 overriding Payment Estimate Exception 15 on the current Payment Estimate.			
				18	Jan 3, 2023	SYSTEM	(\$24,467.25)				
		- Total						\$0.00			
		Material - Total						\$0.00			





## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3397	5006	MISC. GUARDRAIL ITEM	Material		19	Jan 17, 2023	SYSTEM	\$24,467.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user linkd1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					19	Jan 17, 2023	SYSTEM	(\$24,467.25)	
					20	Feb 2, 2023	SYSTEM	\$24,467.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user linkd1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					20	Feb 2, 2023	SYSTEM	(\$24,467.25)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					5006 - Total			\$0.00	
J5I3397	5009	MGS LONG SPAN GUARDRAIL SECTION	Material		15	Nov 17, 2022	SYSTEM	\$7,990.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user linkd1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					15	Nov 17, 2022	SYSTEM	(\$7,990.50)	
					16	Dec 4, 2022	SYSTEM	\$7,990.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user linkd1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					16	Dec 4, 2022	SYSTEM	(\$7,990.50)	
					17	Dec 16, 2022	SYSTEM	\$7,990.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user marzua1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					17	Dec 16, 2022	SYSTEM	(\$7,990.50)	
					18	Jan 3, 2023	SYSTEM	\$7,990.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user linkd1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					18	Jan 3, 2023	SYSTEM	(\$7,990.50)	
					19	Jan 17, 2023	SYSTEM	\$7,990.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user linkd1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					19	Jan 17, 2023	SYSTEM	(\$7,990.50)	
					20	Feb 2, 2023	SYSTEM	\$7,990.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user linkd1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					20	Feb 2, 2023	SYSTEM	(\$7,990.50)	
					21	Feb 16, 2023	SYSTEM	\$7,990.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user linkd1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					21	Feb 16, 2023	SYSTEM	(\$7,990.50)	
					22	Mar 2, 2023	SYSTEM	\$7,990.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user linkd1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					22	Mar 2, 2023	SYSTEM	(\$7,990.50)	
					23	Mar 16, 2023	SYSTEM	\$7,990.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user marzua1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					23	Mar 16, 2023	SYSTEM	(\$7,990.50)	
					24	Apr 3, 2023	SYSTEM	\$7,990.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user marzua1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					24	Apr 3, 2023	SYSTEM	(\$7,990.50)	
					25	Apr 18, 2023	SYSTEM	\$7,990.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user linkd1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					25	Apr 18, 2023	SYSTEM	(\$7,990.50)	



## Line Item Adjustments by Estimate

Mar 6, 2025

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3397	5009	MGS LONG SPAN GUARDRAIL SECTION	Material		26	May 2, 2023	SYSTEM	\$7,990.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user linkd1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					26	May 2, 2023	SYSTEM	(\$7,990.50)	
					27	May 16, 2023	SYSTEM	\$7,990.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user linkd1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					27	May 16, 2023	SYSTEM	(\$7,990.50)	
					28	Jun 2, 2023	SYSTEM	\$7,990.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user linkd1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					28	Jun 2, 2023	SYSTEM	(\$7,990.50)	
					29	Jun 16, 2023	SYSTEM	\$7,990.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user linkd1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					29	Jun 16, 2023	SYSTEM	(\$7,990.50)	
					30	Jun 30, 2023	SYSTEM	\$7,990.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user linkd1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					30	Jun 30, 2023	SYSTEM	(\$7,990.50)	
					31	Jul 17, 2023	SYSTEM	\$7,990.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user marzua1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					31	Jul 17, 2023	SYSTEM	(\$7,990.50)	
					32	Aug 2, 2023	SYSTEM	\$7,990.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user linkd1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					32	Aug 2, 2023	SYSTEM	(\$7,990.50)	
					33	Aug 16, 2023	SYSTEM	\$7,990.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user linkd1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					33	Aug 16, 2023	SYSTEM	(\$7,990.50)	
					34	Sep 5, 2023	SYSTEM	\$7,990.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user linkd1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					34	Sep 5, 2023	SYSTEM	(\$7,990.50)	
					35	Sep 19, 2023	SYSTEM	\$7,990.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user linkd1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					35	Sep 19, 2023	SYSTEM	(\$7,990.50)	
					36	Oct 2, 2023	SYSTEM	\$7,990.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user linkd1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					36	Oct 2, 2023	SYSTEM	(\$7,990.50)	
					37	Oct 16, 2023	SYSTEM	\$7,990.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user linkd1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					37	Oct 16, 2023	SYSTEM	(\$7,990.50)	
					38	Nov 2, 2023	SYSTEM	\$7,990.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user linkd1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					38	Nov 2, 2023	SYSTEM	(\$7,990.50)	
					39	Nov 16, 2023	SYSTEM	\$7,990.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user linkd1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					39	Nov 16, 2023	SYSTEM	(\$7,990.50)	



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3397	5009	MGS LONG SPAN GUARDRAIL SECTION	Material			2023			
					40	Dec 4, 2023	SYSTEM	\$7,990.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user marzua1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					40	Dec 4, 2023	SYSTEM	(\$7,990.50)	
					41	Dec 18, 2023	SYSTEM	\$7,990.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0048) due to user linkd1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					41	Dec 18, 2023	SYSTEM	(\$7,990.50)	
					42	Jan 2, 2024	SYSTEM	\$7,990.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user linkd1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					42	Jan 2, 2024	SYSTEM	(\$7,990.50)	
					43	Jan 17, 2024	SYSTEM	\$7,990.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user marzua1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					43	Jan 17, 2024	SYSTEM	(\$7,990.50)	
					44	Feb 5, 2024	SYSTEM	\$7,990.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user linkd1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					44	Feb 5, 2024	SYSTEM	(\$7,990.50)	
					45	Feb 20, 2024	SYSTEM	\$7,990.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0061) due to user linkd1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					45	Feb 20, 2024	SYSTEM	(\$7,990.50)	
					46	Mar 5, 2024	SYSTEM	\$7,990.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0063) due to user linkd1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					46	Mar 5, 2024	SYSTEM	(\$7,990.50)	
					47	Mar 18, 2024	SYSTEM	\$7,990.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user linkd1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					47	Mar 18, 2024	SYSTEM	(\$7,990.50)	
					48	Apr 2, 2024	SYSTEM	\$7,990.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0052) due to user marzua1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					48	Apr 2, 2024	SYSTEM	(\$7,990.50)	
					49	Apr 17, 2024	SYSTEM	\$7,990.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0048) due to user marzua1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					49	Apr 16, 2024	SYSTEM	(\$7,990.50)	
					50	May 2, 2024	SYSTEM	\$7,990.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0056) due to user marzua1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					50	May 2, 2024	SYSTEM	(\$7,990.50)	
					51	May 17, 2024	SYSTEM	\$7,990.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0059) due to user marzua1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					51	May 17, 2024	SYSTEM	(\$7,990.50)	
					52	Jun 3, 2024	SYSTEM	\$7,990.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0058) due to user marzua1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					52	Jun 3, 2024	SYSTEM	(\$7,990.50)	
					53	Jun 18, 2024	SYSTEM	\$7,990.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0068) due to user linkd1 overriding Payment Estimate Exception 21 on the current Payment Estimate.



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3397	5009	MGS LONG SPAN GUARDRAIL SECTION	Material		53	Jun 18, 2024	SYSTEM	(\$7,990.50)	
					54	Jul 2, 2024	SYSTEM	\$7,990.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user linkd1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					54	Jul 2, 2024	SYSTEM	(\$7,990.50)	
					55	Jul 17, 2024	SYSTEM	\$7,990.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0064) due to user marzua1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					55	Jul 17, 2024	SYSTEM	(\$7,990.50)	
					56	Aug 2, 2024	SYSTEM	\$7,990.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0056) due to user marzua1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					56	Aug 2, 2024	SYSTEM	(\$7,990.50)	
					57	Aug 16, 2024	SYSTEM	\$7,990.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0057) due to user marzua1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					57	Aug 16, 2024	SYSTEM	(\$7,990.50)	
					58	Sep 3, 2024	SYSTEM	\$7,990.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user linkd1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					58	Sep 3, 2024	SYSTEM	(\$7,990.50)	
					59	Sep 16, 2024	SYSTEM	\$7,990.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user marzua1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					59	Sep 16, 2024	SYSTEM	(\$7,990.50)	
					60	Oct 16, 2024	SYSTEM	\$7,990.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0058) due to user marzua1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					60	Oct 16, 2024	SYSTEM	(\$7,990.50)	
					61	Nov 5, 2024	SYSTEM	\$7,990.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0057) due to user marzua1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
					61	Nov 5, 2024	SYSTEM	(\$7,990.50)	
					62	Nov 15, 2024	SYSTEM	\$7,990.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user marzua1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
					62	Nov 15, 2024	SYSTEM	(\$7,990.50)	
					63	Dec 3, 2024	SYSTEM	\$7,990.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0058) due to user marzua1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
					63	Dec 3, 2024	SYSTEM	(\$7,990.50)	
					64	Dec 16, 2024	SYSTEM	\$7,990.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user marzua1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
					64	Dec 16, 2024	SYSTEM	(\$7,990.50)	
					65	Jan 2, 2025	SYSTEM	\$7,990.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user marzua1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					65	Jan 2, 2025	SYSTEM	(\$7,990.50)	
					66	Jan 16, 2025	SYSTEM	\$7,990.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user marzua1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					66	Jan 16, 2025	SYSTEM	(\$7,990.50)	
					67	Feb 3, 2025	SYSTEM	\$7,990.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0050) due to user marzua1 overriding Payment



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3397	5009	MGS LONG SPAN GUARDRAIL SECTION	Material						Estimate Exception 25 on the current Payment Estimate.
					67	Feb 3, 2025	SYSTEM	(\$7,990.50)	
					68	Feb 18, 2025	SYSTEM	\$7,990.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0048) due to user marzua1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					68	Feb 18, 2025	SYSTEM	(\$7,990.50)	
					69	Mar 3, 2025	SYSTEM	\$7,990.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0054) due to user marzua1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					69	Mar 3, 2025	SYSTEM	(\$7,990.50)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					5009 - Total			\$0.00	
J5I3397	5010	BRIDGE GUARDRAIL (THRIE BEAM)	Material		44	Feb 5, 2024	SYSTEM	\$24,878.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user linkd1 overriding Payment Estimate Exception 39 on the current Payment Estimate.
					44	Feb 5, 2024	SYSTEM	(\$24,878.92)	
					45	Feb 20, 2024	SYSTEM	\$24,878.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0062) due to user linkd1 overriding Payment Estimate Exception 39 on the current Payment Estimate.
					45	Feb 20, 2024	SYSTEM	(\$24,878.92)	
					46	Mar 5, 2024	SYSTEM	\$24,878.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0064) due to user linkd1 overriding Payment Estimate Exception 39 on the current Payment Estimate.
					46	Mar 5, 2024	SYSTEM	(\$24,878.92)	
					47	Mar 18, 2024	SYSTEM	\$24,878.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user linkd1 overriding Payment Estimate Exception 39 on the current Payment Estimate.
					47	Mar 18, 2024	SYSTEM	(\$24,878.92)	
					48	Apr 2, 2024	SYSTEM	\$24,878.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0053) due to user marzua1 overriding Payment Estimate Exception 39 on the current Payment Estimate.
					48	Apr 2, 2024	SYSTEM	(\$24,878.92)	
					49	Apr 17, 2024	SYSTEM	\$24,878.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0049) due to user marzua1 overriding Payment Estimate Exception 39 on the current Payment Estimate.
					49	Apr 16, 2024	SYSTEM	(\$24,878.92)	
					50	May 2, 2024	SYSTEM	\$24,878.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0057) due to user marzua1 overriding Payment Estimate Exception 41 on the current Payment Estimate.
					50	May 2, 2024	SYSTEM	(\$24,878.92)	
					51	May 17, 2024	SYSTEM	\$24,878.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0060) due to user marzua1 overriding Payment Estimate Exception 40 on the current Payment Estimate.
					51	May 17, 2024	SYSTEM	(\$24,878.92)	
					52	Jun 3, 2024	SYSTEM	\$24,878.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0059) due to user marzua1 overriding Payment Estimate Exception 40 on the current Payment Estimate.
					52	Jun 3, 2024	SYSTEM	(\$24,878.92)	
					53	Jun 18, 2024	SYSTEM	\$24,878.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0069) due to user linkd1 overriding Payment Estimate Exception 43 on the current Payment Estimate.
					53	Jun 18, 2024	SYSTEM	(\$24,878.92)	
					54	Jul 2, 2024	SYSTEM	\$24,878.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user linkd1 overriding Payment



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3397	5010	BRIDGE GUARDRAIL (THRIE BEAM)	Material						Estimate Exception 45 on the current Payment Estimate.
					54	Jul 2, 2024	SYSTEM	(\$24,878.92)	
					55	Jul 17, 2024	SYSTEM	\$24,878.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0065) due to user marzua1 overriding Payment Estimate Exception 43 on the current Payment Estimate.
					55	Jul 17, 2024	SYSTEM	(\$24,878.92)	
					56	Aug 2, 2024	SYSTEM	\$24,878.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0057) due to user marzua1 overriding Payment Estimate Exception 44 on the current Payment Estimate.
					56	Aug 2, 2024	SYSTEM	(\$24,878.92)	
					57	Aug 16, 2024	SYSTEM	\$24,878.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0058) due to user marzua1 overriding Payment Estimate Exception 45 on the current Payment Estimate.
					57	Aug 16, 2024	SYSTEM	(\$24,878.92)	
					58	Sep 3, 2024	SYSTEM	\$24,878.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user linkd1 overriding Payment Estimate Exception 45 on the current Payment Estimate.
					58	Sep 3, 2024	SYSTEM	(\$24,878.92)	
					59	Sep 16, 2024	SYSTEM	\$24,878.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user marzua1 overriding Payment Estimate Exception 45 on the current Payment Estimate.
					59	Sep 16, 2024	SYSTEM	(\$24,878.92)	
					60	Oct 16, 2024	SYSTEM	\$24,878.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0059) due to user marzua1 overriding Payment Estimate Exception 47 on the current Payment Estimate.
					60	Oct 16, 2024	SYSTEM	(\$24,878.92)	
					61	Nov 5, 2024	SYSTEM	\$24,878.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0058) due to user marzua1 overriding Payment Estimate Exception 51 on the current Payment Estimate.
					61	Nov 5, 2024	SYSTEM	(\$24,878.92)	
					62	Nov 15, 2024	SYSTEM	\$24,878.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user marzua1 overriding Payment Estimate Exception 48 on the current Payment Estimate.
					62	Nov 15, 2024	SYSTEM	(\$24,878.92)	
					63	Dec 3, 2024	SYSTEM	\$24,878.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0059) due to user marzua1 overriding Payment Estimate Exception 48 on the current Payment Estimate.
					63	Dec 3, 2024	SYSTEM	(\$24,878.92)	
					64	Dec 16, 2024	SYSTEM	\$24,878.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user marzua1 overriding Payment Estimate Exception 48 on the current Payment Estimate.
					64	Dec 16, 2024	SYSTEM	(\$24,878.92)	
					65	Jan 2, 2025	SYSTEM	\$24,878.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user marzua1 overriding Payment Estimate Exception 41 on the current Payment Estimate.
					65	Jan 2, 2025	SYSTEM	(\$24,878.92)	
					66	Jan 16, 2025	SYSTEM	\$24,878.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user marzua1 overriding Payment Estimate Exception 41 on the current Payment Estimate.
					66	Jan 16, 2025	SYSTEM	(\$24,878.92)	
					67	Feb 3, 2025	SYSTEM	\$24,878.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0051) due to user marzua1 overriding Payment Estimate Exception 44 on the current Payment Estimate.
					67	Feb 3, 2025	SYSTEM	(\$24,878.92)	



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3397	5010	BRIDGE GUARDRAIL (THRIE BEAM)	Material		68	Feb 18, 2025	SYSTEM	\$24,878.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0049) due to user marzua1 overriding Payment Estimate Exception 44 on the current Payment Estimate.
					68	Feb 18, 2025	SYSTEM	(\$24,878.92)	
					69	Mar 3, 2025	SYSTEM	\$24,878.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0055) due to user marzua1 overriding Payment Estimate Exception 44 on the current Payment Estimate.
					69	Mar 3, 2025	SYSTEM	(\$24,878.92)	
				- Total		\$0.00			
			Material - Total		\$0.00				
			5010 - Total		\$0.00				
J5I3397 - Total								\$420,881.80	
J5I3482	1030	EMBANKMENT IN PLACE	Material		41	Dec 18, 2023	SYSTEM	\$4,830.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user linkd1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					41	Dec 18, 2023	SYSTEM	(\$4,830.00)	
					42	Jan 2, 2024	SYSTEM	\$4,830.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user linkd1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					42	Jan 2, 2024	SYSTEM	(\$4,830.00)	
					43	Jan 17, 2024	SYSTEM	\$4,830.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user marzua1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					43	Jan 17, 2024	SYSTEM	(\$4,830.00)	
					44	Feb 5, 2024	SYSTEM	\$4,830.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user linkd1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					44	Feb 5, 2024	SYSTEM	(\$4,830.00)	
					45	Feb 20, 2024	SYSTEM	\$4,830.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0051) due to user linkd1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					45	Feb 20, 2024	SYSTEM	(\$4,830.00)	
					46	Mar 5, 2024	SYSTEM	\$4,830.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user linkd1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					46	Mar 5, 2024	SYSTEM	(\$4,830.00)	
					47	Mar 18, 2024	SYSTEM	\$4,830.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user linkd1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					47	Mar 18, 2024	SYSTEM	(\$4,830.00)	
					48	Apr 2, 2024	SYSTEM	\$4,830.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user marzua1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					48	Apr 2, 2024	SYSTEM	(\$4,830.00)	
					49	Apr 17, 2024	SYSTEM	\$4,830.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user marzua1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					49	Apr 16, 2024	SYSTEM	(\$4,830.00)	
					50	May 2, 2024	SYSTEM	\$4,830.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user marzua1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					50	May 2, 2024	SYSTEM	(\$4,830.00)	
					51	May 17, 2024	SYSTEM	\$4,830.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user marzua1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					51	May 17, 2024	SYSTEM	(\$4,830.00)	



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3482	1030	EMBANKMENT IN PLACE	Material			2024			
					52	Jun 3, 2024	SYSTEM	\$4,830.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user marzua1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					52	Jun 3, 2024	SYSTEM	(\$4,830.00)	
					53	Jun 18, 2024	SYSTEM	\$4,830.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user linkd1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					53	Jun 18, 2024	SYSTEM	(\$4,830.00)	
					54	Jul 2, 2024	SYSTEM	\$4,830.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user linkd1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					54	Jul 2, 2024	SYSTEM	(\$4,830.00)	
					55	Jul 17, 2024	SYSTEM	\$4,830.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user marzua1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					55	Jul 17, 2024	SYSTEM	(\$4,830.00)	
					56	Aug 2, 2024	SYSTEM	\$4,830.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user marzua1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					56	Aug 2, 2024	SYSTEM	(\$4,830.00)	
					57	Aug 16, 2024	SYSTEM	\$4,830.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user marzua1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					57	Aug 16, 2024	SYSTEM	(\$4,830.00)	
					58	Sep 3, 2024	SYSTEM	\$4,830.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user linkd1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					58	Sep 3, 2024	SYSTEM	(\$4,830.00)	
					59	Sep 16, 2024	SYSTEM	\$4,830.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user marzua1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					59	Sep 16, 2024	SYSTEM	(\$4,830.00)	
					60	Oct 16, 2024	SYSTEM	\$4,830.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user marzua1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					60	Oct 16, 2024	SYSTEM	(\$4,830.00)	
					61	Nov 5, 2024	SYSTEM	\$4,830.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user marzua1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					61	Nov 5, 2024	SYSTEM	(\$4,830.00)	
					62	Nov 15, 2024	SYSTEM	\$4,830.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user marzua1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					62	Nov 15, 2024	SYSTEM	(\$4,830.00)	
					63	Dec 3, 2024	SYSTEM	\$4,830.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user marzua1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					63	Dec 3, 2024	SYSTEM	(\$4,830.00)	
					64	Dec 16, 2024	SYSTEM	\$4,830.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user marzua1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					64	Dec 16, 2024	SYSTEM	(\$4,830.00)	
					65	Jan 2, 2025	SYSTEM	\$4,830.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user marzua1 overriding Payment Estimate Exception 2 on the current Payment Estimate.





## Line Item Adjustments by Estimate

Mar 6, 2025

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J5I3482	1030	EMBANKMENT IN PLACE	Material		65	Jan 2, 2025	SYSTEM	(\$4,830.00)				
					66	Jan 16, 2025	SYSTEM	\$4,830.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user marzua1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
					66	Jan 16, 2025	SYSTEM	(\$4,830.00)				
					67	Feb 3, 2025	SYSTEM	\$4,830.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user marzua1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
					67	Feb 3, 2025	SYSTEM	(\$4,830.00)				
					68	Feb 18, 2025	SYSTEM	\$4,830.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user marzua1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
					68	Feb 18, 2025	SYSTEM	(\$4,830.00)				
					69	Mar 3, 2025	SYSTEM	\$4,830.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user marzua1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
					69	Mar 3, 2025	SYSTEM	(\$4,830.00)				
					- Total					\$0.00		
			Material - Total					\$0.00				
			Price FUEL		41	Dec 18, 2023	SYSTEM	\$25.72	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
				- Total					\$25.72			
			Price FUEL - Total					\$25.72				
			1030 - Total								\$25.72	
			1040		COMPACTING EMBANKMENT	Material		41	Dec 18, 2023	SYSTEM	\$1,432.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user linkd1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
								41	Dec 18, 2023	SYSTEM	(\$1,432.00)	
								42	Jan 2, 2024	SYSTEM	\$1,432.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user linkd1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
								42	Jan 2, 2024	SYSTEM	(\$1,432.00)	
								43	Jan 17, 2024	SYSTEM	\$1,432.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user marzua1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
43	Jan 17, 2024	SYSTEM						(\$1,432.00)				
44	Feb 5, 2024	SYSTEM						\$1,432.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user linkd1 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
44	Feb 5, 2024	SYSTEM						(\$1,432.00)				
45	Feb 20, 2024	SYSTEM						\$1,432.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0052) due to user linkd1 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
45	Feb 20, 2024	SYSTEM						(\$1,432.00)				
46	Mar 5, 2024	SYSTEM						\$1,432.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user linkd1 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
46	Mar 5, 2024	SYSTEM						(\$1,432.00)				
47	Mar 18, 2024	SYSTEM						\$1,432.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user linkd1 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
47	Mar 18, 2024	SYSTEM						(\$1,432.00)				
48	Apr 2, 2024	SYSTEM						\$1,432.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user marzua1 overriding Payment Estimate Exception 4 on the current Payment Estimate.			



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3482	1040	COMPACTING EMBANKMENT	Material		48	Apr 2, 2024	SYSTEM	(\$1,432.00)	
					49	Apr 17, 2024	SYSTEM	\$1,432.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user marzua1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					49	Apr 16, 2024	SYSTEM	(\$1,432.00)	
					50	May 2, 2024	SYSTEM	\$1,432.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user marzua1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					50	May 2, 2024	SYSTEM	(\$1,432.00)	
					51	May 17, 2024	SYSTEM	\$1,432.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user marzua1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					51	May 17, 2024	SYSTEM	(\$1,432.00)	
					52	Jun 3, 2024	SYSTEM	\$1,432.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user marzua1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					52	Jun 3, 2024	SYSTEM	(\$1,432.00)	
					53	Jun 18, 2024	SYSTEM	\$1,432.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user linkd1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					53	Jun 18, 2024	SYSTEM	(\$1,432.00)	
					54	Jul 2, 2024	SYSTEM	\$1,432.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user linkd1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					54	Jul 2, 2024	SYSTEM	(\$1,432.00)	
					55	Jul 17, 2024	SYSTEM	\$1,432.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user marzua1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					55	Jul 17, 2024	SYSTEM	(\$1,432.00)	
					56	Aug 2, 2024	SYSTEM	\$1,432.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user marzua1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					56	Aug 2, 2024	SYSTEM	(\$1,432.00)	
					57	Aug 16, 2024	SYSTEM	\$1,432.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user marzua1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					57	Aug 16, 2024	SYSTEM	(\$1,432.00)	
					58	Sep 3, 2024	SYSTEM	\$1,432.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user linkd1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					58	Sep 3, 2024	SYSTEM	(\$1,432.00)	
					59	Sep 16, 2024	SYSTEM	\$1,432.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user marzua1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					59	Sep 16, 2024	SYSTEM	(\$1,432.00)	
					60	Oct 16, 2024	SYSTEM	\$1,432.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user marzua1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					60	Oct 16, 2024	SYSTEM	(\$1,432.00)	
					61	Nov 5, 2024	SYSTEM	\$1,432.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user marzua1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					61	Nov 5, 2024	SYSTEM	(\$1,432.00)	
					62	Nov 15, 2024	SYSTEM	\$1,432.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user marzua1 overriding Payment



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3482	1040	COMPACTING EMBANKMENT	Material						Estimate Exception 4 on the current Payment Estimate.
					62	Nov 15, 2024	SYSTEM	(\$1,432.00)	
					63	Dec 3, 2024	SYSTEM	\$1,432.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user marzua1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					63	Dec 3, 2024	SYSTEM	(\$1,432.00)	
					64	Dec 16, 2024	SYSTEM	\$1,432.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user marzua1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					64	Dec 16, 2024	SYSTEM	(\$1,432.00)	
					65	Jan 2, 2025	SYSTEM	\$1,432.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user marzua1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					65	Jan 2, 2025	SYSTEM	(\$1,432.00)	
					66	Jan 16, 2025	SYSTEM	\$1,432.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user marzua1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					66	Jan 16, 2025	SYSTEM	(\$1,432.00)	
					67	Feb 3, 2025	SYSTEM	\$1,432.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user marzua1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					67	Feb 3, 2025	SYSTEM	(\$1,432.00)	
					68	Feb 18, 2025	SYSTEM	\$1,432.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user marzua1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					68	Feb 18, 2025	SYSTEM	(\$1,432.00)	
					69	Mar 3, 2025	SYSTEM	\$1,432.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user marzua1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					69	Mar 3, 2025	SYSTEM	(\$1,432.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					1040 - Total			\$0.00	
1070		FURNISHING TYPE 1 ROCK DITCH LINER	Material		19	Jan 17, 2023	SYSTEM	\$54.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user linkd1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					19	Jan 17, 2023	SYSTEM	(\$54.00)	
					20	Feb 2, 2023	SYSTEM	\$54.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user linkd1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					20	Feb 2, 2023	SYSTEM	(\$54.00)	
					21	Feb 16, 2023	SYSTEM	\$54.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user linkd1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					21	Feb 16, 2023	SYSTEM	(\$54.00)	
					22	Mar 2, 2023	SYSTEM	\$54.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user linkd1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					22	Mar 2, 2023	SYSTEM	(\$54.00)	
					23	Mar 16, 2023	SYSTEM	\$54.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user marzua1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					23	Mar 16, 2023	SYSTEM	(\$54.00)	
					24	Apr 3, 2023	SYSTEM	\$54.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user marzua1 overriding Payment



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3482	1070	FURNISHING TYPE 1 ROCK DITCH LINER	Material						Estimate Exception 12 on the current Payment Estimate.
					24	Apr 3, 2023	SYSTEM	(\$54.00)	
					25	Apr 18, 2023	SYSTEM	\$54.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user linkd1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					25	Apr 18, 2023	SYSTEM	(\$54.00)	
					26	May 2, 2023	SYSTEM	\$54.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user linkd1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					26	May 2, 2023	SYSTEM	(\$54.00)	
					27	May 16, 2023	SYSTEM	\$54.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user linkd1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					27	May 16, 2023	SYSTEM	(\$54.00)	
					28	Jun 2, 2023	SYSTEM	\$54.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user linkd1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					28	Jun 2, 2023	SYSTEM	(\$54.00)	
					29	Jun 16, 2023	SYSTEM	\$54.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user linkd1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					29	Jun 16, 2023	SYSTEM	(\$54.00)	
					30	Jun 30, 2023	SYSTEM	\$54.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user linkd1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					30	Jun 30, 2023	SYSTEM	(\$54.00)	
					31	Jul 17, 2023	SYSTEM	\$54.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user marzua1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					31	Jul 17, 2023	SYSTEM	(\$54.00)	
					32	Aug 2, 2023	SYSTEM	\$54.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user linkd1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					32	Aug 2, 2023	SYSTEM	(\$54.00)	
					33	Aug 16, 2023	SYSTEM	\$54.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user linkd1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					33	Aug 16, 2023	SYSTEM	(\$54.00)	
					34	Sep 5, 2023	SYSTEM	\$54.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user linkd1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					34	Sep 5, 2023	SYSTEM	(\$54.00)	
					35	Sep 19, 2023	SYSTEM	\$54.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user linkd1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					35	Sep 19, 2023	SYSTEM	(\$54.00)	
					36	Oct 2, 2023	SYSTEM	\$54.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user linkd1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					36	Oct 2, 2023	SYSTEM	(\$54.00)	
					37	Oct 16, 2023	SYSTEM	\$54.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user linkd1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					37	Oct 16, 2023	SYSTEM	(\$54.00)	



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3482	1070	FURNISHING TYPE 1 ROCK DITCH LINER	Material		38	Nov 2, 2023	SYSTEM	\$54.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user linkd1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
					38	Nov 2, 2023	SYSTEM	(\$54.00)	
					39	Nov 16, 2023	SYSTEM	\$54.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user linkd1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
					39	Nov 16, 2023	SYSTEM	(\$54.00)	
					40	Dec 4, 2023	SYSTEM	\$54.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user marzua1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
					40	Dec 4, 2023	SYSTEM	(\$54.00)	
					41	Dec 18, 2023	SYSTEM	\$54.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user linkd1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
					41	Dec 18, 2023	SYSTEM	(\$54.00)	
					42	Jan 2, 2024	SYSTEM	\$54.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user linkd1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
					42	Jan 2, 2024	SYSTEM	(\$54.00)	
					43	Jan 17, 2024	SYSTEM	\$54.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user marzua1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
					43	Jan 17, 2024	SYSTEM	(\$54.00)	
					44	Feb 5, 2024	SYSTEM	\$54.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user linkd1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					44	Feb 5, 2024	SYSTEM	(\$54.00)	
					45	Feb 20, 2024	SYSTEM	\$54.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0053) due to user linkd1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					45	Feb 20, 2024	SYSTEM	(\$54.00)	
					46	Mar 5, 2024	SYSTEM	\$54.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user linkd1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
					46	Mar 5, 2024	SYSTEM	(\$54.00)	
					47	Mar 18, 2024	SYSTEM	\$54.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user linkd1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
					47	Mar 18, 2024	SYSTEM	(\$54.00)	
					48	Apr 2, 2024	SYSTEM	\$54.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user marzua1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
					48	Apr 2, 2024	SYSTEM	(\$54.00)	
					49	Apr 17, 2024	SYSTEM	\$54.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user marzua1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
					49	Apr 16, 2024	SYSTEM	(\$54.00)	
					50	May 2, 2024	SYSTEM	\$54.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user marzua1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
					50	May 2, 2024	SYSTEM	(\$54.00)	
					51	May 17, 2024	SYSTEM	\$54.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user marzua1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					51	May 17, 2024	SYSTEM	(\$54.00)	



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3482	1070	FURNISHING TYPE 1 ROCK DITCH LINER	Material			2024			
					52	Jun 3, 2024	SYSTEM	\$54.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user marzua1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					52	Jun 3, 2024	SYSTEM	(\$54.00)	
					53	Jun 18, 2024	SYSTEM	\$54.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user linkd1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
					53	Jun 18, 2024	SYSTEM	(\$54.00)	
					54	Jul 2, 2024	SYSTEM	\$1,014.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user linkd1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
					54	Jul 2, 2024	SYSTEM	(\$1,014.00)	
					55	Jul 17, 2024	SYSTEM	\$1,014.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user marzua1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
					55	Jul 17, 2024	SYSTEM	(\$1,014.00)	
					56	Aug 2, 2024	SYSTEM	\$1,014.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user marzua1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
					56	Aug 2, 2024	SYSTEM	(\$1,014.00)	
					57	Aug 16, 2024	SYSTEM	\$1,014.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user marzua1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
					57	Aug 16, 2024	SYSTEM	(\$1,014.00)	
					58	Sep 3, 2024	SYSTEM	\$1,014.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user linkd1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
					58	Sep 3, 2024	SYSTEM	(\$1,014.00)	
					59	Sep 16, 2024	SYSTEM	\$1,014.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user marzua1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
					59	Sep 16, 2024	SYSTEM	(\$1,014.00)	
					60	Oct 16, 2024	SYSTEM	\$1,014.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user marzua1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
					60	Oct 16, 2024	SYSTEM	(\$1,014.00)	
					61	Nov 5, 2024	SYSTEM	\$1,014.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user marzua1 overriding Payment Estimate Exception 34 on the current Payment Estimate.
					61	Nov 5, 2024	SYSTEM	(\$1,014.00)	
					62	Nov 15, 2024	SYSTEM	\$1,014.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user marzua1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
					62	Nov 15, 2024	SYSTEM	(\$1,014.00)	
					63	Dec 3, 2024	SYSTEM	\$1,014.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user marzua1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
					63	Dec 3, 2024	SYSTEM	(\$1,014.00)	
					64	Dec 16, 2024	SYSTEM	\$1,014.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user marzua1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
					64	Dec 16, 2024	SYSTEM	(\$1,014.00)	
					65	Jan 2, 2025	SYSTEM	\$1,014.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user marzua1 overriding Payment Estimate Exception 30 on the current Payment Estimate.



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J5I3482	1070	FURNISHING TYPE 1 ROCK DITCH LINER	Material		65	Jan 2, 2025	SYSTEM	(\$1,014.00)				
					66	Jan 16, 2025	SYSTEM	\$1,014.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user marzua1 overriding Payment Estimate Exception 30 on the current Payment Estimate.			
					66	Jan 16, 2025	SYSTEM	(\$1,014.00)				
					67	Feb 3, 2025	SYSTEM	\$1,014.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user marzua1 overriding Payment Estimate Exception 32 on the current Payment Estimate.			
					67	Feb 3, 2025	SYSTEM	(\$1,014.00)				
					68	Feb 18, 2025	SYSTEM	\$1,014.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user marzua1 overriding Payment Estimate Exception 32 on the current Payment Estimate.			
					68	Feb 18, 2025	SYSTEM	(\$1,014.00)				
					69	Mar 3, 2025	SYSTEM	\$1,014.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user marzua1 overriding Payment Estimate Exception 32 on the current Payment Estimate.			
					69	Mar 3, 2025	SYSTEM	(\$1,014.00)				
					- Total				\$0.00			
					Material - Total				\$0.00			
					Overrun	Overrun	54	Jul 2, 2024	SYSTEM	(\$54.00)		
												Overrun - Total
					Overrun - Total				(\$54.00)			
					1070 - Total							
			1080	PLACING TYPE 1 ROCK DITCH LINER	Overrun	Overrun	54	Jul 2, 2024	SYSTEM	(\$50.40)		
												Overrun - Total
					Overrun - Total				(\$50.40)			
					1080 - Total							
			1090	FURNISHING TYPE 2 ROCK BLANKET	Material		26	May 2, 2023	SYSTEM	\$1,696.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user linkd1 overriding Payment Estimate Exception 15 on the current Payment Estimate.	
							26	May 2, 2023	SYSTEM	(\$1,696.00)		
							27	May 16, 2023	SYSTEM	\$1,696.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user linkd1 overriding Payment Estimate Exception 18 on the current Payment Estimate.	
							27	May 16, 2023	SYSTEM	(\$1,696.00)		
							28	Jun 2, 2023	SYSTEM	\$1,696.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user linkd1 overriding Payment Estimate Exception 18 on the current Payment Estimate.	
							28	Jun 2, 2023	SYSTEM	(\$1,696.00)		
							29	Jun 16, 2023	SYSTEM	\$1,696.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user linkd1 overriding Payment Estimate Exception 21 on the current Payment Estimate.	
							29	Jun 16, 2023	SYSTEM	(\$1,696.00)		
30	Jun 30, 2023	SYSTEM					\$1,696.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user linkd1 overriding Payment Estimate Exception 21 on the current Payment Estimate.				
30	Jun 30, 2023	SYSTEM					(\$1,696.00)					
31	Jul 17, 2023	SYSTEM					\$1,696.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user marzua1 overriding Payment Estimate Exception 22 on the current Payment Estimate.				
31	Jul 17, 2023	SYSTEM					(\$1,696.00)					
32	Aug 2, 2023	SYSTEM					\$1,696.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user linkd1 overriding Payment				



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3482	1090	FURNISHING TYPE 2 ROCK BLANKET	Material						Estimate Exception 22 on the current Payment Estimate.
					32	Aug 2, 2023	SYSTEM	(\$1,696.00)	
					33	Aug 16, 2023	SYSTEM	\$1,696.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user linkd1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					33	Aug 16, 2023	SYSTEM	(\$1,696.00)	
					34	Sep 5, 2023	SYSTEM	\$1,696.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user linkd1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					34	Sep 5, 2023	SYSTEM	(\$1,696.00)	
					35	Sep 19, 2023	SYSTEM	\$1,696.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user linkd1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					35	Sep 19, 2023	SYSTEM	(\$1,696.00)	
					36	Oct 2, 2023	SYSTEM	\$1,696.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user linkd1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					36	Oct 2, 2023	SYSTEM	(\$1,696.00)	
					37	Oct 16, 2023	SYSTEM	\$3,392.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user linkd1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					37	Oct 16, 2023	SYSTEM	(\$3,392.00)	
					38	Nov 2, 2023	SYSTEM	\$3,392.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user linkd1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
					38	Nov 2, 2023	SYSTEM	(\$3,392.00)	
					39	Nov 16, 2023	SYSTEM	\$3,392.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user linkd1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
					39	Nov 16, 2023	SYSTEM	(\$3,392.00)	
					40	Dec 4, 2023	SYSTEM	\$3,392.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user marzua1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
					40	Dec 4, 2023	SYSTEM	(\$3,392.00)	
					41	Dec 18, 2023	SYSTEM	\$3,392.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user linkd1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
					41	Dec 18, 2023	SYSTEM	(\$3,392.00)	
					42	Jan 2, 2024	SYSTEM	\$3,392.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user linkd1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
					42	Jan 2, 2024	SYSTEM	(\$3,392.00)	
					43	Jan 17, 2024	SYSTEM	\$3,392.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user marzua1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
					43	Jan 17, 2024	SYSTEM	(\$3,392.00)	
					44	Feb 5, 2024	SYSTEM	\$3,392.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user linkd1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
					44	Feb 5, 2024	SYSTEM	(\$3,392.00)	
					45	Feb 20, 2024	SYSTEM	\$3,392.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0054) due to user linkd1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
					45	Feb 20, 2024	SYSTEM	(\$3,392.00)	





## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3482	1090	FURNISHING TYPE 2 ROCK BLANKET	Material		46	Mar 5, 2024	SYSTEM	\$3,392.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user linkd1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
					46	Mar 5, 2024	SYSTEM	(\$3,392.00)	
					47	Mar 18, 2024	SYSTEM	\$3,392.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user linkd1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
					47	Mar 18, 2024	SYSTEM	(\$3,392.00)	
					48	Apr 2, 2024	SYSTEM	\$8,064.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user marzua1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
					48	Apr 2, 2024	SYSTEM	(\$8,064.00)	
					49	Apr 17, 2024	SYSTEM	\$8,064.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user marzua1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
					49	Apr 16, 2024	SYSTEM	(\$8,064.00)	
					50	May 2, 2024	SYSTEM	\$8,064.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user marzua1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
					50	May 2, 2024	SYSTEM	(\$8,064.00)	
					51	May 17, 2024	SYSTEM	\$8,064.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user marzua1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
					51	May 17, 2024	SYSTEM	(\$8,064.00)	
					52	Jun 3, 2024	SYSTEM	\$8,064.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user marzua1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
					52	Jun 3, 2024	SYSTEM	(\$8,064.00)	
					53	Jun 18, 2024	SYSTEM	\$8,064.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user linkd1 overriding Payment Estimate Exception 29 on the current Payment Estimate.
					53	Jun 18, 2024	SYSTEM	(\$8,064.00)	
					54	Jul 2, 2024	SYSTEM	\$8,064.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user linkd1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
					54	Jul 2, 2024	SYSTEM	(\$8,064.00)	
					55	Jul 17, 2024	SYSTEM	\$8,064.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user marzua1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
					55	Jul 17, 2024	SYSTEM	(\$8,064.00)	
					56	Aug 2, 2024	SYSTEM	\$8,064.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user marzua1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
					56	Aug 2, 2024	SYSTEM	(\$8,064.00)	
					57	Aug 16, 2024	SYSTEM	\$8,064.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user marzua1 overriding Payment Estimate Exception 32 on the current Payment Estimate.
					57	Aug 16, 2024	SYSTEM	(\$8,064.00)	
					58	Sep 3, 2024	SYSTEM	\$8,064.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user linkd1 overriding Payment Estimate Exception 32 on the current Payment Estimate.
					58	Sep 3, 2024	SYSTEM	(\$8,064.00)	
					59	Sep 16, 2024	SYSTEM	\$8,064.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user marzua1 overriding Payment Estimate Exception 32 on the current Payment Estimate.
					59	Sep 16, 2024	SYSTEM	(\$8,064.00)	



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks						
J5I3482	1090	FURNISHING TYPE 2 ROCK BLANKET	Material			2024									
					60	Oct 16, 2024	SYSTEM	\$8,064.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user marzua1 overriding Payment Estimate Exception 34 on the current Payment Estimate.						
					60	Oct 16, 2024	SYSTEM	(\$8,064.00)							
					61	Nov 5, 2024	SYSTEM	\$8,064.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user marzua1 overriding Payment Estimate Exception 38 on the current Payment Estimate.						
					61	Nov 5, 2024	SYSTEM	(\$8,064.00)							
					62	Nov 15, 2024	SYSTEM	\$8,064.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user marzua1 overriding Payment Estimate Exception 35 on the current Payment Estimate.						
					62	Nov 15, 2024	SYSTEM	(\$8,064.00)							
					63	Dec 3, 2024	SYSTEM	\$8,064.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user marzua1 overriding Payment Estimate Exception 35 on the current Payment Estimate.						
					63	Dec 3, 2024	SYSTEM	(\$8,064.00)							
					64	Dec 16, 2024	SYSTEM	\$8,064.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user marzua1 overriding Payment Estimate Exception 35 on the current Payment Estimate.						
					64	Dec 16, 2024	SYSTEM	(\$8,064.00)							
					65	Jan 2, 2025	SYSTEM	\$8,064.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user marzua1 overriding Payment Estimate Exception 32 on the current Payment Estimate.						
					65	Jan 2, 2025	SYSTEM	(\$8,064.00)							
					66	Jan 16, 2025	SYSTEM	\$8,064.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user marzua1 overriding Payment Estimate Exception 32 on the current Payment Estimate.						
					66	Jan 16, 2025	SYSTEM	(\$8,064.00)							
					67	Feb 3, 2025	SYSTEM	\$8,064.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user marzua1 overriding Payment Estimate Exception 34 on the current Payment Estimate.						
					67	Feb 3, 2025	SYSTEM	(\$8,064.00)							
					68	Feb 18, 2025	SYSTEM	\$8,064.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user marzua1 overriding Payment Estimate Exception 34 on the current Payment Estimate.						
					68	Feb 18, 2025	SYSTEM	(\$8,064.00)							
					69	Mar 3, 2025	SYSTEM	\$8,064.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user marzua1 overriding Payment Estimate Exception 34 on the current Payment Estimate.						
					69	Mar 3, 2025	SYSTEM	(\$8,064.00)							
									- Total				\$0.00		
									Material - Total				\$0.00		
									Overrun	Overrun	48	Apr 2, 2024	SYSTEM	(\$4,672.00)	
											49	Apr 16, 2024	SYSTEM	\$4,672.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',32.00000 - 32.00000, 'is applied (if non-zero).
													Overrun - Total	\$0.00	
													Overrun - Total	\$0.00	
												1090 - Total	\$0.00		
					1100	PLACING TYPE 2 ROCK BLANKET	Overrun	Overrun	48	Apr 2, 2024	SYSTEM	(\$4,088.00)			
									49	Apr 16, 2024	SYSTEM	\$4,088.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',28.00000 - 28.00000, 'is applied (if non-zero).		
													Overrun - Total	\$0.00	



## Line Item Adjustments by Estimate

Mar 6, 2025

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3482	1100	PLACING TYPE 2 ROCK BLANKET	Overrun - Total					\$0.00	
	1100 - Total							\$0.00	
	1140	CONSTRUCTION SIGNS	Overrun	Overrun	5	Jun 17, 2022	SYSTEM	(\$882.00)	
					19	Jan 17, 2023	SYSTEM	(\$72.00)	
					66	Jan 16, 2025	SYSTEM	\$954.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '4.50000 - 4.50000,' is applied (if non-zero).
					Overrun - Total			\$0.00	
			Overrun - Total			\$0.00			
			1140 - Total			\$0.00			
	1150	ADVANCED WARNING RAIL SYSTEM	Material		5	Jun 17, 2022	SYSTEM	\$150.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user linkd1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					5	Jun 17, 2022	SYSTEM	(\$150.00)	
					6	Jul 2, 2022	SYSTEM	\$150.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user abbote1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					6	Jul 1, 2022	SYSTEM	(\$150.00)	
					7	Jul 19, 2022	SYSTEM	\$150.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user linkd1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					7	Jul 19, 2022	SYSTEM	(\$150.00)	
					8	Aug 2, 2022	SYSTEM	\$150.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user linkd1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					8	Aug 2, 2022	SYSTEM	(\$150.00)	
					9	Aug 17, 2022	SYSTEM	\$150.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user linkd1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					9	Aug 17, 2022	SYSTEM	(\$150.00)	
					10	Sep 6, 2022	SYSTEM	\$150.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user linkd1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					10	Sep 6, 2022	SYSTEM	(\$150.00)	
					11	Sep 16, 2022	SYSTEM	\$150.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user linkd1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					11	Sep 16, 2022	SYSTEM	(\$150.00)	
					12	Oct 4, 2022	SYSTEM	\$150.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user gabelj3 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					12	Oct 4, 2022	SYSTEM	(\$150.00)	
					- Total			\$0.00	
			Material - Total			\$0.00			
			1150 - Total			\$0.00			
	1170	CHANNELIZER (TRIM LINE)	Material		5	Jun 17, 2022	SYSTEM	\$800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user linkd1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					5	Jun 17, 2022	SYSTEM	(\$800.00)	
					6	Jul 2, 2022	SYSTEM	\$800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user abbote1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
					6	Jul 1, 2022	SYSTEM	(\$800.00)	



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3482	1170	CHANNELIZER (TRIM LINE)	Material		7	Jul 19, 2022	SYSTEM	\$800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user linkd1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					7	Jul 19, 2022	SYSTEM	(\$800.00)	
					8	Aug 2, 2022	SYSTEM	\$800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user linkd1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					8	Aug 2, 2022	SYSTEM	(\$800.00)	
					9	Aug 17, 2022	SYSTEM	\$800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user linkd1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					9	Aug 17, 2022	SYSTEM	(\$800.00)	
					10	Sep 6, 2022	SYSTEM	\$800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user linkd1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					10	Sep 6, 2022	SYSTEM	(\$800.00)	
					11	Sep 16, 2022	SYSTEM	\$800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user linkd1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
					11	Sep 16, 2022	SYSTEM	(\$800.00)	
					12	Oct 4, 2022	SYSTEM	\$800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user gabelj3 overriding Payment Estimate Exception 24 on the current Payment Estimate.
					12	Oct 4, 2022	SYSTEM	(\$800.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					1170 - Total			\$0.00	
	1180	DIRECTIONAL INDICATOR BARRICADE	Material		5	Jun 17, 2022	SYSTEM	\$280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user linkd1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					5	Jun 17, 2022	SYSTEM	(\$280.00)	
					6	Jul 2, 2022	SYSTEM	\$280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user abbote1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
					6	Jul 1, 2022	SYSTEM	(\$280.00)	
					7	Jul 19, 2022	SYSTEM	\$280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user linkd1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					7	Jul 19, 2022	SYSTEM	(\$280.00)	
					8	Aug 2, 2022	SYSTEM	\$280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user linkd1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					8	Aug 2, 2022	SYSTEM	(\$280.00)	
					9	Aug 17, 2022	SYSTEM	\$280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user linkd1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					9	Aug 17, 2022	SYSTEM	(\$280.00)	
					10	Sep 6, 2022	SYSTEM	\$280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user linkd1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					10	Sep 6, 2022	SYSTEM	(\$280.00)	
					11	Sep 16, 2022	SYSTEM	\$280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user linkd1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
					11	Sep 16, 2022	SYSTEM	(\$280.00)	



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3482	1180	DIRECTIONAL INDICATOR BARRICADE	Material		12	Oct 4, 2022	SYSTEM	\$280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user gabelj3 overriding Payment Estimate Exception 26 on the current Payment Estimate.
					12	Oct 4, 2022	SYSTEM	(\$280.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					1180 - Total			\$0.00	
	1190	FLASHING ARROW PANEL	Material		5	Jun 17, 2022	SYSTEM	\$25.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user linkd1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					5	Jun 17, 2022	SYSTEM	(\$25.00)	
					6	Jul 2, 2022	SYSTEM	\$25.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user abbote1 overriding Payment Estimate Exception 29 on the current Payment Estimate.
					6	Jul 1, 2022	SYSTEM	(\$25.00)	
					7	Jul 19, 2022	SYSTEM	\$25.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user linkd1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					7	Jul 19, 2022	SYSTEM	(\$25.00)	
					8	Aug 2, 2022	SYSTEM	\$25.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user linkd1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
					8	Aug 2, 2022	SYSTEM	(\$25.00)	
					9	Aug 17, 2022	SYSTEM	\$25.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user linkd1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
					9	Aug 17, 2022	SYSTEM	(\$25.00)	
					10	Sep 6, 2022	SYSTEM	\$25.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user linkd1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
					10	Sep 6, 2022	SYSTEM	(\$25.00)	
					11	Sep 16, 2022	SYSTEM	\$25.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user linkd1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
					11	Sep 16, 2022	SYSTEM	(\$25.00)	
					12	Oct 4, 2022	SYSTEM	\$25.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user gabelj3 overriding Payment Estimate Exception 28 on the current Payment Estimate.
					12	Oct 4, 2022	SYSTEM	(\$25.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					1190 - Total			\$0.00	
	1200	TEMPORARY LONG-TERM RUMBLE STRIPS	Material		5	Jun 17, 2022	SYSTEM	\$1,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user linkd1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					5	Jun 17, 2022	SYSTEM	(\$1,600.00)	
					6	Jul 2, 2022	SYSTEM	\$1,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user abbote1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
					6	Jul 1, 2022	SYSTEM	(\$1,600.00)	
					7	Jul 19, 2022	SYSTEM	\$1,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user linkd1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					7	Jul 19, 2022	SYSTEM	(\$1,600.00)	
					8	Aug 2, 2022	SYSTEM	\$1,600.00	This adjustment offsets the original system-generated Material Payment



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3482	1200	TEMPORARY LONG-TERM RUMBLE STRIPS	Material			2022			Estimate Item Adjustment (0010) due to user linkd1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
					8	Aug 2, 2022	SYSTEM	(\$1,600.00)	
					9	Aug 17, 2022	SYSTEM	\$1,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user linkd1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
					9	Aug 17, 2022	SYSTEM	(\$1,600.00)	
					10	Sep 6, 2022	SYSTEM	\$1,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user linkd1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
					10	Sep 6, 2022	SYSTEM	(\$1,600.00)	
					11	Sep 16, 2022	SYSTEM	\$1,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user linkd1 overriding Payment Estimate Exception 32 on the current Payment Estimate.
					11	Sep 16, 2022	SYSTEM	(\$1,600.00)	
					12	Oct 4, 2022	SYSTEM	\$1,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user gabelj3 overriding Payment Estimate Exception 32 on the current Payment Estimate.
					12	Oct 4, 2022	SYSTEM	(\$1,600.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					1200 - Total			\$0.00	
	1230	TEMPORARY TRAFFIC BARRIER, CONT. FURN/RE	Material		19	Jan 17, 2023	SYSTEM	\$14,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user linkd1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
					19	Jan 17, 2023	SYSTEM	(\$14,800.00)	
					20	Feb 2, 2023	SYSTEM	\$14,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user linkd1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					20	Feb 2, 2023	SYSTEM	(\$14,800.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					1230 - Total			\$0.00	
	1290	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		20	Feb 2, 2023	SYSTEM	\$410.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user linkd1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
					20	Feb 2, 2023	SYSTEM	(\$410.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					1290 - Total			\$0.00	
	1300	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		19	Jan 17, 2023	SYSTEM	\$2,470.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user linkd1 overriding Payment Estimate Exception 38 on the current Payment Estimate.
					19	Jan 17, 2023	SYSTEM	(\$2,470.00)	
					20	Feb 2, 2023	SYSTEM	\$2,570.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user linkd1 overriding Payment Estimate Exception 37 on the current Payment Estimate.
					20	Feb 2, 2023	SYSTEM	(\$2,570.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					1300 - Total			\$0.00	
	1340	SEEDING - COOL SEASON GRASSES	Material		41	Dec 18, 2023	SYSTEM	\$1,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user linkd1 overriding Payment Estimate Exception 44 on the current Payment Estimate.
					41	Dec 18, 2023	SYSTEM	(\$1,350.00)	



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3482	1340	SEEDING - COOL SEASON GRASSES	Material			2023			
					42	Jan 2, 2024	SYSTEM	\$1,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user linkd1 overriding Payment Estimate Exception 43 on the current Payment Estimate.
					42	Jan 2, 2024	SYSTEM	(\$1,350.00)	
					43	Jan 17, 2024	SYSTEM	\$1,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user marzua1 overriding Payment Estimate Exception 43 on the current Payment Estimate.
					43	Jan 17, 2024	SYSTEM	(\$1,350.00)	
					44	Feb 5, 2024	SYSTEM	\$1,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user linkd1 overriding Payment Estimate Exception 40 on the current Payment Estimate.
					44	Feb 5, 2024	SYSTEM	(\$1,350.00)	
					45	Feb 20, 2024	SYSTEM	\$1,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0049) due to user linkd1 overriding Payment Estimate Exception 40 on the current Payment Estimate.
					45	Feb 20, 2024	SYSTEM	(\$1,350.00)	
					46	Mar 5, 2024	SYSTEM	\$1,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user linkd1 overriding Payment Estimate Exception 40 on the current Payment Estimate.
					46	Mar 5, 2024	SYSTEM	(\$1,350.00)	
					47	Mar 18, 2024	SYSTEM	\$1,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user linkd1 overriding Payment Estimate Exception 40 on the current Payment Estimate.
					47	Mar 18, 2024	SYSTEM	(\$1,350.00)	
					48	Apr 2, 2024	SYSTEM	\$1,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user marzua1 overriding Payment Estimate Exception 40 on the current Payment Estimate.
					48	Apr 2, 2024	SYSTEM	(\$1,350.00)	
					49	Apr 17, 2024	SYSTEM	\$1,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user marzua1 overriding Payment Estimate Exception 40 on the current Payment Estimate.
					49	Apr 16, 2024	SYSTEM	(\$1,350.00)	
					50	May 2, 2024	SYSTEM	\$1,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user marzua1 overriding Payment Estimate Exception 42 on the current Payment Estimate.
					50	May 2, 2024	SYSTEM	(\$1,350.00)	
					51	May 17, 2024	SYSTEM	\$1,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user marzua1 overriding Payment Estimate Exception 41 on the current Payment Estimate.
					51	May 17, 2024	SYSTEM	(\$1,350.00)	
					52	Jun 3, 2024	SYSTEM	\$1,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user marzua1 overriding Payment Estimate Exception 41 on the current Payment Estimate.
					52	Jun 3, 2024	SYSTEM	(\$1,350.00)	
					53	Jun 18, 2024	SYSTEM	\$1,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user linkd1 overriding Payment Estimate Exception 44 on the current Payment Estimate.
					53	Jun 18, 2024	SYSTEM	(\$1,350.00)	
					54	Jul 2, 2024	SYSTEM	\$1,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user linkd1 overriding Payment Estimate Exception 46 on the current Payment Estimate.
					54	Jul 2, 2024	SYSTEM	(\$1,350.00)	
					55	Jul 17, 2024	SYSTEM	\$1,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user marzua1 overriding Payment Estimate Exception 44 on the current Payment Estimate.



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3482	1340	SEEDING - COOL SEASON GRASSES	Material		55	Jul 17, 2024	SYSTEM	(\$1,350.00)	
					56	Aug 2, 2024	SYSTEM	\$1,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user marzua1 overriding Payment Estimate Exception 45 on the current Payment Estimate.
					56	Aug 2, 2024	SYSTEM	(\$1,350.00)	
					57	Aug 16, 2024	SYSTEM	\$1,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user marzua1 overriding Payment Estimate Exception 46 on the current Payment Estimate.
					57	Aug 16, 2024	SYSTEM	(\$1,350.00)	
					58	Sep 3, 2024	SYSTEM	\$1,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user linkd1 overriding Payment Estimate Exception 46 on the current Payment Estimate.
					58	Sep 3, 2024	SYSTEM	(\$1,350.00)	
					59	Sep 16, 2024	SYSTEM	\$1,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user marzua1 overriding Payment Estimate Exception 46 on the current Payment Estimate.
					59	Sep 16, 2024	SYSTEM	(\$1,350.00)	
					60	Oct 16, 2024	SYSTEM	\$1,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user marzua1 overriding Payment Estimate Exception 48 on the current Payment Estimate.
					60	Oct 16, 2024	SYSTEM	(\$1,350.00)	
					61	Nov 5, 2024	SYSTEM	\$1,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user marzua1 overriding Payment Estimate Exception 52 on the current Payment Estimate.
					61	Nov 5, 2024	SYSTEM	(\$1,350.00)	
					62	Nov 15, 2024	SYSTEM	\$1,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user marzua1 overriding Payment Estimate Exception 49 on the current Payment Estimate.
					62	Nov 15, 2024	SYSTEM	(\$1,350.00)	
					63	Dec 3, 2024	SYSTEM	\$1,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user marzua1 overriding Payment Estimate Exception 49 on the current Payment Estimate.
					63	Dec 3, 2024	SYSTEM	(\$1,350.00)	
					64	Dec 16, 2024	SYSTEM	\$1,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user marzua1 overriding Payment Estimate Exception 49 on the current Payment Estimate.
					64	Dec 16, 2024	SYSTEM	(\$1,350.00)	
					65	Jan 2, 2025	SYSTEM	\$1,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user marzua1 overriding Payment Estimate Exception 42 on the current Payment Estimate.
					65	Jan 2, 2025	SYSTEM	(\$1,350.00)	
					66	Jan 16, 2025	SYSTEM	\$1,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user marzua1 overriding Payment Estimate Exception 42 on the current Payment Estimate.
					66	Jan 16, 2025	SYSTEM	(\$1,350.00)	
					67	Feb 3, 2025	SYSTEM	\$1,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user marzua1 overriding Payment Estimate Exception 45 on the current Payment Estimate.
					67	Feb 3, 2025	SYSTEM	(\$1,350.00)	
					68	Feb 18, 2025	SYSTEM	\$1,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user marzua1 overriding Payment Estimate Exception 45 on the current Payment Estimate.
					68	Feb 18, 2025	SYSTEM	(\$1,350.00)	
					69	Mar 3, 2025	SYSTEM	\$1,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user marzua1 overriding Payment





## Line Item Adjustments by Estimate

Mar 6, 2025

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3482	1340	SEEDING - COOL SEASON GRASSES	Material		69	Mar 3, 2025	SYSTEM	(\$1,350.00)	Estimate Exception 45 on the current Payment Estimate.
				- Total				\$0.00	
				Material - Total				\$0.00	
				1340 - Total				\$0.00	
	1370	MGS GUARDRAIL	Construction Stockpile		25	Apr 18, 2023	SYSTEM	(\$7,028.08)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				(\$7,028.08)	
				Construction Stockpile - Total				(\$7,028.08)	
			Construction Stockpile STMI		6	Jul 1, 2022	SYSTEM	\$7,028.08	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$7,028.08	
				Construction Stockpile STMI - Total				\$7,028.08	
			Material		25	Apr 18, 2023	SYSTEM	\$12,930.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user linkd1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					25	Apr 18, 2023	SYSTEM	(\$12,930.00)	
					26	May 2, 2023	SYSTEM	\$12,930.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user linkd1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					26	May 2, 2023	SYSTEM	(\$12,930.00)	
					27	May 16, 2023	SYSTEM	\$12,930.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user linkd1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					27	May 16, 2023	SYSTEM	(\$12,930.00)	
					28	Jun 2, 2023	SYSTEM	\$12,930.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user linkd1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					28	Jun 2, 2023	SYSTEM	(\$12,930.00)	
					29	Jun 16, 2023	SYSTEM	\$12,930.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user linkd1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					29	Jun 16, 2023	SYSTEM	(\$12,930.00)	
					30	Jun 30, 2023	SYSTEM	\$12,930.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user linkd1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					30	Jun 30, 2023	SYSTEM	(\$12,930.00)	
					31	Jul 17, 2023	SYSTEM	\$12,930.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user marzua1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					31	Jul 17, 2023	SYSTEM	(\$12,930.00)	
					32	Aug 2, 2023	SYSTEM	\$12,930.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user linkd1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					32	Aug 2, 2023	SYSTEM	(\$12,930.00)	
					33	Aug 16, 2023	SYSTEM	\$12,930.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user linkd1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					33	Aug 16, 2023	SYSTEM	(\$12,930.00)	
					34	Sep 5, 2023	SYSTEM	\$12,930.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user linkd1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					34	Sep 5, 2023	SYSTEM	(\$12,930.00)	
					35	Sep 19, 2023	SYSTEM	\$12,930.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user linkd1 overriding Payment



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3482	1370	MGS GUARDRAIL	Material						Estimate Exception 17 on the current Payment Estimate.
					35	Sep 19, 2023	SYSTEM	(\$12,930.00)	
					36	Oct 2, 2023	SYSTEM	\$12,930.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user linkd1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					36	Oct 2, 2023	SYSTEM	(\$12,930.00)	
					37	Oct 16, 2023	SYSTEM	\$12,930.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user linkd1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					37	Oct 16, 2023	SYSTEM	(\$12,930.00)	
					38	Nov 2, 2023	SYSTEM	\$12,930.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user linkd1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					38	Nov 2, 2023	SYSTEM	(\$12,930.00)	
					39	Nov 16, 2023	SYSTEM	\$12,930.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user linkd1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					39	Nov 16, 2023	SYSTEM	(\$12,930.00)	
					40	Dec 4, 2023	SYSTEM	\$21,550.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user marzua1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					40	Dec 4, 2023	SYSTEM	(\$21,550.00)	
					41	Dec 18, 2023	SYSTEM	\$21,550.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user linkd1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
					41	Dec 18, 2023	SYSTEM	(\$21,550.00)	
					42	Jan 2, 2024	SYSTEM	\$21,550.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user linkd1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
					42	Jan 2, 2024	SYSTEM	(\$21,550.00)	
					43	Jan 17, 2024	SYSTEM	\$21,550.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user marzua1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
					43	Jan 17, 2024	SYSTEM	(\$21,550.00)	
					44	Feb 5, 2024	SYSTEM	\$21,550.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user linkd1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					44	Feb 5, 2024	SYSTEM	(\$21,550.00)	
					45	Feb 20, 2024	SYSTEM	\$21,550.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0050) due to user linkd1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					45	Feb 20, 2024	SYSTEM	(\$21,550.00)	
					46	Mar 5, 2024	SYSTEM	\$21,550.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user linkd1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					46	Mar 5, 2024	SYSTEM	(\$21,550.00)	
					47	Mar 18, 2024	SYSTEM	\$21,550.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user linkd1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					47	Mar 18, 2024	SYSTEM	(\$21,550.00)	
					48	Apr 2, 2024	SYSTEM	\$21,550.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user marzua1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					48	Apr 2, 2024	SYSTEM	(\$21,550.00)	



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3482	1370	MGS GUARDRAIL	Material		49	Apr 17, 2024	SYSTEM	\$21,550.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user marzua1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					49	Apr 16, 2024	SYSTEM	(\$21,550.00)	
					50	May 2, 2024	SYSTEM	\$21,550.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user marzua1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					50	May 2, 2024	SYSTEM	(\$21,550.00)	
					51	May 17, 2024	SYSTEM	\$21,550.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user marzua1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					51	May 17, 2024	SYSTEM	(\$21,550.00)	
					52	Jun 3, 2024	SYSTEM	\$21,550.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user marzua1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					52	Jun 3, 2024	SYSTEM	(\$21,550.00)	
					53	Jun 18, 2024	SYSTEM	\$21,550.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user linkd1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					53	Jun 18, 2024	SYSTEM	(\$21,550.00)	
					54	Jul 2, 2024	SYSTEM	\$21,550.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user linkd1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					54	Jul 2, 2024	SYSTEM	(\$21,550.00)	
					55	Jul 17, 2024	SYSTEM	\$28,032.24	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user marzua1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					55	Jul 17, 2024	SYSTEM	(\$28,032.24)	
					56	Aug 2, 2024	SYSTEM	\$28,032.24	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user marzua1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					56	Aug 2, 2024	SYSTEM	(\$28,032.24)	
					57	Aug 16, 2024	SYSTEM	\$28,032.24	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user marzua1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					57	Aug 16, 2024	SYSTEM	(\$28,032.24)	
					58	Sep 3, 2024	SYSTEM	\$28,032.24	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user linkd1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					58	Sep 3, 2024	SYSTEM	(\$28,032.24)	
					59	Sep 16, 2024	SYSTEM	\$28,032.24	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user marzua1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					59	Sep 16, 2024	SYSTEM	(\$28,032.24)	
					60	Oct 16, 2024	SYSTEM	\$28,032.24	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user marzua1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					60	Oct 16, 2024	SYSTEM	(\$28,032.24)	
					61	Nov 5, 2024	SYSTEM	\$28,032.24	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user marzua1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
					61	Nov 5, 2024	SYSTEM	(\$28,032.24)	
					62	Nov 15, 2024	SYSTEM	\$28,032.24	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user marzua1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					62	Nov 15, 2024	SYSTEM	(\$28,032.24)	



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J5I3482	1370	MGS GUARDRAIL	Material			2024						
				63	Dec 3, 2024	SYSTEM	\$28,032.24	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user marzua1 overriding Payment Estimate Exception 23 on the current Payment Estimate.				
				63	Dec 3, 2024	SYSTEM	(\$28,032.24)					
				64	Dec 16, 2024	SYSTEM	\$28,032.24	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user marzua1 overriding Payment Estimate Exception 23 on the current Payment Estimate.				
				64	Dec 16, 2024	SYSTEM	(\$28,032.24)					
				65	Jan 2, 2025	SYSTEM	\$28,032.24	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user marzua1 overriding Payment Estimate Exception 22 on the current Payment Estimate.				
				65	Jan 2, 2025	SYSTEM	(\$28,032.24)					
				66	Jan 16, 2025	SYSTEM	\$28,032.24	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user marzua1 overriding Payment Estimate Exception 22 on the current Payment Estimate.				
				66	Jan 16, 2025	SYSTEM	(\$28,032.24)					
				67	Feb 3, 2025	SYSTEM	\$28,032.24	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user marzua1 overriding Payment Estimate Exception 24 on the current Payment Estimate.				
				67	Feb 3, 2025	SYSTEM	(\$28,032.24)					
				68	Feb 18, 2025	SYSTEM	\$28,032.24	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user marzua1 overriding Payment Estimate Exception 24 on the current Payment Estimate.				
				68	Feb 18, 2025	SYSTEM	(\$28,032.24)					
				69	Mar 3, 2025	SYSTEM	\$28,032.24	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user marzua1 overriding Payment Estimate Exception 24 on the current Payment Estimate.				
				69	Mar 3, 2025	SYSTEM	(\$28,032.24)					
				- Total						\$0.00		
				Material - Total						\$0.00		
				1370 - Total						\$0.00		
				1380	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile		21	Feb 16, 2023	SYSTEM	(\$4,470.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
							- Total				(\$4,470.00)	
	Construction Stockpile - Total					(\$4,470.00)						
	Construction Stockpile STMI		6			Jul 1, 2022	SYSTEM	\$4,470.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
		- Total				\$4,470.00						
	Construction Stockpile STMI - Total					\$4,470.00						
	1380 - Total							\$0.00				
	1390	MGS VERTICAL CONCRETE BARRIER TRANSITION	Construction Stockpile		40	Dec 4, 2023	SYSTEM	(\$2,235.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					55	Jul 17, 2024	SYSTEM	(\$2,235.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total				(\$4,470.00)				
			Construction Stockpile - Total				(\$4,470.00)					
			Construction Stockpile STMI		6	Jul 1, 2022	SYSTEM	\$4,470.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total				\$4,470.00				
			Construction Stockpile STMI - Total				\$4,470.00					
			1390 - Total						\$0.00			
1400	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		21	Feb 16, 2023	SYSTEM	(\$3,630.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
				25	Apr 18, 2023	SYSTEM	(\$1,210.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3482	1400	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		40	Dec 4, 2023	SYSTEM	(\$1,210.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					55	Jul 17, 2024	SYSTEM	(\$1,210.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				(\$7,260.00)	
			Construction Stockpile - Total					(\$7,260.00)	
			Construction Stockpile STMI		6	Jul 1, 2022	SYSTEM	\$7,260.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$7,260.00	
			Construction Stockpile STMI - Total					\$7,260.00	
			Material		21	Feb 16, 2023	SYSTEM	\$6,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user linkd1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					21	Feb 16, 2023	SYSTEM	(\$6,800.00)	
					22	Mar 2, 2023	SYSTEM	\$6,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user linkd1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					22	Mar 2, 2023	SYSTEM	(\$6,800.00)	
					23	Mar 16, 2023	SYSTEM	\$6,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user marzua1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					23	Mar 16, 2023	SYSTEM	(\$6,800.00)	
					24	Apr 3, 2023	SYSTEM	\$6,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user marzua1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					24	Apr 3, 2023	SYSTEM	(\$6,800.00)	
					25	Apr 18, 2023	SYSTEM	\$13,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user linkd1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					25	Apr 18, 2023	SYSTEM	(\$13,600.00)	
					26	May 2, 2023	SYSTEM	\$13,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user linkd1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					26	May 2, 2023	SYSTEM	(\$13,600.00)	
					27	May 16, 2023	SYSTEM	\$13,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user linkd1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					27	May 16, 2023	SYSTEM	(\$13,600.00)	
					28	Jun 2, 2023	SYSTEM	\$13,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user linkd1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					28	Jun 2, 2023	SYSTEM	(\$13,600.00)	
					29	Jun 16, 2023	SYSTEM	\$13,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user linkd1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					29	Jun 16, 2023	SYSTEM	(\$13,600.00)	
					30	Jun 30, 2023	SYSTEM	\$13,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user linkd1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					30	Jun 30, 2023	SYSTEM	(\$13,600.00)	
					31	Jul 17, 2023	SYSTEM	\$13,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user marzua1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					31	Jul 17, 2023	SYSTEM	(\$13,600.00)	
					32	Aug 2, 2023	SYSTEM	\$13,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user linkd1 overriding Payment Estimate Exception 18 on the current Payment Estimate.



## Line Item Adjustments by Estimate

Mar 6, 2025

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3482	1400	TYPE A CRASHWORTHY END TERMINAL (MASH)	Material		32	Aug 2, 2023	SYSTEM	(\$13,600.00)	
					33	Aug 16, 2023	SYSTEM	\$13,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user linkd1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					33	Aug 16, 2023	SYSTEM	(\$13,600.00)	
					34	Sep 5, 2023	SYSTEM	\$13,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user linkd1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					34	Sep 5, 2023	SYSTEM	(\$13,600.00)	
					35	Sep 19, 2023	SYSTEM	\$13,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user linkd1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					35	Sep 19, 2023	SYSTEM	(\$13,600.00)	
					36	Oct 2, 2023	SYSTEM	\$13,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user linkd1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					36	Oct 2, 2023	SYSTEM	(\$13,600.00)	
					37	Oct 16, 2023	SYSTEM	\$13,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user linkd1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					37	Oct 16, 2023	SYSTEM	(\$13,600.00)	
					38	Nov 2, 2023	SYSTEM	\$13,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user linkd1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
					38	Nov 2, 2023	SYSTEM	(\$13,600.00)	
					39	Nov 16, 2023	SYSTEM	\$13,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user linkd1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
					39	Nov 16, 2023	SYSTEM	(\$13,600.00)	
					40	Dec 4, 2023	SYSTEM	\$17,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user marzua1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
					40	Dec 4, 2023	SYSTEM	(\$17,000.00)	
					41	Dec 18, 2023	SYSTEM	\$17,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user linkd1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
					41	Dec 18, 2023	SYSTEM	(\$17,000.00)	
					42	Jan 2, 2024	SYSTEM	\$17,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user linkd1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
					42	Jan 2, 2024	SYSTEM	(\$17,000.00)	
					43	Jan 17, 2024	SYSTEM	\$17,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user marzua1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
					43	Jan 17, 2024	SYSTEM	(\$17,000.00)	
					44	Feb 5, 2024	SYSTEM	\$17,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user linkd1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					44	Feb 5, 2024	SYSTEM	(\$17,000.00)	
					45	Feb 20, 2024	SYSTEM	\$17,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0055) due to user linkd1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					45	Feb 20, 2024	SYSTEM	(\$17,000.00)	
					46	Mar 5, 2024	SYSTEM	\$17,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user linkd1 overriding Payment



## Line Item Adjustments by Estimate

Mar 6, 2025

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3482	1400	TYPE A CRASHWORTHY END TERMINAL (MASH)	Material						Estimate Exception 22 on the current Payment Estimate.
					46	Mar 5, 2024	SYSTEM	(\$17,000.00)	
					47	Mar 18, 2024	SYSTEM	\$17,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user linkd1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					47	Mar 18, 2024	SYSTEM	(\$17,000.00)	
					48	Apr 2, 2024	SYSTEM	\$17,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user marzua1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					48	Apr 2, 2024	SYSTEM	(\$17,000.00)	
					49	Apr 17, 2024	SYSTEM	\$17,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user marzua1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					49	Apr 16, 2024	SYSTEM	(\$17,000.00)	
					50	May 2, 2024	SYSTEM	\$17,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user marzua1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					50	May 2, 2024	SYSTEM	(\$17,000.00)	
					51	May 17, 2024	SYSTEM	\$17,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user marzua1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					51	May 17, 2024	SYSTEM	(\$17,000.00)	
					52	Jun 3, 2024	SYSTEM	\$17,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user marzua1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					52	Jun 3, 2024	SYSTEM	(\$17,000.00)	
					53	Jun 18, 2024	SYSTEM	\$17,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user linkd1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
					53	Jun 18, 2024	SYSTEM	(\$17,000.00)	
					54	Jul 2, 2024	SYSTEM	\$17,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user linkd1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
					54	Jul 2, 2024	SYSTEM	(\$17,000.00)	
					55	Jul 17, 2024	SYSTEM	\$20,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user marzua1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					55	Jul 17, 2024	SYSTEM	(\$20,400.00)	
					56	Aug 2, 2024	SYSTEM	\$20,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user marzua1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
					56	Aug 2, 2024	SYSTEM	(\$20,400.00)	
					57	Aug 16, 2024	SYSTEM	\$20,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user marzua1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
					57	Aug 16, 2024	SYSTEM	(\$20,400.00)	
					58	Sep 3, 2024	SYSTEM	\$20,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user linkd1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
					58	Sep 3, 2024	SYSTEM	(\$20,400.00)	
					59	Sep 16, 2024	SYSTEM	\$20,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user marzua1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
					59	Sep 16, 2024	SYSTEM	(\$20,400.00)	



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J5I3482	1400	TYPE A CRASHWORTHY END TERMINAL (MASH)	Material		60	Oct 16, 2024	SYSTEM	\$20,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user marzua1 overriding Payment Estimate Exception 26 on the current Payment Estimate.					
					60	Oct 16, 2024	SYSTEM	(\$20,400.00)						
					61	Nov 5, 2024	SYSTEM	\$20,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user marzua1 overriding Payment Estimate Exception 30 on the current Payment Estimate.					
					61	Nov 5, 2024	SYSTEM	(\$20,400.00)						
					62	Nov 15, 2024	SYSTEM	\$20,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user marzua1 overriding Payment Estimate Exception 27 on the current Payment Estimate.					
					62	Nov 15, 2024	SYSTEM	(\$20,400.00)						
					63	Dec 3, 2024	SYSTEM	\$20,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user marzua1 overriding Payment Estimate Exception 27 on the current Payment Estimate.					
					63	Dec 3, 2024	SYSTEM	(\$20,400.00)						
					64	Dec 16, 2024	SYSTEM	\$20,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user marzua1 overriding Payment Estimate Exception 27 on the current Payment Estimate.					
					64	Dec 16, 2024	SYSTEM	(\$20,400.00)						
					65	Jan 2, 2025	SYSTEM	\$20,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user marzua1 overriding Payment Estimate Exception 26 on the current Payment Estimate.					
					65	Jan 2, 2025	SYSTEM	(\$20,400.00)						
					66	Jan 16, 2025	SYSTEM	\$20,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user marzua1 overriding Payment Estimate Exception 26 on the current Payment Estimate.					
					66	Jan 16, 2025	SYSTEM	(\$20,400.00)						
					67	Feb 3, 2025	SYSTEM	\$20,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user marzua1 overriding Payment Estimate Exception 28 on the current Payment Estimate.					
					67	Feb 3, 2025	SYSTEM	(\$20,400.00)						
					68	Feb 18, 2025	SYSTEM	\$20,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user marzua1 overriding Payment Estimate Exception 28 on the current Payment Estimate.					
					68	Feb 18, 2025	SYSTEM	(\$20,400.00)						
					69	Mar 3, 2025	SYSTEM	\$20,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user marzua1 overriding Payment Estimate Exception 28 on the current Payment Estimate.					
					69	Mar 3, 2025	SYSTEM	(\$20,400.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					1400 - Total								\$0.00	
	1450	CLASS B-1 CONCRETE (CULVERTS- BRIDGE)	Material		25	Apr 18, 2023	SYSTEM	\$23,920.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user linkd1 overriding Payment Estimate Exception 21 on the current Payment Estimate.					
					25	Apr 18, 2023	SYSTEM	(\$23,920.00)						
					26	May 2, 2023	SYSTEM	\$23,920.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user linkd1 overriding Payment Estimate Exception 22 on the current Payment Estimate.					
					26	May 2, 2023	SYSTEM	(\$23,920.00)						
					27	May 16, 2023	SYSTEM	\$44,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user linkd1 overriding Payment Estimate Exception 25 on the current Payment Estimate.					
					27	May 16, 2023	SYSTEM	(\$44,200.00)						





## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3482	1450	CLASS B-1 CONCRETE (CULVERTS-BRIDGE)	Material		28	Jun 2, 2023	SYSTEM	\$44,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user linkd1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					28	Jun 2, 2023	SYSTEM	(\$44,200.00)	
					29	Jun 16, 2023	SYSTEM	\$44,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user linkd1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
					29	Jun 16, 2023	SYSTEM	(\$44,200.00)	
					30	Jun 30, 2023	SYSTEM	\$44,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user linkd1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
					30	Jun 30, 2023	SYSTEM	(\$44,200.00)	
					31	Jul 17, 2023	SYSTEM	\$44,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user marzua1 overriding Payment Estimate Exception 29 on the current Payment Estimate.
					31	Jul 17, 2023	SYSTEM	(\$44,200.00)	
					32	Aug 2, 2023	SYSTEM	\$44,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user linkd1 overriding Payment Estimate Exception 29 on the current Payment Estimate.
					32	Aug 2, 2023	SYSTEM	(\$44,200.00)	
					33	Aug 16, 2023	SYSTEM	\$44,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user linkd1 overriding Payment Estimate Exception 29 on the current Payment Estimate.
					33	Aug 16, 2023	SYSTEM	(\$44,200.00)	
					34	Sep 5, 2023	SYSTEM	\$71,240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user linkd1 overriding Payment Estimate Exception 29 on the current Payment Estimate.
					34	Sep 5, 2023	SYSTEM	(\$71,240.00)	
					35	Sep 19, 2023	SYSTEM	\$61,672.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user linkd1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
					35	Sep 19, 2023	SYSTEM	(\$61,672.00)	
					36	Oct 2, 2023	SYSTEM	\$61,672.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user linkd1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
					36	Oct 2, 2023	SYSTEM	(\$61,672.00)	
					37	Oct 16, 2023	SYSTEM	\$61,672.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user linkd1 overriding Payment Estimate Exception 32 on the current Payment Estimate.
					37	Oct 16, 2023	SYSTEM	(\$61,672.00)	
					38	Nov 2, 2023	SYSTEM	\$61,672.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user linkd1 overriding Payment Estimate Exception 35 on the current Payment Estimate.
					38	Nov 2, 2023	SYSTEM	(\$61,672.00)	
					39	Nov 16, 2023	SYSTEM	\$61,672.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user linkd1 overriding Payment Estimate Exception 35 on the current Payment Estimate.
					39	Nov 16, 2023	SYSTEM	(\$61,672.00)	
					40	Dec 4, 2023	SYSTEM	\$61,672.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user marzua1 overriding Payment Estimate Exception 35 on the current Payment Estimate.
					40	Dec 4, 2023	SYSTEM	(\$61,672.00)	
					41	Dec 18, 2023	SYSTEM	\$77,844.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user linkd1 overriding Payment Estimate Exception 37 on the current Payment Estimate.
					41	Dec 18, 2023	SYSTEM	(\$77,844.00)	



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J5I3482	1450	CLASS B-1 CONCRETE (CULVERTS-BRIDGE)	Material			2023					
					42	Jan 2, 2024	SYSTEM	\$77,844.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user linkd1 overriding Payment Estimate Exception 37 on the current Payment Estimate.		
					42	Jan 2, 2024	SYSTEM	(\$77,844.00)			
					43	Jan 17, 2024	SYSTEM	\$77,844.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user marzua1 overriding Payment Estimate Exception 37 on the current Payment Estimate.		
					43	Jan 17, 2024	SYSTEM	(\$77,844.00)			
			- Total						\$0.00		
			Material - Total						\$0.00		
			1450 - Total							\$0.00	
			1500	OPTIONAL CONCRETE WEARING SURFACE	Material		37	Oct 16, 2023	SYSTEM	\$13,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user linkd1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
							37	Oct 16, 2023	SYSTEM	(\$13,500.00)	
38	Nov 2, 2023	SYSTEM					\$13,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user linkd1 overriding Payment Estimate Exception 17 on the current Payment Estimate.			
38	Nov 2, 2023	SYSTEM					(\$13,500.00)				
39	Nov 16, 2023	SYSTEM					\$13,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user linkd1 overriding Payment Estimate Exception 17 on the current Payment Estimate.			
39	Nov 16, 2023	SYSTEM					(\$13,500.00)				
40	Dec 4, 2023	SYSTEM					\$13,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user marzua1 overriding Payment Estimate Exception 17 on the current Payment Estimate.			
40	Dec 4, 2023	SYSTEM					(\$13,500.00)				
41	Dec 18, 2023	SYSTEM					\$13,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user linkd1 overriding Payment Estimate Exception 19 on the current Payment Estimate.			
41	Dec 18, 2023	SYSTEM					(\$13,500.00)				
42	Jan 2, 2024	SYSTEM					\$13,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user linkd1 overriding Payment Estimate Exception 19 on the current Payment Estimate.			
42	Jan 2, 2024	SYSTEM					(\$13,500.00)				
43	Jan 17, 2024	SYSTEM					\$13,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user marzua1 overriding Payment Estimate Exception 19 on the current Payment Estimate.			
43	Jan 17, 2024	SYSTEM					(\$13,500.00)				
44	Feb 5, 2024	SYSTEM					\$13,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user linkd1 overriding Payment Estimate Exception 16 on the current Payment Estimate.			
44	Feb 5, 2024	SYSTEM					(\$13,500.00)				
45	Feb 20, 2024	SYSTEM					\$13,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0056) due to user linkd1 overriding Payment Estimate Exception 16 on the current Payment Estimate.			
45	Feb 20, 2024	SYSTEM					(\$13,500.00)				
46	Mar 5, 2024	SYSTEM					\$27,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user linkd1 overriding Payment Estimate Exception 15 on the current Payment Estimate.			
46	Mar 5, 2024	SYSTEM					(\$27,000.00)				
47	Mar 18, 2024	SYSTEM					\$27,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user linkd1 overriding Payment Estimate Exception 15 on the current Payment Estimate.			
47	Mar 18, 2024	SYSTEM					(\$27,000.00)				



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3482	1500	OPTIONAL CONCRETE WEARING SURFACE	Material			2024			
					48	Apr 2, 2024	SYSTEM	\$27,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user marzua1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					48	Apr 2, 2024	SYSTEM	(\$27,000.00)	
					49	Apr 17, 2024	SYSTEM	\$27,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user marzua1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					49	Apr 16, 2024	SYSTEM	(\$27,000.00)	
					50	May 2, 2024	SYSTEM	\$27,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user marzua1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					50	May 2, 2024	SYSTEM	(\$27,000.00)	
					51	May 17, 2024	SYSTEM	\$27,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user marzua1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					51	May 17, 2024	SYSTEM	(\$27,000.00)	
					52	Jun 3, 2024	SYSTEM	\$27,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user marzua1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					52	Jun 3, 2024	SYSTEM	(\$27,000.00)	
					53	Jun 18, 2024	SYSTEM	\$27,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user linkd1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					53	Jun 18, 2024	SYSTEM	(\$27,000.00)	
					54	Jul 2, 2024	SYSTEM	\$27,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user linkd1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					54	Jul 2, 2024	SYSTEM	(\$27,000.00)	
					55	Jul 17, 2024	SYSTEM	\$27,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user marzua1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					55	Jul 17, 2024	SYSTEM	(\$27,000.00)	
					56	Aug 2, 2024	SYSTEM	\$27,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user marzua1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					56	Aug 2, 2024	SYSTEM	(\$27,000.00)	
					57	Aug 16, 2024	SYSTEM	\$27,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user marzua1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					57	Aug 16, 2024	SYSTEM	(\$27,000.00)	
					58	Sep 3, 2024	SYSTEM	\$27,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user linkd1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					58	Sep 3, 2024	SYSTEM	(\$27,000.00)	
					59	Sep 16, 2024	SYSTEM	\$27,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user marzua1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					59	Sep 16, 2024	SYSTEM	(\$27,000.00)	
					60	Oct 16, 2024	SYSTEM	\$27,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user marzua1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					60	Oct 16, 2024	SYSTEM	(\$27,000.00)	
					61	Nov 5, 2024	SYSTEM	\$27,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user marzua1 overriding Payment Estimate Exception 20 on the current Payment Estimate.



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3482	1500	OPTIONAL CONCRETE WEARING SURFACE	Material		61	Nov 5, 2024	SYSTEM	(\$27,000.00)	
					62	Nov 15, 2024	SYSTEM	\$27,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user marzua1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					62	Nov 15, 2024	SYSTEM	(\$27,000.00)	
					63	Dec 3, 2024	SYSTEM	\$27,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user marzua1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					63	Dec 3, 2024	SYSTEM	(\$27,000.00)	
					64	Dec 16, 2024	SYSTEM	\$27,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user marzua1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					64	Dec 16, 2024	SYSTEM	(\$27,000.00)	
					65	Jan 2, 2025	SYSTEM	\$27,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user marzua1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					65	Jan 2, 2025	SYSTEM	(\$27,000.00)	
					66	Jan 16, 2025	SYSTEM	\$27,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user marzua1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					66	Jan 16, 2025	SYSTEM	(\$27,000.00)	
					67	Feb 3, 2025	SYSTEM	\$27,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user marzua1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					67	Feb 3, 2025	SYSTEM	(\$27,000.00)	
					68	Feb 18, 2025	SYSTEM	\$27,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user marzua1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					68	Feb 18, 2025	SYSTEM	(\$27,000.00)	
					69	Mar 3, 2025	SYSTEM	\$27,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user marzua1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					69	Mar 3, 2025	SYSTEM	(\$27,000.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					1500 - Total			\$0.00	
1510	DIAMOND GRINDING	Overrun	Overrun		11	Sep 16, 2022	SYSTEM	(\$1,612.80)	
					19	Jan 17, 2023	SYSTEM	\$1,612.80	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '12.00000 - 12.00000', is applied (if non-zero).
					Overrun - Total			\$0.00	
					Overrun - Total			\$0.00	
					1510 - Total			\$0.00	
1520	CURB BLOCKOUT	Construction Stockpile			39	Nov 16, 2023	SYSTEM	(\$602.14)	Payment Estimate Item Adjustment generated Stockpile Transaction
					48	Apr 2, 2024	SYSTEM	(\$602.14)	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			(\$1,204.28)	
					Construction Stockpile - Total			(\$1,204.28)	
		Construction Stockpile STMI			10	Sep 6, 2022	SYSTEM	\$1,204.28	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			\$1,204.28	
					Construction Stockpile STMI - Total			\$1,204.28	
		Material			39	Nov 16, 2023	SYSTEM	\$8,937.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user linkd1 overriding Payment Estimate Exception 36 on the current Payment Estimate.



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3482	1520	CURB BLOCKOUT	Material		39	Nov 16, 2023	SYSTEM	(\$8,937.50)	
					40	Dec 4, 2023	SYSTEM	\$8,937.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user marzua1 overriding Payment Estimate Exception 36 on the current Payment Estimate.
					40	Dec 4, 2023	SYSTEM	(\$8,937.50)	
					41	Dec 18, 2023	SYSTEM	\$8,937.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user linkd1 overriding Payment Estimate Exception 38 on the current Payment Estimate.
					41	Dec 18, 2023	SYSTEM	(\$8,937.50)	
					42	Jan 2, 2024	SYSTEM	\$8,937.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user linkd1 overriding Payment Estimate Exception 38 on the current Payment Estimate.
					42	Jan 2, 2024	SYSTEM	(\$8,937.50)	
					43	Jan 17, 2024	SYSTEM	\$8,937.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user marzua1 overriding Payment Estimate Exception 38 on the current Payment Estimate.
					43	Jan 17, 2024	SYSTEM	(\$8,937.50)	
					44	Feb 5, 2024	SYSTEM	\$8,937.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user linkd1 overriding Payment Estimate Exception 34 on the current Payment Estimate.
					44	Feb 5, 2024	SYSTEM	(\$8,937.50)	
					45	Feb 20, 2024	SYSTEM	\$8,937.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0057) due to user linkd1 overriding Payment Estimate Exception 34 on the current Payment Estimate.
					45	Feb 20, 2024	SYSTEM	(\$8,937.50)	
					46	Mar 5, 2024	SYSTEM	\$8,937.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user linkd1 overriding Payment Estimate Exception 34 on the current Payment Estimate.
					46	Mar 5, 2024	SYSTEM	(\$8,937.50)	
					47	Mar 18, 2024	SYSTEM	\$8,937.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user linkd1 overriding Payment Estimate Exception 34 on the current Payment Estimate.
					47	Mar 18, 2024	SYSTEM	(\$8,937.50)	
					48	Apr 2, 2024	SYSTEM	\$17,875.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user marzua1 overriding Payment Estimate Exception 34 on the current Payment Estimate.
					48	Apr 2, 2024	SYSTEM	(\$17,875.00)	
					49	Apr 17, 2024	SYSTEM	\$17,875.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user marzua1 overriding Payment Estimate Exception 34 on the current Payment Estimate.
					49	Apr 16, 2024	SYSTEM	(\$17,875.00)	
					50	May 2, 2024	SYSTEM	\$17,875.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user marzua1 overriding Payment Estimate Exception 34 on the current Payment Estimate.
					50	May 2, 2024	SYSTEM	(\$17,875.00)	
					51	May 17, 2024	SYSTEM	\$17,875.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user marzua1 overriding Payment Estimate Exception 33 on the current Payment Estimate.
					51	May 17, 2024	SYSTEM	(\$17,875.00)	
					52	Jun 3, 2024	SYSTEM	\$17,875.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user marzua1 overriding Payment Estimate Exception 33 on the current Payment Estimate.
					52	Jun 3, 2024	SYSTEM	(\$17,875.00)	
					53	Jun 18, 2024	SYSTEM	\$17,875.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user linkd1 overriding Payment



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3482	1520	CURB BLOCKOUT	Material						Estimate Exception 36 on the current Payment Estimate.
					53	Jun 18, 2024	SYSTEM	(\$17,875.00)	
					54	Jul 2, 2024	SYSTEM	\$17,875.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user linkd1 overriding Payment Estimate Exception 38 on the current Payment Estimate.
					54	Jul 2, 2024	SYSTEM	(\$17,875.00)	
					55	Jul 17, 2024	SYSTEM	\$17,875.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user marzua1 overriding Payment Estimate Exception 36 on the current Payment Estimate.
					55	Jul 17, 2024	SYSTEM	(\$17,875.00)	
					56	Aug 2, 2024	SYSTEM	\$17,875.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user marzua1 overriding Payment Estimate Exception 37 on the current Payment Estimate.
					56	Aug 2, 2024	SYSTEM	(\$17,875.00)	
					57	Aug 16, 2024	SYSTEM	\$17,875.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user marzua1 overriding Payment Estimate Exception 38 on the current Payment Estimate.
					57	Aug 16, 2024	SYSTEM	(\$17,875.00)	
					58	Sep 3, 2024	SYSTEM	\$17,875.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user linkd1 overriding Payment Estimate Exception 38 on the current Payment Estimate.
					58	Sep 3, 2024	SYSTEM	(\$17,875.00)	
					59	Sep 16, 2024	SYSTEM	\$17,875.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user marzua1 overriding Payment Estimate Exception 38 on the current Payment Estimate.
					59	Sep 16, 2024	SYSTEM	(\$17,875.00)	
					60	Oct 16, 2024	SYSTEM	\$17,875.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user marzua1 overriding Payment Estimate Exception 40 on the current Payment Estimate.
					60	Oct 16, 2024	SYSTEM	(\$17,875.00)	
					61	Nov 5, 2024	SYSTEM	\$17,875.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user marzua1 overriding Payment Estimate Exception 44 on the current Payment Estimate.
					61	Nov 5, 2024	SYSTEM	(\$17,875.00)	
					62	Nov 15, 2024	SYSTEM	\$17,875.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user marzua1 overriding Payment Estimate Exception 41 on the current Payment Estimate.
					62	Nov 15, 2024	SYSTEM	(\$17,875.00)	
					63	Dec 3, 2024	SYSTEM	\$17,875.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user marzua1 overriding Payment Estimate Exception 41 on the current Payment Estimate.
					63	Dec 3, 2024	SYSTEM	(\$17,875.00)	
					64	Dec 16, 2024	SYSTEM	\$17,875.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user marzua1 overriding Payment Estimate Exception 41 on the current Payment Estimate.
					64	Dec 16, 2024	SYSTEM	(\$17,875.00)	
					65	Jan 2, 2025	SYSTEM	\$17,875.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user marzua1 overriding Payment Estimate Exception 34 on the current Payment Estimate.
					65	Jan 2, 2025	SYSTEM	(\$17,875.00)	
					66	Jan 16, 2025	SYSTEM	\$17,875.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user marzua1 overriding Payment Estimate Exception 34 on the current Payment Estimate.
					66	Jan 16, 2025	SYSTEM	(\$17,875.00)	



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3482	1520	CURB BLOCKOUT	Material		67	Feb 3, 2025	SYSTEM	\$17,875.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user marzua1 overriding Payment Estimate Exception 36 on the current Payment Estimate.
					67	Feb 3, 2025	SYSTEM	(\$17,875.00)	
					68	Feb 18, 2025	SYSTEM	\$17,875.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user marzua1 overriding Payment Estimate Exception 36 on the current Payment Estimate.
					68	Feb 18, 2025	SYSTEM	(\$17,875.00)	
					69	Mar 3, 2025	SYSTEM	\$17,875.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user marzua1 overriding Payment Estimate Exception 36 on the current Payment Estimate.
					69	Mar 3, 2025	SYSTEM	(\$17,875.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					1520 - Total			\$0.00	
J5I3482	1530	HALF-SOLE REPAIR	Material		37	Oct 16, 2023	SYSTEM	\$23,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user linkd1 overriding Payment Estimate Exception 33 on the current Payment Estimate.
					37	Oct 16, 2023	SYSTEM	(\$23,800.00)	
					38	Nov 2, 2023	SYSTEM	\$23,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user linkd1 overriding Payment Estimate Exception 36 on the current Payment Estimate.
					38	Nov 2, 2023	SYSTEM	(\$23,800.00)	
					39	Nov 16, 2023	SYSTEM	\$23,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user linkd1 overriding Payment Estimate Exception 39 on the current Payment Estimate.
					39	Nov 16, 2023	SYSTEM	(\$23,800.00)	
					40	Dec 4, 2023	SYSTEM	\$23,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user marzua1 overriding Payment Estimate Exception 39 on the current Payment Estimate.
					40	Dec 4, 2023	SYSTEM	(\$23,800.00)	
					41	Dec 18, 2023	SYSTEM	\$23,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user linkd1 overriding Payment Estimate Exception 41 on the current Payment Estimate.
					41	Dec 18, 2023	SYSTEM	(\$23,800.00)	
					42	Jan 2, 2024	SYSTEM	\$23,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user linkd1 overriding Payment Estimate Exception 41 on the current Payment Estimate.
					42	Jan 2, 2024	SYSTEM	(\$23,800.00)	
					43	Jan 17, 2024	SYSTEM	\$23,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user marzua1 overriding Payment Estimate Exception 41 on the current Payment Estimate.
					43	Jan 17, 2024	SYSTEM	(\$23,800.00)	
					44	Feb 5, 2024	SYSTEM	\$23,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user linkd1 overriding Payment Estimate Exception 37 on the current Payment Estimate.
					44	Feb 5, 2024	SYSTEM	(\$23,800.00)	
					45	Feb 20, 2024	SYSTEM	\$23,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0058) due to user linkd1 overriding Payment Estimate Exception 37 on the current Payment Estimate.
					45	Feb 20, 2024	SYSTEM	(\$23,800.00)	
					46	Mar 5, 2024	SYSTEM	\$43,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user linkd1 overriding Payment Estimate Exception 37 on the current Payment Estimate.
					46	Mar 5, 2024	SYSTEM	(\$43,200.00)	



## Line Item Adjustments by Estimate

Mar 6, 2025

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3482	1530	HALF-SOLE REPAIR	Material		47	Mar 18, 2024	SYSTEM	\$43,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user linkd1 overriding Payment Estimate Exception 37 on the current Payment Estimate.
					47	Mar 18, 2024	SYSTEM	(\$43,200.00)	
					48	Apr 2, 2024	SYSTEM	\$43,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user marzua1 overriding Payment Estimate Exception 37 on the current Payment Estimate.
					48	Apr 2, 2024	SYSTEM	(\$43,200.00)	
					49	Apr 17, 2024	SYSTEM	\$43,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user marzua1 overriding Payment Estimate Exception 37 on the current Payment Estimate.
					49	Apr 16, 2024	SYSTEM	(\$43,200.00)	
					50	May 2, 2024	SYSTEM	\$43,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user marzua1 overriding Payment Estimate Exception 37 on the current Payment Estimate.
					50	May 2, 2024	SYSTEM	(\$43,200.00)	
					51	May 17, 2024	SYSTEM	\$43,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user marzua1 overriding Payment Estimate Exception 36 on the current Payment Estimate.
					51	May 17, 2024	SYSTEM	(\$43,200.00)	
					52	Jun 3, 2024	SYSTEM	\$43,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user marzua1 overriding Payment Estimate Exception 36 on the current Payment Estimate.
					52	Jun 3, 2024	SYSTEM	(\$43,200.00)	
					53	Jun 18, 2024	SYSTEM	\$43,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user linkd1 overriding Payment Estimate Exception 39 on the current Payment Estimate.
					53	Jun 18, 2024	SYSTEM	(\$43,200.00)	
					54	Jul 2, 2024	SYSTEM	\$43,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user linkd1 overriding Payment Estimate Exception 41 on the current Payment Estimate.
					54	Jul 2, 2024	SYSTEM	(\$43,200.00)	
					55	Jul 17, 2024	SYSTEM	\$43,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user marzua1 overriding Payment Estimate Exception 39 on the current Payment Estimate.
					55	Jul 17, 2024	SYSTEM	(\$43,200.00)	
					56	Aug 2, 2024	SYSTEM	\$43,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user marzua1 overriding Payment Estimate Exception 40 on the current Payment Estimate.
					56	Aug 2, 2024	SYSTEM	(\$43,200.00)	
					57	Aug 16, 2024	SYSTEM	\$43,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user marzua1 overriding Payment Estimate Exception 41 on the current Payment Estimate.
					57	Aug 16, 2024	SYSTEM	(\$43,200.00)	
					58	Sep 3, 2024	SYSTEM	\$43,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user linkd1 overriding Payment Estimate Exception 41 on the current Payment Estimate.
					58	Sep 3, 2024	SYSTEM	(\$43,200.00)	
					59	Sep 16, 2024	SYSTEM	\$43,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user marzua1 overriding Payment Estimate Exception 41 on the current Payment Estimate.
					59	Sep 16, 2024	SYSTEM	(\$43,200.00)	
					60	Oct 16, 2024	SYSTEM	\$43,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user marzua1 overriding Payment Estimate Exception 43 on the current Payment Estimate.
					60	Oct 16, 2024	SYSTEM	(\$43,200.00)	





## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J5I3482	1530	HALF-SOLE REPAIR	Material			2024							
					61	Nov 5, 2024	SYSTEM	\$43,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user marzua1 overriding Payment Estimate Exception 47 on the current Payment Estimate.				
					61	Nov 5, 2024	SYSTEM	(\$43,200.00)					
					62	Nov 15, 2024	SYSTEM	\$43,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user marzua1 overriding Payment Estimate Exception 44 on the current Payment Estimate.				
					62	Nov 15, 2024	SYSTEM	(\$43,200.00)					
					63	Dec 3, 2024	SYSTEM	\$43,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user marzua1 overriding Payment Estimate Exception 44 on the current Payment Estimate.				
					63	Dec 3, 2024	SYSTEM	(\$43,200.00)					
					64	Dec 16, 2024	SYSTEM	\$43,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user marzua1 overriding Payment Estimate Exception 44 on the current Payment Estimate.				
					64	Dec 16, 2024	SYSTEM	(\$43,200.00)					
					65	Jan 2, 2025	SYSTEM	\$43,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user marzua1 overriding Payment Estimate Exception 37 on the current Payment Estimate.				
					65	Jan 2, 2025	SYSTEM	(\$43,200.00)					
					66	Jan 16, 2025	SYSTEM	\$43,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user marzua1 overriding Payment Estimate Exception 37 on the current Payment Estimate.				
					66	Jan 16, 2025	SYSTEM	(\$43,200.00)					
					67	Feb 3, 2025	SYSTEM	\$43,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user marzua1 overriding Payment Estimate Exception 40 on the current Payment Estimate.				
					67	Feb 3, 2025	SYSTEM	(\$43,200.00)					
					68	Feb 18, 2025	SYSTEM	\$43,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user marzua1 overriding Payment Estimate Exception 40 on the current Payment Estimate.				
					68	Feb 18, 2025	SYSTEM	(\$43,200.00)					
					69	Mar 3, 2025	SYSTEM	\$43,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user marzua1 overriding Payment Estimate Exception 40 on the current Payment Estimate.				
					69	Mar 3, 2025	SYSTEM	(\$43,200.00)					
					- Total							\$0.00	
					Material - Total							\$0.00	
					Overrun	Overrun	37	Oct 16, 2023	SYSTEM	(\$8,800.00)			
							46	Mar 5, 2024	SYSTEM	(\$19,400.00)			
							66	Jan 16, 2025	SYSTEM	\$28,200.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',100.00000 - 100.00000, 'is applied (if non-zero).		
					Overrun - Total							\$0.00	
					Overrun - Total							\$0.00	
					1530 - Total							\$0.00	
					1540	CLEANING AND EPOXY COATING	Material		50	May 2, 2024	SYSTEM	\$5,040.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user marzua1 overriding Payment Estimate Exception 39 on the current Payment Estimate.
				50					May 2, 2024	SYSTEM	(\$5,040.00)		
				51					May 17, 2024	SYSTEM	\$5,040.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user marzua1 overriding Payment Estimate Exception 38 on the current Payment Estimate.	
				51					May 17, 2024	SYSTEM	(\$5,040.00)		



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3482	1540	CLEANING AND EPOXY COATING	Material			2024			
					52	Jun 3, 2024	SYSTEM	\$5,040.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user marzua1 overriding Payment Estimate Exception 38 on the current Payment Estimate.
					52	Jun 3, 2024	SYSTEM	(\$5,040.00)	
					53	Jun 18, 2024	SYSTEM	\$5,040.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user linkd1 overriding Payment Estimate Exception 41 on the current Payment Estimate.
					53	Jun 18, 2024	SYSTEM	(\$5,040.00)	
					54	Jul 2, 2024	SYSTEM	\$5,040.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user linkd1 overriding Payment Estimate Exception 43 on the current Payment Estimate.
					54	Jul 2, 2024	SYSTEM	(\$5,040.00)	
					55	Jul 17, 2024	SYSTEM	\$5,040.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user marzua1 overriding Payment Estimate Exception 41 on the current Payment Estimate.
					55	Jul 17, 2024	SYSTEM	(\$5,040.00)	
					56	Aug 2, 2024	SYSTEM	\$5,040.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user marzua1 overriding Payment Estimate Exception 42 on the current Payment Estimate.
					56	Aug 2, 2024	SYSTEM	(\$5,040.00)	
					57	Aug 16, 2024	SYSTEM	\$5,040.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user marzua1 overriding Payment Estimate Exception 43 on the current Payment Estimate.
					57	Aug 16, 2024	SYSTEM	(\$5,040.00)	
					58	Sep 3, 2024	SYSTEM	\$5,040.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user linkd1 overriding Payment Estimate Exception 43 on the current Payment Estimate.
					58	Sep 3, 2024	SYSTEM	(\$5,040.00)	
					59	Sep 16, 2024	SYSTEM	\$5,040.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user marzua1 overriding Payment Estimate Exception 43 on the current Payment Estimate.
					59	Sep 16, 2024	SYSTEM	(\$5,040.00)	
					60	Oct 16, 2024	SYSTEM	\$5,040.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user marzua1 overriding Payment Estimate Exception 45 on the current Payment Estimate.
					60	Oct 16, 2024	SYSTEM	(\$5,040.00)	
					61	Nov 5, 2024	SYSTEM	\$5,040.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user marzua1 overriding Payment Estimate Exception 49 on the current Payment Estimate.
					61	Nov 5, 2024	SYSTEM	(\$5,040.00)	
					62	Nov 15, 2024	SYSTEM	\$5,040.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user marzua1 overriding Payment Estimate Exception 46 on the current Payment Estimate.
					62	Nov 15, 2024	SYSTEM	(\$5,040.00)	
					63	Dec 3, 2024	SYSTEM	\$5,040.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user marzua1 overriding Payment Estimate Exception 46 on the current Payment Estimate.
					63	Dec 3, 2024	SYSTEM	(\$5,040.00)	
					64	Dec 16, 2024	SYSTEM	\$5,040.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user marzua1 overriding Payment Estimate Exception 46 on the current Payment Estimate.
					64	Dec 16, 2024	SYSTEM	(\$5,040.00)	
					65	Jan 2, 2025	SYSTEM	\$5,040.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user marzua1 overriding Payment Estimate Exception 39 on the current Payment Estimate.



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J5I3482	1540	CLEANING AND EPOXY COATING	Material		65	Jan 2, 2025	SYSTEM	(\$5,040.00)			
					66	Jan 16, 2025	SYSTEM	\$5,040.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user marzua1 overriding Payment Estimate Exception 39 on the current Payment Estimate.		
					66	Jan 16, 2025	SYSTEM	(\$5,040.00)			
					67	Feb 3, 2025	SYSTEM	\$5,040.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user marzua1 overriding Payment Estimate Exception 42 on the current Payment Estimate.		
					67	Feb 3, 2025	SYSTEM	(\$5,040.00)			
					68	Feb 18, 2025	SYSTEM	\$5,040.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user marzua1 overriding Payment Estimate Exception 42 on the current Payment Estimate.		
					68	Feb 18, 2025	SYSTEM	(\$5,040.00)			
					69	Mar 3, 2025	SYSTEM	\$5,040.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user marzua1 overriding Payment Estimate Exception 42 on the current Payment Estimate.		
					69	Mar 3, 2025	SYSTEM	(\$5,040.00)			
					- Total			\$0.00			
			Material - Total			\$0.00					
			Other Item Adjustment	SUBI	50	May 2, 2024	marzua1	(\$2,480.00)	See NCR #12 31 SF x \$80.00 = -\$2480.00		
					52	Jun 3, 2024	marzua1	\$2,480.00	Area deducted on estimate #50 was corrected. This is to correct that negative adjustment.		
				SUBI - Total			\$0.00				
			Other Item Adjustment - Total			\$0.00					
			1540 - Total			\$0.00					
			1590	OPTIONAL CONCRETE WEARING SURFACE	Material		5	Jun 17, 2022	SYSTEM	\$15,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user linkd1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
							5	Jun 17, 2022	SYSTEM	(\$15,700.00)	
							6	Jul 2, 2022	SYSTEM	\$15,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user abbote1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
							6	Jul 1, 2022	SYSTEM	(\$15,700.00)	
7	Jul 19, 2022	SYSTEM					\$15,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user linkd1 overriding Payment Estimate Exception 6 on the current Payment Estimate.			
7	Jul 19, 2022	SYSTEM					(\$15,700.00)				
8	Aug 2, 2022	SYSTEM					\$15,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user linkd1 overriding Payment Estimate Exception 6 on the current Payment Estimate.			
8	Aug 2, 2022	SYSTEM					(\$15,700.00)				
9	Aug 17, 2022	SYSTEM					\$15,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user linkd1 overriding Payment Estimate Exception 6 on the current Payment Estimate.			
9	Aug 17, 2022	SYSTEM					(\$15,700.00)				
10	Sep 6, 2022	SYSTEM					\$15,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user linkd1 overriding Payment Estimate Exception 6 on the current Payment Estimate.			
10	Sep 6, 2022	SYSTEM					(\$15,700.00)				
11	Sep 16, 2022	SYSTEM					\$15,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user linkd1 overriding Payment Estimate Exception 6 on the current Payment Estimate.			
11	Sep 16, 2022	SYSTEM					(\$15,700.00)				
12	Oct 4, 2022	SYSTEM					\$15,700.00	This adjustment offsets the original system-generated Material Payment			



## Line Item Adjustments by Estimate

Mar 6, 2025

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3482	1590	OPTIONAL CONCRETE WEARING SURFACE	Material			2022			Estimate Item Adjustment (0014) due to user gabelj3 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					12	Oct 4, 2022	SYSTEM	(\$15,700.00)	
					13	Oct 18, 2022	SYSTEM	\$15,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0099) due to user linkd1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					13	Oct 18, 2022	SYSTEM	(\$15,700.00)	
					14	Nov 3, 2022	SYSTEM	\$15,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user linkd1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					14	Nov 3, 2022	SYSTEM	(\$15,700.00)	
					15	Nov 17, 2022	SYSTEM	\$15,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user linkd1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					15	Nov 17, 2022	SYSTEM	(\$15,700.00)	
					16	Dec 4, 2022	SYSTEM	\$15,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user linkd1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					16	Dec 4, 2022	SYSTEM	(\$15,700.00)	
					17	Dec 16, 2022	SYSTEM	\$15,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user marzua1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					17	Dec 16, 2022	SYSTEM	(\$15,700.00)	
					18	Jan 3, 2023	SYSTEM	\$15,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user linkd1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					18	Jan 3, 2023	SYSTEM	(\$15,700.00)	
					19	Jan 17, 2023	SYSTEM	\$15,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user linkd1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					19	Jan 17, 2023	SYSTEM	(\$15,700.00)	
					20	Feb 2, 2023	SYSTEM	\$15,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user linkd1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					20	Feb 2, 2023	SYSTEM	(\$15,700.00)	
					21	Feb 16, 2023	SYSTEM	\$15,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user linkd1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					21	Feb 16, 2023	SYSTEM	(\$15,700.00)	
					22	Mar 2, 2023	SYSTEM	\$15,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user linkd1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					22	Mar 2, 2023	SYSTEM	(\$15,700.00)	
					23	Mar 16, 2023	SYSTEM	\$15,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user marzua1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					23	Mar 16, 2023	SYSTEM	(\$15,700.00)	
					24	Apr 3, 2023	SYSTEM	\$15,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user marzua1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					24	Apr 3, 2023	SYSTEM	(\$15,700.00)	
					25	Apr 18, 2023	SYSTEM	\$15,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user linkd1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					25	Apr 18, 2023	SYSTEM	(\$15,700.00)	



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3482	1590	OPTIONAL CONCRETE WEARING SURFACE	Material		26	May 2, 2023	SYSTEM	\$15,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user linkd1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					26	May 2, 2023	SYSTEM	(\$15,700.00)	
					27	May 16, 2023	SYSTEM	\$15,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user linkd1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					27	May 16, 2023	SYSTEM	(\$15,700.00)	
					28	Jun 2, 2023	SYSTEM	\$15,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user linkd1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					28	Jun 2, 2023	SYSTEM	(\$15,700.00)	
					29	Jun 16, 2023	SYSTEM	\$15,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user linkd1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					29	Jun 16, 2023	SYSTEM	(\$15,700.00)	
					30	Jun 30, 2023	SYSTEM	\$15,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user linkd1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					30	Jun 30, 2023	SYSTEM	(\$15,700.00)	
					31	Jul 17, 2023	SYSTEM	\$15,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user marzua1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					31	Jul 17, 2023	SYSTEM	(\$15,700.00)	
					32	Aug 2, 2023	SYSTEM	\$15,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user linkd1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					32	Aug 2, 2023	SYSTEM	(\$15,700.00)	
					33	Aug 16, 2023	SYSTEM	\$15,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user linkd1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					33	Aug 16, 2023	SYSTEM	(\$15,700.00)	
					34	Sep 5, 2023	SYSTEM	\$15,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user linkd1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					34	Sep 5, 2023	SYSTEM	(\$15,700.00)	
					35	Sep 19, 2023	SYSTEM	\$15,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user linkd1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					35	Sep 19, 2023	SYSTEM	(\$15,700.00)	
					36	Oct 2, 2023	SYSTEM	\$15,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user linkd1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					36	Oct 2, 2023	SYSTEM	(\$15,700.00)	
					37	Oct 16, 2023	SYSTEM	\$15,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user linkd1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					37	Oct 16, 2023	SYSTEM	(\$15,700.00)	
					38	Nov 2, 2023	SYSTEM	\$15,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user linkd1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					38	Nov 2, 2023	SYSTEM	(\$15,700.00)	
					39	Nov 16, 2023	SYSTEM	\$15,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user linkd1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					39	Nov 16, 2023	SYSTEM	(\$15,700.00)	



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3482	1590	OPTIONAL CONCRETE WEARING SURFACE	Material			2023			
					40	Dec 4, 2023	SYSTEM	\$15,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user marzua1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					40	Dec 4, 2023	SYSTEM	(\$15,700.00)	
					41	Dec 18, 2023	SYSTEM	\$15,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user linkd1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					41	Dec 18, 2023	SYSTEM	(\$15,700.00)	
					42	Jan 2, 2024	SYSTEM	\$15,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user linkd1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					42	Jan 2, 2024	SYSTEM	(\$15,700.00)	
					43	Jan 17, 2024	SYSTEM	\$15,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user marzua1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					43	Jan 17, 2024	SYSTEM	(\$15,700.00)	
					44	Feb 5, 2024	SYSTEM	\$15,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user linkd1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					44	Feb 5, 2024	SYSTEM	(\$15,700.00)	
					45	Feb 20, 2024	SYSTEM	\$15,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0059) due to user linkd1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					45	Feb 20, 2024	SYSTEM	(\$15,700.00)	
					46	Mar 5, 2024	SYSTEM	\$15,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user linkd1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					46	Mar 5, 2024	SYSTEM	(\$15,700.00)	
					47	Mar 18, 2024	SYSTEM	\$15,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user linkd1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					47	Mar 18, 2024	SYSTEM	(\$15,700.00)	
					48	Apr 2, 2024	SYSTEM	\$15,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user marzua1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					48	Apr 2, 2024	SYSTEM	(\$15,700.00)	
					49	Apr 17, 2024	SYSTEM	\$15,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user marzua1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					49	Apr 16, 2024	SYSTEM	(\$15,700.00)	
					50	May 2, 2024	SYSTEM	\$15,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user marzua1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					50	May 2, 2024	SYSTEM	(\$15,700.00)	
					51	May 17, 2024	SYSTEM	\$15,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user marzua1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					51	May 17, 2024	SYSTEM	(\$15,700.00)	
					52	Jun 3, 2024	SYSTEM	\$15,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user marzua1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					52	Jun 3, 2024	SYSTEM	(\$15,700.00)	
					53	Jun 18, 2024	SYSTEM	\$15,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0047) due to user linkd1 overriding Payment Estimate Exception 16 on the current Payment Estimate.



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3482	1590	OPTIONAL CONCRETE WEARING SURFACE	Material		53	Jun 18, 2024	SYSTEM	(\$15,700.00)	
					54	Jul 2, 2024	SYSTEM	\$15,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user linkd1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					54	Jul 2, 2024	SYSTEM	(\$15,700.00)	
					55	Jul 17, 2024	SYSTEM	\$15,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user marzua1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					55	Jul 17, 2024	SYSTEM	(\$15,700.00)	
					56	Aug 2, 2024	SYSTEM	\$15,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user marzua1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					56	Aug 2, 2024	SYSTEM	(\$15,700.00)	
					57	Aug 16, 2024	SYSTEM	\$15,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user marzua1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					57	Aug 16, 2024	SYSTEM	(\$15,700.00)	
					58	Sep 3, 2024	SYSTEM	\$15,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user linkd1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					58	Sep 3, 2024	SYSTEM	(\$15,700.00)	
					59	Sep 16, 2024	SYSTEM	\$15,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user marzua1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					59	Sep 16, 2024	SYSTEM	(\$15,700.00)	
					60	Oct 16, 2024	SYSTEM	\$15,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user marzua1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					60	Oct 16, 2024	SYSTEM	(\$15,700.00)	
					61	Nov 5, 2024	SYSTEM	\$15,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user marzua1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					61	Nov 5, 2024	SYSTEM	(\$15,700.00)	
					62	Nov 15, 2024	SYSTEM	\$15,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user marzua1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					62	Nov 15, 2024	SYSTEM	(\$15,700.00)	
					63	Dec 3, 2024	SYSTEM	\$15,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user marzua1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					63	Dec 3, 2024	SYSTEM	(\$15,700.00)	
					64	Dec 16, 2024	SYSTEM	\$15,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user marzua1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					64	Dec 16, 2024	SYSTEM	(\$15,700.00)	
					65	Jan 2, 2025	SYSTEM	\$15,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user marzua1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					65	Jan 2, 2025	SYSTEM	(\$15,700.00)	
					66	Jan 16, 2025	SYSTEM	\$15,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user marzua1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					66	Jan 16, 2025	SYSTEM	(\$15,700.00)	
					67	Feb 3, 2025	SYSTEM	\$15,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user marzua1 overriding Payment



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3482	1590	OPTIONAL CONCRETE WEARING SURFACE	Material						Estimate Exception 19 on the current Payment Estimate.
					67	Feb 3, 2025	SYSTEM	(\$15,700.00)	
					68	Feb 18, 2025	SYSTEM	\$15,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user marzua1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					68	Feb 18, 2025	SYSTEM	(\$15,700.00)	
					69	Mar 3, 2025	SYSTEM	\$15,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user marzua1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					69	Mar 3, 2025	SYSTEM	(\$15,700.00)	
				- Total				\$0.00	
				Material - Total				\$0.00	
				1590 - Total				\$0.00	
			1600	DIAMOND GRINDING	Overrun	Overrun	19	Jan 17, 2023	SYSTEM
	20	Feb 2, 2023					SYSTEM	(\$2,059.20)	
		Overrun - Total					(\$3,408.00)		
		Overrun - Total				(\$3,408.00)			
		1600 - Total				(\$3,408.00)			
1610	HALF-SOLE REPAIR	Material		5	Jun 17, 2022	SYSTEM	\$3,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user linkd1 overriding Payment Estimate Exception 25 on the current Payment Estimate.	
				5	Jun 17, 2022	SYSTEM	(\$3,200.00)		
				6	Jul 2, 2022	SYSTEM	\$3,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user abbote1 overriding Payment Estimate Exception 33 on the current Payment Estimate.	
				6	Jul 1, 2022	SYSTEM	(\$3,200.00)		
				7	Jul 19, 2022	SYSTEM	\$3,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user linkd1 overriding Payment Estimate Exception 27 on the current Payment Estimate.	
				7	Jul 19, 2022	SYSTEM	(\$3,200.00)		
				8	Aug 2, 2022	SYSTEM	\$3,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user linkd1 overriding Payment Estimate Exception 30 on the current Payment Estimate.	
				8	Aug 2, 2022	SYSTEM	(\$3,200.00)		
				9	Aug 17, 2022	SYSTEM	\$3,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user linkd1 overriding Payment Estimate Exception 36 on the current Payment Estimate.	
				9	Aug 17, 2022	SYSTEM	(\$3,200.00)		
				10	Sep 6, 2022	SYSTEM	\$3,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user linkd1 overriding Payment Estimate Exception 44 on the current Payment Estimate.	
				10	Sep 6, 2022	SYSTEM	(\$3,200.00)		
				11	Sep 16, 2022	SYSTEM	\$3,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user linkd1 overriding Payment Estimate Exception 45 on the current Payment Estimate.	
				11	Sep 16, 2022	SYSTEM	(\$3,200.00)		
				12	Oct 4, 2022	SYSTEM	\$3,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user gabelj3 overriding Payment Estimate Exception 49 on the current Payment Estimate.	
				12	Oct 4, 2022	SYSTEM	(\$3,200.00)		
				13	Oct 18, 2022	SYSTEM	\$3,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0100) due to user linkd1 overriding Payment Estimate Exception 35 on the current Payment Estimate.	





## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3482	1610	HALF-SOLE REPAIR	Material		13	Oct 18, 2022	SYSTEM	(\$3,200.00)	
					14	Nov 3, 2022	SYSTEM	\$3,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user linkd1 overriding Payment Estimate Exception 36 on the current Payment Estimate.
					14	Nov 3, 2022	SYSTEM	(\$3,200.00)	
					15	Nov 17, 2022	SYSTEM	\$3,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user linkd1 overriding Payment Estimate Exception 38 on the current Payment Estimate.
					15	Nov 17, 2022	SYSTEM	(\$3,200.00)	
					16	Dec 4, 2022	SYSTEM	\$3,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user linkd1 overriding Payment Estimate Exception 38 on the current Payment Estimate.
					16	Dec 4, 2022	SYSTEM	(\$3,200.00)	
					17	Dec 16, 2022	SYSTEM	\$3,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user marzua1 overriding Payment Estimate Exception 38 on the current Payment Estimate.
					17	Dec 16, 2022	SYSTEM	(\$3,200.00)	
					18	Jan 3, 2023	SYSTEM	\$3,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user linkd1 overriding Payment Estimate Exception 38 on the current Payment Estimate.
					18	Jan 3, 2023	SYSTEM	(\$3,200.00)	
					19	Jan 17, 2023	SYSTEM	\$13,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user linkd1 overriding Payment Estimate Exception 42 on the current Payment Estimate.
					19	Jan 17, 2023	SYSTEM	(\$13,600.00)	
					20	Feb 2, 2023	SYSTEM	\$13,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user linkd1 overriding Payment Estimate Exception 41 on the current Payment Estimate.
					20	Feb 2, 2023	SYSTEM	(\$13,600.00)	
					21	Feb 16, 2023	SYSTEM	\$13,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user linkd1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					21	Feb 16, 2023	SYSTEM	(\$13,600.00)	
					22	Mar 2, 2023	SYSTEM	\$13,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user linkd1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					22	Mar 2, 2023	SYSTEM	(\$13,600.00)	
					23	Mar 16, 2023	SYSTEM	\$13,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user marzua1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					23	Mar 16, 2023	SYSTEM	(\$13,600.00)	
					24	Apr 3, 2023	SYSTEM	\$13,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user marzua1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					24	Apr 3, 2023	SYSTEM	(\$13,600.00)	
					25	Apr 18, 2023	SYSTEM	\$13,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user linkd1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					25	Apr 18, 2023	SYSTEM	(\$13,600.00)	
					26	May 2, 2023	SYSTEM	\$13,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user linkd1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					26	May 2, 2023	SYSTEM	(\$13,600.00)	
					27	May 16, 2023	SYSTEM	\$13,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user linkd1 overriding Payment



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3482	1610	HALF-SOLE REPAIR	Material						Estimate Exception 26 on the current Payment Estimate.
					27	May 16, 2023	SYSTEM	(\$13,600.00)	
					28	Jun 2, 2023	SYSTEM	\$13,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user linkd1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
					28	Jun 2, 2023	SYSTEM	(\$13,600.00)	
					29	Jun 16, 2023	SYSTEM	\$13,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user linkd1 overriding Payment Estimate Exception 29 on the current Payment Estimate.
					29	Jun 16, 2023	SYSTEM	(\$13,600.00)	
					30	Jun 30, 2023	SYSTEM	\$13,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user linkd1 overriding Payment Estimate Exception 29 on the current Payment Estimate.
					30	Jun 30, 2023	SYSTEM	(\$13,600.00)	
					31	Jul 17, 2023	SYSTEM	\$13,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user marzua1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
					31	Jul 17, 2023	SYSTEM	(\$13,600.00)	
					32	Aug 2, 2023	SYSTEM	\$13,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user linkd1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
					32	Aug 2, 2023	SYSTEM	(\$13,600.00)	
					33	Aug 16, 2023	SYSTEM	\$13,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user linkd1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
					33	Aug 16, 2023	SYSTEM	(\$13,600.00)	
					34	Sep 5, 2023	SYSTEM	\$13,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user linkd1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
					34	Sep 5, 2023	SYSTEM	(\$13,600.00)	
					35	Sep 19, 2023	SYSTEM	\$13,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user linkd1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
					35	Sep 19, 2023	SYSTEM	(\$13,600.00)	
					36	Oct 2, 2023	SYSTEM	\$13,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user linkd1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
					36	Oct 2, 2023	SYSTEM	(\$13,600.00)	
					37	Oct 16, 2023	SYSTEM	\$13,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user linkd1 overriding Payment Estimate Exception 34 on the current Payment Estimate.
					37	Oct 16, 2023	SYSTEM	(\$13,600.00)	
					38	Nov 2, 2023	SYSTEM	\$13,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user linkd1 overriding Payment Estimate Exception 37 on the current Payment Estimate.
					38	Nov 2, 2023	SYSTEM	(\$13,600.00)	
					39	Nov 16, 2023	SYSTEM	\$13,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user linkd1 overriding Payment Estimate Exception 40 on the current Payment Estimate.
					39	Nov 16, 2023	SYSTEM	(\$13,600.00)	
					40	Dec 4, 2023	SYSTEM	\$13,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user marzua1 overriding Payment Estimate Exception 40 on the current Payment Estimate.
					40	Dec 4, 2023	SYSTEM	(\$13,600.00)	



## Line Item Adjustments by Estimate

Mar 6, 2025

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3482	1610	HALF-SOLE REPAIR	Material		41	Dec 18, 2023	SYSTEM	\$13,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user linkd1 overriding Payment Estimate Exception 42 on the current Payment Estimate.
					41	Dec 18, 2023	SYSTEM	(\$13,600.00)	
					42	Jan 2, 2024	SYSTEM	\$13,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user linkd1 overriding Payment Estimate Exception 42 on the current Payment Estimate.
					42	Jan 2, 2024	SYSTEM	(\$13,600.00)	
					43	Jan 17, 2024	SYSTEM	\$13,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user marzua1 overriding Payment Estimate Exception 42 on the current Payment Estimate.
					43	Jan 17, 2024	SYSTEM	(\$13,600.00)	
					44	Feb 5, 2024	SYSTEM	\$13,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user linkd1 overriding Payment Estimate Exception 38 on the current Payment Estimate.
					44	Feb 5, 2024	SYSTEM	(\$13,600.00)	
					45	Feb 20, 2024	SYSTEM	\$13,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0060) due to user linkd1 overriding Payment Estimate Exception 38 on the current Payment Estimate.
					45	Feb 20, 2024	SYSTEM	(\$13,600.00)	
					46	Mar 5, 2024	SYSTEM	\$13,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user linkd1 overriding Payment Estimate Exception 38 on the current Payment Estimate.
					46	Mar 5, 2024	SYSTEM	(\$13,600.00)	
					47	Mar 18, 2024	SYSTEM	\$13,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user linkd1 overriding Payment Estimate Exception 38 on the current Payment Estimate.
					47	Mar 18, 2024	SYSTEM	(\$13,600.00)	
					48	Apr 2, 2024	SYSTEM	\$13,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user marzua1 overriding Payment Estimate Exception 38 on the current Payment Estimate.
					48	Apr 2, 2024	SYSTEM	(\$13,600.00)	
					49	Apr 17, 2024	SYSTEM	\$13,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user marzua1 overriding Payment Estimate Exception 38 on the current Payment Estimate.
					49	Apr 16, 2024	SYSTEM	(\$13,600.00)	
					50	May 2, 2024	SYSTEM	\$13,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user marzua1 overriding Payment Estimate Exception 38 on the current Payment Estimate.
					50	May 2, 2024	SYSTEM	(\$13,600.00)	
					51	May 17, 2024	SYSTEM	\$13,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user marzua1 overriding Payment Estimate Exception 37 on the current Payment Estimate.
					51	May 17, 2024	SYSTEM	(\$13,600.00)	
					52	Jun 3, 2024	SYSTEM	\$13,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user marzua1 overriding Payment Estimate Exception 37 on the current Payment Estimate.
					52	Jun 3, 2024	SYSTEM	(\$13,600.00)	
					53	Jun 18, 2024	SYSTEM	\$13,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0048) due to user linkd1 overriding Payment Estimate Exception 40 on the current Payment Estimate.
					53	Jun 18, 2024	SYSTEM	(\$13,600.00)	
					54	Jul 2, 2024	SYSTEM	\$13,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user linkd1 overriding Payment Estimate Exception 42 on the current Payment Estimate.
					54	Jul 2, 2024	SYSTEM	(\$13,600.00)	



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3482	1610	HALF-SOLE REPAIR	Material			2024			
					55	Jul 17, 2024	SYSTEM	\$13,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0047) due to user marzua1 overriding Payment Estimate Exception 40 on the current Payment Estimate.
					55	Jul 17, 2024	SYSTEM	(\$13,600.00)	
					56	Aug 2, 2024	SYSTEM	\$13,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user marzua1 overriding Payment Estimate Exception 41 on the current Payment Estimate.
					56	Aug 2, 2024	SYSTEM	(\$13,600.00)	
					57	Aug 16, 2024	SYSTEM	\$13,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user marzua1 overriding Payment Estimate Exception 42 on the current Payment Estimate.
					57	Aug 16, 2024	SYSTEM	(\$13,600.00)	
					58	Sep 3, 2024	SYSTEM	\$13,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user linkd1 overriding Payment Estimate Exception 42 on the current Payment Estimate.
					58	Sep 3, 2024	SYSTEM	(\$13,600.00)	
					59	Sep 16, 2024	SYSTEM	\$13,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user marzua1 overriding Payment Estimate Exception 42 on the current Payment Estimate.
					59	Sep 16, 2024	SYSTEM	(\$13,600.00)	
					60	Oct 16, 2024	SYSTEM	\$13,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user marzua1 overriding Payment Estimate Exception 44 on the current Payment Estimate.
					60	Oct 16, 2024	SYSTEM	(\$13,600.00)	
					61	Nov 5, 2024	SYSTEM	\$13,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user marzua1 overriding Payment Estimate Exception 48 on the current Payment Estimate.
					61	Nov 5, 2024	SYSTEM	(\$13,600.00)	
					62	Nov 15, 2024	SYSTEM	\$14,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user marzua1 overriding Payment Estimate Exception 45 on the current Payment Estimate.
					62	Nov 15, 2024	SYSTEM	(\$14,200.00)	
					63	Dec 3, 2024	SYSTEM	\$14,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user marzua1 overriding Payment Estimate Exception 45 on the current Payment Estimate.
					63	Dec 3, 2024	SYSTEM	(\$14,200.00)	
					64	Dec 16, 2024	SYSTEM	\$14,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user marzua1 overriding Payment Estimate Exception 45 on the current Payment Estimate.
					64	Dec 16, 2024	SYSTEM	(\$14,200.00)	
					65	Jan 2, 2025	SYSTEM	\$14,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user marzua1 overriding Payment Estimate Exception 38 on the current Payment Estimate.
					65	Jan 2, 2025	SYSTEM	(\$14,200.00)	
					66	Jan 16, 2025	SYSTEM	\$14,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user marzua1 overriding Payment Estimate Exception 38 on the current Payment Estimate.
					66	Jan 16, 2025	SYSTEM	(\$14,200.00)	
					67	Feb 3, 2025	SYSTEM	\$14,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user marzua1 overriding Payment Estimate Exception 41 on the current Payment Estimate.
					67	Feb 3, 2025	SYSTEM	(\$14,200.00)	
					68	Feb 18, 2025	SYSTEM	\$14,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user marzua1 overriding Payment Estimate Exception 41 on the current Payment Estimate.



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3482	1610	HALF-SOLE REPAIR	Material		68	Feb 18, 2025	SYSTEM	(\$14,200.00)	
					69	Mar 3, 2025	SYSTEM	\$14,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user marzua1 overriding Payment Estimate Exception 41 on the current Payment Estimate.
					69	Mar 3, 2025	SYSTEM	(\$14,200.00)	
				- Total				\$0.00	
				Material - Total				\$0.00	
				1610 - Total				\$0.00	
			1620	CLEANING AND EPOXY COATING	Material		50	May 2, 2024	SYSTEM
	50	May 2, 2024				SYSTEM	(\$4,320.00)		
	51	May 17, 2024				SYSTEM	\$4,320.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user marzua1 overriding Payment Estimate Exception 39 on the current Payment Estimate.	
	51	May 17, 2024				SYSTEM	(\$4,320.00)		
	52	Jun 3, 2024				SYSTEM	\$4,320.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user marzua1 overriding Payment Estimate Exception 39 on the current Payment Estimate.	
	52	Jun 3, 2024				SYSTEM	(\$4,320.00)		
	53	Jun 18, 2024				SYSTEM	\$4,320.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0049) due to user linkd1 overriding Payment Estimate Exception 42 on the current Payment Estimate.	
	53	Jun 18, 2024				SYSTEM	(\$4,320.00)		
	54	Jul 2, 2024				SYSTEM	\$4,320.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user linkd1 overriding Payment Estimate Exception 44 on the current Payment Estimate.	
	54	Jul 2, 2024				SYSTEM	(\$4,320.00)		
	55	Jul 17, 2024				SYSTEM	\$4,320.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0048) due to user marzua1 overriding Payment Estimate Exception 42 on the current Payment Estimate.	
	55	Jul 17, 2024				SYSTEM	(\$4,320.00)		
	56	Aug 2, 2024				SYSTEM	\$4,320.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user marzua1 overriding Payment Estimate Exception 43 on the current Payment Estimate.	
	56	Aug 2, 2024				SYSTEM	(\$4,320.00)		
	57	Aug 16, 2024				SYSTEM	\$4,320.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user marzua1 overriding Payment Estimate Exception 44 on the current Payment Estimate.	
	57	Aug 16, 2024				SYSTEM	(\$4,320.00)		
	58	Sep 3, 2024				SYSTEM	\$4,320.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user linkd1 overriding Payment Estimate Exception 44 on the current Payment Estimate.	
	58	Sep 3, 2024				SYSTEM	(\$4,320.00)		
	59	Sep 16, 2024				SYSTEM	\$4,320.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user marzua1 overriding Payment Estimate Exception 44 on the current Payment Estimate.	
	59	Sep 16, 2024				SYSTEM	(\$4,320.00)		
	60	Oct 16, 2024				SYSTEM	\$4,320.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user marzua1 overriding Payment Estimate Exception 46 on the current Payment Estimate.	
	60	Oct 16, 2024				SYSTEM	(\$4,320.00)		
	61	Nov 5, 2024				SYSTEM	\$4,320.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user marzua1 overriding Payment Estimate Exception 50 on the current Payment Estimate.	



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3482	1620	CLEANING AND EPOXY COATING	Material		61	Nov 5, 2024	SYSTEM	(\$4,320.00)	
					62	Nov 15, 2024	SYSTEM	\$4,320.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user marzua1 overriding Payment Estimate Exception 47 on the current Payment Estimate.
					62	Nov 15, 2024	SYSTEM	(\$4,320.00)	
					63	Dec 3, 2024	SYSTEM	\$4,320.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user marzua1 overriding Payment Estimate Exception 47 on the current Payment Estimate.
					63	Dec 3, 2024	SYSTEM	(\$4,320.00)	
					64	Dec 16, 2024	SYSTEM	\$4,320.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user marzua1 overriding Payment Estimate Exception 47 on the current Payment Estimate.
					64	Dec 16, 2024	SYSTEM	(\$4,320.00)	
					65	Jan 2, 2025	SYSTEM	\$4,320.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user marzua1 overriding Payment Estimate Exception 40 on the current Payment Estimate.
					65	Jan 2, 2025	SYSTEM	(\$4,320.00)	
					66	Jan 16, 2025	SYSTEM	\$4,320.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user marzua1 overriding Payment Estimate Exception 40 on the current Payment Estimate.
					66	Jan 16, 2025	SYSTEM	(\$4,320.00)	
					67	Feb 3, 2025	SYSTEM	\$4,320.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user marzua1 overriding Payment Estimate Exception 43 on the current Payment Estimate.
					67	Feb 3, 2025	SYSTEM	(\$4,320.00)	
					68	Feb 18, 2025	SYSTEM	\$4,320.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user marzua1 overriding Payment Estimate Exception 43 on the current Payment Estimate.
					68	Feb 18, 2025	SYSTEM	(\$4,320.00)	
					69	Mar 3, 2025	SYSTEM	\$4,320.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user marzua1 overriding Payment Estimate Exception 43 on the current Payment Estimate.
					69	Mar 3, 2025	SYSTEM	(\$4,320.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					1620 - Total			\$0.00	
	J5I3482 - Total								(\$3,486.68)
J5I3572	1650	UNCLASSIFIED EXCAVATION	Price FUEL		41	Dec 18, 2023	SYSTEM	\$11.44	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
			- Total			\$11.44			
			Price FUEL - Total			\$11.44			
	1650 - Total			\$11.44					
	1660	EMBANKMENT IN PLACE	Material		27	May 16, 2023	SYSTEM	\$10,775.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user linkd1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					27	May 16, 2023	SYSTEM	(\$10,775.00)	
					28	Jun 2, 2023	SYSTEM	\$10,775.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user linkd1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
28					Jun 2, 2023	SYSTEM	(\$10,775.00)		
29					Jun 16, 2023	SYSTEM	\$10,775.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user linkd1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
29	Jun 16, 2023	SYSTEM	(\$10,775.00)						



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3572	1660	EMBANKMENT IN PLACE	Material		30	Jun 30, 2023	SYSTEM	\$10,775.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user linkd1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					30	Jun 30, 2023	SYSTEM	(\$10,775.00)	
					31	Jul 17, 2023	SYSTEM	\$10,775.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user marzua1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					31	Jul 17, 2023	SYSTEM	(\$10,775.00)	
					32	Aug 2, 2023	SYSTEM	\$10,775.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user linkd1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					32	Aug 2, 2023	SYSTEM	(\$10,775.00)	
					33	Aug 16, 2023	SYSTEM	\$10,775.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user linkd1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					33	Aug 16, 2023	SYSTEM	(\$10,775.00)	
					34	Sep 5, 2023	SYSTEM	\$10,775.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user linkd1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					34	Sep 5, 2023	SYSTEM	(\$10,775.00)	
					35	Sep 19, 2023	SYSTEM	\$10,775.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user linkd1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					35	Sep 19, 2023	SYSTEM	(\$10,775.00)	
					36	Oct 2, 2023	SYSTEM	\$10,775.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user linkd1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					36	Oct 2, 2023	SYSTEM	(\$10,775.00)	
					37	Oct 16, 2023	SYSTEM	\$10,775.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user linkd1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					37	Oct 16, 2023	SYSTEM	(\$10,775.00)	
					38	Nov 2, 2023	SYSTEM	\$10,775.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user linkd1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					38	Nov 2, 2023	SYSTEM	(\$10,775.00)	
					39	Nov 16, 2023	SYSTEM	\$10,775.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user linkd1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					39	Nov 16, 2023	SYSTEM	(\$10,775.00)	
					40	Dec 4, 2023	SYSTEM	\$10,775.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user marzua1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					40	Dec 4, 2023	SYSTEM	(\$10,775.00)	
					41	Dec 18, 2023	SYSTEM	\$10,775.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user linkd1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					41	Dec 18, 2023	SYSTEM	(\$10,775.00)	
					42	Jan 2, 2024	SYSTEM	\$10,775.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user linkd1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					42	Jan 2, 2024	SYSTEM	(\$10,775.00)	
					43	Jan 17, 2024	SYSTEM	\$10,775.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user marzua1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					43	Jan 17, 2024	SYSTEM	(\$10,775.00)	



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3572	1660	EMBANKMENT IN PLACE	Material			2024			
					44	Feb 5, 2024	SYSTEM	\$10,775.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user linkd1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					44	Feb 5, 2024	SYSTEM	(\$10,775.00)	
					45	Feb 20, 2024	SYSTEM	\$10,775.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user linkd1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					45	Feb 20, 2024	SYSTEM	(\$10,775.00)	
					46	Mar 5, 2024	SYSTEM	\$10,775.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user linkd1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					46	Mar 5, 2024	SYSTEM	(\$10,775.00)	
					47	Mar 18, 2024	SYSTEM	\$10,775.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user linkd1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					47	Mar 18, 2024	SYSTEM	(\$10,775.00)	
					48	Apr 2, 2024	SYSTEM	\$10,775.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user marzua1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					48	Apr 2, 2024	SYSTEM	(\$10,775.00)	
					49	Apr 17, 2024	SYSTEM	\$10,775.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user marzua1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					49	Apr 16, 2024	SYSTEM	(\$10,775.00)	
					50	May 2, 2024	SYSTEM	\$10,775.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user marzua1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					50	May 2, 2024	SYSTEM	(\$10,775.00)	
					51	May 17, 2024	SYSTEM	\$10,775.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user marzua1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					51	May 17, 2024	SYSTEM	(\$10,775.00)	
					52	Jun 3, 2024	SYSTEM	\$10,775.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user marzua1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					52	Jun 3, 2024	SYSTEM	(\$10,775.00)	
					53	Jun 18, 2024	SYSTEM	\$10,775.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user linkd1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					53	Jun 18, 2024	SYSTEM	(\$10,775.00)	
					54	Jul 2, 2024	SYSTEM	\$10,775.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user linkd1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					54	Jul 2, 2024	SYSTEM	(\$10,775.00)	
					55	Jul 17, 2024	SYSTEM	\$65,075.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user marzua1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					55	Jul 17, 2024	SYSTEM	(\$65,075.00)	
					56	Aug 2, 2024	SYSTEM	\$65,075.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user marzua1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					56	Aug 2, 2024	SYSTEM	(\$65,075.00)	
					57	Aug 16, 2024	SYSTEM	\$65,075.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user marzua1 overriding Payment Estimate Exception 1 on the current Payment Estimate.





## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3572	1660	EMBANKMENT IN PLACE	Material		57	Aug 16, 2024	SYSTEM	(\$65,075.00)	
					58	Sep 3, 2024	SYSTEM	\$65,075.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user linkd1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					58	Sep 3, 2024	SYSTEM	(\$65,075.00)	
					59	Sep 16, 2024	SYSTEM	\$65,075.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user marzua1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					59	Sep 16, 2024	SYSTEM	(\$65,075.00)	
					60	Oct 16, 2024	SYSTEM	\$65,075.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user marzua1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					60	Oct 16, 2024	SYSTEM	(\$65,075.00)	
					61	Nov 5, 2024	SYSTEM	\$65,075.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user marzua1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					61	Nov 5, 2024	SYSTEM	(\$65,075.00)	
					62	Nov 15, 2024	SYSTEM	\$65,075.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user marzua1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					62	Nov 15, 2024	SYSTEM	(\$65,075.00)	
					63	Dec 3, 2024	SYSTEM	\$65,075.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user marzua1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					63	Dec 3, 2024	SYSTEM	(\$65,075.00)	
					64	Dec 16, 2024	SYSTEM	\$65,075.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user marzua1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					64	Dec 16, 2024	SYSTEM	(\$65,075.00)	
					65	Jan 2, 2025	SYSTEM	\$65,075.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user marzua1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					65	Jan 2, 2025	SYSTEM	(\$65,075.00)	
					66	Jan 16, 2025	SYSTEM	\$65,075.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user marzua1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					66	Jan 16, 2025	SYSTEM	(\$65,075.00)	
					67	Feb 3, 2025	SYSTEM	\$65,075.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user marzua1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					67	Feb 3, 2025	SYSTEM	(\$65,075.00)	
					68	Feb 18, 2025	SYSTEM	\$65,075.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user marzua1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					68	Feb 18, 2025	SYSTEM	(\$65,075.00)	
					69	Mar 3, 2025	SYSTEM	\$65,075.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user marzua1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					69	Mar 3, 2025	SYSTEM	(\$65,075.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
			Price FUEL		27	May 16, 2023	SYSTEM	\$90.51	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					55	Jul 17, 2024	SYSTEM	\$87.42	Reference Item Price Adjustment Index Adjustment Type applied is FUEL



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3572	1660	EMBANKMENT IN PLACE	Price FUEL	- Total				\$177.93	
			Price FUEL - Total				\$177.93		
	1660 - Total							\$177.93	
	1670	COMPACTING EMBANKMENT	Material		27	May 16, 2023	SYSTEM	\$200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user linkd1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				27	May 16, 2023	SYSTEM	(\$200.00)		
				28	Jun 2, 2023	SYSTEM	\$200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user linkd1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
				28	Jun 2, 2023	SYSTEM	(\$200.00)		
				29	Jun 16, 2023	SYSTEM	\$200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user linkd1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
				29	Jun 16, 2023	SYSTEM	(\$200.00)		
				30	Jun 30, 2023	SYSTEM	\$200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user linkd1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
				30	Jun 30, 2023	SYSTEM	(\$200.00)		
				31	Jul 17, 2023	SYSTEM	\$200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user marzua1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
				31	Jul 17, 2023	SYSTEM	(\$200.00)		
				32	Aug 2, 2023	SYSTEM	\$200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user linkd1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
				32	Aug 2, 2023	SYSTEM	(\$200.00)		
				33	Aug 16, 2023	SYSTEM	\$200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user linkd1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
				33	Aug 16, 2023	SYSTEM	(\$200.00)		
				34	Sep 5, 2023	SYSTEM	\$200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user linkd1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
				34	Sep 5, 2023	SYSTEM	(\$200.00)		
				35	Sep 19, 2023	SYSTEM	\$200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user linkd1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
				35	Sep 19, 2023	SYSTEM	(\$200.00)		
				36	Oct 2, 2023	SYSTEM	\$200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user linkd1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
				36	Oct 2, 2023	SYSTEM	(\$200.00)		
				37	Oct 16, 2023	SYSTEM	\$200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user linkd1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
				37	Oct 16, 2023	SYSTEM	(\$200.00)		
				38	Nov 2, 2023	SYSTEM	\$200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user linkd1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
				38	Nov 2, 2023	SYSTEM	(\$200.00)		
				39	Nov 16, 2023	SYSTEM	\$200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user linkd1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
				39	Nov 16, 2023	SYSTEM	(\$200.00)		



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3572	1670	COMPACTING EMBANKMENT	Material		40	Dec 4, 2023	SYSTEM	\$200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user marzua1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					40	Dec 4, 2023	SYSTEM	(\$200.00)	
					41	Dec 18, 2023	SYSTEM	\$200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user linkd1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					41	Dec 18, 2023	SYSTEM	(\$200.00)	
					42	Jan 2, 2024	SYSTEM	\$200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user linkd1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					42	Jan 2, 2024	SYSTEM	(\$200.00)	
					43	Jan 17, 2024	SYSTEM	\$200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user marzua1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					43	Jan 17, 2024	SYSTEM	(\$200.00)	
					44	Feb 5, 2024	SYSTEM	\$200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user linkd1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					44	Feb 5, 2024	SYSTEM	(\$200.00)	
					45	Feb 20, 2024	SYSTEM	\$200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user linkd1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					45	Feb 20, 2024	SYSTEM	(\$200.00)	
					46	Mar 5, 2024	SYSTEM	\$200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user linkd1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					46	Mar 5, 2024	SYSTEM	(\$200.00)	
					47	Mar 18, 2024	SYSTEM	\$200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user linkd1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					47	Mar 18, 2024	SYSTEM	(\$200.00)	
					48	Apr 2, 2024	SYSTEM	\$200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user marzua1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					48	Apr 2, 2024	SYSTEM	(\$200.00)	
					49	Apr 17, 2024	SYSTEM	\$200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user marzua1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					49	Apr 16, 2024	SYSTEM	(\$200.00)	
					50	May 2, 2024	SYSTEM	\$200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user marzua1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					50	May 2, 2024	SYSTEM	(\$200.00)	
					51	May 17, 2024	SYSTEM	\$200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user marzua1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					51	May 17, 2024	SYSTEM	(\$200.00)	
					52	Jun 3, 2024	SYSTEM	\$200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user marzua1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					52	Jun 3, 2024	SYSTEM	(\$200.00)	
					53	Jun 18, 2024	SYSTEM	\$200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user linkd1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					53	Jun 18, 2024	SYSTEM	(\$200.00)	



## Line Item Adjustments by Estimate

Mar 6, 2025

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3572	1670	COMPACTING EMBANKMENT	Material			2024			
					54	Jul 2, 2024	SYSTEM	\$200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user linkd1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					54	Jul 2, 2024	SYSTEM	(\$200.00)	
					55	Jul 17, 2024	SYSTEM	\$635.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user marzua1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					55	Jul 17, 2024	SYSTEM	(\$635.00)	
					56	Aug 2, 2024	SYSTEM	\$635.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user marzua1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					56	Aug 2, 2024	SYSTEM	(\$635.00)	
					57	Aug 16, 2024	SYSTEM	\$635.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user marzua1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					57	Aug 16, 2024	SYSTEM	(\$635.00)	
					58	Sep 3, 2024	SYSTEM	\$635.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user linkd1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					58	Sep 3, 2024	SYSTEM	(\$635.00)	
					59	Sep 16, 2024	SYSTEM	\$635.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user marzua1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					59	Sep 16, 2024	SYSTEM	(\$635.00)	
					60	Oct 16, 2024	SYSTEM	\$635.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user marzua1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					60	Oct 16, 2024	SYSTEM	(\$635.00)	
					61	Nov 5, 2024	SYSTEM	\$635.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user marzua1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					61	Nov 5, 2024	SYSTEM	(\$635.00)	
					62	Nov 15, 2024	SYSTEM	\$635.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user marzua1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					62	Nov 15, 2024	SYSTEM	(\$635.00)	
					63	Dec 3, 2024	SYSTEM	\$635.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user marzua1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					63	Dec 3, 2024	SYSTEM	(\$635.00)	
					64	Dec 16, 2024	SYSTEM	\$635.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user marzua1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					64	Dec 16, 2024	SYSTEM	(\$635.00)	
					65	Jan 2, 2025	SYSTEM	\$635.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user marzua1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					65	Jan 2, 2025	SYSTEM	(\$635.00)	
					66	Jan 16, 2025	SYSTEM	\$635.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user marzua1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					66	Jan 16, 2025	SYSTEM	(\$635.00)	
					67	Feb 3, 2025	SYSTEM	\$635.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user marzua1 overriding Payment Estimate Exception 3 on the current Payment Estimate.



## Line Item Adjustments by Estimate

Mar 6, 2025

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3572	1670	COMPACTING EMBANKMENT	Material		67	Feb 3, 2025	SYSTEM	(\$635.00)	
					68	Feb 18, 2025	SYSTEM	\$635.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user marzua1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					68	Feb 18, 2025	SYSTEM	(\$635.00)	
					69	Mar 3, 2025	SYSTEM	\$635.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user marzua1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					69	Mar 3, 2025	SYSTEM	(\$635.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					1670 - Total			\$0.00	
	1710	MISC.	Material		56	Aug 2, 2024	SYSTEM	\$55,707.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user marzua1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					56	Aug 2, 2024	SYSTEM	(\$55,707.30)	
					57	Aug 16, 2024	SYSTEM	\$55,707.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user marzua1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					57	Aug 16, 2024	SYSTEM	(\$55,707.30)	
					58	Sep 3, 2024	SYSTEM	\$55,707.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user linkd1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					58	Sep 3, 2024	SYSTEM	(\$55,707.30)	
					59	Sep 16, 2024	SYSTEM	\$55,707.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user marzua1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					59	Sep 16, 2024	SYSTEM	(\$55,707.30)	
					60	Oct 16, 2024	SYSTEM	\$99,253.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user marzua1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					60	Oct 16, 2024	SYSTEM	(\$99,253.00)	
					61	Nov 5, 2024	SYSTEM	\$99,253.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user marzua1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					61	Nov 5, 2024	SYSTEM	(\$99,253.00)	
					62	Nov 15, 2024	SYSTEM	\$99,253.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user marzua1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					62	Nov 15, 2024	SYSTEM	(\$99,253.00)	
					63	Dec 3, 2024	SYSTEM	\$99,253.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user marzua1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					63	Dec 3, 2024	SYSTEM	(\$99,253.00)	
					64	Dec 16, 2024	SYSTEM	\$99,253.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user marzua1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					64	Dec 16, 2024	SYSTEM	(\$99,253.00)	
					65	Jan 2, 2025	SYSTEM	\$99,253.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user marzua1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					65	Jan 2, 2025	SYSTEM	(\$99,253.00)	
					66	Jan 16, 2025	SYSTEM	\$99,253.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user marzua1 overriding Payment Estimate Exception 7 on the current Payment Estimate.



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3572	1710	MISC.	Material		66	Jan 16, 2025	SYSTEM	(\$99,253.00)	
					67	Feb 3, 2025	SYSTEM	\$99,253.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user marzua1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					67	Feb 3, 2025	SYSTEM	(\$99,253.00)	
					68	Feb 18, 2025	SYSTEM	\$99,253.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user marzua1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					68	Feb 18, 2025	SYSTEM	(\$99,253.00)	
					69	Mar 3, 2025	SYSTEM	\$99,253.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user marzua1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					69	Mar 3, 2025	SYSTEM	(\$99,253.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					1710 - Total			\$0.00	
J5I3572	1720	PIPE COLLAR, TYPE A	Material		38	Nov 2, 2023	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user linkd1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					38	Nov 2, 2023	SYSTEM	(\$1,500.00)	
					39	Nov 16, 2023	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user linkd1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					39	Nov 16, 2023	SYSTEM	(\$1,500.00)	
					40	Dec 4, 2023	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user marzua1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					40	Dec 4, 2023	SYSTEM	(\$1,500.00)	
					41	Dec 18, 2023	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user linkd1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					41	Dec 18, 2023	SYSTEM	(\$1,500.00)	
					42	Jan 2, 2024	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user linkd1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					42	Jan 2, 2024	SYSTEM	(\$1,500.00)	
					43	Jan 17, 2024	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user marzua1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					43	Jan 17, 2024	SYSTEM	(\$1,500.00)	
					44	Feb 5, 2024	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user linkd1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					44	Feb 5, 2024	SYSTEM	(\$1,500.00)	
					45	Feb 20, 2024	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user linkd1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					45	Feb 20, 2024	SYSTEM	(\$1,500.00)	
					46	Mar 5, 2024	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user linkd1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					46	Mar 5, 2024	SYSTEM	(\$1,500.00)	
					47	Mar 18, 2024	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user linkd1 overriding Payment Estimate Exception 18 on the current Payment Estimate.



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3572	1720	PIPE COLLAR, TYPE A	Material		47	Mar 18, 2024	SYSTEM	(\$1,500.00)	
					48	Apr 2, 2024	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user marzua1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					48	Apr 2, 2024	SYSTEM	(\$1,500.00)	
					49	Apr 17, 2024	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user marzua1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					49	Apr 16, 2024	SYSTEM	(\$1,500.00)	
					50	May 2, 2024	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user marzua1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					50	May 2, 2024	SYSTEM	(\$1,500.00)	
					51	May 17, 2024	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user marzua1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					51	May 17, 2024	SYSTEM	(\$1,500.00)	
					52	Jun 3, 2024	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user marzua1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					52	Jun 3, 2024	SYSTEM	(\$1,500.00)	
					53	Jun 18, 2024	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user linkd1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					53	Jun 18, 2024	SYSTEM	(\$1,500.00)	
					54	Jul 2, 2024	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user linkd1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					54	Jul 2, 2024	SYSTEM	(\$1,500.00)	
					55	Jul 17, 2024	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user marzua1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					55	Jul 17, 2024	SYSTEM	(\$1,500.00)	
					56	Aug 2, 2024	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user marzua1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					56	Aug 2, 2024	SYSTEM	(\$1,500.00)	
					57	Aug 16, 2024	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user marzua1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					57	Aug 16, 2024	SYSTEM	(\$1,500.00)	
					58	Sep 3, 2024	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user linkd1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					58	Sep 3, 2024	SYSTEM	(\$1,500.00)	
					59	Sep 16, 2024	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user marzua1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					59	Sep 16, 2024	SYSTEM	(\$1,500.00)	
					60	Oct 16, 2024	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user marzua1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					60	Oct 16, 2024	SYSTEM	(\$1,500.00)	
					61	Nov 5, 2024	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user marzua1 overriding Payment



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J5I3572	1720	PIPE COLLAR, TYPE A	Material						Estimate Exception 23 on the current Payment Estimate.				
					61	Nov 5, 2024	SYSTEM	(\$1,500.00)					
					62	Nov 15, 2024	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user marzua1 overriding Payment Estimate Exception 20 on the current Payment Estimate.				
					62	Nov 15, 2024	SYSTEM	(\$1,500.00)					
					63	Dec 3, 2024	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user marzua1 overriding Payment Estimate Exception 20 on the current Payment Estimate.				
					63	Dec 3, 2024	SYSTEM	(\$1,500.00)					
					64	Dec 16, 2024	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user marzua1 overriding Payment Estimate Exception 20 on the current Payment Estimate.				
					64	Dec 16, 2024	SYSTEM	(\$1,500.00)					
					65	Jan 2, 2025	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user marzua1 overriding Payment Estimate Exception 19 on the current Payment Estimate.				
					65	Jan 2, 2025	SYSTEM	(\$1,500.00)					
					66	Jan 16, 2025	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user marzua1 overriding Payment Estimate Exception 19 on the current Payment Estimate.				
					66	Jan 16, 2025	SYSTEM	(\$1,500.00)					
					67	Feb 3, 2025	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user marzua1 overriding Payment Estimate Exception 21 on the current Payment Estimate.				
					67	Feb 3, 2025	SYSTEM	(\$1,500.00)					
					68	Feb 18, 2025	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user marzua1 overriding Payment Estimate Exception 21 on the current Payment Estimate.				
					68	Feb 18, 2025	SYSTEM	(\$1,500.00)					
					69	Mar 3, 2025	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user marzua1 overriding Payment Estimate Exception 21 on the current Payment Estimate.				
					69	Mar 3, 2025	SYSTEM	(\$1,500.00)					
					- Total							\$0.00	
					Material - Total							\$0.00	
				1720 - Total								\$0.00	
1730	PIPE COLLAR, TYPE C	Material		38	Nov 2, 2023	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user linkd1 overriding Payment Estimate Exception 21 on the current Payment Estimate.					
				38	Nov 2, 2023	SYSTEM	(\$3,000.00)						
				39	Nov 16, 2023	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user linkd1 overriding Payment Estimate Exception 21 on the current Payment Estimate.					
				39	Nov 16, 2023	SYSTEM	(\$3,000.00)						
				40	Dec 4, 2023	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user marzua1 overriding Payment Estimate Exception 21 on the current Payment Estimate.					
				40	Dec 4, 2023	SYSTEM	(\$3,000.00)						
				41	Dec 18, 2023	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user linkd1 overriding Payment Estimate Exception 23 on the current Payment Estimate.					
				41	Dec 18, 2023	SYSTEM	(\$3,000.00)						
				42	Jan 2, 2024	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user linkd1 overriding Payment					





## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3572	1730	PIPE COLLAR, TYPE C	Material						Estimate Exception 23 on the current Payment Estimate.
					42	Jan 2, 2024	SYSTEM	(\$3,000.00)	
					43	Jan 17, 2024	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user marzua1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					43	Jan 17, 2024	SYSTEM	(\$3,000.00)	
					44	Feb 5, 2024	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user linkd1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					44	Feb 5, 2024	SYSTEM	(\$3,000.00)	
					45	Feb 20, 2024	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user linkd1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					45	Feb 20, 2024	SYSTEM	(\$3,000.00)	
					46	Mar 5, 2024	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user linkd1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					46	Mar 5, 2024	SYSTEM	(\$3,000.00)	
					47	Mar 18, 2024	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user linkd1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					47	Mar 18, 2024	SYSTEM	(\$3,000.00)	
					48	Apr 2, 2024	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user marzua1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					48	Apr 2, 2024	SYSTEM	(\$3,000.00)	
					49	Apr 17, 2024	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user marzua1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					49	Apr 16, 2024	SYSTEM	(\$3,000.00)	
					50	May 2, 2024	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user marzua1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					50	May 2, 2024	SYSTEM	(\$3,000.00)	
					51	May 17, 2024	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user marzua1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					51	May 17, 2024	SYSTEM	(\$3,000.00)	
					52	Jun 3, 2024	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user marzua1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					52	Jun 3, 2024	SYSTEM	(\$3,000.00)	
					53	Jun 18, 2024	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user linkd1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					53	Jun 18, 2024	SYSTEM	(\$3,000.00)	
					54	Jul 2, 2024	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user linkd1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					54	Jul 2, 2024	SYSTEM	(\$3,000.00)	
					55	Jul 17, 2024	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user marzua1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					55	Jul 17, 2024	SYSTEM	(\$3,000.00)	



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3572	1730	PIPE COLLAR, TYPE C	Material		56	Aug 2, 2024	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user marzua1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					56	Aug 2, 2024	SYSTEM	(\$3,000.00)	
					57	Aug 16, 2024	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user marzua1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					57	Aug 16, 2024	SYSTEM	(\$3,000.00)	
					58	Sep 3, 2024	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user linkd1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					58	Sep 3, 2024	SYSTEM	(\$3,000.00)	
					59	Sep 16, 2024	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user marzua1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					59	Sep 16, 2024	SYSTEM	(\$3,000.00)	
					60	Oct 16, 2024	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user marzua1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					60	Oct 16, 2024	SYSTEM	(\$3,000.00)	
					61	Nov 5, 2024	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user marzua1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
					61	Nov 5, 2024	SYSTEM	(\$3,000.00)	
					62	Nov 15, 2024	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user marzua1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					62	Nov 15, 2024	SYSTEM	(\$3,000.00)	
					63	Dec 3, 2024	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user marzua1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					63	Dec 3, 2024	SYSTEM	(\$3,000.00)	
					64	Dec 16, 2024	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user marzua1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					64	Dec 16, 2024	SYSTEM	(\$3,000.00)	
					65	Jan 2, 2025	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user marzua1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					65	Jan 2, 2025	SYSTEM	(\$3,000.00)	
					66	Jan 16, 2025	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user marzua1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					66	Jan 16, 2025	SYSTEM	(\$3,000.00)	
					67	Feb 3, 2025	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user marzua1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					67	Feb 3, 2025	SYSTEM	(\$3,000.00)	
					68	Feb 18, 2025	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user marzua1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					68	Feb 18, 2025	SYSTEM	(\$3,000.00)	
					69	Mar 3, 2025	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user marzua1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					69	Mar 3, 2025	SYSTEM	(\$3,000.00)	



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3572	1730	PIPE COLLAR, TYPE C	Material			2025			
			- Total				\$0.00		
			Material - Total				\$0.00		
			1730 - Total				\$0.00		
	1740	FURNISHING TYPE 1 ROCK DITCH LINER	Material		54	Jul 2, 2024	SYSTEM	\$2,310.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user linkd1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
					54	Jul 2, 2024	SYSTEM	(\$2,310.00)	
					55	Jul 17, 2024	SYSTEM	\$2,310.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user marzua1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					55	Jul 17, 2024	SYSTEM	(\$2,310.00)	
					56	Aug 2, 2024	SYSTEM	\$2,310.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user marzua1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
					56	Aug 2, 2024	SYSTEM	(\$2,310.00)	
					57	Aug 16, 2024	SYSTEM	\$2,310.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user marzua1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
					57	Aug 16, 2024	SYSTEM	(\$2,310.00)	
					58	Sep 3, 2024	SYSTEM	\$2,310.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user linkd1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
					58	Sep 3, 2024	SYSTEM	(\$2,310.00)	
					59	Sep 16, 2024	SYSTEM	\$2,310.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user marzua1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
					59	Sep 16, 2024	SYSTEM	(\$2,310.00)	
					60	Oct 16, 2024	SYSTEM	\$2,310.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user marzua1 overriding Payment Estimate Exception 29 on the current Payment Estimate.
					60	Oct 16, 2024	SYSTEM	(\$2,310.00)	
					61	Nov 5, 2024	SYSTEM	\$2,310.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user marzua1 overriding Payment Estimate Exception 33 on the current Payment Estimate.
					61	Nov 5, 2024	SYSTEM	(\$2,310.00)	
					62	Nov 15, 2024	SYSTEM	\$2,310.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user marzua1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
					62	Nov 15, 2024	SYSTEM	(\$2,310.00)	
					63	Dec 3, 2024	SYSTEM	\$2,310.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user marzua1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
					63	Dec 3, 2024	SYSTEM	(\$2,310.00)	
					64	Dec 16, 2024	SYSTEM	\$2,310.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user marzua1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
					64	Dec 16, 2024	SYSTEM	(\$2,310.00)	
	65	Jan 2, 2025	SYSTEM	\$2,310.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user marzua1 overriding Payment Estimate Exception 29 on the current Payment Estimate.				
	65	Jan 2, 2025	SYSTEM	(\$2,310.00)					
	66	Jan 16, 2025	SYSTEM	\$2,310.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user marzua1 overriding Payment Estimate Exception 29 on the current Payment Estimate.				
	66	Jan 16, 2025	SYSTEM	(\$2,310.00)					



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3572	1740	FURNISHING TYPE 1 ROCK DITCH LINER	Material			2025			
					67	Feb 3, 2025	SYSTEM	\$2,310.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user marzua1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
					67	Feb 3, 2025	SYSTEM	(\$2,310.00)	
					68	Feb 18, 2025	SYSTEM	\$2,310.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user marzua1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
					68	Feb 18, 2025	SYSTEM	(\$2,310.00)	
					69	Mar 3, 2025	SYSTEM	\$2,310.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user marzua1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
					69	Mar 3, 2025	SYSTEM	(\$2,310.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					1740 - Total			\$0.00	
1760	ROCK LINING	Material			54	Jul 2, 2024	SYSTEM	\$500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user linkd1 overriding Payment Estimate Exception 29 on the current Payment Estimate.
					54	Jul 2, 2024	SYSTEM	(\$500.00)	
					55	Jul 17, 2024	SYSTEM	\$500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user marzua1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
					55	Jul 17, 2024	SYSTEM	(\$500.00)	
					56	Aug 2, 2024	SYSTEM	\$500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user marzua1 overriding Payment Estimate Exception 29 on the current Payment Estimate.
					56	Aug 2, 2024	SYSTEM	(\$500.00)	
					57	Aug 16, 2024	SYSTEM	\$500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user marzua1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
					57	Aug 16, 2024	SYSTEM	(\$500.00)	
					58	Sep 3, 2024	SYSTEM	\$500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user linkd1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
					58	Sep 3, 2024	SYSTEM	(\$500.00)	
					59	Sep 16, 2024	SYSTEM	\$500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user marzua1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
					59	Sep 16, 2024	SYSTEM	(\$500.00)	
					60	Oct 16, 2024	SYSTEM	\$500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user marzua1 overriding Payment Estimate Exception 32 on the current Payment Estimate.
					60	Oct 16, 2024	SYSTEM	(\$500.00)	
					61	Nov 5, 2024	SYSTEM	\$500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user marzua1 overriding Payment Estimate Exception 36 on the current Payment Estimate.
					61	Nov 5, 2024	SYSTEM	(\$500.00)	
					62	Nov 15, 2024	SYSTEM	\$500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user marzua1 overriding Payment Estimate Exception 33 on the current Payment Estimate.
					62	Nov 15, 2024	SYSTEM	(\$500.00)	
					63	Dec 3, 2024	SYSTEM	\$500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user marzua1 overriding Payment Estimate Exception 33 on the current Payment Estimate.
					63	Dec 3, 2024	SYSTEM	(\$500.00)	



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J5I3572	1760	ROCK LINING	Material			2024					
					64	Dec 16, 2024	SYSTEM	\$500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user marzua1 overriding Payment Estimate Exception 33 on the current Payment Estimate.		
					64	Dec 16, 2024	SYSTEM	(\$500.00)			
					65	Jan 2, 2025	SYSTEM	\$500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user marzua1 overriding Payment Estimate Exception 31 on the current Payment Estimate.		
					65	Jan 2, 2025	SYSTEM	(\$500.00)			
					66	Jan 16, 2025	SYSTEM	\$500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user marzua1 overriding Payment Estimate Exception 31 on the current Payment Estimate.		
					66	Jan 16, 2025	SYSTEM	(\$500.00)			
					67	Feb 3, 2025	SYSTEM	\$500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user marzua1 overriding Payment Estimate Exception 33 on the current Payment Estimate.		
					67	Feb 3, 2025	SYSTEM	(\$500.00)			
					68	Feb 18, 2025	SYSTEM	\$500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user marzua1 overriding Payment Estimate Exception 33 on the current Payment Estimate.		
					68	Feb 18, 2025	SYSTEM	(\$500.00)			
					69	Mar 3, 2025	SYSTEM	\$500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user marzua1 overriding Payment Estimate Exception 33 on the current Payment Estimate.		
					69	Mar 3, 2025	SYSTEM	(\$500.00)			
					- Total				\$0.00		
					Material - Total				\$0.00		
					1760 - Total				\$0.00		
			1830	CONSTRUCTION SIGNS	Overrun	Overrun	22	Mar 2, 2023	SYSTEM	(\$975.20)	
							34	Sep 5, 2023	SYSTEM	(\$777.11)	
							35	Sep 19, 2023	SYSTEM	\$777.11	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',12.19000 - 12.19000, 'is applied (if non-zero).
							41	Dec 18, 2023	SYSTEM	(\$2,840.27)	
							51	May 17, 2024	SYSTEM	(\$195.04)	
							66	Jan 16, 2025	SYSTEM	\$4,010.51	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',12.19000 - 12.19000, 'is applied (if non-zero).
					Overrun - Total				\$0.00		
Overrun - Total					\$0.00						
1830 - Total					\$0.00						
1840	ADVANCED WARNING RAIL SYSTEM	Material				2	May 3, 2022	SYSTEM	\$50.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user marzua1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
			2	May 3, 2022		SYSTEM	(\$50.00)				
			- Total				\$0.00				
			Material - Total				\$0.00				
		Overrun	Overrun	3	May 16, 2022	SYSTEM	(\$50.00)				
				66	Jan 16, 2025	SYSTEM	\$50.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',25.00000 - 25.00000, 'is applied (if non-zero).			
				Overrun - Total				\$0.00			
				Overrun - Total				\$0.00			



## Line Item Adjustments by Estimate

Mar 6, 2025

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3572	1840 - Total							\$0.00	
	1850	CHANNELIZER (TRIM LINE)	Material		2	May 3, 2022	SYSTEM	\$4,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user marzua1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					2	May 3, 2022	SYSTEM	(\$4,000.00)	
				- Total				\$0.00	
				Material - Total				\$0.00	
	1850 - Total							\$0.00	
	1870	DIRECTIONAL INDICATOR BARRICADE	Material		2	May 3, 2022	SYSTEM	\$350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user marzua1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					2	May 3, 2022	SYSTEM	(\$350.00)	
				- Total				\$0.00	
				Material - Total				\$0.00	
	1870 - Total							\$0.00	
	1880	FLASHING ARROW PANEL	Material		2	May 3, 2022	SYSTEM	\$500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user marzua1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					2	May 3, 2022	SYSTEM	(\$500.00)	
				- Total				\$0.00	
				Material - Total				\$0.00	
	1880 - Total							\$0.00	
	1890	TUBULAR MARKER	Overrun	Overrun	52	Jun 3, 2024	SYSTEM	(\$765.00)	
					66	Jan 16, 2025	SYSTEM	\$765.00	
				Overrun - Total				\$0.00	
				Overrun - Total				\$0.00	
	1890 - Total							\$0.00	
	1910	TEMPORARY TRAFFIC BARRIER, CONT. FURN/RE	Overrun	Overrun	33	Aug 16, 2023	SYSTEM	(\$13,893.50)	
					34	Sep 5, 2023	SYSTEM	\$7,344.50	
				Overrun - Total				(\$6,549.00)	
				Overrun - Total				(\$6,549.00)	
	1910 - Total							(\$6,549.00)	
	1920	TEMP. TRAFFIC BARRIER ANCHORED., CONT	Material		20	Feb 2, 2023	SYSTEM	\$136,059.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user linkd1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
					20	Feb 2, 2023	SYSTEM	(\$136,059.00)	
				- Total				\$0.00	
				Material - Total				\$0.00	
	1920 - Total							\$0.00	
	1930	RELOCATING TEMPORARY TRAFFIC BARRIER	Overrun	Overrun	43	Jan 17, 2024	SYSTEM	(\$2,296.00)	
					54	Jul 2, 2024	SYSTEM	(\$1,260.00)	
				Overrun - Total				(\$3,556.00)	
				Overrun - Total				(\$3,556.00)	
	1930 - Total							(\$3,556.00)	
	1960	PAVEMENT EDGE TREATMENT	Material		2	May 3, 2022	SYSTEM	\$50,130.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user marzua1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					2	May 3, 2022	SYSTEM	(\$50,130.00)	



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3572	1960	PAVEMENT EDGE TREATMENT	Material		3	May 16, 2022	SYSTEM	\$110,190.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user marzua1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					3	May 16, 2022	SYSTEM	(\$110,190.00)	
					4	Jun 2, 2022	SYSTEM	\$110,190.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user linkd1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					4	Jun 2, 2022	SYSTEM	(\$110,190.00)	
					5	Jun 17, 2022	SYSTEM	\$154,245.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user linkd1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
					5	Jun 17, 2022	SYSTEM	(\$154,245.00)	
					6	Jul 2, 2022	SYSTEM	\$220,780.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user abbote1 overriding Payment Estimate Exception 32 on the current Payment Estimate.
					6	Jul 1, 2022	SYSTEM	(\$220,780.00)	
					7	Jul 19, 2022	SYSTEM	\$220,780.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user linkd1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
					7	Jul 19, 2022	SYSTEM	(\$220,780.00)	
					8	Aug 2, 2022	SYSTEM	\$220,780.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user linkd1 overriding Payment Estimate Exception 29 on the current Payment Estimate.
					8	Aug 2, 2022	SYSTEM	(\$220,780.00)	
					9	Aug 17, 2022	SYSTEM	\$220,780.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user linkd1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
					9	Aug 17, 2022	SYSTEM	(\$220,780.00)	
					10	Sep 6, 2022	SYSTEM	\$220,780.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user linkd1 overriding Payment Estimate Exception 35 on the current Payment Estimate.
					10	Sep 6, 2022	SYSTEM	(\$220,780.00)	
					11	Sep 16, 2022	SYSTEM	\$220,780.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user linkd1 overriding Payment Estimate Exception 36 on the current Payment Estimate.
					11	Sep 16, 2022	SYSTEM	(\$220,780.00)	
					12	Oct 4, 2022	SYSTEM	\$220,780.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user gabelj3 overriding Payment Estimate Exception 36 on the current Payment Estimate.
					12	Oct 4, 2022	SYSTEM	(\$220,780.00)	
					13	Oct 18, 2022	SYSTEM	\$220,780.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0092) due to user linkd1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					13	Oct 18, 2022	SYSTEM	(\$220,780.00)	
					14	Nov 3, 2022	SYSTEM	\$220,780.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user linkd1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					14	Nov 3, 2022	SYSTEM	(\$220,780.00)	
					15	Nov 17, 2022	SYSTEM	\$220,780.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user linkd1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					15	Nov 17, 2022	SYSTEM	(\$220,780.00)	
					16	Dec 4, 2022	SYSTEM	\$220,780.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user linkd1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					16	Dec 4, 2022	SYSTEM	(\$220,780.00)	



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J5I3572	1960	PAVEMENT EDGE TREATMENT	Material			2022							
					17	Dec 16, 2022	SYSTEM	\$221,905.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user marzua1 overriding Payment Estimate Exception 25 on the current Payment Estimate.				
					17	Dec 16, 2022	SYSTEM	(\$221,905.00)					
					18	Jan 3, 2023	SYSTEM	\$221,905.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user linkd1 overriding Payment Estimate Exception 25 on the current Payment Estimate.				
					18	Jan 3, 2023	SYSTEM	(\$221,905.00)					
					19	Jan 17, 2023	SYSTEM	\$221,905.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user linkd1 overriding Payment Estimate Exception 27 on the current Payment Estimate.				
					19	Jan 17, 2023	SYSTEM	(\$221,905.00)					
					20	Feb 2, 2023	SYSTEM	\$221,905.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user linkd1 overriding Payment Estimate Exception 28 on the current Payment Estimate.				
					20	Feb 2, 2023	SYSTEM	(\$221,905.00)					
					- Total			\$0.00					
					Material - Total			\$0.00					
					Overrun	Overrun	17	Dec 16, 2022	SYSTEM	(\$200.00)			
							52	Jun 3, 2024	SYSTEM	(\$52,800.00)			
							55	Jul 17, 2024	SYSTEM	(\$15,000.00)			
							67	Feb 3, 2025	SYSTEM	\$68,000.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '5.00000 - 5.00000, 'is applied (if non-zero).		
							Overrun - Total			\$0.00			
							Overrun - Total			\$0.00			
					1960 - Total			\$0.00					
			1970	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	Other Item Adjustment	OTHR	54	Jul 2, 2024	marzua1	(\$1,059.36)	20% pending retro reflectivity results 22070' x 20% = 4414' 4414'x 0.24 = -\$1059.36		
							62	Nov 15, 2024	marzua1	(\$524.00)	20% pending retro reflectivity		
							65	Jan 2, 2025	marzua1	\$524.00	Retro completed, adjustment to reverse 20% withheld on previous estimate		
							65	Jan 2, 2025	marzua1	\$1,059.36	Retro completed, adjustment to reverse 20% withheld on previous estimate		
							OTHR - Total			\$0.00			
							Other Item Adjustment - Total			\$0.00			
							1970 - Total			\$0.00			
							1980	6 IN. YELLOW HIGH BUILD WATERBORNE PAINT	Other Item Adjustment	OTHR	62	Nov 15, 2024	marzua1
					65	Jan 2, 2025					marzua1	\$1,905.00	Retro completed, adjustment to reverse 20% withheld on previous estimate
					OTHR - Total						\$0.00		
			Other Item Adjustment - Total			\$0.00							
			1980 - Total			\$0.00							
			1990	12 IN. WHITE HIGH BUILD WATERBORNE PAINT	Other Item Adjustment	OTHR	62	Nov 15, 2024	marzua1	(\$196.00)	20% pending retro reflectivity		
							65	Jan 2, 2025	marzua1	\$196.00	Retro completed, adjustment to reverse 20% withheld on previous estimate		
							OTHR - Total			\$0.00			
							Other Item Adjustment - Total			\$0.00			
					1990 - Total			\$0.00					
					2000	4 IN. WHITE WATERBORNE	Material		12	Oct 4, 2022	SYSTEM	\$22,687.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user gabelj3 overriding Payment





## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J5I3572	2000	PAVEMENT MARKING	Material						Estimate Exception 41 on the current Payment Estimate.				
					12	Oct 4, 2022	SYSTEM	(\$22,687.60)					
					13	Oct 18, 2022	SYSTEM	\$22,687.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0093) due to user linkd1 overriding Payment Estimate Exception 27 on the current Payment Estimate.				
					13	Oct 18, 2022	SYSTEM	(\$22,687.60)					
					14	Nov 3, 2022	SYSTEM	\$22,687.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user linkd1 overriding Payment Estimate Exception 28 on the current Payment Estimate.				
					14	Nov 3, 2022	SYSTEM	(\$22,687.60)					
					15	Nov 17, 2022	SYSTEM	\$22,687.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user linkd1 overriding Payment Estimate Exception 30 on the current Payment Estimate.				
					15	Nov 17, 2022	SYSTEM	(\$22,687.60)					
					16	Dec 4, 2022	SYSTEM	\$22,687.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user linkd1 overriding Payment Estimate Exception 30 on the current Payment Estimate.				
					16	Dec 4, 2022	SYSTEM	(\$22,687.60)					
					17	Dec 16, 2022	SYSTEM	\$22,687.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user marzua1 overriding Payment Estimate Exception 30 on the current Payment Estimate.				
					17	Dec 16, 2022	SYSTEM	(\$22,687.60)					
					18	Jan 3, 2023	SYSTEM	\$22,687.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user linkd1 overriding Payment Estimate Exception 30 on the current Payment Estimate.				
					18	Jan 3, 2023	SYSTEM	(\$22,687.60)					
					19	Jan 17, 2023	SYSTEM	\$22,687.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user linkd1 overriding Payment Estimate Exception 32 on the current Payment Estimate.				
					19	Jan 17, 2023	SYSTEM	(\$22,687.60)					
					20	Feb 2, 2023	SYSTEM	\$22,687.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user linkd1 overriding Payment Estimate Exception 29 on the current Payment Estimate.				
					20	Feb 2, 2023	SYSTEM	(\$22,687.60)					
					- Total							\$0.00	
					Material - Total							\$0.00	
					2000 - Total							\$0.00	
2010	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		12	Oct 4, 2022	SYSTEM	\$18,184.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user gabelj3 overriding Payment Estimate Exception 45 on the current Payment Estimate.					
				12	Oct 4, 2022	SYSTEM	(\$18,184.00)						
				13	Oct 18, 2022	SYSTEM	\$18,184.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0094) due to user linkd1 overriding Payment Estimate Exception 31 on the current Payment Estimate.					
				13	Oct 18, 2022	SYSTEM	(\$18,184.00)						
				14	Nov 3, 2022	SYSTEM	\$18,184.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user linkd1 overriding Payment Estimate Exception 32 on the current Payment Estimate.					
				14	Nov 3, 2022	SYSTEM	(\$18,184.00)						
				15	Nov 17, 2022	SYSTEM	\$18,184.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user linkd1 overriding Payment Estimate Exception 34 on the current Payment Estimate.					
				15	Nov 17, 2022	SYSTEM	(\$18,184.00)						
				16	Dec 4, 2022	SYSTEM	\$18,184.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user linkd1 overriding Payment					



## Line Item Adjustments by Estimate

Mar 6, 2025

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J5I3572	2010	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material						Estimate Exception 34 on the current Payment Estimate.					
					16	Dec 4, 2022	SYSTEM	(\$18,184.00)						
					17	Dec 16, 2022	SYSTEM	\$18,184.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user marzua1 overriding Payment Estimate Exception 34 on the current Payment Estimate.					
					17	Dec 16, 2022	SYSTEM	(\$18,184.00)						
					18	Jan 3, 2023	SYSTEM	\$18,184.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user linkd1 overriding Payment Estimate Exception 34 on the current Payment Estimate.					
					18	Jan 3, 2023	SYSTEM	(\$18,184.00)						
					19	Jan 17, 2023	SYSTEM	\$18,184.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user linkd1 overriding Payment Estimate Exception 36 on the current Payment Estimate.					
					19	Jan 17, 2023	SYSTEM	(\$18,184.00)						
					20	Feb 2, 2023	SYSTEM	\$18,184.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user linkd1 overriding Payment Estimate Exception 39 on the current Payment Estimate.					
					20	Feb 2, 2023	SYSTEM	(\$18,184.00)						
					- Total					\$0.00				
					Material - Total					\$0.00				
					2010 - Total					\$0.00				
					2050	15 IN. PIPE CULVERT GROUP C	Other Item Adjustment	MATL	16	Dec 5, 2022	gabelj3	\$14,044.80	Invoice - \$13,376 +5% overhead per EPG 108.11 105% x \$13,376.00 = \$14,044.80	
MATL - Total				\$14,044.80										
Other Item Adjustment - Total				\$14,044.80										
2050 - Total				\$14,044.80										
2070	24 IN. PIPE GROUP A	Other Item Adjustment	MATL	49	Apr 17, 2024	marzua1	\$637.00	7.5' 24" pipe = \$231.00 ea x 2 = \$462.00 Delivery = 31.5% = \$145.00 5% per EPG 108.11 = \$30.00 Total = \$637.00						
									MATL - Total				\$637.00	
									Other Item Adjustment - Total				\$637.00	
									2070 - Total				\$637.00	
2120	15 IN. SAFETY SLOPE END SECTION	Other Item Adjustment	MATL	16	Dec 5, 2022	gabelj3	\$1,403.43	Invoice - \$1,336.60 +5% overhead per EPG 108.11 105% x \$1,336.60 = \$1,403.43						
									MATL - Total				\$1,403.43	
									Other Item Adjustment - Total				\$1,403.43	
									2120 - Total				\$1,403.43	
2130	24 IN. SAFETY SLOPE END SECTION	Other Item Adjustment	MATL	49	Apr 17, 2024	marzua1	\$1,657.00	24" FES = \$600.00 ea x 2 = \$1200.00 Delivery = 31.5% = \$378.00 5% per EPG 108.11 = \$79.00 Total = \$1657.00						
									MATL - Total				\$1,657.00	
									Other Item Adjustment - Total				\$1,657.00	
									2130 - Total				\$1,657.00	
2140	SEEDING - COOL SEASON GRASSES	Material		6	Jul 2, 2022	SYSTEM	\$14,335.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user abbote1 overriding Payment Estimate Exception 34 on the current Payment Estimate.						
				6	Jul 1, 2022	SYSTEM	(\$14,335.00)							
				7	Jul 19, 2022	SYSTEM	\$14,335.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user linkd1 overriding Payment Estimate Exception 28 on the current Payment Estimate.						
				7	Jul 19, 2022	SYSTEM	(\$14,335.00)							
				8	Aug 2, 2022	SYSTEM	\$14,335.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user linkd1 overriding Payment Estimate Exception 31 on the current Payment Estimate.						



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J5I3572	2140	SEEDING - COOL SEASON GRASSES	Material		8	Aug 2, 2022	SYSTEM	(\$14,335.00)						
					9	Aug 17, 2022	SYSTEM	\$33,370.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user linkd1 overriding Payment Estimate Exception 37 on the current Payment Estimate.					
					9	Aug 17, 2022	SYSTEM	(\$33,370.00)						
					10	Sep 6, 2022	SYSTEM	\$33,370.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user linkd1 overriding Payment Estimate Exception 45 on the current Payment Estimate.					
					10	Sep 6, 2022	SYSTEM	(\$33,370.00)						
					11	Sep 16, 2022	SYSTEM	\$33,370.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user linkd1 overriding Payment Estimate Exception 46 on the current Payment Estimate.					
					11	Sep 16, 2022	SYSTEM	(\$33,370.00)						
					12	Oct 4, 2022	SYSTEM	\$33,370.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user gabelj3 overriding Payment Estimate Exception 50 on the current Payment Estimate.					
					12	Oct 4, 2022	SYSTEM	(\$33,370.00)						
					13	Oct 18, 2022	SYSTEM	\$33,370.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0095) due to user linkd1 overriding Payment Estimate Exception 36 on the current Payment Estimate.					
					13	Oct 18, 2022	SYSTEM	(\$33,370.00)						
					14	Nov 3, 2022	SYSTEM	\$33,370.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user linkd1 overriding Payment Estimate Exception 37 on the current Payment Estimate.					
					14	Nov 3, 2022	SYSTEM	(\$33,370.00)						
					15	Nov 17, 2022	SYSTEM	\$33,370.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user linkd1 overriding Payment Estimate Exception 39 on the current Payment Estimate.					
					15	Nov 17, 2022	SYSTEM	(\$33,370.00)						
					16	Dec 4, 2022	SYSTEM	\$33,370.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user linkd1 overriding Payment Estimate Exception 39 on the current Payment Estimate.					
					16	Dec 4, 2022	SYSTEM	(\$33,370.00)						
					17	Dec 16, 2022	SYSTEM	\$33,370.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user marzua1 overriding Payment Estimate Exception 39 on the current Payment Estimate.					
					17	Dec 16, 2022	SYSTEM	(\$33,370.00)						
					18	Jan 3, 2023	SYSTEM	\$33,370.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user linkd1 overriding Payment Estimate Exception 39 on the current Payment Estimate.					
					18	Jan 3, 2023	SYSTEM	(\$33,370.00)						
					19	Jan 17, 2023	SYSTEM	\$33,370.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user linkd1 overriding Payment Estimate Exception 43 on the current Payment Estimate.					
					19	Jan 17, 2023	SYSTEM	(\$33,370.00)						
					20	Feb 2, 2023	SYSTEM	\$33,370.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user linkd1 overriding Payment Estimate Exception 42 on the current Payment Estimate.					
					20	Feb 2, 2023	SYSTEM	(\$33,370.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					Overrun	Overrun	54	Jul 2, 2024	SYSTEM	(\$12,220.00)				
				55			Jul 17, 2024	SYSTEM	(\$18,330.00)					



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3572	2140	SEEDING - COOL SEASON GRASSES	Overrun	Overrun	56	Aug 2, 2024	SYSTEM	(\$15,980.00)	
					60	Oct 16, 2024	SYSTEM	(\$22,090.00)	
					Overrun - Total			(\$68,620.00)	
					Overrun - Total			(\$68,620.00)	
					2140 - Total			(\$68,620.00)	
J5I3572	2170	ROCK DITCH CHECK	Material		13	Oct 18, 2022	SYSTEM	\$297.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0096) due to user linkd1 overriding Payment Estimate Exception 38 on the current Payment Estimate.
					13	Oct 18, 2022	SYSTEM	(\$297.00)	
					14	Nov 3, 2022	SYSTEM	\$297.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user linkd1 overriding Payment Estimate Exception 39 on the current Payment Estimate.
					14	Nov 3, 2022	SYSTEM	(\$297.00)	
					15	Nov 17, 2022	SYSTEM	\$297.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user linkd1 overriding Payment Estimate Exception 41 on the current Payment Estimate.
					15	Nov 17, 2022	SYSTEM	(\$297.00)	
					16	Dec 4, 2022	SYSTEM	\$297.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user linkd1 overriding Payment Estimate Exception 41 on the current Payment Estimate.
					16	Dec 4, 2022	SYSTEM	(\$297.00)	
					17	Dec 16, 2022	SYSTEM	\$297.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user marzua1 overriding Payment Estimate Exception 41 on the current Payment Estimate.
					17	Dec 16, 2022	SYSTEM	(\$297.00)	
					18	Jan 3, 2023	SYSTEM	\$297.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user linkd1 overriding Payment Estimate Exception 41 on the current Payment Estimate.
					18	Jan 3, 2023	SYSTEM	(\$297.00)	
					19	Jan 17, 2023	SYSTEM	\$297.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user linkd1 overriding Payment Estimate Exception 45 on the current Payment Estimate.
					19	Jan 17, 2023	SYSTEM	(\$297.00)	
					20	Feb 2, 2023	SYSTEM	\$297.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user linkd1 overriding Payment Estimate Exception 44 on the current Payment Estimate.
					20	Feb 2, 2023	SYSTEM	(\$297.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					2170 - Total			\$0.00	
J5I3572	2180	CURB INLET CHECK	Material		13	Oct 18, 2022	SYSTEM	\$6,090.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0090) due to user linkd1 overriding Payment Estimate Exception 39 on the current Payment Estimate.
					13	Oct 18, 2022	SYSTEM	(\$6,090.00)	
					14	Nov 3, 2022	SYSTEM	\$6,090.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user linkd1 overriding Payment Estimate Exception 40 on the current Payment Estimate.
					14	Nov 3, 2022	SYSTEM	(\$6,090.00)	
					15	Nov 17, 2022	SYSTEM	\$6,090.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user linkd1 overriding Payment Estimate Exception 42 on the current Payment Estimate.
					15	Nov 17, 2022	SYSTEM	(\$6,090.00)	
					16	Dec 4, 2022	SYSTEM	\$6,090.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user linkd1 overriding Payment



## Line Item Adjustments by Estimate

Mar 6, 2025

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J5I3572	2180	CURB INLET CHECK	Material						Estimate Exception 42 on the current Payment Estimate.		
					16	Dec 4, 2022	SYSTEM	(\$6,090.00)			
					17	Dec 16, 2022	SYSTEM	\$6,090.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user marzua1 overriding Payment Estimate Exception 42 on the current Payment Estimate.		
					17	Dec 16, 2022	SYSTEM	(\$6,090.00)			
					18	Jan 3, 2023	SYSTEM	\$6,090.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user linkd1 overriding Payment Estimate Exception 42 on the current Payment Estimate.		
					18	Jan 3, 2023	SYSTEM	(\$6,090.00)			
					19	Jan 17, 2023	SYSTEM	\$6,090.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user linkd1 overriding Payment Estimate Exception 47 on the current Payment Estimate.		
					19	Jan 17, 2023	SYSTEM	(\$6,090.00)			
					20	Feb 2, 2023	SYSTEM	\$6,090.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user linkd1 overriding Payment Estimate Exception 46 on the current Payment Estimate.		
					20	Feb 2, 2023	SYSTEM	(\$6,090.00)			
					- Total			\$0.00			
					Material - Total			\$0.00			
			Overrun	Overrun	13	Oct 18, 2022	SYSTEM	(\$1,450.00)			
					46	Mar 5, 2024	SYSTEM	\$1,450.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',145.00000 - 145.00000, 'is applied (if non-zero).		
			Overrun - Total			\$0.00					
			Overrun - Total			\$0.00					
			2180 - Total			\$0.00					
			2190	SEDIMENT REMOVAL	Overrun	Overrun	48	Apr 2, 2024	SYSTEM	(\$130.00)	
							Overrun - Total			(\$130.00)	
					Overrun - Total			(\$130.00)			
					2190 - Total			(\$130.00)			
			2200	TEMPORARY SEEDING	Material		4	Jun 2, 2022	SYSTEM	\$2,730.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user linkd1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
							4	Jun 2, 2022	SYSTEM	(\$2,730.00)	
							5	Jun 17, 2022	SYSTEM	\$2,730.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user linkd1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
							5	Jun 17, 2022	SYSTEM	(\$2,730.00)	
	- Total				\$0.00						
	Material - Total				\$0.00						
	2200 - Total			\$0.00							
	2260	CONCRETE PAVEMENT (11 IN. NON-REINFORCED)	Construction Stockpile		29	Jun 16, 2023	SYSTEM	(\$113,936.19)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					30	Jun 30, 2023	SYSTEM	(\$10,536.26)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					31	Jul 17, 2023	SYSTEM	(\$56,419.12)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					32	Aug 2, 2023	SYSTEM	(\$55,443.06)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					33	Aug 16, 2023	SYSTEM	(\$30,588.27)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					34	Sep 5, 2023	SYSTEM	(\$129,048.21)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					35	Sep 19, 2023	SYSTEM	(\$48,749.72)	Payment Estimate Item Adjustment generated Stockpile Transaction		



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3572	2260	CONCRETE PAVEMENT (11 IN. NON-REINFORCED)	Construction Stockpile			2023			
					36	Oct 2, 2023	SYSTEM	(\$79,121.25)	Payment Estimate Item Adjustment generated Stockpile Transaction
					37	Oct 16, 2023	SYSTEM	(\$55,249.88)	Payment Estimate Item Adjustment generated Stockpile Transaction
					38	Nov 2, 2023	SYSTEM	(\$56,969.87)	Payment Estimate Item Adjustment generated Stockpile Transaction
					39	Nov 16, 2023	SYSTEM	(\$11,138.46)	Payment Estimate Item Adjustment generated Stockpile Transaction
					40	Dec 4, 2023	SYSTEM	(\$19,036.85)	Payment Estimate Item Adjustment generated Stockpile Transaction
					41	Dec 18, 2023	SYSTEM	(\$246.31)	Payment Estimate Item Adjustment generated Stockpile Transaction
					47	Mar 18, 2024	SYSTEM	(\$9,652.75)	Payment Estimate Item Adjustment generated Stockpile Transaction
					48	Apr 2, 2024	SYSTEM	(\$78,756.02)	Payment Estimate Item Adjustment generated Stockpile Transaction
					49	Apr 16, 2024	SYSTEM	(\$77,476.12)	Payment Estimate Item Adjustment generated Stockpile Transaction
					50	May 2, 2024	SYSTEM	(\$95,849.49)	Payment Estimate Item Adjustment generated Stockpile Transaction
					51	May 17, 2024	SYSTEM	(\$56,869.64)	Payment Estimate Item Adjustment generated Stockpile Transaction
					52	Jun 3, 2024	SYSTEM	(\$121,174.08)	Payment Estimate Item Adjustment generated Stockpile Transaction
					53	Jun 18, 2024	SYSTEM	(\$147,673.86)	Payment Estimate Item Adjustment generated Stockpile Transaction
					55	Jul 17, 2024	SYSTEM	(\$5,204.60)	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			(\$1,259,140.01)	
					Construction Stockpile - Total			(\$1,259,140.01)	
			Construction Stockpile STMI		2	May 3, 2022	SYSTEM	\$144,417.76	Payment Estimate Item Adjustment generated Stockpile Transaction
					3	May 16, 2022	SYSTEM	\$36,104.44	Payment Estimate Item Adjustment generated Stockpile Transaction
					11	Sep 16, 2022	SYSTEM	\$848,376.00	Payment Estimate Item Adjustment generated Stockpile Transaction
					23	Mar 16, 2023	SYSTEM	\$121,606.16	Payment Estimate Item Adjustment generated Stockpile Transaction
					25	Apr 18, 2023	SYSTEM	\$91,741.46	Payment Estimate Item Adjustment generated Stockpile Transaction
					27	May 16, 2023	SYSTEM	\$22,505.09	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			\$1,264,750.91	
					Construction Stockpile STMI - Total			\$1,264,750.91	
			Material		29	Jun 16, 2023	SYSTEM	\$433,320.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user linkd1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					29	Jun 16, 2023	SYSTEM	(\$433,320.00)	
					30	Jun 30, 2023	SYSTEM	\$481,413.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user linkd1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					30	Jun 30, 2023	SYSTEM	(\$481,413.00)	
					31	Jul 17, 2023	SYSTEM	\$1,018,923.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user marzua1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					31	Jul 17, 2023	SYSTEM	(\$1,018,923.00)	
					32	Aug 2, 2023	SYSTEM	\$1,652,598.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user linkd1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					32	Aug 2, 2023	SYSTEM	(\$1,652,598.30)	



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3572	2260	CONCRETE PAVEMENT (11 IN. NON-REINFORCED)	Material		33	Aug 16, 2023	SYSTEM	\$2,002,200.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user linkd1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					33	Aug 16, 2023	SYSTEM	(\$2,002,200.60)	
					34	Sep 5, 2023	SYSTEM	\$3,477,130.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user linkd1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					34	Sep 5, 2023	SYSTEM	(\$3,477,130.80)	
					35	Sep 19, 2023	SYSTEM	\$4,034,305.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user linkd1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					35	Sep 19, 2023	SYSTEM	(\$4,034,305.80)	
					36	Oct 2, 2023	SYSTEM	\$4,938,606.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user linkd1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					36	Oct 2, 2023	SYSTEM	(\$4,938,606.00)	
					37	Oct 16, 2023	SYSTEM	\$5,570,073.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user linkd1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					37	Oct 16, 2023	SYSTEM	(\$5,570,073.30)	
					38	Nov 2, 2023	SYSTEM	\$6,221,198.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user linkd1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					38	Nov 2, 2023	SYSTEM	(\$6,221,198.70)	
					39	Nov 16, 2023	SYSTEM	\$6,348,503.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user linkd1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					39	Nov 16, 2023	SYSTEM	(\$6,348,503.70)	
					40	Dec 4, 2023	SYSTEM	\$6,566,081.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user marzua1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					40	Dec 4, 2023	SYSTEM	(\$6,566,081.40)	
					41	Dec 18, 2023	SYSTEM	\$6,568,896.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user linkd1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					41	Dec 18, 2023	SYSTEM	(\$6,568,896.60)	
					42	Jan 2, 2024	SYSTEM	\$6,568,896.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user linkd1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					42	Jan 2, 2024	SYSTEM	(\$6,568,896.60)	
					43	Jan 17, 2024	SYSTEM	\$6,568,896.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user marzua1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					43	Jan 17, 2024	SYSTEM	(\$6,568,896.60)	
					44	Feb 5, 2024	SYSTEM	\$6,568,896.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user linkd1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					44	Feb 5, 2024	SYSTEM	(\$6,568,896.60)	
					45	Feb 20, 2024	SYSTEM	\$6,568,896.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user linkd1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					45	Feb 20, 2024	SYSTEM	(\$6,568,896.60)	
					46	Mar 5, 2024	SYSTEM	\$4,762,613.91	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user linkd1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					46	Mar 5, 2024	SYSTEM	(\$4,762,613.91)	



## Line Item Adjustments by Estimate

Mar 6, 2025

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3572	2260	CONCRETE PAVEMENT (11 IN. NON-REINFORCED)	Material			2024			
					47	Mar 18, 2024	SYSTEM	\$4,872,938.01	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user linkd1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					47	Mar 18, 2024	SYSTEM	(\$4,872,938.01)	
					48	Apr 2, 2024	SYSTEM	\$5,773,063.71	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user marzua1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					48	Apr 2, 2024	SYSTEM	(\$5,773,063.71)	
					49	Apr 17, 2024	SYSTEM	\$6,658,561.41	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user marzua1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					49	Apr 16, 2024	SYSTEM	(\$6,658,561.41)	
					50	May 2, 2024	SYSTEM	\$7,754,053.71	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user marzua1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					50	May 2, 2024	SYSTEM	(\$7,754,053.71)	
					51	May 17, 2024	SYSTEM	\$8,404,033.71	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user marzua1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					51	May 17, 2024	SYSTEM	(\$8,404,033.71)	
					52	Jun 3, 2024	SYSTEM	\$9,883,704.21	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user marzua1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					52	Jun 3, 2024	SYSTEM	(\$9,883,704.21)	
					53	Jun 18, 2024	SYSTEM	\$11,867,730.21	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user linkd1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					53	Jun 18, 2024	SYSTEM	(\$11,867,730.21)	
					54	Jul 2, 2024	SYSTEM	\$11,867,730.21	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user linkd1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					54	Jul 2, 2024	SYSTEM	(\$11,867,730.21)	
					55	Jul 17, 2024	SYSTEM	\$9,905,586.73	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user marzua1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					55	Jul 17, 2024	SYSTEM	(\$9,905,586.73)	
					56	Aug 2, 2024	SYSTEM	\$9,905,586.73	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user marzua1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					56	Aug 2, 2024	SYSTEM	(\$9,905,586.73)	
					57	Aug 16, 2024	SYSTEM	\$9,905,586.73	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user marzua1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					57	Aug 16, 2024	SYSTEM	(\$9,905,586.73)	
					58	Sep 3, 2024	SYSTEM	\$9,905,586.73	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user linkd1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					58	Sep 3, 2024	SYSTEM	(\$9,905,586.73)	
					59	Sep 16, 2024	SYSTEM	\$9,905,586.73	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user marzua1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					59	Sep 16, 2024	SYSTEM	(\$9,905,586.73)	
					60	Oct 16, 2024	SYSTEM	\$9,905,586.73	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user marzua1 overriding Payment Estimate Exception 14 on the current Payment Estimate.





## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J5I3572	2260	CONCRETE PAVEMENT (11 IN. NON-REINFORCED)	Material		60	Oct 16, 2024	SYSTEM	(\$9,905,586.73)					
				61	Nov 5, 2024	SYSTEM	\$9,905,586.73	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user marzua1 overriding Payment Estimate Exception 18 on the current Payment Estimate.					
				61	Nov 5, 2024	SYSTEM	(\$9,905,586.73)						
				62	Nov 15, 2024	SYSTEM	\$9,905,586.73	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user marzua1 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
				62	Nov 15, 2024	SYSTEM	(\$9,905,586.73)						
				63	Dec 3, 2024	SYSTEM	\$9,905,586.73	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user marzua1 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
				63	Dec 3, 2024	SYSTEM	(\$9,905,586.73)						
				64	Dec 16, 2024	SYSTEM	\$9,905,586.73	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user marzua1 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
				64	Dec 16, 2024	SYSTEM	(\$9,905,586.73)						
				65	Jan 2, 2025	SYSTEM	\$9,905,586.73	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user marzua1 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
				65	Jan 2, 2025	SYSTEM	(\$9,905,586.73)						
				66	Jan 16, 2025	SYSTEM	\$9,905,586.73	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user marzua1 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
				66	Jan 16, 2025	SYSTEM	(\$9,905,586.73)						
				67	Feb 3, 2025	SYSTEM	\$9,905,586.73	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user marzua1 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
				67	Feb 3, 2025	SYSTEM	(\$9,905,586.73)						
				68	Feb 18, 2025	SYSTEM	\$9,905,586.73	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user marzua1 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
				68	Feb 18, 2025	SYSTEM	(\$9,905,586.73)						
				69	Mar 3, 2025	SYSTEM	\$9,905,586.73	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user marzua1 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
				69	Mar 3, 2025	SYSTEM	(\$9,905,586.73)						
				- Total								\$0.00	
				Material - Total								\$0.00	
				Other Item Adjustment	FUEL	36	Oct 2, 2023	linkd1	(\$11.70)	System generated a fuel adjustment for the concrete that was paid on 7/10/23. This concrete was accepted for zero pay, and was taken off by a substandard item adjustment. This adjustment is taking the system generated fuel adjustment off for this estimate. 190 SY, -\$11.70			
						55	Jul 17, 2024	marzua1	\$7,805.11	Corrected adjustment from the second period of October 2023. This corrects the incorrect payment made on 10/16/23.			
						55	Jul 17, 2024	marzua1	(\$196.64)	Correcting pay from 10/16/23. This negates the system generated adjustment do to the pay being entered on this period. Additional adjustments are to correct the adjustment from the period when the work was completed.			
						55	Jul 17, 2024	marzua1	(\$7,048.20)	Pay was incorrect for pavement installed on 10/16/23. This negates the previous adjustment and a new correct adjustment takes its place.			
						FUEL - Total				\$548.57			
					PCCS	44	Feb 5, 2024	gabelj3	\$78,382.39	"Line 2260 - 11"" PCCP",,\$69.00/SY, Phase 3 - Lots 1 thru 36 "" Lot,PF-CS,% Adj.,Adj. Amount 1,105.00,2.5%," \$2,585.78 " 2,102.70,1.4%," \$2,094.01 " 3,100.40,0.2%," \$349.55 4,93.30,-3.4%," \$(2,488.79)" 5,104.00,2.0%," \$1,223.65 "			



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3572	2260	CONCRETE PAVEMENT (11 IN. NON-REINFORCED)	Other Item Adjustment					6,98.00,-1.0%," \$(1,922.75)"	
								7,94.20,-2.9%," \$(4,942.47)"	
								8,96.20,-1.9%," \$(3,404.27)"	
								9,105.00,2.5%," \$3,113.63 "	
								10,105.00,2.5%," \$4,989.05 "	
								11,105.00,2.5%," \$4,479.31 "	
								12,105.00,2.5%," \$3,150.02 "	
								13,105.00,2.5%," \$4,096.88 "	
								14,105.00,2.5%," \$4,643.18 "	
								15,105.00,2.5%," \$3,059.12 "	
								16,103.80,1.9%," \$3,487.26 "	
								17,105.00,2.5%," \$4,533.30 "	
								18,105.00,2.5%," \$4,588.67 "	
								19,105.00,2.5%," \$5,680.94 "	
								20,105.00,2.5%," \$3,441.38 "	
								21,105.00,2.5%," \$5,134.81 "	
								22,105.00,2.5%," \$3,969.40 "	
								23,105.00,2.5%," \$5,025.44 "	
								24,104.50,2.3%," \$4,572.11 "	
								25,101.70,0.9%," \$1,300.09 "	
								26,105.00,2.5%," \$3,059.12 "	
								27,105.00,2.5%," \$3,550.57 "	
								28,105.00,2.5%," \$4,588.50 "	
29,105.00,2.5%," \$4,533.82 "									
30,92.30,-3.9%," \$(4,194.88)"									
31,97.70,-1.2%," \$(1,758.95)"									
32,105.00,2.5%," \$7,101.31 "									
33,95.70,-2.2%," \$(7,469.42)"									
34,93.90,-3.1%," \$(5,531.26)"									
35,105.00,2.5%," \$6,664.19 "									
36,105.00,2.5%," \$5,080.13 "									
TOTAL,,,," \$78,382.39 "									
PCCS - Total								\$78,382.39	
				PCCT	44	Feb 5, 2024	gabelj3	\$155,508.92	"Line 2260 - 11"" PCCP",,\$69.00/SY, Phase 3 - Lots 1 thru 36, ,,, Lot,Qty (SY),PF-T,% Adj.,Adj. Amount 1,1499,105,2.5%," \$2,585.78 " 2,2248,105,2.5%," \$3,877.80 " 3,2533,105,2.5%," \$4,369.43 " 4,1076.7,105,2.5%," \$1,857.31 " 5,886.7,105,2.5%," \$1,529.56 " 6,2786.6,105,2.5%," \$4,806.89 " 7,2470,105,2.5%," \$4,260.75 " 8,2596.7,105,2.5%," \$4,479.31 " 9,1805,105,2.5%," \$3,113.63 " 10,2892.2,105,2.5%," \$4,989.05 " 11,2596.7,105,2.5%," \$4,479.31 " 12,1826.1,105,2.5%," \$3,150.02 " 13,2375,105,2.5%," \$4,096.88 " 14,2691.7,105,2.5%," \$4,643.18 " 15,1773.4,105,2.5%," \$3,059.12 " 16,2660,105,2.5%," \$4,588.50 " 17,2628,105,2.5%," \$4,533.30 " 18,2660.1,105,2.5%," \$4,588.67 " 19,3293.3,105,2.5%," \$5,680.94 " 20,1995,105,2.5%," \$3,441.38 " 21,2976.7,105,2.5%," \$5,134.81 " 22,2301.1,105,2.5%," \$3,969.40 " 23,2913.3,105,2.5%," \$5,025.44 " 24,2945,105,2.5%," \$5,080.13 " 25,2216.7,105,2.5%," \$3,823.81 " 26,1773.4,105,2.5%," \$3,059.12 " 27,2058.3,105,2.5%," \$3,550.57 " 28,2660,105,2.5%," \$4,588.50 " 29,2628.3,105,2.5%," \$4,533.82 " 30,1579.1,105,2.5%," \$2,723.95 " 31,2216.7,105,2.5%," \$3,823.81 " 32,4116.7,105,2.5%," \$7,101.31 " 33,5035,105,2.5%," \$8,685.38 " 34,2628.3,105,2.5%," \$4,533.82 " 35,3863.3,105,2.5%," \$6,664.19 " 36,2945,105,2.5%," \$5,080.13 " TOTAL,,,,," \$155,508.92 "
PCCT - Total								\$155,508.92	
				SUBI	36	Oct 2, 2023	linkd1	(\$13,110.00)	Testing results were received on the first 90' of Lot 5. The air entrainment was confirmed to be below spec allowed. This pavement is being left in place at zero pay. 190 SY is subtracted off of the pay quantity for this estimate to reflect the adjustment.
					37	Oct 16, 2023	SYSTEM	\$13,110.00	Testing results were received on the first 90' of Lot 5. The air entrainment was confirmed to be below spec allowed. This pavement is being left in place at zero pay. 190 SY is subtracted off of the pay quantity for this estimate to reflect the adjustment.
					49	Apr 17, 2024	marzua1	(\$13,110.00)	Testing results were received on the first 90' of Lot 5. The air entrainment was confirmed to be below spec allowed. This pavement is being left in place at zero pay. 190 SY is subtracted off of the pay quantity for this estimate to



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3572	2260	CONCRETE PAVEMENT (11 IN. NON-REINFORCED)	Other Item Adjustment	SUBI					reflect the adjustment. This adjustment was originally made on estimate 36 and the system incorrectly reversed it on estimate 37. This entry is to correct the system entry.
					49	Apr 17, 2024	marzua1	(\$46,381.80)	The random QC test representing the second 409 CY of Lot 48 had low air content. The test results were 4.0% air and 0.25" slump. Lot 48 was paved on 4-15-24 from log mile 189.203 to log mile 189.420. The first random representing the first 500 CY tested in spec. The five trucks following the second random also tested in spec. These tests limit the area represented by the failed test to be between CY 501 and CY 720. Using the length paved and the cubic yards paved a rate of 1.25' per CY was established (1140' / 909 CY). 220 CY x 1.25' per CY = 275' The pavement was 22' wide resulting in (275' x 22' / 9) = 672.2 SY  Item adjustment calculation: 672.2 SY x \$69.00 = \$46,381.80
					49	Apr 17, 2024	marzua1	(\$4,367.70)	The saw cut reestablishing CL east of Rte. V exposed the longitudinal joint dowel bars not being aligned with the saw cut at LM 189.860. NCR #10 was issued outlining the need to verify that the saw cuts are over the dowel bars on all of the longitudinal joints in the EB PL. This deducts the known 30' that is not built to standard. 30' x 19' / 9 = 63.3 SY @ \$69.00 per SY = -\$4367.70
					50	May 2, 2024	marzua1	(\$25,302.30)	See NCR #11 366.7 SY x \$69.00 = -\$25,302.30
					51	May 17, 2024	marzua1	(\$84,670.67)	Low air of 3.7% for 502' x 22' wide. LM 191.320 to LM 191.415 Test was conducted at LM 191.415. Low air represented everything from 1000 CY up to that point which was 1455 CY. 1455 CY was at 1605 feet for the day so 1605/1455 = 1.103 feet per yard. 455 CY x 1.103 = 502 ft 502x22/9=1227.1 SY 1227.1 SY x \$69 = \$84670.67
					52	Jun 3, 2024	marzua1	(\$33,734.10)	Low air content (4.0%) between LM 192.726 and LM 192.764. Reference NCR #14 200' x 22' / 9 = 488.9 SY 488.9 x 69.00 = 33734.10
					60	Oct 16, 2024	marzua1	(\$596,982.87)	The estimated value of the defective concrete joints is 1.1 million. This adjustment recovers a portion of that amount. This adjusted quantity is equal to the total pay for the work items completed during this pay period by the prime contractor. The remaining amount will be recovered on a future estimate.  0140: -\$472985.32 0150: -\$9866.65 0630: -\$70585.20 1710: -\$43545.70
					61	Nov 5, 2024	marzua1	(\$503,017.13)	The estimated value of the defective concrete joints is 1.1 million. This adjustment recovers a portion of that amount. On estimate #60 \$596,982.87 was withheld. The adjusted quantity on this estimate is \$503,017.13 which brings the total recovered to 1.1 M.  0140: -\$503,017.13
					66	Jan 16, 2025	marzua1	\$4,367.70	Corrections were made. This reverses the negative adjustment made on 4/17/24 for the following reason.  The saw cut reestablishing CL east of Rte. V exposed the longitudinal joint dowel bars not being aligned with the saw cut at LM 189.860. NCR #10 was issued outlining the need to verify that the saw cuts are over the dowel bars on all of the longitudinal joints in the EB PL. This deducts the known 30' that is not built to standard. 30' x 19' / 9 = 63.3 SY @ \$69.00 per SY = -\$4367.70
					SUBI - Total			(\$1,303,198.87)	
					Other Item Adjustment - Total			(\$1,068,758.99)	
			Price FUEL		29	Jun 16, 2023	SYSTEM	\$169.03	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					29	Jun 16, 2023	SYSTEM	\$604.66	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					30	Jun 30, 2023	SYSTEM	\$85.87	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					31	Jul 17, 2023	SYSTEM	\$479.87	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					32	Aug 2, 2023	SYSTEM	\$565.73	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					33	Aug 16, 2023	SYSTEM	\$1,188.69	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					33	Aug 16, 2023	SYSTEM	\$1,347.20	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					34	Sep 5, 2023	SYSTEM	\$10,292.36	Reference Item Price Adjustment Index Adjustment Type applied is FUEL



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J513572	2260	CONCRETE PAVEMENT (11 IN. NON-REINFORCED)	Price FUEL		35	Sep 19, 2023	SYSTEM	\$5,409.45	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					36	Oct 2, 2023	SYSTEM	\$8,664.00	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					37	Oct 16, 2023	SYSTEM	\$6,835.41	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					38	Nov 2, 2023	SYSTEM	\$7,048.20	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					39	Nov 16, 2023	SYSTEM	\$1,946.29	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					40	Dec 4, 2023	SYSTEM	\$3,326.42	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					41	Dec 18, 2023	SYSTEM	\$43.04	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					47	Mar 18, 2024	SYSTEM	\$544.17	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					48	Apr 2, 2024	SYSTEM	\$4,439.84	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					49	Apr 16, 2024	SYSTEM	\$4,664.13	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					50	May 2, 2024	SYSTEM	\$5,770.22	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					51	May 17, 2024	SYSTEM	\$116.77	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					51	May 17, 2024	SYSTEM	\$2,327.63	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					52	Jun 3, 2024	SYSTEM	\$5,564.63	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					53	Jun 18, 2024	SYSTEM	\$2,546.17	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					55	Jul 17, 2024	SYSTEM	\$196.64	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					- Total			\$74,176.42	
					Price FUEL - Total			\$74,176.42	
					2260 - Total			(\$988,971.67)	
2300		TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Material		2	May 3, 2022	SYSTEM	\$58,656.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user marzua1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					2	May 3, 2022	SYSTEM	(\$58,656.00)	
					3	May 16, 2022	SYSTEM	\$71,394.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user marzua1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					3	May 16, 2022	SYSTEM	(\$71,394.00)	
					4	Jun 2, 2022	SYSTEM	\$116,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user linkd1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					4	Jun 2, 2022	SYSTEM	(\$116,700.00)	
					5	Jun 17, 2022	SYSTEM	\$188,208.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user linkd1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					5	Jun 17, 2022	SYSTEM	(\$188,208.00)	
					6	Jul 1, 2022	SYSTEM	\$255,018.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user abbote1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					6	Jul 1, 2022	SYSTEM	(\$255,018.00)	
					7	Jul 19, 2022	SYSTEM	\$283,236.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user linkd1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					7	Jul 19, 2022	SYSTEM	(\$283,236.00)	
					8	Aug 2, 2022	SYSTEM	\$283,236.00	This adjustment offsets the original system-generated Material Payment



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3572	2300	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Material			2022			Estimate Item Adjustment (0004) due to user linkd1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					8	Aug 2, 2022	SYSTEM	(\$283,236.00)	
					9	Aug 17, 2022	SYSTEM	\$283,236.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user linkd1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					9	Aug 17, 2022	SYSTEM	(\$283,236.00)	
					10	Sep 6, 2022	SYSTEM	\$283,236.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user linkd1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					10	Sep 6, 2022	SYSTEM	(\$283,236.00)	
					11	Sep 16, 2022	SYSTEM	\$283,236.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user linkd1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					11	Sep 16, 2022	SYSTEM	(\$283,236.00)	
					12	Oct 4, 2022	SYSTEM	\$283,236.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user gabelj3 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					12	Oct 4, 2022	SYSTEM	(\$283,236.00)	
					13	Oct 18, 2022	SYSTEM	\$357,095.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0097) due to user linkd1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					13	Oct 18, 2022	SYSTEM	(\$357,095.40)	
					14	Nov 3, 2022	SYSTEM	\$403,061.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user linkd1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					14	Nov 3, 2022	SYSTEM	(\$403,061.40)	
					15	Nov 17, 2022	SYSTEM	\$478,554.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user linkd1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					15	Nov 17, 2022	SYSTEM	(\$478,554.00)	
					16	Dec 4, 2022	SYSTEM	\$478,554.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user linkd1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					16	Dec 4, 2022	SYSTEM	(\$478,554.00)	
					17	Dec 16, 2022	SYSTEM	\$478,554.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user marzua1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					17	Dec 16, 2022	SYSTEM	(\$478,554.00)	
					18	Jan 3, 2023	SYSTEM	\$488,280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user linkd1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					18	Jan 3, 2023	SYSTEM	(\$488,280.00)	
					19	Jan 17, 2023	SYSTEM	\$488,280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user linkd1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					19	Jan 17, 2023	SYSTEM	(\$488,280.00)	
					20	Feb 2, 2023	SYSTEM	\$488,280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user linkd1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					20	Feb 2, 2023	SYSTEM	(\$488,280.00)	
					21	Feb 16, 2023	SYSTEM	\$488,280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user linkd1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					21	Feb 16, 2023	SYSTEM	(\$488,280.00)	



## Line Item Adjustments by Estimate

Mar 6, 2025

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3572	2300	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Material		22	Mar 2, 2023	SYSTEM	\$488,880.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user linkd1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					22	Mar 2, 2023	SYSTEM	(\$488,880.00)	
					23	Mar 16, 2023	SYSTEM	\$488,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user marzua1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					23	Mar 16, 2023	SYSTEM	(\$488,520.00)	
					24	Apr 3, 2023	SYSTEM	\$488,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user marzua1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					24	Apr 3, 2023	SYSTEM	(\$488,520.00)	
					25	Apr 18, 2023	SYSTEM	\$488,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user linkd1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					25	Apr 18, 2023	SYSTEM	(\$488,520.00)	
					26	May 2, 2023	SYSTEM	\$488,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user linkd1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					26	May 2, 2023	SYSTEM	(\$488,520.00)	
					27	May 16, 2023	SYSTEM	\$488,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user linkd1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					27	May 16, 2023	SYSTEM	(\$488,520.00)	
					28	Jun 2, 2023	SYSTEM	\$488,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user linkd1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					28	Jun 2, 2023	SYSTEM	(\$488,520.00)	
					29	Jun 16, 2023	SYSTEM	\$488,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user linkd1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					29	Jun 16, 2023	SYSTEM	(\$488,520.00)	
					30	Jun 30, 2023	SYSTEM	\$488,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user linkd1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					30	Jun 30, 2023	SYSTEM	(\$488,520.00)	
					31	Jul 17, 2023	SYSTEM	\$488,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user marzua1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					31	Jul 17, 2023	SYSTEM	(\$488,520.00)	
					32	Aug 2, 2023	SYSTEM	\$488,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user linkd1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					32	Aug 2, 2023	SYSTEM	(\$488,520.00)	
					33	Aug 16, 2023	SYSTEM	\$488,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user linkd1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					33	Aug 16, 2023	SYSTEM	(\$488,520.00)	
					34	Sep 5, 2023	SYSTEM	\$488,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user linkd1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					34	Sep 5, 2023	SYSTEM	(\$488,520.00)	
					35	Sep 19, 2023	SYSTEM	\$488,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user linkd1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					35	Sep 19, 2023	SYSTEM	(\$488,520.00)	



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J5I3572	2300	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Material			2023								
					36	Oct 2, 2023	SYSTEM	\$488,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user linkd1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					36	Oct 2, 2023	SYSTEM	(\$488,520.00)						
					37	Oct 16, 2023	SYSTEM	\$488,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user linkd1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					37	Oct 16, 2023	SYSTEM	(\$488,520.00)						
					38	Nov 2, 2023	SYSTEM	\$488,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user linkd1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					38	Nov 2, 2023	SYSTEM	(\$488,520.00)						
					39	Nov 16, 2023	SYSTEM	\$488,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user linkd1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					39	Nov 16, 2023	SYSTEM	(\$488,520.00)						
					40	Dec 4, 2023	SYSTEM	\$488,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user marzua1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					40	Dec 4, 2023	SYSTEM	(\$488,520.00)						
					41	Dec 18, 2023	SYSTEM	\$488,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user linkd1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					41	Dec 18, 2023	SYSTEM	(\$488,520.00)						
					42	Jan 2, 2024	SYSTEM	\$488,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user linkd1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					42	Jan 2, 2024	SYSTEM	(\$488,520.00)						
					43	Jan 17, 2024	SYSTEM	\$488,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user marzua1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					43	Jan 17, 2024	SYSTEM	(\$488,520.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					Overrun	Overrun	46	Mar 5, 2024	SYSTEM	(\$348.87)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
				Overrun - Total								(\$348.87)		
				Overrun - Total								(\$348.87)		
				Price FUEL		2	May 3, 2022	SYSTEM	\$408.00	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
						2	May 3, 2022	SYSTEM	\$1,615.63	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
						3	May 16, 2022	SYSTEM	\$636.90	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
						4	Jun 2, 2022	SYSTEM	\$2,265.30	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
						5	Jun 17, 2022	SYSTEM	\$4,361.98	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
						6	Jul 1, 2022	SYSTEM	\$4,075.41	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
						7	Jul 19, 2022	SYSTEM	\$1,269.81	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
						13	Oct 17, 2022	SYSTEM	\$1,828.03	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
						14	Nov 3, 2022	SYSTEM	\$1,137.65	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
						15	Nov 17, 2022	SYSTEM	\$3,397.16	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J5I3572	2300	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Price FUEL			2022				
					18	Jan 3, 2023	SYSTEM	\$145.89	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					22	Mar 2, 2023	SYSTEM	\$7.65	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					23	Mar 16, 2023	SYSTEM	(\$16.20)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					44	Feb 5, 2024	SYSTEM	(\$3.36)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					46	Mar 5, 2024	SYSTEM	\$24.61	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					- Total			\$21,154.46		
					Price FUEL - Total			\$21,154.46		
					2300 - Total			\$20,805.59		
	2310	CONCRETE PAVEMENT (8 IN. NON-REINFORCED,	Construction Stockpile		3	May 16, 2022	SYSTEM	(\$14,111.81)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					4	Jun 2, 2022	SYSTEM	(\$33,529.66)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					5	Jun 17, 2022	SYSTEM	(\$55,592.99)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					6	Jul 1, 2022	SYSTEM	(\$57,845.25)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					7	Jul 19, 2022	SYSTEM	(\$50,676.91)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					10	Sep 6, 2022	SYSTEM	(\$6,195.09)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					14	Nov 3, 2022	SYSTEM	(\$14,543.16)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					15	Nov 17, 2022	SYSTEM	(\$26,707.54)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					16	Dec 4, 2022	SYSTEM	(\$46,972.56)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					17	Dec 16, 2022	SYSTEM	(\$72,330.54)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					19	Jan 17, 2023	SYSTEM	(\$7,625.09)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					44	Feb 5, 2024	SYSTEM	(\$7,730.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					- Total			(\$393,860.60)		
					Construction Stockpile - Total			(\$393,860.60)		
			Construction Stockpile STMI		2	May 3, 2022	SYSTEM	\$16,439.50	Payment Estimate Item Adjustment generated Stockpile Transaction	
					3	May 16, 2022	SYSTEM	\$377,421.10	Payment Estimate Item Adjustment generated Stockpile Transaction	
					- Total			\$393,860.60		
			Construction Stockpile STMI - Total			\$393,860.60				
			Material			3	May 16, 2022	SYSTEM	\$168,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user marzua1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
						3	May 16, 2022	SYSTEM	(\$168,000.00)	
						4	Jun 2, 2022	SYSTEM	\$567,168.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user linkd1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
						4	Jun 2, 2022	SYSTEM	(\$567,168.00)	
						5	Jun 17, 2022	SYSTEM	\$1,228,998.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user linkd1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
						5	Jun 17, 2022	SYSTEM	(\$1,228,998.40)	
						6	Jul 1, 2022	SYSTEM	\$1,917,641.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user abbote1 overriding Payment Estimate Exception 3 on the current Payment Estimate.





## Line Item Adjustments by Estimate

Mar 6, 2025

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3572	2310	CONCRETE PAVEMENT (8 IN. NON-REINFORCED,	Material		6	Jul 1, 2022	SYSTEM	(\$1,917,641.60)	
					7	Jul 19, 2022	SYSTEM	\$2,520,946.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user linkd1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					7	Jul 19, 2022	SYSTEM	(\$2,520,946.40)	
					8	Aug 2, 2022	SYSTEM	\$2,520,946.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user linkd1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					8	Aug 2, 2022	SYSTEM	(\$2,520,946.40)	
					9	Aug 17, 2022	SYSTEM	\$2,520,946.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user linkd1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					9	Aug 17, 2022	SYSTEM	(\$2,520,946.40)	
					10	Sep 6, 2022	SYSTEM	\$2,594,698.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user linkd1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					10	Sep 6, 2022	SYSTEM	(\$2,594,698.40)	
					11	Sep 16, 2022	SYSTEM	\$2,594,698.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user linkd1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					11	Sep 16, 2022	SYSTEM	(\$2,594,698.40)	
					12	Oct 4, 2022	SYSTEM	\$2,594,698.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user gabelj3 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					12	Oct 4, 2022	SYSTEM	(\$2,594,698.40)	
					13	Oct 18, 2022	SYSTEM	\$2,594,698.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0098) due to user linkd1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					13	Oct 18, 2022	SYSTEM	(\$2,594,698.40)	
					14	Nov 3, 2022	SYSTEM	\$2,767,833.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user linkd1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					14	Nov 3, 2022	SYSTEM	(\$2,767,833.60)	
					15	Nov 17, 2022	SYSTEM	\$3,085,784.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user linkd1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					15	Nov 17, 2022	SYSTEM	(\$3,085,784.80)	
					16	Dec 4, 2022	SYSTEM	\$3,644,989.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user linkd1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					16	Dec 4, 2022	SYSTEM	(\$3,644,989.60)	
					17	Dec 16, 2022	SYSTEM	\$4,506,079.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user marzua1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					17	Dec 16, 2022	SYSTEM	(\$4,506,079.20)	
					18	Jan 3, 2023	SYSTEM	\$4,506,079.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user linkd1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					18	Jan 3, 2023	SYSTEM	(\$4,506,079.20)	
					19	Jan 17, 2023	SYSTEM	\$4,596,855.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user linkd1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					19	Jan 17, 2023	SYSTEM	(\$4,596,855.20)	
					20	Feb 2, 2023	SYSTEM	\$2,958,691.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user linkd1 overriding Payment



## Line Item Adjustments by Estimate

Mar 6, 2025

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3572	2310	CONCRETE PAVEMENT (8 IN. NON-REINFORCED,	Material						Estimate Exception 3 on the current Payment Estimate.
					20	Feb 2, 2023	SYSTEM	(\$2,958,691.40)	
					21	Feb 16, 2023	SYSTEM	\$2,958,691.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user linkd1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					21	Feb 16, 2023	SYSTEM	(\$2,958,691.40)	
					22	Mar 2, 2023	SYSTEM	\$2,958,691.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user linkd1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					22	Mar 2, 2023	SYSTEM	(\$2,958,691.40)	
					23	Mar 16, 2023	SYSTEM	\$2,958,691.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user marzua1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					23	Mar 16, 2023	SYSTEM	(\$2,958,691.40)	
					24	Apr 3, 2023	SYSTEM	\$2,958,691.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user marzua1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					24	Apr 3, 2023	SYSTEM	(\$2,958,691.40)	
					25	Apr 18, 2023	SYSTEM	\$2,958,691.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user linkd1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					25	Apr 18, 2023	SYSTEM	(\$2,958,691.40)	
					26	May 2, 2023	SYSTEM	\$2,958,691.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user linkd1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					26	May 2, 2023	SYSTEM	(\$2,958,691.40)	
					27	May 16, 2023	SYSTEM	\$2,958,691.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user linkd1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					27	May 16, 2023	SYSTEM	(\$2,958,691.40)	
					28	Jun 2, 2023	SYSTEM	\$2,958,691.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user linkd1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					28	Jun 2, 2023	SYSTEM	(\$2,958,691.40)	
					29	Jun 16, 2023	SYSTEM	\$2,958,691.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user linkd1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					29	Jun 16, 2023	SYSTEM	(\$2,958,691.40)	
					30	Jun 30, 2023	SYSTEM	\$2,958,691.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user linkd1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					30	Jun 30, 2023	SYSTEM	(\$2,958,691.40)	
					31	Jul 17, 2023	SYSTEM	\$2,958,691.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user marzua1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					31	Jul 17, 2023	SYSTEM	(\$2,958,691.40)	
					32	Aug 2, 2023	SYSTEM	\$2,958,691.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user linkd1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					32	Aug 2, 2023	SYSTEM	(\$2,958,691.40)	
					33	Aug 16, 2023	SYSTEM	\$2,958,691.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user linkd1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					33	Aug 16, 2023	SYSTEM	(\$2,958,691.40)	



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3572	2310	CONCRETE PAVEMENT (8 IN. NON-REINFORCED,	Material		34	Sep 5, 2023	SYSTEM	\$2,958,691.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user linkd1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					34	Sep 5, 2023	SYSTEM	(\$2,958,691.40)	
					35	Sep 19, 2023	SYSTEM	\$2,958,691.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user linkd1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					35	Sep 19, 2023	SYSTEM	(\$2,958,691.40)	
					36	Oct 2, 2023	SYSTEM	\$2,958,691.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user linkd1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					36	Oct 2, 2023	SYSTEM	(\$2,958,691.40)	
					37	Oct 16, 2023	SYSTEM	\$2,958,691.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user linkd1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					37	Oct 16, 2023	SYSTEM	(\$2,958,691.40)	
					38	Nov 2, 2023	SYSTEM	\$2,958,691.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user linkd1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					38	Nov 2, 2023	SYSTEM	(\$2,958,691.40)	
					39	Nov 16, 2023	SYSTEM	\$2,958,691.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user linkd1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					39	Nov 16, 2023	SYSTEM	(\$2,958,691.40)	
					40	Dec 4, 2023	SYSTEM	\$2,958,691.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user marzua1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					40	Dec 4, 2023	SYSTEM	(\$2,958,691.40)	
					41	Dec 18, 2023	SYSTEM	\$2,958,691.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user linkd1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					41	Dec 18, 2023	SYSTEM	(\$2,958,691.40)	
					42	Jan 2, 2024	SYSTEM	\$2,958,691.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user linkd1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					42	Jan 2, 2024	SYSTEM	(\$2,958,691.40)	
					43	Jan 17, 2024	SYSTEM	\$2,958,691.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user marzua1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					43	Jan 17, 2024	SYSTEM	(\$2,958,691.40)	
					44	Feb 5, 2024	SYSTEM	\$2,461,607.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user linkd1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					44	Feb 5, 2024	SYSTEM	(\$2,461,607.40)	
					45	Feb 20, 2024	SYSTEM	\$2,461,607.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user linkd1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					45	Feb 20, 2024	SYSTEM	(\$2,461,607.40)	
					46	Mar 5, 2024	SYSTEM	\$2,464,833.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user linkd1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					46	Mar 5, 2024	SYSTEM	(\$2,464,833.00)	
					47	Mar 18, 2024	SYSTEM	\$2,464,833.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user linkd1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					47	Mar 18, 2024	SYSTEM	(\$2,464,833.00)	



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3572	2310	CONCRETE PAVEMENT (8 IN. NON-REINFORCED,	Material			2024			
					48	Apr 2, 2024	SYSTEM	\$2,464,833.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user marzua1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					48	Apr 2, 2024	SYSTEM	(\$2,464,833.00)	
					49	Apr 17, 2024	SYSTEM	\$2,464,833.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user marzua1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					49	Apr 16, 2024	SYSTEM	(\$2,464,833.00)	
					50	May 2, 2024	SYSTEM	\$2,464,833.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user marzua1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					50	May 2, 2024	SYSTEM	(\$2,464,833.00)	
					51	May 17, 2024	SYSTEM	\$2,464,833.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user marzua1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					51	May 17, 2024	SYSTEM	(\$2,464,833.00)	
					52	Jun 3, 2024	SYSTEM	\$2,464,833.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user marzua1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					52	Jun 3, 2024	SYSTEM	(\$2,464,833.00)	
					53	Jun 18, 2024	SYSTEM	\$2,464,833.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user linkd1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					53	Jun 18, 2024	SYSTEM	(\$2,464,833.00)	
					54	Jul 2, 2024	SYSTEM	\$2,464,833.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user linkd1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					54	Jul 2, 2024	SYSTEM	(\$2,464,833.00)	
					55	Jul 17, 2024	SYSTEM	\$2,338,820.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user marzua1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					55	Jul 17, 2024	SYSTEM	(\$2,338,820.40)	
					56	Aug 2, 2024	SYSTEM	\$2,338,820.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user marzua1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					56	Aug 2, 2024	SYSTEM	(\$2,338,820.40)	
					57	Aug 16, 2024	SYSTEM	\$2,338,820.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user marzua1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					57	Aug 16, 2024	SYSTEM	(\$2,338,820.40)	
					58	Sep 3, 2024	SYSTEM	\$2,338,820.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user linkd1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					58	Sep 3, 2024	SYSTEM	(\$2,338,820.40)	
					59	Sep 16, 2024	SYSTEM	\$2,338,820.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user marzua1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					59	Sep 16, 2024	SYSTEM	(\$2,338,820.40)	
					60	Oct 16, 2024	SYSTEM	\$2,338,820.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user marzua1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					60	Oct 16, 2024	SYSTEM	(\$2,338,820.40)	
					61	Nov 5, 2024	SYSTEM	\$2,338,820.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user marzua1 overriding Payment Estimate Exception 16 on the current Payment Estimate.



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3572	2310	CONCRETE PAVEMENT (8 IN. NON-REINFORCED,	Material		61	Nov 5, 2024	SYSTEM	(\$2,338,820.40)	
					62	Nov 15, 2024	SYSTEM	\$2,338,820.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user marzua1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					62	Nov 15, 2024	SYSTEM	(\$2,338,820.40)	
					63	Dec 3, 2024	SYSTEM	\$2,338,820.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user marzua1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					63	Dec 3, 2024	SYSTEM	(\$2,338,820.40)	
					64	Dec 16, 2024	SYSTEM	\$2,338,820.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user marzua1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					64	Dec 16, 2024	SYSTEM	(\$2,338,820.40)	
					65	Jan 2, 2025	SYSTEM	\$2,338,820.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user marzua1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					65	Jan 2, 2025	SYSTEM	(\$2,338,820.40)	
					66	Jan 16, 2025	SYSTEM	\$2,338,820.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user marzua1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					66	Jan 16, 2025	SYSTEM	(\$2,338,820.40)	
					67	Feb 3, 2025	SYSTEM	\$2,338,820.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user marzua1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					67	Feb 3, 2025	SYSTEM	(\$2,338,820.40)	
					68	Feb 18, 2025	SYSTEM	\$2,338,820.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user marzua1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					68	Feb 18, 2025	SYSTEM	(\$2,338,820.40)	
					69	Mar 3, 2025	SYSTEM	\$2,338,820.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user marzua1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					69	Mar 3, 2025	SYSTEM	(\$2,338,820.40)	
					- Total			\$0.00	
					Material - Total			\$0.00	
			Other Item Adjustment	PCCS	10	Sep 6, 2022	linkd1	\$9,577.40	J5I3572 - WB 10' Shoulder, 56.00/ SY Lot 21, +\$4643.80, 3317 SY 2.5% Bonus Lot 22, +\$2249.80, 1607 SY 2.5% Bonus Lot 23, +\$2683.80, 1917 SY 2.5% Bonus
					10	Sep 6, 2022	linkd1	\$31,576.44	J5I3572 - Wb 10' Shoulder 56.00/ SY Lot 11, +\$3570.00, 2550 SY 2.5% Bonus Lot 12, +\$1636.32, 1168.8 SY 2.5% Bonus Lot 13, +\$3850.00, 2750 SY 2.5% Bonus Lot 14, +\$4176.62, 2983.3 SY 2.5 % Bonus Lot 15, +\$4573.38, 3266.7 SY 2.5 % Bonus Lot 16, +\$1730.54, 1236.1 SY 2.5% Bonus Lot 17, +\$2940.00, 2100 SY 2.5% Bonus Lot 18, +\$3593.38, 2566.7 SY 2.5% Bonus Lot 19, +\$3220.00, 2300 SY 2.5 % Bonus Lot 20, +\$2286.20, 1633 SY 2.5% Bonus
					10	Sep 6, 2022	linkd1	\$23,279.76	J5I3572 - Wb 10' Shoulder, 56.00/ SY Lot 1, +\$1843.80, 1317 SY 2.5% Bonus Lot 2, +\$2076.20, 1483 SY 2.5% Bonus Lot 3, +\$1890.00, 1350 SY 2.5% Bonus Lot 4, +\$2053.80, 1467 SY 2.5% Bonus Lot 5, +\$2683.80, 1917 SY 2.5% Bonus Lot 6, +\$2651.60, 1894 SY 2.5% Bonus Lot 7, +\$2590.00, 1850 SY 2.5% Bonus Lot 8, +\$2823.38, 2016.7 SY 2.5% Bonus Lot 9, +\$1283.38, 916.7 SY 2.5% Bonus Lot 10, +\$3383.80, 2417 SY 2.5% Bonus
					42	Jan 2, 2024	linkd1	\$46,586.80	\$56.00/ SY Lot 24 - 2.5% - +\$2450.00 Lot 25 - 2.5% - +\$1878.38



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J5I3572	2310	CONCRETE PAVEMENT (8 IN. NON-REINFORCED,	Other Item Adjustment	PCCS					Lot 26 - 2.5% - +\$2074.38 Lot 27 - 2.5% - +\$2580.62 Lot 28 - 2.5% - +\$3451.84 Lot 29 - 1.7% - +\$2285.33 Lot 30 - 2.5% - +3838.38 Lot 31 - 2.5% - +2891.00 Lot 32 - 2.5% - +\$3609.62 Lot 33 - 2.5% - +3577.00 Lot 34 - 2.5% - +2188.62 Lot 35 - 2.5% - +1943.63 Lot 36 - 2.5% - +\$2776.62 Lot 37 - 2.5% - +\$4426.38 Lot 38 - 2.5% - +\$2401.00 Lot 39 - 2.5% - +\$4214.00	
					PCCS - Total			\$111,020.40		
				PCCT	10	Sep 6, 2022	linkd1	\$30,201.93	J5I3572 - WB 10' Shoulder - 56.00/SY Lot 11, +\$3570.00, 2550 SY 2.5% Bonus Lot 12, +\$261.81, 1168.8 SY 0.4% Bonus Lot 13, +\$3850.00, 2750 SY 2.5% Bonus Lot 14, +\$4176.62, 2983.3 SY 2.5% Bonus Lot 15, +\$4573.38, 3266.7 SY 2.5% Bonus Lot 16, +\$1730.54, 1236.1 SY 2.5% Bonus Lot 17, +\$2940.00, 2100 SY 2.5% Bonus Lot 18, +\$3593.38, 2566.7 SY 2.5% Bonus Lot 19, +\$3220.00, 2300 SY 2.5% Bonus Lot 20, +\$2286.20, 1633 SY 2.5% Bonus	
					10	Sep 6, 2022	linkd1	\$23,279.76	J5I3572 - WB 10' Shoulder 56.00/ SY Lot 1, +\$1843.80, 1317 SY 2.5% Bonus Lot 2, +\$2076.20, 1483 SY 2.5% Bonus Lot 3, +\$1890.00, 1350 SY 2.5% Bonus Lot 4, +\$2053.80, 1467 SY 2.5% Bonus Lot 5, +\$2683.80, 1917 SY 2.5% Bonus Lot 6, +\$2651.60, 1894 SY 2.5% Bonus Lot 7, +\$2590.00, 1850 SY 2.5% Bonus Lot 8, +\$2823.38, 2016.7 SY 2.5% Bonus Lot 9, +\$1283.38, 916.7 SY 2.5% Bonus Lot 10, +\$3570.00, 2417 SY 2.5% Bonus	
					10	Sep 6, 2022	linkd1	\$9,577.40	J5I3572 - WB 10' Shoulder, 56.00/ SY Lot 21, +\$4643.80, 3317 SY 2.5% Bonus Lot 22, +\$2249.80, 1607 SY 2.5% Bonus Lot 23, +\$2683.80, 1917 SY 2.5% Bonus	
					42	Jan 2, 2024	linkd1	\$41,926.78	56.00/SY 8in Thick Lot 24 - 0.6% - +\$637.00 Lot 25 - 2.5% - +\$1878.38 Lot 26 - (-)2.4% - (-)\$1949.92 Lot 27 - 2.5% - +\$2580.62 Lot 28 - 2.5% - +\$3451.84 Lot 29 - 2.5% - +\$3462.62 Lot 30 - 2.5% - +\$3838.38 Lot 31 - 2.5% - +\$2891.00 Lot 32 - 2.5% - +\$3609.62 Lot 33 - 2.5% - +\$3577.00 Lot 34 - 2.5% - +\$2188.62 Lot 35 - 2.5% - +\$1943.62 Lot 36 - 2.5% - +\$2776.62 Lot 37 - 2.5% - +\$4426.38 Lot 38 - 2.5% - +\$2401.00 Lot 39 - 2.5% - +\$4214.00	
				PCCT - Total			\$104,985.87			
				SUBI	11	Sep 16, 2022	linkd1	(\$22,148.00)	Negative Adjustment for below 4.5% air content on WB 10' shoulder, Lot 1 of J5I3572. See NCR for further details. 50% Deduct of 791 SY at \$56.00/ SY. 50% of \$44,296.00 = -\$22,148.00	
				SUBI - Total			(\$22,148.00)			
				Other Item Adjustment - Total			\$193,858.27			
				Overrun	Overrun	44	Feb 5, 2024	SYSTEM	(\$2,408.95)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
						46	Mar 5, 2024	SYSTEM	(\$3,309.93)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					Overrun - Total			(\$5,718.88)		
				Overrun - Total			(\$5,718.88)			
				Price FUEL		3	May 16, 2022	SYSTEM	\$3,600.00	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
						4	Jun 2, 2022	SYSTEM	\$8,553.60	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
						5	Jun 17, 2022	SYSTEM	\$17,302.14	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
						6	Jul 1,	SYSTEM	\$18,003.10	Reference Item Price Adjustment Index Adjustment Type applied is FUEL



## Line Item Adjustments by Estimate

Mar 6, 2025

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3572	2310	CONCRETE PAVEMENT (8 IN. NON-REINFORCED,	Price FUEL			2022			
					7	Jul 19, 2022	SYSTEM	\$11,635.17	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					10	Sep 6, 2022	SYSTEM	\$1,580.40	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					14	Nov 3, 2022	SYSTEM	\$1,836.47	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					15	Nov 17, 2022	SYSTEM	\$6,131.92	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					16	Dec 4, 2022	SYSTEM	\$2,784.56	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					16	Dec 4, 2022	SYSTEM	\$8,000.10	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					17	Dec 16, 2022	SYSTEM	\$5,535.58	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					19	Jan 17, 2023	SYSTEM	\$486.30	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					44	Feb 5, 2024	SYSTEM	(\$13.44)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					46	Mar 5, 2024	SYSTEM	(\$43.55)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					- Total			\$85,392.35	
					Price FUEL - Total			\$85,392.35	
	2310 - Total			\$273,531.74					
	2330	MGS GUARDRAIL	Construction Stockpile		53	Jun 18, 2024	SYSTEM	(\$10,226.95)	Payment Estimate Item Adjustment generated Stockpile Transaction
					55	Jul 17, 2024	SYSTEM	(\$53,459.06)	Payment Estimate Item Adjustment generated Stockpile Transaction
					56	Aug 2, 2024	SYSTEM	(\$4,927.53)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total			(\$68,613.54)			
			Construction Stockpile - Total			(\$68,613.54)			
			Construction Stockpile STMI		6	Jul 1, 2022	SYSTEM	\$68,613.54	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			\$68,613.54	
			Construction Stockpile STMI - Total			\$68,613.54			
			Material		53	Jun 18, 2024	SYSTEM	\$18,194.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user linkd1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
53					Jun 18, 2024	SYSTEM	(\$18,194.00)		
54					Jul 2, 2024	SYSTEM	\$18,194.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user linkd1 overriding Payment Estimate Exception 19 on the current Payment Estimate.	
54					Jul 2, 2024	SYSTEM	(\$18,194.00)		
55					Jul 17, 2024	SYSTEM	\$113,299.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user marzua1 overriding Payment Estimate Exception 18 on the current Payment Estimate.	
55		Jul 17, 2024			SYSTEM	(\$113,299.00)			
56		Aug 2, 2024			SYSTEM	\$122,065.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user marzua1 overriding Payment Estimate Exception 19 on the current Payment Estimate.		
56		Aug 2, 2024			SYSTEM	(\$122,065.20)			
57		Aug 16, 2024			SYSTEM	\$122,065.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user marzua1 overriding Payment Estimate Exception 19 on the current Payment Estimate.		
57		Aug 16, 2024			SYSTEM	(\$122,065.20)			
58		Sep 3, 2024	SYSTEM	\$122,065.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user linkd1 overriding Payment Estimate Exception 19 on the current Payment Estimate.				
58		Sep 3, 2024	SYSTEM	(\$122,065.20)					



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J5I3572	2330	MGS GUARDRAIL	Material			2024								
					59	Sep 16, 2024	SYSTEM	\$122,065.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user marzua1 overriding Payment Estimate Exception 19 on the current Payment Estimate.					
					59	Sep 16, 2024	SYSTEM	(\$122,065.20)						
					60	Oct 16, 2024	SYSTEM	\$122,065.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user marzua1 overriding Payment Estimate Exception 21 on the current Payment Estimate.					
					60	Oct 16, 2024	SYSTEM	(\$122,065.20)						
					61	Nov 5, 2024	SYSTEM	\$122,065.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user marzua1 overriding Payment Estimate Exception 25 on the current Payment Estimate.					
					61	Nov 5, 2024	SYSTEM	(\$122,065.20)						
					62	Nov 15, 2024	SYSTEM	\$122,065.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user marzua1 overriding Payment Estimate Exception 22 on the current Payment Estimate.					
					62	Nov 15, 2024	SYSTEM	(\$122,065.20)						
					63	Dec 3, 2024	SYSTEM	\$122,065.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user marzua1 overriding Payment Estimate Exception 22 on the current Payment Estimate.					
					63	Dec 3, 2024	SYSTEM	(\$122,065.20)						
					64	Dec 16, 2024	SYSTEM	\$122,065.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user marzua1 overriding Payment Estimate Exception 22 on the current Payment Estimate.					
					64	Dec 16, 2024	SYSTEM	(\$122,065.20)						
					65	Jan 2, 2025	SYSTEM	\$122,065.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user marzua1 overriding Payment Estimate Exception 21 on the current Payment Estimate.					
					65	Jan 2, 2025	SYSTEM	(\$122,065.20)						
					66	Jan 16, 2025	SYSTEM	\$122,065.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user marzua1 overriding Payment Estimate Exception 21 on the current Payment Estimate.					
					66	Jan 16, 2025	SYSTEM	(\$122,065.20)						
					67	Feb 3, 2025	SYSTEM	\$122,065.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user marzua1 overriding Payment Estimate Exception 23 on the current Payment Estimate.					
					67	Feb 3, 2025	SYSTEM	(\$122,065.20)						
					68	Feb 18, 2025	SYSTEM	\$122,065.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user marzua1 overriding Payment Estimate Exception 23 on the current Payment Estimate.					
					68	Feb 18, 2025	SYSTEM	(\$122,065.20)						
					69	Mar 3, 2025	SYSTEM	\$122,065.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user marzua1 overriding Payment Estimate Exception 23 on the current Payment Estimate.					
					69	Mar 3, 2025	SYSTEM	(\$122,065.20)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					2330 - Total								\$0.00	
2340		MGS END ANCHOR	Construction Stockpile		53	Jun 18, 2024	SYSTEM	(\$855.00)	Payment Estimate Item Adjustment generated Stockpile Transaction					
					55	Jul 17, 2024	SYSTEM	(\$2,565.00)	Payment Estimate Item Adjustment generated Stockpile Transaction					
					56	Aug 2, 2024	SYSTEM	(\$855.00)	Payment Estimate Item Adjustment generated Stockpile Transaction					
					- Total								(\$4,275.00)	
					Construction Stockpile - Total								(\$4,275.00)	





## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3572	2340	MGS END ANCHOR	Construction Stockpile STMI		6	Jul 1, 2022	SYSTEM	\$4,275.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$4,275.00	
			Construction Stockpile STMI - Total					\$4,275.00	
			Material		53	Jun 18, 2024	SYSTEM	\$1,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user linkd1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					53	Jun 18, 2024	SYSTEM	(\$1,100.00)	
					54	Jul 2, 2024	SYSTEM	\$1,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user linkd1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					54	Jul 2, 2024	SYSTEM	(\$1,100.00)	
					55	Jul 17, 2024	SYSTEM	\$4,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user marzua1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					55	Jul 17, 2024	SYSTEM	(\$4,400.00)	
					56	Aug 2, 2024	SYSTEM	\$5,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user marzua1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					56	Aug 2, 2024	SYSTEM	(\$5,500.00)	
					57	Aug 16, 2024	SYSTEM	\$5,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user marzua1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					57	Aug 16, 2024	SYSTEM	(\$5,500.00)	
					58	Sep 3, 2024	SYSTEM	\$5,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user linkd1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					58	Sep 3, 2024	SYSTEM	(\$5,500.00)	
					59	Sep 16, 2024	SYSTEM	\$5,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user marzua1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					59	Sep 16, 2024	SYSTEM	(\$5,500.00)	
					60	Oct 16, 2024	SYSTEM	\$5,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user marzua1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
					60	Oct 16, 2024	SYSTEM	(\$5,500.00)	
					61	Nov 5, 2024	SYSTEM	\$5,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user marzua1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
					61	Nov 5, 2024	SYSTEM	(\$5,500.00)	
					62	Nov 15, 2024	SYSTEM	\$5,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user marzua1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					62	Nov 15, 2024	SYSTEM	(\$5,500.00)	
					63	Dec 3, 2024	SYSTEM	\$5,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user marzua1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					63	Dec 3, 2024	SYSTEM	(\$5,500.00)	
					64	Dec 16, 2024	SYSTEM	\$5,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user marzua1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					64	Dec 16, 2024	SYSTEM	(\$5,500.00)	
					65	Jan 2, 2025	SYSTEM	\$5,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user marzua1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
					65	Jan 2, 2025	SYSTEM	(\$5,500.00)	



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J513572	2340	MGS END ANCHOR	Material		66	Jan 16, 2025	SYSTEM	\$5,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user marzua1 overriding Payment Estimate Exception 24 on the current Payment Estimate.					
					66	Jan 16, 2025	SYSTEM	(\$5,500.00)						
					67	Feb 3, 2025	SYSTEM	\$5,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user marzua1 overriding Payment Estimate Exception 26 on the current Payment Estimate.					
					67	Feb 3, 2025	SYSTEM	(\$5,500.00)						
					68	Feb 18, 2025	SYSTEM	\$5,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user marzua1 overriding Payment Estimate Exception 26 on the current Payment Estimate.					
					68	Feb 18, 2025	SYSTEM	(\$5,500.00)						
					69	Mar 3, 2025	SYSTEM	\$5,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user marzua1 overriding Payment Estimate Exception 26 on the current Payment Estimate.					
					69	Mar 3, 2025	SYSTEM	(\$5,500.00)						
					- Total				\$0.00					
					Material - Total				\$0.00					
					2340 - Total				\$0.00					
					2350	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		53	Jun 18, 2024	SYSTEM	(\$1,815.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
									55	Jul 17, 2024	SYSTEM	(\$5,445.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
									56	Aug 2, 2024	SYSTEM	(\$1,815.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
									- Total				(\$9,075.00)	
									Construction Stockpile - Total				(\$9,075.00)	
Construction Stockpile STMI		6	Jul 1, 2022	SYSTEM					\$9,075.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
		- Total					\$9,075.00							
Construction Stockpile STMI - Total				\$9,075.00										
Material		53	Jun 18, 2024	SYSTEM			\$3,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user linkd1 overriding Payment Estimate Exception 23 on the current Payment Estimate.						
		53	Jun 18, 2024	SYSTEM			(\$3,200.00)							
		54	Jul 2, 2024	SYSTEM			\$3,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user linkd1 overriding Payment Estimate Exception 23 on the current Payment Estimate.						
		54	Jul 2, 2024	SYSTEM			(\$3,200.00)							
		55	Jul 17, 2024	SYSTEM			\$12,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user marzua1 overriding Payment Estimate Exception 22 on the current Payment Estimate.						
		55	Jul 17, 2024	SYSTEM			(\$12,800.00)							
		56	Aug 2, 2024	SYSTEM			\$16,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user marzua1 overriding Payment Estimate Exception 23 on the current Payment Estimate.						
		56	Aug 2, 2024	SYSTEM			(\$16,000.00)							
		57	Aug 16, 2024	SYSTEM			\$16,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user marzua1 overriding Payment Estimate Exception 23 on the current Payment Estimate.						
		57	Aug 16, 2024	SYSTEM			(\$16,000.00)							
		58	Sep 3, 2024	SYSTEM			\$16,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user linkd1 overriding Payment Estimate Exception 23 on the current Payment Estimate.						
		58	Sep 3, 2024	SYSTEM			(\$16,000.00)							
		59	Sep 16,	SYSTEM			\$16,000.00	This adjustment offsets the original system-generated Material Payment						



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J5I3572	2350	TYPE A CRASHWORTHY END TERMINAL (MASH)	Material			2024			Estimate Item Adjustment (0013) due to user marzua1 overriding Payment Estimate Exception 23 on the current Payment Estimate.		
					59	Sep 16, 2024	SYSTEM	(\$16,000.00)			
					60	Oct 16, 2024	SYSTEM	\$16,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user marzua1 overriding Payment Estimate Exception 25 on the current Payment Estimate.		
					60	Oct 16, 2024	SYSTEM	(\$16,000.00)			
					61	Nov 5, 2024	SYSTEM	\$16,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user marzua1 overriding Payment Estimate Exception 29 on the current Payment Estimate.		
					61	Nov 5, 2024	SYSTEM	(\$16,000.00)			
					62	Nov 15, 2024	SYSTEM	\$16,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user marzua1 overriding Payment Estimate Exception 26 on the current Payment Estimate.		
					62	Nov 15, 2024	SYSTEM	(\$16,000.00)			
					63	Dec 3, 2024	SYSTEM	\$16,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user marzua1 overriding Payment Estimate Exception 26 on the current Payment Estimate.		
					63	Dec 3, 2024	SYSTEM	(\$16,000.00)			
					64	Dec 16, 2024	SYSTEM	\$16,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user marzua1 overriding Payment Estimate Exception 26 on the current Payment Estimate.		
					64	Dec 16, 2024	SYSTEM	(\$16,000.00)			
					65	Jan 2, 2025	SYSTEM	\$16,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user marzua1 overriding Payment Estimate Exception 25 on the current Payment Estimate.		
					65	Jan 2, 2025	SYSTEM	(\$16,000.00)			
					66	Jan 16, 2025	SYSTEM	\$16,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user marzua1 overriding Payment Estimate Exception 25 on the current Payment Estimate.		
					66	Jan 16, 2025	SYSTEM	(\$16,000.00)			
					67	Feb 3, 2025	SYSTEM	\$16,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user marzua1 overriding Payment Estimate Exception 27 on the current Payment Estimate.		
					67	Feb 3, 2025	SYSTEM	(\$16,000.00)			
					68	Feb 18, 2025	SYSTEM	\$16,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user marzua1 overriding Payment Estimate Exception 27 on the current Payment Estimate.		
					68	Feb 18, 2025	SYSTEM	(\$16,000.00)			
					69	Mar 3, 2025	SYSTEM	\$16,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user marzua1 overriding Payment Estimate Exception 27 on the current Payment Estimate.		
					69	Mar 3, 2025	SYSTEM	(\$16,000.00)			
					- Total						
			Material - Total							\$0.00	
			2350 - Total							\$0.00	
J5I3572	2360	MISC. GUARDRAIL ITEM	Construction Stockpile		57	Aug 16, 2024	SYSTEM	(\$11,826.50)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					60	Oct 16, 2024	SYSTEM	(\$10,137.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					- Total					(\$21,963.50)	
			Construction Stockpile - Total					(\$21,963.50)			
			Construction Stockpile STMI		25	Apr 18, 2023	SYSTEM	\$23,653.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
					- Total					\$23,653.00	



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J5I3572	2360	MISC. GUARDRAIL ITEM	Construction Stockpile STMI - Total					\$23,653.00		
	2360 - Total							\$1,689.50		
	2370	MISC. GUARDRAIL ITEM	Construction Stockpile		57	Aug 16, 2024	SYSTEM	(\$454,265.64)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					60	Oct 16, 2024	SYSTEM	(\$209,115.18)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					- Total					(\$663,380.82)
			Construction Stockpile - Total					(\$663,380.82)		
			Construction Stockpile STMI		25	Apr 18, 2023	SYSTEM	\$675,541.98	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total					\$675,541.98	
			Construction Stockpile STMI - Total					\$675,541.98		
			Material			57	Aug 16, 2024	SYSTEM	\$592,917.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user marzua1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
						57	Aug 16, 2024	SYSTEM	(\$592,917.00)	
						58	Sep 3, 2024	SYSTEM	\$592,917.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user linkd1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
						58	Sep 3, 2024	SYSTEM	(\$592,917.00)	
						59	Sep 16, 2024	SYSTEM	\$592,917.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user marzua1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
						59	Sep 16, 2024	SYSTEM	(\$592,917.00)	
						60	Oct 16, 2024	SYSTEM	\$865,858.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user marzua1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
						60	Oct 16, 2024	SYSTEM	(\$865,858.50)	
						61	Nov 5, 2024	SYSTEM	\$865,858.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user marzua1 overriding Payment Estimate Exception 32 on the current Payment Estimate.
						61	Nov 5, 2024	SYSTEM	(\$865,858.50)	
						62	Nov 15, 2024	SYSTEM	\$865,858.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user marzua1 overriding Payment Estimate Exception 29 on the current Payment Estimate.
						62	Nov 15, 2024	SYSTEM	(\$865,858.50)	
						63	Dec 3, 2024	SYSTEM	\$865,858.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user marzua1 overriding Payment Estimate Exception 29 on the current Payment Estimate.
						63	Dec 3, 2024	SYSTEM	(\$865,858.50)	
						64	Dec 16, 2024	SYSTEM	\$865,858.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user marzua1 overriding Payment Estimate Exception 29 on the current Payment Estimate.
						64	Dec 16, 2024	SYSTEM	(\$865,858.50)	
						65	Jan 2, 2025	SYSTEM	\$865,858.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user marzua1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
						65	Jan 2, 2025	SYSTEM	(\$865,858.50)	
						66	Jan 16, 2025	SYSTEM	\$865,858.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user marzua1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
						66	Jan 16, 2025	SYSTEM	(\$865,858.50)	
						67	Feb 3, 2025	SYSTEM	\$865,858.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user marzua1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
						67	Feb 3, 2025	SYSTEM	(\$865,858.50)	



## Line Item Adjustments by Estimate

Mar 6, 2025

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J5I3572	2370	MISC. GUARDRAIL ITEM	Material			2025						
				68	Feb 18, 2025	SYSTEM	\$865,858.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user marzua1 overriding Payment Estimate Exception 30 on the current Payment Estimate.				
				68	Feb 18, 2025	SYSTEM	(\$865,858.50)					
				69	Mar 3, 2025	SYSTEM	\$865,858.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user marzua1 overriding Payment Estimate Exception 30 on the current Payment Estimate.				
				69	Mar 3, 2025	SYSTEM	(\$865,858.50)					
				- Total							\$0.00	
				Material - Total							\$0.00	
			2370 - Total							\$12,161.16		
			2380	LIGHTING POLE, 45 FT. OR 13.5 M, TYPE AT	Construction Stockpile		53	Jun 18, 2024	SYSTEM	(\$9,780.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
						- Total						
Construction Stockpile - Total							(\$9,780.00)					
Construction Stockpile STMI		26			May 2, 2023	SYSTEM	\$9,780.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
	- Total							\$9,780.00				
	Construction Stockpile STMI - Total							\$9,780.00				
Material		53			Jun 18, 2024	SYSTEM	\$14,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user linkd1 overriding Payment Estimate Exception 49 on the current Payment Estimate.				
		53			Jun 18, 2024	SYSTEM	(\$14,520.00)					
		54			Jul 2, 2024	SYSTEM	\$14,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user linkd1 overriding Payment Estimate Exception 51 on the current Payment Estimate.				
		54			Jul 2, 2024	SYSTEM	(\$14,520.00)					
		55			Jul 17, 2024	SYSTEM	\$14,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user marzua1 overriding Payment Estimate Exception 49 on the current Payment Estimate.				
		55			Jul 17, 2024	SYSTEM	(\$14,520.00)					
		56			Aug 2, 2024	SYSTEM	\$14,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user marzua1 overriding Payment Estimate Exception 50 on the current Payment Estimate.				
		56			Aug 2, 2024	SYSTEM	(\$14,520.00)					
		57			Aug 16, 2024	SYSTEM	\$14,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user marzua1 overriding Payment Estimate Exception 51 on the current Payment Estimate.				
		57			Aug 16, 2024	SYSTEM	(\$14,520.00)					
		58			Sep 3, 2024	SYSTEM	\$14,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user linkd1 overriding Payment Estimate Exception 51 on the current Payment Estimate.				
		58			Sep 3, 2024	SYSTEM	(\$14,520.00)					
	59	Sep 16, 2024			SYSTEM	\$14,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user marzua1 overriding Payment Estimate Exception 51 on the current Payment Estimate.					
	59	Sep 16, 2024			SYSTEM	(\$14,520.00)						
	60	Oct 16, 2024			SYSTEM	\$14,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user marzua1 overriding Payment Estimate Exception 53 on the current Payment Estimate.					
	60	Oct 16, 2024			SYSTEM	(\$14,520.00)						
	61	Nov 5, 2024			SYSTEM	\$14,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user marzua1 overriding Payment Estimate Exception 57 on the current Payment Estimate.					
	61	Nov 5, 2024			SYSTEM	(\$14,520.00)						



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J5I3572	2380	LIGHTING POLE, 45 FT. OR 13.5 M, TYPE AT	Material			2024								
					62	Nov 15, 2024	SYSTEM	\$14,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user marzua1 overriding Payment Estimate Exception 54 on the current Payment Estimate.					
					62	Nov 15, 2024	SYSTEM	(\$14,520.00)						
					63	Dec 3, 2024	SYSTEM	\$14,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user marzua1 overriding Payment Estimate Exception 54 on the current Payment Estimate.					
					63	Dec 3, 2024	SYSTEM	(\$14,520.00)						
					64	Dec 16, 2024	SYSTEM	\$14,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user marzua1 overriding Payment Estimate Exception 54 on the current Payment Estimate.					
					64	Dec 16, 2024	SYSTEM	(\$14,520.00)						
					65	Jan 2, 2025	SYSTEM	\$14,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user marzua1 overriding Payment Estimate Exception 44 on the current Payment Estimate.					
					65	Jan 2, 2025	SYSTEM	(\$14,520.00)						
					66	Jan 16, 2025	SYSTEM	\$14,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user marzua1 overriding Payment Estimate Exception 44 on the current Payment Estimate.					
					66	Jan 16, 2025	SYSTEM	(\$14,520.00)						
					67	Feb 3, 2025	SYSTEM	\$14,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user marzua1 overriding Payment Estimate Exception 47 on the current Payment Estimate.					
					67	Feb 3, 2025	SYSTEM	(\$14,520.00)						
					68	Feb 18, 2025	SYSTEM	\$14,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user marzua1 overriding Payment Estimate Exception 47 on the current Payment Estimate.					
					68	Feb 18, 2025	SYSTEM	(\$14,520.00)						
					69	Mar 3, 2025	SYSTEM	\$14,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user marzua1 overriding Payment Estimate Exception 47 on the current Payment Estimate.					
					69	Mar 3, 2025	SYSTEM	(\$14,520.00)						
					- Total						\$0.00			
					Material - Total						\$0.00			
					2380 - Total						\$0.00			
					2390	BRACKET ARM, 15 FT. OR 4.6 M	Construction Stockpile		53	Jun 18, 2024	SYSTEM	(\$3,344.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
									- Total				(\$3,344.00)	
									Construction Stockpile - Total				(\$3,344.00)	
							Construction Stockpile STMI		26	May 2, 2023	SYSTEM	\$3,344.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
									- Total				\$3,344.00	
									Construction Stockpile STMI - Total				\$3,344.00	
							Material		53	Jun 18, 2024	SYSTEM	\$4,212.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user linkd1 overriding Payment Estimate Exception 51 on the current Payment Estimate.	
53	Jun 18, 2024	SYSTEM	(\$4,212.00)											
54	Jul 2, 2024	SYSTEM	\$4,212.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user linkd1 overriding Payment Estimate Exception 53 on the current Payment Estimate.										
54	Jul 2, 2024	SYSTEM	(\$4,212.00)											
55	Jul 17, 2024	SYSTEM	\$4,212.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user marzua1 overriding Payment Estimate Exception 51 on the current Payment Estimate.										
55	Jul 17, 2024	SYSTEM	(\$4,212.00)											



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3572	2390	BRACKET ARM, 15 FT. OR 4.6 M	Material			2024			
					56	Aug 2, 2024	SYSTEM	\$4,212.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user marzua1 overriding Payment Estimate Exception 52 on the current Payment Estimate.
					56	Aug 2, 2024	SYSTEM	(\$4,212.00)	
					57	Aug 16, 2024	SYSTEM	\$4,212.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user marzua1 overriding Payment Estimate Exception 53 on the current Payment Estimate.
					57	Aug 16, 2024	SYSTEM	(\$4,212.00)	
					58	Sep 3, 2024	SYSTEM	\$4,212.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user linkd1 overriding Payment Estimate Exception 53 on the current Payment Estimate.
					58	Sep 3, 2024	SYSTEM	(\$4,212.00)	
					59	Sep 16, 2024	SYSTEM	\$4,212.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user marzua1 overriding Payment Estimate Exception 53 on the current Payment Estimate.
					59	Sep 16, 2024	SYSTEM	(\$4,212.00)	
					60	Oct 16, 2024	SYSTEM	\$4,212.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user marzua1 overriding Payment Estimate Exception 55 on the current Payment Estimate.
					60	Oct 16, 2024	SYSTEM	(\$4,212.00)	
					61	Nov 5, 2024	SYSTEM	\$4,212.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user marzua1 overriding Payment Estimate Exception 59 on the current Payment Estimate.
					61	Nov 5, 2024	SYSTEM	(\$4,212.00)	
					62	Nov 15, 2024	SYSTEM	\$4,212.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user marzua1 overriding Payment Estimate Exception 56 on the current Payment Estimate.
					62	Nov 15, 2024	SYSTEM	(\$4,212.00)	
					63	Dec 3, 2024	SYSTEM	\$4,212.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user marzua1 overriding Payment Estimate Exception 56 on the current Payment Estimate.
					63	Dec 3, 2024	SYSTEM	(\$4,212.00)	
					64	Dec 16, 2024	SYSTEM	\$4,212.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user marzua1 overriding Payment Estimate Exception 56 on the current Payment Estimate.
					64	Dec 16, 2024	SYSTEM	(\$4,212.00)	
					65	Jan 2, 2025	SYSTEM	\$4,212.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user marzua1 overriding Payment Estimate Exception 46 on the current Payment Estimate.
					65	Jan 2, 2025	SYSTEM	(\$4,212.00)	
					66	Jan 16, 2025	SYSTEM	\$4,212.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user marzua1 overriding Payment Estimate Exception 46 on the current Payment Estimate.
					66	Jan 16, 2025	SYSTEM	(\$4,212.00)	
					67	Feb 3, 2025	SYSTEM	\$4,212.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user marzua1 overriding Payment Estimate Exception 49 on the current Payment Estimate.
					67	Feb 3, 2025	SYSTEM	(\$4,212.00)	
					68	Feb 18, 2025	SYSTEM	\$4,212.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user marzua1 overriding Payment Estimate Exception 49 on the current Payment Estimate.
					68	Feb 18, 2025	SYSTEM	(\$4,212.00)	
					69	Mar 3, 2025	SYSTEM	\$4,212.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user marzua1 overriding Payment Estimate Exception 49 on the current Payment Estimate.



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3572	2390	BRACKET ARM, 15 FT. OR 4.6 M	Material		69	Mar 3, 2025	SYSTEM	(\$4,212.00)	
				- Total				\$0.00	
				Material - Total				\$0.00	
				2390 - Total				\$0.00	
J5I3572	2410	CONDUIT, 3 IN. RIGID, PUSHED	Material		53	Jun 18, 2024	SYSTEM	\$4,675.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user linkd1 overriding Payment Estimate Exception 53 on the current Payment Estimate.
					53	Jun 18, 2024	SYSTEM	(\$4,675.00)	
					54	Jul 2, 2024	SYSTEM	\$4,675.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user linkd1 overriding Payment Estimate Exception 55 on the current Payment Estimate.
					54	Jul 2, 2024	SYSTEM	(\$4,675.00)	
					55	Jul 17, 2024	SYSTEM	\$8,030.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user marzua1 overriding Payment Estimate Exception 53 on the current Payment Estimate.
					55	Jul 17, 2024	SYSTEM	(\$8,030.00)	
					56	Aug 2, 2024	SYSTEM	\$8,030.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user marzua1 overriding Payment Estimate Exception 54 on the current Payment Estimate.
					56	Aug 2, 2024	SYSTEM	(\$8,030.00)	
					57	Aug 16, 2024	SYSTEM	\$8,030.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user marzua1 overriding Payment Estimate Exception 55 on the current Payment Estimate.
					57	Aug 16, 2024	SYSTEM	(\$8,030.00)	
					58	Sep 3, 2024	SYSTEM	\$8,030.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user linkd1 overriding Payment Estimate Exception 55 on the current Payment Estimate.
					58	Sep 3, 2024	SYSTEM	(\$8,030.00)	
					59	Sep 16, 2024	SYSTEM	\$8,030.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user marzua1 overriding Payment Estimate Exception 55 on the current Payment Estimate.
					59	Sep 16, 2024	SYSTEM	(\$8,030.00)	
					60	Oct 16, 2024	SYSTEM	\$8,030.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user marzua1 overriding Payment Estimate Exception 57 on the current Payment Estimate.
					60	Oct 16, 2024	SYSTEM	(\$8,030.00)	
					61	Nov 5, 2024	SYSTEM	\$8,030.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user marzua1 overriding Payment Estimate Exception 61 on the current Payment Estimate.
					61	Nov 5, 2024	SYSTEM	(\$8,030.00)	
					62	Nov 15, 2024	SYSTEM	\$8,030.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user marzua1 overriding Payment Estimate Exception 58 on the current Payment Estimate.
					62	Nov 15, 2024	SYSTEM	(\$8,030.00)	
					63	Dec 3, 2024	SYSTEM	\$8,030.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user marzua1 overriding Payment Estimate Exception 58 on the current Payment Estimate.
					63	Dec 3, 2024	SYSTEM	(\$8,030.00)	
					64	Dec 16, 2024	SYSTEM	\$8,030.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user marzua1 overriding Payment Estimate Exception 58 on the current Payment Estimate.
					64	Dec 16, 2024	SYSTEM	(\$8,030.00)	
					65	Jan 2, 2025	SYSTEM	\$8,030.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user marzua1 overriding Payment Estimate Exception 48 on the current Payment Estimate.





## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3572	2410	CONDUIT, 3 IN. RIGID, PUSHED	Material		65	Jan 2, 2025	SYSTEM	(\$8,030.00)	
					66	Jan 16, 2025	SYSTEM	\$8,030.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user marzua1 overriding Payment Estimate Exception 48 on the current Payment Estimate.
					66	Jan 16, 2025	SYSTEM	(\$8,030.00)	
					67	Feb 3, 2025	SYSTEM	\$8,030.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user marzua1 overriding Payment Estimate Exception 51 on the current Payment Estimate.
					67	Feb 3, 2025	SYSTEM	(\$8,030.00)	
					68	Feb 18, 2025	SYSTEM	\$8,030.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user marzua1 overriding Payment Estimate Exception 51 on the current Payment Estimate.
					68	Feb 18, 2025	SYSTEM	(\$8,030.00)	
					69	Mar 3, 2025	SYSTEM	\$8,030.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user marzua1 overriding Payment Estimate Exception 51 on the current Payment Estimate.
					69	Mar 3, 2025	SYSTEM	(\$8,030.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					2410 - Total			\$0.00	
2430		PULL BOX, PREFORMED CLASS 1	Material		50	May 2, 2024	SYSTEM	\$4,155.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user marzua1 overriding Payment Estimate Exception 47 on the current Payment Estimate.
					50	May 2, 2024	SYSTEM	(\$4,155.00)	
					51	May 17, 2024	SYSTEM	\$4,155.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user marzua1 overriding Payment Estimate Exception 46 on the current Payment Estimate.
					51	May 17, 2024	SYSTEM	(\$4,155.00)	
					52	Jun 3, 2024	SYSTEM	\$4,155.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user marzua1 overriding Payment Estimate Exception 46 on the current Payment Estimate.
					52	Jun 3, 2024	SYSTEM	(\$4,155.00)	
					53	Jun 18, 2024	SYSTEM	\$6,925.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user linkd1 overriding Payment Estimate Exception 54 on the current Payment Estimate.
					53	Jun 18, 2024	SYSTEM	(\$6,925.00)	
					54	Jul 2, 2024	SYSTEM	\$6,925.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user linkd1 overriding Payment Estimate Exception 56 on the current Payment Estimate.
					54	Jul 2, 2024	SYSTEM	(\$6,925.00)	
					55	Jul 17, 2024	SYSTEM	\$9,695.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user marzua1 overriding Payment Estimate Exception 54 on the current Payment Estimate.
					55	Jul 17, 2024	SYSTEM	(\$9,695.00)	
					56	Aug 2, 2024	SYSTEM	\$9,695.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user marzua1 overriding Payment Estimate Exception 55 on the current Payment Estimate.
					56	Aug 2, 2024	SYSTEM	(\$9,695.00)	
					57	Aug 16, 2024	SYSTEM	\$9,695.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user marzua1 overriding Payment Estimate Exception 56 on the current Payment Estimate.
					57	Aug 16, 2024	SYSTEM	(\$9,695.00)	
					58	Sep 3, 2024	SYSTEM	\$9,695.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user linkd1 overriding Payment Estimate Exception 56 on the current Payment Estimate.



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J5I3572	2430	PULL BOX, PREFORMED CLASS 1	Material		58	Sep 3, 2024	SYSTEM	(\$9,695.00)						
					59	Sep 16, 2024	SYSTEM	\$9,695.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user marzua1 overriding Payment Estimate Exception 56 on the current Payment Estimate.					
					59	Sep 16, 2024	SYSTEM	(\$9,695.00)						
					60	Oct 16, 2024	SYSTEM	\$9,695.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user marzua1 overriding Payment Estimate Exception 58 on the current Payment Estimate.					
					60	Oct 16, 2024	SYSTEM	(\$9,695.00)						
					61	Nov 5, 2024	SYSTEM	\$9,695.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user marzua1 overriding Payment Estimate Exception 62 on the current Payment Estimate.					
					61	Nov 5, 2024	SYSTEM	(\$9,695.00)						
					62	Nov 15, 2024	SYSTEM	\$9,695.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user marzua1 overriding Payment Estimate Exception 59 on the current Payment Estimate.					
					62	Nov 15, 2024	SYSTEM	(\$9,695.00)						
					63	Dec 3, 2024	SYSTEM	\$9,695.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user marzua1 overriding Payment Estimate Exception 59 on the current Payment Estimate.					
					63	Dec 3, 2024	SYSTEM	(\$9,695.00)						
					64	Dec 16, 2024	SYSTEM	\$9,695.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user marzua1 overriding Payment Estimate Exception 59 on the current Payment Estimate.					
					64	Dec 16, 2024	SYSTEM	(\$9,695.00)						
					65	Jan 2, 2025	SYSTEM	\$9,695.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user marzua1 overriding Payment Estimate Exception 49 on the current Payment Estimate.					
					65	Jan 2, 2025	SYSTEM	(\$9,695.00)						
					66	Jan 16, 2025	SYSTEM	\$9,695.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user marzua1 overriding Payment Estimate Exception 49 on the current Payment Estimate.					
					66	Jan 16, 2025	SYSTEM	(\$9,695.00)						
					67	Feb 3, 2025	SYSTEM	\$9,695.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user marzua1 overriding Payment Estimate Exception 52 on the current Payment Estimate.					
					67	Feb 3, 2025	SYSTEM	(\$9,695.00)						
					68	Feb 18, 2025	SYSTEM	\$9,695.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user marzua1 overriding Payment Estimate Exception 52 on the current Payment Estimate.					
					68	Feb 18, 2025	SYSTEM	(\$9,695.00)						
					69	Mar 3, 2025	SYSTEM	\$9,695.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user marzua1 overriding Payment Estimate Exception 52 on the current Payment Estimate.					
					69	Mar 3, 2025	SYSTEM	(\$9,695.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					2430 - Total								\$0.00	
					2440	CABLE, 10 AWG 1 CONDUCTOR, POLE & BRACKE	Material		53	Jun 18, 2024	SYSTEM	\$494.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user linkd1 overriding Payment Estimate Exception 55 on the current Payment Estimate.	
									53	Jun 18, 2024	SYSTEM	(\$494.00)		
									54	Jul 2, 2024	SYSTEM	\$494.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user linkd1 overriding Payment Estimate Exception 57 on the current Payment Estimate.	



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3572	2440	CABLE, 10 AWG 1 CONDUCTOR, POLE & BRACKE	Material		54	Jul 2, 2024	SYSTEM	(\$494.00)	
					55	Jul 17, 2024	SYSTEM	\$494.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user marzua1 overriding Payment Estimate Exception 55 on the current Payment Estimate.
					55	Jul 17, 2024	SYSTEM	(\$494.00)	
					56	Aug 2, 2024	SYSTEM	\$494.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user marzua1 overriding Payment Estimate Exception 56 on the current Payment Estimate.
					56	Aug 2, 2024	SYSTEM	(\$494.00)	
					57	Aug 16, 2024	SYSTEM	\$494.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user marzua1 overriding Payment Estimate Exception 57 on the current Payment Estimate.
					57	Aug 16, 2024	SYSTEM	(\$494.00)	
					58	Sep 3, 2024	SYSTEM	\$494.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user linkd1 overriding Payment Estimate Exception 57 on the current Payment Estimate.
					58	Sep 3, 2024	SYSTEM	(\$494.00)	
					59	Sep 16, 2024	SYSTEM	\$494.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user marzua1 overriding Payment Estimate Exception 57 on the current Payment Estimate.
					59	Sep 16, 2024	SYSTEM	(\$494.00)	
					60	Oct 16, 2024	SYSTEM	\$494.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user marzua1 overriding Payment Estimate Exception 59 on the current Payment Estimate.
					60	Oct 16, 2024	SYSTEM	(\$494.00)	
					61	Nov 5, 2024	SYSTEM	\$494.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user marzua1 overriding Payment Estimate Exception 63 on the current Payment Estimate.
					61	Nov 5, 2024	SYSTEM	(\$494.00)	
					62	Nov 15, 2024	SYSTEM	\$494.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user marzua1 overriding Payment Estimate Exception 60 on the current Payment Estimate.
					62	Nov 15, 2024	SYSTEM	(\$494.00)	
					63	Dec 3, 2024	SYSTEM	\$494.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user marzua1 overriding Payment Estimate Exception 60 on the current Payment Estimate.
					63	Dec 3, 2024	SYSTEM	(\$494.00)	
					64	Dec 16, 2024	SYSTEM	\$494.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user marzua1 overriding Payment Estimate Exception 60 on the current Payment Estimate.
					64	Dec 16, 2024	SYSTEM	(\$494.00)	
					65	Jan 2, 2025	SYSTEM	\$494.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user marzua1 overriding Payment Estimate Exception 50 on the current Payment Estimate.
					65	Jan 2, 2025	SYSTEM	(\$494.00)	
					66	Jan 16, 2025	SYSTEM	\$494.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user marzua1 overriding Payment Estimate Exception 50 on the current Payment Estimate.
					66	Jan 16, 2025	SYSTEM	(\$494.00)	
					67	Feb 3, 2025	SYSTEM	\$494.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user marzua1 overriding Payment Estimate Exception 53 on the current Payment Estimate.
					67	Feb 3, 2025	SYSTEM	(\$494.00)	
					68	Feb 18, 2025	SYSTEM	\$494.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user marzua1 overriding Payment



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J5I3572	2440	CABLE, 10 AWG 1 CONDUCTOR, POLE & BRACKE	Material						Estimate Exception 53 on the current Payment Estimate.		
				68	Feb 18, 2025	SYSTEM	(\$494.00)				
				69	Mar 3, 2025	SYSTEM	\$494.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user marzua1 overriding Payment Estimate Exception 53 on the current Payment Estimate.			
				69	Mar 3, 2025	SYSTEM	(\$494.00)				
				- Total			\$0.00				
			Material - Total			\$0.00					
			2440 - Total			\$0.00					
			2450	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS	Construction Stockpile		50	May 2, 2024	SYSTEM	(\$3,159.18)	Payment Estimate Item Adjustment generated Stockpile Transaction
							53	Jun 18, 2024	SYSTEM	(\$2,948.20)	Payment Estimate Item Adjustment generated Stockpile Transaction
							55	Jul 17, 2024	SYSTEM	(\$4,251.91)	Payment Estimate Item Adjustment generated Stockpile Transaction
- Total						(\$10,359.29)					
Construction Stockpile - Total						(\$10,359.29)					
Construction Stockpile STMI		21			Feb 16, 2023	SYSTEM	\$10,359.29	Payment Estimate Item Adjustment generated Stockpile Transaction			
- Total					\$10,359.29						
Construction Stockpile STMI - Total					\$10,359.29						
Material		50			May 2, 2024	SYSTEM	\$5,022.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user marzua1 overriding Payment Estimate Exception 48 on the current Payment Estimate.			
		50			May 2, 2024	SYSTEM	(\$5,022.40)				
		51			May 17, 2024	SYSTEM	\$5,022.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user marzua1 overriding Payment Estimate Exception 47 on the current Payment Estimate.			
		51			May 17, 2024	SYSTEM	(\$5,022.40)				
		52			Jun 3, 2024	SYSTEM	\$5,022.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user marzua1 overriding Payment Estimate Exception 47 on the current Payment Estimate.			
		52			Jun 3, 2024	SYSTEM	(\$5,022.40)				
		53			Jun 18, 2024	SYSTEM	\$9,709.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user linkd1 overriding Payment Estimate Exception 56 on the current Payment Estimate.			
		53			Jun 18, 2024	SYSTEM	(\$9,709.40)				
		54			Jul 2, 2024	SYSTEM	\$9,709.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user linkd1 overriding Payment Estimate Exception 58 on the current Payment Estimate.			
		54			Jul 2, 2024	SYSTEM	(\$9,709.40)				
		55			Jul 17, 2024	SYSTEM	\$16,469.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user marzua1 overriding Payment Estimate Exception 56 on the current Payment Estimate.			
		55	Jul 17, 2024	SYSTEM	(\$16,469.00)						
		56	Aug 2, 2024	SYSTEM	\$16,469.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user marzua1 overriding Payment Estimate Exception 57 on the current Payment Estimate.					
		56	Aug 2, 2024	SYSTEM	(\$16,469.00)						
	57	Aug 16, 2024	SYSTEM	\$16,469.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user marzua1 overriding Payment Estimate Exception 58 on the current Payment Estimate.						
	57	Aug 16, 2024	SYSTEM	(\$16,469.00)							
	58	Sep 3, 2024	SYSTEM	\$16,469.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user linkd1 overriding Payment Estimate Exception 58 on the current Payment Estimate.						



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J5I3572	2450	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS	Material		58	Sep 3, 2024	SYSTEM	(\$16,469.00)						
					59	Sep 16, 2024	SYSTEM	\$16,469.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user marzua1 overriding Payment Estimate Exception 58 on the current Payment Estimate.					
					59	Sep 16, 2024	SYSTEM	(\$16,469.00)						
					60	Oct 16, 2024	SYSTEM	\$16,469.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user marzua1 overriding Payment Estimate Exception 60 on the current Payment Estimate.					
					60	Oct 16, 2024	SYSTEM	(\$16,469.00)						
					61	Nov 5, 2024	SYSTEM	\$16,469.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user marzua1 overriding Payment Estimate Exception 64 on the current Payment Estimate.					
					61	Nov 5, 2024	SYSTEM	(\$16,469.00)						
					62	Nov 15, 2024	SYSTEM	\$16,469.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user marzua1 overriding Payment Estimate Exception 61 on the current Payment Estimate.					
					62	Nov 15, 2024	SYSTEM	(\$16,469.00)						
					63	Dec 3, 2024	SYSTEM	\$16,469.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user marzua1 overriding Payment Estimate Exception 61 on the current Payment Estimate.					
					63	Dec 3, 2024	SYSTEM	(\$16,469.00)						
					64	Dec 16, 2024	SYSTEM	\$16,469.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user marzua1 overriding Payment Estimate Exception 61 on the current Payment Estimate.					
					64	Dec 16, 2024	SYSTEM	(\$16,469.00)						
					65	Jan 2, 2025	SYSTEM	\$16,469.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user marzua1 overriding Payment Estimate Exception 51 on the current Payment Estimate.					
					65	Jan 2, 2025	SYSTEM	(\$16,469.00)						
					66	Jan 16, 2025	SYSTEM	\$16,469.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user marzua1 overriding Payment Estimate Exception 51 on the current Payment Estimate.					
					66	Jan 16, 2025	SYSTEM	(\$16,469.00)						
					67	Feb 3, 2025	SYSTEM	\$16,469.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user marzua1 overriding Payment Estimate Exception 54 on the current Payment Estimate.					
					67	Feb 3, 2025	SYSTEM	(\$16,469.00)						
					68	Feb 18, 2025	SYSTEM	\$16,469.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user marzua1 overriding Payment Estimate Exception 54 on the current Payment Estimate.					
					68	Feb 18, 2025	SYSTEM	(\$16,469.00)						
					69	Mar 3, 2025	SYSTEM	\$16,469.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user marzua1 overriding Payment Estimate Exception 54 on the current Payment Estimate.					
					69	Mar 3, 2025	SYSTEM	(\$16,469.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					2450 - Total								\$0.00	
2460		POLE FOUNDATION (45 FT. OR 13.5 M	Construction Stockpile		53	Jun 18, 2024	SYSTEM	(\$3,784.50)	Payment Estimate Item Adjustment generated Stockpile Transaction					
					68	Feb 18, 2025	SYSTEM	(\$1,261.50)	Payment Estimate Item Adjustment generated Stockpile Transaction					
					- Total				(\$5,046.00)					
			Construction Stockpile - Total				(\$5,046.00)							
			Construction		21	Feb 16,	SYSTEM	\$5,046.00	Payment Estimate Item Adjustment generated Stockpile Transaction					



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3572	2460	POLE FOUNDATION (45 FT. OR 13.5 M	Stockpile STMI			2023			
				- Total				\$5,046.00	
				Construction Stockpile STMI - Total				\$5,046.00	
			Material		53	Jun 18, 2024	SYSTEM	\$5,940.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user linkd1 overriding Payment Estimate Exception 57 on the current Payment Estimate.
					53	Jun 18, 2024	SYSTEM	(\$5,940.00)	
					54	Jul 2, 2024	SYSTEM	\$5,940.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user linkd1 overriding Payment Estimate Exception 59 on the current Payment Estimate.
					54	Jul 2, 2024	SYSTEM	(\$5,940.00)	
					55	Jul 17, 2024	SYSTEM	\$5,940.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user marzua1 overriding Payment Estimate Exception 57 on the current Payment Estimate.
					55	Jul 17, 2024	SYSTEM	(\$5,940.00)	
					56	Aug 2, 2024	SYSTEM	\$5,940.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user marzua1 overriding Payment Estimate Exception 58 on the current Payment Estimate.
					56	Aug 2, 2024	SYSTEM	(\$5,940.00)	
					57	Aug 16, 2024	SYSTEM	\$5,940.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user marzua1 overriding Payment Estimate Exception 59 on the current Payment Estimate.
					57	Aug 16, 2024	SYSTEM	(\$5,940.00)	
					58	Sep 3, 2024	SYSTEM	\$5,940.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user linkd1 overriding Payment Estimate Exception 59 on the current Payment Estimate.
					58	Sep 3, 2024	SYSTEM	(\$5,940.00)	
					59	Sep 16, 2024	SYSTEM	\$5,940.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user marzua1 overriding Payment Estimate Exception 59 on the current Payment Estimate.
					59	Sep 16, 2024	SYSTEM	(\$5,940.00)	
					60	Oct 16, 2024	SYSTEM	\$5,940.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user marzua1 overriding Payment Estimate Exception 61 on the current Payment Estimate.
					60	Oct 16, 2024	SYSTEM	(\$5,940.00)	
					61	Nov 5, 2024	SYSTEM	\$5,940.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user marzua1 overriding Payment Estimate Exception 65 on the current Payment Estimate.
					61	Nov 5, 2024	SYSTEM	(\$5,940.00)	
					62	Nov 15, 2024	SYSTEM	\$5,940.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user marzua1 overriding Payment Estimate Exception 62 on the current Payment Estimate.
					62	Nov 15, 2024	SYSTEM	(\$5,940.00)	
					63	Dec 3, 2024	SYSTEM	\$5,940.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user marzua1 overriding Payment Estimate Exception 62 on the current Payment Estimate.
					63	Dec 3, 2024	SYSTEM	(\$5,940.00)	
					64	Dec 16, 2024	SYSTEM	\$5,940.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user marzua1 overriding Payment Estimate Exception 62 on the current Payment Estimate.
					64	Dec 16, 2024	SYSTEM	(\$5,940.00)	
					65	Jan 2, 2025	SYSTEM	\$5,940.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user marzua1 overriding Payment Estimate Exception 52 on the current Payment Estimate.
					65	Jan 2, 2025	SYSTEM	(\$5,940.00)	



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3572	2460	POLE FOUNDATION (45 FT. OR 13.5 M	Material		66	Jan 16, 2025	SYSTEM	\$5,940.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user marzua1 overriding Payment Estimate Exception 52 on the current Payment Estimate.
					66	Jan 16, 2025	SYSTEM	(\$5,940.00)	
					67	Feb 3, 2025	SYSTEM	\$5,940.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user marzua1 overriding Payment Estimate Exception 55 on the current Payment Estimate.
					67	Feb 3, 2025	SYSTEM	(\$5,940.00)	
					68	Feb 18, 2025	SYSTEM	\$7,920.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user marzua1 overriding Payment Estimate Exception 55 on the current Payment Estimate.
					68	Feb 18, 2025	SYSTEM	(\$7,920.00)	
					69	Mar 3, 2025	SYSTEM	\$7,920.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user marzua1 overriding Payment Estimate Exception 55 on the current Payment Estimate.
					69	Mar 3, 2025	SYSTEM	(\$7,920.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					2460 - Total			\$0.00	
	2470	CONCRETE FOOTINGS, EMBEDDED	Material		22	Mar 2, 2023	SYSTEM	\$6,640.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user linkd1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					22	Mar 2, 2023	SYSTEM	(\$6,640.20)	
					23	Mar 16, 2023	SYSTEM	\$6,640.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user marzua1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					23	Mar 16, 2023	SYSTEM	(\$6,640.20)	
					24	Apr 3, 2023	SYSTEM	\$6,640.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user marzua1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					24	Apr 3, 2023	SYSTEM	(\$6,640.20)	
					25	Apr 18, 2023	SYSTEM	\$6,640.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user linkd1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					25	Apr 18, 2023	SYSTEM	(\$6,640.20)	
					26	May 2, 2023	SYSTEM	\$6,640.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user linkd1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
					26	May 2, 2023	SYSTEM	(\$6,640.20)	
					27	May 16, 2023	SYSTEM	\$6,640.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user linkd1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
					27	May 16, 2023	SYSTEM	(\$6,640.20)	
					28	Jun 2, 2023	SYSTEM	\$6,640.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user linkd1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
					28	Jun 2, 2023	SYSTEM	(\$6,640.20)	
					29	Jun 16, 2023	SYSTEM	\$6,640.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user linkd1 overriding Payment Estimate Exception 33 on the current Payment Estimate.
					29	Jun 16, 2023	SYSTEM	(\$6,640.20)	
					30	Jun 30, 2023	SYSTEM	\$6,640.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user linkd1 overriding Payment Estimate Exception 33 on the current Payment Estimate.
					30	Jun 30, 2023	SYSTEM	(\$6,640.20)	



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3572	2470	CONCRETE FOOTINGS, EMBEDDED	Material		31	Jul 17, 2023	SYSTEM	\$6,640.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user marzua1 overriding Payment Estimate Exception 34 on the current Payment Estimate.
					31	Jul 17, 2023	SYSTEM	(\$6,640.20)	
					32	Aug 2, 2023	SYSTEM	\$6,640.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user linkd1 overriding Payment Estimate Exception 34 on the current Payment Estimate.
					32	Aug 2, 2023	SYSTEM	(\$6,640.20)	
					33	Aug 16, 2023	SYSTEM	\$6,640.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user linkd1 overriding Payment Estimate Exception 34 on the current Payment Estimate.
					33	Aug 16, 2023	SYSTEM	(\$6,640.20)	
					34	Sep 5, 2023	SYSTEM	\$6,640.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user linkd1 overriding Payment Estimate Exception 34 on the current Payment Estimate.
					34	Sep 5, 2023	SYSTEM	(\$6,640.20)	
					35	Sep 19, 2023	SYSTEM	\$6,640.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user linkd1 overriding Payment Estimate Exception 35 on the current Payment Estimate.
					35	Sep 19, 2023	SYSTEM	(\$6,640.20)	
					36	Oct 2, 2023	SYSTEM	\$6,640.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user linkd1 overriding Payment Estimate Exception 35 on the current Payment Estimate.
					36	Oct 2, 2023	SYSTEM	(\$6,640.20)	
					37	Oct 16, 2023	SYSTEM	\$6,640.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user linkd1 overriding Payment Estimate Exception 38 on the current Payment Estimate.
					37	Oct 16, 2023	SYSTEM	(\$6,640.20)	
					38	Nov 2, 2023	SYSTEM	\$6,640.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user linkd1 overriding Payment Estimate Exception 41 on the current Payment Estimate.
					38	Nov 2, 2023	SYSTEM	(\$6,640.20)	
					39	Nov 16, 2023	SYSTEM	\$6,640.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user linkd1 overriding Payment Estimate Exception 44 on the current Payment Estimate.
					39	Nov 16, 2023	SYSTEM	(\$6,640.20)	
					40	Dec 4, 2023	SYSTEM	\$6,640.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user marzua1 overriding Payment Estimate Exception 44 on the current Payment Estimate.
					40	Dec 4, 2023	SYSTEM	(\$6,640.20)	
					41	Dec 18, 2023	SYSTEM	\$6,640.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user linkd1 overriding Payment Estimate Exception 48 on the current Payment Estimate.
					41	Dec 18, 2023	SYSTEM	(\$6,640.20)	
					42	Jan 2, 2024	SYSTEM	\$6,640.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user linkd1 overriding Payment Estimate Exception 48 on the current Payment Estimate.
					42	Jan 2, 2024	SYSTEM	(\$6,640.20)	
					43	Jan 17, 2024	SYSTEM	\$6,640.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user marzua1 overriding Payment Estimate Exception 48 on the current Payment Estimate.
					43	Jan 17, 2024	SYSTEM	(\$6,640.20)	
					44	Feb 5, 2024	SYSTEM	\$6,640.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user linkd1 overriding Payment Estimate Exception 45 on the current Payment Estimate.
					44	Feb 5, 2024	SYSTEM	(\$6,640.20)	





## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3572	2470	CONCRETE FOOTINGS, EMBEDDED	Material			2024			
					45	Feb 20, 2024	SYSTEM	\$6,640.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0047) due to user linkd1 overriding Payment Estimate Exception 45 on the current Payment Estimate.
					45	Feb 20, 2024	SYSTEM	(\$6,640.20)	
					46	Mar 5, 2024	SYSTEM	\$6,640.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user linkd1 overriding Payment Estimate Exception 45 on the current Payment Estimate.
					46	Mar 5, 2024	SYSTEM	(\$6,640.20)	
					47	Mar 18, 2024	SYSTEM	\$6,640.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user linkd1 overriding Payment Estimate Exception 45 on the current Payment Estimate.
					47	Mar 18, 2024	SYSTEM	(\$6,640.20)	
					48	Apr 2, 2024	SYSTEM	\$6,640.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user marzua1 overriding Payment Estimate Exception 45 on the current Payment Estimate.
					48	Apr 2, 2024	SYSTEM	(\$6,640.20)	
					49	Apr 17, 2024	SYSTEM	\$6,640.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user marzua1 overriding Payment Estimate Exception 45 on the current Payment Estimate.
					49	Apr 16, 2024	SYSTEM	(\$6,640.20)	
					50	May 2, 2024	SYSTEM	\$6,640.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user marzua1 overriding Payment Estimate Exception 49 on the current Payment Estimate.
					50	May 2, 2024	SYSTEM	(\$6,640.20)	
					51	May 17, 2024	SYSTEM	\$6,640.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user marzua1 overriding Payment Estimate Exception 48 on the current Payment Estimate.
					51	May 17, 2024	SYSTEM	(\$6,640.20)	
					52	Jun 3, 2024	SYSTEM	\$6,640.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user marzua1 overriding Payment Estimate Exception 48 on the current Payment Estimate.
					52	Jun 3, 2024	SYSTEM	(\$6,640.20)	
					53	Jun 18, 2024	SYSTEM	\$6,640.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user linkd1 overriding Payment Estimate Exception 58 on the current Payment Estimate.
					53	Jun 18, 2024	SYSTEM	(\$6,640.20)	
					54	Jul 2, 2024	SYSTEM	\$6,640.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user linkd1 overriding Payment Estimate Exception 60 on the current Payment Estimate.
					54	Jul 2, 2024	SYSTEM	(\$6,640.20)	
					55	Jul 17, 2024	SYSTEM	\$6,640.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user marzua1 overriding Payment Estimate Exception 58 on the current Payment Estimate.
					55	Jul 17, 2024	SYSTEM	(\$6,640.20)	
					56	Aug 2, 2024	SYSTEM	\$6,640.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user marzua1 overriding Payment Estimate Exception 59 on the current Payment Estimate.
					56	Aug 2, 2024	SYSTEM	(\$6,640.20)	
					57	Aug 16, 2024	SYSTEM	\$6,640.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user marzua1 overriding Payment Estimate Exception 60 on the current Payment Estimate.
					57	Aug 16, 2024	SYSTEM	(\$6,640.20)	
					58	Sep 3, 2024	SYSTEM	\$6,640.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user linkd1 overriding Payment Estimate Exception 60 on the current Payment Estimate.



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3572	2470	CONCRETE FOOTINGS, EMBEDDED	Material		58	Sep 3, 2024	SYSTEM	(\$6,640.20)	
					59	Sep 16, 2024	SYSTEM	\$6,640.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user marzua1 overriding Payment Estimate Exception 60 on the current Payment Estimate.
					59	Sep 16, 2024	SYSTEM	(\$6,640.20)	
					60	Oct 16, 2024	SYSTEM	\$6,640.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user marzua1 overriding Payment Estimate Exception 62 on the current Payment Estimate.
					60	Oct 16, 2024	SYSTEM	(\$6,640.20)	
					61	Nov 5, 2024	SYSTEM	\$6,640.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user marzua1 overriding Payment Estimate Exception 66 on the current Payment Estimate.
					61	Nov 5, 2024	SYSTEM	(\$6,640.20)	
					62	Nov 15, 2024	SYSTEM	\$6,640.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user marzua1 overriding Payment Estimate Exception 63 on the current Payment Estimate.
					62	Nov 15, 2024	SYSTEM	(\$6,640.20)	
					63	Dec 3, 2024	SYSTEM	\$6,640.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user marzua1 overriding Payment Estimate Exception 63 on the current Payment Estimate.
					63	Dec 3, 2024	SYSTEM	(\$6,640.20)	
					64	Dec 16, 2024	SYSTEM	\$6,640.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user marzua1 overriding Payment Estimate Exception 63 on the current Payment Estimate.
					64	Dec 16, 2024	SYSTEM	(\$6,640.20)	
					65	Jan 2, 2025	SYSTEM	\$6,640.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user marzua1 overriding Payment Estimate Exception 53 on the current Payment Estimate.
					65	Jan 2, 2025	SYSTEM	(\$6,640.20)	
					66	Jan 16, 2025	SYSTEM	\$6,640.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user marzua1 overriding Payment Estimate Exception 53 on the current Payment Estimate.
					66	Jan 16, 2025	SYSTEM	(\$6,640.20)	
					67	Feb 3, 2025	SYSTEM	\$6,640.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user marzua1 overriding Payment Estimate Exception 56 on the current Payment Estimate.
					67	Feb 3, 2025	SYSTEM	(\$6,640.20)	
					68	Feb 18, 2025	SYSTEM	\$6,640.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user marzua1 overriding Payment Estimate Exception 56 on the current Payment Estimate.
					68	Feb 18, 2025	SYSTEM	(\$6,640.20)	
					69	Mar 3, 2025	SYSTEM	\$6,640.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user marzua1 overriding Payment Estimate Exception 56 on the current Payment Estimate.
					69	Mar 3, 2025	SYSTEM	(\$6,640.20)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					2470 - Total			\$0.00	
	2480	STRUCTURAL STEEL POSTS	Material		22	Mar 2, 2023	SYSTEM	\$61,926.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user linkd1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					22	Mar 2, 2023	SYSTEM	(\$61,926.20)	
					23	Mar 16, 2023	SYSTEM	\$61,926.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user marzua1 overriding Payment Estimate Exception 24 on the current Payment Estimate.



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3572	2480	STRUCTURAL STEEL POSTS	Material		23	Mar 16, 2023	SYSTEM	(\$61,926.20)	
					24	Apr 3, 2023	SYSTEM	\$61,926.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user marzua1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
					24	Apr 3, 2023	SYSTEM	(\$61,926.20)	
					25	Apr 18, 2023	SYSTEM	\$61,926.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user linkd1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
					25	Apr 18, 2023	SYSTEM	(\$61,926.20)	
					26	May 2, 2023	SYSTEM	\$61,926.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user linkd1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
					26	May 2, 2023	SYSTEM	(\$61,926.20)	
					27	May 16, 2023	SYSTEM	\$61,926.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user linkd1 overriding Payment Estimate Exception 32 on the current Payment Estimate.
					27	May 16, 2023	SYSTEM	(\$61,926.20)	
					28	Jun 2, 2023	SYSTEM	\$61,926.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user linkd1 overriding Payment Estimate Exception 32 on the current Payment Estimate.
					28	Jun 2, 2023	SYSTEM	(\$61,926.20)	
					29	Jun 16, 2023	SYSTEM	\$61,926.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user linkd1 overriding Payment Estimate Exception 35 on the current Payment Estimate.
					29	Jun 16, 2023	SYSTEM	(\$61,926.20)	
					30	Jun 30, 2023	SYSTEM	\$61,926.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user linkd1 overriding Payment Estimate Exception 35 on the current Payment Estimate.
					30	Jun 30, 2023	SYSTEM	(\$61,926.20)	
					31	Jul 17, 2023	SYSTEM	\$61,926.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user marzua1 overriding Payment Estimate Exception 36 on the current Payment Estimate.
					31	Jul 17, 2023	SYSTEM	(\$61,926.20)	
					32	Aug 2, 2023	SYSTEM	\$61,926.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user linkd1 overriding Payment Estimate Exception 36 on the current Payment Estimate.
					32	Aug 2, 2023	SYSTEM	(\$61,926.20)	
					33	Aug 16, 2023	SYSTEM	\$61,926.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user linkd1 overriding Payment Estimate Exception 36 on the current Payment Estimate.
					33	Aug 16, 2023	SYSTEM	(\$61,926.20)	
					34	Sep 5, 2023	SYSTEM	\$61,926.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user linkd1 overriding Payment Estimate Exception 36 on the current Payment Estimate.
					34	Sep 5, 2023	SYSTEM	(\$61,926.20)	
					35	Sep 19, 2023	SYSTEM	\$61,926.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user linkd1 overriding Payment Estimate Exception 37 on the current Payment Estimate.
					35	Sep 19, 2023	SYSTEM	(\$61,926.20)	
					36	Oct 2, 2023	SYSTEM	\$61,926.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user linkd1 overriding Payment Estimate Exception 37 on the current Payment Estimate.
					36	Oct 2, 2023	SYSTEM	(\$61,926.20)	
					37	Oct 16, 2023	SYSTEM	\$61,926.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user linkd1 overriding Payment



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3572	2480	STRUCTURAL STEEL POSTS	Material						Estimate Exception 40 on the current Payment Estimate.
					37	Oct 16, 2023	SYSTEM	(\$61,926.20)	
					38	Nov 2, 2023	SYSTEM	\$61,926.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user linkd1 overriding Payment Estimate Exception 43 on the current Payment Estimate.
					38	Nov 2, 2023	SYSTEM	(\$61,926.20)	
					39	Nov 16, 2023	SYSTEM	\$61,926.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user linkd1 overriding Payment Estimate Exception 46 on the current Payment Estimate.
					39	Nov 16, 2023	SYSTEM	(\$61,926.20)	
					40	Dec 4, 2023	SYSTEM	\$61,926.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user marzua1 overriding Payment Estimate Exception 46 on the current Payment Estimate.
					40	Dec 4, 2023	SYSTEM	(\$61,926.20)	
					41	Dec 18, 2023	SYSTEM	\$61,926.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user linkd1 overriding Payment Estimate Exception 50 on the current Payment Estimate.
					41	Dec 18, 2023	SYSTEM	(\$61,926.20)	
					42	Jan 2, 2024	SYSTEM	\$61,926.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user linkd1 overriding Payment Estimate Exception 50 on the current Payment Estimate.
					42	Jan 2, 2024	SYSTEM	(\$61,926.20)	
					43	Jan 17, 2024	SYSTEM	\$61,926.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user marzua1 overriding Payment Estimate Exception 50 on the current Payment Estimate.
					43	Jan 17, 2024	SYSTEM	(\$61,926.20)	
					44	Feb 5, 2024	SYSTEM	\$61,926.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user linkd1 overriding Payment Estimate Exception 47 on the current Payment Estimate.
					44	Feb 5, 2024	SYSTEM	(\$61,926.20)	
					45	Feb 20, 2024	SYSTEM	\$61,926.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0048) due to user linkd1 overriding Payment Estimate Exception 47 on the current Payment Estimate.
					45	Feb 20, 2024	SYSTEM	(\$61,926.20)	
					46	Mar 5, 2024	SYSTEM	\$61,926.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user linkd1 overriding Payment Estimate Exception 47 on the current Payment Estimate.
					46	Mar 5, 2024	SYSTEM	(\$61,926.20)	
					47	Mar 18, 2024	SYSTEM	\$61,926.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user linkd1 overriding Payment Estimate Exception 47 on the current Payment Estimate.
					47	Mar 18, 2024	SYSTEM	(\$61,926.20)	
					48	Apr 2, 2024	SYSTEM	\$61,926.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user marzua1 overriding Payment Estimate Exception 47 on the current Payment Estimate.
					48	Apr 2, 2024	SYSTEM	(\$61,926.20)	
					49	Apr 17, 2024	SYSTEM	\$61,926.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user marzua1 overriding Payment Estimate Exception 47 on the current Payment Estimate.
					49	Apr 16, 2024	SYSTEM	(\$61,926.20)	
					50	May 2, 2024	SYSTEM	\$61,926.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user marzua1 overriding Payment Estimate Exception 51 on the current Payment Estimate.
					50	May 2, 2024	SYSTEM	(\$61,926.20)	



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3572	2480	STRUCTURAL STEEL POSTS	Material		51	May 17, 2024	SYSTEM	\$61,926.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user marzua1 overriding Payment Estimate Exception 50 on the current Payment Estimate.
					51	May 17, 2024	SYSTEM	(\$61,926.20)	
					52	Jun 3, 2024	SYSTEM	\$61,926.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user marzua1 overriding Payment Estimate Exception 50 on the current Payment Estimate.
					52	Jun 3, 2024	SYSTEM	(\$61,926.20)	
					53	Jun 18, 2024	SYSTEM	\$61,926.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user linkd1 overriding Payment Estimate Exception 60 on the current Payment Estimate.
					53	Jun 18, 2024	SYSTEM	(\$61,926.20)	
					54	Jul 2, 2024	SYSTEM	\$61,926.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user linkd1 overriding Payment Estimate Exception 62 on the current Payment Estimate.
					54	Jul 2, 2024	SYSTEM	(\$61,926.20)	
					55	Jul 17, 2024	SYSTEM	\$61,926.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user marzua1 overriding Payment Estimate Exception 60 on the current Payment Estimate.
					55	Jul 17, 2024	SYSTEM	(\$61,926.20)	
					56	Aug 2, 2024	SYSTEM	\$61,926.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user marzua1 overriding Payment Estimate Exception 61 on the current Payment Estimate.
					56	Aug 2, 2024	SYSTEM	(\$61,926.20)	
					57	Aug 16, 2024	SYSTEM	\$61,926.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user marzua1 overriding Payment Estimate Exception 62 on the current Payment Estimate.
					57	Aug 16, 2024	SYSTEM	(\$61,926.20)	
					58	Sep 3, 2024	SYSTEM	\$61,926.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user linkd1 overriding Payment Estimate Exception 62 on the current Payment Estimate.
					58	Sep 3, 2024	SYSTEM	(\$61,926.20)	
					59	Sep 16, 2024	SYSTEM	\$61,926.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user marzua1 overriding Payment Estimate Exception 62 on the current Payment Estimate.
					59	Sep 16, 2024	SYSTEM	(\$61,926.20)	
					60	Oct 16, 2024	SYSTEM	\$61,926.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user marzua1 overriding Payment Estimate Exception 64 on the current Payment Estimate.
					60	Oct 16, 2024	SYSTEM	(\$61,926.20)	
					61	Nov 5, 2024	SYSTEM	\$61,926.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user marzua1 overriding Payment Estimate Exception 68 on the current Payment Estimate.
					61	Nov 5, 2024	SYSTEM	(\$61,926.20)	
					62	Nov 15, 2024	SYSTEM	\$61,926.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user marzua1 overriding Payment Estimate Exception 65 on the current Payment Estimate.
					62	Nov 15, 2024	SYSTEM	(\$61,926.20)	
					63	Dec 3, 2024	SYSTEM	\$61,926.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user marzua1 overriding Payment Estimate Exception 65 on the current Payment Estimate.
					63	Dec 3, 2024	SYSTEM	(\$61,926.20)	
					64	Dec 16, 2024	SYSTEM	\$61,926.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user marzua1 overriding Payment Estimate Exception 65 on the current Payment Estimate.
					64	Dec 16, 2024	SYSTEM	(\$61,926.20)	



## Line Item Adjustments by Estimate

Mar 6, 2025

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3572	2480	STRUCTURAL STEEL POSTS	Material			2024			
					65	Jan 2, 2025	SYSTEM	\$61,926.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user marzua1 overriding Payment Estimate Exception 55 on the current Payment Estimate.
					65	Jan 2, 2025	SYSTEM	(\$61,926.20)	
					66	Jan 16, 2025	SYSTEM	\$61,926.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user marzua1 overriding Payment Estimate Exception 55 on the current Payment Estimate.
					66	Jan 16, 2025	SYSTEM	(\$61,926.20)	
					67	Feb 3, 2025	SYSTEM	\$61,926.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user marzua1 overriding Payment Estimate Exception 58 on the current Payment Estimate.
					67	Feb 3, 2025	SYSTEM	(\$61,926.20)	
					68	Feb 18, 2025	SYSTEM	\$61,926.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user marzua1 overriding Payment Estimate Exception 58 on the current Payment Estimate.
					68	Feb 18, 2025	SYSTEM	(\$61,926.20)	
					69	Mar 3, 2025	SYSTEM	\$61,926.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user marzua1 overriding Payment Estimate Exception 58 on the current Payment Estimate.
					69	Mar 3, 2025	SYSTEM	(\$61,926.20)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					2480 - Total			\$0.00	
J5I3572	2490	PIPE POSTS	Material		69	Mar 3, 2025	SYSTEM	\$1,352.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user marzua1 overriding Payment Estimate Exception 60 on the current Payment Estimate.
					69	Mar 3, 2025	SYSTEM	(\$1,352.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					2490 - Total			\$0.00	
J5I3572	2500	2 IN. PSST POST - 12 GA.	Material		69	Mar 3, 2025	SYSTEM	\$404.16	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user marzua1 overriding Payment Estimate Exception 61 on the current Payment Estimate.
					69	Mar 3, 2025	SYSTEM	(\$404.16)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					2500 - Total			\$0.00	
J5I3572	2510	POST ANCHOR FOR 2 IN. PSST - 12 GA.	Material		69	Mar 3, 2025	SYSTEM	\$212.67	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user marzua1 overriding Payment Estimate Exception 63 on the current Payment Estimate.
					69	Mar 3, 2025	SYSTEM	(\$212.67)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					2510 - Total			\$0.00	
J5I3572	5201	SEQUENTIAL FLASHING WARNING LIGHT	Material		2	May 3, 2022	SYSTEM	\$1,064.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user marzua1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					2	May 3, 2022	SYSTEM	(\$1,064.00)	
					3	May 16, 2022	SYSTEM	\$1,064.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user marzua1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					3	May 16, 2022	SYSTEM	(\$1,064.00)	
					4	Jun 2, 2022	SYSTEM	\$1,064.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user linkd1 overriding Payment



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3572	5201	SEQUENTIAL FLASHING WARNING LIGHT	Material						Estimate Exception 14 on the current Payment Estimate.
					4	Jun 2, 2022	SYSTEM	(\$1,064.00)	
					5	Jun 17, 2022	SYSTEM	\$1,064.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user linkd1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					5	Jun 17, 2022	SYSTEM	(\$1,064.00)	
					6	Jul 2, 2022	SYSTEM	\$1,064.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0063) due to user abbote1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
					6	Jul 1, 2022	SYSTEM	(\$1,064.00)	
					7	Jul 19, 2022	SYSTEM	\$1,064.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user linkd1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
					7	Jul 19, 2022	SYSTEM	(\$1,064.00)	
					8	Aug 2, 2022	SYSTEM	\$1,064.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user linkd1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
					8	Aug 2, 2022	SYSTEM	(\$1,064.00)	
					9	Aug 17, 2022	SYSTEM	\$1,064.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user linkd1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
					9	Aug 17, 2022	SYSTEM	(\$1,064.00)	
					10	Sep 6, 2022	SYSTEM	\$1,064.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user linkd1 overriding Payment Estimate Exception 29 on the current Payment Estimate.
					10	Sep 6, 2022	SYSTEM	(\$1,064.00)	
					11	Sep 16, 2022	SYSTEM	\$1,064.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user linkd1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
					11	Sep 16, 2022	SYSTEM	(\$1,064.00)	
					12	Oct 4, 2022	SYSTEM	\$1,064.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user gabelj3 overriding Payment Estimate Exception 30 on the current Payment Estimate.
					12	Oct 4, 2022	SYSTEM	(\$1,064.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					5201 - Total			\$0.00	
5203		FORCE ACCOUNT	Other Item Adjustment	OTHR	35	Sep 19, 2023	marzua1	(\$4,315.89)	An incorrect Insurance and Social Security Tax percentage was submitted and used for the force account tabulation. This item adjustment is to correct the percentage from 38.21% to 26.20%.  $120\% \times (0.262 - 0.3821) \times \$29,946.50 = \$4,315.89$
					OTHR - Total			(\$4,315.89)	
					Other Item Adjustment - Total			(\$4,315.89)	
					5203 - Total			(\$4,315.89)	
5206		MODIFIED SUBGRADE	Construction Stockpile		25	Apr 18, 2023	SYSTEM	(\$25,624.14)	Payment Estimate Item Adjustment generated Stockpile Transaction
					26	May 2, 2023	SYSTEM	(\$82,079.77)	Payment Estimate Item Adjustment generated Stockpile Transaction
					27	May 16, 2023	SYSTEM	(\$17,427.75)	Payment Estimate Item Adjustment generated Stockpile Transaction
					28	Jun 2, 2023	SYSTEM	(\$87,779.74)	Payment Estimate Item Adjustment generated Stockpile Transaction
					29	Jun 16, 2023	SYSTEM	(\$57,871.98)	Payment Estimate Item Adjustment generated Stockpile Transaction
					30	Jun 30, 2023	SYSTEM	(\$50,756.82)	Payment Estimate Item Adjustment generated Stockpile Transaction



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks							
J5I3572	5206	MODIFIED SUBGRADE	Construction Stockpile		32	Aug 2, 2023	SYSTEM	(\$51,626.19)	Payment Estimate Item Adjustment generated Stockpile Transaction							
					33	Aug 16, 2023	SYSTEM	(\$61,866.05)	Payment Estimate Item Adjustment generated Stockpile Transaction							
					34	Sep 5, 2023	SYSTEM	(\$31,620.65)	Payment Estimate Item Adjustment generated Stockpile Transaction							
					35	Sep 19, 2023	SYSTEM	(\$48,199.55)	Payment Estimate Item Adjustment generated Stockpile Transaction							
					37	Oct 16, 2023	SYSTEM	(\$29,279.99)	Payment Estimate Item Adjustment generated Stockpile Transaction							
					38	Nov 2, 2023	SYSTEM	(\$113,739.09)	Payment Estimate Item Adjustment generated Stockpile Transaction							
					39	Nov 16, 2023	SYSTEM	(\$53,671.93)	Payment Estimate Item Adjustment generated Stockpile Transaction							
					40	Dec 4, 2023	SYSTEM	(\$31,061.60)	Payment Estimate Item Adjustment generated Stockpile Transaction							
					41	Dec 18, 2023	SYSTEM	(\$68,878.80)	Payment Estimate Item Adjustment generated Stockpile Transaction							
					42	Jan 2, 2024	SYSTEM	(\$13,686.19)	Payment Estimate Item Adjustment generated Stockpile Transaction							
					43	Jan 17, 2024	SYSTEM	(\$20,638.64)	Payment Estimate Item Adjustment generated Stockpile Transaction							
					45	Feb 20, 2024	SYSTEM	(\$96,339.71)	Payment Estimate Item Adjustment generated Stockpile Transaction							
					46	Mar 5, 2024	SYSTEM	(\$75,820.85)	Payment Estimate Item Adjustment generated Stockpile Transaction							
					47	Mar 18, 2024	SYSTEM	(\$26,679.73)	Payment Estimate Item Adjustment generated Stockpile Transaction							
					50	May 2, 2024	SYSTEM	(\$4,633.92)	Payment Estimate Item Adjustment generated Stockpile Transaction							
					- Total								(\$1,049,283.09)			
					Construction Stockpile - Total								(\$1,049,283.09)			
					Construction Stockpile STMA		34	Sep 5, 2023	SYSTEM	\$460,297.04	Payment Estimate Item Adjustment generated Stockpile Transaction					
					- Total								\$460,297.04			
					Construction Stockpile STMA - Total								\$460,297.04			
					Construction Stockpile STMI		25	Apr 18, 2023	SYSTEM	\$147,565.50	Payment Estimate Item Adjustment generated Stockpile Transaction					
							27	May 16, 2023	SYSTEM	\$474,545.50	Payment Estimate Item Adjustment generated Stockpile Transaction					
					- Total								\$622,111.00			
					Construction Stockpile STMI - Total								\$622,111.00			
					5206 - Total								\$33,124.95			
					J5I3572	5207	UNCLASSIFIED EXCAVATION	Overrun	Overrun	26	May 2, 2023	SYSTEM	(\$6,639.60)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
										43	Jan 17, 2024	SYSTEM	\$6,639.60	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',15.09000 - 15.00000, 'is applied (if non-zero).		
										46	Mar 5, 2024	SYSTEM	(\$4,292.96)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
										49	Apr 16, 2024	SYSTEM	\$4,292.96	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',15.06302 - 15.00000, 'is applied (if non-zero).		
										Overrun - Total			\$0.00			
										Overrun - Total			\$0.00			
										Price FUEL		25	Apr 18, 2023	SYSTEM	\$19.14	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
												26	May 2, 2023	SYSTEM	\$39.60	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
46	Mar 5, 2024	SYSTEM	\$17.96	Reference Item Price Adjustment Index Adjustment Type applied is FUEL												
- Total			\$76.70													
Price FUEL - Total								\$76.70								





## Line Item Adjustments by Estimate

Mar 6, 2025

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3572	5207 - Total							\$76.70	
	5208	MISC.	Overrun	Overrun	26	May 2, 2023	SYSTEM	(\$17,600.00)	
					43	Jan 17, 2024	SYSTEM	\$17,600.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',40.00000 - 40.00000, 'is applied (if non-zero).
					46	Mar 5, 2024	SYSTEM	(\$11,400.00)	
					49	Apr 16, 2024	SYSTEM	\$11,400.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',40.00000 - 40.00000, 'is applied (if non-zero).
				Overrun - Total			\$0.00		
				Overrun - Total			\$0.00		
	5208 - Total							\$0.00	
	5209	ANCHOR ASSEMBLY, GUARD CABLE 3-STRAND	Material		27	May 16, 2023	SYSTEM	\$8,673.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user linkd1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					27	May 16, 2023	SYSTEM	(\$8,673.00)	
					28	Jun 2, 2023	SYSTEM	\$8,673.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user linkd1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					28	Jun 2, 2023	SYSTEM	(\$8,673.00)	
					29	Jun 16, 2023	SYSTEM	\$8,673.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user linkd1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					29	Jun 16, 2023	SYSTEM	(\$8,673.00)	
					30	Jun 30, 2023	SYSTEM	\$8,673.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user linkd1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					30	Jun 30, 2023	SYSTEM	(\$8,673.00)	
					31	Jul 17, 2023	SYSTEM	\$8,673.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user marzua1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					31	Jul 17, 2023	SYSTEM	(\$8,673.00)	
					32	Aug 2, 2023	SYSTEM	\$8,673.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user linkd1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					32	Aug 2, 2023	SYSTEM	(\$8,673.00)	
					33	Aug 16, 2023	SYSTEM	\$8,673.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user linkd1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					33	Aug 16, 2023	SYSTEM	(\$8,673.00)	
					34	Sep 5, 2023	SYSTEM	\$8,673.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0049) due to user linkd1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
34					Sep 5, 2023	SYSTEM	(\$8,673.00)		
35					Sep 19, 2023	SYSTEM	\$8,673.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user linkd1 overriding Payment Estimate Exception 20 on the current Payment Estimate.	
35					Sep 19, 2023	SYSTEM	(\$8,673.00)		
36					Oct 2, 2023	SYSTEM	\$8,673.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user linkd1 overriding Payment Estimate Exception 20 on the current Payment Estimate.	
36					Oct 2, 2023	SYSTEM	(\$8,673.00)		
37					Oct 16, 2023	SYSTEM	\$8,673.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user linkd1 overriding Payment Estimate Exception 22 on the current Payment Estimate.	
37					Oct 16, 2023	SYSTEM	(\$8,673.00)		



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3572	5209	ANCHOR ASSEMBLY, GUARD CABLE 3-STRAND	Material			2023			
					38	Nov 2, 2023	SYSTEM	\$8,673.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user linkd1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					38	Nov 2, 2023	SYSTEM	(\$8,673.00)	
					39	Nov 16, 2023	SYSTEM	\$8,673.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0048) due to user linkd1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					39	Nov 16, 2023	SYSTEM	(\$8,673.00)	
					40	Dec 4, 2023	SYSTEM	\$8,673.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user marzua1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					40	Dec 4, 2023	SYSTEM	(\$8,673.00)	
					41	Dec 18, 2023	SYSTEM	\$8,673.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0050) due to user linkd1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
					41	Dec 18, 2023	SYSTEM	(\$8,673.00)	
					42	Jan 2, 2024	SYSTEM	\$8,673.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user linkd1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
					42	Jan 2, 2024	SYSTEM	(\$8,673.00)	
					43	Jan 17, 2024	SYSTEM	\$8,673.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user marzua1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
					43	Jan 17, 2024	SYSTEM	(\$8,673.00)	
					44	Feb 5, 2024	SYSTEM	\$8,673.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user linkd1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
					44	Feb 5, 2024	SYSTEM	(\$8,673.00)	
					45	Feb 20, 2024	SYSTEM	\$8,673.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user linkd1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
					45	Feb 20, 2024	SYSTEM	(\$8,673.00)	
					46	Mar 5, 2024	SYSTEM	\$8,673.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0069) due to user linkd1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					46	Mar 5, 2024	SYSTEM	(\$8,673.00)	
					47	Mar 18, 2024	SYSTEM	\$8,673.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0048) due to user linkd1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					47	Mar 18, 2024	SYSTEM	(\$8,673.00)	
					48	Apr 2, 2024	SYSTEM	\$8,673.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0054) due to user marzua1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					48	Apr 2, 2024	SYSTEM	(\$8,673.00)	
					49	Apr 17, 2024	SYSTEM	\$8,673.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0052) due to user marzua1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					49	Apr 16, 2024	SYSTEM	(\$8,673.00)	
					50	May 2, 2024	SYSTEM	\$8,673.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0059) due to user marzua1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					50	May 2, 2024	SYSTEM	(\$8,673.00)	
					51	May 17, 2024	SYSTEM	\$8,673.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0061) due to user marzua1 overriding Payment Estimate Exception 22 on the current Payment Estimate.



## Line Item Adjustments by Estimate

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5I3572	5209	ANCHOR ASSEMBLY, GUARD CABLE 3-STRAND	Material		51	May 17, 2024	SYSTEM	(\$8,673.00)	
					52	Jun 3, 2024	SYSTEM	\$8,673.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0060) due to user marzua1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					52	Jun 3, 2024	SYSTEM	(\$8,673.00)	
					53	Jun 18, 2024	SYSTEM	\$8,673.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0070) due to user linkd1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					53	Jun 18, 2024	SYSTEM	(\$8,673.00)	
					54	Jul 2, 2024	SYSTEM	\$8,673.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0066) due to user marzua1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					54	Jul 2, 2024	SYSTEM	(\$8,673.00)	
					55	Jul 17, 2024	SYSTEM	\$8,673.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0066) due to user marzua1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
					55	Jul 17, 2024	SYSTEM	(\$8,673.00)	
					56	Aug 2, 2024	SYSTEM	\$8,673.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0058) due to user marzua1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					56	Aug 2, 2024	SYSTEM	(\$8,673.00)	
					57	Aug 16, 2024	SYSTEM	\$8,673.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0059) due to user marzua1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					57	Aug 16, 2024	SYSTEM	(\$8,673.00)	
					58	Sep 3, 2024	SYSTEM	\$8,673.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user linkd1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					58	Sep 3, 2024	SYSTEM	(\$8,673.00)	
					59	Sep 16, 2024	SYSTEM	\$8,673.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user marzua1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					59	Sep 16, 2024	SYSTEM	(\$8,673.00)	
					60	Oct 16, 2024	SYSTEM	\$8,673.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0060) due to user marzua1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
					60	Oct 16, 2024	SYSTEM	(\$8,673.00)	
					61	Nov 5, 2024	SYSTEM	\$8,673.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0059) due to user marzua1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
					61	Nov 5, 2024	SYSTEM	(\$8,673.00)	
					62	Nov 15, 2024	SYSTEM	\$8,673.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user marzua1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
					62	Nov 15, 2024	SYSTEM	(\$8,673.00)	
					63	Dec 3, 2024	SYSTEM	\$8,673.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0060) due to user marzua1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
					63	Dec 3, 2024	SYSTEM	(\$8,673.00)	
					64	Dec 16, 2024	SYSTEM	\$8,673.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user marzua1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
					64	Dec 16, 2024	SYSTEM	(\$8,673.00)	
					65	Jan 2, 2025	SYSTEM	\$8,673.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user marzua1 overriding Payment



## Line Item Adjustments by Estimate

Mar 6, 2025

Contract ID: 220121-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J5I3572	5209	ANCHOR ASSEMBLY, GUARD CABLE 3-STRAND	Material						Estimate Exception 27 on the current Payment Estimate.		
					65	Jan 2, 2025	SYSTEM	(\$8,673.00)			
					66	Jan 16, 2025	SYSTEM	\$8,673.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user marzua1 overriding Payment Estimate Exception 27 on the current Payment Estimate.		
					66	Jan 16, 2025	SYSTEM	(\$8,673.00)			
					67	Feb 3, 2025	SYSTEM	\$8,673.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0052) due to user marzua1 overriding Payment Estimate Exception 29 on the current Payment Estimate.		
					67	Feb 3, 2025	SYSTEM	(\$8,673.00)			
					68	Feb 18, 2025	SYSTEM	\$8,673.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0050) due to user marzua1 overriding Payment Estimate Exception 29 on the current Payment Estimate.		
					68	Feb 18, 2025	SYSTEM	(\$8,673.00)			
					69	Mar 3, 2025	SYSTEM	\$8,673.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0056) due to user marzua1 overriding Payment Estimate Exception 29 on the current Payment Estimate.		
					69	Mar 3, 2025	SYSTEM	(\$8,673.00)			
					- Total			\$0.00			
					Material - Total			\$0.00			
					Other Item Adjustment	MATL	27	May 16, 2023	linkd1	\$19,863.72	Materials leftover from James H. Drew Invoice # 32891. See Change Order 009 Line 5202 for a description and reason for the leftover material.
					MATL - Total			\$19,863.72			
					Other Item Adjustment - Total			\$19,863.72			
					5209 - Total			\$19,863.72			
	5211	12 IN. PIPE CULVERT GROUP C	Material		27	May 16, 2023	SYSTEM	\$71,594.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user linkd1 overriding Payment Estimate Exception 27 on the current Payment Estimate.		
					27	May 16, 2023	SYSTEM	(\$71,594.60)			
					- Total			\$0.00			
					Material - Total			\$0.00			
	5211 - Total			\$0.00							
J5I3572 - Total			(\$692,957.60)								
Overall - Total			(\$275,562.48)								



## Contract Adjustments for Contract - 220121-D06

Estimate Number	Project	Adjustment Type	Other Adjustment Type	Adjustment Amount	Adjustment Percentage by Project	Created Date	Created By	Comments
11	J5I3397	Other Contract Adjustment	OTHR	\$1,894.76	37.87000000	Sep 16, 2022	gabelj3	MMA Polymer Concrete Left-Over Material  The intended use of this material was to fill in the rumble strips in a section of shoulder where replacement was omitted. The contractor obtained this material on the basis of verbal preapproval to perform this work, but it was later determined that it is MoDOT's preference to leave the rumble strips as-is, and allow traffic to cross them temporarily. Since this material will not be incorporated into the project, it was delivered to a MoDOT Central District Bridge Crew facility. This adjustment is to compensate the contractor for associated costs in accordance with EPG article 108.11  Invoice Cost - \$4,503.16 5% O/H - \$225.16 Delivery/Handling - \$275  Total = \$5,003.32
	J5I3482	Other Contract Adjustment	OTHR	\$62.04	1.24000000	Sep 16, 2022	gabelj3	MMA Polymer Concrete Left-Over Material  The intended use of this material was to fill in the rumble strips in a section of shoulder where replacement was omitted. The contractor obtained this material on the basis of verbal preapproval to perform this work, but it was later determined that it is MoDOT's preference to leave the rumble strips as-is, and allow traffic to cross them temporarily. Since this material will not be incorporated into the project, it was delivered to a MoDOT Central District Bridge Crew facility. This adjustment is to compensate the contractor for associated costs in accordance with EPG article 108.11  Invoice Cost - \$4,503.16 5% O/H - \$225.16 Delivery/Handling - \$275  Total = \$5,003.32
	J5I3572	Other Contract Adjustment	OTHR	\$3,046.52	60.89000000	Sep 16, 2022	gabelj3	MMA Polymer Concrete Left-Over Material  The intended use of this material was to fill in the rumble strips in a section of shoulder where replacement was omitted. The contractor obtained this material on the basis of verbal preapproval to perform this work, but it was later determined that it is MoDOT's preference to leave the rumble strips as-is, and allow traffic to cross them temporarily. Since this material will not be incorporated into the project, it was delivered to a MoDOT Central District Bridge Crew facility. This adjustment is to compensate the contractor for associated costs in accordance with EPG article 108.11  Invoice Cost - \$4,503.16 5% O/H - \$225.16 Delivery/Handling - \$275  Total = \$5,003.32
<b>11 - Total</b>					<b>\$5,003.32</b>			
30	J5I3397	Other Contract Adjustment	OTHR	(\$5,635.81)	35.22381000	Jun 30, 2023	marzua1	Reduced through lanes 4 hours beyond the allowed working hours per JSP 3.5 of the contract due to a insufficient amount of grout on hand to complete repairs. The repairs were completed using an unapproved mixture of sand, cement and water resulting in a longer timeline to attain adequate compressive strength for opening the repairs to traffic.  LD's = \$1000.00 per 15-minute increment. 240 minutes / 15 = 16 16 x \$1000.00 = (\$16,000.00)
	J5I3482	Other Contract Adjustment	OTHR	(\$195.14)	1.21960157	Jun 30, 2023	marzua1	Reduced through lanes 4 hours beyond the allowed working hours per JSP 3.5 of the contract due to a insufficient amount of grout on hand to complete repairs. The repairs were completed using an unapproved mixture of sand, cement and water resulting in a longer timeline to attain adequate compressive strength for opening the repairs to traffic.  LD's = \$1000.00 per 15-minute increment. 240 minutes / 15 = 16 16 x \$1000.00 = (\$16,000.00)
	J5I3572	Other Contract Adjustment	OTHR	(\$10,169.05)	63.55658843	Jun 30, 2023	marzua1	Reduced through lanes 4 hours beyond the allowed working hours per JSP 3.5 of the contract due to a insufficient amount of grout on hand to complete repairs. The repairs were completed using an unapproved mixture of sand, cement and water resulting in a longer timeline to attain adequate compressive strength for opening the repairs to traffic.  LD's = \$1000.00 per 15-minute increment. 240 minutes / 15 = 16 16 x \$1000.00 = (\$16,000.00)
<b>30 - Total</b>					<b>(\$16,000.00)</b>			
32	J5I3397	Other Contract Adjustment	OTHR	\$5,635.81	35.22381000	Aug 2, 2023	linkd1	Returning the liquidated damage adjustment from previous estimate after problem was resolved with contractor.
	J5I3482	Other Contract Adjustment	OTHR	\$195.14	1.21960157	Aug 2, 2023	linkd1	Returning the liquidated damage adjustment from previous estimate after problem was resolved with contractor.
	J5I3572	Other Contract Adjustment	OTHR	\$10,169.05	63.55658843	Aug 2, 2023	linkd1	Returning the liquidated damage adjustment from previous estimate after problem was resolved with contractor.
<b>32 - Total</b>					<b>\$16,000.00</b>			
39	J5I3397	Other Contract Adjustment	OTHR	(\$1,894.76)	37.87000000	Nov 16, 2023	gabelj3	Correction to Contract Adjustment made on Estimate 0011. Default project distribution used rather than 100% allocation to J5I3572
	J5I3482	Other	OTHR	(\$62.04)	1.24000000	Nov 16,	gabelj3	Correction to Contract Adjustment made on Estimate 0011. Default project distribution used rather



## Contract Adjustments for Contract - 220121-D06

Estimate Number	Project	Adjustment Type	Other Adjustment Type	Adjustment Amount	Adjustment Percentage by Project	Created Date	Created By	Comments
39		Contract Adjustment				2023		than 100% allocation to J5I3572
	J5I3572	Other Contract Adjustment	OTHR	(\$3,046.52)	60.89000000	Nov 16, 2023	gabelj3	Correction to Contract Adjustment made on Estimate 0011. Default project distribution used rather than 100% allocation to J5I3572
		Other Contract Adjustment	OTHR	\$5,003.32	100	Nov 16, 2023	gabelj3	Correct project distribution for Contract Adjustment made on Estimate 0011
39 - Total					\$0.00			
40	J5I3397	Incentive	ABIR	\$131,613.46	100	Dec 4, 2023	marzua1	Smoothness bonus for J5I3397, see spreadsheet on eprojects
		Incentive	TSR	\$121,201.97	100	Dec 4, 2023	marzua1	TSR bonus for J5I3397, see spreadsheet on eprojects
		Incentive	SPAD	\$137,362.23	100	Dec 4, 2023	marzua1	Superpave adjustment for J5I3397, see spreadsheet on eprojects
		Other Contract Adjustment	ADIR	(\$9,249.58)	35.13918002	Dec 4, 2023	marzua1	The full adjustment is equal to \$131613.46. This adjustment represents 20% of that due to grinding not being complete. \$26322.69 will be paid when grinding is complete.
	J5I3482	Other Contract Adjustment	ADIR	(\$320.26)	1.21667131	Dec 4, 2023	marzua1	The full adjustment is equal to \$131613.46. This adjustment represents 20% of that due to grinding not being complete. \$26322.69 will be paid when grinding is complete.
	J5I3572	Other Contract Adjustment	ADIR	(\$16,752.85)	63.64414867	Dec 4, 2023	marzua1	The full adjustment is equal to \$131613.46. This adjustment represents 20% of that due to grinding not being complete. \$26322.69 will be paid when grinding is complete.
40 - Total					\$363,854.97			
41	J5I3397	Other Contract Adjustment	ABIR	\$9,249.58	35.13918002	Dec 18, 2023	linkd1	This adjustment pays back the amount withheld on estimate 40 until grinding was complete.
	J5I3482	Other Contract Adjustment	ABIR	\$320.26	1.21667131	Dec 18, 2023	linkd1	This adjustment pays back the amount withheld on estimate 40 until grinding was complete.
	J5I3572	Other Contract Adjustment	ABIR	\$16,752.85	63.64414867	Dec 18, 2023	linkd1	This adjustment pays back the amount withheld on estimate 40 until grinding was complete.
41 - Total					\$26,322.69			
42	J5I3397	Other Contract Adjustment	ADIR	\$9,249.58	35.13918002	Jan 2, 2024	marzua1	The full adjustment is equal to \$131613.46. This adjustment represents 20% of that due to grinding not being complete. \$26322.69 will be paid when grinding is complete.  This is to offset negative ADIR adjustment from estimate 40.
		Other Contract Adjustment	ABIR	(\$9,249.58)	35.13918002	Jan 2, 2024	marzua1	The full adjustment is equal to \$131613.46. This adjustment represents 20% of that due to grinding not being complete. \$26322.69 will be paid when grinding is complete.  This is to offset positive ABIR adjustment from estimate 41.
	J5I3482	Other Contract Adjustment	ADIR	\$320.26	1.21667131	Jan 2, 2024	marzua1	The full adjustment is equal to \$131613.46. This adjustment represents 20% of that due to grinding not being complete. \$26322.69 will be paid when grinding is complete.  This is to offset negative ADIR adjustment from estimate 40.
		Other Contract Adjustment	ABIR	(\$320.26)	1.21667131	Jan 2, 2024	marzua1	The full adjustment is equal to \$131613.46. This adjustment represents 20% of that due to grinding not being complete. \$26322.69 will be paid when grinding is complete.  This is to offset positive ABIR adjustment from estimate 41.
	J5I3572	Other Contract Adjustment	ADIR	\$16,752.85	63.64414867	Jan 2, 2024	marzua1	The full adjustment is equal to \$131613.46. This adjustment represents 20% of that due to grinding not being complete. \$26322.69 will be paid when grinding is complete.  This is to offset negative ADIR adjustment from estimate 40.
		Other Contract Adjustment	ABIR	(\$16,752.85)	63.64414867	Jan 2, 2024	marzua1	The full adjustment is equal to \$131613.46. This adjustment represents 20% of that due to grinding not being complete. \$26322.69 will be paid when grinding is complete.  This is to offset positive ABIR adjustment from estimate 41.
42 - Total					\$0.00			
63	J5I3397	Incentive	TSR	\$35,326.30	100	Dec 3, 2024	marzua1	QC 24QMCPM0061 103% 10000 Tons at \$95.60 = \$28680.00 QC 24QMCPM0062 103% 2317.4 Tons at \$95.60 = \$6646.30
63 - Total					\$35,326.30			
68	J5I3397	Incentive	ABIR	\$41,718.14	100	Feb 18, 2025	marzua1	Adjustment for the WB lanes between St. James and Rolla. IRI data and bonus calculation is located on eprojects.  Total IRI Bonus = \$43682.72 Due to the area that qualified for correction being small an agreement was made with the RE and the prime contractor to calculate a 10% deduction in pay for that area rather than complete the corrections. That deduction calculated to be -\$1964.58 and was deducted from the IRI bonus making this adjustment = \$41,718.14.  Area in Lane 1 = 692'



## Contract Adjustments for Contract - 220121-D06

Estimate Number	Project	Adjustment Type	Other Adjustment Type	Adjustment Amount	Adjustment Percentage by Project	Created Date	Created By	Comments
								Area in Lane 2 = 702' Total = 1394' {{{(1394' x 12' x 2")/27}}} x 1.99 = 205.5 Tons 205.5 Tons x \$95.60 = \$19,645.80 (10%) = -\$1964.58
68 - Total					\$41,718.14			
Overall - Total					\$472,225.42			