



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on February 6, 2024

Pay Estimate Created Date: February 1, 2024

Progress Estimate Number 47	Contract ID	220121-F09	Pay Period Start	January 16, 2024	Original Contract Amount \$9,182,337.58 Net Change Order Amount \$53,782.53 Current Contract Amount \$9,236,120.11
	Prime Contractor	N.B. West Contracting Company	Pay Period End	February 1, 2024	

Approval Date			By User
February 1, 2024	Generated and Approved (and should be considered Draft) at the Project Office Level by		stgemr1
February 2, 2024	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by		REDHAC
February 5, 2024	Reviewed and Approved at the Central Office Controllers Office Level by		ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2023	November 1, 2023	November 1, 2023	99.00%

Contract Informational Dates			Milestones				
Date Description	Original Completion Date	Current Completion Date	Date Description	Original Completion Date	Current Completion Date	Days Remaining on Milestone	Diary Charge Days
Acceptance Date			Milestone - Completion Date Project 2	October 1, 2022	October 1, 2022	Milestone Complete	
Awarded Date	February 2, 2022	February 2, 2022					
Letting Date	January 21, 2022	January 21, 2022					
Notice to Proceed Date	February 28, 2022	February 28, 2022					
Open to Traffic Date							
Work Began Date	March 2, 2022	March 2, 2022					

Contract Total Pay For Estimate No. 47			
	This Estimate	Previous	To Date
220121-F09			
Total Posted Items Pay	\$9,299.25	\$9,134,483.31	\$9,143,782.56
Gross Item Adjustments	\$0.00	\$98,882.00	\$98,882.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$181,986.62	\$181,986.62
		\$9,415,351.93	\$9,424,651.18
Contract Total Payable This Estimate:	\$9,299.25		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J6S3296	0390	6169901	MISC.TEMPORARY TRAFFIC CONTROL	LS	\$185,985.000	0.05	\$9,299.25
Project J6S3296 - Total							\$9,299.25
Overall - Total							\$9,299.25

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available



Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

Report Generated on February 6, 2024

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J6S3296	FAF 61-5(32)	Coldmill and resurface	61/67	JEFFERSON	from Meramec River Bridge to Collier Drive
J6S3433	FAF 61-5(38)	Widen for turn lanes	61/67	JEFFERSON	from Route 231 to Richardson Road

Totals by Job Numbers

Job Number		This Estimate	Previous	To Date
J6S3296	Posted Item Pay	\$9,299.25	\$7,367,674.84	\$7,376,974.09
	Gross Item Adjustments	\$0.00	\$71,715.94	\$71,715.94
	Gross Item Pay	\$9,299.25	\$7,439,390.78	\$7,448,690.03
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$173,627.76	\$173,627.76
J6S3433	Posted Item Pay	\$0.00	\$1,766,808.47	\$1,766,808.47
	Gross Item Adjustments	\$0.00	\$27,166.06	\$27,166.06
	Gross Item Pay	\$0.00	\$1,793,974.53	\$1,793,974.53
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$8,358.86	\$8,358.86



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on February 6, 2024

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 6, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
220121-F09	J6S3296		0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$466,759.00	\$466,759.00
			0001	0020	2063000	CLASS 3 EXCAVATION	164.00	0.00	164.00	CUYD	164.00	\$0.01	\$1.64
			0001	0030	2079903	MISC.LINEAR GRADING FOR ADA FACILITIES	22,189.00	0.00	22,189.00	LF	22,189.00	\$16.00	\$355,024.00
			0001	0040	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	23,858.00	0.00	23,858.00	SQYD	23,858.00	\$5.00	\$119,290.00
			0001	0050	3105003	GRAVEL (A) OR CRUSHED STONE (B)	93.00	0.00	93.00	SQYD	27.00	\$20.00	\$540.00
			0001	0060	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	267.40	24.11	291.51	TONS	291.51	\$300.00	\$87,453.00
			0001	0070	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	599.70	270.00	869.70	TONS	853.66	\$185.00	\$157,927.10
			0001	0080	4030109	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125CLP MIX)	7,596.20	177.97	7,774.17	TONS	7,774.17	\$104.00	\$808,513.68
			0001	0090	4030208	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP190C MIX)	9,867.20	-729.64	9,137.56	TONS	9,137.56	\$99.00	\$904,618.44
			0001	0100	4071005	TACK COAT	279.00	0.00	279.00	GAL	0.00	\$3.00	\$0.00
			0001	0110	4079912	MISC.HARD PENETRATION ASPHALT EMULSION	12,082.00	1,826.00	13,908.00	GAL	13,908.00	\$3.50	\$48,678.00
			0001	0120	5021108	CONCRETE PAVEMENT (8 IN. NON-REINF)	242.10	0.00	242.10	SQYD	242.10	\$84.00	\$20,336.40
			0001	0130	5024008	CONCRETE BASE (8 IN. NON-REINF)	130.50	0.00	130.50	SQYD	130.50	\$140.00	\$18,270.00
			0001	0140	6044011	PIPE COLLAR, TYPE A	5.00	0.00	5.00	EA	5.00	\$800.00	\$4,000.00
			0001	0150	6049902	MISC.ADJUST DRAINAGE INLETS	15.00	25.00	40.00	EA	40.00	\$1,400.00	\$56,000.00
			0001	0160	6049902	MISC.ADJUSTING MANHOLES	6.00	0.00	6.00	EA	6.00	\$800.00	\$4,800.00
			0001	0170	6049902	MISC.RELOCATE MAILBOX	32.00	0.00	32.00	EA	32.00	\$250.00	\$8,000.00
			0001	0180	6049902	MISC.RELOCATE WATER METER	2.00	1.00	3.00	EA	3.00	\$5,000.00	\$15,000.00
			0001	0190	6071011A	CHAIN-LINK FENCE (48 IN.)	90.00	220.00	310.00	LF	310.00	\$36.00	\$11,160.00
			0001	0200	6081012	TRUNCATED DOMES	1,007.00	0.00	1,007.00	SQFT	1,007.00	\$0.01	\$10.07
			0001	0210	6083003	3 IN. CONCRETE MEDIAN STRIP	75.60	0.00	75.60	SQYD	75.60	\$140.00	\$10,584.00
			0001	0220	6083006	6 IN. CONCRETE MEDIAN STRIP	357.90	0.00	357.90	SQYD	357.90	\$130.00	\$46,527.00
			0001	0230	6084023	SIDEWALK HAND-RAILING WITHOUT BALUSTERS	1,337.00	16.00	1,353.00	LF	1,353.00	\$100.00	\$135,300.00
			0001	0240	6085008	PAVED APPROACH, 8 IN.	8,282.60	-738.40	7,544.20	SQYD	7,544.20	\$98.00	\$739,331.60
			0001	0250	6086004	CONCRETE SIDEWALK, 4 IN.	7,641.00	845.80	8,486.80	SQYD	8,486.80	\$45.00	\$381,906.00
			0001	0260	6089902	MISC.MISC. CONCRETE CURB RAMP	313.00	-4.00	309.00	EA	309.00	\$2,000.00	\$618,000.00
			0001	0270	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	3,215.00	-343.00	2,872.00	LF	2,872.00	\$30.00	\$86,160.00
			0001	0280	6091052	CURB AND GUTTER TYPE B	2,620.00	405.00	3,025.00	LF	3,025.00	\$58.00	\$175,450.00
			0001	0290	6092031	CONCRETE CURB LOW PROFILE TYPE E	168.00	0.00	168.00	LF	168.00	\$61.00	\$10,248.00
			0001	0300	6099903	MISC.MODIFIED CURB AND GUTTER (2 FT WIDE)	1,378.00	0.00	1,378.00	LF	1,378.00	\$55.00	\$75,790.00
			0001	0310	6099903	MISC.MODIFIED TYPE S CURB	1,628.00	0.00	1,628.00	LF	1,628.00	\$80.00	\$130,240.00
			0001	0320	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	122.80	0.00	122.80	SQYD	122.80	\$335.00	\$41,138.00
			0001	0330	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	123.00	0.00	123.00	SQYD	123.00	\$1.00	\$123.00
			0001	0340	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	123.00	0.00	123.00	SQYD	123.00	\$5.00	\$615.00
			0001	0350	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	376.00	0.00	376.00	LF	376.00	\$7.00	\$2,632.00
			0001	0360	6141120	CURVED VANE GRATE AND FRAME (2 FT. X 2 FT. OR 600MM X 600MM)	3.00	-1.00	2.00	EA	2.00	\$1,600.00	\$3,200.00
			0001	0370	6143010	MANHOLE FRAME AND COVER, TYPE 1-A	1.00	0.00	1.00	EA	1.00	\$650.00	\$650.00
			0001	0380	6143013	MANHOLE FRAME AND COVER, TYPE 3	1.00	0.00	1.00	EA	1.00	\$400.00	\$400.00
			0001	0390	6169901	MISC.TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	1.00	\$185,985.00	\$185,985.00
			0001	0400	6169902	MISC.NTCIP COMPLIANT CHANGEABLE MESSAGE SIGN CONTRACTOR FURNISHED/RETAINED	10.00	0.00	10.00	EA	2.00	\$500.00	\$1,000.00
			0001	0410	6179902	MISC.DETECTABLE PEDESTRAIN CHANNELIZING BARRICADE	10.00	0.00	10.00	EA	0.00	\$300.00	\$0.00
			0001	0420	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$576,428.00	\$576,428.00
			0001	0430	6191000	PAVEMENT EDGE TREATMENT	11,005.00	0.00	11,005.00	LF	0.00	\$0.01	\$0.00
			0001	0440	6200009	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	5,100.00	-2,565.00	2,535.00	LF	2,535.00	\$6.00	\$15,210.00
			0001	0450	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	595.00	93.00	688.00	LF	688.00	\$20.00	\$13,760.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 6, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220121-F09	J6S3296	0001	0460	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	74.00	-6.00	68.00	EA	68.00	\$250.00	\$17,000.00
		0001	0470	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT	2.00	3.00	5.00	EA	5.00	\$450.00	\$2,250.00
		0001	0480	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	111.00	-28.00	83.00	EA	83.00	\$50.00	\$4,150.00
		0001	0490	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	11,861.00	17,384.00	29,245.00	LF	29,245.00	\$0.20	\$5,849.00
		0001	0500	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	34,370.00	-34,370.00	0.00	LF	0.00	\$0.30	\$0.00
		0001	0510	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	21,133.00	-21,133.00	0.00	LF	0.00	\$0.30	\$0.00
		0001	0520	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	145.00	100.00	245.00	LF	245.00	\$11.00	\$2,695.00
		0001	0530	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	225.00	-81.00	144.00	LF	144.00	\$11.00	\$1,584.00
		0001	0540	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	2.00	0.00	2.00	EA	2.00	\$300.00	\$600.00
		0001	0550	6209901	MISC.TEMPORARY PAVEMENT MARKING PAINT	1.00	0.00	1.00	LS	1.00	\$1,000.00	\$1,000.00
		0001	0560	6221003	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (GREATER THAN 3 IN. THICK)	80,549.00	0.00	80,549.00	SQYD	80,549.00	\$1.15	\$92,631.35
		0001	0570	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$18,482.00	\$18,482.00
		0001	0580	7209904	MISC.PRECAST CONCRETE MODULAR BLOCK WALL	617.00	0.00	617.00	SQFT	617.00	\$85.00	\$52,445.00
		0001	0590	7209904	MISC.RE-CONSTRUCT WALL IN PLACE	398.00	0.00	398.00	SQFT	140.00	\$78.00	\$10,920.00
		0001	0600	7209904	MISC.SMALL BLOCK WALL	355.00	0.00	355.00	SQFT	355.00	\$72.00	\$25,560.00
		0001	0610	7250315A	15 IN. PIPE GROUP B	90.00	0.00	90.00	LF	90.00	\$140.00	\$12,600.00
		0001	0620	7250324A	24 IN. PIPE GROUP B	5.00	0.00	5.00	LF	5.00	\$245.00	\$1,225.00
		0001	0630	7259903	MISC.27 IN. PIPE GROUP B	10.00	0.00	10.00	LF	10.00	\$206.00	\$2,060.00
		0001	0640	7261015	15 IN. PIPE GROUP A	65.00	0.00	65.00	LF	65.00	\$300.00	\$19,500.00
		0001	0650	7310060	PRECAST CONCRETE MANHOLE - 60 IN.	4.00	0.00	4.00	FT	4.00	\$670.00	\$2,680.00
		0001	0660	7311022	PRECAST CONCRETE DROP INLET 2 FT X 2 FT	15.00	-5.00	10.00	FT	10.00	\$480.00	\$4,800.00
		0001	0670	7311030	PRECAST CONCRETE DROP INLET 3 FT X 2 FT-6 IN.	5.00	0.00	5.00	FT	5.00	\$600.00	\$3,000.00
		0001	0680	8031000A	TURF TYPE TALL FESCUE SODDING	8,390.00	0.00	8,390.00	SQYD	6,311.00	\$12.00	\$75,732.00
		0001	0690	8059901	MISC.ADJUST SPRINKLERS	1.00	0.00	1.00	LS	1.00	\$10,000.00	\$10,000.00
		0001	0700	8061007A	CURB INLET CHECK	146.00	0.00	146.00	EA	0.00	\$75.00	\$0.00
		0001	0710	8061016	SEDIMENT REMOVAL	211.00	0.00	211.00	CUYD	0.00	\$0.01	\$0.00
		0001	0720	8061019	SILT FENCE	6,478.00	0.00	6,478.00	LF	485.00	\$3.00	\$1,455.00
		0010	0730	6061060	MGS GUARDRAIL	418.00	-53.00	365.00	LF	365.00	\$36.00	\$13,140.00
		0010	0740	6061068	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	2.00	0.00	2.00	EA	2.00	\$3,800.00	\$7,600.00
		0010	0750	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	2.00	0.00	2.00	EA	2.00	\$3,650.00	\$7,300.00
		0010	0760	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	4.00	\$3,100.00	\$12,400.00
		0010	0770	6066610	END ANCHOR	4.00	-2.00	2.00	EA	2.00	\$1,500.00	\$3,000.00
		0020	0780	9011010	RELOCATED POLE	3.00	0.00	3.00	EA	3.00	\$594.00	\$1,782.00
		0020	0790	9011312	LUMINAIRE, LED-B	4.00	0.00	4.00	EA	4.00	\$383.00	\$1,532.00
		0020	0800	9011313	LUMINAIRE, LED-C	3.00	0.00	3.00	EA	3.00	\$675.00	\$2,025.00
		0020	0810	9013003	CONDUIT, 3 IN. RIGID, IN TRENCH	354.00	0.00	354.00	LF	354.00	\$17.25	\$6,106.50
		0020	0820	9014004	CONDUIT, 4 IN. RIGID, PUSHED	838.00	0.00	838.00	LF	838.00	\$32.25	\$27,025.50
		0020	0830	9015010	TRENCHING TYPE I	200.00	0.00	200.00	LF	200.00	\$3.40	\$680.00
		0020	0840	9016110	PULL BOX, PREFORMED CLASS 1	6.00	0.00	6.00	EA	6.00	\$1,190.00	\$7,140.00
		0020	0850	9017110	CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRACKET	1,200.00	0.00	1,200.00	LF	1,200.00	\$0.75	\$900.00
		0020	0860	9017407	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 8 AWG	2,150.00	0.00	2,150.00	LF	2,150.00	\$4.30	\$9,245.00
		0020	0870	9018245	POLE FOUNDATION (45 FT. OR 13.5 M MOUNTING HEIGHT)	3.00	0.00	3.00	EA	3.00	\$1,857.00	\$5,571.00
		0030	0880	9020213	SIGNAL HEAD, TYPE 3S	5.00	0.00	5.00	EA	5.00	\$728.00	\$3,640.00
		0030	0890	9020214	SIGNAL HEAD, TYPE 4S	1.00	0.00	1.00	EA	1.00	\$810.00	\$810.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 6, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
220121-F09	J6S3296	0030	0900	9020513	SIGNAL HEAD, TYPE 3B	7.00	0.00	7.00	EA	7.00	\$826.00	\$5,782.00		
		0030	0910	9020514	SIGNAL HEAD, TYPE 4B	4.00	0.00	4.00	EA	4.00	\$916.00	\$3,664.00		
		0030	0920	9020833	SH-FLAT SHEET - SIGNAL SIGN	207.00	0.00	207.00	SQFT	207.00	\$49.00	\$10,143.00		
		0030	0930	9020834	SIGNAL SIGN, MOUNTING HARDWARE	54.00	0.00	54.00	EA	54.00	\$22.00	\$1,188.00		
		0030	0940	9022651	LUMINAIRE LED-A, 120 VOLT COMPATIBLE	4.00	0.00	4.00	EA	4.00	\$349.00	\$1,396.00		
		0030	0950	9022708	POST, SIGNAL 8 FT.	21.00	0.00	21.00	EA	21.00	\$804.00	\$16,884.00		
		0030	0960	9022715	POST, SIGNAL 15 FT.	5.00	0.00	5.00	EA	5.00	\$1,017.00	\$5,085.00		
		0030	0970	9023250	POST, TYPE C, 50 FT. ARM OR 15.2 M ARM	2.00	0.00	2.00	EA	2.00	\$13,360.00	\$26,720.00		
		0030	0980	9023340	POST, TYPE B, LONGEST ARM 40 FT. OR 12.2 M	1.00	0.00	1.00	EA	1.00	\$16,502.00	\$16,502.00		
		0030	0990	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	585.00	0.00	585.00	LF	585.00	\$17.25	\$10,091.25		
		0030	1000	9027300	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	1,111.00	0.00	1,111.00	LF	1,111.00	\$24.50	\$27,219.50		
		0030	1010	9028100	CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRACKET	280.00	0.00	280.00	LF	280.00	\$0.75	\$210.00		
		0030	1020	9028302	CABLE, 12 AWG 2 CONDUCTOR	530.00	0.00	530.00	LF	530.00	\$1.85	\$980.50		
		0030	1030	9028308	CABLE, 16 AWG 2 CONDUCTOR	6,720.00	0.00	6,720.00	LF	6,720.00	\$1.60	\$10,752.00		
		0030	1040	9028310	CABLE, 16 AWG 5 CONDUCTOR	6,730.00	0.00	6,730.00	LF	6,730.00	\$1.90	\$12,787.00		
		0030	1050	9028311	CABLE, 16 AWG 7 CONDUCTOR	10,570.00	0.00	10,570.00	LF	10,570.00	\$2.10	\$22,197.00		
		0030	1060	9028315	CABLE, 16 AWG 3-PAIR CONDUCTOR, INTERCONNECT	350.00	0.00	350.00	LF	350.00	\$1.80	\$630.00		
		0030	1070	9028811	PULL BOX, PREFORMED CLASS 2	12.00	0.00	12.00	EA	12.00	\$1,564.00	\$18,768.00		
		0030	1080	9028812	PULL BOX, PREFORMED CLASS 3	4.00	0.00	4.00	EA	4.00	\$2,280.00	\$9,120.00		
		0030	1090	9029100	BASE, CONCRETE	21.70	0.00	21.70	CUYD	21.70	\$1,859.00	\$40,340.30		
		0030	1100	9029901	MISC.FIBER MANAGEMENT TOOL	1.00	0.00	1.00	LS	1.00	\$225.00	\$225.00		
		0030	1110	9029902	MISC.ADJUST PULL BOX	4.00	0.00	4.00	EA	4.00	\$570.00	\$2,280.00		
		0030	1120	9029902	MISC.COUNTDOWN PEDESTRIAN SIGNAL HEAD, TYPE 1S	34.00	0.00	34.00	EA	34.00	\$550.00	\$18,700.00		
		0030	1130	9029902	MISC.DETECTOR, PUSH BUTTON APS	34.00	0.00	34.00	EA	34.00	\$921.00	\$31,314.00		
		0030	1140	9029902	MISC.PEDESTRIAN PUSH BUTTON EXTENSION	7.00	0.00	7.00	EA	7.00	\$197.00	\$1,379.00		
		0030	1150	9029902	MISC.SL DISTRICT TRAFFIC SIGNAL DETECTION SYSTEM	5.00	0.00	5.00	EA	5.00	\$25,168.00	\$125,840.00		
		0040	1160	9031010	CONCRETE FOOTINGS, EMBEDDED	9.70	0.00	9.70	CUYD	8.70	\$1,900.00	\$16,530.00		
		0040	1170	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	17.00	0.00	17.00	EA	17.00	\$400.00	\$6,800.00		
		0040	1180	9031280	2.5 IN. PSST POST - 12 GA.	1,104.00	0.00	1,104.00	LF	1,104.00	\$21.00	\$23,184.00		
		0040	1190	9031281	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	207.00	0.00	207.00	LF	207.00	\$48.00	\$9,936.00		
		0040	1200	9035069A	SHF-FLAT SHEET FLUORESCENT	355.00	0.00	355.00	SQFT	355.00	\$26.00	\$9,230.00		
		0050	1210	9109901	MISC.FIBER MANAGEMENT TOOL	1.00	0.00	1.00	LS	1.00	\$225.00	\$225.00		
		0050	1220	9109903	MISC.MODOT ITS ASSESTS RELOCATION	500.00	0.00	500.00	LF	0.00	\$8.40	\$0.00		
		0020	5001	7311042	PRECAST CONCRETE DROP INLET 4 FT X 2 FT	0.00	5.00	5.00	FT	5.00	\$620.00	\$3,100.00		
		0020	5002	6141121	CURVED VANE GRATE AND FRAME (4 FT. X 2 FT. OR 1200MM X 600MM)	0.00	1.00	1.00	EA	1.00	\$2,000.00	\$2,000.00		
		0001	5003	7209901	MISC.Misc. Removal of Barrier Wall, MSE Wall Coping and 12" Sidewalk and Replace with New MSE Wall Coping and 4" Sidewalk	0.00	1.00	1.00	LS	1.00	\$49,560.00	\$49,560.00		
		0001	5004	9031242	36 IN. SURFACE-MOUNT DELINEATOR POST	0.00	50.00	50.00	EA	50.00	\$112.00	\$5,600.00		
		0001	5005	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	0.00	33,328.00	33,328.00	LF	33,328.00	\$0.30	\$9,998.40		
		0010	5006	6069901	MISC.Guardrail - Non-Standard Rail	0.00	1.00	1.00	LS	1.00	\$5,438.85	\$5,438.85		
		Project J6S3296 - Total Value Posted to Date as of Report Generated Date												\$7,376,974.08
		J6S3433	0001	1230	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$131,920.00	\$131,920.00	
			0001	1240	2031000	CLASS A EXCAVATION	1,858.00	0.00	1,858.00	CUYD	1,858.00	\$26.00	\$48,308.00	
0001	1250		2036000	COMPACTING EMBANKMENT	560.00	0.00	560.00	CUYD	560.00	\$3.00	\$1,680.00			
0001	1260		2063000	CLASS 3 EXCAVATION	1,616.00	-466.00	1,150.00	CUYD	1,150.00	\$0.01	\$11.50			
0001	1270		2063500	CULVERT CLEANOUT	4.00	-2.00	2.00	EA	2.00	\$300.00	\$600.00			
0001	1280		2065500	TEMPORARY SHORING	1.00	0.00	1.00	LS	1.00	\$1.00	\$1.00			



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 6, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220121-F09	J6S3433	0001	1290	2071000	LINEAR GRADING CLASS 1	9.40	0.00	9.40	STA	9.40	\$1,000.00	\$9,400.00
		0001	1300	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	2,377.00	0.00	2,377.00	SQYD	2,377.00	\$6.00	\$14,262.00
		0001	1310	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	3,709.00	0.00	3,709.00	SQYD	3,709.00	\$9.00	\$33,381.00
		0001	1320	4019905	MISC.OPTIONAL PAVEMENT	2,781.30	0.00	2,781.30	SQYD	2,781.30	\$72.00	\$200,253.60
		0001	1330	4030109	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125CLP MIX)	775.80	-11.78	764.02	TONS	764.02	\$120.00	\$91,682.40
		0001	1340	4071005	TACK COAT	820.00	-196.00	624.00	GAL	624.00	\$2.50	\$1,560.00
		0001	1350	6081012	TRUNCATED DOMES	12.00	0.00	12.00	SQFT	12.00	\$30.00	\$360.00
		0001	1360	6085008	PAVED APPROACH, 8 IN.	1,619.00	0.00	1,619.00	SQYD	1,619.00	\$82.00	\$132,758.00
		0001	1370	6086004	CONCRETE SIDEWALK, 4 IN.	664.40	0.00	664.40	SQYD	664.40	\$46.00	\$30,562.40
		0001	1380	6089902	MISC.ADA CONCRETE CURB RAMP	23.00	0.00	23.00	EA	23.00	\$2,400.00	\$55,200.00
		0001	1390	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	586.00	0.00	586.00	LF	586.00	\$40.00	\$23,440.00
		0001	1400	6091052	CURB AND GUTTER TYPE B	944.00	0.00	944.00	LF	944.00	\$42.00	\$39,648.00
		0001	1410	6096030A	FURNISHING TYPE 3 ROCK DITCH LINER	25.00	0.00	25.00	CUYD	25.00	\$45.00	\$1,125.00
		0001	1420	6096043	PLACING TYPE 3 ROCK DITCH LINER	25.00	0.00	25.00	CUYD	25.00	\$70.00	\$1,750.00
		0001	1430	6096050	BEDDING MATERIAL FOR ROCK DITCH LINER	9.00	0.00	9.00	CUYD	9.00	\$70.00	\$630.00
		0001	1440	6097000	ROCK LINING	5.00	0.00	5.00	CUYD	5.00	\$150.00	\$750.00
		0001	1450	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$500.00	\$1,000.00
		0001	1460	6141021	GRATE AND BEARING PLATE (3 FT. X 2 FT. OR 914 MM X 610 MM)	1.00	0.00	1.00	EA	1.00	\$2,300.00	\$2,300.00
		0001	1470	6141120	CURVED VANE GRATE AND FRAME (2 FT. X 2 FT. OR 600MM X 600MM)	13.00	-2.00	11.00	EA	11.00	\$1,600.00	\$17,600.00
		0001	1480	6141121	CURVED VANE GRATE AND FRAME (4 FT. X 2 FT. OR 1200MM X 600MM)	2.00	1.00	3.00	EA	3.00	\$2,000.00	\$6,000.00
		0001	1490	6143010	MANHOLE FRAME AND COVER, TYPE 1-A	2.00	0.00	2.00	EA	2.00	\$650.00	\$1,300.00
		0001	1500	6143011	MANHOLE FRAME AND COVER, TYPE 1-B	1.00	-1.00	0.00	EA	0.00	\$600.00	\$0.00
		0001	1510	6143012	MANHOLE FRAME AND COVER, TYPE 2	5.00	-4.00	1.00	EA	1.00	\$395.00	\$395.00
		0001	1520	6143020	CURB INLET	3.00	1.00	4.00	EA	4.00	\$2,000.00	\$8,000.00
		0001	1530	6169901	MISC.TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	1.00	\$40,000.00	\$40,000.00
		0001	1540	6169902	MISC.NTCIP COMPLIANT CHANGEABLE MESSAGE SIGN, (CONTRACTOR FURNISHED AND RETAINED)	4.00	-2.00	2.00	EA	2.00	\$500.00	\$1,000.00
		0001	1550	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	38.00	-38.00	0.00	LF	0.00	\$120.00	\$0.00
		0001	1560	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	38.00	-38.00	0.00	LF	0.00	\$25.00	\$0.00
		0001	1570	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$100,410.00	\$100,410.00
		0001	1580	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	2.00	-2.00	0.00	EA	0.00	\$600.00	\$0.00
		0001	1590	6191000	PAVEMENT EDGE TREATMENT	1,259.00	0.00	1,259.00	LF	1,259.00	\$12.00	\$15,108.00
		0001	1600	6200009	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	203.00	0.00	203.00	LF	203.00	\$6.00	\$1,218.00
		0001	1610	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	151.00	0.00	151.00	LF	151.00	\$20.00	\$3,020.00
		0001	1620	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	8.00	0.00	8.00	EA	8.00	\$250.00	\$2,000.00
		0001	1630	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT	1.00	0.00	1.00	EA	1.00	\$450.00	\$450.00
		0001	1640	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	3,545.00	0.00	3,545.00	LF	3,545.00	\$1.00	\$3,545.00
		0001	1650	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	4,333.00	0.00	4,333.00	LF	4,333.00	\$1.00	\$4,333.00
		0001	1660	6207001	PAVEMENT MARKING REMOVAL	3,890.00	-3,890.00	0.00	LF	0.00	\$1.00	\$0.00
		0001	1670	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	3.00	-3.00	0.00	EA	0.00	\$300.00	\$0.00
		0001	1680	6214600A	FLOWABLE BACKFILL	11.00	0.00	11.00	CUYD	11.00	\$300.00	\$3,300.00
0001	1690	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	8,176.00	0.00	8,176.00	SQYD	8,176.00	\$1.50	\$12,264.00		
0001	1700	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	70.00	0.00	70.00	SQYD	70.00	\$5.00	\$350.00		
0001	1710	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$10,000.00	\$10,000.00		
0001	1720	7261015	15 IN. PIPE GROUP A	706.00	-14.00	692.00	LF	692.00	\$87.00	\$60,204.00		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 6, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220121-F09	J6S3433	0001	1730	7261018	18 IN. PIPE GROUP A	463.00	88.00	551.00	LF	551.00	\$92.00	\$50,692.00
		0001	1740	7261024	24 IN. PIPE GROUP A	224.00	-64.00	160.00	LF	160.00	\$104.00	\$16,640.00
		0001	1750	7265024	JACKED 24 IN. CLASS III REINFORCED CONCRETE PIPE CULVERTS (GASKET TYPE)	86.00	-86.00	0.00	LF	0.00	\$1,500.00	\$0.00
		0001	1760	7310048	PRECAST CONCRETE MANHOLE - 48 IN.	4.00	6.00	10.00	FT	10.00	\$560.00	\$5,600.00
		0001	1770	7310060	PRECAST CONCRETE MANHOLE - 60 IN.	33.00	-33.00	0.00	FT	0.00	\$710.00	\$0.00
		0001	1780	7310072	PRECAST CONCRETE MANHOLE - 72 IN.	9.00	2.00	11.00	FT	11.00	\$660.00	\$7,260.00
		0001	1790	7311022	PRECAST CONCRETE DROP INLET 2 FT X 2 FT	55.00	-8.00	47.00	FT	47.00	\$540.00	\$25,380.00
		0001	1800	7311030	PRECAST CONCRETE DROP INLET 3 FT X 2 FT-6 IN.	7.00	9.00	16.00	FT	16.00	\$640.00	\$10,240.00
		0001	1810	7311032	PRECAST CONCRETE DROP INLET 3 FT X 2 FT	5.00	0.00	5.00	FT	5.00	\$500.00	\$2,500.00
		0001	1820	7311042	PRECAST CONCRETE DROP INLET 4 FT X 2 FT	8.00	8.00	16.00	FT	16.00	\$620.00	\$9,920.00
		0001	1830	7311053	PRECAST CONCRETE DROP INLET 5 FT X 3 FT	11.00	1.00	12.00	FT	12.00	\$640.00	\$7,680.00
		0001	1840	7320615A	15 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	1.00	0.00	1.00	EA	1.00	\$865.00	\$865.00
		0001	1850	7320624A	24 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	1.00	0.00	1.00	EA	1.00	\$1,109.00	\$1,109.00
		0001	1860	7321013A	15 IN. OR ALLOWED SUBSTITUTE SAFETY SLOPE END SECTION	4.00	0.00	4.00	EA	4.00	\$2,400.00	\$9,600.00
		0001	1870	8031000A	TURF TYPE TALL FESCUE SODDING	1,860.00	1,440.00	3,300.00	SQYD	3,300.00	\$9.00	\$29,700.00
		0001	1880	8051000A	SEEDING - COOL SEASON GRASSES	0.20	-0.10	0.10	ACRE	0.10	\$8,000.00	\$800.00
		0001	1890	8061003	SEDIMENT TRAP EXCAVATION	5.00	-5.00	0.00	CUYD	0.00	\$10.00	\$0.00
		0001	1900	8061004	SEDIMENT TRAP ROCK	5.00	-5.00	0.00	CUYD	0.00	\$25.00	\$0.00
		0001	1910	8061005	ROCK DITCH CHECK	96.00	-96.00	0.00	LF	0.00	\$20.00	\$0.00
		0001	1920	8061006	ALTERNATE DITCH CHECK	24.00	151.00	175.00	LF	175.00	\$10.00	\$1,750.00
		0001	1930	8061007A	CURB INLET CHECK	18.00	-18.00	0.00	EA	0.00	\$125.00	\$0.00
		0001	1940	8061016	SEDIMENT REMOVAL	50.00	-50.00	0.00	CUYD	0.00	\$0.01	\$0.00
		0001	1950	8061017	TEMPORARY SEEDING	0.60	-0.60	0.00	ACRE	0.00	\$5,000.00	\$0.00
		0001	1960	8061019	SILT FENCE	2,496.00	-2,496.00	0.00	LF	0.00	\$3.00	\$0.00
		0001	1970	8064128	TYPE 1 TURF REINFORCEMENT MAT	60.00	-60.00	0.00	SQYD	0.00	\$6.00	\$0.00
		0010	1980	6061060	MGS GUARDRAIL	225.00	0.00	225.00	LF	225.00	\$38.00	\$8,550.00
		0010	1990	6061080	MGS END ANCHOR	1.00	0.00	1.00	EA	1.00	\$1,800.00	\$1,800.00
		0020	2000	9017110	CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRACKET	270.00	0.00	270.00	LF	270.00	\$0.75	\$202.50
		0020	2010	9019902	MISC.120 V TOP MOUNTED LED-A LUMINAIRE	4.00	0.00	4.00	EA	4.00	\$411.00	\$1,644.00
		0020	2020	9028302	CABLE, 12 AWG 2 CONDUCTOR	610.00	0.00	610.00	LF	610.00	\$1.85	\$1,128.50
		0030	2030	9020111	SIGNAL HEAD, TYPE 1T	2.00	0.00	2.00	EA	2.00	\$490.00	\$980.00
		0030	2040	9020213	SIGNAL HEAD, TYPE 3S	1.00	0.00	1.00	EA	1.00	\$728.00	\$728.00
		0030	2050	9020513	SIGNAL HEAD, TYPE 3B	6.00	1.00	7.00	EA	7.00	\$826.00	\$5,782.00
		0030	2060	9020514	SIGNAL HEAD, TYPE 4B	3.00	0.00	3.00	EA	3.00	\$916.00	\$2,748.00
		0030	2070	9020833	SH-FLAT SHEET - SIGNAL SIGN	66.00	7.50	73.50	SQFT	73.50	\$42.00	\$3,087.00
		0030	2080	9020834	SIGNAL SIGN, MOUNTING HARDWARE	12.00	1.00	13.00	EA	13.00	\$22.00	\$286.00
		0030	2090	9022708	POST, SIGNAL 8 FT.	1.00	0.00	1.00	EA	1.00	\$805.00	\$805.00
		0030	2100	9022715	POST, SIGNAL 15 FT.	1.00	0.00	1.00	EA	1.00	\$1,016.00	\$1,016.00
		0030	2110	9023120	POST, TYPE CL, 20 FT. ARM OR 6.1 M ARM	1.00	0.00	1.00	EA	1.00	\$7,972.00	\$7,972.00
		0030	2120	9023130	POST, TYPE CL, 30 FT. ARM OR 9.1 M ARM	1.00	0.00	1.00	EA	1.00	\$10,553.00	\$10,553.00
		0030	2130	9023145	POST, TYPE CL, 45 FT. ARM OR 13.7 M ARM	2.00	0.00	2.00	EA	2.00	\$14,427.00	\$28,854.00
		0030	2140	9024283	CONTROLLER ASSEMBLY HOUSING, NEMA TS2 CONTROLLER	1.00	0.00	1.00	EA	1.00	\$14,370.00	\$14,370.00
		0030	2150	9025020	CONDUIT, 1 IN., LOOP DETECTOR WITH TRACER WIRE	24.00	0.00	24.00	LF	24.00	\$9.75	\$234.00
		0030	2160	9025200	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	1,151.00	0.00	1,151.00	LF	1,151.00	\$13.00	\$14,963.00
		0030	2170	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	163.00	0.00	163.00	LF	163.00	\$17.25	\$2,811.75



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 6, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220121-F09	J6S3433	0030	2180	9027200	CONDUIT, 2 IN., PUSHED WITH TRACER WIRE	327.00	0.00	327.00	LF	327.00	\$21.00	\$6,867.00
		0030	2190	9027300	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	240.00	0.00	240.00	LF	240.00	\$24.50	\$5,880.00
		0030	2200	9028208	CABLE, 8 AWG 1 CONDUCTOR, POWER	110.00	0.00	110.00	LF	110.00	\$1.50	\$165.00
		0030	2210	9028308	CABLE, 16 AWG 2 CONDUCTOR	630.00	0.00	630.00	LF	630.00	\$1.60	\$1,008.00
		0030	2220	9028309	CABLE, 16 AWG 3 CONDUCTOR	1,690.00	0.00	1,690.00	LF	1,690.00	\$1.80	\$3,042.00
		0030	2230	9028310	CABLE, 16 AWG 5 CONDUCTOR	640.00	0.00	640.00	LF	640.00	\$1.90	\$1,216.00
		0030	2240	9028311	CABLE, 16 AWG 7 CONDUCTOR	1,950.00	150.00	2,100.00	LF	2,100.00	\$2.10	\$4,410.00
		0030	2250	9028500	CABLE, LOOP DETECTOR, IN DUCT	1,600.00	0.00	1,600.00	LF	1,600.00	\$3.20	\$5,120.00
		0030	2260	9028510	CABLE, LOOP DETECTOR, LEAD-IN	3,280.00	0.00	3,280.00	LF	3,280.00	\$0.80	\$2,624.00
		0030	2270	9028810	PULL BOX, PREFORMED CLASS 1	14.00	-6.00	8.00	EA	8.00	\$1,190.00	\$9,520.00
		0030	2280	9028811	PULL BOX, PREFORMED CLASS 2	3.00	0.00	3.00	EA	3.00	\$1,564.00	\$4,692.00
		0030	2290	9028812	PULL BOX, PREFORMED CLASS 3	1.00	0.00	1.00	EA	1.00	\$2,280.00	\$2,280.00
		0030	2300	9028821	PULL BOX, CONCRETE, DOUBLE, TYPE A	1.00	0.00	1.00	EA	1.00	\$4,604.00	\$4,604.00
		0030	2310	9029100	BASE, CONCRETE	16.20	0.00	16.20	CUYD	16.20	\$1,220.00	\$19,764.00
		0030	2315	9029901	MISC.TRAFFIC SIGNAL MAINTENANCE AND PROGRAMMING	1.00	0.00	1.00	LS	1.00	\$28,617.00	\$28,617.00
		0030	2320	9029901	MISC.ADVACE WARNING FLASHER	1.00	0.00	1.00	LS	1.00	\$1,010.00	\$1,010.00
		0030	2330	9029902	MISC.ATC TRAFFIC SIGNAL CONTROLLER	1.00	0.00	1.00	EA	1.00	\$3,257.00	\$3,257.00
		0030	2340	9029902	MISC.AUDIBLE PEDESTRIAN PUSHBUTTON	4.00	0.00	4.00	EA	4.00	\$584.00	\$2,336.00
		0030	2350	9029902	MISC.COUNTDOWN PEDESTRIAN SIGNAL HEAD, TYPE 1S	4.00	0.00	4.00	EA	4.00	\$550.00	\$2,200.00
		0030	2360	9029902	MISC.DUAL METER COMBINATION PAD MOUNTED 120/240 VOLT POWER SUPPLY AND LIGHTING CONTROLLER WITH UPS	1.00	0.00	1.00	EA	1.00	\$15,940.00	\$15,940.00
		0030	2370	9029902	MISC.NETWORK CONNECTED SIGNAL MONITOR	1.00	0.00	1.00	EA	1.00	\$1,010.00	\$1,010.00
		0030	2380	9029902	MISC.SL DISTRICT TRAFFIC SIGNAL DETECTION SYSTEM	1.00	0.00	1.00	EA	1.00	\$25,704.00	\$25,704.00
		0040	2390	9031210	STRUCTURAL STEEL POSTS	60.00	0.00	60.00	LB	60.00	\$16.00	\$960.00
		0040	2400	9031270A	2 IN. PSST POST - 12 GA.	80.00	0.00	80.00	LF	80.00	\$22.00	\$1,760.00
		0040	2410	9031271	POST ANCHOR FOR 2 IN. PSST - 12 GA.	18.00	0.00	18.00	LF	18.00	\$40.00	\$720.00
		0040	2420	9031280	2.5 IN. PSST POST - 12 GA.	45.00	0.00	45.00	LF	45.00	\$23.00	\$1,035.00
		0040	2430	9031281	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	9.00	0.00	9.00	LF	9.00	\$60.00	\$540.00
		0040	2440	9035004A	SH-FLAT SHEET	85.00	0.00	85.00	SQFT	85.00	\$24.00	\$2,040.00
		0040	2450	9035069A	SHF-FLAT SHEET FLUORESCENT	45.00	0.00	45.00	SQFT	45.00	\$27.00	\$1,215.00
		0040	2460	9039902	MISC.SIGN REMOVAL AND RELOCATION	20.00	0.00	20.00	EA	20.00	\$200.00	\$4,000.00
		0050	2470	9103700	CCTV CAMERA ASSEMBLY, INSTALLED	1.00	0.00	1.00	EA	1.00	\$3,596.00	\$3,596.00
		0050	2480	9108352	FIBER OPTIC CABLE, 24-STRAND, 18 SINGLE MODE, 6 MULTIMODE	2,420.00	0.00	2,420.00	LF	2,420.00	\$1.90	\$4,598.00
		0050	2490	9108811	PULL BOX, PREFORMED CLASS 2	2.00	-1.00	1.00	EA	1.00	\$2,189.00	\$2,189.00
		0050	2500	9108816	PULL BOX, PREFORMED CLASS 5	1.00	1.00	2.00	EA	2.00	\$2,700.00	\$5,400.00
		0050	2510	9109901	MISC.ITS ASSET MANAGEMENT TOOL	1.00	0.00	1.00	LS	1.00	\$250.00	\$250.00
		0050	2520	9109902	MISC.FURNISH AND INSTALL SM FIBER OPTIC JUMPER	4.00	0.00	4.00	EA	4.00	\$21.00	\$84.00
		0050	2530	9109902	MISC.FURNISH AND INSTALL SM FIBER OPTIC PIGTAIL	8.00	0.00	8.00	EA	8.00	\$24.00	\$192.00
		0050	2540	9109902	MISC.INSTALL COMMUNICATIONS EQUIPMENT	1.00	0.00	1.00	EA	1.00	\$959.00	\$959.00
		0050	2550	9109902	MISC.INSTALL CONDUIT INTO EXISTING BOX	3.00	0.00	3.00	EA	3.00	\$399.00	\$1,197.00
		0050	2560	9109902	MISC.INSTALL IP ADDRESSABLE POWER STRIP	1.00	0.00	1.00	EA	1.00	\$114.00	\$114.00
		0050	2570	9109902	MISC.MODOT BURIED CABLE DRIVEABLE DELINEATOR POST	9.00	0.00	9.00	EA	9.00	\$169.00	\$1,521.00
		0050	2580	9109902	MISC.SINGLE MODE FUSION SPLICE	74.00	0.00	74.00	EA	74.00	\$73.50	\$5,439.00
		0050	2590	9109902	MISC.WALL-MOUNTED FIBER INTERCONNECT CENTER	1.00	0.00	1.00	EA	1.00	\$519.00	\$519.00
		0050	2600	9109903	MISC.CCTV CAMERA VIDEO CABLE	170.00	0.00	170.00	LF	170.00	\$0.90	\$153.00
		0050	2610	9109903	MISC.CONDUIT, HDPE, DRILL, 2"	709.00	0.00	709.00	LF	709.00	\$12.00	\$8,508.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 6, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220121-F09	J6S3433	0050	2620	9109903	MISC.CONDUIT, HDPE, TRENCH, 2"	1,575.00	0.00	1,575.00	LF	1,575.00	\$12.00	\$18,900.00
		0001	5101	7269921	SEWER	0.00	1.00	1.00	LS	1.00	\$106,466.28	\$106,466.28
		0001	5102	2063100	CLASS 3 EXCAVATION IN ROCK	0.00	466.00	466.00	CUYD	466.00	\$85.00	\$39,610.00
		0030	5103	9029901	MISC.Signals at 61/67/Jeffco Blvd. and Rockport Heights School Intersection	0.00	1.00	1.00	LS	1.00	\$2,246.54	\$2,246.54
Project J6S3433 - Total Value Posted to Date as of Report Generated Date											\$1,766,808.47	
220121-F09 Overall - Total Value Posted to Date as of Report Generated Date												\$9,143,782.55



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on February 6, 2024

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J6S3296

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0390	6169901	MISC.	1/18/24	2/1/24	0.05	LS	Various locations on project.	130+00		435+00		

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Contract ID: 220121-F09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3296	0040	TYPE 5 AGGREGATE FOR BASE	Material		10	Jul 18, 2022	SYSTEM	\$436.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user stgemr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					10	Jul 18, 2022	SYSTEM	(\$436.50)	
					11	Aug 2, 2022	SYSTEM	\$2,709.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user stgemr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					11	Aug 2, 2022	SYSTEM	(\$2,709.00)	
					15	Oct 2, 2022	SYSTEM	\$9,477.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user stgemr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					15	Oct 2, 2022	SYSTEM	(\$9,477.60)	
					16	Oct 17, 2022	SYSTEM	\$2,722.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user stgemr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					16	Oct 17, 2022	SYSTEM	(\$2,722.70)	
					17	Nov 2, 2022	SYSTEM	\$5,222.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user stgemr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					17	Nov 2, 2022	SYSTEM	(\$5,222.70)	
					18	Nov 16, 2022	SYSTEM	\$8,222.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user stgemr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					18	Nov 16, 2022	SYSTEM	(\$8,222.70)	
					19	Dec 2, 2022	SYSTEM	\$12,097.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user leftrk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					19	Dec 2, 2022	SYSTEM	(\$12,097.70)	
					20	Dec 16, 2022	SYSTEM	\$1,092.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user stgemr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					20	Dec 16, 2022	SYSTEM	(\$1,092.80)	
					21	Jan 3, 2023	SYSTEM	\$2,592.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user stgemr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					21	Jan 3, 2023	SYSTEM	(\$2,592.80)	
					22	Jan 16, 2023	SYSTEM	\$7,592.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user stgemr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					22	Jan 16, 2023	SYSTEM	(\$7,592.80)	
					23	Feb 2, 2023	SYSTEM	\$10,092.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user stgemr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					23	Feb 2, 2023	SYSTEM	(\$10,092.80)	
					24	Feb 15, 2023	SYSTEM	\$10,092.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user stgemr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					24	Feb 15, 2023	SYSTEM	(\$10,092.80)	
					25	Mar 2, 2023	SYSTEM	\$12,592.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user stgemr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					25	Mar 2, 2023	SYSTEM	(\$12,592.80)	
26	Mar 16, 2023	SYSTEM	\$15,092.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user stgemr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					



Line Item Adjustments by Estimate

Contract ID: 220121-F09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3296	0040	TYPE 5 AGGREGATE FOR BASE	Material		26	Mar 16, 2023	SYSTEM	(\$15,092.80)						
					27	Apr 3, 2023	SYSTEM	\$17,592.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user stgemr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					27	Apr 3, 2023	SYSTEM	(\$17,592.80)						
					28	Apr 17, 2023	SYSTEM	\$20,092.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user stgemr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					28	Apr 17, 2023	SYSTEM	(\$20,092.80)						
					29	May 2, 2023	SYSTEM	\$12,837.89	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user stgemr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					29	May 2, 2023	SYSTEM	(\$12,837.89)						
					30	May 16, 2023	SYSTEM	\$17,837.89	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user stgemr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					30	May 16, 2023	SYSTEM	(\$17,837.89)						
					31	Jun 2, 2023	SYSTEM	\$27,837.89	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user stgemr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					31	Jun 2, 2023	SYSTEM	(\$27,837.89)						
					32	Jun 16, 2023	SYSTEM	\$77,347.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user stgemr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					32	Jun 16, 2023	SYSTEM	(\$77,347.70)						
					33	Jun 30, 2023	SYSTEM	\$16,318.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user stgemr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					33	Jun 30, 2023	SYSTEM	(\$16,318.28)						
					- Total								\$0.00	
					Material - Total								\$0.00	
0040 - Total								\$0.00						
0060	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Other Item Adjustment	ACAD	11	Aug 2, 2022	stgemr1	\$19.77	Mix ID: BP1 22-21 2.24 tons laid between 7-16 and 8-1-2022. Virgin Asphalt: 3.9% Original Index: 502.5 Current Index: 728.75 Difference: 226.25 Amount of adjustment: \$19.77						
				13	Sep 2, 2022	stgemr1	\$161.70	8-2 thru 8-15 2022 4.24 Tons BB 22-9 3.9% VA Adjustment = \$40.72 Current = 748.75 Base = 502.5 Difference = 246.25 8-16 thru 9-1 2022 11.72 Tons (5.13 + 2.18 + 4.41 Tons) BP1 20-54 4.4% VA Adjustment = \$120.98 (\$55.58 + \$23.62 + \$41.78) Current = 748.75 Base = 502.5 Difference = 246.25						
				14	Sep 16, 2022	stgemr1	\$188.36	BP1 20-54 VA = 4.4% 4.35 Tons = Adjustment = \$48.33 BP1 22-21 VA = 3.9% 14.22 Tons = Adjustment = \$140.03 Mix's laid between 9/02/2022 thru 9/15/2022 Index: 755.00 Base: 502.5 Diff: 252.5						
				15	Oct 2, 2022	stgemr1	\$98.38	Mix laid Sept. 16th thru Sept. 30, 2022 Mix ID : BP1 22-21 Virgin Asphalt: 3.9% TOTAL TONS : 9.99 tons						



Line Item Adjustments by Estimate

Feb 6, 2024

Contract ID: 220121-F09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3296	0060	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Other Item Adjustment	ACAD					Current Index: 755.00 Original Index: 502.5 Difference : 252.5 Adjustment : \$98.38
					17	Nov 2, 2022	stgemr1	\$53.98	Mix laid 10/16/22 thru 11/01/22 5.09 Tons BP1 20-54 4.4% Virgin Asphalt Original Factor: 502.5 Current Factor: 755.0 Difference: 252.5 Adjustment Amount: \$53.98
					18	Nov 16, 2022	stgemr1	\$45.78	Mix Laid between November 02 thru November 15, 2022 Mix ID: BP1 20-54 Virgin Asphalt = 4.4% Tons Laid = 5.74 Current Index = 683.75 Original Index = 502.5 Difference = 181.25 Adjustment Amount = \$45.78
					19	Dec 2, 2022	leftrk1	\$75.35	Placed 10.66 Tons BP-1 22-21 3.9% Virgin AC Base Index 502.5 Current Index 683.75 Difference 181.25 Total 75.35
					28	Apr 17, 2023	stgemr1	\$134.80	Mix laid between April 02 and April 15, 2023. Mix Laid: BP1 23-26 4.3% VA 32.57 Tons Current Index: 598.75 Base Index: 502.5 Difference: 96.25 Adjustment: \$134.80
					29	May 2, 2023	stgemr1	\$162.24	Removing and reapplying Asphalt Cement Adjustment from Estimate #28 = \$134.80 for Mix laid between April 02 and April 15, 2023, to match Asphalt Cement Price Adjustment documentation. Mix laid between April 02 and April 15, 2023. Mix Laid: BP1 23-26 4.3% VA 32.57 Tons Current Index: 598.75 Base Index: 502.5 Difference: 96.25 Adjustment: \$134.80 Mix laid between April 16 and May 01, 2023: Mix Laid: BP1 23-59 4.3% VA 39.2 Tons Current Index: 598.75 Base Index: 502.5 Difference: 96.25 Adjustment: \$162.24 TOTAL ADJUSTMENTS: (\$134.80) + \$134.80 +\$162.24 = \$162.24
					31	Jun 2, 2023	stgemr1	\$32.75	Mix Laid between May 16 and June 1, 2023. Mix ID: BP1 23-31 VA = 4.1% 8.3 Tons Current Index: 598.75 Base Index: 502.5 Difference: 96.25 Adjustment = \$32.75
					36	Aug 16, 2023	stgemr1	\$503.52	Mix laid August 02 thru August 15, 2023: Mix ID: BP1 23-59 4.3% VA Tons = 69.95 Mix ID: BP1 23-31 4.1% VA Tons = 54.23 Current Index = 598.75 Base Index = 502.5 Difference = 96.25 Adjustment: \$503.52



Line Item Adjustments by Estimate

Contract ID: 220121-F09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3296	0060	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Other Item Adjustment	ACAD	38	Sep 18, 2023	stgemr1	\$52.40	Mix laid between September 02 thru September 15, 2023. BP1 23-59 4.3% VA 12.66 Tons Adjustment = \$ 52.40 Current Index = 598.75 Base Index = 502.5 Difference = 96.25					
					41	Nov 2, 2023	stgemr1	\$26.28	Mix laid October 16 thru November 1, 2023. Mix ID: BP1 23-59 Tons : 6.35 Virgin AC: 4.3% Current Index: 598.75 Base Index: 502.5 Difference: 96.25 Adjustment: \$26.28					
					ACAD - Total							\$1,555.31		
					Other Item Adjustment - Total							\$1,555.31		
					Overrun	Overrun	36	Aug 16, 2023	SYSTEM	(\$1,530.00)				
							38	Sep 18, 2023	SYSTEM	(\$3,798.00)				
							41	Nov 2, 2023	SYSTEM	\$5,328.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',300.00000 - 300.00000, 'is applied (if non-zero).			
							42	Nov 16, 2023	SYSTEM	(\$1,233.00)				
							46	Jan 16, 2024	SYSTEM	\$1,233.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',300.00000 - 300.00000, 'is applied (if non-zero).			
					Overrun - Total							\$0.00		
					Overrun - Total							\$0.00		
					0060 - Total							\$1,555.31		
					J6S3296	0070	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BAS)	Other Item Adjustment	ACAD	11	Aug 2, 2022	stgemr1	\$186.85	Mix ID: BB 22-9 21.13 tons laid between 7-16 and 8-1-2022 Virgin Asphalt: 3.9% Original Index: 502.5 Current Index: 728.75 Difference: 226.25 Amount of adjustment: \$186.45
										13	Sep 2, 2022	stgemr1	\$516.79	8-2 thru 8-15 - 2022 26.91 Tons BP1 22-21 3.9% VA Adjustment = \$258.44 Current = 748.75 Base = 502.5 Difference = 246.25 8-16 thru 9-1- 2022 24.98 Tons (21.67 + 3.31 tons) BB 20-7 4.2% VA Adjustment = \$258.35 (\$224.12 + \$ 34.23) Current = 748.75 Base = 502.5 Difference = 246.25
										14	Sep 16, 2022	stgemr1	\$221.88	BB 20-7 VA = 4.2% 12.49 Tons = Adjustment = \$132.46 BB 22-9 VA = 3.9% 9.08 Tons = Adjustment = \$89.42 Mix's laid between 9/02/2022 thru 9/15/2022 Index: 755.00 Base: 502.5 Diff: 252.5
15	Oct 2, 2022	stgemr1	\$196.46	Mix laid Sept. 16th thru Sept. 30, 2022 Mix ID : BB 22-9 Virgin Asphalt: 3.9% TOTAL TONS : 19.95 tons Current Index: 755.00 Original Index: 502.5 Difference : 252.5 Adjustment : \$196.46										
16	Oct 17, 2022	stgemr1	\$54.83	Mix laid October 1 thru October 15, 2022 Line No. 0070 5.17 tons Mix ID: BB 20-7 4.2% VA Current Index = 755.0 Original Index = 502.5										



Line Item Adjustments by Estimate

Contract ID: 220121-F09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3296	0070	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BAS)	Other Item Adjustment	ACAD					Difference = 252.5 Adjustment = \$54.83
					17	Nov 2, 2022	stgemr1	\$68.22	Mix laid 10/16/22 thru 11/01/22 6.14 Tons BB 20-7 4.2% Virgin Asphalt Original Factor: 502.5 Current Factor: 755.0 Difference: 252.5 Adjustment Amount: \$68.22
					18	Nov 16, 2022	stgemr1	\$109.47	Mix Laid between November 02 thru November 15, 2022 Mix ID: BB 20-7 Virgin Asphalt = 4.2% Tons Laid = 14.38 Current Index = 683.75 Original Index = 502.5 Difference = 181.25 Adjustment Amount = \$109.47
					19	Dec 2, 2022	leftrk1	\$137.71	Placed 18.09 Tons BB20-7 4.2% Virgin AC Base Index 502.5 Current Index 683.75 Difference 181.25 Total 137.71
					19	Dec 2, 2022	leftrk1	\$35.13	Placed 4.97 Tons BB22-9 3.9% Virgin AC Base Index 502.5 Current Index 683.75 Difference 181.25 Total 35.13
					21	Jan 3, 2023	stgemr1	\$61.70	Mix laid 12/16/22 thru 01/01/23 11.41 total tons Line No. 0070 Mix ID: BB 20-7 4.2% Virgin Asphalt Current Index: 631.25 Base Index: 502.5 Difference: 128.75 Adjustment: \$61.70
					22	Jan 16, 2023	stgemr1	\$175.35	December 2nd thru December 15th, 2022 Line No. 0070 Mix ID: BB 20-7 4.2% VA 17.5 Tons Current Index: 631.25 Base Index: 502.5 Difference: 128.75 Adjustment Amount: \$94.63 January 2nd thru January 15th, 2023 Line No. 0070 Mix ID: BB 22-13 3.7% VA 29.06 Tons Current Index: 611.25 Base Index: 502.5 Difference: 108.75 Adjustment Amount: \$80.72 \$94.63 + \$80.72 = \$175.35 Total Adjustment
					23	Feb 2, 2023	stgemr1	\$113.15	Mix laid January 16th, 2023, thru February 1, 2023. Mix ID: BB 22-13 VA = 3.7% Total Tons: 28.12 TONS Line No. 0070 Current Factor: 611.25 Base Facto: 502.5 Difference: 108.75 Adjustment Amount: \$113.15
					24	Feb 15, 2023	stgemr1	\$104.06	Mix Laid February 02 thru February 15th, 2023. Line No. 0070 Mix ID: BB 22-13 VAC = 3.7% Total Tons Laid = 33.58 Tons Current Index = 586.25 Base Index = 502.5 Difference = 83.75 Adjustment Amount = \$104.06
					25	Mar 2, 2023	stgemr1	(\$139.77)	Incorrect adjustment of \$104.06 from Estimate No. 24 for mix laid between Feb 02 thru Feb 15, 2023 is being removed for 33.58 tons of BB 22-13 mix with 3.7% VA. Corrected Adjustment for mix laid between Feb 02 thru Feb 15, 2023:



Line Item Adjustments by Estimate

Feb 6, 2024

Contract ID: 220121-F09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3296	0070	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BAS)	Other Item Adjustment	ACAD					<p>Tons of BB 22-13 = 33.58 tons 3.7% VA Current Index = 586.25 Base Index = 611.25 Difference = -25 Adjustment = -(\$31.06)</p> <p>Mix Laid Between Feb 16 thru March 01, 2023 Tons of BB 22-13 = 5.03 tons 3.7% VA Current Index = 586.25 Base Index = 611.25 Difference = -25 Adjustment = -(\$4.65)</p> <p>TOTAL ADJUSTMENTS = -(\$104.06) + -(31.06) + -(\$4.65) = -(139.77)</p>
					26	Mar 16, 2023	stgemr1	\$195.77	<p>Returning adjustment of \$139.77 from Estimate No. 25 that was incorrect. Estimate No. 24 adjustment of \$104.06 was correct for mix laid between Feb. 02 and Feb. 15, 2023.</p> <p>Mix laid Feb. 16 thru March 01, 2023: Mix ID: BB 22-13 3.7% VA 5.03 TONS Current Index: 586.25 Base Index: 502.05 Difference = 83.75 Adjustment = \$15.59</p> <p>Mix laid March 01 thru March 15, 2023: Mix ID: BB 22-13 3.7% VA 13.04 TONS Current Index: 586.25 Base Index: 502.05 Difference = 83.75 Adjustment = \$40.41</p> <p>TOTAL ADJUSTMENT AMOUNT: \$139.77 + \$15.59 + \$40.41 = \$195.77</p>
					28	Apr 17, 2023	stgemr1	\$246.35	<p>Mix laid between April 02 and April 15, 2023. Mix Laid: BB 20-7 4.2% VA 47.91 Tons Current Index: 598.75 Base Index: 502.5 Difference: 96.25 Adjustment: \$193.68</p> <p>Mix Laid: BB 22-9 3.9% VA 14.03 Tons Current Index: 598.75 Base Index: 502.5 Difference: 96.25 Adjustment: \$52.67</p> <p>TOTAL ADJUSTMENT: \$193.68 + \$52.67 = \$246.35</p>
					29	May 2, 2023	stgemr1	\$161.00	<p>Removing Incorrect Asphalt Cement Adjustment from Estimate #28 = (\$246.35) for Mix laid between April 02 and April 15, 2023.</p> <p>Corrected Mix Laid between April 02 and April 15, 2023: Mix Laid: BB 20-7 4.2% VA 47.91 Tons Current Index: 598.75 Base Index: 502.5 Difference: 96.25 Adjustment: \$193.68</p> <p>Mix Laid: BB 23-11 4.0% VA 14.03 Tons Current Index: 598.75 Base Index: 502.5 Difference: 96.25 Adjustment: \$54.02</p> <p>CORRECTED ADJUSTMENT: \$193.68 + \$54.02 = \$247.70</p> <p>Mix Laid between April 16 and May 01, 2023: Mix Laid: BB 23-23 4.2% VA 9.33 Tons Current Index: 598.75 Base Index: 502.5 Difference: 96.25 Adjustment: \$37.72</p>



Line Item Adjustments by Estimate

Contract ID: 220121-F09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6S3296	0070	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BAS)	Other Item Adjustment	ACAD					Mix Laid: BB 23-11 4.0% VA 31.67 Tons Current Index: 598.75 Base Index: 502.5 Difference: 96.25 Adjustment: \$121.93 MIX ADJUSTMENT = \$37.72 + \$121.93 = \$159.65 TOTAL ALL ADJUSTMENTS: (\$246.35) + \$247.70 + \$159.65 = \$161.00	
						30	May 16, 2023	stgemr1	\$274.69	Mix laid May 02 thru May 15, 2023. Mix ID: BB23-23 4.2% VA Tons = 67.95 Current Index: 598.75 Base Index: 502.5 Difference: 96.25 Adjustment = \$274.69
						31	Jun 2, 2023	stgemr1	\$350.51	Mix Laid between May 16 and June 1, 2023. Mix ID: BB 23-11 VA = 4.0% 50.29 Tons Current Index: 598.75 Base Index: 502.5 Difference: 96.25 Adjustment = \$ 193.62 Mix ID: BB 23-23 VA = 4.2% 38.81 Tons Current Index: 598.75 Base Index: 502.5 Difference: 96.25 Adjustment = \$ 156.89 TOTAL ADJUSTMENT = \$193.62 + \$159.89 = \$350.51
						32	Jun 16, 2023	stgemr1	\$462.81	Asphalt laid June 02 thru June 15, 2023. Mix ID: BB23-11 4.0% Virgin Asphalt Total Tons: 120.21 Tons Current Index: 598.75 Base Index: 502.5 Difference: 96.25 Adjustment: \$462.81
						33	Jun 30, 2023	stgemr1	\$322.10	Mix laid between June 02 and June 30, 2023. Current Index: 598.75 Base Index: 502.50 Difference: 96.25 BB 23-11 4.0% VA 44.52 Tons Adjustment: \$ 171.40 BB 23-23 4.2% VA 37.28 Tons Adjustment: \$ 150.70 Total Adjustment: \$322.10
						34	Jul 17, 2023	stgemr1	\$160.93	Asphalt Mix laid July 01 thru July 15 2023. Liner No. 0070 BB 23-11 4.0% Virgin Asphalt 41.8 Tons Current Index: 598.75 Base Index: 502.5 Difference: 96.25 Adjustment: \$160.93
						35	Aug 2, 2023	stgemr1	\$53.48	Mix laid July 16 thru August 1, 2023. BB 23-23 Virgin AC - 4.2% 13.32 Tons Current Index = 598.75 Base Index = 502.5



Line Item Adjustments by Estimate

Contract ID: 220121-F09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3296	0070	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BAS)	Other Item Adjustment	ACAD					Difference = 96.25 Adjustment = \$ 53.48					
					37	Sep 4, 2023	stgemr1	\$54.05	Mix laid August 16 thru September 01, 2023. Mix ID: BB 23-23 4.2% VA 13.37 Tons Current Index: 598.75 Base Index: 502.50 Difference: 96.25 ADJUSTMENT: \$ 54.05					
					38	Sep 18, 2023	stgemr1	\$72.04	Mix laid between September 02 thru September 15, 2023. BB 23-23 4.2% VA 17.82 Tons Adjustment = \$ 72.04 Current Index = 598.75 Base Index = 502.5 Difference = 96.25					
					39	Oct 2, 2023	stgemr1	\$17.46	Mix laid 9-16-23 thru 9-30-23. BB 23-23 4.32 TONS 4.2% VA Current Index: 598.75 Base Index: 502.5 Difference: 96.25 Adjustment = \$17.46					
					ACAD - Total								\$4,213.02	
					Other Item Adjustment - Total								\$4,213.02	
					Overrun	Overrun	32	Jun 16, 2023	SYSTEM	(\$15,083.05)				
							33	Jun 30, 2023	SYSTEM	(\$15,133.00)				
							34	Jul 17, 2023	SYSTEM	\$30,216.05	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',185.00000 - 185.00000, 'is applied (if non-zero).			
							39	Oct 2, 2023	SYSTEM	(\$732.60)				
							41	Nov 2, 2023	SYSTEM	\$732.60	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',185.00000 - 185.00000, 'is applied (if non-zero).			
					Overrun - Total								\$0.00	
					Overrun - Total								\$0.00	
					0070 - Total								\$4,213.02	
					0080		ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP1)	Other Item Adjustment	ACAD	37	Sep 4, 2023	stgemr1	\$28,434.03	Mix laid August 16 thru September 01, 2023. Mix ID: SP125CLP 22-17 3.8% VA 7,774.17 Tons Current Index: 598.75 Base Index: 502.50 Difference: 96.25 ADJUSTMENT: \$ 28,434.03
ACAD - Total										\$28,434.03				
Other Item Adjustment - Total										\$28,434.03				
Overrun	Overrun	37	Sep 4, 2023	SYSTEM						(\$18,508.88)				
		41	Nov 2, 2023	SYSTEM						\$18,508.88	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',104.00000 - 104.00000, 'is applied (if non-zero).			
Overrun - Total										\$0.00				
Overrun - Total								\$0.00						
0080 - Total								\$28,434.03						
0090		ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP1)	Other Item Adjustment	ACAD	35	Aug 2, 2023	stgemr1	\$1,203.35	Mix laid July 16 thru August 1, 2023. SP190 22-18 Virgin AC - 3.8% 329.01 Tons Current Index = 598.75 Base Index = 502.5					



Line Item Adjustments by Estimate

Feb 6, 2024

Contract ID: 220121-F09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks							
J6S3296	0090	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP1)	Other Item Adjustment	ACAD					Difference = 96.25 Adjustment = \$ 1,203.35							
					36	Aug 16, 2023	stgemr1	\$26,904.39	Mix laid August 02 thru August 15, 2023 Mix ID: SP190 22-18 3.8% VA Tons = 7,355.95 Current Index = 598.75 Base Index = 502.5 Difference = 96.25 Adjustment: \$26,904.39							
					37	Sep 4, 2023	stgemr1	\$5,312.88	Mix laid August 16 thru September 01, 2023. Mix ID: SP190 22-18 3.8% VA 1,452.60 Tons Current Index: 598.75 Base Index: 502.50 Difference: 96.25 ADJUSTMENT: \$ 5,312.88							
					ACAD - Total							\$33,420.62				
					Other Item Adjustment - Total							\$33,420.62				
					0090 - Total							\$33,420.62				
					0110	MISC. NON STANDARD TACK COAT	Overrun	Overrun	37	Sep 4, 2023	SYSTEM	(\$6,391.00)				
									41	Nov 2, 2023	SYSTEM	\$6,391.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',3.50000 - 3.50000, 'is applied (if non-zero).			
									Overrun - Total						\$0.00	
									Overrun - Total						\$0.00	
0110 - Total							\$0.00									
0120	CONCRETE PAVEMENT (8 IN. NON-REINF)	Material		28	Apr 17, 2023	SYSTEM	\$20,336.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user stgemr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.								
				28	Apr 17, 2023	SYSTEM	(\$20,336.40)									
				29	May 2, 2023	SYSTEM	\$20,336.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user stgemr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.								
				29	May 2, 2023	SYSTEM	(\$20,336.40)									
				30	May 16, 2023	SYSTEM	\$20,336.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user stgemr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.								
				30	May 16, 2023	SYSTEM	(\$20,336.40)									
				31	Jun 2, 2023	SYSTEM	\$20,336.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user stgemr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.								
				31	Jun 2, 2023	SYSTEM	(\$20,336.40)									
				32	Jun 16, 2023	SYSTEM	\$20,336.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user stgemr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.								
				32	Jun 16, 2023	SYSTEM	(\$20,336.40)									
- Total							\$0.00									
Material - Total							\$0.00									
0120 - Total							\$0.00									
0130	CONCRETE BASE (8 IN. NON-REINF)	Material		21	Jan 3, 2023	SYSTEM	\$3,332.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user stgemr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.								
				21	Jan 3, 2023	SYSTEM	(\$3,332.00)									
				22	Jan 16, 2023	SYSTEM	\$3,332.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user stgemr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.								
				22	Jan 16, 2023	SYSTEM	(\$3,332.00)									



Line Item Adjustments by Estimate

Contract ID: 220121-F09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3296	0130	CONCRETE BASE (8 IN. NON-REINF)	Material			2023			
				23	Feb 2, 2023	SYSTEM	\$3,332.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user stgemr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
				23	Feb 2, 2023	SYSTEM	(\$3,332.00)		
				24	Feb 15, 2023	SYSTEM	\$3,332.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user stgemr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
				24	Feb 15, 2023	SYSTEM	(\$3,332.00)		
				25	Mar 2, 2023	SYSTEM	\$3,332.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user stgemr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
				25	Mar 2, 2023	SYSTEM	(\$3,332.00)		
				26	Mar 16, 2023	SYSTEM	\$3,332.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user stgemr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
				26	Mar 16, 2023	SYSTEM	(\$3,332.00)		
				28	Apr 17, 2023	SYSTEM	\$3,332.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user stgemr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
				28	Apr 17, 2023	SYSTEM	(\$3,332.00)		
				29	May 2, 2023	SYSTEM	\$3,332.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user stgemr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
				29	May 2, 2023	SYSTEM	(\$3,332.00)		
				30	May 16, 2023	SYSTEM	\$3,332.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user stgemr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
				30	May 16, 2023	SYSTEM	(\$3,332.00)		
				31	Jun 2, 2023	SYSTEM	\$3,332.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user stgemr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
				31	Jun 2, 2023	SYSTEM	(\$3,332.00)		
				32	Jun 16, 2023	SYSTEM	\$3,332.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user stgemr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
				32	Jun 16, 2023	SYSTEM	(\$3,332.00)		
				33	Jun 30, 2023	SYSTEM	\$3,332.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user stgemr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
				33	Jun 30, 2023	SYSTEM	(\$3,332.00)		
				34	Jul 17, 2023	SYSTEM	\$3,332.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user stgemr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
				34	Jul 17, 2023	SYSTEM	(\$3,332.00)		
				35	Aug 2, 2023	SYSTEM	\$3,332.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user stgemr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
				35	Aug 2, 2023	SYSTEM	(\$3,332.00)		
				36	Aug 16, 2023	SYSTEM	\$3,332.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user stgemr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
				36	Aug 16, 2023	SYSTEM	(\$3,332.00)		
				37	Sep 4, 2023	SYSTEM	\$3,332.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user stgemr1 overriding Payment	



Line Item Adjustments by Estimate

Contract ID: 220121-F09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6S3296	0130	CONCRETE BASE (8 IN. NON-REINF)	Material						Estimate Exception 1 on the current Payment Estimate.		
					37	Sep 4, 2023	SYSTEM	(\$3,332.00)			
					38	Sep 18, 2023	SYSTEM	\$3,332.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user stgemr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					38	Sep 18, 2023	SYSTEM	(\$3,332.00)			
					- Total					\$0.00	
					Material - Total					\$0.00	
	0130 - Total					\$0.00					
J6S3296	0150	MISC. DRAINAGE ITEM	Overrun	Overrun	40	Oct 16, 2023	SYSTEM	(\$35,000.00)			
					46	Jan 16, 2024	SYSTEM	\$35,000.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1400.00000 - 1400.00000, 'is applied (if non-zero).		
						Overrun - Total				\$0.00	
						Overrun - Total				\$0.00	
						0150 - Total				\$0.00	
J6S3296	0220	6 IN. CONCRETE MEDIAN STRIP	Material		32	Jun 16, 2023	SYSTEM	\$45,578.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user stgemr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.		
					32	Jun 16, 2023	SYSTEM	(\$45,578.00)			
					- Total				\$0.00		
					Material - Total				\$0.00		
	0220 - Total				\$0.00						
J6S3296	0230	SIDEWALK HAND-RAILING WITHOUT BALUSTERS	Material		37	Sep 4, 2023	SYSTEM	(\$45,720.00)			
					- Total				(\$45,720.00)		
				Material - Total				(\$45,720.00)			
			MaterialCredit		38	Sep 18, 2023	SYSTEM	\$45,720.00			
					- Total				\$45,720.00		
				MaterialCredit - Total				\$45,720.00			
			Overrun	Overrun	45	Jan 2, 2024	SYSTEM	(\$1,600.00)			
					46	Jan 16, 2024	SYSTEM	\$1,600.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',100.00000 - 100.00000, 'is applied (if non-zero).		
						Overrun - Total				\$0.00	
				Overrun - Total				\$0.00			
	0230 - Total				\$0.00						
J6S3296	0240	PAVED APPROACH, 8 IN.	Material		11	Aug 2, 2022	SYSTEM	\$36,220.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user stgemr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.		
					11	Aug 2, 2022	SYSTEM	(\$36,220.80)			
					12	Aug 16, 2022	SYSTEM	\$79,037.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user stgemr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
					12	Aug 16, 2022	SYSTEM	(\$79,037.00)			
					15	Oct 2, 2022	SYSTEM	\$148,029.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user stgemr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.		
					15	Oct 2, 2022	SYSTEM	(\$148,029.00)			
					18	Nov 16, 2022	SYSTEM	\$13,913.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user stgemr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
					18	Nov 16, 2022	SYSTEM	(\$13,913.55)			



Line Item Adjustments by Estimate

Contract ID: 220121-F09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6S3296	0240	PAVED APPROACH, 8 IN.	Material			2022							
					19	Dec 2, 2022	SYSTEM	\$36,492.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user lefrk1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					19	Dec 2, 2022	SYSTEM	(\$36,492.75)					
					- Total						\$0.00		
					Material - Total						\$0.00		
	0240 - Total								\$0.00				
	0250	CONCRETE SIDEWALK, 4 IN.	Material			12	Aug 16, 2022	SYSTEM	\$25,677.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user stgemr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.			
						12	Aug 16, 2022	SYSTEM	(\$25,677.00)				
						14	Sep 16, 2022	SYSTEM	\$93,753.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user stgemr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
						14	Sep 16, 2022	SYSTEM	(\$93,753.00)				
					- Total						\$0.00		
					Material - Total						\$0.00		
					Overrun	Overrun			40	Oct 16, 2023	SYSTEM	(\$38,061.00)	
									46	Jan 16, 2024	SYSTEM	\$38,061.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '45.00000 - 45.00000, 'is applied (if non-zero).
									Overrun - Total				
					Overrun - Total						\$0.00		
	0250 - Total								\$0.00				
	0270	CONCRETE CURB (6 IN. HEIGHT AND UNDER)	Material			22	Jan 16, 2023	SYSTEM	\$43,374.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user stgemr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
						22	Jan 16, 2023	SYSTEM	(\$43,374.00)				
						23	Feb 2, 2023	SYSTEM	\$44,232.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user stgemr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
						23	Feb 2, 2023	SYSTEM	(\$44,232.00)				
					- Total						\$0.00		
	Material - Total						\$0.00						
	0270 - Total								\$0.00				
	0280	CURB AND GUTTER TYPE B	Material			18	Nov 16, 2022	SYSTEM	\$39,730.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user stgemr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
					18	Nov 16, 2022	SYSTEM	(\$39,730.00)					
					19	Dec 2, 2022	SYSTEM	\$44,480.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user lefrk1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
					19	Dec 2, 2022	SYSTEM	(\$44,480.20)					
					20	Dec 16, 2022	SYSTEM	\$44,480.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user stgemr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					20	Dec 16, 2022	SYSTEM	(\$44,480.20)					
					21	Jan 3, 2023	SYSTEM	\$48,157.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user stgemr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
					21	Jan 3, 2023	SYSTEM	(\$48,157.40)					
					22	Jan 16, 2023	SYSTEM	\$58,696.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user stgemr1 overriding Payment				



Line Item Adjustments by Estimate

Feb 6, 2024

Contract ID: 220121-F09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6S3296	0280	CURB AND GUTTER TYPE B	Material						Estimate Exception 5 on the current Payment Estimate.				
					22	Jan 16, 2023	SYSTEM	(\$58,696.00)					
					23	Feb 2, 2023	SYSTEM	\$58,696.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user stgemr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
					23	Feb 2, 2023	SYSTEM	(\$58,696.00)					
				- Total						\$0.00			
				Material - Total						\$0.00			
				Overrun	Overrun	40	Oct 16, 2023	SYSTEM	(\$23,490.00)				
			46			Jan 16, 2024	SYSTEM	\$23,490.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '58.00000 - 58.00000, 'is applied (if non-zero).				
			Overrun - Total						\$0.00				
				Overrun - Total						\$0.00			
				0280 - Total						\$0.00			
			0300	MISC. PAVED DRAINAGE	Material		29	May 2, 2023	SYSTEM	\$61,083.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user stgemr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
							29	May 2, 2023	SYSTEM	(\$61,083.00)			
							- Total					\$0.00	
							Material - Total					\$0.00	
	0300 - Total						\$0.00						
0330	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEM)	Material		35	Aug 2, 2023	SYSTEM	\$123.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user stgemr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
				35	Aug 2, 2023	SYSTEM	(\$123.00)						
				- Total					\$0.00				
				Material - Total					\$0.00				
	0330 - Total						\$0.00						
0360	CURVED VANE GRTE AND FRAME(2 FT. X 2 FT)	Material		18	Nov 16, 2022	SYSTEM	\$1,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user stgemr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
				18	Nov 16, 2022	SYSTEM	(\$1,600.00)						
				19	Dec 2, 2022	SYSTEM	\$3,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user lefrk1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
				19	Dec 2, 2022	SYSTEM	(\$3,200.00)						
				20	Dec 16, 2022	SYSTEM	\$3,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user stgemr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
				20	Dec 16, 2022	SYSTEM	(\$3,200.00)						
				21	Jan 3, 2023	SYSTEM	\$3,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user stgemr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
				21	Jan 3, 2023	SYSTEM	(\$3,200.00)						
				22	Jan 16, 2023	SYSTEM	\$3,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user stgemr1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
				22	Jan 16, 2023	SYSTEM	(\$3,200.00)						
				23	Feb 2, 2023	SYSTEM	\$3,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user stgemr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
				23	Feb 2, 2023	SYSTEM	(\$3,200.00)						



Line Item Adjustments by Estimate

Feb 6, 2024

Contract ID: 220121-F09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks										
J6S3296	0360	CURVED VANE GRTE AND FRAME(2 FT. X 2 FT)	Material		24	Feb 15, 2023	SYSTEM	\$3,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user stgemr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.										
					24	Feb 15, 2023	SYSTEM	(\$3,200.00)											
					25	Mar 2, 2023	SYSTEM	\$3,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user stgemr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.										
					25	Mar 2, 2023	SYSTEM	(\$3,200.00)											
					26	Mar 16, 2023	SYSTEM	\$3,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user stgemr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.										
					26	Mar 16, 2023	SYSTEM	(\$3,200.00)											
					27	Apr 3, 2023	SYSTEM	\$3,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user stgemr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.										
					27	Apr 3, 2023	SYSTEM	(\$3,200.00)											
					28	Apr 17, 2023	SYSTEM	\$3,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user stgemr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.										
					28	Apr 17, 2023	SYSTEM	(\$3,200.00)											
					29	May 2, 2023	SYSTEM	\$3,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user stgemr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.										
					29	May 2, 2023	SYSTEM	(\$3,200.00)											
					30	May 16, 2023	SYSTEM	\$3,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user stgemr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.										
					30	May 16, 2023	SYSTEM	(\$3,200.00)											
					31	Jun 2, 2023	SYSTEM	\$3,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user stgemr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.										
					31	Jun 2, 2023	SYSTEM	(\$3,200.00)											
					32	Jun 16, 2023	SYSTEM	\$3,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user stgemr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.										
					32	Jun 16, 2023	SYSTEM	(\$3,200.00)											
					- Total								\$0.00						
					Material - Total								\$0.00						
					0360 - Total								\$0.00						
					J6S3296	0440	PREF THERMO PAVMT MARKING, 6 IN WHITE	Material		38	Sep 18, 2023	SYSTEM	(\$14,772.00)						
										39	Oct 2, 2023	SYSTEM	(\$15,078.00)						
										- Total								(\$29,850.00)	
										Material - Total								(\$29,850.00)	
										MaterialCredit				39	Oct 2, 2023	SYSTEM	\$14,772.00		
														40	Oct 16, 2023	SYSTEM	\$15,078.00		
														- Total					
MaterialCredit - Total														\$29,850.00					
Other Item Adjustment		MATL	41	Nov 2, 2023						stgemr1	\$3,528.57	6 Inch White Preformed Marking Tape 43 boxes - 2,565 LF \$82.055 per box \$82.055 x 43 = \$3528.57 Material delivered to SL MoDOT Maintenance on Barret Station Road.							



Line Item Adjustments by Estimate

Feb 6, 2024

Contract ID: 220121-F09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6S3296	0440	PREF THERMO PAVMT MARKING, 6 IN WHITE	Other Item Adjustment	MATL - Total				\$3,528.57			
				Other Item Adjustment - Total				\$3,528.57			
	0440 - Total							\$3,528.57			
	0450	PREF THERMO PVMT MARK, 24 IN WHIT	Material		38	Sep 18, 2023	SYSTEM	(\$13,320.00)			
					39	Oct 2, 2023	SYSTEM	(\$13,760.00)			
				- Total				(\$27,080.00)			
			Material - Total							(\$27,080.00)	
			MaterialCredit		39	Oct 2, 2023	SYSTEM	\$13,320.00			
					40	Oct 16, 2023	SYSTEM	\$13,760.00			
				- Total				\$27,080.00			
			MaterialCredit - Total							\$27,080.00	
			Overrun	Overrun	38	Sep 18, 2023	SYSTEM	(\$1,420.00)			
					39	Oct 2, 2023	SYSTEM	(\$440.00)			
					44	Dec 15, 2023	SYSTEM	\$1,860.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '20.00000 - 20.00000, 'is applied (if non-zero).		
					Overrun - Total				\$0.00		
			Overrun - Total							\$0.00	
			0450 - Total							\$0.00	
	0460	PREF THERMO PVMT MARK, LT/RT ARROW	Material		38	Sep 18, 2023	SYSTEM	(\$16,500.00)			
					39	Oct 2, 2023	SYSTEM	(\$17,000.00)			
				- Total				(\$33,500.00)			
			Material - Total							(\$33,500.00)	
			MaterialCredit		39	Oct 2, 2023	SYSTEM	\$16,500.00			
					40	Oct 16, 2023	SYSTEM	\$17,000.00			
				- Total				\$33,500.00			
			MaterialCredit - Total							\$33,500.00	
			0460 - Total							\$0.00	
			0470	PREF THERMO PVMT MARKING, COMBO	Material		38	Sep 18, 2023	SYSTEM	(\$900.00)	
		39				Oct 2, 2023	SYSTEM	(\$2,250.00)			
	- Total					(\$3,150.00)					
	Material - Total							(\$3,150.00)			
	MaterialCredit				39	Oct 2, 2023	SYSTEM	\$900.00			
					40	Oct 16, 2023	SYSTEM	\$2,250.00			
		- Total				\$3,150.00					
	MaterialCredit - Total							\$3,150.00			
	Overrun	Overrun			39	Oct 2, 2023	SYSTEM	(\$1,350.00)			
					44	Dec 15, 2023	SYSTEM	\$1,350.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '450.00000 - 450.00000, 'is applied (if non-zero).		
	Overrun - Total				\$0.00						
	Overrun - Total							\$0.00			
	0470 - Total							\$0.00			



Line Item Adjustments by Estimate

Feb 6, 2024

Contract ID: 220121-F09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6S3296	0480	PREF THERMO PVMT MARK, YIELD TRIAN	Material		38	Sep 18, 2023	SYSTEM	(\$3,650.00)			
					39	Oct 2, 2023	SYSTEM	(\$3,650.00)			
					- Total					(\$7,300.00)	
					Material - Total					(\$7,300.00)	
			MaterialCredit		39	Oct 2, 2023	SYSTEM	\$3,650.00			
					40	Oct 16, 2023	SYSTEM	\$3,650.00			
					- Total					\$7,300.00	
					MaterialCredit - Total					\$7,300.00	
					0480 - Total					\$0.00	
			0490	4 IN. YELLOW HIGH BUILD WATERBORNE PAINT	Material		38	Sep 18, 2023	SYSTEM	(\$5,849.00)	
	39	Oct 2, 2023				SYSTEM	(\$5,849.00)				
		- Total							(\$11,698.00)		
		Material - Total							(\$11,698.00)		
MaterialCredit		39			Oct 2, 2023	SYSTEM	\$5,849.00				
		40			Oct 16, 2023	SYSTEM	\$5,849.00				
		- Total							\$11,698.00		
		MaterialCredit - Total							\$11,698.00		
Other Item Adjustment	REFL	44			Dec 15, 2023	stgemr1	\$112.54	Reflectivity adjustment.			
					REFL - Total				\$112.54		
		Other Item Adjustment - Total							\$112.54		
Overrun	Overrun	38			Sep 18, 2023	SYSTEM	(\$3,476.80)				
		44			Dec 15, 2023	SYSTEM	\$3,476.80	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '0.20000 - 0.20000, 'is applied (if non-zero).			
		Overrun - Total					\$0.00				
		Overrun - Total					\$0.00				
		0490 - Total					\$112.54				
0500	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	Material		38	Sep 18, 2023	SYSTEM	(\$9,917.40)				
				39	Oct 2, 2023	SYSTEM	(\$9,984.90)				
				40	Oct 16, 2023	SYSTEM	(\$9,984.90)				
				- Total					(\$29,887.20)		
				Material - Total					(\$29,887.20)		
		MaterialCredit		39	Oct 2, 2023	SYSTEM	\$9,917.40				
				40	Oct 16, 2023	SYSTEM	\$9,984.90				
				41	Nov 2, 2023	SYSTEM	\$9,984.90				
		- Total					\$29,887.20				
		MaterialCredit - Total					\$29,887.20				
		0500 - Total					\$0.00				
0520	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		39	Oct 2, 2023	SYSTEM	(\$2,695.00)				
				40	Oct 16, 2023	SYSTEM	(\$2,695.00)				
				- Total					(\$5,390.00)		



Line Item Adjustments by Estimate

Feb 6, 2024

Contract ID: 220121-F09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6S3296	0520	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material - Total						(\$5,390.00)			
			MaterialCredit		40	Oct 16, 2023	SYSTEM	\$2,695.00				
					41	Nov 2, 2023	SYSTEM	\$2,695.00				
			- Total							\$5,390.00		
			MaterialCredit - Total							\$5,390.00		
			Overrun	Overrun	39	Oct 2, 2023	SYSTEM	(\$1,100.00)				
					44	Dec 15, 2023	SYSTEM	\$1,100.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '11.00000 - 11.00000, 'is applied (if non-zero).			
			Overrun - Total							\$0.00		
			Overrun - Total							\$0.00		
			0520 - Total							\$0.00		
			0530	0530	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		39	Oct 2, 2023	SYSTEM	(\$1,584.00)	
							- Total					
Material - Total									(\$1,584.00)			
MaterialCredit		40				Oct 16, 2023	SYSTEM	\$1,584.00				
	- Total								\$1,584.00			
MaterialCredit - Total										\$1,584.00		
0530 - Total							\$0.00					
0660	0660	PRECAST CONCRETE DROP INLET 2 FT X 2 FT	Material		18	Nov 16, 2022	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user stgemr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.			
					18	Nov 16, 2022	SYSTEM	(\$2,400.00)				
			- Total						\$0.00			
			Material - Total						\$0.00			
0660 - Total							\$0.00					
0670	0670	PRECAST CONC. DROP INLET 3 FT X 2 FT-6 I	Material		28	Apr 17, 2023	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user stgemr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.			
					28	Apr 17, 2023	SYSTEM	(\$3,000.00)				
			- Total						\$0.00			
			Material - Total						\$0.00			
0670 - Total							\$0.00					
0720	0720	SILT FENCE	Material		10	Jul 18, 2022	SYSTEM	(\$180.00)				
				- Total						(\$180.00)		
			Material - Total						(\$180.00)			
			MaterialCredit		11	Aug 2, 2022	SYSTEM	\$180.00				
				- Total						\$180.00		
			MaterialCredit - Total							\$180.00		
0720 - Total							\$0.00					
0730	0730	MGS GUARDRAIL	Construction Stockpile		14	Sep 16, 2022	SYSTEM	(\$2,778.88)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					22	Jan 16, 2023	SYSTEM	(\$3,536.75)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					38	Sep 18, 2023	SYSTEM	(\$1,052.94)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					46	Jan 16, 2024	SYSTEM	(\$1,079.21)	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total						(\$8,447.78)			
			Construction Stockpile - Total						(\$8,447.78)			



Line Item Adjustments by Estimate

Feb 6, 2024

Contract ID: 220121-F09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6S3296	0730	MGS GUARDRAIL	Construction Stockpile STMI		1	Mar 1, 2022	SYSTEM	\$8,447.78	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							\$8,447.78	
			Construction Stockpile STMI - Total							\$8,447.78	
	0730 - Total								\$0.00		
	0760	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		14	Sep 16, 2022	SYSTEM	(\$3,900.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					22	Jan 16, 2023	SYSTEM	(\$3,900.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total							(\$7,800.00)
		Construction Stockpile - Total							(\$7,800.00)		
		Construction Stockpile STMI		1	Mar 1, 2022	SYSTEM	\$7,800.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total							\$7,800.00	
Construction Stockpile STMI - Total							\$7,800.00				
0760 - Total								\$0.00			
0770	END ANCHOR	Construction Stockpile		38	Sep 18, 2023	SYSTEM	(\$1,700.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				46	Jan 16, 2024	SYSTEM	(\$1,700.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total							(\$3,400.00)	
	Construction Stockpile - Total							(\$3,400.00)			
	Construction Stockpile STMI		1	Mar 1, 2022	SYSTEM	\$3,400.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
		- Total							\$3,400.00		
Construction Stockpile STMI - Total							\$3,400.00				
0770 - Total								\$0.00			
0880	SIGNAL HEAD, TYPE 3S	Material		18	Nov 16, 2022	SYSTEM	(\$2,912.00)				
			- Total							(\$2,912.00)	
			Material - Total							(\$2,912.00)	
	MaterialCredit		19	Dec 2, 2022	SYSTEM	\$2,912.00					
		- Total							\$2,912.00		
	MaterialCredit - Total							\$2,912.00			
0880 - Total								\$0.00			
0890	SIGNAL HEAD, TYPE 4S	Material		18	Nov 16, 2022	SYSTEM	(\$810.00)				
			- Total							(\$810.00)	
			Material - Total							(\$810.00)	
	MaterialCredit		19	Dec 2, 2022	SYSTEM	\$810.00					
		- Total							\$810.00		
	MaterialCredit - Total							\$810.00			
0890 - Total								\$0.00			
0900	SIGNAL HEAD, TYPE 3B	Material		18	Nov 16, 2022	SYSTEM	(\$3,304.00)				
			- Total							(\$3,304.00)	
			Material - Total							(\$3,304.00)	
	MaterialCredit		19	Dec 2, 2022	SYSTEM	\$3,304.00					
		- Total							\$3,304.00		
	MaterialCredit - Total							\$3,304.00			
0900 - Total								\$0.00			
0910	SIGNAL HEAD, TYPE 4B	Material		18	Nov 16, 2022	SYSTEM	(\$1,832.00)				
			- Total							(\$1,832.00)	



Line Item Adjustments by Estimate

Feb 6, 2024

Contract ID: 220121-F09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks						
J6S3296	0910	SIGNAL HEAD, TYPE 4B	Material - Total						(\$1,832.00)						
			MaterialCredit		19	Dec 2, 2022	SYSTEM	\$1,832.00							
			- Total						\$1,832.00						
			MaterialCredit - Total						\$1,832.00						
0910 - Total								\$0.00							
J6S3296	0920	SH-FLAT SHEET - SIGNAL SIGN	Material		18	Nov 16, 2022	SYSTEM	(\$4,459.00)							
					19	Dec 2, 2022	SYSTEM	(\$4,459.00)							
					20	Dec 16, 2022	SYSTEM	(\$4,459.00)							
					21	Jan 3, 2023	SYSTEM	(\$4,459.00)							
					22	Jan 16, 2023	SYSTEM	(\$4,459.00)							
					23	Feb 2, 2023	SYSTEM	(\$4,459.00)							
					24	Feb 15, 2023	SYSTEM	(\$4,459.00)							
					25	Mar 2, 2023	SYSTEM	(\$4,459.00)							
					26	Mar 16, 2023	SYSTEM	(\$4,459.00)							
					27	Apr 3, 2023	SYSTEM	(\$4,459.00)							
					28	Apr 17, 2023	SYSTEM	(\$4,459.00)							
					29	May 2, 2023	SYSTEM	(\$4,459.00)							
					30	May 16, 2023	SYSTEM	(\$4,459.00)							
					31	Jun 2, 2023	SYSTEM	(\$4,459.00)							
					32	Jun 16, 2023	SYSTEM	(\$4,802.00)							
					33	Jun 30, 2023	SYSTEM	(\$4,802.00)							
					34	Jul 17, 2023	SYSTEM	(\$4,802.00)							
					35	Aug 2, 2023	SYSTEM	(\$4,802.00)							
					36	Aug 16, 2023	SYSTEM	(\$4,802.00)							
					37	Sep 4, 2023	SYSTEM	(\$4,802.00)							
					38	Sep 18, 2023	SYSTEM	(\$7,056.00)							
					39	Oct 2, 2023	SYSTEM	(\$7,056.00)							
					40	Oct 16, 2023	SYSTEM	(\$7,056.00)							
					41	Nov 2, 2023	SYSTEM	(\$10,143.00)							
					42	Nov 16, 2023	SYSTEM	(\$10,143.00)							
					- Total								(\$132,692.00)		
					Material - Total								(\$132,692.00)		
										MaterialCredit	19	Dec 2, 2022	SYSTEM	\$4,459.00	
										MaterialCredit	20	Dec 16, 2022	SYSTEM	\$4,459.00	



Line Item Adjustments by Estimate

Feb 6, 2024

Contract ID: 220121-F09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks							
J6S3296	0920	SH-FLAT SHEET - SIGNAL SIGN	MaterialCredit		21	Jan 3, 2023	SYSTEM	\$4,459.00								
					22	Jan 16, 2023	SYSTEM	\$4,459.00								
					23	Feb 2, 2023	SYSTEM	\$4,459.00								
					24	Feb 15, 2023	SYSTEM	\$4,459.00								
					25	Mar 2, 2023	SYSTEM	\$4,459.00								
					26	Mar 16, 2023	SYSTEM	\$4,459.00								
					27	Apr 3, 2023	SYSTEM	\$4,459.00								
					28	Apr 17, 2023	SYSTEM	\$4,459.00								
					29	May 2, 2023	SYSTEM	\$4,459.00								
					30	May 16, 2023	SYSTEM	\$4,459.00								
					31	Jun 2, 2023	SYSTEM	\$4,459.00								
					32	Jun 16, 2023	SYSTEM	\$4,459.00								
					33	Jun 30, 2023	SYSTEM	\$4,802.00								
					34	Jul 17, 2023	SYSTEM	\$4,802.00								
					35	Aug 2, 2023	SYSTEM	\$4,802.00								
					36	Aug 16, 2023	SYSTEM	\$4,802.00								
					37	Sep 4, 2023	SYSTEM	\$4,802.00								
					38	Sep 18, 2023	SYSTEM	\$4,802.00								
					39	Oct 2, 2023	SYSTEM	\$7,056.00								
					40	Oct 16, 2023	SYSTEM	\$7,056.00								
					41	Nov 2, 2023	SYSTEM	\$7,056.00								
					42	Nov 16, 2023	SYSTEM	\$10,143.00								
					43	Dec 2, 2023	SYSTEM	\$10,143.00								
				- Total								\$132,692.00				
				MaterialCredit - Total								\$132,692.00				
				0920 - Total								\$0.00				
				0930		SIGNAL SIGN, MOUNTING HARDWARE	Material		18	Nov 16, 2022	SYSTEM	(\$396.00)				
								- Total								(\$396.00)
							Material - Total								(\$396.00)	
							MaterialCredit		19	Dec 2, 2022	SYSTEM	\$396.00				
								- Total								\$396.00
				MaterialCredit - Total								\$396.00				
				0930 - Total								\$0.00				
				0950		POST, SIGNAL 8 FT.	Material		18	Nov 16, 2022	SYSTEM	(\$5,628.00)				
									19	Dec 2, 2022	SYSTEM	(\$5,628.00)				



Line Item Adjustments by Estimate

Feb 6, 2024

Contract ID: 220121-F09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6S3296	0950	POST, SIGNAL 8 FT.	Material		20	Dec 16, 2022	SYSTEM	(\$5,628.00)				
					21	Jan 3, 2023	SYSTEM	(\$5,628.00)				
					22	Jan 16, 2023	SYSTEM	(\$5,628.00)				
					23	Feb 2, 2023	SYSTEM	(\$5,628.00)				
					24	Feb 15, 2023	SYSTEM	(\$5,628.00)				
					25	Mar 2, 2023	SYSTEM	(\$5,628.00)				
					26	Mar 16, 2023	SYSTEM	(\$5,628.00)				
			- Total								(\$50,652.00)	
			Material - Total								(\$50,652.00)	
						MaterialCredit		19	Dec 2, 2022	SYSTEM	\$5,628.00	
								20	Dec 16, 2022	SYSTEM	\$5,628.00	
								21	Jan 3, 2023	SYSTEM	\$5,628.00	
								22	Jan 16, 2023	SYSTEM	\$5,628.00	
								23	Feb 2, 2023	SYSTEM	\$5,628.00	
								24	Feb 15, 2023	SYSTEM	\$5,628.00	
								25	Mar 2, 2023	SYSTEM	\$5,628.00	
								26	Mar 16, 2023	SYSTEM	\$5,628.00	
								27	Apr 3, 2023	SYSTEM	\$5,628.00	
			- Total								\$50,652.00	
			MaterialCredit - Total								\$50,652.00	
			0950 - Total								\$0.00	
			0960		POST, SIGNAL 15 FT.	Material		18	Nov 16, 2022	SYSTEM	(\$4,068.00)	
								19	Dec 2, 2022	SYSTEM	(\$4,068.00)	
								20	Dec 16, 2022	SYSTEM	(\$4,068.00)	
								21	Jan 3, 2023	SYSTEM	(\$4,068.00)	
								22	Jan 16, 2023	SYSTEM	(\$4,068.00)	
								23	Feb 2, 2023	SYSTEM	(\$4,068.00)	
24	Feb 15, 2023	SYSTEM						(\$4,068.00)				
25	Mar 2, 2023	SYSTEM						(\$4,068.00)				
26	Mar 16, 2023	SYSTEM						(\$4,068.00)				
- Total								(\$36,612.00)				
Material - Total								(\$36,612.00)				
						MaterialCredit		19	Dec 2, 2022	SYSTEM	\$4,068.00	
								20	Dec 16, 2022	SYSTEM	\$4,068.00	
								21	Jan 3, 2023	SYSTEM	\$4,068.00	



Line Item Adjustments by Estimate

Feb 6, 2024

Contract ID: 220121-F09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6S3296	0960	POST, SIGNAL 15 FT.	MaterialCredit			2023						
					22	Jan 16, 2023	SYSTEM	\$4,068.00				
					23	Feb 2, 2023	SYSTEM	\$4,068.00				
					24	Feb 15, 2023	SYSTEM	\$4,068.00				
					25	Mar 2, 2023	SYSTEM	\$4,068.00				
					26	Mar 16, 2023	SYSTEM	\$4,068.00				
					27	Apr 3, 2023	SYSTEM	\$4,068.00				
					- Total							\$36,612.00
		MaterialCredit - Total							\$36,612.00			
	0960 - Total								\$0.00			
	0970	POST, TYPE C, 50 FT. ARM OR 15.2 M ARM	Material		18	Nov 16, 2022	SYSTEM	(\$26,720.00)				
					- Total							(\$26,720.00)
					Material - Total							(\$26,720.00)
			MaterialCredit		19	Dec 2, 2022	SYSTEM	\$26,720.00				
				- Total							\$26,720.00	
				MaterialCredit - Total							\$26,720.00	
0970 - Total								\$0.00				
0980	POST, TYPE B, LONGEST ARM 40 FT. OR 12.	Construction Stockpile		41	Nov 2, 2023	SYSTEM	(\$11,754.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
				- Total							(\$11,754.00)	
				Construction Stockpile - Total							(\$11,754.00)	
		Construction Stockpile STMI		27	Apr 3, 2023	SYSTEM	\$11,754.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
				- Total							\$11,754.00	
				Construction Stockpile STMI - Total							\$11,754.00	
0980 - Total								\$0.00				
0990	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	Material		16	Oct 17, 2022	SYSTEM	(\$1,311.00)					
				- Total							(\$1,311.00)	
				Material - Total							(\$1,311.00)	
		MaterialCredit		17	Nov 2, 2022	SYSTEM	\$1,311.00					
				- Total							\$1,311.00	
				MaterialCredit - Total							\$1,311.00	
0990 - Total								\$0.00				
1000	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	Material		16	Oct 17, 2022	SYSTEM	(\$4,777.50)					
				- Total							(\$4,777.50)	
				Material - Total							(\$4,777.50)	
		MaterialCredit		17	Nov 2, 2022	SYSTEM	\$4,777.50					
				- Total							\$4,777.50	
				MaterialCredit - Total							\$4,777.50	
1000 - Total								\$0.00				
1120	MISC.	Material		18	Nov 16, 2022	SYSTEM	(\$7,700.00)					
				- Total							(\$7,700.00)	
		Material - Total							(\$7,700.00)			
		MaterialCredit		19	Dec 2,	SYSTEM	\$7,700.00					



Line Item Adjustments by Estimate

Feb 6, 2024

Contract ID: 220121-F09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6S3296	1120	MISC.	MaterialCredit			2022					
			- Total							\$7,700.00	
			MaterialCredit - Total							\$7,700.00	
			1120 - Total							\$0.00	
	1130	MISC.	Material		18	Nov 16, 2022	SYSTEM	(\$12,894.00)			
			- Total							(\$12,894.00)	
			Material - Total							(\$12,894.00)	
			MaterialCredit		19	Dec 2, 2022	SYSTEM	\$12,894.00			
			- Total							\$12,894.00	
MaterialCredit - Total							\$12,894.00				
1130 - Total							\$0.00				
	1140	MISC.	Material		18	Nov 16, 2022	SYSTEM	(\$394.00)			
			- Total							(\$394.00)	
			Material - Total							(\$394.00)	
			MaterialCredit		19	Dec 2, 2022	SYSTEM	\$394.00			
			- Total							\$394.00	
MaterialCredit - Total							\$394.00				
1140 - Total							\$0.00				
	1150	MISC.	Construction Stockpile		32	Jun 16, 2023	SYSTEM	(\$21,490.02)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					37	Sep 4, 2023	SYSTEM	(\$21,490.02)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					38	Sep 18, 2023	SYSTEM	(\$21,490.02)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total							(\$64,470.06)
			Construction Stockpile - Total							(\$64,470.06)	
			Construction Stockpile STMI		27	Apr 3, 2023	SYSTEM	\$64,470.06	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							\$64,470.06	
Construction Stockpile STMI - Total							\$64,470.06				
1150 - Total							\$0.00				
	1170	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	Construction Stockpile		22	Jan 16, 2023	SYSTEM	(\$2,494.35)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					34	Jul 17, 2023	SYSTEM	(\$2,217.20)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total							(\$4,711.55)
			Construction Stockpile - Total							(\$4,711.55)	
			Construction Stockpile STMI		8	Jun 16, 2022	SYSTEM	\$4,711.55	Payment Estimate Item Adjustment generated Stockpile Transaction		
- Total							\$4,711.55				
Construction Stockpile STMI - Total							\$4,711.55				
1170 - Total							\$0.00				
	1180	2.5 IN. PSST POST - 12 GA.	Construction Stockpile		22	Jan 16, 2023	SYSTEM	(\$5,060.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					34	Jul 17, 2023	SYSTEM	(\$8,905.60)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total							(\$13,965.60)
			Construction Stockpile - Total							(\$13,965.60)	
			Construction Stockpile STMI		8	Jun 16, 2022	SYSTEM	\$13,965.60	Payment Estimate Item Adjustment generated Stockpile Transaction		
- Total							\$13,965.60				
Construction Stockpile STMI - Total							\$13,965.60				
1180 - Total							\$0.00				



Line Item Adjustments by Estimate

Feb 6, 2024

Contract ID: 220121-F09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6S3296	1190	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	Construction Stockpile		22	Jan 16, 2023	SYSTEM	(\$2,130.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					34	Jul 17, 2023	SYSTEM	(\$3,748.80)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total							
				Construction Stockpile - Total							
					8	Jun 16, 2022	SYSTEM	\$5,878.80	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total							
	Construction Stockpile STMI - Total										
	1190 - Total								\$0.00		
	1200	SHF-FLAT SHEET FLUORESCENT	Construction Stockpile		22	Jan 16, 2023	SYSTEM	(\$1,106.32)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					34	Jul 17, 2023	SYSTEM	(\$2,408.18)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total							
				Construction Stockpile - Total							
					8	Jun 16, 2022	SYSTEM	\$3,514.50	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total							
	Construction Stockpile STMI - Total										
1200 - Total								\$0.00			
5004	36 IN. SURFACE-MOUNT DELINEATOR POST	Material		44	Dec 15, 2023	SYSTEM	\$5,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user stgemr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
				44	Dec 15, 2023	SYSTEM	(\$5,600.00)				
			- Total								
			Material - Total								
5004 - Total								\$0.00			
5005	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	Other Item Adjustment	REFL	44	Dec 15, 2023	stgemr1	\$451.85	Reflectivity adjustment.			
			REFL - Total								
			Other Item Adjustment - Total								
5005 - Total								\$451.85			
J6S3296 - Total								\$71,715.94			
J6S3433	1250	COMPACTING EMBANKMENT	Material		14	Sep 16, 2022	SYSTEM	\$1,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user stgemr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					14	Sep 16, 2022	SYSTEM	(\$1,680.00)			
				- Total							
	Material - Total										
	1250 - Total								\$0.00		
	1300	TYPE 5 AGGREGATE FOR BASE	Material		10	Jul 18, 2022	SYSTEM	\$2,556.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user stgemr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
				10	Jul 18, 2022	SYSTEM	(\$2,556.00)				
- Total											
Material - Total											
1300 - Total								\$0.00			
1310	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material		15	Oct 2, 2022	SYSTEM	\$18,675.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user stgemr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
				15	Oct 2, 2022	SYSTEM	(\$18,675.12)				
				16	Oct 17, 2022	SYSTEM	\$3,969.23	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user stgemr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			



Line Item Adjustments by Estimate

Feb 6, 2024

Contract ID: 220121-F09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3433	1310	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material		16	Oct 17, 2022	SYSTEM	(\$3,969.23)						
					17	Nov 2, 2022	SYSTEM	\$3,969.23	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user stgemr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					17	Nov 2, 2022	SYSTEM	(\$3,969.23)						
					32	Jun 16, 2023	SYSTEM	\$18,675.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user stgemr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					32	Jun 16, 2023	SYSTEM	(\$18,675.12)						
									- Total	\$0.00				
									Material - Total	\$0.00				
									1310 - Total	\$0.00				
	1320	MISC.	Other Item Adjustment	ACAD	13	Sep 2, 2022	stgemr1	\$14,672.17	8-2 thru 8-15 2022 2781.3 SY's @ 3.5" of SP190 22-18 3.8% VA Adjustment = \$5010.01 Current = 748.75 Base = 502.5 Difference = 246.25 8-16 thru 9-1-2022 2781.3 SY's @ 3.75" of SP190 22-18 3.8% VA Adjustment = \$5367.87 Current = 748.75 Base = 502.5 Difference = 246.25 8-16 thru 9-1-2022 2781.3 SY's @ 3" of SP190 22-18A 3.8% VA Adjustment = \$4294.29 Current = 748.75 Base = 502.5 Difference = 246.25					
					14	Sep 16, 2022	stgemr1	\$2,771.37	SP125 22-17A VA = 4.1% 2,781.3 SY's @ 1.75" depth = Adjustment = \$2771.37 Mix's laid between 9/02/2022 thru 9/15/2022 Index: 755.00 Base: 502.5 Diff: 252.5					
											ACAD - Total	\$17,443.54		
												Other Item Adjustment - Total	\$17,443.54	
												1320 - Total	\$17,443.54	
	1330	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP1)	Other Item Adjustment	ACAD	14	Sep 16, 2022	stgemr1	\$7,909.52	SP125 22-17A VA = 4.1% 764.02 Tons = Adjustment = \$7909.52 BP1 22-21 VA = 3.9% 14.22 Tons = Adjustment = \$140.03 Mix laid 9/02/2022 thru 9/15/2022. Index: 755.00 Base: 502.5 Diff: 252.5					
										ACAD - Total	\$7,909.52			
										Other Item Adjustment - Total	\$7,909.52			
								1330 - Total	\$7,909.52					
1360	PAVED APPROACH, 8 IN.	Material			10	Jul 18, 2022	SYSTEM	\$34,932.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user stgemr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					10	Jul 18, 2022	SYSTEM	(\$34,932.00)						
					11	Aug 2, 2022	SYSTEM	\$72,414.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user stgemr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					11	Aug 2, 2022	SYSTEM	(\$72,414.20)						
					12	Aug 16, 2022	SYSTEM	\$132,758.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user stgemr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					



Line Item Adjustments by Estimate

Feb 6, 2024

Contract ID: 220121-F09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6S3433	1360	PAVED APPROACH, 8 IN.	Material		12	Aug 16, 2022	SYSTEM	(\$132,758.00)				
					15	Oct 2, 2022	SYSTEM	\$132,758.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user stgemr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
					15	Oct 2, 2022	SYSTEM	(\$132,758.00)				
					- Total			\$0.00				
					Material - Total			\$0.00				
1360 - Total								\$0.00				
	1370	CONCRETE SIDEWALK, 4 IN.	Material		15	Oct 2, 2022	SYSTEM	\$30,562.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user stgemr1 overriding Payment Estimate Exception 7 on the current Payment Estimate.			
					15	Oct 2, 2022	SYSTEM	(\$30,562.40)				
					16	Oct 17, 2022	SYSTEM	\$30,562.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user stgemr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
					16	Oct 17, 2022	SYSTEM	(\$30,562.40)				
					- Total			\$0.00				
Material - Total			\$0.00									
1370 - Total								\$0.00				
	1400	CURB AND GUTTER TYPE B	Material		12	Aug 16, 2022	SYSTEM	\$39,648.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user stgemr1 overriding Payment Estimate Exception 8 on the current Payment Estimate.			
					12	Aug 16, 2022	SYSTEM	(\$39,648.00)				
					- Total			\$0.00				
Material - Total			\$0.00									
1400 - Total								\$0.00				
	1460	GRATES AND BEARING PLATES (3 FT X 2 FT)	Material		9	Jun 30, 2022	SYSTEM	\$2,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user stgemr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					9	Jun 30, 2022	SYSTEM	(\$2,300.00)				
					- Total			\$0.00				
Material - Total			\$0.00									
1460 - Total								\$0.00				
	1490	MANHOLE FRAME AND COVER, TYPE 1-A	Other Item Adjustment	MATL	11	Aug 2, 2022	stgemr1	\$427.00	MH Frame & Cover for MH 2. Invoice # 200621 Champion Precast 5-10-2022 Material to be delivered to SL MoDOT maintenance.			
								MATL - Total			\$427.00	
								Other Item Adjustment - Total			\$427.00	
1490 - Total								\$427.00				
	1530	MISC.	Material		6	May 16, 2022	SYSTEM	\$20,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user buribe overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					6	May 16, 2022	SYSTEM	(\$20,000.00)				
					- Total			\$0.00				
Material - Total			\$0.00									
1530 - Total								\$0.00				
	1640	4 IN. YELLOW HIGH BUILD WATERBORNE PAINT	Material		14	Sep 16, 2022	SYSTEM	\$3,545.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user stgemr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
					14	Sep 16, 2022	SYSTEM	(\$3,545.00)				
					- Total			\$0.00				
Material - Total			\$0.00									
1640 - Total								\$0.00				



Line Item Adjustments by Estimate

Feb 6, 2024

Contract ID: 220121-F09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6S3433	1650	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	Material		14	Sep 16, 2022	SYSTEM	\$4,333.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user stgemr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
					14	Sep 16, 2022	SYSTEM	(\$4,333.00)			
					- Total					\$0.00	
					Material - Total					\$0.00	
					1650 - Total					\$0.00	
				1680	FLOWABLE BACKFILL	Material		15	Oct 2, 2022	SYSTEM	\$3,300.00
	15	Oct 2, 2022					SYSTEM	(\$3,300.00)			
		- Total								\$0.00	
		Material - Total								\$0.00	
		1680 - Total								\$0.00	
	1700	PERMANENT EROSION CONTROL GEOTEXTILE				Material		16	Oct 17, 2022	SYSTEM	(\$350.00)
				17	Nov 2, 2022		SYSTEM	\$350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user stgemr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
				17	Nov 2, 2022		SYSTEM	(\$350.00)			
					- Total					(\$350.00)	
					Material - Total					(\$350.00)	
					MaterialCredit		17	Nov 2, 2022	SYSTEM	\$350.00	
		- Total					\$350.00				
		MaterialCredit - Total					\$350.00				
		1700 - Total					\$0.00				
	1760	PRECAST CONCRETE MANHOLE - 48 IN.	Overrun	Overrun	6	May 16, 2022	SYSTEM	(\$560.00)			
					7	Jun 1, 2022	SYSTEM	\$560.00		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',560.00000 - 560.00000, 'is applied (if non-zero).	
					Overrun - Total						\$0.00
					Overrun - Total					\$0.00	
		1760 - Total					\$0.00				
	1770	PRECAST CONCRETE MANHOLE - 60 IN.	Other Item Adjustment	MATL	11	Aug 2, 2022	stgemr1	\$1,386.00	Manhole 2 was eliminated after being delivered to project. Invoice # 200621 Champion Precast 5-10-2022 Material to be delivered to SL MoDOT maintenance.		
							MATL - Total				\$1,386.00
							Other Item Adjustment - Total				\$1,386.00
		1770 - Total					\$1,386.00				
	1780	PRECAST CONCRETE MANHOLE - 72 IN.	Overrun	Overrun	6	May 16, 2022	SYSTEM	(\$1,320.00)			
					7	Jun 1, 2022	SYSTEM	\$1,320.00		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',660.00000 - 660.00000, 'is applied (if non-zero).	
					Overrun - Total				\$0.00		
					Overrun - Total					\$0.00	
		1780 - Total					\$0.00				
	1870	TURF TYPE TALL FESCUE SODDING	Material		15	Oct 2, 2022	SYSTEM	(\$29,700.00)			
						- Total					(\$29,700.00)
					Material - Total					(\$29,700.00)	
			MaterialCredit		16	Oct 17, 2022	SYSTEM	\$29,700.00			
						- Total					\$29,700.00
		MaterialCredit - Total					\$29,700.00				



Line Item Adjustments by Estimate

Contract ID: 220121-F09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3433	1870	TURF TYPE TALL FESCUE SODDING	Overrun	Overrun	15	Oct 2, 2022	SYSTEM	(\$12,960.00)	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '9.00000 - 9.00000, 'is applied (if non-zero).					
					17	Nov 2, 2022	SYSTEM	\$12,960.00						
			Overrun - Total							\$0.00				
			Overrun - Total							\$0.00				
			1870 - Total							\$0.00				
			1880	SEEDING - COOL SEASON GRASSES	Material		15	Oct 2, 2022		SYSTEM	(\$800.00)			
							- Total							(\$800.00)
					Material - Total								(\$800.00)	
					MaterialCredit		16	Oct 17, 2022		SYSTEM	\$800.00			
							- Total							\$800.00
MaterialCredit - Total							\$800.00							
1880 - Total							\$0.00							
1920	ALTERNATE DITCH CHECK	Overrun	Overrun	17	Nov 2, 2022	SYSTEM	(\$1,510.00)	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '10.00000 - 10.00000, 'is applied (if non-zero).						
				20	Dec 16, 2022	SYSTEM	\$1,510.00							
		Overrun - Total							\$0.00					
		Overrun - Total							\$0.00					
		1920 - Total							\$0.00					
1980	MGS GUARDRAIL	Construction Stockpile		15	Oct 2, 2022	SYSTEM	(\$4,547.25)	Payment Estimate Item Adjustment generated Stockpile Transaction						
				- Total							(\$4,547.25)			
		Construction Stockpile - Total							(\$4,547.25)					
		Construction Stockpile STMI		1	Mar 1, 2022	SYSTEM	\$4,547.25							
				- Total							\$4,547.25			
		Construction Stockpile STMI - Total							\$4,547.25					
1980 - Total							\$0.00							
1990	MGS END ANCHOR	Construction Stockpile		15	Oct 2, 2022	SYSTEM	(\$850.00)	Payment Estimate Item Adjustment generated Stockpile Transaction						
				- Total							(\$850.00)			
		Construction Stockpile - Total							(\$850.00)					
		Construction Stockpile STMI		1	Mar 1, 2022	SYSTEM	\$850.00							
				- Total							\$850.00			
Construction Stockpile STMI - Total							\$850.00							
1990 - Total							\$0.00							
2030	SIGNAL HEAD, TYPE 1T	Material		17	Nov 2, 2022	SYSTEM	(\$980.00)							
				- Total							(\$980.00)			
		Material - Total							(\$980.00)					
		MaterialCredit		18	Nov 16, 2022	SYSTEM	\$980.00							
				- Total							\$980.00			
MaterialCredit - Total							\$980.00							
2030 - Total							\$0.00							
2070	SH-FLAT SHEET - SIGNAL SIGN	Material		13	Sep 2, 2022	SYSTEM	\$1,638.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user stgmem1 overriding Payment Estimate Exception 1 on the current Payment Estimate.						
				13	Sep 2, 2022	SYSTEM	(\$1,638.00)							
				14	Sep 16, 2022	SYSTEM	\$1,638.00		This adjustment offsets the original system-generated Material Payment					



Line Item Adjustments by Estimate

Contract ID: 220121-F09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6S3433	2070	SH-FLAT SHEET - SIGNAL SIGN	Material			2022			Estimate Item Adjustment (0018) due to user stgemr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
					14	Sep 16, 2022	SYSTEM	(\$1,638.00)		
					15	Oct 2, 2022	SYSTEM	(\$2,772.00)		
					16	Oct 17, 2022	SYSTEM	(\$2,772.00)		
					17	Nov 2, 2022	SYSTEM	(\$2,772.00)		
					18	Nov 16, 2022	SYSTEM	(\$2,772.00)		
					19	Dec 2, 2022	SYSTEM	(\$2,772.00)		
					20	Dec 16, 2022	SYSTEM	(\$2,772.00)		
					21	Jan 3, 2023	SYSTEM	(\$2,772.00)		
					22	Jan 16, 2023	SYSTEM	(\$2,772.00)		
					23	Feb 2, 2023	SYSTEM	(\$2,772.00)		
					24	Feb 15, 2023	SYSTEM	(\$2,772.00)		
					25	Mar 2, 2023	SYSTEM	(\$2,772.00)		
					26	Mar 16, 2023	SYSTEM	(\$2,772.00)		
					27	Apr 3, 2023	SYSTEM	(\$2,772.00)		
					28	Apr 17, 2023	SYSTEM	(\$2,772.00)		
					29	May 2, 2023	SYSTEM	(\$2,772.00)		
					30	May 16, 2023	SYSTEM	(\$2,772.00)		
					31	Jun 2, 2023	SYSTEM	(\$2,772.00)		
					32	Jun 16, 2023	SYSTEM	(\$2,772.00)		
					33	Jun 30, 2023	SYSTEM	(\$2,772.00)		
					34	Jul 17, 2023	SYSTEM	(\$2,772.00)		
					35	Aug 2, 2023	SYSTEM	(\$2,772.00)		
					36	Aug 16, 2023	SYSTEM	(\$2,772.00)		
					37	Sep 4, 2023	SYSTEM	(\$2,772.00)		
					38	Sep 18, 2023	SYSTEM	(\$3,087.00)		
					39	Oct 2, 2023	SYSTEM	(\$3,087.00)		
					40	Oct 16, 2023	SYSTEM	(\$3,087.00)		
					41	Nov 2, 2023	SYSTEM	(\$3,087.00)		
					42	Nov 16, 2023	SYSTEM	(\$3,087.00)		
					- Total			(\$79,191.00)		
					Material - Total			(\$79,191.00)		
					MaterialCredit	16	Oct 17, 2022	SYSTEM	\$2,772.00	



Line Item Adjustments by Estimate

Feb 6, 2024

Contract ID: 220121-F09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3433	2070	SH-FLAT SHEET - SIGNAL SIGN	MaterialCredit		17	Nov 2, 2022	SYSTEM	\$2,772.00						
					18	Nov 16, 2022	SYSTEM	\$2,772.00						
					19	Dec 2, 2022	SYSTEM	\$2,772.00						
					20	Dec 16, 2022	SYSTEM	\$2,772.00						
					21	Jan 3, 2023	SYSTEM	\$2,772.00						
					22	Jan 16, 2023	SYSTEM	\$2,772.00						
					23	Feb 2, 2023	SYSTEM	\$2,772.00						
					24	Feb 15, 2023	SYSTEM	\$2,772.00						
					25	Mar 2, 2023	SYSTEM	\$2,772.00						
					26	Mar 16, 2023	SYSTEM	\$2,772.00						
					27	Apr 3, 2023	SYSTEM	\$2,772.00						
					28	Apr 17, 2023	SYSTEM	\$2,772.00						
					29	May 2, 2023	SYSTEM	\$2,772.00						
					30	May 16, 2023	SYSTEM	\$2,772.00						
					31	Jun 2, 2023	SYSTEM	\$2,772.00						
					32	Jun 16, 2023	SYSTEM	\$2,772.00						
					33	Jun 30, 2023	SYSTEM	\$2,772.00						
					34	Jul 17, 2023	SYSTEM	\$2,772.00						
					35	Aug 2, 2023	SYSTEM	\$2,772.00						
					36	Aug 16, 2023	SYSTEM	\$2,772.00						
					37	Sep 4, 2023	SYSTEM	\$2,772.00						
					38	Sep 18, 2023	SYSTEM	\$2,772.00						
					39	Oct 2, 2023	SYSTEM	\$3,087.00						
					40	Oct 16, 2023	SYSTEM	\$3,087.00						
					41	Nov 2, 2023	SYSTEM	\$3,087.00						
					42	Nov 16, 2023	SYSTEM	\$3,087.00						
					43	Dec 2, 2023	SYSTEM	\$3,087.00						
					- Total								\$79,191.00	
					MaterialCredit - Total								\$79,191.00	
					2070 - Total								\$0.00	
						2090	POST, SIGNAL 8 FT.	Material		17	Nov 2, 2022	SYSTEM	(\$805.00)	
										18	Nov 16, 2022	SYSTEM	(\$805.00)	
										19	Dec 2, 2022	SYSTEM	(\$805.00)	



Line Item Adjustments by Estimate

Feb 6, 2024

Contract ID: 220121-F09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6S3433	2090	POST, SIGNAL 8 FT.	Material		20	Dec 16, 2022	SYSTEM	(\$805.00)				
					21	Jan 3, 2023	SYSTEM	(\$805.00)				
					22	Jan 16, 2023	SYSTEM	(\$805.00)				
					23	Feb 2, 2023	SYSTEM	(\$805.00)				
					24	Feb 15, 2023	SYSTEM	(\$805.00)				
					25	Mar 2, 2023	SYSTEM	(\$805.00)				
					26	Mar 16, 2023	SYSTEM	(\$805.00)				
						- Total				(\$8,050.00)		
						Material - Total				(\$8,050.00)		
						MaterialCredit		18	Nov 16, 2022	SYSTEM	\$805.00	
							19	Dec 2, 2022	SYSTEM	\$805.00		
							20	Dec 16, 2022	SYSTEM	\$805.00		
							21	Jan 3, 2023	SYSTEM	\$805.00		
							22	Jan 16, 2023	SYSTEM	\$805.00		
							23	Feb 2, 2023	SYSTEM	\$805.00		
							24	Feb 15, 2023	SYSTEM	\$805.00		
							25	Mar 2, 2023	SYSTEM	\$805.00		
							26	Mar 16, 2023	SYSTEM	\$805.00		
							27	Apr 3, 2023	SYSTEM	\$805.00		
						- Total				\$8,050.00		
						MaterialCredit - Total				\$8,050.00		
						2090 - Total				\$0.00		
			2100	POST, SIGNAL 15 FT.	Material		17	Nov 2, 2022	SYSTEM	(\$1,016.00)		
							18	Nov 16, 2022	SYSTEM	(\$1,016.00)		
							19	Dec 2, 2022	SYSTEM	(\$1,016.00)		
							20	Dec 16, 2022	SYSTEM	(\$1,016.00)		
							21	Jan 3, 2023	SYSTEM	(\$1,016.00)		
	22	Jan 16, 2023				SYSTEM	(\$1,016.00)					
	23	Feb 2, 2023				SYSTEM	(\$1,016.00)					
	24	Feb 15, 2023				SYSTEM	(\$1,016.00)					
	25	Mar 2, 2023				SYSTEM	(\$1,016.00)					
	26	Mar 16, 2023				SYSTEM	(\$1,016.00)					
						- Total				(\$10,160.00)		
						Material - Total				(\$10,160.00)		
						MaterialCredit	18	Nov 16,	SYSTEM	\$1,016.00		



Line Item Adjustments by Estimate

Feb 6, 2024

Contract ID: 220121-F09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6S3433	2100	POST, SIGNAL 15 FT.	MaterialCredit							
						19	Dec 2, 2022	SYSTEM	\$1,016.00	
						20	Dec 16, 2022	SYSTEM	\$1,016.00	
						21	Jan 3, 2023	SYSTEM	\$1,016.00	
						22	Jan 16, 2023	SYSTEM	\$1,016.00	
						23	Feb 2, 2023	SYSTEM	\$1,016.00	
						24	Feb 15, 2023	SYSTEM	\$1,016.00	
						25	Mar 2, 2023	SYSTEM	\$1,016.00	
						26	Mar 16, 2023	SYSTEM	\$1,016.00	
						27	Apr 3, 2023	SYSTEM	\$1,016.00	
							- Total			
			MaterialCredit - Total				\$10,160.00			
			2100 - Total				\$0.00			
2110	POST, TYPE CL, 20 FT. ARM OR 6.1 M ARM	Material			13	Sep 2, 2022	SYSTEM	\$7,972.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user stgemr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					13	Sep 2, 2022	SYSTEM	(\$7,972.00)		
						- Total			\$0.00	
						Material - Total			\$0.00	
			2110 - Total				\$0.00			
2120	POST, TYPE CL, 30 FT. ARM OR 9.1 M ARM	Material			13	Sep 2, 2022	SYSTEM	\$10,553.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user stgemr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					13	Sep 2, 2022	SYSTEM	(\$10,553.00)		
						- Total			\$0.00	
						Material - Total			\$0.00	
			2120 - Total				\$0.00			
2130	POST, TYPE CL, 45 FT. ARM OR 13.7 M ARM	Material			13	Sep 2, 2022	SYSTEM	\$28,854.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user stgemr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					13	Sep 2, 2022	SYSTEM	(\$28,854.00)		
						- Total			\$0.00	
						Material - Total			\$0.00	
			2130 - Total				\$0.00			
2170	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	Material			12	Aug 16, 2022	SYSTEM	(\$1,380.00)		
						- Total		(\$1,380.00)		
					Material - Total			(\$1,380.00)		
		MaterialCredit			13	Sep 2, 2022	SYSTEM	\$1,380.00		
						- Total		\$1,380.00		
			MaterialCredit - Total			\$1,380.00				
			2170 - Total				\$0.00			
2180	CONDUIT, 2 IN., PUSHED WITH TRACER WIRE	Material			13	Sep 2, 2022	SYSTEM	\$6,867.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user stgemr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
					13	Sep 2, 2022	SYSTEM	(\$6,867.00)		



Line Item Adjustments by Estimate

Feb 6, 2024

Contract ID: 220121-F09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3433	2300	PULL BOX, CONCRETE, DOUBLE, TYPE A	Material		15	Oct 2, 2022	SYSTEM	\$4,604.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user stgemr1 overriding Payment Estimate Exception 18 on the current Payment Estimate.					
					15	Oct 2, 2022	SYSTEM	(\$4,604.00)						
					16	Oct 17, 2022	SYSTEM	\$4,604.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user stgemr1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					16	Oct 17, 2022	SYSTEM	(\$4,604.00)						
					- Total								(\$4,604.00)	
					Material - Total								(\$4,604.00)	
					MaterialCredit		13	Sep 2, 2022	SYSTEM	\$4,604.00				
					- Total								\$4,604.00	
					MaterialCredit - Total								\$4,604.00	
					2300 - Total								\$0.00	
					2320		MISC.	Material		17	Nov 2, 2022	SYSTEM	(\$1,010.00)	
										18	Nov 16, 2022	SYSTEM	(\$1,010.00)	
										19	Dec 2, 2022	SYSTEM	(\$1,010.00)	
										20	Dec 16, 2022	SYSTEM	(\$1,010.00)	
										21	Jan 3, 2023	SYSTEM	(\$1,010.00)	
- Total										(\$5,050.00)				
Material - Total										(\$5,050.00)				
MaterialCredit		18	Nov 16, 2022	SYSTEM						\$1,010.00				
		19	Dec 2, 2022	SYSTEM						\$1,010.00				
		20	Dec 16, 2022	SYSTEM						\$1,010.00				
		21	Jan 3, 2023	SYSTEM						\$1,010.00				
		22	Jan 16, 2023	SYSTEM						\$1,010.00				
- Total										\$5,050.00				
MaterialCredit - Total										\$5,050.00				
2320 - Total										\$0.00				
2340		MISC.	Material		15	Oct 2, 2022	SYSTEM	(\$2,336.00)						
					16	Oct 17, 2022	SYSTEM	(\$2,336.00)						
					17	Nov 2, 2022	SYSTEM	(\$2,336.00)						
					18	Nov 16, 2022	SYSTEM	(\$2,336.00)						
					- Total								(\$9,344.00)	
					Material - Total								(\$9,344.00)	
					MaterialCredit		16	Oct 17, 2022	SYSTEM	\$2,336.00				
							17	Nov 2, 2022	SYSTEM	\$2,336.00				
							18	Nov 16, 2022	SYSTEM	\$2,336.00				
							19	Dec 2, 2022	SYSTEM	\$2,336.00				
					- Total								\$9,344.00	



Line Item Adjustments by Estimate

Feb 6, 2024

Contract ID: 220121-F09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6S3433	2340	MISC.	MaterialCredit - Total						\$9,344.00		
			2340 - Total						\$0.00		
	2350	MISC.	Material			17	Nov 2, 2022	SYSTEM	(\$2,200.00)		
						18	Nov 16, 2022	SYSTEM	(\$2,200.00)		
				- Total						(\$4,400.00)	
				Material - Total						(\$4,400.00)	
				MaterialCredit		18	Nov 16, 2022	SYSTEM	\$2,200.00		
						19	Dec 2, 2022	SYSTEM	\$2,200.00		
				- Total						\$4,400.00	
				MaterialCredit - Total						\$4,400.00	
				2350 - Total						\$0.00	
				2360	MISC.	Material			13	Sep 2, 2022	SYSTEM
			13				Sep 2, 2022	SYSTEM	(\$15,940.00)		
			14				Sep 16, 2022	SYSTEM	\$15,940.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user stgemr1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
			14				Sep 16, 2022	SYSTEM	(\$15,940.00)		
			15				Oct 2, 2022	SYSTEM	(\$15,940.00)		
			16				Oct 17, 2022	SYSTEM	(\$15,940.00)		
			17				Nov 2, 2022	SYSTEM	(\$15,940.00)		
			18				Nov 16, 2022	SYSTEM	(\$15,940.00)		
			19				Dec 2, 2022	SYSTEM	(\$15,940.00)		
			20				Dec 16, 2022	SYSTEM	(\$15,940.00)		
			21				Jan 3, 2023	SYSTEM	(\$15,940.00)		
			22				Jan 16, 2023	SYSTEM	(\$15,940.00)		
			23				Feb 2, 2023	SYSTEM	(\$15,940.00)		
			24				Feb 15, 2023	SYSTEM	(\$15,940.00)		
			25				Mar 2, 2023	SYSTEM	(\$15,940.00)		
			26				Mar 16, 2023	SYSTEM	(\$15,940.00)		
- Total								(\$191,280.00)			
Material - Total								(\$191,280.00)			
MaterialCredit		16	Oct 17, 2022				SYSTEM	\$15,940.00			
		17	Nov 2, 2022				SYSTEM	\$15,940.00			
		18	Nov 16, 2022				SYSTEM	\$15,940.00			
		19	Dec 2, 2022	SYSTEM	\$15,940.00						
		20	Dec 16, 2022	SYSTEM	\$15,940.00						
	21	Jan 3, 2023	SYSTEM	\$15,940.00							



Line Item Adjustments by Estimate

Feb 6, 2024

Contract ID: 220121-F09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3433	2360	MISC.	MaterialCredit			2023								
					22	Jan 16, 2023	SYSTEM	\$15,940.00						
					23	Feb 2, 2023	SYSTEM	\$15,940.00						
					24	Feb 15, 2023	SYSTEM	\$15,940.00						
					25	Mar 2, 2023	SYSTEM	\$15,940.00						
					26	Mar 16, 2023	SYSTEM	\$15,940.00						
					27	Apr 3, 2023	SYSTEM	\$15,940.00						
					- Total								\$191,280.00	
	MaterialCredit - Total								\$191,280.00					
	2360 - Total								\$0.00					
	2370	2370	MISC.	Material		15	Oct 2, 2022	SYSTEM	(\$1,010.00)					
						16	Oct 17, 2022	SYSTEM	(\$1,010.00)					
						17	Nov 2, 2022	SYSTEM	(\$1,010.00)					
						18	Nov 16, 2022	SYSTEM	(\$1,010.00)					
						- Total								(\$4,040.00)
Material - Total								(\$4,040.00)						
MaterialCredit									16	Oct 17, 2022	SYSTEM	\$1,010.00		
									17	Nov 2, 2022	SYSTEM	\$1,010.00		
		18	Nov 16, 2022	SYSTEM	\$1,010.00									
		19	Dec 2, 2022	SYSTEM	\$1,010.00									
		- Total								\$4,040.00				
MaterialCredit - Total								\$4,040.00						
2370 - Total								\$0.00						
2380	2380	MISC.	Material		15	Oct 2, 2022	SYSTEM	(\$25,704.00)						
					16	Oct 17, 2022	SYSTEM	(\$25,704.00)						
					17	Nov 2, 2022	SYSTEM	(\$25,704.00)						
					18	Nov 16, 2022	SYSTEM	(\$25,704.00)						
					- Total								(\$102,816.00)	
					Material - Total								(\$102,816.00)	
					MaterialCredit				16	Oct 17, 2022	SYSTEM	\$25,704.00		
									17	Nov 2, 2022	SYSTEM	\$25,704.00		
	18	Nov 16, 2022	SYSTEM	\$25,704.00										
	19	Dec 2, 2022	SYSTEM	\$25,704.00										
	- Total								\$102,816.00					
	MaterialCredit - Total								\$102,816.00					
	2380 - Total								\$0.00					
2400		2 IN. PSST POST - 12 GA.	Construction Stockpile		15	Oct 2, 2022	SYSTEM	(\$860.00)	Payment Estimate Item Adjustment generated Stockpile Transaction					



Line Item Adjustments by Estimate

Feb 6, 2024

Contract ID: 220121-F09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6S3433	2400	2 IN. PSST POST - 12 GA.	Construction Stockpile	- Total				(\$860.00)			
			Construction Stockpile - Total							(\$860.00)	
			Construction Stockpile STMI		8	Jun 16, 2022	SYSTEM	\$860.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							\$860.00	
			Construction Stockpile STMI - Total							\$860.00	
			2400 - Total							\$0.00	
				2410	POST ANCHOR FOR 2 IN. PSST - 12 GA.	Construction Stockpile	- Total	15	Oct 2, 2022	SYSTEM	(\$214.20)
Construction Stockpile - Total										(\$214.20)	
Construction Stockpile STMI		8				Jun 16, 2022	SYSTEM	\$214.20	Payment Estimate Item Adjustment generated Stockpile Transaction		
- Total										\$214.20	
Construction Stockpile STMI - Total										\$214.20	
2410 - Total										\$0.00	
	2420	2.5 IN. PSST POST - 12 GA.				Construction Stockpile	- Total	15	Oct 2, 2022	SYSTEM	(\$569.25)
			Construction Stockpile - Total							(\$569.25)	
			Construction Stockpile STMI		8	Jun 16, 2022	SYSTEM	\$569.25	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							\$569.25	
			Construction Stockpile STMI - Total							\$569.25	
			2420 - Total							\$0.00	
				2430	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	Construction Stockpile	- Total	15	Oct 2, 2022	SYSTEM	(\$255.60)
Construction Stockpile - Total										(\$255.60)	
Construction Stockpile STMI		8				Jun 16, 2022	SYSTEM	\$255.60	Payment Estimate Item Adjustment generated Stockpile Transaction		
- Total										\$255.60	
Construction Stockpile STMI - Total										\$255.60	
2430 - Total										\$0.00	
	2440	SH-FLAT SHEET				Construction Stockpile	- Total	15	Oct 2, 2022	SYSTEM	(\$799.00)
			Construction Stockpile - Total							(\$799.00)	
			Construction Stockpile STMI		8	Jun 16, 2022	SYSTEM	\$799.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							\$799.00	
			Construction Stockpile STMI - Total							\$799.00	
			2440 - Total							\$0.00	
				2450	SHF-FLAT SHEET FLUORESCENT	Construction Stockpile	- Total	15	Oct 2, 2022	SYSTEM	(\$528.75)
Construction Stockpile - Total										(\$528.75)	
Construction Stockpile STMI		8				Jun 16, 2022	SYSTEM	\$528.75	Payment Estimate Item Adjustment generated Stockpile Transaction		
- Total										\$528.75	
Construction Stockpile STMI - Total										\$528.75	
2450 - Total										\$0.00	
	2470	CCTV CAMERA ASSEMBLY, INSTALLED				Material	- Total	15	Oct 2, 2022	SYSTEM	(\$3,596.00)
			- Total							(\$3,596.00)	



Line Item Adjustments by Estimate

Feb 6, 2024

Contract ID: 220121-F09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6S3433	2470	CCTV CAMERA ASSEMBLY, INSTALLED	Material - Total					(\$3,596.00)			
			MaterialCredit		16	Oct 17, 2022	SYSTEM	\$3,596.00			
			- Total						\$3,596.00		
			MaterialCredit - Total						\$3,596.00		
			2470 - Total						\$0.00		
	2480	FIBER OPTIC CABLE, 24-STRAND, 18 SINGLE	Material			15	Oct 2, 2022	SYSTEM	(\$4,598.00)		
						16	Oct 17, 2022	SYSTEM	(\$4,598.00)		
						17	Nov 2, 2022	SYSTEM	(\$4,598.00)		
						18	Nov 16, 2022	SYSTEM	(\$4,598.00)		
						19	Dec 2, 2022	SYSTEM	(\$4,598.00)		
						20	Dec 16, 2022	SYSTEM	(\$4,598.00)		
						21	Jan 3, 2023	SYSTEM	(\$4,598.00)		
				- Total						(\$32,186.00)	
				Material - Total						(\$32,186.00)	
				MaterialCredit		16	Oct 17, 2022	SYSTEM	\$4,598.00		
						17	Nov 2, 2022	SYSTEM	\$4,598.00		
						18	Nov 16, 2022	SYSTEM	\$4,598.00		
						19	Dec 2, 2022	SYSTEM	\$4,598.00		
						20	Dec 16, 2022	SYSTEM	\$4,598.00		
						21	Jan 3, 2023	SYSTEM	\$4,598.00		
			22	Jan 16, 2023	SYSTEM	\$4,598.00					
	- Total						\$32,186.00				
	MaterialCredit - Total						\$32,186.00				
	2480 - Total						\$0.00				
	2500	PULL BOX, PREFORMED CLASS 5	Overrun	Overrun	15	Oct 2, 2022	SYSTEM	(\$2,700.00)			
20					Dec 16, 2022	SYSTEM	\$2,700.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '2700.00000 - 2700.00000, 'is applied (if non-zero).			
Overrun - Total								\$0.00			
Overrun - Total								\$0.00			
2500 - Total									\$0.00		
2520	MISC. ITS	Material			15	Oct 2, 2022	SYSTEM	(\$84.00)			
					16	Oct 17, 2022	SYSTEM	(\$84.00)			
					17	Nov 2, 2022	SYSTEM	(\$84.00)			
					18	Nov 16, 2022	SYSTEM	(\$84.00)			
					19	Dec 2, 2022	SYSTEM	(\$84.00)			
					20	Dec 16, 2022	SYSTEM	(\$84.00)			
					21	Jan 3, 2023	SYSTEM	(\$84.00)			



Line Item Adjustments by Estimate

Feb 6, 2024

Contract ID: 220121-F09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6S3433	2520	MISC. ITS	Material	- Total				(\$588.00)				
			Material - Total							(\$588.00)		
			MaterialCredit		16	Oct 17, 2022	SYSTEM	\$84.00				
					17	Nov 2, 2022	SYSTEM	\$84.00				
					18	Nov 16, 2022	SYSTEM	\$84.00				
					19	Dec 2, 2022	SYSTEM	\$84.00				
					20	Dec 16, 2022	SYSTEM	\$84.00				
					21	Jan 3, 2023	SYSTEM	\$84.00				
					22	Jan 16, 2023	SYSTEM	\$84.00				
			- Total							\$588.00		
			MaterialCredit - Total							\$588.00		
			2520 - Total							\$0.00		
			2530	MISC. ITS	Material			15	Oct 2, 2022	SYSTEM	(\$192.00)	
								16	Oct 17, 2022	SYSTEM	(\$192.00)	
		17				Nov 2, 2022	SYSTEM	(\$192.00)				
		18				Nov 16, 2022	SYSTEM	(\$192.00)				
		19				Dec 2, 2022	SYSTEM	(\$192.00)				
		20				Dec 16, 2022	SYSTEM	(\$192.00)				
		21				Jan 3, 2023	SYSTEM	(\$192.00)				
- Total							(\$1,344.00)					
Material - Total							(\$1,344.00)					
MaterialCredit		16				Oct 17, 2022	SYSTEM	\$192.00				
		17				Nov 2, 2022	SYSTEM	\$192.00				
		18				Nov 16, 2022	SYSTEM	\$192.00				
		19				Dec 2, 2022	SYSTEM	\$192.00				
		20				Dec 16, 2022	SYSTEM	\$192.00				
		21	Jan 3, 2023	SYSTEM	\$192.00							
		22	Jan 16, 2023	SYSTEM	\$192.00							
- Total							\$1,344.00					
MaterialCredit - Total							\$1,344.00					
2530 - Total							\$0.00					
2560	MISC. ITS	Material			15	Oct 2, 2022	SYSTEM	(\$114.00)				
			- Total							(\$114.00)		
			Material - Total							(\$114.00)		
			MaterialCredit		16	Oct 17, 2022	SYSTEM	\$114.00				
				- Total							\$114.00	
MaterialCredit - Total							\$114.00					



Line Item Adjustments by Estimate

Feb 6, 2024

Contract ID: 220121-F09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6S3433	2560 - Total								\$0.00				
	2570	MISC. ITS	Material		16	Oct 17, 2022	SYSTEM	(\$1,521.00)					
				- Total							(\$1,521.00)		
				Material - Total							(\$1,521.00)		
				MaterialCredit		17	Nov 2, 2022	SYSTEM	\$1,521.00				
					- Total							\$1,521.00	
					MaterialCredit - Total							\$1,521.00	
	2570 - Total								\$0.00				
	2580	MISC. ITS	Material		15	Oct 2, 2022	SYSTEM	(\$5,439.00)					
					16	Oct 17, 2022	SYSTEM	(\$5,439.00)					
					17	Nov 2, 2022	SYSTEM	(\$5,439.00)					
					18	Nov 16, 2022	SYSTEM	(\$5,439.00)					
					19	Dec 2, 2022	SYSTEM	(\$5,439.00)					
					20	Dec 16, 2022	SYSTEM	(\$5,439.00)					
					21	Jan 3, 2023	SYSTEM	(\$5,439.00)					
				- Total							(\$38,073.00)		
				Material - Total							(\$38,073.00)		
				MaterialCredit		16	Oct 17, 2022	SYSTEM	\$5,439.00				
						17	Nov 2, 2022	SYSTEM	\$5,439.00				
						18	Nov 16, 2022	SYSTEM	\$5,439.00				
						19	Dec 2, 2022	SYSTEM	\$5,439.00				
						20	Dec 16, 2022	SYSTEM	\$5,439.00				
						21	Jan 3, 2023	SYSTEM	\$5,439.00				
		22	Jan 16, 2023	SYSTEM	\$5,439.00								
	- Total							\$38,073.00					
	MaterialCredit - Total							\$38,073.00					
	2580 - Total								\$0.00				
	2590	MISC. ITS	Material		15	Oct 2, 2022	SYSTEM	(\$519.00)					
				16	Oct 17, 2022	SYSTEM	(\$519.00)						
				17	Nov 2, 2022	SYSTEM	(\$519.00)						
				18	Nov 16, 2022	SYSTEM	(\$519.00)						
				19	Dec 2, 2022	SYSTEM	(\$519.00)						
				20	Dec 16, 2022	SYSTEM	(\$519.00)						
				21	Jan 3, 2023	SYSTEM	(\$519.00)						
- Total							(\$3,633.00)						
Material - Total							(\$3,633.00)						
MaterialCredit		16	Oct 17, 2022	SYSTEM	\$519.00								



Line Item Adjustments by Estimate

Feb 6, 2024

Contract ID: 220121-F09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6S3433	2590	MISC. ITS	MaterialCredit		17	Nov 2, 2022	SYSTEM	\$519.00					
					18	Nov 16, 2022	SYSTEM	\$519.00					
					19	Dec 2, 2022	SYSTEM	\$519.00					
					20	Dec 16, 2022	SYSTEM	\$519.00					
					21	Jan 3, 2023	SYSTEM	\$519.00					
					22	Jan 16, 2023	SYSTEM	\$519.00					
		- Total							\$3,633.00				
		MaterialCredit - Total							\$3,633.00				
	2590 - Total								\$0.00				
	J6S3433	2600	MISC. ITS	Material		15	Oct 2, 2022	SYSTEM	(\$153.00)				
					- Total							(\$153.00)	
Material - Total							(\$153.00)						
		MaterialCredit	16	Oct 17, 2022	SYSTEM	\$153.00							
			- Total							\$153.00			
MaterialCredit - Total							\$153.00						
2600 - Total								\$0.00					
J6S3433	2610	MISC. ITS	Material		15	Oct 2, 2022	SYSTEM	(\$8,508.00)					
					16	Oct 17, 2022	SYSTEM	(\$8,508.00)					
					- Total							(\$17,016.00)	
				Material - Total							(\$17,016.00)		
		MaterialCredit	16	Oct 17, 2022	SYSTEM	\$8,508.00							
			17	Nov 2, 2022	SYSTEM	\$8,508.00							
		- Total							\$17,016.00				
MaterialCredit - Total							\$17,016.00						
2610 - Total								\$0.00					
J6S3433	2620	MISC. ITS	Material		15	Oct 2, 2022	SYSTEM	(\$18,900.00)					
					16	Oct 17, 2022	SYSTEM	(\$18,900.00)					
					- Total							(\$37,800.00)	
				Material - Total							(\$37,800.00)		
		MaterialCredit	16	Oct 17, 2022	SYSTEM	\$18,900.00							
			17	Nov 2, 2022	SYSTEM	\$18,900.00							
		- Total							\$37,800.00				
MaterialCredit - Total							\$37,800.00						
2620 - Total								\$0.00					
J6S3433	5103	MISC.	Material		38	Sep 18, 2023	SYSTEM	\$2,246.54	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user stgemr1 overriding Payment Estimate Exception 13 on the current Payment Estimate.				
					38	Sep 18, 2023	SYSTEM	(\$2,246.54)					
		- Total							\$0.00				
	Material - Total							\$0.00					
5103 - Total								\$0.00					
J6S3433 - Total								\$27,166.06					



Line Item Adjustments by Estimate

Feb 6, 2024

Contract ID: 220121-F09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
Overall - Total								\$98,882.00	



Contract Adjustments for Contract - 220121-F09

Estimate Number	Project	Adjustment Type	Other Adjustment Type	Adjustment Amount	Adjustment Percentage by Project	Created Date	Created By	Comments
20	J6S3296	Other Contract Adjustment	TSR	\$719.39	80.77000000	Dec 16, 2022	stgemr1	TSR Small Quantity, Sub A Tons = 299.89 TSR % = 92.0 Pay Adjustment = 103% Bid Price = \$99.00 Adjustment = \$890.67 SP190 22-18 64-22
		Other Contract Adjustment	TSR	\$2,988.90	80.77000000	Dec 16, 2022	stgemr1	TSR Small Quantity, 1A Tons = 1027.92 TSR % = 92.0 Pay Adjustment = 103% Bid Price = \$120.00 Adjustment = \$3700.51 SP125 22-17 64-22
	J6S3433	Other Contract Adjustment	TSR	\$171.28	19.23000000	Dec 16, 2022	stgemr1	TSR Small Quantity, Sub A Tons = 299.89 TSR % = 92.0 Pay Adjustment = 103% Bid Price = \$99.00 Adjustment = \$890.67 SP190 22-18 64-22
		Other Contract Adjustment	TSR	\$711.61	19.23000000	Dec 16, 2022	stgemr1	TSR Small Quantity, 1A Tons = 1027.92 TSR % = 92.0 Pay Adjustment = 103% Bid Price = \$120.00 Adjustment = \$3700.51 SP125 22-17 64-22
20 - Total					\$4,591.18			
21	J6S3296	Other Contract Adjustment	TSR	(\$2,988.90)	80.77000000	Jan 3, 2023	stgemr1	Removing TSR adjustment from Estimate No. 20 for SP125 22-17 that was incorrectly calculated.
		Other Contract Adjustment	TSR	(\$719.39)	80.77000000	Jan 3, 2023	stgemr1	Removing TSR adjustment from Estimate No. 20 for SP190 22-18 mix that was incorrectly calculated.
		Other Contract Adjustment	TSR	\$523.20	80.77000000	Jan 3, 2023	stgemr1	SP190 22-18 Line No. 1320 Unit Price: \$72.00 Lot 1 Sublot A Quantity: 299.89 TSR: 92% Pay Adjustment 103% = \$647.76 Lot 1 Sublot A Quantity 1081.48 TSR: 87.3% Pay Adjustment: 100% = \$0.00
		Other Contract Adjustment	TSR	\$460.41	80.77000000	Jan 3, 2023	stgemr1	SP125 22-17 Line No. 1320 Unit Price: 72.00 Lot 1 Sublot A Quantity: 263.9 tons TSR: 92% Pay Adjustment: \$570.02
		Other Contract Adjustment	TSR	\$2,221.55	80.77000000	Jan 3, 2023	stgemr1	SP125 22-17 Line No. 1330 Unit Price: \$120.00 Lot 1 Sublot A Quantity: 764.02 tons TSR: 92% Pay Adjustment: \$2750.47
	J6S3433	Other Contract Adjustment	TSR	(\$711.61)	19.23000000	Jan 3, 2023	stgemr1	Removing TSR adjustment from Estimate No. 20 for SP125 22-17 that was incorrectly calculated.
		Other Contract Adjustment	TSR	(\$171.28)	19.23000000	Jan 3, 2023	stgemr1	Removing TSR adjustment from Estimate No. 20 for SP190 22-18 mix that was incorrectly calculated.
		Other Contract Adjustment	TSR	\$124.56	19.23000000	Jan 3, 2023	stgemr1	SP190 22-18 Line No. 1320 Unit Price: \$72.00 Lot 1 Sublot A Quantity: 299.89 TSR: 92% Pay Adjustment 103% = \$647.76 Lot 1 Sublot A Quantity 1081.48 TSR: 87.3% Pay Adjustment: 100% = \$0.00
		Other Contract Adjustment	TSR	\$109.61	19.23000000	Jan 3, 2023	stgemr1	SP125 22-17 Line No. 1320 Unit Price: 72.00



Contract Adjustments for Contract - 220121-F09

Estimate Number	Project	Adjustment Type	Other Adjustment Type	Adjustment Amount	Adjustment Percentage by Project	Created Date	Created By	Comments
21	J6S3433							Lot 1 Sublot A Quantity: 263.9 tons TSR: 92% Pay Adjustment: \$570.02
		Other Contract Adjustment	TSR	\$528.92	19.23000000	Jan 3, 2023	stgemr1	SP125 22-17 Line No. 1330 Unit Price: \$120.00 Lot 1 Sublot A Quantity: 764.02 tons TSR: 92% Pay Adjustment: \$2750.47
21 - Total					(\$622.93)			
36	J6S3296	Other Contract Adjustment	SPAD	\$16,012.02	80.86876510	Aug 16, 2023	stgemr1	Pay Factor for SP190C: Mix ID: SP190 22-18 Lot 1 4,000 Tons Adjustment: \$19,800.00
	J6S3433	Other Contract Adjustment	SPAD	\$3,787.98	19.13123490	Aug 16, 2023	stgemr1	Pay Factor for SP190C: Mix ID: SP190 22-18 Lot 1 4,000 Tons Adjustment: \$19,800.00
36 - Total					\$19,800.00			
37	J6S3296	Other Contract Adjustment	SPAD	\$9,460.21	80.86876510	Sep 4, 2023	stgemr1	Mix laid August 16 thru September 01, 2023. Mix ID: SP190 22-18 ASPHALT PAY FACTOR LOT 1 5,137.56 Tons Pay factor sheets saved in eProjects. ADJUSTMENT: \$ 11,698.22
		Other Contract Adjustment	TSR	\$21,946.61	80.86876510	Sep 4, 2023	stgemr1	Mix laid August 16 thru September 01, 2023. Mix ID: SP190 22-18 TSR ADJUSTMENT LOT 1 9,137.56 TONS TSR WORKSHEET saved in eProjects. ADJUSTMENT: \$ 27,138.55
		Other Contract Adjustment	SPAD	\$28,768.74	80.86876510	Sep 4, 2023	stgemr1	Mix laid August 16 thru September 01, 2023. Mix ID: SP125CLP 22-17 ASPHALT PAY FACTOR LOT 1 7,774.17 Tons Pay factor sheets saved in eProjects. ADJUSTMENT: \$ 35,574.60
		Other Contract Adjustment	TSR	\$19,615.05	80.86876510	Sep 4, 2023	stgemr1	Mix laid August 16 thru September 01, 2023. Mix ID: SP125 CLP 22-17 TSR ADJUSTMENT LOT 1 7,774.17 Tons TSR WORKSHEET saved in eProjects. ADJUSTMENT: \$ 24,255.41
	J6S3433	Other Contract Adjustment	SPAD	\$2,238.01	19.13123490	Sep 4, 2023	stgemr1	Mix laid August 16 thru September 01, 2023. Mix ID: SP190 22-18 ASPHALT PAY FACTOR LOT 1 5,137.56 Tons Pay factor sheets saved in eProjects. ADJUSTMENT: \$ 11,698.22
		Other Contract Adjustment	TSR	\$5,191.94	19.13123490	Sep 4, 2023	stgemr1	Mix laid August 16 thru September 01, 2023. Mix ID: SP190 22-18 TSR ADJUSTMENT LOT 1 9,137.56 TONS TSR WORKSHEET saved in eProjects. ADJUSTMENT: \$ 27,138.55
		Other Contract Adjustment	SPAD	\$6,805.86	19.13123490	Sep 4, 2023	stgemr1	Mix laid August 16 thru September 01, 2023. Mix ID: SP125CLP 22-17



Contract Adjustments for Contract - 220121-F09

Estimate Number	Project	Adjustment Type	Other Adjustment Type	Adjustment Amount	Adjustment Percentage by Project	Created Date	Created By	Comments
37	J6S3433							ASPHALT PAY FACTOR LOT 1 7,774.17 Tons Pay factor sheets saved in eProjects. ADJUSTMENT: \$ 35,574.60
		Other Contract Adjustment	TSR	\$4,640.36	19.13123490	Sep 4, 2023	stgemr1	Mix laid August 16 thru September 01, 2023. Mix ID: SP125 CLP 22-17 TSR ADJUSTMENT LOT 1 7,774.17 Tons TSR WORKSHEET saved in eProjects. ADJUSTMENT: \$ 24,255.41
37 - Total					\$98,666.78			
39	J6S3296	Other Contract Adjustment	ABIR	\$37,066.59	100	Oct 2, 2023	stgemr1	IRI Adjustments: NB 61/67 Lane 1 = \$ 7,904.86 NB 61/67 Lane 2 = \$ 5,864.06 SB 61.67 Lane 1 = \$ 8,252.01 SB 61/67 Lane 2 = \$ 7,133.67 Center Lane 61/67 = \$ 7,911.99 TOTAL = \$ 37,066.59
39 - Total					\$37,066.59			
40	J6S3296	Other Contract Adjustment	TSR	(\$3,211.77)	80.93856159	Oct 16, 2023	stgemr1	Correcting distribution of funds to the correct project number.
		Other Contract Adjustment	SPAD	(\$16,025.84)	80.93856159	Oct 16, 2023	stgemr1	Correcting distribution of funds to the correct job number.
		Other Contract Adjustment	SPAD	\$19,800.00	100	Oct 16, 2023	stgemr1	Correcting distribution of funds to the correct job number.
		Other Contract Adjustment	SPAD	(\$38,261.94)	80.93856159	Oct 16, 2023	stgemr1	Correcting distribution of funds to the correct job number.
		Other Contract Adjustment	SPAD	\$47,272.82	100	Oct 16, 2023	stgemr1	Correcting distribution of funds to the correct job number.
		Other Contract Adjustment	TSR	(\$41,597.21)	80.93856159	Oct 16, 2023	stgemr1	Correcting distribution of funds to the correct job number.
		Other Contract Adjustment	TSR	\$51,393.56	100	Oct 16, 2023	stgemr1	Correcting distribution of funds to the correct job number.
	J6S3433	Other Contract Adjustment	TSR	(\$756.39)	19.06143841	Oct 16, 2023	stgemr1	Correcting distribution of funds to the correct project number.
		Other Contract Adjustment	TSR	\$3,968.16	100	Oct 16, 2023	stgemr1	Correcting distribution of funds to the correct job number.
		Other Contract Adjustment	SPAD	(\$3,774.16)	19.06143841	Oct 16, 2023	stgemr1	Correcting distribution of funds to the correct job number.
		Other Contract Adjustment	SPAD	(\$9,010.88)	19.06143841	Oct 16, 2023	stgemr1	Correcting distribution of funds to the correct job number.
		Other Contract Adjustment	TSR	(\$9,796.35)	19.06143841	Oct 16, 2023	stgemr1	Correcting distribution of funds to the correct job number.
40 - Total					\$0.00			
46	J6S3296	Other Contract Adjustment	ATRN	\$9,595.30	80.87066377	Jan 16, 2024	stgemr1	Trainee Reimbursement for Anthony Pina 1,186.5 hours X \$10.00 = \$11,865.00
		Other Contract Adjustment	ATRN	\$8,588.46	80.87066377	Jan 16, 2024	stgemr1	Trainee Adjustment for Armondo Merino - 1062 hours X \$10.00 = \$10,620.00
	J6S3433	Other Contract Adjustment	ATRN	\$2,269.70	19.12933623	Jan 16, 2024	stgemr1	Trainee Reimbursement for Anthony Pina 1,186.5 hours X \$10.00 = \$11,865.00
		Other Contract Adjustment	ATRN	\$2,031.54	19.12933623	Jan 16, 2024	stgemr1	Trainee Adjustment for Armondo Merino - 1062 hours X \$10.00 = \$10,620.00
46 - Total					\$22,485.00			
Overall - Total					\$181,986.62			