



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on February 18, 2023

Pay Estimate Created Date: February 16, 2023

Progress Estimate Number 17	Contract ID 220121-F10 Prime Contractor Pace Construction Company, LLC	Pay Period Start February 2, 2023 Pay Period End February 15, 2023	Original Contract Amount \$6,570,000.00 Net Change Order Amount \$0.00 Current Contract Amount \$6,570,000.00
---------------------------------------	---	---	--

Approval Date	By User
February 16, 2023	Generated and Approved (and should be considered Draft) at the Project Office Level by arnold1
February 16, 2023	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by BAUERD1
February 17, 2023	Reviewed and Approved at the Central Office Controllers Office Level by ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 3, 2023	November 3, 2023		52.66%

Contract Informational Dates			Milestones				
Date Description	Original Completion Date	Current Completion Date	Date Description	Original Completion Date	Current Completion Date	Days Remaining on Milestone	Diary Charge Days
Acceptance Date			JSP G Liquidated Damages Specified (For Reconstruction of the Midland Blvd. Bridge Deck)	October 7, 2022	November 23, 2022	Milestone Complete	
Awarded Date	February 2, 2022	February 2, 2022					
Letting Date	January 21, 2022	January 21, 2022					
Notice to Proceed Date	April 4, 2022	April 4, 2022					
Open to Traffic Date							
Work Began Date							

Contract Total Pay For Estimate No. 17			
	This Estimate	Previous	To Date
220121-F10			
Total Posted Items Pay	\$35,194.25	\$3,424,704.54	\$3,459,898.79
Gross Item Adjustments	\$0.00	(\$22,556.80)	(\$22,556.80)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	(\$21,000.00)	(\$21,000.00)
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$3,381,147.74	\$3,416,341.99
Contract Total Payable This Estimate:	\$35,194.25		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J6S3404	0030	2072000	LINEAR GRADING CLASS 2	STA	\$5,650.000	1.5	\$8,475.00
	0200	6113020	FURNISHING TYPE 2 ROCK BLANKET	CUYD	\$45.000	140	\$6,300.00
	0210	6113040	PLACING TYPE 2 ROCK BLANKET	CUYD	\$19.000	140	\$2,660.00
	0500	8061019	SILT FENCE	LF	\$3.050	181	\$552.05
	0930	7034212	SLAB ON STEEL	SQYD	\$400.000	25	\$10,000.00
	0960	7040101	SUBSTRUCTURE REPAIR (FORMED)	SQFT	\$168.000	42.9	\$7,207.20
Project J6S3404 - Total							\$35,194.25
Overall - Total							\$35,194.25

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6S3404	0070	CONCRETE PAVEMENT (8 IN. NON-REINF)	Material			-18.8	\$91.70	(\$1,723.96)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on February 18, 2023

Pay Estimate Created Date: February 16, 2023

Progress Estimate Number 17	Contract ID 220121-F10 Prime Contractor Pace Construction Company, LLC	Pay Period Start February 2, 2023 Pay Period End February 15, 2023	Original Contract Amount \$6,570,000.00 Net Change Order Amount \$0.00 Current Contract Amount \$6,570,000.00
---------------------------------------	---	---	--

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6S3404	0070	CONCRETE PAVEMENT (8 IN. NON-REINF)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user arnold1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	18.8	\$91.70	\$1,723.96
	0080	CONCRETE PAVEMENT (9 1/2 IN. NON-REINFORCED, 15 FT. JOINTS)	Material			-933.2	\$75.80	(\$70,736.56)
	0080	CONCRETE PAVEMENT (9 1/2 IN. NON-REINFORCED, 15 FT. JOINTS)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user arnold1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	933.2	\$75.80	\$70,736.56
	0130	MISC.	Material			-2	\$2,788.00	(\$5,576.00)
	0130	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user arnold1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	2	\$2,788.00	\$5,576.00
	0160	CONCRETE GUTTER TYPE A	Material			-87	\$75.00	(\$6,525.00)
	0160	CONCRETE GUTTER TYPE A	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user arnold1 overriding Payment Estimate Exception 19 on the current Payment Estimate.	87	\$75.00	\$6,525.00
	0170	CONCRETE GUTTER TYPE B	Material			-84	\$110.00	(\$9,240.00)
	0170	CONCRETE GUTTER TYPE B	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user arnold1 overriding Payment Estimate Exception 21 on the current Payment Estimate.	84	\$110.00	\$9,240.00
	0180	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	Material			-198	\$29.25	(\$5,791.50)
	0180	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user arnold1 overriding Payment Estimate Exception 25 on the current Payment Estimate.	198	\$29.25	\$5,791.50
	0220	MISC.	Material			-113	\$18.00	(\$2,034.00)
	0220	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user arnold1 overriding Payment Estimate Exception 26 on the current Payment Estimate.	113	\$18.00	\$2,034.00
	0230	CURVED VANE GRATE AND FRAME (4 FT. X 2 FT. OR 1200MM X 600MM)	Material			-1	\$2,000.00	(\$2,000.00)
	0230	CURVED VANE GRATE AND FRAME (4 FT. X 2 FT. OR 1200MM X 600MM)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user arnold1 overriding Payment Estimate Exception 27 on the current Payment Estimate.	1	\$2,000.00	\$2,000.00
	0270	CONCRETE TRAFFIC BARRIER, TYPE D	Material			-155	\$125.00	(\$19,375.00)
	0270	CONCRETE TRAFFIC BARRIER, TYPE D	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user arnold1	155	\$125.00	\$19,375.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on February 18, 2023

Pay Estimate Created Date: February 16, 2023

Progress Estimate Number 17	Contract ID 220121-F10 Prime Contractor Pace Construction Company, LLC	Pay Period Start February 2, 2023 Pay Period End February 15, 2023	Original Contract Amount \$6,570,000.00 Net Change Order Amount \$0.00 Current Contract Amount \$6,570,000.00
---------------------------------------	---	---	--

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6S3404					overriding Payment Estimate Exception 28 on the current Payment Estimate.			
	0320	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	Material			-27	\$25.00	(\$675.00)
	0320	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user arnold1 overriding Payment Estimate Exception 31 on the current Payment Estimate.	27	\$25.00	\$675.00
	0330	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	Material			-64	\$25.00	(\$1,600.00)
	0330	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user arnold1 overriding Payment Estimate Exception 32 on the current Payment Estimate.	64	\$25.00	\$1,600.00
	0340	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	Material			-4.8	\$350.00	(\$1,680.00)
	0340	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user arnold1 overriding Payment Estimate Exception 33 on the current Payment Estimate.	4.8	\$350.00	\$1,680.00
	0410	15 IN. PIPE GROUP C	Material			-40	\$75.00	(\$3,000.00)
	0410	15 IN. PIPE GROUP C	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user arnold1 overriding Payment Estimate Exception 49 on the current Payment Estimate.	40	\$75.00	\$3,000.00
	0500	SILT FENCE	Material			-181	\$3.05	(\$552.05)
	0500	SILT FENCE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user arnold1 overriding Payment Estimate Exception 50 on the current Payment Estimate.	181	\$3.05	\$552.05
	0540	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	Material			-300	\$42.73	(\$12,819.00)
	0540	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user arnold1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	300	\$42.73	\$12,819.00
	0550	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	Material			-1	\$4,643.06	(\$4,643.06)
	0550	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user arnold1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	1	\$4,643.06	\$4,643.06
	0560	MGS END ANCHOR	Material			-1	\$2,536.55	(\$2,536.55)
	0560	MGS END ANCHOR	Material		This adjustment offsets the original system-generated Material Payment Estimate Item	1	\$2,536.55	\$2,536.55



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on February 18, 2023

Pay Estimate Created Date: February 16, 2023

Progress Estimate Number 17	Contract ID 220121-F10 Prime Contractor Pace Construction Company, LLC	Pay Period Start February 2, 2023 Pay Period End February 15, 2023	Original Contract Amount \$6,570,000.00 Net Change Order Amount \$0.00 Current Contract Amount \$6,570,000.00
---------------------------------------	---	---	--

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6S3404					Adjustment (0017) due to user arnold1 overriding Payment Estimate Exception 11 on the current Payment Estimate.			
	0640	2 IN. PSST POST - 12 GA.	Material			-18	\$38.92	(\$700.56)
	0640	2 IN. PSST POST - 12 GA.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user arnold1 overriding Payment Estimate Exception 51 on the current Payment Estimate.	18	\$38.92	\$700.56
	0650	POST ANCHOR FOR 2 IN. PSST - 12 GA.	Material			-6	\$163.96	(\$983.76)
	0650	POST ANCHOR FOR 2 IN. PSST - 12 GA.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user arnold1 overriding Payment Estimate Exception 52 on the current Payment Estimate.	6	\$163.96	\$983.76
	0660	2.5 IN. PSST POST - 12 GA.	Material			-36	\$23.05	(\$829.80)
	0660	2.5 IN. PSST POST - 12 GA.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user arnold1 overriding Payment Estimate Exception 53 on the current Payment Estimate.	36	\$23.05	\$829.80
	0670	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	Material			-9	\$88.24	(\$794.16)
	0670	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user arnold1 overriding Payment Estimate Exception 54 on the current Payment Estimate.	9	\$88.24	\$794.16
	0680	SH-FLAT SHEET	Material			-14	\$18.78	(\$262.92)
	0680	SH-FLAT SHEET	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user arnold1 overriding Payment Estimate Exception 55 on the current Payment Estimate.	14	\$18.78	\$262.92
	0690	SHF-FLAT SHEET FLUORESCENT	Material			-21	\$23.93	(\$502.53)
	0690	SHF-FLAT SHEET FLUORESCENT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user arnold1 overriding Payment Estimate Exception 56 on the current Payment Estimate.	21	\$23.93	\$502.53
	0700	MISC.	Material			-4	\$2,960.70	(\$11,842.80)
	0700	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user arnold1 overriding Payment Estimate Exception 57 on the current Payment Estimate.	4	\$2,960.70	\$11,842.80
	0730	BRIDGE APPROACH SLAB (MINOR ROAD)	Material			-422	\$225.00	(\$94,950.00)
	0730	BRIDGE APPROACH SLAB (MINOR ROAD)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user arnold1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	422	\$225.00	\$94,950.00
	0740	MISC.	Material			-488	\$175.00	(\$85,400.00)
	0740	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item	488	\$175.00	\$85,400.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on February 18, 2023

Pay Estimate Created Date: February 16, 2023

Progress Estimate Number 17	Contract ID 220121-F10 Prime Contractor Pace Construction Company, LLC	Pay Period Start February 2, 2023 Pay Period End February 15, 2023	Original Contract Amount \$6,570,000.00 Net Change Order Amount \$0.00 Current Contract Amount \$6,570,000.00
---------------------------------------	---	---	--

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6S3404					Adjustment (0026) due to user arnold1 overriding Payment Estimate Exception 12 on the current Payment Estimate.			
	0750	SLAB ON STEEL	Material			-333.373	\$510.00	(\$170,020.23)
	0750	SLAB ON STEEL	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user arnold1 overriding Payment Estimate Exception 34 on the current Payment Estimate.	333.373	\$510.00	\$170,020.23
	0760	SIDEWALK (BRIDGES)	Material			-1,362.343	\$15.00	(\$20,435.14)
	0760	SIDEWALK (BRIDGES)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user arnold1 overriding Payment Estimate Exception 39 on the current Payment Estimate.	1,362.343	\$15.00	\$20,435.14
	0770	MISC.	Material			-608	\$230.00	(\$139,840.00)
	0770	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user arnold1 overriding Payment Estimate Exception 42 on the current Payment Estimate.	608	\$230.00	\$139,840.00
	0810	CONDUIT SYSTEM ON STRUCTURE	Material			-1	\$11,410.00	(\$11,410.00)
	0810	CONDUIT SYSTEM ON STRUCTURE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user arnold1 overriding Payment Estimate Exception 47 on the current Payment Estimate.	1	\$11,410.00	\$11,410.00
	0930	SLAB ON STEEL	Material			-25	\$400.00	(\$10,000.00)
	0930	SLAB ON STEEL	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user arnold1 overriding Payment Estimate Exception 38 on the current Payment Estimate.	25	\$400.00	\$10,000.00
	0960	SUBSTRUCTURE REPAIR (FORMED)	Material			-52.4	\$168.00	(\$8,803.20)
	0960	SUBSTRUCTURE REPAIR (FORMED)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user arnold1 overriding Payment Estimate Exception 46 on the current Payment Estimate.	52.4	\$168.00	\$8,803.20
Total								\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on February 18, 2023

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J6S3404	FAS S502(033)	2 Bridge replacements	Lackland, Midland	ST LOUIS	on Lackland Road & Midland Blvd over I-170

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J6S3404	Posted Item Pay	\$35,194.25	\$3,424,704.54	\$3,459,898.79
	Gross Item Adjustments	\$0.00	(\$22,556.80)	(\$22,556.80)
	Gross Item Pay	\$35,194.25	\$3,402,147.74	\$3,437,341.99
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	(\$21,000.00)	(\$21,000.00)
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on February 18, 2023

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J6S3404, Item 5021108, Project Item Line Number 0070, Material Set 502110896, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Material has been tested. Need to add pay line to present report.	arnold1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3404, Item 5021108, Project Item Line Number 0070, Material Set 502110896, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Material has been tested. Need to add pay line to present report.	arnold1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3404, Item 5021108, Project Item Line Number 0070, Material Set 502110896, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action 0501CCPAQCQA 8 in. is insufficient.	Working with MODOT Materials to eliminate this exception. Material has been zeroed out and should not be present on the report.	arnold1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3404, Item 5021333, Project Item Line Number 0080, Material Set 502133396, Material 0501CCPA.A - Concrete, Pavement w/Air, Acceptance Action Generic 0501CCPA.A is insufficient.	Material not used for this line. Working with MODOT Materials to add correct material to line.	arnold1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3404, Item 5031011A, Project Item Line Number 0730, Material Set 5031011A96, Material 1058PSBB - Polyethylene Sheeting for Bond Breaker, Acceptance Action Generic 1058PSBB is insufficient.	Awaiting certifications from contractor on this item to generate materials report by MODOT personnel.	arnold1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3404, Item 5031011A, Project Item Line Number 0730, Material Set 5031011A96, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	Working with MODOT Materials to eliminate this exception. Material has been zeroed out and should not be present on the report.	arnold1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3404, Item 5031011A, Project Item Line Number 0730, Material Set 5031011A96, Material 1013DMCRPE..04 - Underdrain Corrugated PE 4" (100mm), Acceptance Action Generic 1013DMCRPE..04 is insufficient.	Awaiting certifications from contractor on this item to generate materials report by MODOT personnel.	arnold1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3404, Item 6061061, Project Item Line Number 0540, Material Set 606106196, Material 1040GRSRCAT2 - Steel Beam for Class A Type 2 Guard Rail, Acceptance Action Generic 1040GRSRCAT2 is insufficient.	Awaiting certifications from contractor on this item to generate materials report by MODOT personnel.	arnold1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3404, Item 6061061, Project Item Line Number 0540, Material Set 606106196, Material 1065DE - Delineators, Acceptance Action Generic 1065DE is insufficient.	Awaiting certifications from contractor on this item to generate materials report by MODOT personnel.	arnold1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3404, Item 6061069, Project Item Line Number 0550, Material Set 606106996, Material 1040GRAB - Bridge Anchor Section, Acceptance Action Generic 1040GRAB is insufficient.	Awaiting certifications from contractor on this item to generate materials report by MODOT personnel.	arnold1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3404, Item 6061080, Project Item Line Number 0560, Material Set 606108096, Material 1040GRBEESCAT2 - Breakaway End Anchor End Sect Cl A Typ 2, Acceptance Action Generic 1040GRBEESCAT2 is insufficient.	Awaiting certifications from contractor on this item to generate materials report by MODOT personnel.	arnold1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3404, Item 6079903, Project Item Line Number 0740, Material Set 6079903, Material 1043FMPDFB..MSC - Pedestrian Fence Fabric of Misc Hieght, Acceptance Action Generic 1043FMPDFB..MSC is insufficient.	Awaiting certifications from contractor on this item to generate materials report by MODOT personnel.	arnold1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3404, Item 6089902, Project Item Line Number 0130, Material Set 608990296, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Material has been tested. Need to add pay line to present report.	arnold1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3404, Item 6089902, Project Item Line Number 0130, Material Set 608990296, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Material has been tested. Need to add pay line to present report.	arnold1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3404, Item 6089905, Project Item Line Number 0140, Material Set 608990596, Material 0501CCB..A - Concrete, Class B w/Air, Acceptance Action Generic 0501CCB..A is insufficient.	Working with MODOT Materials to eliminate this exception. Material has been zeroed out and should not be present on the report.	arnold1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3404, Item 6091010, Project Item Line Number 0150, Material Set 609101096, Material 0501CCB..A - Concrete, Class B w/Air, Acceptance Action Generic 0501CCB..A is insufficient.	Working with MODOT Materials to eliminate this exception. Material has been zeroed out and should not be present on the report.	arnold1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3404, Item 6091041, Project Item Line Number 0160, Material Set 609104196, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Material has been tested. Need to add pay line to present report.	arnold1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3404, Item 6091041, Project Item Line Number 0160, Material Set 609104196, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Material has been tested. Need to add pay line to present report.	arnold1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3404, Item 6091041, Project Item Line Number 0160, Material Set 609104196, Material 0501CCB..A - Concrete, Class B w/Air, Acceptance Action Generic 0501CCB..A is insufficient.	Material has been tested. Awaiting input of QC/QA reports for this item.	arnold1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3404, Item 6091041, Project Item Line Number 0160, Material Set 609104196, Material 1036RSDFL42M13 - Reinforcing Steel No. 4/M13 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	PAL item incorrectly reported. Working with contractor and MODOT Materials to eliminate this exception.	arnold1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3404, Item 6091042, Project Item Line Number 0170, Material Set 609104296, Material 0501CCB..A - Concrete, Class B w/Air, Acceptance Action Generic 0501CCB..A is insufficient.	Material has been tested. Awaiting input of QC/QA reports for this item.	arnold1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3404, Item 6091042, Project Item Line Number 0170, Material Set 609104296, Material 1036RSDFL42M13 - Reinforcing Steel No. 4/M13 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	PAL item incorrectly reported. Working with contractor and MODOT Materials to eliminate this exception.	arnold1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3404, Item 6092011, Project Item Line Number 0180, Material Set 609201196, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Material has been tested. Need to add pay line to present report.	arnold1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3404, Item 6092011, Project Item Line Number 0180, Material Set 609201196, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO,	Material has been tested. Need to add pay line to present report.	arnold1	Overridden



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on February 18, 2023

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Acceptance Action Generic 100510..CPCMLD is insufficient.			
Estimate Exception Type: Insufficient Materials: Project J6S3404, Item 6092011, Project Item Line Number 0180, Material Set 609201196, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	Material not used for this line. Working with MODOT Materials to add correct material to line.	arnold1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3404, Item 6119905, Project Item Line Number 0220, Material Set 6119905, Material 1011GXT3 - Geotextile Fabric for ErosionControl(T3), Acceptance Action Generic 1011GXT3 is insufficient.	Material was reported on February 16, 2023 and did not show up on this estimate.	arnold1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3404, Item 6141121, Project Item Line Number 0230, Material Set 614112196, Material 0614DFGTVCV - Curved Vane Grate and Frame, Acceptance Action Generic 0614DFGTVCV is insufficient.	Awaiting certifications from contractor on this item to generate materials report by MODOT personnel.	arnold1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3404, Item 6173100, Project Item Line Number 0270, Material Set 617310096, Material 0501CCB1.A - Concrete, Class B-1 w/Air, Acceptance Action Generic 0501CCB1.A is insufficient.	Material has been tested. Need to add pay line to present report.	arnold1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3404, Item 6173100, Project Item Line Number 0270, Material Set 617310096, Material 1057JMDBEC6.10 - Dowel Bar Epoxy Ctd Gr60 1" @, Acceptance Action Generic ReinforcingMisc is insufficient.	PAL item incorrectly reported. Working with contractor and MODOT Materials to eliminate this exception.	arnold1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3404, Item 6173100, Project Item Line Number 0270, Material Set 617310096, Material 1065DE - Delineators, Acceptance Action Generic 1065DE is insufficient.	Awaiting certifications from contractor on this item to generate materials report by MODOT personnel.	arnold1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3404, Item 6200015, Project Item Line Number 0320, Material Set 620001596, Material 1048PMPFWH - Performed Thermoplastic Marking Tape Wh, Acceptance Action Generic 1048PMPFWH is insufficient.	Awaiting certifications from contractor on this item to generate materials report by MODOT personnel.	arnold1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3404, Item 6200018, Project Item Line Number 0330, Material Set 620001896, Material 1048PMPFYL - Performed Thermoplastic Marking Tape YL, Acceptance Action Generic 1048PMPFYL is insufficient.	Awaiting certifications from contractor on this item to generate materials report by MODOT personnel.	arnold1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3404, Item 6200021, Project Item Line Number 0340, Material Set 620002196, Material 1048PMPFWHXX - Pref Mrk Tape Direct Indcat or Shape WH, Acceptance Action Generic 1048PMPFWHXX is insufficient.	Awaiting certifications from contractor on this item to generate materials report by MODOT personnel.	arnold1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3404, Item 7034212, Project Item Line Number 0750, Material Set 703421296, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Awaiting QC to report more tests to this line item.	arnold1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3404, Item 7034212, Project Item Line Number 0750, Material Set 703421296, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Awaiting QC to report more tests to this line item.	arnold1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3404, Item 7034212, Project Item Line Number 0930, Material Set 703421296, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Material has been tested. Need to add pay line to present report.	arnold1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3404, Item 7034212, Project Item Line Number 0930, Material Set 703421296, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Material has been tested. Need to add pay line to present report.	arnold1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3404, Item 7034212, Project Item Line Number 0930, Material Set 703421296, Material 0501CCB2MDA - Concrete, Modified B-2 w/Air, Acceptance Action Generic 0501CCB2MDA is insufficient.	Material has not been used yet for this item. Pay is for other materials for this line item.	arnold1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3404, Item 7034430, Project Item Line Number 0760, Material Set 703443096, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Conversion Factors have been incorrectly entered for this material. Working with MODOT Materials to correct them.	arnold1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3404, Item 7034430, Project Item Line Number 0760, Material Set 703443096, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Conversion Factors have been incorrectly entered for this material. Working with MODOT Materials to correct them.	arnold1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3404, Item 7034430, Project Item Line Number 0760, Material Set 703443096, Material 0501CCB2.A - Concrete, Class B-2 w/Air, Acceptance Action Generic 0501CCB2.A is insufficient.	Working with MODOT Materials to eliminate this exception. Material has been zeroed out and should not be present on the report.	arnold1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3404, Item 7039903, Project Item Line Number 0770, Material Set 7039903, Material 0501CCB1.A - Concrete, Class B-1 w/Air, Acceptance Action Generic 0501CCB1.A is insufficient.	Conversion Factors have been incorrectly entered for this material. Working with MODOT Materials to correct them.	arnold1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3404, Item 7039903, Project Item Line Number 0770, Material Set 7039903, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Material has been tested. Need to add pay line to present report.	arnold1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3404, Item 7039903, Project Item Line Number 0770, Material Set 7039903, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Material has been tested. Need to add pay line to present report.	arnold1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3404, Item 7040101, Project Item Line Number 0780, Material Set 704010196, Material 0501CCB2.A - Concrete, Class B-2 w/Air, Acceptance Action Generic 0501CCB2.A is insufficient.	Working with MODOT Materials to eliminate this exception. Material has been zeroed out and should not be present on the report.	arnold1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3404, Item 7040101, Project Item Line Number 0960, Material Set 704010196, Material 0501CCB2.A - Concrete, Class B-2 w/Air, Acceptance Action Generic 0501CCB2.A is insufficient.	Working with MODOT Materials to eliminate this exception. Material has been zeroed out and should not be present on the report.	arnold1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3404, Item 7071000, Project Item Line Number 0810, Material Set 707100096, Material 1062JBHL - Junction Boxes for Highway Lighting, Acceptance Action Generic 1062JBHL is insufficient.	Awaiting certifications from contractor on this item to generate materials report by MODOT personnel.	arnold1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3404, Item 7071000, Project Item Line	Awaiting certifications from contractor on this item to generate	arnold1	Overridden



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on February 18, 2023

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Number 0810, Material Set 707100096, Material 1060EC - Electrical Conduit Material, Acceptance Action Generic 1060EC is insufficient.	materials report by MODOT personnel.		
Estimate Exception Type: Insufficient Materials: Project J6S3404, Item 7250415, Project Item Line Number 0410, Material Set 725041596, Material 1020CPCSZC.015 - CulvPipe Zn Ctd Corrug Stl 15" 375mm, Acceptance Action Generic 1020CPCSZC.015 is insufficient.	Material not used for this line. Working with MODOT Materials to add correct material to line.	arnold1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3404, Item 8061019, Project Item Line Number 0500, Material Set 806101996, Material 1011GXT2 - Geotextile Fabric for TempSiltFence (T2), Acceptance Action Generic 1011GXT2 is insufficient.	Awaiting certifications from contractor on this item to generate materials report by MODOT personnel.	arnold1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3404, Item 9031270A, Project Item Line Number 0640, Material Set 9031270A96, Material 0903HSTS - Tubular Steel Sign Support, Acceptance Action Generic 0903HSTS is insufficient.	Awaiting certifications from contractor on this item to generate materials report by MODOT personnel.	arnold1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3404, Item 9031271, Project Item Line Number 0650, Material Set 903127196, Material 0903HSTS - Tubular Steel Sign Support, Acceptance Action Generic 0903HSTS is insufficient.	Awaiting certifications from contractor on this item to generate materials report by MODOT personnel.	arnold1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3404, Item 9031280, Project Item Line Number 0660, Material Set 903128096, Material 0903HSTS - Tubular Steel Sign Support, Acceptance Action Generic 0903HSTS is insufficient.	Awaiting certifications from contractor on this item to generate materials report by MODOT personnel.	arnold1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3404, Item 9031281, Project Item Line Number 0670, Material Set 903128196, Material 0903HSTS - Tubular Steel Sign Support, Acceptance Action Generic 0903HSTS is insufficient.	Awaiting certifications from contractor on this item to generate materials report by MODOT personnel.	arnold1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3404, Item 9035004A, Project Item Line Number 0680, Material Set 9035004A96, Material 1042SM - Sign Material, Acceptance Action Generic 1042SM is insufficient.	Awaiting certifications from contractor on this item to generate materials report by MODOT personnel.	arnold1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3404, Item 9035069A, Project Item Line Number 0690, Material Set 9035069A96, Material 1042SM - Sign Material, Acceptance Action Generic 1042SM is insufficient.	Awaiting certifications from contractor on this item to generate materials report by MODOT personnel.	arnold1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3404, Item 9039902, Project Item Line Number 0700, Material Set 9039902, Material 0903HSXX - Highway Signing Material, Acceptance Action Generic 0903HSXX is insufficient.	Awaiting certifications from contractor on this item to generate materials report by MODOT personnel.	arnold1	Overridden
Estimate Exception Type: Item Overrun: Contract 220121-F10, Contract Project J6S3404, Project Item Line Number 0170, Contract Line Item Number 0170, Item 6091042, Minor Item.	No Remark was entered by Engineer	arnold1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 220121-F10, Contract Project J6S3404, Project Item Line Number 0330, Contract Line Item Number 0330, Item 6200018, Minor Item.	No Remark was entered by Engineer	arnold1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 220121-F10, Contract Project J6S3404, Project Item Line Number 0340, Contract Line Item Number 0340, Item 6200021, Minor Item.	No Remark was entered by Engineer	arnold1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 220121-F10, Contract Project J6S3404, Project Item Line Number 0760, Contract Line Item Number 0760, Item 7034430, Minor Item.	No Remark was entered by Engineer	arnold1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 220121-F10, Contract Project J6S3404, Project Item Line Number 0060, Contract Line Item Number 0060, Item 4071005, Minor Item.	No Remark was entered by Engineer	arnold1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 220121-F10, Contract Project J6S3404, Project Item Line Number 0260, Contract Line Item Number 0260, Item 6169902, Minor Item.	No Remark was entered by Engineer	arnold1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 220121-F10, Contract Project J6S3404, Project Item Line Number 0280, Contract Line Item Number 0280, Item 6173600D, Minor Item.	No Remark was entered by Engineer	arnold1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 220121-F10, Contract Project J6S3404, Project Item Line Number 0370, Contract Line Item Number 0370, Item 6207001, Minor Item.	No Remark was entered by Engineer	arnold1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 220121-F10, Contract Project J6S3404, Project Item Line Number 0610, Contract Line Item Number 0610, Item 9029903, Minor Item.	No Remark was entered by Engineer	arnold1	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 18, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220121-F10	J6S3404	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.45	\$60,000.00	\$27,000.00
		0001	0020	2063000	CLASS 3 EXCAVATION	71.00	0.00	71.00	CUYD	26.00	\$21.00	\$546.00
		0001	0030	2072000	LINEAR GRADING CLASS 2	1.50	0.00	1.50	STA	1.50	\$5,650.00	\$8,475.00
		0001	0040	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	1,661.00	0.00	1,661.00	SQYD	965.00	\$13.50	\$13,027.50
		0001	0050	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	50.00	0.00	50.00	TONS	32.00	\$281.00	\$8,992.00
		0001	0060	4071005	TACK COAT	23.00	0.00	23.00	GAL	25.00	\$25.00	\$625.00
		0001	0070	5021108	CONCRETE PAVEMENT (8 IN. NON-REINF)	87.70	0.00	87.70	SQYD	18.80	\$91.70	\$1,723.96
		0001	0080	5021333	CONCRETE PAVEMENT (9 1/2 IN. NON-REINFORCED, 15 FT. JOINTS)	1,519.80	0.00	1,519.80	SQYD	933.20	\$75.80	\$70,736.56
		0001	0090	6071012A	CHAIN-LINK FENCE (60 IN.)	559.00	0.00	559.00	LF	0.00	\$48.99	\$0.00
		0001	0100	6081012	TRUNCATED DOMES	110.00	0.00	110.00	SQFT	30.00	\$31.00	\$930.00
		0001	0110	6083006	6 IN. CONCRETE MEDIAN STRIP	1.90	0.00	1.90	SQYD	0.00	\$192.10	\$0.00
		0001	0120	6085007	PAVED APPROACH, 7 IN.	30.20	0.00	30.20	SQYD	0.00	\$93.35	\$0.00
		0001	0130	6089902	MISC.CONCRETE CURB RAMP	6.00	0.00	6.00	EA	2.00	\$2,788.00	\$5,576.00
		0001	0140	6089905	MISC.CONCRETE SIDEWALK, 6 IN.	106.20	0.00	106.20	SQYD	69.80	\$94.00	\$6,561.20
		0001	0150	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	23.00	0.00	23.00	LF	23.00	\$40.00	\$920.00
		0001	0160	6091041	CONCRETE GUTTER TYPE A	168.00	0.00	168.00	LF	87.00	\$75.00	\$6,525.00
		0001	0170	6091042	CONCRETE GUTTER TYPE B	20.00	0.00	20.00	LF	84.00	\$110.00	\$9,240.00
		0001	0180	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	297.00	0.00	297.00	LF	198.00	\$29.25	\$5,791.50
		0001	0190	6097000	ROCK LINING	12.00	0.00	12.00	CUYD	0.00	\$75.00	\$0.00
		0001	0200	6113020	FURNISHING TYPE 2 ROCK BLANKET	300.00	0.00	300.00	CUYD	165.00	\$45.00	\$7,425.00
		0001	0210	6113040	PLACING TYPE 2 ROCK BLANKET	300.00	0.00	300.00	CUYD	165.00	\$19.00	\$3,135.00
		0001	0220	6119905	MISC.RUBBLIZE CONCRETE SLOPE PROTECTION	500.00	0.00	500.00	SQYD	113.00	\$18.00	\$2,034.00
		0001	0230	6141121	CURVED VANE GRATE AND FRAME (4 FT. X 2 FT. OR 1200MM X 600MM)	3.00	0.00	3.00	EA	1.00	\$2,000.00	\$2,000.00
		0001	0240	6143013	MANHOLE FRAME AND COVER, TYPE 3	1.00	0.00	1.00	EA	0.00	\$375.00	\$0.00
		0001	0250	6169901	MISC.TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.75	\$400,000.00	\$300,000.00
		0001	0260	6169902	MISC.NTCIP COMPLIANT CHANGEABLE MESSAGE SIGN (CONTRACTOR FURNISHED/RETAINED)	10.00	0.00	10.00	EA	11.00	\$2,800.00	\$30,800.00
		0001	0270	6173100	CONCRETE TRAFFIC BARRIER, TYPE D	238.00	0.00	238.00	LF	155.00	\$125.00	\$19,375.00
		0001	0280	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	663.00	0.00	663.00	LF	1,034.00	\$25.26	\$26,118.84
		0001	0290	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$158,092.62	\$158,092.62
		0001	0300	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	1.00	0.00	1.00	EA	0.00	\$600.00	\$0.00
		0001	0310	6200009	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	92.00	0.00	92.00	LF	0.00	\$6.50	\$0.00
		0001	0320	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	40.00	0.00	40.00	LF	27.00	\$25.00	\$675.00
		0001	0330	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	42.00	0.00	42.00	LF	64.00	\$25.00	\$1,600.00
		0001	0340	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	3.00	0.00	3.00	EA	4.80	\$350.00	\$1,680.00
		0001	0350	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	2,245.00	0.00	2,245.00	LF	1,487.00	\$0.75	\$1,115.25
		0001	0360	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	2,172.00	0.00	2,172.00	LF	1,825.00	\$0.75	\$1,368.75
		0001	0370	6207001	PAVEMENT MARKING REMOVAL	120.00	0.00	120.00	LF	899.00	\$2.00	\$1,798.00
		0001	0380	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	454.00	0.00	454.00	SQYD	129.00	\$25.00	\$3,225.00
		0001	0390	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.85	\$7,100.00	\$6,035.00
		0001	0400	7250312A	12 IN. PIPE GROUP B	14.00	0.00	14.00	LF	0.00	\$70.00	\$0.00
		0001	0410	7250415	15 IN. PIPE GROUP C	40.00	0.00	40.00	LF	40.00	\$75.00	\$3,000.00
		0001	0420	7310048	PRECAST CONCRETE MANHOLE - 48 IN.	10.00	0.00	10.00	FT	5.00	\$250.00	\$1,250.00
		0001	0430	7311042	PRECAST CONCRETE DROP INLET 4 FT X 2 FT	8.00	0.00	8.00	FT	3.00	\$400.00	\$1,200.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 18, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220121-F10	J6S3404	0001	0440	7320815A	15 IN. OR ALLOWED SUBSTITUTE GROUP C FLARED END SECTION	1.00	0.00	1.00	EA	0.00	\$700.00	\$0.00
		0001	0450	8051000A	SEEDING - COOL SEASON GRASSES	0.60	0.00	0.60	ACRE	0.00	\$4,840.00	\$0.00
		0001	0460	8061005	ROCK DITCH CHECK	94.00	0.00	94.00	LF	0.00	\$28.00	\$0.00
		0001	0470	8061007A	CURB INLET CHECK	4.00	0.00	4.00	EA	0.00	\$155.00	\$0.00
		0001	0480	8061016	SEDIMENT REMOVAL	36.00	0.00	36.00	CUYD	0.00	\$4.60	\$0.00
		0001	0490	8061017	TEMPORARY SEEDING	0.60	0.00	0.60	ACRE	0.00	\$2,500.00	\$0.00
		0001	0500	8061019	SILT FENCE	1,254.00	0.00	1,254.00	LF	181.00	\$3.05	\$552.05
		0001	0510	8064131	TYPE 1A EROSION CONTROL BLANKET	1,976.00	0.00	1,976.00	SQYD	0.00	\$2.95	\$0.00
		0001	0520	8064133	TYPE 1C EROSION CONTROL BLANKET	77.00	0.00	77.00	SQYD	0.00	\$2.95	\$0.00
		0001	0530	8064134	TYPE 1D EROSION CONTROL BLANKET	823.00	0.00	823.00	SQYD	0.00	\$2.95	\$0.00
		0010	0540	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	300.00	0.00	300.00	LF	300.00	\$42.73	\$12,819.00
		0010	0550	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	1.00	0.00	1.00	EA	1.00	\$4,643.06	\$4,643.06
		0010	0560	6061080	MGS END ANCHOR	1.00	0.00	1.00	EA	1.00	\$2,536.55	\$2,536.55
		0010	0570	6063020	TYPE C CRASHWORTHY END TERMINAL (MASH)	1.00	0.00	1.00	EA	0.00	\$29,325.38	\$0.00
		0030	0580	9029902	MISC.Base, Type E-3, Concrete	2.00	0.00	2.00	EA	2.00	\$4,620.00	\$9,240.00
		0030	0590	9029902	MISC.Fiber Optic Cable Termination Housing, in Aluminum Cabinet, Approx. 36" H x 24" W x 22" D, Ground Mounted	2.00	0.00	2.00	EA	2.00	\$5,255.00	\$10,510.00
		0030	0600	9029902	MISC.Preformed Pull Box (17" W x 30" L x 26" min. H), Reinforced Polymer Concrete w/1" Concrete Apron	3.00	0.00	3.00	EA	3.00	\$1,450.00	\$4,350.00
		0030	0610	9029903	MISC.2" CONDUIT	319.00	0.00	319.00	LF	402.00	\$18.00	\$7,236.00
		0030	0620	9029903	MISC.Cable, Communication, Fiber Optic, 36 Fibers (30 Single-Mode and 6 Multi-Mode)	538.00	0.00	538.00	LF	0.00	\$3.50	\$0.00
		0030	0630	9109901	MISC.Fiber Management Tool	1.00	0.00	1.00	LS	0.00	\$1,200.00	\$0.00
		0040	0640	9031270A	2 IN. PSST POST - 12 GA.	18.00	0.00	18.00	LF	18.00	\$38.92	\$700.56
		0040	0650	9031271	POST ANCHOR FOR 2 IN. PSST - 12 GA.	6.00	0.00	6.00	LF	6.00	\$163.96	\$983.76
		0040	0660	9031280	2.5 IN. PSST POST - 12 GA.	72.00	0.00	72.00	LF	36.00	\$23.05	\$829.80
		0040	0670	9031281	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	18.00	0.00	18.00	LF	9.00	\$88.24	\$794.16
		0040	0680	9035004A	SH-FLAT SHEET	33.00	0.00	33.00	SQFT	14.00	\$18.78	\$262.92
		0040	0690	9035069A	SHF-FLAT SHEET FLUORESCENT	21.00	0.00	21.00	SQFT	21.00	\$23.93	\$502.53
		0040	0700	9039902	MISC.RELOCATION OF EXISTING SIGNS	6.00	0.00	6.00	EA	4.00	\$2,960.70	\$11,842.80
		0070	0710	2024043	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	23.00	0.00	23.00	SQFT	23.00	\$525.00	\$12,075.00
		0070	0720	2162500	REMOVAL OF EXISTING BRIDGE DECK	25,056.00	0.00	25,056.00	SQFT	25,056.00	\$8.00	\$200,448.00
		0070	0730	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	422.00	0.00	422.00	SQYD	422.00	\$225.00	\$94,950.00
		0070	0740	6079903	MISC.(60 IN.) DECORATIVE PEDESTRIAN FENCE (STRUCTURES)	544.00	0.00	544.00	LF	488.00	\$175.00	\$85,400.00
		0070	0750	7034212	SLAB ON STEEL	2,638.00	0.00	2,638.00	SQYD	2,606.10	\$510.00	\$1,329,111.00
		0070	0760	7034430	SIDEWALK (BRIDGES)	3,406.00	0.00	3,406.00	SQFT	3,480.00	\$15.00	\$52,200.00
		0070	0770	7039903	MISC.MODIFIED BARRIER CURB	608.00	0.00	608.00	LF	608.00	\$230.00	\$139,840.00
		0070	0780	7040101	SUBSTRUCTURE REPAIR (FORMED)	200.00	0.00	200.00	SQFT	120.00	\$168.00	\$20,160.00
		0070	0790	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	850.00	0.00	850.00	SQFT	415.00	\$152.00	\$63,080.00
		0070	0800	7040110	EPOXY PRESSURE INJECTING	100.00	0.00	100.00	LF	0.00	\$70.00	\$0.00
		0070	0810	7071000	CONDUIT SYSTEM ON STRUCTURE	1.00	0.00	1.00	LS	1.00	\$11,410.00	\$11,410.00
		0070	0820	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$6,000.00	\$0.00
		0070	0830	7123610	SLAB DRAIN	14.00	0.00	14.00	EA	14.00	\$800.00	\$11,200.00
		0070	0840	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	32,800.00	0.00	32,800.00	SQFT	0.00	\$20.00	\$0.00
		0070	0850	7125210	FIELD APPLICATION OF INORGANIC ZINC PRIMER	32,800.00	0.00	32,800.00	SQFT	0.00	\$2.00	\$0.00
		0070	0860	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	32,800.00	0.00	32,800.00	SQFT	0.00	\$2.00	\$0.00
		0070	0870	7125370A	FINISH FIELD COAT (SYSTEM G)	3,600.00	0.00	3,600.00	SQFT	0.00	\$2.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 18, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220121-F10	J6S3404	0070	0880	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	1.80	\$2,000.00	\$3,600.00
		0071	0890	2024043	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	32.00	0.00	32.00	SQFT	32.00	\$515.00	\$16,480.00
		0071	0900	2162500	REMOVAL OF EXISTING BRIDGE DECK	20,712.00	0.00	20,712.00	SQFT	20,712.00	\$7.00	\$144,984.00
		0071	0910	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	221.00	0.00	221.00	SQYD	0.00	\$200.00	\$0.00
		0071	0920	6079903	MISC.(60 IN.) DECORATIVE PEDESTRIAN FENCE (STRUCTURES)	752.00	0.00	752.00	LF	0.00	\$155.00	\$0.00
		0071	0930	7034212	SLAB ON STEEL	1,959.00	0.00	1,959.00	SQYD	25.00	\$400.00	\$10,000.00
		0071	0940	7034430	SIDEWALK (BRIDGES)	4,741.00	0.00	4,741.00	SQFT	0.00	\$14.00	\$0.00
		0071	0950	7039903	MISC.MODIFIED BARRIER CURB	790.00	0.00	790.00	LF	0.00	\$190.00	\$0.00
		0071	0960	7040101	SUBSTRUCTURE REPAIR (FORMED)	270.00	0.00	270.00	SQFT	95.30	\$168.00	\$16,010.40
		0071	0970	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	125.00	0.00	125.00	SQFT	0.00	\$152.00	\$0.00
		0071	0980	7040110	EPOXY PRESSURE INJECTING	75.00	0.00	75.00	LF	0.00	\$70.00	\$0.00
		0071	0990	7040164	FIBER REINFORCED POLYMER WRAP	610.00	0.00	610.00	SF	0.00	\$55.00	\$0.00
		0071	1000	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$7,500.00	\$0.00
		0071	1010	7121121	FABRICATED STRUCTURAL LOW ALLOY STEEL (PLATE GIRDER) A709, GRADE 50	56,310.00	0.00	56,310.00	LB	56,310.00	\$5.00	\$281,550.00
		0071	1020	7123610	SLAB DRAIN	10.00	0.00	10.00	EA	0.00	\$700.00	\$0.00
		0071	1030	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	24,400.00	0.00	24,400.00	SQFT	0.00	\$20.00	\$0.00
		0071	1040	7125210	FIELD APPLICATION OF INORGANIC ZINC PRIMER	24,400.00	0.00	24,400.00	SQFT	0.00	\$2.00	\$0.00
		0071	1050	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	27,300.00	0.00	27,300.00	SQFT	0.00	\$2.00	\$0.00
		0071	1060	7125370A	FINISH FIELD COAT (SYSTEM G)	5,000.00	0.00	5,000.00	SQFT	0.00	\$2.00	\$0.00
		0071	1065	7129901	MISC.RECONFIGURE EXISTING STRUCTURAL STEEL	1.00	0.00	1.00	LS	1.00	\$125,000.00	\$125,000.00
0071	1080	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	0.00	\$2,000.00	\$0.00		
0071	1090	7162000	LAMINATED NEOPRENE BEARING PAD ASSEMBLY	6.00	0.00	6.00	EA	6.00	\$6,000.00	\$36,000.00		
Project J6S3404 - Total Value Posted to Date as of Report Generated Date											\$3,459,898.77	
220121-F10 Overall - Total Value Posted to Date as of Report Generated Date											\$3,459,898.77	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on February 18, 2023

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J6S3404

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0030	2072000	LINEAR GRADING CLASS 2	2/14/23	2/16/23	1.50	STA	Midland NE Corner		0			
0200	6113020	FURNISHING TYPE 2 ROCK BLANKET	2/14/23	2/16/23	50.00	CUYD	Lackland Bent 1 Slope Protection		0			
				2/16/23	90.00	CUYD	Midland NE Quad		0			
0210	6113040	PLACING TYPE 2 ROCK BLANKET	2/14/23	2/16/23	50.00	CUYD	Lackland Bent 1 Slope Protection		0			
				2/16/23	90.00	CUYD	Midland NE Quadrant		0			
0500	8061019	SILT FENCE	2/8/23	2/10/23	81.00	LF	Lackland Bridge Bent 5 South		0			
				2/10/23	100.00	LF	Lackland Bridge Bent 5 North		0			
0930	7034212	SLAB ON STEEL	2/14/23	2/16/23	25.00	SQYD	Bents 1 and 5 Shear Blocks and Curtain Walls		0			
0960	7040101	SUBSTRUCTURE REPAIR (FORMED)	2/14/23	2/16/23	17.50	SQFT	Bent 1		0			
				2/16/23	25.40	SQFT	Bent 5		0			

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Feb 18, 2023

Contract ID: 220121-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6S3404	0040	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material		12	Dec 2, 2022	SYSTEM	\$13,027.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user arnold1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					12	Dec 2, 2022	SYSTEM	(\$13,027.50)				
					13	Dec 16, 2022	SYSTEM	\$13,027.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user arnold1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					13	Dec 16, 2022	SYSTEM	(\$13,027.50)				
					14	Jan 3, 2023	SYSTEM	\$13,027.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user arnold1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					14	Jan 3, 2023	SYSTEM	(\$13,027.50)				
			- Total								\$0.00	
			Material - Total								\$0.00	
			Price FUEL					11	Nov 16, 2022	SYSTEM	\$62.93	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
								12	Dec 2, 2022	SYSTEM	\$336.58	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
								- Total				
			Price FUEL - Total								\$399.51	
			0040 - Total								\$399.51	
			J6S3404	0050	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Other Item Adjustment	ACAD	12	Dec 2, 2022	arnold1	\$226.20	Price Adjustment for BP-1 Mix. 32 Tons with a Virgin AC of 3.9%
ACAD - Total								\$226.20				
Other Item Adjustment - Total								\$226.20				
Price FUEL								12	Dec 2, 2022	SYSTEM	\$191.23	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
								- Total				
Price FUEL - Total								\$191.23				
0050 - Total								\$417.43				
J6S3404	0060	TACK COAT	Material		12	Dec 2, 2022	SYSTEM	\$625.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user arnold1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
					12	Dec 2, 2022	SYSTEM	(\$625.00)				
					13	Dec 16, 2022	SYSTEM	\$625.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user arnold1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
					13	Dec 16, 2022	SYSTEM	(\$625.00)				
					14	Jan 3, 2023	SYSTEM	\$625.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user arnold1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
					14	Jan 3, 2023	SYSTEM	(\$625.00)				
					15	Jan 17, 2023	SYSTEM	\$625.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user arnold1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					15	Jan 17, 2023	SYSTEM	(\$625.00)				
			- Total								\$0.00	
			Material - Total								\$0.00	
			Overrun			Overrun		12	Dec 2, 2022	SYSTEM	(\$50.00)	
								Overrun - Total				
			Overrun - Total								(\$50.00)	
			0060 - Total								(\$50.00)	
J6S3404	0070	CONCRETE PAVEMENT (8	Material		12	Dec 2, 2022	SYSTEM	\$1,723.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user arnold1 overriding Payment			



Line Item Adjustments by Estimate

Contract ID: 220121-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3404	0070	IN. NON-REINF)	Material						Estimate Exception 4 on the current Payment Estimate.					
					12	Dec 2, 2022	SYSTEM	(\$1,723.96)						
					13	Dec 16, 2022	SYSTEM	\$1,723.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user arnold1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					13	Dec 16, 2022	SYSTEM	(\$1,723.96)						
					14	Jan 3, 2023	SYSTEM	\$1,723.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user arnold1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					14	Jan 3, 2023	SYSTEM	(\$1,723.96)						
					15	Jan 17, 2023	SYSTEM	\$1,723.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user arnold1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					15	Jan 17, 2023	SYSTEM	(\$1,723.96)						
					16	Feb 2, 2023	SYSTEM	\$1,723.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user arnold1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					16	Feb 2, 2023	SYSTEM	(\$1,723.96)						
					17	Feb 16, 2023	SYSTEM	\$1,723.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user arnold1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					17	Feb 16, 2023	SYSTEM	(\$1,723.96)						
					- Total								\$0.00	
					Material - Total								\$0.00	
							Price FUEL			12	Dec 2, 2022	SYSTEM	\$20.30	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					- Total								\$20.30	
					Price FUEL - Total								\$20.30	
					0070 - Total								\$20.30	
					0080		CONCRETE PAVEMENT (9 1/2 IN. NON-REINF,	Material		11	Nov 16, 2022	SYSTEM	\$11,498.86	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user arnold1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
										11	Nov 16, 2022	SYSTEM	(\$11,498.86)	
12	Dec 2, 2022	SYSTEM	\$70,736.56	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user arnold1 overriding Payment Estimate Exception 7 on the current Payment Estimate.										
12	Dec 2, 2022	SYSTEM	(\$70,736.56)											
13	Dec 16, 2022	SYSTEM	\$70,736.56	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user arnold1 overriding Payment Estimate Exception 9 on the current Payment Estimate.										
13	Dec 16, 2022	SYSTEM	(\$70,736.56)											
14	Jan 3, 2023	SYSTEM	\$70,736.56	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user arnold1 overriding Payment Estimate Exception 7 on the current Payment Estimate.										
14	Jan 3, 2023	SYSTEM	(\$70,736.56)											
15	Jan 17, 2023	SYSTEM	\$70,736.56	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user arnold1 overriding Payment Estimate Exception 5 on the current Payment Estimate.										
15	Jan 17, 2023	SYSTEM	(\$70,736.56)											
16	Feb 2, 2023	SYSTEM	\$70,736.56	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user arnold1 overriding Payment Estimate Exception 4 on the current Payment Estimate.										
16	Feb 2, 2023	SYSTEM	(\$70,736.56)											



Line Item Adjustments by Estimate

Contract ID: 220121-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6S3404	0080	CONCRETE PAVEMENT (9 1/2 IN. NON-REINF,	Material		17	Feb 16, 2023	SYSTEM	\$70,736.56	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user arnold1 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
					17	Feb 16, 2023	SYSTEM	(\$70,736.56)					
			- Total							\$0.00			
			Material - Total							\$0.00			
			Price FUEL					11	Nov 16, 2022	SYSTEM	\$196.60	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
								12	Dec 2, 2022	SYSTEM	\$1,012.82	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
								- Total					
			Price FUEL - Total							\$1,209.42			
			0080 - Total							\$1,209.42			
			0100	TRUNCATED DOMES	Material			12	Dec 2, 2022	SYSTEM	\$930.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user arnold1 overriding Payment Estimate Exception 20 on the current Payment Estimate.	
								12	Dec 2, 2022	SYSTEM	(\$930.00)		
								13	Dec 16, 2022	SYSTEM	\$930.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user arnold1 overriding Payment Estimate Exception 20 on the current Payment Estimate.	
13	Dec 16, 2022	SYSTEM						(\$930.00)					
14	Jan 3, 2023	SYSTEM						\$930.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user arnold1 overriding Payment Estimate Exception 20 on the current Payment Estimate.				
14	Jan 3, 2023	SYSTEM						(\$930.00)					
15	Jan 17, 2023	SYSTEM						\$930.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user arnold1 overriding Payment Estimate Exception 14 on the current Payment Estimate.				
15	Jan 17, 2023	SYSTEM						(\$930.00)					
- Total								\$0.00					
Material - Total								\$0.00					
0100 - Total							\$0.00						
0130	MISC. CONCRETE	Material			12	Dec 2, 2022	SYSTEM	\$5,576.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user arnold1 overriding Payment Estimate Exception 21 on the current Payment Estimate.				
					12	Dec 2, 2022	SYSTEM	(\$5,576.00)					
					13	Dec 16, 2022	SYSTEM	\$5,576.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user arnold1 overriding Payment Estimate Exception 22 on the current Payment Estimate.				
					13	Dec 16, 2022	SYSTEM	(\$5,576.00)					
					14	Jan 3, 2023	SYSTEM	\$5,576.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user arnold1 overriding Payment Estimate Exception 21 on the current Payment Estimate.				
					14	Jan 3, 2023	SYSTEM	(\$5,576.00)					
					15	Jan 17, 2023	SYSTEM	\$5,576.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user arnold1 overriding Payment Estimate Exception 15 on the current Payment Estimate.				
					15	Jan 17, 2023	SYSTEM	(\$5,576.00)					
					16	Feb 2, 2023	SYSTEM	\$5,576.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user arnold1 overriding Payment Estimate Exception 13 on the current Payment Estimate.				
					16	Feb 2, 2023	SYSTEM	(\$5,576.00)					
					17	Feb 16, 2023	SYSTEM	\$5,576.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user arnold1 overriding Payment Estimate Exception 13 on the current Payment Estimate.				



Line Item Adjustments by Estimate

Feb 18, 2023

Contract ID: 220121-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6S3404	0130	MISC. CONCRETE	Material		17	Feb 16, 2023	SYSTEM	(\$5,576.00)		
				- Total					\$0.00	
				Material - Total					\$0.00	
	0130 - Total								\$0.00	
	0140	MISC. CONCRETE	Material		12	Dec 2, 2022	SYSTEM	\$3,102.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user arnold1 overriding Payment Estimate Exception 24 on the current Payment Estimate.	
					12	Dec 2, 2022	SYSTEM	(\$3,102.00)		
					13	Dec 16, 2022	SYSTEM	\$6,561.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user arnold1 overriding Payment Estimate Exception 26 on the current Payment Estimate.	
					13	Dec 16, 2022	SYSTEM	(\$6,561.20)		
					14	Jan 3, 2023	SYSTEM	\$6,561.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user arnold1 overriding Payment Estimate Exception 24 on the current Payment Estimate.	
					14	Jan 3, 2023	SYSTEM	(\$6,561.20)		
					15	Jan 17, 2023	SYSTEM	\$6,561.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user arnold1 overriding Payment Estimate Exception 18 on the current Payment Estimate.	
					15	Jan 17, 2023	SYSTEM	(\$6,561.20)		
				- Total					\$0.00	
				Material - Total					\$0.00	
	0140 - Total								\$0.00	
	0150	CONCRETE CURB (6 IN. HEIGHT AND UNDER)	Material		12	Dec 2, 2022	SYSTEM	\$920.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user arnold1 overriding Payment Estimate Exception 27 on the current Payment Estimate.	
					12	Dec 2, 2022	SYSTEM	(\$920.00)		
					13	Dec 16, 2022	SYSTEM	\$920.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user arnold1 overriding Payment Estimate Exception 28 on the current Payment Estimate.	
					13	Dec 16, 2022	SYSTEM	(\$920.00)		
					14	Jan 3, 2023	SYSTEM	\$920.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user arnold1 overriding Payment Estimate Exception 27 on the current Payment Estimate.	
					14	Jan 3, 2023	SYSTEM	(\$920.00)		
					15	Jan 17, 2023	SYSTEM	\$920.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user arnold1 overriding Payment Estimate Exception 19 on the current Payment Estimate.	
					15	Jan 17, 2023	SYSTEM	(\$920.00)		
	- Total					\$0.00				
	Material - Total					\$0.00				
0150 - Total								\$0.00		
0160	CONCRETE GUTTER TYPE A	Material		15	Jan 17, 2023	SYSTEM	\$6,525.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user arnold1 overriding Payment Estimate Exception 22 on the current Payment Estimate.		
				15	Jan 17, 2023	SYSTEM	(\$6,525.00)			
				16	Feb 2, 2023	SYSTEM	\$6,525.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user arnold1 overriding Payment Estimate Exception 20 on the current Payment Estimate.		
				16	Feb 2, 2023	SYSTEM	(\$6,525.00)			
				17	Feb 16, 2023	SYSTEM	\$6,525.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user arnold1 overriding Payment Estimate Exception 19 on the current Payment Estimate.		
				17	Feb 16, 2023	SYSTEM	(\$6,525.00)			



Line Item Adjustments by Estimate

Feb 18, 2023

Contract ID: 220121-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6S3404	0160	CONCRETE GUTTER TYPE A	Material			2023						
				- Total					\$0.00			
				Material - Total					\$0.00			
	0160 - Total							\$0.00				
	0170	CONCRETE GUTTER TYPE B	Material			12	Dec 2, 2022	SYSTEM	\$6,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user arnold1 overriding Payment Estimate Exception 31 on the current Payment Estimate.		
						12	Dec 2, 2022	SYSTEM	(\$6,600.00)			
						13	Dec 16, 2022	SYSTEM	\$6,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user arnold1 overriding Payment Estimate Exception 33 on the current Payment Estimate.		
						13	Dec 16, 2022	SYSTEM	(\$6,600.00)			
						14	Jan 3, 2023	SYSTEM	\$6,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user arnold1 overriding Payment Estimate Exception 31 on the current Payment Estimate.		
						14	Jan 3, 2023	SYSTEM	(\$6,600.00)			
						15	Jan 17, 2023	SYSTEM	\$9,240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user arnold1 overriding Payment Estimate Exception 25 on the current Payment Estimate.		
						15	Jan 17, 2023	SYSTEM	(\$9,240.00)			
						16	Feb 2, 2023	SYSTEM	\$9,240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user arnold1 overriding Payment Estimate Exception 22 on the current Payment Estimate.		
						16	Feb 2, 2023	SYSTEM	(\$9,240.00)			
						17	Feb 16, 2023	SYSTEM	\$9,240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user arnold1 overriding Payment Estimate Exception 21 on the current Payment Estimate.		
						17	Feb 16, 2023	SYSTEM	(\$9,240.00)			
				- Total							\$0.00	
				Material - Total							\$0.00	
						Overrun	Overrun	12	Dec 2, 2022	SYSTEM	(\$4,400.00)	
					15	Jan 17, 2023	SYSTEM	(\$2,640.00)				
	Overrun - Total							(\$7,040.00)				
	Overrun - Total							(\$7,040.00)				
	0170 - Total							(\$7,040.00)				
	0180	INTEGRAL CURB (6 IN. HEIGHT AND UNDER)	Material			12	Dec 2, 2022	SYSTEM	\$2,925.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user arnold1 overriding Payment Estimate Exception 34 on the current Payment Estimate.		
						12	Dec 2, 2022	SYSTEM	(\$2,925.00)			
					13	Dec 16, 2022	SYSTEM	\$5,791.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user arnold1 overriding Payment Estimate Exception 35 on the current Payment Estimate.			
					13	Dec 16, 2022	SYSTEM	(\$5,791.50)				
					14	Jan 3, 2023	SYSTEM	\$5,791.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user arnold1 overriding Payment Estimate Exception 34 on the current Payment Estimate.			
					14	Jan 3, 2023	SYSTEM	(\$5,791.50)				
					15	Jan 17, 2023	SYSTEM	\$5,791.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user arnold1 overriding Payment Estimate Exception 27 on the current Payment Estimate.			
					15	Jan 17, 2023	SYSTEM	(\$5,791.50)				
					16	Feb 2, 2023	SYSTEM	\$5,791.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user arnold1 overriding Payment			



Line Item Adjustments by Estimate

Feb 18, 2023

Contract ID: 220121-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3404	0180	INTEGRAL CURB (6 IN. HEIGHT AND UNDER)	Material						Estimate Exception 26 on the current Payment Estimate.					
					16	Feb 2, 2023	SYSTEM	(\$5,791.50)						
					17	Feb 16, 2023	SYSTEM	\$5,791.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user arnold1 overriding Payment Estimate Exception 25 on the current Payment Estimate.					
					17	Feb 16, 2023	SYSTEM	(\$5,791.50)						
					- Total							\$0.00		
					Material - Total							\$0.00		
					0180 - Total							\$0.00		
					0200		FURNISHING TYPE 2 ROCK BLANKET	Material		12	Dec 2, 2022	SYSTEM	\$1,125.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user arnold1 overriding Payment Estimate Exception 37 on the current Payment Estimate.
										12	Dec 2, 2022	SYSTEM	(\$1,125.00)	
										13	Dec 16, 2022	SYSTEM	\$1,125.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user arnold1 overriding Payment Estimate Exception 37 on the current Payment Estimate.
13	Dec 16, 2022	SYSTEM	(\$1,125.00)											
14	Jan 3, 2023	SYSTEM	\$1,125.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user arnold1 overriding Payment Estimate Exception 37 on the current Payment Estimate.										
14	Jan 3, 2023	SYSTEM	(\$1,125.00)											
15	Jan 17, 2023	SYSTEM	\$1,125.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user arnold1 overriding Payment Estimate Exception 29 on the current Payment Estimate.										
15	Jan 17, 2023	SYSTEM	(\$1,125.00)											
16	Feb 2, 2023	SYSTEM	\$1,125.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user arnold1 overriding Payment Estimate Exception 27 on the current Payment Estimate.										
16	Feb 2, 2023	SYSTEM	(\$1,125.00)											
- Total							\$0.00							
Material - Total							\$0.00							
0200 - Total							\$0.00							
0220		MISC. EMBANKMENT PROTECTION	Material		16	Feb 2, 2023	SYSTEM	\$2,034.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user arnold1 overriding Payment Estimate Exception 28 on the current Payment Estimate.					
					16	Feb 2, 2023	SYSTEM	(\$2,034.00)						
					17	Feb 16, 2023	SYSTEM	\$2,034.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user arnold1 overriding Payment Estimate Exception 26 on the current Payment Estimate.					
					17	Feb 16, 2023	SYSTEM	(\$2,034.00)						
					- Total							\$0.00		
Material - Total							\$0.00							
0220 - Total							\$0.00							
0230		CURVED VANE GRATE AND FRAME(4 FT. X 2 FT	Material		13	Dec 16, 2022	SYSTEM	\$2,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user arnold1 overriding Payment Estimate Exception 38 on the current Payment Estimate.					
					13	Dec 16, 2022	SYSTEM	(\$2,000.00)						
					14	Jan 3, 2023	SYSTEM	\$2,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user arnold1 overriding Payment Estimate Exception 38 on the current Payment Estimate.					
					14	Jan 3, 2023	SYSTEM	(\$2,000.00)						
					15	Jan 17, 2023	SYSTEM	\$2,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user arnold1 overriding Payment Estimate Exception 30 on the current Payment Estimate.					



Line Item Adjustments by Estimate

Feb 18, 2023

Contract ID: 220121-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6S3404	0230	CURVED VANE GRATE AND FRAME(4 FT. X 2 FT	Material		15	Jan 17, 2023	SYSTEM	(\$2,000.00)			
					16	Feb 2, 2023	SYSTEM	\$2,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user arnold1 overriding Payment Estimate Exception 29 on the current Payment Estimate.		
					16	Feb 2, 2023	SYSTEM	(\$2,000.00)			
					17	Feb 16, 2023	SYSTEM	\$2,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user arnold1 overriding Payment Estimate Exception 27 on the current Payment Estimate.		
					17	Feb 16, 2023	SYSTEM	(\$2,000.00)			
									- Total	\$0.00	
									Material - Total	\$0.00	
									0230 - Total	\$0.00	
	0260	MISC. TRAFFIC CONTROL DEVICES	Overrun		1	Jun 16, 2022	SYSTEM	(\$2,800.00)			
									Overrun - Total	(\$2,800.00)	
									Overrun - Total	(\$2,800.00)	
									0260 - Total	(\$2,800.00)	
	0270	CONCRETE TRAFFIC BARRIER, TYPE D	Material		12	Dec 2, 2022	SYSTEM	\$19,375.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user arnold1 overriding Payment Estimate Exception 40 on the current Payment Estimate.		
					12	Dec 2, 2022	SYSTEM	(\$19,375.00)			
					13	Dec 16, 2022	SYSTEM	\$19,375.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user arnold1 overriding Payment Estimate Exception 39 on the current Payment Estimate.		
					13	Dec 16, 2022	SYSTEM	(\$19,375.00)			
					14	Jan 3, 2023	SYSTEM	\$19,375.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user arnold1 overriding Payment Estimate Exception 42 on the current Payment Estimate.		
					14	Jan 3, 2023	SYSTEM	(\$19,375.00)			
					15	Jan 17, 2023	SYSTEM	\$19,375.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user arnold1 overriding Payment Estimate Exception 32 on the current Payment Estimate.		
					15	Jan 17, 2023	SYSTEM	(\$19,375.00)			
16					Feb 2, 2023	SYSTEM	\$19,375.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user arnold1 overriding Payment Estimate Exception 30 on the current Payment Estimate.			
16					Feb 2, 2023	SYSTEM	(\$19,375.00)				
17					Feb 16, 2023	SYSTEM	\$19,375.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user arnold1 overriding Payment Estimate Exception 28 on the current Payment Estimate.			
17	Feb 16, 2023	SYSTEM	(\$19,375.00)								
								- Total	\$0.00		
								Material - Total	\$0.00		
								0270 - Total	\$0.00		
0280	TEMPORARY TRAFFIC BARRIER, CONT. FURN/RE	Overrun		13	Dec 16, 2022	SYSTEM	(\$9,371.46)				
								Overrun - Total	(\$9,371.46)		
								Overrun - Total	(\$9,371.46)		
								0280 - Total	(\$9,371.46)		
0320	PREF THERMO PVMT MARK, 24 IN WHIT	Material		13	Dec 16, 2022	SYSTEM	\$675.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user arnold1 overriding Payment Estimate Exception 44 on the current Payment Estimate.			
				13	Dec 16, 2022	SYSTEM	(\$675.00)				



Line Item Adjustments by Estimate

Feb 18, 2023

Contract ID: 220121-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks						
J6S3404	0320	PREF THERMO PVMT MARK, 24 IN WHIT	Material		14	Jan 3, 2023	SYSTEM	\$675.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user arnold1 overriding Payment Estimate Exception 44 on the current Payment Estimate.						
					14	Jan 3, 2023	SYSTEM	(\$675.00)							
					15	Jan 17, 2023	SYSTEM	\$675.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user arnold1 overriding Payment Estimate Exception 34 on the current Payment Estimate.						
					15	Jan 17, 2023	SYSTEM	(\$675.00)							
					16	Feb 2, 2023	SYSTEM	\$675.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user arnold1 overriding Payment Estimate Exception 33 on the current Payment Estimate.						
					16	Feb 2, 2023	SYSTEM	(\$675.00)							
					17	Feb 16, 2023	SYSTEM	\$675.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user arnold1 overriding Payment Estimate Exception 31 on the current Payment Estimate.						
					17	Feb 16, 2023	SYSTEM	(\$675.00)							
					- Total								\$0.00		
					Material - Total								\$0.00		
					0320 - Total								\$0.00		
					J6S3404	0330	PREF THERMO PVMT MARK, 24 IN YELLOW	Material		13	Dec 16, 2022	SYSTEM	\$1,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user arnold1 overriding Payment Estimate Exception 45 on the current Payment Estimate.	
13	Dec 16, 2022	SYSTEM	(\$1,600.00)												
14	Jan 3, 2023	SYSTEM	\$1,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user arnold1 overriding Payment Estimate Exception 45 on the current Payment Estimate.											
14	Jan 3, 2023	SYSTEM	(\$1,600.00)												
15	Jan 17, 2023	SYSTEM	\$1,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user arnold1 overriding Payment Estimate Exception 35 on the current Payment Estimate.											
15	Jan 17, 2023	SYSTEM	(\$1,600.00)												
16	Feb 2, 2023	SYSTEM	\$1,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user arnold1 overriding Payment Estimate Exception 34 on the current Payment Estimate.											
16	Feb 2, 2023	SYSTEM	(\$1,600.00)												
17	Feb 16, 2023	SYSTEM	\$1,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user arnold1 overriding Payment Estimate Exception 32 on the current Payment Estimate.											
17	Feb 16, 2023	SYSTEM	(\$1,600.00)												
- Total										\$0.00					
Material - Total										\$0.00					
				Overrun						Overrun	13	Dec 16, 2022	SYSTEM	(\$550.00)	
Overrun - Total										(\$550.00)					
Overrun - Total								(\$550.00)							
0330 - Total								(\$550.00)							
J6S3404	0340	PREF THERMO PVMT MARK, LT/RT ARROW	Material		13	Dec 16, 2022	SYSTEM	\$1,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user arnold1 overriding Payment Estimate Exception 46 on the current Payment Estimate.						
					13	Dec 16, 2022	SYSTEM	(\$1,680.00)							
					14	Jan 3, 2023	SYSTEM	\$1,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user arnold1 overriding Payment Estimate Exception 46 on the current Payment Estimate.						
					14	Jan 3, 2023	SYSTEM	(\$1,680.00)							



Line Item Adjustments by Estimate

Feb 18, 2023

Contract ID: 220121-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3404	0340	PREF THERMO PVMT MARK, LT/RT ARROW	Material		15	Jan 17, 2023	SYSTEM	\$1,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user arnold1 overriding Payment Estimate Exception 36 on the current Payment Estimate.					
					15	Jan 17, 2023	SYSTEM	(\$1,680.00)						
					16	Feb 2, 2023	SYSTEM	\$1,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user arnold1 overriding Payment Estimate Exception 35 on the current Payment Estimate.					
					16	Feb 2, 2023	SYSTEM	(\$1,680.00)						
					17	Feb 16, 2023	SYSTEM	\$1,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user arnold1 overriding Payment Estimate Exception 33 on the current Payment Estimate.					
					17	Feb 16, 2023	SYSTEM	(\$1,680.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
							Overrun	Overrun	13	Dec 16, 2022	SYSTEM	(\$630.00)		
					Overrun - Total								(\$630.00)	
					Overrun - Total								(\$630.00)	
					0340 - Total								(\$630.00)	
					0350	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		1	Jun 16, 2022	SYSTEM	\$180.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user arnold1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
									1	Jun 16, 2022	SYSTEM	(\$180.00)		
2	Jul 1, 2022	SYSTEM	\$180.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user arnold1 overriding Payment Estimate Exception 1 on the current Payment Estimate.										
2	Jul 1, 2022	SYSTEM	(\$180.00)											
3	Jul 18, 2022	SYSTEM	\$180.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user arnold1 overriding Payment Estimate Exception 1 on the current Payment Estimate.										
3	Jul 18, 2022	SYSTEM	(\$180.00)											
- Total									\$0.00					
Material - Total									\$0.00					
0350 - Total								\$0.00						
0360	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		1	Jun 16, 2022	SYSTEM	\$231.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user arnold1 overriding Payment Estimate Exception 4 on the current Payment Estimate.						
				1	Jun 16, 2022	SYSTEM	(\$231.00)							
				2	Jul 1, 2022	SYSTEM	\$231.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user arnold1 overriding Payment Estimate Exception 3 on the current Payment Estimate.						
				2	Jul 1, 2022	SYSTEM	(\$231.00)							
				3	Jul 18, 2022	SYSTEM	\$231.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user arnold1 overriding Payment Estimate Exception 3 on the current Payment Estimate.						
				3	Jul 18, 2022	SYSTEM	(\$231.00)							
				- Total								\$0.00		
				Material - Total								\$0.00		
0360 - Total								\$0.00						
0370	PAVEMENT MARKING REMOVAL	Overrun	Overrun	1	Jun 16, 2022	SYSTEM	(\$398.00)							
				13	Dec 16, 2022	SYSTEM	(\$1,160.00)							
				Overrun - Total								(\$1,558.00)		



Line Item Adjustments by Estimate

Feb 18, 2023

Contract ID: 220121-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6S3404	0370	PAVEMENT MARKING REMOVAL	Overrun - Total						(\$1,558.00)	
			0370 - Total						(\$1,558.00)	
	0410	15 IN. PIPE CULVERT GROUP C	Material			12	Dec 2, 2022	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user arnold1 overriding Payment Estimate Exception 56 on the current Payment Estimate.
						12	Dec 2, 2022	SYSTEM	(\$3,000.00)	
						13	Dec 16, 2022	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user arnold1 overriding Payment Estimate Exception 59 on the current Payment Estimate.
						13	Dec 16, 2022	SYSTEM	(\$3,000.00)	
						14	Jan 3, 2023	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user arnold1 overriding Payment Estimate Exception 59 on the current Payment Estimate.
						14	Jan 3, 2023	SYSTEM	(\$3,000.00)	
						15	Jan 17, 2023	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user arnold1 overriding Payment Estimate Exception 48 on the current Payment Estimate.
						15	Jan 17, 2023	SYSTEM	(\$3,000.00)	
						16	Feb 2, 2023	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user arnold1 overriding Payment Estimate Exception 48 on the current Payment Estimate.
						16	Feb 2, 2023	SYSTEM	(\$3,000.00)	
						17	Feb 16, 2023	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user arnold1 overriding Payment Estimate Exception 49 on the current Payment Estimate.
						17	Feb 16, 2023	SYSTEM	(\$3,000.00)	
			- Total						\$0.00	
			Material - Total						\$0.00	
		0410 - Total						\$0.00		
	0500	SILT FENCE	Material			17	Feb 16, 2023	SYSTEM	\$552.05	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user arnold1 overriding Payment Estimate Exception 50 on the current Payment Estimate.
						17	Feb 16, 2023	SYSTEM	(\$552.05)	
						- Total				
			Material - Total						\$0.00	
		0500 - Total						\$0.00		
	0540	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Material			12	Dec 2, 2022	SYSTEM	\$12,819.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user arnold1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
						12	Dec 2, 2022	SYSTEM	(\$12,819.00)	
						13	Dec 16, 2022	SYSTEM	\$12,819.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user arnold1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					13	Dec 16, 2022	SYSTEM	(\$12,819.00)		
					14	Jan 3, 2023	SYSTEM	\$12,819.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user arnold1 overriding Payment Estimate Exception 15 on the current Payment Estimate.	
					14	Jan 3, 2023	SYSTEM	(\$12,819.00)		
					15	Jan 17, 2023	SYSTEM	\$12,819.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user arnold1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
					15	Jan 17, 2023	SYSTEM	(\$12,819.00)		



Line Item Adjustments by Estimate

Feb 18, 2023

Contract ID: 220121-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3404	0540	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Material		16	Feb 2, 2023	SYSTEM	\$12,819.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user arnold1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					16	Feb 2, 2023	SYSTEM	(\$12,819.00)						
					17	Feb 16, 2023	SYSTEM	\$12,819.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user arnold1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					17	Feb 16, 2023	SYSTEM	(\$12,819.00)						
					- Total							\$0.00		
					Material - Total							\$0.00		
					0540 - Total							\$0.00		
						0550	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Material		12	Dec 2, 2022	SYSTEM	\$4,643.06	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user arnold1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
										12	Dec 2, 2022	SYSTEM	(\$4,643.06)	
										13	Dec 16, 2022	SYSTEM	\$4,643.06	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user arnold1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
										13	Dec 16, 2022	SYSTEM	(\$4,643.06)	
										14	Jan 3, 2023	SYSTEM	\$4,643.06	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user arnold1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
14	Jan 3, 2023	SYSTEM	(\$4,643.06)											
15	Jan 17, 2023	SYSTEM	\$4,643.06	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user arnold1 overriding Payment Estimate Exception 11 on the current Payment Estimate.										
15	Jan 17, 2023	SYSTEM	(\$4,643.06)											
16	Feb 2, 2023	SYSTEM	\$4,643.06	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user arnold1 overriding Payment Estimate Exception 10 on the current Payment Estimate.										
16	Feb 2, 2023	SYSTEM	(\$4,643.06)											
17	Feb 16, 2023	SYSTEM	\$4,643.06	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user arnold1 overriding Payment Estimate Exception 10 on the current Payment Estimate.										
17	Feb 16, 2023	SYSTEM	(\$4,643.06)											
- Total										\$0.00				
Material - Total										\$0.00				
0550 - Total							\$0.00							
	0560	MGS END ANCHOR	Material		12	Dec 2, 2022	SYSTEM	\$2,536.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user arnold1 overriding Payment Estimate Exception 18 on the current Payment Estimate.					
					12	Dec 2, 2022	SYSTEM	(\$2,536.55)						
					13	Dec 16, 2022	SYSTEM	\$2,536.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user arnold1 overriding Payment Estimate Exception 18 on the current Payment Estimate.					
					13	Dec 16, 2022	SYSTEM	(\$2,536.55)						
					14	Jan 3, 2023	SYSTEM	\$2,536.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user arnold1 overriding Payment Estimate Exception 18 on the current Payment Estimate.					
					14	Jan 3, 2023	SYSTEM	(\$2,536.55)						
					15	Jan 17, 2023	SYSTEM	\$2,536.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user arnold1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					15	Jan 17, 2023	SYSTEM	(\$2,536.55)						



Line Item Adjustments by Estimate

Feb 18, 2023

Contract ID: 220121-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3404	0560	MGS END ANCHOR	Material		16	Feb 2, 2023	SYSTEM	\$2,536.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user arnold1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					16	Feb 2, 2023	SYSTEM	(\$2,536.55)	
					17	Feb 16, 2023	SYSTEM	\$2,536.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user arnold1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					17	Feb 16, 2023	SYSTEM	(\$2,536.55)	
					- Total				
	Material - Total							\$0.00	
	0560 - Total							\$0.00	
	0580	MISC.	Material		12	Dec 2, 2022	SYSTEM	\$9,240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user arnold1 overriding Payment Estimate Exception 58 on the current Payment Estimate.
					12	Dec 2, 2022	SYSTEM	(\$9,240.00)	
					13	Dec 16, 2022	SYSTEM	\$9,240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user arnold1 overriding Payment Estimate Exception 61 on the current Payment Estimate.
					13	Dec 16, 2022	SYSTEM	(\$9,240.00)	
					14	Jan 3, 2023	SYSTEM	\$9,240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user arnold1 overriding Payment Estimate Exception 61 on the current Payment Estimate.
					14	Jan 3, 2023	SYSTEM	(\$9,240.00)	
15					Jan 17, 2023	SYSTEM	\$9,240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user arnold1 overriding Payment Estimate Exception 50 on the current Payment Estimate.	
15					Jan 17, 2023	SYSTEM	(\$9,240.00)		
- Total									\$0.00
Material - Total							\$0.00		
0580 - Total							\$0.00		
0590	MISC.	Material		13	Dec 16, 2022	SYSTEM	\$10,510.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user arnold1 overriding Payment Estimate Exception 62 on the current Payment Estimate.	
				13	Dec 16, 2022	SYSTEM	(\$10,510.00)		
				14	Jan 3, 2023	SYSTEM	\$10,510.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user arnold1 overriding Payment Estimate Exception 62 on the current Payment Estimate.	
				14	Jan 3, 2023	SYSTEM	(\$10,510.00)		
				15	Jan 17, 2023	SYSTEM	\$10,510.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user arnold1 overriding Payment Estimate Exception 51 on the current Payment Estimate.	
				15	Jan 17, 2023	SYSTEM	(\$10,510.00)		
- Total							\$0.00		
Material - Total							\$0.00		
0590 - Total							\$0.00		
0600	MISC.	Material		12	Dec 2, 2022	SYSTEM	\$1,450.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user arnold1 overriding Payment Estimate Exception 57 on the current Payment Estimate.	
				12	Dec 2, 2022	SYSTEM	(\$1,450.00)		
				13	Dec 16, 2022	SYSTEM	\$4,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user arnold1 overriding Payment Estimate Exception 60 on the current Payment Estimate.	
				13	Dec 16, 2022	SYSTEM	(\$4,350.00)		
				14	Jan 3, 2023	SYSTEM	\$4,350.00	This adjustment offsets the original system-generated Material Payment	



Line Item Adjustments by Estimate

Feb 18, 2023

Contract ID: 220121-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3404	0600	MISC.	Material			2023			Estimate Item Adjustment (0001) due to user arnold1 overriding Payment Estimate Exception 60 on the current Payment Estimate.					
					14	Jan 3, 2023	SYSTEM	(\$4,350.00)						
					15	Jan 17, 2023	SYSTEM	\$4,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user arnold1 overriding Payment Estimate Exception 49 on the current Payment Estimate.					
					15	Jan 17, 2023	SYSTEM	(\$4,350.00)						
					- Total							\$0.00		
					Material - Total							\$0.00		
					0600 - Total							\$0.00		
					0610	MISC.	Material			12	Dec 2, 2022	SYSTEM	\$7,236.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user arnold1 overriding Payment Estimate Exception 59 on the current Payment Estimate.
									12	Dec 2, 2022	SYSTEM	(\$7,236.00)		
									13	Dec 16, 2022	SYSTEM	\$7,236.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user arnold1 overriding Payment Estimate Exception 63 on the current Payment Estimate.	
									13	Dec 16, 2022	SYSTEM	(\$7,236.00)		
									14	Jan 3, 2023	SYSTEM	\$7,236.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user arnold1 overriding Payment Estimate Exception 63 on the current Payment Estimate.	
									14	Jan 3, 2023	SYSTEM	(\$7,236.00)		
15	Jan 17, 2023	SYSTEM	\$7,236.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user arnold1 overriding Payment Estimate Exception 52 on the current Payment Estimate.										
15	Jan 17, 2023	SYSTEM	(\$7,236.00)											
- Total											\$0.00			
Material - Total											\$0.00			
Overrun	Overrun	12	Dec 2, 2022	SYSTEM					(\$1,494.00)					
Overrun - Total											(\$1,494.00)			
Overrun - Total											(\$1,494.00)			
0610 - Total							(\$1,494.00)							
0640	2 IN. PSST POST - 12 GA.	Material			13	Dec 16, 2022	SYSTEM	\$700.56	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user arnold1 overriding Payment Estimate Exception 64 on the current Payment Estimate.					
				13	Dec 16, 2022	SYSTEM	(\$700.56)							
				14	Jan 3, 2023	SYSTEM	\$700.56	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user arnold1 overriding Payment Estimate Exception 64 on the current Payment Estimate.						
				14	Jan 3, 2023	SYSTEM	(\$700.56)							
				15	Jan 17, 2023	SYSTEM	\$700.56	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user arnold1 overriding Payment Estimate Exception 53 on the current Payment Estimate.						
				15	Jan 17, 2023	SYSTEM	(\$700.56)							
				16	Feb 2, 2023	SYSTEM	\$700.56	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user arnold1 overriding Payment Estimate Exception 49 on the current Payment Estimate.						
				16	Feb 2, 2023	SYSTEM	(\$700.56)							
				17	Feb 16, 2023	SYSTEM	\$700.56	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user arnold1 overriding Payment Estimate Exception 51 on the current Payment Estimate.						
				17	Feb 16, 2023	SYSTEM	(\$700.56)							
				- Total							\$0.00			



Line Item Adjustments by Estimate

Feb 18, 2023

Contract ID: 220121-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6S3404	0640	2 IN. PSST POST - 12 GA.	Material - Total						\$0.00	
	0640 - Total								\$0.00	
	0650	POST ANCHOR FOR 2 IN. PSST - 12 GA.	Material		13	Dec 16, 2022	SYSTEM	\$983.76	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user arnold1 overriding Payment Estimate Exception 65 on the current Payment Estimate.	
					13	Dec 16, 2022	SYSTEM	(\$983.76)		
					14	Jan 3, 2023	SYSTEM	\$983.76	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user arnold1 overriding Payment Estimate Exception 65 on the current Payment Estimate.	
					14	Jan 3, 2023	SYSTEM	(\$983.76)		
					15	Jan 17, 2023	SYSTEM	\$983.76	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user arnold1 overriding Payment Estimate Exception 54 on the current Payment Estimate.	
					15	Jan 17, 2023	SYSTEM	(\$983.76)		
					16	Feb 2, 2023	SYSTEM	\$983.76	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user arnold1 overriding Payment Estimate Exception 50 on the current Payment Estimate.	
					16	Feb 2, 2023	SYSTEM	(\$983.76)		
					17	Feb 16, 2023	SYSTEM	\$983.76	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user arnold1 overriding Payment Estimate Exception 52 on the current Payment Estimate.	
					17	Feb 16, 2023	SYSTEM	(\$983.76)		
			- Total						\$0.00	
			Material - Total						\$0.00	
	0650 - Total								\$0.00	
	0660	2.5 IN. PSST POST - 12 GA.	Material		13	Dec 16, 2022	SYSTEM	\$829.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user arnold1 overriding Payment Estimate Exception 66 on the current Payment Estimate.	
					13	Dec 16, 2022	SYSTEM	(\$829.80)		
					14	Jan 3, 2023	SYSTEM	\$829.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user arnold1 overriding Payment Estimate Exception 66 on the current Payment Estimate.	
					14	Jan 3, 2023	SYSTEM	(\$829.80)		
					15	Jan 17, 2023	SYSTEM	\$829.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user arnold1 overriding Payment Estimate Exception 55 on the current Payment Estimate.	
					15	Jan 17, 2023	SYSTEM	(\$829.80)		
					16	Feb 2, 2023	SYSTEM	\$829.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user arnold1 overriding Payment Estimate Exception 51 on the current Payment Estimate.	
					16	Feb 2, 2023	SYSTEM	(\$829.80)		
				17	Feb 16, 2023	SYSTEM	\$829.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user arnold1 overriding Payment Estimate Exception 53 on the current Payment Estimate.		
				17	Feb 16, 2023	SYSTEM	(\$829.80)			
		- Total						\$0.00		
		Material - Total						\$0.00		
0660 - Total								\$0.00		
0670	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	Material		13	Dec 16, 2022	SYSTEM	\$794.16	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user arnold1 overriding Payment Estimate Exception 67 on the current Payment Estimate.		
				13	Dec 16, 2022	SYSTEM	(\$794.16)			
				14	Jan 3, 2023	SYSTEM	\$794.16	This adjustment offsets the original system-generated Material Payment		



Line Item Adjustments by Estimate

Feb 18, 2023

Contract ID: 220121-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3404	0670	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	Material			2023			Estimate Item Adjustment (0028) due to user arnold1 overriding Payment Estimate Exception 67 on the current Payment Estimate.					
					14	Jan 3, 2023	SYSTEM	(\$794.16)						
					15	Jan 17, 2023	SYSTEM	\$794.16	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user arnold1 overriding Payment Estimate Exception 56 on the current Payment Estimate.					
					15	Jan 17, 2023	SYSTEM	(\$794.16)						
					16	Feb 2, 2023	SYSTEM	\$794.16	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user arnold1 overriding Payment Estimate Exception 52 on the current Payment Estimate.					
					16	Feb 2, 2023	SYSTEM	(\$794.16)						
					17	Feb 16, 2023	SYSTEM	\$794.16	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user arnold1 overriding Payment Estimate Exception 54 on the current Payment Estimate.					
					17	Feb 16, 2023	SYSTEM	(\$794.16)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0670 - Total								\$0.00	
						0680	SH-FLAT SHEET	Material		13	Dec 16, 2022	SYSTEM	\$262.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user arnold1 overriding Payment Estimate Exception 68 on the current Payment Estimate.
										13	Dec 16, 2022	SYSTEM	(\$262.92)	
										14	Jan 3, 2023	SYSTEM	\$262.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user arnold1 overriding Payment Estimate Exception 68 on the current Payment Estimate.
14	Jan 3, 2023	SYSTEM	(\$262.92)											
15	Jan 17, 2023	SYSTEM	\$262.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user arnold1 overriding Payment Estimate Exception 57 on the current Payment Estimate.										
15	Jan 17, 2023	SYSTEM	(\$262.92)											
16	Feb 2, 2023	SYSTEM	\$262.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user arnold1 overriding Payment Estimate Exception 53 on the current Payment Estimate.										
16	Feb 2, 2023	SYSTEM	(\$262.92)											
17	Feb 16, 2023	SYSTEM	\$262.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user arnold1 overriding Payment Estimate Exception 55 on the current Payment Estimate.										
17	Feb 16, 2023	SYSTEM	(\$262.92)											
- Total										\$0.00				
Material - Total										\$0.00				
0680 - Total										\$0.00				
	0690	SHF-FLAT SHEET FLUORESCENT	Material							13	Dec 16, 2022	SYSTEM	\$502.53	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user arnold1 overriding Payment Estimate Exception 69 on the current Payment Estimate.
					13	Dec 16, 2022	SYSTEM	(\$502.53)						
					14	Jan 3, 2023	SYSTEM	\$502.53	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user arnold1 overriding Payment Estimate Exception 69 on the current Payment Estimate.					
					14	Jan 3, 2023	SYSTEM	(\$502.53)						
					15	Jan 17, 2023	SYSTEM	\$502.53	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user arnold1 overriding Payment Estimate Exception 58 on the current Payment Estimate.					
					15	Jan 17, 2023	SYSTEM	(\$502.53)						



Line Item Adjustments by Estimate

Feb 18, 2023

Contract ID: 220121-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3404	0690	SHF-FLAT SHEET FLUORESCENT	Material		16	Feb 2, 2023	SYSTEM	\$502.53	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user arnold1 overriding Payment Estimate Exception 54 on the current Payment Estimate.					
					16	Feb 2, 2023	SYSTEM	(\$502.53)						
					17	Feb 16, 2023	SYSTEM	\$502.53	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user arnold1 overriding Payment Estimate Exception 56 on the current Payment Estimate.					
					17	Feb 16, 2023	SYSTEM	(\$502.53)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0690 - Total								\$0.00	
					0700	MISC.		Material		13	Dec 16, 2022	SYSTEM	\$11,842.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user arnold1 overriding Payment Estimate Exception 70 on the current Payment Estimate.
										13	Dec 16, 2022	SYSTEM	(\$11,842.80)	
										14	Jan 3, 2023	SYSTEM	\$11,842.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user arnold1 overriding Payment Estimate Exception 70 on the current Payment Estimate.
										14	Jan 3, 2023	SYSTEM	(\$11,842.80)	
										15	Jan 17, 2023	SYSTEM	\$11,842.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user arnold1 overriding Payment Estimate Exception 59 on the current Payment Estimate.
										15	Jan 17, 2023	SYSTEM	(\$11,842.80)	
										16	Feb 2, 2023	SYSTEM	\$11,842.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user arnold1 overriding Payment Estimate Exception 55 on the current Payment Estimate.
16	Feb 2, 2023	SYSTEM	(\$11,842.80)											
17	Feb 16, 2023	SYSTEM	\$11,842.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user arnold1 overriding Payment Estimate Exception 57 on the current Payment Estimate.										
17	Feb 16, 2023	SYSTEM	(\$11,842.80)											
- Total										\$0.00				
Material - Total										\$0.00				
0700 - Total										\$0.00				
0730	BRIDGE APPROACH SLAB (MINOR ROAD)		Material							11	Nov 16, 2022	SYSTEM	\$94,950.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user arnold1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					11	Nov 16, 2022	SYSTEM	(\$94,950.00)						
					12	Dec 2, 2022	SYSTEM	\$94,950.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user arnold1 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					12	Dec 2, 2022	SYSTEM	(\$94,950.00)						
					13	Dec 16, 2022	SYSTEM	\$94,950.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user arnold1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					13	Dec 16, 2022	SYSTEM	(\$94,950.00)						
					14	Jan 3, 2023	SYSTEM	\$94,950.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user arnold1 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					14	Jan 3, 2023	SYSTEM	(\$94,950.00)						
					15	Jan 17, 2023	SYSTEM	\$94,950.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user arnold1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					15	Jan 17, 2023	SYSTEM	(\$94,950.00)						



Line Item Adjustments by Estimate

Feb 18, 2023

Contract ID: 220121-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3404	0730	BRIDGE APPROACH SLAB (MINOR ROAD)	Material		16	Feb 2, 2023	SYSTEM	\$94,950.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user arnold1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					16	Feb 2, 2023	SYSTEM	(\$94,950.00)						
					17	Feb 16, 2023	SYSTEM	\$94,950.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user arnold1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					17	Feb 16, 2023	SYSTEM	(\$94,950.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0730 - Total								\$0.00	
						0740	MISC. FENCING	Material		12	Dec 2, 2022	SYSTEM	\$85,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user arnold1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
										12	Dec 2, 2022	SYSTEM	(\$85,400.00)	
										13	Dec 16, 2022	SYSTEM	\$85,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user arnold1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
										13	Dec 16, 2022	SYSTEM	(\$85,400.00)	
										14	Jan 3, 2023	SYSTEM	\$85,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user arnold1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
14	Jan 3, 2023	SYSTEM	(\$85,400.00)											
15	Jan 17, 2023	SYSTEM	\$85,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user arnold1 overriding Payment Estimate Exception 13 on the current Payment Estimate.										
15	Jan 17, 2023	SYSTEM	(\$85,400.00)											
16	Feb 2, 2023	SYSTEM	\$85,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user arnold1 overriding Payment Estimate Exception 12 on the current Payment Estimate.										
16	Feb 2, 2023	SYSTEM	(\$85,400.00)											
17	Feb 16, 2023	SYSTEM	\$85,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user arnold1 overriding Payment Estimate Exception 12 on the current Payment Estimate.										
17	Feb 16, 2023	SYSTEM	(\$85,400.00)											
- Total											\$0.00			
Material - Total											\$0.00			
0740 - Total								\$0.00						
	0750	SLAB ON STEEL	Material		3	Jul 18, 2022	SYSTEM	\$27,030.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user arnold1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					3	Jul 18, 2022	SYSTEM	(\$27,030.00)						
					4	Aug 2, 2022	SYSTEM	\$102,765.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user arnold1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					4	Aug 2, 2022	SYSTEM	(\$102,765.00)						
					5	Aug 16, 2022	SYSTEM	\$285,090.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user arnold1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					5	Aug 16, 2022	SYSTEM	(\$285,090.00)						
					6	Sep 1, 2022	SYSTEM	\$447,321.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user arnold1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					6	Sep 1, 2022	SYSTEM	(\$447,321.00)						



Line Item Adjustments by Estimate

Contract ID: 220121-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3404	0750	SLAB ON STEEL	Material		7	Sep 16, 2022	SYSTEM	\$474,402.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user arnold1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					7	Sep 16, 2022	SYSTEM	(\$474,402.00)						
					8	Oct 3, 2022	SYSTEM	\$734,196.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user arnold1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					8	Oct 3, 2022	SYSTEM	(\$734,196.00)						
					9	Oct 17, 2022	SYSTEM	\$1,051,212.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user arnold1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					9	Oct 17, 2022	SYSTEM	(\$1,051,212.00)						
					10	Nov 2, 2022	SYSTEM	\$1,278,111.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user arnold1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					10	Nov 2, 2022	SYSTEM	(\$1,278,111.00)						
					11	Nov 16, 2022	SYSTEM	\$1,278,111.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user arnold1 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					11	Nov 16, 2022	SYSTEM	(\$1,278,111.00)						
					12	Dec 2, 2022	SYSTEM	\$1,329,111.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user arnold1 overriding Payment Estimate Exception 43 on the current Payment Estimate.					
					12	Dec 2, 2022	SYSTEM	(\$1,329,111.00)						
					13	Dec 16, 2022	SYSTEM	\$1,329,111.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user arnold1 overriding Payment Estimate Exception 48 on the current Payment Estimate.					
					13	Dec 16, 2022	SYSTEM	(\$1,329,111.00)						
					14	Jan 3, 2023	SYSTEM	\$1,329,111.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user arnold1 overriding Payment Estimate Exception 47 on the current Payment Estimate.					
					14	Jan 3, 2023	SYSTEM	(\$1,329,111.00)						
					15	Jan 17, 2023	SYSTEM	\$170,020.23	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user arnold1 overriding Payment Estimate Exception 37 on the current Payment Estimate.					
					15	Jan 17, 2023	SYSTEM	(\$170,020.23)						
					16	Feb 2, 2023	SYSTEM	\$170,020.23	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user arnold1 overriding Payment Estimate Exception 36 on the current Payment Estimate.					
					16	Feb 2, 2023	SYSTEM	(\$170,020.23)						
					17	Feb 16, 2023	SYSTEM	\$170,020.23	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user arnold1 overriding Payment Estimate Exception 34 on the current Payment Estimate.					
					17	Feb 16, 2023	SYSTEM	(\$170,020.23)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0750 - Total								\$0.00	
						0760	SIDEWALK (BRIDGES)	Material		12	Dec 2, 2022	SYSTEM	\$52,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user arnold1 overriding Payment Estimate Exception 47 on the current Payment Estimate.
										12	Dec 2, 2022	SYSTEM	(\$52,200.00)	
										13	Dec 16, 2022	SYSTEM	\$52,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user arnold1 overriding Payment Estimate Exception 49 on the current Payment Estimate.
13	Dec 16, 2022	SYSTEM	(\$52,200.00)											



Line Item Adjustments by Estimate

Feb 18, 2023

Contract ID: 220121-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6S3404	0760	SIDEWALK (BRIDGES)	Material			2022							
					14	Jan 3, 2023	SYSTEM	\$52,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user arnold1 overriding Payment Estimate Exception 50 on the current Payment Estimate.				
					14	Jan 3, 2023	SYSTEM	(\$52,200.00)					
					15	Jan 17, 2023	SYSTEM	\$20,435.14	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user arnold1 overriding Payment Estimate Exception 39 on the current Payment Estimate.				
					15	Jan 17, 2023	SYSTEM	(\$20,435.14)					
					16	Feb 2, 2023	SYSTEM	\$20,435.14	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user arnold1 overriding Payment Estimate Exception 40 on the current Payment Estimate.				
					16	Feb 2, 2023	SYSTEM	(\$20,435.14)					
					17	Feb 16, 2023	SYSTEM	\$20,435.14	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user arnold1 overriding Payment Estimate Exception 39 on the current Payment Estimate.				
					17	Feb 16, 2023	SYSTEM	(\$20,435.14)					
					- Total						\$0.00		
					Material - Total						\$0.00		
					Overrun	Overrun	12	Dec 2, 2022	SYSTEM		(\$1,110.00)		
					Overrun - Total						(\$1,110.00)		
					Overrun - Total						(\$1,110.00)		
					0760 - Total						(\$1,110.00)		
				J6S3404	0770	MISC. CONCRETE CONSTRUCTION	Material		10	Nov 2, 2022	SYSTEM	\$46,690.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user arnold1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
									10	Nov 2, 2022	SYSTEM	(\$46,690.00)	
									11	Nov 16, 2022	SYSTEM	\$116,840.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user arnold1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
									11	Nov 16, 2022	SYSTEM	(\$116,840.00)	
									12	Dec 2, 2022	SYSTEM	\$139,840.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user arnold1 overriding Payment Estimate Exception 50 on the current Payment Estimate.
									12	Dec 2, 2022	SYSTEM	(\$139,840.00)	
									13	Dec 16, 2022	SYSTEM	\$139,840.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user arnold1 overriding Payment Estimate Exception 52 on the current Payment Estimate.
									13	Dec 16, 2022	SYSTEM	(\$139,840.00)	
	14	Jan 3, 2023	SYSTEM					\$139,840.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user arnold1 overriding Payment Estimate Exception 53 on the current Payment Estimate.				
	14	Jan 3, 2023	SYSTEM					(\$139,840.00)					
	15	Jan 17, 2023	SYSTEM					\$139,840.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user arnold1 overriding Payment Estimate Exception 42 on the current Payment Estimate.				
	15	Jan 17, 2023	SYSTEM					(\$139,840.00)					
	16	Feb 2, 2023	SYSTEM					\$139,840.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user arnold1 overriding Payment Estimate Exception 41 on the current Payment Estimate.				
	16	Feb 2, 2023	SYSTEM					(\$139,840.00)					
	17	Feb 16, 2023	SYSTEM					\$139,840.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user arnold1 overriding Payment Estimate Exception 42 on the current Payment Estimate.				



Line Item Adjustments by Estimate

Feb 18, 2023

Contract ID: 220121-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6S3404	0770	MISC. CONCRETE CONSTRUCTION	Material		17	Feb 16, 2023	SYSTEM	(\$139,840.00)					
				- Total					\$0.00				
				Material - Total					\$0.00				
	0770 - Total								\$0.00				
	0780	SUBSTRUCTURE REPAIR (FORMED)	Material		7	Sep 16, 2022	SYSTEM	\$20,160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user arnold1 overriding Payment Estimate Exception 6 on the current Payment Estimate.				
					7	Sep 16, 2022	SYSTEM	(\$20,160.00)					
					8	Oct 3, 2022	SYSTEM	\$20,160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user arnold1 overriding Payment Estimate Exception 6 on the current Payment Estimate.				
					8	Oct 3, 2022	SYSTEM	(\$20,160.00)					
					9	Oct 17, 2022	SYSTEM	\$20,160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user arnold1 overriding Payment Estimate Exception 6 on the current Payment Estimate.				
					9	Oct 17, 2022	SYSTEM	(\$20,160.00)					
				- Total				\$0.00					
				Material - Total				\$0.00					
				0780 - Total								\$0.00	
				0790	SUBSTRUCTURE REPAIR (UNFORMED)	Material		7	Sep 16, 2022	SYSTEM	\$5,928.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user arnold1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
		7	Sep 16, 2022				SYSTEM	(\$5,928.00)					
		8	Oct 3, 2022				SYSTEM	\$5,928.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user arnold1 overriding Payment Estimate Exception 7 on the current Payment Estimate.				
		8	Oct 3, 2022				SYSTEM	(\$5,928.00)					
		9	Oct 17, 2022				SYSTEM	\$5,928.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user arnold1 overriding Payment Estimate Exception 7 on the current Payment Estimate.				
		9	Oct 17, 2022				SYSTEM	(\$5,928.00)					
		10	Nov 2, 2022				SYSTEM	\$5,928.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user arnold1 overriding Payment Estimate Exception 10 on the current Payment Estimate.				
		10	Nov 2, 2022				SYSTEM	(\$5,928.00)					
		11	Nov 16, 2022				SYSTEM	\$5,928.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user arnold1 overriding Payment Estimate Exception 22 on the current Payment Estimate.				
		11	Nov 16, 2022				SYSTEM	(\$5,928.00)					
	12	Dec 2, 2022	SYSTEM				\$5,928.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user arnold1 overriding Payment Estimate Exception 53 on the current Payment Estimate.					
	12	Dec 2, 2022	SYSTEM				(\$5,928.00)						
	13	Dec 16, 2022	SYSTEM				\$5,928.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user arnold1 overriding Payment Estimate Exception 56 on the current Payment Estimate.					
	13	Dec 16, 2022	SYSTEM				(\$5,928.00)						
	14	Jan 3, 2023	SYSTEM				\$5,928.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user arnold1 overriding Payment Estimate Exception 56 on the current Payment Estimate.					
	14	Jan 3, 2023	SYSTEM				(\$5,928.00)						
- Total							\$0.00						
Material - Total							\$0.00						



Line Item Adjustments by Estimate

Feb 18, 2023

Contract ID: 220121-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6S3404	0790 - Total							\$0.00					
	0810	CONDUIT SYSTEM ON STRUCTURE	Material		12	Dec 2, 2022	SYSTEM	\$11,410.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user arnold1 overriding Payment Estimate Exception 54 on the current Payment Estimate.				
					12	Dec 2, 2022	SYSTEM	(\$11,410.00)					
					13	Dec 16, 2022	SYSTEM	\$11,410.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user arnold1 overriding Payment Estimate Exception 57 on the current Payment Estimate.				
					13	Dec 16, 2022	SYSTEM	(\$11,410.00)					
					14	Jan 3, 2023	SYSTEM	\$11,410.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user arnold1 overriding Payment Estimate Exception 57 on the current Payment Estimate.				
					14	Jan 3, 2023	SYSTEM	(\$11,410.00)					
					15	Jan 17, 2023	SYSTEM	\$11,410.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user arnold1 overriding Payment Estimate Exception 46 on the current Payment Estimate.				
					15	Jan 17, 2023	SYSTEM	(\$11,410.00)					
					16	Feb 2, 2023	SYSTEM	\$11,410.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user arnold1 overriding Payment Estimate Exception 46 on the current Payment Estimate.				
					16	Feb 2, 2023	SYSTEM	(\$11,410.00)					
					17	Feb 16, 2023	SYSTEM	\$11,410.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user arnold1 overriding Payment Estimate Exception 47 on the current Payment Estimate.				
					17	Feb 16, 2023	SYSTEM	(\$11,410.00)					
					- Total							\$0.00	
					Material - Total							\$0.00	
	0810 - Total							\$0.00					
	0930	SLAB ON STEEL	Material		17	Feb 16, 2023	SYSTEM	\$10,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user arnold1 overriding Payment Estimate Exception 38 on the current Payment Estimate.				
					17	Feb 16, 2023	SYSTEM	(\$10,000.00)					
					- Total							\$0.00	
	Material - Total							\$0.00					
	0930 - Total							\$0.00					
	0960	SUBSTRUCTURE REPAIR (FORMED)	Material		17	Feb 16, 2023	SYSTEM	\$8,803.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user arnold1 overriding Payment Estimate Exception 46 on the current Payment Estimate.				
					17	Feb 16, 2023	SYSTEM	(\$8,803.20)					
					- Total							\$0.00	
	Material - Total							\$0.00					
	0960 - Total							\$0.00					
J6S3404 - Total								(\$22,556.80)					
Overall - Total								(\$22,556.80)					