



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on July 6, 2023

Pay Estimate Created Date: June 30, 2023

Progress Estimate Number 28	Contract ID 220121-H01 Prime Contractor Robertson Contractors, Inc.	Pay Period Start June 16, 2023 Pay Period End June 30, 2023	Original Contract Amount \$3,635,384.06 Net Change Order Amount \$116,673.74 Current Contract Amount \$3,752,057.80
---------------------------------------	--	--	--

Approval Date		By User
June 30, 2023	Generated and Approved (and should be considered Draft) at the Project Office Level by	bollis1
June 30, 2023	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	bollis1
July 5, 2023	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
May 1, 2023	May 15, 2023		99.12%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	February 2, 2022	February 2, 2022	
Letting Date	January 21, 2022	January 21, 2022	
Notice to Proceed Date	April 4, 2022	April 4, 2022	
Open to Traffic Date			
Work Began Date	April 11, 2022	April 11, 2022	

Contract Total Pay For Estimate No. 28

	This Estimate	Previous	To Date
220121-H01			
Total Posted Items Pay	\$40,613.00	\$3,678,347.12	\$3,718,960.12
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	(\$19,000.00)	(\$126,000.00)	(\$145,000.00)
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$3,552,347.12	\$3,573,960.12

Contract Total Payable This Estimate: \$21,613.00

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J9I3643	0160	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	EA	\$5,000.000	2	\$10,000.00
	0170	6161005	CONSTRUCTION SIGNS	SQFT	\$6.500	262.2	\$1,704.30
	0180	6161008	ADVANCED WARNING RAIL SYSTEM	EA	\$25.000	10	\$250.00
	0200	6161030	TYPE III MOVEABLE BARRICADE	EA	\$145.000	6	\$870.00
	0220	6161040	FLASHING ARROW PANEL	EA	\$1,500.000	1	\$1,500.00
	0240	6161070	TUBULAR MARKER	EA	\$35.000	29	\$1,015.00
	0300	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	EA	\$250.000	10	\$2,500.00
	0520	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	LS	\$10,000.000	1	\$10,000.00
	0650	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	LS	\$10,000.000	1	\$10,000.00
	5005	8051000A	SEEDING - COOL SEASON GRASSES	ACRE	\$5,547.390	0.5	\$2,773.70

Project J9I3643 - Total	\$40,613.00
Overall - Total	\$40,613.00

Contract Adjustments This Estimate

Contract Adjustment ID	Adj Type	Entered By	Comments	Time Units	Rate	Amount
4086	OTHR--Disincentive	woodsk1	Disincentive Dates For Payment Period: June 16th thru June 20th. Work was completed by June 20th, 2023.			(\$19,000.00)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on July 6, 2023

Pay Estimate Created Date: June 30, 2023

Progress Estimate Number 28	Contract ID 220121-H01 Prime Contractor Robertson Contractors, Inc.	Pay Period Start June 16, 2023 Pay Period End June 30, 2023	Original Contract Amount \$3,635,384.06 Net Change Order Amount \$116,673.74 Current Contract Amount \$3,752,057.80
---------------------------------------	--	--	--

Contract Adjustment ID	Adj Type	Entered By	Comments	Time Units	Rate	Amount
			<p>**All ramps to I-55 were opened fully to traffic and all detours were removed. This work was completed June 15th. \$2,300/day for US 62. Administrative damages will not change after June 20th.</p> <p>Contract administrative liquidated damages = \$1,500.00 per calendar day. Road User Cost = \$2,300.00 per calendar day.</p> <p>Total liquidated damaged for estimate period is: 5 days x [(\$2,300/day + \$1,500/day) = \$3,800/day] = \$19,000.00 (June 16th thru 20th)</p>			

Overall - Total **(\$19,000.00)**
 These amounts are listed in the Incentive, Disincentive, Liquidated Damages or Other Contract Adjustments

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J913643	0060	CONCRETE PAVEMENT (10 1/2 IN. NON-REINFORCED, 15 FT. JOINTS)	Material			-1,173.6	\$95.00	(\$111,492.00)
	0060	CONCRETE PAVEMENT (10 1/2 IN. NON-REINFORCED, 15 FT. JOINTS)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user woodsk1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	1,173.6	\$95.00	\$111,492.00
	0070	CONCRETE APPROACH PAVEMENT	Material			-404.8	\$105.00	(\$42,504.00)
	0070	CONCRETE APPROACH PAVEMENT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user woodsk1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	404.8	\$105.00	\$42,504.00
	0080	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	Material			-349	\$20.00	(\$6,980.00)
	0080	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user woodsk1 overriding Payment Estimate Exception 17 on the current Payment Estimate.	349	\$20.00	\$6,980.00
	0090	FURNISHING TYPE 1 ROCK DITCH LINER	Material			-47	\$45.00	(\$2,115.00)
	0090	FURNISHING TYPE 1 ROCK DITCH LINER	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user woodsk1 overriding Payment Estimate Exception 18 on the current Payment Estimate.	47	\$45.00	\$2,115.00
	0300	PREFORMED THERMOPLASTIC PAVEMENT MARKING,	Material			-10	\$250.00	(\$2,500.00)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on July 6, 2023

Pay Estimate Created Date: June 30, 2023

Progress Estimate Number 28	Contract ID 220121-H01 Prime Contractor Robertson Contractors, Inc.	Pay Period Start June 16, 2023 Pay Period End June 30, 2023	Original Contract Amount \$3,635,384.06 Net Change Order Amount \$116,673.74 Current Contract Amount \$3,752,057.80
---------------------------------------	--	--	--

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J9I3643		LEFT/RIGHT ARROW						
	0300	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user woodsk1 overriding Payment Estimate Exception 19 on the current Payment Estimate.	10	\$250.00	\$2,500.00
	0490	BRIDGE APPROACH SLAB (MAJOR)	Material			-188	\$415.00	(\$78,020.00)
	0490	BRIDGE APPROACH SLAB (MAJOR)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user woodsk1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	188	\$415.00	\$78,020.00
	0500	SLAB ON STEEL	Material			-1,353	\$525.00	(\$710,325.00)
	0500	SLAB ON STEEL	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user woodsk1 overriding Payment Estimate Exception 20 on the current Payment Estimate.	1,353	\$525.00	\$710,325.00
	0510	TYPE D BARRIER	Material			-558	\$115.00	(\$64,170.00)
	0510	TYPE D BARRIER	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user woodsk1 overriding Payment Estimate Exception 24 on the current Payment Estimate.	558	\$115.00	\$64,170.00
	0520	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	Material			-1	\$10,000.00	(\$10,000.00)
	0520	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user woodsk1 overriding Payment Estimate Exception 26 on the current Payment Estimate.	1	\$10,000.00	\$10,000.00
	0560	FIELD APPLICATION OF INORGANIC ZINC PRIMER	Material			-12,100	\$2.50	(\$30,250.00)
	0560	FIELD APPLICATION OF INORGANIC ZINC PRIMER	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user woodsk1 overriding Payment Estimate Exception 28 on the current Payment Estimate.	12,100	\$2.50	\$30,250.00
	0570	INTERMEDIATE FIELD COAT (SYSTEM G)	Material			-12,100	\$1.50	(\$18,150.00)
	0570	INTERMEDIATE FIELD COAT (SYSTEM G)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user woodsk1 overriding Payment Estimate Exception 32 on the current Payment Estimate.	12,100	\$1.50	\$18,150.00
	0580	FINISH FIELD COAT (SYSTEM G)	Material			-2,700	\$3.00	(\$8,100.00)
	0580	FINISH FIELD COAT (SYSTEM G)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user woodsk1 overriding Payment Estimate Exception 34 on the current Payment Estimate.	2,700	\$3.00	\$8,100.00
	0620	BRIDGE APPROACH SLAB (MAJOR)	Material			-188	\$415.00	(\$78,020.00)
	0620	BRIDGE APPROACH SLAB (MAJOR)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user woodsk1	188	\$415.00	\$78,020.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on July 6, 2023

Pay Estimate Created Date: June 30, 2023

Progress Estimate Number 28	Contract ID 220121-H01 Prime Contractor Robertson Contractors, Inc.	Pay Period Start June 16, 2023 Pay Period End June 30, 2023	Original Contract Amount \$3,635,384.06 Net Change Order Amount \$116,673.74 Current Contract Amount \$3,752,057.80
---------------------------------------	--	--	--

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J9I3643					overriding Payment Estimate Exception 8 on the current Payment Estimate.			
	0630	SLAB ON STEEL	Material			-1,353	\$525.00	(\$710,325.00)
	0630	SLAB ON STEEL	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user woodsk1 overriding Payment Estimate Exception 22 on the current Payment Estimate.	1,353	\$525.00	\$710,325.00
	0640	TYPE D BARRIER	Material			-558	\$115.00	(\$64,170.00)
	0640	TYPE D BARRIER	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user woodsk1 overriding Payment Estimate Exception 25 on the current Payment Estimate.	558	\$115.00	\$64,170.00
	0650	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	Material			-1	\$10,000.00	(\$10,000.00)
	0650	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user woodsk1 overriding Payment Estimate Exception 27 on the current Payment Estimate.	1	\$10,000.00	\$10,000.00
	0690	FIELD APPLICATION OF INORGANIC ZINC PRIMER	Material			-12,100	\$2.50	(\$30,250.00)
	0690	FIELD APPLICATION OF INORGANIC ZINC PRIMER	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user woodsk1 overriding Payment Estimate Exception 30 on the current Payment Estimate.	12,100	\$2.50	\$30,250.00
	0700	INTERMEDIATE FIELD COAT (SYSTEM G)	Material			-12,100	\$1.50	(\$18,150.00)
	0700	INTERMEDIATE FIELD COAT (SYSTEM G)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user woodsk1 overriding Payment Estimate Exception 33 on the current Payment Estimate.	12,100	\$1.50	\$18,150.00
	0710	FINISH FIELD COAT (SYSTEM G)	Material			-2,700	\$3.00	(\$8,100.00)
	0710	FINISH FIELD COAT (SYSTEM G)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user woodsk1 overriding Payment Estimate Exception 35 on the current Payment Estimate.	2,700	\$3.00	\$8,100.00
	5005	SEEDING - COOL SEASON GRASSES	Material			-1	\$5,547.39	(\$5,547.39)
	5005	SEEDING - COOL SEASON GRASSES	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user woodsk1 overriding Payment Estimate Exception 36 on the current Payment Estimate.	1	\$5,547.39	\$5,547.39
Total								\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on July 6, 2023

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J913643	I 55-1(176)	2 bridge deck replacement	I-55	SCOTT	over Route 62

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J913643	Posted Item Pay	\$40,613.00	\$3,678,347.12	\$3,718,960.12
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$40,613.00	\$3,678,347.12	\$3,718,960.12
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	(\$19,000.00)	(\$126,000.00)	(\$145,000.00)
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on July 6, 2023

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J9I3643, Item 4019905, Project Item Line Number 0050, Material Set 401990596, Material 1055CMMMLDST2 - White Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMMLDST2 is insufficient.	No Remark was entered by Engineer	woodsk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9I3643, Item 5021334, Project Item Line Number 0060, Material Set 502133496, Material 1057JMDEAC6.12 - Dowel Assemblies Epoxy Ctd Gr60 1 1/2" @, Acceptance Action Generic ReinforcingMisc is insufficient.	No Remark was entered by Engineer	woodsk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9I3643, Item 5021334, Project Item Line Number 0060, Material Set 502133496, Material 1057JMTBE42019 - Tie Bar Ep Ctd 40" No. 6/M19 Gr 60/M420@, Acceptance Action Generic ReinforcingMisc is insufficient.	No Remark was entered by Engineer	woodsk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9I3643, Item 5031010A, Project Item Line Number 0490, Material Set 5031010A96, Material 1057JMFRPF - Preformed Fiber Expansion Joint Matl @, Acceptance Action Generic 1057JMFRPF is insufficient.	No Remark was entered by Engineer	woodsk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9I3643, Item 5031010A, Project Item Line Number 0490, Material Set 5031010A96, Material 1058PSBB - Polyethylene Sheeting for Bond Breaker, Acceptance Action Generic 1058PSBB is insufficient.	No Remark was entered by Engineer	woodsk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9I3643, Item 5031010A, Project Item Line Number 0490, Material Set 5031010A96, Material 1053CSSIL - Concrete Sealer (CS) - Silane @, Acceptance Action Generic 1053CSSIL is insufficient.	No Remark was entered by Engineer	woodsk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9I3643, Item 5031010A, Project Item Line Number 0490, Material Set 5031010A96, Material 1013DMCRPE..04 - Underdrain Corrugated PE 4" (100mm), Acceptance Action Generic 1013DMCRPE..04 is insufficient.	No Remark was entered by Engineer	woodsk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9I3643, Item 5031010A, Project Item Line Number 0620, Material Set 5031010A96, Material 1057JMFRPF - Preformed Fiber Expansion Joint Matl @, Acceptance Action Generic 1057JMFRPF is insufficient.	No Remark was entered by Engineer	woodsk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9I3643, Item 5031010A, Project Item Line Number 0620, Material Set 5031010A96, Material 1013DMCRPE..04 - Underdrain Corrugated PE 4" (100mm), Acceptance Action Generic 1013DMCRPE..04 is insufficient.	No Remark was entered by Engineer	woodsk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9I3643, Item 5031010A, Project Item Line Number 0620, Material Set 5031010A96, Material 1053CSSIL - Concrete Sealer (CS) - Silane @, Acceptance Action Generic 1053CSSIL is insufficient.	No Remark was entered by Engineer	woodsk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9I3643, Item 5031010A, Project Item Line Number 0620, Material Set 5031010A96, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	No Remark was entered by Engineer	woodsk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9I3643, Item 5031010A, Project Item Line Number 0620, Material Set 5031010A96, Material 1058PSBB - Polyethylene Sheeting for Bond Breaker, Acceptance Action Generic 1058PSBB is insufficient.	No Remark was entered by Engineer	woodsk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9I3643, Item 5041000, Project Item Line Number 0070, Material Set 504100096, Material 1013DMCRPE..04 - Underdrain Corrugated PE 4" (100mm), Acceptance Action Generic 1013DMCRPE..04 is insufficient.	No Remark was entered by Engineer	woodsk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9I3643, Item 5041000, Project Item Line Number 0070, Material Set 504100096, Material 1057JMFRPF - Preformed Fiber Expansion Joint Matl @, Acceptance Action Generic 1057JMFRPF is insufficient.	No Remark was entered by Engineer	woodsk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9I3643, Item 5041000, Project Item Line Number 0070, Material Set 504100096, Material 1057JMTBE28019 - Tie Bar Ep Ctd 40" No. 6/M19 Gr 40/M280@, Acceptance Action Generic ReinforcingMisc is insufficient.	No Remark was entered by Engineer	woodsk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9I3643, Item 5041000, Project Item Line Number 0070, Material Set 504100096, Material 1057JMTBE42019 - Tie Bar Ep Ctd 40" No. 6/M19 Gr 60/M420@, Acceptance Action Generic ReinforcingMisc is insufficient.	No Remark was entered by Engineer	woodsk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9I3643, Item 6091010, Project Item Line Number 0080, Material Set 609101096, Material 0501CCB..A - Concrete, Class B w/Air, Acceptance Action Generic 0501CCB..A is insufficient.	No Remark was entered by Engineer	woodsk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9I3643, Item 6096010A, Project Item Line Number 0090, Material Set 6096010A96, Material 0609PDDL - Paved Drainage Material for Ditch Liner, Acceptance Action Generic 0609PDDL is insufficient.	No Remark was entered by Engineer	woodsk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9I3643, Item 6200021, Project Item Line Number 0300, Material Set 620002196, Material 1048PMPFWHXX - Pref Mrk Tape Direct Indcat or Shape WH, Acceptance Action Generic 1048PMPFWHXX is insufficient.	No Remark was entered by Engineer	woodsk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9I3643, Item 7034212, Project Item Line Number 0500, Material Set 703421296, Material 0705DPRCPS..30 - Prestress Conc Deck Panel 3" (75 mm), Acceptance Action Generic 0705DPRCPS..30 is insufficient.	No Remark was entered by Engineer	woodsk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9I3643, Item 7034212, Project Item Line Number 0500, Material Set 703421296, Material 1053CSSIL - Concrete Sealer (CS) - Silane @, Acceptance Action Generic 1053CSSIL is insufficient.	No Remark was entered by Engineer	woodsk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9I3643, Item 7034212, Project Item Line Number 0630, Material Set 703421296, Material 0705DPRCPS..30 - Prestress Conc Deck Panel 3" (75 mm), Acceptance Action Generic 0705DPRCPS..30 is insufficient.	No Remark was entered by Engineer	woodsk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9I3643, Item 7034212, Project Item Line Number 0630, Material Set 703421296, Material 1053CSSIL - Concrete Sealer (CS) - Silane @, Acceptance Action Generic 1053CSSIL is insufficient.	No Remark was entered by Engineer	woodsk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9I3643, Item 7034219A, Project Item Line Number 0510, Material Set 7034219A96, Material 1053CSSIL - Concrete Sealer (CS) - Silane @,	No Remark was entered by Engineer	woodsk1	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on July 6, 2023

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Acceptance Action Generic 1053CSSIL is insufficient.			
Estimate Exception Type: Insufficient Materials: Project J9I3643, Item 7034219A, Project Item Line Number 0640, Material Set 7034219A96, Material 1053CSSIL - Concrete Sealer (CS) - Silane @, Acceptance Action Generic 1053CSSIL is insufficient.	No Remark was entered by Engineer	woodsk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9I3643, Item 7110200, Project Item Line Number 0520, Material Set 711020096, Material 1059PCECBP - Protective Coat Bents and Piers - Epoxy, Acceptance Action Generic 1059PCECBP is insufficient.	No Remark was entered by Engineer	woodsk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9I3643, Item 7110200, Project Item Line Number 0650, Material Set 711020096, Material 1059PCECBP - Protective Coat Bents and Piers - Epoxy, Acceptance Action Generic 1059PCECBP is insufficient.	No Remark was entered by Engineer	woodsk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9I3643, Item 7125210, Project Item Line Number 0560, Material Set 712521096, Material 1045PTIZ - High Solids Inorganic Zinc Silicat Paint, Acceptance Action Generic 1045PTIZ is insufficient.	No Remark was entered by Engineer	woodsk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9I3643, Item 7125210, Project Item Line Number 0560, Material Set 712521096, Material 1045PTGREPMA - Gray Epoxy-Mastic Primer, Acceptance Action Generic 1045PTGREPMA is insufficient.	No Remark was entered by Engineer	woodsk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9I3643, Item 7125210, Project Item Line Number 0690, Material Set 712521096, Material 1045PTIZ - High Solids Inorganic Zinc Silicat Paint, Acceptance Action Generic 1045PTIZ is insufficient.	No Remark was entered by Engineer	woodsk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9I3643, Item 7125210, Project Item Line Number 0690, Material Set 712521096, Material 1045PTGREPMA - Gray Epoxy-Mastic Primer, Acceptance Action Generic 1045PTGREPMA is insufficient.	No Remark was entered by Engineer	woodsk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9I3643, Item 7125365A, Project Item Line Number 0570, Material Set 7125365A96, Material 1045PTEP - High Solids Epoxy System G Intrmdte Coat, Acceptance Action Generic 1045PTEP is insufficient.	No Remark was entered by Engineer	woodsk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9I3643, Item 7125365A, Project Item Line Number 0700, Material Set 7125365A96, Material 1045PTEP - High Solids Epoxy System G Intrmdte Coat, Acceptance Action Generic 1045PTEP is insufficient.	No Remark was entered by Engineer	woodsk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9I3643, Item 7125370A, Project Item Line Number 0580, Material Set 7125370A96, Material 1045PTAP - Polyurethane System G Finish Coating, Acceptance Action Generic 1045PTAP is insufficient.	No Remark was entered by Engineer	woodsk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9I3643, Item 7125370A, Project Item Line Number 0710, Material Set 7125370A96, Material 1045PTAP - Polyurethane System G Finish Coating, Acceptance Action Generic 1045PTAP is insufficient.	No Remark was entered by Engineer	woodsk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9I3643, Item 8051000A, Project Item Line Number 5005, Material Set 8051000A96, Material 0801FZ - Fertilizer, Acceptance Action Generic 0801FZ is insufficient.	No Remark was entered by Engineer	woodsk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9I3643, Item 8051000A, Project Item Line Number 5005, Material Set 8051000A96, Material 0805SD - Grass Seed -Seed, Acceptance Action Generic 0805SD is insufficient.	No Remark was entered by Engineer	woodsk1	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on July 6, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220121-H01	J9I3643	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$15,000.00	\$15,000.00
		0001	0020	2071000	LINEAR GRADING CLASS 1	4.40	0.00	4.40	STA	4.40	\$2,600.00	\$11,440.00
		0001	0030	2072000	LINEAR GRADING CLASS 2	32.40	0.00	32.40	STA	32.40	\$3,850.00	\$124,740.00
		0001	0040	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	1,174.00	0.00	1,174.00	SQYD	1,174.00	\$15.00	\$17,610.00
		0001	0050	4019905	MISC.Optional Pavement	2,932.00	791.00	3,723.00	SQYD	3,723.00	\$50.53	\$188,123.19
		0001	0060	5021334	CONCRETE PAVEMENT (10 1/2 IN. NON-REINFORCED, 15 FT. JOINTS)	1,173.60	0.00	1,173.60	SQYD	1,173.60	\$95.00	\$111,492.00
		0001	0070	5041000	CONCRETE APPROACH PAVEMENT	404.80	0.00	404.80	SQYD	404.80	\$105.00	\$42,504.00
		0001	0080	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	349.00	0.00	349.00	LF	349.00	\$20.00	\$6,980.00
		0001	0090	6096010A	FURNISHING TYPE 1 ROCK DITCH LINER	47.00	0.00	47.00	CUYD	47.00	\$45.00	\$2,115.00
		0001	0100	6096041	PLACING TYPE 1 ROCK DITCH LINER	47.00	0.00	47.00	CUYD	47.00	\$80.00	\$3,760.00
		0001	0110	6113020	FURNISHING TYPE 2 ROCK BLANKET	853.00	0.00	853.00	CUYD	853.00	\$40.00	\$34,120.00
		0001	0120	6113040	PLACING TYPE 2 ROCK BLANKET	853.00	0.00	853.00	CUYD	853.00	\$25.00	\$21,325.00
		0001	0130	6122019	IMPACT ATTENUATOR 70 MPH (SAND BARREL ARRAY)	2.00	2.00	4.00	EA	4.00	\$2,000.00	\$8,000.00
		0001	0140	6122020	REPLACEMENT SAND BARREL	6.00	24.00	30.00	EA	30.00	\$250.00	\$7,500.00
		0001	0150	6122030	IMPACT ATTENUATOR (RELOCATION)	2.00	1.00	3.00	EA	3.00	\$1,000.00	\$3,000.00
		0001	0160	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	3.00	0.00	3.00	EA	3.00	\$5,000.00	\$15,000.00
		0001	0170	6161005	CONSTRUCTION SIGNS	2,140.00	0.00	2,140.00	SQFT	1,822.20	\$6.50	\$11,844.30
		0001	0180	6161008	ADVANCED WARNING RAIL SYSTEM	18.00	0.00	18.00	EA	18.00	\$25.00	\$450.00
		0001	0190	6161025	CHANNELIZER (TRIM LINE)	500.00	0.00	500.00	EA	407.00	\$17.00	\$6,919.00
		0001	0200	6161030	TYPE III MOVEABLE BARRICADE	21.00	0.00	21.00	EA	21.00	\$145.00	\$3,045.00
		0001	0210	6161033	DIRECTIONAL INDICATOR BARRICADE	100.00	0.00	100.00	EA	74.00	\$65.00	\$4,810.00
		0001	0220	6161040	FLASHING ARROW PANEL	4.00	0.00	4.00	EA	4.00	\$1,500.00	\$6,000.00
		0001	0230	6161052	WARNING LIGHT, TYPE B	50.00	0.00	50.00	EA	0.00	\$15.00	\$0.00
		0001	0240	6161070	TUBULAR MARKER	650.00	0.00	650.00	EA	399.00	\$35.00	\$13,965.00
		0001	0250	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	4.00	0.00	4.00	EA	4.00	\$4,800.00	\$19,200.00
		0001	0260	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	16.00	0.00	16.00	EA	16.00	\$800.00	\$12,800.00
		0001	0270	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	451.00	100.00	551.00	LF	551.00	\$40.00	\$22,040.00
		0001	0280	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	451.00	100.00	551.00	LF	551.00	\$35.00	\$19,285.00
		0001	0290	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$225,000.00	\$0.00
		0001	0291	6181000	MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$200,165.00	\$200,165.00
		0001	0300	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	10.00	0.00	10.00	EA	10.00	\$250.00	\$2,500.00
		0001	0310	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	3,645.00	0.00	3,645.00	LF	3,645.00	\$2.00	\$7,290.00
		0001	0320	6205303B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW	6,090.00	2,500.00	8,590.00	LF	8,590.00	\$2.00	\$17,180.00
		0001	0330	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	2,705.00	27,660.00	30,365.00	LF	0.00	\$0.30	\$0.00
		0001	0340	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	1,774.00	19,126.00	20,900.00	LF	0.00	\$0.30	\$0.00
		0001	0350	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	13,177.00	-13,177.00	0.00	LF	0.00	\$0.15	\$0.00
		0001	0360	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	6,704.00	-6,704.00	0.00	LF	0.00	\$0.15	\$0.00
		0001	0370	6206125A	24 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	75.00	-75.00	0.00	LF	0.00	\$5.00	\$0.00
		0001	0380	6207001	PAVEMENT MARKING REMOVAL	50,359.00	0.00	50,359.00	LF	44,666.00	\$0.50	\$22,333.00
		0001	0390	6208063	TEMPORARY PAVEMENT MARKING	34,359.00	12,215.00	46,574.00	EA	46,574.00	\$0.25	\$11,643.50
		0001	0400	6240102A	TEMPORARY SILT FENCE GEOTEXTILE	1,040.00	0.00	1,040.00	SQYD	1,040.00	\$1.50	\$1,560.00
		0001	0410	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	1,689.00	0.00	1,689.00	SQYD	1,689.00	\$4.00	\$6,756.00
		0001	0420	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$20,000.00	\$20,000.00
		0001	0430	7250312A	12 IN. PIPE GROUP B	1,100.00	0.00	1,100.00	LF	1,100.00	\$50.00	\$55,000.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on July 6, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220121-H01	J9I3643	0001	0440	8061016	SEDIMENT REMOVAL	10.00	0.00	10.00	CUYD	10.00	\$1.00	\$10.00
		0010	0450	6061060	MGS GUARDRAIL	100.00	315.00	415.00	LF	415.00	\$40.00	\$16,600.00
		0010	0460	6061068	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	6.00	0.00	6.00	EA	6.00	\$4,000.00	\$24,000.00
		0010	0470	6069901	MISC.Remove and Reinstall High-Tension Gurad Cable	1.00	0.00	1.00	LS	1.00	\$55,000.00	\$55,000.00
		0070	0480	2162500	REMOVAL OF EXISTING BRIDGE DECK	11,771.00	0.00	11,771.00	SQFT	11,771.00	\$14.00	\$164,794.00
		0070	0490	5031010A	BRIDGE APPROACH SLAB (MAJOR)	188.00	0.00	188.00	SQYD	188.00	\$415.00	\$78,020.00
		0070	0500	7034212	SLAB ON STEEL	1,353.00	0.00	1,353.00	SQYD	1,353.00	\$525.00	\$710,325.00
		0070	0510	7034219A	TYPE D BARRIER	558.00	0.00	558.00	LF	558.00	\$115.00	\$64,170.00
		0070	0520	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	1.00	\$10,000.00	\$10,000.00
		0070	0530	7121159	SHEAR CONNECTORS	1,800.00	0.00	1,800.00	EA	1,800.00	\$15.50	\$27,900.00
		0070	0540	7123610	SLAB DRAIN	20.00	0.00	20.00	EA	20.00	\$450.00	\$9,000.00
		0070	0550	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	12,100.00	0.00	12,100.00	SQFT	12,100.00	\$9.50	\$114,950.00
		0070	0560	7125210	FIELD APPLICATION OF INORGANIC ZINC PRIMER	12,100.00	0.00	12,100.00	SQFT	12,100.00	\$2.50	\$30,250.00
		0070	0570	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	12,100.00	0.00	12,100.00	SQFT	12,100.00	\$1.50	\$18,150.00
		0070	0580	7125370A	FINISH FIELD COAT (SYSTEM G)	2,700.00	0.00	2,700.00	SQFT	2,700.00	\$3.00	\$8,100.00
		0070	0590	7126000	NON-DESTRUCTIVE TESTING	109.00	0.00	109.00	LF	109.00	\$45.00	\$4,905.00
		0070	0600	7172054	OPEN CELL FOAM JOINT SEAL	87.00	0.00	87.00	LF	87.00	\$80.00	\$6,960.00
		0071	0610	2162500	REMOVAL OF EXISTING BRIDGE DECK	11,771.00	0.00	11,771.00	SQFT	11,771.00	\$14.00	\$164,794.00
		0071	0620	5031010A	BRIDGE APPROACH SLAB (MAJOR)	188.00	0.00	188.00	SQYD	188.00	\$415.00	\$78,020.00
		0071	0630	7034212	SLAB ON STEEL	1,353.00	0.00	1,353.00	SQYD	1,353.00	\$525.00	\$710,325.00
		0071	0640	7034219A	TYPE D BARRIER	558.00	0.00	558.00	LF	558.00	\$115.00	\$64,170.00
		0071	0650	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	1.00	\$10,000.00	\$10,000.00
		0071	0660	7121159	SHEAR CONNECTORS	1,800.00	0.00	1,800.00	EA	1,800.00	\$15.50	\$27,900.00
		0071	0670	7123610	SLAB DRAIN	18.00	0.00	18.00	EA	18.00	\$450.00	\$8,100.00
		0071	0680	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	12,100.00	0.00	12,100.00	SQFT	12,100.00	\$9.50	\$114,950.00
		0071	0690	7125210	FIELD APPLICATION OF INORGANIC ZINC PRIMER	12,100.00	0.00	12,100.00	SQFT	12,100.00	\$2.50	\$30,250.00
		0071	0700	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	12,100.00	0.00	12,100.00	SQFT	12,100.00	\$1.50	\$18,150.00
		0071	0710	7125370A	FINISH FIELD COAT (SYSTEM G)	2,700.00	0.00	2,700.00	SQFT	2,700.00	\$3.00	\$8,100.00
		0071	0720	7126000	NON-DESTRUCTIVE TESTING	109.00	0.00	109.00	LF	109.00	\$45.00	\$4,905.00
		0071	0730	7172054	OPEN CELL FOAM JOINT SEAL	87.00	0.00	87.00	LF	87.00	\$80.00	\$6,960.00
		0001	5001	6189901	MISC.Contract Bond Payment	0.00	1.00	1.00	LS	1.00	\$24,835.00	\$24,835.00
		0001	5002	6161055	SEQUENTIAL FLASHING WARNING LIGHT	0.00	36.00	36.00	EA	36.00	\$120.75	\$4,347.00
		0001	5003	8061017	TEMPORARY SEEDING	0.00	1.00	1.00	ACRE	1.00	\$5,660.95	\$5,660.95
		0001	5004	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	0.00	6.00	6.00	EA	6.00	\$50.00	\$300.00
0001	5005	8051000A	SEEDING - COOL SEASON GRASSES	0.00	1.00	1.00	ACRE	1.00	\$5,547.39	\$5,547.39		
0001	5006	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	0.00	448.00	448.00	SQYD	448.00	\$24.59	\$11,016.77		
Project J9I3643 - Total Value Posted to Date as of Report Generated Date												\$3,718,960.10
220121-H01 Overall - Total Value Posted to Date as of Report Generated Date												\$3,718,960.10



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on July 6, 2023

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J913643

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0160	6123000A	TRUCK OR TRAILER MOUNTED ATTEN (TMA)	6/30/23	6/30/23	2.00	EA	Estimated Payment Percentage for Completed Work on Northbound and Southbound Bridges.	1360		1367		Estimated Payment Percentage for Completed Work on Northbound and Southbound Bridges.
0170	6161005	CONSTRUCTION SIGNS	6/30/23	6/30/23	262.20	SQFT	Estimated Payment Percentage for Completed Work on Northbound and Southbound Bridges.	1360		1367		Estimated Payment Percentage for Completed Work on Northbound and Southbound Bridges.
0180	6161008	ADVANCED WARNING RAIL SYSTEM	6/30/23	6/30/23	10.00	EA	Estimated Payment Percentage for Completed Work on Northbound and Southbound Bridges.	1360		1367		Estimated Payment Percentage for Completed Work on Northbound and Southbound Bridges.
0200	6161030	TYPE III MOVEABLE BARRICADE	6/30/23	6/30/23	6.00	EA	Estimated Payment Percentage for Completed Work on Northbound and Southbound Bridges.	1360		1367		Estimated Payment Percentage for Completed Work on Northbound and Southbound Bridges.
0220	6161040	FLASHING ARROW PANEL	6/30/23	6/30/23	1.00	EA	Estimated Payment Percentage for Completed Work on Northbound and Southbound Bridges.	1360		1367		Estimated Payment Percentage for Completed Work on Northbound and Southbound Bridges.
0240	6161070	TUBULAR MARKER	6/30/23	6/30/23	29.00	EA	Estimated Payment Percentage for Completed Work on Northbound and Southbound Bridges.	1360		1367		Estimated Payment Percentage for Completed Work on Northbound and Southbound Bridges.
0300	6200021	PREF THERMO PVMT MARK, LT/RT ARROW	6/30/23	6/30/23	10.00	EA	Estimated Payment Percentage for Completed Work on Northbound and Southbound Bridges.	1360		1367		Estimated Payment Percentage for Completed Work on Northbound and Southbound Bridges.
0520	7110200	PROTECTIVE COATING - CONCRETE BENTS AND	6/30/23	6/30/23	1.00	LS	Estimated Payment Percentage for Completed Work on Northbound and Southbound Bridges.	1360		1367		Estimated Payment Percentage for Completed Work on Northbound and Southbound Bridges.
0650	7110200	PROTECTIVE COATING - CONCRETE BENTS AND	6/30/23	6/30/23	1.00	LS	Estimated Payment Percentage for Completed Work on Northbound and Southbound Bridges.	1360		1367		Estimated Payment Percentage for Completed Work on Northbound and Southbound Bridges.
5005	8051000A	SEEDING - COOL SEASON GRASSES	6/30/23	6/30/23	0.50	ACRE	Estimated Payment Percentage for Completed Work on Northbound and Southbound Bridges.	1360		1367		Estimated Payment Percentage for Completed Work on Northbound and Southbound Bridges.

The information below this line are details for Construction Signs (if applicable).

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post
J913643	0170	April 11, 2022	666	WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		65.227	NB	2.00	16			32
				CONST-3A 60x48 20.00 FINE SIGN		65.501	NB	2.00	20			40
				CONST-3X 56x12 4.67 SPEEDING/PASSING (PLATE)		65.501	NB	2.00	4.67			9.34
				GO20-5aP 36x24 6.00 WORK ZONE (PLAQUE)		65.713	NB	2.00	6			12
				R4-1 36x48 12.00 DO NOT PASS		65.713	NB	2.00	12			24
				WO20-5 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED AHEAD		65.976	NB	2.00	16			32
				WO4-1aR 48x48 16.00 MERGE (ARROW SYMBOL)		66.107	NB	1.00	16			16
				WO20-6a 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED		66.107	NB	1.00	16			16
				GO20-5aP 36x24 6.00 WORK ZONE (PLAQUE)		66.489	NB	2.00	6			12
				R2-1 36x48 12.00 SPEED LIMIT XX		66.489	NB	2.00	12			24
				R2-1 36x48 12.00 SPEED LIMIT XX		66.491	SB	2.00	12			24
				R2-1 36x48 12.00 SPEED LIMIT XX		68.153	NB	2.00	12			24
				GO20-5aP 36x24 6.00 WORK ZONE (PLAQUE)		68.396	SB	2.00	6			12
				R2-1 36x48 12.00 SPEED LIMIT XX		68.396	SB	2.00	12			24
				WO4-1aR 48x48 16.00 MERGE (ARROW SYMBOL)		68.598	SB	1.00	16			16
				WO20-6a 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED		68.598	SB	1.00	16			16
				WO20-5 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED AHEAD		68.796	SB	2.00	16			32
				GO20-5aP 36x24 6.00 WORK ZONE (PLAQUE)		68.997	SB	2.00	6			12
				R2-1 36x48 12.00 SPEED LIMIT XX		68.997	SB	2.00	12			24
				CONST-3A 60x48 20.00 FINE SIGN		69.213	SB	2.00	20			40
				CONST-3X 56x12 4.67 SPEEDING/PASSING (PLATE)		69.213	SB	2.00	4.67			9.34
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		69.403	SB	2.00	16			32
				R2-1 36x48 12.00 SPEED LIMIT XX			62 to 55 SB Ramp	1.00	12			12
				R4-1 36x48 12.00 DO NOT PASS			57 NB to 55 NB Ramp	1.00	12			12
				R4-1 36x48 12.00 DO NOT PASS			57 SB to 55 NB Ramp	1.00	12			12
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD			57 NB to 55 NB Ramp	1.00	16			16
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD			57 SB to 55 NB Ramp	1.00	16			16
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD			62 to 55 SB Ramp	1.00	16			16
				WO20-5 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED AHEAD			57 NB to 55 NB Ramp	1.00	16			16
				WO20-5 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED AHEAD			57 SB to 55 NB Ramp	1.00	16			16
				CONST-3A 60x48 20.00 FINE SIGN			57 NB to 55 NB Ramp	1.00	20			20
				CONST-3A 60x48 20.00 FINE SIGN			57 SB to 55 NB Ramp	1.00	20			20
				CONST-3X 56x12 4.67 SPEEDING/PASSING (PLATE)			57 NB to 55 NB Ramp	1.00	4.67			4.67
				CONST-3X 56x12 4.67 SPEEDING/PASSING (PLATE)			57 SB to 55 NB Ramp	1.00	4.67			4.67
				GO20-5aP 36x24 6.00 WORK ZONE (PLAQUE)			57 NB to 55 NB Ramp	1.00	6			6
				GO20-5aP 36x24 6.00 WORK ZONE (PLAQUE)			57 SB to 55 NB Ramp	1.00	6			6
				GO20-5aP 36x24 6.00 WORK ZONE (PLAQUE)			62 to 55 SB Ramp	1.00	6			6



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on July 6, 2023

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details for Construction Signs (if applicable).**

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post		
J913643	0170	April 19, 2022	7	R1-2 48 TRI 6.93 YIELD		67.450	US 62 Ramp to I-55 NB	1.00	6.93			6.93		
		June 2, 2022	126	WO20-2 48x48 16.00 DETOUR AHEAD		61.540	Rte 62 EB	1.00	16				16	
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		61.912	Rte 62 EB	1.00	16				16	
				WO20-5 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED AHEAD		61.988	Rte 62 EB	1.00	16				16	
				WO20-6a 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED		62.087	Rte 62 EB	1.00	16				16	
				R11-2 48x30 10.00 ROAD CLOSED		62.281	Rte 62 at I-55 NB Ramp	3.00	10					30
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		62.676	Rte 62 WB	1.00	16					16
				WO20-2 48x48 16.00 DETOUR AHEAD		62.909	Rte 62 WB	1.00	16					16
			249			special ??x?? ??.00 NO PASSING ZONE		0.149	Rt H NB	1.00		I-55 North Detour Signage 50B	27.69	27.69
						special ??x?? ??.00 NO PASSING ZONE		69.377	Rt HH at I-55 NB On Ramp	1.00		I-55 North Detour Signage 50C	27.69	27.69
						special ??x?? ??.00 NO PASSING ZONE		62.391	Rte 62 WB	1.00		I-55 North Detour Signage 50B	27.69	27.69
						special ??x?? ??.00 NO PASSING ZONE		61.988	Rte 62 WB	1.00		I-55 North Detour Signage 50A	27.69	27.69
						special ??x?? ??.00 NO PASSING ZONE		1.070	Rt H NB	1.00		I-55 North Detour Signage 50B	27.69	27.69
						special ??x?? ??.00 NO PASSING ZONE		61.789	Rte 62 EB	1.00		I-55 North Detour Signage 50E	27.69	27.69
						special ??x?? ??.00 NO PASSING ZONE		1.847	Rt H NB	1.00		I-55 North Detour Signage 50A	27.69	27.69
						special ??x?? ??.00 NO PASSING ZONE		1.699	Rt H NB	1.00		I-55 North Detour Signage 50D	27.69	27.69
						special ??x?? ??.00 NO PASSING ZONE		61.854	Rte 62 EB	1.00		I-55 North Detour Signage 50C	27.69	27.69
			488			EO5-1 36x48 12.00 GORE EXIT		67.173	I-55 NB to Rte 62 Ramp	1.00	12			12
						special ??x?? ??.00 NO PASSING ZONE		67.015	I-55 NB	2.00		Ramp Exit 500 FT Sign 61	16.00	32
						WO1-6 60x30 12.50 HORIZONTAL ARROW (SYMBOL)		66.991	I-55 NB	2.00	12.5			25
						R11-2 48x30 10.00 ROAD CLOSED		66.991	I-55 NB	1.00	10			10
						WO13-1 30x30 6.25 ADVISORY SPEED (PLAQUE)		66.804	I-55 NB	1.00	6.25			6.25
						WO1-4L 48x48 16.00 REVERSE CURVE (SYMBOL LEFT ARROW)		66.804	I-55 NB	1.00	16			16
						GO20-2 48x24 8.00 END ROAD WORK		65.730	I-55 SB	2.00	8			16
						CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		64.654	I-55 NB	2.00	12			24
						GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		64.552	I-55 NB	2.00	10			20
						CONST-7 72x36 18.00 RATE OUR WORK ZONE		64.454	I-55 NB	1.00	18			18
						R11-2 48x30 10.00 ROAD CLOSED		67.253	I-55 NB	1.00	10			10
						CONST-7 72x36 18.00 RATE OUR WORK ZONE		70.251	I-55 SB	1.00	18			18
						WO1-6 60x30 12.50 HORIZONTAL ARROW (SYMBOL)		67.253	I-55 NB	2.00	12.5			25
						R11-2 48x30 10.00 ROAD CLOSED		67.289	I-55 NB	2.00	10			20
						R4-1 36x48 12.00 DO NOT PASS		67.429	I-55 NB	1.00	12			12
						WO6-3 48x48 16.00 TWO WAY TRAFFIC (SYMBOL)		67.429	I-55 SB	1.00	16			16
						GO20-5aP 36x24 6.00 WORK ZONE (PLAQUE)		67.429	I-55 NB	1.00	6			6
						R4-1 36x48 12.00 DO NOT PASS		67.647	I-55 NB	1.00	12			12
						WO6-3 48x48 16.00 TWO WAY TRAFFIC (SYMBOL)		67.647	I-55 SB	1.00	16			16
						GO20-5aP 36x24 6.00 WORK ZONE (PLAQUE)		67.647	I-55 NB	1.00	6			6
						WO1-4R 48x48 16.00 REVERSE CURVE (SYMBOL RIGHT ARROW)		67.800	I-55 NB	1.00	16			16
						WO13-1 30x30 6.25 ADVISORY SPEED (PLAQUE)		67.800	I-55 NB	1.00	6.25			6.25
						WO1-6 60x30 12.50 HORIZONTAL ARROW (SYMBOL)		67.887	I-55 NB	2.00	12.5			25
						R5-1 30x30 6.25 DO NOT ENTER		67.890	I-55 NB	2.00	6.25			12.5
						WO6-3 48x48 16.00 TWO WAY TRAFFIC (SYMBOL)		67.890	I-55 SB	2.00	16			32
						WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		69.286	Rt HH Ramp to I-55 SB	1.00	16			16
						CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		69.825	I-55 SB	2.00	12			24
						GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		70.031	I-55 SB	2.00	10			20
				June 13, 2022	24	R2-1 36x48 12.00 SPEED LIMIT XX		62.117	Rt 62 EB	1.00	12			12
						R2-1 36x48 12.00 SPEED LIMIT XX		62.428	Rt 62 WB	1.00	12			12
0170 - Total												1544.16		



Line Item Adjustments by Estimate

Contract ID: 220121-H01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J913643	0050	MISC.	Material		4	May 16, 2022	SYSTEM	\$118,523.17	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user leez1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					4	May 16, 2022	SYSTEM	(\$118,523.17)						
					5	Jun 2, 2022	SYSTEM	\$148,153.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user leez1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					5	Jun 2, 2022	SYSTEM	(\$148,153.96)						
					6	Jun 16, 2022	SYSTEM	\$148,153.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user leez1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					6	Jun 16, 2022	SYSTEM	(\$148,153.96)						
					7	Jul 1, 2022	SYSTEM	\$148,153.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user leez1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					7	Jul 1, 2022	SYSTEM	(\$148,153.96)						
					8	Jul 19, 2022	SYSTEM	\$148,153.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user woodsk1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					8	Jul 19, 2022	SYSTEM	(\$148,153.96)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0050 - Total								\$0.00	
					0060		CONCRETE PAVEMENT (10 1/2 IN. NON-REINF,	Material		11	Sep 2, 2022	SYSTEM	\$55,765.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user woodsk1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
										11	Sep 2, 2022	SYSTEM	(\$55,765.00)	
										12	Sep 16, 2022	SYSTEM	\$55,765.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user woodsk1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
										12	Sep 16, 2022	SYSTEM	(\$55,765.00)	
										13	Sep 30, 2022	SYSTEM	\$55,765.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user woodsk1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
										13	Sep 30, 2022	SYSTEM	(\$55,765.00)	
14	Oct 17, 2022	SYSTEM	\$55,765.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user woodsk1 overriding Payment Estimate Exception 2 on the current Payment Estimate.										
14	Oct 17, 2022	SYSTEM	(\$55,765.00)											
15	Nov 2, 2022	SYSTEM	\$55,765.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user woodsk1 overriding Payment Estimate Exception 2 on the current Payment Estimate.										
15	Nov 2, 2022	SYSTEM	(\$55,765.00)											
16	Nov 16, 2022	SYSTEM	\$55,765.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user woodsk1 overriding Payment Estimate Exception 2 on the current Payment Estimate.										
16	Nov 16, 2022	SYSTEM	(\$55,765.00)											
17	Dec 16, 2022	SYSTEM	\$55,765.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user woodsk1 overriding Payment Estimate Exception 2 on the current Payment Estimate.										
17	Dec 16, 2022	SYSTEM	(\$55,765.00)											
18	Jan 17, 2023	SYSTEM	\$55,765.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user woodsk1 overriding Payment Estimate Exception 2 on the current Payment Estimate.										



Line Item Adjustments by Estimate

Jul 6, 2023

Contract ID: 220121-H01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J9I3643	0060	CONCRETE PAVEMENT (10 1/2 IN. NON-REINF,	Material		18	Jan 17, 2023	SYSTEM	(\$55,765.00)						
					19	Feb 2, 2023	SYSTEM	\$55,765.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user woodsk1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					19	Feb 2, 2023	SYSTEM	(\$55,765.00)						
					20	Feb 16, 2023	SYSTEM	\$55,765.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user woodsk1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					20	Feb 16, 2023	SYSTEM	(\$55,765.00)						
					21	Mar 1, 2023	SYSTEM	\$111,492.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user woodsk1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					21	Mar 1, 2023	SYSTEM	(\$111,492.00)						
					22	Mar 16, 2023	SYSTEM	\$111,492.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user woodsk1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					22	Mar 16, 2023	SYSTEM	(\$111,492.00)						
					23	Apr 4, 2023	SYSTEM	\$111,492.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user woodsk1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					23	Apr 4, 2023	SYSTEM	(\$111,492.00)						
					24	May 2, 2023	SYSTEM	\$111,492.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user woodsk1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					24	May 2, 2023	SYSTEM	(\$111,492.00)						
					25	May 17, 2023	SYSTEM	\$111,492.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user woodsk1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					25	May 17, 2023	SYSTEM	(\$111,492.00)						
					26	Jun 2, 2023	SYSTEM	\$111,492.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user woodsk1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					26	Jun 2, 2023	SYSTEM	(\$111,492.00)						
					27	Jun 16, 2023	SYSTEM	\$111,492.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user woodsk1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					27	Jun 16, 2023	SYSTEM	(\$111,492.00)						
					28	Jun 30, 2023	SYSTEM	\$111,492.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user woodsk1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					28	Jun 30, 2023	SYSTEM	(\$111,492.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0060 - Total								\$0.00	
						0070	CONCRETE APPROACH PAVEMENT	Material		11	Sep 2, 2022	SYSTEM	\$21,252.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user woodsk1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
										11	Sep 2, 2022	SYSTEM	(\$21,252.00)	
										12	Sep 16, 2022	SYSTEM	\$21,252.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user woodsk1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
										12	Sep 16, 2022	SYSTEM	(\$21,252.00)	
13	Sep 30, 2022	SYSTEM	\$21,252.00	This adjustment offsets the original system-generated Material Payment										



Line Item Adjustments by Estimate

Jul 6, 2023

Contract ID: 220121-H01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J913643	0070	CONCRETE APPROACH PAVEMENT	Material			2022			Estimate Item Adjustment (0002) due to user woodsk1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					13	Sep 30, 2022	SYSTEM	(\$21,252.00)	
					14	Oct 17, 2022	SYSTEM	\$21,252.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user woodsk1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					14	Oct 17, 2022	SYSTEM	(\$21,252.00)	
					15	Nov 2, 2022	SYSTEM	\$21,252.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user woodsk1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					15	Nov 2, 2022	SYSTEM	(\$21,252.00)	
					16	Nov 16, 2022	SYSTEM	\$21,252.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user woodsk1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					16	Nov 16, 2022	SYSTEM	(\$21,252.00)	
					17	Dec 16, 2022	SYSTEM	\$21,252.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user woodsk1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					17	Dec 16, 2022	SYSTEM	(\$21,252.00)	
					18	Jan 17, 2023	SYSTEM	\$21,252.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user woodsk1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					18	Jan 17, 2023	SYSTEM	(\$21,252.00)	
					19	Feb 2, 2023	SYSTEM	\$21,252.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user woodsk1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					19	Feb 2, 2023	SYSTEM	(\$21,252.00)	
					20	Feb 16, 2023	SYSTEM	\$31,752.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user woodsk1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					20	Feb 16, 2023	SYSTEM	(\$31,752.00)	
					21	Mar 1, 2023	SYSTEM	\$42,504.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user woodsk1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					21	Mar 1, 2023	SYSTEM	(\$42,504.00)	
					22	Mar 16, 2023	SYSTEM	\$42,504.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user woodsk1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					22	Mar 16, 2023	SYSTEM	(\$42,504.00)	
					23	Apr 4, 2023	SYSTEM	\$42,504.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user woodsk1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					23	Apr 4, 2023	SYSTEM	(\$42,504.00)	
					24	May 2, 2023	SYSTEM	\$42,504.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user woodsk1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					24	May 2, 2023	SYSTEM	(\$42,504.00)	
					25	May 17, 2023	SYSTEM	\$42,504.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user woodsk1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					25	May 17, 2023	SYSTEM	(\$42,504.00)	
26	Jun 2, 2023	SYSTEM	\$42,504.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user woodsk1 overriding Payment Estimate Exception 13 on the current Payment Estimate.					



Line Item Adjustments by Estimate

Contract ID: 220121-H01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J913643	0070	CONCRETE APPROACH PAVEMENT	Material		26	Jun 2, 2023	SYSTEM	(\$42,504.00)						
					27	Jun 16, 2023	SYSTEM	\$42,504.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user woodsk1 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					27	Jun 16, 2023	SYSTEM	(\$42,504.00)						
					28	Jun 30, 2023	SYSTEM	\$42,504.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user woodsk1 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					28	Jun 30, 2023	SYSTEM	(\$42,504.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0070 - Total								\$0.00	
					0080		CONCRETE CURB (6 IN. HEIGHT AND UNDER)	Material		12	Sep 16, 2022	SYSTEM	\$3,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user woodsk1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
										12	Sep 16, 2022	SYSTEM	(\$3,500.00)	
										13	Sep 30, 2022	SYSTEM	\$3,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user woodsk1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
										13	Sep 30, 2022	SYSTEM	(\$3,500.00)	
										14	Oct 17, 2022	SYSTEM	\$3,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user woodsk1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
										14	Oct 17, 2022	SYSTEM	(\$3,500.00)	
										15	Nov 2, 2022	SYSTEM	\$3,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user woodsk1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
15	Nov 2, 2022	SYSTEM	(\$3,500.00)											
16	Nov 16, 2022	SYSTEM	\$3,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user woodsk1 overriding Payment Estimate Exception 14 on the current Payment Estimate.										
16	Nov 16, 2022	SYSTEM	(\$3,500.00)											
17	Dec 16, 2022	SYSTEM	\$3,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user woodsk1 overriding Payment Estimate Exception 14 on the current Payment Estimate.										
17	Dec 16, 2022	SYSTEM	(\$3,500.00)											
18	Jan 17, 2023	SYSTEM	\$3,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user woodsk1 overriding Payment Estimate Exception 14 on the current Payment Estimate.										
18	Jan 17, 2023	SYSTEM	(\$3,500.00)											
19	Feb 2, 2023	SYSTEM	\$3,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user woodsk1 overriding Payment Estimate Exception 17 on the current Payment Estimate.										
19	Feb 2, 2023	SYSTEM	(\$3,500.00)											
20	Feb 16, 2023	SYSTEM	\$3,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user woodsk1 overriding Payment Estimate Exception 17 on the current Payment Estimate.										
20	Feb 16, 2023	SYSTEM	(\$3,500.00)											
21	Mar 1, 2023	SYSTEM	\$6,980.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user woodsk1 overriding Payment Estimate Exception 17 on the current Payment Estimate.										
21	Mar 1, 2023	SYSTEM	(\$6,980.00)											
22	Mar 16, 2023	SYSTEM	\$6,980.00	This adjustment offsets the original system-generated Material Payment										



Line Item Adjustments by Estimate

Jul 6, 2023

Contract ID: 220121-H01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J913643	0080	CONCRETE CURB (6 IN. HEIGHT AND UNDER)	Material			2023			Estimate Item Adjustment (0003) due to user woodsk1 overriding Payment Estimate Exception 17 on the current Payment Estimate.					
					22	Mar 16, 2023	SYSTEM	(\$6,980.00)						
					23	Apr 4, 2023	SYSTEM	\$6,980.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user woodsk1 overriding Payment Estimate Exception 17 on the current Payment Estimate.					
					23	Apr 4, 2023	SYSTEM	(\$6,980.00)						
					24	May 2, 2023	SYSTEM	\$6,980.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user woodsk1 overriding Payment Estimate Exception 17 on the current Payment Estimate.					
					24	May 2, 2023	SYSTEM	(\$6,980.00)						
					25	May 17, 2023	SYSTEM	\$6,980.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user woodsk1 overriding Payment Estimate Exception 17 on the current Payment Estimate.					
					25	May 17, 2023	SYSTEM	(\$6,980.00)						
					26	Jun 2, 2023	SYSTEM	\$6,980.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user woodsk1 overriding Payment Estimate Exception 17 on the current Payment Estimate.					
					26	Jun 2, 2023	SYSTEM	(\$6,980.00)						
					27	Jun 16, 2023	SYSTEM	\$6,980.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user woodsk1 overriding Payment Estimate Exception 17 on the current Payment Estimate.					
					27	Jun 16, 2023	SYSTEM	(\$6,980.00)						
					28	Jun 30, 2023	SYSTEM	\$6,980.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user woodsk1 overriding Payment Estimate Exception 17 on the current Payment Estimate.					
					28	Jun 30, 2023	SYSTEM	(\$6,980.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0080 - Total								\$0.00	
					0090		FURNISHING TYPE 1 ROCK DITCH LINER	Material		24	May 2, 2023	SYSTEM	\$2,115.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user woodsk1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
										24	May 2, 2023	SYSTEM	(\$2,115.00)	
										25	May 17, 2023	SYSTEM	\$2,115.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user woodsk1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
25	May 17, 2023	SYSTEM	(\$2,115.00)											
26	Jun 2, 2023	SYSTEM	\$2,115.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user woodsk1 overriding Payment Estimate Exception 18 on the current Payment Estimate.										
26	Jun 2, 2023	SYSTEM	(\$2,115.00)											
27	Jun 16, 2023	SYSTEM	\$2,115.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user woodsk1 overriding Payment Estimate Exception 18 on the current Payment Estimate.										
27	Jun 16, 2023	SYSTEM	(\$2,115.00)											
28	Jun 30, 2023	SYSTEM	\$2,115.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user woodsk1 overriding Payment Estimate Exception 18 on the current Payment Estimate.										
28	Jun 30, 2023	SYSTEM	(\$2,115.00)											
- Total								\$0.00						
Material - Total								\$0.00						
0090 - Total								\$0.00						



Line Item Adjustments by Estimate

Jul 6, 2023

Contract ID: 220121-H01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks										
J913643	0110	FURNISHING TYPE 2 ROCK BLANKET	Material		14	Oct 17, 2022	SYSTEM	\$17,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user woodsk1 overriding Payment Estimate Exception 15 on the current Payment Estimate.										
					14	Oct 17, 2022	SYSTEM	(\$17,000.00)											
					15	Nov 2, 2022	SYSTEM	\$17,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user woodsk1 overriding Payment Estimate Exception 15 on the current Payment Estimate.										
					15	Nov 2, 2022	SYSTEM	(\$17,000.00)											
					16	Nov 16, 2022	SYSTEM	\$17,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user woodsk1 overriding Payment Estimate Exception 15 on the current Payment Estimate.										
					16	Nov 16, 2022	SYSTEM	(\$17,000.00)											
					17	Dec 16, 2022	SYSTEM	\$17,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user woodsk1 overriding Payment Estimate Exception 15 on the current Payment Estimate.										
					17	Dec 16, 2022	SYSTEM	(\$17,000.00)											
					18	Jan 17, 2023	SYSTEM	\$17,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user woodsk1 overriding Payment Estimate Exception 15 on the current Payment Estimate.										
					18	Jan 17, 2023	SYSTEM	(\$17,000.00)											
					- Total								\$0.00						
					Material - Total								\$0.00						
					0110 - Total								\$0.00						
					0130		IMPACT ATTENUATOR 70 MPH (SAND BARREL ARRAY)	Material		5	Jun 2, 2022	SYSTEM	\$4,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user leez1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
										5	Jun 2, 2022	SYSTEM	(\$4,000.00)						
										- Total								\$0.00	
										Material - Total								\$0.00	
					0130 - Total								\$0.00						
					0160		TRUCK OR TRAILER MOUNTED ATTEN (TMA)	Material		13	Sep 30, 2022	SYSTEM	\$5,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user woodsk1 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
13	Sep 30, 2022	SYSTEM	(\$5,000.00)																
14	Oct 17, 2022	SYSTEM	\$5,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user woodsk1 overriding Payment Estimate Exception 16 on the current Payment Estimate.															
14	Oct 17, 2022	SYSTEM	(\$5,000.00)																
15	Nov 2, 2022	SYSTEM	\$5,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user woodsk1 overriding Payment Estimate Exception 16 on the current Payment Estimate.															
15	Nov 2, 2022	SYSTEM	(\$5,000.00)																
16	Nov 16, 2022	SYSTEM	\$5,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user woodsk1 overriding Payment Estimate Exception 16 on the current Payment Estimate.															
16	Nov 16, 2022	SYSTEM	(\$5,000.00)																
17	Dec 16, 2022	SYSTEM	\$5,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user woodsk1 overriding Payment Estimate Exception 16 on the current Payment Estimate.															
17	Dec 16, 2022	SYSTEM	(\$5,000.00)																
18	Jan 17, 2023	SYSTEM	\$5,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user woodsk1 overriding Payment Estimate Exception 16 on the current Payment Estimate.															
18	Jan 17, 2023	SYSTEM	(\$5,000.00)																



Line Item Adjustments by Estimate

Jul 6, 2023

Contract ID: 220121-H01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J913643	0160	TRUCK OR TRAILER MOUNTED ATTEN (TMA)	Material	- Total				\$0.00		
				Material - Total				\$0.00		
	0160 - Total								\$0.00	
	0180	ADVANCED WARNING RAIL SYSTEM	Material			2	Apr 15, 2022	SYSTEM	\$100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user ellisc2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
						2	Apr 15, 2022	SYSTEM	(\$100.00)	
						3	May 2, 2022	SYSTEM	\$100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user leez1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
						3	May 2, 2022	SYSTEM	(\$100.00)	
						4	May 16, 2022	SYSTEM	\$100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user leez1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
						4	May 16, 2022	SYSTEM	(\$100.00)	
						- Total				\$0.00
	Material - Total								\$0.00	
	0180 - Total								\$0.00	
	0190	CHANNELIZER (TRIM LINE)	Material			2	Apr 15, 2022	SYSTEM	\$2,244.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user ellisc2 overriding Payment Estimate Exception 2 on the current Payment Estimate.
						2	Apr 15, 2022	SYSTEM	(\$2,244.00)	
						3	May 2, 2022	SYSTEM	\$2,244.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user leez1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
						3	May 2, 2022	SYSTEM	(\$2,244.00)	
						4	May 16, 2022	SYSTEM	\$2,244.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user leez1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
						4	May 16, 2022	SYSTEM	(\$2,244.00)	
						- Total				\$0.00
	Material - Total								\$0.00	
	0190 - Total								\$0.00	
	0210	DIRECTIONAL INDICATOR BARRICADE	Material			2	Apr 15, 2022	SYSTEM	\$2,340.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user ellisc2 overriding Payment Estimate Exception 3 on the current Payment Estimate.
						2	Apr 15, 2022	SYSTEM	(\$2,340.00)	
						3	May 2, 2022	SYSTEM	\$2,340.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user leez1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
						3	May 2, 2022	SYSTEM	(\$2,340.00)	
						4	May 16, 2022	SYSTEM	\$2,340.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user leez1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
						4	May 16, 2022	SYSTEM	(\$2,340.00)	
					- Total				\$0.00	
Material - Total								\$0.00		
0210 - Total								\$0.00		
0220	FLASHING ARROW PANEL	Material			2	Apr 15, 2022	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user ellisc2 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					2	Apr 15, 2022	SYSTEM	(\$3,000.00)		



Line Item Adjustments by Estimate

Jul 6, 2023

Contract ID: 220121-H01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J913643	0220	FLASHING ARROW PANEL	Material		3	May 2, 2022	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user leez1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					3	May 2, 2022	SYSTEM	(\$3,000.00)		
					4	May 16, 2022	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user leez1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
					4	May 16, 2022	SYSTEM	(\$3,000.00)		
	- Total								\$0.00	
	Material - Total								\$0.00	
	0220 - Total								\$0.00	
	0250	CMS W/O COMMUNICATION INTERFACE, CONT F/	Material		2	Apr 15, 2022	SYSTEM	\$9,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user ellisc2 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
					2	Apr 15, 2022	SYSTEM	(\$9,600.00)		
					3	May 2, 2022	SYSTEM	\$9,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user leez1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
					3	May 2, 2022	SYSTEM	(\$9,600.00)		
					4	May 16, 2022	SYSTEM	\$9,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user leez1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
					4	May 16, 2022	SYSTEM	(\$9,600.00)		
					- Total					
Material - Total								\$0.00		
0250 - Total								\$0.00		
0270	TEMPORARY TRAFFIC BARRIER, CONT. FURN/RE	Material		5	Jun 2, 2022	SYSTEM	\$11,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user leez1 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
				5	Jun 2, 2022	SYSTEM	(\$11,000.00)			
				- Total						
Material - Total								\$0.00		
0270 - Total								\$0.00		
0300	PREF THERMO PVMT MARK, LT/RT ARROW	Material		28	Jun 30, 2023	SYSTEM	\$2,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user woodsk1 overriding Payment Estimate Exception 19 on the current Payment Estimate.		
				28	Jun 30, 2023	SYSTEM	(\$2,500.00)			
				- Total						
Material - Total								\$0.00		
0300 - Total								\$0.00		
0310	TEMPORARY REMOVABLE MARKING TAPE 4 IN.,	Material		6	Jun 16, 2022	SYSTEM	\$2,706.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user leez1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
				6	Jun 16, 2022	SYSTEM	(\$2,706.00)			
				7	Jul 1, 2022	SYSTEM	\$4,462.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user leez1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
				7	Jul 1, 2022	SYSTEM	(\$4,462.00)			
				8	Jul 19, 2022	SYSTEM	\$4,462.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user woodsk1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
				8	Jul 19, 2022	SYSTEM	(\$4,462.00)			
- Total								\$0.00		



Line Item Adjustments by Estimate

Jul 6, 2023

Contract ID: 220121-H01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J913643	0310	TEMPORARY REMOVABLE MARKING TAPE 4 IN.,	Material - Total						\$0.00	
			0310 - Total						\$0.00	
	0320	TEMPORARY REMOVABLE MARKING TAPE	Material		6	Jun 16, 2022	SYSTEM	\$7,416.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user leez1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					6	Jun 16, 2022	SYSTEM	(\$7,416.00)		
					7	Jul 1, 2022	SYSTEM	\$12,180.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user leez1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					7	Jul 1, 2022	SYSTEM	(\$12,180.00)		
					8	Jul 19, 2022	SYSTEM	\$12,180.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user woodsk1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					8	Jul 19, 2022	SYSTEM	(\$12,180.00)		
						- Total		\$0.00		
						Material - Total		\$0.00		
						0320 - Total		\$0.00		
	0390	TEMPORARY PAVEMENT MARKING	Material		6	Jun 16, 2022	SYSTEM	\$6,062.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user leez1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
					6	Jun 16, 2022	SYSTEM	(\$6,062.25)		
					7	Jul 1, 2022	SYSTEM	\$6,062.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user leez1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
					7	Jul 1, 2022	SYSTEM	(\$6,062.25)		
					8	Jul 19, 2022	SYSTEM	\$6,062.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user woodsk1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
					8	Jul 19, 2022	SYSTEM	(\$6,062.25)		
						- Total		\$0.00		
						Material - Total		\$0.00		
						0390 - Total		\$0.00		
0450	MGS GUARDRAIL	Material		12	Sep 16, 2022	SYSTEM	\$8,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user woodsk1 overriding Payment Estimate Exception 13 on the current Payment Estimate.		
				12	Sep 16, 2022	SYSTEM	(\$8,000.00)			
				13	Sep 30, 2022	SYSTEM	\$8,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user woodsk1 overriding Payment Estimate Exception 12 on the current Payment Estimate.		
				13	Sep 30, 2022	SYSTEM	(\$8,000.00)			
				14	Oct 17, 2022	SYSTEM	\$8,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user woodsk1 overriding Payment Estimate Exception 12 on the current Payment Estimate.		
				14	Oct 17, 2022	SYSTEM	(\$8,000.00)			
				15	Nov 2, 2022	SYSTEM	\$8,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user woodsk1 overriding Payment Estimate Exception 12 on the current Payment Estimate.		
				15	Nov 2, 2022	SYSTEM	(\$8,800.00)			
				16	Nov 16, 2022	SYSTEM	\$8,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user woodsk1 overriding Payment Estimate Exception 12 on the current Payment Estimate.		
				16	Nov 16, 2022	SYSTEM	(\$8,800.00)			



Line Item Adjustments by Estimate

Jul 6, 2023

Contract ID: 220121-H01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J913643	0450	MGS GUARDRAIL	Material		17	Dec 16, 2022	SYSTEM	\$8,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user woodsk1 overriding Payment Estimate Exception 12 on the current Payment Estimate.				
					17	Dec 16, 2022	SYSTEM	(\$8,800.00)					
					18	Jan 17, 2023	SYSTEM	\$8,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user woodsk1 overriding Payment Estimate Exception 12 on the current Payment Estimate.				
					18	Jan 17, 2023	SYSTEM	(\$8,800.00)					
	- Total								\$0.00				
	Material - Total								\$0.00				
	0450 - Total								\$0.00				
	0460	MGS BRIDGE APP. TRANS SEC (EXT CURB)	Material		12	Sep 16, 2022	SYSTEM	\$12,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user woodsk1 overriding Payment Estimate Exception 14 on the current Payment Estimate.				
					12	Sep 16, 2022	SYSTEM	(\$12,000.00)					
					13	Sep 30, 2022	SYSTEM	\$12,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user woodsk1 overriding Payment Estimate Exception 13 on the current Payment Estimate.				
					13	Sep 30, 2022	SYSTEM	(\$12,000.00)					
					14	Oct 17, 2022	SYSTEM	\$12,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user woodsk1 overriding Payment Estimate Exception 13 on the current Payment Estimate.				
					14	Oct 17, 2022	SYSTEM	(\$12,000.00)					
					15	Nov 2, 2022	SYSTEM	\$12,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user woodsk1 overriding Payment Estimate Exception 13 on the current Payment Estimate.				
					15	Nov 2, 2022	SYSTEM	(\$12,000.00)					
					16	Nov 16, 2022	SYSTEM	\$12,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user woodsk1 overriding Payment Estimate Exception 13 on the current Payment Estimate.				
16					Nov 16, 2022	SYSTEM	(\$12,000.00)						
17					Dec 16, 2022	SYSTEM	\$12,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user woodsk1 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
17					Dec 16, 2022	SYSTEM	(\$12,000.00)						
18					Jan 17, 2023	SYSTEM	\$12,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user woodsk1 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
18					Jan 17, 2023	SYSTEM	(\$12,000.00)						
- Total								\$0.00					
Material - Total								\$0.00					
0460 - Total								\$0.00					
0490	BRIDGE APPROACH SLAB (MAJOR ROAD)	Material		11	Sep 2, 2022	SYSTEM	\$78,020.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user woodsk1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
				11	Sep 2, 2022	SYSTEM	(\$78,020.00)						
				12	Sep 16, 2022	SYSTEM	\$78,020.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user woodsk1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
				12	Sep 16, 2022	SYSTEM	(\$78,020.00)						
				13	Sep 30, 2022	SYSTEM	\$78,020.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user woodsk1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
				13	Sep 30, 2022	SYSTEM	(\$78,020.00)						



Line Item Adjustments by Estimate

Jul 6, 2023

Contract ID: 220121-H01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J913643	0490	BRIDGE APPROACH SLAB (MAJOR ROAD)	Material		14	Oct 17, 2022	SYSTEM	\$78,020.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user woodsk1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					14	Oct 17, 2022	SYSTEM	(\$78,020.00)	
					15	Nov 2, 2022	SYSTEM	\$78,020.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user woodsk1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					15	Nov 2, 2022	SYSTEM	(\$78,020.00)	
					16	Nov 16, 2022	SYSTEM	\$78,020.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user woodsk1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					16	Nov 16, 2022	SYSTEM	(\$78,020.00)	
					17	Dec 16, 2022	SYSTEM	\$78,020.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user woodsk1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					17	Dec 16, 2022	SYSTEM	(\$78,020.00)	
					18	Jan 17, 2023	SYSTEM	\$78,020.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user woodsk1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					18	Jan 17, 2023	SYSTEM	(\$78,020.00)	
					19	Feb 2, 2023	SYSTEM	\$78,020.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user woodsk1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					19	Feb 2, 2023	SYSTEM	(\$78,020.00)	
					20	Feb 16, 2023	SYSTEM	\$78,020.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user woodsk1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					20	Feb 16, 2023	SYSTEM	(\$78,020.00)	
					21	Mar 1, 2023	SYSTEM	\$78,020.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user woodsk1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					21	Mar 1, 2023	SYSTEM	(\$78,020.00)	
					22	Mar 16, 2023	SYSTEM	\$78,020.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user woodsk1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					22	Mar 16, 2023	SYSTEM	(\$78,020.00)	
					23	Apr 4, 2023	SYSTEM	\$78,020.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user woodsk1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					23	Apr 4, 2023	SYSTEM	(\$78,020.00)	
					24	May 2, 2023	SYSTEM	\$78,020.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user woodsk1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					24	May 2, 2023	SYSTEM	(\$78,020.00)	
					25	May 17, 2023	SYSTEM	\$78,020.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user woodsk1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					25	May 17, 2023	SYSTEM	(\$78,020.00)	
					26	Jun 2, 2023	SYSTEM	\$78,020.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user woodsk1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					26	Jun 2, 2023	SYSTEM	(\$78,020.00)	
					27	Jun 16, 2023	SYSTEM	\$78,020.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user woodsk1 overriding Payment Estimate Exception 4 on the current Payment Estimate.



Line Item Adjustments by Estimate

Jul 6, 2023

Contract ID: 220121-H01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J913643	0490	BRIDGE APPROACH SLAB (MAJOR ROAD)	Material		27	Jun 16, 2023	SYSTEM	(\$78,020.00)					
					28	Jun 30, 2023	SYSTEM	\$78,020.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user woodsk1 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
					28	Jun 30, 2023	SYSTEM	(\$78,020.00)					
					- Total							\$0.00	
					Material - Total							\$0.00	
					0490 - Total							\$0.00	
					0500	SLAB ON STEEL	Material		10	Aug 17, 2022	SYSTEM	\$710,325.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user woodsk1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
									10	Aug 17, 2022	SYSTEM	(\$710,325.00)	
									11	Sep 2, 2022	SYSTEM	\$710,325.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user woodsk1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
									11	Sep 2, 2022	SYSTEM	(\$710,325.00)	
12	Sep 16, 2022	SYSTEM	\$710,325.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user woodsk1 overriding Payment Estimate Exception 16 on the current Payment Estimate.									
12	Sep 16, 2022	SYSTEM	(\$710,325.00)										
13	Sep 30, 2022	SYSTEM	\$710,325.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user woodsk1 overriding Payment Estimate Exception 16 on the current Payment Estimate.									
13	Sep 30, 2022	SYSTEM	(\$710,325.00)										
14	Oct 17, 2022	SYSTEM	\$710,325.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user woodsk1 overriding Payment Estimate Exception 17 on the current Payment Estimate.									
14	Oct 17, 2022	SYSTEM	(\$710,325.00)										
15	Nov 2, 2022	SYSTEM	\$710,325.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user woodsk1 overriding Payment Estimate Exception 17 on the current Payment Estimate.									
15	Nov 2, 2022	SYSTEM	(\$710,325.00)										
16	Nov 16, 2022	SYSTEM	\$710,325.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user woodsk1 overriding Payment Estimate Exception 17 on the current Payment Estimate.									
16	Nov 16, 2022	SYSTEM	(\$710,325.00)										
17	Dec 16, 2022	SYSTEM	\$710,325.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user woodsk1 overriding Payment Estimate Exception 17 on the current Payment Estimate.									
17	Dec 16, 2022	SYSTEM	(\$710,325.00)										
18	Jan 17, 2023	SYSTEM	\$710,325.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user woodsk1 overriding Payment Estimate Exception 17 on the current Payment Estimate.									
18	Jan 17, 2023	SYSTEM	(\$710,325.00)										
19	Feb 2, 2023	SYSTEM	\$710,325.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user woodsk1 overriding Payment Estimate Exception 18 on the current Payment Estimate.									
19	Feb 2, 2023	SYSTEM	(\$710,325.00)										
20	Feb 16, 2023	SYSTEM	\$710,325.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user woodsk1 overriding Payment Estimate Exception 18 on the current Payment Estimate.									
20	Feb 16, 2023	SYSTEM	(\$710,325.00)										
21	Mar 1, 2023	SYSTEM	\$710,325.00	This adjustment offsets the original system-generated Material Payment									



Line Item Adjustments by Estimate

Jul 6, 2023

Contract ID: 220121-H01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J913643	0500	SLAB ON STEEL	Material			2023			Estimate Item Adjustment (0007) due to user woodsk1 overriding Payment Estimate Exception 18 on the current Payment Estimate.					
					21	Mar 1, 2023	SYSTEM	(\$710,325.00)						
					22	Mar 16, 2023	SYSTEM	\$710,325.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user woodsk1 overriding Payment Estimate Exception 18 on the current Payment Estimate.					
					22	Mar 16, 2023	SYSTEM	(\$710,325.00)						
					23	Apr 4, 2023	SYSTEM	\$710,325.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user woodsk1 overriding Payment Estimate Exception 18 on the current Payment Estimate.					
					23	Apr 4, 2023	SYSTEM	(\$710,325.00)						
					24	May 2, 2023	SYSTEM	\$710,325.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user woodsk1 overriding Payment Estimate Exception 19 on the current Payment Estimate.					
					24	May 2, 2023	SYSTEM	(\$710,325.00)						
					25	May 17, 2023	SYSTEM	\$710,325.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user woodsk1 overriding Payment Estimate Exception 19 on the current Payment Estimate.					
					25	May 17, 2023	SYSTEM	(\$710,325.00)						
					26	Jun 2, 2023	SYSTEM	\$710,325.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user woodsk1 overriding Payment Estimate Exception 19 on the current Payment Estimate.					
					26	Jun 2, 2023	SYSTEM	(\$710,325.00)						
					27	Jun 16, 2023	SYSTEM	\$710,325.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user woodsk1 overriding Payment Estimate Exception 19 on the current Payment Estimate.					
					27	Jun 16, 2023	SYSTEM	(\$710,325.00)						
					28	Jun 30, 2023	SYSTEM	\$710,325.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user woodsk1 overriding Payment Estimate Exception 20 on the current Payment Estimate.					
					28	Jun 30, 2023	SYSTEM	(\$710,325.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0500 - Total								\$0.00	
							TYPE D BARRIER	Material		12	Sep 16, 2022	SYSTEM	\$64,170.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user woodsk1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
										12	Sep 16, 2022	SYSTEM	(\$64,170.00)	
										13	Sep 30, 2022	SYSTEM	\$64,170.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user woodsk1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
										13	Sep 30, 2022	SYSTEM	(\$64,170.00)	
										14	Oct 17, 2022	SYSTEM	\$64,170.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user woodsk1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
										14	Oct 17, 2022	SYSTEM	(\$64,170.00)	
										15	Nov 2, 2022	SYSTEM	\$64,170.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user woodsk1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
										15	Nov 2, 2022	SYSTEM	(\$64,170.00)	
										16	Nov 16, 2022	SYSTEM	\$64,170.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user woodsk1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
16	Nov 16, 2022	SYSTEM	(\$64,170.00)											



Line Item Adjustments by Estimate

Jul 6, 2023

Contract ID: 220121-H01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J913643	0510	TYPE D BARRIER	Material			2022								
					17	Dec 16, 2022	SYSTEM	\$64,170.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user woodsk1 overriding Payment Estimate Exception 22 on the current Payment Estimate.					
					17	Dec 16, 2022	SYSTEM	(\$64,170.00)						
					18	Jan 17, 2023	SYSTEM	\$64,170.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user woodsk1 overriding Payment Estimate Exception 22 on the current Payment Estimate.					
					18	Jan 17, 2023	SYSTEM	(\$64,170.00)						
					19	Feb 2, 2023	SYSTEM	\$64,170.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user woodsk1 overriding Payment Estimate Exception 23 on the current Payment Estimate.					
					19	Feb 2, 2023	SYSTEM	(\$64,170.00)						
					20	Feb 16, 2023	SYSTEM	\$64,170.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user woodsk1 overriding Payment Estimate Exception 25 on the current Payment Estimate.					
					20	Feb 16, 2023	SYSTEM	(\$64,170.00)						
					21	Mar 1, 2023	SYSTEM	\$64,170.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user woodsk1 overriding Payment Estimate Exception 25 on the current Payment Estimate.					
					21	Mar 1, 2023	SYSTEM	(\$64,170.00)						
					22	Mar 16, 2023	SYSTEM	\$64,170.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user woodsk1 overriding Payment Estimate Exception 23 on the current Payment Estimate.					
					22	Mar 16, 2023	SYSTEM	(\$64,170.00)						
					23	Apr 4, 2023	SYSTEM	\$64,170.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user woodsk1 overriding Payment Estimate Exception 23 on the current Payment Estimate.					
					23	Apr 4, 2023	SYSTEM	(\$64,170.00)						
					24	May 2, 2023	SYSTEM	\$64,170.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user woodsk1 overriding Payment Estimate Exception 23 on the current Payment Estimate.					
					24	May 2, 2023	SYSTEM	(\$64,170.00)						
					25	May 17, 2023	SYSTEM	\$64,170.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user woodsk1 overriding Payment Estimate Exception 23 on the current Payment Estimate.					
					25	May 17, 2023	SYSTEM	(\$64,170.00)						
					26	Jun 2, 2023	SYSTEM	\$64,170.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user woodsk1 overriding Payment Estimate Exception 23 on the current Payment Estimate.					
					26	Jun 2, 2023	SYSTEM	(\$64,170.00)						
					27	Jun 16, 2023	SYSTEM	\$64,170.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user woodsk1 overriding Payment Estimate Exception 23 on the current Payment Estimate.					
					27	Jun 16, 2023	SYSTEM	(\$64,170.00)						
					28	Jun 30, 2023	SYSTEM	\$64,170.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user woodsk1 overriding Payment Estimate Exception 24 on the current Payment Estimate.					
					28	Jun 30, 2023	SYSTEM	(\$64,170.00)						
													- Total	\$0.00
													Material - Total	\$0.00
													0510 - Total	\$0.00
						0520	PROTECTIVE COATING -	Material		28	Jun 30, 2023	SYSTEM	\$10,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user woodsk1 overriding Payment



Line Item Adjustments by Estimate

Jul 6, 2023

Contract ID: 220121-H01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J913643	0520	CONCRETE BENTS AND	Material						Estimate Exception 26 on the current Payment Estimate.
					28	Jun 30, 2023	SYSTEM	(\$10,000.00)	
					- Total				
				Material - Total				\$0.00	
	0520 - Total							\$0.00	
	0540	SLAB DRAIN	Material		9	Aug 2, 2022	SYSTEM	\$9,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user woodsk1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					9	Aug 2, 2022	SYSTEM	(\$9,000.00)	
					10	Aug 17, 2022	SYSTEM	\$9,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user woodsk1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					10	Aug 17, 2022	SYSTEM	(\$9,000.00)	
					11	Sep 2, 2022	SYSTEM	\$9,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user woodsk1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					11	Sep 2, 2022	SYSTEM	(\$9,000.00)	
					- Total				
				Material - Total				\$0.00	
	0540 - Total							\$0.00	
	0560	FIELD APPLICATION OF INORGANIC ZINC	Material		26	Jun 2, 2023	SYSTEM	\$10,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user woodsk1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
26					Jun 2, 2023	SYSTEM	(\$10,000.00)		
27					Jun 16, 2023	SYSTEM	\$30,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user woodsk1 overriding Payment Estimate Exception 25 on the current Payment Estimate.	
27					Jun 16, 2023	SYSTEM	(\$30,250.00)		
28					Jun 30, 2023	SYSTEM	\$30,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user woodsk1 overriding Payment Estimate Exception 28 on the current Payment Estimate.	
28					Jun 30, 2023	SYSTEM	(\$30,250.00)		
- Total								\$0.00	
			Material - Total				\$0.00		
0560 - Total							\$0.00		
0570	INTERMEDIATE FIELD COAT (SYSTEM G)	Material		26	Jun 2, 2023	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user woodsk1 overriding Payment Estimate Exception 29 on the current Payment Estimate.	
				26	Jun 2, 2023	SYSTEM	(\$6,000.00)		
				27	Jun 16, 2023	SYSTEM	\$18,150.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user woodsk1 overriding Payment Estimate Exception 29 on the current Payment Estimate.	
				27	Jun 16, 2023	SYSTEM	(\$18,150.00)		
				28	Jun 30, 2023	SYSTEM	\$18,150.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user woodsk1 overriding Payment Estimate Exception 32 on the current Payment Estimate.	
				28	Jun 30, 2023	SYSTEM	(\$18,150.00)		
- Total						\$0.00			
			Material - Total				\$0.00		
0570 - Total							\$0.00		
0580	FINISH FIELD COAT (SYSTEM G)	Material		26	Jun 2, 2023	SYSTEM	\$2,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user woodsk1 overriding Payment Estimate Exception 31 on the current Payment Estimate.	



Line Item Adjustments by Estimate

Jul 6, 2023

Contract ID: 220121-H01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J913643	0580	FINISH FIELD COAT (SYSTEM G)	Material		26	Jun 2, 2023	SYSTEM	(\$2,700.00)						
					27	Jun 16, 2023	SYSTEM	\$8,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user woodsk1 overriding Payment Estimate Exception 31 on the current Payment Estimate.					
					27	Jun 16, 2023	SYSTEM	(\$8,100.00)						
					28	Jun 30, 2023	SYSTEM	\$8,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user woodsk1 overriding Payment Estimate Exception 34 on the current Payment Estimate.					
					28	Jun 30, 2023	SYSTEM	(\$8,100.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0580 - Total								\$0.00	
					0620		BRIDGE APPROACH SLAB (MAJOR ROAD)	Material		19	Feb 2, 2023	SYSTEM	\$78,020.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user woodsk1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
										19	Feb 2, 2023	SYSTEM	(\$78,020.00)	
										20	Feb 16, 2023	SYSTEM	\$78,020.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user woodsk1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
										20	Feb 16, 2023	SYSTEM	(\$78,020.00)	
										21	Mar 1, 2023	SYSTEM	\$78,020.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user woodsk1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
										21	Mar 1, 2023	SYSTEM	(\$78,020.00)	
										22	Mar 16, 2023	SYSTEM	\$78,020.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user woodsk1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
22	Mar 16, 2023	SYSTEM	(\$78,020.00)											
23	Apr 4, 2023	SYSTEM	\$78,020.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user woodsk1 overriding Payment Estimate Exception 4 on the current Payment Estimate.										
23	Apr 4, 2023	SYSTEM	(\$78,020.00)											
24	May 2, 2023	SYSTEM	\$78,020.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user woodsk1 overriding Payment Estimate Exception 8 on the current Payment Estimate.										
24	May 2, 2023	SYSTEM	(\$78,020.00)											
25	May 17, 2023	SYSTEM	\$78,020.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user woodsk1 overriding Payment Estimate Exception 8 on the current Payment Estimate.										
25	May 17, 2023	SYSTEM	(\$78,020.00)											
26	Jun 2, 2023	SYSTEM	\$78,020.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user woodsk1 overriding Payment Estimate Exception 8 on the current Payment Estimate.										
26	Jun 2, 2023	SYSTEM	(\$78,020.00)											
27	Jun 16, 2023	SYSTEM	\$78,020.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user woodsk1 overriding Payment Estimate Exception 8 on the current Payment Estimate.										
27	Jun 16, 2023	SYSTEM	(\$78,020.00)											
28	Jun 30, 2023	SYSTEM	\$78,020.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user woodsk1 overriding Payment Estimate Exception 8 on the current Payment Estimate.										
28	Jun 30, 2023	SYSTEM	(\$78,020.00)											
- Total								\$0.00						



Line Item Adjustments by Estimate

Jul 6, 2023

Contract ID: 220121-H01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J913643	0620	BRIDGE APPROACH SLAB (MAJOR ROAD)	Material - Total						\$0.00			
			0620 - Total						\$0.00			
	0630	SLAB ON STEEL	Construction Stockpile			16	Nov 16, 2022	SYSTEM	(\$21,103.97)	Payment Estimate Item Adjustment generated Stockpile Transaction		
						17	Dec 16, 2022	SYSTEM	(\$11,995.95)	Payment Estimate Item Adjustment generated Stockpile Transaction		
						18	Jan 17, 2023	SYSTEM	(\$11,995.94)	Payment Estimate Item Adjustment generated Stockpile Transaction		
						21	Mar 1, 2023	SYSTEM	(\$15,017.14)	Payment Estimate Item Adjustment generated Stockpile Transaction		
						- Total					(\$60,113.00)	
					Construction Stockpile - Total					(\$60,113.00)		
					Construction Stockpile STMI			15	Nov 2, 2022	SYSTEM	\$60,113.00	Payment Estimate Item Adjustment generated Stockpile Transaction
						- Total					\$60,113.00	
					Construction Stockpile STMI - Total					\$60,113.00		
					Material			16	Nov 16, 2022	SYSTEM	\$249,375.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user woodsk1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
								16	Nov 16, 2022	SYSTEM	(\$249,375.00)	
								17	Dec 16, 2022	SYSTEM	\$391,125.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user woodsk1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
								17	Dec 16, 2022	SYSTEM	(\$391,125.00)	
								18	Jan 17, 2023	SYSTEM	\$532,875.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user woodsk1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
								18	Jan 17, 2023	SYSTEM	(\$532,875.00)	
						19	Feb 2, 2023	SYSTEM	\$532,875.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user woodsk1 overriding Payment Estimate Exception 20 on the current Payment Estimate.		
						19	Feb 2, 2023	SYSTEM	(\$532,875.00)			
						20	Feb 16, 2023	SYSTEM	\$532,875.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user woodsk1 overriding Payment Estimate Exception 20 on the current Payment Estimate.		
						20	Feb 16, 2023	SYSTEM	(\$532,875.00)			
						21	Mar 1, 2023	SYSTEM	\$710,325.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user woodsk1 overriding Payment Estimate Exception 20 on the current Payment Estimate.		
						21	Mar 1, 2023	SYSTEM	(\$710,325.00)			
						22	Mar 16, 2023	SYSTEM	\$710,325.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user woodsk1 overriding Payment Estimate Exception 20 on the current Payment Estimate.		
						22	Mar 16, 2023	SYSTEM	(\$710,325.00)			
						23	Apr 4, 2023	SYSTEM	\$710,325.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user woodsk1 overriding Payment Estimate Exception 20 on the current Payment Estimate.		
					23	Apr 4, 2023	SYSTEM	(\$710,325.00)				
					24	May 2, 2023	SYSTEM	\$710,325.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user woodsk1 overriding Payment Estimate Exception 21 on the current Payment Estimate.			
					24	May 2, 2023	SYSTEM	(\$710,325.00)				
					25	May 17, 2023	SYSTEM	\$710,325.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user woodsk1 overriding Payment Estimate Exception 21 on the current Payment Estimate.			



Line Item Adjustments by Estimate

Jul 6, 2023

Contract ID: 220121-H01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J913643	0630	SLAB ON STEEL	Material		25	May 17, 2023	SYSTEM	(\$710,325.00)						
					26	Jun 2, 2023	SYSTEM	\$710,325.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user woodsk1 overriding Payment Estimate Exception 21 on the current Payment Estimate.					
					26	Jun 2, 2023	SYSTEM	(\$710,325.00)						
					27	Jun 16, 2023	SYSTEM	\$710,325.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user woodsk1 overriding Payment Estimate Exception 21 on the current Payment Estimate.					
					27	Jun 16, 2023	SYSTEM	(\$710,325.00)						
					28	Jun 30, 2023	SYSTEM	\$710,325.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user woodsk1 overriding Payment Estimate Exception 22 on the current Payment Estimate.					
					28	Jun 30, 2023	SYSTEM	(\$710,325.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0630 - Total								\$0.00	
					0640	TYPE D BARRIER	Material		20	Feb 16, 2023	SYSTEM	\$64,170.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user woodsk1 overriding Payment Estimate Exception 23 on the current Payment Estimate.	
									20	Feb 16, 2023	SYSTEM	(\$64,170.00)		
									21	Mar 1, 2023	SYSTEM	\$64,170.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user woodsk1 overriding Payment Estimate Exception 23 on the current Payment Estimate.	
									21	Mar 1, 2023	SYSTEM	(\$64,170.00)		
22	Mar 16, 2023	SYSTEM	\$64,170.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user woodsk1 overriding Payment Estimate Exception 22 on the current Payment Estimate.										
22	Mar 16, 2023	SYSTEM	(\$64,170.00)											
23	Apr 4, 2023	SYSTEM	\$64,170.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user woodsk1 overriding Payment Estimate Exception 22 on the current Payment Estimate.										
23	Apr 4, 2023	SYSTEM	(\$64,170.00)											
24	May 2, 2023	SYSTEM	\$64,170.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user woodsk1 overriding Payment Estimate Exception 24 on the current Payment Estimate.										
24	May 2, 2023	SYSTEM	(\$64,170.00)											
25	May 17, 2023	SYSTEM	\$64,170.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user woodsk1 overriding Payment Estimate Exception 24 on the current Payment Estimate.										
25	May 17, 2023	SYSTEM	(\$64,170.00)											
26	Jun 2, 2023	SYSTEM	\$64,170.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user woodsk1 overriding Payment Estimate Exception 24 on the current Payment Estimate.										
26	Jun 2, 2023	SYSTEM	(\$64,170.00)											
27	Jun 16, 2023	SYSTEM	\$64,170.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user woodsk1 overriding Payment Estimate Exception 24 on the current Payment Estimate.										
27	Jun 16, 2023	SYSTEM	(\$64,170.00)											
28	Jun 30, 2023	SYSTEM	\$64,170.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user woodsk1 overriding Payment Estimate Exception 25 on the current Payment Estimate.										
28	Jun 30, 2023	SYSTEM	(\$64,170.00)											
- Total									\$0.00					



Line Item Adjustments by Estimate

Jul 6, 2023

Contract ID: 220121-H01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J913643	0640	TYPE D BARRIER	Material - Total					\$0.00		
	0640 - Total								\$0.00	
	0650	PROTECTIVE COATING - CONCRETE BENTS AND	Material			28	Jun 30, 2023	SYSTEM	\$10,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user woodsk1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
						28	Jun 30, 2023	SYSTEM	(\$10,000.00)	
						- Total			\$0.00	
						Material - Total			\$0.00	
	0650 - Total								\$0.00	
	0690	FIELD APPLICATION OF INORGANIC ZINC	Material			26	Jun 2, 2023	SYSTEM	\$10,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user woodsk1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
						26	Jun 2, 2023	SYSTEM	(\$10,000.00)	
						27	Jun 16, 2023	SYSTEM	\$30,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user woodsk1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
						27	Jun 16, 2023	SYSTEM	(\$30,250.00)	
						28	Jun 30, 2023	SYSTEM	\$30,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user woodsk1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
						28	Jun 30, 2023	SYSTEM	(\$30,250.00)	
						- Total			\$0.00	
						Material - Total			\$0.00	
	0690 - Total								\$0.00	
	0700	INTERMEDIATE FIELD COAT (SYSTEM G)	Material			26	Jun 2, 2023	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user woodsk1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
						26	Jun 2, 2023	SYSTEM	(\$6,000.00)	
						27	Jun 16, 2023	SYSTEM	\$18,150.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user woodsk1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
						27	Jun 16, 2023	SYSTEM	(\$18,150.00)	
						28	Jun 30, 2023	SYSTEM	\$18,150.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user woodsk1 overriding Payment Estimate Exception 33 on the current Payment Estimate.
						28	Jun 30, 2023	SYSTEM	(\$18,150.00)	
						- Total			\$0.00	
	Material - Total			\$0.00						
	0700 - Total								\$0.00	
0710	FINISH FIELD COAT (SYSTEM G)	Material			26	Jun 2, 2023	SYSTEM	\$2,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user woodsk1 overriding Payment Estimate Exception 32 on the current Payment Estimate.	
					26	Jun 2, 2023	SYSTEM	(\$2,700.00)		
					27	Jun 16, 2023	SYSTEM	\$8,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user woodsk1 overriding Payment Estimate Exception 32 on the current Payment Estimate.	
					27	Jun 16, 2023	SYSTEM	(\$8,100.00)		
					28	Jun 30, 2023	SYSTEM	\$8,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user woodsk1 overriding Payment Estimate Exception 35 on the current Payment Estimate.	
					28	Jun 30, 2023	SYSTEM	(\$8,100.00)		
					- Total			\$0.00		
Material - Total			\$0.00							



Line Item Adjustments by Estimate

Jul 6, 2023

Contract ID: 220121-H01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J913643	0710 - Total							\$0.00	
	5002	SEQUENTIAL FLASHING WARNING LIGHT	Material		4	May 16, 2022	SYSTEM	\$4,347.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user leez1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					4	May 16, 2022	SYSTEM	(\$4,347.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
	5002 - Total							\$0.00	
	5003	TEMPORARY SEEDING	Material		5	Jun 2, 2022	SYSTEM	\$2,830.48	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user leez1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					5	Jun 2, 2022	SYSTEM	(\$2,830.48)	
					6	Jun 16, 2022	SYSTEM	\$2,830.48	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user leez1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					6	Jun 16, 2022	SYSTEM	(\$2,830.48)	
					- Total			\$0.00	
					Material - Total			\$0.00	
	5003 - Total							\$0.00	
	5005	SEEDING - COOL SEASON GRASSES	Material		24	May 2, 2023	SYSTEM	\$2,773.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user woodsk1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					24	May 2, 2023	SYSTEM	(\$2,773.70)	
					25	May 17, 2023	SYSTEM	\$2,773.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user woodsk1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					25	May 17, 2023	SYSTEM	(\$2,773.70)	
					26	Jun 2, 2023	SYSTEM	\$2,773.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user woodsk1 overriding Payment Estimate Exception 33 on the current Payment Estimate.
					26	Jun 2, 2023	SYSTEM	(\$2,773.70)	
					27	Jun 16, 2023	SYSTEM	\$2,773.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user woodsk1 overriding Payment Estimate Exception 33 on the current Payment Estimate.
					27	Jun 16, 2023	SYSTEM	(\$2,773.70)	
					28	Jun 30, 2023	SYSTEM	\$5,547.39	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user woodsk1 overriding Payment Estimate Exception 36 on the current Payment Estimate.
					28	Jun 30, 2023	SYSTEM	(\$5,547.39)	
					- Total			\$0.00	
					Material - Total			\$0.00	
	5005 - Total							\$0.00	
J913643	J913643 - Total							\$0.00	
	Overall - Total							\$0.00	



Contract Adjustments for Contract - 220121-H01

Estimate Number	Project	Adjustment Type	Other Adjustment Type	Adjustment Amount	Adjustment Percentage by Project	Created Date	Created By	Comments
26	J9I3643	Disincentive	OTHR	(\$61,100.00)	100	Jun 2, 2023	woods1	<p>Change order #0011 revises the overall completion date of contract 220121-H01 to May 15, 2023. In accordance with Standard Specification 108.7.2.3, the contractor will be allowed an extension based on the additional work item value that occurred during the project. Based on the weighted timetable for the overruns that occurred, an additional 12 calendar days were required.</p> <p>The new completion date indicated in the weighted timetable was Saturday May 13th and was adjusted to the next business day May 15th, 2023.</p> <p>The revised completion date adjustment, as specified above, is full and final adjustment for all time and costs, loss or damage including, delays, accelerations, or inefficiencies, resulting from the above causes and terms.</p> <p style="text-align: center;">May 16,17,18,19, 20, 21, 22, 23, 24, 25, 30, 31, and June 01, 2023.</p> <p style="text-align: right;">Daily Road User Cost = \$3,200.00 per calendar day.</p> <p style="text-align: right;">Contract administrative liquidated damages = \$1,500.00 per calendar day.</p> <p>JSP C Work Zone Traffic Management section 3.0 has work hour restrictions for the Memorial Holiday. These days span May 26, 27, 28, and 29. No liquidated damages were incurred during these 4 days for observation of the Holiday.</p>
26 - Total								(\$61,100.00)
27	J9I3643	Disincentive	OTHR	(\$64,900.00)	100	Jun 16, 2023	woods1	<p style="text-align: right;">Disincentive Dates For Payment Period: June 2nd thru June 15th.</p> <p style="text-align: right;">Road User Cost = \$3,200.00 per calendar day.</p> <p style="text-align: right;">Contract administrative liquidated damages = \$1,500.00 per calendar day.</p> <p style="text-align: right;">13 days x (\$3,200/day + \$1,500/day) = \$61,100.00 (June 2nd thru 14th)</p> <p>All ramps to I-55 were opened fully to traffic and all detours were removed. This work was completed June 15th. Based on EPG 237.8.2 for liquidated damages, the road user cost for US 62 is \$2,300/day. With striping and final work items to be completed on US 62 only, the road user cost will be changed from \$3,200/day for I-55 to \$2,300/day for US 62. Administrative damages will not change.</p> <p style="text-align: right;">1 day x (\$2,300/day + \$1,500/day) = \$3,800.00 (June 15th)</p> <p style="text-align: right;">Total liquidated damaged for estimate period is: \$61,100 + \$3,800 = \$64,900.00</p>
27 - Total								(\$64,900.00)
28	J9I3643	Disincentive	OTHR	(\$19,000.00)	100	Jun 30, 2023	woods1	<p style="text-align: right;">Disincentive Dates For Payment Period: June 16th thru June 20th. Work was completed by June 20th, 2023.</p> <p>**All ramps to I-55 were opened fully to traffic and all detours were removed. This work was completed June 15th. \$2,300/day for US 62. Administrative damages will not change after June 20th.</p> <p style="text-align: right;">Contract administrative liquidated damages = \$1,500.00 per calendar day.</p> <p style="text-align: right;">Road User Cost = \$2,300.00 per calendar day.</p> <p style="text-align: right;">Total liquidated damaged for estimate period is: 5 days x [(\$2,300/day + \$1,500/day) = \$3,800/day] = \$19,000.00 (June 16th thru 20th)</p>
28 - Total								(\$19,000.00)
Overall - Total								(\$145,000.00)