



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on March 18, 2022

Pay Estimate Created Date: March 16, 2022

Progress Estimate Number 2	Contract ID 220121-H02 Prime Contractor Robertson Contractors, Inc.	Pay Period Start March 2, 2022 Pay Period End March 15, 2022	Original Contract Amount \$2,399,732.27 Net Change Order Amount \$0.00 Current Contract Amount \$2,399,732.27
--------------------------------------	--	---	--

Approval Date		By User
March 16, 2022	Generated and Approved (and should be considered Draft) at the Project Office Level by	knighn1
March 16, 2022	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	HILLSD1
March 17, 2022	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2022	December 1, 2022		4.69%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	February 2, 2022	February 2, 2022	
Letting Date	January 21, 2022	January 21, 2022	
Notice to Proceed Date	March 1, 2022	March 1, 2022	
Open to Traffic Date			
Work Began Date	March 14, 2022	March 14, 2022	

Contract Total Pay For Estimate No. 2				
		This Estimate	Previous	To Date
220121-H02				
	Total Posted Items Pay	\$86,486.00	\$26,166.00	\$112,652.00
	Gross Item Adjustments	\$0.00	\$49,632.50	\$49,632.50
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damage	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
			\$75,798.50	\$162,284.50
Contract Total Payable This Estimate:		\$86,486.00		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J9P3380	0160	6122012	IMPACT ATTENUATOR 55 MPH (SAND BARREL ARRAY)	EA	\$1,500.000	2	\$3,000.00
	0190	6161005	CONSTRUCTION SIGNS	SQFT	\$9.000	468	\$4,212.00
	0200	6161008	ADVANCED WARNING RAIL SYSTEM	EA	\$45.000	2	\$90.00
	0210	6161025	CHANNELIZER (TRIM LINE)	EA	\$22.000	32	\$704.00
	0230	6161070	TUBULAR MARKER	EA	\$75.000	8	\$600.00
	0250	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	EA	\$1,000.000	2	\$2,000.00
	0260	6173700B	TEMPORARY TRAFFIC BARRIER ANCHORED, CONTRACTOR FURNISHED / RETAINED	LF	\$80.000	561	\$44,880.00
	0400	9029401	TEMPORARY TRAFFIC SIGNALS AND LIGHTING	LS	\$15,500.000	2	\$31,000.00
Project J9P3380 - Total							\$86,486.00
Overall - Total							\$86,486.00

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on March 18, 2022

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J9P3380	FAF 34-1(49)	Bridge deck replacement	MO 34	WAYNE	over St. Francis River

Totals by Job Numbers

Job Number	Totals by Job Numbers		
	This Estimate	Previous	To Date
J9P3380	Posted Item Pay	\$86,486.00	\$112,652.00
	Gross Item Adjustments	\$0.00	\$49,632.50
	Gross Item Pay	\$86,486.00	\$162,284.50
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on March 18, 2022

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on March 18, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220121-H02	J9P3380	0001	0010	2019901	MISC.CLEARING AND GRUBBING	1.00	0.00	1.00	LS	0.00	\$4,500.00	\$0.00
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$15,000.00	\$0.00
		0001	0030	2142000	FURNISHING ROCK FILL	20.00	0.00	20.00	CUYD	0.00	\$45.00	\$0.00
		0001	0040	2143000	PLACING ROCK FILL	20.00	0.00	20.00	CUYD	0.00	\$40.00	\$0.00
		0001	0050	2159903	MISC.MODIFIED SHAPING SLOPES CLASS III	600.00	0.00	600.00	LF	0.00	\$16.00	\$0.00
		0001	0060	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	44.00	0.00	44.00	SQYD	0.00	\$25.00	\$0.00
		0001	0070	3040163	TYPE 1 AGGREGATE FOR BASE (6 IN. THICK)	41.00	0.00	41.00	SQYD	0.00	\$32.00	\$0.00
		0001	0080	4010150	TYPE A2 SHOULDER	44.00	0.00	44.00	SQYD	0.00	\$68.20	\$0.00
		0001	0090	4011211	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-2)	51.60	0.00	51.60	TONS	0.00	\$165.47	\$0.00
		0001	0100	4071005	TACK COAT	42.00	0.00	42.00	GAL	0.00	\$3.61	\$0.00
		0001	0110	5041000	CONCRETE APPROACH PAVEMENT	80.00	0.00	80.00	SQYD	0.00	\$145.00	\$0.00
		0001	0120	6096010A	FURNISHING TYPE 1 ROCK DITCH LINER	47.00	0.00	47.00	CUYD	0.00	\$40.00	\$0.00
		0001	0130	6096041	PLACING TYPE 1 ROCK DITCH LINER	47.00	0.00	47.00	CUYD	0.00	\$65.00	\$0.00
		0001	0140	6113020	FURNISHING TYPE 2 ROCK BLANKET	482.00	0.00	482.00	CUYD	0.00	\$30.00	\$0.00
		0001	0150	6113040	PLACING TYPE 2 ROCK BLANKET	482.00	0.00	482.00	CUYD	0.00	\$20.00	\$0.00
		0001	0160	6122012	IMPACT ATTENUATOR 55 MPH (SAND BARREL ARRAY)	2.00	0.00	2.00	EA	2.00	\$1,500.00	\$3,000.00
		0001	0170	6122020	REPLACEMENT SAND BARREL	2.00	0.00	2.00	EA	0.00	\$250.00	\$0.00
		0001	0180	6122030	IMPACT ATTENUATOR (RELOCATION)	2.00	0.00	2.00	EA	0.00	\$1,000.00	\$0.00
		0001	0190	6161005	CONSTRUCTION SIGNS	501.00	0.00	501.00	SQFT	468.00	\$9.00	\$4,212.00
		0001	0200	6161008	ADVANCED WARNING RAIL SYSTEM	6.00	0.00	6.00	EA	2.00	\$45.00	\$90.00
		0001	0210	6161025	CHANNELIZER (TRIM LINE)	32.00	0.00	32.00	EA	32.00	\$22.00	\$704.00
		0001	0220	6161030	TYPE III MOVEABLE BARRICADE	10.00	0.00	10.00	EA	0.00	\$145.00	\$0.00
		0001	0230	6161070	TUBULAR MARKER	8.00	0.00	8.00	EA	8.00	\$75.00	\$600.00
		0001	0240	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$4,000.00	\$8,000.00
		0001	0250	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	2.00	0.00	2.00	EA	2.00	\$1,000.00	\$2,000.00
		0001	0260	6173700B	TEMPORARY TRAFFIC BARRIER ANCHORED, CONTRACTOR FURNISHED / RETAINED	1,195.00	0.00	1,195.00	LF	561.00	\$80.00	\$44,880.00
		0001	0270	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	1,195.00	0.00	1,195.00	LF	0.00	\$15.00	\$0.00
		0001	0280	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$80,000.00	\$0.00
		0001	0281	6181000	MOBILIZATION	0.00	1.00	1.00	LS	0.00	\$61,834.00	\$0.00
		0001	0290	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	1,821.00	0.00	1,821.00	LF	0.00	\$0.80	\$0.00
		0001	0300	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	1,922.00	0.00	1,922.00	LF	0.00	\$0.80	\$0.00
		0001	0310	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	568.00	0.00	568.00	SQYD	0.00	\$9.15	\$0.00
		0001	0320	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	733.00	0.00	733.00	SQYD	0.00	\$4.00	\$0.00
		0001	0330	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$5,000.00	\$0.00
		0001	0340	8061016	SEDIMENT REMOVAL	24.00	0.00	24.00	CUYD	0.00	\$1.00	\$0.00
		0001	0350	8061019	SILT FENCE	406.00	0.00	406.00	LF	0.00	\$2.00	\$0.00
		0001	0360	8061050	TYPE C BERM	284.00	0.00	284.00	LF	0.00	\$5.00	\$0.00
		0010	0370	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	2,075.00	0.00	2,075.00	LF	0.00	\$38.00	\$0.00
		0010	0380	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	0.00	\$3,800.00	\$0.00
		0010	0390	6061080	MGS END ANCHOR	2.00	0.00	2.00	EA	0.00	\$1,500.00	\$0.00
		0030	0400	9029401	TEMPORARY TRAFFIC SIGNALS AND LIGHTING	2.00	0.00	2.00	LS	2.00	\$15,500.00	\$31,000.00
		0070	0410	2162500	REMOVAL OF EXISTING BRIDGE DECK	19,762.00	0.00	19,762.00	SQFT	0.00	\$11.50	\$0.00
		0070	0420	2163502	PARTIAL REMOVAL OF SUBSTRUCTURE CONCRETE	1.00	0.00	1.00	LS	0.00	\$6,500.00	\$0.00
0070	0430	5031010A	BRIDGE APPROACH SLAB (MAJOR)	137.00	0.00	137.00	SQYD	0.00	\$505.00	\$0.00		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on March 18, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220121-H02	J9P3380	0070	0440	7034212	SLAB ON STEEL	2,351.00	0.00	2,351.00	SQYD	0.00	\$455.00	\$0.00
		0070	0450	7034219A	TYPE D BARRIER	1,397.00	0.00	1,397.00	LF	0.00	\$110.00	\$0.00
		0070	0460	7040101	SUBSTRUCTURE REPAIR (FORMED)	210.00	0.00	210.00	SQFT	0.00	\$105.00	\$0.00
		0070	0470	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	420.00	0.00	420.00	SQFT	0.00	\$150.00	\$0.00
		0070	0480	7061070	MECHANICAL BAR SPLICE	2,766.00	0.00	2,766.00	EA	0.00	\$45.00	\$0.00
		0070	0490	7110100	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (URETHANE)	1.00	0.00	1.00	LS	0.00	\$8,000.00	\$0.00
		0070	0500	7121159	SHEAR CONNECTORS	8,224.00	0.00	8,224.00	EA	0.00	\$6.00	\$0.00
		0070	0510	7123100	CLEANING AND COATING EXISTING BEARINGS	44.00	0.00	44.00	EA	0.00	\$1,500.00	\$0.00
		0070	0520	7123610	SLAB DRAIN	126.00	0.00	126.00	EA	0.00	\$420.00	\$0.00
		0070	0530	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	92.00	0.00	92.00	LF	0.00	\$425.00	\$0.00
		0001	5001	6181000	MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$18,166.00	\$18,166.00
Project J9P3380 - Total Value Posted to Date as of Report Generated Date											\$112,652.00	
220121-H02 Overall - Total Value Posted to Date as of Report Generated Date											\$112,652.00	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on March 18, 2022

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J9P3380

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0160	6122012	IMPACT ATTENUATOR 55 MPH (SAND BARREL ARRAY)	3/15/22	3/16/22	1.00	EA		641+25				WEST END OF BARRIER WALL RTE 34
				3/16/22	1.00	EA		650+20				EAST END OF BARRIER WALL RTE 34
0190	6161005	CONSTRUCTION SIGNS	3/11/22	3/16/22	6.00	SQFT		36.413				G020-5ap WORK ZONE (PLAQUE) EASTBOUND RTE 34
				3/16/22	6.00	SQFT		36.773				R10-6 STOP HERE ON RED (45 DEGREE ARROW) EASTBOUND RTE 34
				3/16/22	6.00	SQFT		50.328				G020-5ap WORK ZONE (PLAQUE) WESTBOUND RTE 34
				3/16/22	6.00	SQFT		50.914				R10-6 STOP HERE ON RED (45 ARROW) WESTBOUND RTE 34
				3/16/22	8.00	SQFT		35.92				CONST-7 RATE OUR WORK ZONE EASTBOUND RTE 34
				3/16/22	8.00	SQFT		38.151				G020-1 END ROAD WORK EASTBOUND RTE 34
				3/16/22	8.00	SQFT		49.788				CONST-7 RATE OUR WORKZONE WESTBOUND RTE 34
				3/16/22	8.00	SQFT		51.627				G020-2 END ROAD WORK WESTBOUND RTE 34
				3/16/22	10.00	SQFT		36.11				G020-1 ROAD WORK NEXT XX MILES EASTBOUND RTE 34
				3/16/22	10.00	SQFT		50.007				G020-1 ROAD WORK NEXT XX MILES WESTBOUND RTE 34
				3/16/22	12.00	SQFT		36.01				CONST-8 WORK ZONE/NO PHONE ZONE EASTBOUND RTE 34
				3/16/22	12.00	SQFT		36.413				R2-1 SPEED LIMIT 35 EASTBOUND RTE 34
				3/16/22	12.00	SQFT		37.73				R2-1 SPEED LIMIT 55 EASTBOUND RTE 34
				3/16/22	12.00	SQFT		49.903				CONST-8 WORK ZONE NO PHONE ZONE WESTBOUND RTE 34
				3/16/22	12.00	SQFT		50.328				R2-1 SPEED LIMIT 35 WESTBOUND RTE 34
				3/16/22	12.00	SQFT		51.277				R2-1 SPEED LIMIT 55 WESTBOUND RTE 34
				3/16/22	16.00	SQFT		0				R3-SR RIGHT TURN ONLY ENTRANCE ROAD TO RTE 34 RECREATION AREA
				3/16/22	16.00	SQFT		0				W020-1 ROAD WORK AHEAD ENTRANCE TO RTE 34 RECREATION AREA
				3/16/22	16.00	SQFT		36.207				W020-1 ROAD WORK AHEAD EASTBOUND RTE 34
				3/16/22	16.00	SQFT		36.318				W03-5 SPEED LIMIT 35 AHEAD EASTBOUND RTE 34
				3/16/22	16.00	SQFT		36.545				W020-4 ONE LANE ROAD AHEAD EASTBOUND RTE 34
				3/16/22	16.00	SQFT		36.651				W03-3 SIGNAL AHEAD (SYMBOL) EASTBOUND RTE 34
				3/16/22	16.00	SQFT		36.759				W03-4 BE PREPARED TO STOP EASTBOUND RTE 34
				3/16/22	16.00	SQFT		36.985				W01-4R REVERSE CURVE (SYMBOL RIGHT ARROW) EASTBOUND RTE 34
				3/16/22	16.00	SQFT		36.985				W05-1 ROAD NARROWS EASTBOUND RTE 34
				3/16/22	16.00	SQFT		50.116				W020-1 ROAD WORK AHEAD WESTBOUND RTE 34
				3/16/22	16.00	SQFT		50.219				W03-5 SPEED LIMIT 35 AHEAD WESTBOUND RTE 34
				3/16/22	16.00	SQFT		50.327				W020-1 ONE LANE ROAD AHEAD WESTBOUND RTE 34
3/16/22	16.00	SQFT		50.425				W03-3 SIGNAL AHEAD (SYMBOL) WESTBOUND RTE 34				
3/16/22	16.00	SQFT		50.747				W03-4 BE PREPARED TO STOP WESTBOUND RTE 34				
3/16/22	16.00	SQFT		50.948				W01-4R REVERSE CURVE (SYMBOL RIGHT ARROW) WESTBOUND RTE 34				
3/16/22	16.00	SQFT		50.948				W05-1 ROAD NARROWS WESTBOUND RTE 34				
3/16/22	32.00	SQFT		35.80				CONST-5 FOCUS BRIDGE EASTBOUND RTE 34				
3/16/22	32.00	SQFT		49.747				CONST-5 FOCUS BRIDGE WESTBOUND RTE 34				
0200	6161008	ADVANCED WARNING RAIL SYSTEM	3/14/22	3/16/22	1.00	EA		36.207				ROAD WORK AHEAD EASTBOUND RTE 34
				3/16/22	1.00	EA		50.116				ROAD WORK AHEAD WESTBOUND RTE 34
0210	6161025	CHANNELIZER (TRIM LINE)	3/14/22	3/16/22	32.00	EA		640+07.16		659+45.95		RTE 34
0230	6161070	TUBULAR MARKER	3/14/22	3/16/22	4.00	EA		0				EASTBOUND LANES RTE 34
				3/16/22	4.00	EA		0				WESTBOUND LANES RTE 34
0250	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	3/14/22	3/16/22	1.00	EA		36.759				EASTBOUND RTE 34
				3/16/22	1.00	EA		50.747				WESTBOUND RTE 34
0260	6173700B	TEMP. TRAFFIC BARRIER ANCHORED , CONT	3/15/22	3/16/22	561.00	LF		650+20		644+59		STAGE 1 TRAFFIC SWITCH RTE 34
0400	9029401	TEMPORARY TRAFFIC SIGNALS AND LIGHTING	3/14/22	3/16/22	1.00	LS		36.87				EASTBOUND RTE 34
				3/16/22	1.00	LS		50.958				WESTBOUND RTE 34

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks									
J9P3380	0240	CMS WITH COMMUNICATION INTERFACE, CONT F	Material		1	Mar 2, 2022	SYSTEM	\$8,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user knighn1 overriding Payment Estimate Exception 1 on the current Payment Estimate.									
					1	Mar 2, 2022	SYSTEM	(\$8,000.00)										
	- Total								\$0.00									
	Material - Total								\$0.00									
	0240 - Total								\$0.00									
	0370	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile STMI			1	Mar 2, 2022	SYSTEM	\$47,932.50	Payment Estimate Item Adjustment generated Stockpile Transaction								
									- Total								\$47,932.50	
									Construction Stockpile STMI - Total								\$47,932.50	
	0370 - Total								\$47,932.50									
	0390	MGS END ANCHOR	Construction Stockpile STMI			1	Mar 2, 2022	SYSTEM	\$1,700.00	Payment Estimate Item Adjustment generated Stockpile Transaction								
									- Total								\$1,700.00	
									Construction Stockpile STMI - Total								\$1,700.00	
	0390 - Total								\$1,700.00									
	J9P3380 - Total								\$49,632.50									
Overall - Total								\$49,632.50										