



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on November 5, 2022

Pay Estimate Created Date: November 2, 2022

Progress Estimate Number 7	Contract ID 220218-D01 Prime Contractor Gene Haile Excavating, Inc.	Pay Period Start October 16, 2022 Pay Period End November 1, 2022	Original Contract Amount \$1,965,191.86 Net Change Order Amount (\$3,948.00) Current Contract Amount \$1,961,243.86
--------------------------------------	--	--	--

Approval Date		By User
November 3, 2022	Generated and Approved (and should be considered Draft) at the Project Office Level by	coram
November 3, 2022	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	browns1
November 4, 2022	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2022	December 1, 2022		69.61%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	March 1, 2022	March 1, 2022	
Letting Date	February 18, 2022	February 18, 2022	
Notice to Proceed Date	March 21, 2022	March 21, 2022	
Open to Traffic Date			
Work Began Date	August 1, 2022	August 1, 2022	

Contract Total Pay For Estimate No. 7			
	This Estimate	Previous	To Date
220218-D01			
Total Posted Items Pay	\$173,131.15	\$1,192,064.50	\$1,365,195.65
Gross Item Adjustments	(\$31,678.90)	(\$16,896.45)	(\$48,575.35)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$1,175,168.05	\$1,316,620.30
Contract Total Payable This Estimate:	\$141,452.25		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J5S3273	0090	6161005	CONSTRUCTION SIGNS	SQFT	\$9.500	133	\$1,263.50
	0100	6161008	ADVANCED WARNING RAIL SYSTEM	EA	\$37.000	2	\$74.00
	0110	6161030	TYPE III MOVEABLE BARRICADE	EA	\$142.000	10	\$1,420.00
	0180	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	LS	\$4,000.000	0.25	\$1,000.00
	0230	8061019	SILT FENCE	LF	\$3.000	447	\$1,341.00
	0240	8061050	TYPE C BERM	LF	\$10.000	476	\$4,760.00
	0280	2061000	CLASS 1 EXCAVATION	CUYD	\$40.000	70	\$2,800.00
	0290	2160500	REMOVAL OF BRIDGES	LS	\$24,000.000	0.75	\$18,000.00
	0310	7011105	DRILLED SHAFTS (3 FT. 6 IN. DIA.)	LF	\$650.000	20.47	\$13,305.50
	0320	7011204	ROCK SOCKETS (3 FT 0 IN. DIA.)	LF	\$700.000	24.73	\$17,311.00
	0330	7011300	VIDEO CAMERA INSPECTION	EA	\$1,000.000	2	\$2,000.00
	0340	7011400	FOUNDATION INSPECTION HOLES	LF	\$185.000	80	\$14,800.00
0360	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	LF	\$167.000	101	\$16,867.00	
Project J5S3273 - Total							\$94,942.00
J5S3334	0770	3105002	GRAVEL (A) OR CRUSHED STONE (B)	TONS	\$25.000	18.34	\$458.50
	0780	4010151	TYPE A3 SHOULDER	SQYD	\$37.000	147.3	\$5,450.10
	0790	4019905	MISC.OPTIONAL PAVEMENT	SQYD	\$83.000	633.1	\$52,547.30
	1010	8061019	SILT FENCE	LF	\$3.000	130	\$390.00
	1030	9031010	CONCRETE FOOTINGS, EMBEDDED	CUYD	\$2,625.000	0.27	\$708.75
	1040	9031250A	U-CHANNEL POST, 3 LB	LF	\$18.500	192	\$3,552.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on November 5, 2022

Pay Estimate Created Date: November 2, 2022

Progress Estimate Number 7	Contract ID 220218-D01 Prime Contractor Gene Haile Excavating, Inc.	Pay Period Start October 16, 2022 Pay Period End November 1, 2022	Original Contract Amount \$1,965,191.86 Net Change Order Amount (\$3,948.00) Current Contract Amount \$1,961,243.86
--------------------------------------	--	--	--

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J5S3334	1050	9031280	2.5 IN. PSST POST - 12 GA.	LF	\$26.500	48	\$1,272.00
	1060	9031281	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	LF	\$78.500	9	\$706.50
	1070	9035069A	SHF-FLAT SHEET FLUORESCENT	SQFT	\$36.000	49	\$1,764.00
	1100	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	SQYD	\$105.000	108	\$11,340.00
Project J5S3334 - Total							\$78,189.15
Overall - Total							\$173,131.15

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J5S3273	0310	DRILLED SHAFTS (3 FT. 6 IN. DIA.)	Material			-20.47	\$650.00	(\$13,305.50)
	0320	ROCK SOCKETS (3 FT 0 IN. DIA.)	Material			-24.73	\$700.00	(\$17,311.00)
	0360	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	Material			-101	\$167.00	(\$16,867.00)
	0360	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user coram overriding Payment Estimate Exception 18 on the current Payment Estimate.	101	\$167.00	\$16,867.00
J5S3334	0760	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material	Credit		746	\$11.00	\$8,206.00
	0760	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material			-746	\$11.00	(\$8,206.00)
	0780	TYPE A3 SHOULDER	Material			-147.3	\$37.00	(\$5,450.10)
	0780	TYPE A3 SHOULDER	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user coram overriding Payment Estimate Exception 2 on the current Payment Estimate.	147.3	\$37.00	\$5,450.10
	0790	MISC.	Overrun			-12.8	\$83.00	(\$1,062.40)
	1100	BRIDGE APPROACH SLAB (MINOR ROAD)	Material			-108	\$105.00	(\$11,340.00)
	1100	BRIDGE APPROACH SLAB (MINOR ROAD)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user coram overriding Payment Estimate Exception 3 on the current Payment Estimate.	108	\$105.00	\$11,340.00
	1190	TYPE D BARRIER	Material			-579	\$52.00	(\$30,108.00)
	1190	TYPE D BARRIER	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user coram overriding Payment Estimate Exception 19 on the current Payment Estimate.	579	\$52.00	\$30,108.00
	1200	SLAB ON CONCRETE NU-GIRDER	Material			-772	\$350.00	(\$270,200.00)
1200	SLAB ON CONCRETE NU-GIRDER	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user coram overriding Payment Estimate Exception 22 on the current Payment Estimate.	772	\$350.00	\$270,200.00	
Total								(\$31,678.90)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on November 5, 2022

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J5S3273	FAS S402(48)	Bridge replacement	A	MONITEAU	over Enon Creek near Enon
J5S3334	FAS S401(94)	Bridge Replacement	A	COLE	over South Moreau Creek 0.3 miles East of Enon

Totals by Job Numbers

Job Number		This Estimate	Previous	To Date
J5S3273	Posted Item Pay	\$94,942.00	\$11,500.00	\$106,442.00
	Gross Item Adjustments	(\$30,616.50)	\$0.00	(\$30,616.50)
	Gross Item Pay	\$64,325.50	\$11,500.00	\$75,825.50
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J5S3334	Posted Item Pay	\$78,189.15	\$1,180,564.50	\$1,258,753.65
	Gross Item Adjustments	(\$1,062.40)	(\$16,896.45)	(\$17,958.85)
	Gross Item Pay	\$77,126.75	\$1,163,668.05	\$1,240,794.80
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on November 5, 2022

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J5S3334, Item 3040504, Project Item Line Number 0760, Material Set 304050496, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	QC reports not entered at this time.	coram	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5S3334, Item 4010151, Project Item Line Number 0780, Material Set 401015196, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	QC report not entered at this time due to Asphalt Roadway report not turned into QC at this time. QA report not entered at this time.	coram	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3334, Item 5031011A, Project Item Line Number 1100, Material Set 5031011A96, Material 1036RSDFE42M13 - Rein Steel EC No. 5/M16 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	QC report not entered at this time due to Asphalt Roadway report not turned into QC at this time. QA report not entered at this time.	coram	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3334, Item 5031011A, Project Item Line Number 1100, Material Set 5031011A96, Material 1036RSDFE42M13 - Rein Steel EC No. 4/M13 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	QC report not entered at this time due to Asphalt Roadway report not turned into QC at this time. QA report not entered at this time.	coram	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3334, Item 5031011A, Project Item Line Number 1100, Material Set 5031011A96, Material 1013DMCRPE..04 - Underdrain Corrugated PE 4" (100mm), Acceptance Action Generic 1013DMCRPE..04 is insufficient.	QC report not entered at this time due to Asphalt Roadway report not turned into QC at this time. QA report not entered at this time.	coram	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3334, Item 5031011A, Project Item Line Number 1100, Material Set 5031011A96, Material 1053CSSIL - Concrete Sealer (CS) - Silane @, Acceptance Action Generic 1053CSSIL is insufficient.	QC report not entered at this time due to Asphalt Roadway report not turned into QC at this time. QA report not entered at this time.	coram	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3334, Item 5031011A, Project Item Line Number 1100, Material Set 5031011A96, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	QC report not entered at this time due to Asphalt Roadway report not turned into QC at this time. QA report not entered at this time.	coram	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3334, Item 5031011A, Project Item Line Number 1100, Material Set 5031011A96, Material 1058PSBB - Polyethylene Sheeting for Bond Breaker, Acceptance Action Generic 1058PSBB is insufficient.	QC report not entered at this time due to Asphalt Roadway report not turned into QC at this time. QA report not entered at this time.	coram	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3334, Item 5031011A, Project Item Line Number 1100, Material Set 5031011A96, Material 1057JMFRPF - Preformed Fiber Expansion Joint Mat @, Acceptance Action Generic 1057JMFRPF is insufficient.	QC report not entered at this time due to Asphalt Roadway report not turned into QC at this time. QA report not entered at this time.	coram	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3334, Item 5031011A, Project Item Line Number 1100, Material Set 5031011A96, Material 1036RSDFE42M19 - Rein Steel EC No. 6/M19 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	QC report not entered at this time due to Asphalt Roadway report not turned into QC at this time. QA report not entered at this time.	coram	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3273, Item 7011105, Project Item Line Number 0310, Material Set 701110596, Material 0701PLCSLT - Drilled Shaft CSL steel pipe, Acceptance Action Generic 0701PLCSLT is insufficient.	Item not complete at this time. More test need to be performed.	coram	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5S3273, Item 7011105, Project Item Line Number 0310, Material Set 701110596, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Item not complete at this time. More test need to be performed.	coram	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5S3273, Item 7011105, Project Item Line Number 0310, Material Set 701110596, Material 0501CCB2.A - Concrete, Class B-2 w/Air, Acceptance Action Generic 0501CCB2.A is insufficient.	Item not complete at this time. More test need to be performed.	coram	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5S3273, Item 7011105, Project Item Line Number 0310, Material Set 701110596, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Item not complete at this time. More test need to be performed.	coram	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5S3273, Item 7011105, Project Item Line Number 0310, Material Set 701110596, Material 0701PLCA - Casing for Drilled Shafts, Acceptance Action Generic 0701PLCA is insufficient.	Item not complete at this time. More test need to be performed.	coram	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5S3273, Item 7011204, Project Item Line Number 0320, Material Set 701120496, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Item not complete at this time. More test need to be performed.	coram	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5S3273, Item 7011204, Project Item Line Number 0320, Material Set 701120496, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Item not complete at this time. More test need to be performed.	coram	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5S3273, Item 7021212, Project Item Line Number 0360, Material Set 702121296, Material 0702PLSS..MAZC - Bearing Piles Struct Steel Galvd, Acceptance Action Generic 0702PLSS..MAZC is insufficient.	Certification on file. QA inspector report not complete at this time.	coram	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3334, Item 7034219A, Project Item Line Number 1190, Material Set 7034219A96, Material 0501CCB1.A - Concrete, Class B-1 w/Air, Acceptance Action Generic 0501CCB1.A is insufficient.	QA material report not complete at this time.	coram	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3334, Item 7034219A, Project Item Line Number 1190, Material Set 7034219A96, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	QA material report not complete at this time.	coram	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3334, Item 7034219A, Project Item Line Number 1190, Material Set 7034219A96, Material 1053CSSIL - Concrete Sealer (CS) - Silane @, Acceptance Action Generic 1053CSSIL is insufficient.	QA material report not complete at this time.	coram	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3334, Item 7034221, Project Item Line Number 1200, Material Set 703422196, Material 0501CCB2MDA - Concrete, Modified B-2 w/Air, Acceptance Action Generic 0501CCB2MDA is insufficient.	QA material report not complete at this time.	coram	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3334, Item 7034221, Project Item Line Number 1200, Material Set 703422196, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	QA material report not complete at this time.	coram	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3334, Item 7034221, Project Item Line Number 1200, Material Set 703422196, Material 1053CSSIL - Concrete Sealer (CS) - Silane @, Acceptance Action Generic 1053CSSIL is insufficient.	QA material report not complete at this time.	coram	Overridden



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on November 5, 2022

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Acceptance Action Generic 1053CSSIL is insufficient.			
Estimate Exception Type: Item Overrun: Contract 220218-D01, Contract Project J5S3334, Project Item Line Number 0790, Contract Line Item Number 0790, Item 4019905, Minor Item.	Change Order not complete at this time.	coram	Acknowledged
Estimate Exception Type: Item Overrun: Contract 220218-D01, Contract Project J5S3334, Project Item Line Number 0710, Contract Line Item Number 0710, Item 2031000, Minor Item.	Change Order not complete at this time.	coram	Acknowledged
Estimate Exception Type: Item Overrun: Contract 220218-D01, Contract Project J5S3334, Project Item Line Number 0740, Contract Line Item Number 0740, Item 2142000, Minor Item.	Change Order not complete at this time.	coram	Acknowledged
Estimate Exception Type: Item Overrun: Contract 220218-D01, Contract Project J5S3334, Project Item Line Number 0750, Contract Line Item Number 0750, Item 2143000, Minor Item.	Change Order not complete at this time.	coram	Acknowledged
Estimate Exception Type: Item Overrun: Contract 220218-D01, Contract Project J5S3334, Project Item Line Number 0830, Contract Line Item Number 0830, Item 6113020, Minor Item.	Change Order not complete at this time.	coram	Acknowledged
Estimate Exception Type: Item Overrun: Contract 220218-D01, Contract Project J5S3334, Project Item Line Number 0840, Contract Line Item Number 0840, Item 6113040, Minor Item.	Change Order not complete at this time.	coram	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on November 5, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220218-D01	J5S3273	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$7,500.00	\$0.00
		0001	0020	2031000	CLASS A EXCAVATION	299.00	0.00	299.00	CUYD	0.00	\$15.00	\$0.00
		0001	0030	2036000	COMPACTING EMBANKMENT	60.00	0.00	60.00	CUYD	0.00	\$16.00	\$0.00
		0001	0040	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	411.00	0.00	411.00	SQYD	0.00	\$9.00	\$0.00
		0001	0050	4019905	MISC.OPTIONAL PAVEMENT	411.00	0.00	411.00	SQYD	0.00	\$85.00	\$0.00
		0001	0060	6113020	FURNISHING TYPE 2 ROCK BLANKET	380.00	0.00	380.00	CUYD	0.00	\$38.50	\$0.00
		0001	0070	6113040	PLACING TYPE 2 ROCK BLANKET	380.00	0.00	380.00	CUYD	0.00	\$12.00	\$0.00
		0001	0080	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$900.00	\$0.00
		0001	0090	6161005	CONSTRUCTION SIGNS	174.00	0.00	174.00	SQFT	133.00	\$9.50	\$1,263.50
		0001	0100	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	2.00	\$37.00	\$74.00
		0001	0110	6161030	TYPE III MOVEABLE BARRICADE	10.00	0.00	10.00	EA	10.00	\$142.00	\$1,420.00
		0001	0120	6161052	WARNING LIGHT, TYPE B	24.00	-24.00	0.00	EA	0.00	\$90.00	\$0.00
		0001	0130	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$5,250.00	\$10,500.00
		0001	0140	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$64,800.00	\$0.00
		0001	0150	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	4.00	0.00	4.00	EA	0.00	\$600.00	\$0.00
		0001	0160	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	407.00	0.00	407.00	LF	0.00	\$3.25	\$0.00
		0001	0170	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	571.00	0.00	571.00	SQYD	0.00	\$3.00	\$0.00
		0001	0180	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.50	\$4,000.00	\$2,000.00
		0001	0190	8059901	MISC.SEEDING - COOL SEASON	1.00	0.00	1.00	LS	0.00	\$4,000.00	\$0.00
		0001	0200	8061005	ROCK DITCH CHECK	65.00	0.00	65.00	LF	0.00	\$12.00	\$0.00
		0001	0210	8061010A	TYPE B BERM	511.00	0.00	511.00	LF	0.00	\$12.00	\$0.00
		0001	0220	8061016	SEDIMENT REMOVAL	13.00	0.00	13.00	CUYD	0.00	\$10.00	\$0.00
		0001	0230	8061019	SILT FENCE	660.00	0.00	660.00	LF	447.00	\$3.00	\$1,341.00
		0001	0240	8061050	TYPE C BERM	615.00	0.00	615.00	LF	476.00	\$10.00	\$4,760.00
		0001	0250	8064129	TYPE 2 TURF REINFORCEMENT MAT	750.00	0.00	750.00	SQYD	0.00	\$2.50	\$0.00
		0040	0260	9031250A	U-CHANNEL POST, 3 LB	192.00	0.00	192.00	LF	0.00	\$22.25	\$0.00
		0040	0270	9035069A	SHF-FLAT SHEET FLUORESCENT	36.00	0.00	36.00	SQFT	0.00	\$43.26	\$0.00
		0070	0280	2061000	CLASS 1 EXCAVATION	70.00	0.00	70.00	CUYD	70.00	\$40.00	\$2,800.00
		0070	0290	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	0.75	\$24,000.00	\$18,000.00
		0070	0300	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	108.00	0.00	108.00	SQYD	0.00	\$105.00	\$0.00
		0070	0310	7011105	DRILLED SHAFTS (3 FT. 6 IN. DIA.)	42.70	0.00	42.70	LF	20.47	\$650.00	\$13,305.50
		0070	0320	7011204	ROCK SOCKETS (3 FT 0 IN. DIA.)	40.00	0.00	40.00	LF	24.73	\$700.00	\$17,311.00
		0070	0330	7011300	VIDEO CAMERA INSPECTION	4.00	0.00	4.00	EA	2.00	\$1,000.00	\$2,000.00
		0070	0340	7011400	FOUNDATION INSPECTION HOLES	80.00	0.00	80.00	LF	80.00	\$185.00	\$14,800.00
		0070	0350	7011600	SONIC LOGGING TESTING	4.00	0.00	4.00	EA	0.00	\$1,600.00	\$0.00
		0070	0360	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	112.00	0.00	112.00	LF	101.00	\$167.00	\$16,867.00
		0070	0370	7027000	PILE POINT REINFORCEMENT	8.00	0.00	8.00	EA	0.00	\$120.00	\$0.00
		0070	0380	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	56.40	0.00	56.40	CUYD	0.00	\$750.00	\$0.00
		0070	0390	7034213	SLAB ON CONCRETE I-GIRDER	361.00	0.00	361.00	SQYD	0.00	\$445.00	\$0.00
		0070	0400	7034219A	TYPE D BARRIER	282.00	0.00	282.00	LF	0.00	\$67.00	\$0.00
		0070	0410	7056000	TYPE 2 (32 IN.), PRESTRESSED CONCRETE I-GIRDER	475.00	0.00	475.00	LF	0.00	\$190.00	\$0.00
		0070	0420	7061060	REINFORCING STEEL (BRIDGES)	13,200.00	0.00	13,200.00	LB	0.00	\$1.50	\$0.00
		0070	0430	7123301	STEEL INTERMEDIATE DIAPHRAGM FOR P/S CONCRETE GIRDERS	3.00	0.00	3.00	EA	0.00	\$850.00	\$0.00
		0070	0440	7123610	SLAB DRAIN	22.00	0.00	22.00	EA	0.00	\$400.00	\$0.00
		0070	0450	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	0.00	\$2,000.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on November 5, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220218-D01	J5S3273	0070	0460	7161000	PLAIN NEOPRENE BEARING PAD	8.00	0.00	8.00	EA	0.00	\$250.00	\$0.00
		0070	0470	7161002	LAMINATED NEOPRENE BEARING PAD	16.00	0.00	16.00	EA	0.00	\$327.00	\$0.00
Project J5S3273 - Total Value Posted to Date as of Report Generated Date												\$106,442.00
J5S3334	0001	0680	2013000		CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	1.00	\$10,000.00	\$10,000.00
	0001	0690	2019901		MISC.Channel Cleanout	1.00	0.00	1.00	LS	0.00	\$7,500.00	\$0.00
	0001	0700	2022010		REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$7,500.00	\$7,500.00
	0001	0710	2031000		CLASS A EXCAVATION	437.00	0.00	437.00	CUYD	593.00	\$10.00	\$5,930.00
	0001	0720	2071000		LINEAR GRADING CLASS 1	1.40	0.00	1.40	STA	1.40	\$1,250.00	\$1,750.00
	0001	0730	2072000		LINEAR GRADING CLASS 2	0.20	0.00	0.20	STA	0.00	\$1,500.00	\$0.00
	0001	0740	2142000		FURNISHING ROCK FILL	1,671.00	0.00	1,671.00	CUYD	1,827.00	\$25.00	\$45,675.00
	0001	0750	2143000		PLACING ROCK FILL	1,671.00	0.00	1,671.00	CUYD	1,827.00	\$10.00	\$18,270.00
	0001	0760	3040504		TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	746.00	0.00	746.00	SQYD	746.00	\$11.00	\$8,206.00
	0001	0770	3105002		GRAVEL (A) OR CRUSHED STONE (B)	24.00	0.00	24.00	TONS	18.34	\$25.00	\$458.50
	0001	0780	4010151		TYPE A3 SHOULDER	147.30	0.00	147.30	SQYD	147.30	\$37.00	\$5,450.10
	0001	0790	4019905		MISC.OPTIONAL PAVEMENT	620.30	0.00	620.30	SQYD	633.10	\$83.00	\$52,547.30
	0001	0800	6096030A		FURNISHING TYPE 3 ROCK DITCH LINER	288.00	0.00	288.00	CUYD	262.00	\$30.00	\$7,860.00
	0001	0810	6096043		PLACING TYPE 3 ROCK DITCH LINER	288.00	0.00	288.00	CUYD	262.00	\$12.00	\$3,144.00
	0001	0820	6096050		BEDDING MATERIAL FOR ROCK DITCH LINER	109.00	0.00	109.00	CUYD	95.00	\$35.00	\$3,325.00
	0001	0830	6113020		FURNISHING TYPE 2 ROCK BLANKET	364.00	0.00	364.00	CUYD	400.00	\$38.00	\$15,200.00
	0001	0840	6113040		PLACING TYPE 2 ROCK BLANKET	364.00	0.00	364.00	CUYD	400.00	\$12.00	\$4,800.00
	0001	0850	6123000A		TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$850.00	\$0.00
	0001	0860	6161005		CONSTRUCTION SIGNS	230.00	0.00	230.00	SQFT	189.00	\$8.50	\$1,606.50
	0001	0870	6161008		ADVANCED WARNING RAIL SYSTEM	2.00	1.00	3.00	EA	3.00	\$37.00	\$111.00
	0001	0880	6161025		CHANNELIZER (TRIM LINE)	20.00	0.00	20.00	EA	0.00	\$20.00	\$0.00
	0001	0890	6161030		TYPE III MOVEABLE BARRICADE	10.00	0.00	10.00	EA	10.00	\$142.00	\$1,420.00
	0001	0900	6161052		WARNING LIGHT, TYPE B	25.00	0.00	25.00	EA	25.00	\$90.00	\$2,250.00
	0001	0910	6181000		MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$101,800.00	\$101,800.00
	0001	0920	6181020		ADDITIONAL MOBILIZATION FOR SEEDING	4.00	0.00	4.00	EA	0.00	\$600.00	\$0.00
	0001	0930	6206000C		4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,345.00	0.00	1,345.00	LF	0.00	\$1.00	\$0.00
	0001	0940	6206001C		4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,345.00	0.00	1,345.00	LF	0.00	\$1.00	\$0.00
	0001	0950	6240103A		PERMANENT EROSION CONTROL GEOTEXTILE	1,129.00	0.00	1,129.00	SQYD	1,110.00	\$2.50	\$2,775.00
	0001	0960	6274000		CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$4,500.00	\$4,500.00
	0001	0970	8059901		MISC.WARM SEASON SEEDING	1.00	0.00	1.00	LS	0.00	\$5,000.00	\$0.00
	0001	0980	8061004		SEDIMENT TRAP ROCK	24.00	0.00	24.00	CUYD	0.00	\$65.00	\$0.00
	0001	0990	8061005		ROCK DITCH CHECK	284.00	0.00	284.00	LF	20.00	\$12.00	\$240.00
	0001	1000	8061016		SEDIMENT REMOVAL	48.00	0.00	48.00	CUYD	0.00	\$10.00	\$0.00
	0001	1010	8061019		SILT FENCE	681.00	0.00	681.00	LF	370.00	\$3.00	\$1,110.00
	0001	1020	8061050		TYPE C BERM	459.00	0.00	459.00	LF	162.00	\$12.00	\$1,944.00
	0040	1030	9031010		CONCRETE FOOTINGS, EMBEDDED	0.27	0.00	0.27	CUYD	0.27	\$2,625.00	\$708.75
	0040	1040	9031250A		U-CHANNEL POST, 3 LB	192.00	0.00	192.00	LF	192.00	\$18.50	\$3,552.00
	0040	1050	9031280		2.5 IN. PSST POST - 12 GA.	48.00	0.00	48.00	LF	48.00	\$26.50	\$1,272.00
	0040	1060	9031281		POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	9.00	0.00	9.00	LF	9.00	\$78.50	\$706.50
	0040	1070	9035069A		SHF-FLAT SHEET FLUORESCENT	49.00	0.00	49.00	SQFT	49.00	\$36.00	\$1,764.00
	0070	1080	2061000		CLASS 1 EXCAVATION	70.00	0.00	70.00	CUYD	70.00	\$40.00	\$2,800.00
0070	1090	2160500		REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	1.00	\$37,000.00	\$37,000.00	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on November 5, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220218-D01	J5S3334	0070	1100	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	108.00	0.00	108.00	SQYD	108.00	\$105.00	\$11,340.00
		0070	1110	7011107	DRILLED SHAFTS (4 FT. 6 IN. DIA.)	16.00	-1.80	14.20	LF	14.20	\$750.00	\$10,650.00
		0070	1120	7011206	ROCK SOCKETS (4 FT 0 IN. DIA.)	24.00	4.50	28.50	LF	28.50	\$950.00	\$27,075.00
		0070	1130	7011300	VIDEO CAMERA INSPECTION	2.00	0.00	2.00	EA	2.00	\$1,000.00	\$2,000.00
		0070	1140	7011400	FOUNDATION INSPECTION HOLES	44.00	0.00	44.00	LF	44.00	\$225.00	\$9,900.00
		0070	1150	7011600	SONIC LOGGING TESTING	2.00	0.00	2.00	EA	2.00	\$1,600.00	\$3,200.00
		0070	1160	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	288.00	-38.00	250.00	LF	250.00	\$125.00	\$31,250.00
		0070	1170	7027000	PILE POINT REINFORCEMENT	12.00	0.00	12.00	EA	12.00	\$120.00	\$1,440.00
		0070	1180	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	64.10	0.00	64.10	CUYD	64.10	\$750.00	\$48,075.00
		0070	1190	7034219A	TYPE D BARRIER	579.00	0.00	579.00	LF	579.00	\$52.00	\$30,108.00
		0070	1200	7034221	SLAB ON CONCRETE NU-GIRDER	772.00	0.00	772.00	SQYD	772.00	\$350.00	\$270,200.00
		0070	1210	7056024	NU 63, PRESTRESSED CONCRETE NU-GIRDER	1,034.00	0.00	1,034.00	LF	1,034.00	\$400.00	\$413,600.00
		0070	1220	7061060	REINFORCING STEEL (BRIDGES)	10,560.00	0.00	10,560.00	LB	10,560.00	\$1.50	\$15,840.00
		0070	1230	7123301	STEEL INTERMEDIATE DIAPHRAGM FOR P/S CONCRETE GIRDERS	12.00	0.00	12.00	EA	12.00	\$1,400.00	\$16,800.00
		0070	1240	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	2.00	\$2,000.00	\$4,000.00
		0070	1250	7161000	PLAIN NEOPRENE BEARING PAD	8.00	0.00	8.00	EA	8.00	\$400.00	\$3,200.00
		0070	1260	7161002	LAMINATED NEOPRENE BEARING PAD	8.00	0.00	8.00	EA	8.00	\$550.00	\$4,400.00
Project J5S3334 - Total Value Posted to Date as of Report Generated Date												\$1,258,753.65
220218-D01 Overall - Total Value Posted to Date as of Report Generated Date												\$1,365,195.65



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on November 5, 2022

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J5S3273

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments	
0090	6161005	CONSTRUCTION SIGNS	10/21/22	11/2/22	133.00	SQFT	Sign Log for Rte A (Enon Creek): LM 1.131 (Road Closed XX Miles Ahead - QTY 1) LM 1.774 (Point of Presence - QTY 1) LM 1.815 (Road Closed Ahead - QTY 1) LM 2.017 (Road Closed 500 FT Ahead - QTY 1) LM 2.131 (Road Closed - QTY 1) LM 2.282 (Road Closed - QTY 1) LM 2.379 (Road Closed 500 FT Ahead - QTY 1) LM 2.543 (Road Closed Ahead - QTY 1) LM 2.632 (Point of Presence - QTY 1) LM 4.014 (Road Closed XX Miles Ahead - QTY 1) Log miles are approximate						
0100	6161008	ADVANCED WARNING RAIL SYSTEM	11/1/22	11/2/22	2.00	EA	EBL 1.815 WBL 2.543 Mounted on RWA signs	1.815		2.543			
0110	6161030	TYPE III MOVEABLE BARRICADE	11/1/22	11/2/22	10.00	EA	2-Soft Closure east end of bridge 1.78 3-Closure west end of bridge 2.131 3-Closure east end of bridge 2.282 2-Soft Closure east end of bridge 2.530 Locations are approximate	2.131		2.282			
0180	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKI	10/24/22	11/2/22	0.25	LS	Bridge A9018						
0230	8061019	SILT FENCE	10/24/22	11/2/22	447.00	LF	Bridge A9018: Surrounding Bent 1: 265' Surrounding Bent 2: 182' (See Measurements)						
0240	8061050	TYPE C BERM	10/24/22	11/2/22	476.00	LF	Bridge A9018: Surrounding Bent 1: 256' Surrounding Bent 2: 220' (See Measurements)						
0280	2061000	CLASS 1 EXCAVATION	10/24/22	11/2/22	70.00	CUYD	A9018 Bent 1: 35 CUYD A9018 Bent 4: 35 CUYD						
0290	2160500	REMOVAL OF BRIDGES	10/24/22	11/2/22	0.75	LS	Bridge A9018						
0310	7011105	DRILLED SHAFTS (3 FT. 6 IN. DIA.)	11/1/22	11/2/22	20.47	LF		115+15.25				Bent 2 shaft 1 = 10.55' Bent 2 shaft 2 = 9.92'	
0320	7011204	ROCK SOCKETS (3 FT 0 IN. DIA.)	11/1/22	11/2/22	24.73	LF	Bent 2 shaft 1 = 12.15' Bent 2 shaft 2 = 12.58'	115+15.25					
0330	7011300	VIDEO CAMERA INSPECTION	11/1/22	11/2/22	2.00	EA	Bent 2 shaft 1 & 2	115+15.25					
0340	7011400	FOUNDATION INSPECTION HOLES	11/1/22	11/2/22	80.00	LF	Bent 2 shaft 1 & 2, Bent 3 shaft 3 & 4.	115+15.25		115+70.25			
0360	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN	10/27/22	11/2/22	101.00	LF	Bridge A9018: 13' 6" (Bent 1 Pile 1) 13' 9" (Bent 1 Pile 2) 12' 11" (Bent 1 Pile 3) 13' 4" (Bent 1 Pile 4) 13' 3" (Bent 4 Pile 5) 10' 1" (Bent 4 Pile 6) 11' 0" (Bent 4 Pile 7) 13' 4" (Bent 4 Pile 8) Total Piling: 101' 2" (Rounded to 101' per spec 702.5.2)						

Project: J5S3334

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0770	3105002	GRAVEL (A) OR CRUSHED STONE (B)	10/20/22	10/20/22	18.34	TONS		7+25				Driveway east of bridge station 7+25
0780	4010151	TYPE A3 SHOULDER	10/17/22	10/18/22	147.30	SQYD		1+52.73		8+25		See plans for further details. Installed according to plan.
0790	4019905	MISC.	10/17/22	10/18/22	12.80	SQYD	WBL	7+35		7+63.2		Mainline pavement was busted up and needed replaced. Optional pavement was used for the repair. Length 28.2' x Width 4.1' = 12.8 SY
					620.30	SQYD		1+52.73		8+25	See plans for further details. Installed according to plan.	
1010	8061019	SILT FENCE	10/19/22	10/19/22	50.00	LF		5+00	50			Silt fence runs north and south, so stations will not show actual length.
					80.00	LF		3+75	80		Silt fence ran north and south, so stations will not show true length.	
1030	9031010	CONCRETE FOOTINGS, EMBEDDED	10/18/22	10/18/22	0.27	CUYD	1+09.93 LT 1+87.2 LT 1+97.5 RT	1.09.93		1+97.50		
1040	9031250A	U-CHANNEL POST, 3 LB	10/18/22	10/18/22	192.00	LF		2+86.20		5+47.80		See plans for additional details
1050	9031280	2.5 IN. PSST POST - 12 GA.	10/18/22	10/18/22	48.00	LF	1+09.93 LT 1+87.2 LT 1+97.5 RT	1+09.93		1+97.50		See plans for additional details.
1060	9031281	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	10/18/22	10/18/22	9.00	LF	1+09.93 LT 1+87.2 LT 1+97.5 RT	1+09.93		1+97.50		See plans for additional details
1070	9035069A	SHF-FLAT SHEET FLUORESCENT	10/18/22	10/18/22	49.00	SQFT	1+97.5 RT Curve Right Arrow & Advisory Speed Sign 2+86.20 RT LT Object Markers 5+47.80 RT LT Object Markers	1+09.93		5+47.80		See plans for additional details
1100	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	10/17/22	10/18/22	108.00	SQYD	2+66.72 to 2+86.72 x width 24' = 54 SY west end of the bridge 5+47.31 to 5+67.31 x width 24' = 54 SY east end of the bridge	2+66.72		5+67.31		placed and paid according to plan quantity. See plans for additional details.

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Nov 5, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J5S3273	0130	CMS W/O COMMUNICATION INTERFACE, CONT F/	Material		1	Aug 2, 2022	SYSTEM	(\$10,500.00)			
				- Total						(\$10,500.00)	
			Material - Total							(\$10,500.00)	
			MaterialCredit		2	Aug 16, 2022	SYSTEM	\$10,500.00			
				- Total						\$10,500.00	
			MaterialCredit - Total							\$10,500.00	
	0130 - Total							\$0.00			
	0310	DRILLED SHAFTS (3 FT. 6 IN. DIA.)	Material		7	Nov 3, 2022	SYSTEM	(\$13,305.50)			
				- Total						(\$13,305.50)	
			Material - Total							(\$13,305.50)	
	0310 - Total							(\$13,305.50)			
	0320	ROCK SOCKETS (3 FT 0 IN. DIA.)	Material		7	Nov 3, 2022	SYSTEM	(\$17,311.00)			
				- Total						(\$17,311.00)	
			Material - Total							(\$17,311.00)	
	0320 - Total							(\$17,311.00)			
0360	GALVANIZED STRUCTURAL STEEL PILES (12 IN	Material		7	Nov 3, 2022	SYSTEM	\$16,867.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user coram overriding Payment Estimate Exception 18 on the current Payment Estimate.			
				7	Nov 3, 2022	SYSTEM	(\$16,867.00)				
		- Total						\$0.00			
		Material - Total							\$0.00		
0360 - Total							\$0.00				
J5S3273 - Total								(\$30,616.50)			
J5S3334	0710	CLASS A EXCAVATION	Overrun	Overrun	6	Oct 17, 2022	SYSTEM	(\$1,580.28)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
				Overrun - Total							(\$1,580.28)
			Overrun - Total							(\$1,580.28)	
			Price FUEL		6	Oct 17, 2022	SYSTEM	\$77.09	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
				- Total							\$77.09
			Price FUEL - Total							\$77.09	
	0710 - Total							(\$1,503.19)			
	0740	FURNISHING ROCK FILL	Material		6	Oct 17, 2022	SYSTEM	\$45,675.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user coram overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					6	Oct 17, 2022	SYSTEM	(\$45,675.00)			
			- Total						\$0.00		
Material - Total								\$0.00			
Overrun			Overrun	6	Oct 17, 2022	SYSTEM	(\$3,900.00)				
	Overrun - Total						(\$3,900.00)				
Overrun - Total							(\$3,900.00)				
0740 - Total							(\$3,900.00)				
0750	PLACING ROCK FILL	Overrun		6	Oct 17, 2022	SYSTEM	(\$1,560.00)				
			Overrun - Total						(\$1,560.00)		
		Overrun - Total							(\$1,560.00)		
0750 - Total							(\$1,560.00)				
0760	TYPE 5 AGGREGATE FOR BASE	Material		6	Oct 17, 2022	SYSTEM	(\$8,206.00)				
				7	Nov 3, 2022	SYSTEM	(\$8,206.00)				



Line Item Adjustments by Estimate

Nov 5, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J5S3334	0760	TYPE 5 AGGREGATE FOR BASE	Material	- Total				(\$16,412.00)			
			Material - Total						(\$16,412.00)		
			MaterialCredit		7	Nov 3, 2022	SYSTEM	\$8,206.00			
			- Total						\$8,206.00		
			MaterialCredit - Total						\$8,206.00		
			Price FUEL		6	Oct 17, 2022	SYSTEM	\$72.74	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
			- Total						\$72.74		
			Price FUEL - Total						\$72.74		
			0760 - Total							(\$8,133.26)	
			0780		TYPE A3 SHOULDER	Material		7	Nov 3, 2022	SYSTEM	\$5,450.10
		7				Nov 3, 2022	SYSTEM	(\$5,450.10)			
- Total									\$0.00		
Material - Total									\$0.00		
0780 - Total							\$0.00				
0790		MISC.	Overrun	Overrun	7	Nov 3, 2022	SYSTEM	(\$1,062.40)			
			Overrun - Total						(\$1,062.40)		
			Overrun - Total						(\$1,062.40)		
			0790 - Total							(\$1,062.40)	
0830		FURNISHING TYPE 2 ROCK BLANKET	Overrun	Overrun	6	Oct 17, 2022	SYSTEM	(\$1,368.00)			
			Overrun - Total						(\$1,368.00)		
			Overrun - Total						(\$1,368.00)		
			0830 - Total							(\$1,368.00)	
0840		PLACING TYPE 2 ROCK BLANKET	Overrun	Overrun	6	Oct 17, 2022	SYSTEM	(\$432.00)			
			Overrun - Total						(\$432.00)		
			Overrun - Total						(\$432.00)		
			0840 - Total							(\$432.00)	
0860		CONSTRUCTION SIGNS	Material		1	Aug 2, 2022	SYSTEM	(\$1,606.50)			
			- Total						(\$1,606.50)		
			Material - Total						(\$1,606.50)		
			MaterialCredit		2	Aug 16, 2022	SYSTEM	\$1,606.50			
			- Total						\$1,606.50		
			MaterialCredit - Total						\$1,606.50		
			0860 - Total							\$0.00	
0870		ADVANCED WARNING RAIL SYSTEM	Material		1	Aug 2, 2022	SYSTEM	(\$111.00)			
			- Total						(\$111.00)		
			Material - Total						(\$111.00)		
			MaterialCredit		2	Aug 16, 2022	SYSTEM	\$111.00			
			- Total						\$111.00		
			MaterialCredit - Total						\$111.00		
			Overrun	Overrun	1	Aug 2, 2022	SYSTEM	(\$37.00)			
					6	Oct 17, 2022	SYSTEM	\$37.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',37.00000 - 37.00000, 'is applied (if non-zero).		
Overrun - Total						\$0.00					
Overrun - Total						\$0.00					



Line Item Adjustments by Estimate

Nov 5, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J5S3334	0870 - Total								\$0.00		
	0890	TYPE III MOVEABLE BARRICADE	Material		1	Aug 2, 2022	SYSTEM	(\$1,420.00)			
				- Total						(\$1,420.00)	
			Material - Total							(\$1,420.00)	
			MaterialCredit		2	Aug 16, 2022	SYSTEM	\$1,420.00			
				- Total						\$1,420.00	
			MaterialCredit - Total							\$1,420.00	
	0890 - Total								\$0.00		
	0900	WARNING LIGHT, TYPE B	Material		1	Aug 2, 2022	SYSTEM	(\$2,250.00)			
				- Total						(\$2,250.00)	
			Material - Total							(\$2,250.00)	
			MaterialCredit		2	Aug 16, 2022	SYSTEM	\$2,250.00			
				- Total						\$2,250.00	
			MaterialCredit - Total							\$2,250.00	
	0900 - Total								\$0.00		
	1100	BRIDGE APPROACH SLAB (MINOR ROAD)	Material		7	Nov 3, 2022	SYSTEM	\$11,340.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user coram overriding Payment Estimate Exception 3 on the current Payment Estimate.		
					7	Nov 3, 2022	SYSTEM	(\$11,340.00)			
			- Total						\$0.00		
			Material - Total						\$0.00		
	1100 - Total								\$0.00		
	1110	DRILLED SHAFTS (4 FT. 6 IN. DIA.)	Material		3	Sep 2, 2022	SYSTEM	\$10,650.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user coram overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					3	Sep 2, 2022	SYSTEM	(\$10,650.00)			
			- Total						\$0.00		
			Material - Total						\$0.00		
	1110 - Total								\$0.00		
	1120	ROCK SOCKETS (4 FT. 0 IN. DIA.)	Material		3	Sep 2, 2022	SYSTEM	\$27,075.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user coram overriding Payment Estimate Exception 5 on the current Payment Estimate.		
					3	Sep 2, 2022	SYSTEM	(\$27,075.00)			
			- Total						\$0.00		
			Material - Total						\$0.00		
			Overrun	Overrun		3	Sep 2, 2022	SYSTEM	(\$4,275.00)		
					6	Oct 17, 2022	SYSTEM	\$4,275.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '950.00000 - 950.00000, 'is applied (if non-zero).		
Overrun - Total						\$0.00					
Overrun - Total						\$0.00					
1120 - Total								\$0.00			
1180	CLASS B CONCRETE (SUBSTRUCTURE)	Material		3	Sep 2, 2022	SYSTEM	\$48,075.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user coram overriding Payment Estimate Exception 8 on the current Payment Estimate.			
				3	Sep 2, 2022	SYSTEM	(\$48,075.00)				
		- Total						\$0.00			
Material - Total						\$0.00					
1180 - Total								\$0.00			
1190	TYPE D BARRIER	Material		6	Oct 17, 2022	SYSTEM	\$30,108.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user coram overriding Payment			



Line Item Adjustments by Estimate

Nov 5, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J5S3334	1190	TYPE D BARRIER	Material						Estimate Exception 3 on the current Payment Estimate.	
					6	Oct 17, 2022	SYSTEM	(\$30,108.00)		
					7	Nov 3, 2022	SYSTEM	\$30,108.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user coram overriding Payment Estimate Exception 19 on the current Payment Estimate.	
					7	Nov 3, 2022	SYSTEM	(\$30,108.00)		
				- Total					\$0.00	
				Material - Total					\$0.00	
				1190 - Total					\$0.00	
	1200	SLAB ON CONCRETE NU-GIRDER	Material		4	Sep 16, 2022	SYSTEM	\$53,900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user coram overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					4	Sep 15, 2022	SYSTEM	(\$53,900.00)		
					5	Oct 3, 2022	SYSTEM	\$242,900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user coram overriding Payment Estimate Exception 1 on the current Payment Estimate.	
5					Oct 3, 2022	SYSTEM	(\$242,900.00)			
6					Oct 17, 2022	SYSTEM	\$270,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user coram overriding Payment Estimate Exception 5 on the current Payment Estimate.		
6					Oct 17, 2022	SYSTEM	(\$270,200.00)			
7					Nov 3, 2022	SYSTEM	\$270,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user coram overriding Payment Estimate Exception 22 on the current Payment Estimate.		
7					Nov 3, 2022	SYSTEM	(\$270,200.00)			
			- Total					\$0.00		
			Material - Total					\$0.00		
			1200 - Total					\$0.00		
J5S3334 - Total								(\$17,958.85)		
Overall - Total								(\$48,575.35)		