



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on April 28, 2022

Pay Estimate Created Date: April 18, 2022

Progress Estimate Number 1	Contract ID 220218-D03 Prime Contractor E & C Bridge, LLC	Pay Period Start See NTP Date Pay Period End April 15, 2022	Original Contract Amount \$3,158,997.64 Net Change Order Amount \$0.00 Current Contract Amount \$3,158,997.64
--------------------------------------	--	--	--

Approval Date		By User
April 18, 2022	Generated and Approved (and should be considered Draft) at the Project Office Level by	hogued1
April 18, 2022	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	oeschd1
April 19, 2022	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
June 30, 2023	June 30, 2023		0.55%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	March 1, 2022	March 1, 2022	
Letting Date	February 18, 2022	February 18, 2022	
Notice to Proceed Date	April 4, 2022	April 4, 2022	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 1

	This Estimate	Previous	To Date
220218-D03			
Total Posted Items Pay	\$17,343.00	\$0.00	\$17,343.00
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$0.00	\$17,343.00

Contract Total Payable This Estimate: \$17,343.00

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J5S3359	5001	6189901	MISC.MISC. Adjustment for Contract Bond	LS	\$17,343.000	1	\$17,343.00
Project J5S3359 - Total							\$17,343.00
Overall - Total							\$17,343.00

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on April 28, 2022

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J5S3359	FAF-240-1(23)	Bridge replacement	240 Spur	HOWARD	over Montieau Creek in Rocheport

Totals by Job Numbers

Job Number	Totals by Job Numbers		
	This Estimate	Previous	To Date
J5S3359	Posted Item Pay	\$17,343.00	\$17,343.00
	Gross Item Adjustments	\$0.00	\$0.00
	Gross Item Pay	\$17,343.00	\$17,343.00
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on April 28, 2022

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on April 28, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220218-D03	J5S3359	0001	0010	2013000	CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	0.00	\$5,500.00	\$0.00
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$54,000.00	\$0.00
		0001	0030	2031000	CLASS A EXCAVATION	1,225.00	0.00	1,225.00	CUYD	0.00	\$25.00	\$0.00
		0001	0040	2036000	COMPACTING EMBANKMENT	129.00	0.00	129.00	CUYD	0.00	\$15.00	\$0.00
		0001	0050	2037075	COMPACTING IN CUT	2.60	0.00	2.60	STA	0.00	\$2,500.00	\$0.00
		0001	0060	2142000	FURNISHING ROCK FILL	306.00	0.00	306.00	CUYD	0.00	\$30.00	\$0.00
		0001	0070	2143000	PLACING ROCK FILL	306.00	0.00	306.00	CUYD	0.00	\$18.00	\$0.00
		0001	0080	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	630.00	0.00	630.00	SQYD	0.00	\$12.00	\$0.00
		0001	0090	4019905	MISC.OPTIONAL PAVEMENT	629.80	0.00	629.80	SQYD	0.00	\$87.05	\$0.00
		0001	0100	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	48.00	0.00	48.00	LF	0.00	\$50.00	\$0.00
		0001	0110	6113020	FURNISHING TYPE 2 ROCK BLANKET	1,228.00	0.00	1,228.00	CUYD	0.00	\$40.00	\$0.00
		0001	0120	6113040	PLACING TYPE 2 ROCK BLANKET	1,228.00	0.00	1,228.00	CUYD	0.00	\$20.00	\$0.00
		0001	0130	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$1.00	\$0.00
		0001	0140	6161005	CONSTRUCTION SIGNS	316.00	0.00	316.00	SQFT	0.00	\$12.00	\$0.00
		0001	0150	6161008	ADVANCED WARNING RAIL SYSTEM	5.00	0.00	5.00	EA	0.00	\$30.00	\$0.00
		0001	0160	6161030	TYPE III MOVEABLE BARRICADE	10.00	0.00	10.00	EA	0.00	\$125.00	\$0.00
		0001	0170	6161052	WARNING LIGHT, TYPE B	20.00	0.00	20.00	EA	0.00	\$50.00	\$0.00
		0001	0180	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	4.00	0.00	4.00	EA	0.00	\$1,200.00	\$0.00
		0001	0190	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$200,000.00	\$0.00
		0001	0191	6181000	MOBILIZATION	0.00	1.00	1.00	LS	0.00	\$182,657.00	\$0.00
		0001	0200	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,072.00	0.00	1,072.00	LF	0.00	\$0.60	\$0.00
		0001	0210	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	940.00	0.00	940.00	LF	0.00	\$0.60	\$0.00
		0001	0220	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	1,895.00	0.00	1,895.00	SQYD	0.00	\$2.75	\$0.00
		0001	0230	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$6,700.00	\$0.00
		0001	0240	8051000A	SEEDING - COOL SEASON GRASSES	1.00	0.00	1.00	ACRE	0.00	\$5,350.00	\$0.00
		0001	0250	8061004	SEDIMENT TRAP ROCK	7.30	0.00	7.30	CUYD	0.00	\$65.00	\$0.00
		0001	0260	8061005	ROCK DITCH CHECK	87.00	0.00	87.00	LF	0.00	\$13.00	\$0.00
		0001	0270	8061016	SEDIMENT REMOVAL	35.00	0.00	35.00	CUYD	0.00	\$15.00	\$0.00
		0001	0280	8061019	SILT FENCE	1,189.00	0.00	1,189.00	LF	0.00	\$2.20	\$0.00
		0001	0290	8061050	TYPE C BERM	328.00	0.00	328.00	LF	0.00	\$15.00	\$0.00
		0010	0300	6061060	MGS GUARDRAIL	313.00	0.00	313.00	LF	0.00	\$32.10	\$0.00
		0010	0310	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	0.00	\$3,500.00	\$0.00
		0010	0320	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	0.00	\$3,175.00	\$0.00
		0070	0330	2061000	CLASS 1 EXCAVATION	115.00	0.00	115.00	CUYD	0.00	\$50.00	\$0.00
		0070	0333	2066002	COFFERDAMS-BENT2	1.00	0.00	1.00	LS	0.00	\$1.00	\$0.00
		0070	0337	2066003	COFFERDAMS-BENT3	1.00	0.00	1.00	LS	0.00	\$1.00	\$0.00
		0070	0340	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	0.00	\$100,000.00	\$0.00
		0070	0350	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	117.00	0.00	117.00	SQYD	0.00	\$112.50	\$0.00
		0070	0360	7021314	GALVANIZED CAST-IN-PLACE CONCRETE PILES (14 IN)	560.00	0.00	560.00	LF	0.00	\$175.00	\$0.00
		0070	0370	7021320	GALVANIZED CAST-IN-PLACE CONCRETE PILES (20 IN)	1,381.00	0.00	1,381.00	LF	0.00	\$215.00	\$0.00
		0070	0380	7025001	DYNAMIC PILE TESTING	5.00	0.00	5.00	EA	0.00	\$1,500.00	\$0.00
		0070	0390	7027000	PILE POINT REINFORCEMENT	25.00	0.00	25.00	EA	0.00	\$600.00	\$0.00
		0070	0400	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	179.90	0.00	179.90	CUYD	0.00	\$1,000.00	\$0.00
		0070	0405	7033001	SEAL CONCRETE	30.20	0.00	30.20	CUYD	0.00	\$200.00	\$0.00
		0070	0410	7034212	SLAB ON STEEL	904.00	0.00	904.00	SQYD	0.00	\$275.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on April 28, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220218-D03	J5S3359	0070	0420	7034216	TYPE H BARRIER	624.00	0.00	624.00	LF	0.00	\$90.00	\$0.00
		0070	0430	7061060	REINFORCING STEEL (BRIDGES)	16,560.00	0.00	16,560.00	LB	0.00	\$1.50	\$0.00
		0070	0440	7121111	FABRICATED STRUCTURAL LOW ALLOY STEEL (I-BEAM) A709, GRADE 50	283,410.00	0.00	283,410.00	LB	0.00	\$4.00	\$0.00
		0070	0450	7129901	MISC.GALVANIZING STRUCTURAL STEEL	1.00	0.00	1.00	LS	0.00	\$410,000.00	\$0.00
		0070	0460	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	0.00	\$1,850.00	\$0.00
		0070	0470	7161003	LAMINATED NEOPRENE BEARING PAD (TAPERED)	8.00	0.00	8.00	EA	0.00	\$275.00	\$0.00
		0070	0480	7162000	LAMINATED NEOPRENE BEARING PAD ASSEMBLY	12.00	0.00	12.00	EA	0.00	\$2,500.00	\$0.00
		0001	5001	6189901	MISC.MISC. Adjustment for Contract Bond	0.00	1.00	1.00	LS	1.00	\$17,343.00	\$17,343.00
Project J5S3359 - Total Value Posted to Date as of Report Generated Date												\$17,343.00
220218-D03 Overall - Total Value Posted to Date as of Report Generated Date												\$17,343.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on April 28, 2022

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J5S3359

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
5001	6189901	MISC.	4/15/22	4/18/22	1.00	LS	240 Spur / Howard County					Payment of Contract Bond, Change Order # 0001

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Apr 28, 2022

Contract ID:190621-F01

No Data Available