



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on September 11, 2023

Pay Estimate Created Date: September 5, 2023

Progress Estimate Number 28	Contract ID	220218-F01	Pay Period Start	August 16, 2023	Original Contract Amount	\$6,975,000.00
	Prime Contractor	Pace Construction Company, LLC	Pay Period End	September 1, 2023	Net Change Order Amount	(\$131,704.23)
					Current Contract Amount	\$6,843,295.77

Approval Date		By User
September 5, 2023	Generated and Approved (and should be considered Draft) at the Project Office Level by	sandeb2
September 5, 2023	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	lewisj1
September 6, 2023	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
June 30, 2023	June 30, 2023		83.86%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	March 1, 2022	March 1, 2022	
Letting Date	February 18, 2022	February 18, 2022	
Notice to Proceed Date	April 4, 2022	April 4, 2022	
Open to Traffic Date			
Work Began Date	June 17, 2022	June 17, 2022	

Contract Total Pay For Estimate No. 28			
	This Estimate	Previous	To Date
220218-F01			
Total Posted Items Pay	\$137,640.12	\$5,601,211.58	\$5,738,851.70
Gross Item Adjustments	(\$11,020.83)	\$852,947.51	\$841,926.68
Incentive	\$0.00	\$62.15	\$62.15
Disincentive	\$0.00	(\$133.00)	(\$133.00)
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$212,168.22	\$212,168.22
Contract Total Payable This Estimate:	\$126,619.29	\$6,666,256.46	\$6,792,875.75

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J6P3373	0910	9031026	OPTIONAL OVERHEAD SIGN TRUSS SUBSTRUCTURES	CUYD	\$2,975.220	46	\$136,860.12
	1010	9109903	MISC.MODOT ITS ASSETS RELOCATION	LF	\$13.000	60	\$780.00
Project J6P3373 - Total							\$137,640.12
Overall - Total							\$137,640.12

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6P3373	0570	PIPE AGGREGATE PAVEMENT EDGE DRAIN	Material		-54	\$59.00	(\$3,186.00)
	0570	PIPE AGGREGATE PAVEMENT EDGE DRAIN	Material	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user sandeb2 overriding Payment Estimate Exception 1 on	54	\$59.00	\$3,186.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on September 11, 2023

Pay Estimate Created Date: September 5, 2023

Progress Estimate Number 28	Contract ID 220218-F01	Pay Period Start August 16, 2023	Original Contract Amount \$6,975,000.00
	Prime Contractor Pace Construction Company, LLC	Pay Period End September 1, 2023	Net Change Order Amount (\$131,704.23)
			Current Contract Amount \$6,843,295.77

Project Number	Line No.	Item Description	Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount	
J6P3373				the current Payment Estimate.				
	0620	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	MaterialCredit		99	\$140.00	\$13,860.00	
	0620	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	Material		-99	\$140.00	(\$13,860.00)	
	0750	CONCRETE TRAFFIC BARRIER, TYPE C	MaterialCredit		220	\$170.00	\$37,400.00	
	0750	CONCRETE TRAFFIC BARRIER, TYPE C	Material		-220	\$170.00	(\$37,400.00)	
	0790	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	Material		-10,595	\$1.40	(\$14,833.00)	
	0790	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	Material	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user sandeb2 overriding Payment Estimate Exception 9 on the current Payment Estimate.	10,595	\$1.40	\$14,833.00	
	0910	OPTIONAL OVERHEAD SIGN TRUSS SUBSTRUCTURES	Construction Stockpile	Payment Estimate Item Adjustment generated Stockpile Transaction			(\$11,020.83)	
	1010	MISC.	Material		-60	\$13.00	(\$780.00)	
	1010	MISC.	Material	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user sandeb2 overriding Payment Estimate Exception 10 on the current Payment Estimate.	60	\$13.00	\$780.00	
Total								(\$11,020.83)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on September 11, 2023

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J6P3307	FAF 61-4(188)	Coldmill and resurface	61	ST CHARLES	from St. Charles County line to Route 61/I-70/I-64 interchange
J6P3373	FAF-364-1(42)	Signing, guardrail, and concrete barrier	364	ST CHARLES	from Jungs Sta. Road to east of Missouri River

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J6P3307	Posted Item Pay	\$0.00	\$4,718,953.46	\$4,718,953.46
	Gross Item Adjustments	\$0.00	\$589,923.65	\$589,923.65
	Gross Item Pay	\$0.00	\$5,276,350.87	\$5,276,350.87
	Incentive	\$0.00	\$44.60	\$44.60
	Disincentive	\$0.00	(\$95.44)	(\$95.44)
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$152,251.90	\$152,251.90
J6P3373	Posted Item Pay	\$137,640.12	\$882,258.12	\$1,019,898.24
	Gross Item Adjustments	(\$11,020.83)	\$295,550.10	\$284,529.27
	Gross Item Pay	\$126,619.29	\$1,177,808.22	\$1,304,427.51
	Incentive	\$0.00	\$17.55	\$17.55
	Disincentive	\$0.00	(\$37.56)	(\$37.56)
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$59,916.32	\$59,916.32



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on September 11, 2023

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J6P3373, Item 6053030A, Project Item Line Number 0570, Material Set 6053030A96, Material 1011GXT1 - Geotextile Fabric for SubsrDrainage(T1), Acceptance Action Generic 1011GXT1 is insufficient.	Working on Sample ID	sandeb2	Overridden
Estimate Exception Type: Insufficient Materials: Project J6P3373, Item 6053030A, Project Item Line Number 0570, Material Set 6053030A96, Material 1013DMCRPE..04 - Underdrain Corrugated PE 4" (100mm), Acceptance Action Generic 1013DMCRPE..04 is insufficient.	Working on Sample ID	sandeb2	Overridden
Estimate Exception Type: Insufficient Materials: Project J6P3373, Item 6131010, Project Item Line Number 0620, Material Set 613101096, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Working with Contractor to resolve	sandeb2	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6P3373, Item 6131010, Project Item Line Number 0620, Material Set 613101096, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Working with Contractor to Resolve	sandeb2	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6P3373, Item 6173000, Project Item Line Number 0750, Material Set 617300096, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Working contractor to resolve	sandeb2	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6P3373, Item 6173000, Project Item Line Number 0750, Material Set 617300096, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Working with contractor to resolve	sandeb2	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6P3373, Item 6173000, Project Item Line Number 0750, Material Set 617300096, Material 0501CCB1.A - Concrete, Class B-1 w/Air, Acceptance Action Generic 0501CCB1.A is insufficient.	Working with contractor to resolve	sandeb2	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6P3373, Item 6173000, Project Item Line Number 0750, Material Set 617300096, Material 1065DE - Delineators, Acceptance Action Generic 1065DE is insufficient.	Working with contractor to resolve	sandeb2	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6P3373, Item 6205301B, Project Item Line Number 0790, Material Set 6205301B96, Material 1048PMRPMTHW - Marking Tape Removable White, Acceptance Action Generic 1048PMRPMTHW is insufficient.	Working on sample ID	sandeb2	Overridden
Estimate Exception Type: Insufficient Materials: Project J6P3373, Item 9109903, Project Item Line Number 1010, Material Set 9109903, Material 0910ITXX - Misc Intelligent Traffic Sys Components, Acceptance Action Generic 0910ITXX is insufficient.	Working with materials to resolve	sandeb2	Overridden
Estimate Exception Type: Item Overrun: Contract 220218-F01, Contract Project J6P3373, Project Item Line Number 0790, Contract Line Item Number 0790, Item 6205301B, Minor Item.	Working on change order	sandeb2	Acknowledged
Estimate Exception Type: Item Overrun: Contract 220218-F01, Contract Project J6P3373, Project Item Line Number 0760, Contract Line Item Number 0760, Item 6173600D, Minor Item.	Working on change order	sandeb2	Acknowledged
Estimate Exception Type: Item Overrun: Contract 220218-F01, Contract Project J6P3307, Project Item Line Number 0220, Contract Line Item Number 0220, Item 6200009, Minor Item.	Working on change order	sandeb2	Acknowledged
Estimate Exception Type: Item Overrun: Contract 220218-F01, Contract Project J6P3307, Project Item Line Number 0230, Contract Line Item Number 0230, Item 6200015, Minor Item.	Working on change order	sandeb2	Acknowledged
Estimate Exception Type: Item Overrun: Contract 220218-F01, Contract Project J6P3307, Project Item Line Number 0290, Contract Line Item Number 0290, Item 6205906A, Minor Item.	Working on change order	sandeb2	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 11, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
220218-F01	J6P3307	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.85	\$80,000.00	\$68,000.00		
			0010	2071000	LINEAR GRADING CLASS 1	2.70	0.00	2.70	STA	0.00		\$1,550.00	\$0.00	
			0040	0030	2159910	MISC.SHAPING SLOPES CLASS III - MODIFIED MATERIAL REQUIREMENTS	7.00	0.00	7.00	100F	7.00		\$2,821.08	\$19,747.56
			0050	0040	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	6,212.20	-901.20	5,311.00	TONS	5,311.00		\$64.50	\$342,559.50
			0050	0050	4030009	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP095BSM MIX)	27,597.50	-345.30	27,252.20	TONS	27,252.20		\$105.00	\$2,861,481.00
			0060	0060	4031056	ASPHALT PERFORMANCE TESTING	1.00	0.00	1.00	LS	1.00		\$800.00	\$800.00
			0070	0070	4031058	INTELLIGENT COMPACTION	1.00	0.00	1.00	LS	1.00		\$26,000.00	\$26,000.00
			0080	0080	4031059	PAVER-MOUNTED THERMAL PROFILES	1.00	0.00	1.00	LS	1.00		\$7,500.00	\$7,500.00
			0090	0090	4071005	TACK COAT	35,784.00	-12,829.00	22,955.00	GAL	22,955.00		\$2.50	\$57,387.50
			0100	0100	4139905	MISC.HIGH FRICTION SURFACE TREATMENT BAUXITE	1,910.00	0.00	1,910.00	SQYD	1,910.00		\$42.70	\$81,557.00
			0110	0110	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00		\$7,500.00	\$15,000.00
			0120	0120	6133020	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	490.00	5.60	495.60	TONS	495.60		\$52.50	\$26,019.00
			0130	0130	6133021	REMOVAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	2,000.00	4.00	2,004.00	SQYD	2,004.00		\$60.00	\$120,240.00
			0140	0140	6161005	CONSTRUCTION SIGNS	650.00	0.00	650.00	SQFT	650.00		\$5.00	\$3,250.00
			0150	0150	6161008	ADVANCED WARNING RAIL SYSTEM	15.00	-3.00	12.00	EA	12.00		\$60.00	\$720.00
			0160	0160	6161025	CHANNELIZER (TRIM LINE)	200.00	0.00	200.00	EA	200.00		\$10.00	\$2,000.00
			0170	0170	6161033	DIRECTIONAL INDICATOR BARRICADE	14.00	0.00	14.00	EA	14.00		\$20.00	\$280.00
			0180	0180	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	2.00		\$500.00	\$1,000.00
			0190	0190	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	4.00	-4.00	0.00	EA	0.00		\$700.00	\$0.00
			0200	0200	6169902	MISC.NTCIP COMPLIANT CHANGEABLE MESSAGE SIGN CONTRACTOR FURNISHED/RETAINED	2.00	0.00	2.00	EA	2.00		\$3,000.00	\$6,000.00
			0210	0210	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.75		\$214,529.26	\$160,896.94
			0220	0220	6200009	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	141.00	0.00	141.00	LF	385.00		\$6.00	\$2,310.00
			0230	0230	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	71.00	0.00	71.00	LF	95.00		\$20.00	\$1,900.00
			0240	0240	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	57.00	0.00	57.00	EA	49.00		\$265.00	\$12,985.00
			0250	0250	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	148.00	0.00	148.00	EA	103.00		\$50.00	\$5,150.00
			0260	0260	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	30.00	0.00	30.00	LF	30.00		\$10.00	\$300.00
			0270	0270	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	130,286.00	0.00	130,286.00	LF	130,286.00		\$0.22	\$28,662.92
			0280	0280	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	82,482.00	0.00	82,482.00	LF	82,482.00		\$0.21	\$17,321.22
			0290	0290	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	6,186.00	0.00	6,186.00	LF	6,452.00		\$0.80	\$5,161.60
			0300	0300	6209901	MISC.TEMPORARY PAVEMENT MARKING PAINT	1.00	0.00	1.00	LS	0.00		\$15,635.00	\$0.00
			0310	0310	6209902	MISC.INLAID PAVEMENT MARKER INSTALLATION	611.00	0.00	611.00	EA	524.00		\$40.00	\$20,960.00
			0320	0320	6209902	MISC.LANE REDUCTION ARROW (WHITE) (PREFORMED THERMOPLASTIC)	8.00	0.00	8.00	EA	8.00		\$1,400.00	\$11,200.00
			0330	0330	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	342,541.00	0.00	342,541.00	SQYD	342,541.00		\$1.25	\$428,176.25
			0340	0340	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	15,298.00	0.00	15,298.00	SQYD	15,298.00		\$1.15	\$17,592.70
			0350	0350	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	1,085.70	0.00	1,085.70	STA	1,085.70		\$22.00	\$23,885.40
			0360	0360	6262000A	PORTLAND CEMENT CONCRETE SHOULDER RUMBLE STRIP	73.60	0.00	73.60	STA	73.60		\$38.00	\$2,796.80
			0370	0370	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.50		\$5,500.00	\$2,750.00
			0380	0380	6060110	BULLNOSE GUARDRAIL SYSTEM	2.00	0.00	2.00	EA	0.00		\$9,987.61	\$0.00
			0390	0390	6061010	GUARDRAIL TYPE A	75.00	0.00	75.00	LF	75.00		\$39.28	\$2,946.00
			0400	0400	6061050	GUARDRAIL TYPE E, 6 FT. POST, 3 FT.-1.5 IN. SPACING	300.00	0.00	300.00	LF	0.00		\$50.90	\$0.00
			0410	0410	6061060	MGS GUARDRAIL	4,588.00	0.00	4,588.00	LF	4,588.00		\$36.43	\$167,140.84
			0420	0420	6061068	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	7.00	0.00	7.00	EA	7.00		\$4,076.41	\$28,534.87
			0430	0430	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	6.00	0.00	6.00	EA	6.00		\$4,172.48	\$25,034.88
			0440	0440	6061074	MGS HEIGHT AND BLOCK TRANSITION	2.00	0.00	2.00	EA	2.00		\$1,786.09	\$3,572.18
			0450	0450	6061080	MGS END ANCHOR	8.00	0.00	8.00	EA	8.00		\$1,745.21	\$13,961.68
			0460	0460	6062400	BRIDGE ANCHOR SECTION (THREE BEAM)	3.00	0.00	3.00	EA	0.00		\$5,018.95	\$0.00
			0470	0470	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	14.00	0.00	14.00	EA	14.00		\$2,554.54	\$35,763.56
			0480	0480	6063015	TYPE A CRASHWORTHY END TERMINAL	2.00	0.00	2.00	EA	0.00		\$3,306.76	\$0.00
			0490	0490	6063020	TYPE C CRASHWORTHY END TERMINAL (MASH)	2.00	0.00	2.00	EA	2.00		\$28,086.14	\$56,172.28
			0500	0500	6066610	END ANCHOR	1.00	0.00	1.00	EA	1.00		\$1,489.92	\$1,489.92
			0510	0510	9031010	CONCRETE FOOTINGS, EMBEDDED	0.60	-0.30	0.30	CUYD	0.30		\$4,206.08	\$1,261.82
			0520	0520	9031210	STRUCTURAL STEEL POSTS	110.00	-56.00	54.00	LB	54.00		\$27.50	\$1,485.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 11, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220218-F01	J6P3307		0530	9109903	MISC.MODOT ITS ASSETS RELOCATION	256.00	0.00	256.00	LF	0.00	\$16.00	\$0.00
Project J6P3307 - Total Value Posted to Date as of Report Generated Date												\$4,719,953.43
J6P3373	0001	0540	2022010		REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.40	\$190,000.00	\$76,000.00
	0010	0550	2159910		MISC.SHAPING SLOPES, CLASS III - MODIFIED MATERIAL REQUIREMENTS	5.00	0.00	5.00	100F	4.00	\$2,736.36	\$10,945.44
	0040	0560	3021311		STABILIZED PERMEABLE BASE (4IN. THICK)	99.00	0.00	99.00	SQYD	99.00	\$62.00	\$6,138.00
	0050	0570	6053030A		PIPE AGGREGATE PAVEMENT EDGE DRAIN	54.00	0.00	54.00	LF	54.00	\$59.00	\$3,186.00
		0580	6122014		IMPACT ATTENUATOR 60 MPH (SAND BARREL ARRAY)	7.00	0.00	7.00	EA	7.00	\$1,000.00	\$7,000.00
		0590	6122020		REPLACEMENT SAND BARREL	14.00	0.00	14.00	EA	0.00	\$250.00	\$0.00
		0600	6122030		IMPACT ATTENUATOR (RELOCATION)	4.00	0.00	4.00	EA	4.00	\$500.00	\$2,000.00
		0610	6123000A		TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$7,500.00	\$0.00
		0620	6131010		FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	99.00	0.00	99.00	SQYD	99.00	\$140.00	\$13,860.00
		0630	6131012		SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	99.00	0.00	99.00	SQYD	99.00	\$30.00	\$2,970.00
		0640	6131013		TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	99.00	0.00	99.00	SQYD	99.00	\$50.00	\$4,950.00
		0650	6131014		FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	207.00	0.00	207.00	LF	207.00	\$15.00	\$3,105.00
		0660	6131015		DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	114.00	0.00	114.00	EA	114.00	\$5.70	\$649.80
		0670	6131018		TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	36.00	0.00	36.00	EA	36.00	\$4.60	\$165.60
		0680	6161005		CONSTRUCTION SIGNS	935.00	0.00	935.00	SQFT	839.00	\$5.00	\$4,195.00
		0690	6161008		ADVANCED WARNING RAIL SYSTEM	22.00	0.00	22.00	EA	5.00	\$60.00	\$300.00
		0700	6161025		CHANNELIZER (TRIM LINE)	192.00	0.00	192.00	EA	192.00	\$10.00	\$1,920.00
		0710	6161033		DIRECTIONAL INDICATOR BARRICADE	58.00	0.00	58.00	EA	40.00	\$20.00	\$800.00
		0720	6161040		FLASHING ARROW PANEL	2.00	0.00	2.00	EA	2.00	\$500.00	\$1,000.00
		0730	6162002		TEMPORARY LONG-TERM RUMBLE STRIPS	20.00	0.00	20.00	EA	10.00	\$700.00	\$7,000.00
		0740	6169902		MISC.NTCIP COMPLIANT CHANGEABLE MESSAGE SIGN (CONTRACTOR FURNISHED AND RETAINED)	2.00	0.00	2.00	EA	2.00	\$3,000.00	\$6,000.00
		0750	6173000		CONCRETE TRAFFIC BARRIER, TYPE C	220.00	0.00	220.00	LF	220.00	\$170.00	\$37,400.00
		0760	6173600D		TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	1,200.00	0.00	1,200.00	LF	1,975.00	\$20.00	\$39,500.00
		0770	6175010A		RELOCATING TEMPORARY TRAFFIC BARRIER	1,188.00	0.00	1,188.00	LF	0.00	\$6.00	\$0.00
		0780	6181000		MOBILIZATION	1.00	0.00	1.00	LS	0.50	\$175,000.00	\$87,500.00
		0790	6205301B		TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	6,945.00	0.00	6,945.00	LF	10,595.00	\$1.40	\$14,833.00
		0800	6205303B		TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW	11,062.00	0.00	11,062.00	LF	11,062.00	\$1.40	\$15,486.80
		0810	6205902A		6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	3,340.00	0.00	3,340.00	LF	0.00	\$1.00	\$0.00
		0820	6205903A		6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	45.00	0.00	45.00	LF	0.00	\$10.00	\$0.00
		0830	6205906A		12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	1,200.00	0.00	1,200.00	LF	0.00	\$1.00	\$0.00
		0840	6207001		PAVEMENT MARKING REMOVAL	22,547.00	0.00	22,547.00	LF	17,338.00	\$0.75	\$13,003.50
		0850	6208070		REMOVAL OF SNOWPLOWABLE RAISED PAVEMENT MARKER	130.00	0.00	130.00	EA	0.00	\$40.00	\$0.00
		0860	6061060		MGS GUARDRAIL	4,825.00	0.00	4,825.00	LF	4,662.50	\$34.00	\$158,525.00
		0870	6061068		MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	5.00	0.00	5.00	EA	5.00	\$4,370.62	\$21,853.10
		0880	6061074		MGS HEIGHT AND BLOCK TRANSITION	1.00	0.00	1.00	EA	1.00	\$1,851.34	\$1,851.34
		0890	6061080		MGS END ANCHOR	2.00	0.00	2.00	EA	1.00	\$1,785.99	\$1,785.99
		0900	6063014		TYPE A CRASHWORTHY END TERMINAL (MASH)	6.00	0.00	6.00	EA	5.00	\$3,402.16	\$17,010.80
		0910	9031026		OPTIONAL OVERHEAD SIGN TRUSS SUBSTRUCTURES	172.80	0.00	172.80	CUYD	154.00	\$2,975.22	\$458,183.88
		0920	9035011A		ST-STRUCTURAL	3,899.00	0.00	3,899.00	SQFT	0.00	\$27.63	\$0.00
		0930	9035069A		SHF-FLAT SHEET FLUORESCENT	40.00	0.00	40.00	SQFT	0.00	\$23.81	\$0.00
		0940	9039902		MISC.Overhead Sign Truss No. 1	1.00	0.00	1.00	EA	0.00	\$121,542.96	\$0.00
		0950	9039902		MISC.Overhead Sign Truss No. 3	1.00	0.00	1.00	EA	0.00	\$131,501.94	\$0.00
		0960	9039902		MISC.Overhead Sign Truss No. 4	1.00	0.00	1.00	EA	0.00	\$128,792.96	\$0.00
		0970	9039902		MISC.Overhead Sign Truss No. 5	1.00	0.00	1.00	EA	0.00	\$141,542.96	\$0.00
		0980	9109901		MISC.ITS ASSET MANAGEMENT TOOL	1.00	0.00	1.00	LS	0.00	\$3,900.00	\$0.00
		0990	9109902		MISC.FIBER OPTIC SPLICE	24.00	0.00	24.00	EA	0.00	\$54.00	\$0.00
		1000	9109902		MISC.UNDERGROUND SPLICE CLOSURE	1.00	0.00	1.00	EA	0.00	\$1,200.00	\$0.00
		1010	9109903		MISC.MODOT ITS ASSETS RELOCATION	1,000.00	0.00	1,000.00	LF	60.00	\$13.00	\$780.00
Project J6P3373 - Total Value Posted to Date as of Report Generated Date												\$1,019,898.25
220218-F01 Overall - Total Value Posted to Date as of Report Generated Date												\$5,738,851.68



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on September 11, 2023

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J6P3373

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0910	9031026	OPT. OVERHEAD SIGN TRUSS SUBSTRUCTURES	8/29/23	9/5/23	1	8.00	CUYD	Truss 5 LT footing, RT side of RTE 364 WB	807+05		807+05		
			8/30/23	9/5/23	1	19.00	CUYD	Truss 3 LT footing, RT side 364 WB	769+50		769+50		
			8/31/23	9/5/23	1	19.00	CUYD	Truss footing 1 LT leg, RT side of RTE 364 WB	748+58		748+58		
1010	9109903	MISC. ITS	8/16/23	9/5/23	1	60.00	LF	RT side of RW behind guardrail	807+05		810+00		

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Sep 11, 2023

Contract ID:220218-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6P3307	0040	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Other Item Adjustment	ACAD	4	Aug 16, 2022	sandeb2	\$22,083.86	Adjustment for AC Price Adjustment Line0040, First Period August. For 2901.00 tons for BP-1 PG 64-22 with VAC of 3.5.		
					5	Sep 1, 2022	sandeb2	\$18,122.32		Adjustment for AC Price Adjustment Line0040, Second Period August. For 2380.60 Tons for BP-1 PG 64-22 with VAC of 3.5.	
					ACAD - Total			\$40,206.18			
					Other Item Adjustment - Total			\$40,206.18			
					Price FUEL		4	Aug 16, 2022			SYSTEM
			5	Sep 1, 2022			SYSTEM	\$7,350.33			
			26	Aug 2, 2023			SYSTEM	(\$25.38)			
			- Total				\$16,282.08				
			Price FUEL - Total			\$16,282.08					
			0040 - Total			\$56,488.26					
			0050	ASPH. CONC. MIXTURE PG 76-22 (SP095BSM)	Material		2	Jul 18, 2022	SYSTEM	\$1,361,706.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user sandeb2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
							2	Jul 18, 2022	SYSTEM	(\$1,361,706.15)	
							- Total			\$0.00	
					Material - Total			\$0.00			
					Other Item Adjustment	ACAD	1	Jul 5, 2022	sandeb2	\$40,352.81	Adjustment for AC Price Adjustment Line 0050, Second Period in June for 3850 tons fo SP095 64-22V with VAC of 6.5
2	Jul 18, 2022	peterr1					\$117,056.18	Adjustment for AC Price Adjustment Line 0050, First Period in July for 9118.3 tons for SP095 64-22V with VAC of 6.5			
3	Aug 2, 2022	sandeb2					\$148,467.74				
4	Aug 16, 2022	sandeb2					\$38,435.62				
ACAD - Total					\$344,312.35						
Other Item Adjustment - Total					\$344,312.35						
Price FUEL		1			Jul 5, 2022	SYSTEM	\$26,842.40	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
		2			Jul 18, 2022	SYSTEM	\$44,199.68				
		3			Aug 2, 2022	SYSTEM	\$56,051.90				
		4			Aug 16, 2022	SYSTEM	\$8,397.66				
- Total					\$135,491.64						
Price FUEL - Total			\$135,491.64								
0050 - Total			\$479,803.99								
0090	TACK COAT	Material		1	Jul 5, 2022	SYSTEM	(\$7,437.50)				
				- Total			(\$7,437.50)				
		Material - Total			(\$7,437.50)						
		MaterialCredit		2	Jul 18, 2022	SYSTEM	\$7,437.50				
				- Total			\$7,437.50				
MaterialCredit - Total			\$7,437.50								
0090 - Total			\$0.00								
0120	FURN & PLACE BIT. MATL FOR CL C PARTIAL	Other Item Adjustment	ACAD	1	Jul 5, 2022	sandeb2	\$3,036.79	Adjustment for AC Price Adjustment Line 0120, Second Period in June for 495.60 tons fo SP190C 64-22H with VAC of 3.8.			
				ACAD - Total			\$3,036.79				
				Other Item Adjustment - Total			\$3,036.79				
		Overrun	Overrun	1	Jul 5, 2022	SYSTEM	(\$294.00)				
26	Aug 2, 2023			SYSTEM	\$294.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',52.50000 - 52.50000, 'is applied (if non-zero).					



Line Item Adjustments by Estimate

Sep 11, 2023

Contract ID:220218-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6P3307	0120	FURN & PLACE BIT. MATL FOR CL C PARTIAL	Overrun	Overrun - Total					\$0.00		
			Overrun - Total						\$0.00		
	0120 - Total							\$3,036.79			
	0130	REMOVAL FOR CLASS C PARTIAL DEPTH PAVT REPAIR	Overrun	Overrun	1	Jul 5, 2022	SYSTEM	(\$240.00)	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '60.00000 - 60.00000', is applied (if non-zero).		
					26	Aug 2, 2023	SYSTEM	\$240.00			
			Overrun - Total							\$0.00	
			Overrun - Total							\$0.00	
	0130 - Total							\$0.00			
	0140	CONSTRUCTION SIGNS	Material			1	Jul 5, 2022	SYSTEM	(\$1,300.00)		
				- Total						(\$1,300.00)	
Material - Total							(\$1,300.00)				
MaterialCredit					2	Jul 18, 2022	SYSTEM	\$1,300.00			
			- Total						\$1,300.00		
MaterialCredit - Total							\$1,300.00				
0140 - Total							\$0.00				
0150	ADVANCED WARNING RAIL SYSTEM	Material			1	Jul 5, 2022	SYSTEM	(\$720.00)			
			- Total						(\$720.00)		
		Material - Total							(\$720.00)		
		MaterialCredit			2	Jul 18, 2022	SYSTEM	\$720.00			
			- Total						\$720.00		
		MaterialCredit - Total							\$720.00		
0150 - Total							\$0.00				
0160	CHANNELIZER (TRIM LINE)	Material			1	Jul 5, 2022	SYSTEM	(\$300.00)			
			- Total						(\$300.00)		
		Material - Total							(\$300.00)		
		MaterialCredit			2	Jul 18, 2022	SYSTEM	\$300.00			
			- Total						\$300.00		
		MaterialCredit - Total							\$300.00		
0160 - Total							\$0.00				
0170	DIRECTIONAL INDICATOR BARRICADE	Material			1	Jul 5, 2022	SYSTEM	(\$280.00)			
			- Total						(\$280.00)		
		Material - Total							(\$280.00)		
		MaterialCredit			2	Jul 18, 2022	SYSTEM	\$280.00			
			- Total						\$280.00		
		MaterialCredit - Total							\$280.00		
0170 - Total							\$0.00				
0180	FLASHING ARROW PANEL	Material			1	Jul 5, 2022	SYSTEM	(\$1,000.00)			
			- Total						(\$1,000.00)		
		Material - Total							(\$1,000.00)		
		MaterialCredit			2	Jul 18, 2022	SYSTEM	\$1,000.00			
			- Total						\$1,000.00		
		MaterialCredit - Total							\$1,000.00		
0180 - Total							\$0.00				
0200	MISC. TRAFFIC CONTROL	Material			1	Jul 5, 2022	SYSTEM	(\$6,000.00)			



Line Item Adjustments by Estimate

Sep 11, 2023

Contract ID:220218-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6P3307	0200	DEVICES	Material		2	Jul 18, 2022	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user sandeb2 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					2	Jul 18, 2022	SYSTEM	(\$6,000.00)					
					3	Aug 2, 2022	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user sandeb2 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					3	Aug 2, 2022	SYSTEM	(\$6,000.00)					
			- Total								(\$6,000.00)		
			Material - Total								(\$6,000.00)		
			MaterialCredit		2	Jul 18, 2022	SYSTEM	\$6,000.00					
					- Total								\$6,000.00
			MaterialCredit - Total								\$6,000.00		
			0200 - Total								\$0.00		
			0220	PREF THERMO PAVMT MARKING, 6 IN WHITE	Material		6	Sep 16, 2022	SYSTEM	\$696.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user sandeb2 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
							6	Sep 16, 2022	SYSTEM	(\$696.00)			
							7	Sep 30, 2022	SYSTEM	\$2,310.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user sandeb2 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
							7	Sep 30, 2022	SYSTEM	(\$2,310.00)			
							8	Oct 17, 2022	SYSTEM	\$2,310.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user sandeb2 overriding Payment Estimate Exception 7 on the current Payment Estimate.		
8	Oct 17, 2022	SYSTEM					(\$2,310.00)						
- Total								\$0.00					
Material - Total								\$0.00					
Overrun	Overrun	7					Sep 30, 2022	SYSTEM	(\$1,464.00)				
		Overrun - Total								(\$1,464.00)			
Overrun - Total								(\$1,464.00)					
0220 - Total								(\$1,464.00)					
0230	PREF THERMO PVMT MARK, 24 IN WHIT	Material		6	Sep 16, 2022	SYSTEM	\$480.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user sandeb2 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
				6	Sep 16, 2022	SYSTEM	(\$480.00)						
				7	Sep 30, 2022	SYSTEM	\$1,900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user sandeb2 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
				7	Sep 30, 2022	SYSTEM	(\$1,900.00)						
				8	Oct 17, 2022	SYSTEM	\$1,900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user sandeb2 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
				8	Oct 17, 2022	SYSTEM	(\$1,900.00)						
				- Total								\$0.00	
				Material - Total								\$0.00	
Overrun	Overrun	7	Sep 30, 2022	SYSTEM	(\$480.00)								
		Overrun - Total								(\$480.00)			
Overrun - Total								(\$480.00)					
0230 - Total								(\$480.00)					
0240	PREF THERMO PVMT MARK, LT/RT ARROW	Material		6	Sep 16, 2022	SYSTEM	\$2,915.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user sandeb2 overriding Payment Estimate Exception 3 on the current Payment Estimate.					



Line Item Adjustments by Estimate

Sep 11, 2023

Contract ID:220218-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6P3307	0240	PREF THERMO PVMT MARK, LT/RT ARROW	Material		6	Sep 16, 2022	SYSTEM	(\$2,915.00)					
					7	Sep 30, 2022	SYSTEM	\$12,985.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user sandeb2 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
					7	Sep 30, 2022	SYSTEM	(\$12,985.00)					
					8	Oct 17, 2022	SYSTEM	\$12,985.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user sandeb2 overriding Payment Estimate Exception 9 on the current Payment Estimate.				
					8	Oct 17, 2022	SYSTEM	(\$12,985.00)					
					- Total							\$0.00	
	Material - Total							\$0.00					
	0240 - Total							\$0.00					
	J6P3307	0250	PREF THERMO PVMT MARK, YIELD TRIAN	Material		7	Sep 30, 2022	SYSTEM	\$3,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user sandeb2 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
						7	Sep 30, 2022	SYSTEM	(\$3,400.00)				
8						Oct 17, 2022	SYSTEM	\$5,150.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user sandeb2 overriding Payment Estimate Exception 10 on the current Payment Estimate.				
8						Oct 17, 2022	SYSTEM	(\$5,150.00)					
- Total										\$0.00			
Material - Total							\$0.00						
0250 - Total							\$0.00						
J6P3307	0270	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	Material		6	Sep 16, 2022	SYSTEM	\$19,960.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user sandeb2 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
					6	Sep 16, 2022	SYSTEM	(\$19,960.60)					
					- Total							\$0.00	
					Material - Total							\$0.00	
					Other Item Adjustment	REFL	13	Jan 3, 2023	peterr1	(\$3,540.41)	Adjustment for 3rd Party Reflectivity Results. Documentation for this adjustment was sent to the contractor and is filed in eprojects.		
	REFL - Total							(\$3,540.41)					
Other Item Adjustment - Total							(\$3,540.41)						
0270 - Total							(\$3,540.41)						
J6P3307	0280	6 IN. YELLOW HIGH BUILD WATERBORNE PAINT	Material		6	Sep 16, 2022	SYSTEM	\$15,776.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user sandeb2 overriding Payment Estimate Exception 6 on the current Payment Estimate.				
					6	Sep 16, 2022	SYSTEM	(\$15,776.04)					
					- Total							\$0.00	
					Material - Total							\$0.00	
					Other Item Adjustment	REFL	13	Jan 3, 2023	peterr1	(\$3,569.04)	Adjustment for 3rd Party Reflectivity Results. Documentation for this adjustment was sent to the contractor and is filed in eprojects.		
	REFL - Total							(\$3,569.04)					
Other Item Adjustment - Total							(\$3,569.04)						
0280 - Total							(\$3,569.04)						
J6P3307	0290	12 IN. WHITE HIGH BUILD WATERBORNE PAINT	Material		6	Sep 16, 2022	SYSTEM	\$4,948.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user sandeb2 overriding Payment Estimate Exception 8 on the current Payment Estimate.				
					6	Sep 16, 2022	SYSTEM	(\$4,948.80)					
					- Total							\$0.00	
	Material - Total							\$0.00					
			Overrun	Overrun	7	Sep 30, 2022	SYSTEM	(\$212.80)					
Overrun - Total								(\$212.80)					



Line Item Adjustments by Estimate

Sep 11, 2023

Contract ID:220218-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6P3307	0290	12 IN. WHITE HIGH BUILD WATERBORNE PAINT	Overrun - Total						(\$212.80)			
	0290 - Total								(\$212.80)			
	0310	MISC. PAVEMENT MARKINGS	Material			22	Jun 2, 2023	SYSTEM	(\$16,840.00)			
						23	Jun 16, 2023	SYSTEM	(\$16,840.00)			
						24	Jun 30, 2023	SYSTEM	\$20,960.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user sandeb2 overriding Payment Estimate Exception 9 on the current Payment Estimate.		
						24	Jun 30, 2023	SYSTEM	(\$20,960.00)			
						- Total					(\$33,680.00)	
						Material - Total					(\$33,680.00)	
						MaterialCredit		23	Jun 16, 2023	SYSTEM	\$16,840.00	
								24	Jun 30, 2023	SYSTEM	\$16,840.00	
						- Total					\$33,680.00	
						MaterialCredit - Total					\$33,680.00	
	0310 - Total								\$0.00			
	0320	MISC. PAVEMENT MARKINGS	Material			6	Sep 16, 2022	SYSTEM	\$11,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user sandeb2 overriding Payment Estimate Exception 10 on the current Payment Estimate.		
						6	Sep 16, 2022	SYSTEM	(\$11,200.00)			
						7	Sep 30, 2022	SYSTEM	\$11,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user sandeb2 overriding Payment Estimate Exception 5 on the current Payment Estimate.		
						7	Sep 30, 2022	SYSTEM	(\$11,200.00)			
						8	Oct 17, 2022	SYSTEM	\$11,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user sandeb2 overriding Payment Estimate Exception 11 on the current Payment Estimate.		
						8	Oct 17, 2022	SYSTEM	(\$11,200.00)			
						- Total					\$0.00	
			Material - Total					\$0.00				
	0320 - Total								\$0.00			
	0380	BULLNOSE GUARDRAIL SYSTEM	Construction Stockpile STMI			6	Sep 16, 2022	SYSTEM	\$10,300.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
						- Total				\$10,300.00		
						Construction Stockpile STMI - Total				\$10,300.00		
0380 - Total								\$10,300.00				
0390	GUARDRAIL TYPE A	Construction Stockpile			11	Dec 2, 2022	SYSTEM	(\$715.74)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					- Total				(\$715.74)			
					Construction Stockpile - Total				(\$715.74)			
				Construction Stockpile STMI		6	Sep 16, 2022	SYSTEM	\$715.74	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total					\$715.74			
		Construction Stockpile STMI - Total					\$715.74					
0390 - Total								\$0.00				
0400	GUARDRAIL TYPE E, 6 FT. POST, 3 FT.-1.5	Construction Stockpile STMI			6	Sep 16, 2022	SYSTEM	\$7,798.62	Payment Estimate Item Adjustment generated Stockpile Transaction			
					- Total				\$7,798.62			
					Construction Stockpile STMI - Total				\$7,798.62			
0400 - Total								\$7,798.62				
0410	MGS GUARDRAIL	Construction Stockpile			8	Oct 17, 2022	SYSTEM	(\$28,815.64)	Payment Estimate Item Adjustment generated Stockpile Transaction			



Line Item Adjustments by Estimate

Sep 11, 2023

Contract ID:220218-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6P3307	0410	MGS GUARDRAIL	Construction Stockpile		9	Nov 2, 2022	SYSTEM	(\$20,411.08)	Payment Estimate Item Adjustment generated Stockpile Transaction					
					10	Nov 16, 2022	SYSTEM	(\$12,967.03)	Payment Estimate Item Adjustment generated Stockpile Transaction					
					11	Dec 2, 2022	SYSTEM	(\$6,483.52)	Payment Estimate Item Adjustment generated Stockpile Transaction					
					21	May 16, 2023	SYSTEM	(\$8,644.69)	Payment Estimate Item Adjustment generated Stockpile Transaction					
					22	Jun 2, 2023	SYSTEM	(\$10,815.47)	Payment Estimate Item Adjustment generated Stockpile Transaction					
						- Total				(\$88,137.43)				
						Construction Stockpile - Total				(\$88,137.43)				
						Construction Stockpile STMI		6	Sep 16, 2022	SYSTEM	\$88,137.43	Payment Estimate Item Adjustment generated Stockpile Transaction		
						- Total				\$88,137.43				
						Construction Stockpile STMI - Total				\$88,137.43				
						Material		8	Oct 17, 2022	SYSTEM	\$54,645.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user sandeb2 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
								8	Oct 17, 2022	SYSTEM	(\$54,645.00)			
								9	Nov 2, 2022	SYSTEM	\$93,351.88	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user sandeb2 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
								9	Nov 2, 2022	SYSTEM	(\$93,351.88)			
								- Total				\$0.00		
						Material - Total				\$0.00				
						0410 - Total				\$0.00				
				0420	MGS BRIDGE APP. TRANS SEC (EXT CURB)	Construction Stockpile		8	Oct 17, 2022	SYSTEM	(\$1,982.05)	Payment Estimate Item Adjustment generated Stockpile Transaction		
								9	Nov 2, 2022	SYSTEM	(\$5,946.15)	Payment Estimate Item Adjustment generated Stockpile Transaction		
								10	Nov 16, 2022	SYSTEM	(\$1,982.05)	Payment Estimate Item Adjustment generated Stockpile Transaction		
								11	Dec 2, 2022	SYSTEM	(\$1,982.05)	Payment Estimate Item Adjustment generated Stockpile Transaction		
								21	May 16, 2023	SYSTEM	(\$1,982.05)	Payment Estimate Item Adjustment generated Stockpile Transaction		
									- Total				(\$13,874.35)	
									Construction Stockpile - Total				(\$13,874.35)	
									Construction Stockpile STMI		6	Sep 16, 2022	SYSTEM	\$13,874.35
						- Total				\$13,874.35				
						Construction Stockpile STMI - Total				\$13,874.35				
						Material		8	Oct 17, 2022	SYSTEM	\$4,076.41	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user sandeb2 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
								8	Oct 17, 2022	SYSTEM	(\$4,076.41)			
								9	Nov 2, 2022	SYSTEM	\$16,305.64	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user sandeb2 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
								9	Nov 2, 2022	SYSTEM	(\$16,305.64)			
								- Total				\$0.00		
						Material - Total				\$0.00				
						0420 - Total				\$0.00				
	0430	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)				Construction Stockpile		8	Oct 17, 2022	SYSTEM	(\$3,764.10)	Payment Estimate Item Adjustment generated Stockpile Transaction		
								9	Nov 2, 2022	SYSTEM	(\$1,882.05)	Payment Estimate Item Adjustment generated Stockpile Transaction		
								21	May 16, 2023	SYSTEM	(\$3,764.10)	Payment Estimate Item Adjustment generated Stockpile Transaction		



Line Item Adjustments by Estimate

Sep 11, 2023

Contract ID:220218-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6P3307	0430	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile			2023						
						22	Jun 2, 2023	SYSTEM	(\$1,882.05)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total								
				Construction Stockpile - Total								
				Construction Stockpile - Total								
			Construction Stockpile - Total									
			Construction Stockpile STMI		6	Sep 16, 2022	SYSTEM	\$11,292.30	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total								
			Construction Stockpile STMI - Total									
			Construction Stockpile STMI - Total									
			Material		8	Oct 17, 2022	SYSTEM	\$8,344.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user sandeb2 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
					8	Oct 17, 2022	SYSTEM	(\$8,344.96)				
		9		Nov 2, 2022	SYSTEM	\$12,517.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user sandeb2 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
		9		Nov 2, 2022	SYSTEM	(\$12,517.44)						
	- Total											
	Material - Total											
	Material - Total											
	0430 - Total											
	0430 - Total											
	0440	MGS HEIGHT AND BLOCK TRANSITION	Construction Stockpile		10	Nov 16, 2022	SYSTEM	(\$555.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					11	Dec 2, 2022	SYSTEM	(\$555.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total								
			Construction Stockpile - Total									
Construction Stockpile - Total												
Construction Stockpile STMI				6	Sep 16, 2022	SYSTEM	\$1,110.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
			- Total									
Construction Stockpile STMI - Total												
Construction Stockpile STMI - Total												
0440 - Total												
0440 - Total												
0450	MGS END ANCHOR	Construction Stockpile		8	Oct 17, 2022	SYSTEM	(\$1,700.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
				9	Nov 2, 2022	SYSTEM	(\$1,700.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
				11	Dec 2, 2022	SYSTEM	(\$1,700.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
				22	Jun 2, 2023	SYSTEM	(\$1,700.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
			- Total									
			Construction Stockpile - Total									
			Construction Stockpile - Total									
			Construction Stockpile - Total									
		Construction Stockpile STMI		6	Sep 16, 2022	SYSTEM	\$6,800.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
			- Total									
		Construction Stockpile STMI - Total										
		Construction Stockpile STMI - Total										
		Material		8	Oct 17, 2022	SYSTEM	\$3,490.42	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user sandeb2 overriding Payment Estimate Exception 5 on the current Payment Estimate.				
				8	Oct 17, 2022	SYSTEM	(\$3,490.42)					
				9	Nov 2, 2022	SYSTEM	\$6,980.84	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user sandeb2 overriding Payment Estimate Exception 5 on the current Payment Estimate.				
	9		Nov 2, 2022	SYSTEM	\$6,980.84	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user sandeb2 overriding Payment Estimate Exception 5 on the current Payment Estimate.						
	9		Nov 2, 2022	SYSTEM	(\$6,980.84)							
- Total												
Material - Total												
Material - Total												



Line Item Adjustments by Estimate

Sep 11, 2023

Contract ID:220218-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6P3307	0450	MGS END ANCHOR	MaterialCredit		10	Nov 16, 2022	SYSTEM	\$6,980.84						
			- Total							\$6,980.84				
			MaterialCredit - Total							\$6,980.84				
			Other Item Adjustment	MDPA	12	Dec 16, 2022	peterr1	(\$6,980.84)	Correcting payment for duplicate adjustment on estimate 9					
			MDPA - Total							(\$6,980.84)				
			Other Item Adjustment - Total							(\$6,980.84)				
			0450 - Total							\$6,980.84				
			0460	BRIDGE ANCHOR SECTION (THRIE BEAM)	Construction Stockpile STMI			6	Sep 16, 2022	SYSTEM	\$5,256.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
						- Total							\$5,256.00	
						Construction Stockpile STMI - Total							\$5,256.00	
0460 - Total							\$5,256.00							
0470	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile			8	Oct 17, 2022	SYSTEM	(\$11,700.00)	Payment Estimate Item Adjustment generated Stockpile Transaction					
			- Total							(\$27,300.00)				
			Construction Stockpile - Total							(\$27,300.00)				
			Construction Stockpile STMI		6	Sep 16, 2022	SYSTEM	\$27,300.00	Payment Estimate Item Adjustment generated Stockpile Transaction					
			- Total							\$27,300.00				
			Construction Stockpile STMI - Total							\$27,300.00				
			Material		8	Oct 17, 2022	SYSTEM	\$15,327.24	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user sandeb2 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					8	Oct 17, 2022	SYSTEM	(\$15,327.24)						
					9	Nov 2, 2022	SYSTEM	\$25,545.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user sandeb2 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					9	Nov 2, 2022	SYSTEM	\$25,545.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user sandeb2 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					9	Nov 2, 2022	SYSTEM	(\$25,545.40)						
			- Total							\$25,545.40				
			Material - Total							\$25,545.40				
			MaterialCredit		10	Nov 16, 2022	SYSTEM	\$25,545.40						
			- Total							\$25,545.40				
			MaterialCredit - Total							\$25,545.40				
			Other Item Adjustment	MDPA	12	Dec 16, 2022	peterr1	(\$25,545.40)	Correcting payment for duplicate adjustment on estimate 9					
			MDPA - Total							(\$25,545.40)				
			Other Item Adjustment - Total							(\$25,545.40)				
			0470 - Total							\$25,545.40				
0480	TYPE A CRASHWORTHY END TERMINAL	Construction Stockpile STMI			6	Sep 16, 2022	SYSTEM	\$3,980.00	Payment Estimate Item Adjustment generated Stockpile Transaction					
			- Total							\$3,980.00				
			Construction Stockpile STMI - Total							\$3,980.00				
0480 - Total							\$3,980.00							
0490	TYPE C CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile			23	Jun 16, 2023	SYSTEM	(\$33,254.64)	Payment Estimate Item Adjustment generated Stockpile Transaction					
			- Total							(\$33,254.64)				



Line Item Adjustments by Estimate

Sep 11, 2023

Contract ID:220218-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6P3307	0490	TYPE C CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile - Total						(\$33,254.64)	
			Construction Stockpile STMI		6	Sep 16, 2022	SYSTEM	\$33,254.64	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total						\$33,254.64	
			Construction Stockpile STMI - Total						\$33,254.64	
			0490 - Total						\$0.00	
	0500	END ANCHOR	Construction Stockpile		11	Dec 2, 2022	SYSTEM	(\$755.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total						(\$755.00)	
			Construction Stockpile - Total						(\$755.00)	
			Construction Stockpile STMI		6	Sep 16, 2022	SYSTEM	\$755.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total						\$755.00	
			Construction Stockpile STMI - Total						\$755.00	
			0500 - Total						\$0.00	
	0510	CONCRETE FOOTINGS, EMBEDDED	Material		23	Jun 16, 2023	SYSTEM	\$1,261.82	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user sandeb2 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
					23	Jun 16, 2023	SYSTEM	(\$1,261.82)		
			- Total						\$0.00	
			Material - Total						\$0.00	
			0510 - Total						\$0.00	
	0520	STRUCTURAL STEEL POSTS	Material		23	Jun 16, 2023	SYSTEM	(\$1,485.00)		
					24	Jun 30, 2023	SYSTEM	(\$1,485.00)		
					25	Jul 17, 2023	SYSTEM	(\$1,485.00)		
					26	Aug 2, 2023	SYSTEM	(\$1,485.00)		
				- Total						(\$5,940.00)
			Material - Total						(\$5,940.00)	
			MaterialCredit		24	Jun 30, 2023	SYSTEM	\$1,485.00		
					25	Jul 17, 2023	SYSTEM	\$1,485.00		
				26	Aug 2, 2023	SYSTEM	\$1,485.00			
				27	Aug 16, 2023	SYSTEM	\$1,485.00			
- Total						\$5,940.00				
MaterialCredit - Total						\$5,940.00				
0520 - Total						\$0.00				
J6P3307 - Total						\$589,923.65				
J6P3373	0550	MISC. SHAPING SLOPES	Material		16	Mar 2, 2023	SYSTEM	\$2,189.09	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user sandeb2 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					16	Mar 2, 2023	SYSTEM	(\$2,189.09)		
			- Total						\$0.00	
			Material - Total						\$0.00	
			0550 - Total						\$0.00	
0560	STABILIZED PERMEABLE BASE (4IN. THICK)	Price FUEL		24	Jun 30, 2023	SYSTEM	(\$2.67)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
			- Total						(\$2.67)	
		Price FUEL - Total						(\$2.67)		
0560 - Total						(\$2.67)				
0570	PIPE AGGREGATE PAVEMENT EDGE	Material		23	Jun 16, 2023	SYSTEM	(\$1,770.00)			



Line Item Adjustments by Estimate

Sep 11, 2023

Contract ID:220218-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks						
J6P3373	0570	DRAIN	Material		24	Jun 30, 2023	SYSTEM	\$3,186.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user sandeb2 overriding Payment Estimate Exception 2 on the current Payment Estimate.						
					24	Jun 30, 2023	SYSTEM	(\$3,186.00)							
					25	Jul 17, 2023	SYSTEM	\$3,186.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user sandeb2 overriding Payment Estimate Exception 1 on the current Payment Estimate.						
					25	Jul 17, 2023	SYSTEM	(\$3,186.00)							
					26	Aug 2, 2023	SYSTEM	\$3,186.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user sandeb2 overriding Payment Estimate Exception 1 on the current Payment Estimate.						
					26	Aug 2, 2023	SYSTEM	(\$3,186.00)							
					27	Aug 16, 2023	SYSTEM	\$3,186.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user sandeb2 overriding Payment Estimate Exception 1 on the current Payment Estimate.						
					27	Aug 16, 2023	SYSTEM	(\$3,186.00)							
					28	Sep 5, 2023	SYSTEM	\$3,186.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user sandeb2 overriding Payment Estimate Exception 1 on the current Payment Estimate.						
					28	Sep 5, 2023	SYSTEM	(\$3,186.00)							
					- Total								(\$1,770.00)		
					Material - Total								(\$1,770.00)		
										MaterialCredit	24	Jun 30, 2023	SYSTEM	\$1,770.00	
					- Total								\$1,770.00		
					MaterialCredit - Total								\$1,770.00		
0570 - Total								\$0.00							
J6P3373	0580	IMPACT ATTENUATOR 60 MPH (SAND BARREL ARRAY)	Material		19	Apr 17, 2023	SYSTEM	(\$7,000.00)							
					- Total								(\$7,000.00)		
					Material - Total								(\$7,000.00)		
										MaterialCredit	20	May 2, 2023	SYSTEM	\$7,000.00	
					- Total								\$7,000.00		
MaterialCredit - Total								\$7,000.00							
0580 - Total								\$0.00							
J6P3373	0620	FURN & PLACE CONC MATL FOR FULL DEPTH	Material		24	Jun 30, 2023	SYSTEM	(\$13,860.00)							
					25	Jul 17, 2023	SYSTEM	(\$13,860.00)							
					26	Aug 2, 2023	SYSTEM	(\$13,860.00)							
					27	Aug 16, 2023	SYSTEM	(\$13,860.00)							
					28	Sep 5, 2023	SYSTEM	(\$13,860.00)							
					- Total								(\$69,300.00)		
					Material - Total								(\$69,300.00)		
										MaterialCredit	25	Jul 17, 2023	SYSTEM	\$13,860.00	
										MaterialCredit	26	Aug 2, 2023	SYSTEM	\$13,860.00	
										MaterialCredit	27	Aug 16, 2023	SYSTEM	\$13,860.00	
					MaterialCredit	28	Sep 5, 2023	SYSTEM	\$13,860.00						
- Total								\$55,440.00							
MaterialCredit - Total								\$55,440.00							



Line Item Adjustments by Estimate

Sep 11, 2023

Contract ID:220218-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6P3373	0620 - Total								(\$13,860.00)	
	0680	CONSTRUCTION SIGNS	Material		16	Mar 2, 2023	SYSTEM	\$720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user sandeb2 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					16	Mar 2, 2023	SYSTEM	(\$720.00)		
					- Total			\$0.00		
					Material - Total			\$0.00		
	0680 - Total								\$0.00	
	0690	ADVANCED WARNING RAIL SYSTEM	Material		16	Mar 2, 2023	SYSTEM	\$300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user sandeb2 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					16	Mar 2, 2023	SYSTEM	(\$300.00)		
					- Total			\$0.00		
					Material - Total			\$0.00		
	0690 - Total								\$0.00	
	0710	DIRECTIONAL INDICATOR BARRICADE	Material		19	Apr 17, 2023	SYSTEM	\$800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user sandeb2 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					19	Apr 17, 2023	SYSTEM	(\$800.00)		
					- Total			\$0.00		
					Material - Total			\$0.00		
	0710 - Total								\$0.00	
	0730	TEMPORARY LONG-TERM RUMBLE STRIPS	Material		19	Apr 17, 2023	SYSTEM	(\$7,000.00)		
					- Total		(\$7,000.00)			
					Material - Total		(\$7,000.00)			
					MaterialCredit	20	May 2, 2023	SYSTEM		\$7,000.00
					- Total			\$7,000.00		
					MaterialCredit - Total			\$7,000.00		
	0730 - Total								\$0.00	
	0740	MISC. TRAFFIC CONTROL DEVICES	Material		16	Mar 2, 2023	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user sandeb2 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					16	Mar 2, 2023	SYSTEM	(\$6,000.00)		
					17	Mar 16, 2023	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user peterr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					17	Mar 16, 2023	SYSTEM	(\$6,000.00)		
					18	Apr 3, 2023	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user sandeb2 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
18					Apr 3, 2023	SYSTEM	(\$6,000.00)			
19					Apr 17, 2023	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user sandeb2 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
19					Apr 17, 2023	SYSTEM	(\$6,000.00)			
				- Total			\$0.00			
				Material - Total			\$0.00			
0740 - Total								\$0.00		
0750	CONCRETE TRAFFIC BARRIER, TYPE C	Material		24	Jun 30, 2023	SYSTEM	(\$8,500.00)			
				25	Jul 17, 2023	SYSTEM	(\$37,400.00)			
				26	Aug 2, 2023	SYSTEM	\$37,400.00		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user sandeb2 overriding Payment	



Line Item Adjustments by Estimate

Sep 11, 2023

Contract ID:220218-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6P3373	0750	CONCRETE TRAFFIC BARRIER, TYPE C	Material						Estimate Exception 5 on the current Payment Estimate.					
					26	Aug 2, 2023	SYSTEM	(\$37,400.00)						
					27	Aug 16, 2023	SYSTEM	(\$37,400.00)						
					28	Sep 5, 2023	SYSTEM	(\$37,400.00)						
					- Total							(\$120,700.00)		
					Material - Total							(\$120,700.00)		
					MaterialCredit		25	Jul 17, 2023	SYSTEM	\$8,500.00				
							26	Aug 2, 2023	SYSTEM	\$37,400.00				
							28	Sep 5, 2023	SYSTEM	\$37,400.00				
						- Total						\$83,300.00		
						MaterialCredit - Total						\$83,300.00		
					0750 - Total							(\$37,400.00)		
					0760		TEMPORARY TRAFFIC BARRIER, CONT. FURN/RE	Material		19	Apr 17, 2023	SYSTEM	(\$24,000.00)	
										20	May 2, 2023	SYSTEM	\$24,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user sandeb2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
										20	May 2, 2023	SYSTEM	(\$24,000.00)	
21	May 16, 2023	SYSTEM	\$24,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user sandeb2 overriding Payment Estimate Exception 1 on the current Payment Estimate.										
21	May 16, 2023	SYSTEM	(\$24,000.00)											
22	Jun 2, 2023	SYSTEM	\$24,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user sandeb2 overriding Payment Estimate Exception 1 on the current Payment Estimate.										
22	Jun 2, 2023	SYSTEM	(\$24,000.00)											
23	Jun 16, 2023	SYSTEM	\$24,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user sandeb2 overriding Payment Estimate Exception 4 on the current Payment Estimate.										
23	Jun 16, 2023	SYSTEM	(\$24,000.00)											
- Total											(\$24,000.00)			
Material - Total											(\$24,000.00)			
MaterialCredit		20	May 2, 2023	SYSTEM						\$24,000.00				
	- Total											\$24,000.00		
MaterialCredit - Total											\$24,000.00			
Overrun		Overrun	27	Aug 16, 2023						SYSTEM		(\$15,500.00)		
					Overrun - Total									
Overrun - Total						(\$15,500.00)								
0760 - Total							(\$15,500.00)							
0790		TEMPORARY REMOVABLE MARKING TAPE 4 IN.,	Material		26	Aug 2, 2023	SYSTEM	(\$14,833.00)						
					27	Aug 16, 2023	SYSTEM	\$14,833.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user sandeb2 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					27	Aug 16, 2023	SYSTEM	(\$14,833.00)						
					28	Sep 5, 2023	SYSTEM	\$14,833.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user sandeb2 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					28	Sep 5, 2023	SYSTEM	(\$14,833.00)						
					- Total						(\$14,833.00)			



Line Item Adjustments by Estimate

Sep 11, 2023

Contract ID:220218-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6P3373	0790	TEMPORARY REMOVABLE MARKING TAPE 4 IN.,	Material - Total						(\$14,833.00)			
			MaterialCredit		27	Aug 16, 2023	SYSTEM	\$14,833.00				
			- Total						\$14,833.00			
			MaterialCredit - Total						\$14,833.00			
			Overrun	Overrun	26	Aug 2, 2023	SYSTEM	(\$5,110.00)				
			Overrun - Total						(\$5,110.00)			
			Overrun - Total						(\$5,110.00)			
			0790 - Total						(\$5,110.00)			
			0800	TEMPORARY REMOVABLE MARKING TAPE	Material			19	Apr 17, 2023	SYSTEM	(\$15,486.80)	
								20	May 2, 2023	SYSTEM	\$15,486.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user sandeb2 overriding Payment Estimate Exception 2 on the current Payment Estimate.
						20	May 2, 2023	SYSTEM	(\$15,486.80)			
						21	May 16, 2023	SYSTEM	\$15,486.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user sandeb2 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
						21	May 16, 2023	SYSTEM	(\$15,486.80)			
						22	Jun 2, 2023	SYSTEM	\$15,486.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user sandeb2 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
						22	Jun 2, 2023	SYSTEM	(\$15,486.80)			
		23				Jun 16, 2023	SYSTEM	\$15,486.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user sandeb2 overriding Payment Estimate Exception 5 on the current Payment Estimate.			
		23				Jun 16, 2023	SYSTEM	(\$15,486.80)				
- Total									(\$15,486.80)			
Material - Total									(\$15,486.80)			
MaterialCredit		20				May 2, 2023	SYSTEM	\$15,486.80				
- Total									\$15,486.80			
MaterialCredit - Total									\$15,486.80			
0800 - Total									\$0.00			
0860	MGS GUARDRAIL	Construction Stockpile			16	Mar 2, 2023	SYSTEM	(\$53,628.61)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					17	Mar 16, 2023	SYSTEM	(\$31,518.57)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					18	Apr 3, 2023	SYSTEM	(\$2,587.35)	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total						(\$87,734.53)			
			Construction Stockpile - Total						(\$87,734.53)			
			Construction Stockpile STMI		6	Sep 16, 2022	SYSTEM	\$90,792.30	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total						\$90,792.30			
			Construction Stockpile STMI - Total						\$90,792.30			
			0860 - Total						\$3,057.77			
			0870	MGS BRIDGE APP. TRANS SEC (EXT CURB)	Construction Stockpile			16	Mar 2, 2023	SYSTEM	(\$4,400.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
		17				Mar 16, 2023	SYSTEM	(\$6,600.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
- Total									(\$11,000.00)			
Construction Stockpile - Total									(\$11,000.00)			
Construction Stockpile STMI		6				Sep 16, 2022	SYSTEM	\$11,000.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
- Total									\$11,000.00			
Construction Stockpile STMI - Total						\$11,000.00						



Line Item Adjustments by Estimate

Sep 11, 2023

Contract ID:220218-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6P3373	0870 - Total							\$0.00	
	0880	MGS HEIGHT AND BLOCK TRANSITION	Construction Stockpile		16	Mar 2, 2023	SYSTEM	(\$555.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
								- Total	(\$555.00)
			Construction Stockpile - Total					(\$555.00)	
			Construction Stockpile STMI		6	Sep 16, 2022	SYSTEM	\$555.00	Payment Estimate Item Adjustment generated Stockpile Transaction
								- Total	\$555.00
			Construction Stockpile STMI - Total					\$555.00	
	0880 - Total							\$0.00	
	0890	MGS END ANCHOR	Construction Stockpile		18	Apr 3, 2023	SYSTEM	(\$850.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
								- Total	(\$850.00)
			Construction Stockpile - Total					(\$850.00)	
			Construction Stockpile STMI		6	Sep 16, 2022	SYSTEM	\$1,700.00	Payment Estimate Item Adjustment generated Stockpile Transaction
								- Total	\$1,700.00
			Construction Stockpile STMI - Total					\$1,700.00	
	0890 - Total							\$850.00	
	0900	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		16	Mar 2, 2023	SYSTEM	(\$1,950.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					17	Mar 16, 2023	SYSTEM	(\$5,850.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					18	Apr 3, 2023	SYSTEM	(\$1,950.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
								- Total	(\$9,750.00)
			Construction Stockpile - Total					(\$9,750.00)	
			Construction Stockpile STMI		6	Sep 16, 2022	SYSTEM	\$11,700.00	Payment Estimate Item Adjustment generated Stockpile Transaction
								- Total	\$11,700.00
			Construction Stockpile STMI - Total					\$11,700.00	
	0900 - Total							\$1,950.00	
	0910	OPT. OVERHEAD SIGN TRUSS SUBSTRUCTURES	Construction Stockpile		23	Jun 16, 2023	SYSTEM	(\$10,350.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					24	Jun 30, 2023	SYSTEM	(\$10,350.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					27	Aug 16, 2023	SYSTEM	(\$5,175.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					28	Sep 5, 2023	SYSTEM	(\$11,020.83)	Payment Estimate Item Adjustment generated Stockpile Transaction
								- Total	(\$36,895.83)
			Construction Stockpile - Total					(\$36,895.83)	
			Construction Stockpile STMI		6	Sep 16, 2022	SYSTEM	\$41,400.00	Payment Estimate Item Adjustment generated Stockpile Transaction
								- Total	\$41,400.00
			Construction Stockpile STMI - Total					\$41,400.00	
			Material		23	Jun 16, 2023	SYSTEM	\$128,529.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user sandeb2 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					23	Jun 16, 2023	SYSTEM	(\$128,529.50)	
								- Total	\$0.00
			Material - Total					\$0.00	
	0910 - Total							\$4,504.17	
	0940	MISC.	Construction Stockpile STMI		21	May 16, 2023	SYSTEM	\$80,660.00	Payment Estimate Item Adjustment generated Stockpile Transaction
								- Total	\$80,660.00
			Construction Stockpile STMI - Total					\$80,660.00	
	0940 - Total							\$80,660.00	



Line Item Adjustments by Estimate

Sep 11, 2023

Contract ID:220218-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6P3373	0950	MISC.	Construction Stockpile STMI		21	May 16, 2023	SYSTEM	\$83,010.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				\$83,010.00		
				Construction Stockpile STMI - Total				\$83,010.00		
	0950 - Total								\$83,010.00	
	0960	MISC.	Construction Stockpile STMI		21	May 16, 2023	SYSTEM	\$86,460.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				\$86,460.00		
				Construction Stockpile STMI - Total				\$86,460.00		
	0960 - Total								\$86,460.00	
	0970	MISC.	Construction Stockpile STMI		21	May 16, 2023	SYSTEM	\$95,910.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				\$95,910.00		
				Construction Stockpile STMI - Total				\$95,910.00		
	0970 - Total								\$95,910.00	
1010	MISC. ITS	Material		28	Sep 5, 2023	SYSTEM	\$780.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user sandeb2 overriding Payment Estimate Exception 10 on the current Payment Estimate.		
					Sep 5, 2023		SYSTEM		(\$780.00)	
			- Total	\$0.00						
			Material - Total	\$0.00						
			1010 - Total							
J6P3373 - Total								\$284,529.27		
Overall - Total								\$874,452.92		