



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on June 4, 2022

Pay Estimate Created Date: June 2, 2022

Progress Estimate Number 5	Contract ID 220218-F06 Prime Contractor KCI Construction Company	Pay Period Start May 16, 2022 Pay Period End June 1, 2022	Original Contract Amount \$62,989,894.14 Net Change Order Amount \$72,856.70 Current Contract Amount \$63,062,750.84
--------------------------------------	---	--	---

Approval Date		By User
June 2, 2022	Generated and Approved (and should be considered Draft) at the Project Office Level by	mitcha3
June 2, 2022	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	washas
June 3, 2022	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2024	December 1, 2024		4.77%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	March 1, 2022	March 1, 2022	
Letting Date	February 18, 2022	February 18, 2022	
Notice to Proceed Date	March 16, 2022	March 16, 2022	
Open to Traffic Date			
Work Began Date	April 3, 2022	April 3, 2022	

Contract Total Pay For Estimate No. 5			
	This Estimate	Previous	To Date
220218-F06			
Total Posted Items Pay	\$622,133.69	\$2,387,527.37	\$3,009,661.06
Gross Item Adjustments	\$0.00	\$452,410.75	\$452,410.75
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$622,133.69	\$2,839,938.12	\$3,462,071.81

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J613149	0010	2022010	REMOVAL OF IMPROVEMENTS	LS	\$1,263,263.160	0.02	\$25,265.26
	0180	6122020	REPLACEMENT SAND BARREL	EA	\$448.000	14	\$6,272.00
	0280	6173000	CONCRETE TRAFFIC BARRIER, TYPE C	LF	\$72.000	461	\$33,192.00
	0300	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	LF	\$21.750	4,387.5	\$95,428.13
	0310	6173700B	TEMPORARY TRAFFIC BARRIER ANCHORED, CONTRACTOR FURNISHED / RETAINED	LF	\$26.400	-4,312.5	(\$113,850.00)
	0670	2161001	TOTAL SURFACE HYDRO DEMOLITION	SQYD	\$48.000	616	\$29,568.00
	0690	2161503	REMOVAL OF EXISTING DECK REPAIR	SQFT	\$22.000	4	\$88.00
	0800	7040104	HALF-SOLE REPAIR	SQFT	\$98.500	146	\$14,381.00
	0830	7040112	DECK REPAIR WITH VOID TUBE REPLACEMENT	SQFT	\$108.000	23	\$2,484.00
	0900	2161503	REMOVAL OF EXISTING DECK REPAIR	SQFT	\$22.000	3	\$66.00
	1000	7040104	HALF-SOLE REPAIR	SQFT	\$98.500	10	\$985.00
	1030	7040112	DECK REPAIR WITH VOID TUBE REPLACEMENT	SQFT	\$108.000	50	\$5,400.00
	1220	7040104	HALF-SOLE REPAIR	SQFT	\$98.500	0.3	\$29.55
	1290	2161001	TOTAL SURFACE HYDRO DEMOLITION	SQYD	\$48.000	1,133	\$54,384.00
	1310	2161503	REMOVAL OF EXISTING DECK REPAIR	SQFT	\$22.000	3	\$66.00
	1430	7040104	HALF-SOLE REPAIR	SQFT	\$98.500	91	\$8,963.50
1440	7040106	FULL DEPTH REPAIR	SQFT	\$215.000	2	\$430.00	
2750	2162500	REMOVAL OF EXISTING BRIDGE DECK	SQFT	\$18.000	25,460	\$458,280.00	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on June 4, 2022

Pay Estimate Created Date: June 2, 2022

Progress Estimate Number 5	Contract ID 220218-F06 Prime Contractor KCI Construction Company	Pay Period Start May 16, 2022 Pay Period End June 1, 2022	Original Contract Amount \$62,989,894.14 Net Change Order Amount \$72,856.70 Current Contract Amount \$63,062,750.84
--------------------------------------	---	--	---

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
Project J6I3149 - Total							\$621,432.44
J6I3187	3970	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	LF	\$9.350	75	\$701.25
Project J6I3187 - Total							\$701.25
Overall - Total							\$622,133.69

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6I3149	0280	CONCRETE TRAFFIC BARRIER, TYPE C	Material			-461	\$72.00	(\$33,192.00)
	0280	CONCRETE TRAFFIC BARRIER, TYPE C	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user mitcha3 overriding Payment Estimate Exception 1 on the current Payment Estimate.	461	\$72.00	\$33,192.00
	0450	MISC.	Material			-2	\$2,600.00	(\$5,200.00)
	0450	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user mitcha3 overriding Payment Estimate Exception 21 on the current Payment Estimate.	2	\$2,600.00	\$5,200.00
	0800	HALF-SOLE REPAIR	Material			-222	\$98.50	(\$21,867.00)
	0800	HALF-SOLE REPAIR	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user mitcha3 overriding Payment Estimate Exception 7 on the current Payment Estimate.	222	\$98.50	\$21,867.00
	0830	DECK REPAIR WITH VOID TUBE REPLACEMENT	Material			-37	\$108.00	(\$3,996.00)
	0830	DECK REPAIR WITH VOID TUBE REPLACEMENT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user mitcha3 overriding Payment Estimate Exception 17 on the current Payment Estimate.	37	\$108.00	\$3,996.00
	1220	HALF-SOLE REPAIR	Material			-81	\$98.50	(\$7,978.50)
	1220	HALF-SOLE REPAIR	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user mitcha3 overriding Payment Estimate Exception 11 on the current Payment Estimate.	81	\$98.50	\$7,978.50
	1430	HALF-SOLE REPAIR	Material			-171	\$98.50	(\$16,843.50)
	1430	HALF-SOLE REPAIR	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user mitcha3 overriding Payment Estimate Exception 14 on the current Payment Estimate.	171	\$98.50	\$16,843.50
Total								\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on June 4, 2022

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J613149	I 55-3(97)	14 Bridge Rehabilitations	I-55	ST LOUIS	from Holly Hills Ave to Arsenal St
J613187	I 55-3(101)	11 Bridge Rehabilitations	I-55	ST LOUIS	from Lindbergh Blvd (61/67) to Holly Hills Ave

Totals by Job Numbers

Job Number		This Estimate	Previous	To Date
J613149	Posted Item Pay	\$621,432.44	\$2,387,527.37	\$3,008,959.81
	Gross Item Adjustments	\$0.00	\$223,261.33	\$223,261.33
	Gross Item Pay	\$621,432.44	\$2,610,788.70	\$3,232,221.14
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J613187	Posted Item Pay	\$701.25	\$0.00	\$701.25
	Gross Item Adjustments	\$0.00	\$229,149.42	\$229,149.42
	Gross Item Pay	\$701.25	\$229,149.42	\$229,850.67
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on June 4, 2022

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J6I3149, Item 6173000, Project Item Line Number 0280, Material Set 617300096, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Waiting for 28 Day breaks	mitcha3	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3149, Item 6173000, Project Item Line Number 0280, Material Set 617300096, Material 0501CCB1.A - Concrete, Class B-1 w/Air, Acceptance Action Generic 0501CCB1.A is insufficient.	Waiting for 28 Day breaks	mitcha3	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3149, Item 6173000, Project Item Line Number 0280, Material Set 617300096, Material 1036RSDFE42M16 - Rein Steel EC No. 5/M16 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Waiting for 28 Day breaks	mitcha3	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3149, Item 6173000, Project Item Line Number 0280, Material Set 617300096, Material 1065DE - Delineators, Acceptance Action Generic 1065DE is insufficient.	Waiting for 28 Day breaks	mitcha3	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3149, Item 6173000, Project Item Line Number 0280, Material Set 617300096, Material 1036RSDFE42M25 - Rein Steel EC No. 8/M25 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Waiting for 28 Day breaks	mitcha3	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3149, Item 6173000, Project Item Line Number 0280, Material Set 617300096, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Waiting for 28 Day breaks	mitcha3	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3149, Item 7040104, Project Item Line Number 0800, Material Set 704010496, Material 1005GECMLS - Masonry Grade E LS/DO, Acceptance Action Generic 1005GECMLS is insufficient.	Waiting for 28 Day breaks	mitcha3	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3149, Item 7040104, Project Item Line Number 0800, Material Set 704010496, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Waiting for 28 Day breaks	mitcha3	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3149, Item 7040104, Project Item Line Number 0800, Material Set 704010496, Material 0501CCB2.A - Concrete, Class B-2 w/Air, Acceptance Action Generic 0501CCB2.A is insufficient.	Waiting for 28 Day breaks	mitcha3	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3149, Item 7040104, Project Item Line Number 1000, Material Set 704010496, Material 0501CCB2.A - Concrete, Class B-2 w/Air, Acceptance Action Generic 0501CCB2.A is insufficient.	Waiting for 28 Day breaks	mitcha3	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3149, Item 7040104, Project Item Line Number 1220, Material Set 704010496, Material 0501CCB2.A - Concrete, Class B-2 w/Air, Acceptance Action Generic 0501CCB2.A is insufficient.	Waiting for 28 Day breaks	mitcha3	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3149, Item 7040104, Project Item Line Number 1220, Material Set 704010496, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Waiting for 28 Day breaks	mitcha3	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3149, Item 7040104, Project Item Line Number 1220, Material Set 704010496, Material 1005GECMLS - Masonry Grade E LS/DO, Acceptance Action Generic 1005GECMLS is insufficient.	Waiting for 28 Day breaks	mitcha3	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3149, Item 7040104, Project Item Line Number 1430, Material Set 704010496, Material 1005GECMLS - Masonry Grade E LS/DO, Acceptance Action Generic 1005GECMLS is insufficient.	Waiting for 28 Day breaks	mitcha3	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3149, Item 7040104, Project Item Line Number 1430, Material Set 704010496, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Waiting for 28 Day breaks	mitcha3	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3149, Item 7040106, Project Item Line Number 1440, Material Set 704010696, Material 0501CCB2.A - Concrete, Class B-2 w/Air, Acceptance Action Generic 0501CCB2.A is insufficient.	Waiting for 28 Day breaks	mitcha3	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3149, Item 7040112, Project Item Line Number 0830, Material Set 704011296, Material 0501CCB2.A - Concrete, Class B-2 w/Air, Acceptance Action Generic 0501CCB2.A is insufficient.	Waiting for 28 Day breaks	mitcha3	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3149, Item 7040112, Project Item Line Number 0830, Material Set 704011296, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Waiting for 28 Day breaks	mitcha3	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3149, Item 7040112, Project Item Line Number 0830, Material Set 704011296, Material 1005GECMLS - Masonry Grade E LS/DO, Acceptance Action Generic 1005GECMLS is insufficient.	Waiting for 28 Day breaks	mitcha3	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3149, Item 7040112, Project Item Line Number 1030, Material Set 704011296, Material 0501CCB2.A - Concrete, Class B-2 w/Air, Acceptance Action Generic 0501CCB2.A is insufficient.	Waiting for 28 Day breaks	mitcha3	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3149, Item 7319902, Project Item Line Number 0450, Material Set 7319902, Material 0614DFGTBP - Grates and Bearing Plates, Acceptance Action Generic 0614DFGTBP is insufficient.	Waiting for 28 Day breaks	mitcha3	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3149, Item 7319902, Project Item Line Number 0450, Material Set 7319902, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	Waiting for 28 Day breaks	mitcha3	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3149, Item 7319902, Project Item Line Number 0450, Material Set 7319902, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Waiting for 28 Day breaks	mitcha3	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3149, Item 7319902, Project Item Line Number 0450, Material Set 7319902, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance	Waiting for 28 Day breaks	mitcha3	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on June 4, 2022

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Action Generic 1005FACCNS..CA is insufficient.			



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 4, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220218-F06	J6I3149	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.09	\$1,263,263.16	\$113,693.68
		0001	0020	2153000	SHAPING SLOPES, CLASS III	9.00	0.00	9.00	100F	0.00	\$900.00	\$0.00
		0001	0030	3102002	CRUSHED STONE (B)	750.00	0.00	750.00	TONS	0.00	\$47.00	\$0.00
		0001	0040	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	203.10	0.00	203.10	TONS	0.00	\$122.00	\$0.00
		0001	0050	4030101	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP125C MIX)	316.80	0.00	316.80	TONS	0.00	\$122.00	\$0.00
		0001	0060	4030105	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125C MIX)	497.90	0.00	497.90	TONS	281.30	\$122.00	\$34,318.60
		0001	0070	4030132	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125BSM MIX)	1,459.00	0.00	1,459.00	TONS	0.00	\$157.00	\$0.00
		0001	0080	4030206	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP190C MIX)	152.50	0.00	152.50	TONS	0.00	\$127.00	\$0.00
		0001	0090	4071005	TACK COAT	2,689.00	350.00	3,039.00	GAL	609.00	\$2.50	\$1,522.50
		0001	0100	4136000	PCCP JOINT/CRACK SEALING	15,000.00	0.00	15,000.00	LF	0.00	\$5.75	\$0.00
		0001	0110	5041000	CONCRETE APPROACH PAVEMENT	5,556.40	0.00	5,556.40	SQYD	0.00	\$117.00	\$0.00
		0001	0120	6083006	6 IN. CONCRETE MEDIAN STRIP	35.40	0.00	35.40	SQYD	0.00	\$155.00	\$0.00
		0001	0130	6086004	CONCRETE SIDEWALK, 4 IN.	325.70	0.00	325.70	SQYD	0.00	\$49.50	\$0.00
		0001	0140	6091052	CURB AND GUTTER TYPE B	20.00	0.00	20.00	LF	0.00	\$49.80	\$0.00
		0001	0150	6099903	MISC.Concrete Curb Under Guardrail	1,956.00	0.00	1,956.00	LF	0.00	\$42.25	\$0.00
		0001	0160	6116010A	SLOPE PROTECTION	2,022.00	0.00	2,022.00	SQYD	0.00	\$95.00	\$0.00
		0001	0170	6122014	IMPACT ATTENUATOR 60 MPH (SAND BARREL ARRAY)	15.00	0.00	15.00	EA	7.00	\$3,025.00	\$21,175.00
		0001	0180	6122020	REPLACEMENT SAND BARREL	15.00	0.00	15.00	EA	14.00	\$448.00	\$6,272.00
		0001	0190	6122030	IMPACT ATTENUATOR (RELOCATION)	8.00	0.00	8.00	EA	2.00	\$678.00	\$1,356.00
		0001	0200	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	5.00	0.00	5.00	EA	0.00	\$3,000.00	\$0.00
		0001	0210	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	58.70	0.00	58.70	SQYD	0.00	\$230.00	\$0.00
		0001	0220	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	556.00	0.00	556.00	SQYD	0.00	\$18.00	\$0.00
		0001	0230	6139905	MISC.Type 1 or 5 Aggregate for Base (Var. Thick) (Pavement Repair)	59.00	0.00	59.00	SQYD	0.00	\$19.00	\$0.00
		0001	0240	6169901	MISC.Temporary Traffic Control	1.00	0.00	1.00	LS	0.50	\$780,000.00	\$390,000.00
		0001	0250	6169901	MISC.Traffic Signal Maintenance and Programming	1.00	0.00	1.00	LS	0.00	\$50,000.00	\$0.00
		0001	0260	6169902	MISC.NTCIP Compliant Changeable Message Sign (Contractor Furnished and Retained)	8.00	0.00	8.00	EA	6.00	\$2,500.00	\$15,000.00
		0001	0270	6172000	CONCRETE TRAFFIC BARRIER, TYPE B	34.00	0.00	34.00	LF	0.00	\$185.00	\$0.00
		0001	0280	6173000	CONCRETE TRAFFIC BARRIER, TYPE C	9,338.00	0.00	9,338.00	LF	461.00	\$72.00	\$33,192.00
		0001	0290	6173100	CONCRETE TRAFFIC BARRIER, TYPE D	577.00	0.00	577.00	LF	0.00	\$182.00	\$0.00
		0001	0300	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	16,457.00	0.00	16,457.00	LF	12,000.00	\$21.75	\$261,000.00
		0001	0310	6173700B	TEMPORARY TRAFFIC BARRIER ANCHORED, CONTRACTOR FURNISHED / RETAINED	14,698.00	0.00	14,698.00	LF	7,300.00	\$26.40	\$192,720.00
		0001	0320	6173706	TEMPORARY TRAFFIC BARRIER STIFFNESS TRANSITION SECTION, CONTRACTOR FURNISHED / RETAINED	852.00	0.00	852.00	LF	0.00	\$26.40	\$0.00
		0001	0330	6175011B	RELOCATING TEMPORARY TRAFFIC BARRIER ANCHORED	3,165.00	0.00	3,165.00	LF	0.00	\$14.50	\$0.00
		0001	0340	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$2,700,000.00	\$0.00
		0001	0341	6181000	MOBILIZATION	0.00	1.00	1.00	LS	0.25	\$2,329,568.00	\$582,392.00
		0001	0350	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	23,269.00	0.00	23,269.00	LF	0.00	\$0.30	\$0.00
		0001	0360	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	18,706.00	0.00	18,706.00	LF	0.00	\$0.30	\$0.00
		0001	0370	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	451.00	0.00	451.00	LF	0.00	\$1.00	\$0.00
		0001	0380	6209901	MISC.TEMPORARY PAVEMENT MARKING PAINT	1.00	0.00	1.00	LS	0.00	\$6,000.00	\$0.00
		0001	0390	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	11,210.00	0.00	11,210.00	SQYD	2,246.00	\$2.52	\$5,659.92
		0001	0400	6221003	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (GREATER THAN 3 IN. THICK)	3,601.00	0.00	3,601.00	SQYD	0.00	\$4.15	\$0.00
		0001	0410	6221011	COLDMILLING CONCRETE PAVEMENT FOR REMOVAL OF SURFACE	73.00	0.00	73.00	SQYD	0.00	\$44.38	\$0.00
		0001	0420	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	4,105.00	0.00	4,105.00	SQYD	0.00	\$5.85	\$0.00
0001	0430	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	91.50	0.00	91.50	STA	0.00	\$27.00	\$0.00		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 4, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220218-F06	J6I3149	0001	0440	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.04	\$175,000.00	\$7,000.00
		0001	0450	7319902	MISC.Inlet Top Replacement (In Kind)	19.00	0.00	19.00	EA	2.00	\$2,600.00	\$5,200.00
		0001	0460	8059919	MISC.Seeding - Sigma Chemical Co.	2.50	0.00	2.50	ACRE	0.00	\$3,350.00	\$0.00
		0001	0470	8061016	SEDIMENT REMOVAL	3.00	0.00	3.00	CUYD	0.00	\$300.00	\$0.00
		0001	0480	8061019	SILT FENCE	228.00	0.00	228.00	LF	0.00	\$2.20	\$0.00
		0010	0490	6061060	MGS GUARDRAIL	5,873.00	0.00	5,873.00	LF	0.00	\$33.00	\$0.00
		0010	0500	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	500.00	0.00	500.00	LF	0.00	\$38.00	\$0.00
		0010	0510	6061068	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	18.00	0.00	18.00	EA	0.00	\$3,800.00	\$0.00
		0010	0520	6061080	MGS END ANCHOR	8.00	0.00	8.00	EA	0.00	\$1,500.00	\$0.00
		0010	0530	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	9.00	0.00	9.00	EA	0.00	\$3,100.00	\$0.00
		0010	0540	6063019	TYPE E CRASHWORTHY END TERMINAL	1.00	0.00	1.00	EA	0.00	\$29,500.00	\$0.00
		0010	0550	6069903	MISC.MGS Concrete Barrier Transition (Thrie Beam Rail)	138.00	0.00	138.00	LF	0.00	\$84.00	\$0.00
		0020	0560	9011070	LIGHTING POLE, 45 FT. OR 13.5 M, TYPE B DESIGN 3	4.00	0.00	4.00	EA	0.00	\$3,301.00	\$0.00
		0020	0570	9011104	BRACKET ARM, 4 FT. OR 1.2 M	4.00	0.00	4.00	EA	0.00	\$415.00	\$0.00
		0020	0580	9011313	LUMINAIRE, LED-C	4.00	0.00	4.00	EA	0.00	\$452.00	\$0.00
		0020	0590	9013003	CONDUIT, 3 IN. RIGID, IN TRENCH	68.00	0.00	68.00	LF	0.00	\$21.00	\$0.00
		0020	0600	9015010	TRENCHING TYPE I	68.00	0.00	68.00	LF	0.00	\$12.00	\$0.00
		0020	0610	9016110	PULL BOX, PREFORMED CLASS 1	4.00	0.00	4.00	EA	0.00	\$2,000.00	\$0.00
		0020	0620	9017006	CABLE, 6 AWG 1 CONDUCTOR	3,030.00	0.00	3,030.00	LF	0.00	\$2.00	\$0.00
		0020	0630	9017110	CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRACKET	650.00	0.00	650.00	LF	0.00	\$1.00	\$0.00
		0020	0640	9017206	WIRE, 6 AWG, BARE NEUTRAL	1,530.00	0.00	1,530.00	LF	0.00	\$2.00	\$0.00
		0020	0650	9019901	MISC.Maintain &/or Reinstall Existing MoDOT Lighting	1.00	0.00	1.00	LS	0.00	\$140,500.00	\$0.00
		0050	0660	9109902	MISC.MoDOT ITS Facility Temporary Relocation on I-55 at 2nd Street	1.00	0.00	1.00	EA	0.00	\$76,075.00	\$0.00
		0070	0670	2161001	TOTAL SURFACE HYDRO DEMOLITION	1,073.00	0.00	1,073.00	SQYD	616.00	\$48.00	\$29,568.00
		0070	0680	2161502	REMOVAL OF CONCRETE WEARING SURFACE	9,660.00	0.00	9,660.00	SQFT	4,830.00	\$2.00	\$9,660.00
		0070	0690	2161503	REMOVAL OF EXISTING DECK REPAIR	624.00	0.00	624.00	SQFT	4.00	\$22.00	\$88.00
		0070	0700	2165500	REMOVAL OF CATHODIC PROTECTION SYSTEM	1.00	0.00	1.00	LS	0.52	\$2,705.00	\$1,406.60
		0070	0710	2169903	MISC.Removal of Existing Approach Notch	124.00	0.00	124.00	LF	0.00	\$160.00	\$0.00
		0070	0720	5031010A	BRIDGE APPROACH SLAB (MAJOR)	281.00	0.00	281.00	SQYD	0.00	\$280.00	\$0.00
		0070	0730	5050004	SUPPLEMENTARY WEARING SURFACE MATERIAL	8.00	0.00	8.00	CY	0.00	\$700.00	\$0.00
		0070	0740	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	1,073.00	0.00	1,073.00	SQYD	0.00	\$138.00	\$0.00
		0070	0750	7031004	DIAMOND GRINDING	1,073.00	0.00	1,073.00	SQYD	0.00	\$10.30	\$0.00
		0070	0760	7033013	PENETRATING CONCRETE SEALER	117.00	0.00	117.00	SY	0.00	\$5.00	\$0.00
		0070	0770	7034214	CLASS B-2 CONCRETE	3.40	0.00	3.40	CUYD	0.00	\$4,500.00	\$0.00
		0070	0780	7039903	MISC.Median Barrier Transition (Type B)	40.00	0.00	40.00	LF	0.00	\$200.00	\$0.00
		0070	0790	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	20.00	0.00	20.00	SQFT	0.00	\$134.75	\$0.00
		0070	0800	7040104	HALF-SOLE REPAIR	250.00	0.00	250.00	SQFT	222.00	\$98.50	\$21,867.00
		0070	0810	7040106	FULL DEPTH REPAIR	100.00	0.00	100.00	SQFT	0.00	\$215.00	\$0.00
		0070	0820	7040107	SLAB EDGE REPAIR (BRIDGES)	15.00	0.00	15.00	LF	0.00	\$222.00	\$0.00
		0070	0830	7040112	DECK REPAIR WITH VOID TUBE REPLACEMENT	500.00	0.00	500.00	SQFT	37.00	\$108.00	\$3,996.00
		0070	0840	7040113	CLEANING AND EPOXY COATING	50.00	0.00	50.00	SQFT	0.00	\$20.00	\$0.00
		0070	0850	7049903	MISC.Curb Repair (Formed)	20.00	0.00	20.00	LF	0.00	\$147.25	\$0.00
		0070	0860	7101000	REINFORCING STEEL (EPOXY COATED)	880.00	0.00	880.00	LB	0.00	\$3.00	\$0.00
		0070	0870	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$7,000.00	\$0.00
		0071	0880	2161001	TOTAL SURFACE HYDRO DEMOLITION	1,073.00	0.00	1,073.00	SQYD	0.00	\$49.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 4, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220218-F06	J6I3149	0071	0890	2161502	REMOVAL OF CONCRETE WEARING SURFACE	9,660.00	0.00	9,660.00	SQFT	4,830.00	\$2.00	\$9,660.00
		0071	0900	2161503	REMOVAL OF EXISTING DECK REPAIR	624.00	0.00	624.00	SQFT	3.00	\$22.00	\$66.00
		0071	0910	2165500	REMOVAL OF CATHODIC PROTECTION SYSTEM	1.00	0.00	1.00	LS	0.52	\$2,705.00	\$1,406.60
		0071	0920	2169903	MISC.Removal of Existing Approach Notch	124.00	0.00	124.00	LF	0.00	\$160.00	\$0.00
		0071	0930	5031010A	BRIDGE APPROACH SLAB (MAJOR)	281.00	0.00	281.00	SQYD	0.00	\$300.00	\$0.00
		0071	0940	5050004	SUPPLEMENTARY WEARING SURFACE MATERIAL	8.00	0.00	8.00	CY	0.00	\$700.00	\$0.00
		0071	0950	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	1,073.00	0.00	1,073.00	SQYD	0.00	\$130.00	\$0.00
		0071	0960	7031004	DIAMOND GRINDING	1,073.00	0.00	1,073.00	SQYD	0.00	\$10.30	\$0.00
		0071	0970	7033013	PENETRATING CONCRETE SEALER	117.00	0.00	117.00	SY	0.00	\$5.00	\$0.00
		0071	0980	7034214	CLASS B-2 CONCRETE	3.40	0.00	3.40	CUYD	0.00	\$4,500.00	\$0.00
		0071	0990	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	35.00	0.00	35.00	SQFT	0.00	\$134.75	\$0.00
		0071	1000	7040104	HALF-SOLE REPAIR	250.00	0.00	250.00	SQFT	10.00	\$98.50	\$985.00
		0071	1010	7040106	FULL DEPTH REPAIR	100.00	0.00	100.00	SQFT	0.00	\$215.00	\$0.00
		0071	1020	7040107	SLAB EDGE REPAIR (BRIDGES)	25.00	0.00	25.00	LF	0.00	\$230.00	\$0.00
		0071	1030	7040112	DECK REPAIR WITH VOID TUBE REPLACEMENT	500.00	0.00	500.00	SQFT	50.00	\$108.00	\$5,400.00
		0071	1040	7040113	CLEANING AND EPOXY COATING	50.00	0.00	50.00	SQFT	0.00	\$20.00	\$0.00
		0071	1050	7049903	MISC.Curb Repair (Formed)	20.00	0.00	20.00	LF	0.00	\$147.25	\$0.00
		0071	1060	7101000	REINFORCING STEEL (EPOXY COATED)	880.00	0.00	880.00	LB	0.00	\$2.00	\$0.00
		0071	1070	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$7,000.00	\$0.00
		0072	1080	2161001	TOTAL SURFACE HYDRO DEMOLITION	1,133.00	0.00	1,133.00	SQYD	0.00	\$48.00	\$0.00
		0072	1090	2161502	REMOVAL OF CONCRETE WEARING SURFACE	10,193.00	0.00	10,193.00	SQFT	5,097.00	\$2.00	\$10,194.00
		0072	1100	2161503	REMOVAL OF EXISTING DECK REPAIR	424.00	0.00	424.00	SQFT	0.00	\$22.00	\$0.00
		0072	1110	2165500	REMOVAL OF CATHODIC PROTECTION SYSTEM	1.00	0.00	1.00	LS	0.52	\$2,705.00	\$1,406.60
		0072	1120	2169903	MISC.Removal os Existing Approach Notch	124.00	0.00	124.00	LF	0.00	\$160.00	\$0.00
		0072	1130	5031010A	BRIDGE APPROACH SLAB (MAJOR)	281.00	0.00	281.00	SQYD	0.00	\$300.00	\$0.00
		0072	1140	5050004	SUPPLEMENTARY WEARING SURFACE MATERIAL	9.00	0.00	9.00	CY	0.00	\$700.00	\$0.00
		0072	1150	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	1,133.00	0.00	1,133.00	SQYD	0.00	\$130.00	\$0.00
		0072	1160	7031004	DIAMOND GRINDING	1,133.00	0.00	1,133.00	SQYD	0.00	\$10.30	\$0.00
		0072	1170	7033013	PENETRATING CONCRETE SEALER	123.00	0.00	123.00	SY	0.00	\$5.00	\$0.00
		0072	1180	7034214	CLASS B-2 CONCRETE	3.40	0.00	3.40	CUYD	0.00	\$4,500.00	\$0.00
		0072	1190	7039903	MISC.Median Barrier Transition (Type B)	40.00	0.00	40.00	LF	0.00	\$200.00	\$0.00
		0072	1200	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	20.00	0.00	20.00	SQFT	0.00	\$134.75	\$0.00
		0072	1210	7040103	SUPERSTRUCTURE REPAIR (UNFORMED)	10.00	0.00	10.00	SQFT	0.00	\$233.00	\$0.00
		0072	1220	7040104	HALF-SOLE REPAIR	250.00	0.00	250.00	SQFT	81.00	\$98.50	\$7,978.50
		0072	1230	7040106	FULL DEPTH REPAIR	100.00	0.00	100.00	SQFT	0.00	\$215.00	\$0.00
		0072	1240	7040107	SLAB EDGE REPAIR (BRIDGES)	10.00	0.00	10.00	LF	0.00	\$235.00	\$0.00
		0072	1250	7040113	CLEANING AND EPOXY COATING	50.00	0.00	50.00	SQFT	0.00	\$20.00	\$0.00
		0072	1260	7049903	MISC.Curb Repair (Formed)	25.00	0.00	25.00	LF	0.00	\$147.25	\$0.00
		0072	1270	7101000	REINFORCING STEEL (EPOXY COATED)	970.00	0.00	970.00	LB	0.00	\$2.00	\$0.00
		0072	1280	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$7,000.00	\$0.00
		0073	1290	2161001	TOTAL SURFACE HYDRO DEMOLITION	1,133.00	0.00	1,133.00	SQYD	1,133.00	\$48.00	\$54,384.00
		0073	1300	2161502	REMOVAL OF CONCRETE WEARING SURFACE	10,193.00	0.00	10,193.00	SQFT	5,097.00	\$2.00	\$10,194.00
		0073	1310	2161503	REMOVAL OF EXISTING DECK REPAIR	427.00	0.00	427.00	SQFT	3.00	\$22.00	\$66.00
		0073	1320	2165500	REMOVAL OF CATHODIC PROTECTION SYSTEM	1.00	0.00	1.00	LS	0.52	\$2,705.00	\$1,406.60
		0073	1330	2169903	MISC.Removal of Existing Approach Notch	124.00	0.00	124.00	LF	0.00	\$160.00	\$0.00
		0073	1340	5031010A	BRIDGE APPROACH SLAB (MAJOR)	281.00	0.00	281.00	SQYD	0.00	\$300.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 4, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220218-F06	J6I3149	0073	1350	5050004	SUPPLEMENTARY WEARING SURFACE MATERIAL	9.00	0.00	9.00	CY	0.00	\$700.00	\$0.00
		0073	1360	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	1,133.00	0.00	1,133.00	SQYD	0.00	\$130.00	\$0.00
		0073	1370	7031004	DIAMOND GRINDING	1,133.00	0.00	1,133.00	SQYD	0.00	\$10.30	\$0.00
		0073	1380	7033013	PENETRATING CONCRETE SEALER	123.00	0.00	123.00	SY	0.00	\$5.00	\$0.00
		0073	1390	7034214	CLASS B-2 CONCRETE	3.40	0.00	3.40	CUYD	0.00	\$4,500.00	\$0.00
		0073	1400	7040101	SUBSTRUCTURE REPAIR (FORMED)	150.00	0.00	150.00	SQFT	0.00	\$146.75	\$0.00
		0073	1410	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	40.00	0.00	40.00	SQFT	0.00	\$188.00	\$0.00
		0073	1420	7040103	SUPERSTRUCTURE REPAIR (UNFORMED)	20.00	0.00	20.00	SQFT	0.00	\$179.75	\$0.00
		0073	1430	7040104	HALF-SOLE REPAIR	250.00	0.00	250.00	SQFT	171.00	\$98.50	\$16,843.50
		0073	1440	7040106	FULL DEPTH REPAIR	100.00	0.00	100.00	SQFT	2.00	\$215.00	\$430.00
		0073	1450	7040107	SLAB EDGE REPAIR (BRIDGES)	10.00	0.00	10.00	LF	0.00	\$235.00	\$0.00
		0073	1460	7049903	MISC.Curb Repair (Formed)	29.00	0.00	29.00	LF	0.00	\$147.25	\$0.00
		0073	1470	7101000	REINFORCING STEEL (EPOXY COATED)	970.00	0.00	970.00	LB	0.00	\$2.00	\$0.00
		0073	1480	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$7,000.00	\$0.00
		0074	1490	2161001	TOTAL SURFACE HYDRO DEMOLITION	1,299.00	0.00	1,299.00	SQYD	0.00	\$48.00	\$0.00
		0074	1500	2161502	REMOVAL OF CONCRETE WEARING SURFACE	11,694.00	0.00	11,694.00	SQFT	0.00	\$2.00	\$0.00
		0074	1510	2161503	REMOVAL OF EXISTING DECK REPAIR	910.00	0.00	910.00	SQFT	0.00	\$22.00	\$0.00
		0074	1520	2165500	REMOVAL OF CATHODIC PROTECTION SYSTEM	1.00	0.00	1.00	LS	0.00	\$2,705.00	\$0.00
		0074	1530	2169903	MISC.Removal of Existing Approach Notch	124.00	0.00	124.00	LF	0.00	\$160.00	\$0.00
		0074	1540	5031010A	BRIDGE APPROACH SLAB (MAJOR)	281.00	0.00	281.00	SQYD	0.00	\$300.00	\$0.00
		0074	1550	5050004	SUPPLEMENTARY WEARING SURFACE MATERIAL	9.00	0.00	9.00	CY	0.00	\$700.00	\$0.00
		0074	1560	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	1,299.00	0.00	1,299.00	SQYD	0.00	\$130.00	\$0.00
		0074	1570	7031004	DIAMOND GRINDING	1,299.00	0.00	1,299.00	SQYD	0.00	\$11.25	\$0.00
		0074	1580	7033013	PENETRATING CONCRETE SEALER	139.00	0.00	139.00	SY	0.00	\$5.00	\$0.00
		0074	1590	7034214	CLASS B-2 CONCRETE	3.40	0.00	3.40	CUYD	0.00	\$4,500.00	\$0.00
		0074	1600	7039903	MISC.Median Barrier Transition (Type B)	40.00	0.00	40.00	LF	0.00	\$200.00	\$0.00
		0074	1610	7040101	SUBSTRUCTURE REPAIR (FORMED)	100.00	0.00	100.00	SQFT	0.00	\$161.00	\$0.00
		0074	1620	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	50.00	0.00	50.00	SQFT	0.00	\$177.25	\$0.00
		0074	1630	7040104	HALF-SOLE REPAIR	350.00	0.00	350.00	SQFT	0.00	\$98.50	\$0.00
		0074	1640	7040106	FULL DEPTH REPAIR	150.00	0.00	150.00	SQFT	0.00	\$215.00	\$0.00
		0074	1650	7040107	SLAB EDGE REPAIR (BRIDGES)	10.00	0.00	10.00	LF	0.00	\$235.00	\$0.00
		0074	1660	7040112	DECK REPAIR WITH VOID TUBE REPLACEMENT	1,150.00	0.00	1,150.00	SQFT	0.00	\$108.00	\$0.00
		0074	1670	7049903	MISC.Curb Repair (Formed)	10.00	0.00	10.00	LF	0.00	\$147.25	\$0.00
		0074	1680	7101000	REINFORCING STEEL (EPOXY COATED)	930.00	0.00	930.00	LB	0.00	\$2.00	\$0.00
		0074	1690	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$8,000.00	\$0.00
		0075	1700	2161001	TOTAL SURFACE HYDRO DEMOLITION	1,231.00	0.00	1,231.00	SQYD	0.00	\$48.00	\$0.00
		0075	1710	2161502	REMOVAL OF CONCRETE WEARING SURFACE	11,077.00	0.00	11,077.00	SQFT	0.00	\$2.00	\$0.00
		0075	1720	2161503	REMOVAL OF EXISTING DECK REPAIR	911.00	0.00	911.00	SQFT	0.00	\$22.00	\$0.00
		0075	1730	2165500	REMOVAL OF CATHODIC PROTECTION SYSTEM	1.00	0.00	1.00	LS	0.00	\$4,000.00	\$0.00
		0075	1740	2169903	MISC.Removal of Barrier	59.00	0.00	59.00	LF	0.00	\$70.00	\$0.00
		0075	1750	2169903	MISC.Removal of Existing Approach Notch	124.00	0.00	124.00	LF	0.00	\$160.00	\$0.00
		0075	1760	5031010A	BRIDGE APPROACH SLAB (MAJOR)	281.00	0.00	281.00	SQYD	0.00	\$300.00	\$0.00
		0075	1770	5050004	SUPPLEMENTARY WEARING SURFACE MATERIAL	9.00	0.00	9.00	CY	0.00	\$700.00	\$0.00
		0075	1780	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	1,231.00	0.00	1,231.00	SQYD	0.00	\$138.00	\$0.00
		0075	1790	7031004	DIAMOND GRINDING	1,231.00	0.00	1,231.00	SQYD	0.00	\$11.50	\$0.00
		0075	1800	7033013	PENETRATING CONCRETE SEALER	133.00	0.00	133.00	SY	0.00	\$5.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 4, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220218-F06	J6I3149	0075	1810	7034214	CLASS B-2 CONCRETE	3.40	0.00	3.40	CUYD	0.00	\$3,500.00	\$0.00
		0075	1820	7034215	TYPE B BARRIER	59.00	0.00	59.00	LF	0.00	\$200.00	\$0.00
		0075	1830	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	20.00	0.00	20.00	SQFT	0.00	\$188.00	\$0.00
		0075	1840	7040104	HALF-SOLE REPAIR	300.00	0.00	300.00	SQFT	0.00	\$98.50	\$0.00
		0075	1850	7040106	FULL DEPTH REPAIR	150.00	0.00	150.00	SQFT	0.00	\$215.00	\$0.00
		0075	1860	7040107	SLAB EDGE REPAIR (BRIDGES)	10.00	0.00	10.00	LF	0.00	\$235.00	\$0.00
		0075	1870	7040112	DECK REPAIR WITH VOID TUBE REPLACEMENT	1,100.00	0.00	1,100.00	SQFT	0.00	\$108.00	\$0.00
		0075	1880	7101000	REINFORCING STEEL (EPOXY COATED)	910.00	0.00	910.00	LB	0.00	\$2.00	\$0.00
		0075	1890	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$8,000.00	\$0.00
		0076	1900	2161001	TOTAL SURFACE HYDRO DEMOLITION	1,163.00	0.00	1,163.00	SQYD	0.00	\$48.00	\$0.00
		0076	1910	2161501	REMOVAL OF ASPHALT WEARING SURFACE	10,468.00	0.00	10,468.00	SQFT	0.00	\$2.00	\$0.00
		0076	1920	2161503	REMOVAL OF EXISTING DECK REPAIR	774.00	0.00	774.00	SQFT	0.00	\$22.00	\$0.00
		0076	1930	2169903	MISC.Removal of Barrier	17.00	0.00	17.00	LF	0.00	\$120.00	\$0.00
		0076	1940	2169903	MISC.Removal of Existing Approach Notch	108.00	0.00	108.00	LF	0.00	\$160.00	\$0.00
		0076	1950	5031010A	BRIDGE APPROACH SLAB (MAJOR)	246.00	0.00	246.00	SQYD	0.00	\$335.00	\$0.00
		0076	1960	5050004	SUPPLEMENTARY WEARING SURFACE MATERIAL	14.00	0.00	14.00	CY	0.00	\$700.00	\$0.00
		0076	1970	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	1,163.00	0.00	1,163.00	SQYD	0.00	\$138.00	\$0.00
		0076	1980	7031004	DIAMOND GRINDING	1,163.00	0.00	1,163.00	SQYD	0.00	\$11.50	\$0.00
		0076	1990	7033013	PENETRATING CONCRETE SEALER	142.00	0.00	142.00	SY	0.00	\$5.00	\$0.00
		0076	2000	7034214	CLASS B-2 CONCRETE	3.00	0.00	3.00	CUYD	0.00	\$5,900.00	\$0.00
		0076	2010	7034215	TYPE B BARRIER	27.00	0.00	27.00	LF	0.00	\$206.00	\$0.00
		0076	2020	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	20.00	0.00	20.00	SQFT	0.00	\$188.00	\$0.00
		0076	2030	7040103	SUPERSTRUCTURE REPAIR (UNFORMED)	523.00	0.00	523.00	SQFT	0.00	\$159.00	\$0.00
		0076	2040	7040104	HALF-SOLE REPAIR	250.00	0.00	250.00	SQFT	0.00	\$98.50	\$0.00
		0076	2050	7040106	FULL DEPTH REPAIR	50.00	0.00	50.00	SQFT	0.00	\$280.00	\$0.00
		0076	2060	7040107	SLAB EDGE REPAIR (BRIDGES)	15.00	0.00	15.00	LF	0.00	\$222.00	\$0.00
		0076	2070	7040112	DECK REPAIR WITH VOID TUBE REPLACEMENT	1,550.00	0.00	1,550.00	SQFT	0.00	\$108.00	\$0.00
		0076	2080	7040113	CLEANING AND EPOXY COATING	600.00	0.00	600.00	SQFT	0.00	\$12.00	\$0.00
		0076	2090	7049903	MISC.Curb Repair (Formed)	20.00	0.00	20.00	LF	0.00	\$147.25	\$0.00
		0076	2100	7101000	REINFORCING STEEL (EPOXY COATED)	960.00	0.00	960.00	LB	0.00	\$3.00	\$0.00
		0076	2110	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$8,000.00	\$0.00
		0077	2120	2161001	TOTAL SURFACE HYDRO DEMOLITION	970.00	0.00	970.00	SQYD	0.00	\$48.00	\$0.00
		0077	2130	2161501	REMOVAL OF ASPHALT WEARING SURFACE	8,730.00	0.00	8,730.00	SQFT	0.00	\$2.00	\$0.00
		0077	2140	2161503	REMOVAL OF EXISTING DECK REPAIR	773.00	0.00	773.00	SQFT	0.00	\$22.00	\$0.00
		0077	2150	2169903	MISC.Removal of Barrier	28.00	0.00	28.00	LF	0.00	\$80.00	\$0.00
		0077	2160	2169903	MISC.Removal of Existing Approach Notch	108.00	0.00	108.00	LF	0.00	\$160.00	\$0.00
		0077	2170	5031010A	BRIDGE APPROACH SLAB (MAJOR)	246.00	0.00	246.00	SQYD	0.00	\$330.00	\$0.00
		0077	2180	5050004	SUPPLEMENTARY WEARING SURFACE MATERIAL	11.00	0.00	11.00	CY	0.00	\$700.00	\$0.00
		0077	2190	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	970.00	0.00	970.00	SQYD	0.00	\$138.00	\$0.00
		0077	2200	7031004	DIAMOND GRINDING	970.00	0.00	970.00	SQYD	0.00	\$12.00	\$0.00
		0077	2210	7033013	PENETRATING CONCRETE SEALER	121.00	0.00	121.00	SY	0.00	\$5.00	\$0.00
		0077	2220	7034214	CLASS B-2 CONCRETE	3.00	0.00	3.00	CUYD	0.00	\$5,900.00	\$0.00
		0077	2230	7034215	TYPE B BARRIER	38.00	0.00	38.00	LF	0.00	\$219.00	\$0.00
		0077	2240	7040101	SUBSTRUCTURE REPAIR (FORMED)	15.00	0.00	15.00	SQFT	0.00	\$210.75	\$0.00
		0077	2250	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	10.00	0.00	10.00	SQFT	0.00	\$241.00	\$0.00
		0077	2260	7040103	SUPERSTRUCTURE REPAIR (UNFORMED)	911.00	0.00	911.00	SQFT	0.00	\$145.25	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 4, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220218-F06	J6I3149	0077	2270	7040104	HALF-SOLE REPAIR	250.00	0.00	250.00	SQFT	0.00	\$98.50	\$0.00
		0077	2280	7040106	FULL DEPTH REPAIR	50.00	0.00	50.00	SQFT	0.00	\$280.00	\$0.00
		0077	2290	7040107	SLAB EDGE REPAIR (BRIDGES)	15.00	0.00	15.00	LF	0.00	\$222.00	\$0.00
		0077	2300	7040112	DECK REPAIR WITH VOID TUBE REPLACEMENT	1,300.00	0.00	1,300.00	SQFT	0.00	\$108.00	\$0.00
		0077	2310	7049903	MISC.Curb Repair (Formed)	9.00	0.00	9.00	LF	0.00	\$147.25	\$0.00
		0077	2320	7101000	REINFORCING STEEL (EPOXY COATED)	960.00	0.00	960.00	LB	0.00	\$3.00	\$0.00
		0077	2330	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$8,000.00	\$0.00
		0078	2340	2161001	TOTAL SURFACE HYDRO DEMOLITION	1,063.00	0.00	1,063.00	SQYD	0.00	\$47.00	\$0.00
		0078	2350	2161501	REMOVAL OF ASPHALT WEARING SURFACE	9,565.00	0.00	9,565.00	SQFT	9,565.00	\$2.00	\$19,130.00
		0078	2360	2161503	REMOVAL OF EXISTING DECK REPAIR	484.00	0.00	484.00	SQFT	0.00	\$22.00	\$0.00
		0078	2370	2169903	MISC.Removal of Existing Approach Notch	108.00	0.00	108.00	LF	0.00	\$160.00	\$0.00
		0078	2380	5031010A	BRIDGE APPROACH SLAB (MAJOR)	246.00	0.00	246.00	SQYD	0.00	\$320.00	\$0.00
		0078	2390	5050004	SUPPLEMENTARY WEARING SURFACE MATERIAL	35.00	0.00	35.00	CY	0.00	\$700.00	\$0.00
		0078	2400	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	1,063.00	0.00	1,063.00	SQYD	0.00	\$151.00	\$0.00
		0078	2410	7031004	DIAMOND GRINDING	1,063.00	0.00	1,063.00	SQYD	0.00	\$10.50	\$0.00
		0078	2420	7033013	PENETRATING CONCRETE SEALER	131.00	0.00	131.00	SY	0.00	\$5.00	\$0.00
		0078	2430	7034214	CLASS B-2 CONCRETE	3.00	0.00	3.00	CUYD	0.00	\$4,500.00	\$0.00
		0078	2440	7034215	TYPE B BARRIER	37.00	0.00	37.00	LF	0.00	\$220.00	\$0.00
		0078	2450	7040101	SUBSTRUCTURE REPAIR (FORMED)	10.00	0.00	10.00	SQFT	0.00	\$246.00	\$0.00
		0078	2460	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	10.00	0.00	10.00	SQFT	0.00	\$241.00	\$0.00
		0078	2470	7040103	SUPERSTRUCTURE REPAIR (UNFORMED)	100.00	0.00	100.00	SQFT	0.00	\$158.50	\$0.00
		0078	2480	7040106	FULL DEPTH REPAIR	50.00	0.00	50.00	SQFT	0.00	\$280.00	\$0.00
		0078	2490	7040107	SLAB EDGE REPAIR (BRIDGES)	20.00	0.00	20.00	LF	0.00	\$205.00	\$0.00
		0078	2500	7040112	DECK REPAIR WITH VOID TUBE REPLACEMENT	650.00	0.00	650.00	SQFT	0.00	\$108.00	\$0.00
		0078	2510	7040113	CLEANING AND EPOXY COATING	531.00	0.00	531.00	SQFT	0.00	\$12.00	\$0.00
		0078	2520	7049903	MISC.Curb Repair (Formed)	10.00	0.00	10.00	LF	0.00	\$147.50	\$0.00
		0078	2530	7101000	REINFORCING STEEL (EPOXY COATED)	850.00	0.00	850.00	LB	0.00	\$3.00	\$0.00
		0078	2540	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$8,000.00	\$0.00
		0079	2550	2161001	TOTAL SURFACE HYDRO DEMOLITION	937.00	0.00	937.00	SQYD	0.00	\$47.00	\$0.00
		0079	2560	2161501	REMOVAL OF ASPHALT WEARING SURFACE	8,437.00	0.00	8,437.00	SQFT	0.00	\$2.00	\$0.00
		0079	2570	2161503	REMOVAL OF EXISTING DECK REPAIR	483.00	0.00	483.00	SQFT	0.00	\$22.00	\$0.00
		0079	2580	2169903	MISC.Removal of Existing Approach Notch	108.00	0.00	108.00	LF	0.00	\$160.00	\$0.00
		0079	2590	5031010A	BRIDGE APPROACH SLAB (MAJOR)	246.00	0.00	246.00	SQYD	0.00	\$320.00	\$0.00
		0079	2600	5050004	SUPPLEMENTARY WEARING SURFACE MATERIAL	31.00	0.00	31.00	CY	0.00	\$700.00	\$0.00
		0079	2610	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	937.00	0.00	937.00	SQYD	0.00	\$140.00	\$0.00
		0079	2620	7031004	DIAMOND GRINDING	937.00	0.00	937.00	SQYD	0.00	\$10.50	\$0.00
		0079	2630	7033013	PENETRATING CONCRETE SEALER	117.00	0.00	117.00	SY	0.00	\$5.00	\$0.00
		0079	2640	7034214	CLASS B-2 CONCRETE	3.00	0.00	3.00	CUYD	0.00	\$4,500.00	\$0.00
		0079	2650	7034215	TYPE B BARRIER	49.00	0.00	49.00	LF	0.00	\$208.00	\$0.00
		0079	2660	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	30.00	0.00	30.00	SQFT	0.00	\$170.25	\$0.00
		0079	2670	7040103	SUPERSTRUCTURE REPAIR (UNFORMED)	100.00	0.00	100.00	SQFT	0.00	\$158.50	\$0.00
		0079	2680	7040106	FULL DEPTH REPAIR	50.00	0.00	50.00	SQFT	0.00	\$280.00	\$0.00
		0079	2690	7040107	SLAB EDGE REPAIR (BRIDGES)	35.00	0.00	35.00	LF	0.00	\$210.00	\$0.00
		0079	2700	7040112	DECK REPAIR WITH VOID TUBE REPLACEMENT	650.00	0.00	650.00	SQFT	0.00	\$108.00	\$0.00
		0079	2710	7040113	CLEANING AND EPOXY COATING	468.00	0.00	468.00	SQFT	0.00	\$12.00	\$0.00
		0079	2720	7049903	MISC.Curb Repair (Formed)	5.00	0.00	5.00	LF	0.00	\$147.25	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 4, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220218-F06	J6I3149	0079	2730	7101000	REINFORCING STEEL (EPOXY COATED)	850.00	0.00	850.00	LB	0.00	\$2.00	\$0.00
		0079	2740	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$8,000.00	\$0.00
		0080	2750	2162500	REMOVAL OF EXISTING BRIDGE DECK	39,170.00	0.00	39,170.00	SQFT	37,211.00	\$18.00	\$669,798.00
		0080	2760	2169902	MISC.Removal of Existing Bearings	24.00	0.00	24.00	EA	0.00	\$5,000.00	\$0.00
		0080	2770	5031010A	BRIDGE APPROACH SLAB (MAJOR)	285.00	0.00	285.00	SQYD	0.00	\$335.00	\$0.00
		0080	2780	7034212	SLAB ON STEEL	4,285.00	0.00	4,285.00	SQYD	0.00	\$425.00	\$0.00
		0080	2790	7034219A	TYPE D BARRIER	1,260.00	0.00	1,260.00	LF	0.00	\$115.00	\$0.00
		0080	2800	7039907	MISC.Ultra-High Performance Concrete	23.00	0.00	23.00	CUYD	0.00	\$10,000.00	\$0.00
		0080	2810	7040101	SUBSTRUCTURE REPAIR (FORMED)	65.00	0.00	65.00	SQFT	0.00	\$189.00	\$0.00
		0080	2820	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	54.00	0.00	54.00	SQFT	0.00	\$189.00	\$0.00
		0080	2830	7071000	CONDUIT SYSTEM ON STRUCTURE	1.00	0.00	1.00	LS	0.00	\$22,560.00	\$0.00
		0080	2840	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$7,000.00	\$0.00
		0080	2850	7121000	FABRICATED STRUCTURAL CARBON STEEL (MISC)	1,990.00	0.00	1,990.00	LB	0.00	\$75.00	\$0.00
		0080	2860	7123620	DRAINAGE SYSTEM (ON STRUCTURE)	1.00	0.00	1.00	LS	0.00	\$40,000.00	\$0.00
		0080	2870	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	500.00	0.00	500.00	SQFT	0.00	\$25.00	\$0.00
		0080	2880	7125210	FIELD APPLICATION OF INORGANIC ZINC PRIMER	500.00	0.00	500.00	SQFT	0.00	\$2.00	\$0.00
		0080	2890	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	700.00	0.00	700.00	SQFT	0.00	\$2.00	\$0.00
		0080	2900	7126000	NON-DESTRUCTIVE TESTING	1,032.00	0.00	1,032.00	LF	0.00	\$11.00	\$0.00
		0080	2910	7129902	MISC.Reset Bearings	10.00	0.00	10.00	EA	0.00	\$9,000.00	\$0.00
		0080	2920	7162000	LAMINATED NEOPRENE BEARING PAD ASSEMBLY	24.00	0.00	24.00	EA	0.00	\$4,850.00	\$0.00
		0080	2930	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	210.00	0.00	210.00	LF	0.00	\$495.00	\$0.00
		0081	2940	2162500	REMOVAL OF EXISTING BRIDGE DECK	33,618.00	0.00	33,618.00	SQFT	0.00	\$18.00	\$0.00
		0081	2950	2169902	MISC.Removal of Existing Bearings	21.00	0.00	21.00	EA	0.00	\$5,000.00	\$0.00
		0081	2960	5031010A	BRIDGE APPROACH SLAB (MAJOR)	240.00	0.00	240.00	SQYD	0.00	\$335.00	\$0.00
		0081	2970	7034212	SLAB ON STEEL	3,607.00	0.00	3,607.00	SQYD	0.00	\$425.00	\$0.00
		0081	2980	7034219A	TYPE D BARRIER	1,220.00	0.00	1,220.00	LF	0.00	\$115.00	\$0.00
		0081	2990	7039907	MISC.Ultra-High Performance Concrete	20.90	0.00	20.90	CUYD	0.00	\$10,000.00	\$0.00
		0081	3000	7040101	SUBSTRUCTURE REPAIR (FORMED)	150.00	0.00	150.00	SQFT	0.00	\$190.00	\$0.00
		0081	3010	7071000	CONDUIT SYSTEM ON STRUCTURE	1.00	0.00	1.00	LS	0.00	\$22,560.00	\$0.00
		0081	3020	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$7,000.00	\$0.00
		0081	3030	7121000	FABRICATED STRUCTURAL CARBON STEEL (MISC)	1,460.00	0.00	1,460.00	LB	0.00	\$75.00	\$0.00
		0081	3040	7123620	DRAINAGE SYSTEM (ON STRUCTURE)	1.00	0.00	1.00	LS	0.00	\$40,000.00	\$0.00
		0081	3050	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	400.00	0.00	400.00	SQFT	0.00	\$25.00	\$0.00
		0081	3060	7125210	FIELD APPLICATION OF INORGANIC ZINC PRIMER	400.00	0.00	400.00	SQFT	0.00	\$2.00	\$0.00
		0081	3070	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	600.00	0.00	600.00	SQFT	0.00	\$2.00	\$0.00
		0081	3080	7126000	NON-DESTRUCTIVE TESTING	767.00	0.00	767.00	LF	0.00	\$11.00	\$0.00
		0081	3090	7129902	MISC.Reset Bearings	10.00	0.00	10.00	EA	0.00	\$9,000.00	\$0.00
		0081	3100	7162000	LAMINATED NEOPRENE BEARING PAD ASSEMBLY	21.00	0.00	21.00	EA	0.00	\$4,850.00	\$0.00
		0081	3110	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	188.00	0.00	188.00	LF	0.00	\$495.00	\$0.00
		0082	3120	2161001	TOTAL SURFACE HYDRO DEMOLITION	1,117.00	0.00	1,117.00	SQYD	0.00	\$48.00	\$0.00
		0082	3130	2161501	REMOVAL OF ASPHALT WEARING SURFACE	10,055.00	0.00	10,055.00	SQFT	10,055.00	\$2.00	\$20,110.00
		0082	3140	2161503	REMOVAL OF EXISTING DECK REPAIR	857.00	0.00	857.00	SQFT	0.00	\$22.00	\$0.00
0082	3150	2169903	MISC.Removal of Existing Approach Notch	108.00	0.00	108.00	LF	0.00	\$160.00	\$0.00		
0082	3160	5031010A	BRIDGE APPROACH SLAB (MAJOR)	246.00	0.00	246.00	SQYD	0.00	\$320.00	\$0.00		
0082	3170	5050004	SUPPLEMENTARY WEARING SURFACE MATERIAL	19.00	0.00	19.00	CY	0.00	\$700.00	\$0.00		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 4, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220218-F06	J6I3149	0082	3180	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	1,117.00	0.00	1,117.00	SQYD	0.00	\$140.00	\$0.00
		0082	3190	7031004	DIAMOND GRINDING	1,117.00	0.00	1,117.00	SQYD	0.00	\$10.25	\$0.00
		0082	3200	7033013	PENETRATING CONCRETE SEALER	137.00	0.00	137.00	SY	0.00	\$5.00	\$0.00
		0082	3210	7034214	CLASS B-2 CONCRETE	3.00	0.00	3.00	CUYD	0.00	\$4,500.00	\$0.00
		0082	3220	7034215	TYPE B BARRIER	39.00	0.00	39.00	LF	0.00	\$200.00	\$0.00
		0082	3230	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	45.00	0.00	45.00	SQFT	0.00	\$182.00	\$0.00
		0082	3240	7040103	SUPERSTRUCTURE REPAIR (UNFORMED)	300.00	0.00	300.00	SQFT	0.00	\$158.50	\$0.00
		0082	3250	7040106	FULL DEPTH REPAIR	50.00	0.00	50.00	SQFT	0.00	\$280.00	\$0.00
		0082	3260	7040112	DECK REPAIR WITH VOID TUBE REPLACEMENT	1,500.00	0.00	1,500.00	SQFT	0.00	\$108.00	\$0.00
		0082	3270	7040113	CLEANING AND EPOXY COATING	486.00	0.00	486.00	SQFT	0.00	\$14.00	\$0.00
		0082	3280	7101000	REINFORCING STEEL (EPOXY COATED)	840.00	0.00	840.00	LB	0.00	\$2.00	\$0.00
		0082	3290	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$9,000.00	\$0.00
		0082	3300	7129902	MISC.Slab Drain Extension	12.00	0.00	12.00	EA	0.00	\$700.00	\$0.00
		0083	3310	2161001	TOTAL SURFACE HYDRO DEMOLITION	1,293.00	0.00	1,293.00	SQYD	0.00	\$48.00	\$0.00
		0083	3320	2161501	REMOVAL OF ASPHALT WEARING SURFACE	11,641.00	0.00	11,641.00	SQFT	0.00	\$2.00	\$0.00
		0083	3330	2161503	REMOVAL OF EXISTING DECK REPAIR	856.00	0.00	856.00	SQFT	0.00	\$22.00	\$0.00
		0083	3340	2169903	MISC.Removal of Existing Approach Notch	128.00	0.00	128.00	LF	0.00	\$160.00	\$0.00
		0083	3350	5031010A	BRIDGE APPROACH SLAB (MAJOR)	291.00	0.00	291.00	SQYD	0.00	\$300.00	\$0.00
		0083	3360	5050004	SUPPLEMENTARY WEARING SURFACE MATERIAL	22.00	0.00	22.00	CY	0.00	\$700.00	\$0.00
		0083	3370	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	1,293.00	0.00	1,293.00	SQYD	0.00	\$151.00	\$0.00
		0083	3380	7031004	DIAMOND GRINDING	1,293.00	0.00	1,293.00	SQYD	0.00	\$10.25	\$0.00
		0083	3390	7033013	PENETRATING CONCRETE SEALER	134.00	0.00	134.00	SY	0.00	\$5.00	\$0.00
		0083	3400	7034214	CLASS B-2 CONCRETE	3.60	0.00	3.60	CUYD	0.00	\$4,500.00	\$0.00
		0083	3410	7034215	TYPE B BARRIER	39.00	0.00	39.00	LF	0.00	\$220.00	\$0.00
		0083	3420	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	30.00	0.00	30.00	SQFT	0.00	\$170.25	\$0.00
		0083	3430	7040103	SUPERSTRUCTURE REPAIR (UNFORMED)	130.00	0.00	130.00	SQFT	0.00	\$159.50	\$0.00
		0083	3440	7040106	FULL DEPTH REPAIR	50.00	0.00	50.00	SQFT	0.00	\$280.00	\$0.00
		0083	3450	7040107	SLAB EDGE REPAIR (BRIDGES)	15.00	0.00	15.00	LF	0.00	\$222.00	\$0.00
		0083	3460	7040112	DECK REPAIR WITH VOID TUBE REPLACEMENT	1,750.00	0.00	1,750.00	SQFT	0.00	\$108.00	\$0.00
		0083	3470	7040113	CLEANING AND EPOXY COATING	486.00	0.00	486.00	SQFT	0.00	\$14.00	\$0.00
		0083	3480	7049903	MISC.Curb Repair (Formed)	5.00	0.00	5.00	LF	0.00	\$147.25	\$0.00
		0083	3490	7101000	REINFORCING STEEL (EPOXY COATED)	970.00	0.00	970.00	LB	0.00	\$3.00	\$0.00
		0083	3500	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$9,000.00	\$0.00
		0083	3510	7129902	MISC.Slab Drain Extension	12.00	0.00	12.00	EA	0.00	\$700.00	\$0.00
		0001	6001	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	0.00	2,685.00	2,685.00	SQYD	2,685.00	\$6.30	\$16,915.50
0001	6002	4030107	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP125CLP MIX)	0.00	374.60	374.60	TONS	374.60	\$147.00	\$55,066.20		
0001	6003	6181000	MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$370,432.00	\$370,432.00		
Project J6I3149 - Total Value Posted to Date as of Report Generated Date												\$3,008,959.80
J6I3187	0001	3520	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$2,500,000.00	\$0.00	
	0001	3530	2031000	CLASS A EXCAVATION	400.00	0.00	400.00	CUYD	0.00	\$30.00	\$0.00	
	0001	3540	2079909	MISC.Modified Linear Grading	7.70	0.00	7.70	STA	0.00	\$3,500.00	\$0.00	
	0001	3550	2153000	SHAPING SLOPES, CLASS III	9.00	0.00	9.00	100F	0.00	\$900.00	\$0.00	
	0001	3560	3030600	FURNISHING ROCK BASE MATERIAL	725.00	0.00	725.00	SQYD	0.00	\$9.50	\$0.00	
	0001	3570	3030610A	PLACING ROCK BASE	725.00	0.00	725.00	SQYD	0.00	\$6.00	\$0.00	
	0001	3580	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	2,376.00	0.00	2,376.00	SQYD	0.00	\$8.00	\$0.00	
	0001	3590	3102002	CRUSHED STONE (B)	232.00	0.00	232.00	TONS	0.00	\$55.00	\$0.00	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 4, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220218-F06	J6I3187	0001	3600	4011211	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-2)	166.50	0.00	166.50	TONS	0.00	\$152.00	\$0.00
		0001	3610	4030101	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP125C MIX)	2,175.60	0.00	2,175.60	TONS	0.00	\$102.00	\$0.00
		0001	3620	4030105	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125C MIX)	2,491.20	0.00	2,491.20	TONS	0.00	\$107.00	\$0.00
		0001	3630	4030107	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP125CLP MIX)	336.30	0.00	336.30	TONS	0.00	\$147.00	\$0.00
		0001	3640	4030306	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP250C MIX)	749.40	0.00	749.40	TONS	0.00	\$112.00	\$0.00
		0001	3650	4071005	TACK COAT	5,327.00	0.00	5,327.00	GAL	0.00	\$2.50	\$0.00
		0001	3660	4081010	PRIME-LIQUID ASPHALT RC 70 OR MC 30	409.00	0.00	409.00	GAL	0.00	\$8.00	\$0.00
		0001	3670	4131000	MICROSURFACING, TYPE II	3,506.00	0.00	3,506.00	SQYD	0.00	\$12.85	\$0.00
		0001	3680	4136000	PCCP JOINT/CRACK SEALING	14,800.00	0.00	14,800.00	LF	0.00	\$5.75	\$0.00
		0001	3690	5021310	CONCRETE PAVEMENT (10 IN. NON-REINFORCED 15 FT. JOINTS)	1,150.70	0.00	1,150.70	SQYD	0.00	\$60.00	\$0.00
		0001	3700	5041000	CONCRETE APPROACH PAVEMENT	6,682.80	0.00	6,682.80	SQYD	0.00	\$118.00	\$0.00
		0001	3710	6049901	MISC.Inspection of 54" RCP Sanitary Sewer	1.00	0.00	1.00	LS	0.00	\$3,000.00	\$0.00
		0001	3720	6071012A	CHAIN-LINK FENCE (60 IN.)	800.00	0.00	800.00	LF	0.00	\$32.00	\$0.00
		0001	3730	6083006	6 IN. CONCRETE MEDIAN STRIP	81.60	0.00	81.60	SQYD	0.00	\$160.00	\$0.00
		0001	3740	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	360.00	0.00	360.00	LF	0.00	\$35.00	\$0.00
		0001	3750	6091041	CONCRETE GUTTER TYPE A	40.00	0.00	40.00	LF	0.00	\$49.00	\$0.00
		0001	3760	6099903	MISC.Concrete Curb Under Guardrail	466.00	0.00	466.00	LF	0.00	\$45.00	\$0.00
		0001	3770	6113020	FURNISHING TYPE 2 ROCK BLANKET	2,100.00	0.00	2,100.00	CUYD	0.00	\$43.20	\$0.00
		0001	3780	6113040	PLACING TYPE 2 ROCK BLANKET	2,100.00	0.00	2,100.00	CUYD	0.00	\$22.95	\$0.00
		0001	3790	6116010A	SLOPE PROTECTION	305.00	0.00	305.00	SQYD	0.00	\$95.00	\$0.00
		0001	3800	6122014	IMPACT ATTENUATOR 60 MPH (SAND BARREL ARRAY)	15.00	0.00	15.00	EA	0.00	\$3,025.00	\$0.00
		0001	3810	6122020	REPLACEMENT SAND BARREL	20.00	0.00	20.00	EA	0.00	\$448.00	\$0.00
		0001	3820	6122030	IMPACT ATTENUATOR (RELOCATION)	13.00	0.00	13.00	EA	0.00	\$678.00	\$0.00
		0001	3830	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	5.00	0.00	5.00	EA	0.00	\$3,000.00	\$0.00
		0001	3840	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	1,940.00	0.00	1,940.00	SQYD	0.00	\$160.00	\$0.00
		0001	3850	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	672.00	0.00	672.00	SQYD	0.00	\$18.00	\$0.00
		0001	3860	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	132.00	0.00	132.00	EA	0.00	\$15.00	\$0.00
		0001	3870	6131017	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	638.00	0.00	638.00	EA	0.00	\$15.00	\$0.00
		0001	3880	6131018	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	366.00	0.00	366.00	EA	0.00	\$14.00	\$0.00
		0001	3890	6139905	MISC.Type 1 or 5 Aggregate for Base (Var. Thick) (Pavement Repair)	1,998.00	0.00	1,998.00	SQYD	0.00	\$10.00	\$0.00
		0001	3900	6169901	MISC.Temporary Traffic Control	1.00	0.00	1.00	LS	0.00	\$950,000.00	\$0.00
		0001	3910	6169901	MISC.Traffic Signal Maintenance and Programming	1.00	0.00	1.00	LS	0.00	\$50,000.00	\$0.00
		0001	3920	6169902	MISC.NTCIP Compliant Changeable Message Sign (Contractor Furnished and Retained)	24.00	0.00	24.00	EA	0.00	\$3,200.00	\$0.00
		0001	3930	6173000	CONCRETE TRAFFIC BARRIER, TYPE C	19,937.00	0.00	19,937.00	LF	0.00	\$70.00	\$0.00
		0001	3940	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	63,451.00	0.00	63,451.00	LF	0.00	\$21.75	\$0.00
		0001	3950	6173700B	TEMPORARY TRAFFIC BARRIER ANCHORED, CONTRACTOR FURNISHED / RETAINED	19,420.00	0.00	19,420.00	LF	0.00	\$26.40	\$0.00
		0001	3960	6173706	TEMPORARY TRAFFIC BARRIER STIFFNESS TRANSITION SECTION, CONTRACTOR FURNISHED / RETAINED	1,704.00	0.00	1,704.00	LF	0.00	\$26.40	\$0.00
		0001	3970	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	4,860.00	0.00	4,860.00	LF	75.00	\$9.35	\$701.25
		0001	3980	6175011B	RELOCATING TEMPORARY TRAFFIC BARRIER ANCHORED	1,063.00	0.00	1,063.00	LF	0.00	\$14.50	\$0.00
		0001	3990	6179903	MISC.Concrete Traffic Barrier, Type C (Modified)	3,850.00	0.00	3,850.00	LF	0.00	\$196.47	\$0.00
		0001	4000	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$3,750,000.00	\$0.00
		0001	4010	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	47,861.00	0.00	47,861.00	LF	0.00	\$0.30	\$0.00
		0001	4020	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	25,432.00	0.00	25,432.00	LF	0.00	\$0.30	\$0.00
		0001	4030	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT	2,485.00	0.00	2,485.00	LF	0.00	\$1.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 4, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220218-F06	J6I3187				MARKING PAINT, TYPE L BEADS							
		0001	4040	6209901	MISC.TEMPORARY PAVEMENT MARKING PAINT	1.00	0.00	1.00	LS	0.00	\$6,000.00	\$0.00
		0001	4050	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	3,529.00	0.00	3,529.00	SQYD	0.00	\$6.30	\$0.00
		0001	4060	6221003	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (GREATER THAN 3 IN. THICK)	22,245.00	0.00	22,245.00	SQYD	0.00	\$2.79	\$0.00
		0001	4070	6221011	COLDMILLING CONCRETE PAVEMENT FOR REMOVAL OF SURFACE	4,808.00	0.00	4,808.00	SQYD	0.00	\$4.65	\$0.00
		0001	4080	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	1,868.00	0.00	1,868.00	SQYD	0.00	\$9.98	\$0.00
		0001	4090	6252004	SLAB JACKING MATERIAL CEMENTITIOUS GROUT	31.60	0.00	31.60	TONS	0.00	\$400.00	\$0.00
		0001	4100	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	191.20	0.00	191.20	STA	0.00	\$27.00	\$0.00
		0001	4110	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$135,000.00	\$0.00
		0001	4120	7319902	MISC.Inlet Top Replacement (In Kind)	61.00	0.00	61.00	EA	0.00	\$2,600.00	\$0.00
		0001	4130	8051000A	SEEDING - COOL SEASON GRASSES	1.00	0.00	1.00	ACRE	0.00	\$5,500.00	\$0.00
		0001	4140	8061016	SEDIMENT REMOVAL	26.00	0.00	26.00	CUYD	0.00	\$34.00	\$0.00
		0001	4150	8061019	SILT FENCE	2,429.00	0.00	2,429.00	LF	0.00	\$2.20	\$0.00
		0010	4160	6061060	MGS GUARDRAIL	2,652.00	0.00	2,652.00	LF	0.00	\$33.00	\$0.00
		0010	4170	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	4,277.00	0.00	4,277.00	LF	0.00	\$38.00	\$0.00
		0010	4180	6061068	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	12.00	0.00	12.00	EA	0.00	\$3,800.00	\$0.00
		0010	4190	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	12.00	0.00	12.00	EA	0.00	\$3,700.00	\$0.00
		0010	4200	6061080	MGS END ANCHOR	9.00	0.00	9.00	EA	0.00	\$1,500.00	\$0.00
		0010	4210	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	9.00	0.00	9.00	EA	0.00	\$3,100.00	\$0.00
		0020	4220	9019901	MISC.Maintain &/or Reinstall Existing MoDOT Lighting	1.00	0.00	1.00	LS	0.00	\$125,000.00	\$0.00
		0020	4230	9019902	MISC.Pull Box Replacement	1.00	0.00	1.00	EA	0.00	\$2,060.00	\$0.00
		0050	4240	9109902	MISC.MoDOT ITS Facility Temporary Relocation on I-55 at Gravois Creek	1.00	0.00	1.00	EA	0.00	\$70,275.00	\$0.00
		0050	4250	9109902	MISC.MoDOT ITS Facility Temporary Relocation on I-55 at Green Park	1.00	0.00	1.00	EA	0.00	\$49,885.00	\$0.00
		0050	4260	9109902	MISC.MoDOT ITS Facility Temporary Relocation on I-55 at MO Pacific Railroad bridge	1.00	0.00	1.00	EA	0.00	\$108,042.00	\$0.00
		0050	4270	9109902	MISC.MoDOT ITS Facility Temporary Relocation on I-55 at River Des Peres	1.00	0.00	1.00	EA	0.00	\$105,389.00	\$0.00
		0070	4280	2162500	REMOVAL OF EXISTING BRIDGE DECK	17,247.00	0.00	17,247.00	SQFT	0.00	\$18.00	\$0.00
		0070	4290	2169901	MISC.REMOVAL OF WING	1.00	0.00	1.00	LS	0.00	\$6,500.00	\$0.00
		0070	4300	5031010A	BRIDGE APPROACH SLAB (MAJOR)	275.00	0.00	275.00	SQYD	0.00	\$335.00	\$0.00
		0070	4310	7034212	SLAB ON STEEL	1,915.00	0.00	1,915.00	SQYD	0.00	\$425.00	\$0.00
		0070	4320	7034214	CLASS B-2 CONCRETE	4.20	0.00	4.20	CUYD	0.00	\$5,050.00	\$0.00
		0070	4330	7034219A	TYPE D BARRIER	596.00	0.00	596.00	LF	0.00	\$136.00	\$0.00
		0070	4340	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	275.00	0.00	275.00	SQFT	0.00	\$160.00	\$0.00
		0070	4350	7101000	REINFORCING STEEL (EPOXY COATED)	410.00	0.00	410.00	LB	0.00	\$3.00	\$0.00
		0070	4360	7123610	SLAB DRAIN	2.00	0.00	2.00	EA	0.00	\$1,250.00	\$0.00
		0070	4370	7126000	NON-DESTRUCTIVE TESTING	482.00	0.00	482.00	LF	0.00	\$11.00	\$0.00
		0070	4380	7129902	MISC.Reset Bearings	12.00	0.00	12.00	EA	0.00	\$7,575.00	\$0.00
		0071	4390	2162500	REMOVAL OF EXISTING BRIDGE DECK	17,132.00	0.00	17,132.00	SQFT	0.00	\$20.00	\$0.00
		0071	4400	2169901	MISC.REMOVAL OF WING	1.00	0.00	1.00	LS	0.00	\$6,500.00	\$0.00
		0071	4410	5031010A	BRIDGE APPROACH SLAB (MAJOR)	275.00	0.00	275.00	SQYD	0.00	\$335.00	\$0.00
		0071	4420	7034212	SLAB ON STEEL	1,902.00	0.00	1,902.00	SQYD	0.00	\$425.00	\$0.00
		0071	4430	7034214	CLASS B-2 CONCRETE	4.20	0.00	4.20	CUYD	0.00	\$5,050.00	\$0.00
		0071	4440	7034219A	TYPE D BARRIER	567.00	0.00	567.00	LF	0.00	\$145.00	\$0.00
		0071	4450	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	350.00	0.00	350.00	SQFT	0.00	\$165.00	\$0.00
		0071	4460	7071000	CONDUIT SYSTEM ON STRUCTURE	1.00	0.00	1.00	LS	0.00	\$11,060.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 4, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220218-F06	J6I3187	0071	4470	7101000	REINFORCING STEEL (EPOXY COATED)	360.00	0.00	360.00	LB	0.00	\$4.00	\$0.00
		0071	4480	7126000	NON-DESTRUCTIVE TESTING	482.00	0.00	482.00	LF	0.00	\$11.00	\$0.00
		0071	4490	7129902	MISC.Reset Bearings	12.00	0.00	12.00	EA	0.00	\$7,575.00	\$0.00
		0072	4500	2162500	REMOVAL OF EXISTING BRIDGE DECK	15,675.00	0.00	15,675.00	SQFT	0.00	\$18.00	\$0.00
		0072	4510	5031010A	BRIDGE APPROACH SLAB (MAJOR)	287.00	0.00	287.00	SQYD	0.00	\$335.00	\$0.00
		0072	4520	7034212	SLAB ON STEEL	1,741.00	0.00	1,741.00	SQYD	0.00	\$425.00	\$0.00
		0072	4530	7034214	CLASS B-2 CONCRETE	2.70	0.00	2.70	CUYD	0.00	\$6,000.00	\$0.00
		0072	4540	7034219A	TYPE D BARRIER	540.00	0.00	540.00	LF	0.00	\$115.00	\$0.00
		0072	4550	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	400.00	0.00	400.00	SQFT	0.00	\$165.00	\$0.00
		0072	4560	7101000	REINFORCING STEEL (EPOXY COATED)	140.00	0.00	140.00	LB	0.00	\$7.00	\$0.00
		0072	4570	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$9,000.00	\$0.00
		0072	4580	7123610	SLAB DRAIN	20.00	0.00	20.00	EA	0.00	\$650.00	\$0.00
		0072	4590	7126000	NON-DESTRUCTIVE TESTING	363.00	0.00	363.00	LF	0.00	\$11.00	\$0.00
		0073	4600	2162500	REMOVAL OF EXISTING BRIDGE DECK	15,675.00	0.00	15,675.00	SQFT	0.00	\$18.00	\$0.00
		0073	4610	5031010A	BRIDGE APPROACH SLAB (MAJOR)	287.00	0.00	287.00	SQYD	0.00	\$335.00	\$0.00
		0073	4620	7034212	SLAB ON STEEL	1,741.00	0.00	1,741.00	SQYD	0.00	\$425.00	\$0.00
		0073	4630	7034214	CLASS B-2 CONCRETE	2.70	0.00	2.70	CUYD	0.00	\$6,000.00	\$0.00
		0073	4640	7034219A	TYPE D BARRIER	540.00	0.00	540.00	LF	0.00	\$115.00	\$0.00
		0073	4650	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	265.00	0.00	265.00	SQFT	0.00	\$165.00	\$0.00
		0073	4660	7071000	CONDUIT SYSTEM ON STRUCTURE	1.00	0.00	1.00	LS	0.00	\$11,060.00	\$0.00
		0073	4670	7101000	REINFORCING STEEL (EPOXY COATED)	140.00	0.00	140.00	LB	0.00	\$7.00	\$0.00
		0073	4680	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$9,000.00	\$0.00
		0073	4690	7123610	SLAB DRAIN	20.00	0.00	20.00	EA	0.00	\$650.00	\$0.00
		0073	4700	7126000	NON-DESTRUCTIVE TESTING	363.00	0.00	363.00	LF	0.00	\$11.00	\$0.00
		0074	4710	2161001	TOTAL SURFACE HYDRO DEMOLITION	3,405.00	0.00	3,405.00	SQYD	0.00	\$48.00	\$0.00
		0074	4720	2161502	REMOVAL OF CONCRETE WEARING SURFACE	24,405.00	0.00	24,405.00	SQFT	0.00	\$2.00	\$0.00
		0074	4730	2161503	REMOVAL OF EXISTING DECK REPAIR	1,500.00	0.00	1,500.00	SQFT	0.00	\$22.00	\$0.00
		0074	4740	2165500	REMOVAL OF CATHODIC PROTECTION SYSTEM	1.00	0.00	1.00	LS	0.00	\$5,000.00	\$0.00
		0074	4750	2169903	MISC.Remove Barrier Curb (use for expansion joint work)	30.00	0.00	30.00	LF	0.00	\$205.00	\$0.00
		0074	4760	5031010A	BRIDGE APPROACH SLAB (MAJOR)	554.00	0.00	554.00	SQYD	0.00	\$300.00	\$0.00
		0074	4770	5050004	SUPPLEMENTARY WEARING SURFACE MATERIAL	71.00	0.00	71.00	CY	0.00	\$700.00	\$0.00
		0074	4780	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	3,534.00	0.00	3,534.00	SQYD	0.00	\$138.00	\$0.00
		0074	4790	7031004	DIAMOND GRINDING	3,534.00	0.00	3,534.00	SQYD	0.00	\$11.00	\$0.00
		0074	4800	7033013	PENETRATING CONCRETE SEALER	540.00	0.00	540.00	SY	0.00	\$5.00	\$0.00
		0074	4810	7034410	TYPE A BARRIER	70.00	0.00	70.00	LF	0.00	\$195.00	\$0.00
		0074	4820	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	50.00	0.00	50.00	SQFT	0.00	\$177.25	\$0.00
		0074	4830	7040103	SUPERSTRUCTURE REPAIR (UNFORMED)	100.00	0.00	100.00	SQFT	0.00	\$158.50	\$0.00
		0074	4840	7040104	HALF-SOLE REPAIR	2,000.00	0.00	2,000.00	SQFT	0.00	\$100.00	\$0.00
		0074	4850	7040106	FULL DEPTH REPAIR	300.00	0.00	300.00	SQFT	0.00	\$206.00	\$0.00
		0074	4860	7040107	SLAB EDGE REPAIR (BRIDGES)	10.00	0.00	10.00	LF	0.00	\$235.00	\$0.00
		0074	4870	7040112	DECK REPAIR WITH VOID TUBE REPLACEMENT	1,500.00	0.00	1,500.00	SQFT	0.00	\$108.00	\$0.00
		0074	4880	7049901	MISC.Clean Weepholes for Slab Voids	1.00	0.00	1.00	LS	0.00	\$14,600.00	\$0.00
		0074	4890	7049903	MISC.Curb Repair (Formed)	15.00	0.00	15.00	LF	0.00	\$147.25	\$0.00
		0074	4900	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$9,000.00	\$0.00
		0075	4910	2162500	REMOVAL OF EXISTING BRIDGE DECK	36,035.00	0.00	36,035.00	SQFT	0.00	\$18.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 4, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220218-F06	J6I3187	0075	4920	2169901	MISC.Partial Removal of Existing Structural Steel	1.00	0.00	1.00	LS	0.00	\$125,000.00	\$0.00
		0075	4930	5031010A	BRIDGE APPROACH SLAB (MAJOR)	288.00	0.00	288.00	SQYD	0.00	\$335.00	\$0.00
		0075	4940	7034212	SLAB ON STEEL	3,998.00	0.00	3,998.00	SQYD	0.00	\$425.00	\$0.00
		0075	4950	7034219A	TYPE D BARRIER	1,168.00	0.00	1,168.00	LF	0.00	\$115.00	\$0.00
		0075	4960	7039907	MISC.Ultra-High Performance Concrete	19.90	0.00	19.90	CUYD	0.00	\$10,000.00	\$0.00
		0075	4970	7040101	SUBSTRUCTURE REPAIR (FORMED)	140.00	0.00	140.00	SQFT	0.00	\$160.00	\$0.00
		0075	4980	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	260.00	0.00	260.00	SQFT	0.00	\$160.00	\$0.00
		0075	4990	7071000	CONDUIT SYSTEM ON STRUCTURE	1.00	0.00	1.00	LS	0.00	\$20,130.00	\$0.00
		0075	5000	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$8,000.00	\$0.00
		0075	5010	7121100	FABRICATED STRUCTURAL LOW ALLOY STEEL (MISC)	31,010.00	0.00	31,010.00	LB	0.00	\$8.00	\$0.00
		0075	5020	7121111	FABRICATED STRUCTURAL LOW ALLOY STEEL (I-BEAM) A709, GRADE 50	82,630.00	0.00	82,630.00	LB	0.00	\$3.00	\$0.00
		0075	5030	7123610	SLAB DRAIN	52.00	0.00	52.00	EA	0.00	\$600.00	\$0.00
		0075	5040	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	500.00	0.00	500.00	SQFT	0.00	\$30.00	\$0.00
		0075	5050	7125210	FIELD APPLICATION OF INORGANIC ZINC PRIMER	500.00	0.00	500.00	SQFT	0.00	\$3.00	\$0.00
		0075	5060	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	6,900.00	0.00	6,900.00	SQFT	0.00	\$3.00	\$0.00
		0075	5070	7161000	PLAIN NEOPRENE BEARING PAD	18.00	0.00	18.00	EA	0.00	\$530.00	\$0.00
		0075	5080	7163000	TYPE N PTFE BEARING	18.00	0.00	18.00	EA	0.00	\$3,000.00	\$0.00
		0075	5090	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	125.00	0.00	125.00	LF	0.00	\$495.00	\$0.00
		0076	5100	2162500	REMOVAL OF EXISTING BRIDGE DECK	35,246.00	0.00	35,246.00	SQFT	0.00	\$18.00	\$0.00
		0076	5110	2169901	MISC.Partial Removal of Existing Structural Steel	1.00	0.00	1.00	LS	0.00	\$125,000.00	\$0.00
		0076	5120	5031010A	BRIDGE APPROACH SLAB (MAJOR)	279.00	0.00	279.00	SQYD	0.00	\$335.00	\$0.00
		0076	5130	7034212	SLAB ON STEEL	3,911.00	0.00	3,911.00	SQYD	0.00	\$425.00	\$0.00
		0076	5140	7034219A	TYPE D BARRIER	1,141.00	0.00	1,141.00	LF	0.00	\$115.00	\$0.00
		0076	5150	7039907	MISC.Ultra-High Performance Concrete	19.90	0.00	19.90	CUYD	0.00	\$10,000.00	\$0.00
		0076	5160	7040101	SUBSTRUCTURE REPAIR (FORMED)	135.00	0.00	135.00	SQFT	0.00	\$160.00	\$0.00
		0076	5170	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	260.00	0.00	260.00	SQFT	0.00	\$165.00	\$0.00
		0076	5180	7071000	CONDUIT SYSTEM ON STRUCTURE	1.00	0.00	1.00	LS	0.00	\$20,130.00	\$0.00
		0076	5190	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$8,000.00	\$0.00
		0076	5200	7121100	FABRICATED STRUCTURAL LOW ALLOY STEEL (MISC)	30,720.00	0.00	30,720.00	LB	0.00	\$8.00	\$0.00
		0076	5210	7121111	FABRICATED STRUCTURAL LOW ALLOY STEEL (I-BEAM) A709, GRADE 50	82,420.00	0.00	82,420.00	LB	0.00	\$3.00	\$0.00
		0076	5220	7123610	SLAB DRAIN	52.00	0.00	52.00	EA	0.00	\$600.00	\$0.00
		0076	5230	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	500.00	0.00	500.00	SQFT	0.00	\$30.00	\$0.00
		0076	5240	7125210	FIELD APPLICATION OF INORGANIC ZINC PRIMER	500.00	0.00	500.00	SQFT	0.00	\$3.00	\$0.00
		0076	5250	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	6,900.00	0.00	6,900.00	SQFT	0.00	\$3.00	\$0.00
		0076	5260	7161000	PLAIN NEOPRENE BEARING PAD	18.00	0.00	18.00	EA	0.00	\$530.00	\$0.00
		0076	5270	7163000	TYPE N PTFE BEARING	18.00	0.00	18.00	EA	0.00	\$3,000.00	\$0.00
		0076	5280	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	125.00	0.00	125.00	LF	0.00	\$495.00	\$0.00
		0077	5290	2161001	TOTAL SURFACE HYDRO DEMOLITION	2,676.00	0.00	2,676.00	SQYD	0.00	\$48.00	\$0.00
		0077	5300	2161502	REMOVAL OF CONCRETE WEARING SURFACE	24,083.00	0.00	24,083.00	SQFT	0.00	\$2.00	\$0.00
		0077	5310	2161503	REMOVAL OF EXISTING DECK REPAIR	1,200.00	0.00	1,200.00	SQFT	0.00	\$22.00	\$0.00
		0077	5320	2165500	REMOVAL OF CATHODIC PROTECTION SYSTEM	1.00	0.00	1.00	LS	0.00	\$2,705.00	\$0.00
		0077	5330	2169901	MISC.REMOVAL OF WING	1.00	0.00	1.00	LS	0.00	\$19,400.00	\$0.00
		0077	5340	5031010A	BRIDGE APPROACH SLAB (MAJOR)	647.00	0.00	647.00	SQYD	0.00	\$300.00	\$0.00
		0077	5350	5050004	SUPPLEMENTARY WEARING SURFACE MATERIAL	40.00	0.00	40.00	CY	0.00	\$700.00	\$0.00
		0077	5360	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	2,676.00	0.00	2,676.00	SQYD	0.00	\$151.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 4, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220218-F06	J6I3187	0077	5370	7031004	DIAMOND GRINDING	2,676.00	0.00	2,676.00	SQYD	0.00	\$11.50	\$0.00
		0077	5380	7033013	PENETRATING CONCRETE SEALER	285.00	0.00	285.00	SY	0.00	\$5.00	\$0.00
		0077	5390	7034214	CLASS B-2 CONCRETE	10.30	0.00	10.30	CUYD	0.00	\$4,500.00	\$0.00
		0077	5400	7034215	TYPE B BARRIER	17.00	0.00	17.00	LF	0.00	\$287.00	\$0.00
		0077	5410	7034410	TYPE A BARRIER	40.00	0.00	40.00	LF	0.00	\$170.00	\$0.00
		0077	5420	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	250.00	0.00	250.00	SQFT	0.00	\$160.25	\$0.00
		0077	5430	7040103	SUPERSTRUCTURE REPAIR (UNFORMED)	2,000.00	0.00	2,000.00	SQFT	0.00	\$147.00	\$0.00
		0077	5440	7040104	HALF-SOLE REPAIR	1,850.00	0.00	1,850.00	SQFT	0.00	\$98.50	\$0.00
		0077	5450	7040106	FULL DEPTH REPAIR	950.00	0.00	950.00	SQFT	0.00	\$177.00	\$0.00
		0077	5460	7040107	SLAB EDGE REPAIR (BRIDGES)	10.00	0.00	10.00	LF	0.00	\$235.00	\$0.00
		0077	5470	7040112	DECK REPAIR WITH VOID TUBE REPLACEMENT	2,000.00	0.00	2,000.00	SQFT	0.00	\$108.00	\$0.00
		0077	5480	7049901	MISC.Clean Slab Drains	1.00	0.00	1.00	LS	0.00	\$2,100.00	\$0.00
		0077	5490	7049901	MISC.Clean Weepholes for Slab Voids	1.00	0.00	1.00	LS	0.00	\$9,700.00	\$0.00
		0077	5500	7049903	MISC.Curb Repair (Formed)	40.00	0.00	40.00	LF	0.00	\$147.25	\$0.00
		0077	5510	7101000	REINFORCING STEEL (EPOXY COATED)	1,350.00	0.00	1,350.00	LB	0.00	\$3.00	\$0.00
		0077	5520	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$8,000.00	\$0.00
		0078	5530	2162500	REMOVAL OF EXISTING BRIDGE DECK	48,391.00	0.00	48,391.00	SQFT	0.00	\$18.00	\$0.00
		0078	5540	2169902	MISC.Removal of Existing Bearings	20.00	0.00	20.00	EA	0.00	\$3,500.00	\$0.00
		0078	5550	5031010A	BRIDGE APPROACH SLAB (MAJOR)	389.00	0.00	389.00	SQYD	0.00	\$335.00	\$0.00
		0078	5560	6071060	PEDESTRIAN FENCE (STRUCTURES)	90.00	0.00	90.00	LF	0.00	\$240.00	\$0.00
		0078	5570	6181015	RAILROAD PLAN SUBMITTAL	1.00	0.00	1.00	LS	0.00	\$15,000.00	\$0.00
		0078	5580	7034212	SLAB ON STEEL	5,351.00	0.00	5,351.00	SQYD	0.00	\$425.00	\$0.00
		0078	5590	7034219A	TYPE D BARRIER	1,370.00	0.00	1,370.00	LF	0.00	\$115.00	\$0.00
		0078	5600	7039907	MISC.Ultra-High Performance Concrete	19.90	0.00	19.90	CUYD	0.00	\$10,000.00	\$0.00
		0078	5610	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	365.00	0.00	365.00	SQFT	0.00	\$164.00	\$0.00
		0078	5620	7071000	CONDUIT SYSTEM ON STRUCTURE	1.00	0.00	1.00	LS	0.00	\$24,650.00	\$0.00
		0078	5630	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$8,000.00	\$0.00
		0078	5640	7121000	FABRICATED STRUCTURAL CARBON STEEL (MISC)	60.00	0.00	60.00	LB	0.00	\$24.00	\$0.00
		0078	5650	7123610	SLAB DRAIN	18.00	0.00	18.00	EA	0.00	\$680.00	\$0.00
		0078	5660	7123620	DRAINAGE SYSTEM (ON STRUCTURE)	1.00	0.00	1.00	LS	0.00	\$19,499.60	\$0.00
		0078	5670	7163000	TYPE N PTFE BEARING	20.00	0.00	20.00	EA	0.00	\$3,800.00	\$0.00
		0078	5680	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	204.00	0.00	204.00	LF	0.00	\$490.00	\$0.00
		0079	5690	2162500	REMOVAL OF EXISTING BRIDGE DECK	47,733.00	0.00	47,733.00	SQFT	0.00	\$18.00	\$0.00
		0079	5700	2169902	MISC.Removal of Existing Bearings	20.00	0.00	20.00	EA	0.00	\$3,500.00	\$0.00
		0079	5710	5031010A	BRIDGE APPROACH SLAB (MAJOR)	389.00	0.00	389.00	SQYD	0.00	\$335.00	\$0.00
		0079	5720	6071060	PEDESTRIAN FENCE (STRUCTURES)	90.00	0.00	90.00	LF	0.00	\$240.00	\$0.00
		0079	5730	6181015	RAILROAD PLAN SUBMITTAL	1.00	0.00	1.00	LS	0.00	\$15,000.00	\$0.00
		0079	5740	7034212	SLAB ON STEEL	5,200.00	0.00	5,200.00	SQYD	0.00	\$425.00	\$0.00
		0079	5750	7034219A	TYPE D BARRIER	1,420.00	0.00	1,420.00	LF	0.00	\$115.00	\$0.00
		0079	5760	7039907	MISC.Ultra-High Performance Concrete	33.20	0.00	33.20	CUYD	0.00	\$10,000.00	\$0.00
		0079	5770	7040101	SUBSTRUCTURE REPAIR (FORMED)	250.00	0.00	250.00	SQFT	0.00	\$170.00	\$0.00
		0079	5780	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	170.00	0.00	170.00	SQFT	0.00	\$172.00	\$0.00
		0079	5790	7071000	CONDUIT SYSTEM ON STRUCTURE	1.00	0.00	1.00	LS	0.00	\$24,650.00	\$0.00
		0079	5800	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$8,000.00	\$0.00
		0079	5810	7121100	FABRICATED STRUCTURAL LOW ALLOY STEEL (MISC)	39,200.00	0.00	39,200.00	LB	0.00	\$11.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 4, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220218-F06	J6I3187	0079	5820	7123610	SLAB DRAIN	20.00	0.00	20.00	EA	0.00	\$660.00	\$0.00
		0079	5830	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	700.00	0.00	700.00	SQFT	0.00	\$30.00	\$0.00
		0079	5840	7125210	FIELD APPLICATION OF INORGANIC ZINC PRIMER	700.00	0.00	700.00	SQFT	0.00	\$3.00	\$0.00
		0079	5850	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	700.00	0.00	700.00	SQFT	0.00	\$3.00	\$0.00
		0079	5860	7162000	LAMINATED NEOPRENE BEARING PAD ASSEMBLY	10.00	0.00	10.00	EA	0.00	\$1,500.00	\$0.00
		0079	5870	7163000	TYPE N PTFE BEARING	20.00	0.00	20.00	EA	0.00	\$4,800.00	\$0.00
		0079	5880	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	332.00	0.00	332.00	LF	0.00	\$485.00	\$0.00
		0080	5890	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	0.00	\$95,000.00	\$0.00
Project J6I3187 - Total Value Posted to Date as of Report Generated Date											\$701.25	
220218-F06 Overall - Total Value Posted to Date as of Report Generated Date												\$3,009,661.05



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on June 4, 2022

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J6I3149

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0010	2022010	REMOVAL OF IMPROVEMENTS	6/1/22	6/2/22	0.02	LS	CL 55 barrier removal from around 570+20 to 611+33		0		0	
0180	6122020	REPLACEMENT SAND BARREL	6/1/22	6/2/22	14.00	EA	NB 55 Temporary Barrier Run around 570+20	570+20.4				Accident in the morning of 6/1/22
0280	6173000	CONCRETE TRAFFIC BARRIER, TYPE C	5/27/22	6/2/22	461.00	LF	CL I-55 Barrier	575+1.5		579+62.5		
0300	6173600D	TEMPORARY TRAFFIC BARRIER, CONT. FURN/RE	5/16/22	6/1/22	75.00	LF	SB 55 Free Standing Steel TTB for taper just North of the crossover North of the Pestalozzi bridge	0		0		Adjustment to pay on 5/10 to bring total to 125 LF
							Stage 1A NB 55 at Virginia/Bates	0		0	Adjusting pay from Line 0310 to 0300 as this was paid accidentally as a anchored TTB but was installed as free standing	
							SB 55 Free Standing Concrete Traffic Barrier from Sign Truss North of Bates and Sign Truss North of 4500 Broadway	570+20.4		611+33.85	Accidentally paid anchored TTB for a free standing TTB run. This pay adjusts quantity from Line 0310 to 0300	
0310	6173700B	TEMP. TRAFFIC BARRIER ANCHORED., CONT	5/16/22	6/1/22	-4,162.50	LF	SB TTB run for barrier wall replacement between Bates/Potomac	555		600		Accidentally paid anchored TTB for a free standing TTB run. This pay adjusts quantity from Line 0310 to 0300
							Stage 1A NB 55 at Virginia/Bates	0		0	Adjusting pay from Line 0310 to 0300 as this was paid accidentally as a anchored TTB but was installed as free standing	
0670	2161001	TOTAL SURFACE HYDRO DEMOLITION	5/18/22	6/1/22	616.00	SQYD	NB 55 Stage 1A Virginia Hydro Demo	546+91.21		548+45.21		
0690	2161503	REMOVAL OF EXISTING DECK REPAIR	5/27/22	6/2/22	4.00	SQFT	NB Virginia Post Hydro Demo Repairs	0		0		
0800	7040104	HALF-SOLE REPAIR	5/27/22	6/2/22	146.00	SQFT	NB Virginia Post Hydro Demo Repairs	0		0		
0830	7040112	DECK REPAIR WITH VOID TUBE REPLACEMENT	5/27/22	6/2/22	23.00	SQFT	NB Virginia Post Hydro Demo Repairs	0		0		
0900	2161503	REMOVAL OF EXISTING DECK REPAIR	5/20/22	6/1/22	3.00	SQFT	Bents 2 and 3 Special Repair Zones A&B Existing Deck Repair Removals	0		0		
1000	7040104	HALF-SOLE REPAIR	5/20/22	6/1/22	10.00	SQFT	Bents 2 and 3 Special Repair Zones A&B	0		0		
1030	7040112	DECK REPAIR WITH VOID TUBE REPLACEMENT	5/20/22	6/1/22	50.00	SQFT	Bents 2 and 3 Special Repair Zones A&B	0		0		
1220	7040104	HALF-SOLE REPAIR	5/20/22	6/1/22	0.30	SQFT	NB Bates Pay Adjustment to nearest SQFT	0		0		Pay Adjustment for the 5/13 pour
1290	2161001	TOTAL SURFACE HYDRO DEMOLITION	5/31/22	6/2/22	1,133.00	SQYD	SB Bates	552+26		553+90.7		
1310	2161503	REMOVAL OF EXISTING DECK REPAIR	5/20/22	6/1/22	3.00	SQFT	Bents 2 and 3 Special Repair Zones C&D Existing Deck Repair Removals	0		0		
1430	7040104	HALF-SOLE REPAIR	5/20/22	6/1/22	91.00	SQFT	Bents 2 and 3 Special Repair Zones C&D	0		0		
1440	7040106	FULL DEPTH REPAIR	5/20/22	6/1/22	2.00	SQFT	Bent 2 Special Repair Zone D	0		0		
2750	2162500	REMOVAL OF EXISTING BRIDGE DECK	6/1/22	6/2/22	25,460.00	SQFT	Progress Payment to 95% completion of NB 55 2nd St bridge deck	0		0		

Project: J6I3187

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
3970	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	6/1/22	6/2/22	75.00	LF	NB 55 Barrier run before the Delor St overpass. Adjusted first 75 LF of barrier to accommodate the replacement sand barrier impact attenuator	0		0		Accident in the morning of 6/1/22

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6I3149	0090	TACK COAT	Material		3	May 2, 2022	SYSTEM	\$1,522.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user mitcha3 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					3	May 2, 2022	SYSTEM	(\$1,522.50)		
					- Total			\$0.00		
				Material - Total				\$0.00		
		0090 - Total						\$0.00		
	0280	CONCRETE TRAFFIC BARRIER, TYPE C	Material		5	Jun 2, 2022	SYSTEM	\$33,192.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user mitcha3 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					5	Jun 2, 2022	SYSTEM	(\$33,192.00)		
					- Total			\$0.00		
					Material - Total				\$0.00	
		0280 - Total						\$0.00		
0300	TEMPORARY TRAFFIC BARRIER, CONT. FURN/RE	Other Item Adjustment		MATL	4	May 16, 2022	mitcha3	\$3,297.00	KCI had left over non-glavanized barrier plates. MoDOT has opted to purchase these plates for use by maintenance.	
				MATL - Total				\$3,297.00		
		Other Item Adjustment - Total					\$3,297.00			
	0300 - Total						\$3,297.00			
0450	MISC. MANHOLES AND DROP INLETS	Material			2	Apr 18, 2022	SYSTEM	\$5,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user kloepj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					2	Apr 18, 2022	SYSTEM	(\$5,200.00)		
					3	May 2, 2022	SYSTEM	\$5,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user mitcha3 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					3	May 2, 2022	SYSTEM	(\$5,200.00)		
					4	May 16, 2022	SYSTEM	\$5,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user mitcha3 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
					4	May 16, 2022	SYSTEM	(\$5,200.00)		
					5	Jun 2, 2022	SYSTEM	\$5,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user mitcha3 overriding Payment Estimate Exception 21 on the current Payment Estimate.	
					5	Jun 2, 2022	SYSTEM	(\$5,200.00)		
					- Total				\$0.00	
					Material - Total					\$0.00
	0450 - Total						\$0.00			
0490	MGS GUARDRAIL	Construction Stockpile STMI			1	Apr 4, 2022	SYSTEM	\$118,693.33	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				\$118,693.33		
		Construction Stockpile STMI - Total					\$118,693.33			
	0490 - Total						\$118,693.33			
0500	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile STMI			1	Apr 4, 2022	SYSTEM	\$11,550.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				\$11,550.00		
		Construction Stockpile STMI - Total					\$11,550.00			
	0500 - Total						\$11,550.00			
0510	MGS BRIDGE APP. TRANS SEC (EXT CURB)	Construction Stockpile STMI			1	Apr 4, 2022	SYSTEM	\$39,600.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				\$39,600.00		
		Construction Stockpile STMI - Total					\$39,600.00			
	0510 - Total						\$39,600.00			



Line Item Adjustments by Estimate

Jun 4, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6I3149	0520	MGS END ANCHOR	Construction Stockpile STMI		1	Apr 4, 2022	SYSTEM	\$6,800.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total							\$6,800.00	
				Construction Stockpile STMI - Total							\$6,800.00	
				0520 - Total							\$6,800.00	
	0530	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile STMI		1	Apr 4, 2022	SYSTEM	\$17,550.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total							\$17,550.00	
				Construction Stockpile STMI - Total							\$17,550.00	
				0530 - Total							\$17,550.00	
	0540	TYPE E CRASHWORTHY END TERMINAL	Construction Stockpile STMI		4	May 16, 2022	SYSTEM	\$21,780.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total							\$21,780.00	
				Construction Stockpile STMI - Total							\$21,780.00	
				0540 - Total							\$21,780.00	
	0550	MISC. GUARDRAIL ITEM	Construction Stockpile STMI		1	Apr 4, 2022	SYSTEM	\$3,991.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total							\$3,991.00	
				Construction Stockpile STMI - Total							\$3,991.00	
				0550 - Total							\$3,991.00	
	0800	HALF-SOLE REPAIR	Material		4	May 16, 2022	SYSTEM	\$7,486.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user mitcha3 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					4	May 16, 2022	SYSTEM	(\$7,486.00)				
					5	Jun 2, 2022	SYSTEM	\$21,867.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user mitcha3 overriding Payment Estimate Exception 7 on the current Payment Estimate.			
					5	Jun 2, 2022	SYSTEM	(\$21,867.00)				
				- Total							\$0.00	
				Material - Total							\$0.00	
0800 - Total							\$0.00					
	0830	DECK REPAIR WITH VOID TUBE REPLACEMENT	Material		4	May 16, 2022	SYSTEM	\$1,512.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user mitcha3 overriding Payment Estimate Exception 9 on the current Payment Estimate.			
					4	May 16, 2022	SYSTEM	(\$1,512.00)				
					5	Jun 2, 2022	SYSTEM	\$3,996.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user mitcha3 overriding Payment Estimate Exception 17 on the current Payment Estimate.			
					5	Jun 2, 2022	SYSTEM	(\$3,996.00)				
				- Total							\$0.00	
				Material - Total							\$0.00	
0830 - Total							\$0.00					
	1220	HALF-SOLE REPAIR	Material		4	May 16, 2022	SYSTEM	\$7,948.95	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user mitcha3 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
					4	May 16, 2022	SYSTEM	(\$7,948.95)				
					5	Jun 2, 2022	SYSTEM	\$7,978.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user mitcha3 overriding Payment Estimate Exception 11 on the current Payment Estimate.			
					5	Jun 2, 2022	SYSTEM	(\$7,978.50)				
				- Total							\$0.00	
				Material - Total							\$0.00	
1220 - Total							\$0.00					



Line Item Adjustments by Estimate

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6I3149	1430	HALF-SOLE REPAIR	Material		4	May 16, 2022	SYSTEM	\$7,880.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user mitcha3 overriding Payment Estimate Exception 7 on the current Payment Estimate.				
					4	May 16, 2022	SYSTEM	(\$7,880.00)					
					5	Jun 2, 2022	SYSTEM	\$16,843.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user mitcha3 overriding Payment Estimate Exception 14 on the current Payment Estimate.				
					5	Jun 2, 2022	SYSTEM	(\$16,843.50)					
				- Total								\$0.00	
Material - Total								\$0.00					
1430 - Total								\$0.00					
J6I3149 - Total								\$223,261.33					
J6I3187	4160	MGS GUARDRAIL	Construction Stockpile STMI		1	Apr 4, 2022	SYSTEM	\$53,596.92	Payment Estimate Item Adjustment generated Stockpile Transaction				
				- Total								\$53,596.92	
				Construction Stockpile STMI - Total								\$53,596.92	
				4160 - Total								\$53,596.92	
				J6I3187 - Total								\$53,596.92	
J6I3187	4170	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile STMI		1	Apr 4, 2022	SYSTEM	\$98,752.50	Payment Estimate Item Adjustment generated Stockpile Transaction				
				- Total								\$98,752.50	
				Construction Stockpile STMI - Total								\$98,752.50	
				4170 - Total								\$98,752.50	
				J6I3187 - Total								\$98,752.50	
J6I3187	4180	MGS BRIDGE APP. TRANS SEC (EXT CURB)	Construction Stockpile STMI		1	Apr 4, 2022	SYSTEM	\$26,400.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
				- Total								\$26,400.00	
				Construction Stockpile STMI - Total								\$26,400.00	
				4180 - Total								\$26,400.00	
				J6I3187 - Total								\$26,400.00	
J6I3187	4190	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile STMI		1	Apr 4, 2022	SYSTEM	\$25,200.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
				- Total								\$25,200.00	
				Construction Stockpile STMI - Total								\$25,200.00	
				4190 - Total								\$25,200.00	
				J6I3187 - Total								\$25,200.00	
J6I3187	4200	MGS END ANCHOR	Construction Stockpile STMI		1	Apr 4, 2022	SYSTEM	\$7,650.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
				- Total								\$7,650.00	
				Construction Stockpile STMI - Total								\$7,650.00	
				4200 - Total								\$7,650.00	
				J6I3187 - Total								\$7,650.00	
J6I3187	4210	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile STMI		1	Apr 4, 2022	SYSTEM	\$17,550.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
				- Total								\$17,550.00	
				Construction Stockpile STMI - Total								\$17,550.00	
				4210 - Total								\$17,550.00	
				J6I3187 - Total								\$17,550.00	
Overall - Total								\$452,410.75					