



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on February 4, 2023

Pay Estimate Created Date: February 2, 2023

<b>Progress Estimate Number</b> 7	<b>Contract ID</b> 220218-H02 <b>Prime Contractor</b> Apex Paving Co.	<b>Pay Period Start</b> December 2, 2022 <b>Pay Period End</b> February 1, 2023	<b>Original Contract Amount</b> \$1,636,469.91 <b>Net Change Order Amount</b> (\$65,073.19) <b>Current Contract Amount</b> \$1,571,396.72
--------------------------------------	--	--	---

Approval Date		By User
February 2, 2023	Generated and Approved (and should be considered Draft) at the Project Office Level by	stottt1
February 2, 2023	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	stottt1
February 3, 2023	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
October 31, 2022	October 31, 2022	September 26, 2022	100.00%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	March 1, 2022	March 1, 2022	
Letting Date	February 18, 2022	February 18, 2022	
Notice to Proceed Date	April 4, 2022	April 4, 2022	
Open to Traffic Date			
Work Began Date			

**Contract Total Pay For Estimate No. 7**

	This Estimate	Previous	To Date
220218-H02			
Total Posted Items Pay	\$10,242.40	\$1,561,132.32	\$1,571,374.72
Gross Item Adjustments	\$0.00	\$219,449.86	\$219,449.86
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$1,780,582.18	\$1,790,824.58
<b>Contract Total Payable This Estimate:</b>	<b>\$10,242.40</b>		

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J9S3476	0040	3105002	GRAVEL (A) OR CRUSHED STONE (B)	TONS	\$33.040	310	\$10,242.40
	0090	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	EA	\$0.000	2	\$0.00
<b>Project J9S3476 - Total</b>							<b>\$10,242.40</b>
<b>Overall - Total</b>							<b>\$10,242.40</b>

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J9S3476	0040	GRAVEL (A) OR CRUSHED STONE (B)	Material			-310	\$33.04	(\$10,242.40)
	0040	GRAVEL (A) OR CRUSHED STONE (B)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user stottt1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	310	\$33.04	\$10,242.40
	0140	PAVEMENT EDGE TREATMENT	Material			-3,640	\$0.87	(\$3,166.80)
	0140	PAVEMENT EDGE TREATMENT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user stottt1 overriding Payment Estimate Exception 3 on	3,640	\$0.87	\$3,166.80



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on February 4, 2023

Pay Estimate Created Date: February 2, 2023

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
<b>Progress Estimate Number</b> 7		<b>Contract ID</b> 220218-H02 <b>Prime Contractor</b> Apex Paving Co.		<b>Pay Period Start</b> December 2, 2022 <b>Pay Period End</b> February 1, 2023		<b>Original Contract Amount</b> \$1,636,469.91 <b>Net Change Order Amount</b> (\$65,073.19) <b>Current Contract Amount</b> \$1,571,396.72		
J9S3476					the current Payment Estimate.			
	0195	MISC.	Material			-4	\$5,500.00	(\$22,000.00)
	0195	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user stottt1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	4	\$5,500.00	\$22,000.00
	0240	MGS GUARDRAIL	Material			-25	\$40.00	(\$1,000.00)
	0240	MGS GUARDRAIL	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user stottt1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	25	\$40.00	\$1,000.00
	0280	STRUCTURAL STEEL POSTS	Material			-30	\$8.00	(\$240.00)
	0280	STRUCTURAL STEEL POSTS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user stottt1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	30	\$8.00	\$240.00
	0330	SH-FLAT SHEET	Material			-28	\$30.00	(\$840.00)
	0330	SH-FLAT SHEET	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user stottt1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	28	\$30.00	\$840.00
	0340	SHF-FLAT SHEET FLUORESCENT	Material			-18	\$32.00	(\$576.00)
	0340	SHF-FLAT SHEET FLUORESCENT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user stottt1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	18	\$32.00	\$576.00
<b>Total</b>								<b>\$0.00</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on February 4, 2023

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J9S3476	FAS S704(26)	Resurface	P	VARIOUS	from MO 25 to MO 91

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J9S3476	<b>Posted Item Pay</b>	\$10,242.40	\$1,561,132.32	\$1,571,374.72
	<b>Gross Item Adjustments</b>	\$0.00	\$219,449.86	\$219,449.86
	<b>Gross Item Pay</b>	<b>\$10,242.40</b>	<b>\$1,780,582.18</b>	<b>\$1,790,824.58</b>
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



### Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on February 4, 2023

#### Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J9S3476, Item 3105002, Project Item Line Number 0040, Material Set 310500296, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	Material inspection to be entered	stottt1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3476, Item 6061060, Project Item Line Number 0240, Material Set 606106096, Material 1065DE - Delineators, Acceptance Action Generic 1065DE is insufficient.	Material inspection to be entered	stottt1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3476, Item 6191000, Project Item Line Number 0140, Material Set 619100096, Material 0619PET - Material for Pavement Edge Treatment, Acceptance Action Generic 0619PET is insufficient.	Material inspection to be entered	stottt1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3476, Item 7039902, Project Item Line Number 0195, Material Set 7039902, Material 1036RSDFEC28M16 - Rein Steel EC No. 5/M16 Gr 40/M280 @, Acceptance Action Generic ReSteelBars is insufficient.	Material inspection to be entered	stottt1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3476, Item 9031210, Project Item Line Number 0280, Material Set 903121096, Material 0903HSPSSS - Structural Steel Post for Highway Signin, Acceptance Action Generic 0903HSPSSS is insufficient.	Material inspection to be entered	stottt1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3476, Item 9035004A, Project Item Line Number 0330, Material Set 9035004A96, Material 1042SM - Sign Material, Acceptance Action Generic 1042SM is insufficient.	Material inspection to be entered	stottt1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3476, Item 9035069A, Project Item Line Number 0340, Material Set 9035069A96, Material 1042SM - Sign Material, Acceptance Action Generic 1042SM is insufficient.	Material inspection to be entered	stottt1	Overridden



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 4, 2023

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220218-H02	J9S3476	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$1,800.00	\$1,800.00
		0001	0020	2072000	LINEAR GRADING CLASS 2	16.90	0.00	16.90	STA	16.90	\$873.58	\$14,763.50
		0001	0030	3049910	MISC.PERM AGG EDGE TREATMENT	1,827.30	0.00	1,827.30	TONS	1,827.30	\$33.49	\$61,196.28
		0001	0040	3105002	GRAVEL (A) OR CRUSHED STONE (B)	310.00	0.00	310.00	TONS	310.00	\$33.04	\$10,242.40
		0001	0050	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	2,887.00	-459.56	2,427.44	TONS	2,427.44	\$63.63	\$154,458.01
		0001	0060	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	17,088.50	278.07	17,366.57	TONS	17,366.57	\$63.49	\$1,102,603.53
		0001	0070	4071005	TACK COAT	21,553.00	-10,227.00	11,326.00	GAL	11,326.00	\$2.35	\$26,616.10
		0001	0080	4134000	BITUMINOUS FOG SEAL	4,069.00	-4,069.00	0.00	GAL	0.00	\$2.90	\$0.00
		0001	0090	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$0.00	\$0.00
		0001	0100	6161005	CONSTRUCTION SIGNS	1,626.00	-899.00	727.00	SQFT	727.00	\$6.00	\$4,362.00
		0001	0110	6161025	CHANNELIZER (TRIM LINE)	100.00	-100.00	0.00	EA	0.00	\$10.00	\$0.00
		0001	0120	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE. CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$1,500.00	\$3,000.00
		0001	0130	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$59,000.00	\$59,000.00
		0001	0140	6191000	PAVEMENT EDGE TREATMENT	3,640.00	0.00	3,640.00	LF	3,640.00	\$0.87	\$3,166.80
		0001	0150	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	41.00	0.00	41.00	LF	41.00	\$18.00	\$738.00
		0001	0160	6200033	PREFORMED THERMOPLASTIC PAVEMENT MARKING, R/R CROSSING MARKER	2.00	0.00	2.00	EA	2.00	\$800.00	\$1,600.00
		0001	0170	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	130,438.00	0.00	130,438.00	LF	130,438.00	\$0.10	\$13,043.80
		0001	0180	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	65,232.00	0.00	65,232.00	LF	65,232.00	\$0.10	\$6,523.20
		0001	0190	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	2,305.00	-977.30	1,327.70	SQYD	1,327.70	\$11.52	\$15,295.10
		0001	0195	7039902	MISC.BARRIER END MODIFICATION	4.00	0.00	4.00	EA	4.00	\$5,500.00	\$22,000.00
		0001	0200	8051000A	SEEDING - COOL SEASON GRASSES	1.00	0.00	1.00	ACRE	1.00	\$6,850.00	\$6,850.00
		0001	0210	8061005	ROCK DITCH CHECK	72.00	0.00	72.00	LF	72.00	\$15.00	\$1,080.00
		0001	0220	8061016	SEDIMENT REMOVAL	22.00	0.00	22.00	CUYD	0.00	\$1.00	\$0.00
		0001	0230	8061019	SILT FENCE	1,600.00	0.00	1,600.00	LF	1,600.00	\$2.80	\$4,480.00
		0010	0240	6061060	MGS GUARDRAIL	25.00	0.00	25.00	LF	25.00	\$40.00	\$1,000.00
		0010	0250	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	3.00	0.00	3.00	EA	3.00	\$3,600.00	\$10,800.00
		0010	0260	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	3.00	0.00	3.00	EA	3.00	\$3,300.00	\$9,900.00
		0010	0270	6063020	TYPE C CRASHWORTHY END TERMINAL (MASH)	1.00	0.00	1.00	EA	1.00	\$32,000.00	\$32,000.00
		0040	0280	9031210	STRUCTURAL STEEL POSTS	30.00	0.00	30.00	LB	30.00	\$8.00	\$240.00
		0040	0290	9031270A	2 IN. PSST POST - 12 GA.	78.00	0.00	78.00	LF	78.00	\$24.00	\$1,872.00
		0040	0300	9031271	POST ANCHOR FOR 2 IN. PSST - 12 GA.	18.00	0.00	18.00	LF	18.00	\$45.00	\$810.00
		0040	0310	9031280	2.5 IN. PSST POST - 12 GA.	13.00	0.00	13.00	LF	13.00	\$26.00	\$338.00
		0040	0320	9031281	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	3.00	0.00	3.00	LF	3.00	\$60.00	\$180.00
		0040	0330	9035004A	SH-FLAT SHEET	28.00	0.00	28.00	SQFT	28.00	\$30.00	\$840.00
		0040	0340	9035069A	SHF-FLAT SHEET FLUORESCENT	18.00	0.00	18.00	SQFT	18.00	\$32.00	\$576.00
Project J9S3476 - Total Value Posted to Date as of Report Generated Date											\$1,571,374.72	
220218-H02 Overall - Total Value Posted to Date as of Report Generated Date											\$1,571,374.72	



**Missouri Department of Transportation**  
**Contractor's Pay Estimate Summary**  
**Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on February 4, 2023

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project: J9S3476

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0040	3105002	GRAVEL (A) OR CRUSHED STONE (B)	1/31/23	2/2/23	8.00	TONS	4 non-paved entrances with apron: Avg width 47'	8.127		12.361		
				2/2/23	12.00	TONS	6 non-paved entrances with apron: Avg width 74'	8.127		12.361		
				2/2/23	66.00	TONS	33 non-paved entrances with apron: Avg width 34'	0		8.127		
				2/2/23	224.00	TONS	28 non-paved entrances with apron: Avg width 29'	0		8.127		
0090	6123000A	TRUCK OR TRAILER MOUNTED ATTEN (TMA)	1/31/23	2/2/23	2.00	EA	Used for striping	0		12.361		

**The information below this line are details for Construction Signs (if applicable).**  
 No Data Available



## Line Item Adjustments by Estimate

Feb 4, 2023

Contract ID: 220218-H02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J9S3476	0030	MISC. AGGREGATE FOR BASE	Material		4	Oct 3, 2022	SYSTEM	\$61,196.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user collie1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					4	Oct 3, 2022	SYSTEM	(\$61,196.28)		
				<b>- Total</b>						\$0.00
	<b>Material - Total</b>					\$0.00				
	<b>0030 - Total</b>					\$0.00				
	0040	GRAVEL (A) OR CRUSHED STONE (B)	Material		7	Feb 2, 2023	SYSTEM	\$10,242.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user stottt1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					7	Feb 2, 2023	SYSTEM	(\$10,242.40)		
				<b>- Total</b>						\$0.00
				<b>Material - Total</b>						\$0.00
				<b>0040 - Total</b>						\$0.00
	0050	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BAS	Other Item Adjustment	ACAD	2	Aug 16, 2022	collie1	\$16,367.01	AC index price adjustment: \$16,367.01	
				<b>ACAD - Total</b>					\$16,367.01	
				FUEL	2	Aug 16, 2022	collie1	\$7,494.96	Fuel Index price adjustment: \$7,494.96	
					2	Aug 16, 2022	collie1	(\$7,492.75)	Fuel index price adjustment miscalculated in AASHTOWare: -\$7,492.75	
			<b>FUEL - Total</b>					\$2.21		
<b>Other Item Adjustment - Total</b>						\$16,369.22				
Price FUEL				2	Aug 16, 2022	SYSTEM	\$7,492.75	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
<b>- Total</b>						\$7,492.75				
<b>Price FUEL - Total</b>						\$7,492.75				
<b>0050 - Total</b>						\$23,861.97				
0060	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	Material		2	Aug 16, 2022	SYSTEM	\$24,948.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user collie1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
				2	Aug 16, 2022	SYSTEM	(\$24,948.40)			
			<b>- Total</b>						\$0.00	
		<b>Material - Total</b>					\$0.00			
		Other Item Adjustment	ACAD	2	Aug 16, 2022	collie1	\$54,228.20	AC index price adjustment: \$54,228.20		
				3	Sep 1, 2022	collie1	\$93,083.13	Asphalt Cement Price Adjustment for 8/16-9/1		
			<b>ACAD - Total</b>					\$147,311.33		
		<b>Other Item Adjustment - Total</b>					\$147,311.33			
		Overrun	Overrun		3	Sep 1, 2022	SYSTEM	(\$18,513.23)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					3	Sep 1, 2022	SYSTEM	\$18,513.23	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user collie1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					4	Oct 3, 2022	SYSTEM	(\$18,513.23)	Averaged Price Adjustment from this item on all previous payment estimates of '3.08760' is applied (if non-zero).	
					5	Nov 16, 2022	SYSTEM	\$18,513.23	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '66.57759 - 63.49000, 'is applied (if non-zero).	
				<b>Overrun - Total</b>					\$0.00	
		<b>Overrun - Total</b>					\$0.00			
		Price FUEL		2	Aug 16, 2022	SYSTEM	\$19,738.88	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
	3		Sep 1, 2022	SYSTEM	\$5,141.90	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
	3		Sep 1,	SYSTEM	\$28,740.25	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				



## Line Item Adjustments by Estimate

Feb 4, 2023

Contract ID: 220218-H02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J9S3476	0060	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	Price FUEL			2022						
				<b>- Total</b>							<b>\$53,621.03</b>	
				<b>Price FUEL - Total</b>							<b>\$53,621.03</b>	
				<b>0060 - Total</b>							<b>\$200,932.36</b>	
J9S3476	0070	TACK COAT	Material		2	Aug 16, 2022	SYSTEM	\$10,918.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user collie1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
					2	Aug 16, 2022	SYSTEM	(\$10,918.10)				
				<b>- Total</b>							<b>\$0.00</b>	
				<b>Material - Total</b>							<b>\$0.00</b>	
					MDPA	2	Aug 16, 2022	collie1	(\$5,459.05)	50% payment withheld until receipt of tack certifications		
				<b>MDPA - Total</b>							<b>(\$5,459.05)</b>	
				<b>Other Item Adjustment - Total</b>							<b>(\$5,459.05)</b>	
<b>0070 - Total</b>							<b>(\$5,459.05)</b>					
J9S3476	0100	CONSTRUCTION SIGNS	Material		2	Aug 16, 2022	SYSTEM	\$384.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user collie1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
					2	Aug 16, 2022	SYSTEM	(\$384.00)				
				<b>- Total</b>							<b>\$0.00</b>	
				<b>Material - Total</b>							<b>\$0.00</b>	
<b>0100 - Total</b>							<b>\$0.00</b>					
J9S3476	0140	PAVEMENT EDGE TREATMENT	Material		4	Oct 3, 2022	SYSTEM	\$3,166.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user collie1 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
					4	Oct 3, 2022	SYSTEM	(\$3,166.80)				
					5	Nov 16, 2022	SYSTEM	\$3,166.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user collie1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
					5	Nov 16, 2022	SYSTEM	(\$3,166.80)				
					6	Dec 1, 2022	SYSTEM	\$3,166.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user collie1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
					6	Dec 1, 2022	SYSTEM	(\$3,166.80)				
					7	Feb 2, 2023	SYSTEM	\$3,166.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user stottt1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
					7	Feb 2, 2023	SYSTEM	(\$3,166.80)				
				<b>- Total</b>							<b>\$0.00</b>	
				<b>Material - Total</b>							<b>\$0.00</b>	
<b>0140 - Total</b>							<b>\$0.00</b>					
J9S3476	0150	PREF THERMO PVMT MARK, 24 IN WHIT	Material		4	Oct 3, 2022	SYSTEM	\$738.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user collie1 overriding Payment Estimate Exception 5 on the current Payment Estimate.			
					4	Oct 3, 2022	SYSTEM	(\$738.00)				
				<b>- Total</b>							<b>\$0.00</b>	
<b>Material - Total</b>							<b>\$0.00</b>					
<b>0150 - Total</b>							<b>\$0.00</b>					
J9S3476	0160	PREF THERMO PVMT MARK, R/R XING	Material		4	Oct 3, 2022	SYSTEM	\$1,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user collie1 overriding Payment Estimate Exception 6 on the current Payment Estimate.			
					4	Oct 3, 2022	SYSTEM	(\$1,600.00)				





## Line Item Adjustments by Estimate

Feb 4, 2023

Contract ID: 220218-H02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J9S3476	0160	PREF THERMO PVTM MARK, R/R XING	Material		5	Nov 16, 2022	SYSTEM	\$1,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user collie1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					5	Nov 16, 2022	SYSTEM	(\$1,600.00)		
					6	Dec 1, 2022	SYSTEM	\$1,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user collie1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					6	Dec 1, 2022	SYSTEM	(\$1,600.00)		
	<b>- Total</b>								<b>\$0.00</b>	
	<b>Material - Total</b>								<b>\$0.00</b>	
	<b>0160 - Total</b>								<b>\$0.00</b>	
	0170	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		4	Oct 3, 2022	SYSTEM	\$13,043.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user collie1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
					4	Oct 3, 2022	SYSTEM	(\$13,043.80)		
					5	Nov 16, 2022	SYSTEM	\$13,043.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user collie1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					5	Nov 16, 2022	SYSTEM	(\$13,043.80)		
					6	Dec 1, 2022	SYSTEM	\$13,043.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user collie1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
6					Dec 1, 2022	SYSTEM	(\$13,043.80)			
<b>- Total</b>								<b>\$0.00</b>		
<b>Material - Total</b>								<b>\$0.00</b>		
Other Item Adjustment		REFL	6	Dec 1, 2022	collie1	\$157.83	0.0 - 0.0% 80% - 7.7% 100% - 37.5% 105% - 54.8%			
<b>REFL - Total</b>								<b>\$157.83</b>		
<b>Other Item Adjustment - Total</b>								<b>\$157.83</b>		
<b>0170 - Total</b>								<b>\$157.83</b>		
0180	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		4	Oct 3, 2022	SYSTEM	\$6,523.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user collie1 overriding Payment Estimate Exception 9 on the current Payment Estimate.		
				4	Oct 3, 2022	SYSTEM	(\$6,523.20)			
				5	Nov 16, 2022	SYSTEM	\$6,523.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user collie1 overriding Payment Estimate Exception 6 on the current Payment Estimate.		
				5	Nov 16, 2022	SYSTEM	(\$6,523.20)			
				6	Dec 1, 2022	SYSTEM	\$6,523.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user collie1 overriding Payment Estimate Exception 6 on the current Payment Estimate.		
				6	Dec 1, 2022	SYSTEM	(\$6,523.20)			
	<b>- Total</b>								<b>\$0.00</b>	
	<b>Material - Total</b>								<b>\$0.00</b>	
	Other Item Adjustment	REFL	6	Dec 1, 2022	collie1	(\$43.25)	0.0% - 0% 11.3% - 80% 57.9 - 100% 31.9 - 105%			
	<b>REFL - Total</b>								<b>(\$43.25)</b>	
	<b>Other Item Adjustment - Total</b>								<b>(\$43.25)</b>	
	<b>0180 - Total</b>								<b>(\$43.25)</b>	
0195	MISC. CONCRETE	Material		4	Oct 3, 2022	SYSTEM	\$22,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user collie1 overriding Payment		



## Line Item Adjustments by Estimate

Feb 4, 2023

Contract ID: 220218-H02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J9S3476	0195	CONSTRUCTION	Material						Estimate Exception 11 on the current Payment Estimate.				
					4	Oct 3, 2022	SYSTEM	(\$22,000.00)					
					5	Nov 16, 2022	SYSTEM	\$22,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user collie1 overriding Payment Estimate Exception 8 on the current Payment Estimate.				
					5	Nov 16, 2022	SYSTEM	(\$22,000.00)					
					6	Dec 1, 2022	SYSTEM	\$22,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user collie1 overriding Payment Estimate Exception 8 on the current Payment Estimate.				
					6	Dec 1, 2022	SYSTEM	(\$22,000.00)					
					7	Feb 2, 2023	SYSTEM	\$22,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user stottt1 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
					7	Feb 2, 2023	SYSTEM	(\$22,000.00)					
	<b>- Total</b>								<b>\$0.00</b>				
	<b>Material - Total</b>								<b>\$0.00</b>				
	<b>0195 - Total</b>								<b>\$0.00</b>				
	0210	ROCK DITCH CHECK	Material		2	Aug 16, 2022	SYSTEM	\$1,080.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user collie1 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
					2	Aug 16, 2022	SYSTEM	(\$1,080.00)					
					<b>- Total</b>								<b>\$0.00</b>
					<b>Material - Total</b>								<b>\$0.00</b>
<b>0210 - Total</b>								<b>\$0.00</b>					
0230	SILT FENCE	Material		2	Aug 16, 2022	SYSTEM	\$4,480.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user collie1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
				2	Aug 16, 2022	SYSTEM	(\$4,480.00)						
				<b>- Total</b>								<b>\$0.00</b>	
				<b>Material - Total</b>								<b>\$0.00</b>	
<b>0230 - Total</b>								<b>\$0.00</b>					
0240	MGS GUARDRAIL	Construction Stockpile		4	Oct 3, 2022	SYSTEM	(\$505.25)	Payment Estimate Item Adjustment generated Stockpile Transaction					
				<b>- Total</b>								<b>(\$505.25)</b>	
		<b>Construction Stockpile - Total</b>								<b>(\$505.25)</b>			
		Construction Stockpile STMI		1	May 16, 2022	SYSTEM	\$505.25	Payment Estimate Item Adjustment generated Stockpile Transaction					
				<b>- Total</b>								<b>\$505.25</b>	
		<b>Construction Stockpile STMI - Total</b>								<b>\$505.25</b>			
		Material				4	Oct 3, 2022	SYSTEM	\$1,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user collie1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
						4	Oct 3, 2022	SYSTEM	(\$1,000.00)				
						5	Nov 16, 2022	SYSTEM	\$1,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user collie1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
						5	Nov 16, 2022	SYSTEM	(\$1,000.00)				
6	Dec 1, 2022					SYSTEM	\$1,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user collie1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
6	Dec 1, 2022	SYSTEM	(\$1,000.00)										
7	Feb 2, 2023	SYSTEM	\$1,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user stottt1 overriding Payment									



## Line Item Adjustments by Estimate

Feb 4, 2023

Contract ID: 220218-H02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J9S3476	0240	MGS GUARDRAIL	Material						Estimate Exception 2 on the current Payment Estimate.		
					7	Feb 2, 2023	SYSTEM	(\$1,000.00)			
				- Total						\$0.00	
	Material - Total							\$0.00			
	0240 - Total							\$0.00			
	0250	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile			4	Oct 3, 2022	SYSTEM	(\$6,300.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total						(\$6,300.00)	
				Construction Stockpile - Total						(\$6,300.00)	
				Construction Stockpile STMI			1	May 16, 2022	SYSTEM	\$6,300.00	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total						\$6,300.00
	Construction Stockpile STMI - Total						\$6,300.00				
	0250 - Total							\$0.00			
	0260	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile			4	Oct 3, 2022	SYSTEM	(\$5,850.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total						(\$5,850.00)	
				Construction Stockpile - Total						(\$5,850.00)	
				Construction Stockpile STMI			1	May 16, 2022	SYSTEM	\$5,850.00	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total						\$5,850.00
	Construction Stockpile STMI - Total						\$5,850.00				
	0260 - Total							\$0.00			
	0270	TYPE C CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile			4	Oct 3, 2022	SYSTEM	(\$18,519.74)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total						(\$18,519.74)	
				Construction Stockpile - Total						(\$18,519.74)	
				Construction Stockpile STMI			1	May 16, 2022	SYSTEM	\$18,519.74	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total						\$18,519.74
	Construction Stockpile STMI - Total						\$18,519.74				
	0270 - Total							\$0.00			
	0280	STRUCTURAL STEEL POSTS	Material			4	Oct 3, 2022	SYSTEM	\$240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user collie1 overriding Payment Estimate Exception 12 on the current Payment Estimate.	
					4	Oct 3, 2022	SYSTEM	(\$240.00)			
					5	Nov 16, 2022	SYSTEM	\$240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user collie1 overriding Payment Estimate Exception 9 on the current Payment Estimate.		
					5	Nov 16, 2022	SYSTEM	(\$240.00)			
					6	Dec 1, 2022	SYSTEM	\$240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user collie1 overriding Payment Estimate Exception 9 on the current Payment Estimate.		
					6	Dec 1, 2022	SYSTEM	(\$240.00)			
					7	Feb 2, 2023	SYSTEM	\$240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user stottt1 overriding Payment Estimate Exception 5 on the current Payment Estimate.		
					7	Feb 2, 2023	SYSTEM	(\$240.00)			
- Total								\$0.00			
Material - Total								\$0.00			
0280 - Total							\$0.00				
0330	SH-FLAT SHEET	Material			4	Oct 3, 2022	SYSTEM	\$840.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user collie1 overriding Payment Estimate Exception 13 on the current Payment Estimate.		



### Line Item Adjustments by Estimate

Contract ID: 220218-H02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J9S3476	0330	SH-FLAT SHEET	Material		4	Oct 3, 2022	SYSTEM	(\$840.00)	
					5	Nov 16, 2022	SYSTEM	\$840.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user collie1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					5	Nov 16, 2022	SYSTEM	(\$840.00)	
					6	Dec 1, 2022	SYSTEM	\$840.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user collie1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					6	Dec 1, 2022	SYSTEM	(\$840.00)	
					7	Feb 2, 2023	SYSTEM	\$840.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user stottt1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					7	Feb 2, 2023	SYSTEM	(\$840.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
		0330 - Total						\$0.00	
	0340	SHF-FLAT SHEET FLUORESCENT	Material		4	Oct 3, 2022	SYSTEM	\$576.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user collie1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					4	Oct 3, 2022	SYSTEM	(\$576.00)	
					5	Nov 16, 2022	SYSTEM	\$576.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user collie1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					5	Nov 16, 2022	SYSTEM	(\$576.00)	
6					Dec 1, 2022	SYSTEM	\$576.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user collie1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	
6					Dec 1, 2022	SYSTEM	(\$576.00)		
7					Feb 2, 2023	SYSTEM	\$576.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user stottt1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
7					Feb 2, 2023	SYSTEM	(\$576.00)		
								- Total	
				Material - Total			\$0.00		
	0340 - Total						\$0.00		
<b>J9S3476 - Total</b>								<b>\$219,449.86</b>	
<b>Overall - Total</b>								<b>\$219,449.86</b>	